



STATE OF ILLINOIS
EXECUTIVE OFFICE OF THE GOVERNOR
GOVERNOR'S OFFICE OF MANAGEMENT AND BUDGET
SPRINGFIELD 62706

JB PRITZKER
GOVERNOR

FISCAL YEAR 2020 FOURTH QUARTER CAPITAL PROJECTS REVIEW

Pursuant to 20 ILCS 3020/805, the Governor's Office of Management and Budget (GOMB) is presenting this summary of capital projects in the State to the Comptroller, the Treasurer, the President and the Minority Leader of the Senate, and the Speaker and the Minority Leader of the House of Representatives.

SUMMARY OF CAPITAL PROJECTS

(\$ IN THOUSANDS)

CATEGORY NAME	PROJECT ESTIMATED COST	YEAR-TO-DATE SPENDING	FOURTH QUARTER SPENDING
Economic Development	126,378.8	43,134.0	18,024.7
Environment	2,771,255.7	623,029.8	141,485.5
Higher Education	1,521,675.3	25,459.8	6,618.8
Next Generation	23,586.7	6,856.0	2,261.9
Pre K-12	428,187.4	3,105.6	3,105.6
State Facilities	2,853,996.0	172,914.1	52,164.9
Transportation	25,180,813.3	3,375,953.4	1,039,764.5
GRAND TOTAL	\$ 32,905,893.2	\$ 4,250,452.7	\$ 1,263,426.0

FY20 FOURTH QUARTER CAPITAL PROJECTS BY BOND SUBCATEGORY
(\$ IN THOUSANDS)

FUND	SUBCAT	SUBCAT DESCRIPTION	APPROP AMOUNTS	YEAR-TO-DATE RELEASED AMOUNT
BIBF	1A	State/Local Infrastructure	702,239.3	255,254.2
BIBF	1B	Economic Development	2,678,281.5	125,290.2
BIBF	1C	Education	791,711.8	42,110.3
BIBF	1D	Environment	131,331.8	5,858.6
CDF	3A	Higher Education	3,265,056.5	460,455.0
CDF	3B	Corrections	291,169.8	132,869.8
CDF	3C	Conservation	192,503.7	54,082.8
CDF	3D	Child Care/Mental Health	385,603.0	111,858.0
CDF	3E	State Agencies	5,286,580.1	1,935,969.6
CDF	3G	Water Resources	125,467.1	67,539.6
CDF	3I	Libraries	50,150.0	50,050.0
CDF	3J	Local Correctional Facilities	-	-
CDF	3L	Grants to Locals	79,273.8	17,150.8
CDF	3M	Open Land Trust	45,282.3	3,547.0
Tran A	4A	Highways - Statewide	6,501,577.3	610,658.3
SCF	5E	School Infrastructure Improvement	68,000.0	-
SCF	5F	School Construction	233,078.6	19,342.8
APF	6A	Anti-Pollution Awards, Grants, and Loans	185,000.0	2,164.3
APF	6B	Leaking Underground Storage Tank	43,000.3	0.3
Coal	7A	Coal Development	-	-
Coal	7E	Coal Facility Cost Reporting	-	-
Tran B	8A	Mass Transit Statewide	838,828.6	613,788.9
Tran B	8D	Aviation	39,065.5	30,714.7
Tran B	8E	Transit	713,241.0	123,741.0
Tran D	9A	Statewide Roads, Bridges & Highways	578,734.7	556,021.6
MMBF	9C	Multi-Modal	4,500,000.0	1,534,638.4
TOTAL			\$ 27,725,176.6	\$ 6,753,106.2

FY20 Capital Fourth Quarter Report

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
15-203475	CHICAGO PARK DISTRICT	Bond	3L	141-42091-4400-0019	138-55. Grants to Local Governments	12,000,000.00	-	-	-	-	-	-	3,000,000.00	3,000,000.00	3,000,000.00	9,000,000.00	12,000,000.00	6/5/2019	1/1/2015	66	6/30/2020	6/30/2020
15-203496	WILL COUNTY	Bond	3L	141-42091-4400-0019	138-55. Grants to Local Governments	800,000.00	-	-	-	-	-	-	600,000.00	600,000.00	600,000.00	600,000.00	800,000.00	6/5/2019	1/1/2015	66	6/30/2020	6/30/2020
15-203484	CHICAGO PARK DISTRICT	Bond	3L	141-42091-4400-0119	138-60. Grants to Local Governments	3,000,000.00	-	-	-	-	-	-	1,517,131.17	732,868.33	2,250,000.00	3,000,000.00	6/5/2019	1/1/2015	90	6/30/2022	6/30/2022	
12-203679	NATURAL RESOURCES DEPT OF CHICAGO HOUSING AUTHORITY	Bond	3C	141-42091-4900-0019	138-50. Open Spaces, Recreational and Conservation Purposes	10,000,000.00	-	-	-	-	-	273,442.00	133,016.63	882,851.55	1,289,309.77	4,501,831.11	6/5/2019	3/30/2012	99	6/30/2020	6/30/2020	
10-203065	DUSABLE MUSEUM OF AFRICAN HISTORY	Bond	1C	141-42091-4900-0219	138-65. Chicago Housing Authority	11,700,000.00	-	-	-	-	-	-	-	172,156.68	172,156.68	10,676,889.99	6/5/2019	10/1/2010	120	9/30/2020	9/30/2020	
20-203002	HOLOCAUST MEMORIAL FOUNDATION	Bond	1C	971-42012-4900-8119	178-630. Dusable Museum of African American History	100,000.00	-	100,000.00	-	-	100,000.00	-	-	-	-	-	6/5/2019	7/1/2019	36	6/30/2022	6/30/2022	
19-203220	FOREST PRES DIST OF DUPAGE CO	Bond	1A	971-42012-4900-7019	178-6400. Holocaust Memorial Foundation of Illinois, Inc	500,000.00	-	500,000.00	-	-	500,000.00	-	-	73,957.66	316,870.00	390,827.66	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
11-203568	CITY OF CHRISMAN	Bond	1A	971-42014-4900-2419	180-101. Forest Preserve District of Dupage County - Bridge	500,000.00	-	-	-	-	-	-	-	139,146.22	500,000.00	500,000.00	6/5/2019	5/1/2012	98	6/30/2020	6/30/2020	
19-203219	VILLAGE OF KANGLEY	Bond	1A	971-42014-4900-6819	180-136. City of Chrisman	100,000.00	100,000.00	-	-	-	100,000.00	-	-	-	650.00	650.00	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203254	VILLAGE OF DOWNS ILLINOIS	Bond	1A	971-42016-4900-0819	180-174. Village of Kangley	135,000.00	-	-	-	-	-	33,732.55	33,700.00	3,532.22	70,964.77	135,000.00	6/5/2019	11/1/2014	80	6/30/2021	6/30/2021	
12-203634	TOWNSHIP OF FARRINGTON	Bond	1A	971-42016-4900-6519	180-231. Village of Downs - Infrastructure Improvements	25,000.00	25,000.00	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2019	36	6/30/2022	6/30/2022	
12-203634	WOODRIDGE PARK DISTRICT	Bond	1A	971-42017-4900-5919	180-321. Farrington Township	100,000.00	-	-	-	-	25,000.00	-	-	-	29,055.66	100,000.00	6/5/2019	4/1/2014	75	6/30/2020	6/30/2020	
14-203077	SCHORSCH VILLAGE IMPROVEMENT	Bond	1B	971-42019-4900-3719	180-495. Woodridge Park District - Lake Harriet	200,000.00	-	-	-	-	-	-	-	-	137,170.00	200,000.00	6/5/2019	7/1/2014	72	6/30/2020	6/30/2020	
11-203426	THE SALVATION ARMY	Bond	1B	971-42020-4900-9419	179-3. Schorsch Village Improvement Association	100,000.00	-	-	-	-	-	31,610.33	-	-	(1,489.99)	30,000.44	98,390.11	6/5/2019	6/1/2014	73	6/30/2021	6/30/2021
10-203777	CHESA TOWNSHIP ROAD DISTRICT	Bond	1A	971-42022-4900-6119	179-170. Salvation Army	75,000.00	-	-	-	-	-	-	51,599.00	-	-	51,599.00	75,000.00	6/5/2019	10/1/2011	117	6/30/2021	6/30/2021
13-201183	SALEM COMMUNITY THEATRE & SCOTT COUNTY RURAL WATER	Bond	1B	971-42023-4900-7419	179-183. Caha Township Road District - New Construction	250,000.00	-	-	-	-	-	10,140.00	-	2,247.55	12,387.55	132,206.33	6/5/2019	1/1/2011	120	12/31/2020	12/31/2020	
12-203187	FOREST PRES DIST OF DUPAGE CO	Bond	1A	971-42024-4900-8919	179-303. Salem Community Theatre and Cultural Center	40,000.00	-	-	-	-	-	-	-	-	-	40,000.00	6/5/2019	8/1/2014	71	6/30/2020	6/30/2020	
12-203183	FOREST PRES DIST OF DUPAGE CO	Bond	1A	971-42024-4900-8919	179-397. Scott County Rural Water Cooperative	10,000.00	-	-	-	-	-	-	-	-	7,500.00	10,000.00	6/5/2019	3/1/2013	88	6/30/2020	6/30/2020	
14-203520	RAY GRAHAM ASSOCIATION FOR EASTER SEALS DUPAGE AND THE VILLAGE OF OHIO	Bond	1B	971-42026-4900-4219	179-450. Dupage County Forest Preservation District	100,000.00	-	-	-	-	-	-	-	73,027.22	98,027.22	6/5/2019	7/1/2012	96	6/30/2020	6/30/2020		
19-203012	EASTER SEALS DUPAGE AND THE VILLAGE OF OHIO	Bond	1B	971-42027-4900-2219	179-530. Ray Graham Association - Infrastructure	11,000.00	-	-	-	-	-	-	-	8,250.00	11,000.00	6/5/2019	12/1/2014	67	6/30/2020	6/30/2020		
13-203199	VILLAGE OF WAYNE	Bond	1A	971-42027-4900-2419	179-532. Easter Seals Dupage	14,000.00	-	-	-	-	-	-	10,500.00	-	14,000.00	6/5/2019	7/1/2018	24	6/30/2020	6/30/2020		
14-203062	VILLAGE OF OHIO	Bond	1A	971-42027-4900-5419	179-562. Village of Ohio	50,000.00	-	-	-	-	-	21,277.00	-	-	37,500.00	50,000.00	6/5/2019	1/1/2014	90	6/30/2021	6/30/2021	
12-203351	VILLAGE OF HAMEL	Bond	1A	971-42027-4900-6819	179-576. Village of Wayne	50,000.00	-	-	-	-	-	37,500.00	-	-	37,500.00	50,000.00	6/5/2019	3/1/2014	76	6/30/2020	6/30/2020	
14-203415	BOND COUNTY HUMANE SOCIETY	Bond	1B	971-42028-4900-1619	179-626. Village of Hamel	85,000.00	-	-	-	-	-	19,619.55	-	-	19,619.55	85,000.00	6/5/2019	4/1/2012	99	6/30/2020	6/30/2020	
14-203415	BOND COUNTY HUMANE SOCIETY	Bond	1B	971-42028-4900-2619	179-636. Bond County Humane Society	75,000.00	-	-	-	-	-	55,801.88	-	-	55,801.88	75,000.00	6/5/2019	11/1/2014	68	6/30/2020	6/30/2020	
14-203325	CITY OF ST ELMO	Bond	1A	971-42028-4900-4019	179-650. Village of St. Elmo	100,000.00	-	-	-	-	-	75,000.00	-	-	75,000.00	100,000.00	6/5/2019	11/1/2014	68	6/30/2020	6/30/2020	
15-203115	CITY OF GALENA	Bond	1A	971-42028-4900-9519	179-706. City of Galena	50,000.00	-	-	-	-	-	-	6,217.66	-	18,717.66	6/5/2019	6/1/2014	73	6/30/2020	6/30/2020		
13-203313	VILLAGE OF DAVIS JUNCTION	Bond	1A	971-42029-4900-5019	179-761. Village of Davis Junction	100,000.00	-	-	-	-	-	75,000.00	-	-	75,000.00	100,000.00	6/5/2019	3/1/2014	76	6/30/2020	6/30/2020	
13-203061	DOWNERS GROVE PARK DISTRICT	Bond	1A	971-42031-4900-1819	179-828. Downers Grove Park District	15,000.00	-	-	-	-	-	6,504.77	-	-	6,504.77	15,000.00	6/5/2019	10/1/2014	69	6/30/2020	6/30/2020	
13-203269	VILLAGE OF NEW LENOX	Bond	1A	971-42031-4900-5319	179-864. Village of New Lenox - Historic Site	50,000.00	-	-	-	-	-	3,973.00	-	-	3,973.00	49,046.60	6/5/2019	6/1/2014	73	6/30/2020	6/30/2020	
12-203210	READY SET RIDE THERAPEUTIC	Bond	1B	971-42032-4900-2319	179-935. Ready Set Ride	25,000.00	-	-	-	-	-	-	-	-	23,577.99	6,250.00	6/5/2019	8/1/2014	83	6/30/2021	6/30/2021	
12-203528	OSWEGONDAL PARK DIST	Bond	1A	971-42032-4900-4019	179-952. Oswego Park District	600,000.00	-	-	-	-	-	93,405.11	-	-	93,405.11	243,405.11	6/5/2019	9/1/2014	94	6/30/2022	6/30/2022	
12-203327	DUPAGE COUNTY DEPARTMENT OF EASTER SEALS DUPAGE AND THE HARVEY PARK DISTRICT	Bond	1A	971-42032-4900-6619	179-978. Dupage County Convalescent Center	500,000.00	-	-	-	-	-	-	-	-	477,682.27	295,000.00	6/5/2019	6/1/2012	97	6/30/2020	6/30/2020	
19-203009	EASTER SEALS DUPAGE AND THE HARVEY PARK DISTRICT	Bond	1A	971-42032-4900-9019	179-999. Easter Seals Dupage and Fox Valley	10,000.00	-	-	-	-	-	-	-	-	7,500.00	10,000.00	6/5/2019	7/1/2018	24	6/30/2020	6/30/2020	
14-203136	HARVEY PARK DISTRICT	Bond	1A	971-42037-4900-4919	177-1350. Harvey Park District - MLK Recreation Center	200,000.00	-	-	-	-	-	-	-	-	44,654.22	78,074.77	6/5/2019	9/1/2014	82	6/30/2021	6/30/2021	
19-203011	EASTER SEALS DUPAGE AND THE LAKEVIEW PARKWAY	Bond	1C	971-42038-4900-4619	177-4605. Easter Seals Dupage and the Fox Valley Region	150,000.00	-	-	-	-	-	112,500.00	-	-	112,500.00	150,000.00	6/5/2019	7/1/2018	24	6/30/2020	6/30/2020	
19-203081	LAKESHORE PARKWAY	Bond	1A	971-42042-4900-4619	177-4960. Lakeshore Food Pantry	500,000.00	-	-	-	-	-	-	119,104.00	-	-	500,000.00	6/5/2019	7/1/2018	24	6/30/2020	6/30/2020	
15-203038	CITY OF AURORA	Bond	1A	971-42042-4900-6519	178-680. City of Aurora - Parks in Fish Ward	50,000.00	-	-	-	-	-	-	-	-	37,500.00	50,000.00	6/5/2019	12/1/2014	67	6/30/2020	6/30/2020	
20-203001	RHEMA COMMUNITY DEVELOP CORP	Bond	1B	971-42043-4900-2119	178-7805. Rhema Community Development Corporation	100,000.00	-	-	-	-	-	-	-	-	25,000.00	50,000.00	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203013	LAWNDALE CHRISTIAN HEALTH CTR	Bond	1A	971-42044-4900-3118	177-5015. Lawndale Christian Health Center	2,000,000.00	-	-	-	-	-	1,670,887.00	-	-	329,113.00	2,000,000.00	6/5/2019	7/1/2018	24	6/30/2020	6/30/2020	
20-203137	DECATUR PARK DISTRICT	Bond	1A	971-42044-4900-3200	177-70. Decatur Park District - Aquatic Center Expansion	3,000,000.00	-	3,000,000.00	-	-	3,000,000.00	-	-	-	109,679.88	109,679.88	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
20-203072	CHICAGO PARK DISTRICT	Bond	1A	971-42044-4900-3600	177-82. Chicago Park District - Improvement at Hale Park	1,600,000.00	-	1,600,000.00	-	-	1,600,000.00	-	-	-	47,569.00	1,600,000.00	6/5/2019	7/1/2019	36	6/30/2022	6/30/2022	
20-203080	CITY OF NAPERVILLE	Bond	1B	971-42046-4900-9000	15-590. City of Naperville	100,000.00	-	100,000.00	-	-	100,000.00	-	-	-	-	-	6/28/2019	7/1/2019	24	6/30/2021	6/30/2021	
20-203082	CITY OF ROLLING MEADOWS	Bond	1B	971-42047-4900-1400	15-703. City of Rolling Meadows - Park Street	300,000.00	-	300,000.00	-	-	300,000.00	-	-	-	-	-	6/28/2019	7/1/2019	24	6/30/2021	6/30/2021	
20-203084	NORTHWEST SUBURBAN SPECIAL EAST JOLIET FIRE PROTECT DIST	Bond	1B	971-42047-4900-1900	15-720. Northwest Suburban Special Education Organization	410,497.00	-	410,497.00	-	-	410,497.00	-	-	129,520.0								

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
19-203214	CHESTNUT HEALTH SYSTEMS INC	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	130,000.0	-	-	-	-	-	130,000.0	-	-	-	-	130,000.0	130,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203075	VILLAGE OF SUGAR GROVE	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	200,000.0	-	-	-	-	-	50,000.0	-	-	-	-	50,000.0	50,000.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021
19-203025	CITY OF SILVIS	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	75,000.0	-	-	-	-	-	-	75,000.0	-	-	-	75,000.0	75,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203027	ROCKFORD PARK DISTRICT	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	170,000.0	-	-	-	-	-	-	94,308.4	4,875.0	50,000.0	94,308.4	136,808.4	6/5/2019	7/1/2018	36	6/30/2021	6/30/2021	
19-203097	VILLAGE OF GERMANTOWN HILLS	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	25,000.0	-	-	-	-	-	-	11,075.0	13,022.0	903.0	25,000.0	25,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203186	CITY OF HENRY	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	23,000.0	-	-	-	-	-	-	9,055.0	-	-	9,055.0	9,055.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203079	VILLAGE OF BLUFORD	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	100,000.0	-	-	-	-	-	-	13,645.4	61,354.6	-	75,000.0	100,000.0	6/5/2019	7/1/2018	24	6/30/2020	6/30/2020	
19-203146	CITY OF MOUNDS	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	16,000.0	-	-	-	-	-	-	4,000.0	-	-	8,000.0	8,000.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203061	CITY OF HARRISBURG	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	75,000.0	-	-	-	-	-	-	18,750.0	-	-	18,750.0	18,750.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203177	VILLAGE OF ERIE IL	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	30,000.0	-	-	-	-	-	-	30,000.0	-	-	30,000.0	30,000.0	6/5/2019	7/1/2018	24	6/30/2020	6/30/2020	
19-203022	CITY OF ROCK FALLS	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	60,000.0	-	-	-	-	-	-	18,558.9	13,002.8	13,438.4	45,000.0	60,000.0	6/5/2019	7/1/2018	24	6/30/2020	6/30/2020	
19-203056	CITY OF MCLEANSBORO	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	65,000.0	-	-	-	-	-	-	16,250.0	-	-	16,250.0	16,250.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203046	VILLAGE OF GILBERTS	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	25,000.0	-	-	-	-	-	-	24,019.0	-	-	24,019.0	24,019.0	6/5/2019	7/1/2018	24	6/30/2020	6/30/2020	
19-203077	VILLAGE OF DIX	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	50,000.0	-	-	-	-	-	-	50,000.0	-	-	50,000.0	50,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203162	VILLAGE OF HOMER GLEN	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	100,000.0	-	-	-	-	-	-	100,000.0	-	-	100,000.0	100,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
20-203114	WINGS PROGRAM INC	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	500,000.0	-	-	-	-	-	-	500,000.0	-	-	500,000.0	500,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203028	CITY OF EUREKA	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	20,000.0	-	-	-	-	-	-	20,000.0	-	-	20,000.0	20,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203054	VILLAGE OF NORTH CITY	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	65,000.0	-	-	-	-	-	-	24,075.0	5,900.0	-	29,975.0	29,975.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203153	ROCKFORD CHARTER SCHOOL	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	50,000.0	-	-	-	-	-	-	50,000.0	-	-	50,000.0	50,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203205	VILLAGE OF CAMBRIDGE	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	20,000.0	-	-	-	-	-	-	20,000.0	-	-	20,000.0	20,000.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203090	VILLAGE OF ROCKTON	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	30,000.0	-	-	-	-	-	-	19,800.0	-	-	19,800.0	19,800.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203149	WOODLAND CUSD 5	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	40,000.0	-	-	-	-	-	-	40,000.0	-	-	40,000.0	40,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203157	VILLAGE OF WOODRIDGE	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	75,000.0	-	-	-	-	-	-	75,000.0	-	-	75,000.0	75,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203059	CITY OF GOLCONDA	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	66,000.0	-	-	-	-	-	-	16,500.0	-	-	16,500.0	16,500.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203168	COMMUNITY HIGH SCHL DIST 155	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	240,000.0	-	-	-	-	-	-	225,500.0	14,500.0	-	240,000.0	240,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203040	CITY OF WHEATON	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	225,000.0	-	-	-	-	-	-	54,824.9	149,355.1	-	204,180.0	204,180.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203212	CITY OF OTTAWA	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	100,000.0	-	-	-	-	-	-	100,000.0	-	-	100,000.0	100,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203151	DIXON FAMILY YMCA	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	25,000.0	-	-	-	-	-	-	25,000.0	-	-	25,000.0	25,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203216	BOYS & GIRLS CLUB OF	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	47,500.0	-	-	-	-	-	-	11,875.0	9,035.0	-	20,910.0	20,910.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203155	COUNTY OF IROQUOIS	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	60,000.0	-	-	-	-	-	-	60,000.0	-	-	60,000.0	60,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203085	CITY OF BELVIDERE	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	25,000.0	-	-	-	-	-	-	5,725.0	-	-	5,725.0	5,725.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203030	VILLAGE OF BISMARCK	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	10,000.0	-	-	-	-	-	-	1,500.0	-	-	1,500.0	1,500.0	6/5/2019	7/1/2019	18	12/30/2020	12/30/2020	
19-203050	CITY OF CRYSTAL LAKE	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	25,000.0	-	-	-	-	-	-	25,000.0	-	-	25,000.0	25,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203068	GREENVILLE COLLEGE	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	400,000.0	-	-	-	-	-	-	400,000.0	-	-	400,000.0	400,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203064	DUPAGE COUNTY DEPARTMENT OF	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	100,000.0	-	-	-	-	-	-	91,398.9	8,601.1	-	100,000.0	100,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203158	TWCA OF THE QUAD CITIES	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	83,000.0	-	-	-	-	-	-	83,000.0	-	-	83,000.0	83,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203048	VILLAGE OF SOUTH ELGIN	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	25,000.0	-	-	-	-	-	-	25,000.0	-	-	25,000.0	25,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203066	VILLAGE OF ELMONT	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	100,000.0	-	-	-	-	-	-	100,000.0	46,725.6	-	100,000.0	100,000.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
19-203070	LAKE COUNTY	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	200,000.0	-	-	-	-	-	-	8,886.3	9,910.3	-	18,796.6	18,796.6	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
20-203008	VILLA GROVE C U DIST 302	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	12,500.0	-	-	-	-	-	-	12,500.0	-	-	12,500.0	12,500.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
19-203076	VILLAGE OF ARLINGTON HEIGHTS	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	170,000.0	-	-	-	-	-	-	170,000.0	-	-	170,000.0	170,000.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
20-203020	STEWARTSON STRASBURG COMMUNITY	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	12,500.0	-	-	-	-	-	-	12,500.0	-	-	12,500.0	12,500.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
20-203025	PIATT COUNTY M H CENTER	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	62,500.0	-	-	-	-	-	-	15,625.0	41,750.0	-	57,375.0	57,375.0	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020	
20-203058	DEGONIA-FT BLUFF LEVEE	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	100,000.0	-	-	-	-	-	-	25,000.0	-	-	25,000.0	25,000.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021	
20-203031	COUNTY OF KENDALL	Bond	1A	971-42091-4																			

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information				FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
19-203067	VILLAGE OF ENERGY	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	49,000.00	-	-	-	-	-	-	-	-	8,000.00	8,000.00	8,000.00	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021
19-203072	ULLIN VILLAGE OF	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	45,000.00	-	-	-	-	-	-	-	-	45,000.00	45,000.00	45,000.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203073	VILLAGE OF CARRIER MILLS	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	62,000.00	-	-	-	-	-	-	-	-	42,667.1	42,667.1	58,167.1	6/5/2019	7/1/2018	24	7/1/2020	7/1/2020
19-203083	CITY OF BELVIDERE	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	75,000.00	-	-	-	-	-	-	-	-	2,985.0	2,985.0	2,985.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021
19-203102	CITY OF WOOD DALE	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	75,000.00	-	-	-	-	-	-	-	-	75,000.00	75,000.00	75,000.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203121	CITY OF PROPHETSTOWN	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	27,000.00	-	-	-	-	-	-	-	-	27,000.00	27,000.00	27,000.00	6/5/2019	7/1/2018	24	6/30/2020	6/30/2020
19-203124	VILLAGE OF CARY	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	100,000.00	-	-	-	-	-	-	-	-	100,000.00	100,000.00	100,000.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203126	COUNTY OF KANKAKEE	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	163,000.00	-	-	-	-	-	-	-	-	9,875.0	9,875.0	9,875.0	6/5/2019	7/1/2020	12	7/1/2020	7/1/2020
19-203132	MARENGO FIRE PROTECTION DIST	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	87,500.00	-	-	-	-	-	-	-	-	87,500.00	87,500.00	87,500.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203134	HARVARD COMMUNITY FIRE DISTRICT	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	87,500.00	-	-	-	-	-	-	-	-	26,946.5	26,946.5	26,946.5	6/5/2019	7/1/2018	48	6/30/2022	6/30/2022
19-203136	CITY OF SOUTH BLOIT	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	25,000.00	-	-	-	-	-	-	-	-	25,000.00	25,000.00	25,000.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203138	COUNTY OF MARSHALL	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	80,000.00	-	-	-	-	-	-	-	-	80,000.00	80,000.00	80,000.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203154	PIONEER CENTER FOR HUMAN SVCS	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	50,000.00	-	-	-	-	-	-	-	-	50,000.00	50,000.00	50,000.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203165	FOX WATERWAY AGENCY	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	175,000.00	-	-	-	-	-	-	-	-	43,392.4	43,392.4	43,392.4	6/5/2019	7/1/2019	12	7/1/2020	7/1/2020
19-203174	VILLAGE OF RAPIDS CITY	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	23,950.00	-	-	-	-	-	-	-	-	23,950.00	23,950.00	23,950.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203175	FOX WATERWAY AGENCY	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	225,000.00	-	-	-	-	-	-	-	-	149,764.5	149,764.5	149,764.5	6/5/2019	7/1/2020	12	7/1/2020	7/1/2020
19-203180	VILLAGE OF CHATHAM	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	50,000.00	-	-	-	-	-	-	-	-	5,446.5	5,446.5	5,446.5	6/5/2019	7/1/2019	18	12/30/2020	12/30/2020
19-203182	CITY OF GALESBURG	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	20,000.00	-	-	-	-	-	-	-	-	20,000.00	20,000.00	20,000.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203183	CITY OF GENeseo	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	25,000.00	-	-	-	-	-	-	-	-	25,000.00	25,000.00	25,000.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203185	THE CITY OF CHILLICOTHE	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	25,000.00	-	-	-	-	-	-	-	-	22,522.5	22,522.5	22,522.5	6/5/2019	7/1/2019	18	12/31/2020	12/31/2020
19-203194	ANNA CITY OF	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	50,000.00	-	-	-	-	-	-	-	-	7,000.0	7,000.0	7,000.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021
19-203197	CITY OF LITCHFIELD	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	50,000.00	-	-	-	-	-	-	-	-	50,000.00	50,000.00	50,000.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203200	CITY OF SAINT CHARLES	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	50,000.00	-	-	-	-	-	-	-	-	50,000.00	50,000.00	50,000.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
19-203203	VILLAGE OF LONG GROVE	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	250,000.00	-	-	-	-	-	-	-	-	70,000.0	70,000.0	70,000.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021
19-203215	CITY OF SYCAMORE	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	75,000.00	-	-	-	-	-	-	-	-	3,990.0	3,990.0	3,990.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021
20-091001	BLACK BUSINESS ALLIANCE	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	250,000.00	-	-	-	-	-	-	-	-	62,500.0	62,500.0	62,500.0	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-091006	EQUITY AND INNOVATION	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	250,000.00	-	-	-	-	-	-	-	-	62,500.0	62,500.0	62,500.0	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-092001	ANTIGUA INC	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	500,000.00	-	-	-	-	-	-	-	-	125,000.0	125,000.0	125,000.0	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-092002	BETHEL FAMILY RESOURCE CNTR	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	500,000.00	-	-	-	-	-	-	-	-	125,000.0	125,000.0	125,000.0	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-092004	I HART CORPORATION	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	500,000.00	-	-	-	-	-	-	-	-	125,000.0	125,000.0	125,000.0	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-092006	EQUITY AND INNOVATION	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	450,000.00	-	-	-	-	-	-	-	-	112,500.0	112,500.0	112,500.0	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-092007	EXECUCLEAN RESTORATION LLC	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	138,000.00	-	-	-	-	-	-	-	-	34,500.0	34,500.0	34,500.0	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-092009	GARZA RICHARD	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	495,250.00	-	-	-	-	-	-	-	-	123,812.5	123,812.5	123,812.5	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-092010	HOFFMAN FEINGOLD CAPITAL	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	240,000.00	-	-	-	-	-	-	-	-	60,000.0	60,000.0	60,000.0	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-092011	DAVIS STEPHEN L	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	500,000.00	-	-	-	-	-	-	-	-	125,000.0	125,000.0	125,000.0	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-092012	LITTLE ANGELS FMLY DAYCARE II	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	500,000.00	-	-	-	-	-	-	-	-	125,000.0	125,000.0	125,000.0	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-092015	MRS K COMMUNITY CENTER LLC	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	342,604.2	-	-	-	-	-	-	-	-	85,651.0	85,651.0	85,651.0	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-092017	ROUTE HISTORY INC	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	40,047.7	-	-	-	-	-	-	-	-	20,011.9	20,011.9	20,011.9	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-092019	YETS AND COWBOYS NFP	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	466,821.0	-	-	-	-	-	-	-	-	116,705.3	116,705.3	116,705.3	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-092020	STEEL REBAR MANUFACTURING LLC	Bond	1B	971-42045-4900-0119	138-125. BI-B: OMBE - Minority Owned Business Grant Program	500,000.00	-	-	-	-	-	-	-	-	125,000.0	125,000.0	125,000.0	6/5/2019	1/1/2020	24	12/31/2021	12/31/2021
20-203005	RONALD REGAN BOYHOOD HOME	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	100,000.00	-	-	-	-	-	-	-	-	12,355.9	12,355.9	12,355.9	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021
20-203010	BLUE RIDGE CUSD 18	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	12,500.00	-	-	-	-	-	-	-	-	12,020.0	12,020.0	12,020.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021
20-203011	ARTHUR COMMUNITY UNIT SCHOOL	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	12,500.00	-	-	-	-	-	-	-	-	2,952.6	2,952.6	2,952.6	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021
20-203012	LEREOY SCHOOL DISTRICT NUMBER 2	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	12,500.00	-	-	-	-	-	-	-	-	12,500.00	12,500.00	12,500.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
20-203016	CITY OF SAVANNA	Bond	1A	971-42091-4900-1119	179-1. HR Grants to Local Govt, School Dist and Comm Based	50,000.00	-	-	-	-	-	-	-	-	50,000.00	50,000.00	50,000.00	6/5/2019	7/1/2019	12	6/30/2020	6/30/2020
20-203017	CITY OF SAVANNA	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	50,000.00	-	-	-	-	-	-	-	-	50,000.00	50,000.00	50,000.00	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021
20-203021	ST JOSEPH OGDEN COMMUNITY	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	25,000.00	-	-	-	-	-	-	-	-	7,488.0	7,488.0	7,488.0	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021
20-203023	TUSCOLA COMMUNITY UNIT SCHOOL	Bond	1A	971-42091-4900-1219	180-1. SR Grants to Local Govt, School Dist and Comm Based	12,500.00	-	-	-	-	-	-	-	-	12,500.00	12,500.00	12,500.00	6/5/2019	7/1/2019	24	6/30/2021	6/30/2021
20-203140	CHICAGO PARK DISTRICT	Bond	1A	971-42041-4900-2919	178-7510. Chicago Park District - Morgan Park	3,000,000.00	-	-	-	3,000,000.00	3,000,000.00	-	-	-	3,000,000.00							

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
19-351	Grant - Statewide - North American Waterfowl Plan	Non-Bond		953-42211-4400-0000	Grant - Statewide - North American Waterfowl Plan	250,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-340	Grant - Waterfowl Propagation Areas in Canada	Non-Bond		953-42211-4480-0000	Grant - Waterfowl Propagation Areas in Canada	250,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-341	Waterfowl Area Improvements in Illinois	Non-Bond		953-42211-6900-0600	Waterfowl Area Improvements in Illinois	4,136,010.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-702	Grant - Statewide - Bikeway Program	Non-Bond		962-42211-4473-0500	Grant - Statewide - Bikeway Program	13,236,458.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
BP14417	VILLAGE OF LAKE BLUFF	Non-Bond		962-42211-4473-0500	Grant - Statewide - Bikeway Program	87,600.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-000	Statewide - Multi-Use Facilities	Non-Bond		962-42211-6900-0000	Statewide - Multi-Use Facilities	1,742,533.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-003	Statewide - Facility Maintenance and Repair	Non-Bond		962-42211-6900-0000	Statewide - Multi-Use Facilities	3,971,716.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
IMLVR	STOTT CONTRACTING LLC	Non-Bond		962-42211-6900-0000	Statewide - Multi-Use Facilities	28,284.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-009	Statewide - Land Rights/Surveys/Relocation/Incidentals	Non-Bond		962-42211-6900-0000	Statewide - Multi-Use Facilities	200,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-005	Statewide - Arch/Cultural Resource Evaluation	Non-Bond		962-42211-6900-0000	Statewide - Multi-Use Facilities	200,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-011	Statewide - Environmental Reviews for Capital Projects	Non-Bond		962-42211-6900-0000	Statewide - Multi-Use Facilities	200,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-020	Statewide - Water Testing & Analysis	Non-Bond		962-42211-6900-0000	Statewide - Multi-Use Facilities	75,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-008	Statewide - Land Acquisition Opportunities	Non-Bond		962-42211-6900-0000	Statewide - Multi-Use Facilities	350,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-007	Statewide - Minor Engineering Fees	Non-Bond		962-42211-6900-0000	Statewide - Multi-Use Facilities	50,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-010	Statewide - Financial Assessment of Lease Proposals	Non-Bond		962-42211-6900-0000	Statewide - Multi-Use Facilities	25,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-090	Statewide - Multi-Use Facilities	Non-Bond		962-42211-6900-0100	Statewide - Multi-Use Facilities	15,448.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-091	Eagle Creek - Resort Cost Contribution	Non-Bond		962-42211-6900-0100	Statewide - Multi-Use Facilities	500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-092	Wayne Fitzgerald - Resort Cost Contribution	Non-Bond		962-42211-6900-0100	Statewide - Multi-Use Facilities	500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-093	Statewide - Equipment - Dredge Replacement	Non-Bond		962-42211-6900-0100	Statewide - Multi-Use Facilities	111,492.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
ENGI9DRDEG	ELLCOTT DREDGE ENTERPRISES	Non-Bond		962-42211-6900-0100	Statewide - Multi-Use Facilities	138,508.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-094	Statewide - Equipment - Heavy Equipment Upgrades	Non-Bond		962-42211-6900-0100	Statewide - Multi-Use Facilities	275,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-401	Statewide - Capital Construction and Maintenance	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	11,626,525.8	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-015	Des Plaines Game Farm - Storm Damage Repairs (#2-15-002)	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	419,283.5	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-016	Eagle Creek SP - Replace Sewer Lines (#3-15-001)	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	1,391,564.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-017	Pere Marquette SP - Rehab Campground Electric (#4-15-003)	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	1,470,839.1	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-018	Pere Marquette SP - Rehab Group Camp Areas, Ph-1 & Ph-2	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	8,423,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-019	Washington County CA - Replace Sewage Treatment Plant (#4-15-005)	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	765,800.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-020	Illini SP - Campground Rehabilitation (#1-XX-XXX)	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	1,148,700.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-021	Starved Rock SP - Campground Electrical Rehab (1-XX-XXX)	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	702,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-024	IL Beach Sp - Beach Nourishment & Waterline Relocation	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	1,180,600.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-025	Carlyle SFWA - Cox Bridge Replacement (Supplemental)	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	638,200.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-026	Fort Massac SP - Rebuild and Rehab Fort Project (Supplemental)	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	2,276,300.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
14-014	Illinois Beach SP - Replace Beach Concession (Supplement)	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	1,953,515.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-028	Fort Massac - Shower Building Rehabilitation	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	430,600.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-029	Argyle - Dam & Boat Ramp Improvements	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	345,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-030	Mississippi Palisades - Rehab Shower Bldg & Replace Roofing System	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	127,700.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-031	Eldon Hazlet - Replace Office Roof	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	63,900.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-032	Kankakee River - Sewage Treatment Plant & Shower Bldg	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	255,300.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-033	Jake Wolf Hatchery - Electrical Upgrade, Ph-2	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	1,659,200.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-034	I & M Canal - Dupage River Spillway Improvements, Ph.4	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	1,792,320.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-035	Pere Marquette - Lodge Attic Ventilation	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	175,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-404	Woodford Co CA - Habitat Restoration & Enhancement	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	244,325.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-405	Johnson Saak - Round Barn Roof Replacement	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	260,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-406	I&M Canal - Buffalo Rock - Shelter & Toilet Buldg Roof Repair	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	95,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
14-006	Statewide - Vault Toilet Replacements (Constructed)	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	4,000,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-407	Statewide - Vault Toilet Replacements (Pre-Constructed)	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	1,000,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-408	Clinton Lake - Concession Restroom Construction	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	70,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-409	New Salem - Concession Restroom Construction	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	60,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-413	Lowden - Statue Mix & Mold Preparation	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	1,330.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
ORCP19EIS	QUALITY RESTORATIONS INC	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	53,670.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-410	Lowden - Statue Grounds	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	25,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-427	Lowden - Statue Restoration	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	250,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-411	Kankakee - Chippewa Campground Water Supply	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	385,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
15-023	Statewide - Regional Engineering Support Contracts	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	750,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-412	Cahokia - Jarrod Mansion Roof Replacement	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	80,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-429	Lincolns Tomb - Upper Deck Access Evaluation	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	100,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-092B	Wayne Fitzgerald - Resort Cost Contribution	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	1,000,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
19-091B	Eagle Creek - Resort RFP Cost Contribution	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Eagle Creek - Lodge Demolition Cleanup	Non-Bond		962-42211-6900-0200	Statewide - Construction and Maintenance	900,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
5-18-018	Giant City - Post																					

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information				FY20 Spending Information					Project Completion Information							
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
EM0515015G	MOTT EXCAVATING INC	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	86,930.4	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP0622C	Rock Island Trail - Replace Culvert & Erosion Control	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	309,920.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
14021410	KUHN & TRELLO CONSULTING	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	27,501.6	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 17-1-001P	MATTHESEN SP - DELLS AREA TRAIL REPLACEMENT, GIANTS BATHTUB	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	39,279.2	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 17-1-002P	STARVED ROCK - JACOBS LADDER TRAIL STAIRS, DECKING AND STRUCTURES REPLACEMENT	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	18,200.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 17-1-003P	STARVED ROCK - BLUFF TRAIL STAIRS & RAILING REPLACEMENT	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	40,400.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 17-2-004P	CHAIN O'LAKES - INSTALL ASPHALT TRAIL SURFACE	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	24,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 17-3-005P	MIDDLE FORK - REPAIR EQUESTRIAN TRAIL SYSTEM	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	42,400.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 17-4-007P	ELDON HAZLET - REHAB ILLINI TRAIL, PH 3	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	65,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 17-5-008P	GIANT CITY SP - REBUILD POST OAK TRAIL SURFACE, PH 1	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	44,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 17-5-009P	HERON POND, CACHE RIVER - IMPROVE TUNNEL HILL TRAIL ACCESS	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	60,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 17-5-010P	RAMSEY LAKE - REHAB BLACKBERRY TRAIL	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	59,600.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 17-5-011P	SAHARA WOODS - DEVELOP OHV TRAIL SYSTEM, PH 1	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	1,220,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP0622A	Illini State Park - Trail Repair and Minor Site Renovation	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	31,600.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP0622B	Lowden-Miller State Forest - Trail Resurfacing and Drainage Improvements	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	30,800.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP0623A	Goose Lake Prairie State Natural Area - Trail Rehabilitation, Bridge and Culver Replacement	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	46,792.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP0623B	Moraine Hills State Park - Trail Resurfacing and Minor Rehabilitation	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	23,596.8	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP0624C	Sptler Woods State Natural Area - Repair or Replace Trail Bridges and Trail Surface	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	68,362.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP0625A	Jim Edgar Panther Creek State Fish & Wildlife Area - Install Crossings and Box Culvert	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	12,800.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP0625C	Siloam Springs State Park - Purchase Trail Maintenance Equipment	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	68,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP0627	Statewide - Interpretive Informational Signs and Kiosks	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	60,580.6	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP15115	GREEN EARTH INC	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	98,584.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP17137	LAKERS SNOWMOBILE CLUB INC	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	24,800.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP17136	WILLIAMS HILL PASS ASSOCIATES	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	26,794.9	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP17135	ROCKFORD PARK DISTRICT	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	184,610.9	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP17134	ST JOSEPH VILLAGE OF	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	179,601.7	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP17132	CITY OF GENESEE	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	114,480.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP17130	CHAMPAIGN COUNTY FOREST	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	198,639.3	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP16129	PEARL CITY SNO PEARLS	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	23,237.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP16128	LAKERS SNOWMOBILE CLUB INC	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	24,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP16127	HAMPSHIRE WHITE RIDERS INC	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	33,326.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP16125	ILLINOIS TRAILS CONSERVANCY	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	5,302.1	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP16124	CHANNAHON PARK FOUNDATION NFP	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	178,024.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP16123	MCHENRY CNTY CONSERVATION DIST	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	145,893.2	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP16122	LAKE COUNTY FOREST PRESERVE	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	199,264.8	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP16121	FOREST PRESERVE DIST KANE CNTY	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	182,638.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP16119	CLIFFTOP NFP	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	153,157.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP15118	TRI COUNTY ALLIANCE	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	200,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP15117	ROSCOE TOWNSHIP	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	193,920.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-138	Aurora, City of - Stepping Up for the Fox River Trail	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	140,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-139	Charleston, City of - Lincoln Prairie Grass Trail Improvements	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	76,100.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-140	Cook County FPD - Underpass Repair on Sag Valley Trail	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	200,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-141	DuPage County FPD - St. James Farm Mack Road Trail Extension	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	200,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-142	Freeport PD - Tracked Snowmobile Trail Groomer Tractor	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	182,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-143	Macon County CD - Rock Springs Bike Trail Bridge Renovations	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	180,800.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-144	Mahomet, Village of - Sangamon River Greenway	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	98,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-145	Canoe/Kvaak Launch	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	200,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-146	Pearl City PD - New Tractor/Drag	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	135,800.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-147	Prairie State College District #515 - PSC Preserve Trail	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	104,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-148	Rockford PD - Alpine Hills Adventure Park Gateway	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	104,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-149	Shabbona Township - Shabbona Pathway Project	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	72,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-149	SIU - Touch of Nature - Touch of Nature Multi-Use Mountain Bike Trail Project	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	200,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-150	Tinley Park, Village of - Recreational Path Maintenance and Rehabilitation	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	192,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 18-151	Woodstock Snowmobile Club - Trail Work UTV	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	11,600.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 19-152	Chicago PD - Improving Accessibility in Illinois' Top Birding Destination	Non-Bond		962-42211-6900-0618	Statewide - Recreational Trails Program Federal 80% Match	199,900.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
RTP 19-153	DuPage County FPD - Danada-Herrick Lake Regional Trail - Cromwell Drive Connector	Non-Bond																					

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information				FY20 Spending Information					Project Completion Information							
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
PARC1118	VILLAGE OF FORD HEIGHTS ILL	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	242,550.0	242,550.0	-	-	-	242,550.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC1108	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	2,498,300.0	2,498,300.0	-	-	-	2,498,300.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14051	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	22,950.0	22,950.0	-	-	-	22,950.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14051	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	427,050.0	427,050.0	-	-	-	427,050.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14102	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	63,750.0	63,750.0	-	-	-	63,750.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14102	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	2,436,250.0	2,436,250.0	-	-	-	2,436,250.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14094	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	420,000.0	420,000.0	-	-	-	420,000.0	-	-	-	-	420,000.0	-	-	6/5/2019	-	-	-	-
PARC14094	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	164,608.5	164,608.5	-	-	-	164,608.5	-	-	-	-	164,608.5	-	-	6/5/2019	-	-	-	-
PARC14092	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	21,000.0	21,000.0	-	-	-	21,000.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14092	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	279,000.0	279,000.0	-	-	-	279,000.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14091	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	315,000.0	315,000.0	-	-	-	315,000.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14091	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	135,000.0	135,000.0	-	-	-	135,000.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14090	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	38,062.5	38,062.5	-	-	-	38,062.5	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14090	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	505,687.5	505,687.5	-	-	-	505,687.5	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14089	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	688,500.0	688,500.0	-	-	-	688,500.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14089	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	661,500.0	661,500.0	-	-	-	661,500.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14088	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	47,250.0	47,250.0	-	-	-	47,250.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14088	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	627,750.0	627,750.0	-	-	-	627,750.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14087	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	26,250.0	26,250.0	-	-	-	26,250.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14087	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	348,750.0	348,750.0	-	-	-	348,750.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14086	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	236,250.0	236,250.0	-	-	-	236,250.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14086	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	101,250.0	101,250.0	-	-	-	101,250.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14085	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	656,250.0	656,250.0	-	-	-	656,250.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14085	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	281,250.0	281,250.0	-	-	-	281,250.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14084	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	1,125,000.0	1,125,000.0	-	-	-	1,125,000.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14083	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	76,500.0	76,500.0	-	-	-	76,500.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14083	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	1,423,500.0	1,423,500.0	-	-	-	1,423,500.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14082	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	78,750.0	78,750.0	-	-	-	78,750.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14082	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	1,046,250.0	1,046,250.0	-	-	-	1,046,250.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14073	COUNTY OF PEORIA	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	328,335.6	328,335.6	-	-	-	328,335.6	-	-	-	-	328,335.6	-	-	6/5/2019	-	-	-	-
PARC14073	COUNTY OF PEORIA	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	1,750,000.0	1,750,000.0	-	-	-	1,750,000.0	-	-	-	-	1,750,000.0	-	-	6/5/2019	-	-	-	-
PARC14070	NORTH BERWYN PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	181,253.0	181,253.0	-	-	-	181,253.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14070	NORTH BERWYN PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	1,631,273.0	1,631,273.0	-	-	-	1,631,273.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14068	MUNDELEIN PARK & RECREATION DI	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	1,379,804.5	1,379,804.5	-	-	-	1,379,804.5	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14065	MAYWOOD PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	1,620,000.0	1,620,000.0	-	-	-	1,620,000.0	-	-	-	-	1,620,000.0	-	-	6/5/2019	-	-	-	-
PARC14063	VILLAGE OF HARWOOD HEIGHTS	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	506,961.3	506,961.3	-	-	-	506,961.3	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14063	VILLAGE OF HARWOOD HEIGHTS	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	583,883.0	583,883.0	-	-	-	583,883.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14052	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0017	Grant - Statewide - PARC Program	478,125.0	478,125.0	-	-	-	478,125.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
PARC14052	CHICAGO PARK DISTRICT	Bond	1A	971-42211-4900-0019	Grant - Statewide - PARC Program	459,375.0	459,375.0	-	-	-	459,375.0	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
18-802	Hinsdale - Graue Mill Stormwater Project Cost Share	Bond	3G	141-42281-7700-0118	Hinsdale - Graue Mill Stormwater Project Cost Share	-	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
OWR318	DUPAGE COUNTY DEPARTMENT OF	Bond	3G	141-42281-7700-0118	Hinsdale - Graue Mill Stormwater Project Cost Share	48,635.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
18-804	Statewide - Flood Mitigation to Acquire Flood Prone Lands	Bond	3G	141-42281-7700-1218	Statewide - Flood Mitigation to Acquire Flood Prone Lands	20,161,450.1	-	-	-	-	-	-	-	541,629.0	2,138,199.0	2,679,828.0	2,679,828.0	6/5/2019	-	-	-	-	
OWR332	VILLAGE OF SOUTH ELGIN	Bond	3G	141-42281-7700-1218	Statewide - Flood Mitigation to Acquire Flood Prone Lands	34,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
OWR314	VILLAGE OF PEARL CITY	Bond	3G	141-42281-7700-1218	Statewide - Flood Mitigation to Acquire Flood Prone Lands	765,487.9	-	-	-	-	-	-	-	124,350.0	-	124,350.0	124,350.0	6/5/2019	-	-	-	-	
18-817	Statewide - Dam Removal/Renovation s and Waterway Infrastructure	Bond	3G	141-42281-7700-1318	Statewide - Dam Removal/Renovation s and Waterway Infrastructure	2,934,466.3	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
OWR292	FOREST PRESERVE DISTRICT	Bond	3G	141-42281-7700-1318	Statewide - Dam Removal/Renovation s and Waterway Infrastructure	1,100,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	-	-	-	-
FR441	HALVERSON CONSTRUCTION CO INC	Bond	3G	141-42281-7700-1318	Statewide - Dam Removal/Renovation s and Waterway Infrastructure	1,482,390.6	-	-	-	-	414,934.9	334,939.8	185,755.0	-	935,629.7	935,629.7	935,629.7	6/5/2019	-	-	-	-	
FR442	MARTAM CONST INC	Bond	3G	141-42281-7700-1318	Statewide - Dam Removal/Renovation s and Waterway Infrastructure	364,132.5	-	-	-	-	143,107.2	1,413.7	-	-	144,520.9	144,520.9	144,520.9	6/5/2019	-	-	-	-	
OWR286	V3 COMPANIES OF ILLINOIS LTD	Bond	3G	141-42281-7700-1318	Statewide - Dam Removal/Renovation s and Waterway Infrastructure	3,357,447.9	-	-	-	-	147,019.5	1,362.6	-	1,156,967.0	1,305,349.0	1,305,349.0	1,305,349.0	6/5/2019	-	-	-	-	
OWR287	MICHAEL BAKER JR INC	Bond	3G	141-42281-7700-1318	Statewide - Dam Removal/Renovation s and Waterway Infrastructure	760,901.1	-	-	-	-	177,434.6	42,842.5	-	13,082.0	233,359.1	233,359.1	233,359.1	6/5/2019	-	-	-	-	
FR435	KIEWIT INFRASTRUCTURE CO	Bond	3G	141-42281-7700-1318	Statewide - Dam Removal/Renovation s and Waterway Infrastructure	7,716,030.1	-	-	-	-	831,629.9	1,094,440.8	-	897,222.0	2,823,292.8	2,823,292.8	2,823,292.8	6/5/2019	-	-	-	-	
FR432	HANSON PROFESSIONAL SVCS INC	Bond	3G	141-42281-7700-1318	Statewide - Dam Removal/Renovation s and Waterway Infrastructure	149,730.5	-	-	-	-	14,643												

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
4610	Libertyville	Non-Bond		02705326049000117	Clean Water Loans	1,717,312.0	-	-	-	-	-	240,513.1	732,998.5	255,459.7	339,036.2	1,568,007.5	1,568,007.5	6/5/2019	6/3/2019	11	4/30/2020	6/3/2019	
4647	Decatur S.D.	Non-Bond		02705326049000119	Clean Water Loans	8,755,000.0	-	-	-	-	-	-	3,326,516.9	8,755,000.0	-	8,755,000.0	8,755,000.0	6/5/2019	4/4/2018	20	4/4/2020	8/13/2018	
4706	Joliet	Non-Bond		02705326049000117	Clean Water Loans	38,343,819.0	-	-	-	-	-	1,060,000.1	1,203,306.7	888,122.8	331,137.9	3,482,567.4	37,518,889.1	6/5/2019	5/15/2017	35	4/14/2020	5/15/2017	
4708	Metropolitan Water Reclamation District of Greater Chicago	Non-Bond		02705326049000119	Clean Water Loans	16,962,555.0	-	-	-	-	-	-	1,589,700.0	1,589,700.0	-	1,589,700.0	1,589,700.0	6/5/2019	9/24/2019	23	9/24/2019	9/24/2019	
4713	Orient	Non-Bond		02705326049000117	Clean Water Loans	148,245.4	-	-	-	-	-	3,459.2	70,206.6	40,138.6	-	113,804.4	148,245.4	6/5/2019	4/15/2019	5	9/13/2019	4/15/2019	
4720	Wheaton S.D.	Non-Bond		02705326049000119	Clean Water Loans	1,639,754.0	-	-	-	-	-	-	-	-	540,965.7	540,965.7	6/5/2019	1/13/2020	8	9/1/2020	1/13/2020		
4751	Joliet	Non-Bond		02705326049000117	Clean Water Loans	2,222,632.8	-	-	-	-	-	-	620,248.1	1,592,319.7	10,065.0	2,222,632.8	2,222,632.8	6/5/2019	8/5/2019	3	10/25/2019	8/5/2019	
4750	Joliet	Non-Bond		02705326049000117	Clean Water Loans	21,542,743.0	-	-	-	-	-	534,373.8	1,561,644.0	3,350,576.9	3,218,135.0	8,664,729.6	9,881,205.2	6/5/2019	5/15/2019	21	2/19/2021	5/15/2019	
4786	Rock Falls	Non-Bond		02705326049000119	Clean Water Loans	938,937.8	-	-	-	-	-	-	-	-	759,705.5	938,937.8	6/5/2019	4/2/2019	7	10/25/2019	4/2/2019		
4840	Salt Creek S.D.	Non-Bond		02705326049000117	Clean Water Loans	8,135,738.0	-	-	-	-	-	624,246.0	161,534.2	-	161,534.2	8,135,738.0	6/5/2019	9/17/2016	26	11/30/2018	9/17/2016		
4854	Fox Metro Water Reclamation District	Non-Bond		02705326049000117	Clean Water Loans	96,154,560.3	-	-	-	-	-	707,879.9	412,359.3	1,632,027.2	2,752,266.4	93,640,491.6	93,640,491.6	6/5/2019	12/16/2015	40	4/4/2019	12/16/2015	
4908	Ivesdale	Non-Bond		02705326049000219	Drinking Water Loans	761,973.5	-	-	-	-	-	267,216.4	238,561.2	224,359.1	30,447.3	760,583.9	760,583.9	6/5/2019	7/10/2019	11	6/9/2020	7/10/2019	
4923	Metropolitan Water Reclamation District of Greater Chicago	Non-Bond		02705326049000117	Clean Water Loans	32,893,059.0	-	-	-	-	-	262,000.0	-	-	-	262,000.0	32,893,000.0	6/5/2019	5/21/2013	60	5/19/2018	5/21/2013	
4937	Westchester	Non-Bond		02705326049000119	Clean Water Loans	3,520,103.6	-	-	-	-	-	390,556.1	728,017.8	-	-	1,118,573.9	2,705,435.9	6/5/2019	9/18/2018	7	5/1/2019	9/18/2018	
4985	Streator	Non-Bond		02705326049000817	Clean Water Loans	1,718,210.4	-	-	-	-	-	1,059,015.8	359,831.6	505,327.9	96,335.4	1,614,991.7	1,614,991.7	6/5/2019	8/1/2019	10	5/20/2020	8/1/2019	
4997	Spoon Valley Lake S.D.	Non-Bond		02705326049000117	Clean Water Loans	1,305,214.6	-	-	-	-	-	223,032.1	-	-	-	223,032.1	1,305,214.6	6/5/2019	3/1/2018	16	7/8/2019	3/1/2018	
5005	Carrier Mills	Non-Bond		02705326049000117	Clean Water Loans	329,760.7	-	-	-	-	-	31,756.0	-	-	-	258,950.6	329,760.7	6/5/2019	2/1/2018	8	9/28/2018	2/1/2018	
5017	Sesser	Non-Bond		02705326049000117	Clean Water Loans	80,971.1	-	-	-	-	-	19,214.6	-	-	-	80,971.1	80,971.1	6/5/2019	8/22/2018	11	7/10/2019	8/22/2018	
5030	Creve Coeur	Non-Bond		02705326049000119	Clean Water Loans	3,998,993.4	-	-	-	-	-	535,282.1	1,126,390.9	438,728.7	371,430.2	2,471,813.8	3,242,468.6	6/5/2019	2/6/2019	19	9/1/2020	2/6/2019	
5035	Collinsville	Non-Bond		02705326049000217	Drinking Water Loans	18,505,957.3	-	-	-	-	-	750,900.2	14,118.5	-	-	765,018.7	18,505,957.3	6/5/2019	1/30/2017	24	1/20/2019	1/30/2017	
5055	Wheaton S.D.	Non-Bond		02705326049000119	Clean Water Loans	5,254,541.9	-	-	-	-	-	487,871.6	-	-	-	4,440,350.6	5,254,541.9	6/5/2019	4/12/2020	15	7/7/2020	4/12/2020	
5066	Wander Lake	Non-Bond		02705326049000219	Drinking Water Loans	1,029,484.2	-	-	-	-	-	204,597.3	488,752.8	31,554.0	16,749.9	887,850.6	1,029,484.2	6/5/2019	12/1/2018	8	7/21/2019	12/1/2018	
5080	Oak Lawn	Non-Bond		02705326049000217	Drinking Water Loans	28,738,834.2	-	-	-	-	-	184,832.2	-	-	1,107,819.2	1,292,657.4	28,738,834.2	6/5/2019	10/23/2014	64	2/29/2020	10/23/2014	
5082	Oak Lawn	Non-Bond		02705326049000217	Drinking Water Loans	26,047,057.3	-	-	-	-	-	1,868,263.8	300,292.0	-	-	3,053,065.6	25,448,648.3	6/5/2019	7/17/2017	23	6/27/2019	7/17/2017	
5084	Oak Lawn	Non-Bond		02705326049000219	Drinking Water Loans	62,928,469.7	-	-	-	-	-	3,259,906.7	2,339,995.1	3,423,883.9	9,023,785.6	9,023,785.6	62,928,469.7	62,928,469.7	6/5/2019	7/29/2019	43	3/11/2023	7/29/2019
5108	Evanson	Non-Bond		02705326049000219	Drinking Water Loans	20,556,256.0	-	-	-	-	-	624,692.5	5,358,833.8	2,204,716.7	1,735,293.5	15,098,572.8	15,098,572.8	6/5/2019	1/29/2019	24	1/21/2021	1/29/2019	
5124	Jacksonville	Non-Bond		02705326049000217	Drinking Water Loans	34,742,972.0	-	-	-	-	-	35,139.3	11,283.7	-	-	46,423.0	33,629,427.8	6/5/2019	11/1/2015	30	5/11/2018	11/1/2015	
5152	Metropolitan Water Reclamation District of Greater Chicago	Non-Bond		02705326049000117	Clean Water Loans	19,990,500.0	-	-	-	-	-	25,000.0	125,700.0	-	-	478,600.0	19,990,500.0	6/5/2019	5/18/2016	38	7/9/2016	5/18/2016	
5159	Saline Valley Conservancy District	Non-Bond		02705326049000219	Drinking Water Loans	1,945,669.0	-	-	-	-	-	177,420.1	303,277.6	242,850.0	248,964.5	972,512.0	1,134,646.9	6/5/2019	6/18/2019	5	11/27/2019	6/18/2019	
5168	Metropolitan Water Reclamation District of Greater Chicago	Non-Bond		02705326049000117	Clean Water Loans	12,164,300.0	-	-	-	-	-	259,000.0	-	-	-	259,000.0	12,164,300.0	6/5/2019	3/10/2015	48	2/28/2019	3/10/2015	
5180	Glenbard Wastewater Authority	Non-Bond		02705326049000117	Clean Water Loans	16,725,000.0	-	-	-	-	-	1,385,528.0	603,145.0	701,856.2	426,399.9	3,116,929.1	15,787,803.7	6/5/2019	8/24/2016	39	11/19/2019	8/24/2016	
5196	Broughton	Non-Bond		02705326049000217	Drinking Water Loans	108,054.3	-	-	-	-	-	-	-	-	-	10,935.3	10,935.3	6/5/2019	6/14/2020	5	11/5/2020	6/14/2020	
5205	Franklin Park	Non-Bond		02705326049000117	Clean Water Loans	728,958.3	-	-	-	-	-	99,503.1	99,503.1	-	-	99,503.1	728,958.3	6/5/2019	10/21/2019	11	9/12/2020	10/21/2019	
5206	Franklin Park	Non-Bond		02705326049000217	Drinking Water Loans	618,935.0	-	-	-	-	-	18,910.5	-	-	-	18,910.5	618,935.0	6/5/2019	10/21/2019	11	9/12/2020	10/21/2019	
5219	Metropolitan Water Reclamation District of Greater Chicago	Non-Bond		02705326049000117	Clean Water Loans	4,664,355.0	-	-	-	-	-	392,400.0	-	-	-	392,400.0	4,664,355.0	6/5/2019	5/8/2015	12	5/8/2016	5/8/2015	
5223	Metropolitan Water Reclamation District of Greater Chicago	Non-Bond		02705326049000117	Clean Water Loans	12,449,200.0	-	-	-	-	-	651,500.0	612,600.0	7,900.0	700.0	1,272,700.0	8,619,200.0	6/5/2019	1/13/2016	36	1/4/2019	1/13/2016	
5229	Villa Grove	Non-Bond		02705326049000217	Drinking Water Loans	4,647,590.0	-	-	-	-	-	353,612.0	-	-	-	353,612.0	4,647,590.0	6/5/2019	4/16/2018	16	8/14/2019	4/16/2018	
5252	East Dubuque	Non-Bond		02705326049000117	Clean Water Loans	3,837,243.9	-	-	-	-	-	199,236.1	324,755.1	1,589,444.8	984,339.0	3,650,957.1	3,837,243.9	6/5/2019	6/26/2019	15	9/12/2020	6/26/2019	
5256	Onida	Non-Bond		02705326049000117	Clean Water Loans	971,205.5	-	-	-	-	-	82,796.9	-	-	-	114,258.8	935,509.2	6/5/2019	10/1/2018	9	6/30/2019	10/1/2018	
5259	Sparta	Non-Bond		02705326049000117	Clean Water Loans	16,837,405.3	-	-	-	-	-	4,509,471.6	1,856,232.1	891,511.6	1,342,861.5	8,600,076.8	14,767,942.5	6/5/2019	7/12/2018	25	8/4/2020	7/12/2018	
5263	Metropolitan Water Reclamation District of Greater Chicago	Non-Bond		02705326049000117	Clean Water Loans	12,746,856.4	-	-	-	-	-	313,900.0	744,600.0	-	-	1,058,500.0	12,746,800.0	6/5/2019	6/25/2016	20	3/6/2018	6/25/2016	
5272	German Valley	Non-Bond		02705326049000217	Drinking Water Loans	3,197,593.3	-	-	-	-	-	256,129.5	2,031.5	-	-	258,161.0	2,993,825.5	6/5/2019	5/27/2016	36	6/1/2019	5/27/2016	
5278	Rock Island	Non-Bond		02705326049000217	Drinking Water Loans	22,198,433.8	-	-	-	-	-	3,164,434.7	2,406,624.1	519,834.5	925,219.6	7,016,112.8	20,773,452.3	6/5/2019	8/11/2017	26	10/1/2019	8/11/2017	
5284	McHenry	Non-Bond		02705326049000117	Clean Water Loans	33,600,000.0	-	-	-	-	-	289,149.4	-	-	-	33,299,910.7	33,600,000.0	6/5/2019	12/9/2015	25	1/5/2018	12/9/2015	
5312	Harrisburg	Non-Bond		02705326049000219	Drinking Water Loans	2,821,781.4	-	-	-	-	-	606,492.6	569,429.1	485,045.3	257,172.6	1,918,139.6	2,551,101.6	6/5/2019	5/5/2019	14	6/28/2020	5/5/2019	
5315	Decatur	Non-Bond		02705326049000817	Clean Water Loans	4,012,4																	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information				FY20 Spending Information					Project Completion Information							
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
5479	Rockton	Non-Bond		02705326049000219	Drinking Water Loans	2,473,126.6	-	-	-	-	-	169,958.8	1,055,942.6	215,253.6	443,686.7	1,884,817.7	1,884,817.7	6/5/2019	8/7/2019	17	1/19/2021	8/7/2019	
5480	Chicago	Non-Bond		02705326049000217	Drinking Water Loans	105,321,333.0	-	-	-	-	-	-	29,945,316.0	108,505,043.1	40,750,359.1	105,321,333.0	105,321,333.0	6/5/2019	6/14/2016	37	7/21/2021	6/14/2016	
5481	Chicago	Non-Bond		02705326049000217	Drinking Water Loans	18,000,000.0	-	-	-	-	-	2,574,098.9	-	-	2,574,098.9	11,288,867.8	11,288,867.8	6/5/2019	10/11/2017	12	10/10/2018	10/11/2017	
5484	Hoopston	Non-Bond		02705326049000119	Clean Water Loans	644,983.0	-	-	-	-	-	-	219,608.5	492,841.3	644,983.0	644,983.0	644,983.0	6/5/2019	6/29/2019	4	6/29/2019	6/29/2019	
5485	Olmsted	Non-Bond		02705326049000200	Drinking Water Loans	800,000.0	-	-	-	-	-	75,100.0	171,646.3	365,807.1	132,888.4	745,441.8	745,441.8	6/5/2019	7/11/2019	9	4/6/2020	7/11/2019	
5486	Lombard	Non-Bond		02705326049000217	Drinking Water Loans	3,854,828.8	-	-	-	-	-	404,509.7	-	-	404,509.7	3,529,498.5	3,529,498.5	6/5/2019	10/5/2017	20	5/23/2019	10/5/2017	
5487	Quincy	Non-Bond		02705326049000219	Drinking Water Loans	3,420,688.3	-	-	-	-	-	1,207,114.9	582,255.6	50,531.2	-	1,839,901.6	3,316,508.3	6/5/2019	9/26/2018	13	10/15/2019	9/26/2018	
5488	South Beloit	Non-Bond		02705326049000119	Clean Water Loans	38,994,395.0	-	-	-	-	-	4,315,238.5	7,101,967.0	3,503,926.2	3,859,222.8	18,780,354.6	24,623,114.8	6/5/2019	6/5/2018	36	5/30/2021	6/5/2018	
5493	East Peoria	Non-Bond		02705326049000119	Clean Water Loans	41,649,111.0	-	-	-	-	-	-	8,321,822.0	5,243,201.1	8,162,347.2	21,727,370.3	21,727,370.3	6/5/2019	7/25/2019	21	5/1/2021	7/25/2019	
5494	Indian Head Park	Non-Bond		02705326049000219	Drinking Water Loans	2,416,348.2	-	-	-	-	-	-	1,099,896.5	-	80,458.3	1,909,654.6	1,909,654.6	6/5/2019	6/10/2019	5	11/7/2019	6/10/2019	
5495	Western Springs	Non-Bond		02705326049000219	Drinking Water Loans	4,650,926.3	-	-	-	-	-	-	1,815,792.9	768,793.3	302,206.1	2,886,792.4	2,886,792.4	6/5/2019	6/3/2019	7	12/31/2021	6/3/2019	
5496	Western Springs	Non-Bond		02705326049000217	Drinking Water Loans	1,011,120.7	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/1/2020	12	3/26/2021	4/1/2020	
5497	Pontiac	Non-Bond		02705326049000119	Clean Water Loans	42,774,250.0	-	-	-	-	-	-	-	-	3,197,667.3	1,645,073.5	8,261,738.9	8,261,738.9	6/5/2019	10/16/2019	37	11/23/2022	10/16/2019
5498	Decatur	Non-Bond		02705326049000119	Clean Water Loans	5,911,143.3	-	-	-	-	-	-	-	-	-	2,471,743.6	4,999,523.2	6/5/2019	11/4/2019	6	5/1/2020	11/4/2019	
5499	Germanatown Hills	Non-Bond		02705326049000117	Clean Water Loans	3,500,000.0	-	-	-	-	-	-	982,566.6	537,874.8	1,263,879.5	3,145,730.6	3,145,730.6	6/5/2019	5/28/2019	9	3/1/2020	5/28/2019	
5500	Fox River Water Reclamation District	Non-Bond		02705326049000119	Clean Water Loans	12,650,680.0	-	-	-	-	-	-	-	-	1,226,779.6	1,584,894.0	1,584,894.0	6/5/2019	2/19/2020	21	11/13/2021	2/19/2020	
5501	Fox River Water Reclamation District	Non-Bond		02705326049000117	Clean Water Loans	10,502,780.6	-	-	-	-	-	-	-	-	2,437,516.8	8,142,398.5	8,142,398.5	6/5/2019	8/14/2019	17	1/2/2021	8/14/2019	
5502	Mount Carroll	Non-Bond		02705326049000119	Clean Water Loans	13,203,600.0	-	-	-	-	-	737,817.0	1,637,049.3	1,547,365.2	2,867,329.7	6,789,561.2	6,789,561.2	6/5/2019	8/20/2019	17	1/20/2021	8/20/2019	
5503	New Lenox	Non-Bond		02705326049000219	Drinking Water Loans	4,425,867.2	-	-	-	-	-	-	-	-	661,750.4	661,750.4	661,750.4	6/5/2019	3/30/2020	14	5/28/2021	3/30/2020	
5504	Albany	Non-Bond		02705326049000219	Drinking Water Loans	3,169,833.6	-	-	-	-	-	-	364,653.2	677,384.8	522,714.4	493,547.7	2,058,300.0	2,058,300.0	6/5/2019	8/15/2019	15	11/1/2020	8/15/2019
5505	Durand	Non-Bond		02705326049000219	Drinking Water Loans	1,240,282.9	-	-	-	-	-	-	225,652.1	437,716.5	122,634.6	124,655.1	955,791.0	1,222,634.6	6/5/2019	4/1/2019	14	6/1/2020	4/1/2019
5511	Channahon	Non-Bond		02705326049000117	Clean Water Loans	9,508,309.5	-	-	-	-	-	-	1,346,511.2	1,014,678.3	1,288,395.1	2,824,263.9	6,473,848.5	6,473,848.5	6/5/2019	5/28/2019	18	11/28/2020	5/28/2019
5512	Bartlett	Non-Bond		02705326049000217	Drinking Water Loans	7,753,470.0	-	-	-	-	-	-	-	-	36,040.0	1,429,643.7	7,481,332.7	6/5/2019	7/27/2018	12	7/27/2018	7/27/2018	
5513	Morton Grove-Niles Water Commission	Non-Bond		02705326049000217	Drinking Water Loans	83,000,000.0	-	-	-	-	-	-	2,660,977.2	3,299,485.1	3,808,549.6	131,119.1	9,900,130.9	76,888,514.8	6/5/2019	3/9/2018	27	6/22/2020	3/9/2018
5515	Atwood	Non-Bond		02705326049000217	Drinking Water Loans	336,025.5	-	-	-	-	-	-	45,684.9	-	336,025.5	336,025.5	336,025.5	6/5/2019	8/21/2018	9	5/20/2019	8/21/2018	
5516	Rochelle	Non-Bond		02705326049000117	Clean Water Loans	7,000,000.0	-	-	-	-	-	-	2,100,000.0	697,620.2	1,081,305.9	3,878,926.1	3,878,926.1	6/5/2019	8/1/2019	13	9/1/2020	8/1/2019	
5517	Metropolitan Water Reclamation District of Greater Chicago	Non-Bond		02705326049000819	Clean Water Loans	60,063,632.3	-	-	-	-	-	-	15,178,500.0	2,287,300.0	3,440,000.0	20,905,800.0	20,905,800.0	6/5/2019	2/21/2019	37	3/22/2022	2/21/2019	
5519	Kinkaid-Redd's Creek Conservancy District	Non-Bond		02705326049000219	Drinking Water Loans	363,200.0	-	-	-	-	-	-	-	-	142,666.6	215,306.8	357,973.4	357,973.4	6/5/2019	7/22/2019	9	4/30/2020	7/22/2019
5528	Galesburg	Non-Bond		02705326049000217	Drinking Water Loans	2,000,000.0	-	-	-	-	-	-	123,182.7	-	-	123,182.7	1,994,558.3	6/5/2019	5/21/2018	9	2/14/2019	5/21/2018	
5529	Galesburg	Non-Bond		02705326049000219	Drinking Water Loans	2,000,000.0	-	-	-	-	-	-	453,528.5	-	-	453,528.5	1,599,208.2	6/5/2019	5/21/2019	10	3/26/2020	5/21/2019	
5531	Elmhurst	Non-Bond		02705326049000117	Clean Water Loans	6,099,040.3	-	-	-	-	-	-	172,951.5	795,340.6	87,387.6	360,464.6	1,781,368.4	2,828,440.0	6/5/2019	4/30/2020	11	4/30/2020	5/28/2019
5532	Elmhurst	Non-Bond		02705326049000117	Clean Water Loans	8,502,766.2	-	-	-	-	-	-	793,202.0	709,514.1	3,534,289.8	5,037,105.9	5,037,105.9	6/5/2019	7/26/2019	17	12/27/2020	7/26/2019	
5539	Metropolitan Water Reclamation District of Greater Chicago	Non-Bond		02705326049000117	Clean Water Loans	4,713,743.5	-	-	-	-	-	-	940,000.0	680,600.0	43,000.0	34,900.0	1,698,500.0	1,796,900.0	6/5/2019	8/21/2018	16	1/3/2020	8/21/2018
5541	Thebes	Non-Bond		02705326049000219	Drinking Water Loans	661,078.3	-	-	-	-	-	-	78,272.5	466,689.1	35,404.7	466,689.1	466,689.1	6/5/2019	8/16/2019	5	1/21/2020	8/16/2019	
5542	Arthur	Non-Bond		02705326049000119	Clean Water Loans	2,036,567.6	-	-	-	-	-	-	305,485.1	557,034.8	461,420.0	1,323,940.0	1,364,124.5	6/5/2019	8/29/2019	8	5/11/2020	8/29/2019	
5543	Oregon	Non-Bond		02705326049000219	Drinking Water Loans	2,023,600.7	-	-	-	-	-	-	57,325.6	1,457,714.1	1,786,093.8	5,137,141.1	5,137,141.1	6/5/2019	5/13/2019	10	3/1/2020	5/13/2019	
5546	Savanna	Non-Bond		02705326049000117	Clean Water Loans	559,910.6	-	-	-	-	-	-	113,185.3	251,569.7	144,112.3	51,043.3	559,910.6	559,910.6	6/5/2019	6/14/2019	12	5/29/2020	6/14/2019
5547	Savanna	Non-Bond		02705326049000219	Drinking Water Loans	987,148.6	-	-	-	-	-	-	485,468.7	281,008.2	78,678.7	856,563.6	856,563.6	6/5/2019	6/14/2019	12	5/29/2020	6/14/2019	
5548	Ava	Non-Bond		02705326049000117	Clean Water Loans	577,540.0	-	-	-	-	-	-	98,400.0	233,314.7	165,961.7	497,676.4	556,206.4	6/5/2019	5/4/2019	5	9/23/2019	5/4/2019	
5550	Algonquin	Non-Bond		02705326049000119	Clean Water Loans	16,332,466.5	-	-	-	-	-	-	-	-	-	442,676.1	1,848,064.7	6/5/2019	2/17/2020	16	6/29/2021	2/17/2020	
5551	Central Lake County Joint Action Water Agency	Non-Bond		02705326049000219	Drinking Water Loans	1,627,760.6	-	-	-	-	-	-	198,474.2	73,402.3	443,882.0	271,876.5	1,580,697.3	6/5/2019	12/1/2018	9	8/21/2019	12/1/2018	
5552	St. Charles	Non-Bond		02705326049000119	Clean Water Loans	701,626.9	-	-	-	-	-	-	-	-	197,281.5	641,163.5	641,163.5	6/5/2019	4/1/2019	8	11/21/2019	4/1/2019	
5553	Algonquin	Non-Bond		02705326049000117	Clean Water Loans	2,569,505.9	-	-	-	-	-	-	-	-	626,427.8	2,479,539.5	2,479,539.5	6/5/2019	9/3/2019	8	5/14/2020	9/3/2019	
5554	Algonquin	Non-Bond		02705326049000119	Clean Water Loans	5,164,060.0	-	-	-	-	-	-	-	-	1,050,832.5	1,050,832.5	6/5/2019	4/2/2020	9	1/8/2021	4/2/2020		
5556	Lyndon	Non-Bond		02705326049000219	Drinking Water Loans	571,266.5	-	-	-	-	-	-	270,584.2	123,722.8	-	525,742.7	525,742.7	6/5/2019	7/9/2019	6	12/31/2019	7/9/2019	
5561	Chicago	Non-Bond		02705326049000119	Clean Water Loans	39,393,514.1	-	-	-	-	-	-	-	-	9,584,891.2	9,584,891.2	9,584,891.2	6/5/2019	7/5/2019	12	7/15/2020	7/5/2019	
5562	Kirkland	Non-Bond		02705326049000817	Clean Water Loans	571,486.7	-	-	-	-	-	-	87,371.3	365,450.4	452,821.7	452,821.7	452,821.7	6/5/2019	5/6/2019	4	9/3/2019	5/6/2019	
5571	Rochelle	Non-Bond		02705326049000219	Drinking Water Loans	3,079,395.0	-	-	-	-	-	-	330,114.1	723,560.7	447,648.2	1,029,593.9	2,530,916.9	6/5/2019	8/19/2019	12	8/13/2020	8/19/2019	
5572	Wilmette	Non-Bond		02705326049000100	Clean Water Loans	2,000,000.0	-	-	-	-	-	-	-	-	912,640.6	1,392,226.8	1,392,226.8	6/5/2019	8/12/2019	9	5/3/2020	8/12/2019	
5580	Montgomery	Non-Bond		02705326049000217	Drinking Water Loans	1,000,000.0	-	-	-	-	-	-	-	-	327,701.8	327,701.8	327,701.8	6/5/2019	10/23/2019	8	6/26/2020	10/23/2019	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
	Eastern Illinois University - Coles County - Upgrading the Electrical Distribution System and Other Capital Improvements	Bond	3A	0141511266000118	EIU Upgrade electrical distribution system	59,282.0	59,282.0	-	-	-	59,282.0	-	-	-	-	-	-	6/5/2019				
	Eastern Illinois University - Coles County - Old Steam Plant, Blair Hall, Old Main and Other Capital Improvements	Bond	3A	0141511266000419	EIU HVAC and plumbing remodel and upgrade, other capital improvements	618,569.6	618,569.6	-	-	-	618,569.6	356,314.9	25,944.8	110,082.0	73,613.8	565,955.5	565,955.5	6/5/2019				
	Eastern Illinois University - Coles County - Plan and Begin to Renovate and Expand the Fine Arts Center, Phase I and Other Capital Improvements	Bond	3A	0141511266000218	EIU renovate and expand Fine Arts Center	10,790.0	10,790.0	-	-	-	10,790.0	-	-	-	-	-	-	6/5/2019				
	Eastern Illinois University - Coles County - HVAC Life Sciences and Coleman Hall	Bond	3A	0141511266000619	EIU Upgrade HVAC/Plumbing Systems-Coleman Hall & Life Sciences Bldg	642,900.0	642,900.0	-	-	-	642,900.0	-	-	-	-	-	-	6/5/2019				
	University of Illinois - Chicago - Cook County - For Exterior Repairs And Window Replacements, and Other Capital Improvements	Bond	3A	01415117666000619	Exterior Repairs and window replacement at University of Illinois at Chicago	3,323,259.0	3,323,259.0	-	-	-	3,323,259.0	6,620.0	-	6,332.0	71,245.3	84,197.3	84,197.3	6/5/2019				
	South Suburban Allied Health Addition	Bond	3A	01415118469007300	For const of an allied health addition&other cap improvements	35,776,300.0	-	35,776,300.0	-	-	35,776,300.0	-	-	-	-	-	-	6/28/2019				
	EIU New Science Building	Bond	3A	0141511266000700	For construction of a new science bldg&other cap improvements	11,883,650.0	-	-	11,883,650.0	-	11,883,650.0	-	-	-	-	-	-	6/28/2019				
	CSU - Nursing Lab (Simulated Hospital)	Bond	3A	01415110866000800	For renovation or construct of a nursing lab, including simulated hospital&cap	15,836,300.0	-	2,500,000.0	-	-	2,500,000.0	-	-	-	-	-	-	6/28/2019				
	U of I - Chicago - Computer Design Research and Learning Center	Bond	3A	01415117666001800	For the const&renovation of a computer design research & learning ctr&cap impr	98,000,000.0	-	-	-	-	-	-	-	-	-	-	-	6/28/2019				
	Governors State University - Will County - Replacing Roadways and Sidewalks	Bond	3A	01415116660000019	Governor's State Univ replace roadways and sidewalks, other improvements	460,000.0	460,000.0	-	-	-	460,000.0	138,630.9	-	-	2,409.5	141,040.5	141,040.5	6/5/2019				
	Governors State University - Will County - Capital Renewal	Bond	3A	01415116669000019	Governors State University capital improvements, supplies, equipment	265,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Humboldt Park Education Center - Renovations to the Humboldt Park Vocational Education Center	Bond	3A	01415118469001919	Humboldt Park Ed Center for renovation & other capital improvements	5,525,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Statewide - ICCB - Capital Deferred Maintenance, Emergency and Escalation	Bond	3A	01415118469005519	ICCB - Statewide Capital Renewal	11,146,438.2	11,146,438.2	-	-	-	11,146,438.2	854,209.5	945,656.6	420,543.9	433,356.9	2,653,767.0	2,653,767.0	6/5/2019				
	Illinois Central College - Renovation of Classrooms, Offices and Corridors	Bond	3A	01415118469002019	IL Central College renovate classrooms,offices,corridors&other capital improve	80,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Temporary Facilities Replacement - IECC - Olney Central - Construction of the Collision Repair Technology Center	Bond	3A	01415118469002219	IL Eastern College-Olney CC construct collision repair tech ctr&other cap imp	120,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Illinois State University - McLean County - For Upgrading the Steam Heating System, and Other Capital Improvements	Bond	3A	01415113666000519	IL State Univ for upgrading the Steam Heating System&other capital improvement	1,365,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Illinois State University - McLean County - Renovation of Schroeder Hall and Other Capital Improvements	Bond	3A	01415113666000419	IL State Univ renovation of Schroeder Hall&other capital improvements	2,070,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Illinois Valley Community College - Community Instructional Center	Bond	3A	01415118469002319	IL Valley CC Construction of a Community Instructional Ctr&other capital imp	210,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Illinois Math and Science Academy - Aurora - Kane County - For Costs Associated With Correcting the Water Infiltration System in the Academic Building	Bond	3A	01415116966000019	Illinois Math and Sciency Academy - Water Infiltration System	3,700,000.0	3,700,000.0	-	-	-	3,700,000.0	-	84,634.0	9,162.0	5,068.0	98,864.0	98,864.0	6/5/2019				
	Illinois State University - For Renovating Stevenson and Turner Halls for Life/Safety, and Other Capital Improvements	Bond	3A	01415113666000219	Illinois St Univ renovate Stevenson&Turner Halls for life safety&capital impro	290,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	IMSA Renewal	Bond	3A	01415116969000000	IMSA for mis cap improv, const, cap facilities, cost of planning, supplies, equ	6,680,000.0	-	6,680,000.0	-	-	6,680,000.0	-	-	-	-	-	-	6/28/2019				
	IMSA - Residence Halls Phase II Interior Renovations	Bond	3A	01415116966002100	IMSA for renovation of residence halls & other cap improvements	8,675,800.0	-	8,675,800.0	-	-	8,675,800.0	-	-	-	-	-	-	6/28/2019				
	Illinois Math and Science Academy - Aurora - Kane County - Space for Delivery of a Teacher Training and Development and Student Enrichment Program and Other Capital Improvements	Bond	3E	01415116966002022	IMSA Plan and construct mezzanine level in east gym	108,843.0	108,843.0	-	-	-	108,843.0	-	-	-	-	-	-	6/5/2019				
	Illinois Math and Science Academy - Aurora - Kane County - "A" Wing Laboratories Remodeling	Bond	3A	01415116966000110	IMSA Remodel "A"wing laboratories	213,077.7	213,077.7	-	-	-	213,077.7	15,766.7	-	-	-	15,766.7	15,766.7	6/5/2019				
	Illinois Math and Science Academy - Aurora - Kane County - Main Building Addition and Residence Halls' Renovations	Bond	3A	01415116966000010	IMSA Residence hall rehab and main bldg additon	93,660.1	93,660.1	-	-	-	93,660.1	-	-	-	-	-	-	6/5/2019				
	Joliet Junior College - Will County - Upgrading Utilities	Bond	3A	01415118469002519	Joliet Junior College - Upgrade utilities & other capital improvements	274,452.0	274,452.0	-	-	-	274,452.0	4,261.5	-	-	-	4,261.5	4,261.5	6/5/2019				
	Joliet Junior College - Replacing Exterior Stairs and Other Capital Improvements	Bond	3A	01415118469002419	Joliet Junior College replacing exterior stairs&other capital improvements	50,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Kankakee Community College - For Construction a Medical Laboratory/Classroom Facility, and Other Capital Improvements	Bond	3A	01415118469002619	Kankakee CC Const a medical lab/classroom &other capital improvements	47,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Kaskaskia College - Infrastructure Improvements - Vandalia Campus	Bond	3A	01415118469002719	Kaskaskia College infrastructure improvements-Vandalia Campus&other cap improv	6,200,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Kennedy King College - Remodel for a Culinary Arts Educational Facility and Other Capital Improvements	Bond	3A	01415118469002819	Kennedy King College remodeling of Culinary Arts Ed Facility&other cap improve	12,020,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Lakeland College - For Construction of a Workforce Relocation Center, and Other Capital Improvements	Bond	3A	01415118469002919	Lake Land College Construct Workforce Relocation Ctr&other Capital Improvement	10,930,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Lakeland College - For construction of a Rural Development Technology Center, and Other Capital Improvements	Bond	3A	01415118469003019	Lake Land College Constnction of a Rural Dev Tech Ctr&other capital improvemen	8,400,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Lakeland College - Mattoon - Coles County - Student Services Building Addition	Bond	3A	01415118469003119	Lake Land College Student Services Bldg addition& other capital improvements	8,950,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Southeastern Illinois College - Construction of a Vocational Building	Bond	3A	01415118469003219	Lewis & Clark CC -Godfrey constuct day care&montessori school&other cap improv	1,650,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	College of Lake County - Lake County - For Construction of a Service Building	Bond	3A	01415118469000718	Lewis and Clark for greenhouse renovation	35,273,957.0	-	35,273,957.0	-	-	35,273,957.0	-	-	-	-	-	-	6/5/2019				
	Lewis and Clark Community College - Renovation of Greenhouses	Bond	3A	01415118469000818	Lewis and Clark Renovate greenhouses	875,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Lewis and Clark Community College - Construction of an Engineering Annex	Bond	3A	014151184690003319	Lewis&Clark CC Construct Engineering Annex & other capital improvements	1,700,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Lincoln Land Community College - For Exterior Repairs	Bond	3A	01415118469003419	Lincoln Land CC for exterior repairs & other capital improvements	335,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Lincoln Land Community College - For Renovations to Sangamon Hall	Bond	3A	01415118469003519	Lincoln Land CC for renovation of Sangamon Hall & other capital improvements	3,315,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Lincoln Trail College - Construction of an AC/Refrigeration and Sheet Metal Technology Building	Bond	3A	01415118469003719	Lincoln Trail College Const AC/Refrigeration Tech Bldg & other cap improv	1,660,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Lincoln Trail College - Crawford County - Construction of a Technology Center	Bond	3A	01415118469003619	Lincoln Trail College Construct a Technology Ctr&other capital improvements	8,370,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Deferred Maintenance, Emergencies, Remobilization, Escalation Costs and other capital improvements for higher education projects as authorized by subsection (a) of Section 3 of the General Obligation Bond Act (Higher Education Deferred Maintenance)	Bond	3A	01415110169002019	Lump Sum (3a) Statewide for Educational Facilities	74,924,315.8	74,924,315.8	-	-	-	74,924,315.8	164,958.3	897,260.5	362,832.4	924,902.4	2,349,953.5	2,349,953.5	6/5/2019				
	Designated Purpose Balance as Authorized by Subsection (a) of Section 3 of the GO Bond Act for Educational Purposes by State Universities and Colleges, the Illinois Community College Board Created by the Public Community College Act and for Grants	Bond	3A	01415110169001119	Lump Sum (a) Statewide for Educational Facilities	45,886,516.4	45,456,516.4	-	-	-	45,456,516.4	789,876.2	757,849.4	1,546,035.4	2,127,049.3	5,220,810.2	5,220,810.2	6/5/2019				
	McHenry County College - Construction of a Greenhouse	Bond	3A	01415118469003819	McHenry County College Construction of Greenhouses& other capital improvements	750,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	McHenry County College - Construction of a Pump House	Bond	3A	01415118469003919	McHenry County College Construction of Pumphouse & other capital improvements	120,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	SIU - Edwardsville - Madison County - Capital Renewal	Bond	3A	01415116469000119	Miscellaneous Capital Improvements - SIU Edwardsville	1,350,000.0	1,100,000.0	-	-	-	1,100,000.0	-	-	15,337.8	-	15,337.8	15,337.8	6/5/2019				
	University of Illinois - Statewide - Capital Renewal	Bond	3A	01415117669000019	Miscellaneous Capital Improvements - Univ of Illinois Statewide	24,072,300.0	6,447,300.0	-	-	-	6,447,300.0	11,100.0	20,502.9	669,695.2	887,241.6	1,588,539.7	1,588,539.7	6/5/2019				
	Morton Community College - Installing an Emergency Generator	Bond	3A	01415118469004019	Morton Community College install emergency generator&other capital improvement	195,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Northeastern Illinois University - Cook County - Remodel the Science Building to Upgrade HVAC and Other Capital Improvements	Bond	3A	01415112066000419	NEIU remodel the Science Bldg to upgrade heating, vent,a/&other capital impr	2,240,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Northeastern Illinois University - Cook County - Replacing Roofs and Repairing Walls	Bond	3A	01415112066000519	NEIU replace roof and repair walls library & other capital improvements	125,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	NIU - Computer Science, Health Informatics, and Technology Center	Bond	3A	01415114466000300	NIU for const of a computer science,health infomatics&technology ctr&other cap	77,025,000.0	-	7,700,000.0	-	-	7,700,000.0	-	-	-	-	-	-	6/28/2019				
	Northern Illinois University - DeKalb County - Renovating and Expanding Stevens Building and Other Capital Improvements	Bond	3A	01415114466000017	NIU renovate and expand Stevens Hall	82,695.2	82,695.2	-	-	-	82,695.2	8,697.9	-	-	-	8,697.9	8,697.9	6/5/2019				
	Northern Illinois University - DeKalb County - Renovating and Expanding Stevens Building and Other Capital Improvements	Bond	3A	01415114466000118	NIU Stevens Building renovate and expand	631,978.4	631,978.4	-	-	-	631,978.4	155,600.1	10,760.0	93,778.8	18,279.							

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
	Western Illinois University - McDonough County - Capital Renewal	Bond	3A	01415112869000019	Western Il. Univ for capital improvements (const.,planning, supplies, equip)	485,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	William Rainey Harper College - For Construction of a One Stop/Admissions and Campus/Student Life Center, and Other Capital Improvements	Bond	3A	01415118469001318	William Rainey Harper One stop/admission and Student Life Center	42,000,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	William Rainey Harper College - For Replacement of Hospitality Facility	Bond	3A	01415118469001218	William Rainey Harper replace hospitality facility	4,370,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Western Illinois University - McDonough County - Construct Performing Arts Center	Bond	3A	01415112866000119	WIU Macomb construct performing arts center & other capital improvements	89,000,000.0	-	8,900,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Western Illinois University - McDonough County - Improvements to Memorial Hall and Other Capital Improvements	Bond	3A	01415112866000219	WIU Macomb for improvements to Memorial Hall&other capital improvements	225,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Western Illinois University - Rock Island County - Renovation and Construction of Quad-City Riverfront Campus	Bond	3A	01415112866000419	WIU Quad Cities Renovate & Construct Riverfront Campus & capital improvements	3,315,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Western Illinois University - Rock Island County - Construct Quad-City Riverfront Campus	Bond	3A	01415112866000319	WIU Quad Cities Renovate&Construct Riverfront Campus&other capital improvement	5,660,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	William Rainey Harper College - Upgrading Parking Lots	Bond	3A	01415118469005419	William Rainey Harper College Upgrade parking lots&other capital improvements	1,410,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	William Rainey Harper College - Cook County - Engineering and Technology Center Renovations	Bond	3A	01415118469005319	Wn Rainey Harper College Engineering and Tech Center renovation and other impr	606,290.0	606,290.0	-	-	-	606,290.0	-	5,000.0	-	-	-	5,000.0	5,000.0	6/5/2019				
Higher Education Subtotal						1,521,675,274	237,090,817	176,644,977	23,283,650	11,350,000	448,369,444	5,374,391	7,655,869	5,810,802	6,618,778	25,459,841	25,459,841						
	Statewide - Community Health Center Construction Grants	Bond	3D	01415110144730018	Community Health Center Grants	9,249,953.3	9,249,953.3	-	-	-	9,249,953.3	-	-	387,902.0	2,198,655.3	2,586,557.3	2,586,557.3	6/5/2019					
	Grant to Gads Hill Center for early childhood center in Brighton Park, and other capital improvements	Bond	1C	09715110144730219	Grant to Gads Hill Center for an early childhood center in Brighton Park	1,237,500.0	1,237,500.0	-	-	-	1,237,500.0	1,100,000.0	-	-	-	1,100,000.0	1,100,000.0	6/5/2019					
	Statewide - Early Childhood Education Construction (Metropolitan Family Services)	Bond	1C	09715110144730119	Grant to Metropolitan Family Services for early childhood center in Gage Park	4,500,000.0	4,500,000.0	-	-	-	4,500,000.0	-	-	450,000.0	-	450,000.0	450,000.0	6/5/2019					
	Statewide - Early Childhood Education Construction	Bond	1C	09715110144730019	Grants to school dists and NFP providers of early childhood services	5,179,252.0	5,179,252.0	-	-	-	5,179,252.0	2,383,160.0	201,090.3	71,951.6	63,258.3	2,719,460.2	2,719,460.2	6/5/2019					
	Grants to School Districts for Energy Efficiency Projects	Bond	3A	01415118644730019	Statewide grants for State Board of Ed to school dist for energy efficiency	3,420,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Connect Illinois Broadband Grant Program - Broadband	Bond	1B	971-42035-4900-0300	2-30. B1-B. Broadband	-	-	-	50,000,000.0	50,000,000.0	-	-	-	-	-	-	-	-	6/28/2019	No Obligations, but Processing			
Next Generation Subtotal						23,586,785	20,166,705	-	-	50,000,000	70,166,705	3,483,160	201,090	909,854	2,261,914	6,856,018	6,856,018						
	Chicago Board of Education - Costs Associated with School Renovation and Construction for the Purposes of Providing Vocational Education	Bond	3A	01415110169001719	Chicago Board of Ed cost assoc with school reno&const &other cap improvements	75,000,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Early Childhood Construction Grants	Bond	1C	09715110144730300	For early childhood const grants to school districts ¬ for profit providers	100,000,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019				
	Capital upgrades to the Philip J Rock Center & School	Bond	3E	01415118666000000	For the Illinois State Board of Ed for capital upgrades to Philip J Rock Ctr	6,500,000.0	-	6,500,000.0	-	-	6,500,000.0	-	-	-	-	-	-	-	6/28/2019				
	Westmont Community Unit School District 201	Bond	5F	01435110144730117	School Infrastructure Grant Westmont	286,381.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Statewide - School Construction Grants	Bond	5F	01435110144730019	School Infrastructure Program Grants	228,401,049.9	14,951,645.9	-	-	-	14,951,645.9	-	-	-	3,105,630.9	3,105,630.9	3,105,630.9	6/5/2019					
	Grants to School Districts for School Improvement Projects Authorized by the School Construction Law and Other Capital Improvements	Bond	5E	01435110144730217	School Infrastructure Program Grants	18,000,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
Pre K-12 Subtotal						428,187,431	14,951,646	6,500,000	-	-	21,451,646	-	-	3,105,631	3,105,631	3,105,631							
	Cahokia Mounds Historic Site - replacement of AV Equipment, and other capital improvements	Bond	3E	01415112266000319	Cahokia Mounds Historic Site Collinsville for replace AV equipment&other cap	160,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Capitol Complex - Springfield - Sangamon County - Water Infrastructure Repair and Upgrade and Other Capital Improvements	Bond	3E	01415113566000619	Capitol Complex - Water quality and other improvements	30,000,000.0	30,000,000.0	-	-	-	30,000,000.0	23,454.0	139,336.7	22,202.0	107,816.1	292,808.8	292,808.8	6/5/2019					
	Carlyle State Fish and Wildlife Area - Fayette County - Replace Cox Bridge and Other Capital Improvements	Bond	3E	01415112266001219	Carlyle State Fish & Wildlife Area capital improvements	1,153,463.0	1,153,463.0	-	-	-	1,153,463.0	27,265.3	45,178.1	15,599.6	994.0	89,037.0	89,037.0	6/5/2019					
	Designated Purpose Balance as Authorized by Subsection (e) of Section 3 of the GO Bond Act for Use by the State, Its Departments, Authorities, Public Corporations, Commissions and Agencies or for Grants to State Agencies for Such Purposes	Bond	3E	01415110169000118	Close out costs for projects near completion	2,512,529.8	2,512,529.8	-	-	-	2,512,529.8	436,884.7	305,603.5	391,297.7	86,171.2	1,219,957.1	1,219,957.1	6/5/2019					
	Exterior Repairs - Blandin Building	Bond	3E	01415110566000019	CMS Blandin Bldg exterior repairs and other improvements	5,200,000.0	5,200,000.0	-	-	-	5,200,000.0	183,113.8	-	189,110.2	9,917.6	382,141.6	382,141.6	6/5/2019					
	Springfield Computer Facility - exterior repairs and other capital improvements	Bond	3E	01415110566000119	CMS Computer exterior repairs and other capital improvements	1,025,000.0	1,025,000.0	-	-	-	1,025,000.0	-	-	-	-	-	-	-	6/5/2019				
	Elgin Regional Office Building - Kane County - Upgrade HVAC System	Bond	3E	01415110566000017	CMS Elgin HVAC	749,905.4	-	-	-	-	749,905.4	-	-	-	-	-	-	-	6/5/2019				
	Rockford Regional Office Building - Winnebago County - Replace Halon and Upgrade Air Conditioning and Other Capital Improvements	Bond	3E	01415110566000118	CMS Rockford Office replace Halon and upgrad AC	162,614.0	162,614.0	-	-	-	162,614.0	-	-	-	-	-	-	-	6/5/2019				
	For Planning, Design, Construction, Equipment and All Other Necessary Costs for a Correctional Center/Facility	Bond	3B	01415112669000026	Correctional projects subsection (b)	51,315,646.8	51,315,646.8	-	-	-	51,315,646.8	3,212,194.8	1,202,337.1	931,611.9	242,997.6	5,589,141.4	5,589,141.4	6/5/2019					
	Dana Thomas House - upgrading or replacing the HVAC system, fountain repairs, and other capital improvements	Bond	3E	01415112266000419	Dana Thomas House HVAC and other capital improvements	575,000.0	575,000.0	-	-	-	575,000.0	5,377.7	15,189.3	4,892.0	15,273.0	40,732.0	40,732.0	6/5/2019					
	Danville Correctional Center - Chiller Replacement, and Other Capital Improvements	Bond	3B	01415112666001119	Danville Correctional Center chiller replacement and other improvements	200,000.0	200,000.0	-	-	-	200,000.0	-	-	108,415.0	-	108,415.0	108,415.0	6/5/2019					
	Danville Correctional Center - Repair or Replacement of the Hot Water Distribution System, and Other Capital Improvements	Bond	3B	01415112666001019	Danville Correctional Center hot water dist and other capital improvements	3,000,000.0	3,000,000.0	-	-	-	3,000,000.0	67,736.0	36,423.4	76,209.0	-	180,368.4	180,368.4	6/5/2019					
	Deferred Maintenance, Emergencies, Remobilization, Escalation Costs, and other capital improvements for higher education projects as authorized by subsection (a) of Section 3 of the General Obligation Bond Act (Higher Education Deferred Maintenance)	Bond	3A	01415110169002100	Deferred Maint,emergencies,remobilization,escalation costs&other cap improve	150,000,000.0	-	512,000.0	(256,000.0)	10,000,000.0	10,256,000.0	-	-	-	158,000.0	158,000.0	158,000.0	6/28/2019					
	Deferred Maintenance, Emergencies, Remobilization, Escalation Costs, and other capital improvements as authorized by subsection (e) of Section 3 of the General Obligation Bond Act (Deferred Maintenance Lump Sum)	Bond	3E	01415110169002200	Deferred Maintenance,emergencies,remobilization,escalation cost&other cap impro	550,000,000.0	-	96,000,000.0	-	130,000,000.0	226,000,000.0	-	-	123,102.0	11,443,928.7	11,567,030.8	11,567,030.8	6/28/2019					
	Statewide - Replace Radio Communications Towers, Equipment Buildings and Installing Emergency Power and Other Capital Improvements	Bond	3E	01415119366000219	Dept of State Police - Critical Electrical Equipment	27,002.0	27,002.0	-	-	-	27,002.0	-	-	-	-	-	-	-	6/5/2019				
	Alton Mental Health Center - Madison County - Life/Safety Improvements and Other Capital Improvements	Bond	3D	01415114366000017	DHS Alton life/safety improvements	3,068,756.7	3,068,756.7	-	-	-	3,068,756.7	9,399.0	12,291.0	12,291.0	3,342.0	37,323.0	37,323.0	6/5/2019					
	Alton Mental Health Center - Madison County - Upgrading Building Automation Systems and Other Capital Improvements	Bond	3D	01415114366000117	DHS Alton upgrade automation system	232,961.8	232,961.8	-	-	-	232,961.8	-	-	-	-	-	-	-	6/5/2019				
	Chester Mental Health Center - Randolph County - Replacing Roofing Systems and Other Capital Improvements	Bond	3D	01415114366000217	DHS Chester replace roofs	3,412,631.0	3,412,631.0	-	-	-	3,412,631.0	-	-	-	-	-	-	-	6/5/2019				
	Chicago Read Mental Health Center - Cook County - Renovation of Unit J-East for Forensic Use and Other Capital Improvements	Bond	3D	01415114366000317	DHS Chicago Read renovate Unit J-East	2,838,916.0	2,838,916.0	-	-	-	2,838,916.0	2,356.2	-	-	-	2,356.2	2,356.2	6/5/2019					
	Choate Mental Health - Union County - Life/Safety Improvements Facility Wide and Other Capital Improvements	Bond	3D	01415114366000417	DHS Choate life/safety	4,928,692.8	4,928,692.8	-	-	-	4,928,692.8	262,777.0	596,026.1	835,264.9	49,950.5	1,744,018.5	1,744,018.5	6/5/2019					
	Choate Mental Health - Union County - Replacing Roofing Systems and Other Capital Improvements	Bond	3D	01415114366000517	DHS Choate replace roofing systems	263,651.6	263,651.6	-	-	-	263,651.6	-	-	-	-	-	-	-	6/5/2019				
	Elgin Mental Health Center - Modifications to Meet Accessible Parking Requirements, and Other Capital Improvements	Bond	3D	01415114366000819	DHS Elgin Mental Health mods to meet accessible parking and other improvements	594,464.8	594,464.8	-	-	-	594,464.8	10,910.5	-	5,962.5	-	16,873.0	16,873.0	6/5/2019					
	Elgin Mental Health Center - Kane County - Replacing Roofing Systems and Other Capital Improvements	Bond	3D	01415114366000719	DHS Elgin Mental Health replace roofing systems and other improvements	881,850.3	881,850.3	-	-	-	881,850.3	334,800.8	212,239.0	76,970.6	-	624,010.4	624,010.4	6/5/2019					
	Elgin Mental Health Center - Kane County - Replacing Chiller and Other Capital Improvements	Bond	3D	01415114366000617	DHS Elgin replace chiller	336,003.8	336,003.8	-	-	-	336,003.8	-	-	-	-	-	-	-	6/5/2019				
	Fox Developmental Center - Replacing Roofing Systems, Terra Cotta Evaluation and Repairs, and Other Capital Improvements	Bond	3D	01415114366000919	DHS Fox Developmental replace roofing systems, terra-cotta eval and other impr	623,972.2	623,972.2	-	-	-	623,972.2	-	-	-	-	-	-	-	6/5/2019				

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
	Illinois and Michigan Canal - Channahon - Grundy County - Improve DuPage River Spillway and Other Capital Improvements	Bond	3E	01415112266000218	DNR repair I & M canal	1,716,739.9	1,716,739.9	-	-	-	-	1,716,739.9	-	-	-	-	-	-	6/5/2019				
	Decatur Correctional Center - Macon County - Replacing the Cooling Tower and Other Capital Improvements	Bond	3B	01415112666000017	DOC Decatur cooling tower	1,584,552.0	1,584,552.0	-	-	-	-	1,584,552.0	75,569.9	86,323.9	299,628.9	23,705.7	485,228.4	485,228.4	6/5/2019				
	Graham Correctional Center - Montgomery County - Replacing Roofing Systems and Other Capital Improvements	Bond	3B	01415112666000117	DOC Graham replace roofing systems	98,001.5	98,001.5	-	-	-	-	98,001.5	-	-	-	-	-	-	6/5/2019				
	Logan Correctional Center - Logan County - Replacing Roofing Systems and Other Capital Improvements	Bond	3B	01415112666000217	DOC Logan replace roofing systems	367,672.1	367,672.1	-	-	-	-	367,672.1	-	-	-	-	-	-	6/5/2019				
	Menard Correctional Center - Randolph County - Building Demolition	Bond	1A	09715112666000017	DOC Menard demolish buildings	115,182.8	115,182.8	-	-	-	-	115,182.8	35,191.3	-	-	-	35,191.3	35,191.3	6/5/2019				
	Pontiac Correctional Center - Livingston County - Renovate Inmate Kitchen and Cold Storage and Other Capital Improvements	Bond	3B	01415112666000517	DOC Pontiac renovate inmate kitchen and cold storage	1,610,333.5	1,610,333.5	-	-	-	-	1,610,333.5	862,076.6	571,008.2	32,294.4	-	1,465,379.1	1,465,379.1	6/5/2019				
	Pontiac Correctional Center - Livingston County - Renovation of Showers and Replace Plumbing and Other Capital Improvements	Bond	3B	01415112666000417	DOC Pontiac renovate showers and plumbing	18,513.0	18,513.0	-	-	-	-	18,513.0	-	-	-	-	-	-	6/5/2019				
	Shawnee Correctional Center - Johnson County - Replacing Roofing Systems and Other Capital Improvements	Bond	3B	01415112666000617	DOC Shawnee replace roofs	1,945,970.6	1,945,970.6	-	-	-	-	1,945,970.6	575,284.3	200,642.8	-	9,015.4	784,942.4	784,942.4	6/5/2019				
	Shawnee Correctional Center - Johnson County - Replace Roofing Systems and Other Capital Improvements	Bond	3B	01415112666002119	DOC Shawnee replace roofs	289,619.0	289,619.0	-	-	-	-	289,619.0	2,779.0	18,593.0	2,264.0	-	23,636.0	23,636.0	6/5/2019				
	Stateville Correctional Center - Will County - Repair and Replace Steam Lines and Other Capital Improvements	Bond	3B	01415112666000717	DOC Stateville repair and replace steam lines	207,425.8	207,425.8	-	-	-	-	207,425.8	36,496.5	15,214.9	-	-	51,711.3	51,711.3	6/5/2019				
	Vienna Correctional Center - Johnson County - Replacing Roofing Systems, Security Systems, and Replace Windows and Other Capital Improvements	Bond	3B	01415112666000817	DOC Vienna replace roofs	1,596,558.0	1,614,196.5	(17,638.5)	-	-	-	1,596,558.0	-	-	-	-	-	-	6/5/2019				
	Vienna Correctional Center - Johnson County - Replacing Roofing Systems and Other Capital Improvements	Bond	3B	01415112666000917	DOC Vienna Upgrade Building 19	6,968,702.5	18,702.5	-	-	-	-	18,702.5	-	-	-	-	-	-	6/5/2019				
	Willard Ice Building - Springfield - Sangamon County - Renovate Interior and Upgrade HVAC and Other Capital Improvements	Bond	3E	01415119266000219	DOR Willard Ice Bldg renovate interior, upgrade HVAC and other improvements	151,585.2	151,585.2	-	-	-	-	151,585.2	6,375.3	7,156.5	13,074.6	3,735.6	30,342.0	30,342.0	6/5/2019				
	Willard Ice Building - Renovation of Parking Ramp	Bond	3E	01415119266000119	DOR Willard Ice Bldg renovation of parking ramp and other capital improvements	3,445,681.5	3,445,681.5	-	-	-	-	3,445,681.5	64,450.0	-	164,972.0	-	229,422.0	229,422.0	6/5/2019				
	Illinois and Michigan Canal - Grundy County - Improvements to DuPage River Spillway	Bond	3E	01415112666001319	Dupage River spillway improvements Channahon S/P	1,800,000.0	1,800,000.0	-	-	-	-	1,800,000.0	-	-	-	-	-	-	6/5/2019				
	DuQuoin State Fairgrounds - Perry County - Replacement or Repairing Masonry, Carpet, Walls, Replacing Roofs and Other Capital Improvements	Bond	3E	01415110666000119	DuQuoin Fairgrounds - R&R Walls & Roofing	150,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	DuQuoin State Fairgrounds - Perry County - Replacing Roofs and Other Capital Improvements	Bond	3E	01415110666000017	DuQuoin roofs	14,000.0	14,000.0	-	-	-	-	14,000.0	-	-	-	-	-	-	6/5/2019				
	Veteran's Affairs - Construct a 200-Bed Veterans' Home and Other Capital Improvements	Bond	3D	01415119766000017	DVA Chicago Vets Home	46,820,849.6	46,820,849.6	-	-	-	-	46,820,849.6	8,329,586.2	10,810,304.0	10,737,268.7	10,358,222.9	40,235,381.7	40,235,381.7	6/5/2019				
	Quincy Veterans Home - Adams County - Deferred Maintenance, Plumbing and Water Systems, Other Capital Improvements	Bond	3E	01415119766000119	DVA Quincy Veterans Home - Piping replacement and campus upgrades	16,003,263.5	16,003,263.5	-	-	-	-	16,003,263.5	201,720.3	1,411,436.1	535,561.4	249,720.4	2,398,438.3	2,398,438.3	6/5/2019				
	Designated Purpose Balance as Authorized by Subsection (e) of Section 3 of the GO Bond Act for Use by the State, Its Departments, Authorities, Public Corporations, Commissions and Agencies or for Grants to State Agencies for Such Purposes	Bond	3E	01415110169002318	Emergencies, Remobilization, escalation costs and other capital improvements	40,000,000.0	40,000,000.0	-	-	-	-	40,000,000.0	-	44,420.6	400,242.6	1,628,019.7	2,072,682.9	2,072,682.9	6/5/2019				
	Deferred Maintenance, Emergencies, Remobilization, Escalation Costs, and other capital improvements as authorized by subsection (a) of Section 4 of the Build Illinois Bond Act	Bond	1A	09715110169000000	For deferred maint, emergencies, remobilization, demo, escalation costs& cap imp	50,000,000.0	-	-	-	25,000,000.0	25,000,000.0	-	-	-	-	-	-	-	6/28/2019				
	Solar and Energy Efficiency at State Facilities	Bond	3E	01415110169002600	For energy efficiency projects at state facilities & other cap improvements	70,000,000.0	-	70,000,000.0	-	-	-	70,000,000.0	-	-	-	-	-	-	6/28/2019				
	Department of Corrections for acquisition of technology equipment	Bond	3E	01415112669000100	For IL Dept of Corrections for acquisition of technology equipment	5,000,000.0	-	1,000,000.0	-	800,000.0	1,800,000.0	-	-	337,304.8	437,129.0	774,433.8	774,433.8	6/28/2019					
	Designated Purpose Balance as Authorized by Subsection (c) of Section 3 of the GO Bond Act for Open Spaces, Recreational and Conservation Purposes and the Protection of Land and for Deposits Into the Conservation 2000 Fund or for Grants to State Agencies	Bond	3C	01415110169001219	For open spaces, recreational&conserv, protection of land&for deposits&cap imp	19,610,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	CMS - Renovate the Armory (Springfield)	Bond	3E	01415110566000400	For renovation of the armory& other cap improvements-Springfield	122,000,000.0	-	122,000,000.0	-	-	-	122,000,000.0	-	-	-	-	-	-	6/28/2019				
	CMS - Replace Central Computing Facility	Bond	3E	01415110566000300	For renovation or replacement of the central computing facility&other cap imp	80,500,000.0	-	8,050,000.0	-	-	-	8,050,000.0	-	-	-	-	-	-	6/28/2019				
	DOC Statewide Fiber Installation to Increase Bandwidth	Bond	3E	01415112666002900	for renovation&improvements at correctional facilities&other capital inroveme	25,000,000.0	-	-	5,000,000.0	-	-	5,000,000.0	-	-	-	-	-	-	6/28/2019				
	DNR - Illinois State Beach Shoreline Stabilization	Bond	3C	01415112266002400	For stabilization of shoreline at Illinois State Beach & other cap improvement	45,000,000.0	-	4,500,000.0	-	-	-	4,500,000.0	-	-	9,900.0	-	9,900.0	9,900.0	6/28/2019				
	DHS - Rushville Treatment and Detention Center Expansion Phase II	Bond	3D	01415114366001300	For the construction of an expansion of the treatment & detention Ctr& cap imp	30,659,600.0	-	30,659,600.0	-	-	-	30,659,600.0	-	-	-	-	-	-	6/28/2019				
	DHS - Elgin Mental Health Center - Replace Power Plant	Bond	3D	01415114366001200	For the renovation or replacement of the powerplant&other cap improvements	22,700,000.0	-	2,270,000.0	-	-	-	2,270,000.0	-	-	-	-	-	-	6/28/2019				
	SOS - Capital Complex - Upgrade for Life Safety the High Pressure Steam Distribution System - Phase I	Bond	3E	01415113566000800	For upgrades to the High Pressure Steam Distribution Sys&other cap improvement	30,000,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019				
	Statewide - UST at Carlyle, Beaver Dam, Pere Marquette, Holten State Park and Other Locations and All Other Capital Improvements	Bond	3E	01415112266001819	For UST at Carlyle, Beaver Dam, Pere Marquette, Holten SP & Other Statewide&Cap	70,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019				
	Statewide - Installation of Sprinkler Systems, and Other Capital Improvements	Bond	3E	01415119766000219	FY19 Various Capital Improvements	375,000.0	375,000.0	-	-	-	-	375,000.0	-	-	-	78,806.2	78,806.2	78,806.2	6/5/2019				
	Statewide - Community Health Center Construction Grants	Bond	3D	01415110144730100	Grants and other capital improvements/Community Health Ctr Construction Act	50,000,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019				
	Illinois and Michigan Canal - Channahon - Grundy County - Repair DuPage River Spillway	Bond	3C	01415112266000017	I & M Canal spillway	463,090.0	463,090.0	-	-	-	-	463,090.0	-	-	-	-	-	-	6/5/2019				
	Pullman Historic Site - Cook County - for stabilization and restoration of the sites and other capital improvements	Bond	1A	09715114166000017	IHPA Pullman Site restoration of site	1,284,392.6	1,284,392.6	-	-	-	-	1,284,392.6	23,226.9	-	-	-	23,226.9	23,226.9	6/5/2019				
	Illinois Beach State Park - Lake County - Replacing Beach Concession	Bond	3E	01415112266001419	IL Beach SP and other capital improvements	2,400,000.0	-	-	-	-	-	2,400,000.0	-	-	-	-	-	-	6/5/2019				
	Illinois State Fairgrounds - Sangamon County - Upgrades to Coliseum and Other Capital Improvements	Bond	3E	01415110666000219	IL State Fairgrounds / Upgrade Coliseum	23,026,619.5	23,026,619.5	-	-	-	-	23,026,619.5	4,388,550.5	816,344.8	249,154.0	198,094.0	5,652,143.2	5,652,143.2	6/5/2019				
	DVA - Quincy Veterans' Home Campus Reconstruction	Bond	3E	01415119766000400	IL Veteran's Home at Quincy - Construct New Nursing Home and Domiciliary	230,000,000.0	230,000,000.0	-	-	-	-	230,000,000.0	-	-	585,060.9	200,192.7	785,253.6	785,253.6	6/28/2019				
	Statewide - RASHO - Capital Improvements to State Facilities, including Improvements to Correctional Centers,	Bond	3E	01415110169000218	Improve state facilities	25,000,000.0	25,000,000.0	-	-	-	-	25,000,000.0	-	-	414,634.4	125,014.4	539,648.8	539,648.8	6/5/2019				
	Improvements for Seriously Mentally Ill Inmates, and Other Purposes Authorized by Subsection (e) of Section 3 of the GO Bond Act	Bond	3E	01415110169000318	Improve state facilities	139,726,969.1	139,726,969.1	-	-	-	-	139,726,969.1	4,233,702.4	15,094,074.8	15,713,002.5	15,728,553.6	50,769,333.2	50,769,333.2	6/5/2019				
	Statewide - RASHO - Capital Improvements to State Facilities, including A New Facility for Housing Seriously Mentally Ill Inmates, Improvements to Correctional Centers, and Other Purposes Authorized by Subsection (e) of Section 3 of the GO Bond Act	Bond	3E	01415119366000119	ISP HQ elevator renovation and other capital improvements	1,576,589.6	1,576,589.6	-	-	-	-	1,576,589.6	411,603.7	169,199.4	-	74,616.9	655,420.1	655,420.1	6/5/2019				
	State Police Central Headquarters - Renovation of Elevators, and Other Capital Improvements	Bond	3E	01415119366000017	ISP Joliet replace roofing system	58,899.7	58,899.7	-	-	-	-	58,899.7	-	-	-	-	-	-	6/5/2019				
	Joliet District 5 - Will County - Replace Roofing System and Other Capital Improvements	Bond	3B	01415112466000017	IVC Harrisburg electrical upgrade and em generator	817,558.6	817,558.6	-	-	-	-	817,558.6	-	-	-	-	-	-	6/5/2019				
	Illinois Youth Center - Harrisburg - Saline County - Upgrade Electrical Primary and Emergency Generators and Other Capital Improvements	Bond	3B	01415112466000117	IVC ST Charles renovate intake Building	3,791,344.6	3,791,344.6	-	-	-	-	3,791,344.6	92,745.7	6,100.0	47,283.4	188,041.6	334,170.7	334,170.7	6/5/2019				
	Illinois Youth Center - St. Charles - Kane County - Renovate Intake Building and Other Capital Improvements	Bond	3B	01415112466000317	IVC St Charles renovate roofs and building envelopes	2,226,521.7	2,226,521.7	-	-	-	-	2,226,521.7	588,571.7	896,338.1	368,945.1	208,967.9	2,062,822.8	2,062,822.8	6/5/2019				
	Multiple Building Roofing and Building Envelopes and Other Capital Improvements	Bond	3B	01415112466000217	IVC St Charles replace water distribution system	1,107,733.9	1,107,733.9	-	-	-	-	1,107,733.9	-	-	-	-	-	-	6/5/2019				
	Illinois Youth Center - St. Charles - Kane County - Replacing Water Distribution System and Other Capital Improvements	Bond	3B	01415112																			

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
LAUJ	Obligate FY2010 Funds For Land Acquisition Illinois Jobs Now Expenses And Payments Necessary On Land Acquired For Highway Construction, Widening And Repair	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	254,497,000.0	-	-	-	-	-	36,958.1	38,559.6	66,528.1	34,725.1	176,770.9	250,788,561.4	6/5/2019	7/1/2016	35	6/30/2019	
LAJS	Re-Establish Jump Start Funds For Land Acquisition Expenses And Purchases Necessary On Land Acquired For Highway Construction Projects	Bond	4G	553494447700017	Statewide - Transportation and Related Construction	14,559.0	-	(5,441.0)	-	-	(5,441.0)	-	-	-	-	-	14,559.0	6/5/2019	7/1/2017	11	6/30/2018	
LAHSR	Increase For Invoices	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	294,501.0	-	-	-	-	1,097.0	14,405.0	198.0	5,250.0	20,950.0	33,392.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
LAV2F	Prepare Appraisals And/Or Appraisal Reviews, Specialty Reports, Negotiation, Relocation, Property Services And Right Of Way Estimates. Provide Project Management	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	714,460.0	-	-	-	-	-	13,100.0	16,450.0	-	29,550.0	714,460.0	6/5/2019	4/13/2011	104	12/31/2019		
LA118	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	19,352,465.4	-	-	-	-	-	-	-	-	-	19,352,465.4	6/5/2019	7/1/2018	11	6/30/2019		
LA119	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	14,750,000.0	-	-	-	-	-	1,461,899.1	2,318,630.1	161,835.6	3,750.0	3,946,114.8	14,726,760.0	6/5/2019	7/1/2018	23	6/30/2020	
LA120	Obligate Funds For Land Acquisition And Incidental Land Acquisition Expenses	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	11,500,000.0	-	-	-	-	-	355,185.1	2,908,252.1	4,737,487.4	3,185,422.7	11,186,347.3	11,186,347.3	6/5/2019	7/1/2019	23	6/30/2021	
LA218	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	598,717.7	-	-	-	-	-	-	-	-	-	598,717.7	6/5/2019	7/1/2018	11	6/30/2019		
LA219	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	-	56,828.0	5,437.4	5,900.0	14,207.0	82,372.4	632,264.6	6/5/2019	7/1/2018	23	6/30/2020	
LA220	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,550,000.0	-	-	-	-	-	93,238.0	60,020.1	452,915.4	1,501,910.0	2,108,083.5	666,295.5	6/5/2019	7/1/2019	23	6/30/2021	
LA318	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	188,900.8	-	-	-	-	-	-	-	-	-	188,900.8	6/5/2019	7/1/2018	11	6/30/2019		
LA319	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	625,000.0	-	-	-	-	-	8,924.5	2,231.1	3,100.0	2,231.1	16,486.8	194,143.7	6/5/2019	7/1/2018	23	6/30/2020	
LA320	Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	3,657.5	23,560.5	11,256.0	191,328.5	229,802.5	229,802.5	6/5/2019	7/1/2019	23	6/30/2021	
LA418	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	820,803.1	-	-	-	-	-	-	-	-	-	820,803.1	6/5/2019	7/1/2018	11	6/30/2019		
LA419	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,050,000.0	-	-	-	-	-	11,500.6	82,450.0	10,900.0	2,875.2	107,725.8	560,327.4	6/5/2019	7/1/2018	23	6/30/2020	
LA420	Land Acquisitions And Incidental Expenses	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	550,000.0	-	-	-	-	-	11,876.7	765,956.0	58,155.3	352,155.8	1,188,143.7	462,159.8	6/5/2019	7/1/2019	23	6/30/2021	
LA518	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	99,035.0	-	-	-	-	-	-	-	-	-	99,035.0	6/5/2019	7/1/2018	11	6/30/2019		
LA519	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,687,000.0	-	-	-	-	-	317,096.0	34,400.0	45,055.0	1,500.0	398,051.0	1,685,856.0	6/5/2019	7/1/2018	23	6/30/2020	
LA520	Land Acquisitions And Incidental Expenses	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	5,150,000.0	-	-	-	-	-	1,931.0	108,180.0	3,903,863.0	207,203.0	4,221,177.0	4,221,177.0	6/5/2019	7/1/2019	23	6/30/2021	
LA618	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	386,035.9	-	-	-	-	-	-	-	-	-	386,035.9	6/5/2019	7/1/2018	11	6/30/2019		
LA619	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	550,000.0	-	-	-	-	-	34,335.6	16,335.0	16,350.0	8,583.9	75,604.5	123,449.2	6/5/2019	7/1/2018	23	6/30/2020	
LA620	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	550,000.0	-	-	-	-	-	11,098.5	30,080.5	18,555.4	16,365.3	76,099.7	76,099.7	6/5/2019	7/1/2019	23	6/30/2021	
LA718	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	35,729.5	-	-	-	-	-	-	-	-	-	35,729.5	6/5/2019	7/1/2018	11	6/30/2019		
LA719	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	906.0	226.5	4,709.6	226.5	6,068.6	25,125.6	6/5/2019	7/1/2018	23	6/30/2020	
LA720	Land Acquisitions And Incidental Expenses	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	53.0	23.0	242.0	10,082.0	10,400.0	10,400.0	6/5/2019	7/1/2019	23	6/30/2021	
LA818	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	695,286.4	-	-	-	-	-	-	-	-	-	695,286.4	6/5/2019	7/1/2018	11	6/30/2019		
LA819	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	709,622.2	87,171.0	300.0	177,405.6	974,498.7	1,499,976.2	6/5/2019	7/1/2018	23	6/30/2020	
LA820	Land Acquisitions And Incidental Expenses	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	950,000.0	-	-	-	-	-	30,589.5	54,927.7	475,266.6	271,632.2	832,416.0	832,416.0	6/5/2019	7/1/2019	23	6/30/2021	
LA918	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	515,990.8	-	-	-	-	-	-	-	-	-	515,990.8	6/5/2019	7/1/2018	11	6/30/2019		
LA919	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	350,000.0	-	-	-	-	-	27,690.5	17,130.0	6,922.6	1,830.0	53,573.1	259,535.2	6/5/2019	7/1/2018	23	6/30/2020	
LA920	Land Acquisitions And Incidental Expenses	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	250,000.0	-	-	-	-	-	4,092.0	11,338.3	22,912.0	191,297.0	229,639.3	229,639.3	6/5/2019	7/1/2019	23	6/30/2021	
12001	Contract Number: 12001; Per Hb0190, Article 20 Section 47, Public Private Agreement For Illiana Expressway Act (605 Iles 130); Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	15,610,000.0	-	-	-	-	-	-	-	-	-	9,061,903.9	6/5/2019	4/5/2013	60	4/5/2018		
16001	16001; P3 Advisory Team On I-55 Managed Lanes P3 Delivery Project; Estb; District One Preliminary Engineering Section	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	12,000,000.0	-	-	-	-	-	-	-	-	-	8,601,146.0	6/5/2019	4/28/2016	60	4/28/2021		
16001	16001; P3 Advisory Team On I-55 Managed Lanes P3 Delivery Project; Estb; District One Preliminary Engineering Section	Non-Bond		0114944279000418	Managed Lanes P3 Consultant Services	12,000,000.0	-	-	-	-	-	726,425.9	874,110.6	478,839.9	119,674.9	2,199,051.3	8,601,146.0	6/5/2019	4/28/2016	60	4/28/2021	
17BBC	Establish Obligation To Conduct The Disparity/Availability Assessment Study For I-55 Nte 1,000,000.00	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	5,672.5	1,418.1	1,418.1	1,418.1	9,926.9	676,062.3	6/5/2019	8/16/2016	48	8/15/2020	
18BDP	Business Development Programming	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	287.5	-	-	-	-	-	-	-	-	-	287.5	6/5/2019	10/1/2017	11	9/30/2018		
20BDP	Business Development Programming	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	500.0	-	-	-	-	-	-	-	100.0	100.0	6/5/2019	10/1/2019	11	9/30/2020			
AE8007	Funding Necessary To Provide Cultural Resource Survey For Lagrange Wetland Bank In Brown County In Accordance With State And Federal Laws. Inter- Governmental Agreement Dated 12/11/07 On File.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	-	100.0	43,102.6	6/5/2019	7/1/2007	59	6/30/2012			
ES1809	Emergency Contract Es 18-09; Emergency Pavement Repairs To I-57 Between Mp 280 And 285 In North And South Bound Directions; Ironous County	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,475,566.9	-	-	-	-	-	-	-	-	-	1,475,566.9	6/5/2019	4/2/2018	2	6/30/2018		
ES1909	Emergency Contract Es1909; Emergency Repairs To Two Scales On I-74 Eb And I-80 Wb Which Were Put Out Of Service By Department Of Ae	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	39,950.0	-	-	-	-	-	-	-	-	-	39,950.0	6/5/2019	4/26/2019	3	7/24/2019		
ES2001	Emergency Contract Es20-01; Testing/Excavation/ Removal And Replacement Of Pavement And Subgrade On Route 100 South Of Michael; Calhoun County; Emergency Reserve Fund; Pps # 0-00164-8001	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	188,793.6	-	-	-	-	-	188,793.6	47,198.4	47,198.4	47,198.4	330,388.9	188,793.6	6/5/2019	7/2/2019	2	9/29/2019	
ES2002	Emergency Contract Es20-02; Replacement Of Two Failed Culvert Sytems On I 172.5 Miles South Of Tampico, Whiteside County; Emergency Reserve Fund; Pps 0-00164-2000	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	145,292.9	-	-	-	-	-	-	145,292.9	-	145,292.9	145,292.9	6/5/2019	7/11/2019	3	10/8/2019		
ES2003	Emergency Contract Es20-03; Emergency Pavement Repairs On I-74 At Milepost 206 Due To Accident Which Severly Burnt Westbound Lanes/Shoulders; Emergency Reserve Fund; Pps # 0-00164-5001	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	141,609.3	-	-	-	-	-	-	141,609.3	-	141,609.3	141,609.3	6/5/2019	8/5/2019	3	11/2/2019		
ES2004	Establish Obligation For Emergency Contract Es2004 For Emergency Culvert Repairs On I 160 Approx 2.7 Miles South Of I 140; Emergency Reserve Fund; Pps 0-00164-8003	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	233,532.6	-	-	-	-	-	-	233,532.6	-	233,532.6	233,532.6	6/5/2019	8/14/2019	3	11/11/2019		
ES2005	Establish Obligation For Emergency Contract Es2005 To Repair Greene County Township Roads Flooding On I River/Detour Routes; Emergency Reserve Funding; Pps 0-00164-8004	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	79,267.1	-	-	-	-	-	-	2,201,143.0	-	2,201,143.0	79,267.1	6/5/2019	9/6/2019	3	12/4/2019		
ES2006	Emergency Contract Es20-06; Emergency Cleaning Of Storm Sewer Along H 100/Broadway Due To Flooding Events Along Mississippi River /Alton Il; Emergencyreserve Funding; Pps 0-00164-8005	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	15,619.0	-	-	-	-	-	-	15,619.0	-	15,619.0	15,619.0	6/5/2019	9/20/2019	3	12/18/2019		
ES2007	Emergency Contract Es2																					

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
LACH21	Establish Obligation Improvement For Illinois Route 38 At Fabyan Pkwy	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,200,000.0	-	-	-	-	-	15,348.8	111,154.3	18,389.9	113,729.0	258,622.0	1,987,979.1	6/5/2019	7/1/2017	11	6/30/2018	
LASB00	Obligate Funds For The Acquisition And Physical Removal Of Non-Conforming Outdoor Advertising Billboards As Defined As Of June 1, 1991 In The State Of Illinois	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	50,440.0	6/5/2019	7/1/2016	11	6/30/2017	
LAV201	Establish Obligation \$800,000	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	-	-	-	-	-	40,050.0	6/5/2019	3/19/2014	48	3/18/2018	
LAV202	Consultant To Furnish Certain Land Acquisition Services Including Negotiations And Relocations	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	-	-	-	-	-	222,817.8	6/5/2019	6/17/2014	48	6/16/2018	
LAV301	Obligate Funds For Land Acquisition Services	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	199,180.0	-	-	-	-	-	-	-	6,930.0	27,500.0	-	34,430.0	6/5/2019	7/31/2014	65	12/31/2019	
LAV601	Obligation Establishment \$800,000 For Land Acquisition Services For Project Management	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	45,100.0	23,820.0	69,210.0	15,350.0	153,480.0	557,720.0	6/5/2019	3/5/2015	69	12/31/2020	
LAV602	Establish Obligation \$250,000 For Land Acquisition/Project Management Services	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	286,212.5	-	-	-	-	-	-	-	-	-	-	286,212.5	6/5/2019	3/5/2015	60	3/4/2020	
LAV602	Establish Obligation \$250,000 For Land Acquisition/Project Management Services	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	286,212.5	-	-	-	-	-	-	-	15,712.5	-	15,712.5	286,212.5	6/5/2019	3/5/2015	60	3/4/2020	
LAV701	Obligation Establishment \$300,000	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	133,950.0	-	-	-	-	-	-	-	-	-	-	133,950.0	6/5/2019	2/24/2015	36	2/23/2020	
LA14AB	Obligate Funds To Pay The Statewide Asbestos Survey Contractor To Conduct Asbestos Inspections Ptb 168-025	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	-	-	-	589,343.0	6/5/2019	11/6/2013	120	11/5/2023	
LA14AB	Obligate Funds To Pay The Statewide Asbestos Survey Contractor To Conduct Asbestos Inspections Ptb 168-025	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	-	-	-	589,343.0	6/5/2019	11/6/2013	120	11/5/2023	
RWIS19	Restablish Obligation To File Contract Renewal For Road Weather Information System Maintenance And Support: 2019-04R1	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	1,900,000.0	-	-	-	-	-	-	-	-	-	-	157,576.4	6/5/2019	10/1/2018	32	6/30/2021	
STIC20	Obligation To Pay Stic Funded Invoices For Surveys Maps And Modeling	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	31,300.0	-	-	-	-	-	7,254.8	1,813.7	24,005.0	1,813.7	34,887.1	31,259.8	6/5/2019	7/1/2019	11	6/30/2020	
TCTR19	Today's Challenges Tomorrow's Rewards Conference Expenses	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	18,687.8	-	-	-	-	-	1,508.9	377.2	377.2	377.2	2,640.6	18,687.8	6/5/2019	7/1/2018	11	6/30/2019	
TCTR20	Today's Challenges Tomorrow's Rewards Conference Expenses	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	51,518.0	-	-	-	-	-	-	-	16,238.1	(157.9)	16,080.2	46,380.2	6/5/2019	7/1/2019	11	6/30/2020	
68970	Installing Conduit Concrete Hand Holes And Fiber Optic Cable For Its Communications Along Il Rte 404 And Il Rte 116. Completion 90 Working Days By 10/1/11-4/23/10 Letting-Item 133.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	439,040.9	-	-	-	-	-	-	-	-	-	-	438,625.8	6/5/2019	6/1/2010	16	10/1/2011	
070A17	West Field Area On Call Lighting Repair District 5 Contract 070A170 Letting April 26,2013	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	159,850.0	-	-	-	-	-	-	-	-	-	-	159,073.6	6/5/2019	7/18/2013	11	6/30/2014	
14R4P1	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry And Batteries At 3 Kings In District 4, Various Counties; C-94-049-14; Fed Project Number Accrs-0005(961)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	358,000.0	-	-	-	-	-	-	-	14,107.5	1,207.0	15,314.5	299,505.0	6/5/2019	3/26/2015	81	12/31/2021	
14R4P2	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Batteries And Chargers; 2 Kings In Pekin, Tazewell County (179); C-94-050-14 Fed Project No. Rrs-0005(962)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	383,070.0	-	-	-	-	-	-	27,345.8	-	23,858.0	51,203.8	90,297.7	6/5/2019	4/23/2015	80	12/31/2021	
14R5P1	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates Cantilevers And Surface; Xing On Prospect Ave In Champaign, Ilchampaign Co (019); C-95-017-14; Fe # Rrs-0004(195)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	416,992.0	-	-	-	-	-	-	134,301.2	-	-	134,301.2	269,620.7	6/5/2019	1/23/2014	71	12/31/2019	
14R6P1	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Old Il Route 121 North Of Lincoln, Logan County (107); C-96-013-14; Fed Project Accrs-1774(104)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	168,697.0	-	-	-	-	-	6,348.7	1,587.2	26,059.4	1,587.2	35,582.4	159,609.3	6/5/2019	1/10/2014	91	8/31/2021	
15R3P2	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates At I19/47Xing At Gibson City, Ford County (053); C-93-002-15 Fed Project Rrs-0326(091)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	236,082.0	-	-	-	-	-	-	-	-	-	-	122,311.0	6/5/2019	7/15/2014	48	7/14/2018	
15R6P2	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Surface Ridge Ave In Springfield, Sangamon County (167); C-96-004-15; Fed Project Rrs-7972(006)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	451,651.9	-	-	-	-	-	-	6,579.5	-	188,917.9	195,497.3	451,421.0	6/5/2019	3/13/2014	89	8/31/2021	
16R1P2	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates & Surface; 5Th Ave, River Grove, Cook Co. (031); C-91-132-16 Fed Project Rrs-2742(007)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	420,331.5	-	-	-	-	-	-	-	-	-	-	282,147.7	6/5/2019	2/3/2016	48	2/2/2020	
16R1P3	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Harlem Ave Xing In Riverside, Cook County (031) C-91-133-16; Fed Project Rrs-0438(001)	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	358,588.4	-	-	-	-	-	62,276.3	15,569.1	5,515.8	15,569.1	98,930.3	325,398.6	6/5/2019	2/3/2016	48	2/2/2020	
16R2P1	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates, Cantilevers And Surface; Bus 20 In Rockford, Winnebago Co(201)C-92-029-16; Fed Project Rrs-0303(060)	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	543,262.0	-	-	-	-	-	5,010.9	1,252.7	1,252.7	1,252.7	8,769.2	538,836.7	6/5/2019	1/7/2016	48	1/6/2020	
16R8P2	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals & Gates At Maple & 7Th St Xing In Mulberry Grove, Bond Co (005); C-98-401-16; Fed Project Rrs-0782(121)	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	572,670.6	-	-	-	-	-	-	-	-	9,605.8	9,605.8	241,749.0	6/5/2019	2/17/2016	48	2/16/2020	
16R9P2	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Cantilevers; Il 34 In Benton, Franklin Co. (055) C-99-014-16; Fed Project Rrs-0869(044)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	325,703.9	-	-	-	-	-	-	-	-	-	-	325,703.9	6/5/2019	2/18/2016	48	2/17/2020	
17R1P2	Rr Cost Reimbursement Agreement; Rr To Install Two Gates And Relocate One Gate; Fap 330 (Graceand Ave.) Cook County (031) C-91-092-17 Federal Project # Accrs-0330(077)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	89,517.6	-	-	-	-	-	-	2,576.8	-	-	2,576.8	36,404.6	6/5/2019	4/19/2017	57	1/31/2022	
17R1P3	Rr Cost Reimbursement Agreement; Rr To Install Pedestrian Gates At U.P. Crossing And Traffic Control; Il 147 Kane Co. (089) C-91-093-17	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	225,733.5	-	-	-	-	-	-	-	-	14,309.2	14,309.2	68,027.2	6/5/2019	4/19/2017	58	2/28/2022	
17R1P4	Rr Cost Reimbursement Agreement; Rr To Install Pedestrian Gates At Crossing; Fau 1332A (Oakton St.) Cook County (031) C-91-094-17 Fed Project Accrs-1332(016)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	204,726.6	-	-	-	-	-	-	26,980.9	-	-	26,980.9	91,616.5	6/5/2019	4/19/2017	58	2/4/2022	
17R1P5	Railroad Safety Agreement; Railroad To Install Controller, Digital Remote Monitor, And Provide Traffic Control; Fau 2626 Arlington Heights, Il Cook Co (031) C-91-095-17	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	55,611.0	-	-	-	-	-	-	14,061.5	-	-	14,061.5	35,124.7	6/5/2019	4/20/2017	63	7/29/2022	
17R1P6	Rr Cost Reimbursement Agreement; Rr To Install Cantilevers And Digital Remote Monitor; Toughy Avenue E/O Lehigh Ave In Niles, Il Cook Co. (031); C-91-096-17	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/26/2017	59	3/14/2022	
17R1P7	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Blodgett Road In Joliet, Will County (197); C-91-097-17 Fed Project Rrs-0197(141)	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	216,725.7	-	-	-	-	-	-	14,002.7	-	-	14,002.7	216,725.7	6/5/2019	4/25/2017	50	6/13/2021	
17R3P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Surface; Rr Xing At Il 23 In Waterman, Il Dekalb County (037); C-93-013-17; Fed Project Rrs-0068(115)	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	436,738.0	-	-	-	-	-	-	-	-	-	-	436,738.0	6/5/2019	3/10/2017	53	8/14/2021	
17R3P2	Rr Cost Reimbursement Agreement; Rr To Upgrade Allincandescent Lights To Led'S At 14 Grade Crossingsvarious Routes, Various Counties (000); C-93-014-17 Federal Project Rrs-0005(084)	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	37,758.4	-	-	-	-	-	1,063.8	265.9	265.9	265.9	1,861.6	37,758.4	6/5/2019	3/27/2017	55	10/6/2021	
17R4P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Il 117 Xing At Goodfield, Il Woodford County (203); C-94-009-17 Federal Project Accrs-0702(050)	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	104,203.7	-	-	-	-	-	-	-	-	-	-	104,203.7	6/5/2019	3/22/2017	54	9/11/2021	
17R6P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Surface; Il 96 In Kinderhook, Il Pike County (149); C-96-015-17 Federal Project Rrs-0304(051)	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	454,446.0	-	-	-	-	-	15,494.3	3,873.6	9,689.4	3,873.6	32,930.8	88,589.6	6/5/2019	9/22/2016	57	6/13/2021	
17R6P2	Railroad Cost Reimbursement Agreement; Rr To Install Led'S At 10 Rr Xings, Various Routes And Counties; C-96-014-17; Fed Project Rrs-0001(096)	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	47,781.0	-	-	-	-	-	4,567.7	1,141.9	1,141.9	1,141.9	7,993.5	47,781.0	6/5/2019	10/3/2016	55	5/14/2021	
17R7P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates & Cantilevers; Il 242 @ Wayne City, Il Wayne County (191); C-97-009-17 Federal Project Number Rrs-0242(115)	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	362,241.9	-	-	-	-	-	-	-	-	-	-	4,938.2	6/5/2019	3/24/2017	54	9/19/2021	
17R8P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates & Cantilevers At Us 51 Nb & Sb In Centraillia, Il Marion County (121) C-98-401-17; Fed Project Rrs-0322(108)	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	662,464.8	-	-	-	-	-	9,324.9	2,331.2	2,331.2	2,331.2	16,318.6	259,694.1	6/5/2019	3/16/2017	48	3/15/2021	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
17R9P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Surface; Il 142 Eastof Mt. Vernon, Jefferson County (081); C-99-043-17 Fed Project Number Accrs-08490151	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	506,395.0	-	-	-	-	-	6,938.3	2,114.7	1,734.6	156,528.8	167,316.4	466,736.8	6/5/2019	4/18/2017	56	12/11/2021	
18RGM1	Certification Supportive Services For D1, D2, D3 Not To Exceed \$131,712	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	318,424.0	-	-	-	-	-	6,492.5	9,138.5	31,801.0	12,348.0	59,780.0	202,615.0	6/5/2019	10/1/2017	35	9/30/2020	
18RGM2	Certification Supportive Services For D1, D2, D3 Not To Exceed \$131,712	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	318,424.0	-	-	-	-	-	2,540.0	635.0	635.0	635.0	4,445.0	202,615.0	6/5/2019	10/1/2017	35	9/30/2020	
18RGM3	Certification Supportive Services For D1, D2, D3 Not To Exceed \$131,712	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	318,424.0	-	-	-	-	-	14,855.0	3,713.8	3,713.8	3,713.8	25,996.3	202,615.0	6/5/2019	10/1/2017	35	9/30/2020	
18RING	Management Supportive Services For D1, D2, D3 Not To Exceed \$179,317.20	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	393,634.4	-	-	-	-	-	8,437.0	1,888.9	3,735.8	5,624.7	19,686.3	96,626.5	6/5/2019	10/1/2017	35	9/30/2020	
18RING	Management Supportive Services For D1, D2, D3 Not To Exceed \$179,317.20	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	393,634.4	-	-	-	-	-	13,641.9	3,410.5	3,410.5	3,410.5	23,873.3	96,626.5	6/5/2019	10/1/2017	35	9/30/2020	
18RING	Management Supportive Services For D1, D2, D3 Not To Exceed \$179,317.20	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	393,634.4	-	-	-	-	-	-	-	-	-	96,626.5	96,626.5	6/5/2019	10/1/2017	35	9/30/2020	
18R1P2	Rr Cost Reimbursement Agreement; Rr To Install Crossing House And Digital Remote Monitor; Vermont St. At Irving Ave. In Blue Island Cook Co. (0311); C-91-076-18	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	322,083.0	-	-	-	-	-	-	-	-	-	-	138,794.6	6/5/2019	12/5/2017	51	3/13/2022	
18R1P3	Rr Cost Reimbursement Agreement; Rr To New Circuitry, Signals, Cantilevers And Surface, Il 31(Lake St) @ Ashland Ave In Montgomery, Kane Co(089C-91-077-18; Fed Project Accrs-5TKaf826)	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	341,420.4	-	-	-	-	-	-	-	-	-	-	149,715.0	6/5/2019	9/20/2017	53	2/13/2022	
18R2P2	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Ch 16 Round Grove Rdnear Morrison, Whiteside County (195) C-92-007-18 Fed Project Rrs-Y6Suf567)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	362,538.0	-	-	-	-	-	-	24,783.4	69,643.5	184,176.2	278,603.1	278,603.1	6/5/2019	9/7/2017	70	7/7/2021	
18R3P1	Rr Cost Reimbursement Agreement; Rr To New Circuitry, Signals, Gates And Ped Gates At Us 34 Rr Xing In Mendota, Il, LaSalle County (099) C-93-040-18; Fed Project Rrs-1H9N197)	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	420,981.3	-	-	-	-	-	-	1,913,596.0	109,530.7	64,002.6	2,087,129.3	244,926.6	6/5/2019	1/22/2018	65	6/9/2023	
18R4P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Surface @ Rr Xing Onil 117 At Tohaca, Il, Marshall County (123) C-94-019-18; Fed Project Accrs-7Dwcl672)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	843,857.1	-	-	-	-	-	172,548.6	226,488.7	258,578.0	32,305.8	689,921.1	689,921.1	6/5/2019	12/11/2017	63	3/31/2023	
18R5P2	Railroad Safety Agreement; Rr To Upgrade Circuitry And Remove And Replace Crossing Surface;Sidney-Longview Rd. Sidnev, Il Champaign Co. (019); C-95-041-18	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	651,134.7	-	-	-	-	-	10,143.4	1,345.0	2,535.9	2,535.9	16,560.2	451,748.3	6/5/2019	10/3/2017	53	3/25/2022	
18R5P3	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates, Paris St. In Catlin Il, Vermilion County (183); C-95-043-18; Federal Project Accrs-Hzff337)	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	207,907.5	-	-	-	-	-	-	6,750.2	-	-	6,750.2	207,907.5	6/5/2019	10/26/2017	52	2/12/2022	
18R6P1	Railroad Safety Agreement; Railroad To Install Led Flashing Light Signal, Signal Mast, Gates And Cantilever; Us 51 North East Of Pana Christian Co. (021); C-96-029-18	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	176,691.6	-	-	-	-	-	-	-	5,130.2	2,273.4	7,403.6	7,403.6	6/5/2019	10/23/2017	55	5/9/2022	
19R1P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates At Rr Xing At 87Th & Pulaski Rd. Cook County (031); C-91-285-19 Fed Project Rrs-Sa25791)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	247,184.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/22/2019	55	8/14/2023	
19R1P2	Rr Cost Reimbursement Agreement; Rr To Install New Combination Cantilever And Gates Unit At Rr Xing On Il 7 In Lockport, Will County (197);C-91-286-19 Fed Project Rrs-7006f827)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	113,318.0	-	-	-	-	-	-	-	42,431.1	2,835.0	45,266.1	45,266.1	6/5/2019	2/28/2019	54	8/4/2023	
19R1P4	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates, Cantilevers And Surfaces; Xing On Il 171 S/O 164, Cook County (031) C-91-288-19; Fed Project Rrs-1Lmf833)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	577,602.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/29/2018	62	1/14/2024	
19R1P5	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Cantilevers At Rr Crossing, Il 31 In Montgomery, Il, Kane Co (089) C-91-289-19; Fed Project Rrs-32f6f199)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	262,746.9	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/28/2018	56	7/28/2023	
19R2P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates, Surface And Repave Asphalt Approaches; Il 84 At Colona, Il, Henry Co (073) C-92-032-19; Fed Proj Rrs-Le1N(659)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	329,854.0	-	-	-	-	-	-	111,192.5	99,626.6	16,665.8	227,484.9	227,484.9	6/5/2019	12/7/2018	53	5/31/2023	
19R3P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Xing On Us 24 At Watseka, Il, Iroquois County (075); C-93-062-19 Federal Project No. Rrs-E6Ff(043)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	204,221.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/14/2019	60	3/3/2024	
19R5P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates, Cantilevers And Pedestriangates; Rr Xing On Il 105 At Belemont, Il, Piatt County (147); C-95-034-19; Fed Proj Rrs-Hyc5(742)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	356,196.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/18/2018	56	8/26/2023	
19R5P2	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Cantilevers At Il 130Rr Xing At Philo, Il, Champaign County (019); C-95-035-19; Fed Project Rrs-ADMI(084)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	373,776.3	-	-	-	-	-	-	124,334.3	159,628.4	-	283,962.7	283,962.7	6/5/2019	12/18/2018	51	3/26/2023	
19R6P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Il 10 At Luther Station, Mason County (125); C-96-046-19 Fed Project Rrs-2Vys2(662)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	203,693.0	-	-	-	-	-	-	-	11,007.9	38,580.4	49,588.2	49,588.2	6/5/2019	2/6/2019	52	6/25/2023	
19R6P2	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Il 4 Rr Xing North Of Gillespie, Il, Macoupin County (117) C-96-047-19; Fed Project Rrs-Paamf598)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	326,094.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/1/2019	51	6/16/2023	
19R6P3	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Cantilevers At Il 96 Rr Xing South Of Hamilton, Il, Hancock Co. (067) C-96-048-19; Fed Project accrs-Hks4(442)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	206,139.1	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/6/2019	49	3/26/2023	
19R7P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry At Il 33 Rr Xing In Palestine, Il, Crawford County (033); C-97-080-19 Federal Project Rrs-03T1(248)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	193,500.0	-	-	-	-	-	-	-	-	135,898.8	135,898.8	135,898.8	6/5/2019	5/1/2019	49	6/5/2023	
19R8P2	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Surface; Us 50 Rr Xing At Shattuc, Il, Clinton County (027) C-98-038-19; Fed Project Rrs-Miz6(495)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	393,342.0	-	-	-	-	-	-	-	105,498.2	110,659.3	216,157.5	216,157.5	6/5/2019	11/19/2018	55	6/25/2023	
20R1P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Surface, Rr Xing On Il 83 In Elk Grove Village, Cook County (031); C-91-080-20; Fed Project Rrs-Fnes(986)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	482,197.5	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/15/2019	49	11/14/2023	
20R1P2	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, And Gates; Xing On Il 115Th In Chicago, Cook County (031); C-91-081-20 Fed Project # Rrs-F2Rb(680)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	386,494.2	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/17/2020	50	6/10/2024	
20R1P3	Rr Cost Reimbursement Agreement; Rr To Remove Eastabandoned Track, Relocate Signals, Repair Remainingcrossing And Repave Approaches;Xing On 106Th St. In Chicago; C-91-082-20; Fed Proj Rrs-Caym(027)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	218,644.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/26/2019	50	1/28/2024	
20R1P4	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Surface; State Street@ 121St Street In Chicago, Cook Co(031)C-91-083-20 Fed Project # Rrs-Nsuff(216)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	658,787.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/15/2020	50	6/10/2024	
20R1P5	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Surface; Xing On 127Th@Lincoln In Calumet Park; Cook County (031) C-91-084-20; Fed Project # Rrs-Txrk(231)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	919,327.9	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/17/2020	50	6/10/2024	
20R1P6	Rr Cost Reimbursement Agreement; Rr To Install Newpedestrian Gates In All 4 Quadrants Of The Rr Xingon North Street In Manhattan; Will County (197) C-91-085-20; Fed Project Rrs-Uil3(631)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	227,638.8	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/17/2019	55	5/11/2024	
20R1P8	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Xing On Monterey Avenir Chicago, Cook County (031); C-91-124-20 Fed Project # Rrs-E1P(920)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	533,900.7	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/17/2020	50	6/10/2024	
20R2P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Rr Xing On Il 92 At Joslin, Il, Rock Island County (161); C-92-089-19 Federal Project # Rrs-Nadl(047)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	197,517.0	-	-	-	-	-	-	-	-	34,849.6	34,849.6	34,849.6	6/5/2019	7/25/2019	55	2/20/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
20R3P2	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Xing On Il 251 At Lostant, Lasalle Co(099); C-93-041-20 30 Ilcs 500/1-15.20 Vendor Owns Property Rights	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	301,356.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/27/2020	50	3/17/2024	
20R5P5	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates, Xing On Sidney Road At Sidney, Il, Champaign Co (019), C-95-061-20 30 Ilcs 500/1-15.20. Vendor Owns Property Rights	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	323,833.5	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/13/2020	50	3/17/2024	
20R6P1	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Surface; Kickapoo Staing In Lincoln, Logan County (107); C-96-024-20 Fed Project Number Rrs-69Sr(740)	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	412,708.5	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	52	1/5/2024	
20R6P3	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals & Gates, Xing On Old Us 66 In Litchfield, Montgomery Co (135); C-96-043-20 30 Ilcs 500/1-15.20, Vendor Owns Property Rights	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	344,607.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/10/2020	50	3/9/2024	
20R6P4	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates Rr Xing On Il 57 Near Quincy, Adams County (001); C-96-044-20 Fed Project Rrs-B942(561)	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	179,997.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/10/2020	53	6/3/2024	
20R7P5	Rr Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Il 130 Xing In Newton, Jasper County (079); C-97-114-20 Fed Project # Rrs-Gy42(682)	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	290,457.9	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/8/2019	56	6/10/2024	
20TCTR	Establish Obligation For Todays Challenge Tomorrows Rewards Conference Hotel Contract Nte 25,191.00	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	25,719.7	-	-	-	-	-	-	25,191.0	528.7	25,719.7	25,719.7	6/5/2019	8/27/2019	6	2/29/2020		
20TECH	Establish Obligation For Cvent For Software For Workshops And Events Nte 36,929.77	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	36,929.8	-	-	-	-	-	-	9,228.0	-	9,228.0	9,228.0	6/5/2019	10/1/2019	32	6/30/2022		
703012	Establish Blanket Obligation For Various Contractual Services	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	58,907.1	-	-	-	-	-	-	4,453.6	-	4,453.6	30,205.4	6/5/2019	7/1/2019	11	6/30/2020		
AE06004	Funding Necessary To Provide Cultural Resource Surveys For Phase I & II Studies Along Us 67 In Hancock And McDonough Counties In Accordance With State And Federal Laws.	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	96,322.9	6/5/2019	10/12/2005	56	6/30/2010		
AE08002	Funding Necessary To Provide Cultural Resource Survey For Lr&S Projects In D-1,2,3,4,5,6,7,8,9 In Accordance With State And Federal Laws Intergovernmental Agreement Dated 12/11/06 On File	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	300,000.0	-	-	-	-	-	-	-	-	-	299,991.3	6/5/2019	7/1/2007	59	6/30/2012		
AE10001	Funding Necessary To Provide Cultural Resource Surveys Of D-1,2,3,4,5,6,7,8,9 In Accord- Ance With State And Federal Laws. Intergovern- Mental Agreement Dated 12/1/06 On File	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	14,518,725.2	-	-	-	-	-	-	-	-	-	14,518,716.7	6/5/2019	7/1/2011	59	6/30/2016		
AE10001	Funding Necessary To Provide Cultural Resource Surveys Of D-1,2,3,4,5,6,7,8,9 In Accord- Ance With State And Federal Laws. Intergovern- Mental Agreement Dated 12/1/06 On File	Non-Bond		011494427900016	Statewide - Transportation and Related Construction	14,518,725.2	-	-	-	-	-	-	-	-	-	14,518,716.7	6/5/2019	7/1/2011	59	6/30/2016		
AE10001	Funding Necessary To Provide Cultural Resource Surveys Of D-1,2,3,4,5,6,7,8,9 In Accord- Ance With State And Federal Laws. Intergovern- Mental Agreement Dated 12/1/06 On File	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	14,518,725.2	-	-	-	-	-	-	-	-	-	14,518,716.7	6/5/2019	7/1/2011	59	6/30/2016		
AE10002	Funding Necessary To Provide Cultural Resource Survey For Lr&S Projects In D-1,2,3,4,5,6,7,8,9 In Accordance With State And Federal Laws Intergovernmental Agreement Dated 12/11/06 On File	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,367,848.5	-	-	-	-	-	-	-	-	-	3,367,606.1	6/5/2019	7/1/2011	59	6/30/2016		
AE10002	Funding Necessary To Provide Cultural Resource Survey For Lr&S Projects In D-1,2,3,4,5,6,7,8,9 In Accordance With State And Federal Laws Intergovernmental Agreement Dated 12/11/06 On File	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,367,848.5	-	-	-	-	-	-	-	-	-	3,367,606.1	6/5/2019	7/1/2011	59	6/30/2016		
AE10004	Funding Necessary To Continue Data Recovery In Conjunction With Tr 111, Us 34, Henderson County, In Accordance With State And Federal Laws. Inter- Governmental Agreement Dated 12/7/07 On File.	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,368,197.5	-	-	-	-	-	-	-	-	-	2,368,098.0	6/5/2019	7/1/2011	59	6/30/2016		
AE10004	Funding Necessary To Continue Data Recovery In Conjunction With Tr 111, Us 34, Henderson County, In Accordance With State And Federal Laws. Inter- Governmental Agreement Dated 12/7/07 On File.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	2,368,197.5	-	-	-	-	-	-	-	-	-	2,368,098.0	6/5/2019	7/1/2011	59	6/30/2016		
AE10004	Funding Necessary To Continue Data Recovery In Conjunction With Tr 111, Us 34, Henderson County, In Accordance With State And Federal Laws. Inter- Governmental Agreement Dated 12/7/07 On File.	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	2,368,197.5	-	-	-	-	-	-	-	-	-	2,368,098.0	6/5/2019	7/1/2011	59	6/30/2016		
AE10005	Funding Necessary To Provide Cultural Resource Survey For Lagrange Wetland Bank In Brown County In Accordance With State And Federal Laws. Inter- Government Agreement Dated 12/11/06 On File.	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	570,340.2	-	-	-	-	-	-	-	-	-	570,339.7	6/5/2019	12/11/2006	114	6/30/2016		
AE10005	Funding Necessary To Provide Cultural Resource Survey For Lagrange Wetland Bank In Brown County In Accordance With State And Federal Laws. Inter- Government Agreement Dated 12/11/06 On File.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	570,340.2	-	-	-	-	-	-	-	-	-	570,339.7	6/5/2019	12/11/2006	114	6/30/2016		
AE10005	Funding Necessary To Provide Cultural Resource Survey For Lagrange Wetland Bank In Brown County In Accordance With State And Federal Laws. Inter- Government Agreement Dated 12/11/06 On File.	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	570,340.2	-	-	-	-	-	-	-	-	-	570,339.7	6/5/2019	12/11/2006	114	6/30/2016		
AE10006	Funding Necessary To Provide Cultural Resource Survey For New Mississippi River Bridge, St. Clairco. In Accordance With State & Federal Laws. Inter Governmental Agreement Dated 12/11/06 On File./	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	12,531,121.5	-	-	-	-	-	-	-	-	-	12,531,120.5	6/5/2019	7/1/2011	59	6/30/2016		
AE10006	Funding Necessary To Provide Cultural Resource Survey For New Mississippi River Bridge, St. Clairco. In Accordance With State & Federal Laws. Inter Governmental Agreement Dated 12/11/06 On File./	Non-Bond		011494427900016	Statewide - Transportation and Related Construction	12,531,121.5	-	-	-	-	-	-	-	-	-	12,531,120.5	6/5/2019	7/1/2011	59	6/30/2016		
AE10006	Funding Necessary To Provide Cultural Resource Survey For New Mississippi River Bridge, St. Clairco. In Accordance With State & Federal Laws. Inter Governmental Agreement Dated 12/11/06 On File./	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	12,531,121.5	-	-	-	-	-	-	-	-	-	12,531,120.5	6/5/2019	7/1/2011	59	6/30/2016		
AE10007	Funding Necessary To Provide Cultural Resource Survey Of Various District 8 Projects In Accord- Ance With State & Fed. Laws. Intergovernmental Agreement Dated 12/11/06 On File.	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	9,322,210.1	-	-	-	-	-	-	-	-	-	9,322,209.9	6/5/2019	12/11/2006	114	6/30/2016		
AE10007	Funding Necessary To Provide Cultural Resource Survey Of Various District 8 Projects In Accord- Ance With State & Fed. Laws. Intergovernmental Agreement Dated 12/11/06 On File.	Non-Bond		011494427900016	Statewide - Transportation and Related Construction	9,322,210.1	-	-	-	-	-	-	-	-	-	9,322,209.9	6/5/2019	12/11/2006	114	6/30/2016		
AE10007	Funding Necessary To Provide Cultural Resource Survey Of Various District 8 Projects In Accord- Ance With State & Fed. Laws. Intergovernmental Agreement Dated 12/11/06 On File.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	9,322,210.1	-	-	-	-	-	-	-	-	-	9,322,209.9	6/5/2019	12/11/2006	114	6/30/2016		
AE10007	Funding Necessary To Provide Cultural Resource Survey Of Various District 8 Projects In Accord- Ance With State & Fed. Laws. Intergovernmental Agreement Dated 12/11/06 On File.	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	9,322,210.1	-	-	-	-	-	-	-	-	-	9,322,209.9	6/5/2019	12/11/2006	114	6/30/2016		
AL00252	Reimburse Local Agency Prelim Eng North/South Wacker Dr Viaduct (Fau2889) Between Randolph St And Adams St City Of Chicago 95-E5432-03-Br D-88-008-99	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	11,690,000.0	-	-	-	-	-	-	-	-	-	10,960,526.8	6/5/2019	1/14/2000	227	12/31/2018		
AL00252	Reimburse Local Agency Prelim Eng North/South Wacker Dr Viaduct (Fau2889) Between Randolph St And Adams St City Of Chicago 95-E5432-03-Br D-88-008-99	Non-Bond		0114944277000227	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	11,690,000.0	-	-	-	-	-	-	-	-	-	10,960,526.8	6/5/2019	1/14/2000	227	12/31/2018		
AL00252	Reimburse Local Agency Prelim Eng North/South Wacker Dr Viaduct (Fau2889) Between Randolph St And Adams St City Of Chicago 95-E5432-03-Br D-88-008-99	Bond	4G	5534944477000017	Statewide - Transportation and Related Construction	11,690,000.0	-	-	-	-	-	-	-	-	-	10,960,526.8	6/5/2019	1/14/2000	227	12/31/2018		
AL00428	Right Of Way Costs For The Relocation/Reconstruct- Ion Of Torrence Ave. & The Extension Of 126Th Place In Chicago, Il. R-88-021-00-99-B9368-00-Dov	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	1,573,000.0	-	-	-	-	-	-	-	-	-	362,500.0	6/5/2019	6/8/2000	222	12/31/2018		
AL01117	Phase II Preliminary Engineering Grand Ave Betweenfullerton Ave And Jefferson St Chicago,Il M6000(051) 98-B8203-00-Rs D88-018-99	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	4,147,000.0	-	-	-	-	-	-	-	-	-	3,885,261.0	6/5/2019	11/7/2002	220	3/31/2021		
AL01117	Phase II Preliminary Engineering Grand Ave Betweenfullerton Ave And Jefferson St Chicago,Il M6000(051) 98-B8203-00-Rs D88-018-99	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,147,000.0	-	-	-	-	-	-	-	-	-	3,885,261.0	6/5/2019	11/7/2002	220	3/31/2021		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
AL01122	Phase II Preliminary Engineering Lake St Between Canal St And Western Ave In Chicago,IL M6000 059 D8802799 98-87106-00-Rs	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	2,691,090.5	-	-	-	-	-	-	-	-	-	-	-	2,691,090.5	6/5/2019	3/6/2001	240	3/31/2021	
AL01122	Phase II Preliminary Engineering Lake St Between Canal St And Western Ave In Chicago,IL M6000 059 D8802799 98-87106-00-Rs	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,691,090.5	-	-	-	-	-	-	-	-	-	-	-	2,691,090.5	6/5/2019	3/6/2001	240	3/31/2021	
AL01152	Construction Water & Sewer Utility Improvements @ East 87Th St Between U.S. 41 Lakefront Pk.S Ave O.S Chicago Ave See Agreement In Chicago,IL 99-B9373-01Ss C8804700	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	11,100,000.0	-	-	-	-	-	-	-	-	-	-	-	10,005,274.8	6/5/2019	4/12/2001	158	6/30/2014	
AL01182	Construction Various Improvements Development Of The Usx South Work Site 95Th St Between Baltimore Ave & Improvement S Chicago Ave Between 95Th St 99-B937500-Pv C88-041-95	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	9,971,000.0	-	-	-	-	-	-	-	-	-	-	-	7,621,983.9	6/5/2019	6/8/2001	156	6/30/2014	
AL02072	Reimbursement For Prelim Eng Joe Orr Road (Fau 1631) East Of H 394 To Burnham Ave Village Of Lynwood 90-00010-00-Pv D-91-160-90	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	1,514,642.0	-	-	-	-	-	-	-	-	-	-	-	1,336,994.0	6/5/2019	2/19/2002	250	12/31/2022	
AL02072	Reimbursement For Prelim Eng Joe Orr Road (Fau 1631) East Of H 394 To Burnham Ave Village Of Lynwood 90-00010-00-Pv D-91-160-90	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,514,642.0	-	-	-	-	-	-	-	-	-	-	-	1,336,994.0	6/5/2019	2/19/2002	250	12/31/2022	
AL02336	For Improving Wabash Ave. Bridge (Fau-2909) Over The Main Branch Of The Chicago River In The City Of Chicago, IL C-88-034-01-02-E2017-00-Br	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	12,437,673.2	-	-	-	-	-	-	-	-	-	-	-	11,610,523.5	6/5/2019	2/5/2002	148	6/30/2014	
AL02358	To Improve (Bridge House Rehabilitation) On The Monroe St. Bridge (Fau-1420) Over The So. Branch Of The Chicago River In Chicago, IL C-88-030-00-02-E0521-00-Br	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	4,500,000.0	-	-	-	-	-	-	-	-	-	-	-	4,344,799.0	6/5/2019	3/19/2002	147	6/30/2014	
AL02411	Preliminary Engineering Ph II For Bike Parking & Promotion Parking Locations In The City Of Chicago, Cook Co., IL 01-B1443-00-Bt P-88-001-02	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	834,372.1	-	-	-	-	-	-	-	-	-	-	-	834,372.1	6/5/2019	6/3/2002	174	12/31/2016	
AL02411	Preliminary Engineering Ph II For Bike Parking & Promotion Parking Locations In The City Of Chicago, Cook Co., IL 01-B1443-00-Bt P-88-001-02	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	834,372.1	-	-	-	-	-	-	-	55,570.3	13,892.6	13,892.6	13,892.6	97,248.0	6/5/2019	6/3/2002	174	12/31/2016	
AL03037	Preliminary Engineering @ Joe Orr Rd, Burnham Ave To Indiana State Line In Village Of Lynwood, Cook Co, IL 96-00010-01-Pv P91-063-02	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	438,000.0	-	-	-	-	-	-	-	-	-	-	-	35,491.5	6/5/2019	9/24/2002	231	12/31/2021	
AL03037	Preliminary Engineering @ Joe Orr Rd, Burnham Ave To Indiana State Line In Village Of Lynwood, Cook Co, IL 96-00010-01-Pv P91-063-02	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	438,000.0	-	-	-	-	-	-	-	-	-	32,471.5	-	32,471.5	6/5/2019	9/24/2002	231	12/31/2021	
AL03075	For Roadway Improvements At Pullman Market Square (Champlain Avenue At 112 Th Street) In City Of Chicago, IL 02-12127-00-Rs C-88-029-02	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	-	-	-	-	-	-	757,074.8	6/5/2019	12/20/2002	138	6/30/2014	
AL03077	For Vertical Clearance Improvements On Irving Parkway Under Railroad Viaduct At Ravenswood Avenue In City Of Chicago, IL 98-B8225-00-Pv C-88-039-01	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	3,650,000.0	-	-	-	-	-	-	-	-	-	-	-	3,426,576.4	6/5/2019	12/20/2002	138	6/30/2014	
AL03093	Establish Obligation For Joint Agreement Attached To Replace Streetlight Poles Mast Arms & Fixtures For Improvement Of City Wide Locations Viaduct Structures In Chicago 02-E2045-00-Lt C-88-025-02	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	514,452.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/12/2011	72	9/12/2017	
AL03179	Preliminary Engineering For Improvement Of Division Street Bridge Over The North Branch Canal In City Of Chicago, IL 01-E1022-00-Br P-88-014-03	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	-	-	-	-	374,989.4	6/5/2019	5/28/2003	199	12/31/2019	
AL03180	Preliminary Engineering For Improvement Of The Division Street Bridge In City Of Chicago, IL 01-E1023-00-Br P-88-013-03	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	1,309,000.0	-	-	-	-	-	-	-	-	-	-	-	1,156,506.9	6/5/2019	5/28/2003	199	12/31/2019	
AL03180	Preliminary Engineering For Improvement Of The Division Street Bridge In City Of Chicago, IL 01-E1023-00-Br P-88-013-03	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,309,000.0	-	-	-	-	-	-	-	-	-	-	-	1,156,506.9	6/5/2019	5/28/2003	199	12/31/2019	
AL03189	Const And Const Engr Arterial Street Resurfacing @ North Area/Central Area/South Area/Far South In Chicago, IL 02-B2302-00-Rs C-88-007-03 02-B2302-01-RsC88-008-03 02-B2302-Rs C88-009-03 02-B2302-03-Rs	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	15,065,480.2	-	-	-	-	-	-	-	-	-	-	-	13,593,243.4	6/5/2019	6/6/2003	120	6/6/2013	
AL03247	Reimbursement For Row Long Meadow Parkway (Boh) Corridor Over Fox River Kane County 94-00215-01-Br R-91-006-05 R-91-020-02	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	13,138,009.0	-	-	-	-	-	-	-	-	-	-	-	8,052,511.9	6/5/2019	10/25/2002	188	6/30/2018	
AL03247	Reimbursement For Row Long Meadow Parkway (Boh) Corridor Over Fox River Kane County 94-00215-01-Br R-91-006-05 R-91-020-02	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	13,138,009.0	-	-	-	-	-	-	-	-	-	-	-	8,052,511.9	6/5/2019	10/25/2002	188	6/30/2018	
AL03247	Reimbursement For Row Long Meadow Parkway (Boh) Corridor Over Fox River Kane County 94-00215-01-Br R-91-006-05 R-91-020-02	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	13,138,009.0	-	-	-	-	-	-	-	-	22,000.0	-	22,000.0	8,052,511.9	6/5/2019	10/25/2002	188	6/30/2018	
AL03305	To Improve The Metra Pedestrian Bridge & The Up Rvdiaduct @ Milwaukee Ave. & The Kennedy Expressway In Chicago, IL 02-E2049-00-Pa C-88-030-02	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	-	421,370.0	6/5/2019	12/20/2002	138	6/30/2014	
AL04026	Replacement Streetlight Poles Various Locations In City Of Chicago, IL 03-B3034-00-Lt C-88-011-03	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	1,170,000.0	-	-	-	-	-	-	-	-	-	-	-	805,388.9	6/5/2019	3/19/2003	135	6/30/2014	
AL04029	Preliminary Engr Improvements @ Adams Street Viaduct In City Of Chicago, IL Chicago 95-E5430-00-Br D-88-010-95	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	2,300,000.0	-	-	-	-	-	-	-	-	-	-	-	2,249,171.2	6/5/2019	7/2/2003	212	3/31/2021	
AL04029	Preliminary Engr Improvements @ Adams Street Viaduct In City Of Chicago, IL Chicago 95-E5430-00-Br D-88-010-95	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,300,000.0	-	-	-	-	-	-	-	-	-	-	-	2,249,171.2	6/5/2019	7/2/2003	212	3/31/2021	
AL04029	Preliminary Engr Improvements @ Adams Street Viaduct In City Of Chicago, IL Chicago 95-E5430-00-Br D-88-010-95	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,300,000.0	-	-	-	-	-	-	-	104,957.6	26,239.4	26,239.4	26,239.4	183,675.8	6/5/2019	7/2/2003	212	3/31/2021	
AL04196	Construction And Construction Engineering For Arsenal Rd Over Jackson Creek And Bnsf Tracks Will County 03-00117-23-Rp C-91-143-03, 00-00117-19-Gs C-91-459-00-00-00117-12-Ra/C9141800	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	8,723,284.8	-	-	-	-	-	-	-	-	-	-	-	8,693,822.4	6/5/2019	12/23/2003	108	12/23/2012	
AL04196	Construction And Construction Engineering For Arsenal Rd Over Jackson Creek And Bnsf Tracks Will County 03-00117-23-Rp C-91-143-03, 00-00117-19-Gs C-91-459-00-00-00117-12-Ra/C9141800	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,723,284.8	-	-	-	-	-	-	-	-	-	-	-	8,693,822.4	6/5/2019	12/23/2003	108	12/23/2012	
AL04232	Construction & Construction Engineering For Lake Street From Canal St. To Union Ave. Chicago 98-87106-00-Rs C-88-027-99 C-88-036-04 C-88-041-04	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	15,617,456.6	-	-	-	-	-	-	-	75,095.6	18,773.9	18,773.9	18,773.9	131,417.2	6/5/2019	12/29/2003	192	12/31/2019	
AL04232	Construction & Construction Engineering For Lake Street From Canal St. To Union Ave. Chicago 98-87106-00-Rs C-88-027-99 C-88-036-04 C-88-041-04	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	15,617,456.6	-	-	-	-	-	-	-	-	181,850.5	-	181,850.5	15,617,456.6	6/5/2019	12/29/2003	192	12/31/2019	
AL04400	Construction & Construction Engineering For 2004 Arterial Street Resurfacing Program Chicago C-88-004-04, C-88-005-04, C-88-006-04 & C-88-007-04	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	18,422,299.6	-	-	-	-	-	-	-	-	-	-	-	17,311,541.2	6/5/2019	6/9/2004	120	6/30/2014	
AL04412	Construction And Construction Engineering For Grand Avenue From Narragansett Ave To Central Ave Chicago 98-B8203-01-Rs C-88-019-04 C-88-005-05	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	11,913,900.0	-	-	-	-	-	-	-	-	-	-	-	11,406,631.2	6/5/2019	6/14/2004	162	12/31/2017	
AL04412	Construction And Construction Engineering For Grand Avenue From Narragansett Ave To Central Ave Chicago 98-B8203-01-Rs C-88-019-04 C-88-005-05	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	11,913,900.0	-	-	-	-	-	-	-	-	-	-	-	11,406,631.2	6/5/2019	6/14/2004	162	12/31/2017	
AL05002	Preliminary Engineering For Burley Ave. From 106ThSt To 126Th St Chicago 01-B1428-00-Pv P-88-048-01	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	1,196,970.9	-	-	-	-	-	-	-	-	-	-	-	1,196,970.9	6/5/2019	7/30/2004	173	12/31/2018	
AL05002	Preliminary Engineering For Burley Ave. From 106ThSt To 126Th St Chicago 01-B1428-00-Pv P-88-048-01	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,196,970.9	-	-	-	-	-	-	-	-	-	-	-	1,196,970.9	6/5/2019	7/30/2004	173	12/31/2018	
AL05002	Preliminary Engineering For Burley Ave. From 106ThSt To 126Th St Chicago 01-B1428-00-Pv P-88-048-01	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,196,970.9	-	-	-	-	-	-	-	-	-	-	-	1,196,970.9	6/5/2019	7/30/2004	173	12/31/2018	
AL05031	Construction & Construction Engineering For Citywide Traffic Control Signal Improvements Chicago 01-B1491-00-TI C-88-024-04	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	4,045,584.8	-	-	-	-	-	-	-	-	-	-	-	4,045,584.8	6/5/2019	8/5/2004	118	6/30/2014	
AL05031	Construction & Construction Engineering For Citywide Traffic Control Signal Improvements Chicago 01-B1491-00-TI C-88-024-04	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,045,584.8	-	-	-	-	-	-	-	-	254.6	-	254.6	4,045,584.8	6/5/2019	8/5/2004	118	6/30/2014	
AL05044	Construction & Construction Engineering For 130Th St At Torrence Ave & 130Th St At Ns Tracks Chicago 99-B9369-02-Pv C-88-025-04	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	135,521,917.0	-	-	-	-	-	-	-	-	-	-	-	128,747,342.2	6/5/2019	8/12/2004	184	12/31/2019	
AL05044	Construction & Construction Engineering For 130Th St At Torrence Ave & 130Th St At Ns Tracks Chicago 99-B9369-02-Pv C-88-025-04	Non-Bond		0114944277000207	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	135,521,917.0	-	-	-	-	-	-	-	-	-	-	-	128,747,342.2	6/5/2019	8/12/2004	184	12/31/2019	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
AL09020	Reimbursement For Const & Const Eng Milwaukee Ave (Fau 3513) From Montrose (Fau 1366) To Kilpatrick Ave City Of Chicago 98-BB215-02-Rs C-88-032-06	Non-Bond		011494427002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	11,727,365.2	-	-	-	-	-	-	-	-	-	-	-	11,727,365.2	6/5/2019	6/18/2008	126	12/31/2018	
AL09020	Reimbursement For Const & Const Eng Milwaukee Ave (Fau 3513) From Montrose (Fau 1366) To Kilpatrick Ave City Of Chicago 98-BB215-02-Rs C-88-032-06	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	11,727,365.2	-	-	-	-	-	-	-	-	-	-	-	11,727,365.2	6/5/2019	6/18/2008	126	12/31/2018	
AL09055	Reimbursement For Prelim Eng Up Railroad Over Harlem Ave River Forest 06-00086-00-Br P-91-161-06	Non-Bond		011494427002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	800,000.0	-	-	-	-	-	-	-	-	-	-	-	794,998.9	6/5/2019	8/29/2008	72	8/28/2014	
AL09128	Reimb For Prelim Eng Macarthur Extension Woodside Rd To Iron Bridge Rd Sangamon County 07-00164-04-Fp D-96-200-08	Non-Bond		011494427002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	663,430.0	-	-	-	-	-	-	-	-	-	-	-	636,232.3	6/5/2019	11/25/2008	144	11/6/2020	
AL09128	Reimb For Prelim Eng Macarthur Extension Woodside Rd To Iron Bridge Rd Sangamon County 07-00164-04-Fp D-96-200-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	663,430.0	-	-	-	-	-	-	-	-	-	-	-	636,232.3	6/5/2019	11/25/2008	144	11/6/2020	
AL09129	Reimb For Prelim Eng Woodside Rd Sangamon County 07-00090-08-Fp D-96-201-08	Non-Bond		011494427002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	640,615.0	-	-	-	-	-	-	-	-	-	-	-	461,681.3	6/5/2019	11/25/2008	144	11/6/2020	
AL09129	Reimb For Prelim Eng Woodside Rd Sangamon County 07-00090-08-Fp D-96-201-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	640,615.0	-	-	-	-	-	-	-	-	-	-	-	461,681.3	6/5/2019	11/25/2008	144	11/6/2020	
AL09138	Reimb For Row Macarthur Extension Sangamon County 07-00164-04-Fp R-96-203-08	Non-Bond		011494427002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	264,410.0	-	-	-	-	-	-	-	-	-	-	-	162,389.0	6/5/2019	11/25/2008	144	11/25/2020	
AL09138	Reimb For Row Macarthur Extension Sangamon County 07-00164-04-Fp R-96-203-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	264,410.0	-	-	-	-	-	1,283.5	320.9	320.9	320.9	2,246.2	162,389.0	6/5/2019	11/25/2008	144	11/25/2020		
AL09139	Reimb For Row Woodside Road Sangamon County 07-00090-08-Fp R-96-202-08	Non-Bond		011494427002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	147,830.0	-	-	-	-	-	-	-	-	-	-	-	42,294.0	6/5/2019	11/25/2008	144	11/25/2020	
AL09139	Reimb For Row Woodside Road Sangamon County 07-00090-08-Fp R-96-202-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	147,830.0	-	-	-	-	-	8,315.3	8,315.3	8,315.3	8,315.3	58,206.8	42,294.0	6/5/2019	11/25/2008	144	11/25/2020		
AL09170	Reimb For Prelim Eng Belvidere St Sheridan Rd To Market St/Pershing Rd City Of Waukegan 08-00232-00-Br P-91-397-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	99,323.0	-	-	-	-	-	-	-	-	-	-	-	86,627.3	6/5/2019	12/18/2008	118	10/31/2018	
AL09178	Reimb For Prelim Eng Mlk Drive & Sheridan Rd City Of North Chicago 08-00164-00-Ls P-91-471-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	138,492.0	-	-	-	-	-	-	-	-	-	-	-	57,620.2	6/5/2019	1/12/2009	74	3/14/2015	
AL09199	Reimb For Const & Const Eng Jackson Blvd Viaduct (Fau1422) City Of Chicago 00-E0506-00-Br C-88-017-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	17,388,886.8	-	-	-	-	-	-	-	-	-	-	-	17,388,886.8	6/5/2019	2/6/2009	72	2/6/2015	
AL09285	Reimb For Prelim Eng Central Avenue Volmer Rd To Us 30(Lincoln Highway) Village Of Matteson 04-00051-00-Pv P-91-298-06	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	226,016.0	-	-	-	-	-	-	-	-	-	-	-	204,785.2	6/5/2019	3/16/2009	72	3/15/2015	
ALI0071	Reimb For Row Webster St(I129) Wilson St & Alleytaylorville 08-00059-00-Pv R-96-024-08	Non-Bond		011494427000026	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	-	-	-	-	-	-	621,472.9	6/5/2019	7/16/2009	48	7/15/2013	
ALI0097	Reimb For Row I-255 Interchange Imbs Station Rd Near Davis Street Ferry Rd Village Of Duplo 05-00019-00-Pv R-98-010-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,000,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/26/2009	142	6/30/2021	
ALI0123	Reimb For Const & Const Eng Bridges & Viaducts Throughout City Of Chicago 07-E5016-01-Pa C-88-002-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,729,407.8	-	-	-	-	-	-	-	-	-	-	-	1,729,407.8	6/5/2019	9/18/2009	72	9/17/2015	
ALI0170	Reimb For Prelim Eng Main St (Ch10) Over Blackberry Creek Kane County 08-00385-00-Br P-91-269-09	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	77,365.4	-	-	-	-	-	-	-	-	-	-	-	77,365.4	6/5/2019	9/30/2009	111	12/31/2018	
ALI0182	Reimb For Const Ce Pe Red Ball Trail(Fas1746) Montgomery County 09-00131-00-Rs C-96-236-09 P-96-209-09	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	782,300.0	-	-	-	-	-	-	-	-	-	-	-	696,403.0	6/5/2019	10/2/2009	48	10/1/2013	
ALI0186	State Funds Reimb For Modernization Of Safety Related Traffic Signal Components City Of Chicago 09-X0009-00-Sp T08-0149 C-91-886-09 D-91-886-09	Non-Bond		011494427000026	Statewide - Transportation and Related Construction	1,333,508.4	-	-	-	-	-	-	-	-	-	-	-	821,284.4	6/5/2019	10/7/2009	72	10/6/2015	
ALI0251	Reimb For Prelim Eng Elgin Bikeway Bowes Rd To Hendee St At Walnut Ave City Of Elgin 09-00176-00-Bt P-91-305-09	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	184,400.0	-	-	-	-	-	-	-	-	-	-	-	160,481.0	6/5/2019	11/6/2009	97	12/31/2017	
ALI0261	Reimb For Prelim Eng Nine Mile Lane(Ch37)Fas731 Macoupin County 02-00082-00-Fp P-96-212-07	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	136,530.0	-	-	-	-	-	-	-	-	-	-	-	134,811.3	6/5/2019	11/16/2009	96	11/15/2017	
ALI0445	Establish Obligation Per Ipa Agreement To Reimb. Governmental Entity City Of Chicago For Contract Construction Cost C-88-015-97-95-E5451-00-Br	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	12,406,009.7	-	-	-	-	-	-	-	-	-	-	-	12,406,009.7	6/5/2019	3/10/2010	93	12/31/2017	
ALI0445	Establish Obligation Per Ipa Agreement To Reimb. Governmental Entity City Of Chicago For Contract Construction Cost C-88-015-97-95-E5451-00-Br	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,406,009.7	-	-	-	-	-	450,240.4	112,560.1	112,560.1	112,560.1	787,920.6	12,406,009.7	6/5/2019	3/10/2010	93	12/31/2017		
ALI0446	Establish Obligation Per Ipa Agreement To Reimb. Governmental Entity City Of Chicago For Contract Construction Cost C-88-015-97-95-E5451-00-Br	Non-Bond		011494427000026	Statewide - Transportation and Related Construction	19,867,060.0	-	-	-	-	-	-	-	-	-	-	-	19,867,060.0	6/5/2019	3/10/2010	93	12/31/2017	
ALI0446	Establish Obligation Per Ipa Agreement To Reimb. Governmental Entity City Of Chicago For Contract Construction Cost C-88-003-10-95-E5432-06-Br	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	19,867,060.0	-	-	-	-	-	-	-	-	-	-	-	19,867,060.0	6/5/2019	3/10/2010	93	12/31/2017	
ALI0446	Establish Obligation Per Ipa Agreement To Reimb. Governmental Entity City Of Chicago For Contract Construction Cost C-88-003-10-95-E5432-06-Br	Bond	4G	553494477000017	Statewide - Transportation and Related Construction	19,867,060.0	-	-	-	-	-	141,837.9	35,459.5	35,459.5	35,459.5	248,216.4	19,867,060.0	6/5/2019	3/10/2010	93	12/31/2017		
ALI0465	Reimb For Prelim Eng Skokie Hwy (Us Rte41/Fap346) At Il Rte 176 Not To Exceed Limit Is \$1,387,000 Lake Bluff 09-00031-00-Br P-91-874-09	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,537,143.0	-	-	-	-	-	-	-	-	-	-	-	1,470,804.9	6/5/2019	3/10/2010	73	4/24/2016	
ALI0495	Reimbursement For Prelim Eng Parking Facility At Museum Of Science & Industry Chicago 05-B5153-00-TI D-88-047-06	Non-Bond		011494427000026	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	-	457,710.4	6/5/2019	3/26/2010	93	12/31/2017	
ALI0495	Reimbursement For Prelim Eng Parking Facility At Museum Of Science & Industry Chicago 05-B5153-00-TI D-88-047-06	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	500,000.0	-	-	-	-	-	-	-	-	-	-	-	457,710.4	6/5/2019	3/26/2010	93	12/31/2017	
ALI0537	Re-Establish Cod Closed In Fy18 To Pay Invoicelake Shore Dr Viaduct Over Lawrence & Wilson Aves City Of Chicago 05-E5006-00-Br D-88-036-06	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	35,290.5	-	-	-	-	-	-	35,290.5	-	-	-	-	35,290.5	6/5/2019	3/29/2010	112	7/1/2019	
ALI0579	Reimb For Right Of Way & Prelim Eng Eastside Highway Mclean County 10-00183-01-Ex R-95-334-10 P-95-333-10	Bond	9A	695494427000017	Statewide - Transportation and Related Construction	13,627,500.0	-	-	-	-	-	-	51,230.9	-	-	-	-	9,005,412.7	6/5/2019	4/29/2010	120	4/29/2020	
ALI0651	Reimb For Const & Const Eng Des Plaines River Road City Of Des Plaines 51 R-1 C-91-155-10 D-91-285-01	Non-Bond		011494427000026	Statewide - Transportation and Related Construction	14,000,000.0	-	-	-	-	-	-	-	-	-	-	-	13,039,287.2	6/5/2019	5/19/2010	72	5/18/2016	
ALI0660	Establish Obligation To Reimburse Chicago For Preliminary Engineering Of Lincoln Ave From Belmont To Wellington Ave. Chicago 08-00141-00-Ls P-88-001-10	Non-Bond		0114944277002029	Transportation, Community and System Preservation (TCSP) - Federal Pass Through	1,225,000.0	-	-	-	-	-	-	42,513.7	-	34,753.7	77,267.4	809,188.1	6/5/2019	5/25/2010	115	12/31/2019		
ALI0675	Reimb For Prelim Eng Oak Brook Employment Area Distributor (Fau3545) Tbd-Butterfield Road Corridor Oak Brook 08-00040-00-Ms P-91-010-09	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	38,000.0	-	-	-	-	-	-	-	-	-	-	-	25,804.2	6/5/2019	5/18/2010	48	5/17/2014	
ALI11037	Reimbursement For Preliminary Engineering Stearns Rd (Fap 0361) Il Rte 25 From Dunham Rd To Il 25 At Stearns Kane County 06-00214-18-Ro D-91-308-10	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,518,567.0	-	-	-	-	-	-	-	-	345.8	345.8	1,418,620.1	6/5/2019	6/17/2010	120	6/16/2020		
ALI11038	Reimb For Prelim Eng Cicero Ave (Fap350) University Ave To Northern Limits University Park 05-00017-00-Ls D-91-321-07	Non-Bond		0114944277005125	Federal Earmarks - Cook County - University Park - Cicero Avenue Lighting	98,453.1	-	-	-	-	-	-	-	-	-	-	-	96,723.1	6/5/2019	6/16/2010	79	1/1/2017	
ALI11094	Establish Obligation To Reimburse Chicago For Traffic Control Signals At Various Locations In Chicago Phase I & II Preliminary Engineering Cost 08-B5116-00-TI P-88-007-08 M-6000(266)	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	480,000.0	-	-	-	-	-	160,433.6	40,108.4	40,108.4	40,108.4	280,758.8	450,905.7	6/5/2019	5/6/2010	91	12/31/2017		
ALI11096	To Establish Obligation Per Attached Ipa To Reim- Burse Chicago For Preliminary Engineering Cost FortTraffic Signal System Along Roosevelt Rd Ph 1 & I05-B5107-00-TI P-88-004-06 Cmm-6000(194)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	844,000.0	-	-	-	-	-	-	-	-	-	-	-	647,520.7	6/5/2019	6/14/2010	114	12/31/2019	
ALI11096	To Establish Obligation Per Attached Ipa To Reim- Burse Chicago For Preliminary Engineering Cost FortTraffic Signal System Along Roosevelt Rd Ph 1 & I05-B5107-00-TI P-88-004-06 Cmm-6000(194)	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	844,000.0	-	-	-	-	-	54,358.0	13,589.5	13,589.5	118,997.3	200,534.3	647,520.7	6/5/2019	6/14/2010	114	12/31/2019		
ALI11098	Establish Obligation For Attached Ipa To Reimburse Chicago For Traffic Control Of Eisenhower Express-Way, The Congress Pkwy Bridge & Wacker Dr Over The Chicago River 10-ED016-00-Ms C-88-037-10	Bond	4G	553494477000017	Statewide - Transportation and Related Construction	5,171,000.0	-	-	-	-	-</												

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
ALI1500	Reimbursement For Construction Concord Camelot Waverly Village Of Westchester 11-00081-00-Rs C-91-398-11	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	360,000.0	-	-	-	-	-	-	-	-	-	-	342,000.0	6/5/2019	5/5/2011	48	5/4/2015	
ALI1514	Reimbursement For Prelim Eng Washington Park Rd & Williams Blvd (Tr1026A8D) Structures At Washington Park Lagoon P-96-205-11Springfield Park Dist/Springfield 10-P4002-00-Br	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	61,519.7	-	-	-	-	-	-	-	-	-	-	61,519.7	6/5/2019	5/3/2011	60	5/3/2016	
ALI1538	Reimbursement For Right Of Way On Const Proj Schaumburg Rd (Fau1322) At Barrington Rd Village Of Schaumburg 01-00074-00-Ch R-90-004-11	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,476,492.0	-	-	-	-	-	-	-	-	-	-	1,359,693.8	6/5/2019	6/1/2011	47	5/31/2015	
ALI2003	Reimbursement For Prelim Eng Atkinson Rd 1200' East Of I94 To Village Limits Green Oaks 10-00012-00-Br P-91-266-11	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,000.0	-	-	-	-	-	-	-	-	-	-	35,530.1	6/5/2019	6/9/2011	48	6/8/2015	
ALI2004	Reimbursement For Prelim Eng N Galena St (Ch14) Over Carroll Creek Carroll County 08-00027-00-Br P-92-049-11	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	157,104.9	-	-	-	-	-	-	36,073.2	-	-	36,073.2	157,104.9	6/5/2019	6/10/2011	108	6/30/2020	
ALI2014	Reimbursement For Ch 2 (Fas1582) South Branch Missouri Creek Nw Of Mt Sterling Brown County 07-00066-00-Br P-96-203-10	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	60,000.0	-	-	-	-	-	-	-	-	-	-	53,037.7	6/5/2019	6/14/2011	90	12/31/2018	
ALI2035	Reimbursement For Prelim Eng Paluski Rd At 183Rd St Country Club Hills 04-00026-01-Wr D-91-047-11	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	403,312.0	-	-	-	-	-	-	-	86,772.0	-	86,772.0	375,610.2	6/5/2019	6/20/2011	114	12/31/2020	
ALI2067	Reimbursement For Construction St Charles Rd (Fau1397) West Of Hagen To East Of Spring City Of Elmhurst 11-00178-00-Rs C-91-479-11	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	380,000.0	-	-	-	-	-	-	-	-	-	-	361,000.0	6/5/2019	8/5/2011	48	8/4/2015	
ALI2081	Reimbursement For Prelim Eng Williamsville-Sherman Multi Use Trail Williamsville 10-00007-00-Br P-96-209-11	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	264,000.0	-	-	-	-	-	-	-	-	-	-	246,356.3	6/5/2019	8/3/2011	72	8/2/2017	
ALI2084	Reimbursement For Prelim Eng 13Th St (Ms6600A) Intersection At Johnson St St Francisville 10-00012-00-Br P-97-032-11	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	24,000.0	-	-	-	-	-	-	-	-	-	-	17,065.5	6/5/2019	7/25/2011	108	7/24/2020	
ALI2091	Reimbursement For Const Eng Capitol Ave (Fau7982) 11Th St To Milk Dr Springfield 10-00447-04-Pv C-96-208-11	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	195,000.0	-	-	-	-	-	-	8,265.9	-	-	8,265.9	184,850.0	6/5/2019	6/1/2011	97	7/1/2019	
ALI2135	Reimbursement For Const Eng W Bartlett Rd (Fau1344) Village Of Bartlett 10-00085-00-Lz C-91-778-10	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	53,400.0	-	-	-	-	-	-	-	-	1,587.8	-	1,587.8	34,411.6	6/5/2019	10/19/2011	86	12/31/2018
ALI2248	Reimbursement For Prelim Eng Humley Rd (Ch30) At Galligan Rd Kane County 08-00112-00-Ch D-91-261-09	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	135,959.0	-	-	-	-	-	1,299.5	324.9	324.9	-	324.9	135,959.0	6/5/2019	1/10/2012	83	12/31/2018	
ALI2358	Reimbursement For Prelim Eng Lake Rd Over Ravine At Woodbine Lane Lake Forest 12-00094-00-Br P-91-253-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	124,672.0	-	-	-	-	-	-	-	-	-	-	106,948.6	6/5/2019	4/18/2012	72	4/18/2018	
ALI2362	Reimbursement For Prelim Eng Ch 1 (Middletown Blacktop Fax573) Il 29 In Greenview To Logan County Line Menard County 10-00059-00-Rs P-96-203-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	36,000.0	-	-	-	-	-	-	-	-	-	-	34,015.2	6/5/2019	4/20/2012	48	4/19/2016	
ALI2379	Reimbursement For Const Eng Tr307A Over South Fork Of Sangamon River East Of Morrisonville Greenwood Road Dist Christian County 08-04118-00-Br C-96-225-10	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/2/2012	48	5/1/2016	
ALI3028	Reimbursement For Construction Reeves Cr & Pearl St Franklin Park 11-00079-00-Rs C-91-442-12	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	-	-	-	570,000.0	6/5/2019	7/12/2012	48	7/11/2016	
ALI3095	Reimbursement For Prelim Eng Illinois Route 120 Corridor At Gilmer Rd Lake County 08-00073-08-Ch P-91-044-09	Non-Bond		0114944277002029	Transportation, Community and System Preservation (TCSP) - Federal Pass Through	1,793,740.0	-	-	-	-	-	-	-	1,155.3	5,827.3	3,522.0	10,504.5	6/5/2019	8/31/2012	108	8/31/2021	
ALI3100	Reimbursement For Prelim Eng 107Th St (Fau1624) At Chicago Heights-Glenwood Rd Village Of Glenwood 11-00052-00-Ch P-91-162-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	280,000.0	-	-	-	-	-	-	-	-	-	-	257,727.0	6/5/2019	8/31/2012	48	8/30/2016	
ALI3125	Reimburse Prelim Eng Issac Fox School Village Wide Safe Routes To Schools Lake Zurich 11-00076-00-Sw P-40-001-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	25,000.0	-	-	-	-	-	-	-	-	-	-	15,828.5	6/5/2019	10/3/2012	86	12/31/2019	
ALI3155	Reimbursement For Prelim Eng Northwest Ave (Fau3735) North Ave To Grand Ave City Of Northlake 12-00076-00-Br P-91-294-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	57,112.0	-	-	-	-	-	-	-	-	-	-	25,343.9	6/5/2019	11/2/2012	48	11/1/2016	
ALI3199	Reimbursement For Prelim Eng Archer/79Th Frontage Rd (Fau1548) Garden Lane To Oak Grove Rd Village Of Justice 12-00039-00-Pv P-91-479-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	24,611.2	-	-	-	-	-	-	-	-	-	-	24,611.2	6/5/2019	11/27/2012	48	11/26/2016	
ALI3303	Reimburse Local Agency Prelim Eng Butler/Main S21St St To East End Ave Chicago Heights 11-00230-00-Pv P-91-159-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	136,080.0	-	-	-	-	-	-	-	-	-	-	132,684.3	6/5/2019	3/4/2013	65	8/1/2018	
ALI3307	Reimburse Local Agency Prelim Eng I-80 (Fau80) Ridgeland Ave To 183Rd St Tinley Park 06-00105-00-Es P-91-416-11	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	126,548.0	-	-	-	-	-	-	-	-	-	-	126,548.0	6/5/2019	3/4/2013	48	3/3/2017	
ALI3323	Reimbursement For Const Eng Hassell Rd (Fau1100) Barrington Rd To Fairway Ct Hoffman Estates 11-00087-00-Fp C-91-257-11	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	331,200.0	-	-	-	-	-	-	-	-	-	-	318,510.0	6/5/2019	3/19/2013	48	3/18/2017	
ALI3326	Reimbursement For Const Eng Bethany Rd (Fau5355) N 1St St To Meadow Trail W Over Kishwaukee City Of DeKalb 10-00167-01-Wr C-93-031-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	100,000.0	-	-	-	-	-	-	-	-	-	-	98,637.4	6/5/2019	3/19/2013	48	3/18/2017	
ALI3333	Reimburse Local Agency Prelim Eng Villagewide Safe Routes To Schools Village Of Barrington 12-00090-00-Sw P-91-030-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,000.0	-	-	-	-	-	-	-	-	-	-	39,995.4	6/5/2019	3/14/2013	84	3/13/2020	
ALI3335	Reimburse Local Agency Const Eng Will Center Rd Safe Routes To Schools Village Of Monee 09-00021-00-Sw C-40-003-11	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	22,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/29/2013	84	3/28/2020	
ALI3349	Reimbursement For Construction Ch9 & Ch9A Hamilton County 12-00110-00-Pv C-99-503-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,150,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/10/2013	72	4/9/2019	
ALI3363	Reimburse Local Agency Prelim Eng Pioneer Pkwy (Fau6643) Villa Lake Dr To Allen Rd City Of Peoria 12-00296-02-Pv D-94-004-13	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects For Locals	420,000.0	-	-	-	-	-	-	-	-	-	-	346,386.6	6/5/2019	4/10/2013	109	5/13/2022	
ALI3374	Reimbursement For Construction Metrolink Bike Trail (Fau605) St Clair County Transit Dist 11-00005-00-Br C-98-318-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,400,000.0	-	-	-	-	-	-	70,000.0	-	-	70,000.0	1,400,000.0	6/5/2019	4/10/2013	72	4/9/2019	
ALI3412	Reimburse Local Agency Prelim Eng Pioneer Parkway (Fau6643) Radnor Rd On West To Allen Rd On East City Of Peoria 12-00296-01-La D-94-066-12	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects For Locals	221,600.0	-	-	-	-	-	-	-	-	-	-	219,925.4	6/5/2019	5/14/2013	108	5/13/2022	
ALI3431	Reimbursement For Prelim Eng W Evergreen Ave Extension (Fau2803) Lake Sara Rd To Nazarene Church Rd Effingham County 05-00084-02-Pv P-97-032-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	108,441.6	-	-	-	-	-	-	98,254.4	24,563.6	24,563.6	24,563.6	171,945.2	6/5/2019	5/23/2013	84	5/22/2020	
ALI3498	Reimbursement For Const Eng Tr206 West Of Owencove Over Tributary Of Locust Creek Christian County 08-07115-00-Br C-96-226-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	28,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/11/2013	48	6/10/2017	
ALI3502	Reimbursement For Const Eng Tr57 Ne Of Edinburgh Over Buckhart Creek Christian County 06-03111-00-Br C-96-232-09	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	38,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/11/2013	48	6/10/2017	
ALI4001	Reimbursement For Construction Prelim & Const Engwesley Terrace Marie Lane Seymour Av To Irving Park Rd Grace St To Kolze Avschiller Park 130008000Rs C-91-247-13 D-91-247-13	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	87,000.0	6/5/2019	7/3/2013	48	7/2/2017	
ALI4007	Increase Per Amendment Executed 9/23/2016 City Of Wilmington (Will Co) 08-00042-00-Wr C-91-462-12 D-91-462-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,006,474.5	-	-	-	-	-	-	-	-	-	-	26,152.4	6/5/2019	6/20/2013	72	6/19/2019	
ALI4018	Reimbursement For Construction Sawyerville Hills Rd (Ch26 Fas734) West Crossing Big Branch Creek Macoupin County 13-00097-00-Br P-96-209-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	60,800.0	-	-	-	-	-	-	-	-	-	-	57,278.8	6/5/2019	6/20/2013	48	6/19/2017	
ALI4021	Reimbursement For Prelim Eng Main St (Il Rte 16 Fap0325) Broadway To E Washington Including Roundabout Shelbyville 13-00055-00-Sw P-97-016-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	115,122.0	-	-	-	-	-	-	-	-	-	-	114,756.2	6/5/2019	6/10/2013	84	6/9/2020	
ALI4023	Reimbursement For Const/Row Huntly Rd (Ch30) At Galligan Rd Kane County 08-00112-00-Ch R-91-018-09	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	248,000.0	-	-	-	-	-	-	-	27,920.0	-	27,920.0	59,120.0	6/5/2019	7/3/2013	89	12/31/2020	
ALI4027	Reimbursement For Prelim Eng County Wide Hughes Rd Fabyn Pky Randall Rd Orchard Rd Kane County 12-00424-00-Sp D-91-294-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	335,707.0	-	-	-	-	-	-	-	14,087.6	-	14,087.6	332,855.1	6/5/2019	6/20/2013	78	12/31/2019	
ALI4049	Reimbursement For Construction Prelim & Const Engs Main St/Steward Rd City Of Rochelle 12-00112-00-Fp C-92-126-12 P-92-070-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,672,003.0	-	-	-	-	-	-	-	-	1,251,547.3	1,251,547.3	1,343,578.6	6/5/2019	8/5/2013	79	3/31/2020	
ALI4069	Reimbursement For Construction Const Eng 14Th St (Fau7010) 1St Ave To Greenwood Cemetery Village Of Tilton 11-00028-02-Pv C-95-311-13	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	2,750,000.0	-	-	-	-	-	-	-	-	-	-	2,535,992.8	6/5/2019	8/8/2013	72	8/7/2019	
ALI4070	Reimbursement For Construction Const Eng 16Th St & 1St Ave (Fau7026) Us Rte 150/Il Rte 1 To Southgate Dr Village Of Tilton 12-00030-00-Pv C-95-315-13	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	882,000.0	-	-	-	-	-											

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL15084	Reimbursement For Const Const Eng Prelim Eng Airport Rd (Fau17190) Willow Rd To .08 Mi E/O Cunningham Ave Urbana 13-00532-00-Pv C-95-344-13 P-95-310-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,388,933.0	-	-	-	-	-	-	-	-	-	-	1,285,718.9	6/5/2019	7/23/2014	72	7/22/2020	
AL15093	Reimbursement For Row Shaffer Rd (Fau2421) Over Indian Creek City Of Aurora 11-00298-00-Rs R-91-006-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,000.0	-	-	-	-	-	4,000.0	1,000.0	1,000.0	1,000.0	7,000.0	4,000.0	6/5/2019	7/28/2014	48	7/27/2018	
AL15098	Reimbursement For Const Const Eng Prelim Eng Andrews Drive Extension Sam W Andrews Industrial Northeast 3800' City Of Greenville 13-00036-02-Rp C-98-344-14 & P-98-307-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,380,174.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/7/2014	72	8/6/2020	
AL15100	Reimbursement For Construction Prelim & Const Eng Rte 53 (Fap0846) At Kankakee River Dr/Wilmington Ton-Peotone Rd City Of Wilmington 12-00047-00-Ch C-91-367-14 D-91-367-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,449,792.0	-	-	-	-	-	-	-	-	-	-	147,333.3	6/5/2019	7/23/2014	72	7/22/2020	
AL15107	Reimbursement For Prelim Eng Vollmer Rd (Fau1629)Vollmer Woods Forest Preserve To Kedzie Ave Villae Of Olivmnia Fields 13-00032-00-Bt P-91-392-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	36,000.0	-	-	-	-	-	-	-	-	-	-	34,720.7	6/5/2019	8/11/2014	48	8/10/2018	
AL15109	Reimbursement For Prelim Eng Ballard Rd (Fau1319) Bender Rd To Good Ave City Of Des Plaines 12-00218-00-Bt D-91-324-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	30,349.1	-	-	-	-	-	-	-	-	-	-	30,349.1	6/5/2019	8/20/2014	48	8/19/2018	
AL15136	Reimb For Construction Const Eng Prelim Eng Rowheina St (Fau9828) Ashashbury To College City Of Greenville 13-00041-00-Sw C-98-305-14/P-98-304-14/R-98-005-14	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	132,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/26/2014	48	9/25/2018	
AL15140	Reimbursement For Prelim Eng Abe Street (Ms1100) Over Spring Creek City Of Joliet 14-00475-00-Br P-91-344-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	112,800.0	-	-	-	-	-	-	-	-	37,189.8	37,189.8	59,945.3	6/5/2019	9/24/2014	87	12/31/2021	
AL15142	Reimbursement For Prelim Eng Dunham Forest Pre-Serve Trail Army Trail Road To Cornerstone Lakes Park Forest Preserve District/Dupage County 14-F3000-13-Bt P-91-463-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	92,597.2	-	-	-	-	-	-	-	5,641.8	-	5,641.8	92,597.2	6/5/2019	9/24/2014	48	9/23/2018	
AL15143	Reimbursement For Prelim Eng Arlington Heights Rd(Fau2626) At North Street Village Of Itasca 10-00059-01-So D-91-325-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	13,918.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/29/2014	48	9/28/2018	
AL15145	Reimbursement For Prelim Eng Eldaman Road W Highpoint To Us 34 Kendal County 05-00086-01-Eg D-93-037-13	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	2,320,000.0	-	-	-	-	-	-	-	-	-	-	2,275,552.5	6/5/2019	9/26/2014	72	9/25/2020	
AL15146	Reimbursement For Prelim Eng Vollmer Road (Fau- 1629) Kedzie Ave To Western Ave Village Of Olympia Fields 13-00033-00-Pv P-91-332-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	800,000.0	-	-	-	-	-	-	-	-	-	-	795,463.4	6/5/2019	9/19/2014	48	9/18/2018	
AL15161	Reimbursement For Prelim Eng East New York St (Fau1522) Farnsworth Ave To Welsh Drive City Of Aurora 14-00210-02-Pv D-91-371-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	256,565.0	-	-	-	-	-	-	-	-	78,904.5	78,904.5	194,095.8	6/5/2019	10/23/2014	86	12/31/2021	
AL15162	Reimbursement For Prelim Eng 135Th St(Fau0282) I-355(Fau0355) New Ave To I-355, 127Th St To Us 6Forest Preserve District Of Will County 11-F3001-00-Bt D-91-390-14	Non-Bond		0114944277006813	Federal Discretionary Program Awards	652,200.0	-	-	-	-	-	31,924.2	2,221,193.0	7,981.1	7,122.4	2,268,220.7	419,820.5	6/5/2019	10/24/2014	72	10/24/2020	
AL15180	Reimbursement For Prelim Eng Irving Park Rd (Fau1321) Villae Of Itasca 12-00060-00-So P-91-324-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	44,759.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/5/2014	48	11/4/2018	
AL15183	Increase Obligation Per Amendment #1 Executed On 7/12/17 Village Of Hillside 06-00045-03-Ls P-91-086-15 Not To Exceed \$142,636	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	76,528.0	-	-	-	-	-	-	-	-	-	-	46,302.1	6/5/2019	11/17/2014	72	11/1/2020	
AL15192	Reimbursement For Prelim Eng Grand Ave (Fau1376)Northwest Ave To Rhodes Ave City Of Northlake 08-00068-00-Sw D-91-009-09	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	140,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/4/2014	48	12/3/2018	
AL15199	Reimbursement For Construction Prelim & Const Eng Intersection Of Il 5 & Shiloh Rd City Of Mt Vernon 14-00137-00-Rs C-99-505-15 P-99-504-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,370,602.0	-	-	-	-	-	-	-	-	139,409.9	139,409.9	1,159,684.6	6/5/2019	12/4/2014	72	12/3/2020	
AL15203	Reimbursement For Construction Const & Prelim Eng Rte 47 & Manufacturing Access Drs Intersection (Fap326) 14-00046-00-TI City Of Yorkville C-93-124-14 P-93-023-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	707,138.0	-	-	-	-	-	-	-	-	-	-	544,568.5	6/5/2019	12/4/2014	48	12/3/2018	
AL15205	Reimbursement For Construction Prelim & Const Eng Rte 16 & Sylvester Dr (Fap325/1300) Ibi Turbo Factory Rd Shelbyville 14-00057-00-Rs C-97-026-15 P-97-009-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,397,257.0	-	-	-	-	-	-	-	-	-	-	1,236,295.7	6/5/2019	12/4/2014	72	12/3/2020	
AL15207	Reimbursement For Prelim Eng E Grand Ave/Lewis Ln(Fau9711/9725) At Intersection City Of Carbondale 14-00129-00-Rs P-99-504-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	37,952.7	-	-	-	-	-	-	-	6,980.6	-	6,980.6	37,952.7	6/5/2019	12/4/2014	48	12/3/2018	
AL15217	Reimbursement For Construction Const Eng Prelim Eng Knob Street/Spur Intersection W/Harrison Ave Easterly To North Spruce Lane Village Of Walton-Ville 14-00010-00-Rp C-99-503-15 P-99-503-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,150,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/17/2014	72	12/16/2020	
AL15219	Reimbursement For Prelim Eng Dirksen Parkway (Chd49) (Fau6671) Airport Rd To Middle Rd County Of Peoria 14-00102-01-Pv P-94-006-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	431,373.2	-	-	-	-	-	-	-	-	-	-	431,373.2	6/5/2019	12/17/2014	72	12/16/2020	
AL15221	Reimbursement For Prelim Eng For Construction Projmacon County Beltway Northeast Connector (Fas1544)Macon County 14-00268-00-Eg P-97-014-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	10,000,000.0	-	-	-	-	-	91,180.9	6,310.8	4,565.4	913,858.7	1,015,915.8	5,378,682.9	6/5/2019	1/5/2015	72	1/4/2021	
AL15223	Reimbursement For Prelim Eng 91St St (Fau3776) California Ave To Western Ave Evergreen Ave 14-00093-00-Sw P-91-308-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	30,000.0	-	-	-	-	-	-	-	11,763.1	-	11,763.1	30,000.0	6/5/2019	9/5/2014	48	9/4/2018	
AL15228	Reimburse Local Agency Const Eng 25Th Ave (Fau2714) St Charles Rd To Lake St Over Up Rr Melrose Park 99-00094-00-Gs C-91-084-13	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	4,438,400.0	-	-	-	-	-	-	-	-	-	-	4,417,788.6	6/5/2019	10/16/2014	72	10/15/2020	
AL15228	Reimburse Local Agency Const Eng 25Th Ave (Fau2714) St Charles Rd To Lake St Over Up Rr Melrose Park 99-00094-00-Gs C-91-084-13	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,438,400.0	-	-	-	-	-	-	-	-	-	-	4,417,788.6	6/5/2019	10/16/2014	72	10/15/2020	
AL15228	Reimburse Local Agency Const Eng 25Th Ave (Fau2714) St Charles Rd To Lake St Over Up Rr Melrose Park 99-00094-00-Gs C-91-084-13	Bond	9A	554948079000210	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	4,438,400.0	-	-	-	-	-	-	-	-	-	-	4,417,788.6	6/5/2019	10/16/2014	72	10/15/2020	
AL15240	Reimbursement For Construction Const Eng Prelim Eng W Main St/Us40 (Fas-1707) 2 340' W/O Harvestst To Harvester St Village Of Teutopolis 14-00014-01-Wr C-97-010-15 P-97-004-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,711,314.0	-	-	-	-	-	1,550.4	1,224,573.2	1,390.3	387.6	1,227,901.5	1,349,980.4	6/5/2019	3/10/2015	72	3/9/2021	
AL15258	Reimbursement For Prelim Eng Prim Rd (Ch 9 Fas561) 1.5 Miles South Of City Of Lincoln Logan County 12-00038-06-Br P-96-202-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	104,000.0	-	-	-	-	-	-	-	-	-	-	71,071.2	6/5/2019	3/12/2015	48	3/11/2019	
AL15263	Reimbursement For Prelim Eng E1250 N Rd (Ch-19) 1.5 Miles North Of Neoga Over Lake Mattoon Cumberland County 14-00079-00-Br P-97-016-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,000.0	-	-	-	-	-	3,526.7	11,869.4	3,909.9	881.7	20,187.7	25,933.5	6/5/2019	3/12/2015	84	3/11/2022	
AL15270	Reimbursement For Prelim Eng 135Th St (Fau 1596) Kostner Ave To Claire Blvd Village Of Robbins 14-00031-00-Rs P-91-049-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	96,601.1	-	-	-	-	-	685.4	171.4	171.4	171.4	1,199.5	96,601.1	6/5/2019	3/12/2015	48	3/11/2019	
AL15271	Reimburse Local Agency Prelim Eng O'Brien Rd (Fas029) Over Nippersink Creek Mchenry County 14-00432-00-Br P-91-144-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	78,905.3	-	-	-	-	-	-	-	-	-	-	78,905.3	6/5/2019	3/12/2015	48	3/11/2019	
AL15273	Reimbursement For Prelim Eng N Union Rd (Ch21) Over The Kishwaukee River Mchenry County 14-00431-00-Br P-91-152-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	154,234.0	-	-	-	-	-	-	1,169.1	-	-	1,169.1	154,234.0	6/5/2019	3/12/2015	48	3/11/2019	
AL15274	Reimbursement For Prelim Eng Baker Rd (Tr181) Over Jackson Creek Township Of Manhattan/Will County 14-12112-01-Br P-91-183-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	127,224.0	-	-	-	-	-	532.7	133.2	133.2	133.2	932.2	127,224.0	6/5/2019	3/12/2015	48	3/11/2019	
AL15282	Reimbursement For Const Eng & Railroad Oak St (Ms11508) North Of Walnut St To South Of Chicago Ave Village Of Hinsdale 10-00089-00-Br C-91-756-10	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	928,000.0	-	-	-	-	-	-	-	-	-	-	779,868.2	6/5/2019	3/25/2015	48	3/24/2019	
AL15290	Reimbursement For Const Eng 6000 N Rd (Fau6226) Stonebridge Blvd To Us 45/52 Village Of Bourbonnais 04-00066-00-Wr C-93-108-09	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	48,000.0	-	-	-	-	-	-	-	-	-	-	42,479.1	6/5/2019	3/25/2015	48	3/24/2019	
AL15293	Reimbursement For Const Const Eng 156Th St (Ms-4040B) 157Th St (Ms-4060A) Commercialave To Halsted St City Of Harvev 14-15632-01-Fo C-91-184-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,273,990.0	-	-	-	-	-	-	-	-	-	-	583,149.5	6/5/2019	3/31/2015	72	3/30/2021	
AL15299	Reimbursement For Prelim Eng Tri-State Tollway (I-294) (Fai-294) Northbound Ramps @ 88Th Ave (Exit& Archer Ave (Entrance) Village Of Justice 15-00042-00-Es P-91-206-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	889,331.7	-	-	-	-	-	25,574.3	6,393.6	6,393.6	6,393.6	44,755.0	889,331.7	6/5/2019	3/31/2015	72	3/30/2021	
AL15305	Reimbursement For Construction Old River/Roscoe Rd(Ch64/Ch63) Old River Rd From Roscoe Rd To Il 75 Roscoe Rd To Il Rte 2 Winnebago County 06-00384-00-Rs C-92-102-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	403,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/31/2015	96	3/30/2023	
AL15306	Reimbursement For Construction Const Eng Prelim Eng Kepp Ave Industrial Park West 400' City Of Neoga 14-00006-00-Pv C-97-040-15 P-97-017-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	338,864.0	-	-	-													

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
AL15308	Reimbursement For Prelim Eng (Tr175) Over La Moine River, 4.5 Miles North East Of Carthage Hancock County 14-04115-00-Br P-96-204-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	88,249.0	-	-	-	-	-	-	-	-	-	-	88,249.0	6/5/2019	4/6/2015	48	4/5/2019		
AL15310	Reimbursement For Const Eng Ada Ramps Sidewalks Near Schools Washington Elementary Carl Sandburg Middle Village Of Mundelein 12-00096-00-Sw C-91-134-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	24,950.0	-	-	-	-	-	-	-	-	-	-	22,489.1	6/5/2019	4/6/2015	48	4/5/2019		
AL15314	Reimbursement For Construction Const Eng Prelim Eng Kamar Dr @ Intersection With US54 City Of Pittsfield 15-00034-00-Pv C-96-221-15 & P-96-201-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	483,750.0	-	-	-	-	-	-	-	-	-	-	406,452.9	6/5/2019	3/31/2015	48	3/30/2019		
AL15315	Reimbursement For Const Eng & Rr Flagging Washington St (Fau187) Haryan Way To Lake St Lake County 11-00121-11-Br C-91-181-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	640,500.0	-	-	-	-	-	-	108,676.8	-	-	-	108,676.8	6/5/2019	11/10/2014	48	11/19/2018		
AL15319	Reimbursement For Prelim Eng 2500N (Tr71) Over La Moine River South Of La Harpe Hancock County 14-07118-00-Br P-96-206-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	73,600.0	-	-	-	-	-	-	-	-	-	-	71,491.5	6/5/2019	4/9/2015	48	4/8/2019		
AL15326	Reimbursement For Const Eng North Branch Bicycle Trail Extension Devon Ave To Forter Ave 08-F3000-21-Bforest Preserve Dist Of Cook County C-91-047-09	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	424,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/21/2015	48	4/20/2019		
AL15336	Reimbursement For Const Eng Irving Park Rd (Fau1321) Wood Dale Rd (Fau3652) Oakwood Dr To Oak Ave E Commercial St To Oak Hillcity Of Wood Dale 11-00048-00-Sp C-91-028-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,079,785.0	-	-	-	-	-	-	-	-	-	-	1,079,778.6	6/5/2019	4/22/2015	72	4/21/2021		
AL15348	Reimbursement For Construction Prelim & Const Engvolmer Rd Governors Highway To Western Ave Olympia Fields 14-00034-00-Sa C/D-91-211-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	310,000.0	-	-	-	-	-	-	-	11,921.4	-	11,921.4	11,921.4	6/5/2019	4/22/2015	48	4/21/2019		
AL15349	Reimbursement For Construction Prelim & Const Engmaple Ave (Ms0317) Maple Ave Culvert To Governors Highway Village Of Richton 15-00055-00-Br C/P/D-91-221-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	-	-	-	281,198.3	6/5/2019	4/22/2015	48	4/21/2019		
AL15359	Reimbursement For Const Eng Sheffer Rd (Fau2421) Over Indian Creek City Of Aurora 11-00298-00-Br C-91-252-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	125,240.0	-	-	-	-	-	-	1,290,220.0	-	1,309.7	1,291,529.7	123,566.0	6/5/2019	5/5/2015	60	5/4/2020		
AL15368	Reimbursement For Prelim Eng Crouns Chemicals Lic Proj Infrastructure Improv Douglas County 13-00106-00-Pv P-95-325-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,273,570.0	-	-	-	-	-	-	-	-	-	-	770,069.1	6/5/2019	5/5/2015	84	5/5/2022		
AL15371	Reimbursement For Construction Const Eng Prelim Eng Court St/Main St Chestnut Rd To Oak Road Village Of Monee 15-00028-00-Br C/D-91-241-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	298,000.0	-	-	-	-	-	-	-	-	-	-	274,725.5	6/5/2019	5/5/2015	48	5/4/2019		
AL15375	Reimbursement For Prelim Eng Mccarthy Rd (Fau1587) Illinois St To Walker Road Village Of Lemont 14-00052-00-Bt P-91-185-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	119,948.0	-	-	-	-	-	-	-	-	-	-	109,021.3	6/5/2019	5/12/2015	60	5/14/2020		
AL15393	Reimbursement For Const Eng And Railroad Work Mccullom Lake Rd (Fau4085) W Lake Shore Dr To Il Rte 31 City Of Mchenry 13-00077-00-Rs C-91-409-14	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	825,122.0	-	-	-	-	-	-	-	-	-	-	235,080.3	6/5/2019	5/27/2015	48	5/26/2019		
AL15396	Reimbursement For Const Eng (Fau145) Lincoln Parkway To Overpass At I-55 City Of Lincoln 98-00081-00-Pv R-96-200-09	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	825,122.0	-	-	-	-	-	-	-	-	-	-	235,080.3	6/5/2019	5/27/2015	48	5/26/2019		
AL15396	Reimbursement For Const Eng (Fau145) Lincoln Parkway To Overpass At I-55 City Of Lincoln 98-00081-00-Pv R-96-200-09	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	825,122.0	-	-	-	-	-	-	-	-	-	-	235,080.3	6/5/2019	5/27/2015	48	5/26/2019		
AL15399	Reimbursement For Const Eng (Fau145) Rena Ave/Highland Ave/Petite Pass Dr/Kathryn Dr Grass Lake Rd To Grass Lake Rd C-91-210-14 Antioch Township/Lake County 13-01100-00-Rs	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,093.2	-	-	-	-	-	-	-	-	-	-	7,093.2	6/5/2019	5/27/2015	48	5/26/2019		
AL15400	Reimbursement For Const Eng Division St (Ms10908) Over Cal-Sag Channel Blue Island 14-00164-00-Br C-91-317-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	310,343.0	-	-	-	-	-	-	-	-	1,578,884.0	1,578,884.0	309,289.2	6/5/2019	5/27/2015	48	5/26/2019		
AL15401	Reimbursement For Const Eng Homer Glen Community Trail-South Extension Village Of Homer Glen 12-00015-00-Bt C-91-465-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,908.0	-	-	-	-	-	-	-	-	-	-	31,834.0	6/5/2019	5/27/2015	67	12/31/2020		
AL15406	Reimbursement For Const Eng Scenic Overlook Restoration Within Riverview Park City Of Alton 12-00235-00-Sw C-98-301-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	51,827.4	-	-	-	-	-	-	-	-	-	-	51,827.4	6/5/2019	5/27/2015	48	5/26/2019		
AL15409	Reimbursement For Prelim Eng N 7Th St (Fau9684) Abandoned Railroad To Industrial Park Rd Murphysboro 08-00074-00-Rs P-99-503-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	196,000.0	-	-	-	-	-	-	12,629.7	3,157.4	3,157.4	3,157.4	22,101.9	6/5/2019	5/28/2015	48	5/27/2019		
AL15429	Reimbursement For Const Eng North Ardmore Avenue (Fau2651) North Ave (Il Rte64) To Union Pacific Railroad Village Of Villa Park 10-00091-00-Ls C-91-336-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	126,376.0	-	-	-	-	-	-	-	-	-	-	117,890.3	6/5/2019	6/16/2015	48	6/15/2019		
AL16006	Reimbursement For Const Eng Washville Trail (Ch11) (Fau725) Approximately 2.9 Miles Ne Of Washville Over West Fork Shoal Creek Montgomery County 09-00130-00-Br C-96-222-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	44,000.0	-	-	-	-	-	-	-	-	-	-	19,548.1	6/5/2019	6/29/2015	48	6/28/2019		
AL16007	Reimbursement For Const Eng Little Indian Road (Tr163) Over Little Indian Creek Approximately 2 Miles Ne Of Liberty Cas County 12-11114-00-Br C-96-224-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,000.0	-	-	-	-	-	-	-	-	-	-	15,117.6	6/5/2019	6/10/2015	48	6/9/2019		
AL16010	Reimbursement For Construction Const Eng Prelim Eng North Green Mount Road (Fau9170) From West Highway 50 To Regency Park Drive City Of Fallon14-00069-00-Pv C-98-385-14 D-98-306-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,000,000.0	-	-	-	-	-	-	-	-	-	-	1,682,997.5	6/5/2019	6/26/2015	72	6/25/2021		
AL16022	Reimbursement For Prelim Eng E 1100Th Rd/1350Th St/Mcmlan St (Ch33) Cherry Point Rd To Springfield Rd Edgar County 13-00121-00-Wr P-95-318-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	172,774.5	-	-	-	-	-	-	8,492.3	81,632.0	2,123.1	81,632.0	172,774.5	6/5/2019	7/2/2015	48	7/1/2019		
AL16034	Reimbursement For Const Eng Dupage River Trail Extension From Trail End To Fort Beggs Bike Trail Plainfield Township Park District 13-P4015-00-Bt C-91-252-13	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	63,592.0	-	-	-	-	-	-	-	-	13,470.8	-	13,470.8	54,797.8	6/5/2019	7/22/2015	48	7/21/2019	
AL16035	Reimbursement For Const Eng Martingale Rd (Ms5000)Woodfield Rd To Higgins Rd (I172) Village Of Schaumburg 15-00116-00-Rs C-91-277-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	43,830.5	-	-	-	-	-	-	-	-	-	-	43,830.5	6/5/2019	7/22/2015	48	7/21/2019		
AL16041	Reimbursement For Prelim Eng Carpenter St (Fau7975) 9Th St To 11Th St Springfield 13-00475-00-Br P-96-209-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	372,000.0	-	-	-	-	-	-	-	-	-	-	334,695.2	6/5/2019	6/16/2015	48	6/15/2019		
AL16046	Reimbursement For Prelim Eng Deepass Rd (Ch47) Over Kishwaukee River Mchenry County 10-00377-00-Br D-91-747-10	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	390,284.0	-	-	-	-	-	-	1,419.2	354.8	354.8	843.8	2,972.7	375,075.1	6/5/2019	8/4/2015	48	8/3/2019	
AL16047	Reimbursement For Prelim Eng Crete Rd (Fau4309) Exchange St To Richton Rd Village Of Crete 15-00049-00-Pv P-91-378-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	46,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/30/2015	48	7/29/2019		
AL16055	Reimbursement For Prelim Eng Brookwood Dr (Man4115) Over Butterfield Creek Village Of Flossmoor 15-00048-00-Br D-91-240-15 P-91-240-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	162,000.0	-	-	-	-	-	-	-	-	-	-	97,196.8	6/5/2019	8/11/2015	48	8/10/2019		
AL16058	Reimbursement For Const Eng 75Th St (Fau369) Adams St To Plainfield Rd Dupage County 15-00233-07-Ls C-91-306-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	62,097.0	-	-	-	-	-	-	-	-	-	-	56,176.7	6/5/2019	8/28/2015	48	8/27/2019		
AL16060	Reimbursement For Construction Const Eng Row N 750 E Rd/E 1050 N Rd (Tr 47 & Tr560) Douglas County 13-00106-02-Pv C-95-327-15 R-95-327-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	5,688,200.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/28/2015	108	8/28/2024		
AL16064	Reimbursement For Const Eng Spring Rd (Tr105) East Of Campbell Rd Over Mason River Grundy County 09-10116-00-Br C-93-076-14	Non-Bond		011494424721019	Statewide - Township Bridges	38,720.0	-	-	-	-	-	-	-	-	-	-	13,258.4	6/5/2019	8/21/2015	48	8/20/2019	8/21/2015	
AL16064	Reimbursement For Const Eng Spring Rd (Tr105) East Of Campbell Rd Over Mason River Grundy County 09-10116-00-Br C-93-076-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	38,720.0	-	-	-	-	-	-	-	-	-	-	13,258.4	6/5/2019	8/21/2015	48	8/20/2019		
AL16067	Reimbursement For Const Eng (Ch2)(Fas452) .18 Mile Nw Of Tarter'S Ferry Rd(Or2) To .16 Mile Se Of Tarter'S Ferry Rd(Or2) Fulton County 14-00130-15-Dr C-94-055-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	19,425.0	-	-	-	-	-	-	-	19,425.0	-	19,425.0	19,425.0	6/5/2019	9/2/2015	48	9/1/2019		
AL16071	Reimbursement For Prelim Eng Central Ave (Man3115) Over Ravine City Of Highland Park 15-00123-00-Br P-91-342-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	111,026.0	-	-	-	-	-	-	9,059.8	3,903.3	2,265.0	2,265.0	17,493.0	6/5/2019	8/27/2015	48	8/26/2019		
AL16077	Reimbursement For Construction Newport Dr (Man2300) Tollview Dr To Algonquin Rd Rolling Meadows 15-00114-00-Pv C-91-261-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	26,100.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/28/2015	48	8/27/2019		
AL16078	Reimbursement For Const Eng 127Th 76Th Harlem Il Rte 83 Ridgeland Palms Heights 14-00051-00-Sw C-91-315-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	81,948.0	-	-	-	-	-	-	-	-	-	-	77,009.6	6/5/2019	9/9/2015	48	9/8/2019		
AL16080	Reimbursement For Construction Prelim & Const Engblackhawk Blvd Oak Grove Ave Doner Dr South Beloit 14-00041-00-Tl C-92-036-15 P-92-023-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,559,249.0	-	-	-	-	-	-	-	-	-	-	1,161,974.5	6/5/2019	9/9/2015	48	9/8/2019		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information				
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
AL16081	Reimbursement For Const Eng Util Reloc Collinsville Streetscape Collinsville 13-00081-04-Ls C-98-321-13	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	180,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/9/2015	48	9/8/2019
AL16083	Reimbursement For Prelim Eng Walnut Grove Rd (Fas900) Us 45 To H 145 Saline County 11-00149-00-Rs P-99-504-12	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	100,000.0	-	-	-	-	-	-	-	-	-	-	90,815.7	6/5/2019	9/2/2015	48	9/1/2019
AL16086	Reimbursement For Construction Prelim & Const Engs Morgan St Se 1st St E South 2nd St Shelbyville 15-00059-00-Rs C-97-092-15 P-97-031-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	647,166.0	-	-	-	-	-	-	-	2,080.2	-	2,080.2	19,013.5	6/5/2019	9/9/2015	48	9/8/2019
AL16090	Reimbursement For Const Eng Ch7(Fas577) From Beardstown East City Limits To C&N Bluff Springsrd Cass County 16-00060-03-Rs C-96-204-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/15/2015	48	9/14/2019
AL16093	Reimbursement For Const Eng Salt Creek Bike Pathkirchoff Rd To Rolling Meadows Public Library Rolling Meadows 12-00106-00-Bt C-91-144-13	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	35,200.0	-	-	-	-	-	-	-	-	-	-	32,645.4	6/5/2019	9/21/2015	48	9/20/2019
AL16096	Reimbursement For Construction Prelim & Const Engstephenson St II 1 Westerly 2 Miles City Of Grayville 15-00032-00-Pv C-99-501-16 P-99-500-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,000,000.0	-	-	-	-	-	-	-	-	-	-	1,664,860.0	6/5/2019	9/21/2015	72	9/20/2021
AL16098	Reimbursement For Construction Prelim & Const Engwacker Rd (Mun 16800 II Rte 84 To Bnsf Railroad Bridge 15-00043-00-Pcty Of Savanna C-92-069-15 P-92-033-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,395,035.0	-	-	-	-	-	990,783.3	247,695.8	190,000.0	247,695.8	1,676,174.9	1,340,783.3	6/5/2019	9/23/2015	72	9/22/2021
AL16098	Reimbursement For Construction Prelim & Const Engwacker Rd (Mun 16800 II Rte 84 To Bnsf Railroad Bridge 15-00043-00-Pcty Of Savanna C-92-069-15 P-92-033-15	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,395,035.0	-	-	-	-	-	-	-	-	160,000.0	160,000.0	1,340,783.3	6/5/2019	9/23/2015	72	9/22/2021
AL16099	Reimbursement For Construction Prelim & Const Eng2nd St Maine St To Hampshire St City Of Quincy 14-00317-00-Pv C-96-232.14 P-96-203-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	238,610.0	-	-	-	-	-	-	-	-	-	-	152,910.3	6/5/2019	9/23/2015	48	9/22/2019
AL16101	Reimbursement For Construction Prelim & Const Engalidia Ave Trumbia Ave Komensky Reeves Village Of Robbins 15-00032-00-Rs C-91-210-15 D-91-210-15	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	418,000.0	6/5/2019	9/16/2015	48	9/15/2019
AL16102	Reimbursement For Prelim Eng 151St St (Fau1603) West Ave To Lagrange Rd Orland Park 13-00071-00-Wr D-91-163-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	174,020.0	-	-	-	-	-	-	-	-	15,598.3	15,598.3	171,704.4	6/5/2019	9/18/2015	48	9/17/2019
AL16103	Reimbursement For Const Proj/Row West County Line Rd (Ch1 Fas097) Over Union Ditch No 3 Kane County 08-00024-01-Br R-91-021-09	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	28,080.0	-	-	-	-	-	-	-	-	-	-	28,080.0	6/5/2019	9/23/2015	48	9/22/2019
AL16108	Reimbursement For Const Eng Tr245 2 Miles W-Sw Of Owaneco Over Cottonwood Creek Christian County 08-07114-00-Br C-96-225-12	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/5/2015	48	10/4/2019
AL16110	Reimbursement For Prelim Eng Butterfield Rd (Il Rt 56 Fau3645) Wolf Rd To Mannheim Rd Village Of Hillside 11-00047-00-Fo D-91-429-11	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	636,633.6	-	-	-	-	-	-	-	137,245.7	-	137,245.7	636,633.6	6/5/2019	10/7/2015	48	10/6/2019
AL16111	Reimbursement For Prelim Eng Main St (Fau3587) Illinois St To Robert Kingsery Hwy Village Of Lemont 14-00051-00-Bt P-91-189-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	116,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/5/2015	48	10/4/2019
AL16112	Reimbursement For Const Proj Row Util Oak St (Man6000) Oak To Walnut Oak To Conrey Williamsville 12-00008-00-Br R-96-200-16	Non-Bond		0114944277007113	FY13 Supplemental Federal Discretionary Awards	1,040,000.0	-	-	-	-	-	-	-	-	-	-	887,249.3	6/5/2019	10/7/2015	72	10/6/2021
AL16116	Reimbursement For Prelim Eng Brookfield Ave (Fau140) Over Salt Creek Village Of Brookfield 15-00129-00-Br P-91-402-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	106,016.1	-	-	-	-	-	-	423,073.0	-	423,073.0	106,016.1	6/5/2019	10/22/2015	48	10/21/2019	
AL16118	Reimbursement For Prelim Eng Brickvale Dr (Mun1210) Over Willow Creek Elk Grove Village 15-00061-00-Br P-91-007-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	63,552.0	-	-	-	-	-	-	-	-	-	-	60,188.2	6/5/2019	10/27/2015	48	10/26/2019
AL16119	Reimbursement For Prelim Eng Fort Massac Dr City Of Metropolis 14-00001-00-Bd P-99-505-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	24,000.0	-	-	-	-	-	-	-	-	-	-	11,936.4	6/5/2019	10/22/2015	48	10/21/2019
AL16122	Reimbursement For Const Eng Deerfield Rd(Fau1257)Metra Milwaukee District North Line To The Skokie River Village Of Deerfield 11-00092-00-Pv C-91-019-12	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,051,982.8	-	-	-	-	-	520,794.6	130,198.7	130,198.7	130,198.7	911,390.6	2,051,982.8	6/5/2019	11/16/2015	72	11/15/2021
AL16134	Reimbursement For Prelim Eng 12Th St (Fau9758) Catherine St To Ophia St Ophia To Pullen Rd City Of Metropolis 09-00044-00-Fo P-99-502-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	180,000.0	-	-	-	-	-	-	-	-	-	-	51,610.8	6/5/2019	11/10/2015	48	11/9/2019
AL16135	Reimbursement For Prelim Eng Plum Grove Road (Fau2582) Wiley Road To Ill Rte 58(Golf Road) Village Of Schaumburg 14-00115-01-Pv D-91-069-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	316,199.1	-	-	-	-	-	-	-	-	-	-	316,199.1	6/5/2019	11/16/2015	43	6/15/2019
AL16136	Reimbursement For Prelim Eng Woodfield Rd (Ms3073)Meacham Rd To Martingale Rd Village Of Schaumburg 14-00114-02-Pv D-91-024-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	271,699.0	-	-	-	-	-	29,278.6	7,319.7	7,319.7	7,319.7	51,237.5	244,631.0	6/5/2019	10/16/2015	48	10/15/2019
AL16143	Reimbursement For Construction Const & Prelim Engbaxter Rd & Mulford Rd Winnebago County 14-00563-00-Wr C-92-028-15 P-92-020-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,150,000.0	-	-	-	-	-	-	-	-	1,756,842.7	1,756,842.7	1,756,842.7	6/5/2019	11/25/2015	72	11/24/2021
AL16146	Reimbursement For Prelim Eng Sauk Trail (Fau1632)At Mark Collins Dr Sauk Village 14-00035-00-TI P-91-414-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	99,200.0	-	-	-	-	-	1,677.4	34,973.0	419.3	419.3	37,489.0	11,359.3	6/5/2019	11/25/2015	48	11/24/2019
AL16148	Reimbursement For Prelim Eng Sailor Springs Rd (Fas799) 5 Mis East Of Louisville Over Little Wabash Riverclay County 14-00090-00-Br P-97-003-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	485,000.0	-	-	-	-	-	132,842.0	1,730,255.0	2,004.6	33,210.5	1,898,312.1	401,048.2	6/5/2019	11/25/2015	73	12/31/2021
AL16152	Reimbursement For Prelim Eng Barrington Rd (Fap0362) Maple Ave To Irving Park Rd Village Of Hanover Park 13-00062-00-So D-91-125-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	30,000.0	-	-	-	-	-	-	-	30,000.0	-	30,000.0	30,000.0	6/5/2019	12/4/2015	48	12/3/2019
AL16157	Reimbursement For Construction Const Eng & Prelim Eng Mechanic St/Irt 1/17 (Ms1500/Fap332) To 1600' W/Industrial To North St City Of Mokenca 15-00061-00-Pf C-93-125-15 P-93-022-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,298,749.0	-	-	-	-	-	29,018.0	7,254.5	7,254.5	7,254.5	50,781.6	577,658.9	6/5/2019	12/17/2015	72	12/16/2021
AL16160	Reimbursement For Const Eng Deerpath Rd (Fau2327)Saupp Dr/Deerpath Rd/ (Fka Limestone Dr) To Main St Over Mill Creek City Of Batavia 07-00068-00-Br C-91-479-09	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	165,360.0	-	-	-	-	-	-	-	-	-	-	163,138.3	6/5/2019	12/17/2015	48	12/16/2019
AL16162	Reimbursement For Const Eng West Highway 50 Intersections Castle Acres/Dean Drive/Long Drive & Wal Mart Entrance City Of Fallon 06-00058-00-Pv C-98-345-09	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	59,280.0	-	-	-	-	-	-	-	-	-	-	13,647.7	6/5/2019	12/17/2015	48	12/16/2019
AL16163	Reimbursement For Prelim Eng Wabash Cannonball Rd (Tr257) East Of St Francisville Over The Wabash Riv Overlwtst Francisville 15-00018-00-Br P-97-004-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	544,000.0	-	-	-	-	-	-	-	153,022.9	-	153,022.9	316,735.9	6/5/2019	12/17/2015	48	12/16/2019
AL16168	Reimbursement For Prelim Eng West Highway 50 (Fau9166A) Intersection Old Collinsville Road City Of Fallon 14-00067-00-Pv P-98-320-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	53,600.0	-	-	-	-	-	-	13,538.8	4,462.6	-	18,001.3	52,138.6	6/5/2019	12/18/2015	48	12/17/2019
AL16170	Reimbursement For Const Eng Calico Trail East South End Of Existing Trail West Of Outer Belt W Extending To Calico Rd City Of Effingham 13-00130-00-Bt C-97-065-13	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	18,600.9	-	-	-	-	-	-	18,600.9	-	-	18,600.9	18,600.9	6/5/2019	12/16/2015	48	12/15/2019
AL16172	Reimbursement For Prelim Eng 104Th Avenue (Fau2696) 159Th St To 163Rd Place Village Of Orland Park 15-00077-00-Br P-91-142-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	88,000.0	-	-	-	-	-	76,362.8	19,090.7	19,090.7	19,090.7	133,635.0	76,362.8	6/5/2019	1/4/2016	48	1/3/2020
AL16173	Reimbursement For Const Eng 1)Greenleaf Ave Wash-Ington St To Northpoint Blvd (Fau2701) 2)Waukegan Rd Fau2706 Northpoint To II 137 Lake County 12-00999-28-TI C-91-411-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	22,237.3	-	-	-	-	-	-	-	-	-	-	22,237.3	6/5/2019	1/12/2016	48	1/11/2020
AL16175	Reimbursement For Prelim Eng 1)Las St (Fap330) Algonquin Rd To Oakton St 2)Forest Ave (Mun4280) Jeanette St To Dead End City Of Des Plaines 14-00220-00-TI D-91-008-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	220,364.8	-	-	-	-	-	12,601.4	5,167.9	3,150.3	3,150.3	24,069.9	220,364.8	6/5/2019	1/12/2016	48	1/11/2020
AL16177	Reimbursement For Prelim Eng Cicero Ave (Fap350) 128Th St To 143Rd St Village Of Crestwood 14-00033-00-Sp P-91-160-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	75,847.3	-	-	-	-	-	-	-	-	-	-	75,847.3	6/5/2019	1/12/2016	48	1/11/2020
AL16179	Reimbursement For Prelim Eng Oak Springs Rd (Fau1234) At Des Plaines River Libertyville Township Road District 15-10112-00-Br P-91-427-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,734.0	-	-	-	-	-	-	-	20,309.7	20,309.7	111,111.4	6/5/2019	1/12/2016	48	1/11/2020	
AL16183	Reimbursement For Const Eng Chatham St (Ms1030) Canal St To Fulton St Blue Island 08-00178-01-Br C-91-095-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	280,000.0	-	-	-	-	-	-	-	-	34,320.2	34,320.2	262,156.7	6/5/2019	1/12/2016	48	1/11/2020
AL16184	Reimbursement For Const Eng Kenilworth Ave (Ms4070B) Green Bay Rd To Ridge Rdvillage Of Kenilworth 13-00033-00-Rs C-91-251-13	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	56,550.4	-	-	-	-	-	-	-	-	-	-	56,550.4	6/5/2019	1/12/2016	48	1/11/2020
AL16187	Reimbursement For Const Eng Beltline Rd/Keebler Ave (Fau9122 & Fau9135) Collinsville 06-00088-00-TI C-98-323-07	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/12/2016	48	1/11/2020

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information				
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
AL16194	Reimbursement For Const Eng Milburn School Rd (Fau9145/Fau9170/Fau9299) Intersection W/Simmons Rd/Fairwood Hills Rd City Of O'Fallon 12-00059-04-Pv C-98-355-12	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	52,800.0	-	-	-	-	-	-	-	-	-	-	6,150.4	6/5/2019	1/27/2016	48	1/26/2020
AL16198	Reimbursement For Prelim Eng Main St(Ch11 & Ch11 Extension)(Fas428) Approx 100' W Of Wcl Of Basco To 200' E Of Washington St Hancock County 15-00127-00-Rs P-96-204-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	70,000.0	-	-	-	-	-	-	-	-	-	-	60,810.4	6/5/2019	2/2/2016	48	2/1/2020
AL16202	Reimbursement For Const Eng Commonwealth Eddison Trail Jarvis Ave To Devon Ave/Village Of Lincolnwood 09-00052-00-Bt C-91-287-10	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	76,000.0	-	-	-	-	-	4,092.0	1,023.0	1,023.0	1,023.0	7,161.1	69,025.7	6/5/2019	2/3/2016	48	2/2/2020
AL16208	Reimb Const Cng Vehicles To Comply With Air Quality Standards In Epa Non-Attainment Areas Village Of Park Forest 14-00098-01-Ms C-91-363-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	382,639.2	-	-	-	-	-	-	-	-	-	-	382,639.2	6/5/2019	2/3/2016	48	2/1/2020
AL16212	Reimbursement For Prelim Eng 1438rd St (Fau0250) Il Rte 59 To Il Rte 126 Village Of Plainfield 06-00040-00-Fp D-91-407-09	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	500,000.0	-	-	-	-	-	-	118,048.0	-	-	118,048.0	483,359.0	6/5/2019	2/2/2016	48	2/1/2020
AL16216	Reimbursement For Prelim Eng Old Galena Trail (Tr0046) 5 Miles Nw Of Mt Car - Roll Over Plum River Carroll County 14-12124-00-Br P-92-032-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	96,000.0	-	-	-	-	-	5,410.3	1,352.6	15,272.2	1,352.6	23,387.7	95,130.2	6/5/2019	2/22/2016	48	2/21/2020
AL16218	Reimbursement For Const Eng Mcdermott Dr (Fau1007) Taft Ave To Wolf Rd Village Of Berkeley 99-00028-00-Fp_C-91-054-12	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	207,175.0	-	-	-	-	-	-	-	-	-	-	197,708.4	6/5/2019	3/2/2016	48	3/1/2020
AL16220	Reimbursement For Const Eng Caton Farm Rd Essington Rd Cosmic Dr To June St Bitmore St To Caton Farm Rd/City Of Joliet 11-00446-00-Ch C-91-127-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	200,000.0	-	-	-	-	-	-	-	-	-	-	198,447.4	6/5/2019	3/2/2016	48	3/2/2020
AL16228	Reimbursement For Const Eng & Prelim Eng Plank Rd/May Rd/Commerce Dr City Of Peru 15-00064-00-Pv C-93-016-16 P-93-011-16	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	21,402.7	-	-	-	-	-	-	-	-	-	-	21,402.7	6/5/2019	3/4/2016	48	3/3/2020
AL16230	Reimbursement For Const Eng Concord Ave (Fau1680) West Spring St To Il Rte 31 Village Of South Elgin 15-00046-00-Rs C-91-375-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	21,402.7	-	-	-	-	-	-	-	-	-	-	21,402.7	6/5/2019	3/4/2016	48	3/3/2020
AL16232	Reimbursement For Prelim Eng Austin Ave (Fau2791) Oakton St To Lincoln Ave Village Of Morton Grove 12-00106-00-Pv D-91-225-13	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	118,278.0	-	-	-	-	-	-	78,883.9	-	-	78,883.9	116,356.2	6/5/2019	3/3/2016	48	3/2/2020
AL16233	Reimbursement For Construction Const Eng Prelim Eng Enterprise Drive Extension Enterprise Driveto Division Street City Of Crest Hill 15-00049-00-Pv C/D-91-184-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,110,789.0	-	-	-	-	-	-	-	-	-	-	938,586.6	6/5/2019	3/9/2016	72	3/8/2022
AL16233	Reimbursement For Construction Const Eng Prelim Eng Enterprise Drive Extension Enterprise Driveto Division Street City Of Crest Hill 15-00049-00-Pv C/D-91-184-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,110,789.0	-	-	-	-	-	-	-	-	-	-	938,586.6	6/5/2019	3/9/2016	72	3/8/2022
AL16234	Reimbursement For Prelim Eng Deerfield Rd (Fau 1257) Milwaukee Ave To Saunders Rd Lake County 15-00038-07-Wr P-91-159-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,556,595.0	-	-	-	-	-	122,281.2	80,212.9	58,638.7	10,140.0	271,272.7	1,443,741.4	6/5/2019	3/9/2016	72	3/8/2022
AL16235	Reimbursement For Prelim Eng 123Rd St (Fau1710) 76Th Ave To Harlem Ave City Of Palos Heights 15-00053-00-Pv P-91-423-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	77,943.0	-	-	-	-	-	-	-	-	-	-	69,458.5	6/5/2019	3/3/2016	48	3/2/2020
AL16236	Reimbursement For Prelim Eng Brainerd Ave (Fau2704) Joliet Rd To 55Th St City Of Countryside 14-00041-00-Bt P-91-083-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	101,913.8	-	-	-	-	-	31,528.2	2,185,034.0	7,882.1	2,185,034.0	4,409,478.3	101,913.8	6/5/2019	2/29/2016	48	2/28/2020
AL16237	Reimbursement For Construction (Materials) Citywide Led Flashing Stop Signs/Radar Feedback Village Of Schiller Park 15-00081-00-Su C-91-282-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	108,480.0	-	-	-	-	-	-	-	-	-	-	43,680.0	6/5/2019	3/11/2016	48	3/10/2020
AL16238	Reimbursement For Construction Const Eng Prelim Eng Salem Library Sidewalk Improvements County Of Marion/City Of Salem 15-00078-00-Sw C-98-300-15 D-98-300-15	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	70,000.0	-	-	-	-	-	-	-	-	-	-	62,530.7	6/5/2019	3/14/2016	48	3/13/2020
AL16246	Reimbursement For Const Eng Fair Oaks Rd _____ St Charles Rd St Charles Rd To Army Trail Path To Fair Oaks Rd Village Of Carol Stream 10-00055-00-Bt C-91-434-10	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	168,766.0	-	-	-	-	-	-	-	-	-	-	144,490.0	6/5/2019	3/24/2016	48	3/23/2020
AL16247	Reimbursement For Prelim Eng Emergency Repair Batchtown Rd (Fas756) Calhoun County 15-00052-05-Pv P-98-313-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	221,000.0	-	-	-	-	-	-	-	-	-	-	210,988.3	6/5/2019	3/22/2016	48	3/21/2020
AL16249	Reimbursement For Construction Const & Prelim Eng Cora And Levee Roads (Tr2) Jackson County 15-03111-00-Fp C-99-505-16 P-99-501-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,609,855.0	-	-	-	-	-	-	-	-	-	-	1,212,854.0	6/5/2019	3/24/2016	48	3/23/2020
AL16252	Reimbursement For Const Eng Eola Rd (Fau2531) Montgomery Rd To 87Th St City Of Aurora 10-00292-00-Wr C-91-281-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	669,110.1	-	-	-	-	-	-	181.6	-	-	181.6	669,110.1	6/5/2019	3/29/2016	51	6/28/2020
AL16262	Reimbursement For Prelim Eng Cicero Ave (Il Rte 50 Fap350) 151St To 155Th Oak Forest 14-00103-00-Ms P-91-346-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	129,083.4	-	-	-	-	-	-	1,097.6	-	-	1,097.6	129,083.4	6/5/2019	3/22/2016	48	3/21/2020
AL16263	Reimbursement For Const Eng Madison St (Fau1419A)Des Plaines Ave To Harlem Ave Village Of Forest Park 15-00113-00-Rs C-91-003-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	84,000.0	-	-	-	-	-	-	-	-	-	-	69,277.2	6/5/2019	4/14/2016	48	4/13/2020
AL16268	Reimbursement For Const Eng N Main St (Fau8190) Near Norfolk & Southern Rr To Walnut St Jacksonville 15-00121-03-Pv C-96-210-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,000.0	-	-	-	-	-	-	-	-	-	-	117,277.7	6/5/2019	4/19/2016	48	4/18/2020
AL16269	Reimbursement For Construction Const Eng 1) Harrison St(Fau0290) Oak Park/Scoville 2)N Blvd(Fau14 05)H43/Forest 3)Oak Park(Fau2775)Lexington/GarfieldVillage Of Oak Park 12-00255-00-Ms C-91-154-13	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	305,310.0	-	-	-	-	-	-	-	-	-	-	159,603.9	6/5/2019	4/19/2016	48	4/18/2020
AL16270	Reimbursement For Const Eng Exit 14 Interchange(Fau64) Nw/Se Quadrants @ West Hwy 50 City Of O'Fallon 10-00062-00-Ls C-98-327-11	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	34,493.0	-	-	-	-	-	-	-	-	-	-	1,628.7	6/5/2019	4/19/2016	48	4/18/2020
AL16271	To Re-Establish Pvr Amendment #1_Prelim Eng Us34 (Fap3110) Us 12/20/45 To Locust Ave Village Of Lagrange 15-00092-00-Ch D-91-009-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	13,770.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/13/2016	48	4/12/2020
AL16277	Reimbursement For Const Eng Chestnut Ave(Fau1352)At West Fork Of The North Branch Chicago River Village Of Glenview 13-00185-00-Bt C-91-092-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	127,447.1	-	-	-	-	-	-	-	39,277.2	-	39,277.2	127,447.1	6/5/2019	5/3/2016	48	5/2/2020
AL16281	Reimbursement For Const Eng Hillcrest Blvd/Fau1102)Jones Rd To Roselle Rd 2)Moon Lake Blvd/Fau2556 Higgins Rd To Golf Rd Village Of Hoffman Estates15-00094-00-Rs C-91-146-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	116,000.0	-	-	-	-	-	-	-	-	-	-	74,908.1	6/5/2019	5/3/2016	48	5/2/2020
AL16284	Reimbursement For Const Eng College Ave (Fau8961) Holman St To Rock Springs Dr/City Of Alton 15-00231-01-Sw C-98-301-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	26,553.1	-	-	-	-	-	-	-	-	-	-	26,553.1	6/5/2019	5/3/2016	48	5/2/2020
AL16285	Reimbursement For Const Eng Ill Rte 68(Dundee Rd Fap 343) At Community Blvd Village Of Wheeling 15-00083-00-Pv C-91-032-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	128,555.5	-	-	-	-	-	-	-	-	-	-	128,555.5	6/5/2019	5/10/2016	48	5/9/2020
AL16286	Reimbursement For Const Eng Bull Valley Rd At Curran Rd City Of Mchenry 14-00078-00-Ch C-91-149-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	83,773.0	-	-	-	-	-	-	-	-	-	-	83,773.0	6/5/2019	5/10/2016	48	5/9/2020
AL16287	Reimbursement For Const Eng Governors Hwy N/O Sauktrail To S/O 219Th St Amy Dr M/O Imperial Dr To S/O Arquilla Dr Richton Sq Rd S/O Lee Ave Village Of Richton Park 15-00054-00-Sw C-91-203-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,000.0	-	-	-	-	-	-	16,000.0	-	-	16,000.0	16,000.0	6/5/2019	5/19/2016	48	5/18/2020
AL16289	Reimbursement For Const Eng Beck Rd (Fau 160)Grass Lake Rd To Sand Lake Rd Village Of Lindenhurst 14-00030-00-Rs C-91-170-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	360,706.0	-	-	-	-	-	-	-	-	-	-	342,964.2	6/5/2019	5/10/2016	48	5/9/2020
AL16290	Reimbursement For Const Eng Red Gate Rd(Fau 2287)Corp Limits To Meadow View Dr/City Of St Charles 16-00107-00-Rs C-91-193-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	26,598.8	-	-	-	-	-	-	-	-	-	-	26,598.8	6/5/2019	5/10/2016	48	5/9/2020
AL16293	Reimbursement For Const Eng North Ave (Fau 3714) Wilnot Rd To Telegraph Rd Village Of Deerfield 15-00100-00-Pv C-91-223-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	171,137.0	-	-	-	-	-	-	-	7,680.6	-	7,680.6	161,390.5	6/5/2019	5/10/2016	48	5/9/2020
AL16295	Reimbursement For Const Eng Hill Ave (Fau 1431) Over E Branch Of Dupage River Village Of Lombard 10-00154-00-Br C-91-752-10	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	180,492.0	-	-	-	-	-	-	-	-	-	-	162,376.5	6/5/2019	5/10/2016	48	5/9/2020
AL16296	Reimbursement For Prelim Eng John Humphrey Dr (Fau 2520) At 143Rd St Village Of Orland Park 16-00078-00-Ch P-91-209-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	251,763.0	-	-	-	-	-	51,457.6	12,864.4	12,864.4	9,409.7	86,596.1	247,123.9	6/5/2019	5/10/2016	48	5/9/2020
AL16297	Reimbursement For Prelim Eng Il Rte 3 & Queeny Ave Intersection Village Of Sauget 15-00015-00-Pv P-98-317-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	96,282.0	-	-	-	-	-	4,514.5	3,829.3	1,128.6	1,128.6	10,601.0	70,100.3	6/5/2019	5/17/2016	48	5/16/2020

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
ALI6298	Reimbursement For Const Eng Springstguth Rd & Wiley Rd Village Of Schaumburg 15-00120-00-Rs C-91-221-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	220,000.0	-	-	-	-	-	5,119.6	1,279.9	1,279.9	4,885.7	12,565.1	165,677.2	6/5/2019	5/10/2016	48	5/9/2020	
ALI6299	Reimbursement For Const Eng Prim Rd (Ch 9) Over Salt Creek N Of Ill 54 Logan County 14-00083-01-Br C-96-212-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,000.0	-	-	-	-	-	-	-	-	12,029.6	12,029.6	12,029.6	6/5/2019	5/10/2016	48	5/9/2020	
ALI6302	Reimbursement For Prelim Eng Commonwealth Edison Right Of Way Derby Rd To Bell Village Of Lemont 14-00053-00-Br P-91-186-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	116,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/17/2016	48	5/16/2020	
ALI6305	Reimbursement For Prelim Eng Robert Parker Coffin Rd At Buffalo Creek Village Of Long Grove 15-00007-00-Br P-91-198-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	125,706.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/7/2016	48	4/6/2020	
ALI6309	Reimbursement For Prelim Eng Fox River Trail At Uppr Forest Preserve Of Kane County 14-F3000-07-Br D-91-222-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	269,348.0	-	-	-	-	-	-	-	-	-	-	100,335.3	6/5/2019	5/26/2016	48	5/25/2020	
ALI6315	Reimbursement For Const Eng Steger Rd (Fau 1634) Scheer Rd To Lagrange Rd Village Of Frankfort 11-00047-00-Fp C-91-600-11	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,000.0	-	-	-	-	-	-	120,000.0	-	-	120,000.0	120,000.0	6/5/2019	6/8/2016	48	6/7/2020	
ALI6316	Reimbursement For Const Eng Union Pacific Trail Devon Ave To Touhy Ave Village Of Lincolnwood 09-00051-00-Br C-91-046-13	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	72,000.0	-	-	-	-	-	3,865.8	966.4	966.4	966.4	6,765.1	63,587.7	6/5/2019	6/8/2016	48	6/7/2020	
ALI6324	Reimbursement For Prelim Eng Berwyn Depot Dist Landscape 1)Oak Park Ave 2)Stanley Ave 3)Windsor Ave 4)Grove Ave City Of Berwyn 13-00170-00-Rs D-91-071-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	353,255.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/8/2016	48	6/7/2020	
ALI6325	Reimbursement For Prelim Eng 131St St (Fau1060) Palacki Rd To Kedzie Ave Village Of Alsip 15-00099-00-Pv P-91-153-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	199,980.0	-	-	-	-	-	7,145.0	1,786.3	1,786.3	1,786.3	12,503.8	199,980.0	6/5/2019	6/8/2016	48	6/7/2020	
ALI6326	Reimbursement For Prelim Eng Gail Rd (Fau9345) Intersection @ Il Rte 3 City Of Columbia 15-00052-00-Pv P-98-316-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	60,170.3	-	-	-	-	-	-	-	-	-	-	60,170.3	6/5/2019	6/9/2016	48	6/8/2020	
ALI6332	Reimbursement For Prelim Eng Arlington Dr(Fap0361)Greenbrook Blvd To Catalina Dr Over W Branch Dupage River Village Of Hanover Park 15-00066-00-Br P-91-118-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	109,439.1	-	-	-	-	-	12,934.1	3,233.5	3,233.5	3,233.5	22,634.8	109,439.1	6/5/2019	5/26/2016	48	5/25/2020	
ALI6333	Reimbursement For Prelim Eng Washington St (Fau2552) Chicago Ave To Aurora Ave City Of Naperville 16-00167-00-Br P-91-265-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	250,173.6	-	-	-	-	-	-	44,838.8	-	-	44,838.8	250,173.6	6/5/2019	6/22/2016	48	6/21/2020	
ALI7001	Reimbursement For Const Eng Ch 1 & Ch 11 (Fau0357) Ch2 (C-2200N) North To Il R89 Woodford County 86-00075-06-Pv C-94-056-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	54,541.8	-	-	-	-	-	-	-	-	-	-	54,541.8	6/5/2019	6/22/2016	48	6/21/2020	
ALI7002	Reimbursement For Const Eng Lynn Blvd (Fau5548) From 6Th Ave To 16Th Ave Sterling Park District 10-P4000-00-Br C-40-049-09	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	70,000.0	-	-	-	-	-	-	849.8	-	-	849.8	70,000.0	6/5/2019	5/4/2016	49	6/29/2020	
ALI7004	Reimbursement For Const Eng Sheridan Rd Cutoff Ped Path (Fau2774) Between Sheridan Rd /Scranton Ave & Sheridan Rd @ E Sheridan Pl Village Of Lake Bluff 11-00033-00-Sw C-91-643-11	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	14,560.4	-	-	-	-	-	-	-	14,560.4	-	14,560.4	14,560.4	6/5/2019	3/13/2016	51	6/27/2020	
ALI7005	Reimbursement For Construction Const Eng Prelim Eng Water Street (Fau6091) 800' W/O Plain St To 400' W/O Plain St City Of Peru 16-00066-00-Pv C-93-089-16 P-93-022-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	285,935.0	-	-	-	-	-	-	-	-	-	-	159,419.1	6/5/2019	6/22/2016	48	6/21/2020	
ALI7009	Reimbursement For Prelim Eng 1)Sauk Trail(Fau1632)Karlov Ave/Richton Sq 2)Gov Hwy(Fau3778)Poplar Aveto Sauk Trail 3)Richton(Ms1007)Sauk Trail/Poplar Village Of Richton Pk 15-00059-00-Sw D-91-283-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	66,522.0	-	-	-	-	-	-	17,760.0	-	-	17,760.0	17,760.0	6/5/2019	6/15/2016	48	6/14/2020	
ALI7010	Reimbursement For Prelim Eng Telegraph Rd @ Metra District North Line Tracks City Of Lake Forest 16-00092-00-Es P-91-284-16	Bond	BA	5544948149000210	Statewide - High Speed Rail	101,359.0	-	-	-	-	-	-	-	-	-	-	74,225.7	6/5/2019	6/15/2016	48	6/14/2020	6/15/2016
ALI7014	Reimbursement For Prelim Eng Irving Park Rd(1119)(Fau2450) @ Old River Rd Village Of Schiller Park 15-00082-00-Ch P-91-189-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	58,800.0	-	-	-	-	-	27,964.4	1,859,756.0	6,991.1	1,859,756.0	3,754,467.5	57,728.9	6/5/2019	6/23/2016	49	7/14/2020	
ALI7022	Reimbursement For Construction Engineering Wood Street (Ms 7220A) City Limits Of Shelbyville Over Sir (Shelbyville Industrial Rail Spur) Rr Shelby County 12-00054-00-Br C-97-035-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	62,000.0	-	-	-	-	-	6,200.0	1,550.0	1,550.0	1,550.0	10,850.0	62,000.0	6/5/2019	5/3/2016	50	7/27/2020	
ALI7024	Reimbursement For Construction Engineering Diverser Ave & Fullerton Ave (Fau 1377 & Fau 1382)At Various Locations Village Of Elmwood Park Cook County 16-00117-00-Rs C-91-269-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	79,750.0	-	-	-	-	-	-	-	21,377.4	21,377.4	79,750.0	6/5/2019	7/28/2016	48	7/27/2020		
ALI7028	Reimbursement For Construction Engineering Municipal Bike Bath Knox Drive To Green Street City Of Mchenry (Mchenry County) 15-00080-00-Br C-91-310-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,000.0	-	-	-	-	-	-	-	-	-	-	29,748.0	6/5/2019	7/28/2016	48	7/27/2020	
ALI7030	Reimbursement For Construction Engineering West Branch Regional Trial Winfield Mounds To West Dupage Woods Dupage County Forest Preserve District 12-F3000-11-Br C-91-294-14	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	182,290.0	-	-	-	-	-	-	-	-	-	-	161,807.2	6/5/2019	7/28/2016	48	7/27/2020	
ALI7033	Reimbursement For Ph II Prelim Engineering Kates Road (Fau 3699) At The Metra Milwaukee District North Line Village Of Deerfield (Lake County) 14-00098-00-Br D-91-048-15	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	133,408.0	-	-	-	-	-	-	-	-	2,134.4	2,134.4	131,907.6	6/5/2019	7/19/2016	48	7/18/2020	
ALI7035	Reimbursement For Ph II Preliminary Engineering Prairie Path Trail Walkup Road To Prairie Path Trail City Of Crystal Lake (Mchenry County) 15-00123-00-Br D-91-195-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/19/2016	48	7/18/2020	
ALI7039	Reimbursement For Construction Engineering Shared Path Amber Lane To McGrintry Street Grundy County Village Of Diamond 13-00008-00-Br C-93-126-14	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,862.0	-	-	-	-	-	-	-	-	-	-	6,861.6	6/5/2019	7/29/2016	48	7/28/2020	
ALI7045	Reimbursement For Construction Engineering Pfeiffer Road (Fau 3751) Old Plank Trail To Sauk Trail Will County Village Of Frankfort 13-00050-00-Br C-91-270-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	35,528,000.0	-	-	-	-	-	-	-	17,762.9	-	17,762.9	30,137,544.3	6/5/2019	8/16/2016	72	8/15/2022	
ALI7050	Reimburse For Constr & Construction Engineering 41St Street Pedestrian Bridge Over Lake Shore Dr Cook County City Of Chicago 05-E5003-00-Br C-88-001-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	35,528,000.0	-	-	-	-	-	577,733.5	819,656.5	86,536.0	553,402.3	2,037,328.3	30,137,544.3	6/5/2019	8/16/2016	72	8/15/2022	
ALI7051	Reimbursement For Preliminary Engineering Joy Road (Ch 9) (Fas 0212) From 130Th Avenue To 160Th Avenue Mercer County 14-00103-02-Dr D-94-029-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	76,400.0	-	-	-	-	-	-	-	-	-	-	73,299.9	6/5/2019	8/16/2016	48	8/15/2020	
ALI7054	Reimbursement For Prelim Eng Ridgeland Ave (Fau 2781) College Dr To 135Th St Palos Heights(Cook Co) 16-00054-00-Br D-91-297-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	94,587.3	-	-	-	-	-	-	16,408.2	-	-	16,408.2	94,587.3	6/5/2019	9/1/2016	47	8/31/2020	
ALI7055	Reimbursement For Preliminary Engineering South Oakland Ave (Fau 9719) From Il 13 (Walnut St) To Chautauqua St. City Of Carbonale Jackson County _14-00130-00-Fp P-99-506-15	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	60,000.0	-	-	-	-	-	15,656.6	3,914.2	3,914.2	3,914.2	27,399.0	60,000.0	6/5/2019	9/1/2016	47	8/31/2020	
ALI7056	Reimbursement For Preliminary Engineering At Various Locations City Of Oak Forest Cook County 14-00102-00-Sw P-91-309-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	36,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/1/2016	47	8/31/2020	
ALI7066	Reimbursement For Prelim Eng Stone Ave Station(Ms 2070C) At Burlington Ave Village Of Lagrange (Cook Co) 14-00089-00-Sw D-91-114-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	104,000.0	-	-	-	-	-	-	-	-	-	-	77,142.7	6/5/2019	9/8/2016	48	9/7/2020	
ALI7067	Reimbursement For Construction Engineering Kennedy Road (Fas 299) S. Cook St To S. Walker St City Of Braidwood, Will County 12-00014-00-Sw C-91-047-13	Non-Bond		0114944279000017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	28,697.3	-	-	-	-	-	-	-	28,697.3	-	28,697.3	28,697.3	6/5/2019	9/23/2016	48	9/22/2020	
ALI7072	Reimbursement For Right Of Way Spfld Rail Improvproj Usable Segment II Laura/Ash (Fau 7991-7992) 6Th St-West 11Th E. On S. Grand Ave-N. 6Th 10Th Scorrider City Spfld 14-00477-00-Br R-96-999-99	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	6,000,000.0	-	-	-	-	-	-	-	217,741.5	-	217,741.5	4,805,752.1	6/5/2019	9/6/2016	72	9/5/2022	
ALI7073	Reimbursement For Construction Engineering Dove Ln, End Of Cal-De-Sac On Dove Ln In Quail Ridge Subdiv. To Pikeland Comm School Dr. City Of Pittsfield Pike County 15-00035-00-Sw C-96-236-15	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	33,880.0	-	-	-	-	-	-	-	-	-	-	21,095.5	6/5/2019	9/8/2016	48	9/7/2020	
ALI7076	Reimbursement For Prelim Eng Montgomery Rd-Kautz Rd To Walcott Rd City Of Aurora (Kane County 16-00315-00-Br P-91-393-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	67,857.9	-	-	-	-	-	4,797.8	1,199.5	1,199.5	1,199.5	8,396.2	67,857.9	6/5/2019	10/25/2016	48	10/24/2020	
ALI7077	Reimbursement Of Const Eng Ill 113/Division St At Will Rd Village Of Diamond (Grundy Co) 14-00010-00-Wr C-93-019-15	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	151,760.0	-	-	-	-	-	-	-	-	-	-	148,951.9	6/5/2019	10/25/2016	48	10/24/2020	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information				
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
ALI7078	Reimbursement For Const Eng/Utilities Lincoln Ave (Fau 7177) Olympian Rd To Saline Ct City Of Urbana 11-00234-01-Pv C-95-343-13	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	430,000.0	-	-	-	-	-	-	-	-	-	-	356,426.3	6/5/2019	10/25/2016	48	10/24/2020
ALI7079	Reimbursement For Const Eng Scott-Troy Trail-Troy Rd To Kyle Rd Metro-East Park & Rec Dist (Madison Co) 06-00001-00-Bt C-98-305-07	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	701,026.0	-	-	-	-	-	91,692.9	143,258.0	34,129.8	143,258.0	412,338.7	677,928.9	6/5/2019	10/25/2016	48	10/24/2020
ALI7081	Reimbursement For Const Eng & Preliminary Eng Fau 9836 (Idler Lane) Samuel W Andrews Dr To Il 127_City Of Greenville/Bond Co. 13-00042-00-Wr_C-98-319-14 & P-98-302-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	53,200.0	-	-	-	-	-	53,200.0	13,300.0	13,300.0	13,300.0	93,100.0	53,200.0	6/5/2019	9/23/2016	48	9/22/2020
ALI7083	Reimbursement For Construction & Construction Eng Mercy Way/Lyford Rd Riverside Blvd S To Spring Brook Rd & Ne To Riverside Blvd City Of Rockford/ Winnebago Co 16-00613-00-Fo C-92-097-16	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	9,147,500.0	-	-	-	-	-	-	-	-	-	-	7,691,865.3	6/5/2019	9/28/2016	72	9/27/2022
ALI7084	Reimbursement For Preliminary Engineering Mercy Way/Lyford Rd Riverside Blvd S To Spring Brook Rd & Ne To Riverside Blvd City Of Rockford/ Winnebago Co 16-00613-00-Fo P-92-104-16	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	695,144.4	-	-	-	-	-	-	-	49,589.3	-	49,589.3	695,144.4	6/5/2019	9/28/2016	48	9/27/2020
ALI7085	Reimbursement For Const, Const Eng & Prelim Eng East Park Street At The Intersection Of N State Street East Park St Village Of Poplar Grove/ Boone Co 16-00010-00-Fp C-92-096-16 & P-92-112-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	273,772.0	-	-	-	-	-	-	-	-	-	-	14,949.2	6/5/2019	9/28/2016	48	9/27/2020
ALI7088	Reimbursement For Preliminary Engineering Ph II Fau 1689 (Woodfield Rd) Martingale Rd To Il 53 Village Of Schaumburg/Cook County 14-00114-01-Pv D-91-023-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	275,405.0	-	-	-	-	-	38,955.2	9,738.8	9,738.8	9,738.8	68,171.5	236,199.1	6/5/2019	9/28/2016	48	9/27/2020
ALI7089	Reimbursement For Preliminary Engineering Ph II Fau 1103 (National Parkway) Plum Grove Rd To Il 58 Village Of Schaumburg/Cook County 15-00119-00-Pv D-91-220-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	298,653.0	-	-	-	-	-	11,157.1	2,789.3	2,789.3	2,789.3	19,525.0	280,578.9	6/5/2019	9/28/2016	48	9/27/2020
ALI7091	Reimbursement For Construction Engineering Cal-Sag-Trail Jackson Street To Indiana Avenue Village Of Riverdale/Cook County 15-00131-00-Bt C-91-097-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	72,400.0	-	-	-	-	-	5,095.9	1,067.8	1,121.4	1,274.0	8,559.0	46,923.0	6/5/2019	10/13/2016	48	10/12/2020
ALI7093	Reimbursement For Construction Engineering Fas 0461 (Manito Road) 2.9 Miles Ne Of Talbot Over The Mackinaw River Tazewell County 07-00010-12-Br C-94-024-13	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	466,070.9	-	-	-	-	-	-	106,070.9	-	-	106,070.9	466,070.9	6/5/2019	10/13/2016	48	10/12/2020
ALI7094	Reimbursement For Preliminary Engineering Fap 0350 (Il 50) Cicero Ave 163rd Street To 167th Street City Of Oak Forest/Cook County Cook Co. 14-00102-00-Ls P-91-185-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,880.0	-	-	-	-	-	6,880.0	1,720.0	1,720.0	1,720.0	12,040.0	6,880.0	6/5/2019	10/7/2016	48	10/6/2020
ALI7096	Reimbursement For Construction Engineering Fau 2966 (Egyptian Trail) Monee-Manhattan Rd To Governors Highway Village Of Monee/Will Co. 12-00024-00-Fp C-91-342-12	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	383,150.0	-	-	-	-	-	73,295.4	18,323.9	18,323.9	18,323.9	128,267.0	333,976.6	6/5/2019	10/13/2016	48	10/12/2020
ALI7097	Reimbursement For Construction Engineering Fas 389 (Lancaster Rd) W Of Croy Lanets E Of Croy Lane Over W Branch Of Lamarsh Creek Peoria Co. 13-00049-01-Br C-94-118-14	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	235,244.1	-	-	-	-	-	-	7,006.7	-	-	7,006.7	235,244.1	6/5/2019	10/13/2016	48	10/12/2020
ALI7101	Reimbursement For Construction (Edp Funds) Various Streets At Various Locations City Of Harvard/Mchenry County 16-00066-00-Pv C-91-019-17	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	957,867.0	-	-	-	-	-	-	-	-	-	-	909,973.7	6/5/2019	10/13/2016	48	10/12/2020
ALI7102	Reimbursement For Construction & Construction Eng Riverside Train Station At 90 Bloomingbank Road Village Riverside/Cook County 14-00081-00-Ms C-91-072-15	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	599,894.0	-	-	-	-	-	-	-	-	-	-	580,523.2	6/5/2019	10/13/2016	48	10/12/2020
ALI7103	Reimbursement For Construction & Construction Eng Various Route At Various Locations Village Of Lincolnshire/Lake County 14-00021-01-Ls C-91-203-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	207,541.4	-	-	-	-	-	180,165.7	45,041.4	45,041.4	45,041.4	315,289.9	207,541.4	6/5/2019	10/13/2016	48	10/12/2020
ALI7104	Reimbursement For Ph II Preliminary Engineering Fau 1321 (Irving Park Road) Il 59 To Bartlett Road Village Of Streamwood/Cook County 18-00055-00-Wr D-91-136-11	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	528,384.0	-	-	-	-	-	-	-	-	-	-	248,699.1	6/5/2019	4/13/2016	54	10/12/2020
ALI7110	Reimbursement For Const Eng Irving Pk(Fau1321) Golf(Fap0559)Meacham(Fau2585)Algonquin(Fap0339)Wise(Fau1338)Village Of Schaumburg 15-00118-00-Lt C-91-300-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	190,400.0	-	-	-	-	-	-	-	-	-	-	173,311.8	6/5/2019	9/21/2016	50	11/15/2020
ALI7112	Reimbursement For Construction Const Eng Prelim Eng River Oaks Dr(Fau1608) Il Rt 83(Torrence Avento Price Ave City Of Cahmet City 16-00156-00-Rs C/D-91-308-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000,000.0	-	-	-	-	-	-	-	-	-	-	878,484.9	6/5/2019	11/16/2016	72	11/15/2022
ALI7113	Reimbursement For Right Of Way Woodfield Rd(Mun3073) Meacham Rd To Martingale Rd Village Of Schaumburg 14-00114-02-Pv R-90-003-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	210,000.0	-	-	-	-	-	-	210,000.0	-	210,000.0	210,000.0	210,000.0	6/5/2019	10/19/2016	49	11/15/2020
ALI7114	Reimbursement For Prelim Eng Union Hill Rd(Fau9167) Intersection/Longacre Dr City Of Fairview Heights 12-00038-01-TI P-98-303-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	28,270.0	-	-	-	-	-	-	4,357.0	-	-	4,357.0	28,270.0	6/5/2019	10/24/2016	49	11/1/2020
ALI7115	Reimbursement For Prelim Eng Citywide Sidewalk/Ada Accessibility Requirements Village Of South Wilmington 14-00001-00-Sw P-93-016-15	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	19,659.0	-	-	-	-	-	4,728.2	1,182.1	1,182.1	1,182.1	8,274.3	19,659.0	6/5/2019	10/19/2016	49	11/1/2020
ALI7116	Reimbursement For Prelim Eng Right Of Way Monee-Manhattan Rd(Fap0350) Hamilton - Cleveland Village Of Monee 14-00027-00-Rs P-91-143-16 R-91-005-16	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	620,000.0	-	-	-	-	-	30,300.8	7,575.2	7,575.2	7,575.2	53,026.3	182,994.8	6/5/2019	11/16/2016	48	11/15/2020
ALI7117	Reimbursement For Const Eng Ed Hand Hwy(Ch23)(Fau0275) @Oglesby City Limits Over Vermillion River LaSalle County 09-00031-02-Br C-93-017-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	148,620.2	-	-	-	-	-	-	6,061.3	-	-	6,061.3	148,620.2	6/5/2019	9/23/2015	61	10/24/2020
ALI7118	Reimbursement For Prelim Eng Cla Shelter Improve Ments Village-Wide Town Of Cicero 16-00229-00-Ms D-91-396-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	19,200.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/17/2016	48	11/21/2020
ALI7122	Reimbursement For Prelim Eng Barker Ave (Ms 2315) Over Salt Creek City Of Rolling Meadows (Cook County) 14-00112-00-Br D-91-396-14	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	96,000.0	-	-	-	-	-	-	-	-	-	-	83,297.8	6/5/2019	11/22/2016	48	11/21/2020
ALI7123	Reimbursement For Const Eng Indianwood Blvd(Mun1024&1024) Sank Trail To Moneevillage Of Park Forest 14-00101-00-Rs C-91-174-15	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	155,925.4	-	-	-	-	-	4,853.0	1,213.3	1,213.3	1,213.3	8,492.8	155,925.4	6/5/2019	9/21/2016	50	11/15/2020
ALI7125	Reimbursement For Construction Engineering Tr 557 (Limb Branch Lane) 1.5 Miles S Of Marion Over Bnsf Rr Co Unit Rd Dist/Williamson County 05-01228-00-Br C-99-558-05	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,000.0	-	-	-	-	-	-	-	-	-	-	7,183.1	6/5/2019	7/28/2016	48	7/27/2020
ALI7131	Reimbursement For Preliminary Engineering Maple Ave (Fau 1238) Midlothian Rd To Lake Street Us Rt 45 Lake County Village Of Mundelein 15-00101-00-Br D-91-183-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	58,491.8	-	-	-	-	-	-	2,839.0	-	-	2,839.0	58,491.8	6/5/2019	12/14/2016	48	12/13/2020
ALI7133	Reimbursement For Const Eng Cal-Sag Trail Ashland Ave To Halsted St City Of Blue Island 08-00178-02-Bt C-91-091-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	184,505.3	-	-	-	-	-	-	29,592.0	25,878.6	-	55,470.5	184,505.3	6/5/2019	9/21/2016	51	12/14/2020
ALI7135	Reimbursement For Construction Const Eng Logistcenter Dr Cottage Grove Ave/Mark Collins Village Of Sauk Village 04-00024-00-Fp C-91-070-05	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	305,193.0	-	-	-	-	-	-	-	-	-	-	168,726.0	6/5/2019	12/14/2016	48	12/13/2020
ALI7136	Reimbursement For Const Eng Harlem Ave(Fau2766) Golf Rd(Il58) To Glenview Rd Village Of Glenview 15-00191-00-Rs C-91-037-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	185,015.0	-	-	-	-	-	848.2	212.1	212.1	212.1	1,484.4	180,380.9	6/5/2019	9/21/2016	51	12/14/2020
ALI7138	Reimbursement For Construction Engineering Des Plaines River Rd (Fau 2710) At Ca/190 Cook County, Village Or Rosemont 13-00032-00-TI C-91-208-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	57,585.3	-	-	-	-	-	20,167.2	5,041.8	5,041.8	5,041.8	35,292.5	57,585.3	6/5/2019	12/21/2016	48	12/20/2020
ALI7139	Reimbursement For Construction Engineering Ch 4 (1700 E Rd.) (Fas 596) 1.7 Miles N Of 1-72 Over Handley Creek Pike County 10-00087-00-Br C-96-226-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	67,510.7	-	-	-	-	-	-	-	-	-	-	67,510.7	6/5/2019	12/21/2016	48	12/20/2020
ALI7140	Reimbursement For Const Eng Ice Cream Dr Alder Dr Airport Rd (Mun 0053 & 2018) Randal Rd To Alder Dr Airport Rd To Ice Cream Dr Alder Dr To Il Rt31 16-00056-00-Pv C-91-205-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	92,850.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/21/2016	48	12/20/2020
ALI7142	Reimbursement For Preliminary Engineering Il 62 (Algonquin Rd) (Fau 0339) Plum Grove Road To Il Route 53 Village Of Schaumburg, Cook Co. 16-00068-00-Wr D-91-312-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	621,167.0	-	-	-	-	-	-	2,902,296.0	-	-	2,902,296.0	563,355.0	6/5/2019	10/13/2016	48	10/12/2020
ALI7145	Reopen For Expenditure Adjustment	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	-	-	-	-	-	-	-	-	-	-	-	(21,023.4)	6/5/2019	12/15/2016	49	1/2/2021
ALI7150	Reimbursement For Construction Engineering Macgregor Rd-North St -North St. (Fau 0364 0287A 0287B) North St-S Shaals Dr Mcgregor Rd Farrell Rdlockport City Will Co 15-0082-00-Pv C-91-041-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	131,200.0	-	-	-	-	-	4,466.8	1,116.7	1,116.7	1,116.7	7,816.9	131,200.0	6/5/2019	1/19/2017	48	1/18/2021

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
ALI17152	Reimbursement For Preliminary Engineering Burville Rd. (Fau 4305) Il-394 To State Street Village Of Crete Will County 16-00050-00-Rs P-91-320-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	24,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/11/2017	48	1/10/2021
ALI17155	Reopen For Expenditure Adjustment	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	-	-	-	-	-	-	-	-	-	-	-	(8,284.8)	6/5/2019	12/20/2016	49	1/2/2021	
ALI17157	Reimbursement For Const Eng Nbis Bridge Inspections County Wide Montgomery County 16-00139-00-Bi C-96-232-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	35,606.2	-	-	-	-	-	-	-	-	-	-	35,606.2	6/5/2019	1/12/2017	48	1/17/2021	
ALI17158	Reimbursement For Preliminary Engineering II Rt 53 (Fap 257) @ North River Road City Of Wilmington Will County 15-00050-00-Ch D-91-240-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	407,630.0	-	-	-	-	-	-	-	-	-	-	379,564.5	6/5/2019	1/24/2017	48	1/23/2021	
ALI17163	Reimbursement For Const Eng 157h Ave(Mun 1090) Over Silver Creek Village Of Melrose Park 10-00117-00-Br C-91-216-11	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	154,343.0	-	-	-	-	-	-	-	-	-	-	72,517.4	6/5/2019	11/22/2016	51	2/6/2021	
ALI17165	Reimbursement For Const Eng Ch2(Nicholson Rd)(Fas0559A) Sugar Creek 4.4 Miles N/O I-55 Logan County 13-00086-01-Br C-96-221-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	64,000.0	-	-	-	-	-	-	-	29,986.5	-	29,986.5	29,986.5	6/5/2019	11/30/2016	51	2/6/2021	
ALI17171	Reimbursement For Prelim Eng 134Th St(Fau1680) Halsted St To Marsden Dr Cook County 16-13433-00-Rp R-91-397-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	226,000.0	-	-	-	-	-	30,290.8	12,185.2	5,334.7	7,572.7	55,383.3	143,044.8	6/5/2019	2/15/2017	48	2/14/2021	
ALI17173	Reimbursement For Prelim Eng 20Th Ave/Keithburg Bkstop(Ch16,Fas0215,Ch25,Fas0216) Ch25 To I94 Ch16 To Henderson County Line Mercer County 16-00106-00-Eg P-94-003-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	66,378.4	-	-	-	-	-	-	11,966.8	9,935.9	-	21,902.7	66,378.4	6/5/2019	2/7/2017	48	2/6/2021	
ALI17175	Reimbursement For Const Eng Lincoln Hwy(Us30)(Fap0353) At Kostner Ave Village Of Matteson 13-00063-00-Ch C-91-392-13	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	106,200.0	-	-	-	-	-	-	-	9,743.8	-	-	9,743.8	78,068.0	6/5/2019	1/25/2017	49	2/22/2021
ALI17177	Reimbursement For Const Eng Giant City Rd (Fas 0919) 1Mi Se Of Carbondale Over Drury Creek Jackson County 07-00153-00-Br C-99-505-08	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	80,000.0	-	-	-	-	-	-	-	-	-	-	45,661.2	6/5/2019	1/9/2017	49	2/22/2021	
ALI17178	Reimbursement For Const Eng 135Th Street(Fau0282) At New Ave Village Of Romeoville 10-00056-00-Pk C-91-421-10	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,767,331.0	-	-	-	-	-	-	-	-	411,127.7	411,127.7	649,055.1	6/5/2019	12/1/2016	50	2/14/2021	
ALI17179	Reimbursement For Prelim Eng Midlothian Turnpike(Fau1600) Central Ave To Palisades Rd Village Of Crestwood 15-00036-00-Bt P-91-151-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	311,536.0	-	-	-	-	-	-	-	-	1,613,434.0	1,613,434.0	219,121.5	6/5/2019	2/23/2017	48	2/22/2021	
ALI17180	To Re-Establish Obligation In Fy20 To Pay Invoiceshart Rd(Fau2549) At Us Rt 14 Lake County 09-00174-05-Ch R-91-018-12 Nte \$62,066.96	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	62,067.0	-	-	-	-	-	-	-	39,202.4	-	39,202.4	39,202.4	6/5/2019	7/18/2014	79	2/22/2021	
ALI17181	Reimbursement For Railroads Construction Lake Cook Rd(Fau3726) Elackhawk Rd To St Johns AveForest Preserve Dist/Cook Co 15-F3000-26-Bt C-91-046-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	104,677.5	-	-	-	-	-	-	-	104,677.5	-	104,677.5	104,677.5	6/5/2019	1/31/2017	49	2/22/2021	
ALI17182	Reimbursement For Right Of Way Water St/Harvester St Willenborg St(Fau8836) To Tr242 Village Of Teutopolis 16-00014-01-La R-97-002-17	Non-Bond		0114944277002029	Transportation, Community and System Preservation (TCSP) - Federal Pass Through	160,131.0	-	-	-	-	-	-	-	-	-	-	8,625.0	6/5/2019	2/9/2017	49	3/2/2021	
ALI17183	Reimbursement For Right Of Way Us 36 & N750 E Rd (Fap323/Tr86) From .25 M W/O N750 E Rd Easterly .45 M/N750 Rd From Cx Rr To Us 36 Douglas County 13-00106-01-Pv R-95-326-15	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	228,816.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/9/2017	48	3/8/2021	
ALI17184	Reimbursement For Right Of Way Us45/E 1050N Rd/Ch17(Fas1671-Tr47/Ch17) From .25 M N/O E 1050 Rd/South .5 M/E 1050 Rd From .31 M W/O Us45 To Us45 Douglas County 13-00106-03-Pv R-95-328-15	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	63,840.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/9/2017	72	3/9/2023	
ALI17185	Reimbursement For Right Of Way Lasten Rd(Mun1002) Over Fox River Tributary Village Of Prairie Grove 13-00009-00-Br R-91-021-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,000.0	-	-	-	-	-	-	4,880.0	-	-	4,880.0	4,880.0	6/5/2019	2/17/2017	49	3/2/2021	
ALI17191	Reimbursement For Right Of Way Butterfield Rd(II Rt 56)(Fau3545) Wolf Rd To Mannheim Rd Village Of Hillside 11-00047-00-Fo R-90-016-11	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	640,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/8/2017	49	3/14/2021	
ALI17192	Reimbursement For Construction Engineering Darrell Rd (Fau 3702) Bending Creek-Pondview Dr Village Of Lakemoor Lake County 14-00011-00-Bt C-91-209-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/7/2016	60	3/6/2021	
ALI17193	Reimbursement For Construction Engineering Mt Prospect Metra Station Village Of Mount Prospect, Cook County 15-00163-00-Ms C-91-454-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,400.0	-	-	-	-	-	2,220.5	555.1	555.1	555.1	3,886.0	16,400.0	6/5/2019	1/18/2017	48	1/17/2021	
ALI17194	Reimbursement For Prelim Eng 8Th St(Fau8067) Spring Creek .3 M N/O Veterans Parkway City Of Springfield 15-00483-00-Br P-96-207-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	96,000.0	-	-	-	-	-	21,837.1	5,459.3	5,459.3	5,459.3	38,215.0	59,264.6	6/5/2019	3/14/2017	48	3/15/2021	
ALI17195	Reimbursement For Prelim Eng Wolf Rd(Fau2689) Bemis Bike Trail To Ogden Ave Village Of Western Springs 16-00095-00-Br R-91-122-17	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	23,021.0	-	-	-	-	-	-	-	-	-	-	21,965.4	6/5/2019	3/16/2017	48	3/15/2021	
ALI17197	Reimbursement For Prelim Eng Park Rd/II 140 (Ms0024) Intersection City Of Alton 16-00239-00-Pv P-98-305-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	124,800.0	-	-	-	-	-	-	87,749.3	-	-	87,749.3	87,749.3	6/5/2019	3/17/2017	48	3/16/2021	
ALI17200	Reimbursement For Prelim Eng Us Rt 14(Northwest Highway)(Fap0305) Lake Cook Rd To Eastern Ave Village Of Barrington 12-00009-00-Pk D-91-018-17	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,045.0	-	-	-	-	-	-	842,035.0	-	-	842,035.0	98,983.4	6/5/2019	3/16/2017	48	3/15/2021	
ALI17201	Reimbursement For Const Eng Railroads Pflingsten/Kates Rd(Fau3699) Waukegan To Lake Cook Village Of Deerfield 14-00098-00-Br C-91-042-17	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	248,981.0	-	-	-	-	-	-	-	-	-	-	171,049.5	6/5/2019	1/24/2017	50	3/14/2021	
ALI17202	Reimbursement For Construction Engineering Burlington Ave & Hillgrove Ave (Fau3783 Fau3782) From Laws Ave To Wolf Road Village Western Springs 09-00091-00-Ms C-91-105-10	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	257,534.0	-	-	-	-	-	-	-	-	-	-	162,067.6	6/5/2019	8/10/2016	55	3/27/2021	
ALI17203	Reimbursement For Const Eng Plum Grove Rd(Fau2585) West Aldridge Ave To Us 14Village Of Palatine 16-00099-00-Rs C-91-444-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	166,115.0	-	-	-	-	-	-	-	-	-	-	158,818.9	6/5/2019	1/18/2017	50	3/27/2021	
ALI17205	Reimbursement For Const Eng & Utilities Eleventh St (Fau 8031) .2M N/O Stevenson Dr N/O Lincolnshire Blvd. City Of Springfield 95-00361-04-Pv C-96-213-96	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	792,000.0	-	-	-	-	-	131,045.0	502,600.0	32,761.3	502,600.0	1,169,006.2	352,928.0	6/5/2019	1/24/2017	50	3/27/2021	
ALI17206	Reimbursement For Const Eng Glenview Rd(Fau1297) Railroad Ave To Waukegan Rd Village Of Glenview 15-00192-00-Rs C-91-043-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	134,293.0	-	-	-	-	-	11,378.7	2,844.7	2,844.7	2,844.7	19,912.7	131,139.2	6/5/2019	1/19/2017	50	3/27/2021	
ALI17208	Reimburse For Const Eng Lyons Woods Trail Exten-Sion Green Bay Rd To Robert Mcclory Bike Path Forest Preserve Dist Lake County 14-F3000-04-Br C-91-165-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	207,759.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/28/2017	48	3/27/2021	
ALI17211	Reimbursement For Prelim Eng 1J East Ave(Fau1684)@Irving Park Rd 2J Irving Park Rd(Fau1321)@ East AveVillage Of Streamwood 15-00059-00-Ch D-91-062-17	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	35,100.0	-	-	-	-	-	-	-	-	-	-	30,088.7	6/5/2019	4/4/2017	48	4/3/2021	
ALI17213	Reimbursement For Const Eng Bliss Rd(Fap0520) Over Blackberry Creek 1 M N/O Sugar Grove County Of Kane 08-00058-02-Br C-91-162-09	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	251,390.0	-	-	-	-	-	-	-	-	706.8	706.8	209,074.5	6/5/2019	12/8/2016	52	4/11/2021	
ALI17214	Reimbursement For Prelim Eng Euclid Ave(Fau1292) Rowling Rd To Salt Creek City Of Rolling Meadows 15-00115-00-Bt D-91-269-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	59,341.9	-	-	-	-	-	-	-	-	-	-	59,341.9	6/5/2019	4/18/2017	49	5/20/2021	
ALI17219	Reimbursement For Construction Engineering N. Galea St, (Ch14) Carroll Creek S Of W State Stin Mt. Carroll Carroll County 08-00027-00-Br C-92-063-13	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	306,303.6	-	-	-	-	-	-	-	-	-	-	129,929.3	6/5/2019	3/22/2017	49	4/25/2021	
ALI17220	Reimbursement For Construction Homewood Disposal Village Of Park Forest Cook County 16-00098-02-Ms C-91-399-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	411,478.6	-	-	-	-	-	-	-	-	-	-	411,478.6	6/5/2019	4/26/2017	48	4/25/2021	
ALI17222	Reimbursement For Construction Engineering Farnsworth Ave (Fap 0360) Over Indian Creek City Of Aurora, Kane County 13-00302-00-Br C-91-363-14	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	342,080.0	-	-	-	-	-	-	4,483.9	-	-	4,483.9	342,080.0	6/5/2019	1/25/2017	51	4/25/2021	
ALI17223	Reimbursement For Right Of Way Fabyan Parkway (Fap0363) At Kirk Road Kane County 11-00201-04-Ch R-91-026-12	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	280,000.0	-	-	-	-	-	-	9,612.6	-	-	9,612.6	280,000.0	6/5/2019	4/26/2017	48	4/25/2021	
ALI17224	Reimbursement Of Right Of Way Plum Grove Rd. (Fau 2582) II 72 (Higgins Rd) To II 58 (Golf Rd.) Village Of Schaumburg Cook Co. 14-00115-00-Pv R-90-005-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	187,000.0	-	-	-	-	-	-	-	-	-	-	183,950.0	6/5/2019	4/26/2017	48	4/25/2021	
ALI17226	Reimbursement For Preliminary Engineering Market Place & Commerce Lane Intersection Fau 9326) City Of Fairview Heights St. Clair Co. 16-00042-01-Pv P-98-306-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	82,400.0	-	-	-	-	-	-	-	81,263.3	1,136.7	82,400.0	82,400.0	6/5/2019	4/21/2017	48	4/20/2021	
ALI17227	Reimbursement For Construction Engineering 2200 N Rd/Ch 12 (Fas 1220) 6 Mi Nw Of Princeton Over Branch Of West Bureau Creek Bureau County 09-00218-00-Br C-93-041-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,718.5	-	-	-	-	-	-	-	-	-	-	6,718.5	6/5/2019	3/16/2017	49	4/25/2021	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
ALI1729	Reimbursement For Const Eng Klemme Rd(Tr0428) Over Branch Of Plum Creek Township Of Crete 12-02110-01-Br C-91-210-13	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	95,627.0	-	-	-	-	-	-	-	-	-	-	89,640.0	6/5/2019	3/16/2017	49	4/25/2021		
ALI1730	Reimbursement For Construction Engineering E. New York St. (Fau 1522) Commons Dr To Rt 59 City Of Aurora Kane County 16-00310-00-Rs C-91-135-17	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	24,683.8	-	-	-	-	-	-	-	-	-	-	24,683.8	6/5/2019	1/23/2017	51	4/25/2021		
ALI1731	Reimbursement Construction Engineering Kautz Rd E. New York St. To McCoy Drive City Of Aurora Kane County 14-00303-00-Br C-91-041-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	33,789.5	-	-	-	-	-	-	33,789.5	-	-	-	33,789.5	6/5/2019	1/12/2017	52	5/2/2021		
ALI1732	Reimbursement For Construction Engineering Woodlawn Ave W. (Man 2100A) Over Little Calumet River Village Of South Holland Cook County 11-00095-00-Br C-91-156-17	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	196,800.0	-	-	-	-	-	23,113.1	32,319.0	34,512.3	10,826.4	100,770.8	196,738.7	6/5/2019	3/2/2017	50	5/2/2021		
ALI1733	Reimbursement For Construction Engineering II 83(Fap0344) 63Rd St(Fap1518) 63Rd St(Ch38) N 63Rd St To 700 Ft S. 63Rd St 200 Ft W Americana Dr. Vill Of Willowbrook 16-00023-00-Lt C-91-286-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	33,201.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/23/2017	52	5/4/2021		
ALI1735	Reimbursement Construction Engineer & Utilities Second St. (Mun 0250) Over I&M Canal, Will Co. City Of Lockport 13-00080-00-Br C-91-314-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	159,200.0	-	-	-	-	-	-	-	2,381.0	-	1,395.2	3,776.2	120,139.0	6/5/2019	3/2/2017	50	5/9/2021	
ALI1736	Reimbursement For Construction Eng & Utilities Sargent St (Fau 8249) Historic Old Rt 66 To South Clinton Road City Of Litchfield Montgomery Co. 15-00036-00-Pv C-96-201-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	62,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/8/2017	50	5/4/2021		
ALI1737	Reimbursement For Construction Engineering Dundee Rd (Fap 0343) Cambridge Dr To Northgate Parkway Village Of Wheeling Cook Co. 13-00080-01-Lt C-91-168-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	180,000.0	-	-	-	-	-	-	-	32,136.0	-	-	32,136.0	141,304.0	6/5/2019	3/14/2017	50	5/2/2021	
ALI1738	Reimbursement For Construction Engineering Industrial Dr (Mun1084) Grand Ave To York Street City Of Elmhurst	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	50,480.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/12/2017	52	5/9/2021		
ALI1739	Dunage County 16-00186-00-Rp C-91-087-17	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/20/2017	49	5/2/2021		
ALI1741	Reimbursement For Preliminary Engineering 135Th St (Fau1596) Laramie Ave To Cicero Ave Village Of Crestwood Cook County 15-00035-00-Br P-91-150-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	867,001.0	-	-	-	-	-	-	16,765.1	4,191.3	4,191.3	4,191.3	29,338.9	54,910.0	6/5/2019	5/11/2017	47	4/20/2021	
ALI1742	Reimbursement For Const Engineering & Railroads Kennedy Road (Fau 3793) II Rte 47 To Mill Road City Of Yorkville Kendall County 10-00042-00-Br C-93-088-15	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	314,684.0	-	-	-	-	-	-	-	-	-	-	-	223,136.2	6/5/2019	3/22/2017	50	5/9/2021	
ALI1743	Reimbursement For Construction Engineering Pennsylvania Ave (Mun 2600A) 4Th St To East Corporate Limits Of Champaign City Of Champaign 14-00301-00-Pv C-95-306-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,369,968.7	-	-	-	-	-	-	-	-	-	-	-	1,369,968.7	6/5/2019	5/10/2017	48	5/9/2021	
ALI1744	Reimbursement For Preliminary Engineering Hawk Hollow Trail Dupage Forest Preserve Trail To Intersec Of Lawrence Ave And Morton Grove Village Hanover Park 15-00063-00-Br D-91-149-17	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	19,002.0	-	-	-	-	-	-	-	-	-	-	-	18,883.5	6/5/2019	4/30/2017	49	5/2/2021	
ALI1748	Reimbursement For Const Eng Streamwood Blvd(Fau1661) Bartlett Rd/Park Blvd Village Of Streamwood 15-00062-00-Rs C-91-160-17	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	31,200.0	-	-	-	-	-	-	-	-	-	-	-	27,370.2	6/5/2019	3/14/2017	50	5/9/2021	
ALI1749	Reimbursement For Const Eng II Rte 50(Cicero Ave)(Fap050) 155Th St To 151St St City Of Oak Forest 14-00103-00-Ms C-91-340-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	90,095.0	-	-	-	-	-	-	-	-	-	-	-	81,917.8	6/5/2019	3/7/2017	50	5/9/2021	
ALI1750	Reimbursement For Const Eng 1)Bode Rd(Fau1318) Woodlawn St/Roselle Rd 2)Harmond Blvd(Fau2562) Bpde Rd/Golf Rd Village Of Hoffman Estates 15-00095-00-Rs C-91-424-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	112,000.0	-	-	-	-	-	-	-	-	2,724,918.0	2,724,918.0	93,607.3	6/5/2019	3/7/2017	50	5/9/2021		
ALI1751	Reimbursement For Const Eng 1)Church St(Mun8500)Spring Grove Rd/N Johnson Rd 2)St Johns Ave(Mun 0073) Church St/Johnsburg Rd Village Of Johnsburg 15-00013-00-Pv C-91-469-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	268,000.0	-	-	-	-	-	3,075.1	768.8	228.1	768.8	4,840.8	240,824.2	6/5/2019	1/17/2017	52	5/9/2021		
ALI1755	Reimbursement For Construction Engineering Kishwaukee River Bike Path Prairie Park To Illinois Route 38 City Of Dekalb 13-00182-00-Br C-93-046-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	68,881.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/22/2017	50	5/23/2021		
ALI1756	Reimbursement For Construction Engineering Us Rt 52 2 River Rd (Fap0607 Fau0396) 800W. River To L265 E. River Rd 711 S. Rte 52 To 494 N. Olin Rte 52 Vill. Shorewood 15-00040-00-Ch C-91-335-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	240,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/16/2017	50	5/23/2021		
ALI1757	Reimbursement For Prelim Eng Jersey County Guardrail Upgrades Countywide Jersey County 17-00058-00-Gr P-98-300-17	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	86,220.0	-	-	-	-	-	-	-	-	-	-	83,162.6	6/5/2019	5/9/2017	48	5/8/2021		
ALI1760	Reimburse Const/Prelim Engineering & Construction Baxter & Lindenwood Rds Fau5154, Ch0072, Fas1045A 434R W 4,000 Ft S 1,134 Ft E Baxter & Lindenwood Winnebago C.16-00612-00-Wr C-92-023-17/P-92-018-17	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,001,000.0	-	-	-	-	-	-	-	-	-	-	468,433.1	6/5/2019	5/24/2017	72	5/23/2023		
ALI1763	Reimbursement For Construction Engineering Wabash Cannonball Rd & 13Th St Over Wabash River & Tributaries Of Wabash River & Conrail Rr City Of St Francisville 16-00019-00-Br C-97-029-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	116,000.0	-	-	-	-	-	-	-	-	-	-	70,449.1	6/5/2019	6/1/2017	48	6/4/2021		
ALI1768	Reimbursement For Participating Construction Happ Road (Fau 2779) Over Skokie River Village Of Wilmette Cook County 16-W4043-00-Br C-91-113-17	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,181,821.6	-	-	-	-	-	-	-	134,976.8	(2,430.0)	132,546.8	1,179,391.7	6/5/2019	12/22/2016	66	6/8/2022		
ALI1771	Reimbursement For Const Eng 1. Us Rte 41 (Skokie Blvd) Fap 0350 @ Hibbard Rd 2. Hibbard Rd Fau2807@ Us Rte 41 (Skokie Blvd) Village Of Wilmette 12-00194-00-Ch C-91-055-13	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	204,846.9	-	-	-	-	-	112,438.1	28,109.5	28,109.5	28,109.5	196,766.7	204,846.9	6/5/2019	1/19/2017	53	6/13/2021		
ALI1772	Reimbursement For Construction Const Eng Prelim Eng. Tripp Rd (M57712) Crystal Pkwy To Corp Pkwy City Of Belvidere 17-00111-00-Fo C-92-030-17/P-92-031-17	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	350,284.9	-	-	-	-	-	-	-	-	32,099.8	32,099.8	350,284.9	6/5/2019	6/14/2017	48	6/13/2021		
ALI1774	Reimbursement For Construction Engineering 1St Ave (Fau 6011) @ 9Th Street Over First Creek Lasalle County 08-00656-00-Br C-93-057-16	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	128,800.0	-	-	-	-	-	-	-	-	-	-	69,901.3	6/5/2019	5/3/2017	49	6/13/2021		
ALI18001	Reimbursement For Participating Construction II Rte 177 (Main St) (Fau 9377) Lebanon Street To Independence Street City Of Mascoutah St. Clair County 14-00025-00-Pv C-98-354-16	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	450,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/28/2017	48	6/27/2021		
ALI18002	Reimbursement For Preliminary Engineering Illinois St (Fau 1719) Orchard Drive To Western Avenue Village Of Park Forest Cook Co. 16-00103-00-Rs P-91-150-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	96,800.0	-	-	-	-	-	-	-	-	19,795.0	19,795.0	74,717.6	6/5/2019	5/11/2017	48	5/10/2021		
ALI18005	Reimbursement For Const, Prelim & Const, Engineer Airport Rd Fau 9729 @ Station 103+75+/- Extend App5,850 Ft To W. Until Connect Old Airport Rd Carbondale Township 15-02121-00-Fo C-99-520-17	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,727,063.0	-	-	-	-	-	-	-	-	-	-	1,229,866.7	6/5/2019	6/14/2017	72	6/13/2023		
ALI18006	Reimbursement For Preliminary Engineering Gross Point Rd Fau3520 Golf Rd To Old Orchard Rd Village Of Skokie 08-00279-00-Fo D-91-042-10	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	299,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/14/2017	48	6/13/2021		
ALI18006	Reimbursement For Preliminary Engineering Gross Point Rd Fau3520 Golf Rd To Old Orchard Rd Village Of Skokie 08-00279-00-Fo D-91-042-10	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	299,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/14/2017	48	6/13/2021		
ALI18007	Reimbursement For Preliminary Engineering Broadway St (19Th Ave) Fau 2406 Over Silver Creek Village Of Melrose Park Cook County 16-00131-00-Br P-91-138-17	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	128,000.0	-	-	-	-	-	-	-	-	-	-	22,645.7	6/5/2019	6/30/2017	48	6/29/2021		
ALI18008	Reimbursement For Preliminary Engineering 17Th Avenue Mun 1070 Over Silver Creek Village Of Melrose Park Cook County 16-00130-00-Br P-91-134-17	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	124,000.0	-	-	-	-	-	-	-	-	-	-	31,954.5	6/5/2019	6/27/2017	49	7/9/2021		
ALI18009	Reimbursement For Preliminary Engineering Lilly Lake Rd Fau 3858 Wegner Rd To River Road Nunda Township Road District McHenry County 17-14172-01-Sp P-91-179-17	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	72,000.0	-	-	-	-	-	-	30,066.3	7,907.8	7,501.6	7,501.6	52,917.2	70,555.7	6/5/2019	7/5/2017	48	7/9/2021	
ALI18010	Reimbursement For Right Of Way Halsted St (I Rte 1) Fap 876 1-80 Off Ramp To 175Th Street Village Of Hazel Crest Cook Co. 12-00023-00-Wr R-90-015-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	104,000.0	-	-	-	-	-	-	-	-	-	-	45,200.0	6/5/2019	6/29/2017	49	7/11/2021		
ALI18011	Reimbursement For Right Of Way Old Orchard Rd Fau 1310 Wood Drive To Skokie Blvdcook County Dept Of Transportation & Highways 14-A8327-09-Rp R-90-016-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,526,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/1/2017	73	7/4/2023		
ALI18012	Reimbursement Right Of Way Gary Ave. Fau 2561 Great Western Trail (St Charles) To Army Trail Road County Of DuSage 11-00237-11-Br R-91-014-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	469,840.0	-	-	-	-	-	-	99,600.0	24,900.0	24,900.0	24,900.0	174,300.0	99,600.0	6/5/2019	7/5/2017	48	7/4/2021	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL18013	Reimburse Construction Engineering Duke Parkway Extension Mun 1007 Duke Parkway To Rte 59 City Of Aurora 17-00319-00-Pv C-91-161-17	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,000,000.0	-	-	-	-	-	-	-	-	-	-	1,795,500.0	6/5/2019	7/14/2017	72	7/13/2023	
AL18013	Reimburse Construction Engineering Duke Parkway Extension Mun 1007 Duke Parkway To Rte 59 City Of Aurora 17-00319-00-Pv C-91-161-17	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,000,000.0	-	-	-	-	-	-	-	-	-	-	1,795,500.0	6/5/2019	7/14/2017	72	7/13/2023	
AL18015	Reimbursement For Construction Engineering Dakota St Fau 5604 Ladd Road To Us 6 City Of Spring Valley Bureau County 15-00054-00-Rs C-93-056-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,000.0	-	-	-	-	-	-	-	-	-	-	9,852.4	6/5/2019	3/16/2017	52	7/4/2021	
AL18018	Reimburse Prelim Engineering Broadway/Igers Rd Vhp Roundabout 9Fau 8846, 8858, Mun 950 Broadway/St Rose Rd Roundabout @ Iher Rd City Of Highland 17-00070-00-Pv P-98-301-17	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	154,111.0	-	-	-	-	-	-	2,904,949.0	-	-	-	2,904,949.0	6/5/2019	7/12/2017	48	7/11/2021	
AL18019	Reimbursement For Const Eng E 1800 N Rd(Thrill Hill Rd(Fau9430) W Of Us 51 Over Bear Creek City Of Vandalia 15-00067-00-Br C-97-013-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	33,320.0	-	-	-	-	-	-	-	-	-	-	24,292.8	6/5/2019	6/28/2017	49	7/18/2021	
AL18020	Reimbursement For Const Eng New Douglas Ave(Ch14(Fas0777) 1.5 M Sw/Sorento Over Dry Fork Creek Bond Counv 11-00086-00-Br C-98-300-13	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,207.1	-	-	-	-	-	-	32,207.1	8,051.8	8,051.8	8,051.8	56,362.4	6/5/2019	6/28/2017	49	7/18/2021	
AL18021	Reimbursement For Const Eng 1638r St(Fau1714) Dixie Highway/Park Ave City Of Markham 16-00047-00-Rs C-91-165-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	38,114.6	-	-	-	-	-	-	-	-	6,979.6	-	6,979.6	6/5/2019	4/30/2017	52	8/2/2021	
AL18022	Reimbursement For Const Eng 170Th St(Fau1613) Western Ave To Dixie Highway Village Of Hazel Crest 16-00091-00-Rs C-91-188-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	27,996.7	-	-	-	-	-	-	-	-	-	-	27,996.7	6/5/2019	4/30/2017	52	8/2/2021	
AL18023	Reimbursement For Construction Engineering Barreville Rd (Fau 0087) Ames Rd To Rte 176 Village Of Prairie Grove Mchenrv Counv 14-00010-00-Rs C-91-190-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	33,520.5	-	-	-	-	-	-	7,731.0	1,932.8	1,932.8	1,932.8	13,529.2	6/5/2019	4/25/2017	52	8/2/2021	
AL18028	Reimburse Construction Engineering I. Bull Valleyrd Fau3881 2. Bull Valley Rd Fau3860 3. Crystal Springs Rd Tr0151 4. Crystal Springs Rd Mun4030 Village Bull Valley 15-00007-00-Rs C-91-191-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	184,000.0	-	-	-	-	-	-	5,336.3	1,334.1	718.1	494.9	7,883.3	6/5/2019	4/28/2017	52	8/14/2021	
AL18029	Reimbursement For Preliminary Engineering Dunham Forest Preserve Trail Army Trail Rd To Cornerstone Lakes Park Forest Preserve District Of Dupage County 14-F3000-13-Br D-91-463-14	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	100,067.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/7/2017	48	8/6/2021	
AL18030	Reimbursement For Construction Engineering Goodings Grove Trail Pin Oak Dr To Goodings Groveschool Village Of Homer Glen 13-0016-00-Br C-91-285-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	19,600.0	-	-	-	-	-	-	-	-	-	-	18,626.8	6/5/2019	4/27/2017	52	8/6/2021	
AL18031	Reimbursement For Preliminary Engineering Various Cumberland Counv 16-00081-00-Gr P-97-016-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	72,590.9	-	-	-	-	-	-	-	-	-	-	72,590.9	6/5/2019	8/23/2017	48	8/27/2021	
AL18032	Reimbursement For Construction Engineering Russell St (Fau9636) Morgan Ave To Scottsboro Rd. City Of Marion Williamson Counv 14-00106-01-Pp C-99-528-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	37,224.5	-	-	-	-	-	-	-	37,224.5	-	37,224.5	37,224.5	6/5/2019	5/1/2017	51	8/14/2021	
AL18033	Reimbursement For Construction Engineering E. St. Louis St. (Fau 9474) Bryan Street East To Horrel Street, West Frankfort Franklin Ca. 0900056-00-Rp_C-99-540-09	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	144,868.5	-	-	-	-	-	-	-	65,841.5	-	65,841.5	134,515.9	6/5/2019	4/13/2017	52	8/14/2021	
AL18034	Reimbursement For Participate Cont. Const Eng. Prelim Eng Gear St S Of Beach St Nw Along Gear St. 120Ft. Sw Us 20/Il 84 Intersection City Of Galeana 10-00045-00-Fp C-92-070-12 P-92-084-10	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,329,682.0	-	-	-	-	-	-	-	-	-	-	2,213,197.9	6/5/2019	6/28/2017	72	6/27/2023	
AL18035	Reimbursement For Construction Engineering Lagrange Rd (Fap330) 56Th St To Joliet Rd City Of Countryside 10-00037-00-La C-91-486-11	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	168,000.0	-	-	-	-	-	-	-	-	-	-	155,178.5	6/5/2019	1/18/2017	55	8/14/2021	
AL18036	Reimbursement For Preliminary Engineering 159Th St (Rte 6) Fap 0351 Central Park Avenue To Richmond Avenue City Of Markham 16-00046-00-Sw P-91-060-17	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	32,000.0	-	-	-	-	-	-	-	17,927.2	-	17,927.2	28,383.0	6/5/2019	7/10/2017	48	7/9/2021	
AL18038	Reimbursement For Preliminary Engineering Rte 45 & State St. & Rte 142, Locust St On The North To E. Of Rte 142 And Rte 45 Intersection City Of Eldorado 17-00039-00-Sw P-99-502-17	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	26,520.0	-	-	-	-	-	-	-	1,312.6	-	1,312.6	20,717.9	6/5/2019	7/20/2017	48	7/24/2021	
AL18041	Reimbursement For Construction Engineering Shermer Rd (Fau2760) Over W. Fork N. Branch Of Chicago River Village Of Northbrook (Cook Co.)14-00161-00-Br C-91-444-14	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	92,062.0	-	-	-	-	-	-	-	-	-	-	63,353.3	6/5/2019	6/23/2017	50	8/22/2021	
AL18043	Reimbursement Construction Engineering & UtilitiesLincolnwood Valley Line Trail Village Of Lincolnwood (Cook Co.) 12-00059-00-Br C-91-435-12	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	368,640.0	-	-	-	-	-	-	71,611.9	17,903.0	17,903.0	17,903.0	125,320.8	6/5/2019	6/23/2017	50	8/22/2021	
AL18045	Reimbursement For Construction Engineering Summit St. Ms-6010 South St To Dori Drive Village Of Pearl City 15-00022-00-Sw C-92-091-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	24,487.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/5/2017	51	8/6/2021	
AL18052	Reimbursement For Const Eng & Construction II Rte 50 (Fap 0840) At Corning Avenue Village Of Peotone 09-00041-00-TI C-40-002-11	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	124,800.0	-	-	-	-	-	-	26,104.5	39,501.5	4,125.7	6,526.1	76,257.8	6/5/2019	6/19/2017	51	9/6/2021	
AL18053	Reimbursement For Construction Engineering Wasson Rd. Fas-2880 From Raleigh Rd To Thomas Rd Saline County 10-00145-00-Rs C-99-544-10	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,000.0	-	-	-	-	-	-	-	106,521.3	-	2,924.6	109,445.9	6/5/2019	5/1/2017	52	9/6/2021	
AL18055	Reimburse Preliminary Engineering (File Only) Not To Exceed \$52,720 Main Street Brickville Road To Main Street North Ave To Maplewood Dr Sycamore Park Dist. 15-P4005-00-Br P-93-042-17	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	52,720.0	-	-	-	-	-	-	-	-	-	-	51,476.2	6/5/2019	7/25/2017	48	7/24/2021	
AL18058	Reimburse Constuction Engineering Nte \$102,000 Washington St Aurora Ave, West St, Chicago Ave. Fau 2552, 1522, 2546, 1487 Fap 2552, 0856 City Of Naperville 13-00159-00-TI C-91-026-14	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	102,000.0	-	-	-	-	-	-	-	-	-	-	48,763.2	6/5/2019	9/22/2016	51	12/13/2020	
AL18059	Reimbursement Right Of Way Stu Nte \$546,160 State Nte \$95,578 Pulaski Rd/Crawford Ave Fau- 3778 At 183Rd Street City Of Country Club Hills 04-00026-01-Wr R-90-002-11	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,481,252.0	-	-	-	-	-	-	-	-	-	-	529,466.9	6/5/2019	6/23/2017	51	9/6/2021	
AL18061	Reimbursement For Preliminary Engineering Nte \$113,150 Union Rd Ch-0021 Over Kishwaukee River 0.8 Miles North Of Il Route 176 County Of Mchenry 14-00431-00-Br D-91-152-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	113,149.5	-	-	-	-	-	-	-	5,202.9	-	5,202.9	113,149.5	6/5/2019	8/22/2017	48	8/21/2021	
AL18063	Reimbursement Const. Prelim & Const Engineering Nte \$1,967,970 University St Fau-6593 Pioneer Pkwyto Townline Road _ City Of Peoria 17-00371-00-Pv C-94-091-17 & P-94-026-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,967,970.0	-	-	-	-	-	-	268,598.9	917,737.1	401,323.6	691,227.0	2,278,886.6	6/5/2019	9/13/2017	72	9/12/2023	
AL18066	Reimbursement Preliminary Engineering Various Macoupin Counv 16-00100-00-Gr P-96-002-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	93,129.0	-	-	-	-	-	-	39,780.2	2,938,498.0	9,945.1	2,938,498.0	5,926,721.3	6/5/2019	9/18/2017	49	10/3/2021	
AL18067	Reimbursement Prelim Eng. Not To Exceed \$114,321 S. Indian Boundary Rd (Tt-0052) Over Spring Hole Creek Village Of Plainfield 17-00064-00-Br P-91-197-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	114,321.0	-	-	-	-	-	-	-	-	-	-	82,578.5	6/5/2019	10/3/2017	48	10/2/2021	
AL18068	Reimburse Part. Const & Const Eng. Nte \$3,279,000 Various 16Th St Lane Ave Us 150/Il 1St Ave 14Th Stto 16Th St Ramp Rd From Lane Ave Southgate Dr City Of Tilton 15-00033-01-Pv C-95-327-17	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	3,279,000.0	-	-	-	-	-	-	-	-	-	-	2,544,288.9	6/5/2019	8/28/2017	72	8/27/2023	
AL18070	Reimbursement For Construction Engineering 18Th Ave (Fau 1619) 159Th St To 171 St Nte \$1,029,600 17-00119-00-Rs C-91-257-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	69,345.5	-	-	-	-	-	-	1,804.8	451.2	451.2	451.2	3,158.4	6/5/2019	8/10/2017	50	10/9/2021	
AL18073	Reimbursement For Row Nte \$125,000 I Fau 1689 2 Mun 3073 1 53 W. Frontage Rd To 53 E Frontage 2, Martingale Rd To 53 W. Frontage Rd Village Of Schaumburg 14-00114-01-Pv R-90-002-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	107,000.0	-	-	-	-	-	-	107,000.0	26,750.0	26,750.0	26,750.0	187,250.0	6/5/2019	9/11/2017	49	10/25/2021	
AL18074	Reimbursement For Row Nte \$346,297 National Pkwy Fau-1103 Plum Grove Rd - Il Rt 58 Village Of Schaumburg, 15-00119-00-Pv R-90-014-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	222,390.5	-	-	-	-	-	-	121,865.5	30,466.4	30,466.4	30,466.4	213,264.6	6/5/2019	9/11/2017	49	10/25/2021	
AL18075	Reimbursement For Preliminary Engineering Ch 16 Over Snake Creek Fas-0215 .15 Miles West Of Seaton Mercer County 16-00110-00-Br P-94-008-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	70,313.4	-	-	-	-	-	-	-	4,247.2	-	4,247.2	70,313.4	6/5/2019	10/18/2017	48	10/27/2021	
AL18076	Reimbursement For Preliminary Engineering Nte \$83,908 Chamnahan Bridge St Multi Use Path Village Of Chamnahan 15-00024-00-Br D-91-245-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	83,908.0	-	-	-	-	-	-	-	4,336.9	-	4,336.9	83,907.9	6/5/2019	10/18/2017	36	10/17/2020	
AL18077	Reimbursement For Preliminary Engineering Nte \$104,880 City Of Newton Phase Iv Eagle Trail City Property On S. Side Of Embarras River Containwith Row Village Newton 16-00048-00-Br P-97-007-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	104,880.0	-	-	-	-	-	-	17,079.6	4,269.9	4,269.9	4,269.9	29,889.2	6/5/2019	10/28/2017	48	10/27/2021	
AL18079	Reimbursement For Construction Engineering Nte \$1,226,400 Golf Rd Fap-0559 Rossevelt Rd To Ring Road Villageof Schaumburg 15-00117-00-Br C-91-243-16	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	96,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/7/2017	52	7/4/2021	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL18080	Reimbursement For Construction Engineering Nte \$1,197,144 Goodenow Rd Ch-0023 Over Plum Creek Will County 01-00112-01-Br C-91-145-01	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	109,200.0	-	-	-	-	-	17,362.0	4,340.5	4,340.5	4,340.5	30,383.5	103,018.1	6/5/2019	8/17/2017	50	10/25/2021	
AL18081	Reimbursement For Construction Engineering Nte \$195,220 Scott Arb Fed/Bike Trail Along Siebert Rd Fas-9177 Southridge Dr To Johnson Rd Village Of Shiloh 14-00017-00-Bt C-98-351-14	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,920.0	-	-	-	-	-	17,840.1	3,079.9	4,460.0	935,054.0	960,434.0	20,920.0	6/5/2019	9/14/2017	49	10/27/2021	
AL18082	Reimbursement For Const Engineering Nte \$357,400 Various Rtes Village Of University Park 14-00027-00-Sw C-91-253-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	36,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/10/2017	50	10/25/2021	
AL18083	Reimbursement For Const Engineering Nte \$161,975 Powis Rd, Fau-2530 Uppr To Smith Road City Of West Chicago 16-00080-00-Rs C-91-250-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	14,969.2	-	-	-	-	-	-	-	14,969.2	-	14,969.2	14,969.2	6/5/2019	6/19/2017	52	10/27/2021	
AL18084	Reimbursement Const Eng Lump Sum \$108,400 Tarp Funds Nte 50% Final Cost Of Project 131 At Match Fed Funds Holmes Rd Ch0017 Peoria Co Line N To S Valley Rd Stark Co. 15-00181-00-Rs C-94-028-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,000.0	-	-	-	-	-	-	1,716.6	-	-	1,716.6	7,904.2	6/5/2019	3/14/2017	49	4/25/2021	
AL18085	Reimbursement Construction Engineering 2750 E Rd/Ch19 Fas-1235 Over Branch Of East Bureau Creek 6.5 Mile N. Of Dupue Bureau County 08-00215-00-Br C-93-044-17	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,000.0	-	-	-	-	-	-	-	-	-	-	6,472.1	6/5/2019	3/16/2017	50	5/9/2021	
AL18086	Reimbursement Const & Const Eng. 1.Randall Road 2.Greenview Dr 1.Mun-3027 2.Mun-4124 1. Garfield Ave To Galena Blvd. 2 Sheffer Rd To Hanks Ave City Of Aurora 15-00308-00-Sw C-91-111-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	50,997.0	-	-	-	-	-	50,997.0	12,524.3	12,524.3	12,524.3	87,669.8	50,997.0	6/5/2019	11/1/2017	48	11/8/2021	
AL18087	Reimbursement Construction Eng Nte \$809,348 Butterfield Rd Rte 56 Fap-0365 Canadian National Rr To Winfield Road City Of Warrensville 11-00033-00-Ls C-91-253-14	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	80,207.0	-	-	-	-	-	-	-	-	-	-	72,180.2	6/5/2019	6/29/2017	51	9/19/2021	
AL18088	Reimbursement For Construction Eng Nte \$1,174,800 Black Rd (Ch23) Fas-0197 Over Drainage Ditch Over Rock Creek 5 Miles Sw Of Morrison Whiteside County 11-00204-00-Br C-92-090-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	51	11/20/2021	
AL18089	Reimburse Const, Const Eng, Perlmn Eng Wolfier Industrial Dr Ms-6176 .32 Mile W Of Rte 6 To Rte 6 City Of Spring Valley Nte \$127,332 17-00055-00-Rs C-93-095-17 (P-93-041-17)	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	127,332.0	-	-	-	-	-	-	-	-	-	-	66,832.4	6/5/2019	11/9/2017	48	11/8/2021	
AL18090	Reimbursement Preliminary Engineering Nte \$132,800Broadway St Fas-288 II Rte 113 To Spring Road Village Of Coal City 14-00030-00-Wr D-93-039-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	132,800.0	-	-	-	-	-	-	-	-	8,601.3	8,601.3	8,601.3	6/5/2019	11/21/2017	48	11/20/2021	
AL18091	Reimbursement Const Construction Engineering & Roadside \$528,000 Ridgefield Trace Extension Multi Usepath Fau-119 Mchenry County Conservation District 15-C2000-04-Br C-91-303-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	288,000.0	-	-	-	-	-	4,329.7	67,496.8	138.9	1,082.4	73,047.8	113,884.6	6/5/2019	6/23/2017	53	11/8/2021	
AL18092	Reimbursement For Preliminary Engineering Nte \$72,800 Lincoln Trail (Lincoln Trail Bridge) City Of Pana 16-00054-00-Br P-96-204-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	72,800.0	-	-	-	-	-	7,443.2	1,860.8	1,860.8	1,860.8	13,025.6	29,536.8	6/5/2019	11/27/2017	48	11/26/2021	
AL18093	Reimbursement Preliminary Engineering Nte \$110,266Clarksville Rd Angling Rd Various Locations On Clarksville Rd And Angling Road Clark County 17-00277-00-Cr P-97-001-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	110,266.0	-	-	-	-	-	-	69,984.0	-	-	69,984.0	95,836.4	6/5/2019	11/27/2017	48	11/26/2021	
AL18095	Reimburse Preliminary Engineering Nte \$96,000 Roberts Road Fau-2757 City Of Palos Hills 17-00032-00-Ch P-91-214-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	96,000.0	-	-	-	-	-	-	-	57,263.7	-	57,263.7	94,558.9	6/5/2019	11/22/2017	48	11/21/2021	
AL18096	Reimburse Construction Engineering & State Match Assistant Nte \$123,400 Batchtown Rd Fas-756 1.4 Miles W Of Ch6 & Ch1 Intersection To Ch6 Ch1 Calhoun County 15-00052-05-Pv C-98-333-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	79,100.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/12/2017	49	11/8/2021	
AL18097	Reimbursement Preliminary Engineering Nte \$42,400 111Th St Fau-1581 Ridgeland Ave To Central Ave Village Of Chicago Ridge 16-00056-00-Sw D-91-402-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	42,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/7/2017	48	12/6/2021	
AL18098	Reimbursement Preliminary Engineering Nte \$92,000 Dove Dr Mun-5080 Sunset Dr To W Eames St Rt 6 W Sioux Dr Mun-5085 Navajo Dr To Sunset Drive Village Of Channahon 16-00025-00-Fp D-91-280-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	92,000.0	-	-	-	-	-	-	-	-	-	-	91,595.8	6/5/2019	12/7/2017	48	12/6/2021	
AL18100	Reimbursement Preliminary Engineering Grapevine Trail Fas-945 6 Mile East Of Moseby Rd To East Of Old Delta Road Alexander County 15-00082-00-Rs P-99-503-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	62,500.0	-	-	-	-	-	-	-	-	-	-	30,521.8	6/5/2019	12/11/2017	48	12/10/2021	
AL18101	Reimbursement Preliminary Engineering Shawneetown/New Haven Rd Fas-0888 @ North Fork Cypress Creek 4.3 Miles North Of Il 13 Gallatin County 15-00081-00-Br P-99-500-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/7/2017	48	12/6/2021	
AL18103	Reimburse Const Construction Engineering Nte \$166,664 Black Road Fau-0298 Dupage River To Rock Run Trailforest Preserve District Of Will County 14-F3000-05-Bt C-91-457-14	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	166,664.0	-	-	-	-	-	3,746.8	1,097.8	936.7	936.7	6,717.9	24,820.1	6/5/2019	8/17/2017	52	12/20/2021	
AL18105	Reimbursement Preliminary Engineering Nte \$99,200 Main St Streetscape (Phase2) Fau-9302 Whiteside St To Oak St City Of Columbia 17-00049-03-Ls P-98-303-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	99,200.0	-	-	-	-	-	6,235.2	1,558.8	1,558.8	1,558.8	10,911.6	97,981.7	6/5/2019	12/18/2017	48	12/17/2021	
AL18106	Reimbursement Prelim Eng Nte \$960,000 Franklin Ave Fas-3533 Runge St To Mannheim Rd Village Of Franklin Park 17-00063-00-Pv P-91-011-10	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	960,000.0	-	-	-	-	-	496,458.3	5,644.7	124,114.6	124,114.6	750,332.2	960,000.0	6/5/2019	1/12/2018	48	1/11/2022	
AL18107	Reimbursement Construction Engineering Nte \$874,400 Justen Rd Mun-1002 Over Fox River Tributary Village Of Prairie Grove 13-00009-00-Br C-91-167-14	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	74,400.0	-	-	-	-	-	991.1	247.8	247.8	247.8	1,734.4	72,910.3	6/5/2019	9/19/2017	52	1/8/2022	
AL18108	Reimbursement Construction Eng Nte \$940,000 S. Main St. Ms 6050A Southwest Edge Of Walnut Over Walnut Ditch Village Of Walnut 13-00019-00-Br C-93-053-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,000.0	-	-	-	-	-	-	-	-	-	-	87,841.5	6/5/2019	9/20/2017	52	1/8/2022	
AL18109	Reimbursement Const Eng. Nte \$1,738,399 County Line Rd (Ch-1) Fas-097 Over Union Ditch 3 1.5 Miels North Of Maple Park Kane County 08-00024-01-Br C-91-271-09	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	139,200.0	-	-	-	-	-	-	-	-	-	-	137,961.9	6/5/2019	9/20/2017	52	1/8/2022	
AL18111	Reimbursement Preliminary Engineering Joy Rd Ch-9 Fas-212 Rock Island County Lane To 160Th Avenue Mercer County 14-00103-03-Dr D-94-030-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	76,000.0	-	-	-	-	-	3,622.1	6,583.6	10,947.6	12,318.2	33,471.4	54,380.3	6/5/2019	12/18/2017	48	12/17/2021	
AL18112	Reimbursement Construction Eng. Nte \$720,000 Main St (Fap 828) II Rte 33 (Lenters St), Section,Hunter, Vine, Virginia And Church Street Village Of Dieterich 14-00008-00-Sw C-97-100-14	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	44,800.0	-	-	-	-	-	44,800.0	11,200.0	11,200.0	11,200.0	78,400.0	44,800.0	6/5/2019	9/15/2017	52	1/22/2022	
AL18113	Reimbursement Construction Eng. Nte \$1,312,000 North 42Nd Rd Tr-107A .5 Miles North Of Sheridan Over Somanauk Creek LaSalle County 14-23744-00-Br C-93-113-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	104,000.0	-	-	-	-	-	-	-	-	-	-	49,362.4	6/5/2019	9/6/2017	52	1/8/2022	
AL18115	Reimbursement Preliminary Engineering Nte \$39,984 Sand Ridge Bike Trail Sand Ridge Nature Center Toburnman Greenway Forest Preserves Of Cook Co. 13-F3000-24-Bt D-91-339-13	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	39,984.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/8/2017	48	12/7/2021	
AL18116	Reimbursement Preliminary Engineering Nte \$32,000 E 1420 N Rd. Fas-2821 3.5 Miles South-Sw Of Mt. Erie Over Branch Elm River Drain Wayne County 13-16123-00-Br P-97-002-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	45,000.0	-	-	-	-	-	-	-	14,262.2	-	14,262.2	45,000.0	6/5/2019	1/26/2018	48	1/25/2022	
AL18118	Reimburse Prelim Engineering Nte \$151,255 Danne Rd, Tr-0221 Over Branch Of Plum Creek 0.7 Mile East Of Klemme Road Crete Township 13-02113-01-Br D-91-183-14	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	151,255.0	-	-	-	-	-	5,795.1	1,448.8	8,067.0	1,448.8	16,759.6	147,679.7	6/5/2019	1/17/2018	48	1/25/2022	
AL18119	Reimbursement Preliminary Engineering Beason-Chestnut Rd Fas-0557 Over Salt Creek 2 Miles North Of Chestnut Logan County 16-00059-01-Br P-96-206-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	81,600.0	-	-	-	-	-	59,492.4	14,873.1	14,873.1	14,873.1	104,111.7	59,492.4	6/5/2019	1/11/2018	48	1/31/2022	
AL18120	Reimburse Const Construction Engineering Nte \$357,120 Galena River Trail Galena Junction To The Village Of Aiken City Of Galena 10-00046-00-Bt C-92-060-11	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	41,773.1	-	-	-	-	-	14,654.7	3,663.7	3,663.7	3,663.7	25,645.8	41,773.1	6/5/2019	3/14/2016	59	2/20/2021	
AL18121	Reimbursement Const. Eng. Nte \$3,600,000 Harrison Ave Fap-0525 From 9Th St To 20Th St Over Drainage Way City Of Rockford 01-00509-00-Ro C-92-099-02	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,600,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/30/2015	76	3/7/2022	
AL18121	Reimbursement Const. Eng. Nte \$3,600,000 Harrison Ave Fap-0525 From 9Th St To 20Th St Over Drainage Way City Of Rockford 01-00509-00-Ro C-92-099-02	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,600,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/30/2015	76	3/7/2022	
AL18123	Reimbursement Preliminary Engineering Nte \$98,702 O'Brien Rd Fas-0029 Over Nippersink Creek County Of Mchenry 14-00432-00-Br D-91-144-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	98,702.0	-	-	-	-	-	13,692.1	556,356.0	3,423.0	556,356.0	1,129,827.2	92,323.8	6/5/2019	2/1/2018	47	1/31/2022	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL18124	Reimbursement Preliminary Engineering Nte \$152,961 III Rte 7 Frontage Road Fap-0351 Over Des Plaines River City Of Lockport 15-00083-00-Br D-91-068-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	152,961.0	-	-	-	-	-	-	-	-	-	-	152,961.0	6/5/2019	2/1/2018	47	1/31/2022	
AL18126	Reimbursement Preliminary Engineering Nte \$94,080 Various Locations City Of Effingham 16-00141-00-Br P-97-008-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	94,080.0	-	-	-	-	-	3,243.3	3,792.7	16,202.4	810.8	24,049.1	85,809.8	6/5/2019	12/21/2017	50	2/6/2022	
AL18127	Reimburse Construction Engineering Bobwhite Rd Tr-154A 3 Miles Sw Of Louisville At Buck Creek Clay County 15-07124-00-Br C-97-026-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	13,610.6	-	-	-	-	-	13,610.6	3,402.6	3,402.6	3,402.6	23,818.5	13,610.6	6/5/2019	1/22/2018	49	2/14/2022	
AL18128	Reimburse Construction Engineering Nte \$1,500,000 Ringwood Rd Fau-0166 Spring Grove Rd To Il Rte 120 Barnard Mill Rd Fau-4083 Ringwood Rd To Il Rte 31 Village Ringwood 17-00000-00-Rs C-91-084-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	83,440.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/28/2017	51	2/21/2022	
AL18129	Reimbursement Preliminary Engineering Nte \$240,000 Columbus St Fap-0060 West Elma Road To West Stevenson Road City Of Ottawa 17-00168-00-Br P-93-043-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	240,000.0	-	-	-	-	-	51,493.2	105,742.5	77,041.0	12,873.3	247,150.0	234,276.7	6/5/2019	1/17/2018	49	2/21/2022	
AL18131	Reimbursement Preliminary Engineering Nte \$32,000 Cr 2515 E. Tr-562 1.7 Miles West Of Golden Gate Over Branch Little Wabash Wayne County 17-15145-00-Br P-97-003-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,000.0	-	-	-	-	-	-	-	7,440.0	-	7,440.0	21,040.9	6/5/2019	1/26/2018	48	1/25/2022	
AL18132	Reimburse Construction Eng. Nte \$3,287,500 Halsted St Il Rte 1 Fap-0876 I-80 (Eb) Ramp To 175Th St Village Of Hazel Crest 12-00023-00-Wr C-91-458-12	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	200,000.0	-	-	-	-	-	54,361.3	13,590.3	13,590.3	75,308.6	156,850.5	129,669.9	6/5/2019	1/29/2018	49	2/21/2022	
AL18133	Reimbursement Construction Engineering Various Structures Located In Clay County Clay County 16-00093-00-Bi Bt-97-001-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,912.1	-	-	-	-	-	16,912.1	850,317.0	4,228.0	850,317.0	1,721,774.1	16,912.1	6/5/2019	2/8/2018	48	2/27/2022	
AL18134	Reimbursement Construction Engineer Nte \$1,716,892 Lake St. Fau-0195 Barron Boulevard To Center St. Village Of Grayslake 15-00065-00-Rs C-91-049-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	164,904.0	-	-	-	-	-	-	-	-	-	-	147,382.3	6/5/2019	9/20/2017	53	2/21/2022	
AL18135	Reimbursement Construction Engineering Nte \$508,900 Poplar Ave Fau-3823 Park Ave To Vallette St City Of Elmhurst 17-00190-00-Rs C-91-259-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	42,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/7/2017	50	2/21/2022	
AL18136	Reimburse Construction Engineering Nte \$472,500 Bauer Parkway Ch-25 Fau-5034 At Victory Lane Village Of Machanew Park 17-00032-00-So C-92-027-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	67,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/1/2017	50	2/21/2022	
AL18138	Reimbursement Construction Engineering Nte \$45,000 Cr-1630 N. Tr-229 3.5 Miles Sw Of Mt Erie At Elm River (Elm River Township) Wayne County 16-06121-00-Br C-97-031-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	75,000.0	-	-	-	-	-	-	-	-	-	-	42,204.0	6/5/2019	11/30/2017	51	2/21/2022	
AL18139	Reimburse Construction Engineering Nte \$521,600 21 St Fau-1202 Sheridan Rd To Eastern Dead End 29Th St Fau-1207 Lewis Ave To Galilee Ave City Of Zion 17-00088-00-Rs C-91-222-17	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	57,600.0	-	-	-	-	-	-	-	53,404.5	-	53,404.5	53,404.5	6/5/2019	11/28/2017	51	2/21/2022	
AL18140	Reimbursement Preliminary Engineering Nte \$68,660 Muirhead Rd Tr-2110 Over Canadian National Railroad Plato Township 17-12082-01-Br P-91-007-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	68,660.0	-	-	-	-	-	-	-	-	-	-	23,991.2	6/5/2019	2/22/2018	48	2/27/2022	
AL18141	Reimbursement For Right Of Way Nte \$2,006,014 Brush College Rd Fau-7448/ Ms-7600B From E Harrison Ave To E William St E William St To E Lake Shore Dr. City Of Decatur 17-00933-00-La R-97-007-17	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	2,006,014.0	-	-	-	-	-	-	134,876.1	214,005.1	421,678.0	770,559.2	471,192.5	6/5/2019	2/22/2018	72	2/21/2024	
AL18142	Reimbursement Preliminary Engineering Nte \$520,000 Il-83 (Torrence Ave) Fap-0358 Michigan City Road To Us Rote 6 (159Th Street) City Of Calumet City 14-00154-00-Br D-91-153-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/28/2018	48	2/27/2022	
AL18143	Reimbursement Construction Engineering Burton View Rd (Ch22) Fas-0564 @ Sugar Creek Tributary 8.5 Miles South Of Emden Logan County 15-00081-04-Br C-96-210-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	22,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/3/2018	49	2/21/2022	
AL18145	Reimburse Participating Construction Preliminary Construction Engineering Nte \$1,537,578 Woodland Dr Fau-8726 Intersection Il142 & Ch36 Jefferson County 16-00214-00-Ro C-99-505-17 P-99-501-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,537,578.0	-	-	-	-	-	-	-	-	863,052.6	863,052.6	863,052.6	6/5/2019	2/22/2018	72	2/21/2024	
AL18146	Reimburse Construction Engineering Nte \$958,715 Il Rte 25 (N. Broadway St) Fau-2503 4 Miles Northof Spring Street To Spring Street City Of Aurora 16-00313-00-Ms C-91-279-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	958,715.0	-	-	-	-	-	-	180,681.8	-	-	180,681.8	611,785.7	6/5/2019	12/7/2017	50	2/21/2022	
AL18147	Reimburse Construction Engineering Nte \$51,200 Us Rte 12 Fap-0334 Il Rte 176 To Il Rte 22 Lake County 12-00999-26-Tl C-91-156-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	51,200.0	-	-	-	-	-	1,989.2	187.2	796.0	497.3	3,469.8	31,727.7	6/5/2019	11/28/2017	51	2/21/2022	
AL18148	Reimbursement Construction Engineering Nte \$228,543 Forest Avenue Mun-1090 At Ravine Ditch City Of Highland Park 13-00121-00-Br C-91-394-14	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	228,543.0	-	-	-	-	-	4,502.2	1,125.6	3,957.3	1,911.6	11,496.6	223,842.7	6/5/2019	11/30/2017	51	2/21/2022	
AL18149	Reimburse Construction Engineering Nte \$160,000 Rathje Road Fau-4304 Joliet Road To Corning Ave Village Of Peotone 04-00045-01-Fo C-91-187-15	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	160,000.0	-	-	-	-	-	19,595.7	33,295.7	11,241.3	6,578.6	70,711.3	157,048.4	6/5/2019	12/7/2017	50	2/21/2022	
AL18150	Reimbursement Construction Engineering Nte \$57,600 T. Oketo Ave Mun-2040 Lawrence Ave - Village Limit2. Wilson Ave Mun-4020 Oketo Ave To Harlem Ave Village Harwood Heights 17-00060-00-Rs C-91-066-18	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	57,122.3	-	-	-	-	-	57,122.3	14,280.6	14,280.6	14,280.6	99,964.0	57,122.3	6/5/2019	12/6/2017	50	2/21/2022	
AL18151	Reimbursement Construction Engineering Nte \$40,000 Joy Road Ch 9 Fas-212 At Camp Creek 1.8 Miles North Of Joy Mercer County 15-00103-05-Br C-94-049-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	50,185.1	-	-	-	-	-	4,596.3	1,149.1	1,149.1	1,149.1	8,043.4	50,185.1	6/5/2019	11/30/2017	51	2/21/2022	
AL18154	Reimburse Right Of Way Nte \$100,000 Green Mount Rd Fau-9170 Intersection @ Central Park Drive And Green Mount Road City Of Fallon 15-00071-00-Pv R-98-006-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	81,600.0	-	-	-	-	-	-	-	-	-	-	81,600.0	6/5/2019	1/19/2018	49	2/27/2022	
AL18156	Reimbursement Preliminary Engineering Nte \$48,000 Kirchoff Road Fau-3517 Hicks Road To New Wilke Rdcity Of Rolling Meadows 17-00121-00-Rs D-91-260-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	48,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/15/2018	48	3/14/2022	
AL18157	Reimbursement Preliminary Engineering Nte \$163,704 Orchard Lane Mun-1048 Monville Road To Rollins Road Village Or Round Lake Beach 15-00078-00-Pv D-91-248-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	163,704.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/28/2018	48	2/27/2022	
AL18158	Reimbursement Preliminary Engineering Nte \$67,600 Lily Cache Road Tr-0068 Over Lily Cache Creek Plainfield Township 15-16108-01-Br D-91-072-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	65,877.9	-	-	-	-	-	901.6	225.4	225.4	225.4	1,577.8	65,877.9	6/5/2019	3/8/2018	48	3/14/2022	
AL18160	Establish Obligation For Construction Engineering Village Of Frankfort @ St Francis Rd 88Th-80Th Ave10-00045-00-Wr C-91-137-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	425,432.0	-	-	-	-	-	14,653.5	22,891.4	105,774.7	3,663.4	146,983.0	189,570.1	6/5/2019	1/19/2018	50	3/18/2022	
AL18161	Establish Obligation For Construction Engineering Agreement Dated 03/19/18 City Of Jackson 12-00171-00-Rs C-99-513-13 @ Giant City Road	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/27/2017	52	3/18/2022	
AL18163	Reimbursement For Prelim Eng Rockland Rd - Desplaines River To St Mary'S Rd Libertyville Rd Dist (Lake County) 16-10130-02-Wr D-91-020-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	266,044.0	-	-	-	-	-	34,725.4	616,307.0	8,681.3	8,681.3	668,395.1	144,674.9	6/5/2019	3/20/2018	49	4/12/2022	
AL18164	Reimbursement For Prelim Eng Metra Station Over Carr Bridge Village Of Mundelein (Lake County) 12-00097-00-Br D-91-333-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	320,000.0	-	-	-	-	-	43,231.3	35,615.6	10,807.8	10,807.8	100,462.6	301,989.4	6/5/2019	4/4/2018	48	4/12/2022	
AL18165	Reimbursement For Const Engineering 163Rd St/Meadowview Dr/Haven Ave Village Of Orland Hills (Cook County) 14-00025-00-Rs C-91-267-14	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	64,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/19/2018	50	3/29/2022	
AL18166	Reimbursement Of Const Engineering Austin Ave(Ms1070) 107Th St To 111Th St Village Of Chicago Ridge (Cook County) 16-00055-00-Rs C-91-401-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	62,400.0	-	-	-	-	-	-	60,319.9	-	-	60,319.9	60,319.9	6/5/2019	1/19/2018	50	3/28/2022	
AL18167	Reimbursement For Construction Engineering Bridge St(Fas 171) Over Fox River LaSalle County 17-00802-00-Br C-93-037-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,000.0	-	-	-	-	-	11,759.8	41,644.6	2,939.9	24,680.3	81,024.6	106,115.0	6/5/2019	1/26/2018	50	3/28/2022	
AL18168	Reimbursement For Construction Engineering Barber Greene Rd(Fau 5334) III 23 To Peace Rd DeKalb County 13-00184-01-Wr C-93-050-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	46,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/18/2018	50	3/28/2022	
AL18169	Reimbursement Of Construction Engineering Oscola Rd(Ch 8) W Fork Of Spoon Trib Stark County 14-00178-00-Br C-94-021-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	24,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/23/2018	50	3/28/2022	
AL18170	Reimbursement For Preliminary Engineering City Of Pana 16-00053-00-Rs P-96-203-17 Ph 1 & Ii Widen And Resurface 9Th St Nte \$200,000	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	200,000.0	-	-	-	-	-	51,002.2	20,355.7	9,672.0	980.6	82,010.4	132,645.6	6/5/2019	3/27/2018	48	3/26/2022	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL18171	Reimbursement Construction Engineering Nte \$76,0001477H St (Ii Route 83) Sidewalk & Lighting Improvement Of Midlothian 14-00028-00-Sw C-91-244-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	76,000.0	-	-	-	-	-	56,883.0	14,220.8	4,204.2	14,220.8	89,528.7	76,000.0	6/5/2019	3/27/2018	48	3/26/2022	
AL18174	Reimbursement Construction Engineering Nte \$800 Market Place Fau-9326 600 Feet W Of Market Place & Plaza Drive Intersection To Ii 159 Fairview Heights City 14-00042-00-Pv C-98-362-14	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	800.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/29/2018	51	4/12/2022	
AL18175	Reimbursement Participate Const, Prelim. Engineer & Const. Eng. Nte \$1,806,695.3 Main St & Streampland Rd Fau-5456&S460 S Main - Veterans Pkwy Rochelle 15-00115-00-Fp C-92-041-16 & P-92-037-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,806,695.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/13/2018	72	4/12/2024	
AL18176	Reimburse Participate Construction, Prelim Eng. Construction Eng Nte \$1,225,514 Sullivan Rd & Ii 37, Ch-27,Fas-2701,Tr-0414A Ii37 Of Sullivan Rd Marion Co 16008007-00-Pv C-98-355-16 (D-98-300-16)	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,225,514.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/18/2018	72	4/17/2024	
AL18177	Reimbursement Preliminary Engineering Nte \$160,0000Id Us 66 Fas-1488 E 550 North Road Ch 36 To 1.1 Mile South Of Shirley Mclean County 17-00001-05-Bt D-95-044-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	160,000.0	-	-	-	-	-	-	49,468.6	9,292.3	-	58,760.9	133,678.1	6/5/2019	4/11/2018	48	4/17/2022	
AL18178	Reimbursement Preliminary Engineering La Prairie Rd, Fas-0583 At South Fork Of Cedar Creek Schuyler County 18-00080-00-Br P-96-006-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	80,000.0	-	-	-	-	-	9,496.8	3,758.7	3,330.1	2,374.2	18,959.8	49,936.0	6/5/2019	3/28/2018	49	4/30/2022	
AL18180	Reimbursement Materials County Wide Sign Upgrade Morgan County 16-00106-00-Sr C-96-003-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	100,000.0	-	-	-	-	-	-	-	-	63,233.7	63,233.7	63,233.7	6/5/2019	3/19/2018	49	4/30/2022	
AL18181	Reimbursement Preliminary Engineering Nte \$103,172Northfield Road Fau-1039 Winnetka Road To Willow Road Village Of Northfield 16-00053-00-Rs D-91-263-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	103,171.6	-	-	-	-	-	15,080.2	683,126.0	3,770.1	683,126.0	1,385,102.2	103,171.6	6/5/2019	4/30/2018	48	4/30/2022	
AL18182	Reimbursement Preliminary Engineering Nte \$91,191 Rural Street Tr-0189A Over Indian Creek Aurora Township 15-01127-01-Br D-91-390-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	91,190.2	-	-	-	-	-	-	5,142.3	-	-	5,142.3	91,190.2	6/5/2019	1/29/2018	52	5/14/2022	
AL18185	Reimburse Construction Engineering Nte 9,600 Dwight Reg. Transportation Center / Depot Rehab. 119 West Main Street Village Of Dwight 13-00052-01-Hp C-93-092-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	9,600.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/28/2017	58	4/24/2022	
AL18186	Reimbursement Preliminary Engineering Nte \$33,600 Prater Ave Mun-2005 Over Addition Creek City Of Northlake 14-00086-00-Br D-91-218-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	33,600.0	-	-	-	-	-	-	33,600.0	-	-	33,600.0	33,600.0	6/5/2019	5/15/2018	48	5/14/2022	
AL18187	Reimburse Preliminary Engineering Nte \$99,958 400 Rd/420 St Houge Town Rd Fas-1658/694 Ii Rte 49 To The Crawford County Line Clark County 13-00272-00-Rs P-97-019-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	99,958.0	-	-	-	-	-	-	225,961.0	-	-	225,961.0	25,188.3	6/5/2019	4/5/2018	48	4/24/2022	
AL18191	Reimburse Preliminary Engineering Nte \$16,000 Cedar Ave, Lake Ave, Central Ave, Fau-0207 Mun-3006 Mun-1008 Ii83 To Cn Rr Cedar To Ii83 To Ii 132 Village Lake Villa 14-00031-00-Sw D-91-260-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,000.0	-	-	-	-	-	-	16,000.0	-	-	16,000.0	16,000.0	6/5/2019	6/8/2018	48	6/12/2022	
AL18192	Reimburse Preliminary Engineering Nte \$4,224 79Th Street, Fau-1548 Garden Lane To Oak Grove Avenue Village Of Justice 16-00043-00-Sw D-91-275-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,041.7	-	-	-	-	-	4,041.7	1,010.4	1,010.4	1,010.4	7,073.0	4,041.7	6/5/2019	6/12/2018	48	6/12/2022	
AL19001	Reimbursement Construction Engineering Nte \$800 Gall Road Fau-9345 Gall Road @ Ii 3 City Of Columbia 15-00052-00-Pv C-98-184-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	800.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/19/2018	51	6/4/2022	
AL19002	Reimbursement Preliminary Engineering Nte \$60,000 Brainard Ave. Fau-2704 55Th Street To Joliet Rd City Of Countryside 14-00041-00-Bt D-91-083-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	60,000.0	-	-	-	-	-	-	59,968.8	-	-	59,968.8	59,968.8	6/5/2019	6/12/2018	48	6/12/2022	
AL19002	Reimbursement Preliminary Engineering Nte \$60,000 Brainard Ave. Fau-2704 55Th Street To Joliet Rd City Of Countryside 14-00041-00-Bt D-91-083-15	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	60,000.0	-	-	-	-	-	-	-	-	-	-	59,968.8	6/5/2019	6/12/2018	48	6/12/2022	
AL19003	Reimbursement Construction Engineering Nte \$50,560Green Mount Rd Fau-9170 Intersection @ Central Park Drive City Of O'Fallon 15-00071-00-Pv C-98-146-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	48,909.5	-	-	-	-	-	20,775.1	5,193.8	5,193.8	5,193.8	36,356.4	48,909.5	6/5/2019	3/19/2018	51	6/4/2022	
AL19004	Reimbursement Construction Engineering Nte \$140,000Oak Park Ave Fau-2774 159Th Street To 167Th StreetVillage Of Tinley Park 14-00117-00-Fp C-91-159-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	140,000.0	-	-	-	-	-	14,244.4	29,866.9	6,171.3	3,870.8	54,153.5	139,967.5	6/5/2019	3/14/2018	51	6/19/2022	
AL19005	Reimbursement Preliminary Engineering Nte \$256,114Rockland Rd Fau-1239 Ii Rte 21 (Milwaukee Ave) Todes Plaines River Village Of Libertyville 16-00116-00-Pv D-91-302-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	256,114.0	-	-	-	-	-	-	230,244.3	-	11,548.8	241,793.1	241,793.1	6/5/2019	5/25/2018	49	6/19/2022	
AL19007	Reimbursement Construction Engineering Nte \$159,000Custer Avenue Fau-2965 47Th Street To Ogden Ave.Village Of Brookfield 17-00131-00-Rs C-91-133-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	159,000.0	-	-	-	-	-	7,070.1	1,767.5	1,767.5	1,767.5	12,372.7	151,464.8	6/5/2019	3/6/2018	51	6/4/2022	
AL19008	Reimbursement Construction Engineering Nte \$112,679Chicago Ave. Fau-1398 Thatcher Avenue To Harlem Avenue Village Of River Forest 17-00099-00-Rs C-91-011-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	107,593.7	-	-	-	-	-	-	-	20,259.0	-	20,259.0	107,593.7	6/5/2019	3/15/2018	51	6/4/2022	
AL19009	Reimbursement Construction Engineering Nte \$144,000Pearl St, Lincoln Rd, Fau-0081, Fau-0089 Ii Rte 31 To North River Rd, North River Rd To Chapel Hill RdCity Of Mchenry 15-00081-00-Rs C-91-095-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	143,970.0	-	-	-	-	-	522.0	130.5	130.5	130.5	913.6	143,970.0	6/5/2019	3/20/2018	51	6/4/2022	
AL19010	Reimbursement Construction Engineering Nte \$224,103Sayton Rd Fau-0151, Us12(Rand Rd) To Rollins Rd, Sayton Rd Fau-0152, Rollins Rd To Industrial Ave Village Of Fox Lake 04-00018-00-Fn C-91-108-14	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	224,103.0	-	-	-	-	-	92,425.8	23,106.5	23,106.5	23,106.5	161,745.2	147,072.5	6/5/2019	3/20/2018	51	6/3/2022	
AL19011	Reimburse Construction Engineering Nte \$52,000 Fort(Fed), Nte \$9,750 (State) East Ave Fau-1684 Al Irving Park Road, Total Nte \$61,750 Village Of Streamwood 15-00059-00-Ch C-91-062-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	61,750.0	-	-	-	-	-	-	61,750.0	-	-	61,750.0	61,750.0	6/5/2019	3/16/2018	51	6/4/2022	
AL19012	Reimburse Construction Engineering Nte \$132,000 Stone Avenue Station At Burlington Avenue Village Of Lagrange 14-00089-00-Sw C-91-239-14	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	132,000.0	-	-	-	-	-	-	-	-	-	124,092.4	6/5/2019	3/16/2018	51	6/19/2022		
AL19013	Reimbursement Construction Engineering Nte \$246,400Roselle Road Fap-0364 Hillcrest Boulevard To Central Road Village Of Schaumburg 14-00113-00-Bt C-91-211-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	246,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/15/2018	51	6/3/2022	
AL19014	Reimburse Construction Engineering Nte \$35,760 Center Grove Road Fau-8874 At Ii 157 City Of Edwardsville 16-00109-00-Pv C-98-334-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	35,760.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/15/2018	51	6/3/2022	
AL19015	Reimburse Construction Engineering Nte \$150,656 Niedringhaus Ave, Edison Ave, Delmar Ave, 19Th St Fau-9090 Ms-6150/6142/2010 Cleveland Blvd Delmar City Of Granite City 10-00191-00-La C-98-319-11	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	218,570.0	-	-	-	-	-	-	-	-	-	-	149,958.1	6/5/2019	3/19/2018	51	6/3/2022	
AL19017	Reimbursement Preliminary Engineering Nte \$136,942Coombs Road Tr-0170 Over Dm&E Rr Elgin Township 16-08112-01-Br D-91-470-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	136,942.0	-	-	-	-	-	-	-	-	-	26,421.9	6/5/2019	6/27/2018	48	6/26/2022		
AL19018	Reimburse Construction Engineering Nte \$300,000 Farnham St Over Bnsf Rr Fau-6790 0.3 Miles N. Of East Main Street City Of Galesburg 08-00601-19-Br C-94-041-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	300,000.0	-	-	-	-	-	-	-	-	46,376.0	46,376.0	194,022.2	6/5/2019	12/5/2017	54	6/19/2022	
AL19019	Reimbursement Construction Engineering Nte \$800.00Berm Multi-Use Path Ii4 To 6Th Street Extension City Of Mascoutah 14-00024-00-Bt C-98-359-14	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	800.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/19/2018	51	6/3/2022	
AL19020	Reimburse Construction Engineering Nte \$27,046 North Mail St, Fau-2566 Serminary Avenue To Cole Avenue City Of Wheaton 15-00113-00-Rs C-91-187-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	27,046.0	-	-	-	-	-	-	-	-	-	-	6,307.8	6/5/2019	3/8/2018	51	6/19/2022	
AL19021	Reimbursement Preliminary Engineering Nte \$200,800St Louis St, Mun-1003 Mississippi Ave To Ii 53 Village Of Elwood 07-00019-00-Ch D-91-059-08	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	200,800.0	-	-	-	-	-	160,621.9	10,537.4	40,155.5	40,155.5	251,470.3	189,778.5	6/5/2019	7/5/2018	48	7/17/2022	
AL19022	Reimbursement Construction Engineering 300N Tr-0403 At Unnamed Creek, 4 Miles Southwest Of Norris City, Indian Creek Township White County, 09-08141-00-Br C-99-518-10	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,000.0	-	-	-	-	-	-	-	4,186.9	-	4,186.9	4,186.9	6/5/2019	3/7/2018	51	6/4/2022	
AL19023	Reimburse Construction Engineering Nte \$112,000 167Th St (Division St) Fau-0291 At Gougar Road City Of Lockport 14-00081-00-Ch C-91-061-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	112,000.0	-	-	-	-	-	16,601.9	4,150.5	4,150.5	4,150.5	29,053.3	112,000.0	6/5/2019	2/26/2018	52	6/3/2022	
AL19024	Reimburse Preliminary Engineering Nte \$78,312 County Wide Guardrail Edgar County 16-00132-00-Sp P-95-024-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	78,312.0	-	-	-	-	-	7,938.7	5,091.5	34,253.4	2,688.4	49,972.0	71,098.2	6/5/2019	6/21/2018	49	7/9/2022	

Agency Project ID	Project Title	Funding Source	Funding Source Category	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
AL19025	Reimburse Construction Engineering Nte \$183,584 Wolf Road Fau-2690 North Avenue To Winters Drive City Of Northlake 17-00091-00-Rs C-91-052-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	183,584.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/16/2018	51	6/19/2022	
AL19026	Reimburse Construction Engineering Nte \$43,200 Schwerman Rd. Tr-0149 & Mun-0900 Fairfield Rd To Gilmer Road Village Of Hawthorn Woods 17-00018-00-Rs C-91-074-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	39,761.4	-	-	-	-	-	39,761.4	9,940.4	9,940.4	9,940.4	9,940.4	69,582.5	39,761.4	6/5/2019	1/17/2018	53	6/3/2022	
AL19027	Reimburse Construction Engineering Nte \$180,480 Golf Road Fau-1241 Butterfield Rd To Milwaukee Ave (Ii Route 21) Village Of Libertyville 17-00119-00-Rs C-91-189-17	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	180,480.0	-	-	-	-	-	-	120,196.9	-	-	120,196.9	120,196.9	120,196.9	6/5/2019	3/20/2018	51	6/4/2022	
AL19028	Reimburse Preliminary Engineering Nte \$200,000 St Charles Road Fau-1397 Over Salt Creek Village Of Villa Park 15-00094-00-Br D-91-313-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	200,000.0	-	-	-	-	-	-	-	-	-	-	-	130,641.9	6/5/2019	6/13/2018	48	6/19/2022	
AL19029	Reimburse Construction Engineering Nte \$100,000 North Ave. Fau-1345, At Us20 (Lake Street) Village Of Streamwood 15-00058-00-Ch C-91-063-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	97,629.3	-	-	-	-	-	-	2,871,806.0	-	-	2,871,806.0	97,629.3	6/5/2019	2/26/2018	52	6/4/2022		
AL19031	Reimburse Participate Construction, Preliminary & Construction Engineering Nte \$620,435 Gateway Commerce Dr N Me1016 To .3 Mile N Of New Road Madison Co 17-00149-84-Rp C-98-196-18 P-98-011-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	487,485.8	-	-	-	-	-	75,994.1	18,998.5	18,998.5	18,998.5	132,989.7	487,485.8	6/5/2019	3/22/2018	48	3/21/2022		
AL19032	Reimburse Construction Engineering & Utilities Nte \$170,580 Northwest Highway Fau-3524 Touhy Ave To Washington Ave City Of Park Ridge 10-00149-01-Ls C-91-092-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	170,580.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/19/2018	53	6/4/2022	
AL19033	Reimburse Construction Engineering Nte \$128,000 Kickapoo Trail 1000 Feet West Of Oakwood Avenue In Oakwood To Grays Siding Road Conservation Distvermillion County 08-F3000-01-Br C-95-340-13	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	128,000.0	-	-	-	-	-	55,812.1	14,615.1	53,377.9	13,953.0	137,758.2	123,805.1	6/5/2019	11/20/2015	79	6/3/2022		
AL19034	Reimburse Preliminary Engineering Nte \$31,500 Curran Road Fau-0084 H 120 To Ojibwa Lane City Of Mchenry 15-00082-00-So D-91-204-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	31,500.0	-	-	-	-	-	6,645.9	1,016.4	1,661.5	1,661.5	10,985.2	23,035.0	6/5/2019	7/20/2018	48	7/25/2022		
AL19036	Reimburse Construction Engineering Nte \$120,000 135Th St. Fau-1596 Kostner Avenue To Claire Boulevard Village Of Robbins 14-00031-00-Rs C-91-113-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,000.0	-	-	-	-	-	109,499.4	4,868.9	27,374.9	27,374.9	169,117.9	114,368.2	6/5/2019	4/26/2018	51	7/24/2022		
AL19037	Reimburse Construction Engineering Nte \$100,000 Moffett Road Fau-2758 Center Ave To Sheridan Rd Village Of Lake Bluff 16-00036-00-Rs C-91-246-17	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	595,000.0	-	-	-	-	-	32,259.3	106,595.6	8,064.8	8,064.8	154,984.5	243,008.0	6/5/2019	3/20/2018	51	6/19/2022		
AL19039	Reimburse Construction Engineering Nte \$41,600 223Rd St, Cornell Ave Mun-4000, Mun 2026 Cornell Ave To Torrence Ave Sauk Trail To 223Rd Village Of Sauk Village 16-00037-00-Rs C-91-008-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	41,538.0	-	-	-	-	-	5,673.3	1,326.1	1,418.3	1,418.3	9,835.9	41,538.0	6/5/2019	4/26/2018	51	7/24/2022		
AL19040	Reimburse Construction Engineering Nte \$52,843 York Street Fau-2678A & Or-0010 North Avenue To First Street City Of Elmhurst 17-00191-00-Rs C-91-100-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	52,843.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/13/2018	52	7/24/2022	
AL19041	Reimburse Construction Engineering Nte \$39,967 Beneficent Pkwy Mun-2037 Abbeywood Drive To Maple Avenue Village Of Lisle 17-00063-00-Rs C-91-070-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	39,967.0	-	-	-	-	-	-	12,199.9	27,765.0	-	39,964.9	39,964.9	6/5/2019	4/25/2018	51	7/24/2022		
AL19042	Reimburse Construction Engineering Nte \$40,781 Briar Hill Road Fau-2319 Big Timber Road To North Village Limits Village Of Hampshire 17-00019-00-Rs C-91-081-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,781.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/26/2018	51	7/24/2022	
AL19043	Reimburse Construction Engineering Nte \$32,000 Shawneetown/New Haven Rd Fas-0888 4.3 Miles North13 At North Fork Cypress Creek Gallatin County 15-00081-00-Br C-99-522-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/17/2018	51	7/24/2022	
AL19044	Reimburse Construction Engineering Nte \$932,330 Huntley Road Fau-1283 At H31 Village Of Carpentersville 08-00083-00-Ch C-91-386-08	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	932,330.0	-	-	-	-	-	464,008.3	116,002.1	304,461.2	1,953,469.0	2,837,940.6	840,954.8	6/5/2019	3/20/2018	52	7/30/2022		
AL19045	Reimburse Construction Engineering Main Street Rte 117, Fap 0702 Us 24 To Sunny Land City Of Eureka 13-00040-00-Rs C-94-061-14	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	22,918.2	-	-	-	-	-	-	-	-	-	-	22,918.2	22,918.2	6/5/2019	5/3/2018	50	7/24/2022	
AL19046	Reimburse Participating Construction, Construction & Preliminary Engineering Nte \$1,029,216 N. Outer Belt W. Fau-8384 Mid-America - II Rt32/33 Effingham 12-00129-00-Ls C-97-013-17/P-97-006-17	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	1,029,216.0	-	-	-	-	-	-	995,704.0	8,726.3	-	1,004,430.3	776,957.2	6/5/2019	6/5/2018	72	6/4/2024		
AL19047	Reimburse Participating Construction, Preliminary & Construction Engineering Nte \$2,000,000 McDermott Dr, Morris Ave, Morris Ave Mun-0017&0018Berkeley V. 17-00034-00-Dr C-91-202-17/D-91-244-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,000,000.0	-	-	-	-	-	-	-	589,128.8	177,965.4	767,094.2	1,675,146.4	6/5/2019	6/5/2018	72	6/4/2024		
AL19048	Reimburse Construction Engineering Nte \$76,000 Ridgeland Avenue Fau-2781 College Drive To 135Th Street City Of Palos Heights 16-00054-00-Br C-91-297-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	76,000.0	-	-	-	-	-	8,987.3	2,246.8	2,246.8	2,246.8	15,727.8	72,508.3	6/5/2019	12/6/2017	55	7/30/2022		
AL19050	Reimburse Preliminary Engineering Nte \$78,480 Troy Rd, Fau-8887/Fap-0600 Montclair Ave To Cottomwood Road City Of Edwardsville 16-00108-00-Ti P-98-016-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	78,480.0	-	-	-	-	-	-	-	-	-	-	6,990.3	6/5/2019	5/16/2018	51	8/8/2022		
AL19051	Reimburse Preliminary Engineering Nte \$59,600 16Th St Fau-1447 Harlem Ave To Lombard Avenue City Of Berwyn 17-00175-00-Ls P-91-247-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	59,600.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/15/2018	48	5/14/2022	
AL19053	Reimburse Preliminary Engineering Nte \$112,941 W. Section St From S. Main St (Fap-828) To Park St From W Section St To W Virginia St S. Pine St Village Of Dietersch 16-00009-00-Sw P-97-009-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	112,941.0	-	-	-	-	-	-	-	-	-	-	13,137.7	6/5/2019	6/12/2018	48	6/26/2022		
AL19054	Reimbursement For Constr, Const Eng And Railroad Us 45 (Well House Rd/North Elm St/Front St) City Of Arcola (Douglas County) 16-00009-01-So C-95-057-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,678,981.0	-	-	-	-	-	24,651.8	6,163.0	153,558.1	43,708.5	228,081.3	1,220,772.1	6/5/2019	6/13/2018	72	6/12/2024		
AL19055	Reimburse Construction Engineering Nte \$12,000 Corinth Road Fas-0903 From Johnston City Limits Topalutn Road Williamson County 15-00145-00-Rs C-99-523-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,000.0	-	-	-	-	-	11,861.2	2,965.3	2,965.3	2,965.3	20,757.2	11,861.2	6/5/2019	5/7/2018	51	8/15/2022		
AL19057	Reimburse Preliminary Engineering Nte \$32,000 University Parkway Fau-1638 Steger Monsee Road To Western Avenue Village Of University Park 14-00026-00-Br D-91-391-14	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,000.0	-	-	-	-	-	-	-	-	11,728.6	11,728.6	31,999.2	6/5/2019	7/11/2018	48	7/10/2022		
AL19058	Reimburse Right Of Way Nte \$160,000 Lee St Fap-0330 Forest Ave Mun-4280 Algonquin Rd To Oakton St Jeanette St To Dead End City Of Des Plaines 14-00220-00-Ti R-90-001-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	160,000.0	-	-	-	-	-	32,775.0	58,975.0	68,250.0	8,193.8	168,193.8	160,000.0	6/5/2019	6/19/2018	48	6/26/2022		
AL19059	Reimburse Construction Engineering Basset School Road Tr-101 C.L.O Mile Northeast Of Elizabethtown At Hosick Creek Hardin County 12-01162-00-Br C-99-507-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,964.5	-	-	-	-	-	-	10,796.2	-	-	10,796.2	10,796.2	6/5/2019	4/17/2018	51	7/9/2022		
AL19060	Reimburse Participating Construction Nte \$302,400 Champaign County Various Countywide Locations Champaign County 18-00447-00-So C-95-089-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	154,189.7	-	-	-	-	-	154,189.7	38,547.4	38,547.4	38,547.4	269,832.0	154,189.7	6/5/2019	5/24/2018	49	6/19/2022		
AL19061	Reimburse Construction Engineering Nte \$52,720 Main St Great Western Trail Brickville Rd To Mainst. North Ave To Maplewood Drive Sycamore Park Dist. 15-P4005-00-Br C-93-049-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	52,720.0	-	-	-	-	-	-	-	-	5,768.3	5,768.3	52,720.0	6/5/2019	3/20/2018	51	6/27/2022		
AL19062	Reimburse Construction Engineering Nte \$20,700 14 Different Locations Around Macon County Macon County 16-00282-00-Gr C-97-008-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,700.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/3/2018	50	7/24/2022	
AL19063	Reimburse Construction Engineering Nte \$100,000 Various Locations In Cumberland County Cumberland County 16-00081-00-Gr C-97-051-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	56,954.9	-	-	-	-	-	56,954.9	14,238.7	14,238.7	14,238.7	99,671.0	56,954.9	6/5/2019	5/3/2018	51	8/15/2022		
AL19065	Reimburse Right Of Way Nte \$47,500 Us Rte 14 Nw Highway, Fap-0305, Lake Cook Rd To Eastern Ave.Village Of Barrington 12-00089-00-Pk R-90-003-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	47,500.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/27/2018	49	9/10/2022	
AL19066	Reimburse Materials Various Locations Throughout McDonough County McDonough County 18-00000-00-Pp C-94-091-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	272,000.0	-	-	-	-	-	189,593.2	1,037,165.0	47,398.3	27,877.8	1,302,034.2	217,470.9	6/5/2019	8/2/2018	49	9/12/2022		
AL19068	Reimburse Participating Construction & Construct Engineering Nte \$4,840,000 Macarthur Hwy Fau-6593 Over Romeo B Garrett Ave City Of Peoria 14-00365-00-Br C-94-001-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,646,000.0	-	-	-	-	-	33,581.8	388,919.1	70,227.3	8,395.4	501,123.6	4,105,077.3	6/5/2019	2/14/2018	79	9/12/2024		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL19068	Reimburse Participating Construction & Construct Engineering Nte \$4,840,000 Macarthur Hwy Fau-6593 Over Romeo B Garrett Ave City Of Peoria 14-00365-00-Br C-94-001-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,646,000.0	-	-	-	-	-	-	-	-	-	-	4,105,077.3	6/5/2019	2/14/2018	79	9/12/2024	
AL19069	Reimburse Preliminary Engineering Nte \$415,674 Central Street Fau-1301 @ North Shore Channel City Of Evanston 16-00278-00-Br D-91-301-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	469,434.0	-	-	-	-	-	-	390,912.8	-	-	390,912.8	390,912.8	6/5/2019	8/30/2018	49	9/12/2022	
AL19070	Reimburse Right Of Way Nte 13,600 Danne Road Tr-0221 Over Branch Of Plum Creek 7 Miles East Of Klemme Road Cree Township Rd 13-02113-01-Br R-91-026-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	48,000.0	-	-	-	-	-	-	-	46,170.4	46,170.4	46,170.4	6/5/2019	8/30/2018	49	9/12/2022		
AL19071	Reimburse Preliminary Engineering Nte \$248,672 Cherry St Mun-3045 @ Metra/Upr 2.Oak St Mun-3050A, At Metra/Upr Village Of Winnetka 15-00104-00-Br D-91-239-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	215,934.7	-	-	-	-	-	-	215,934.7	-	215,934.7	215,934.7	6/5/2019	8/31/2018	49	9/12/2022		
AL19072	Reimburse Preliminary Engineering Nte \$262,981 Everett Rd, Fau-1248, @ Waukegan Road City Of Lake Forest 11-00091-00-Ch D-91-257-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	262,981.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/10/2018	48	9/19/2022		
AL19074	Reimburse Construction Engineering Nte \$144,000 Maple Ave (Il Rte 176) Fau-1238 Midlothian Road To Lake Street (Us Route 45) Village Of Mundelein 15-00101-00-Br C-91-183-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	144,000.0	-	-	-	-	-	4,232.5	11,490.6	9,033.8	1,058.1	25,815.0	24,756.9	6/5/2019	6/27/2018	51	9/24/2022	
AL19075	Reimburse Construction Engineering Nte \$1,492 N Main St/W. Cruger Rd Pap-0398, Fau-6737 North Main St From W. Cruger Rd To Easy St/W. Cruger Rd City Of Washington 16-00119-00-Br C-94-043-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,492.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/21/2018	51	9/10/2022		
AL19076	Reimburse Construction Engineering Delavan Road Fas-1464, 4 Miles Northwest Of Emden At Prairie Creek Ditch Logan County 15-00066-03-Br C-96-209-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	25,600.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/21/2018	51	9/10/2022		
AL19077	Reimburse Construction Engineering Nte \$60,000 Lens St (Ch 65) Fas-0065 From West Of Division Street To East Of North Freedom Street Village Of Lena 17-00028-00-Sw C-92-066-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	60,000.0	-	-	-	-	-	41,472.4	10,368.1	10,368.1	6,326.2	68,534.9	47,998.7	6/5/2019	4/30/2018	53	9/12/2022	
AL19078	Reimburse Construction Engineering 1350 E. Rd Tr-0215 1 Mile West Of Epworth At Unnamed Creek, Hawthorne Township/White County 10-06129-00-Br C-99-527-11	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,000.0	-	-	-	-	-	-	-	2,322.1	-	2,322.1	2,322.1	6/5/2019	6/25/2018	51	9/10/2022	
AL19079	Reimburse Construction Engineering Nte \$140,800 County Highway 25 Fas-0557, From Us136 To West Corporate Limit Of Atlanta Logan County 14-00035-03-Rs C-96-059-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	140,800.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/21/2018	51	9/10/2022		
AL19080	Reimburse Construction Engineering Nte \$60,600 Euclid Ave. Fau-1292, Rohlfwig Road To Salt Creek City Of Rolling Meadows 15-00115-00-Br C-91-269-15	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	60,600.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/21/2018	51	9/10/2022		
AL19081	Reimburse Preliminary Engineering Nte \$225,000 Kickapoo Trail Main Street In St. Joseph To Champaign/Vermilion County Line, Champaign County/Forest Preserve Dist. 17-F3000-00-Br D-95-043-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	225,000.0	-	-	-	-	-	30,064.2	3,688.4	3,628.0	8,029.2	45,409.8	88,154.8	6/5/2019	8/28/2018	49	9/19/2022	
AL19083	Reimburse Preliminary Engineering Nte \$182,048 Silver Glen Rd Pap-0526 Over Otter Creek Kane County 16-00115-02-Br D-91-022-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	182,048.0	-	-	-	-	-	12,596.5	3,149.1	3,677.6	3,149.1	22,572.4	163,388.3	6/5/2019	7/20/2018	48	7/9/2022	
AL19084	Reimburse Construction Engineering Nte \$161,000 Ravinia Ave Fau-1709 @ 147Th Street Village Of Orland Park 12-00069-00-Ch C-91-447-12	Non-Bond		0114944279001018	Statewide - Transportation and Related Construction	161,000.0	-	-	-	-	-	-	-	-	-	-	143,014.0	6/5/2019	1/18/2018	53	6/3/2022	
AL19085	Reimburse Construction Engineering & Utilities Nte \$6,364,981 Quentin Rd Rau-2574 Il Rte 22 To White Pine Road Lake County 08-00090-12-Ch C-91-080-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,364,981.0	-	-	-	-	-	291,634.5	245,371.3	167,750.1	267,236.8	971,992.6	1,285,342.6	6/5/2019	12/6/2017	66	6/4/2023	
AL19086	Reimburse Construction Engineering Nte \$100,000 Plum Grove Rd. Fau-2582 Il72 (Higgins Rd) To I58 (Golf Road) Village Of Schaumburg 14-00115-00-Pv C-91-060-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	100,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/21/2018	53	11/28/2022		
AL19087	Reimburse Participating Construction Nte \$92,092 (Eam) Various Locations Debris Removal Village Of Coal City 15-00034-00-Ms C-93-028-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	92,092.0	-	-	-	-	-	92,092.0	23,023.0	23,023.0	23,023.0	161,161.0	92,092.0	6/5/2019	9/14/2018	48	9/26/2022	
AL19088	Reimburse Construction Engineering Nte \$100,000 Plum Grove Rd Fau-2582 Wiley Road To Golf Road (Il Rt 58) Village Of Schaumburg 14-00115-01-Pv C-91-069-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	100,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/27/2018	53	11/28/2022		
AL19090	Reimburse Preliminary Engineering Nte \$135,000 York St. Fau-2678A At Butterfield Road Il56 City Of Elmhurst 17-00192-00-Ch P-91-006-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	135,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/11/2018	48	9/10/2022		
AL19091	Reimburse Right Of Way Nte \$1,677,500 Il62 (Algonquin Rd) Pap-0339 Plum Grove Road To West Of Il 53 Village Of Schaumburg 16-00068-00-Wr R-90-021-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,677,500.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/21/2018	74	8/8/2024		
AL19092	Reimburse Participating Construction Nte \$310,000 Various Locations Henderson County 18-00000-00-Pp C-94-058-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	349,000.0	-	-	-	-	-	-	-	62,596.4	-	62,596.4	341,595.9	6/5/2019	5/29/2018	49	6/19/2022	
AL19093	Reimburse Construction Engineering Nte \$1,000 1. Saak Trl Fau-1632, Karlov Ave-Richton Sq Rd 2. Gov. Hwy Fau-3778 Poplar Ave-Sauk Trl 3 Richton Pkman-1007 Richton Park 15-00059-00-Sw C-91-283-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	42,138.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/26/2018	53	9/12/2022		
AL19094	Reimburse Materials Various Locations Mercer County 18-00000-00-Pp C-94-038-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	365,331.0	-	-	-	-	-	249,600.0	62,400.0	62,400.0	96,199.8	470,599.8	345,799.8	6/5/2019	8/9/2018	48	8/8/2022	
AL19096	Reimburse Participating Construction, Preliminary & Construction Engineering, Piatt St Mun-7000 Aur Dot 479 966S Crossing@Norfolk Southern Railway Village Of Bement 16-00100-00-So C-95-304-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	167,850.0	-	-	-	-	-	85,311.6	21,327.9	21,327.9	21,327.9	149,295.3	85,311.6	6/5/2019	3/14/2017	67	10/30/2022	
AL19097	Reimbursement For Preliminary Engineering Des Plaines River Trl Toubay Ave To North Ave Vill Of Rosemont/Cook Cnty/17-00034-00-Br P-91-035-18 Nte \$721,000.00	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	721,000.0	-	-	-	-	-	119,546.0	106,779.4	80,309.3	50,372.5	357,007.1	357,007.1	6/5/2019	10/17/2018	48	10/16/2022	
AL19098	Reimburse Preliminary Engineering Nte \$189,546 Quentin Road To Smith Street (Fau 1285) Village Of Palatine 17-00102-00-Pv P-91-015-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	189,546.0	-	-	-	-	-	-	-	49,899.2	-	49,899.2	49,899.2	6/5/2019	10/18/2018	48	10/17/2022	
AL19099	Reimburse Prelim Engineering Elorado Blacktop Rd Fas 893 Over N Fork Saline Riv 1.75 Mi West Of Sr1 County Of Gallatin 14-00080-00-Br P-99-002-18 State Match Assist Nte \$50,000	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	250,000.0	-	-	-	-	-	-	-	33,242.9	-	33,242.9	33,242.9	6/5/2019	9/17/2018	49	10/16/2022	
AL19100	Reimburse Prelim Engineering Walnut St Lane Reductau 8014 So Grand Ave To Capitol Ave City Of Springfield/Sangamon County 17-00484-00-Spp-96-001-18 90% Hspp Funds Nte \$106,761	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	106,761.0	-	-	-	-	-	42,184.0	10,546.0	10,546.0	10,546.0	73,822.1	42,184.0	6/5/2019	7/10/2018	51	10/30/2022	
AL19101	Reimburse Preliminary Engineering Nte \$28,000 Corning Ave Fau-0417 Rathje Rd To Il Rte 50 Harlem Ave Village Of Peotone 17-00048-00-Rs D-91-009-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	28,000.0	-	-	-	-	-	9,914.3	2,478.6	3,489.6	2,614.0	18,496.4	27,740.3	6/5/2019	10/29/2018	48	10/30/2022	
AL19102	Reimburse Construction Broadway St, Henry St And Ridge St Fau 8983, 8972, 8991, 8993 City Of Alton/Madison Co 14-00236-00-Rs C-98-367-14 Nte \$487,500.00	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	487,500.0	-	-	-	-	-	487,500.0	121,875.0	121,875.0	121,875.0	853,125.0	487,500.0	6/5/2019	9/19/2018	49	10/30/2022	
AL19103	Reimburse Participating Construction Nte \$851,000 Homewood Disposal Services Village Of Park Forest 17-00098-03-Ms C-91-302-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	773,649.2	-	-	-	-	-	-	675,663.0	-	-	675,663.0	773,649.2	6/5/2019	6/20/2018	48	6/19/2022	
AL19104	Reimburse Construction Engineering Nte \$54,432 Montgomery Rd Mun-1110/1110A Fau-3819 Waubonsie Creek Trail To Middlebury Drive City Of Aurora 16-00311-00-Br C-91-252-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	54,432.0	-	-	-	-	-	6,264.4	32,165.4	1,566.1	1,727.8	41,723.8	40,157.6	6/5/2019	8/16/2018	51	11/28/2022	
AL19105	Reimburse Construction Engineering Nte \$52,000 Salt Creek Greenway Butterfield Rd To South Of Butterfield Rd Elmhurst Park Dist 12-P4000-01-Br C-91-038-14	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	52,000.0	-	-	-	-	-	25,025.5	13,576.1	6,256.4	6,256.4	51,114.4	38,601.6	6/5/2019	8/15/2018	51	11/28/2022	
AL19106	Reimburse Construction Engineering Nte \$15,700 Hawk Hollow Forest Preserve Trail Morton Road/Lawrence Ave To Existing Forest Reserve Path Dupage Cnty Forest Dist 15-00063-00-Br C-91-149-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	15,700.0	-	-	-	-	-	-	5,667.8	7,217.1	-	12,884.9	12,884.9	6/5/2019	6/21/2018	53	11/28/2022	
AL19107	Reimburse Preliminary Engineering Nte \$288,548 Brandyswain Lane-Deerfield Parkway To Prairie Road Village Of Buffalo Grove 16-00106-00-Rs D-91-145-17, Ms 2060 & Ms 4801	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	288,548.0	-	-	-	-	-	-	-	-	134,096.6	134,096.6	134,096.6	6/5/2019	11/14/2018	48	11/13/2022	
AL19108	Reimburse Preliminary Engineering Nte \$281,421 Telegraph Rd At Metra Milwaukee Dist N Station City Of Lake Forest 17-00092-01-Br P-91-294-17	Bond	BA	5544948149000210	Statewide - High Speed Rail	281,421.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/14/2018	48	11/13/2022	11/14/2018	
AL19109	Reimburse Preliminary Engineering Various Guardrails In Greene County 17-00097-00-Gr P-98-006-18 Greene County Nte \$73,350	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	73,350.0	-	-	-	-	-	22,408.1	1,352,220.0	5,602.0	11,542.2	1,391,772.4	33,950.3	6/5/2019	11/14/2018	48	11/13/2022	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL1910	Reimburse Construction Engineering Various Structures In Hancock County Hancock County 18-00113-05-Bi-Bi-96-001-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	60,000.0	-	-	-	-	-	42,087.9	10,522.0	8,529.2	10,522.0	71,661.1	50,617.1	6/5/2019	10/29/2018	49	11/4/2022	
AL1911	Reimburse Preliminary Engineering Nte \$30,500 Main St (Fau0165) Wm Rd To Blvtn St Village Of Spring Grove 16-00016-00-Sw D-91-443-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	28,775.9	-	-	-	-	-	20,249.6	126.9	5,062.4	5,062.4	30,501.3	28,775.9	6/5/2019	12/4/2018	48	12/3/2022	
AL1913	Reimburse Local Agency For Constr Engineering 1183(Torrence Ave) (Fap 0358) Michigan City Rd To Us Rte 6(1597th St) Nte \$20,000 Calumet City 14-00154-00-Bc-C-91-153-15	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	19,914.4	-	-	-	-	-	1,191.4	8,340.8	10,382.3	297.8	20,212.3	19,914.4	6/5/2019	6/21/2018	52	10/30/2022	
AL1915	Reimburse Construction Engineering Multi Use Bike Trail Sand Ridge Nature Cr To Green Lake Aquatictr Calumet City/Cook Co Forest Preserve District 13-F3000-24-Bt C-91-339-13	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	56,000.0	-	-	-	-	-	-	27,716.8	-	-	27,716.8	27,716.8	6/5/2019	6/21/2018	52	10/30/2022	
AL1916	Reimbursement For Construction Engineering 99Th St At Ridgeland Ave Fau 1642 Village Of Chicago Ridge 15-00054-00-Ti C-91-197-16 Nte \$37,320	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	37,320.0	-	-	-	-	-	-	36,045.3	-	-	36,045.3	36,045.3	6/5/2019	11/30/2018	48	11/29/2022	
AL1917	Reimburse Right Of Way Nte \$256,000 Cargill Elevator Rd Ms 1235 II Rte3/157 To Docks Village Of Cahokia 05-00043-00-Pv R-98-013-17	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects For Locals	256,000.0	-	-	-	-	-	58,380.0	14,595.0	14,595.0	14,595.0	102,165.0	256,000.0	6/5/2019	11/14/2018	48	11/13/2022	
AL1918	Reimburse For Preliminary Engineering Deneal Road Rte Sh5 3 Miles E Of Mtcheleeville Saline County 13-00155-00-Br P-99-500-14	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/19/2018	48	12/18/2022	
AL1919	Reimburse Construction Engineering Nte \$19,200.00 Webster St Fau 7063 @ Northview Dr To W Vermillion Village Of Catlin Vermillion Co 17-00016-00-Sw C-95-316-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	9,058.3	-	-	-	-	-	-	-	-	-	-	9,058.3	6/5/2019	9/4/2018	48	9/3/2022	
AL1920	Reimbursement For Preliminary Engineering Front St & Distillery Rd (Fap 656) City Of Pekin 18-00188-00-Rp D-94-001-19	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	469,000.0	-	-	-	-	-	67,156.0	197,186.2	16,789.0	1,831,337.0	2,112,468.3	333,483.4	6/5/2019	1/14/2019	48	1/13/2023	
AL1921	Reimburse For Construction Engineering Various Structures In Lawrence County 17-00121-00-Bi-Bi-97-005-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/28/2018	48	12/27/2022	
AL1922	Reimburse For Preliminary Engineering Brookfield Ave Fau 1408 A Sali Creek 15-00129-00-Br D-91-402-15 Village Of Brookfield	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	170,400.0	-	-	-	-	-	-	113,604.7	-	48,628.7	162,233.3	162,233.3	6/5/2019	12/18/2018	48	12/17/2022	
AL1923	Reimbursement For Part. Constr & Constr Eng. Various Locations In Calhoun County Calhoun County 16-00082-00-Gr C-98-302-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	582,610.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/16/2019	48	1/15/2023	
AL1924	Reimbursement For Constr Eng Main St Tr 0021 Major Bridge City Of Plano 15-00045-00-Br C-93-017-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	134,040.0	-	-	-	-	-	-	-	102,648.9	-	102,648.9	102,648.9	6/5/2019	12/18/2018	48	12/17/2022	
AL1925	Reimbursement For Construction Engineering Primm Rd (Ch9) Fas 0561 Bridge At Deer Creek Logan County 12-00038-06-Br C-96-063-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	127,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/18/2018	48	12/17/2022	
AL1926	Reimbursement For Preliminary Engineering Brookfield & Congress Park Metra Stations Village Of Brookfield 17-00130-00-Ms D-91-371-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,400.0	-	-	-	-	-	-	13,033.8	-	-	13,033.8	13,033.8	6/5/2019	1/30/2019	48	1/29/2023	
AL1927	Reimbursement For Construction Engineering Bradford-Putnam Rd (Ch 31) Fas 0247 Bureau County 09-00230-00-Br C-93-001-39	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	11,200.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/18/2018	48	12/17/2022	
AL1928	Reimbursement For Construction Engineering Broadway Ave & West Park St Mun 6540/Mun21000 Urbana Park District 17-P4003-00-Bt C-95-081-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	14,400.0	-	-	-	-	-	-	-	14,400.0	-	14,400.0	14,400.0	6/5/2019	12/18/2018	48	12/17/2022	
AL1929	Reimbursement For Construction Engineering Dove Dr Mun 5080 Sunset Dr To W Eames St(Us Rt 6) Village Of Channahon 16-00025-00-Fo C-91-280-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	134,359.0	-	-	-	-	-	-	34,062.3	19,168.1	44,674.7	97,905.0	97,905.0	6/5/2019	12/18/2018	48	12/17/2022	
AL1930	Reimbursement For Construction Engineering North Smith St Ch 0071V Or0710 Palatine Rd-II 68 Village Of Palatine 17-00103-00-Rd C-91-139-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/18/2018	48	12/17/2022	
AL1931	Reimbursement For Construction Engineering Central Signal System Expansion Various Areas Dupage County 17-Dcxs-01-TI C-91-128-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	324,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/18/2018	48	12/17/2022	
AL1932	Reimbursement For Construction Engineering Kirchoff Road Fau 3517 Hicks Rd To New Wilke Rd City Of Rolling Meadows 17-00121-00-Rs C-91-260-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	106,800.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/18/2018	48	12/17/2022	
AL1933	Reimbursement For Construction Engineering Aucutt Rd Fau 1550 Orchard Rd To Lake St Village Of Montgomery 16-00055-00-Rs C-91-232-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	60,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/18/2018	48	12/17/2022	
AL1934	Reimbursement For Construction Engineering Locust Rd Fau 1076 Lake Ave To Wilmette Ave Village Of Wilmette 12-00195-00-Pv C-91-224-13	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	259,697.0	-	-	-	-	-	36,951.4	9,237.8	200,409.5	22,317.6	268,916.3	259,678.5	6/5/2019	12/18/2018	48	12/17/2022	
AL1935	Reimbursement For Participating Construction Sign Removal & Replacement High,Wood & Court Sts. City Of Paris 17-00071-00-Se C-95-031-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	66,776.0	-	-	-	-	-	-	23,771.9	6,441.6	-	30,213.5	30,213.5	6/5/2019	11/28/2018	48	11/27/2022	
AL1936	Reimbursement For Preliminary Engineering Farnsworth Ave At Indian Creek Fap 0360 Village Of Aurora 18-00324-00-Br P-91-043-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	200,000.0	-	-	-	-	-	-	41,004.3	-	101,058.0	142,062.3	142,062.3	6/5/2019	11/14/2018	48	11/13/2022	
AL1938	Reimburse Local Agency For Constr.Prelimin Eng.& Constr Engineering. Division St Main St To Adm City Of Altamont 18-00020-00-Pv P-97-056-18 C-97-111-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	559,788.0	-	-	-	-	-	23,318.7	340,056.8	5,829.7	5,829.7	375,034.8	363,375.4	6/5/2019	12/27/2018	48	12/26/2022	
AL1940	Reimburse Local Agency Prelim Engineering Brookmont Blvd Fau 6181 Wash Ave To Schuyler Ave City Of Kankakee 06-00248-04-Br D-93-042-17 Nte \$382,058	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects For Locals	382,058.0	-	-	-	-	-	-	114,758.2	74,361.9	12,304.2	201,424.3	201,424.3	6/5/2019	2/1/2019	47	1/31/2023	
AL1941	Reimburse Local Agency Prelim Eng. Nte \$166,944 Rockland Rd Fau 1239 At Des Plaines River Village Of Libertyville 16-00118-00-Br P-91-133-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	151,767.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/7/2019	48	2/6/2023	
AL1942	Reimburse Local Agency For Partic. Construction Robinson St Fas 259 N Corp Limits To II Rr Cross. Village Of Sheridan 18-00009-00-Rs C-93-020-19 Nte \$22,500.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	22,500.0	-	-	-	-	-	-	-	-	22,500.0	22,500.0	22,500.0	6/5/2019	2/7/2019	48	2/6/2023	
AL1943	Reimburse Local Agency Prelim Engineering North River Rd Fas 0990 Nte \$86,890 Oregon Park District 17-P4000-00-Br P-92-002-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	86,890.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/4/2019	48	2/3/2023	
AL1944	Reimburse Local Agency Prelim Engineering II Rte 149 Fap 873 Jefferson St - Monroe St City Of West Frankfort 18-00060-00-Sw P-99-011-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,400.0	-	-	-	-	-	-	5,200.0	-	5,200.0	5,200.0	5,200.0	6/5/2019	2/4/2019	48	2/3/2023	
AL1945	Reimburse Local Agency Prelim Engineering North Main Rd Fas 0567 Quiver Creek Ne Of Havanamasson County 07-00022-01-Br D-96-011-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	300,000.0	-	-	-	-	-	29,535.3	11,764.7	45,384.4	50,501.0	137,185.4	137,185.4	6/5/2019	2/14/2019	48	2/13/2023	
AL1946	Reimburse Local Agency Prelim Eng Nte \$110,800 Great Western Trail To Pleasam St Sycamore Park District 18-P4006-01-Br D-93-003-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	110,800.0	-	-	-	-	-	7,392.2	44,257.6	1,848.1	1,848.1	55,346.0	51,649.8	6/5/2019	2/20/2019	48	2/19/2023	
AL1947	Reimburse Local Agency Constr Engineering Maint St Fap 0524 At Deerpark Road City Of Batavia 14-00084-00-Ch C-91-297-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	146,700.0	-	-	-	-	-	-	-	145,815.9	-	145,815.9	145,815.9	6/5/2019	12/27/2018	48	12/26/2022	
AL1948	Reimburse Local Agency Constr Engineering 55Th St(Ch35) Fau 1504 Dunham-Claresdon Hills Rds County Of Dupage 11-00302-04-Ch C-91-197-15	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	344,000.0	-	-	-	-	-	-	-	-	270,094.2	270,094.2	270,094.2	6/5/2019	2/7/2019	72	2/6/2025	
AL1949	Reimburse Local Agency For Prelim Engineering 88Th/Cork Ave Fau 2731 Archer Rd To 81St Village Of Justice 15-00042-00-Ch D-91-033-19	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,000,000.0	-	-	-	-	-	118,517.3	113,049.6	274,472.9	29,629.3	535,669.2	506,039.8	6/5/2019	2/21/2019	72	2/20/2025	
AL1950	Reimburse Local Agency Right Of Way Nte \$380,000 Athens Blacktop Fas 0574 3.85 Miles Menard County 09-00056-05-Ee R-96-001-19	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	380,000.0	-	-	-	-	-	-	409,446.0	24,398.7	1,058,506.0	1,492,350.7	59,407.8	6/5/2019	2/14/2019	48	2/13/2023	
AL1951	Reimburse Local Agency Right Of Way Lily Cache Rd Tr0068 At Lily Cache Creek Plainfield Township 15-16108-01-Br R-91-002-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/21/2019	48	2/20/2023	
AL1952	Reimburse Local Agency Participating Construction North Illinois St Fas 555_Nte \$42,390 Village Of Niantic 15-00004-00-Fo C-97-110-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	42,390.0	-	-	-	-	-	40,270.5	2,119.5	10,067.6	10,067.6	62,525.3	42,390.0	6/5/2019	2/21/2019	48	2/20/2023	
AL1953	Reimburse Local Agency Participating Construction Hazel Dell Rd, Ch4, And 1900 East Fas 702 County Of Cumberland 17-00082-00-Fo C-97-045-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,838,146.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/21/2019	72	2/20/2025	
AL1954	Reimburse Local Agency Prelim Eng Park Ave(III 148) Fap 726 City Of Herrin 18-00071-00-Ms P-99-012-18	Non-Bond		0114944279001019																		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL19157	Reimburse Local Agency Prelim Engineering Esington Rd Fau 0326 At Rock Run Creek City Of Joliet 16-00489-00-Br D-91-248-17	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	130,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/14/2019	48	3/13/2023	
AL19159	Reimburse Local Agency Prelim Engineering Brush College Rd Fau 7448 Over Faries Pkwy & Nte \$2,400,000 City Of Decatur 09-00933-01-Br D-97-009-19	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	2,400,000.0	-	-	-	-	-	127,530.6	399,886.2	207,959.4	212,844.1	948,220.3	948,220.3	6/5/2019	3/21/2019	72	3/20/2025	
AL19160	Reimburse Local Agency Prelim Eng. Nte \$290,860 Thompson Blvd Fau 3260, 4756, 4756A 16-00107-00-Rs D-91-144-17 Village Of Buffalo Grove	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	290,860.0	-	-	-	-	-	-	-	-	136,282.0	136,282.0	136,282.0	6/5/2019	3/27/2019	48	3/26/2023	
AL19161	Reimburse Local Agency Prelim Engineering Se 8Th Ave & Se 6Th Ave Ms 7570/Ms 2550 City Of Aledo 18-00044-00-Bt P-94-001-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	34,270.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/25/2019	48	3/24/2023	
AL19162	Reimburse Local Agency Prelim Engineering Bratton Ave/Rutland St Ms 7410/Fas 268 City Of Marseilles 18-00052-00-Sw P-93-006-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/25/2019	48	3/24/2023	
AL19163	Reimburse Local Agency Part. Construction County Highway 19 Ch 19 Fas 742 To Tr 287 Nte \$385,000 County Of Greene 17-00096-00-Rs C-98-024-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	385,000.0	-	-	-	-	-	-	378,696.0	-	-	378,696.0	378,696.0	6/5/2019	3/27/2019	48	3/26/2023	
AL19164	Reimburse Local Agency Part. Constr & Constr Eng II 64, Lake St. County Line Rd 1-290 Kamp Fap 0307 Fau 3537, Fau 2685 County Of Cook 16-W7331-00-Rp C-91-200-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	23,921,870.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/14/2019	72	2/13/2025	
AL19165	Reimburse Local Agency Natl Hwy Freight Program Re-Establish M&O Junction & Conologue Main Lines Ntes \$1,932,592.20 18-00002-00-Rr C-98-042-19 Terminal Railroad Assoc. Of St Louis	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,932,592.2	-	-	-	-	-	-	-	-	377,061.8	377,061.8	377,061.8	6/5/2019	2/21/2019	72	2/20/2025	
AL19166	Reimburse Local Agency Prelim Eng Bridge Load Studvarious Locations Winnebago County 16-00634-00-Es S-92-001-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/8/2019	48	4/7/2023	
AL19167	Reimburse Local Agency Prelim Engineering Central Ave, Wilmette Ave (Fau 1296, Fau 1297) Nte \$426,812 16-00199-00-Rs D-91-028-17 Villase Of Wilmette	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	426,812.0	-	-	-	-	-	-	220,943.1	-	-	220,943.1	220,943.1	6/5/2019	4/10/2019	48	4/9/2023	
AL19168	Reimburse Local Agency Prelim Engineering Interchange Connecting I-57 & I 14 Fau 57 Nte \$2,400,000 City Of Benton 18-00066-00-Es P-99-002-19	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	2,400,000.0	-	-	-	-	-	-	2,023,687.0	67,456.8	111,486.4	2,202,630.1	253,351.4	6/5/2019	4/10/2019	72	4/9/2025	
AL19169	To Reimburse Local Agency Prelim Engineering Comed Multi Use Trail Off-Rd Weber Rd-Airport Rd & I-55 Fr Nte \$89,600 Village Of Romeoville 15-00063-00-Bt D-91-253-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	89,600.0	-	-	-	-	-	-	-	39,878.3	39,878.3	39,878.3	6/5/2019	2/20/2019	48	2/19/2023		
AL19170	Reimburse Local Agency Construction Engineering, Guardrail Installations In Various Locations In Jersey County High Risk Rural Roads.Nte \$249,780. Jersey County 17-00058-00-Gr C-98-300-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	249,780.0	-	-	-	-	-	-	-	16,989.0	16,989.0	16,989.0	6/5/2019	5/7/2019	48	5/6/2023		
AL19171	Reimburse Local Agency Constr Engineering, East Grand Ave Fas 2907 Hafer Rd To Hurricane Rd Village Of Crainville 17-00012-00-Pv C-99-047-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	70,064.4	-	-	-	-	-	-	40,390.8	10,097.7	29,673.6	10,097.7	70,064.4	6/5/2019	5/7/2019	48	5/6/2023	
AL19172	Reimburse Local Agency Constr Engineering, West Ave Fau 2659 First St - St Charles Rd Nte \$ 33,355 City Of Elmhurst 18-00194-00-Rs C-91-233-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	33,355.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/7/2019	48	5/6/2023	
AL19173	Reimburse Local Agency Constr Engineering, Fas 0288 Broadway St II 113 To Park Street Coal City 14-00030-00-Wr C-93-047-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/7/2019	48	5/6/2023	
AL19174	Reimburse Local Agency Constr Engineering Us Rte 6 (159Th St) Fap 351 At Van Dam Road Nte \$176,000. Holland 14-00103-00-Ch C-91-180-15 Village Of South Holland	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	176,000.0	-	-	-	-	-	-	33,363.6	2,280.4	15,068.4	50,712.4	50,712.4	6/5/2019	5/7/2019	48	5/6/2023	
AL19175	Reimburse Local Agency Constr Engineering Lively Blvd Fau 1700 Devon Ave To Landmeier Rd Nte \$ 114,400 Elk Grove Villase 18-00068-00-Rs C-91-229-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	114,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/7/2019	48	5/6/2023	
AL19176	Reimburse Local Agency Constr Engineering State Pkwy & National Pkwy Fau 1103 Golf Road Village Of Schaumburg 15-00119-00-Pv C-91-220-16 Nte \$100,000	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	100,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/7/2019	48	5/6/2023	
AL19177	Reimburse Local Agency Constr Engineering N 50Th Rd/Ch 26 Fas 0441 Hogwallow Branch Medonough County 17-00108-00-Br C-94-066-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/7/2019	48	5/6/2023	
AL19178	Reimburse Local Agency Construction Engineering Ch R 40/Kickapoo-Edwards Rd Fas 0386. Nte\$135,100 Countryside Lane To South Of Shamrock Lane Peoria County 16-00054-00-Sp C-94-067-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	135,100.0	-	-	-	-	-	-	56,146.9	-	54,584.8	110,731.6	110,731.6	6/5/2019	5/15/2019	48	5/14/2023	
AL19179	Reimburse Local Agency Constr Engineering Broadway & Berg Rd Roundabout. Fas\$846,885.90 Man 0950, Fas 0778. Nte \$900 City Of Highland 17-00070-00-Pv C-98-301-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	900.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/7/2019	48	5/6/2023	
AL19180	Reimburse Local Agency Constr Engineering Barker Ave Mun 2315 At Salt Creek Nte \$48,460 Rolling Meadows 14-00112-00-Br C-91-396-14	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	48,560.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/7/2019	48	5/6/2023	
AL19181	Reimburse Local Agency Constr Eng. Nte \$80,000. Altamont Rd (Ch28) 2650 E Rd Fas 711 From Intersection II Rte 37 To Effingham Cy Line Fayette County 14-0012700-Rs C-97-019-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	76,718.4	-	-	-	-	-	-	76,718.4	-	76,718.4	76,718.4	76,718.4	6/5/2019	5/7/2019	48	5/6/2023	
AL19182	Reimburse Local Agency Constr Engineering Rural St Tr 0189A At Indian Creek Nte \$96,000. 15-01127-01-Br Aurora Township Road District. C-91-390-15	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	96,000.0	-	-	-	-	-	-	-	1,964,857.0	1,964,857.0	72,798.0	6/5/2019	5/7/2019	48	5/6/2023		
AL19183	Reimburse Local Agency For Constr Engineering Walnut Lane Mun 2141 Schaumburg Rd-Weathersfield Way. Ntes 272,046 Village Of Schaumburg 16-00126-00-Pv C-91-138-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	272,046.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/7/2019	72	5/6/2025	
AL19184	Reimburse Local Agency Constr Engineering Nash Rd Tr 2033 Miles Se Of Anna At Big Creek 12-01202-00-Br Union County Unit Road District. C-99-521-13	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,927.6	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/7/2019	48	5/6/2023	
AL19185	Reimburse Local Agency Constr Engineering Multiple Improvements On Bloomingbank & Riverside Roads. Fau 3569 Fau 1693 Nte \$34,353 Village Of Riverside 17-00084-00-Ms C-91-151-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	34,353.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/7/2019	48	5/6/2023	
AL19186	Reimburse Local Agency For Materials For Surface Treatment Of Sections Of Ch5, Ch9, & Ch13 As Part Of Pavement Preservation Program County Of Mercer 19-00000-00-Pp C-94-019-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	236,191.0	-	-	-	-	-	-	-	-	182,287.6	182,287.6	182,287.6	6/5/2019	5/20/2019	48	5/19/2023	
AL19187	Reimburse Local Agency For Prelim Engineering Roy Ave At Addison Creek (Fau 2539) Nte \$41,600 City Of Northlake 14-00087-00-Br D-91-219-18	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	41,600.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/16/2019	48	4/15/2023	
AL19189	Reimburse Local Agency Constr Engineering Lily Cache Rd Tr 0068 At Lily Cache Creek Plainfield Township 15-16108-01-Br C-91-093-18 Nte \$ 92,000	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	92,000.0	-	-	-	-	-	-	8,413.1	63,680.5	3,047.8	75,141.4	75,141.4	6/5/2019	5/28/2019	48	5/27/2023	
AL19190	Reimburse Local Agency Constr Engineering Brainard Ave Fau 2704 Joliet Rd To 55Th St City Of Countryside 14-00041-00-Bt C-91-083-15 Nte \$82,150	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	82,150.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/28/2019	48	5/27/2023	
AL19191	Reimburse Local Agency Constr Engineering Silver Glen Rd Fap 0526 At Otter Creek Kane County 16-00115-02-Br C-91-022-17 Nte \$285,848	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	285,848.0	-	-	-	-	-	-	74,113.9	98,968.3	-	173,082.1	173,082.1	6/5/2019	5/23/2019	72	5/22/2025	
AL19192	Reimburse Local Agency Constr Engineering, Springvalley Rd Tr 0206 At Us 40. Nte \$800 Cityof Troy 15-00028-01-TI C-98-267-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	800.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/23/2019	48	5/20/2023	
AL19193	Reimburse Local Agency Constr Engineering, 79Th St Fau 1548 Garden Ln To Oak Grove Ave. Nte \$7,392 Village Of Justice 16-00043-00-Sw C-91-275-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,392.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/28/2019	48	5/27/2023	
AL19194	Reimburse Local Agency For Constr Engineering E Rockton Rd(Ch 9) Fau 9878 Old Meadow Ln - Stone Bridge Trail Nte \$80,000 Village Of Rockton 14-00042-00-Bt C-92-065-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	80,000.0	-	-	-	-	-	-	66,773.0	-	66,773.0	66,773.0	6/5/2019	5/30/2019	48	5/29/2023		
AL19195	Reimburse Local Agency For Constr Engineering, Ch 3 & Thirs/100 E Rd Fas 1899 & Fas 1879 There Is No Not To Exceed Hamilton County 14-00112-00-Pp. C-99-521-15	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/23/2019	48	5/22/2023	
AL19196	Reimburse Local Agency For Constr Engineering, Us 24/II 29/Main St Fap 0669 Poplar St-Margaret Drnte \$186,200	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/23/2019	48	5/22/2023	
AL19197	Village Of Creve Coeur Reimburse Local Agency Prelim Engineering I 57 Fau 57 I Mile N Of II 149-1 Mi_S Of II 149 Nte \$1,200,000 City Of West Frankfort 18-00061-00-Es P-99-001-19	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,200,000.0	-	-	-	-	-	-	152,586.8	22,332.6	174,919.4	174,919.4	6/5/2019	6/10/2019	72	6/9/2025		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
AL19197	Reimburse Local Agency Prelim Engineering I 57 Fai 57 1 Mile N Of I 149-1 Mi, S Of I 149 Nte \$1,200,000 City Of West	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,200,000.0	-	-	-	-	-	-	-	-	-	-	-	174,919.4	6/5/2019	6/10/2019	72	6/9/2025	
AL19198	Reimburse Local Agency Constr Engineering Indian Trail Rd Fau 1503/Me 1157/Fau 1509 Nte \$74,775 City Of Aurora 18-00322-00-TI C-91-235-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	74,775.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/23/2019	48	5/22/2023	
AL19199	Reimburse Local Agency Constr Engineering, 14Th St Fau 1228 & Ch 0013 Green Bay Rd-Sheridan Road Nte \$1,231,115 Lake County 99-00260-01-Wr C-91-039-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,231,115.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/23/2019	72	5/22/2025	
AL19200	Reimburse Local Agency Constr Engineering Dillinger Rd Ch 11.19 Mi Of Reed Station Rd Nte \$45,000 Jackson County 16-00175-00-Sp C-99-506-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	45,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/23/2019	48	5/22/2023	
AL19201	Reimburse Local Agency Constr Engineering, Randall Rd Fap 0336 Weld Rd/Us 20 Nte \$557,539 County Of Kane 14-00446-00-Ch C-91-137-10	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	557,539.0	-	-	-	-	-	-	235,650.2	38,639.4	274,289.6	274,289.6	274,289.6	6/5/2019	5/23/2019	48	5/22/2023		
AL19202	Reimburse Local Agency Constr Engineering, Greenwood Ave Fau 1262 Wilmot Rd-Waukegan Rd Nte \$150,000 Village Of Deerfield 17-00103-00-Pv C-91-164-17	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	150,000.0	-	-	-	-	-	-	-	89,070.1	89,070.1	89,070.1	89,070.1	6/5/2019	5/23/2019	48	5/22/2023		
AL20001	Reimburse Local Agency For Preliminary Engineeringmontgomery Rd Mun 1110 Over Wauhonsie Creek Nte \$81,600 City Of Aurora 16-00315-00-Br D-91-081-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	81,600.0	-	-	-	-	-	-	-	39,830.8	39,830.8	39,830.8	39,830.8	6/5/2019	7/29/2019	48	7/28/2023		
AL20002	Reimburse Local Agency For Construction, Seal Coatvarious Roadways In Hancock County, Nte \$400,000 Fas 0433.0432.0429,Tr 0401 Hancock County 17-00133-00-Pp C-96-036-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	400,000.0	-	-	-	-	-	-	584,051.0	-	584,051.0	349,901.3	349,901.3	6/5/2019	8/15/2019	48	8/14/2023		
AL20003	Reimburse Local Agency For Materials, Seal Coating Various Highways In Mcdonough County Mcdonough County 19-00000-00-Pv C-94-037-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	400,000.0	-	-	-	-	-	-	261,512.8	-	1,461,601.0	1,723,113.8	320,532.0	6/5/2019	6/25/2019	48	6/24/2023		
AL20004	Reimburse Local Agency For Preliminary Engineering, Washington Square Fau 6776 & Alternate .060 Nte \$56,010 City Of Washington 18-00122-00-Sw P-94-012-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	56,010.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/19/2019	48	8/18/2023		
AL20005	Reimburse Local Agency For Construction, Road Surface Treatment Various Highways In County-Henderson County 19-00000-00-Pp C-94-036-18 Ped Portion Estimated, Sma Portion Nte \$125,000	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	250,000.0	-	-	-	-	-	-	170,965.9	-	170,965.9	170,965.9	170,965.9	6/5/2019	6/25/2019	48	6/24/2023		
AL20006	To Reimburse Local Agency For Prelim Engineering, Various County Highways County Of Rock Island 19-00379-00-Gr P-92-012-19 Nte \$200,000	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	200,000.0	-	-	-	-	-	-	-	90,647.4	90,647.4	90,647.4	90,647.4	6/5/2019	8/26/2019	48	8/25/2023		
AL20007	To Reimburse Local Agency For Prelim Engineering, Various County Highways County Of Rock Island 19-00376-00-Gr P-92-011-19 Nte \$200,000	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	200,000.0	-	-	-	-	-	-	-	177,817.0	177,817.0	177,817.0	177,817.0	6/5/2019	8/26/2019	48	8/25/2023		
AL20008	Reimburse Local Agency For Prelim Engineering, Oakton And Dempster/Skokie Cla Stations Village Of Skokie 15-00303-00-Ms D-91-063-19 Nte \$20,770	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,770.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/5/2019	48	9/4/2023		
AL20009	Reimburse Local Agency For Construction, Blackhawk Blvd II Route 2.06 Miles City Of South Beloit 18-00036-00-Rs C-92-023-19 Nte \$35,307	Non-Bond		0114944279000016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,205.0	-	-	-	-	-	-	33,541.7	-	33,541.7	33,541.7	33,541.7	6/5/2019	9/5/2019	48	9/4/2023		
AL20009	Reimburse Local Agency For Construction, Blackhawk Blvd II Route 2.06 Miles City Of South Beloit 18-00036-00-Rs C-92-023-19 Nte \$35,307	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,205.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/5/2019	48	9/4/2023		
AL20010	To Reimburse Local Agency For Prelim Engineering, North Krueger Rd Mun2030 Gilmer Rd To Il Rte 22 Village Of Long Grove 16-00010-00-Pv D-91-031-19 Nte \$102,400	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	102,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/5/2019	48	9/4/2023		
AL20011	Reimburse Local Agency For Right Of Way, Market Place & Commerce Drive Intersection Fau9326City Of Fairview Heiehts 06-00042-01-Pv Nte \$32,000	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/11/2019	48	9/10/2023		
AL20012	Reimburse Local Agency For Preliminary Engineeringfor Guardrail Upgrades On Various Highways, Logan County 18-00125-00-Sp P-96-001-19 Nte \$85,500	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	85,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/11/2019	48	9/10/2023		
AL20013	Reimburse Lpa For Construction Engineering Provided By A Third Party, Grassy Rd(Ch25)/Spillway Rd(Ch26) Fas1900/1901 Williamson County 18-00154-00-Rs C-99-016-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,000.0	-	-	-	-	-	-	820,427.0	-	820,427.0	4,146.0	4,146.0	6/5/2019	9/17/2019	48	9/16/2023		
AL20014	Reimburse Lpa For Prelim, Engineering Provided By A Third Party, Nte \$48,000 Lake St (Us Rte 20) Fap 0345 Walnut Ave-Center Avevillage Of Streamwood 13-00056-00-Sw D-91-178-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	48,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/11/2019	48	9/10/2023		
AL20015	Reimburse Lpa For Constr, Engineering Provided By Third Party, Grassy Rd (Ch25) Fas 1900 At Little Wolf Creek, Williamson County 17-00152-00-Br C-99-515-17	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	24,000.0	-	-	-	-	-	-	7,714.9	-	7,714.9	7,714.9	7,714.9	6/5/2019	9/17/2019	48	9/16/2023		
AL20016	Jurisdictional Transfer #4967 County Rd 1725N Tr 107.01 Miles 033 70107 000 000E,Edge Pavement I1242-E,Back Abutment South Crouch Township 19-09117-00-Jr C-99-079-19	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	150,000.0	-	-	-	-	-	-	150,000.0	-	150,000.0	150,000.0	150,000.0	6/5/2019	8/8/2019	36	8/7/2022		
AL20017	Reimburse Lpa For Construction Engineering Provide By A Third Party, Rend City Rd Fas 1874 Rend Lake Dam Rd To Il 14 Franklin County 08-00170-00-Rs C-99-526-09	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,000.0	-	-	-	-	-	-	7,905.2	-	7,905.2	7,905.2	7,905.2	6/5/2019	9/17/2019	48	9/16/2023		
AL20018	Reimburse Lpa For Construction Engineering Provided By A Third Party, Nte \$800 Levee Rd Deck In Granite City Or0010 C. 98-037-19 America'S Central Port District 18-00004-00-Pv	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	800.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/17/2019	48	9/16/2023		
AL20019	Reimburse Lpa For Prelim, Engineering Provided By A Third Party, Nte \$42,480 6Th St From Il 128 To Hickory St To Il 16 City Of Shelbyville 18-00060-00-Br P-97-006-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	42,480.0	-	-	-	-	-	-	19,198.7	-	21,859.8	41,058.5	41,058.5	6/5/2019	6/17/2019	48	6/16/2023		
AL20020	Reimburse Lpa For Construction Engineering Provided By A Third Party, Nte \$1000 Plank Rd Fas 1119 & Fau 5369 Dekalb County 16-00258-00-Rs C-93-027-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023		
AL20021	Reimburse Lpa For Construction Engineering Provided By A Third Party, Nte \$149,000 Install Guardrails Various Routes In The County Macoupin County 16-00100-00-Gr C-96-015-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	149,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/15/2019	48	8/14/2023		
AL20022	Reimburse Lpa For Prelim, Engineering Provided By A Third Party, Nte \$64,080 Jefferson St. Over Rock River Fap 0303 Rockford Park District 16-P4000-00-Br P-92-008-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	64,080.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/28/2019	48	5/27/2023		
AL20023	Reimburse Lpa For Constr, Engineering Provided By A Third Party, Nte \$108,000 Peace Rd/Ch 34 At Il Rte. 64 Fau 5369 Dekalb County 16-00257-00-Wr C-93-026-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	108,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/2/2019	48	8/1/2023		
AL20024	Reimburse Lpa For Prelim, Engineering Provided By A Third Party, Frank Scott Parkway Fau 9256 At North Belt West Nte\$ 31,600 St. Clair County 18-00290-11-TI P-98-014-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	31,600.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023		
AL20025	Reimburse Lpa For Prelim, Engineering Provided By A Third Party, Nte\$ 44,800 John A Logan College Multi Use Path _P-99-009-18 John A Logan Com. College 18-00001-00-Bt	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	44,800.0	-	-	-	-	-	-	23,883.5	-	23,883.5	23,883.5	23,883.5	6/5/2019	7/29/2019	48	7/28/2023		
AL20026	Reimburse Lpa For Prelim, Engineering Provided By A Third Party, Countywide Guardrail Improvements, 18-00170-00-Sp _____Nte \$14,850 Woodford County P-94-004-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	14,850.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023		
AL20027	Reimburse Lpa For Prelim Engineering Provided By Athird Party, Sidewalk Improv-Variou Locations In The Village, Nte\$ 14,820 Village Of Mazon 18-00010-00-Sw P-93-005-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	14,820.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023		
AL20028	Reimburse Lpa For Construction, County Hwy 14/ Manchester Rd, Fas 0040/Ch 0014 10.39 Miles Winnebago Cty Line E & N To Wis-Lane, Nte\$509,350 Boone County 17-00094-00-Pv C-92-048-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	509,350.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023		
AL20029	Reimburse Lpa For Prelim, Engineering Provided By A Third Party, Npl Multi Use Trail Taylor Rd To Normantown Rd Nte \$56,000 Village Of Romeoville 17-00067-00-Bt D-91-064-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	56,000.0	-	-	-	-	-	-	-	3,904.7	3,904.7	3,904.7	3,904.7	6/5/2019	6/24/2019	48	6/23/2023		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
AL20030	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Improvements On Us Rte 14 & Virginia Rd. Fap 0305 Fau 0121 Nte \$141,340 City Of Crystal Lake 17-00125-00-Ch C-91-160-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	141,340.0	-	-	-	-	-	-	-	-	110,664.0	-	110,664.0	110,664.0	6/5/2019	8/26/2019	48	8/25/2023	
AL20031	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Safe Rtes To School Various Sidewalk Improvements. Nte\$10,000	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/2/2019	48	8/1/2023	
AL20032	Reimburse Local Agency For Prelim. Engineering Provided By A Third Party. Guardrail Improvements Various Locations. Hsy Estimated State Nte\$9000 Jasper County 18-00136-00-Gr P-97-042-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	90,000.0	-	-	-	-	-	-	-	23,911.5	-	23,911.5	23,911.5	6/5/2019	7/29/2019	48	7/28/2023		
AL20033	Reimburse Lpa For Prelim Engineering Provided By A Third Party. Washington St/Il 64 Fap 0017A Oregon Park District Nte\$21,160 City Of Oregon 18-00048-00-Sw P-92-001-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,160.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/25/2019	48	9/24/2023	
AL20034	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. West St Il 130 Parker St To N. Ave New Sidwalk Nte \$ 60,773 City Of Olney 18-00083-00-Sw P-97-004-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	60,773.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023	
AL20035	Reimburse Lpa For Constr. Engineering Provided By A Third Party.Safety Measures On Various County Highways.Fap0523,0363,0336,Fau2341 Nte\$584,105 County Of Kane 12-00424-00-Sn C-91-294-13	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	584,105.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/2/2019	48	8/1/2023	
AL20036	Reimburse Lpa For Constr. Engineering Provided By Third Party. Downtown Streetscape-South Hill Minz210,2205,Fau 353,2679A___Nte\$112,000 Village Of Bensenville 18-00099-00-Lx C-91-303-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	112,080.0	-	-	-	-	-	-	-	112,080.0	-	112,080.0	112,080.0	6/5/2019	8/15/2019	48	8/14/2023		
AL20037	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Reconstruction Of S Butler Dr & S Stony Island Ave. Mun 0677,1025 Nte\$300,000 Cook County 17-licfr-03-Pv P-91-009-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	300,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/25/2019	48	6/24/2023	
AL20038	Reimburse Lpa For Row & Utilities-By A Third Partypurchase Of Parcel 37 Smith Family Ltd Ptrship & Relocate Ameren Substation Brush College Road. City Of Decatur 09-00933-01-Br R-97-006-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,800,000.0	-	-	-	-	-	-	-	200,000.0	-	200,000.0	200,000.0	6/5/2019	10/7/2019	72	10/6/2025		
AL20039	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Algonquin Rd Wilmot Rd Haligus To Pyott Rd Wilmot Rd At Main St. Fap0339,Fau0168 County Of Mchenry 18-00480-00-Tl P-91-004-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	322,470.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/1/2019	47	9/30/2023	
AL20040	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Broadway Ave Fau 2406 Rice St To Metra Station At Main St___Nte 38,880 Village Of Melrose Park 17-00132-00-Ms D-91-035-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	38,880.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/1/2019	47	9/30/2023	
AL20041	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Pedestrian Tunnel On Fox River Trl 14-F3000-07-Bt Nte \$200,000 Forest Preserve Dist Kane Cty ___C-91-222-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	200,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/17/2019	48	9/16/2023	
AL20042	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Pearl St. Fau 0081 Richmond Rd To Riverside Dr. Nte\$ 67,410 City Of Mchenry 18-00084-00-Sw C-91-291-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	67,410.0	-	-	-	-	-	-	-	47,731.1	7,062.7	54,793.9	54,793.9	6/5/2019	9/17/2019	48	9/16/2023		
AL20043	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Various Locations In City Sidewalk Improvements & Utilities. Nte\$100,000 City Of Litchfield 17-00038-00-Sw C-96-068-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	100,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/7/2019	48	10/6/2023	
AL20044	Reimburse Lpa For Constr. Engineering Provided By A Third Party. University Parkway Fau 1638 Steger-Moneed Rd To Western.Nte\$32,000,C-91-391-14Village Of University Park 14-00026-00-Bt	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/25/2019	48	9/24/2023	
AL20045	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Pecatonica Prairie Path-Tutty'S Crossing To Old River Rd. Nte \$164,400 City Of Freeport 15-00163-00-Br C-92-032-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	164,400.0	-	-	-	-	-	-	-	-	3,597.1	3,597.1	3,597.1	6/5/2019	9/17/2019	48	9/16/2023		
AL20046	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Shermer Rd Or0042 W Lake Avenue To Willow Rd Nte \$91,630 Village Of Glenview 13-00185-00-Bt C-91-403-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	91,630.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/17/2019	48	9/16/2023	
AL20047	Reimburse Lpa For Constr. Engineering/Lighting Provided By A Third Party. Jefferson St At Rock River Fap 0303 Nte \$140,500 Rockford Park District 16-P4000-00-Br C-92-039-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	108,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/17/2019	48	9/16/2023	
AL20048	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Jll 116/1178/East Fort St. Fap0022 Nte \$67,170 __16-00033-00-Ls & 18-00034-88-Rs City Of Farmington C-94-020-17	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	67,170.0	-	-	-	-	-	-	-	62,350.7	-	62,350.7	62,350.7	6/5/2019	9/17/2019	48	9/16/2023		
AL20049	Reimburse Lpa For Constr. Eng. & Construction Provided By A Third Party. Nte \$413,068 Sylvester Dr Off Of Il Rte 165 623 P-97-035-19 City Of Shelbyville 18-00061-00-Rs C-97-075-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	413,068.0	-	-	-	-	-	-	-	267,359.9	17,039.1	16,021.8	300,420.7	300,420.7	6/5/2019	6/25/2019	48	6/24/2023	
AL20050	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Tolle Lane Fau 8740 & Fas 0822 Fairfield Rd To Miller Lake Lane Jefferson County 97-00162-00-Rs C-99-566-06	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/9/2019	48	10/8/2023	
AL20051	Reimburse Lpa For Construction Engineering Provided By A Third Party. 20 N Rd. Tr 0285 At Drainage Dirch 1 Mile Sw Of St Francisville Lawrence County 18-05126-00-Br C-97-05819	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	24,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/9/2019	48	10/8/2023	
AL20052	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Ferguson Ave. Fau 8971 1St St To 2Nd St & Old St Louis Rd To Wood River Ave Nte\$800City Of Wood River 18-00047-03-Ls C-98-021-21	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	800.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/9/2019	48	10/8/2023	
AL20053	Jurisdictional Transfer #4948 & 4949_Present Worthe Thorpe Rd & S Klondike Rd From State To Townshipflag Twsp Of Ogle Cty C-92-058-19 13-06133-00-It	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	239,800.0	-	-	-	-	-	-	-	239,800.0	-	239,800.0	239,800.0	6/5/2019	10/10/2019	48	10/9/2023		
AL20054	Reimburse Lpa For Prelim. Eng. Provided By A Third Party. Il 157 Shared Use Path. Fap 0592 Eclave Blvd To Lewis Rd Nte \$113,600 City Of Edwardsville 18-00111-01-Bt P-98-015-20	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	113,600.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/23/2019	48	10/22/2023	
AL20055	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Quarry Road At Palmer Creek Drive Fau 9311 For Intersection Impr. Nte \$112,000 City Of Columbia 18-00054-01-Pe P-98-016-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	112,000.0	-	-	-	-	-	-	-	5,543.7	36,408.9	41,952.6	41,952.6	6/5/2019	10/23/2019	120	10/22/2029		
AL20056	Reimburse Lpa For Construction Engineering Provided By A Third Party. Curran Road Fau 0084 Il 120 To Objihwa Lane___Nte \$44,847 City Of Mchenry 15-00082-00-Sp C-91-204-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	44,847.0	-	-	-	-	-	-	-	15,664.1	23,048.8	38,713.0	38,713.0	6/5/2019	9/17/2019	48	9/16/2023		
AL20057	Reimburse Lpa For Preliminary Engineering Providedby A Third Party. 5Th,6Th, & 7Th Streets From Plum St To Archer Ave. Nte \$51,200 City Of Marshall 18-00057-00-Sw P-97-059-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	51,200.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/7/2019	48	10/6/2023	
AL20058	Reimburse Lpa For Preliminary Engineering Providedby A Third Party. Great Western Trail At Randall Road ___17-F3000-08-Bt___Nte\$ 38,400 Forest Preserve Dist Of Kane Cty D-91-259-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	38,400.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/9/2019	48	10/8/2023	
AL20059	Reimburse Lpa For Preliminary Engineering Provided By A Third Party. Wade St Mun 1144 At Ravine .2 Miles N. Of Marshman St Nte\$143,736 City Of Highland Park 18-00135-00-Br P-91-017-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	143,736.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/28/2019	48	10/27/2023	
AL20060	Reimburse Lpa For Pe Provided By A Third Party. Mack Rd Fau 3818 Il 59 To Blackwell Mckee Marsh Parking Lot. 17-00036-00-Bt Nte \$23,852 City Of Warrenville P-91-037-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	23,852.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/28/2019	48	10/27/2023	
AL20061	Reimburse Lpa For Constr. Engineering Provided By A Third Party.Bridge St Multi Use Path Mckinley Woods Rd To I&M Canal. Nte \$77,040 Village Of Channahon 15-000247-00-Bt C-91-245-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	77,040.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/16/2019	48	10/15/2023	
AL20062	Reimburse Lpa Prelim. Engineering Provided By A Third Party. Kenilworth Ave Fau 1669. Green Bay Rdto Sheridan Rd. Nte \$36,050 Village Of Kenilworth 17-00034-00-Rd D-91-101-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	36,050.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/9/2019	48	10/8/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL20063	Reimburse Lpa For Construction Engineering Provided By A Third Party. Base Line Road Tr 0061.25 Mi West Of Kane Cy Line. Open Ended Dekalb County 14-06122-00-Br C-93-004-19	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	18,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/17/2019	48	9/16/2023	
AL20064	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Ch2 Fas 0452 Airport Rd To Busf Rr Crossing#078337W Open Ended Fulton County 14-00130-13-Rs C-94-034-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	64,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/17/2019	48	9/16/2023	
AL20065	Reimburse Lpa For Constr. Engineering Provided By A Third Party. 1300 Ave. North Tr 0281 3.5 Miles W. Of Depee At East Bureau Creek. Open Ended Bureau County 15-21124-00-Br C-93-013-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/15/2019	48	8/14/2023	
AL20066	Reimburse Lpa For Constr. Engineering Provided By A Third Party. 1100 North Rd Tr 0383. 3 Miles Ne Of Sims At Little Dry Fork. Nte \$55,000 Wayne County 11-04130-00-Br C-97-004-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	55,000.0	-	-	-	-	-	-	36,004.0	-	36,004.0	36,004.0	6/5/2019	6/10/2019	48	6/9/2023		
AL20067	Reimburse Lpa For Construction Engineering Provided By A Third Party. Quarton Rd (Ch24A) 5.5 Mi West Of Nilwood At Otter Creek. Open Ended Macoupin County 14-00099-00-Br C-96-203-15	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	42,000.0	-	-	-	-	-	-	-	24,211.9	24,211.9	24,211.9	6/5/2019	8/15/2019	48	8/14/2023		
AL20068	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Bridge Inspection Over Wabash River Various Structures In The City. Open Ended. City Of Francisville 17-00020-00-Bi Br-97-006-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	112,000.0	-	-	-	-	-	-	31,189.1	-	31,189.1	31,189.1	6/5/2019	7/29/2019	48	7/28/2023		
AL20069	Reimburse Lpa For Construction Engineering Provided By A Third Party. Quartz Lane Tr 0179 3 Miles S Of Wendell In Hurricane Creek. Estimated Day County 16-09124-00-Br C-97-0580-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,000.0	-	-	-	-	-	-	11,448.9	-	11,448.9	11,448.9	6/5/2019	9/17/2019	48	9/16/2023		
AL20070	Reimburse Lpa For Constr. Engineering Provided By A Third Party. East 1420 North Rd Fas 2821 3.5 Miles Sw Of Mt Erie At Branch Elm River Drain Wayne County 13-16123-00-Br Nte\$35,000 C-97-005-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	35,000.0	-	-	-	-	-	-	18,173.4	-	18,173.4	18,173.4	6/5/2019	9/17/2019	48	9/16/2023		
AL20071	Reimburse Lpa For Constr. Engineering Provided By A Third Party. 1450 East (Ch 7) Fas 0887 650 N Rd To Il 142 Open Ended White County 15-00124-00-Rs C-99-518-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,000.0	-	-	-	-	-	-	7,175.5	-	7,175.5	7,175.5	6/5/2019	8/15/2019	48	8/14/2023		
AL20072	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Grapevine Tr Fas 0945. 6 Mi East Of Mosbey Rd To Sexton Cr Sma Nte\$4000. Ce Estimated Alexander County 15-00082-00-Rs C-99-516-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/17/2019	48	9/16/2023		
AL20073	Reimburse Lpa For Construction Provided By A Third Party. Various Locations Countywide Surface Treat. Construction - Estimated/Sma Nte\$61,653 Jasper County 16-00132-00-99 C-97-058-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	315,650.2	-	-	-	-	-	-	308,266.0	7,384.2	315,650.2	315,650.2	6/5/2019	10/1/2019	47	9/30/2023		
AL20074	Reimburse Lpa For Construction Engineering Provided By A Third Party. Bauer Rd Tr 0116 1.2 Mi Se Of Jonesboro At Dutch Creek. Open Ended Union County 17-01208-00-Br C-99-036-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/28/2019	48	5/27/2023		
AL20075	Reimburse Lpa For Construction Engineering Provided By A Third Party. Ava Rd (Ch 7) Fas 1918 From Il 4 To S Of Francis Lane. Ce Open Ended. Jackson County 14-00173-00-Rs C-99-508-15	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,000.0	-	-	-	-	-	-	-	15,439.1	15,439.1	15,439.1	6/5/2019	8/1/2019	47	7/31/2023		
AL20076	Reimburse Lpa For Construction Engineering Provided By A Third Party. N Harmony Ln Ch 0003 From Il 15-E Marlow Road. Open Ended Jefferson County 18-00220-00-Rs C-99-029-19	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/15/2019	48	8/14/2023		
AL20077	Reimburse Lpa For Constr. Engineering Provided By A Third Party. El Dara Rd (Ch4) Fas 0597 Bridge. 2.8 Mi Se Of Barry At Kiser Creek Nte \$120,000 Pike County 15-00098-00-Br C-96-066-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/25/2019	48	9/24/2023		
AL20078	Reimburse Lpa For Constr./Constr. Engineering Provided By A Third Party. Rock Island Greenway Bike Trail Ext. Harvard To Park Ave. Nte \$709,947 City Of Peoria 16-00369-00-Bt C-94-039-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	709,947.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/16/2019	48	10/15/2023		
AL20079	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Cargill Elevator Rd Ms 1235 From Mississippi River Dock To Il 3 Nte \$116,000 Village Of Cahokia 05-00043-00-Pv C-98-327-06	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	116,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023		
AL20079	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Cargill Elevator Rd Ms 1235 From Mississippi River Dock To Il 3 Nte \$116,000 Village Of Cahokia 05-00043-00-Pv C-98-327-06	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	116,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023		
AL20080	Reimburse Lpa For Construction Engineering Provided By A Third Party. Log Cabin Rd Fas 0823 From E Adams Rd To E Ina Rd. Open Ended Jefferson County 11-00205-00-Rs C-99-545-12	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/28/2019	48	5/27/2023		
AL20081	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Barrypoint Rd. Forest Ave. Herrick Rd Fau 3569. Fau 1472. Mun 4000 Nte \$27,699 Village Of Riverside 17-00085-00-Rs C-91-150-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	28,973.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/4/2018	48	9/3/2022		
AL20082	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Pulaski Rd (Crawford Ave) Fau 3778 At 18380 St Fau 1622 Nte \$406,080. Country Club Hills 04-00026-01-Wr C-91-047-11	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	406,080.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023		
AL20083	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Woodfield Rd Mun 3073 Meacham Rd Tomartingale Rd. Nte \$470,194 Village Of Schaumburg 14-0014-02-Pv C-91-024-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	470,194.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023		
AL20084	Reimburse Lpa For Constr. Pe, Ce Provided By A Third Party. Industrial Dr Mun 7200 Columbia Quarry East 9000 Lin. Ft. 17-00021-00-Pv. Nte \$1,095,944 Village Of Dupo C-98-130-18/P-98-007-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,095,944.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/1/2019	71	5/31/2025		
AL20085	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Prospect Ave. Mun 1003 Burlington Ave. To Ann St. Nte \$132,000 C-91-332-19 Village Of Clarendon Hills 16-00045-00-Ms	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	132,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/15/2019	48	11/14/2023		
AL20086	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Rockland Rd Fau 1239 Des Plaines River To St Mary'S Rd. 16-10130-02-Wr. Nte \$199,391 Libertyville Township Road Dist. C-91-020-17	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	199,391.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/15/2019	48	11/14/2023		
AL20087	Reimburse Lpa For Services Provided By A Third Party. Overall Contract Is Estimated. Ce Is Nte \$112,000. Unyette Dr. Ms 2004 Plank Rd-Domlar City Of Peru 18-00067-00-Pv C-93-052-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	172,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/15/2019	48	11/14/2023		
AL20088	Reimburse Lpa For Constr. Eng. Provided By A Third Party. Curtiss Steinberg Dr Fau 9212 At Sauget Industrial Parkway Nte \$800. Village Of Sauget 12-00007-01-Wr C-98-350-12	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	800.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/9/2019	48	10/8/2023		
AL20089	Reimburse Lpa For Constr. Engineering Provided By A Third Party. West Main St Streetscape Fau 9182/Fau 9268. 12Th St East Of 6Th & A St. Nte \$800 City Of Belleville 10-00176-04-Sw C-98-318-11	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	800.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/23/2019	48	10/22/2023		
AL20090	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Contract Is Estimated. 1500 N Rd Fas 0881 2 Mi Sw Of Norris City At Bear Creek Tribwhite County 15-00125-00-Br C-99-519-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/9/2019	48	10/8/2023		
AL20091	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Contract Is Estimated. Broadwell Rd Ch 12 At Lake Fork Creek Logan County 17-00091-01-Br P-96-011-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	80,000.0	-	-	-	-	-	-	-	226,684.0	226,684.0	25,208.2	6/5/2019	8/26/2019	48	8/25/2023		
AL20092	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Il's Route 52 Fap 852 @ Relocated Gougar Rd 2 Mi S Of Smith Rd. Nte \$120,000 Village Of Manhattan 13-00011-00-Ch C-91-007-17	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/16/2019	48	10/15/2023		
AL20093	Reimburse Lpa For Emergency Repairs From Flooding Provided By A Third Party. Grapevine Trl & Miller City Rd Fas 0945 & Fas 0946 Nte \$2,698,033. Alexander County 19-00084-00-Pv C-99-008-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,698,033.0	-	-	-	-	-	-	2,563,131.0	-	2,563,131.0	2,563,131.0	6/5/2019	11/22/2019	84	11/21/2026		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL20094	Reimburse Lpa For Prelim. Engineering Provided By A Third Party.Garnsey Ave Mun 1083.01 Mi Over Spring Creek Nte \$159,200 City Of Joliet 11-00443-00-Br D-91-467-11	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	159,200.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/28/2019	48	5/24/2023
AL20095	Reimburse Lpa For Constr. Engineering Provided By A Third Party. 2000 E Rd. Tr 412A At French Creek 1 Mi North Of Calvin. Contract Is Estimated. White Coumy 09-05116-00-Br C-99-516-10	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/22/2019	48	11/21/2023
AL20096	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Hoffman Park Bike Path E 0011 31 Into Hoffman Park Nte \$ 48,000. Cary Park District 18-P4002-00-Br D-91-099-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	48,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/22/2019	48	11/21/2023
AL20097	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Poplar Creek Tr1 Fau 1304 Shoe Factory Rd To Sutton Rd. 13-00091-00-Br Nte\$41,679Village Of Hoffman Estates C-91-287-13	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	41,679.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/22/2019	48	11/21/2023
AL20098	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Three Oaks Rd Fau 4051 Silver Lake Tr1 To S Rawson Bridge Rd. Nte \$128,000 Village Of Cary C-91-191-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	128,000.0	-	-	-	-	-	-	-	128,000.0	-	128,000.0	128,000.0	6/5/2019	6/17/2019	48	6/16/2023	
AL20099	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Add Lanes Franklin Ave,Williams Dr,Belmont Ave Fau 3533,Fau 1373. Nte \$1,080,000. Vill. Of Franklin Park 17-00083-00-Pv D-91-223-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,080,000.0	-	-	-	-	-	-	-	120,131.6	430,805.7	550,937.3	550,937.3	6/5/2019	6/17/2019	72	6/16/2025	
AL20100	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Spring Rd Fau 2672 St Charles Rd Towallette St. Nte \$15,000. City Of Elmhurst 18-00195-00-Rs C-91-305-19	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	15,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023
AL20101	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Illinois St. Fau 1719 Orchard Drivefau 2836 To Western Ave Fau 2845. Nte\$ 11,040. Village Of Park Forest 16-00103-00-Rs C-91-150-17	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	111,040.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/15/2019	48	8/14/2023
AL20102	Reimburse Lpa For Construction Provided By A Thirdparty. Surface Treatment Loran,Bolton, Goldmine, Kent & McConnell Rds.Fas0061-0064,0078A.Nte\$196000Stephenson County 17-00185-04-Fp C-92-055-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	196,000.0	-	-	-	-	-	-	-	191,039.2	-	191,039.2	191,039.2	6/5/2019	6/17/2019	48	6/16/2023	
AL20103	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Hobbie Ave Fau Rte 6206. II Rte 50 To II Rte 17. Nte \$480,000 City Of Kankakee 15-00278-00-Fp P-93-002-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	480,000.0	-	-	-	-	-	-	-	-	2,722,380.0	2,722,380.0	93,538.1	6/5/2019	9/11/2019	48	9/10/2023	
AL20104	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Clavey Rd Fau 1265 Us 41 To E Of Green Bay Rd. Nte \$790,880 City Of Highland Park 15-00125-00-Pv D-91-117-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	790,880.0	-	-	-	-	-	-	-	1,953,379.0	1,953,379.0	7,248.0	6/5/2019	10/16/2019	48	10/15/2023		
AL20105	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Millstream Rd. Ch 0043 At Kishwaukee River & S Branch. Nte \$253,600 County Of Mchenry 18-00482-00-Br P-91-002-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	253,600.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/15/2020	36	1/14/2023
AL20106	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. White Oaks Rd Tr6008 Over W Branch Picasaw Creek. Nte \$147,983 County Of Mchenry 18-00489-00-Br P-91-039-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	147,983.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/25/2019	48	9/24/2023
AL20107	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Washington St Fau 2552 Chicago Ave To Aurora Ave. Nte\$596,290 City Of Naperville 16-00167-00-Br D-91-265-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	596,290.0	-	-	-	-	-	-	-	-	66,174.9	66,174.9	66,174.9	6/5/2019	9/17/2019	48	9/16/2023	
AL20108	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Main St/Rte 18 Fap 653 A Vermillion River East To Wasson St.Nte \$21,600 City Of Streator 18-00100-00-Lr D-93-004-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	21,600.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/5/2019	48	12/4/2023
AL20109	Reimburse Lpa For Prelim. Engineering Provide By Athird Party. Hamilton Rd Fau 6371 Hamilton Rd To Commerce Parkway. Contract Open Ended. City Of Bloomington 16-00360-00-Pv D-95-038-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	480,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/1/2019	47	11/30/2023
AL20110	Reimburse Lpa For Constr. Engineering Provided By A Third Party. South Oakland Ave Fau 9719 From Il 13 To Chautaugu St. Nte \$48,000 City Of Carbondale 14-00130-00-Fp C-99-522-15	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	48,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/1/2019	59	11/30/2024
AL20111	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Hart Rd Fau 2549 At Us Rte 14 Nte \$32,170 Lake County 09-00174-05-Ch C-91-738-09	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,170.0	-	-	-	-	-	-	-	-	3,382.7	3,382.7	3,382.7	6/5/2019	12/1/2019	47	11/30/2023	
AL20112	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Arlington Dr Fap 0361 At W.Branch Dupage River. Nte \$224,000 Hanover Park 15-00066-00-Br D-91-118-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	224,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/1/2019	47	11/30/2023
AL20113	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Green Bay Rd. Fau 2711 Over Up Rr N Of Bath & Tennis Club Rd. Nte \$88,000. Village Of Lake Bluff 18-00039-01-Br P-91-005-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	88,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/1/2019	119	11/30/2029
AL20114	Reimburse Lpa For Constr. Engineering Provided By A Third Party. II Rte 7 Frontage Rd/9Th St Fap0511 At Des Plaines River. Rte \$198,542 City Of Lockport 15-00083-00-Br C-91-068-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	198,542.0	-	-	-	-	-	-	-	70,317.7	467,333.0	537,650.7	102,114.8	6/5/2019	8/1/2019	47	7/31/2023	
AL20115	Reimburse Lpa For Row From A Third Party. N 7Th St Fau 9684 From .4 Mi S Of Industrial Park Rd To II Ave. Contract Is Open Ended. City Of Murphysboro 08-00074-00-Rs R-99-006-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	200,000.0	-	-	-	-	-	-	-	-	35,065.6	35,065.6	35,065.6	6/5/2019	8/1/2019	47	7/31/2023	
AL20116	Reimburse Lpa For Ce & Utilities Provided By A Third Party. Cherry St, Oak St At Metra Uprr. Mun 3045/Mun 3050A. Nte \$411,906 Village Of Winnetka 15-00104-00-Br C-91-239-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	411,906.0	-	-	-	-	-	-	-	119,273.0	116,892.7	236,165.7	236,165.7	6/5/2019	6/17/2019	48	6/16/2023	
AL20117	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Harrison Ave Fau 1417 North Gary Ave To College Ave. Nte \$24,821 City Of Wheaton 18-00118-00-Rs C-91-147-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	24,821.0	-	-	-	-	-	-	-	-	24,821.0	-	24,821.0	24,821.0	6/5/2019	10/1/2019	47	9/30/2023
AL20118	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Northfield Rd Fau 1039 Winnetka Rd To Willow Rd. Nte \$130,900 Village Of Northfield 16-00053-00-Rs C-91-159-18	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	130,900.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/11/2019	48	9/10/2023
AL20119	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Grand Ave Fau 0169 Nipperstink Blvd To II Rte 59 Nte \$98,357 Village Of Fox Lake 17-00027-00-Rs C-91-214-18	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	98,357.0	-	-	-	-	-	-	-	-	32,872.9	-	32,872.9	32,872.9	6/5/2019	8/2/2019	48	8/1/2023
AL20120	Reimburse Lpa For Construction Provided By A Thirdparty. Ludlow Rd Ch 9 From Us Rte 45 To County Highway 32. Nte\$ 462,600.00 Champaign County 18-00449-00-Rs C-95-007-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	462,600.0	-	-	-	-	-	-	-	-	462,600.0	-	462,600.0	462,600.0	6/5/2019	12/11/2019	60	12/10/2024
AL20121	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Braga Dr/West 16Th St Mun 3015/Mun 4000. Nte \$243,280 Village Of Broadview 16-00080-00-Pv C-91-223-17	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	243,280.0	-	-	-	-	-	-	-	69,584.4	109,925.9	179,510.3	179,510.3	6/5/2019	8/15/2019	48	8/14/2023	
AL20122	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Roy Ave. Ms 1000/Fau 2539 Fullertonave To .1 MLS Of Winters Dr Nte \$104,520 City Of Northlake 18-00093-00-Rs C-91-233-19	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	104,520.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/1/2019	47	7/31/2023
AL20123	Reimburse Lpa For Constr. Engineering Provided By A Third Party. University Pkwy. Ch 49 Fau 1638 18-00028-00-Rs Nte \$26,400 Village Of University Park C-91-278-19	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	26,400.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/1/2019	47	9/30/2023
AL20124	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Rockland Rd Fau 1239 II Rte 21 To The Des Plaines River. Nte \$565,520 Village Of Libertyville 16-00116-00-Pv C-91-302-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	565,520.0	-	-	-	-	-	-	-	-	405,367.2	405,367.2	405,367.2	6/5/2019	8/1/2019	47	7/31/2023	
AL20125	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Burville Rd Fau 4305 II 394 To State St. Nte \$19,600 Village Of Crete 16-00050-00-Rs C-91-320-16	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	19,600.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/11/2019	48	9/10/2023

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL20126	Reimburse Lpa For Constr. Eng Provided By A Third Party. Orchard La, Hook Dr, Monville Rd To Rollins Rd, Orchard Ln, Rollins Rd 15-00078-00-Pv Nte \$326142 Village Of Round Lake Beach C-91-322-15	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	326,142.0	-	-	-	-	-	-	-	-	150,079.1	150,079.1	150,079.1	6/5/2019	8/25/2019	48	8/24/2023	
AL20127	Reimburse Lpa For Constr. Engineering Provided By A Third Party. St. Charles Rd. Fau 1397 At Salt Creek. Nte \$382,400.00 Village Of Villa Park 15-00094-00-Br C-91-313-15	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	382,400.0	-	-	-	-	-	-	138,522.4	68,192.7	206,715.1	206,715.1	206,715.1	6/5/2019	8/15/2019	48	8/14/2023	
AL20128	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Broadway Ave Fau 2406 Division St To Il 64 (North Ave). Nte \$71,600 Village Of Melrose Park 19-00141-00-Rs C-91-334-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	71,600.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/15/2019	48	11/14/2023	
AL20129	Reimburse Lpa For Constr. Engineering Provided By A Third Party. County Rd 2515 East Tr 0562 At Branch Little Wabash River. Nte \$55,000 Wayne County 17-15145-00-Br C-97-024-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	55,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/15/2019	48	11/14/2023	
AL20130	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Paulton Rd Ch 15 Fas 1887A. 3 Mi North of Grant Brick Rd To Toledo Rd. Contract Estimated Williamson County 10-00129-00-Rs C-99-540-10	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/15/2019	48	11/14/2023	
AL20131	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Church St Fau 1313 Linder Ave To McCormick Blvd. Nte \$32,000 Village Of Skokie 13-00295-00-Bt D-91-169-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/22/2019	120	11/21/2029	
AL20132	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Museum Drive Mun 1050 At 95Th St. 05-00167-01-TL Nte \$156,660 Village Of Oak Lawn C-91-387-13	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	156,660.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/17/2019	48	9/16/2023	
AL20133	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. College Ave, Johnson Ave, Rock Springs Drive Fau 8961, 8995, Ms 7070 Nte \$60,800 City Of Alton 17-00231-02-Sw P-98-004-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	60,800.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023	
AL20134	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Prater Ave. Mun 2005 At Addison Creek. Nte \$33,600 City Of Northlake 14-00086-00-Br C-91-071-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	33,600.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/16/2019	60	12/15/2024	
AL20135	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Poplar Grove Rd. Fau 5011A Ne City Limit Of Belvidere @ Kishwaukee River Nte \$240,000 Boone County 17-00093-00-Br C-92-067-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	240,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/16/2019	60	12/15/2024	
AL20136	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Smithville Rd (Ch 52D) Fas 1381.6 Mi West Of Trivoli Rd @ Copperas Crk Nte \$144,000 Peoria County 14-00005-05-Br C-94-039-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	144,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/16/2019	60	12/15/2024	
AL20137	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Union Hill Rd Fau 9167 At Longacre Drive. 12-00038-01-TL Nte \$1,000 City Of Fairview Heights C-98-349-12	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/16/2019	48	12/15/2023	
AL20138	Reimburse Lpa For Construction Provided By A Third Party. Gillum Rd. Fau 6431 Us 150 To S Mi South Of E 700 N Rd. Nte \$243,400 Mclean County 18-00074-03-Rs C-95-008-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	243,400.0	-	-	-	-	-	-	-	243,400.0	-	243,400.0	243,400.0	6/5/2019	12/16/2019	60	12/15/2024	
AL20139	Reimburse Lpa For Prelim Engineering Provided By A Third Party. Mccarthy Rd Fau 1587 Il St To Walker Rd. Nte \$96,000 Village Of Lemont 14-00052-00-Bt D-91-185-15	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	96,000.0	-	-	-	-	-	-	-	28,440.6	28,440.6	28,440.6	28,440.6	6/5/2019	7/29/2019	48	7/28/2023	
AL20140	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Harryland Rd Fau 7405 From Sundance Dr To N. Baltimore Ave. Nte \$20,280 Village Of Mt Zion 18-00032-00-Bt P-97-005-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,280.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023	
AL20141	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Reed Rd Mun 0606 Vine St. West To Il Rt 47 East. Nte \$16,000 Village Of Huntley 17-00045-00-Bt D-91-065-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2019	48	7/28/2023	
AL20142	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Main St Fau 0165 Wins Rd To Bivins Street. 16-00016-00-Sw Nte \$38,792 Village Of Spring Grove C-91-443-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	38,792.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/1/2019	47	11/30/2023	
AL20143	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Nerge Rd Fau 1346 Mitchell Trail To Devon Ave. 18-00069-00-Rs Nte \$80,000 Village Of Elk Grove Village C-91-011-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	80,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/16/2019	60	12/15/2024	
AL20144	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Riverwoods Rd Fau 2698 North Of Brampton Ln To N Of Surrey Ln. Nte \$15,100 Village Of Lincolnshire 18-00024-00-Bt C-91-221-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	15,100.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/30/2019	60	12/29/2024	
AL20145	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Cal-Sag Trail Francisco Ave To Ashland Ave On/Off Street Bike Facility Nte \$80,000 City Of Blue Island 08-00178-03-Bt C-91-093-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	80,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/30/2019	60	12/29/2024	
AL20146	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Contract Is Open Ended. Bridge Inspection Various Locations In The County. Lawrence County 19-00123-00-Bi B-97-001-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,000.0	-	-	-	-	-	-	6,135.4	5,268.7	11,404.0	11,404.0	11,404.0	6/5/2019	12/30/2019	60	12/29/2024	
AL20147	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Congress Park Metra Station Facilities. 17-00130-00-MS Nte \$23,760 Village Of Brookfield C-91-294-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	23,760.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/30/2019	60	12/29/2024	
AL20148	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Contract Is Open Ended. N 1525 E. Rd. Ch 41.6 Mi S Of Westervelt Over Creekshelby County 18-00287-00-Br P-97-007-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	100,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/6/2020	48	1/5/2024	
AL20149	Reimburse Lpa For Construction Provided By A Third Party. Emergency Repairs At Two Locations Along Alsey Manchester Rd Due To Flooding. Nte \$22,750 Scott County 19-00054-00-Dr C-96-017-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	22,750.0	-	-	-	-	-	-	22,750.0	-	22,750.0	22,750.0	22,750.0	6/5/2019	1/6/2020	60	1/5/2025	
AL20150	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Woodfield Rd Fau 1689 Mun 3073 Il 53 W Frontage Rd Nte \$611,358 Village Of Schaumburg 14-00114-01-Pv C-91-023-16	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	611,358.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/15/2019	48	8/14/2023	
AL20151	Reimburse Lpa For Constr./Constr. Engineering Provided By A Third Party. Install & Upgrade Signals Various Locations In Village. Nte \$137,280 Village Of Oak Park 15-00262-00-Ti C-91-301-15	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	137,280.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/7/2019	48	10/6/2023	
AL20152	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Columbus St. Fap 0068 West Stevenson Rd To W Etna Rd. Nte \$162,400 City Of Ottawa 17-00168-00-Br C-93-018-20	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	162,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/9/2020	48	1/8/2024	
AL20153	Reimburse Lpa For Constr. Eng. Provided By A Third Party. Overall Contract Estimated. Sma Nte \$19,000 North Valley Rd Fas 1372 Ch 13 Over Camp Run Creekstark County 17-00183-00-Br P-94-002-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	171,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/15/2020	48	1/14/2024	
AL20154	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Lakeview Pkwy, Center Dr To Il Rte 60 To Fairway Dr. Nte \$362,712 Village Of Vernon Hills 98-00026-02-Wr D-91-034-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	362,712.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/15/2020	48	1/14/2024	
AL20155	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Douglas Ave Fas 0576 At Abandoned Railroad Row. Menard County 18-00069-00-Br P-96-012-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,000.0	-	-	-	-	-	-	-	18,252.7	18,252.7	18,252.7	18,252.7	6/5/2019	1/21/2020	48	1/20/2024	
AL20156	Reimburse Lpa For Prelim. Eng. Provided By A Third Party. Ch 15 At Silver Creek Trib. Fas 0446.4 Mi West Of Cy Highway 38 Nte \$40,000 Fulton County 19-00906-99-Dr P-94-005-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/21/2020	120	1/20/2030	
AL20157	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. 123Rd St. Fau 1710 76Th Ave To Harlem Ave. Nte \$110,926 City Of Palos Heights 15-00053-00-Pv D-91-423-15	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	110,926.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/22/2019	48	11/21/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL20158	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Hunter Rd Fas 0039 At Little Beaver Creek. Nte \$150,080 Mchenry County 18-00481-00-Br P-91-005-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	150,080.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/20/2019	48	12/19/2023	
AL20159	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Lies Rd Fau 1375 Gary Ave To Schmale Rd. Nte \$87,600 Village Of Carol Stream 15-00061-00-Bt D-91-409-15	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	87,600.0	-	-	-	-	-	-	-	2,137.9	2,137.9	2,137.9	6/5/2019	12/20/2019	48	12/19/2023		
AL20160	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Bliss Rd Fas 0520 At Il Rte 47 13-00026-00-Ch Nte \$63,143 Village Of Sugar Grove C-91-290-14	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	63,143.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/15/2020	60	1/14/2025		
AL20161	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Poplar St. Fas 692 St Joseph Hospital Entrance To Us40/Il 143 Nte \$247,000 City Of Highland 17-00071-00-Bt C-98-006-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	247,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/15/2020	60	1/14/2025		
AL20162	Reimburse Lpa For Construction Emergency Repairs Provided By A Third Party. Nte \$293,388 Bonansinga Dr Fau 7818 At .1 Mi N Of Broadway St City Of Quincy 19-00335-00-Dr C-96-019-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	293,388.0	-	-	-	-	-	-	-	225,391.6	225,391.6	225,391.6	6/5/2019	1/15/2020	60	1/14/2025		
AL20163	Reimburse Lpa For Row Provided By A Third Party. Esington Rd Fau 0326 Over Rock Run Creek Nte \$9,280 City Of Joliet 16-00489-00-Br R-91-023-17	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	9,280.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/27/2020	180	1/26/2035		
AL20164	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Penfield St Fau 0423 .53 Miles Of Gould St To Il .1 Nte \$247,800 Village Of Beecher 15-00020-00-Fp D91-456-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	247,800.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/29/2020	48	1/28/2024		
AL20165	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Ridgeland Ave Fau 2781 111Th St To 102Nd Place. 14-00052-00-Ms Nte \$99,600 Village Of Chicago Ridge C-91-170-17	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	99,600.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/27/2020	60	1/26/2025		
AL20166	Reimburse Lpa For Bridge Inspections Provided By A Third Party. Various Structures Located In Clay County. Clay County 18-00095-00-Bi Bt-97-004-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/27/2020	60	1/26/2025		
AL20167	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Weiland Rd & W. Aptakisic Rd Fau 2665/Fau 1258 Nte \$956,260 County Of Lake 18-00158-13-Wv C-91-229-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	956,260.0	-	-	-	-	-	-	-	706,788.0	706,788.0	38,352.1	6/5/2019	1/8/2020	48	1/7/2024		
AL20168	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Ridge Rd Ch 37V Fau 0384 West Mondamin St To Meevilly Rd. Nte \$640,400 Grundy County 11-00134-02-Wr C-93-010-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	640,400.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/8/2020	48	1/7/2024		
AL20169	Reimburse Lpa For Materials/Services Provided By Athird Party. Il 149, Ken Gray Blvd, Bob Burton Way Pap0873, Fau9495, Mun1215 Nte\$1,735,850, 19-0006200Pwest Frankfort C99-052-19/P-99-009-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,735,850.0	-	-	-	-	-	40,154.4	6,177.6	46,332.0	46,332.0	46,332.0	6/5/2019	9/17/2019	72	9/16/2025		
AL20170	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Il 162 At Old Troy Road Fas 0586A. 01 Mi Nte \$114,000 City Of Troy 17-00034-00-Pv P-98-001-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	114,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/4/2020	120	2/3/2030		
AL20171	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Main St. Us 20 Vine Street To Myrtle Street Fas 0301 Nte \$49,400 Village Of Elizabeth 19-00016-00-Sw P-92-017-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	49,400.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/4/2020	120	2/3/2030		
AL20172	Reimburse Lpa For Construction Provided By A Thirdparty. Robinson St Fas 0259 S Of Church St To Park Ave. Nte \$15,300 Village Of Sheridan 19-0009-01-Rs C-93-038-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	15,300.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/4/2020	60	2/3/2025		
AL20173	Reimburse Lpa For Construction Provided By A Thirdparty. Pea Ridge Rd Fas 1582 From Us 24 To Il 99 Nte \$185,000 16-00072-00-Pp Brown County Highway Dent. C-96-234-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	185,000.0	-	-	-	-	-	-	154,167.4	-	154,167.4	154,167.4	6/5/2019	2/10/2020	48	2/9/2024		
AL20174	Reimburse Lpa For Emergency Flood Repairs Provided By A Third Party. Ch 15, Ch 21, Ch 24, Ch 27, Ch 38 Various Locations Nte \$167,269 Fulton County 19-00905-99-Dr C-94-013-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	167,269.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/4/2020	60	2/3/2025		
AL20175	Reimburse Lpa For Construction Of Roadway Providedby A Third Party. Livingston Rd/Illinois Place Fau 6148/Mun 5015 Nte \$821,124.50 City Of Streator 19-00103-00-Pv C-93-019-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	821,124.5	-	-	-	-	-	-	-	780,068.3	780,068.3	780,068.3	6/5/2019	1/15/2020	60	1/14/2025		
AL20176	Reimburse Lpa For Construction Provided By A Thirdparty. Il 83/Lake Cook Rd/Weiland Rd/Short Aptak. Rd/St Mary'S Hwy. Nte \$22,087,000 Cook County 14-A-5015-03-Rp C-91-365-14	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	22,087,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/1/2019	71	7/31/2025		
AL20177	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Hartman Lane Fau 9169 At Central Park Dr. 18-00072-00-Pv Nte \$98,800 City Of O'Fallon P-98-015-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	98,800.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/10/2020	120	2/9/2030		
AL20178	Reimburse Lpa For Emergency Repairs Provided By A Third Party. Town Creek Road Fas 0917 West Of Big Muddy Levee Rd. Nte \$65,178 Jackson County 19-00180-00-Sd C-99-006-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	65,178.0	-	-	-	-	-	-	35,358.0	-	35,358.0	35,358.0	6/5/2019	2/4/2020	72	2/3/2026		
AL20179	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Elmire Rd Ch 9 Fas 0412 2 Miles West Of Vermont Over Sugar Creek Mcdonough County 08-00103-00-Br C-94-016-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/10/2020	60	2/9/2025		
AL20180	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. River Rd Fau 2710 Balmoral Ave Fau 1034 Nte \$472,950 Village Of Rosemont 19-000358-00-Sp P-91-052-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	472,950.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/10/2020	120	2/9/2030		
AL20182	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. North Baldwin Rd Mun 0505 At Buffalo Creek Nte \$102,480 Village Of Palatine 19-00105-00-Br P-91-055-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	102,480.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/27/2020	120	1/26/2030		
AL20183	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Beech St Mun 4061 Over Ravine Northof Beech Lane. Nte \$136,800 City Og Highland Park 18-00134-00-Br P-91-022-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	136,800.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/10/2020	48	2/18/2024		
AL20184	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. N Central Dupage Regional Trail 16-F3000-16-Bt Nte \$152,000 Forest Preserve Dist Of Dupage Cty. D-91-245-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	152,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/19/2020	120	2/18/2030		
AL20185	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Grand Ave Fau 1376 79Th Ave-75Th Ct Nte \$2,800,000 16-00118-00-Gs Village Of Elmwood Park P-91-029-17	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,800,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2020	120	3/3/2030		
AL20186	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Middletown Rd Ch 15 Fas 0565 At Sugar Creek Overflow. Logan County 16-00123-00-Br P-96-205-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	56,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2020	120	3/3/2030		
AL20187	Reimburse Lpa For Emergency Repairs Provided By A Third Party. Ch 14/ 45Th St Fas 209 6 Miles N Of Il Rte 17. 19-00116-99-Dr. Nte \$44,000 Mercer County P-94-019-20 C-94-033-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	44,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/4/2020	60	2/3/2025		
AL20188	Reimburse Lpa For Right Of Way. Central St Fau 1301 At North Shore Channel. Nte \$560,000 16-00278-00-Br City Of Evanston R-90-003-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	560,000.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2020	180	3/3/2035		
AL20189	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Brickvale Dr. Mun 1210 At Willow Creek. 15-00061-00-Br Nte \$67,870 Village Of Elk Grove Village D-91-007-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	67,870.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/19/2020	48	2/18/2024		
AL20190	Reimburse Lpa For Constr. Engineering Provided By A Third Party. St. Louis St Mun 1003 Mississippi Ave To Il Rte 53 Nte 201,281 Village Of Elwood 07-00019-00-Ch C-91-059-08	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	201,281.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2020	60	3/3/2025		
AL20191	Reimburse Lpa For Emergency Construction Repairs Provided By A Third Party. Illinois River Rd & Various Locations. Fas 754 Nte\$650,967 Calhoun County 19-00085-00-Ms C-98-087-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	650,967.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2020	60	3/3/2025		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL20192	Reimburse Lpa For Construction Provided By A Third Party. Arsenal-Manhattan Rd Fas 532 Baseline Rd To Magnolia Ln Nte \$1,409,918 County Of Will 00-00117-13-Fp C-91-044-10	Non-Bond		0114944279002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	1,409,918.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2020	72	3/3/2026	
AL20193	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Timber Lane Tr 0570A Over Trlb. W. Br Dupage River 18-07127-00-Br Nte\$69,394 Wayne Township/Dupage County P-91-047-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	69,394.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/31/2019	48	12/30/2023	
AL20194	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Quincy St/Riverside Rd Scape Fau 1693/ Fau 3569 Nte \$10,000 Village Of Riverside 18-00086-00-Ls P-91-060-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/20/2019	48	12/19/2023	
AL20195	Reimburse Lpa For Construction Provided By A Third Party. Batchtown Rd Fas 756 E. Hilltop Dr Rd To West Of Il River Rd. Nte \$382,510 Calhoun County 16-00082-01-Gr C-98-094-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	382,510.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2020	60	3/3/2025	
AL20196	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Elgin-O'Hare Expwy. I-390 Mun 0345 Park Blvd To Prospect Ave Nte\$52,110 Village Of Itasca 14-00063-00-Sw C-91-398-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	52,110.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	60	3/10/2025	
AL20197	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Essington Rd Fau 0326 At Rock Run Creek Remove/Replace Approach Work. Nte\$360,000 City Of Joliet 16-00489-00-Br C-91-248-17	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	360,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	60	3/10/2025	
AL20198	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Sailer Springs Rd Fas 0799 East Of Louisville At Little Wabash River. Nte\$201,500 Clay County 14-00090-00-Br C-97-050-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	201,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	60	3/10/2025	
AL20199	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Main St Fas 0524 Van Nortwick Ave To Il 31 Il 31 To Water St. Nte \$50,000 City Of Batavia 12-00073-02-Fp C-91-322-12	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	50,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	60	3/10/2025	
AL20200	Reimburse Lpa For Construction Engineering Provided By A Third Party. Main St (1400 N Rd) At Sugar Creek. Fas0323 Nte \$65,000 Iroquois County 11-00116-04-Br C-93-043-13	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	65,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	60	3/10/2025	
AL20201	Reimburse Lpa For Construction Engineering Provided By A Third Party. Il 157 Fas 0592 Nte \$800Madison Cty Transit Nature Trail- Center Grove Rd City Of Edwardsville 17-00111-00-Br C-98-004-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	800.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	48	3/10/2024	
AL20202	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Mcneal Rd Tr 0011 East Of County Lard @ S Branch Of Kishwaukee Rvr 13-05119-01-Br Dekalb County/Franklin Rd Dist. C-93-003-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	60	3/10/2025	
AL20203	Reimburse Lpa For Constr. Engineering Provided By Third Party.Howard St Fau 1334 Milwaukee Ave To Lehigh Ave. Nte \$480,000 Village Of Niles 13-00116-00-TI-C-91-379-13	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	480,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	60	3/10/2025	
AL20204	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Corning Ave Fau 0417 Rathje Rd To Harlem Ave. (Il Rte 50) Nte \$36,000 Village Of Peotone 17-00048-00-Rs C-91-006-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	36,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	60	3/10/2025	
AL20205	Jurisdictional Transfer Of Old Il 4/Historic Rte 66 Shi 4 Alt. 23.060. Contract #72H53 (D) Rs-13,1-1(P) Rs-8-Nte \$619-002 Auburn Twp/Sangamon County C-96-028-15	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	37,000.0	-	-	-	-	-	-	-	37,000.0	37,000.0	37,000.0	6/5/2019	2/3/2020	36	2/2/2023		
AL20206	Reimburse Lpa For Prelim.Engineering Provided By A Third Party. Leicester Rd/Wellington Rd At Lake Cosman Mun 2080/2100. Nte \$128,000 Elk Grove Village 19-00070-00-Br P-91-041-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	128,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/3/2020	48	2/2/2024	
AL20207	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Main St (Il 16) Broadway St To Washington St. Fas 0325 13-0055-00-Sw. Nte\$92,628 City Of Shelbyville C-97-007-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	92,628.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	60	3/10/2025	
AL20208	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Bottom Rd (Ch 16) Fas 1254 3 Mi. Ne Of Granville At Il River Trlb. Nte \$175,000 Putnam County 13-00025-00-Br C-94-003-17	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	175,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	48	3/10/2024	
AL20209	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Forest Ave/Lee St Us 12/45 & Mannheim Rd Mun 4280/Fap 0330 Nte \$184,000 City Of Des Plaines 14-00220-00-TI-C-91-008-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	184,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	48	3/10/2024	
AL20210	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Cal Sag Trail At Lake Katherine 19-00058-00-Br Nte \$40,000 Ctr Of Palos Heights P-91-004-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2020	120	3/3/2030	
AL20211	Reimburse Lpa For Constr. Eng/Railroad Provided By Third Party. Church Rd Fau 2667 Grove Ave To Il Rte 19. Nte \$16,00095-00-Bt Nte \$406,175 Village Of Bensenville C-91-174-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	406,173.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/25/2019	48	9/24/2023	
AL20212	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Joliet Ave Fau 3569/3558 Mun 10018 17-00065-00-Rs Nte \$84,000 Village Of Lyons C-91-136-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	84,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/18/2020	60	3/17/2025	
AL20213	Reimburse Lpa For Constr.Engineering Provided By Athird Party. Gary Ave Fau 2561 Great Western Trl To Army Trail Rd. Nte \$260,000 Dupage County 11-00237-11-Bt C-91-253-13	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	260,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/18/2020	60	3/17/2025	
AL20214	Reimburse Lpa For Prelim.Engineering Provided By A Third Party. Walkup Rd/Crystal Lake Rd Fau 0085 Bull Valley Rd To Hillside Rd Nte \$243,017 Mchenry County 19-00511-00-Sp P-91-014-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	243,017.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/18/2020	120	3/17/2030	
AL20215	Reimburse Lpa For Construction & Const. Eng. Provided By A Third Party. Nte \$553,000 Ch 8 Fas 1581 From 900 E Rd To Schuyler City Line Brown County 14-00069-02-Sc C-96-233-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	553,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/18/2020	60	3/17/2025	
AL20216	Reimburse Lpa For Constr. & Constr.Engineering Provided By A Third Party. Coles Center Parkway Ext. Ms 7055 19-00311-00-Pv Nte \$855,250 City Of Mattoon C-97-045-20/P-97-044-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	855,250.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/18/2020	120	3/17/2030	
AL20217	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Manchester Rd Fau 3549A County Farmrd To Gables Blvd. Nte \$20,254 City Of Wheaton 19-00121-00-Rs C-91-391-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	20,254.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/13/2020	60	4/12/2025	
AL20218	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Lily Lake Rd Fau 3858 Stone Dr To Wegner Rd. 17-14172-01-Sp Nte \$81,000 Mchenry County/Nunda Township C-91-179-17	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	81,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/13/2020	60	4/12/2025	
AL20219	Reimburse Lpa For Construction Provided By A Third Party. Seal Coat Various Locations On County Routes In Stephenson County. Nte \$156,000 Stephenson County 18-00185-06-Pp C-92-052-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	156,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/13/2020	60	4/12/2025	
AL20220	Reimburse Lpa For Construction Provided By A Third Party. Railroad St At Fas 738 & Mainstreet Intersection Hillview, Il Nte \$2386 Village Of Hillview 19-00099-01-Ms C-98-100-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,386.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/13/2020	60	4/12/2025	
AL20221	Reimburse Lpa For Constr.Engineering Provided By A Third Party. Peace Rd/Ch 34 Fau 5369 Il 64 To Bethany Rd. City Of Sycamore Dekalb County 18-00262-00-Rs C-93-057-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	54,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/13/2020	60	4/12/2025	
AL20222	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. St Charles Rd Fau 1397 Mannheim Rd To 25Th Ave. Nte \$40,000 Village Of Bellwood 18-00146-00-Ls D-91-036-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/13/2020	120	4/12/2030	
AL20223	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Irving Park Rd Fau 1321 East Of Il 59 To Bartlett Rd. Nte \$646,998 Village Of Streamwood 10-00055-00-Wr C-91-136-11	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	646,998.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/11/2019	60	9/10/2024	
AL20224	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Acacia Dr. Fau 1716 N Wolf Rd To S Wolf Rd. Nte \$85,025 Village Of Indian Head Park D-91-279-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	85,025.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/13/2020	120	4/12/2030	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
AL20225	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Edgelawn Dr/Garfield Ave/Gladstone Ave/Legrande Blvd/Prairie St Nte \$46,168 City Of Aurora 16-00312-00-Bt D-91-251-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	46,168.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2020	120	3/3/2030		
AL20226	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Herald Blacktop Fas 0888 From Ch 8 To H 141. Nte \$22,500 White County 18-00129-00-Sp C-99-066-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	22,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/20/2020	60	4/19/2025		
AL20227	Reimburse Lpa For Constr. Engineering Provided By Athird Party. Monroe St. Various Ms 1194 Boies-Schubkraft Park To Main St. Nte \$800 City Of Columbia 17-00054-00-Bt C-98-003-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	800.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/20/2020	48	4/19/2024		
AL20228	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Remove & Replace Bridge 1000 E Rd Tr 0142 At Indian Creek. 18-06125-00-Br Lawrence County/Road District C-97-072-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	28,800.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/20/2020	60	4/19/2025		
AL20229	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Howard St Fau 1334 Sacramento Ave To Callan Ave/Winchester Ave Nte \$500,000 City Of Evanston 17-00281-00-Rs C-91-188-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/20/2020	60	4/19/2025		
AL20230	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Brandywyn Ln/Thompson Blvd Mun 2060/3260 16-00106-01-Rs Nte \$286,903 Village Of Buffalo Grove C-91-090-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	286,903.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/20/2020	60	4/19/2025		
AL20231	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Prairie St Fau 2511. Wilson St To Pine St. Nte \$187,500 City Of Batavia 16-00086-00-Fo C-91-146-17	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	187,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/20/2020	60	4/19/2025		
AL20232	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Park Rd/Il 140 Additional Right Turn Lane At Intersection Nte \$800 City Of Alton 16-00239-00-Pv C-98-333-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	800.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/20/2020	60	4/19/2025		
AL20233	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Giant City Rd Ch12 Fas 0919 Grassy Rd To S. Church Rd Jackson County 15-00102-02-Rs C-99-528-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/20/2020	60	4/19/2025		
AL20234	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Wetland Rd Fau 2665. Deerfield Pkwy To Lake Cook Rd. Nte\$778,887 Lake County 14-00158-11-Wr C-91-069-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	778,887.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/2/2019	48	8/1/2023		
AL20235	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Epperson Rd Ms 1114 At Epperson RunCreek. Bureau County 15-00253-00-Br C-93-003-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/20/2020	60	4/19/2025		
AL20236	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Kickapoo Trl Main St In Urbana To 7Th St In St Joseph.08-F3000-04-Bt Nte\$27,040 Forest Preserve Dist/Chamaenai Cvd D-95-014-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	27,040.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/29/2020	120	4/28/2030		
AL20237	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Oakwood Dr Over Boone Creek Mun 2018 Nte \$95,572 City Of Mchenry 18-00086-00-Br P-91-059-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	95,572.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/13/2020	48	4/12/2024		
AL20238	Reimburse Lpa For Prelim.Engineering Provided By Athird Party. Dauberman Rd Fas 1107A Us 30 To Grant Rd Nte \$623,474 Kane County 15-00277-01-Br D-91-298-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	623,474.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/27/2020	120	4/26/2030		
AL20239	Reimburse Lpa For Construction Provided By A Thirdparty. North 36Th Rd Tr 0203 18-3373-00-Rs Nte \$57,600 LaSalle County C-93-019-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	57,600.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/27/2020	60	4/26/2025		
AL20240	Reimburse Lpa For Construction Provided By A Thirdparty. Banta Rd Ch 12 Fas 0366 Nte \$14,112 Woodford County 19-00173-99-Dr C-94-035-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	14,112.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/29/2020	60	4/28/2025		
AL20241	Reimburse Lpa For Prelim.Engineering Provided By A Third Party. Kankakee Riverfront Trail North Of Norfolk Southern Br S.To Station St.Nte\$80,640 City Of Kankakee 18-00276-02-Bt P-93-024-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	80,640.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/29/2020	120	4/28/2030		
AL20242	Reimburse Lpa For Construction/Emergency Repairs Provided By A Third Party. Railroad St At Fas 738 And Main St In Hillview. Nte \$13,280 Greene County 19-00099-00-Ms C-98-089-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	13,280.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/6/2020	60	5/5/2025		
AL20243	Reimburse Lpa For Construction/Emergency Repairs Provided By A Third Party. Banta Rd Ch 12 Fas 0366 Nte \$7790 Woodford County 19-00174-99-Dr C-94-034-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,790.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/14/2020	60	5/13/2025		
AL20244	Reimburse Lpa For Construction/Emergency Repairs Provided By A Third Party. Ch 14 & Ch 9 Fas 209 Fas 212 North Of Hwy 17 Nte\$36,049 County Of Mercer 19-00115-99-Dr C-94-032-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	36,049.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	60	3/10/2025		
AL20245	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. M6055/M61103 Intersection Of Williamson Cr Pkwy & 17Th St. Nte \$40,500 City Of Marion 19-00124-00-Sp P-99-004-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/20/2020	48	5/19/2024		
AL20246	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. E. Deyoung St Pap 331 From State Stto Fair St. Nte \$12,000 City Of Marion 18-00123-00-Sw P-99-004-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/20/2020	48	5/19/2024		
AL20247	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Shelpley Rd Tr 0153 Over Dupage River. Nte \$136,000 Troy Township/Will Co. 18-18105-03-Br P-91-063-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	136,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/13/2020	120	4/12/2030		
AL20248	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. West Solon Rd. Fau 0165 At North Branch Of Nippersink Creek. Nte \$157,740 Mchenry County 19-00510-00-Br P-91-012-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	157,740.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/13/2020	120	4/12/2030		
AL20249	Reimburse Lpa For Constr. Engineering Provided By Athird Party. Gaundrail Improvements At Various Locations In The County. Nte \$36,000 Edgar County 16-00132-00-Sp C-95-084-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	36,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/20/2020	60	5/19/2025		
AL20250	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Johnson Rd/Thayer Rd At Nippersink Creek. Ch 0027A/Tr 0061 Nte \$281,915 Mchenry County 18-00488-00-Br P-91-036-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	281,915.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/27/2020	48	4/26/2024		
AL20251	Reimburse Lpa For Prelim. Engineering Provided By A Third Party. Shared Use Path Varous Locations In Neoga. Nte \$26,400 Ctv Of Neoga 19-00008-00-Sw P-97-003-20	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	26,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/14/2020	120	5/13/2030		
AL20252	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Danee Rd Tr 0221 At Plum Creek 13-02113-01-Br Nte \$120,000 Crete Township Rd Dist./Will County C-91-183-14	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	120,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/20/2020	48	5/19/2024		
AL20253	Reimburse Lpa For Constr. Engineering Provided By A Third Party. Nine Mile Rd Ch 13/24 Fas0731 Nissa Crk To 2 M N Of Otter Rd Nte \$92,000 Macoupin County 02-00082-00-Fp C-96-213-11	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	92,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/20/2020	60	5/19/2025		
AL20255	Reimburse Lpa For Constr. Engineering Provided By A Third Party. York Rd Fau 2678A Roosevelt Rd To Harger Rd. Nte \$396,350 Village Of Oak Brook 17-00049-00-Pv C-91-007-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	396,350.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/11/2020	60	6/10/2025		
AL99286	Reimbursement For Prelim Eng System Of Access Roads Parallel To I-190 Bessie Coleman Dr To Tri-State Tollway Chicago 98-BB256-00-Sa D-88-022-03 P-88-020-98	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	17,770,000.0	-	-	-	-	-	-	-	-	-	-	15,060,993.9	6/5/2019	4/30/1999	269	9/1/2021		
AL99286	Reimbursement For Prelim Eng System Of Access Roads Parallel To I-190 Bessie Coleman Dr To Tri-State Tollway Chicago 98-BB256-00-Sa D-88-022-03 P-88-020-98	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	17,770,000.0	-	-	-	-	-	-	-	-	-	-	15,060,993.9	6/5/2019	4/30/1999	269	9/1/2021		
AL99286	Reimbursement For Prelim Eng System Of Access Roads Parallel To I-190 Bessie Coleman Dr To Tri-State Tollway Chicago 98-BB256-00-Sa D-88-022-03 P-88-020-98	Bond	4G	5534944477000017	Statewide - Transportation and Related Construction	17,770,000.0	-	-	-	-	-	-	-	-	-	-	15,060,993.9	6/5/2019	4/30/1999	269	9/1/2021		
AL99286	Reimbursement For Prelim Eng System Of Access Roads Parallel To I-190 Bessie Coleman Dr To Tri-State Tollway Chicago 98-BB256-00-Sa D-88-022-03 P-88-020-98	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	17,770,000.0	-	-	-	-	-	-	-	-	-	27,145.0	15,060,993.9	6/5/2019	4/30/1999	269	9/1/2021		
ARRA103	For Arra Performance For The Bureau Of Construction, Division Of Highways. Preliminary Engineering Obligation For Employees To Attend Bentley Class	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	972,000.0	-	-	-	-	-	-	-	-	-	-	899,735.0	6/5/2019	10/1/2012	47	9/30/2016		
BENTLEY	Obligation For Employees To Attend Bentley Class	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	6,044.8	-	-	-	-	-	-	-	-	-	-	668.5	6,044.8	6/5/2019	7/1/2018	23	6/30/2020	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
CH11000	Reimbursement For Construction Prelim & Const Emergency Repair Chicago 10-B0322-00-Rs C-88-035-10 D-88-035-10	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	2,165,000.0	-	-	-	-	-	-	-	-	-	-	1,600,377.4	6/5/2019	8/24/2010	100	12/31/2018		
CH11001	Establish Obligation To Reimburse Chicago For Prelengr Cost For Structural Inspections Of Bridges At Various Locations City Wide In Chicago Chicago 08-E6109-00-Br P-88-013-10 M-6000(316)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	17,110,931.3	-	-	-	-	-	-	1,385,025.6	-	-	-	1,385,025.6	17,110,931.3	6/5/2019	9/21/2010	111	12/31/2019	
CH11001	Establish Obligation To Reimburse Chicago For Prelengr Cost For Structural Inspections Of Bridges At Various Locations City Wide In Chicago Chicago 08-E6109-00-Br P-88-013-10 M-6000(316)	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	17,110,931.3	-	-	-	-	-	-	-	108,738.5	-	108,738.5	17,110,931.3	6/5/2019	9/21/2010	111	12/31/2019		
CH11008	Establish Obligation To Reimburse Chicago For Prelengr & Construction Repair Of Emergency Various Locations In Chicago Chicago C-88-028-10 & D-88-028-10 10-B0331-00-Rs	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	1,535,000.0	-	-	-	-	-	-	84,684.0	-	-	84,684.0	1,136,207.1	6/5/2019	9/29/2010	72	9/28/2016		
CH11009	Establish Obligation To Reimburse Chicago For Prelengr & Construction Repair Of Emergency Various Locations In Chicago Chicago C-88-027-10 & D-88-027-10 10-B0332-00-Rs	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	1,275,000.0	-	-	-	-	-	-	107,105.0	-	-	107,105.0	960,769.1	6/5/2019	9/29/2010	99	12/31/2018		
CH11012	Establish Obligation To Reimburse Chicago For Emergency Repairs Of Streets In Various Locations Chicago 10-B0329-00-Rs C-88-032-10 & D-88-032-10 In House District 15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	200,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/15/2010	72	10/15/2016		
CH11012	Establish Obligation To Reimburse Chicago For Emergency Repairs Of Streets In Various Locations Chicago 10-B0329-00-Rs C-88-032-10 & D-88-032-10 In House District 15	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/15/2010	72	10/15/2016		
CH11014	Establish Obligation Per Agreement For \$740,000.00 For Commuter Bicycle Parking Fixtures Various Locations Throughout The City Chicago 08-W8113-00-Br C-88-007-09 Cmm-6000(280)	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	705,996.8	-	-	-	-	-	-	-	-	-	-	705,996.8	6/5/2019	10/18/2010	72	10/18/2016		
CH11015	Establish Obligation To Reimburse Chicago For Emergency Repair Program In Illinois Senate Districts 6, 7 & 13 Chicago 10-B0318-00-Rs C-88-025-10 & D-88-025-10	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	4,171,200.0	-	-	-	-	-	20,890.5	5,222.6	5,222.6	5,222.6	36,558.3	2,610,140.3	6/5/2019	10/19/2010	72	10/19/2016		
CH11017	Establish Obligation To Reimburse Chicago For Arterial St. Resurfacing Projects: 51.52.53 & 54 C-88-019-08, C-88-020-08, C-88-021-08 & C-88-022-08M-6000(302), M-6000(301), M-6000(300) & M-6000(299)	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	26,713,775.1	-	-	-	-	-	-	-	-	-	-	26,713,775.1	6/5/2019	6/2/2010	90	12/31/2017		
CH11018	To Establish Obligation Per Attached Agreement To Reimburse Chicago For Cost @ Various Locations In Senate House Districts 13, 25 & 26 Chicago C-88-030-10 & D-88-030-10 10-B0328-00-Rs	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	2,400,000.0	-	-	-	-	-	-	-	-	-	-	1,269,778.2	6/5/2019	11/9/2010	72	11/9/2016		
CH11020	Establish Obligation To Reimburse Chicago Consult-Ant Cost For Phase I Prel. Engr. Pershing Rd. Fromdan Ryan Expy. To Ashland Ave. Chicago 09-B9804-00-Pv P-88-005-10 M-6000(307)	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,245,000.0	-	-	-	-	-	88,303.7	22,075.9	22,075.9	11,146.3	143,601.8	972,606.5	6/5/2019	11/22/2010	109	12/31/2019		
CH11021	Establish Obligation To Reimburse Chicago Contractconstruction Cost For Torrence Ave Vertical Lift Bridge Over The Calmet River Chicago 95-E5431-00-Br C-88-012-10 M-6000(311)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	30,175,738.9	-	-	-	-	-	-	-	-	-	-	30,175,738.9	6/5/2019	11/30/2010	97	12/31/2018		
CH11021	Establish Obligation To Reimburse Chicago Contractconstruction Cost For Torrence Ave Vertical Lift Bridge Over The Calmet River Chicago 95-E5431-00-Br C-88-012-10 M-6000(311)	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	30,175,738.9	-	-	-	-	-	-	-	-	-	-	30,175,738.9	6/5/2019	11/30/2010	97	12/31/2018		
CH11022	To Establish Obligation To Reimburse Chicago For Contract Construction Cost Associated With Wacker Drive & Congress Pkwy Interchange Chicago 95-E5432-18-Br C-88-001-11	Bond	4G	553494477000017	Statewide - Transportation and Related Construction	313,207.0	-	-	-	-	-	-	-	-	-	-	313,206.3	6/5/2019	12/17/2010	72	12/17/2016		
CH11024	Establish Obligation To Reimburse Chicago For Prelengr. Of Long Shore Drive Between Grand Ave & Hollywood Ave. (Phase I Pe) Chicago 07-86151-00-Pv P-88-004-07 B-9-854	Non-Bond		0114944249000000	Grant to the Chicago Department of Transportation for State only Chicago Commitment (SOCC) infrastructure improvements.	25,750,000.0	-	-	-	-	-	-	-	-	-	-	17,340,891.1	6/5/2019	12/16/2010	144	12/31/2022	12/16/2010	
CH11024	Establish Obligation To Reimburse Chicago For Prelengr. Of Long Shore Drive Between Grand Ave & Hollywood Ave. (Phase I Pe) Chicago 07-86151-00-Pv P-88-004-07 B-9-854	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	25,750,000.0	-	-	-	-	-	-	-	-	-	-	17,340,891.1	6/5/2019	12/16/2010	144	12/31/2022		
CH11024	Establish Obligation To Reimburse Chicago For Prelengr. Of Long Shore Drive Between Grand Ave & Hollywood Ave. (Phase I Pe) Chicago 07-86151-00-Pv P-88-004-07 B-9-854	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	25,750,000.0	-	-	-	-	-	323,916.8	1,116,056.4	201,225.6	684,897.4	2,326,096.2	17,340,891.1	6/5/2019	12/16/2010	144	12/31/2022		
CH11026	Establish Obligation For Emergency Repair Program Per Senate District 3 And House Districts 5 & 6 Chicago 10-B0324-00-Rs C-88-034-10 & D-88-034-10	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	2,520,000.0	-	-	-	-	-	-	77,879.3	-	-	77,879.3	1,914,716.9	6/5/2019	1/24/2011	72	1/24/2017		
CH11029	Establish Obligation To Reimburse Chicago For Prel. Engineering And Construction Foremergency Repairs Of Streets @ Various Locations In Chicago Chicago 10-B0325-00-Rs C-88-033-10 & D-88-033-10	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	1,511,000.0	-	-	-	-	-	1,033.7	120,689.8	2,426.8	2,121.4	126,271.6	1,272,684.3	6/5/2019	4/5/2011	72	4/5/2017		
CH11031	Establish Obligation For The Chicago Greenstreets Tree Planting Project @ Mid-South Chicago Locations Chicago 10-B0313-00-Ls C-88-007-11 Te-0001(840)	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	680,150.4	-	-	-	-	-	-	-	-	-	-	680,150.4	6/5/2019	6/22/2011	102	12/31/2019		
CH11034	Establish Obligation For Emergency Hwy Repair @ City Wide Locations In Ill Senate District 16 & House District 32 Chicago 10-B0330-00-Rs C-88-026-10 & D-88-026-10	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	1,905,000.0	-	-	-	-	-	101,523.7	168,967.6	25,380.9	25,380.9	321,253.2	1,307,762.5	6/5/2019	8/3/2011	72	8/3/2017		
CH11035	Reimbursement For Construction & Construction Eng Fullerton Drive Bridge Over Lincoln Park Lagoonicicago 02-E2025-00-Br C-88-020-02	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	12,872,235.9	-	-	-	-	-	-	-	-	-	-	12,872,235.9	6/5/2019	9/12/2011	72	9/12/2017		
CH11035	Reimbursement For Construction & Construction Eng Fullerton Drive Bridge Over Lincoln Park Lagoonicicago 02-E2025-00-Br C-88-020-02	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	12,872,235.9	-	-	-	-	-	-	-	-	-	-	12,872,235.9	6/5/2019	9/12/2011	72	9/12/2017		
CH11035	Reimbursement For Construction & Construction Eng Fullerton Drive Bridge Over Lincoln Park Lagoonicicago 02-E2025-00-Br C-88-020-02	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,872,235.9	-	-	-	-	-	-	-	-	-	-	12,872,235.9	6/5/2019	9/12/2011	72	9/12/2017		
CH11035	Reimbursement For Construction & Construction Eng Fullerton Drive Bridge Over Lincoln Park Lagoonicicago 02-E2025-00-Br C-88-020-02	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	12,872,235.9	(498,165.4)	-	-	-	-	(498,165.4)	-	-	-	-	12,872,235.9	6/5/2019	9/12/2011	72	9/12/2017		
CH11038	Reimburse Local Agency Construction Improvement Of Wacker Dr (Pap392) Monroe St To Van Buren St Chicago 95-E5432-17-Br C-88-023-10	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	104,300,000.0	-	-	-	-	-	-	-	-	-	-	103,669,036.3	6/5/2019	10/19/2011	72	10/19/2017		
CH11038	Reimburse Local Agency Construction Improvement Of Wacker Dr (Pap392) Monroe St To Van Buren St Chicago 95-E5432-17-Br C-88-023-10	Bond	4G	553494477000017	Statewide - Transportation and Related Construction	104,300,000.0	-	-	-	-	-	-	-	-	-	-	103,669,036.3	6/5/2019	10/19/2011	72	10/19/2017		
CH11039	Establish Obligation To Reimburse Construction Of Hwy Improvement Of Lake Shore Dr Between 79Th St. & 92Nd Street (Mainline Roadway) Chicago 99-B9313-02-Pv/C-88-016-07 Hno-M-6000(238)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	24,241,200.0	-	-	-	-	-	-	-	-	-	-	23,228,588.6	6/5/2019	10/21/2011	72	10/21/2017		
CH11039	Establish Obligation To Reimburse Construction Of Hwy Improvement Of Lake Shore Dr Between 79Th St. & 92Nd Street (Mainline Roadway) Chicago 99-B9313-02-Pv/C-88-016-07 Hno-M-6000(238)	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	24,241,200.0	-	-	-	-	-	-	913,490.4	-	-	913,490.4	23,228,588.6	6/5/2019	10/21/2011	72	10/21/2017		
CH11040	Establish Obligation For Improvement Of Streets Atcity Wide Locations Within Senate District 2 & House District 4 (Emergency Relief Projects) Chicago 10-B0323-00-Rs D-88-03610 & C-88-036-10	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	1,905,000.0	-	-	-	-	-	-	5,534.7	-	-	5,534.7	1,567,265.4	6/5/2019	10/28/2011	72	10/28/2017		
CH11044	Reimbursement For Construction Const Eng Improve Chicago Ohare Airport Transit Bridge Over I-190 Chicago 11-E1510-00-Br C-88-006-12	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	23,100,000.0	-	-	-	-	-	-	-	-	-	-	22,301,454.8	6/5/2019	12/6/2011	72	12/6/2017		
CH11044	Reimbursement For Construction Const Eng Improve Chicago Ohare Airport Transit Bridge Over I-190 Chicago 11-E1510-00-Br C-88-006-12	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	23,100,000.0	-	-	-	-	-	-	-	-	-	-	22,301,454.8	6/5/2019	12/6/2011	72	12/6/2017		
CH11045	Establish Obligation Per Joint Agreement To Reim- Burse Chicago For Hwy Improvement Balmoral Ave. From Balmoral Ave W Limit @ Rosemont To Bessie Coleman Dr @ Chicago 11-E1511-00-Br C-88-007-12	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	21,211,000.0	-	-	-	-	-	-	-	-	-	-	20,886,752.7	6/5/2019	12/6/2011	72	12/6/2017		
CH11045	Establish Obligation Per Joint Agreement To Reim- Burse Chicago For Hwy Improvement Balmoral Ave. From Balmoral Ave W Limit @ Rosemont To Bessie Coleman Dr @ Chicago 11-E1511-00-Br C-88-007-12	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	21,211,000.0	-	-	-	-	-	39,534.5	9,883.6	9,883.6	9,883.6	69,185.3	20,886,752.7	6/5/2019	12/6/2011	72	12/6/2017		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
CHI1050	Reimbursement For Construction Prelim & Const Engpaining Of Bridges & Viaducts Citywide Proj 1 Chicago 10-E7104-00-Pa C-88-001-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,834,702.4	-	-	-	-	-	-	-	-	-	-	-	1,834,702.4	6/5/2019	2/15/2012	89	7/1/2019
CHI1050	Reimbursement For Construction Prelim & Const Engpaining Of Bridges & Viaducts Citywide Proj 1 Chicago 10-E7104-00-Pa C-88-001-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,834,702.4	-	-	-	-	-	-	-	-	-	-	-	1,834,702.4	6/5/2019	2/15/2012	89	7/1/2019
CHI1051	Establish Obligation For Phase I & II Prel. Engr. Installation Of Traffic Signal Interconnect Along Broadway & Sheridan Rd Between Devon & Hollywood Chicago 05-B5105-00-TI-P-88-005-06	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	715,000.0	-	-	-	-	-	-	-	-	-	-	-	374,085.2	6/5/2019	4/6/2012	92	12/31/2019
CHI1051	Establish Obligation For Phase I & II Prel. Engr. Installation Of Traffic Signal Interconnect Along Broadway & Sheridan Rd Between Devon & Hollywood Chicago 05-B5105-00-TI-P-88-005-06	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	715,000.0	-	-	-	-	-	9,896.1	209,711.0	29,427.3	209,711.0	458,745.4	374,085.2	6/5/2019	4/6/2012	92	12/31/2019	
CHI1051	Establish Obligation For Phase I & II Prel. Engr. Installation Of Traffic Signal Interconnect Along Broadway & Sheridan Rd Between Devon & Hollywood Chicago 05-B5105-00-TI-P-88-005-06	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	715,000.0	-	-	-	-	-	-	-	-	-	-	-	374,085.2	6/5/2019	4/6/2012	92	12/31/2019
CHI3001	Reimbursement For Construction & Const Eng Vaulted Sidewalk Ada Ramp Program Michigan Ave Corridor Lake St To Van Buren St Chicago 11-E1504-00-Sw C-88-003-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,448,848.7	-	-	-	-	-	157,316.5	742,429.0	39,329.1	742,429.0	1,681,503.6	1,448,848.7	6/5/2019	6/29/2012	72	6/28/2018	
CHI3003	Reimbursement For Prelim Eng Traffic Control Traffic Control Signal Interconnect System Stony Island Ave Midway Plaisance To 95Th St Chicago 06-B6111-00-TI-P-88-062-06	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	875,000.0	-	-	-	-	-	92,387.4	18,972.9	38,948.3	23,096.8	173,405.4	495,586.6	6/5/2019	5/17/2012	103	12/31/2020	
CHI3003	Reimbursement For Prelim Eng Traffic Control Traffic Control Signal Interconnect System Stony Island Ave Midway Plaisance To 95Th St Chicago 06-B6111-00-TI-P-88-062-06	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	875,000.0	-	-	-	-	-	-	-	56,439.7	-	56,439.7	495,586.6	6/5/2019	5/17/2012	103	12/31/2020	
CHI3004	Reimbursement For Construction Const Eng Vaulted Sidewalk Ada Ramp Program State St Corridor Haddock Pl To Jackson St City Of Chicago 11-E1503-00-Sw C-88-004-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,194,573.3	-	-	-	-	-	-	-	-	-	-	-	1,194,573.3	6/5/2019	6/29/2012	72	6/28/2018
CHI3004	Reimbursement For Construction Const Eng Vaulted Sidewalk Ada Ramp Program State St Corridor Haddock Pl To Jackson St City Of Chicago 11-E1503-00-Sw C-88-004-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,194,573.3	-	-	-	-	-	-	-	-	-	-	-	1,194,573.3	6/5/2019	6/29/2012	72	6/28/2018
CHI3007	Reimbursement For Construction Const Eng Arterial Street Resurfacing Project #59-South Area Chicago 08-B7109-00-Rs C-88-017-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	14,500,000.0	-	-	-	-	-	-	-	-	-	-	-	12,851,445.2	6/5/2019	6/29/2012	72	6/28/2018
CHI3008	Reimbursement For Construction Const Eng Arterial Street Resurfacing Project #62-Far South Area Chicago 08-B7110-00-Rs C-88-018-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	13,869,800.7	-	-	-	-	-	-	-	-	-	-	-	13,869,800.7	6/5/2019	6/29/2012	72	6/28/2018
CHI3009	Reimbursement For Construction Const Eng Improvement Of Foster Ave (Fau 1360) Albany Ave To Kimball Ave Chicago 05-S5156-00-Ls C-88-035-06	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	2,627,100.7	-	-	-	-	-	33,728.3	2,385,918.0	8,432.1	2,385,918.0	4,813,996.3	2,627,100.7	6/5/2019	6/29/2012	72	6/28/2018	
CHI3009	Reimbursement For Construction Const Eng Improvement Of Foster Ave (Fau 1360) Albany Ave To Kimball Ave Chicago 05-S5156-00-Ls C-88-035-06	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,627,100.7	-	-	-	-	-	-	-	-	-	-	-	2,627,100.7	6/5/2019	6/29/2012	72	6/28/2018
CHI3011	Reimbursement For Construction Improvement Of Wells St Bridge (Fau2899) Over Main Branch Of Chicago River Chicago 07-E6146-00-Br C-88-051-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,581,700.0	-	-	-	-	-	-	-	-	-	-	-	2,581,699.7	6/5/2019	6/29/2012	72	6/28/2018
CHI3012	Reimbursement For Preliminary Engineering Safe Routes To School Citywide Chicago 10-W9215-00-Sw P-88-016-10	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	296,163.7	-	-	-	-	-	11,502.3	2,875.6	2,875.6	2,875.6	20,129.0	296,163.7	6/5/2019	6/29/2012	66	12/31/2017	
CHI3014	Reimbursement For Row For Construction Project Lakefront Bicycle Trail At Navy Pier Flyover Chicago 00-E0534-00-Br R-88-002-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	132,000.0	-	-	-	-	-	-	125,000.0	-	-	125,000.0	125,000.0	6/5/2019	8/31/2012	48	8/30/2016	
CHI3015	Reimbursement For Prelim Eng Streets For Cycling Project #1 Chicago 12-D1304-00-Br P-88-012-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,271,938.2	-	-	-	-	-	-	-	-	-	-	-	1,271,938.2	6/5/2019	7/23/2012	72	7/22/2018
CHI3019	Reimburse Construction Costs Utility Relocation I-190 At Balmoral Ave City Of Chicago 11-E1511-01-Br C-88-055-12	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	225,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/3/2012	48	10/2/2016	
CHI3021	Reimburse Local Agency Bike Sharing Program City Of Chicago 11-D1308-00-Br C-88-008-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	18,000,000.0	-	-	-	-	-	592,755.2	148,188.8	148,188.8	148,188.8	1,037,321.5	17,777,869.9	6/5/2019	11/7/2012	100	3/31/2021	
CHI3022	Reimburse Local Agency For Construction Project Improvement Of Traffic Control Signals Citywide City Of Chicago 07-B5115-00-TI C-88-008-08	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	3,250,969.0	-	-	-	-	-	387,179.6	96,794.9	96,794.9	96,794.9	677,564.2	3,250,969.0	6/5/2019	10/24/2012	72	10/23/2018	
CHI3022	Reimburse Local Agency For Construction Project Improvement Of Traffic Control Signals Citywide City Of Chicago 07-B5115-00-TI C-88-008-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,250,969.0	-	-	-	-	-	-	-	-	-	-	-	3,250,969.0	6/5/2019	10/24/2012	72	10/23/2018
CHI3023	Reimburse Local Agency For Construction Project Improvement Of Traffic Control Signals Citywide City Of Chicago 08-B6123-00-TI C-88-023-11	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	4,637,120.5	-	-	-	-	-	-	-	-	-	-	-	4,637,120.5	6/5/2019	10/24/2012	72	10/23/2018
CHI3023	Reimburse Local Agency For Construction Project Improvement Of Traffic Control Signals Citywide City Of Chicago 08-B6123-00-TI C-88-023-11	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,637,120.5	-	-	-	-	-	-	160,979.1	-	-	160,979.1	4,637,120.5	6/5/2019	10/24/2012	72	10/23/2018	
CHI3025	Reimburse Local Agency Construction Const Eng Lakefront Bicycle Trail Navy Pier Flyover City Of Chicago 00-E0534-00-Br C-88-001-01	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	28,952,200.0	-	-	-	-	-	1,860,604.8	263,941.6	193,607.8	465,151.2	2,783,305.4	27,439,464.6	6/5/2019	1/18/2013	72	1/17/2019	
CHI3027	Reimburse Local Agency Construction Const Eng Viaduct At Ashland Ave (Fau2853) Over Pershing Rd City Of Chicago 07-E6148-00-Br C-88-043-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	14,072,930.0	-	-	-	-	-	23,731.7	5,932.9	5,932.9	5,932.9	41,530.4	14,072,930.0	6/5/2019	1/18/2013	72	1/17/2019	
CHI3028	Reimburse Local Agency Construction Const Eng Gateway Green Kennedy Expressway Landscape Enhancements City Of Chicago 07-B7133-00-Ls C-88-020-07	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	471,492.0	-	-	-	-	-	-	-	-	-	-	-	471,492.0	6/5/2019	3/6/2013	48	3/5/2017
CHI3029	Reimburse Local Agency Prelim Eng Viaduct Rehab Western Ave (Fau2843) Chicago 07-E6149-00-Br D-88-042-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,900,000.0	-	-	-	-	-	-	-	-	-	-	-	1,656,187.4	6/5/2019	3/6/2013	72	3/5/2019
CHI3029	Reimburse Local Agency Prelim Eng Viaduct Rehab Western Ave (Fau2843) Chicago 07-E6149-00-Br D-88-042-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,900,000.0	-	-	-	-	-	14,408.1	621,704.0	3,602.0	621,704.0	1,261,418.2	1,656,187.4	6/5/2019	3/6/2013	72	3/5/2019	
CHI3030	Reimburse Local Agency Prelim Eng Install Ped Countdown Signals Citywide Chicago 12-B0317-00-TI-P-88-057-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	70,736.2	-	-	-	-	-	-	-	-	-	-	-	70,736.2	6/5/2019	3/5/2013	81	12/31/2019
CHI3031	Reimbursement For Prelim Eng S Water St Viaduct Stetson St To Beaubien Ct Chicago 11-E1517-00-Br P-88-038-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	-	-	-	-	-	592,514.3	6/5/2019	3/12/2013	48	3/11/2017
CHI3031	Reimbursement For Prelim Eng S Water St Viaduct Stetson St To Beaubien Ct Chicago 11-E1517-00-Br P-88-038-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	750,000.0	-	-	-	-	-	-	-	-	-	-	-	592,514.3	6/5/2019	3/12/2013	48	3/11/2017
CHI3032	Reimbursement For Prelim Eng Van Buren St Bridge (Fau1423) Over Chicago River Chicago 11-E1522-00-Br P-88-039-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	10,799.3	2,699.8	4,486.1	2,699.8	20,685.0	808,669.3	6/5/2019	3/12/2013	96	3/31/2021	
CHI3032	Reimbursement For Prelim Eng Van Buren St Bridge (Fau1423) Over Chicago River Chicago 11-E1522-00-Br P-88-039-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000,000.0	-	-	-	-	-	-	-	1,568,962.0	1,568,962.0	808,669.3	6/5/2019	3/12/2013	96	3/31/2021		
CHI3033	Reimbursement For Prelim Eng Grand Ave Chicago Ave To Damen Ave Chicago 98-B8203-07-Rs D-88-031-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,150,000.0	-	-	-	-	-	131,331.2	55,922.8	32,832.8	32,832.8	252,919.6	1,048,863.4	6/5/2019	3/12/2013	96	3/31/2021	
CHI3033	Reimbursement For Prelim Eng Grand Ave Chicago Ave To Damen Ave Chicago 98-B8203-07-Rs D-88-031-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,150,000.0	-	-	-	-	-	-	146,960.6	104,462.9	54,013.7	305,437.1	1,048,863.4	6/5/2019	3/12/2013	96	3/31/2021	
CHI3034	Reimburse Local Agency Prelim Eng LaSalle St Bridge (Fau1391) Over Chicago River Chicago 11-E1521-00-Br P-88-00213	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000,000.0	-	-	-	-	-	22,492.5	1,140.1	3,623.7	5,623.1	32,879.5	714,022.4	6/5/2019	3/22/2013	96	3/31/2021	
CHI3035	Reimbursement For Prelim Eng Chicago Bikes Marketing Campaign Chicago 10-W9014-00-Br P-88-020-10	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,345,400.0	-	-	-	-	-	15,811.8	3,953.0	3,953.0	3,953.0	27,670.6	730,627.8	6/5/2019	3/29/2013	96	3/31/2021	
CHI3036	Reimbursement For Prelim Eng Lake St (Fau1405) Ashland Ave To Kennedy Exp Chicago 98-B7106-05-Rs D-88-035-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	47,964.8	11,991.2	71,224.8	44,661.6	175,842.4	376,621.2	6/5/2019	3/22/2013	96	3/31/2021	
CHI3036	Reimbursement For Prelim Eng Lake St (Fau1405) Ashland Ave To Kennedy Exp Chicago 98-B7106-05-Rs D-88-035-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000,000.0	-	-	-	-	-	-	-	-	-	-	-	376,621.2	6/5/2019	3/22/2013	96	3/31/2021
CHI3037	Reimbursement For Prelim Eng Citywide Safe Routes To Schools Chicago 10-W9210-00-Sw P-88-019-10	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	274,046.0	-	-	-	-	-	-	-	-	-	-	-	274,046.0	6/5/2019	3/22/2013	81	12/31/2019
CHI3038	Reimbursement For Prelim Eng Viaduct Rehab Canal St Madison St To Taylor St Chicago 11-E1520-00-Br P-88-028-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,650,000.0	-	-														

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information				
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
CH13039	Reimbursement For Construction & Const Eng Arterial Street Ada Ramps Project 51 North Area City Of Chicago 11-B1607-00-Sw C-88-019-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,631,620.9	-	-	-	-	-	-	-	-	-	-	2,631,620.9	6/5/2019	4/10/2013	72	4/9/2019
CH13039	Reimbursement For Construction & Const Eng Arterial Street Ada Ramps Project 51 North Area City Of Chicago 11-B1607-00-Sw C-88-019-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,631,620.9	-	-	-	-	-	206,257.2	252,640.0	51,564.3	1,189,350.0	1,699,811.5	2,631,620.9	6/5/2019	4/10/2013	72	4/9/2019
CH13040	Reimbursement For Preliminary Engineering Grand Ave Bridge (Fau1401) Over North Branch Of Chicago River City Of Chicago 11-E1523-00-Br P-88-030-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000,000.0	-	-	-	-	-	7,116.5	7,201.2	47,208.2	940,393.0	1,001,918.9	963,475.7	6/5/2019	4/10/2013	95	3/31/2021
CH13041	Reimbursement For Preliminary Engineering Stony Island Ave Cycle Track 69Th St To 77Th St City Of Chicago 11-S1314-00-Br P-88-005-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	480,000.0	-	-	-	-	-	-	-	-	-	-	184,618.0	6/5/2019	4/17/2013	48	4/16/2017
CH13042	To Re-Establish Obligation Prelim & Const Eng Street Improvement Within Senate Dist 8 City Of Chicago 11-B6140-00-Rs C/D-88-013-12 Re-Open To Pav Invoices	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	440,000.0	-	-	-	-	-	-	-	-	-	-	393,289.0	6/5/2019	4/26/2013	48	4/25/2017
CH13043	Reimbursement For Construction Const Eng Ada Ramps Project #52-Central Area City Of Chicago 11-B6108-00-Sw C-88-020-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	5,405,000.0	-	-	-	-	-	-	-	-	-	-	3,683,194.5	6/5/2019	4/15/2013	72	4/14/2019
CH13043	Reimbursement For Construction Const Eng Ada Ramps Project #52-Central Area City Of Chicago 11-B6108-00-Sw C-88-020-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,405,000.0	-	-	-	-	-	-	-	-	-	-	3,683,194.5	6/5/2019	4/15/2013	72	4/14/2019
CH13045	Reimbursement For Construction & Const Eng Ada Ramps Project #54-Far South Area City Of Chicago 11-B1610-00-Sw C-88-022-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,165,033.5	-	-	-	-	-	-	-	-	-	-	1,165,003.5	6/5/2019	4/15/2013	72	4/14/2019
CH13046	Reimbursement For Prelim Eng Kedzie Ave At Belmont Ave Clark St At LaSalle Dr & Eugenie St Chicago 12-B2694-00-TI P-88-056-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	78,713.0	-	-	-	-	-	-	-	-	-	-	69,624.0	6/5/2019	4/25/2013	48	4/24/2017
CH13047	Reimbursement For Construction & Const Eng Bloomington Trail Ridgeway Ave To Kennedy Exp Chicago 08-D8101-00-Br C-88-017-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	49,816,000.0	-	-	-	-	-	-	-	-	-	-	49,649,369.4	6/5/2019	5/8/2013	72	5/7/2019
CH13048	Reimbursement For Prelim Eng Irving Park Rd Over North Branch Of Chicago River Chicago 05-E5038-00-Br D-88-033-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	967,278.0	-	-	-	-	-	-	-	-	-	-	891,035.9	6/5/2019	5/16/2013	94	3/31/2021
CH13048	Reimbursement For Prelim Eng Irving Park Rd Over North Branch Of Chicago River Chicago 05-E5038-00-Br D-88-033-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	967,278.0	-	-	-	-	-	-	-	19,536.4	4,706.9	24,243.3	891,035.9	6/5/2019	5/16/2013	94	3/31/2021
CH13049	Reimbursement For Prelim Eng Cortland St Bridge Over North Branch Of Chicago River Chicago 11-E1524-00-Br P-88-029-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000,000.0	-	-	-	-	-	-	12,950.3	20,810.7	827.3	34,588.4	541,717.3	6/5/2019	6/18/2013	93	3/31/2021
CH13050	Reimbursement For Prelim Eng Western Ave Bridge Over North Branch Of Chicago River Chicago 11-E1525-00-Br P-88-040-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000,000.0	-	-	-	-	-	38,606.5	78,440.3	34,249.5	6,116.5	157,412.7	743,366.5	6/5/2019	6/18/2013	93	3/31/2021
CH14001	Reimbursement For Prelim Eng Michigan Ave Chicago River To Oak St Chicago 03-B3370-00-Rs D-88-035-04	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,000,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/18/2013	72	6/17/2019
CH14003	Reimbursement For Prelim Eng Milwaukee Ave (Fau3513) Addison St To Belmont Avchicago 98-B8215-04-Rs D-88-037-12	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	680,390.5	-	-	-	-	-	-	80,483.5	-	-	-	80,483.5	6/5/2019	7/3/2013	77	12/31/2019
CH14003	Reimbursement For Prelim Eng Milwaukee Ave (Fau3513) Addison St To Belmont Avchicago 98-B8215-04-Rs D-88-037-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	680,390.5	-	-	-	-	-	-	-	-	-	-	680,390.5	6/5/2019	7/3/2013	77	12/31/2019
CH14004	Reimbursement For Prelim Eng Ada Ramp Improvement Projects 55 & 59 North Area Chicago 12-B2704-00-Sw D-88-006-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000,000.0	-	-	-	-	-	43,917.9	10,979.5	10,979.5	10,979.5	76,856.3	771,806.6	6/5/2019	7/3/2013	92	3/31/2021
CH14005	Reimbursement For Prelim Eng Bridge House Improv Jackson Blvd Over South Branch Chicago River Chicago 11-E1528-00-Br D-88-034-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	800,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/5/2013	48	8/4/2017
CH14007	Reimbursement For Prelim Eng Central Area Proj 56 & 60 Ada Ramp Improv Chicago 12-B2705-00-Sw D-88-007-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000,000.0	-	-	-	-	-	-	-	-	-	-	772,728.1	6/5/2019	8/16/2013	91	3/31/2021
CH14009	Reimburse Local Agency For I-Go Peer To Peer Car Sharing Pilot Program Chicago 13-S2332-00-Ms C-88-040-13	Non-Bond		0114944277007113	FY13 Supplemental Federal Discretionary Awards	715,118.0	-	-	-	-	-	78,972.0	19,743.0	19,743.0	45,538.5	163,996.5	690,943.8	6/5/2019	9/20/2013	99	12/31/2021
CH14010	Reimbursement For Prelim Eng Oakwood Blvd Viaduct (Fau3556) At Illinois Central Railroad Tracks Chicago 95-E5454-00-Br D-88-016-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,140,000.0	-	-	-	-	-	-	279,541.2	7,803.2	-	287,344.4	1,047,900.6	6/5/2019	9/20/2013	90	3/31/2021
CH14011	Reimbursement For Prelim Eng Bicycle Parking Program Chicago 13-D2305-00-Ms P-88-044-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	400,000.0	-	-	-	-	-	-	-	49,377.0	-	49,377.0	353,008.5	6/5/2019	10/4/2013	79	5/31/2020
CH14012	Reimbursement For Prelim Eng Harrison St Viaduct (Fau1429) West Of River Chicago 11-E1519-00-Br P-88-032-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	750,000.0	-	-	-	-	-	-	-	-	10,643.5	10,643.5	623,966.1	6/5/2019	10/4/2013	98	12/31/2021
CH14014	Reimbursement For Construction Const Eng Citywide Misc Viaduct Improvements Chicago 11-B1651-00-Rs C-88-039-13	Bond	8A	5544948079000210	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	4,000,000.0	-	-	-	-	-	-	-	280,441.8	-	280,441.8	3,507,120.0	6/5/2019	9/20/2013	72	9/19/2019
CH14015	Reimbursement For Construction Const Eng 35Th St Bicycle & Pedestrian Bridge Over South Lake Shore Dr Chicago 04-E4207-00-Br C-88-003-09	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	28,056,250.0	-	-	-	-	-	230,816.6	377,857.4	57,704.2	211,330.6	877,708.8	27,828,122.5	6/5/2019	10/22/2013	89	3/31/2021
CH14018	Reimbursement For Construction And Const Eng Western Ave (West Ridge Nature Preserve) Bryn Mawr Ave To Petersen Ave Chicago 13-B2715-00-Sw C-88-022-13	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	2,800,000.0	-	-	-	-	-	6,242.0	445,118.1	1,560.5	1,560.5	454,481.2	2,715,875.9	6/5/2019	2/25/2014	94	12/31/2021
CH14019	Reimbursement For Construction And Const Eng Pin & Link Assembly Expansion Joint Retrofits Chicago 10-E9143-00-Br C-88-015-10	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	11,125,438.0	-	-	-	-	-	28,481.4	7,120.3	7,120.3	7,120.3	49,842.4	11,125,438.0	6/5/2019	4/10/2014	72	4/9/2020
CH14021	Reimbursement For Prelim Eng 41St St Bicycle/Ped Bridge/S Lake Shore Dr Chicago 05-E50003-00Br D-88-015-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,981,200.0	-	-	-	-	-	-	784,046.9	997.2	-	785,044.1	1,944,202.4	6/5/2019	4/28/2014	92	12/31/2021
CH14022	Reimbursement For Prelim Eng Weber Spur Trail Chicago 09-S9243-00-Br P-88-006-10	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,880,000.0	-	-	-	-	-	-	-	-	-	-	591,797.4	6/5/2019	4/28/2014	72	4/27/2020
CH14026	Reimbursement For Prelim Eng Lincoln Village Pedestrian And Bicycle Bridge Chicago 13-S3332-00-Br P-88-009-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	216,000.0	-	-	-	-	-	10,173.1	98.8	2,543.3	2,543.3	15,358.4	214,484.9	6/5/2019	5/13/2014	72	5/12/2020
CH14027	Reimbursement For Prelim Eng Streets For Cycling Phase Iv Number 2 Chicago 14-D3213-00-Br P-88-025-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,416,000.0	-	-	-	-	-	57,516.8	705.6	14,379.2	14,379.2	86,980.8	1,362,715.3	6/5/2019	5/13/2014	72	5/12/2020
CH14029	Reimbursement For Prelim Eng Streets For Cycling Phase Iv Number 1 City Wide Chicago 14-D3212-00-Br P-88-024-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,519,683.9	-	-	-	-	-	6,949.1	3,136.6	1,737.3	1,737.3	13,560.2	876,310.1	6/5/2019	5/13/2014	72	5/12/2020
CH14030	Reimbursement For Prelim Eng Streets For Cycling Phase 14 Number 3 City Wide Chicago 14-D3214-00-Br P-88-026-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	503,968.6	-	-	-	-	-	-	29,349.8	8,028.1	6,945.4	44,323.3	438,443.5	6/5/2019	5/13/2014	76	9/1/2020
CH14032	Reimbursement For Const Const Eng Arterial Street Resurfacing Number 65 - South Area Chicago City Wide 11-B8114-00-Rs C-88-026-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,756,153.5	-	-	-	-	-	-	-	-	-	-	8,756,153.5	6/5/2019	5/20/2014	72	5/19/2020
CH14033	Reimbursement For Prelim Eng 13Rd Street Bicycle & Pedestrian Bridge Over Southlake Shore Drive Chicago 05-B5157-00-Br D-88-014-08	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	1,859,600.0	-	-	-	-	-	-	-	-	-	-	1,744,737.7	6/5/2019	5/20/2014	91	12/31/2021
CH14033	Reimbursement For Prelim Eng 13Rd Street Bicycle & Pedestrian Bridge Over Southlake Shore Drive Chicago 05-B5157-00-Br D-88-014-08	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,859,600.0	-	-	-	-	-	22,718.8	5,679.7	8,450.2	5,679.7	42,528.4	1,744,737.7	6/5/2019	5/20/2014	91	12/31/2021
CH14035	Reimbursement For Prelim Eng Montrose Avenue Bridges And Pedestrian Underpasses @ N Lake Shore Dr Chicago 07-E6147-00-Br D-88-021-11	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000,000.0	-	-	-	-	-	258.5	64.6	64.6	64.6	452.4	753,508.8	6/5/2019	6/5/2014	90	12/31/2021
CH15001	Reimbursement For Const Const Eng Fullerton Ave (Fau1376) From Ashland Ave To Racine Ave Chicago 07-S7160-00-Ls C-88-041-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,555,100.0	-	-	-	-	-	-	-	-	-	-	4,444,633.7	6/5/2019	9/12/2014	72	9/11/2020
CH15001	Reimbursement For Const Const Eng Fullerton Ave (Fau1376) From Ashland Ave To Racine Ave Chicago 07-S7160-00-Ls C-88-041-13	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	5,555,100.0	-	-	-	-	-	-	256,343.8	-	121,857.7	378,201.5	4,444,633.7	6/5/2019	9/12/2014	72	9/11/2020
CH15003	Reimbursement For Prelim Eng Chicago Riverwalk - Wacker Drive From State Street To LaSalle Street Chicago 95-E5432-19-Br D-88-004-13	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	347,831.0	-	-	-	-	-	33,270.7	5,847.3	8,317.7	8,317.7	55,753.4	347,831.0	6/5/2019	9/12/2014	48	9/11/2018
CH15004	Reimburse Local Agency Prelim Eng Lakefront Bicycle Trail #3 Over Chicago River Chicago 09-E0534-00-Br D-88-028-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,836,000.0	-	-	-	-	-	2,476.4	619.1	619.1	6,058.3	9,772.9</					

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
CHI17018	Reimbursement For Construction Const Eng Lakefront Bicycle Trail #2(Navy Pier Flyover)(Fap 341) Ogden Slip To Chicago River Bridge City Of Chicago 00-E0534-01-Br C-88-011-13	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	22,000,000.0	-	-	-	-	-	2,763,370.8	996,965.5	690,842.7	2,834,577.6	7,285,756.5	12,141,835.6	6/5/2019	1/11/2017	77	6/21/2023	
CHI17019	Reimbursement For Construction Const Eng North Branch Riverwalk Underbridge Connection At Addison St City Of Chicago 12-E9121-00-Br C-88-033-13	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,939,200.0	-	-	-	-	-	270,229.6	67,557.4	67,557.4	67,557.4	472,901.9	1,319,445.4	6/5/2019	1/12/2017	77	6/27/2023	
CHI17019	Reimbursement For Construction Const Eng North Branch Riverwalk Underbridge Connection At Addison St City Of Chicago 12-E9121-00-Br C-88-033-13	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,939,200.0	-	-	-	-	-	-	-	-	-	-	1,319,445.4	6/5/2019	1/12/2017	77	6/27/2023	
CHI8001	Reimburse For Constr & Construction Engineering Arterial Streets Resurfacing Project 75 North Aracity Of Chicago 13-B3502-00-Rs C-88-007-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	14,255,000.0	-	-	-	-	-	3,334,695.1	361,172.0	126,161.8	833,673.8	4,655,702.8	10,673,318.7	6/5/2019	8/15/2017	72	8/14/2023	
CHI8002	Reimburse For Constr & Construction Engineering Arterial Street Resurfacing Project #76 Central City Of Chicago 13-B3503-00-Rs C-88-010-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,400,000.0	-	-	-	-	-	-	322,580.4	171,895.4	82,506.5	576,982.2	8,342,527.6	6/5/2019	8/15/2017	72	8/14/2023	
CHI8003	Reimburse For Constr & Construction Engineering Arterial Street Resurfacing Project #77 South Aracity Of Chicago 13-B3504-00-Rs C-88-013-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	9,195,000.0	-	-	-	-	-	370,945.3	92,736.3	182,135.6	92,736.3	738,553.6	6,800,152.5	6/5/2019	8/15/2017	72	8/14/2023	
CHI8004	Reimburse For Constr & Construction Engineering Arterial Street Resurfacing Project #78 Far South City Of Chicago 13-B3505-00-Rs C-88-015-16	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,150,000.0	-	-	-	-	-	687,891.5	293,459.0	250,173.7	171,972.9	1,403,497.0	8,177,608.7	6/5/2019	8/15/2017	72	8/14/2023	
CHI8005	Reimburse For Constr & Construction Engineering Signal Improvement Foster Avenue @ Avers City Of Chicago 14-B4177-00-TI C-88-031-14	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	378,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/25/2017	48	9/24/2021	
CHI8005	Reimburse For Constr & Construction Engineering Signal Improvement Foster Avenue @ Avers City Of Chicago 14-B4177-00-TI C-88-031-14	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	378,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/25/2017	48	9/24/2021	
CHI8006	Reimburse For Constr & Construction Engineering Walk To Transit Series 1 & 11 @ Various Locations City Of Chicago 10-W0013-00-Sw C-88014-10	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,000,000.0	-	-	-	-	-	73,261.3	973,862.7	40,212.1	18,315.3	1,105,651.5	1,154,027.5	6/5/2019	12/6/2017	72	12/26/2023	
CHI8007	Reimburse For Constr & Construction Engineering Streets For Cycling Phase Iv-1A City Of Chicago 14-D3212-00-Br C-88-017-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,680,000.0	-	-	-	-	-	-	-	-	513,909.3	513,909.3	791,716.6	6/5/2019	12/13/2017	73	1/4/2024	
CHI8008	Reimburse For Constr & Construction Engineering Streets For Cycling Phase Iv-3A Various Locations City Of Chicago 14-D3214-00-Br C-88-015-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	980,000.0	-	-	-	-	-	-	-	428,331.1	-	428,331.1	428,331.1	6/5/2019	2/16/2018	48	2/21/2022	
CHI8009	Establish Obligation For Constr & Construction Engity Of Chicago 05-S5155-00-La C-88-001-18 Blue Island Avenue 19Th St-21St Street Streetscape	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	2,509,960.0	-	-	-	-	-	-	-	-	-	-	275,965.8	6/5/2019	3/29/2018	72	3/28/2024	
CHI8009	Establish Obligation For Constr & Construction Engity Of Chicago 05-S5155-00-La C-88-001-18 Blue Island Avenue 19Th St-21St Street Streetscape	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,509,960.0	-	-	-	-	-	-	880,603.0	-	232,854.8	1,113,457.8	275,965.8	6/5/2019	3/29/2018	72	3/28/2024	
CHI8010	Reimbursement For Construction & Const EngineeringLakefront Bike Trail #3 (Navy Pier Flyover) City Of Chicago 09-E0534-00-Br C-88-004-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	50,598,000.0	-	-	-	-	-	3,399,753.9	2,894,944.5	849,938.5	849,938.5	7,994,575.4	6,294,698.4	6/5/2019	2/16/2018	73	3/28/2024	
CHI8011	Reimbursement For Construction & Const EngineeringRiver Park Rd Over North Branch Of Chicago River City Of Chicago 05-E5038-00-Br C-88-046-06	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	18,242,000.0	-	-	-	-	-	-	1,806,397.3	869,135.2	1,089,934.1	3,765,466.5	3,765,466.5	6/5/2019	3/22/2018	73	4/12/2024	
CHI8012	Reimbursement For Construction & Const Engineeringarterial Street Resurfacing South Area Project #81City Of Chicago 14-B4154-00-Rs C-88-016-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,392,000.0	-	-	-	-	-	4,641,317.4	2,503,519.2	1,160,329.4	1,160,329.4	9,465,495.3	7,583,685.1	6/5/2019	2/16/2018	74	4/12/2024	
CHI8013	Reimbursement For Construction & Const Engineeringarterial Street Resurfacing North Area Project #79City Of Chicago 14-B4152-00-Rs C-88-018-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,652,000.0	-	-	-	-	-	3,059,160.2	1,312,695.5	587,789.3	258,572.3	5,218,217.3	6,667,148.7	6/5/2019	2/22/2018	74	4/12/2024	
CHI8014	Reimbursement For Construction & Const Engineeringarterial St Resurfacing Far South Area Project #82City Of Chicago 14-B4155-00-Rs C-88-019-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	9,908,000.0	-	-	-	-	-	1,725,376.3	49,604.9	642,372.6	31,156.8	2,448,510.5	6,357,919.8	6/5/2019	2/16/2018	74	4/12/2024	
CHI8015	Reimbursement For Construction & Const Engineeringin Arterial Street Resurfacing Central Area Proj #80 City Of Chicago 14-B4153-00-Rs C-88-020-17	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	11,048,000.0	-	-	-	-	-	2,321,707.8	1,511,782.5	493,476.4	580,427.0	4,907,393.7	5,773,238.5	6/5/2019	2/22/2018	74	4/12/2024	
CHI8016	Reimbursement For Construction & Const Engineeringlincoln Village Ped & Bike Bridge Over North Shorechannel @ Hood Ave 13-S3332-00-Br C-88-009-14 City Of Chicago Nte \$2,729,600.00	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,729,600.0	-	-	-	-	-	-	145,554.8	-	195,200.2	340,755.0	340,755.0	6/5/2019	3/16/2018	73	4/18/2024	
CHI8017	Reimbursement For Construction & Const Engineeringbridge & Viaduct Painting Proj #8 City Of Chicago13-E3622-00-Pa C-88-008-16 Nte \$2,125,000.00 Ijn	Non-Bond		0114944249000000	Grant to the Chicago Department of Transportation for State only Chicago Commitment (SOCC) infrastructure improvements.	3,500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/16/2018	72	5/15/2024	5/16/2018
CHI8017	Reimbursement For Construction & Const Engineeringbridge & Viaduct Painting Proj #8 City Of Chicago13-E3622-00-Pa C-88-008-16 Nte \$2,125,000.00 Ijn	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	3,500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/16/2018	72	5/15/2024	
CHI8018	Reimbursement For Construction & Const Engineeringbridge & Viaduct Painting Proj #7 City Of Chicago13-E3621-00-Pa C-88-017-16 Nte \$1,000,000.00 Ijn	Non-Bond		0114944249000000	Grant to the Chicago Department of Transportation for State only Chicago Commitment (SOCC) infrastructure improvements.	2,253,025.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/16/2018	48	5/12/2022	5/16/2018
CHI8018	Reimbursement For Construction & Const Engineeringbridge & Viaduct Painting Proj #7 City Of Chicago13-E3621-00-Pa C-88-017-16 Nte \$1,000,000.00 Ijn	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	2,253,025.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/16/2018	48	5/12/2022	
CHI8019	Reimbursement For Construction Contract 11/9/2017 Chicago Riverwalk From Lake St To Franklin Street City Of Chicago 15-E0621-00-Sw C-88-019-15	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	1,620,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/9/2017	72	11/8/2023	
CHI8019	Reimbursement For Construction Contract 11/9/2017 Chicago Riverwalk From Lake St To Franklin Street City Of Chicago 15-E0621-00-Sw C-88-019-15	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,620,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/9/2017	72	11/8/2023	
CHI8020	Reimbursement For Construction & Const Engineeringgada Ramp Improvements Project #55 & 59 North Area City Of Chicago 12-R2704-00-Sw C-88-015-17	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	10,000,000.0	-	-	-	-	-	-	2,107,070.4	506,464.7	484,598.5	3,098,133.6	4,264,102.5	6/5/2019	3/14/2018	72	3/13/2024	
CHI9001	Reimburse For Preliminary Engineering 111Th St Cottage Grove Ave To Ellis Ave Fau 1582 City Of Chicago/Cook County 17-S7152-00-Rs P-88-003-18 Nte \$475,000.00	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	475,000.0	-	-	-	-	-	14,736.5	57,638.8	27,133.0	21,547.7	121,055.9	121,055.9	6/5/2019	6/27/2018	48	6/26/2022	
CHI9002	Reimbursement For Preliminary Engineering Opc Mobility Improvement At South Lakefront Framework Plan, Nte \$8,000,000.00 City Of Chicago_17-B7203-00-Es P-88-001-19	Non-Bond		0114944249000019	Grant to Chicago IDOT for Infrastructure Improvements	8,000,000.0	-	-	-	-	-	-	1,108,836.4	-	970,160.6	2,078,997.0	2,078,997.0	6/5/2019	12/19/2018	72	12/18/2024	12/19/2018
CHI9003	Reimbursement For Const Eng Chicago Various Locations Safe Routes To Schools City Of Chicago 10-W9210-00-Sw C-88-019-10	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,229,761.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/1/2019	47	3/31/2023	
CHI9004	Reimburse For Construction & Const Engineering Enhanced Traveler Info, Arterial Monitor System Cicero Av @ 37Th St To 63Rd St At Midway Airport City Of Chicago 02-W2101-00-Ms C-88-059-06	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,187,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/9/2019	72	4/8/2025	
CHI9005	Reimburse For Preliminary Engineering Cicero Ave Bascula Bridge-Sanitary And Ship Canal Rehab City Of Chicago 16-E5477-00-Br P-88-005-16 Nte \$1,000,000.00	Non-Bond		0114944249000000	Grant to the Chicago Department of Transportation for State only Chicago Commitment (SOCC) infrastructure improvements.	1,200,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/16/2019	72	4/15/2025	4/16/2019
CHI9005	Reimburse For Preliminary Engineering Cicero Ave Bascula Bridge-Sanitary And Ship Canal Rehab City Of Chicago 16-E5477-00-Br P-88-005-16 Nte \$1,000,000.00	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,200,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/16/2019	72	4/15/2025	
CHI9006	Establish Obligation Per Joint Agreement To Reim-Burse Chicago For Bridge And Viaduct Painting #10 Various Locations City Of Chicago 14-E4701-00-Pa C-88-017-17_Nte 3,920,000.00	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	3,920,000.0	-	-	-	-	-	-	33,376.2	1,172,457.5	1,205,833.7	1,205,833.7	6/5/2019	5/21/2019	72	5/20/2025		
CH20001	Reimburse For Prelim Engineering North Ave Vertical Clearance Improvement Ashland Ave To Elston Ave Nte \$700,000 City Of Chicago 18-B8358-00-Pv P-88-002-19	Non-Bond		0114944249000000	Grant to the Chicago Department of Transportation for State only Chicago Commitment (SOCC) infrastructure improvements.	700,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/16/2019	48	10/15/2023	10/16/2019
CH20001	Reimburse For Prelim Engineering North Ave Vertical Clearance Improvement Ashland Ave To Elston Ave Nte \$700,000 City Of Chicago 18-B8358-00-Pv P-88-002-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	700,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/16/2019	48	10/15/2023	
CH20002	Reimburse Lpa For Construction & Const Engineeringby Third Party Nte \$11,593,250.00 Arterial Streets Resurfacing Project 75 North Aracity Of Chicago 13-B3502-00-Rs C-88-007-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	11,593,250.0	-	-	-	-	-	-	285,000.0	-	1,938,115.1	2,223,115.1	2,223,115.1	6/5/2019	6/17/2019	72	6/16/2025	
CH20003	Reimburse Lpa For Construction & Const Engineeringby Third Party Nte \$7,661,750.00 Arterial Streets Resurfacing Project 86 Far South City Of Chicago 15-B5163-00-Rs C-88-004-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,661,750.0	-	-	-	-	-	-	-	1,015,744.4	105,664.8	1,121,409.2	1,121,409.2	6/5/2019	6/17/2019	72	6/16/2025	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
CH2004	Reimburse Lpa For Construction & Constr Engineering Third Party Nte \$11,395,150.00 Arterial Streets Resurface Project 84 Central Area City Of Chicago 15-85161-00-Rs C-88-007-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	11,395,150.0	-	-	-	-	-	-	315,000.0	470,954.7	-	785,954.7	785,954.7	6/5/2019	6/17/2019	72	6/16/2025		
CH2005	Reimburse Lpa For Construction & Constr Engineering Third Party Nte \$9,349,850.00 Arterial Streets Resurface Project 85 South Area City Of Chicago 15-85162-00-Rs C-88-009-18	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	9,349,850.0	-	-	-	-	-	-	-	876,134.1	1,153,311.9	2,029,445.9	2,029,445.9	6/5/2019	6/17/2019	72	6/16/2025		
CH2006	Reimburse Lpa For Construction & Constr Engineering Third Party Nte \$10,000,000.00 Arterial Streets Resurface Projects 56 & 60 Central Areas City Of Chicago 12-82705-00-Sw C-88-016-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,000,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/17/2019	72	6/16/2025		
CH2007	Reimbursement To Lpa For Construction & Constr Engineering Pedestrian Countdown Signals @ Various Locations Nte \$1,490,000.00 City Of Chicago 12-80317-00-TI C-88-002-17	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,490,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/1/2019	71	10/31/2025		
CH2008	Reimbursement To Lpa For Preliminary Engineering Chicago Ave Fau 1398; Latrobe Ave To Kedzie Ave Nte \$315,900.00 City Of Chicago 98-87109-03-Rs P-88-001-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	315,900.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/15/2019	48	8/14/2023		
CH2009	Reimbursement To Lpa For Construction And Constr Eng Bridge And Viaduct Painting #9 Various Nte 2,826,000.00 City Of Chicago 14-E4700-00-Pa C-88-021-17	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	2,826,000.0	-	-	2,826,000.0	-	2,826,000.0	-	-	-	-	-	-	6/5/2019	5/21/2019	72	5/20/2025		
CH2010	Reimbursement To Lpa For Construction & Railroad South Water Street Viaduct Mun 3030D Nte \$12,500,000.00 City Of Chicago 11-E1517-00-Br C-88-012-18	Non-Bond		0114944249000000	Grant to the Chicago Department of Transportation for State only Chicago Commitment (SOCC) infrastructure improvements.	12,500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/15/2020	72	1/14/2026	1/15/2020	
CH2010	Reimbursement To Lpa For Construction & Railroad South Water Street Viaduct Mun 3030D Nte \$12,500,000.00 City Of Chicago 11-E1517-00-Br C-88-012-18	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/15/2020	72	1/14/2026		
CH2011	Reimburse Lpa For Prelim. Eng. Provided By A Thirdparty. Various Rtes. Walk To Transit Improvements.13-53317-00-Sw Nte \$440,000.00 City Of Chicago P-88-003-17	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	440,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/13/2020	48	3/12/2024		
CH2012	Reimburse Lpa For Constr. & Constr. Eng. Provided By A Third Party.Broadway/Sheridan Rd Interconnectevon Ave To Hollywood Ave. Nte \$1,470,000.00 City Of Chicago 05-85105-00-TI C-88-049-12	Non-Bond		0114944249000000	Grant to the Chicago Department of Transportation for State only Chicago Commitment (SOCC) infrastructure improvements.	1,470,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/18/2020	72	3/17/2026	3/18/2020	
CH2012	Reimburse Lpa For Constr. & Constr. Eng. Provided By A Third Party.Broadway/Sheridan Rd Interconnectevon Ave To Hollywood Ave. Nte \$1,470,000.00 City Of Chicago 05-85105-00-TI C-88-049-12	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	1,470,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/18/2020	72	3/17/2026		
CH2013	Reimburse Lpa For Constr & Constr.Engineering Provided By A Third Party.Roosevelt Rd Inter- Connect Western Ave To Lake Shore Nte\$4,912,000.00 City Of Chicago 05-85107-00-TI C-88-009-19	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,912,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2020	72	3/3/2026		
CH2014	Reimburse Lpa For Constr.Constr Engineering Provided By A Third Party. 43Rd St Bike & Ped Bridge Over Lake Shore Dr.Nte \$37,000,000.00 City Of Chicago 05-85157-00-Br C-88-006-16	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	37,000,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2020	72	3/3/2026		
CH2014	Reimburse Lpa For Constr.Constr Engineering Provided By A Third Party. 43Rd St Bike & Ped Bridge Over Lake Shore Dr.Nte \$37,000,000.00 City Of Chicago 05-85157-00-Br C-88-006-16	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	37,000,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2020	72	3/3/2026		
CH2014	Reimburse Lpa For Constr.Constr Engineering Provided By A Third Party. 43Rd St Bike & Ped Bridge Over Lake Shore Dr.Nte \$37,000,000.00 City Of Chicago 05-85157-00-Br C-88-006-16	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	37,000,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2020	72	3/3/2026		
CRE1111	Railroad Cost Reimbursement Agreement; Rr To Do Design For Create Project Wa-1; D-20-054-12; Fed Project Cre-00200631 Cook Co (031)	Non-Bond		0114948079000010	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	1,760,000.0	-	-	-	-	-	-	-	102,521.1	102,521.1	1,004,692.9	1,004,692.9	6/5/2019	12/20/2011	120	12/19/2021		
CRE1501	Railroad Cost Reimbursement Agreement; Rr To Complete Design For Wa-2 Structures Over 35Th & 36Th Streets; Create Project Wa-2(C);D-20-062-15 Cook County (031); Fed Project Cre-00200731	Non-Bond		0114948079000010	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	196,681.7	-	-	-	-	-	-	-	-	-	-	196,681.7	196,681.7	6/5/2019	9/23/2014	48	9/22/2018	
CRE1504	Railroad Cost Reimbursement Agreement; Rr To Complete Final Design On Create Project Wa-1(3); Cook County (031); D-20-002-15; Fed Project No. Cre-0020(079)	Non-Bond		0114948079000010	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	4,400,000.0	-	-	-	-	-	295,953.7	53,989.4	392,282.5	742,225.6	1,445,254.6	1,445,254.6	6/5/2019	5/29/2015	72	5/28/2021		
CRE1505	Railroad Cost Reimbursement Agreement; Rr To Do Force Account Work On Create Project B-1(2); Crossovers And Interlockers; C-20-002-15 Cook County (031)	Bond	8A	5544948079000210	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	1,610,391.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/11/2015	72	6/10/2021		
CRE1506	Railroad Cost Reimbursement Agreement; Rr To Bid Work For Create Project B-1(3); Crossovers And Interlockers; C-20-003-15 Cook County (031)	Bond	8A	5544948079000210	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	665,689.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/11/2015	72	6/10/2021		
CRE1601	Railroad Cost Reimbursement Agreement; Idot To Reimburse Rr For Create Project Ew-3(1);D-20-001-16Cook County (031); Create Plan Ew3-Ns-Tsb-001-2-Fefed Project Cre-00200801	Non-Bond		0114948079000010	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	2,480,000.0	-	-	-	-	-	-	13,626.3	20,107.5	33,733.8	801,592.8	801,592.8	6/5/2019	11/16/2015	72	11/15/2021		
CRE1603	Railroad Cost Reimbursement Agreement; Rr To Complete Final Design On Create Project Wa-11; Third Mainline Track; Cook County (031) D-20-002-16	Non-Bond		0114948079000313	FY13 Supplemental TIGER IV Grant for CREATE	1,367,749.0	-	-	-	-	-	81,260.9	47,991.0	20,315.2	22,781.9	172,349.1	659,873.4	659,873.4	6/5/2019	6/2/2016	72	6/1/2022	
CRE1901	Cost Reimbursement Agreement For Rr To Complete Row For Construction Of Create Project Wa-11 In Dolton & Riverdale, Cook County (031); R-20-001-19	Non-Bond		0114948179000014	Statewide - Utility Relocations Associated with High Speed Rail	1,200,000.0	-	-	-	-	-	-	-	36,467.9	36,467.9	51,764.8	51,764.8	6/5/2019	12/19/2018	72	12/18/2024		
CRE1901	Cost Reimbursement Agreement For Rr To Complete Row For Construction Of Create Project Wa-11 In Dolton & Riverdale, Cook County (031); R-20-001-19	Bond	8A	5544948079000210	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	1,200,000.0	-	-	-	-	-	-	-	15,296.9	15,296.9	51,764.8	51,764.8	6/5/2019	12/19/2018	72	12/18/2024		
IRD2017	Obligating 4Th FY Of Multi-Year Contract For Repairs/Service To Weigh In Motion Scales; Cms 7965930; 22038428; Published 5/23/16; Brings Total To \$2,810,859.75 Oblig Of \$2810859.75	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	898,005.7	-	-	-	-	-	-	-	57,976.5	57,976.5	649,327.8	649,327.8	6/5/2019	7/27/2016	47	6/30/2020		
LAHSRD1	Acquisitions And Incidental For The High Speed Rail Between Dwight And Joliet High Speed Rail Supplement Grant	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	1,000,000.0	-	-	-	-	-	-	-	-	-	-	508,820.4	508,820.4	6/5/2019	7/1/2015	36	7/1/2018	7/1/2015
LAVD217	Establish Obligation For Land Acquisition Servicesin District 2	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	-	-	8,800.0	8,800.0	25,200.0	25,200.0	6/5/2019	12/14/2016	48	12/13/2020		
LAVD417	Establish Obligation For Land Acquisition Servicesin District 4	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	4,800.0	87,150.0	5,100.0	14,450.0	111,500.0	222,550.0	6/5/2019	12/21/2016	60	12/20/2021		
LAVD517	Establish Obligation For Land Acquisition Servicesin District 5	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	297,715.8	-	-	-	-	-	-	-	-	-	297,715.8	297,715.8	6/5/2019	2/7/2017	36	2/6/2020		
LAVD517	Establish Obligation For Land Acquisition Servicesin District 5	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	297,715.8	-	-	-	-	-	15,457.5	3,864.4	3,864.4	3,864.4	27,050.6	297,715.8	6/5/2019	2/7/2017	36	2/6/2020		
LAVD717	Establish Obligation For Land Acquisition Servicesin District 7	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	299,946.3	-	-	-	-	-	12,548.8	3,137.2	3,137.2	3,137.2	21,960.3	299,946.3	6/5/2019	2/7/2017	36	2/6/2020		
LAVD817	Establish Obligation For Land Acquisition Servicesin District 8	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	18,200.0	-	12,700.0	30,900.0	378,708.9	6/5/2019	2/1/2017	47	1/31/2021		
LAV104C	Establish Obligation For Land Acquisition Servicesin The Amount Of \$300,000.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	288,850.0	-	-	-	-	-	-	-	-	-	288,850.0	288,850.0	6/5/2019	5/5/2015	36	5/4/2018		
LAV104C	Establish Obligation For Land Acquisition Servicesin The Amount Of \$300,000.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	288,850.0	-	-	-	-	-	-	-	-	-	288,850.0	288,850.0	6/5/2019	5/5/2015	36	5/4/2018		
LAV17D1	Obligate Funds For Consultant To Provide Land Acquisition Services In District 1	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	9,000,000.0	-	-	-	-	-	-	-	-	-	-	3,056,654.5	3,056,654.5	6/5/2019	5/19/2017	72	5/18/2023	
LAV17D1	Obligate Funds For Consultant To Provide Land Acquisition Services In District 1	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	9,000,000.0	-	-	-	-	-	94,126.3	337,629.0	228,902.8	262,416.3	923,074.3	3,056,654.5	3,056,654.5	6/5/2019	5/19/2017	72	5/18/2023	
LAV901A	Obligate Funds For Consultants To Furnish Certain Land Acquisition Services Including Appraisals Review Appraisals,Specialty Reports,Negotiations, Relocations,Project Management,Etc	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	-	-	-	-	279,700.0	279,700.0	6/5/2019	10/12/2012	62	12/31/2017	
LAV901B	Obligate Funds To Perform Appraisals,Appraisal Reviews, Negotiation,Relocation And Property Management Services As Assigned On Work Orders Per The Contract Approved On 09/28/12	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	-	-	-	-	232,000.0	232,000.0	6/5/2019	9/28/2012	60	9/27/2017	
LAI3SUP	Obligate FY2014 Special Funds For Land Acquisitionincidental Expenses And Relocations Payments Necessary On Land Acquired For Highway Construction, Widening And Repair.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	7,575,000.0	-	-	-	-	-	1,022.5	6,240.0	1,800.0	240.0	9,302.5	7,143,016.3	6/5/2019	7/1/2016	23	6/30/2018		
MESJROW	Westchester Fire Insurance Aviation Liability Renewal State Police\$31,589 And Idot: 34472.00	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	66,061.0	-	-	-	-	-	-	-	-	-	-	56,341.0	56,341.0	6/5/2019	7/1/2015	11	6/30/2016	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
NH1571C	Blanket For NHI Classes	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	36,187.5	-	-	-	-	-	-	20,745.9	2,523.0	12,726.5	35,995.4	35,995.4	6/5/2019	7/1/2019	11	6/30/2020	
NH12019	2019 NHI Training Courses	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	361,230.0	-	-	-	-	-	-	-	-	-	187,310.0	187,310.0	6/5/2019	10/31/2018	8	6/30/2019	
NH12020	2020 NHI Training Courses	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	517,050.0	-	-	-	-	-	-	-	300.0	(300.0)	-	34,825.0	6/5/2019	10/16/2019	8	6/30/2020	
NRT2012	Fy 2010/2011 Recreational Trails Program Federal Program To Reimburse Illinois Department Of Natural Resources	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	4,104,782.2	-	-	-	-	-	21,946.7	30,800.0	5,486.7	5,486.7	63,720.0	3,733,450.9	6/5/2019	8/31/2012	100	12/31/2020	
NRT2013	Cost Reimbursement Agreement; Reimbursement To Idnr For 2013 Projects For The Idot/Idnr Recreational Trails Program	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	298,563.9	-	-	-	-	-	-	-	27,910.9	-	27,910.9	298,563.9	6/5/2019	9/5/2013	75	12/31/2019	
NRT2014	Cost Reimbursement Agreement; Reimbursement To Idnr For 2014 Projects On The Idot/Idnr Recreational Trails Program	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	339,651.0	-	-	-	-	-	-	-	15,874.6	-	15,874.6	339,651.0	6/5/2019	8/22/2014	72	8/21/2020	
NRT2015	Cost Reimbursement Agreement; Idot To Reimburse Idnr For The Fed Share Of The 2015 Recreational Trails Program; Various Projects; Various Counties	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	561,840.0	-	-	-	-	-	222,085.6	213,668.7	55,521.4	44,801.5	536,077.2	523,630.9	6/5/2019	6/10/2015	78	12/31/2021	
NRT2016	Recreational Trails Program; Idnr Reimbursement Fy 2016 Program Cycle; Various Parks, Various Counties Statewide;	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,093,135.6	-	-	-	-	-	330,341.8	201,673.1	82,585.5	167,561.7	782,162.1	975,545.5	6/5/2019	8/16/2016	72	8/15/2022	
SSA1602	Establish Obligation Per Contract For Legal Advicemanagement Services; Represent Idot Saag Re: South Suburban Airport; Not Subj To State Idemact Exempt For Proc Code 30 Ills 500/1-100 (B)(7)	Bond	8D	554494607700014	South Suburban Airport	1,777,272.5	-	-	-	-	-	-	-	-	-	-	553,762.6	6/5/2019	7/1/2015	35	6/30/2018	
SSA1701	Establish Obligation For Relocation Expenses For Parcel 099WH022007 Reimburse Steven & Lydia Bendas For Relocation Expenses II Proj. Ssa-4593 South Suburban Airport	Bond	8D	554494607700014	South Suburban Airport	18,000.0	-	-	-	-	-	-	-	-	-	-	17,143.0	6/5/2019	8/10/2016	60	8/9/2021	
SSA1703	Establish Obligation For Relocation Expenses For Parcel 099WH014019 Reimb Christina A Chevalier For Relocation Expenses II Proj. Ssa-4593 South Suburban Airport	Bond	8D	554494607700014	South Suburban Airport	112,200.0	-	-	-	-	-	-	-	-	-	-	111,178.0	6/5/2019	3/17/2016	60	3/16/2021	
SSA1801	Establish Obligation For Relocation Expenses For Parcel 099WH013002 Reimb Michael & Patrice Michaelenko For Relocation Expenses Wte \$76000.00 Case 13Ed34 South Suburban Airport	Bond	8D	554494607700014	South Suburban Airport	76,000.0	-	-	-	-	-	-	-	-	-	-	56,463.0	6/5/2019	9/14/2017	60	9/13/2022	
TB16003	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Alexander County C-45-900-16	Non-Bond		0114944244721019	Statewide - Township Bridges	52,997.0	-	-	-	-	-	21,714.7	5,428.7	5,428.7	5,428.7	38,000.7	52,997.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16005	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Bond County C-45-800-16	Non-Bond		0114944244721019	Statewide - Township Bridges	110,390.0	-	-	-	-	-	70,581.4	17,645.4	17,645.4	17,645.4	123,517.5	110,390.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16009	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Brown County C-45-600-16	Non-Bond		0114944244721019	Statewide - Township Bridges	78,799.0	-	-	-	-	-	10,855.3	2,713.8	2,713.8	2,713.8	18,996.7	78,799.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16017	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Cass County C-45-600-16	Non-Bond		0114944244721019	Statewide - Township Bridges	81,729.0	-	-	-	-	-	62,385.7	15,596.4	15,596.4	15,596.4	109,175.0	81,729.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16021	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Christian County C-45-600-16	Non-Bond		0114944244721019	Statewide - Township Bridges	232,428.0	-	-	-	-	-	232,428.0	58,107.0	58,107.0	58,107.0	406,749.0	232,428.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16031	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Cook County C-45-100-16	Non-Bond		0114944244721019	Statewide - Township Bridges	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16039	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Dewitt County C-45-500-16	Non-Bond		0114944244721019	Statewide - Township Bridges	120,338.0	-	-	-	-	-	34,509.3	8,627.3	8,627.3	8,627.3	60,391.3	120,338.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16041	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Douglas County C-45-500-16	Non-Bond		0114944244721019	Statewide - Township Bridges	133,105.0	-	-	-	-	-	75,579.2	18,894.8	18,894.8	18,894.8	132,263.6	133,105.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16053	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Ford County C-45-300-16	Non-Bond		0114944244721019	Statewide - Township Bridges	152,309.0	-	-	-	-	-	133,693.7	33,423.4	33,423.4	33,423.4	233,964.0	152,309.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16055	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Franklin County C-45-900-16	Non-Bond		0114944244721019	Statewide - Township Bridges	124,482.0	-	-	-	-	-	91,978.1	22,994.5	22,994.5	22,994.5	160,961.6	124,482.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16057	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Fulton County C-45-400-16	Non-Bond		0114944244721019	Statewide - Township Bridges	44,098.3	-	-	-	-	-	38,343.8	9,586.0	9,586.0	9,586.0	67,101.6	44,098.3	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16063	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Grundy County C-45-300-16	Non-Bond		0114944244721019	Statewide - Township Bridges	108,008.0	-	-	-	-	-	6.0	1.5	1.5	1.5	108,008.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015	
TB16065	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Hamilton County C-45-900-16	Non-Bond		0114944244721019	Statewide - Township Bridges	143,177.0	-	-	-	-	-	143,177.0	613,358.0	35,794.3	613,358.0	1,405,687.3	143,177.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16087	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Johnson County C-45-900-16	Non-Bond		0114944244721019	Statewide - Township Bridges	74,187.0	-	-	-	-	-	56,473.3	14,118.3	14,118.3	14,118.3	98,828.3	74,187.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16089	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Kane County C-45-100-16	Non-Bond		0114944244721019	Statewide - Township Bridges	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16095	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Knox County C-45-400-16	Non-Bond		0114944244721019	Statewide - Township Bridges	183,136.0	-	-	-	-	-	168,283.3	42,070.8	42,070.8	42,070.8	294,495.7	183,136.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16097	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Lake County C-45-100-16	Non-Bond		0114944244721019	Statewide - Township Bridges	99,519.0	-	-	-	-	-	-	99,519.0	-	-	99,519.0	99,519.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16131	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Mercer County C-45-400-16	Non-Bond		0114944244721019	Statewide - Township Bridges	153,862.0	-	-	-	-	-	785.0	196.3	196.3	196.3	1,373.8	153,862.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16133	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Monroe County C-45-800-16	Non-Bond		0114944244721019	Statewide - Township Bridges	90,465.0	-	-	-	-	-	75,851.0	18,962.8	18,962.8	18,962.8	132,739.3	90,465.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16155	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Putnam County C-45-400-16	Non-Bond		0114944244721019	Statewide - Township Bridges	42,021.0	-	-	-	-	-	27,923.5	6,980.9	6,980.9	6,980.9	48,866.0	42,021.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16183	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Vermilion County C-45-500-16	Non-Bond		0114944244721019	Statewide - Township Bridges	263,526.0	-	-	-	-	-	14,837.6	3,709.4	3,709.4	3,709.4	25,965.8	263,526.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16189	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Washington County C-45-800-16	Non-Bond		0114944244721019	Statewide - Township Bridges	134,698.0	-	-	-	-	-	134,698.0	33,674.5	33,674.5	33,674.5	235,721.5	134,698.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16201	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Winnebago County C-45-200-16	Non-Bond		0114944244721019	Statewide - Township Bridges	142,250.0	-	-	-	-	-	2,146.5	536.6	536.6	536.6	3,756.4	142,250.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB16203	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Woodford County C-45-400-16	Non-Bond		0114944244721019	Statewide - Township Bridges	144,423.0	-	-	-	-	-	113,451.2	28,362.8	28,362.8	28,362.8	198,539.5	144,423.0	6/5/2019	9/21/2015	48	9/20/2019	9/21/2015
TB17001	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Adams County C-45-600-17	Non-Bond		0114944244721019	Statewide - Township Bridges	246,808.0	-	-	-	-	-	-	-	-	114,712.8	114,712.8	211,641.5	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TB17003	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Alexander County C-45-900-17	Non-Bond		0114944244721019	Statewide - Township Bridges	52,995.0	-	-	-	-	-	18,125.3	4,531.3	4,531.3	4,531.3	31,719.4	18,125.3	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TB17005	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Boone County C-45-200-17	Non-Bond		0114944244721019	Statewide - Township Bridges	110,385.0	-	-	-	-	-	-	3,374.8	-	-	3,374.8	3,374.8	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TB17007	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Brown County C-45-600-17	Non-Bond		0114944244721019	Statewide - Township Bridges	82,625.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TB17009	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Bureau County C-45-300-17	Non-Bond		0114944244721019	Statewide - Township Bridges	78,851.0	-	-	-	-	-	-	-	7,448.2	-	7,448.2	7,448.2	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TB1701																						

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
TBI7021	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Christian County C-45-600-17	Non-Bond		0114944244721019	Statewide - Township Bridges	232,356.0	-	-	-	-	-	16,318.3	43,200.0	4,079.6	4,079.6	67,677.5	59,518.3	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7023	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Clark County C-45-700-17	Non-Bond		0114944244721019	Statewide - Township Bridges	162,283.0	-	-	-	-	-	109,437.3	27,359.3	27,359.3	27,359.3	191,515.3	162,283.0	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7031	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Cook County C-45-100-17	Non-Bond		0114944244721019	Statewide - Township Bridges	71,337.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7033	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Crawford County C-45-700-17	Non-Bond		0114944244721019	Statewide - Township Bridges	137,380.0	-	-	-	-	-	69,968.2	17,492.0	17,492.0	17,492.0	122,444.3	137,380.0	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7039	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program DeWitt County C-45-500-17	Non-Bond		0114944244721019	Statewide - Township Bridges	120,334.0	-	-	-	-	-	23,090.7	5,772.7	5,772.7	5,772.7	40,408.7	23,090.7	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7041	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Douglas County C-45-500-17	Non-Bond		0114944244721019	Statewide - Township Bridges	133,100.0	-	-	-	-	-	2,036.8	509.2	509.2	509.2	3,564.4	2,036.8	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7043	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program DuPage County C-45-100-17	Non-Bond		0114944244721019	Statewide - Township Bridges	88,014.0	-	-	-	-	-	-	-	-	-	-	78,126.5	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7049	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Effingham County C-45-700-17	Non-Bond		0114944244721019	Statewide - Township Bridges	151,801.0	-	-	-	-	-	-	69,761.4	-	2,277,558.0	2,347,319.4	151,801.0	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7053	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Ford County C-45-300-17	Non-Bond		0114944244721019	Statewide - Township Bridges	152,303.0	-	-	-	-	-	107,716.6	289,532.0	26,929.2	289,532.0	713,709.8	152,303.0	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7055	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Franklin County C-45-900-17	Non-Bond		0114944244721019	Statewide - Township Bridges	124,567.0	-	-	-	-	-	39,241.1	9,810.3	9,810.3	9,810.3	68,672.0	39,241.1	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7057	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Fulton County C-45-400-17	Non-Bond		0114944244721019	Statewide - Township Bridges	189,824.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7063	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Grundy County C-45-300-17	Non-Bond		0114944244721019	Statewide - Township Bridges	107,852.0	-	-	-	-	-	794.0	198.5	198.5	39,880.0	41,071.0	100,598.9	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7065	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Hamilton County C-45-900-17	Non-Bond		0114944244721019	Statewide - Township Bridges	143,390.0	-	-	-	-	-	17,982.8	4,495.7	4,495.7	125,407.2	152,381.4	143,390.0	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7071	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Henderson County C-45-400-17	Non-Bond		0114944244721019	Statewide - Township Bridges	89,923.0	-	-	-	-	-	-	-	-	-	-	5,593.7	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7073	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Henry County C-45-200-17	Non-Bond		0114944244721019	Statewide - Township Bridges	220,015.0	-	-	-	-	-	-	7,590.2	-	-	7,590.2	220,015.0	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7087	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Johnson County C-45-900-17	Non-Bond		0114944244721019	Statewide - Township Bridges	74,191.0	-	-	-	-	-	74,191.0	18,547.8	18,547.8	18,547.8	129,834.3	74,191.0	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7089	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Kane County C-45-100-17	Non-Bond		0114944244721019	Statewide - Township Bridges	116,072.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7095	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Knox County C-45-400-17	Non-Bond		0114944244721019	Statewide - Township Bridges	183,021.0	-	-	-	-	-	-	117,175.1	-	-	117,175.1	117,175.1	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7097	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Lake County C-45-100-17	Non-Bond		0114944244721019	Statewide - Township Bridges	111,655.3	-	-	-	-	-	-	99,496.0	-	-	99,496.0	111,655.3	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7101	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Lawrence County C-45-700-17	Non-Bond		0114944244721019	Statewide - Township Bridges	109,381.0	-	-	-	-	-	-	81,289.9	-	23,722.4	105,012.3	109,381.0	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7109	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program McDonough County C-45-400-17	Non-Bond		0114944244721019	Statewide - Township Bridges	173,801.0	-	-	-	-	-	115,652.3	362,023.0	28,913.1	35,280.0	541,868.4	150,932.3	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7119	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Madison County C-45-800-17	Non-Bond		0114944244721019	Statewide - Township Bridges	164,367.0	-	-	-	-	-	-	-	-	-	-	61,542.1	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7121	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Marion County C-45-800-17	Non-Bond		0114944244721019	Statewide - Township Bridges	168,794.0	-	-	-	-	-	-	-	-	-	-	30,722.4	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7129	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Menard County C-45-600-17	Non-Bond		0114944244721019	Statewide - Township Bridges	84,257.0	-	-	-	-	-	-	-	-	-	-	7,037.5	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7133	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Monroe County C-45-800-17	Non-Bond		0114944244721019	Statewide - Township Bridges	90,461.0	-	-	-	-	-	53,590.2	13,397.5	13,397.5	36,870.8	117,256.1	90,461.0	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7147	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Piatt County C-45-500-17	Non-Bond		0114944244721019	Statewide - Township Bridges	139,770.0	-	-	-	-	-	82,246.3	20,561.6	20,561.6	20,561.6	143,931.1	139,770.0	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7149	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Pike County C-45-600-17	Non-Bond		0114944244721019	Statewide - Township Bridges	216,817.0	-	-	-	-	-	-	-	-	-	-	198,212.5	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7155	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Putnam County C-45-400-17	Non-Bond		0114944244721019	Statewide - Township Bridges	41,968.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7161	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Rock Island County C-45-200-17	Non-Bond		0114944244721019	Statewide - Township Bridges	78,888.0	-	-	-	-	-	-	237,657.0	-	-	237,657.0	78,888.0	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7163	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program St. Clair County C-45-800-17	Non-Bond		0114944244721019	Statewide - Township Bridges	128,786.0	-	-	-	-	-	-	-	-	-	-	117,415.3	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7165	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Saline County C-45-900-17	Non-Bond		0114944244721019	Statewide - Township Bridges	97,437.0	-	-	-	-	-	-	28,372.8	-	-	28,372.8	97,437.0	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7167	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Sangamon County C-45-600-17	Non-Bond		0114944244721019	Statewide - Township Bridges	222,331.0	-	-	-	-	-	-	-	-	-	-	33,547.6	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7171	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Scott County C-45-600-17	Non-Bond		0114944244721019	Statewide - Township Bridges	59,422.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7175	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Stark County C-45-400-17	Non-Bond		0114944244721019	Statewide - Township Bridges	75,317.0	-	-	-	-	-	-	-	-	-	-	15,998.3	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7177	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Stephenson County C-45-200-17	Non-Bond		0114944244721019	Statewide - Township Bridges	169,660.0	-	-	-	-	-	31,819.0	7,954.8	7,954.8	7,954.8	55,683.3	158,310.6	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7183	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Vermillion County C-45-500-17	Non-Bond		0114944244721019	Statewide - Township Bridges	263,895.0	-	-	-	-	-	31,431.3	7,857.8	7,857.8	7,857.8	55,004.8	31,431.3	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7187	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Warren County C-45-400-17	Non-Bond		0114944244721019	Statewide - Township Bridges	159,249.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7189	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Washington County C-45-800-17	Non-Bond		0114944244721019	Statewide - Township Bridges	134,959.0	-	-	-	-	-	117,832.3	381,900.0	29,458.1	381,900.0	911,090.4	117,832.3	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7191	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Wabash County C-45-700-17	Non-Bond		0114944244721019	Statewide - Township Bridges	245,511.0	-	-	-	-	-	58,950.6	11,520.0	14,140.8	14,737.6	99,349.0	245,511.0	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7201	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Wayne County C-45-700-17	Non-Bond		0114944244721019	Statewide - Township Bridges	141,962.0	-	-	-	-	-	57,688.6	14,422.2	14,422.2	14,422.2	100,955.1	57,688.6	6/5/2019	8/25/2016	48	8/24/2020	8/25/2016
TBI7203	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Woodford County C-45-400-17	Non-Bond		0114944244721019	Statewide - Township Bridges	144,266.0	-	-	-	-	-	71,371.7	17,842.									

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
TB18005	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Bond County P/C/R-45-008-18	Non-Bond		0114944244721019	Statewide - Township Bridges	110,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18007	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Boone County P/C/R-45-002-18	Non-Bond		0114944244721019	Statewide - Township Bridges	81,597.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18009	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Brown County P/C/R-45-006-18	Non-Bond		0114944244721019	Statewide - Township Bridges	78,932.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18011	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Bureau County P/C/R-45-003-18	Non-Bond		0114944244721019	Statewide - Township Bridges	232,810.0	-	-	-	-	-	-	107,109.6	-	107,109.6	-	232,810.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18015	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Carroll County P/C/R-45-002-18	Non-Bond		0114944244721019	Statewide - Township Bridges	107,153.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18017	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Cass County P/C/R-45-006-18	Non-Bond		0114944244721019	Statewide - Township Bridges	82,117.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18019	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Champaign County P/C/R-45-005-18	Non-Bond		0114944244721019	Statewide - Township Bridges	325,800.0	-	-	-	-	-	-	-	256,397.5	256,397.5	325,800.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18021	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Christian County P/C/R-45-006-18	Non-Bond		0114944244721019	Statewide - Township Bridges	232,498.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18023	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Clark County P/C/R-45-007-18	Non-Bond		0114944244721019	Statewide - Township Bridges	162,451.0	-	-	-	-	-	162,451.0	40,612.8	40,612.8	40,612.8	284,289.3	162,451.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18025	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Clay County P/C/R-45-007-18	Non-Bond		0114944244721019	Statewide - Township Bridges	145,625.0	-	-	-	-	-	18,119.1	4,529.8	4,529.8	4,529.8	31,708.5	145,625.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18027	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Clinton County P/C/R-45-008-18	Non-Bond		0114944244721019	Statewide - Township Bridges	127,102.0	-	-	-	-	-	-	-	-	-	33,004.5	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18029	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Cook County P/C/R-45-001-18	Non-Bond		0114944244721019	Statewide - Township Bridges	158,367.0	-	-	-	-	-	-	22,282.7	-	22,282.7	158,367.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18031	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Cook County P/C/R-45-001-18	Non-Bond		0114944244721019	Statewide - Township Bridges	71,411.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18033	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Crawford County P/C/R-45-007-18	Non-Bond		0114944244721019	Statewide - Township Bridges	136,870.0	-	-	-	-	-	20,139.1	5,034.8	5,034.8	5,034.8	35,243.5	20,139.1	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18039	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program De Witt County P/C/R-45-005-18	Non-Bond		0114944244721019	Statewide - Township Bridges	120,458.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18041	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Douglas County P/C/R-45-005-18	Non-Bond		0114944244721019	Statewide - Township Bridges	133,226.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18043	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program DuPage County P/C/R-45-001-18	Non-Bond		0114944244721019	Statewide - Township Bridges	85,286.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18047	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Edwards County P/C/R-45-007-18	Non-Bond		0114944244721019	Statewide - Township Bridges	61,403.0	-	-	-	-	-	-	43,839.7	-	43,839.7	61,403.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18049	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Effingham County P/C/R-45-007-18	Non-Bond		0114944244721019	Statewide - Township Bridges	151,962.0	-	-	-	-	-	-	-	94,938.8	94,938.8	94,938.8	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18051	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Fayette County P/C/R-45-007-18	Non-Bond		0114944244721019	Statewide - Township Bridges	232,313.0	-	-	-	-	-	-	-	102,095.7	102,095.7	125,490.2	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18053	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Ford County P/C/R-45-003-18	Non-Bond		0114944244721019	Statewide - Township Bridges	152,461.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18055	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Franklin County P/C/R-45-009-18	Non-Bond		0114944244721019	Statewide - Township Bridges	124,697.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18057	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Fulton County P/C/R-45-004-18	Non-Bond		0114944244721019	Statewide - Township Bridges	190,327.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18061	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Greene County P/C/R-45-008-18	Non-Bond		0114944244721019	Statewide - Township Bridges	129,247.0	-	-	-	-	-	-	-	121,151.4	121,151.4	129,247.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18063	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Grundy County P/C/R-45-003-18	Non-Bond		0114944244721019	Statewide - Township Bridges	108,128.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18065	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Hamilton County P/C/R-45-009-18	Non-Bond		0114944244721019	Statewide - Township Bridges	145,097.0	-	-	-	-	-	-	-	100,752.7	100,752.7	100,752.7	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18071	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Henderson County P/C/R-45-004-18	Non-Bond		0114944244721019	Statewide - Township Bridges	90,016.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18073	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Henry County P/C/R-45-002-18	Non-Bond		0114944244721019	Statewide - Township Bridges	219,048.0	-	-	-	-	-	-	24,367.7	140,799.2	165,166.9	165,166.9	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18075	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Iroquois County P/C/R-45-003-18	Non-Bond		0114944244721019	Statewide - Township Bridges	351,634.0	-	-	-	-	-	187,842.4	46,960.6	46,960.6	46,960.6	328,724.3	351,634.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18077	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Jackson County P/C/R-45-009-18	Non-Bond		0114944244721019	Statewide - Township Bridges	119,753.0	-	-	-	-	-	-	119,753.0	-	119,753.0	119,753.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18087	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Johnson County P/C/R-45-009-18	Non-Bond		0114944244721019	Statewide - Township Bridges	74,166.0	-	-	-	-	-	74,166.0	18,541.5	18,541.5	18,541.5	129,790.5	74,166.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18089	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Kane County P/C/R-45-001-18	Non-Bond		0114944244721019	Statewide - Township Bridges	113,549.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18091	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Kankakee County P/C/R-45-003-18	Non-Bond		0114944244721019	Statewide - Township Bridges	184,463.0	-	-	-	-	-	-	17,222.3	-	17,222.3	64,123.3	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18093	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Kendall County P/C/R-45-003-18	Non-Bond		0114944244721019	Statewide - Township Bridges	75,528.0	-	-	-	-	-	-	-	8,626.2	8,626.2	75,528.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18095	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Knox County P/C/R-45-004-18	Non-Bond		0114944244721019	Statewide - Township Bridges	183,211.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18097	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Lake County P/C/R-45-001-18	Non-Bond		0114944244721019	Statewide - Township Bridges	99,627.0	-	-	-	-	-	-	64,635.9	-	64,635.9	64,635.9	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18101	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Lawrence County P/C/R-45-007-18	Non-Bond		0114944244721019	Statewide - Township Bridges	109,359.0	-	-	-	-	-	-	-	-	109,359.0	109,359.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18105	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Livingston County P/C/R-45-003-18	Non-Bond		0114944244721019	Statewide - Township Bridges	339,568.0	-	-	-	-	-	125,637.7	31,409.4	31,409.4	31,409.4	219,866.0	339,568.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18107	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Logan County P/C/R-45-006-18	Non-Bond		0114944244721019	Statewide - Township Bridges	170,087.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18109	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program McDonough County P/C/R-45-004-18	Non-Bond		0114944244721019	Statewide - Township Bridges	173,981.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18111	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Macoupin County P/C/R-45-007-18	Non-Bond		0114944244721019	Statewide - Township Bridges	163,387.0	-	-	-	-	-	-	-	-	-	-	160,032.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18115	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Macoupin County P/C/R-45-007-18	Non-Bond		0114944244721019	Statewide - Township Bridges	165,255.0	-	-	-	-	-	-	-	94,911.9	94,911.9	165,255.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017	
TB18117	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section																					

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete (Estimate Date)	Grant Execution Date	
TB18119	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Madison County P/C/R-45-006-18	Non-Bond		0114944244721019	Statewide - Township Bridges	165,034.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18121	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Marion County P/C/R-45-008-18	Non-Bond		0114944244721019	Statewide - Township Bridges	168,969.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18123	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Marshall County P/C/R-45-004-18	Non-Bond		0114944244721019	Statewide - Township Bridges	95,222.0	-	-	-	-	-	-	-	-	-	-	-	95,222.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18125	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Mason County P/C/R-45-006-18	Non-Bond		0114944244721019	Statewide - Township Bridges	137,307.0	-	-	-	-	-	-	-	-	-	-	-	27,313.7	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18127	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Mercer County P/C/R-45-004-18	Non-Bond		0114944244721019	Statewide - Township Bridges	64,567.0	-	-	-	-	-	-	535,115.0	-	-	-	535,115.0	64,567.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18129	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Menard County P/C/R-45-006-18	Non-Bond		0114944244721019	Statewide - Township Bridges	84,788.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18131	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Mercer County P/C/R-45-004-18	Non-Bond		0114944244721019	Statewide - Township Bridges	153,795.0	-	-	-	-	-	-	-	-	884,154.0	-	884,154.0	73,881.3	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18133	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Monroe County P/C/R-45-008-18	Non-Bond		0114944244721019	Statewide - Township Bridges	90,555.0	-	-	-	-	-	-	-	-	90,555.0	-	90,555.0	90,555.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18139	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Moultrie County P/C/R-45-007-18	Non-Bond		0114944244721019	Statewide - Township Bridges	107,159.0	-	-	-	-	-	-	-	-	-	-	-	93,234.9	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18143	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Peoria County P/C/R-45-004-18	Non-Bond		0114944244721019	Statewide - Township Bridges	144,700.0	-	-	-	-	-	-	945,812.0	-	-	-	945,812.0	144,700.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18145	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Perry County P/C/R-45-009-18	Non-Bond		0114944244721019	Statewide - Township Bridges	97,160.0	-	-	-	-	-	-	-	-	-	2,785.3	2,785.3	97,160.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18147	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Piatt County P/C/R-45-005-18	Non-Bond		0114944244721019	Statewide - Township Bridges	139,698.0	-	-	-	-	-	-	139,698.0	34,924.5	34,924.5	34,924.5	244,471.5	139,698.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18149	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Pike County P/C/R-45-006-18	Non-Bond		0114944244721019	Statewide - Township Bridges	217,038.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18155	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Putnam County P/C/R-45-004-18	Non-Bond		0114944244721019	Statewide - Township Bridges	42,012.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18161	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Rock Island County P/C/R-45-002-18	Non-Bond		0114944244721019	Statewide - Township Bridges	78,580.0	-	-	-	-	-	-	-	78,580.0	-	-	78,580.0	78,580.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18163	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program St Clair County P/C/R-45-008-18	Non-Bond		0114944244721019	Statewide - Township Bridges	128,920.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18165	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Saline County P/C/R-45-009-18	Non-Bond		0114944244721019	Statewide - Township Bridges	97,538.0	-	-	-	-	-	-	308,828.0	-	10,534.0	-	319,362.0	37,991.2	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18167	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Saneamon County P/C/R-45-006-18	Non-Bond		0114944244721019	Statewide - Township Bridges	222,541.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18169	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Schuyler County P/C/R-45-006-18	Non-Bond		0114944244721019	Statewide - Township Bridges	122,002.0	-	-	-	-	-	-	-	-	1,726,509.0	-	1,726,509.0	120,546.1	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18171	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Scott County P/C/R-45-006-18	Non-Bond		0114944244721019	Statewide - Township Bridges	59,509.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18175	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Stark County P/C/R-45-004-18	Non-Bond		0114944244721019	Statewide - Township Bridges	169,605.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18179	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Stephenson County P/C/R-45-002-18	Non-Bond		0114944244721019	Statewide - Township Bridges	167,585.0	-	-	-	-	-	-	-	-	-	-	-	11,116.1	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18181	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Union County P/C/R-45-009-18	Non-Bond		0114944244721019	Statewide - Township Bridges	79,450.0	-	-	-	-	-	-	-	-	-	-	-	18,382.3	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18183	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Vermilion County P/C/R-45-005-18	Non-Bond		0114944244721019	Statewide - Township Bridges	264,810.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18187	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Warren County P/C/R-45-004-18	Non-Bond		0114944244721019	Statewide - Township Bridges	159,415.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18189	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Washington County P/C/R-45-008-18	Non-Bond		0114944244721019	Statewide - Township Bridges	135,099.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18191	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Wayne County P/C/R-45-007-18	Non-Bond		0114944244721019	Statewide - Township Bridges	245,776.0	-	-	-	-	-	-	-	-	22,587.1	3,146.6	25,733.8	25,733.8	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18195	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Whiteside County P/C/R-45-002-18	Non-Bond		0114944244721019	Statewide - Township Bridges	178,521.0	-	-	-	-	-	-	-	-	146,288.8	-	146,288.8	178,521.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18199	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Williamson County P/C/R-45-009-18	Non-Bond		0114944244721019	Statewide - Township Bridges	111,959.0	-	-	-	-	-	-	-	-	12,214.5	-	12,214.5	111,959.0	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18201	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Winnebago County P/C/R-45-002-18	Non-Bond		0114944244721019	Statewide - Township Bridges	140,272.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB18203	Obligation Established Pursuant To Public Act 100-0021 Senate Bill 0006 Article 112 Section 25 Township Bridge Program Woodford County P/C/R-45-004-18	Non-Bond		0114944244721019	Statewide - Township Bridges	144,417.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/30/2017	48	8/29/2021	8/30/2017
TB19001	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Adams County P/C/R-45-006-19	Non-Bond		0114944244721019	Statewide - Township Bridges	247,412.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19003	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Alexander County P/C/R-45-009-19	Non-Bond		0114944244721019	Statewide - Township Bridges	53,076.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19005	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Bond County P/C/R-45-008-19	Non-Bond		0114944244721019	Statewide - Township Bridges	110,660.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19007	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Boone County P/C/R-45-002-19	Non-Bond		0114944244721019	Statewide - Township Bridges	81,726.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19009	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Brown County P/C/R-45-006-19	Non-Bond		0114944244721019	Statewide - Township Bridges	79,068.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19011	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Bureau County P/C/R-45-003-19	Non-Bond		0114944244721019	Statewide - Township Bridges	232,967.0	-	-	-	-	-	-	-	53,550.5	1,591,981.0	-	1,645,531.5	116,139.6	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19015	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Carroll County P/C/R-45-002-19	Non-Bond		0114944244721019	Statewide - Township Bridges	107,206.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19017	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Cass County P/C/R-45-006-19	Non-Bond		0114944244721019	Statewide - Township Bridges	82,145.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19019	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Champaign County P/C/R-45-005-19	Non-Bond		0114944244721019	Statewide - Township Bridges	325,464.0	-	-	-	-	-	-	-	-	256,440.7	-	256,440.7	256,440.7	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19021	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Christian County P/C/R-45-006-19	Non-Bond		0114944244721019	Statewide - Township Bridges	232,576.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19023	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Clark County P/C/R-45-007-19	Non-Bond		0114944244721019	Statewide - Township Bridges	162,544.0	-	-	-	-	-	-	14,081.3	3,520.3	3,520.3	978,340.0							

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
TB19025	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Clay County P/C/R-45-007-19	Non-Bond		0114944244721019	Statewide - Township Bridges	145,870.0	-	-	-	-	-	27,964.5	117,905.5	6,991.1	6,991.1	159,852.3	145,870.0	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19027	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Clinton County P/C/R-45-008-19	Non-Bond		0114944244721019	Statewide - Township Bridges	126,767.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19029	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Coles County P/C/R-45-007-19	Non-Bond		0114944244721019	Statewide - Township Bridges	158,464.0	-	-	-	-	-	-	158,464.0	-	-	158,464.0	158,464.0	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19031	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Cook County P/C/R-45-001-19	Non-Bond		0114944244721019	Statewide - Township Bridges	71,446.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19033	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Crawford County P/C/R-45-007-19	Non-Bond		0114944244721019	Statewide - Township Bridges	136,938.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19035	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Cumberland County P/C/R-45-007-19	Non-Bond		0114944244721019	Statewide - Township Bridges	127,000.0	-	-	-	-	-	-	-	-	-	-	61,504.4	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19037	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program DeKalb County P/C/R-45-003-19	Non-Bond		0114944244721019	Statewide - Township Bridges	165,183.0	-	-	-	-	-	-	-	-	-	-	165,142.9	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19039	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Dewitt County P/C/R-45-005-19	Non-Bond		0114944244721019	Statewide - Township Bridges	120,571.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19041	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Douglas County P/C/R-45-005-19	Non-Bond		0114944244721019	Statewide - Township Bridges	133,327.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19043	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program DuPage County P/C/R-45-001-19	Non-Bond		0114944244721019	Statewide - Township Bridges	87,600.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19047	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Edwards County P/C/R-45-007-19	Non-Bond		0114944244721019	Statewide - Township Bridges	61,421.0	-	-	-	-	-	-	61,421.0	-	-	61,421.0	61,421.0	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19049	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Effingham County P/C/R-45-007-19	Non-Bond		0114944244721019	Statewide - Township Bridges	151,668.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19051	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Fayette County P/C/R-45-007-19	Non-Bond		0114944244721019	Statewide - Township Bridges	231,899.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19053	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Ford County P/C/R-45-003-19	Non-Bond		0114944244721019	Statewide - Township Bridges	152,536.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19055	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Franklin County P/C/R-45-009-19	Non-Bond		0114944244721019	Statewide - Township Bridges	124,872.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19057	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Fulton County P/C/R-45-004-19	Non-Bond		0114944244721019	Statewide - Township Bridges	190,421.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19061	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Greene County P/C/R-45-008-19	Non-Bond		0114944244721019	Statewide - Township Bridges	129,311.0	-	-	-	-	-	-	-	-	129,311.0	129,311.0	129,311.0	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19063	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Grundy County P/C/R-45-003-19	Non-Bond		0114944244721019	Statewide - Township Bridges	108,182.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19065	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Hamilton County P/C/R-45-009-19	Non-Bond		0114944244721019	Statewide - Township Bridges	145,169.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19067	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Hancock County P/C/R-45-006-19	Non-Bond		0114944244721019	Statewide - Township Bridges	235,040.0	-	-	-	-	-	207,667.6	51,916.9	51,916.9	27,140.6	338,642.0	235,040.0	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19069	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Hardin County P/C/R-45-009-19	Non-Bond		0114944244721019	Statewide - Township Bridges	35,327.0	-	-	-	-	-	-	-	-	-	-	7,941.4	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19071	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Henderson County P/C/R-45-004-19	Non-Bond		0114944244721019	Statewide - Township Bridges	90,055.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19073	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Henry County P/C/R-45-002-19	Non-Bond		0114944244721019	Statewide - Township Bridges	219,146.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19075	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Iroquois County P/C/R-45-003-19	Non-Bond		0114944244721019	Statewide - Township Bridges	351,725.0	-	-	-	-	-	351,725.0	2,517,643.0	87,931.3	2,517,643.0	5,474,942.3	351,725.0	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19077	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Jackson County P/C/R-45-009-19	Non-Bond		0114944244721019	Statewide - Township Bridges	119,848.0	-	-	-	-	-	-	119,848.0	-	-	119,848.0	119,848.0	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19079	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Jasper County P/C/R-45-007-19	Non-Bond		0114944244721019	Statewide - Township Bridges	162,056.0	-	-	-	-	-	-	14,990.0	12,992.0	-	27,982.0	83,844.8	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19081	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Jefferson County P/C/R-45-009-19	Non-Bond		0114944244721019	Statewide - Township Bridges	189,921.0	-	-	-	-	-	-	-	-	-	-	80,722.9	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19087	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Johnson County P/C/R-45-009-19	Non-Bond		0114944244721019	Statewide - Township Bridges	74,203.0	-	-	-	-	-	74,203.0	18,550.8	18,550.8	18,550.8	129,855.3	74,203.0	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19089	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Kane County P/C/R-45-001-19	Non-Bond		0114944244721019	Statewide - Township Bridges	113,227.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19091	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Kankakee County P/C/R-45-003-19	Non-Bond		0114944244721019	Statewide - Township Bridges	184,554.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19093	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Kendall County P/C/R-45-003-19	Non-Bond		0114944244721019	Statewide - Township Bridges	75,557.0	-	-	-	-	-	-	-	26,173.8	-	26,173.8	26,173.8	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19095	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Knox County P/C/R-45-004-19	Non-Bond		0114944244721019	Statewide - Township Bridges	183,301.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19097	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Lake County P/C/R-45-001-19	Non-Bond		0114944244721019	Statewide - Township Bridges	99,676.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19099	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program LaSalle County P/C/R-45-003-19	Non-Bond		0114944244721019	Statewide - Township Bridges	302,319.0	-	-	-	-	-	9,936.4	213,609.0	2,484.1	366.3	226,395.9	302,319.0	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19101	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Lawrence County P/C/R-45-007-19	Non-Bond		0114944244721019	Statewide - Township Bridges	109,405.0	-	-	-	-	-	-	-	-	34,663.4	34,663.4	34,663.4	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19103	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Lee County P/C/R-45-002-19	Non-Bond		0114944244721019	Statewide - Township Bridges	192,488.0	-	-	-	-	-	-	-	-	132,486.3	132,486.3	192,488.0	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19105	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Livingston County P/C/R-45-003-19	Non-Bond		0114944244721019	Statewide - Township Bridges	339,736.0	-	-	-	-	-	106,880.1	26,720.0	26,720.0	232,855.9	393,176.0	339,736.0	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19107	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Logan County P/C/R-45-006-19	Non-Bond		0114944244721019	Statewide - Township Bridges	170,190.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19109	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program McDonough County P/C/R-45-004-19	Non-Bond		0114944244721019	Statewide - Township Bridges	174,067.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19111	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program McHenry County P/C/R-45-001-19	Non-Bond		0114944244721019	Statewide - Township Bridges	156,616.0	-	-	-	-	-	-	62,934.9	-	-	62,934.9	62,934.9	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19115	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Macomb County P/C/R-45-006-19	Non-Bond		0114944244721019	Statewide - Township Bridges	165,329.0	-	-	-	-	-	-	-	-	136,565.9	136,565.9	136,565.9	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19117	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Macoupin County P/C/R-45-006-19	Non-Bond		0114944244721019	Statewide - Township Bridges	221,825.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	48	8/13/2022	8/14/2018
TB19119	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article																					

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
TB2009	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Brown County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	78,903.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2011	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Bureau County C/P/R-45-003-20	Non-Bond		0114944244721000	Statewide - Township Bridges	232,949.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2013	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Calhoun County P/C/R-45-008-20	Non-Bond		0114944244721000	Statewide - Township Bridges	55,152.0	-	-	-	-	-	-	16,945.6	-	-	16,945.6	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2015	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Carroll County C/P/R-45-002-20	Non-Bond		0114944244721000	Statewide - Township Bridges	107,186.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2017	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Cass County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	81,380.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2019	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Champaign County P/C/R-45-005-20	Non-Bond		0114944244721000	Statewide - Township Bridges	325,866.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2021	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Christian County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	232,536.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2023	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Clark County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	161,469.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2025	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Clay County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	145,936.0	-	-	-	-	-	-	-	115,758.6	2,289.8	-	118,048.4	118,048.4	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019
TB2027	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Clinton County P/C/R-45-008-20	Non-Bond		0114944244721000	Statewide - Township Bridges	126,866.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2029	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Coles County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	157,647.0	-	-	-	-	-	-	-	52,927.6	2,696.3	-	55,623.9	55,623.9	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019
TB2031	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Cook County C/P/R-45-001-20	Non-Bond		0114944244721000	Statewide - Township Bridges	71,478.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2033	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Crawford County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	136,999.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2035	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Cumberland County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	127,065.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2037	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Decatur County P/C/R-45-003-20	Non-Bond		0114944244721000	Statewide - Township Bridges	165,256.0	-	-	-	-	-	-	-	39,859.0	-	39,859.0	39,859.0	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2039	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program DeWitt County P/C/R-45-005-20	Non-Bond		0114944244721000	Statewide - Township Bridges	120,624.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2041	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Douglas County P/C/R-45-005-20	Non-Bond		0114944244721000	Statewide - Township Bridges	133,351.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2043	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Dunaway County P/C/R-45-001-20	Non-Bond		0114944244721000	Statewide - Township Bridges	87,497.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2045	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Edgar County P/C/R-45-005-20	Non-Bond		0114944244721000	Statewide - Township Bridges	185,351.0	-	-	-	-	-	-	-	185,351.0	-	185,351.0	185,351.0	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2047	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Edwards County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	61,341.0	-	-	-	-	-	-	-	851,959.0	-	851,959.0	42,327.3	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2049	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Effingham County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	151,695.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2051	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Fayette County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	232,269.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2053	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Ford County C/P/R-45-003-20	Non-Bond		0114944244721000	Statewide - Township Bridges	152,570.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2055	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Franklin County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	124,928.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2057	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Fulton County P/C/R-45-004-20	Non-Bond		0114944244721000	Statewide - Township Bridges	190,443.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2059	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Gallatin County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	72,518.0	-	-	-	-	-	-	26,323.5	6,580.9	6,580.9	6,580.9	46,066.1	26,323.5	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019
TB2061	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Greene County P/C/R-45-008-20	Non-Bond		0114944244721000	Statewide - Township Bridges	129,369.0	-	-	-	-	-	-	-	-	-	591,438.0	591,438.0	35,194.2	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019
TB2063	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Grundy County C/P/R-45-003-20	Non-Bond		0114944244721000	Statewide - Township Bridges	108,298.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2065	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Hamilton County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	145,198.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2067	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Hancock County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	235,206.0	-	-	-	-	-	-	-	-	-	11,071.2	11,071.2	11,071.2	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019
TB2069	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Hardin County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	35,343.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2071	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Henderson County P/C/R-45-004-20	Non-Bond		0114944244721000	Statewide - Township Bridges	90,095.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2073	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Henry County C/P/R-45-002-20	Non-Bond		0114944244721000	Statewide - Township Bridges	219,244.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2075	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Irons County C/P/R-45-003-20	Non-Bond		0114944244721000	Statewide - Township Bridges	351,894.0	-	-	-	-	-	-	-	50,537.9	-	50,537.9	50,537.9	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2077	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Jackson County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	119,902.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2079	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Jasper County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	162,050.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2081	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Jefferson County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	189,625.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2083	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Jersey County P/C/R-45-008-20	Non-Bond		0114944244721000	Statewide - Township Bridges	80,180.0	-	-	-	-	-	-	-	160,215.0	-	160,215.0	23,388.3	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2085	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Jo Daviess County C/P/R-45-002-20	Non-Bond		0114944244721000	Statewide - Township Bridges	151,179.0	-	-	-	-	-	-	-	151,179.0	-	151,179.0	151,179.0	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2087	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Johnson County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	74,236.0	-	-	-	-	-	-	10,987.5	2,746.9	11,271.2	2,746.9	27,752.4	22,258.7	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019
TB2089	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Kane County C/P/R-45-001-20	Non-Bond		0114944244721000	Statewide - Township Bridges	113,463.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2091	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Kankakee County C/P/R-45-003-20	Non-Bond		0114944244721000	Statewide - Township Bridges	184,637.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB2093	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Kendall County C/P/R-45-003-20	Non-Bond		0114944244721000	Statewide - Township Bridges	75,591.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
TB20095	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Knox County C/P/R-45-004-20	Non-Bond		0114944244721000	Statewide - Township Bridges	183,383.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20097	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Lake County P/C/R-45-001-20	Non-Bond		0114944244721000	Statewide - Township Bridges	100,295.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20099	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Lasalle County C/P/R-45-003-20	Non-Bond		0114944244721000	Statewide - Township Bridges	301,972.0	-	-	-	-	-	-	-	143,633.7	143,633.7	143,633.7	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019		
TB20101	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Lawrence County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	109,437.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20103	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Lee County C/P/R-45-002-20	Non-Bond		0114944244721000	Statewide - Township Bridges	192,611.0	-	-	-	-	-	-	-	-	173,679.0	173,679.0	173,679.0	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20105	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Livingston County C/P/R-45-003-20	Non-Bond		0114944244721000	Statewide - Township Bridges	339,996.0	-	-	-	-	-	-	-	-	1,123,670.0	1,123,670.0	4,976.1	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20107	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Logan County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	170,255.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20109	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program McDonough County C/P/R-45-004-20	Non-Bond		0114944244721000	Statewide - Township Bridges	174,147.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20111	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Mchenry County P/C/R-45-001-20	Non-Bond		0114944244721000	Statewide - Township Bridges	157,681.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20113	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Mclean County P/C/R-45-005-20	Non-Bond		0114944244721000	Statewide - Township Bridges	321,784.0	-	-	-	-	-	-	166,482.8	67,609.9	4,062.0	238,154.7	238,154.7	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20115	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Macon County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	164,193.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20117	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Macoupin County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	222,387.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20119	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Madison County P/C/R-45-008-20	Non-Bond		0114944244721000	Statewide - Township Bridges	165,062.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20121	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Marion County P/C/R-45-008-20	Non-Bond		0114944244721000	Statewide - Township Bridges	169,352.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20123	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Marshall County C/P/R-45-004-20	Non-Bond		0114944244721000	Statewide - Township Bridges	95,311.0	-	-	-	-	-	-	-	71,493.5	-	71,493.5	71,493.5	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20125	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Mason County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	137,498.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20127	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Massac County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	64,522.0	-	-	-	-	-	-	27,711.8	-	-	27,711.8	27,711.8	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20129	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Menard County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	84,711.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20131	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Mercer County C/P/R-45-004-20	Non-Bond		0114944244721000	Statewide - Township Bridges	153,940.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20133	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Monroe County P/C/R-45-008-20	Non-Bond		0114944244721000	Statewide - Township Bridges	90,640.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20135	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Montevideo County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	204,296.0	-	-	-	-	-	-	-	107,287.2	-	107,287.2	107,287.2	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20137	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Morgan County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	154,420.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20139	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Moultrie County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	106,909.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20141	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Ogle County C/P/R-45-002-20	Non-Bond		0114944244721000	Statewide - Township Bridges	196,454.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20143	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Peoria County P/C/R-45-004-20	Non-Bond		0114944244721000	Statewide - Township Bridges	144,836.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20145	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Perry County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	97,307.0	-	-	-	-	-	-	-	-	54,931.0	54,931.0	54,931.0	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20147	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Pike County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	139,827.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20149	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Platte County P/C/R-45-005-20	Non-Bond		0114944244721000	Statewide - Township Bridges	216,954.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20151	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Pope County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	63,822.0	-	-	-	-	-	63,822.0	15,955.5	15,955.5	15,955.5	111,688.5	63,822.0	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20153	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Pulaski County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	49,375.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20155	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Putnam County C/P/R-45-004-20	Non-Bond		0114944244721000	Statewide - Township Bridges	117,175.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20159	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Randolph County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	125,786.0	-	-	-	-	-	-	-	30,852.7	2,533.9	-	33,386.6	33,386.6	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019
TB20161	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Rock Island County C/P/R-45-002-20	Non-Bond		0114944244721000	Statewide - Township Bridges	78,653.0	-	-	-	-	-	-	-	78,653.0	-	78,653.0	78,653.0	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20163	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program St. Clair County P/C/R-45-008-20	Non-Bond		0114944244721000	Statewide - Township Bridges	129,005.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20165	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Saline County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	97,336.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20167	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Sangamon County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	221,082.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20169	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Schuyler County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	122,273.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20171	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Scott County P/C/R-45-006-20	Non-Bond		0114944244721000	Statewide - Township Bridges	59,654.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20173	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Shelby County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	258,623.0	-	-	-	-	-	-	-	171,684.3	-	64,400.0	236,084.3	236,084.3	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019
TB20175	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Sherman County C/P/R-45-002-20	Non-Bond		0114944244721000	Statewide - Township Bridges	75,466.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20177	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Stark County C/P/R-45-004-20	Non-Bond		0114944244721000	Statewide - Township Bridges	169,765.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20179	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Tazewell County C/P/R-45-004-20	Non-Bond		0114944244721000	Statewide - Township Bridges	167,698.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
TB20181	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Union County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	79,524.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20183	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Vermillion County P/C/R-45-005-20	Non-Bond		0114944244721000	Statewide - Township Bridges	264,351.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20185	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Wahash County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	56,515.0	-	-	-	-	-	-	45,871.5	-	-	45,871.5	45,871.5	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20187	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Warren County C/P/R-45-004-20	Non-Bond		0114944244721000	Statewide - Township Bridges	159,564.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20189	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Washington County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	135,304.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20191	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Wayne County P/C/R-45-007-20	Non-Bond		0114944244721000	Statewide - Township Bridges	245,347.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20193	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program White County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	162,325.0	-	-	-	-	-	-	-	5,112.8	137,429.0	142,541.8	142,541.8	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20195	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Whiteside County C/P/R-45-002-20	Non-Bond		0114944244721000	Statewide - Township Bridges	178,942.0	-	-	-	-	-	-	-	-	37,000.0	37,000.0	37,000.0	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20197	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Will County P/C/R-45-001-20	Non-Bond		0114944244721000	Statewide - Township Bridges	205,106.0	-	-	-	-	-	-	205,106.0	51,276.5	51,276.5	51,276.5	358,935.5	205,106.0	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019
TB20199	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Williamson County P/C/R-45-009-20	Non-Bond		0114944244721000	Statewide - Township Bridges	112,096.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20201	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Winnebago County C/P/R-45-002-20	Non-Bond		0114944244721000	Statewide - Township Bridges	140,157.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TB20203	Obligation Established Pursuant To Public Act 101-0007 Senate Bill 0262 Article 148 Section 20 Township Bridge Program Woodford County C/P/R-45-004-20	Non-Bond		0114944244721000	Statewide - Township Bridges	144,595.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/3/2019	48	9/2/2023	9/3/2019	
TSIGNAL	D8 Electrical Maintenance Repairs For Ts, Hwy Lighting, Fl Beacons, Navigation Lights, Its & Datacollections In Various DB Counties: Letting Item #139: Contract #76H83	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	920,405.0	-	-	-	-	-	-	-	-	-	-	920,390.8	6/5/2019	8/10/2015	13	9/30/2016		
T180063	Reimbursement Per Ice Order T19-0063: Idat To Reimburse Rr For Increase Pre-Emption Time At Interconnected Grade Crossing In Watseka, Il, Iroquois County (075): C-93-114-19	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	13,300.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/18/2019	48	3/17/2023		
XL13019	Railroad Cost Reimbursement Agreement Improvement Of Metra Rr Signals & La Signal Systemrby St At Franklin Ave Franklin Park 09-00074-00-So C-91-723-10	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	44,613.2	-	-	-	-	-	-	-	-	-	-	44,613.2	6/5/2019	11/30/2010	78	5/29/2017		
XL13020	Railroad Cost Reimbursement Agreement Improvement Of Metra Rr Signals & La Signal Systemrby St At Franklin Ave Franklin Park 09-00074-00-So C-91-723-10	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	337,100.0	-	-	-	-	-	-	-	-	-	-	263,871.0	6/5/2019	11/30/2010	78	5/29/2017		
XL14012	Re-Establish Obligation - Re-Open To Pay Invoice White Rock Township/Ogle County 12-24114-00-Sp C-92-047-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	169,426.7	-	-	-	-	-	-	-	-	-	-	147,531.4	6/5/2019	1/17/2013	48	1/16/2017		
XL14018	Federal Railroad Cost Reimbursement Agreement Installation Of Lights & Gates Harrison Ave City Of Rockford 11-00584-00-Sp C-92-024-12	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	329,700.0	-	-	-	-	-	-	-	-	-	-	319,606.1	6/5/2019	11/22/2011	76	3/17/2018		
XL14030	Re-Establish Cod Closed In Fy18 To Pay Invoicestr 30A (800 E Rd) Dix Township/Ford County 11-03137-00-Rr C-93-014-12 30 lics 500/1-15.20 Vendor Owns Property Rights	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	40,875.3	-	-	-	-	-	-	-	798,937.0	-	798,937.0	40,875.3	6/5/2019	10/12/2011	93	7/1/2019		
XL15006	Federal Railroad Reimbursement Install Lights & Gates Shannon Rd (Fas78) Carroll County 13-00097-00-Sp C-92-027-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	238,788.6	-	-	-	-	-	-	-	-	-	-	207,570.8	6/5/2019	2/28/2014	48	2/27/2018		
XL15010	Federal Railroad Reimbursement Install Lights & Gates Bonnie Rd (Tr461) Bald Hill Township/Jefferson County 13-01118-00-Sp C-99-512-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	234,539.0	-	-	-	-	-	-	-	-	-	-	158,825.4	6/5/2019	2/7/2014	48	2/6/2018		
XL15011	Federal Railroad Reimbursement Install Emergency Notification Signs 136 Crossingcook Dupage Kane Lake Dekalb Ogle Carroll Carroll County 13-00000-00-Sp C-92-028-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	22,231.6	-	-	-	-	-	-	-	-	-	-	22,231.6	6/5/2019	2/28/2014	48	2/27/2018		
XL15013	Repowering 31 Low-Emissions Locomotives Northeast Illinois National Ambient Air Quality Cook County 14-X00000-00-Rr C-91-261-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,252,686.1	-	-	-	-	-	-	-	-	-	-	3,408,925.4	6/5/2019	12/4/2014	72	12/3/2020		
XL15020	Installation Of Signals & Gates Russell Rd Lake County 14-00078-14-Rr C-91-393-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	196,798.3	-	-	-	-	-	-	-	-	-	-	196,798.3	6/5/2019	6/24/2014	48	6/23/2018		
XL16002	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates Wacker Rd (Tr113M) Carroll Township R D/Carroll County 14-06126-00-Sp C-92-050-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	203,900.2	-	-	-	-	-	-	-	-	-	-	148,947.8	6/5/2019	3/19/2015	48	3/18/2019		
XL16003	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates Ch 13 (Fas451) Fulton County 14-00144-00-Sp C-94-079-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	74,460.9	-	-	-	-	-	-	-	-	-	-	74,460.9	6/5/2019	3/26/2015	48	3/25/2019		
XL16004	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates N 4009Th Rd (Tr145) 14-31346-00-Sp Serena Township/Lasalle County C-93-037-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	186,209.9	-	-	-	-	-	-	-	-	-	-	186,209.9	6/5/2019	3/6/2014	66	9/17/2019		
XL16005	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates N 39Th St (Tr167) 14-31347-00-Sp Serena Township/Lasalle County C-93-038-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	221,292.3	-	-	-	-	-	-	-	-	-	-	190,013.9	6/5/2019	3/6/2014	66	9/17/2019		
XL16006	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates 13k Ave (Tr253) East North Of Keyesport Tamako R D/Bond County 14-09201-00-Rr C-98-376-14	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	418,592.0	-	-	-	-	-	-	-	-	412.3	412.3	354,191.1	6/5/2019	3/17/2015	55	10/25/2019		
XL16007	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates Haney St City Of Effingham 15-00136-00-Sp C-97-062-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	378,428.0	-	-	-	-	-	-	-	-	-	-	278,930.4	6/5/2019	3/23/2015	58	1/11/2020		
XL16009	Federal Railroad Cost Reimbursement Agreement Improve Highway Approaches 1900E Road (Tr236) Raymond Township R D/Champaign County 15-21440-00-Sp C-95-329-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	259,076.0	-	-	-	-	-	-	-	-	-	-	159,334.8	6/5/2019	3/26/2015	58	1/25/2020		
XL16010	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates 1900E Road(Tr236)Raymond Township R D/Champaign County 15-21440-00-Sp C-95-329-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	404,518.7	-	-	-	-	-	-	-	-	-	-	399,325.2	6/5/2019	3/26/2015	58	1/26/2020		
XL16010	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates 1900E Road(Tr236)Raymond Township R D/Champaign County 15-21440-00-Sp C-95-329-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	404,518.7	-	-	-	-	-	-	175,141.2	116,962.9	2,577.7	905,222.0	1,199,903.8	399,325.2	6/5/2019	3/26/2015	58	1/26/2020	
XL16011	Install Lights & Gates Peru St (Tr72) Troy Grove R D/Lasalle County 15-33358-00-Rr C-93-083-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	225,896.0	-	-	-	-	-	-	-	-	-	-	145,951.0	6/5/2019	3/19/2015	59	2/10/2020		
XL16013	Federal Railroad Cost Reimbursement Agreement Install Lights & Gates St Marys Rd Lake County 15-00102-23-Rr C-91-315-15	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	214,728.9	-	-	-	-	-	-	-	-	-	-	214,728.9	6/5/2019	3/30/2015	61	4/13/2020		
XL16014	Federal Railroad Cost Reimbursement Agreement Install Lights & Gates Zinnia Rd (Tr 110) Perry County 14-15016-00-Sp C-99-526-15	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	202,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/17/2015	62	5/16/2020		
XL18001	Establish Obligation Per Ice Order Entered 9/8/16 Install At Grade Pedestrian Crosswalk At Uppr City Of Bloomington/Mclean County @ Washington Aveice Order T14-0106 C-95-303-15 16-00361-00-Sw	Non-Bond		0114944277006813	Federal Discretionary Program Awards	96,499.6	-	-	-	-	-	-	886.1	221.5	221.5	221.5	1,550.7	73,716.6	6/5/2019	9/6/2016	48	9/5/2020	
XL18002	Establish Obligation Per Ice Order Entered 6/27/17Federal Cost Reimbursement @ Transit/Main Streets Village Of Creston/Ogle County 16-00009-00-Sp 16-00010-00-Sp C-92-050-16 & C-92-051-16 T16-0074	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	169,275.0	-	-	-	-	-	-	-	-	-	-	-	11,596.3	6/5/2019	6/28/2017	48	6/27/2021	
XL18003	Federal Railroad Cost Reimbursement To Acquire Lowemissions Technology Locomotives For Use In Northeast Illinois National Ambient Air Standards Town Of Cicero 09-00209-00-Ea C-91-885-09	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,600,000.0	-	-	-	-	-	-	-	-	-	-	2,460,200.7	6/5/2019	7/6/2017	72	7/5/2023		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
XL18006	Est Obligation Federal Rail Cost Reimbursement Ice Order T17-0010 C-91-228-16 16-00128-00-Sp Install Gates/Sdwlks City Of Highland Pl/Lake Cnt	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	561,698.0	-	-	-	-	-	-	-	1,002.8	-	1,002.8	428,871.0	6/5/2019	7/26/2017	48	7/25/2021	
XL18007	Establish Obligation Fed Rail Cost Reimbursement Grade Crossing Improvement, Vii Of Mount Prospect Cook County 15-00163-00-Sp C-91-265-15	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	221,356.0	-	-	-	-	-	-	-	-	-	-	58,264.3	6/5/2019	3/18/2015	79	10/27/2021	
XL18008	Establish Obligation For Reimbursement To City Of Bloomington On Ice Order T14-0106 Entered 09/08/16Install @ Grade Ped Crosswalk At Washington Ave Bloomington/Mclean Co C-95-303-15 16-00361-00-Sw	Non-Bond		0114944272006813	Federal Discretionary Program Awards	33,500.4	-	-	-	-	-	-	33,500.4	-	-	33,500.4	33,500.4	6/5/2019	9/6/2016	48	9/5/2020	
XL19001	Establish Obligation Federal Rail Reimbursement Install Afs @ East Main St City Of Marion Williamson County C-99091-18 18-00122-00-Sp	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	190,927.2	-	-	-	-	-	-	-	-	-	-	190,927.2	6/5/2019	6/28/2018	48	6/27/2022	
XL19006	Establish Obligation Federal Rail Cost Reimbursement Install Afs Route 161 Extension (Fas 795) Marion County 18-05018-00-Fl C-98-316-18 30 lics 500/1-15.20 Vendor Owns Property Rights	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	288,836.0	-	-	-	-	-	186,843.1	46,710.8	46,710.8	74.0	280,338.7	194,076.8	6/5/2019	7/27/2018	48	7/26/2022	
XL19007	Establish Obligation Federal Rail Cost Reimburse Voluntary Closure @ 17Th & 23Rd St Grade Crossing Cook County 17-00244-00-Fl C-91-123-18	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	15,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/22/2018	48	1/21/2022	
XL19010	Establish Obligation Federal Cost Reimbursement Afs, Bells & Gates @ N 1700 E Street Jasper County C-97-090-18 18-11119-00-Sp 30 lics 500/1-15.20 Vendor Owns Property Rights	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	187,166.4	-	-	-	-	-	-	-	-	-	-	187,166.4	6/5/2019	6/12/2018	49	7/17/2022	
XL19011	Establish Obligation Per Ice Order T18-0087 Relocation Of Sidewalks & Renewal Of Crossing 820 lics 130/1 Norfolk & Southern Rr Tracks Village Of Bemest 16-00100-00-Sp C-95-304-16	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	188,212.5	-	-	-	-	-	41,477.2	10,369.3	10,369.3	10,369.3	72,585.1	41,477.2	6/5/2019	3/14/2017	53	8/6/2021	
XL19012	Establish Federal Rail Cost Reimbursement Install Afs & Gates @ Tr 138 (N 800Th Street) C-97-089-1818-09124-00-Sp Robinsen Township/Crawford County 92 II Adm Code 1535.400C _lcc Order T18-0087	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	166,316.3	-	-	-	-	-	-	-	-	-	-	166,316.3	6/5/2019	7/18/2018	48	7/17/2022	
XL19014	Establish Obligation Federal Rail Cost Reimburse Voluntary Closure @ E Webber Rd Grade Crossing Near Bonnie/Jefferson County 18-04108-00-Rr C-99-005-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,500.0	-	-	-	-	-	7,500.0	1,875.0	1,875.0	1,875.0	13,125.0	7,500.0	6/5/2019	9/20/2018	48	9/19/2022	
XL19015	Establish Federal Rail Cost Reimbursement Install Afs & Gates @ Chautauqua Rd (Tr121C) 16-00066-00-Sp C-96-216-16 Menard County 92 II Adm Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	144,837.0	-	-	-	-	-	-	873.7	-	730,760.0	731,633.7	4,773.8	6/5/2019	7/1/2016	80	3/24/2023	
XL19018	Establish Federal Rail Cost Reimbursement Install Afs & Gates @ Whites Crossing Avenue (Tr 21) 16-05115-00-Sp C-96-217-16 Menard County 92 II Adm Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	144,837.0	-	-	-	-	-	-	590.5	-	1,731.4	2,321.9	2,321.9	6/5/2019	7/1/2016	80	3/27/2023	
XL19019	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ Kelly St (Tr66) 16-06114-00-Sp C-96-218-16 Menard County 92 II Adm Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	168,777.0	-	-	-	-	-	-	787.5	-	3,420.4	4,207.9	4,207.9	6/5/2019	7/12/2016	80	3/26/2023	
XL19020	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ Osterman Ave & Hazel Ave 18-00104-00-Fl C-91-207-18 Village Of Deerfield/Lake County 92 II Adm Code 1535.400C	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	744,813.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/19/2018	56	3/31/2023	
XL19021	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ Baylis Rd Fas 059818-74130-01-Rr C-96-093-18 Pike County 92 II Adm Code 1535.400C	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	290,257.2	-	-	-	-	-	-	211,663.9	22,511.5	-	234,175.4	234,175.4	6/5/2019	6/12/2018	57	3/31/2023	
XL19022	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ W Washington St City Of East Peoria/Tazewell Co 18-00169-00-Sp C-94-088-18 92 II Adm Code 1535.400C	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	425,414.0	-	-	-	-	-	-	-	520.1	-	520.1	520.1	6/5/2019	9/11/2018	55	4/9/2023	
XL19023	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ Jefferson St (Mun2024) 17-00026-00-Sp C-91-114-18 Village Of Fox Lake/Lake County 92 II Adm Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	386,822.7	-	-	-	-	-	-	-	32,235.1	40,050.8	72,285.8	72,285.8	6/5/2019	5/18/2018	58	3/31/2023	
XL19024	Establish Obligation Federal Rail Cost Reimburse Voluntary Closure @ N Highway St Grade Crossing Crawford County 19-03125-00-Sp C-97-046-19	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/16/2019	49	5/12/2023	
XL19025	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ 25Th Ave, Calwagnerfranklin Park 18-00084-00-Fl C-91-205-18Villag Of Franklin Park/Cook Co 92 II Adm Code 1535.400C	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,416,343.5	-	-	-	-	-	-	-	5,509.4	-	5,509.4	5,509.4	6/5/2019	12/6/2018	77	5/20/2025	
XL20001	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @Lake Shore Dr/Tr 3316-01117-00-Rr C-94-025-16 Akron Township/ Peoria County 92 II Adm Code 1535.400C	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	238,837.5	-	-	-	-	-	-	-	-	-	-	16,967.4	6/5/2019	7/7/2016	48	7/28/2020	
XL20001	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @Lake Shore Dr/Tr 3316-01117-00-Rr C-94-025-16 Akron Township/ Peoria County 92 II Adm Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	238,837.5	-	-	-	-	-	-	-	16,967.4	-	16,967.4	16,967.4	6/5/2019	7/7/2016	48	7/28/2020	
XL20002	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ Brubaker Road 18-01021-00-Fl C-98-317-18 City Of Kinmundy/ Marion County 92 II Adm Code 1535.400C	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	402,885.0	-	-	-	-	-	-	-	-	-	-	20,823.1	6/5/2019	8/13/2018	48	8/14/2022	
XL20002	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ Brubaker Road 18-01021-00-Fl C-98-317-18 City Of Kinmundy/ Marion County 92 II Adm Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	402,885.0	-	-	-	-	-	-	-	20,823.1	-	20,823.1	20,823.1	6/5/2019	8/13/2018	48	8/14/2022	
XL20003	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ Hoover Drive 13-F-3001-00-Sp C-93-036-14 United City Of Yorkville/Kendall County 92 II Adm Code 1535.400C	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	248,360.0	-	-	-	-	-	-	-	248,360.0	-	248,360.0	248,360.0	6/5/2019	3/6/2014	76	7/28/2020	
XL20004	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ N Nason Ln/Tr 20217-09119-00-Rr C-99-006-18 Near Mount Vernon/ Jefferson County 92 II Adm Code 1535.400C	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	269,641.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/27/2019	18	9/10/2020	
XL20004	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ N Nason Ln/Tr 20217-09119-00-Rr C-99-006-18 Near Mount Vernon/ Jefferson County 92 II Adm Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	269,641.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/27/2019	18	9/10/2020	
XL20005	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ Shadow Rd/ Tr 28218-01240-00-Sp C-99-090-18 Near City Of Marion/ Williamson County 92 II Adm Code 1535.400C	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	258,612.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	25	9/15/2020	
XL20005	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ Shadow Rd/ Tr 28218-01240-00-Sp C-99-090-18 Near City Of Marion/ Williamson County 92 II Adm Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	258,612.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/14/2018	25	9/15/2020	
XL20006	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ N Pike, N Main St19-00018-00-Sp C-97-083-19 Village Of Palestine Crawford County 92 II Adm Code 1535.400C	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	450,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/31/2019	14	10/31/2020	
XL20006	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ N Pike, N Main St19-00018-00-Sp C-97-083-19 Village Of Palestine Crawford County 92 II Adm Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	450,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/31/2019	14	10/31/2020	
XL20007	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ Mclean Boulevard 14-00185-00-Tl C-91-372-14 City Of Elgin/ Kane County 92 II Adm Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	441,413.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/24/2014	72	6/16/2020	
XL20008	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ West 83Rd Place 15-X0085-00-Sp C-91-316-15 City Of Chicago/ Cook County 92 II Adm Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	450,051.0	-	-	-	-	-	-	-	28,335.1	11,224.8	39,559.9	39,559.9	6/5/2019	3/24/2015	62	5/20/2020	
XL20009	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @Greenwood Ave 19-00106-00-Rr C-91-412-19 Village Of Deerfieldlake County 92 II Adm Code 1535.400C	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	438,467.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/9/2019	51	12/10/2023	
XL20010	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry, Surface @Jeffersonst 19-00072-00-Sp C-95-068-19 City Of Paris/ Edgar County 92 II Adm Code 1535.400C	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	441,900.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/26/2019	51	11/30/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
XL2001	Establish Federal Rail Cost Reimbursement Install Afs,Gates,Warning Circuitry,Surface @ Winn Rd 18-00017-00-Fl C-91-234-18 Village Of Spring Grovenchenry County 92 II Adm Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	225,234.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/21/2018	51	11/20/2022	
XL2002	Establish Federal Rail Cost Reimbursement Install Afs, Gates, Warning Circuitry @ Pearl St Fau953 19-00032-01-Fl C-98-017-20 Madison County 92 II Adm Code 1535.400C	Non-Bond		0114940149000214	Statewide Rail Projects	450,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/15/2019	48	8/14/2023	8/15/2019
XL2003	Establish Federal Rail Cost Reimbursement Install Afs, Gates,Warning Circuitry @ Prospect Ave 19-00092-00-Rr C-91-416-19 Village Of Bartlettcook County 92 II Adm Code 1535.400C	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	477,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/21/2019	53	1/14/2024	
XL2004	Establish Federal Rail Cost Reimbursement Install Afs, Gates,Warning Circuitry @ 1475 E Road 17-17118-00-Fl C-97-011-18 Westerveik/Ridge Twp Shelby County 92 II Adm Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	311,380.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/22/2019	48	4/21/2023	
XL2005	Establish Obligation Per Icc Order T19-0050 Voluntary Closure Of Hart Ln @ Bnsf Crossing Grand Prairie Township/Jefferson City C-99-060-19 Federal Cost Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,500.0	-	-	-	-	-	-	-	7,500.0	7,500.0	7,500.0	7,500.0	6/5/2019	4/30/2019	48	4/29/2023	
XL2006	Establish Obligation Per Icc Order T19-0049 Voluntary Closure Of N Tank Ln@Bnsf Crossing Grand Prairie Township/Jefferson City C-99-059-19 Federal Cost Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,500.0	-	-	-	-	-	-	-	7,500.0	7,500.0	7,500.0	7,500.0	6/5/2019	5/21/2019	48	5/20/2023	
XL2007	Establish Federal Rail Cost Reimbursement Install Afs,Gates,Warning Circuitry @ 4Th St Mun 6130 15-00014-00-Fl C-93-023-16 Village Of Sheldon/ Iroquois County 92 II Adm Code 1535.400C	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	186,732.0	-	-	-	-	-	-	-	-	4,567.3	4,567.3	4,567.3	6/5/2019	7/6/2016	80	3/26/2023	
XL2008	Establish Federal Rail Cost Reimbursement Install Afs,Gates,Warning Circuitry @ Front Street Ch13/Fas 364 16-00091-02-Rr C-94-027-16 Woodford County 92 II Ad Code 1535.400C	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	244,188.0	-	-	-	-	-	-	-	1,546,347.0	1,546,347.0	6,133.1	6/5/2019	6/22/2016	81	3/31/2023		
XL2009	Establish Federal Rail Cost Reimbursement Install Afs,Gates,Warning Circuitry @W. 9Th St Mun 4120 Bnsf M.P.32.67 18-00086-00-Fl C-91-210-18 City Of Lockport/Will 92 II Admin Code 1535.400C	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	286,492.5	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/8/2019	55	5/10/2024	
XPI2012	Instlltn Of New Crossing Surfaces & Afs & Gates E 21St Rd Near Leland Adams Township/La Salle County 07-01128-00-Rr C-93-013-08 Icc Order T11-0118	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	262,995.1	-	-	-	-	-	-	-	-	-	-	208,611.1	6/5/2019	10/5/2011	48	10/4/2015	
XPI4046	Install Lights & Gates 8 Crossings Woodside Walnut Ostermeier Cherry Grove School Hamburg Washington Madison W Diverson Sangamon County Highway Dept Icc Order T13-0127	Non-Bond		0114944277006813	Federal Discretionary Program Awards	3,879,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/23/2014	72	1/22/2020	
XPI4051	Install Lights & Gates Stock Lane Near Beardstown Beardston Township/Cass County Icc Order T14-0008 13-03105-00-Sp C-96-213-13	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	227,513.0	-	-	-	-	-	-	-	-	-	-	211,249.2	6/5/2019	2/20/2014	48	2/19/2018	
XPI7070	Establish To Provide Incentive Payment For Voluntary Closure Of 1800E Road Near Galva/Knox County Icc Order T17-0021	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	57,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/28/2017	48	3/27/2021	
0AU0660	Repair And Rehab Airfield Signage Including Pavement Marking Updates 3-17-Sbpg-120N/A,133N II Project#Arr-4421 Aurora Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	372,052.7	-	-	-	-	-	1,845.3	461.3	461.3	461.3	3,229.2	372,052.7	6/5/2019	9/12/2017	48	9/11/2021	9/12/2017
0AU0660	Repair And Rehab Airfield Signage Including Pavement Marking Updates 3-17-Sbpg-120N/A,133N II Project#Arr-4421 Aurora Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	372,052.7	-	-	-	-	-	35,360.0	8,840.0	8,840.0	8,840.0	61,880.0	372,052.7	6/5/2019	9/12/2017	48	9/11/2021	9/12/2017
0AU0670	Construct & Install New Airfield Lighting Control And Monitoring System (Alcems) Including Removing Existing System 17-Sbpg-139A/N II Proj# Arr-4522 Aurora Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	247,357.0	-	-	-	-	-	-	11,311.1	-	1,236.8	12,367.9	247,357.0	6/5/2019	8/23/2018	48	8/22/2022	8/23/2018
0AU0670	Construct & Install New Airfield Lighting Control And Monitoring System (Alcems) Including Removing Existing System 17-Sbpg-139A/N II Proj# Arr-4522 Aurora Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	247,357.0	-	-	-	-	-	-	211,490.2	-	23,498.9	234,989.2	247,357.0	6/5/2019	8/23/2018	48	8/22/2022	8/23/2018
0AU0680	Construction At Overlay Southeast Quadrant Perimeter Roadways	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	250,273.0	-	-	-	-	-	1,288.5	322.1	322.1	322.1	2,254.8	221,922.5	6/5/2019	9/20/2018	48	9/19/2022	9/20/2018
0AU0680	Construction At Overlay Southeast Quadrant Perimeter Roadways	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	250,273.0	-	(18,454.5)	-	-	(18,454.5)	11,596.2	365,000.0	2,899.1	365,000.0	744,495.3	221,922.5	6/5/2019	9/20/2018	48	9/19/2022	9/20/2018
0B00040	Repair And Rehabilitate Apron And Taxiway Pavementtaxiway Phase 1 3-17-Sbpg-120A,120A II Proj# 1CS-4416 Bolinbrook'S Clow Internationalairport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	475,594.1	-	-	-	-	-	45,929.2	11,482.3	11,482.3	11,482.3	80,376.1	475,594.1	6/5/2019	4/15/2016	48	4/14/2020	4/15/2016
0B00040	Repair And Rehabilitate Apron And Taxiway Pavementtaxiway Phase 1 3-17-Sbpg-120A,120A II Proj# 1CS-4416 Bolinbrook'S Clow Internationalairport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	475,594.1	-	-	-	-	-	2,417.3	604.3	604.3	604.3	4,230.3	475,594.1	6/5/2019	4/15/2016	48	4/14/2020	4/15/2016
0CA0190	Repair And Rehabilitate Perimeter Access Roads Phase 2 II Proj# Spi-4614 3-17-0096-071 Abraham Lincoln Capital Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	2,549,579.9	-	-	-	-	-	-	-	2,790.1	-	2,790.1	2,294,621.9	6/5/2019	12/6/2017	72	12/5/2023	12/6/2017
0CA0190	Repair And Rehabilitate Perimeter Access Roads Phase 2 II Proj# Spi-4614 3-17-0096-071 Abraham Lincoln Capital Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,549,579.9	-	-	-	-	-	-	-	53,011.2	-	53,011.2	2,294,621.9	6/5/2019	12/6/2017	72	12/5/2023	12/6/2017
0CA0200	Repair And Rehab Terminal Parking Lot,Sidewalk Configuration & Rehab, And_Terminal Access Road Modifications II Proj#Spi-4635 Abraham Lincoln Capital Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,328,873.3	-	-	-	-	-	347,464.5	193,122.7	86,866.1	108,306.4	735,759.6	1,619,383.4	6/5/2019	8/13/2018	72	8/12/2024	8/13/2018
0CA0200	Repair And Rehab Terminal Parking Lot,Sidewalk Configuration & Rehab, And_Terminal Access Road Modifications II Proj#Spi-4635 Abraham Lincoln Capital Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	2,328,873.3	(57,800.2)	-	22,487.2	-	(35,313.1)	269,134.5	116,913.1	67,283.6	58,114.7	511,446.0	1,619,383.4	6/5/2019	8/13/2018	72	8/12/2024	8/13/2018
0CE0360	New Construction For Access Taxiway To Runway9 3-17-Sbpg-144N/A II Proj# Enl-4661 Centralia Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	216,623.8	-	-	-	-	-	-	5,776.9	-	2,456.4	8,233.3	164,666.2	6/5/2019	8/6/2019	60	8/5/2024	8/6/2019
0CE0360	New Construction For Access Taxiway To Runway9 3-17-Sbpg-144N/A II Proj# Enl-4661 Centralia Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	216,623.8	-	-	-	-	-	-	109,760.5	-	46,672.3	156,432.9	164,666.2	6/5/2019	8/6/2019	60	8/5/2024	8/6/2019
0CI0050	Construct And Install Perimeter Fence - Phase 1 & 2: Entrance Road, South, East, And North Perimeter, II Proj# Cir-4364 Cairo Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	353,048.8	-	-	-	-	-	-	-	1,765.2	-	1,765.2	353,048.8	6/5/2019	9/7/2017	48	9/6/2021	9/7/2017
0CI0050	Construct And Install Perimeter Fence - Phase 1 & 2: Entrance Road, South, East, And North Perimeter, II Proj# Cir-4364 Cairo Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	353,048.8	-	-	-	-	-	-	33,539.6	-	-	33,539.6	353,048.8	6/5/2019	9/7/2017	48	9/6/2021	9/7/2017
0CI0060	Repair And Rehabilitate Aircraft Apron & Hangar & Remark Runways 3-17-Sbpg-111N/120N II Proj#Cir-4420 Cairo Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	74,921.6	-	-	-	-	-	-	-	67,429.4	-	67,429.4	67,429.4	6/5/2019	5/23/2019	48	5/22/2023	5/23/2019
0CO0630	Repair And-Replace Medium Intensity Taxiway Lights(Mtl) On Taxiways Serving Runway 11-29 Phase 13-17-Sbpg-120A,133A Ilroir#Mto-4554 Coles Co. Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	494,733.5	-	-	-	-	-	-	2,394.9	-	-	2,394.9	478,972.3	6/5/2019	5/2/2018	48	5/1/2022	5/2/2018
0CO0630	Repair And-Replace Medium Intensity Taxiway Lights(Mtl) On Taxiways Serving Runway 11-29 Phase 13-17-Sbpg-120A,133A Ilroir#Mto-4554 Coles Co. Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	494,733.5	-	-	-	-	-	-	45,502.4	-	-	45,502.4	478,972.3	6/5/2019	5/2/2018	48	5/1/2022	5/2/2018
0CO0640	Construction At Coles County Airport Rehab And Reconstruct Taxiway B II Proj. Mto-4678 3-17-Sbpg-144/153 Coles County Memorial Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,326,610.7	-	-	-	-	-	47,526.4	6,473.7	11,881.6	11,881.6	77,763.4	1,080,003.4	6/5/2019	12/13/2018	72	12/12/2024	12/13/2018
0CO0640	Construction At Coles County Airport Rehab And Reconstruct Taxiway B II Proj. Mto-4678 3-17-Sbpg-144/153 Coles County Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,326,610.7	-	-	-	-	-	903,002.1	123,001.1	225,750.5	225,750.5	1,477,504.3	1,080,003.4	6/5/2019	12/13/2018	72	12/12/2024	12/13/2018
0CO0650	Construction At Phase 2: Replace Taxiway Lighting System Serving Runway 6-24, 3-17-Sbpg-139A II Proj#Mto-4679 Coles County Memorial Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	558,911.1	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/8/2019	48	3/7/2023	3/8/2019
0CO0650	Construction At Phase 2: Replace Taxiway Lighting System Serving Runway 6-24, 3-17-Sbpg-139A II Proj#Mto-4679 Coles County Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	558,911.1	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/8/2019	48	3/7/2023	3/8/2019
0CO0660	Rehabilitate East Portion Of Aircraft Parking Rampil Proj#Mto-4639 Coles County Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	656,085.6	-	-	-	-	-	-	1,151,821.0	-	-	1,151,821.0	505,372.9	6/5/2019	5/28/2019	48	5/27/2023	5/28/2019
0CO0660	Rehabilitate East Portion Of Aircraft Parking Rampil Proj#Mto-4639 Coles County Memorial Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	656,085.6	-	-	-	-	-	-	454,835.6	-	-	454,835.6	505,372.9	6/5/2019	5/28/2019	48	5/27/2023	5/28/2019
0CS0060	Repair And Rehabilitate West Apron And T-Hangar Pavement 3-17-Sbpg-95/99/105N/111N II Project# 1H8-4409 Casey Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	266,916.0	-	-	-	-	-	-	913.2	1,334.6	228.3	2,704.4	266,916.0	6/5/2019	9/20/2018	48	9/19/2022	9/20/2018
0CS0060	Repair And Rehabilitate West Apron And T-Hangar Pavement 3-17-Sbpg-95/99/105N/111N II Project# 1H8-4409 Casey Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	266,916.0	-	-	-	-	-	-	17,350.5	232,112.0	4,337.6	4,337.6	258,137.7	266,916.0	6/5/2019	9/20/2018	48	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
0CSD070	Repair And Re-Mark Runway And Taxiways 3-17-Sbpg-111N II Proj#1H8-4499 Casey Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	37,452.2	-	-	-	-	-	-	-	31,195.7	-	31,195.7	31,195.7	6/5/2019	9/25/2019	60	9/24/2024	9/25/2019
0DE0770	Repair And Reconstruct A Portion Of The Main Aircraft Parking Ramp 3-17-Sbpg-111N/120N/120A Dec-4231 Decatur Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	438,595.3	(0.0)	-	-	-	(0.0)	-	-	-	-	-	438,595.3	6/5/2019	7/27/2016	48	7/26/2020	7/27/2016
0DE0780	Repair And Rehabilitate The Pavement Around Hangar 3-17-Sbpg-111A,120A,133N II Proj#Dec-4497 Decatur Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	244,595.2	-	-	-	-	-	-	459.6	-	459.6	244,595.2	6/5/2019	4/19/2018	48	4/18/2022	4/19/2018	
0DE0780	Repair And Rehabilitate The Pavement Around Hangar 3-17-Sbpg-111A,120A,133N II Proj#Dec-4497 Decatur Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	244,595.2	-	-	-	-	-	-	17,924.9	-	17,924.9	244,595.2	6/5/2019	4/19/2018	48	4/18/2022	4/19/2018	
0DE0790	Construction At Rehabilitate Portions Of Runway 12-30 By Mill And Replace Pavement Maintenance On Portions Of Runways 6-24,12-30 II Proj#Dec-4555 3-17-Sbpg-143D/139N Decatur Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	685,981.6	-	-	-	-	-	-	1,715.0	-	1,715.0	685,981.6	6/5/2019	12/6/2017	48	12/5/2021	12/6/2017	
0DE0790	Construction At Rehabilitate Portions Of Runway 12-30 By Mill And Replace Pavement Maintenance On Portions Of Runways 6-24,12-30 II Proj#Dec-4555 3-17-Sbpg-143D/139N Decatur Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	685,981.6	-	-	-	-	-	-	1,748,863.0	-	1,748,863.0	685,981.6	6/5/2019	12/6/2017	48	12/5/2021	12/6/2017	
0DE0800	Rehabilitate North Terminal Automobile Parking Area, II Proj#Dec-4623 Decatur Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	656,058.4	-	-	-	-	-	52,415.4	5,871.8	758.1	13,103.8	72,149.1	590,452.5	6/5/2019	5/20/2019	48	5/19/2023	5/20/2019
0DE0800	Rehabilitate North Terminal Automobile Parking Area, II Proj#Dec-4623 Decatur Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	656,058.4	7,665.6	(363.9)	-	-	7,301.7	471,738.3	52,846.6	6,822.4	117,934.6	649,341.9	590,452.5	6/5/2019	5/20/2019	48	5/19/2023	5/20/2019
0DE0810	Construction At Phase 1: Repair And Rehabilitate Portion Of Runway 6-24 II Proj. Dec-4664 3-17-Sbpg-144/150 Decatur Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,596,680.8	-	-	-	-	-	35,675.5	8,918.9	249.8	8,918.9	53,763.1	1,437,012.8	6/5/2019	12/27/2018	72	12/26/2024	12/27/2018
0DE0810	Construction At Phase 1: Repair And Rehabilitate Portion Of Runway 6-24 II Proj. Dec-4664 3-17-Sbpg-144/150 Decatur Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,596,680.8	-	-	-	-	-	1,391,343.7	347,835.9	9,743.8	347,835.9	2,096,759.3	1,437,012.8	6/5/2019	12/27/2018	72	12/26/2024	12/27/2018
0DE0820	Rehabilitate North Taxiway G And Taxiway 3-17-Sbpg-133A II Proj#Dec-4663 Decatur Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	780,064.7	-	-	-	-	-	16,288.8	4,072.2	1,262.7	4,072.2	25,695.9	702,058.2	6/5/2019	5/28/2019	48	5/27/2023	5/28/2019
0DE0820	Rehabilitate North Taxiway G And Taxiway 3-17-Sbpg-133A II Proj#Dec-4663 Decatur Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	780,064.7	-	-	-	-	-	635,263.3	158,815.8	49,243.4	158,815.8	1,002,138.4	702,058.2	6/5/2019	5/28/2019	48	5/27/2023	5/28/2019
0DE0830	Rehabilitate Asphalt Pavement On Runway 6-24 And 12-30-17-0033-040 II Proj#Dec-4743 Decatur Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	2,248,342.5	-	-	-	-	-	-	-	37,887.7	37,887.7	1,515,508.6	6/5/2019	1/15/2020	72	1/14/2026	1/15/2020	
0DE0830	Rehabilitate Asphalt Pavement On Runway 6-24 And 12-30-17-0033-040 II Proj#Dec-4743 Decatur Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,248,342.5	-	-	-	-	-	-	-	1,477,620.9	1,477,620.9	1,515,508.6	6/5/2019	1/15/2020	72	1/14/2026	1/15/2020	
0DI0280	Construction At Rehabilitate Lights On Both Runways 3-17-Sbpg-95,99,105A II Proj#C73-4284 Dixon Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	224,946.5	-	-	-	-	-	6,605.6	1,651.4	733.9	1,651.4	10,642.3	224,946.5	6/5/2019	3/14/2018	48	3/13/2022	3/14/2018
0DI0280	Construction At Rehabilitate Lights On Both Runways 3-17-Sbpg-95,99,105A II Proj#C73-4284 Dixon Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	224,946.5	-	-	-	-	-	195,846.2	48,961.6	21,760.7	48,961.6	315,530.1	224,946.5	6/5/2019	3/14/2018	48	3/13/2022	3/14/2018
0DI0290	Construction At Rehabilitate Electrical System For Runway 12/30 & Airfield Signs 3-17-Sbpg-111N/120N/133A/N II Proj#C73-4258 Dixon Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	335,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/16/2020	48	6/15/2024	6/16/2020
0DI0290	Construction At Rehabilitate Electrical System For Runway 12/30 & Airfield Signs 3-17-Sbpg-111N/120N/133A/N II Proj#C73-4258 Dixon Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	335,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/16/2020	48	6/15/2024	6/16/2020
0DK0580	Repair And Rehabilitate T-Hangar Pavements, Airport Entrance Road, And Auto Parking Lot II Proj#Dkb-4431 Dekalb Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	435,257.1	-	-	-	-	-	-	315.0	-	-	315.0	391,731.4	6/5/2019	9/12/2017	48	9/11/2021	9/12/2017
0DK0580	Repair And Rehabilitate T-Hangar Pavements, Airport Entrance Road, And Auto Parking Lot II Proj#Dkb-4431 Dekalb Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	435,257.1	-	-	-	-	-	-	5,984.4	-	5,984.4	391,731.4	6/5/2019	9/12/2017	48	9/11/2021	9/12/2017	
0DU0810	New Construction At West End Perimeter Roadway Fed Grant 3-17-Sbpg-105N/111N/113N/120N II Proj#Dpa-4300 Dupage Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	798,416.8	(0.1)	-	-	-	(0.1)	-	-	-	-	-	798,416.8	6/5/2019	11/9/2016	60	11/8/2021	11/9/2016
0DU0830	Repair And Rehabilitate Apron Areas At Echo T Hangar, 3-17-Sbpg-139N II Proj# Dpa-4557 Dupage Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	222,353.5	-	-	-	-	-	-	-	-	-	-	200,118.1	6/5/2019	7/3/2018	48	7/2/2022	7/3/2018
0DU0830	Repair And Rehabilitate Apron Areas At Echo T Hangar, 3-17-Sbpg-139N II Proj# Dpa-4557 Dupage Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	222,353.5	-	-	-	-	-	-	-	-	-	-	200,118.1	6/5/2019	7/3/2018	48	7/2/2022	7/3/2018
0DU0840	New Construction At North Service Road Extension Parallel To Taxiway, Echo 3-17-Sbpg-129D II Proj#Dpa-4564 Dupage Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	246,431.6	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/8/2019	60	8/7/2024	8/8/2019
0DU0840	New Construction At North Service Road Extension Parallel To Taxiway, Echo 3-17-Sbpg-129D II Proj#Dpa-4564 Dupage Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	246,431.6	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/8/2019	60	8/7/2024	8/8/2019
0DU0850	Repair And Maintain Phase 2: Echo T-Hangar Asphalt Pavement Rehabilitation 3-17-Sbpg-120N,139N,144N II Proj#Dpa-4651 Dupage Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	174,174.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/17/2019	60	7/16/2024	7/17/2019
0DU0850	Repair And Maintain Phase 2: Echo T-Hangar Asphalt Pavement Rehabilitation 3-17-Sbpg-120N,139N,144N II Proj#Dpa-4651 Dupage Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	174,174.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/17/2019	60	7/16/2024	7/17/2019
0DU0860	Construction At Phase Iii - Upgrade Wildlife Hazard Fencing On Northern Airport Boundary 3-17-Sbpg-133/144N, 161D II Proj#Dna-4652 Dupage Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,003,547.5	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/16/2020	72	3/15/2026	3/16/2020
0DU0860	Construction At Phase Iii - Upgrade Wildlife Hazard Fencing On Northern Airport Boundary 3-17-Sbpg-133/144N, 161D II Proj#Dna-4652 Dupage Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,003,547.5	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/16/2020	72	3/15/2026	3/16/2020
0ED0180	Construction At Apron Expansion And Relocate/Upgrade Fuel Facility 3-17-Sbpg-99/105N/111A/120N,133 A/N II Proj#Prx-4144 Edgar County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	992,904.6	-	-	-	-	-	22,337.0	4,923.2	2,770.7	5,584.3	35,615.2	848,118.4	6/5/2019	3/29/2019	48	3/28/2023	3/29/2019
0ED0180	Construction At Apron Expansion And Relocate/Upgrade Fuel Facility 3-17-Sbpg-99/105N/111A/120N,133 A/N II Proj#Prx-4144 Edgar County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	992,904.6	-	-	-	-	-	424,402.7	316,291.3	77,393.6	106,100.7	924,188.2	848,118.4	6/5/2019	3/29/2019	48	3/28/2023	3/29/2019
0EFD080	Construction At Obstruction Removal: Runways 11-29 And 1-19, 3-17-Sbpg-105N,111N II Proj# 1H2-4371 Effingham County Memorial Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	184,910.8	-	-	-	-	-	-	-	-	-	-	166,419.8	6/5/2019	3/14/2018	48	3/13/2022	3/14/2018
0EFD080	Construction At Obstruction Removal: Runways 11-29 And 1-19, 3-17-Sbpg-105N,111N II Proj# 1H2-4371 Effingham County Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	184,910.8	-	-	-	-	-	-	-	-	-	-	166,419.8	6/5/2019	3/14/2018	48	3/13/2022	3/14/2018
0EFD090	Construction At Expand The East Half Of The Aircraft Parking Apron, 3-17-Sbpg-133 A/N, 139N, 144N II Proj#1H2-4559 Effingham County Memorial Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	619,812.5	-	-	-	-	-	21,163.6	4,185.4	5,290.9	5,290.9	35,930.8	546,201.1	6/5/2019	3/27/2019	48	3/26/2023	3/27/2019
0EFD090	Construction At Expand The East Half Of The Aircraft Parking Apron, 3-17-Sbpg-133 A/N, 139N, 144N II Proj#1H2-4559 Effingham County Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	619,812.5	-	-	-	-	-	402,108.6	2,210,503.0	100,527.2	100,527.2	2,813,666.0	546,201.1	6/5/2019	3/27/2019	48	3/26/2023	3/27/2019
0FA0070	Repair And Maintain Taxiway-Bituminous Overlay Taxiway B1, Partial Parallel Taxiway To Runway 9-27 3-17-Sbpg-105N,111N,120N II Proj#Fwc-4432 Fairfield Municipal Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	175,253.2	(0.0)	-	-	-	(0.0)	-	-	-	-	-	175,253.2	6/5/2019	1/12/2016	48	1/11/2020	1/12/2016
0FL0320	Repair And Removal Of Obstructions From The Parcel In The Approach To Runway 21 3-17-Sbpg-99/105N II Proj# Foa-4526 Flora Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	41,550.6	-	-	-	-	-	-	-	-	-	-	41,404.8	6/5/2019	9/20/2017	48	9/19/2021	9/20/2017
0FL0330	Repair And Maintain Pavement And Shoulder On Runway 3-17-Sbpg-105N,111N,120N II Proj# Foa-4171 Flora Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	146,294.3	-	-	-	-	-	-	14,629.4	-	14,629.4	146,294.3	6/5/2019	8/15/2017	48	8/14/2021	8/15/2017	
0FR0410	Construction Of New Electrical Vault 3-17-Sbpg-111/120/133/139/144 II Project Fep-4203 Albertus Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	582,246.0	-	-	-	-	-	-	11,331.8	1,805.1	2,893.6	16,030.6	320,611.1	6/5/2019	6/17/2019	48	6/16/2023	6/17/2019
0FR0410	Construction Of New Electrical Vault 3-17-Sbpg-111/120/133/139/144 II Project Fep-4203 Albertus Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	582,246.0	-	-	-	-	-	-	215,305.0	34,296.4	1,314,032.0	1,563,633.4						

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
0GR0090	Construction At Greenville Airport Repair Runway 18-36 II Proj.Gre-4669 3-17-Sbgp-139/144/147 Greenville Municipal Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	632,579.0	-	-	-	-	-	579.2	27,423.5	144.8	144.8	28,292.3	560,054.2	6/5/2019	12/13/2018	60	12/12/2023	12/13/2018
0GR0090	Construction At Greenville Airport Repair Runway 18-36 II Proj.Gre-4669 3-17-Sbgp-139/144/147 Greenville Municipal Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	632,579.0	-	-	-	-	-	11,004.5	521,047.0	2,751.1	2,751.1	537,553.7	560,054.2	6/5/2019	12/13/2018	60	12/12/2023	12/13/2018
0HA0290	Repair And Rehabilitation Of T-Hangar Taxiway Areas Th/1 And Th/4 3-17-Sbgp-120A,139N II Proj#Hsb-4562 Harrisburg Raleigh Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	258,812.3	-	-	-	-	-	-	-	-	-	-	241,539.8	6/5/2019	4/19/2018	48	4/18/2022	4/19/2018
0HA0290	Repair And Rehabilitation Of T-Hangar Taxiway Areas Th/1 And Th/4 3-17-Sbgp-120A,139N II Proj#Hsb-4562 Harrisburg Raleigh Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	258,812.3	-	-	-	-	-	-	-	-	-	-	241,539.8	6/5/2019	4/19/2018	48	4/18/2022	4/19/2018
0HA0300	Rehabilitate Airfield Storm Sewer System 3-17-Sbgp-120N/144N/A II Project# Hsb-4670 Harrisburg Raleigh Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	458,052.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/19/2020	48	2/18/2024	2/19/2020
0HA0300	Rehabilitate Airfield Storm Sewer System 3-17-Sbgp-120N/144N/A II Project# Hsb-4670 Harrisburg Raleigh Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	458,052.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/19/2020	48	2/18/2024	2/19/2020
0ILO320	New Construction Extend Parallel Taxiway North Phase 1 3-17-Sbgp-109,111N,120A/N,133A/N II Proj#Vys-4331 Illinois Valley Regional Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,360,170.8	-	-	-	-	-	-	16,992.3	-	-	16,992.3	1,223,582.2	6/5/2019	7/12/2018	72	7/11/2024	7/12/2018
0ILO320	New Construction Extend Parallel Taxiway North Phase 1 3-17-Sbgp-109,111N,120A/N,133A/N II Proj#Vys-4331 Illinois Valley Regional Airport	Bond	8D	554494604900012	Statewide - Grants and Awards for Air Navigation	1,360,170.8	151.7	-	-	-	-	151.7	894.3	-	-	894.3	1,223,582.2	6/5/2019	7/12/2018	72	7/11/2024	7/12/2018
0JO0230	Repair Taxiway-T-Hangar Taxiway Rehabilitation & Widening; Th/5, Th/6, Th/6-1,Th/6-2, Th/6-3, And Th/6-4, 3-17-Sbgp-111A/N, 120N, 133A/N II Proj#Jot-4313 Joliet Regional Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,052,863.3	-	-	-	-	-	5,264.3	1,316.1	1,316.1	1,316.1	9,212.6	1,052,863.3	6/5/2019	9/7/2017	72	9/6/2023	9/7/2017
0JO0230	Repair Taxiway-T-Hangar Taxiway Rehabilitation & Widening; Th/5, Th/6, Th/6-1,Th/6-2, Th/6-3, And Th/6-4, 3-17-Sbgp-111A/N, 120N, 133A/N II Proj#Jot-4313 Joliet Regional Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,052,863.3	-	-	-	-	-	100,022.0	25,005.5	25,005.5	25,005.5	175,038.5	1,052,863.3	6/5/2019	9/7/2017	72	9/6/2023	9/7/2017
0JO0240	Rehabilitate Taxiway/Th/7, Th/7-1, & Th/7-2 3-17-Sbgp-139A,144N II Proj#Jot-4671 Joliet Regional Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	373,142.5	-	-	-	-	-	-	6,983.9	4,404.2	80.2	11,468.3	229,365.0	6/5/2019	5/20/2019	48	5/19/2023	5/20/2019
0JO0240	Rehabilitate Taxiway/Th/7, Th/7-1, & Th/7-2 3-17-Sbgp-139A,144N II Proj#Jot-4671 Joliet Regional Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	373,142.5	-	-	-	-	-	-	132,694.7	83,679.3	1,522.8	217,896.8	229,365.0	6/5/2019	5/20/2019	48	5/19/2023	5/20/2019
0KA0460	Construct Fence- Perimeter Safety/Wildlife Fence Phase 1 II Project#lkk-4401 3-17-Sbgp-133N,131D Greater Kankakee Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,124,348.3	-	-	-	-	-	-	-	-	-	-	998,254.6	6/5/2019	9/12/2017	72	9/11/2023	9/12/2017
0KA0460	Construct Fence- Perimeter Safety/Wildlife Fence Phase 1 II Project#lkk-4401 3-17-Sbgp-133N,131D Greater Kankakee Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,124,348.3	-	-	-	-	-	-	-	-	-	-	998,254.6	6/5/2019	9/12/2017	72	9/11/2023	9/12/2017
0KA0470	Construct Perimeter Safety/Wildlife Fence Phase 1B3-17-Sbgp-142D,133N,139N II Project# lkk-4560 Greater Kankakee Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,087,461.5	-	-	-	-	-	-	38,163.0	-	-	38,163.0	888,492.6	6/5/2019	1/9/2018	72	1/8/2024	1/9/2018
0KA0470	Construct Perimeter Safety/Wildlife Fence Phase 1B3-17-Sbgp-142D,133N,139N II Project# lkk-4560 Greater Kankakee Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,087,461.5	-	-	-	-	-	-	725,096.9	-	-	725,096.9	888,492.6	6/5/2019	1/9/2018	72	1/8/2024	1/9/2018
0KA0480	Rehabilitate Sw Quadrant Taxiway, And Airfield Pavement Repairs 3-17-Sbgp-139A/N, 144N II Proj# lkk-4672 Greater Kankakee Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	642,700.0	-	-	-	-	-	-	18,261.5	-	1,057.3	19,318.8	506,605.1	6/5/2019	5/28/2019	48	5/27/2023	5/28/2019
0KA0480	Rehabilitate Sw Quadrant Taxiway, And Airfield Pavement Repairs 3-17-Sbgp-139A/N, 144N II Proj# lkk-4672 Greater Kankakee Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	642,700.0	-	-	-	-	-	-	444,670.5	22,527.5	39,689.0	506,887.0	506,605.1	6/5/2019	5/28/2019	48	5/27/2023	5/28/2019
0KA0490	Construction At Phase 2 Install Security/Wildlife 10' Fencing (New) 3-17-Sbgp-156N/157D II Proj#lkk-4707 Greater Kankakee Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,874,545.4	-	-	-	-	-	-	-	-	68,393.8	68,393.8	1,367,876.7	6/5/2019	1/21/2020	72	1/20/2026	1/21/2020
0KA0490	Construction At Phase 2 Install Security/Wildlife 10' Fencing (New) 3-17-Sbgp-156N/157D II Proj#lkk-4707 Greater Kankakee Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,874,545.4	-	-	-	-	-	-	-	-	1,299,482.9	1,299,482.9	1,367,876.7	6/5/2019	1/21/2020	72	1/20/2026	1/21/2020
0KE0150	Construction Repair And Rehabilitate Airport Entrance Road And Automobile Parking Lot II Proj. Ezi-4624 N/A Kewanee Municipal Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	246,239.9	-	-	-	-	-	-	12,901.0	493.9	598.6	13,993.5	204,467.8	6/5/2019	12/19/2018	48	12/18/2022	12/19/2018
0KE0150	Construction Repair And Rehabilitate Airport Entrance Road And Automobile Parking Lot II Proj. Ezi-4624 N/A Kewanee Municipal Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	246,239.9	-	1,890.0	-	-	-	1,890.0	174,188.4	4,445.3	5,387.3	184,021.0	204,467.8	6/5/2019	12/19/2018	48	12/18/2022	12/19/2018
0KE0160	Construction Repair And Rehabilitate Runway 1-19 II Proj. Ezi-4673 3-17-Sbgp-111/120/151 Kewanee Municipal Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	813,529.9	-	-	-	-	-	4,355.1	375,561.0	2,970.4	1,088.8	383,975.3	732,176.9	6/5/2019	12/19/2018	48	12/18/2022	12/19/2018
0KE0160	Construction Repair And Rehabilitate Runway 1-19 II Proj. Ezi-4673 3-17-Sbgp-111/120/151 Kewanee Municipal Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	813,529.9	-	-	-	-	-	82,746.9	556,382.8	56,438.3	20,686.7	716,254.8	732,176.9	6/5/2019	12/19/2018	48	12/18/2022	12/19/2018
0LA0410	Construction At Phase 1 & 2 Remark Airfield Pavement Marking 3-17-Sbgp-120N,133N II Proj#lkg-4653 Lansing Municipal Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	96,886.4	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/7/2019	60	11/6/2024	11/7/2019
0LE0490	Repair And Rehabilitate Taxiways N1,N2,R1 And Portions Of Taxiway R 3-17-Sbgp-120/Na Lot-4425 Lewis University Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,133,427.0	-	-	-	-	-	25,619.4	107,675.6	6,404.9	6,404.9	146,104.7	1,133,427.0	6/5/2019	7/27/2016	72	7/26/2022	7/27/2016
0LE0490	Repair And Rehabilitate Taxiways N1,N2,R1 And Portions Of Taxiway R 3-17-Sbgp-120/Na Lot-4425 Lewis University Airport	Bond	8D	554494604900012	Statewide - Grants and Awards for Air Navigation	1,133,427.0	(2,829.8)	-	-	-	-	(2,829.8)	1,348.4	5,667.1	337.1	7,689.7	1,133,427.0	6/5/2019	7/27/2016	72	7/26/2022	7/27/2016
0LE0500	Repair Runway 9/27 Safety Area (Rsa) Modifications3-17-Sbgp-130D, 133N II Proj# Lot-4520 Lewis University Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,839,818.3	-	-	-	-	-	-	-	-	269,782.7	269,782.7	2,796,317.5	6/5/2019	12/14/2016	72	12/13/2022	12/14/2016
0LE0500	Repair Runway 9/27 Safety Area (Rsa) Modifications3-17-Sbgp-130D, 133N II Proj# Lot-4520 Lewis University Airport	Bond	8D	554494604900012	Statewide - Grants and Awards for Air Navigation	2,839,818.3	-	-	-	-	-	-	-	-	14,199.1	14,199.1	2,796,317.5	6/5/2019	12/14/2016	72	12/13/2022	12/14/2016
0LE0510	Repair And Rehabilitate Taxiway B, Phase 2 3-17-Sbgp-139N,144N,152D II Proj#Lot-4567 Lewis University Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,740,980.0	-	-	-	-	-	-	16,770.3	-	-	16,770.3	335,405.7	6/5/2019	3/8/2019	72	3/7/2025	3/8/2019
0LE0510	Repair And Rehabilitate Taxiway B, Phase 2 3-17-Sbgp-139N,144N,152D II Proj#Lot-4567 Lewis University Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,740,980.0	-	-	-	-	-	-	318,635.4	-	-	318,635.4	335,405.7	6/5/2019	3/8/2019	72	3/7/2025	3/8/2019
0LE0520	At Rehabilitate And Expand Terminal Automobile Parking Lot II Proj# Lot-4630 Lewis University Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	320,000.6	-	-	-	-	-	7,565.0	14,052.0	1,891.3	1,891.3	25,399.6	269,512.5	6/5/2019	7/25/2018	48	7/24/2022	7/25/2018
0LE0520	At Rehabilitate And Expand Terminal Automobile Parking Lot II Proj# Lot-4630 Lewis University Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	320,000.6	-	-	-	-	-	68,085.4	174,475.8	17,021.3	17,021.3	276,603.9	269,512.5	6/5/2019	7/25/2018	48	7/24/2022	7/25/2018
0LE0530	Phase 3 -Reconstruct Remaining Taxiway B IncludingEast Of Taxiway E And West Of Runway 203-17-Sbgp- 156N/158D II Proj#Lot-4666 Lewis University Arpt	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	2,545,831.1	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/19/2020	72	2/18/2026	2/19/2020
0LE0530	Phase 3 -Reconstruct Remaining Taxiway B IncludingEast Of Taxiway E And West Of Runway 203-17-Sbgp- 156N/158D II Proj#Lot-4666 Lewis University Arpt	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,545,831.1	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/19/2020	72	2/18/2026	2/19/2020
0LO0380	Repair And Maintain Runway- Airfield Pavement Maintenance 3-17-Sbgp-139N, 144N II Proj#3L4-4436 Litchfield Municipal Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	179,925.4	-	-	-	-	-	-	22,950.0	-	-	22,950.0	22,950.0	6/5/2019	8/12/2019	48	8/11/2023	8/12/2019
0LO0320	Construction Widen, Repair And Rehabilitate Runway 3-21 ;Reconstruct Runway Turnarounds II Proj. Aaa-4676 3-17-Sbgp-133/139/146 Logan County Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,169,122.4	-	-	-	-	-	6,258.8	45,535.7	549.1	1,564.7	53,908.3	1,046,872.3	6/5/2019	12/27/2018	72	12/26/2024	12/27/2018
0LO0320	Construction Widen, Repair And Rehabilitate Runway 3-21 ;Reconstruct Runway Turnarounds II Proj. Aaa-4676 3-17-Sbgp-133/139/146 Logan County Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,169,122.4	-	-	-	-	-	118,917.7	865,177.4	10,433.7	29,729.4	1,024,258.1	1,046,872.3	6/5/2019	12/27/2018	72	12/26/2024	12/27/2018
0LW0290	Repair Existing Inlets In Main Apron Area 3-17-Sbgp-144A/N II Project#Lvw-4674 Lawrenceville-Vincennes International Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	200,698.7	-	-	-	-	-	-	9,031.4	-	-	9,031.4	180,628.8	6/5				

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
OMB0300	Construction At Install Papis On Runway 9-27 Il Proj. Mqb-4400 3-17-120/133/139/144 Macomb Municipal Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	165,804.1	-	-	-	-	-	-	11,734.9	89,070.1	1,472.8	102,277.7	107,660.8	6/5/2019	11/15/2018	48	11/14/2022	11/15/2018	
OMB0320	Repair And Reconstruct Access Taxiway Pavements 3-17-Sbgp-144N Il Proj#Meb-4638 Macomb Municipal Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	319,074.2	-	-	-	-	-	21,971.0	6,745.7	5,492.8	5,492.8	39,702.2	287,166.8	6/5/2019	6/17/2019	48	6/16/2023	6/17/2019	
OMB0320	Repair And Reconstruct Access Taxiway Pavements 3-17-Sbgp-144N Il Proj#Meb-4638 Macomb Municipal Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	319,074.2	-	(3,646.7)	-	-	(3,646.7)	197,739.0	1,523,433.0	49,434.8	49,434.8	1,820,041.6	287,166.8	6/5/2019	6/17/2019	48	6/16/2023	6/17/2019	
OMC0270	Repair And Reconstruct A Portion Of The Airport Entrance Road Up To The Airport Property Line Il Proj# Aig-4621 Mt. Carmel Municipal Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	359,394.2	-	-	-	-	-	3,593.9	898.5	898.5	898.5	6,289.4	359,394.2	6/5/2019	7/25/2018	48	7/24/2022	7/25/2018	
OMC0270	Repair And Reconstruct A Portion Of The Airport Entrance Road Up To The Airport Property Line Il Proj# Aig-4621 Mt. Carmel Municipal Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	359,394.2	-	-	-	-	-	32,345.5	8,086.4	8,086.4	8,086.4	56,604.6	359,394.2	6/5/2019	7/25/2018	48	7/24/2022	7/25/2018	
OMC0280	Construct New Fence-Construct Fencing And Terminal Area Gate 3-17-Sbgp-139N,144N Il Proj# Augj-4683 Mt. Carmel Municipal Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	55,718.8	-	-	-	-	-	-	-	2,437.2	-	2,437.2	48,742.9	6/5/2019	8/12/2019	48	8/11/2023	8/12/2019	
OMC0280	Construct New Fence-Construct Fencing And Terminal Area Gate 3-17-Sbgp-139N,144N Il Proj# Augj-4683 Mt. Carmel Municipal Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	55,718.8	-	-	-	-	-	-	-	46,305.7	-	46,305.7	48,742.9	6/5/2019	8/12/2019	48	8/11/2023	8/12/2019	
OMO0060	Construct An Electrical Vault And Install A Papi On Runway End#3 Grant# 3-17-Sbgp-105A/N,111N Il Proj# C66-4265 Monmouth Municipal Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	395,184.5	-	-	-	-	-	1,975.9	494.0	494.0	494.0	3,457.9	395,184.5	6/5/2019	9/7/2017	48	9/6/2021	9/7/2017	
OMO0060	Construct An Electrical Vault And Install A Papi On Runway End#3 Grant# 3-17-Sbgp-105A/N,111N Il Proj# C66-4265 Monmouth Municipal Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	395,184.5	-	-	-	-	-	37,542.5	9,385.6	9,385.6	9,385.6	65,699.4	395,184.5	6/5/2019	9/7/2017	48	9/6/2021	9/7/2017	
OMP0090	Repair/Replace Existing Class E Fence In Terminal Area 3-17-Sbgp-120N,133N Il Proj#M30-4534Metropolis Municipal Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	71,597.7	-	-	-	-	-	358.0	89.5	89.5	89.5	626.4	71,597.7	6/5/2019	9/4/2018	48	9/3/2022	9/4/2018	
OMP0090	Repair/Replace Existing Class E Fence In Terminal Area 3-17-Sbgp-120N,133N Il Proj#M30-4534Metropolis Municipal Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	71,597.7	-	-	-	-	-	6,801.8	1,700.5	1,700.5	1,700.5	11,903.1	71,597.7	6/5/2019	9/4/2018	48	9/3/2022	9/4/2018	
OMR0220	Construct And Install Precision Approach Path Indicators[Papi] 3-17-Sbgp-120A,N Il Proj CD9-4442Morris Municipal Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	170,419.0	-	-	-	-	-	4,171.4	1,042.9	1,042.9	1,042.9	7,300.0	153,382.1	6/5/2019	5/2/2018	48	5/1/2022	5/2/2018	
OMR0220	Construct And Install Precision Approach Path Indicators[Papi] 3-17-Sbgp-120A,N Il Proj CD9-4442Morris Municipal Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	170,419.0	-	-	-	-	-	79,257.2	19,814.3	19,814.3	19,814.3	138,700.2	153,382.1	6/5/2019	5/2/2018	48	5/1/2022	5/2/2018	
OMR0230	Repair And Rehabilitate And Expand Airport Automobile Parking Lot Il Proj#CD9-4629 Morris Municipal Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	291,223.2	-	-	-	-	-	-	-	-	-	-	256,467.5	6/5/2019	4/19/2018	48	4/18/2022	4/19/2018	
OMR0230	Repair And Rehabilitate And Expand Airport Automobile Parking Lot Il Proj#CD9-4629 Morris Municipal Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	291,223.2	7,229.4	-	-	-	-	7,229.4	-	-	-	-	256,467.5	6/5/2019	4/19/2018	48	4/18/2022	4/19/2018	
OMS0090	Construct And Install Perimeter Wildlife Fence A Long West, South And A Portion Of The East Airport Property Line 3-17-Sbgp-120N,133A/N,139N,144N Il Proj#I63-4576 Mt. Sterling Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	777,777.8	-	-	-	-	-	-	-	-	-	-	700,000.0	6/5/2019	11/21/2018	48	11/20/2022	11/21/2018	
OMS0090	Construct And Install Perimeter Wildlife Fence A Long West, South And A Portion Of The East Airport Property Line 3-17-Sbgp-120N,133A/N,139N,144N Il Proj#I63-4576 Mt. Sterling Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	777,777.8	-	-	-	-	-	607,925.7	151,981.4	151,981.4	151,981.4	1,063,869.9	700,000.0	6/5/2019	11/21/2018	48	11/20/2022	11/21/2018	
OMV0630	Repair And Rehabilitate Taxiway A1 3-17-Sbgp-144N/A Il Proj#MvN-4684 Mt. Vernon Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	110,123.9	-	-	-	-	-	-	-	-	-	4,955.6	99,111.5	6/5/2019	8/7/2019	60	8/6/2024	8/7/2019	
OMV0630	Repair And Rehabilitate Taxiway A1 3-17-Sbgp-144N/A Il Proj#MvN-4684 Mt. Vernon Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	110,123.9	-	-	-	-	-	-	-	-	-	94,156.0	99,111.5	6/5/2019	8/7/2019	60	8/6/2024	8/7/2019	
OMV0640	Rehabilitate Bituminous Paving Of Airport Access Road And Auto Parking Lot In Southwest Quadrant Il Proj#MvN-4712 Mt. Vernon Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	91,434.9	-	-	-	-	-	-	-	-	-	8,229.2	82,291.4	6/5/2019	5/23/2019	48	5/22/2023	5/23/2019	
OMV0640	Rehabilitate Bituminous Paving Of Airport Access Road And Auto Parking Lot In Southwest Quadrant Il Proj#MvN-4712 Mt. Vernon Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	91,434.9	-	636.4	-	-	636.4	-	2,011,084.0	-	-	2,011,084.0	82,291.4	6/5/2019	5/23/2019	48	5/22/2023	5/23/2019	
OLA0170	Repair And Remark Airfield Pavements 3-17-Sbgp-133N/139N Il Proj#Obly-4577 Olney-Nobel Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	66,952.2	-	-	-	-	-	-	-	-	-	60,892.9	60,892.9	6/5/2019	5/23/2019	48	5/22/2023	5/23/2019	
OPA0600	New Construction At Taxiway Liass Taxiway L1 Lima Bypass 3-17-Sbgp-128D,133N Il Proj# Pwk-4457 Chicago Executive Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	759,327.0	-	-	-	-	-	-	-	-	-	88,098.9	759,327.0	6/5/2019	11/18/2016	60	11/17/2021	11/18/2016	
OPA0600	New Construction At Taxiway Liass Taxiway L1 Lima Bypass 3-17-Sbgp-128D,133N Il Proj# Pwk-4457 Chicago Executive Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for Air Navigation	759,327.0	-	-	-	-	-	-	-	-	-	4,636.8	-	6/5/2019	11/18/2016	60	11/17/2021	11/18/2016	
OPA0610	Construction Repair And Rehabilitate Runway 12-30 Il Proj. Pwk-4552 3-17-Sbgp-133/139/148 Chicago Executive Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,436,136.6	-	-	-	-	-	-	-	-	-	54,587.3	2,300.4	6/5/2019	12/19/2018	72	12/18/2024	12/19/2018	
OPA0610	Construction Repair And Rehabilitate Runway 12-30 Il Proj. Pwk-4552 3-17-Sbgp-133/139/148 Chicago Executive Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,436,136.6	-	-	-	-	-	-	-	-	-	1,037,159.5	43,707.6	6/5/2019	12/19/2018	72	12/18/2024	12/19/2018	
OPA0620	Repair And Rehabilitate East Access Road (Tower/ Fbo Road) Il Proj#Pwk-4634 Chicago Executive Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	146,900.1	-	-	-	-	-	-	-	-	-	13,221.0	-	6/5/2019	6/14/2019	48	6/13/2023	6/14/2019	
OPA0620	Repair And Rehabilitate East Access Road (Tower/ Fbo Road) Il Proj#Pwk-4634 Chicago Executive Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	146,900.1	-	(51,387.5)	-	-	(51,387.5)	-	118,989.1	-	-	118,989.1	132,210.1	6/5/2019	6/14/2019	48	6/13/2023	6/14/2019	
OPED010	Repair And Rehabilitate Terminal Ramp Including Select Panel Removal And Replacement 3-17-0080-0631 Il Proj# Pia-4542 Peoria International Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	4,399,958.1	-	-	-	-	-	-	-	-	-	-	3,675,782.6	6/5/2019	2/1/2017	71	1/31/2023	2/1/2017	
OPED010	Repair And Rehabilitate Terminal Ramp Including Select Panel Removal And Replacement 3-17-0080-0631 Il Proj# Pia-4542 Peoria International Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for Air Navigation	4,399,958.1	-	-	-	-	-	-	-	-	-	-	3,675,782.6	6/5/2019	2/1/2017	71	1/31/2023	2/1/2017	
OPED020	Repair And Rehabilitate Hanna City T-Hangar Taxi-Way Pavements Il Proj# Pia-4637 Peoria International Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	842,513.9	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/20/2018	48	9/19/2022	9/20/2018	
OPED020	Repair And Rehabilitate Hanna City T-Hangar Taxi-Way Pavements Il Proj# Pia-4637 Peoria International Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	842,513.9	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/20/2018	48	9/19/2022	9/20/2018	
OPED980	Construction For Drainage Improvement And Rehabilitate Terminal Entrance Road Phase 1&2 At Peoria Internl Airport Il Proj Pia-4415 Gomb Line S-14 Federal Aid Proj 3-17-0080-61	Bond	8D	5544946049000117	Statewide - Grants and Awards for Air Navigation	2,286,218.6	-	-	-	-	-	-	-	-	-	-	-	2,286,218.6	6/5/2019	5/14/2015	72	5/13/2021	5/14/2015
OPED990	Repair And Reconstruct Terminal Apron Phase 1 3-17-0080-062 Il Proj# Pia-4485 Peoria International Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	4,235,775.1	-	-	-	-	-	-	-	-	-	-	-	3,525,931.8	6/5/2019	2/16/2016	72	2/15/2022	2/16/2016
OPED990	Repair And Reconstruct Terminal Apron Phase 1 3-17-0080-062 Il Proj# Pia-4485 Peoria International Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for Air Navigation	4,235,775.1	-	-	-	-	-	-	-	-	-	-	-	3,525,931.8	6/5/2019	2/16/2016	72	2/15/2022	2/16/2016
OPL0160	Construction At Replace Papi, Wind Cone, Rotating Beacon And Tower, And, Construct Relis 3-17-Sbgp-133N/139N/144N Il Proj#Pty-4704 Pickneyville-Duquoin Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	249,301.5	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/8/2019	60	11/7/2024	11/8/2019
OPL0160	Construction At Replace Papi, Wind Cone, Rotating Beacon And Tower, And, Construct Relis 3-17-Sbgp-133N/139N/144N Il Proj#Pty-4704 Pickneyville-Duquoin Airport	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	249,301.5	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/8/2019	60	11/7/2024	11/8/2019
OPN0090	Repair And Replace Taxiway Lighting And Associated Electrical Regulator 3-17-Sbgp-120N,133N Pekin Municipal Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for Air Navigation	180,123.8	(0.0)	-	-	-	-	(0.0)	-	-	-	-	-	180,123.8	6/5/2019	12/29/2016	48	12/28/2020	12/29/2016
OPN0100	Repair And Replace Airfield Electrical Vault, Replace Beacon Unit And Tower, Relocate Regulator Replace Remaining Airfield Lighting, Signage 3-17-Sbgp-120A,133N,139N Il Proj#C15-4578	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	663,535.8	-	-	-	-	-	-	-	-	-	-	-	597,182.2	6/5/2019	4/13/2018	48	4/12/2022	4/13/2018
OPN0100	Repair And Replace Airfield Electrical Vault, Replace Beacon Unit And Tower, Relocate Regulator Replace Remaining Airfield Lighting, Signage 3-17-Sbgp-120A,133N,139N Il Proj#C15-4578	Non-Bond		095494604900019	Statewide - Financial Assistance to Airports (Federal and Local Share)	663,535.8	-	-	-	-	-	-	-	-	-	-	-	597,182.2	6/5/2019	4/13/2018	48	4/12/2022	4/13/2018
OPN0110	Repair And Reconstruct Runway 9-27 Including Taxiway Approach And Turn Around Pavement 3-17-Sbgp-133A,144N,149D Il Proj#C15-4685 Pekin Municipal Airport	Non-Bond		011494604900019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	2,799,459.8	-	-	-	-	-	-	108,560.6	4,773.2	27,140.2	27,1							

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
000020	Construct New Northwest Service Road -Phase 1 3-17-0068-083 II Proj#MI-4531 Quad City International Airport	Bond	8D	554496049000012	Statewide - Grants and Awards for Air Navigation	935,669.4	-	-	-	-	-	4,678.3	1,169.6	1,169.6	1,169.6	8,187.1	935,669.4	6/5/2019	11/18/2016	72	11/17/2022	11/18/2016	
0RA0160	Reconstruct And Realign Taxiway E At The West End Of The Intersection With Runway 9-2, 3-17-Sbpg- 120A,133A/N, 139N, II Proj#Tip-4579 Rantoul National Aviation Center	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	899,538.2	-	-	-	-	-	8,620.9	371,326.0	2,300.8	2,155.2	384,403.0	801,799.6	6/5/2019	11/21/2018	48	11/20/2022	11/21/2018	
0RA0160	Reconstruct And Realign Taxiway E At The West End Of The Intersection With Runway 9-2, 3-17-Sbpg- 120A,133A/N, 139N, II Proj#Tip-4579 Rantoul National Aviation Center	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	899,538.2	-	-	-	-	-	163,797.9	554,196.9	43,714.9	40,949.5	802,659.1	801,799.6	6/5/2019	11/21/2018	48	11/20/2022	11/21/2018	
0RA0170	Fence New Construction Phase 3: Construct Wildlife Deterrent Fence II Proj. Tip-4687 3-17-Sbpg-139/144 Rantoul National Aviation Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	350,379.2	-	-	-	-	-	-	-	9,232.1	5,102.2	14,334.3	286,685.3	6/5/2019	9/25/2019	60	9/24/2024	9/25/2019	
0RA0170	Fence New Construction Phase 3: Construct Wildlife Deterrent Fence II Proj. Tip-4687 3-17-Sbpg-139/144 Rantoul National Aviation Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	350,379.2	-	-	-	-	-	-	-	175,409.8	2,846,727.0	3,022,136.8	286,685.3	6/5/2019	9/25/2019	60	9/24/2024	9/25/2019	
0RB0210	Reconstruct Southern Portion Of Apron 3-17-Sbpg-133N,133A II Proj# Rsv-4514 Crawford County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	674,570.8	-	-	-	-	-	-	3,260.7	-	-	3,260.7	657,471.0	6/5/2019	8/3/2017	48	8/2/2021	8/3/2017	
0RB0210	Reconstruct Southern Portion Of Apron 3-17-Sbpg-133N,133A II Proj# Rsv-4514 Crawford County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	674,570.8	-	-	-	-	-	-	1,588,293.0	-	-	1,588,293.0	657,471.0	6/5/2019	8/3/2017	48	8/2/2021	8/3/2017	
0RC0070	Repair And Reconstruct The Existing Ramp Area Designated R/2 3-17-Sbpg-111N,120N,133N,133A II Proj#Rj-4515 Rochelle Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	576,147.0	-	-	-	-	-	18,605.1	6,469.6	4,651.3	4,651.3	34,377.3	501,494.9	6/5/2019	9/5/2018	48	9/4/2022	9/5/2018	
0RC0070	Repair And Reconstruct The Existing Ramp Area Designated R/2 3-17-Sbpg-111N,120N,133N,133A II Proj#Rj-4515 Rochelle Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	576,147.0	-	-	-	-	-	353,497.1	122,923.1	88,374.3	2,533,805.0	3,098,599.4	501,494.9	6/5/2019	9/5/2018	48	9/4/2022	9/5/2018	
0RC0080	Repair And Rehabilitate Access Taxiways: Th/1& Th 1/1 3-17-Sbpg-133A,139N II Proj#Rj-4617 Rochelle Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	166,064.2	-	-	-	-	-	-	-	-	3,769.8	3,769.8	75,395.3	6/5/2019	6/14/2019	48	6/13/2023	6/14/2019	
0RC0080	Repair And Rehabilitate Access Taxiways: Th/1& Th 1/1 3-17-Sbpg-133A,139N II Proj#Rj-4617 Rochelle Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	166,064.2	-	-	-	-	-	-	-	-	71,625.6	71,625.6	75,395.3	6/5/2019	6/14/2019	48	6/13/2023	6/14/2019	
0RC0090	Rehabilitate Runway 7/25 And Runway Lighting 3-17-Sbpg-144N/154D II Proj#Rj-4580 Rochelle Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,588,485.0	-	-	-	-	-	-	-	-	36,168.5	36,168.5	723,370.7	6/5/2019	10/21/2019	72	10/20/2025	10/21/2019	
0RC0090	Rehabilitate Runway 7/25 And Runway Lighting 3-17-Sbpg-144N/154D II Proj#Rj-4580 Rochelle Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,588,485.0	-	-	-	-	-	-	-	-	1,816,035.0	1,816,035.0	723,370.7	6/5/2019	10/21/2019	72	10/20/2025	10/21/2019	
0RO0270	Repair And Rehabilitate Intersection Of Taxiway F And G 3-17-0088-078 II Proj# Rfd-4541 Chicago/Rockford International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,087,642.1	-	-	-	-	-	-	-	198,326.0	-	198,326.0	2,087,642.1	6/5/2019	1/24/2017	72	1/23/2023	1/24/2017	
0RO0270	Repair And Rehabilitate Intersection Of Taxiway F And G 3-17-0088-078 II Proj# Rfd-4541 Chicago/Rockford International Airport	Bond	8D	554496049000012	Statewide - Grants and Awards for Air Navigation	2,087,642.1	-	-	-	-	-	-	-	-	10,438.2	-	10,438.2	2,087,642.1	6/5/2019	1/24/2017	72	1/23/2023	1/24/2017
0RA3516	Establish Obligation For Isp To Purchase Robotic Total Stations For The Traffic Crash Reconstruc- Tion Program; Nte S243.764.64 Pns 0-00815-0001	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	69,647.0	-	-	-	-	-	-	-	-	1,849,775.0	1,849,775.0	69,647.0	6/5/2019	4/20/2020	32	12/31/2022		
0SA0310	Repair And Reconstruct Main Pcc Apron Phase 1 3-17-Sbpg-120N,133N,139N II Proj# Slo-4581 Salem-Leckrone Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	379,116.5	-	-	-	-	-	11,124.2	826.4	4,039.2	321,901.0	337,890.9	319,797.0	6/5/2019	7/25/2018	48	7/24/2022	7/25/2018	
0SA0310	Repair And Reconstruct Main Pcc Apron Phase 1 3-17-Sbpg-120N,133N,139N II Proj# Slo-4581 Salem-Leckrone Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	379,116.5	-	-	-	-	-	211,360.0	15,701.9	76,745.2	52,840.0	356,647.1	319,797.0	6/5/2019	7/25/2018	48	7/24/2022	7/25/2018	
0SA0320	Repair,Rehabilitate And Widen Airport Entrance Road And Automobile Parking Lot, II Proj# Slo-4622 Salem-Leckrone Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	144,040.2	-	-	-	-	-	12,740.8	222.8	3,185.2	3,185.2	19,334.1	129,636.2	6/5/2019	7/26/2018	48	7/25/2022	7/26/2018	
0SA0320	Repair,Rehabilitate And Widen Airport Entrance Road And Automobile Parking Lot, II Proj# Slo-4622 Salem-Leckrone Airport	Bond	8D	5544960490000117	Statewide - Grants and Awards for State Airport Improvement Program	144,040.2	(6,200.4)	-	-	-	(6,200.4)	114,667.3	2,005.3	28,666.8	28,666.8	174,006.3	129,636.2	6/5/2019	7/26/2018	48	7/25/2022	7/26/2018	
0SA0330	Construction Repair, Maintain & Rehabilitate Runway 18-36 II Proj. Slo-4429 3-17-Sbpg-144/155 Salem-Leckrone Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	476,176.1	-	-	-	-	-	21,426.6	5,356.7	5,356.7	5,356.7	37,496.6	428,532.4	6/5/2019	1/28/2019	60	1/27/2024	1/28/2019	
0SA0330	Construction Repair, Maintain & Rehabilitate Runway 18-36 II Proj. Slo-4429 3-17-Sbpg-144/155 Salem-Leckrone Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	476,176.1	-	-	-	-	-	407,105.8	101,776.4	101,776.4	101,776.4	712,435.1	428,532.4	6/5/2019	1/28/2019	60	1/27/2024	1/28/2019	
0SD0580	New Construction At Taxiway B Phase 1: Fillet Improvements, 3-17-Sbpg-133B,134D II Proj# Cps-4505St. Louis Downtown Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	885,125.6	-	-	-	-	-	759.8	4,425.6	190.0	190.0	5,565.3	885,125.6	6/5/2019	5/30/2018	48	5/29/2022	5/30/2018	
0SD0580	New Construction At Taxiway B Phase 1: Fillet Improvements, 3-17-Sbpg-133B,134D II Proj# Cps-4505St. Louis Downtown Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	885,125.6	-	-	-	-	-	14,435.9	84,086.9	3,609.0	3,609.0	105,740.8	885,125.6	6/5/2019	5/30/2018	48	5/29/2022	5/30/2018	
0SD0590	Construction Reconstruct And Repair Access Road (Curtissteinberg Drive) II Proj. Cps-4633 N/A St Louis Downtown Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	540,398.2	-	-	-	-	-	35,761.9	11,746.5	1,127.4	5,404.0	54,039.8	540,398.2	6/5/2019	10/22/2018	48	10/21/2022	10/22/2018	
0SD0590	Construction Reconstruct And Repair Access Road (Curtissteinberg Drive) II Proj. Cps-4633 N/A St Louis Downtown Airport	Bond	8D	5544960490000117	Statewide - Grants and Awards for State Airport Improvement Program	540,398.2	11,658.1	(13,433.6)	-	-	(1,775.5)	321,857.4	105,718.6	10,146.5	48,635.8	486,358.3	540,398.2	6/5/2019	10/22/2018	48	10/21/2022	10/22/2018	
0SD0600	Construction Repair And Update Pavement Marking Configurations At Runway Holding Positions On Taxiways Cps-4641 3-17-Sbpg-120, St Louis Downtown Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	47,405.4	-	-	-	-	-	-	293.8	237.0	-	530.8	47,405.4	6/5/2019	10/2/2018	48	10/1/2022	10/2/2018	
0SD0600	Construction Repair And Update Pavement Marking Configurations At Runway Holding Positions On Taxiways Cps-4641 3-17-Sbpg-120, St Louis Downtown Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	47,405.4	-	-	-	-	-	-	5,581.5	4,503.5	-	10,085.0	47,405.4	6/5/2019	10/2/2018	48	10/1/2022	10/2/2018	
0SH0280	New Construction Taxiway- Pcc T-Hangar Headers Andpcc Drainage Swales Between Three T-Hangars 06C-4582 3-17-Sbpg-133/139 Schaumburg Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	199,493.0	-	-	-	-	-	-	6,805.8	1,877.0	-	8,682.8	173,655.0	6/5/2019	10/19/2018	48	10/18/2022	10/19/2018	
0SH0280	New Construction Taxiway- Pcc T-Hangar Headers Andpcc Drainage Swales Between Three T-Hangars 06C-4582 3-17-Sbpg-133/139 Schaumburg Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	199,493.0	-	-	-	-	-	-	129,309.6	35,662.7	-	164,972.3	173,655.0	6/5/2019	10/19/2018	48	10/18/2022	10/19/2018	
0SH0290	Repair And Rehabilitate Terminal Entrance Road Andauto Parking Lot, II Proj#06C-4649 Schaumburg Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	290,093.5	-	-	-	-	-	-	14,234.5	4,908.5	-	19,142.9	191,429.2	6/5/2019	6/17/2019	48	6/16/2023	6/17/2019	
0SH0290	Repair And Rehabilitate Terminal Entrance Road Andauto Parking Lot, II Proj#06C-4649 Schaumburg Regional Airport	Bond	8D	5544960490000117	Statewide - Grants and Awards for State Airport Improvement Program	290,093.5	-	-	-	-	(17,568.6)	-	128,110.3	44,176.0	-	172,286.3	191,429.2	6/5/2019	6/17/2019	48	6/16/2023	6/17/2019	
0SP0250	Construction At Mill And Overlay Existing T-Hangarsite Taxiways; Construct ,New T-Hangar Building And New Taxiway Approaches; Rehab Hangar II Proj#Sar-4583 Sparta Community Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	950,612.8	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/15/2019	60	11/14/2024	11/15/2019	
0SP0250	Construction At Mill And Overlay Existing T-Hangarsite Taxiways; Construct ,New T-Hangar Building And New Taxiway Approaches; Rehab Hangar II Proj#Sar-4583 Sparta Community Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	950,612.8	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/15/2019	60	11/14/2024	11/15/2019	
0SR0870	Construction To Clearing And Grubbing, Grading And Drainage To Runway 35 Rsa At St Louis Reg Airport. Proj. Aln-4139 Federal Project 3-17-Sbpg-99	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	310,841.0	-	-	-	-	-	-	-	-	-	-	289,947.1	6/5/2019	7/24/2014	48	7/23/2018	7/24/2014	
0SR0870	Construction To Clearing And Grubbing, Grading And Drainage To Runway 35 Rsa At St Louis Reg Airport. Proj. Aln-4139 Federal Project 3-17-Sbpg-99	Bond	8D	554496049000012	Statewide - Grants and Awards for Air Navigation	310,841.0	-	-	-	-	-	-	-	-	-	-	289,947.1	6/5/2019	7/24/2014	48	7/23/2018	7/24/2014	
0SR0910	Repair And Reconstruct T-Hangar Taxiway Pavement With Pcc And Correct Drainage Issues Adjacent To To The South End Of The Main Ramp II Proj#Aln-458717-Sbpg-111N,133A,139N, St. Louis Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	238,662.1	-	-	-	-	-	-	-	-	1,193.3	1,193.3	238,662.1	6/5/2019	8/23/2018	48	8/22/2022	8/23/2018	
0SR0910	Repair And Reconstruct T-Hangar Taxiway Pavement With Pcc And Correct Drainage Issues Adjacent To To The South End Of The Main Ramp II Proj#Aln-458717-Sbpg-111N,133A,139N, St. Louis Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	238,662.1	-	-	-	-	-	-	-	-	22,672.9	22,672.9	238,662.1	6/5/2019	8/23/2018	48	8/22/2022	8/23/2018	
0SR0920	Repair, Maintain And Expand South Apron 3-17-Sbpg-133A II Proj# Aln-4481 St. Louis Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,014,577.0	-	-	-	-	-	-	7										

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
07R0100	Construct And Install New Precision Approach Path Indicator (Papi) Units At Both Runway Ends 3-17-Sbpg-120N/139A II Proj#Sv-4668 Tri-Township Airport	Non-Bond		0114946049000019	Purposes Described In Sections 31 and 34 of the Illinois Aeronautics Act	194,377.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/4/2020	48	2/3/2024	2/4/2020	
07R0100	Construct And Install New Precision Approach Path Indicator (Papi) Units At Both Runway Ends 3-17-Sbpg-120N/139A II Proj#Sv-4668 Tri-Township Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	194,377.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/4/2020	48	2/3/2024	2/4/2020	
0UN0550	Construction At Taxiway C Widening Construct Taxiway C Paved Shoulders P2 3-17-0016-30 Il Proj#Cmi-4382 University Of Ill-Willard Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	2,446,323.2	-	-	-	-	-	-	-	-	-	-	2,446,323.2	6/5/2019	1/12/2016	72	1/11/2022	1/12/2016	
0UN0560	Construct New Taxiway B1 To Connect Taxiway B1 To Runway 4/22 3-17-0016-031 Il Proj# Cmi-4503 University Of Illinois-Willard Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	4,592,394.2	-	-	-	-	-	-	-	-	-	-	4,130,928.5	6/5/2019	3/28/2017	72	3/27/2023	3/28/2017	
0UN0560	Construct New Taxiway B1 To Connect Taxiway B1 To Runway 4/22 3-17-0016-031 Il Proj# Cmi-4503 University Of Illinois-Willard Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	4,592,394.2	-	-	-	-	-	-	-	-	-	-	4,130,928.5	6/5/2019	3/28/2017	72	3/27/2023	3/28/2017	
0UN0570	Construction At Rehabilitate Airport Entrance Roadil Project# Cmi-4632 University Of Illinois Willard Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	519,637.2	-	-	-	-	-	-	-	264,550.5	264,550.5	383,517.6	6/5/2019	11/15/2019	60	11/14/2024	11/15/2019		
0UN0570	Construction At Rehabilitate Airport Entrance Roadil Project# Cmi-4632 University Of Illinois Willard Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for State Airport Improvement Program	519,637.2	-	161,173.5	-	-	161,173.5	-	-	-	118,967.2	118,967.2	383,517.6	6/5/2019	11/15/2019	60	11/14/2024	11/15/2019	
0UN0580	Construction At Construct Taxiway AS 3-17-0016-033 Il Project Cmi-4606 University Of Illinois -Willard Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	2,628,275.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/29/2020	72	5/28/2026	5/29/2020	
0UN0580	Construction At Construct Taxiway AS 3-17-0016-033 Il Project Cmi-4606 University Of Illinois -Willard Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,628,275.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/29/2020	72	5/28/2026	5/29/2020	
0UN0590	Construction At Install Taxiway Lighting & Signage(New) 3-17-0016-034 Il Proj#Cmi-4693 University Of Illinois-Willard Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	911,661.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/21/2020	48	1/20/2024	1/21/2020	
0UN0590	Construction At Install Taxiway Lighting & Signage(New) 3-17-0016-034 Il Proj#Cmi-4693 University Of Illinois-Willard Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	911,661.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/21/2020	48	1/20/2024	1/21/2020	
0VA0200	New Construction Of T-Hangar Access Taxiways Il Proj# Vla-4628 Vandalla Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	370,736.5	-	-	-	-	-	-	-	3,707.4	3,707.4	370,736.5	6/5/2019	7/25/2018	48	7/24/2022	7/25/2018		
0VA0200	New Construction Of T-Hangar Access Taxiways Il Proj# Vla-4628 Vandalla Municipal Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for State Airport Improvement Program	370,736.5	-	-	-	-	-	-	-	524,670.0	524,670.0	370,736.5	6/5/2019	7/25/2018	48	7/24/2022	7/25/2018		
0VE0530	Repair And Rehabilitate Taxiway D Between Runway 3And 34 3-17-Sbpg-139A/N Il Proj#Dmv-4588 Vermillion Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	236,011.2	-	-	-	-	-	6,411.6	63.3	198.1	1,602.9	8,275.9	212,409.5	6/5/2019	9/20/2018	48	9/19/2022	9/20/2018	
0VE0530	Repair And Rehabilitate Taxiway D Between Runway 3And 34 3-17-Sbpg-139A/N Il Proj#Dmv-4588 Vermillion Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	236,011.2	-	-	-	-	-	121,820.8	1,201.7	3,763.9	418,345.0	545,131.5	212,409.5	6/5/2019	9/20/2018	48	9/19/2022	9/20/2018	
0VE0540	Repair And Rehabilitate Taxiway B Between Runway16And Apron Pavements, 3-17-144A/N Il Proj# Dmv-4662 Vermillion Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	263,965.4	-	-	-	-	-	-	-	3,521.4	7,435.8	-	10,957.2	219,143.7	6/5/2019	8/26/2019	48	8/25/2023	8/26/2019
0VE0540	Repair And Rehabilitate Taxiway B Between Runway16And Apron Pavements, 3-17-144A/N Il Proj# Dmv-4662 Vermillion Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	263,965.4	-	-	-	-	-	-	-	66,905.8	141,280.8	-	208,186.5	219,143.7	6/5/2019	8/26/2019	48	8/25/2023	8/26/2019
0WA0690	Repair Apron And Rehabilitate Southeast Portion Ofmain Ramp 3-17-Sbpg-120N, 126D Il Proj#Ugn-4256 Waukegan National Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,739,716.7	-	-	-	-	-	-	-	-	-	-	1,564,925.3	6/5/2019	2/16/2016	72	2/15/2022	2/16/2016	
0WA0690	Repair Apron And Rehabilitate Southeast Portion Ofmain Ramp 3-17-Sbpg-120N, 126D Il Proj#Ugn-4256 Waukegan National Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	1,739,716.7	-	-	-	(8,412.5)	(8,412.5)	-	-	-	-	-	1,564,925.3	6/5/2019	2/16/2016	72	2/15/2022	2/16/2016	
0WA0700	Repair Taxiway-Emergency Repair Of 300'At Ne End Of Taxiway A 3-17-Sbpg-126D,103 Il Proj#Ugn-4225 Waukegan National Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	484,649.3	-	-	-	-	-	-	-	46,041.7	-	-	46,041.7	484,649.3	6/5/2019	2/16/2016	48	2/15/2020	2/16/2016
0WA0700	Repair Taxiway-Emergency Repair Of 300'At Ne End Of Taxiway A 3-17-Sbpg-126D,103 Il Proj#Ugn-4225 Waukegan National Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	484,649.3	-	-	-	-	-	-	-	2,423.3	-	2,423.3	484,649.3	6/5/2019	2/16/2016	48	2/15/2020	2/16/2016	
0WA0710	Repair And Rehabilitate Portions Of Taxiways B & C Il Proj# Ugn-4521 3-17-Sbpg-133A/133N/137D Waukegan National Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,137,498.1	-	-	-	-	-	-	-	-	-	-	1,897,882.2	6/5/2019	1/24/2017	72	1/23/2023	1/24/2017	
0WA0710	Repair And Rehabilitate Portions Of Taxiways B & C Il Proj# Ugn-4521 3-17-Sbpg-133A/133N/137D Waukegan National Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	2,137,498.1	-	-	-	-	-	-	-	-	-	-	1,897,882.2	6/5/2019	1/24/2017	72	1/23/2023	1/24/2017	
0WA0720	Construction At Install Security/Wildlife Fence, Phase 4 Il Project#Ugn-4589 3-17-Sbpg-139N,141D Waukegan National Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	493,485.5	-	-	-	-	-	-	-	-	-	-	441,039.2	6/5/2019	12/6/2017	48	12/5/2021	12/6/2017	
0WA0720	Construction At Install Security/Wildlife Fence, Phase 4 Il Project#Ugn-4589 3-17-Sbpg-139N,141D Waukegan National Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	493,485.5	-	-	-	-	-	-	-	-	-	-	441,039.2	6/5/2019	12/6/2017	48	12/5/2021	12/6/2017	
0WA0730	Repair And Rehabilitate Airport Entrance Road Il Proj#Ugn-4631 Waukegan National Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	439,999.3	-	-	-	-	-	-	-	5,240.4	5,240.4	52,404.0	6/5/2019	6/19/2019	48	6/18/2023	6/19/2019		
0WA0730	Repair And Rehabilitate Airport Entrance Road Il Proj#Ugn-4631 Waukegan National Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for State Airport Improvement Program	439,999.3	-	-	-	-	-	-	-	47,163.6	47,163.6	52,404.0	6/5/2019	6/19/2019	48	6/18/2023	6/19/2019		
0WA0740	Rehabilitate Runway 5/23, 3-17-Sbpg-144/160/156 Il Proj# Ugn-4655 Waukegan National Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	2,093,895.0	-	-	-	-	-	-	-	1,720,928.0	1,720,928.0	1,322,385.5	6/5/2019	1/15/2020	72	1/14/2026	1/15/2020		
0WA0740	Rehabilitate Runway 5/23, 3-17-Sbpg-144/160/156 Il Proj# Ugn-4655 Waukegan National Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,093,895.0	-	-	-	-	-	-	-	1,256,266.2	1,256,266.2	1,322,385.5	6/5/2019	1/15/2020	72	1/14/2026	1/15/2020		
0WH0120	Repair And Rehabilitate Airfield Signage And Taxi Way Alpha Mtls, 3-17-Sbpg-139A/139N Il Project# Sqi-4585 Whiteside County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	249,469.0	-	-	-	-	-	11,226.1	2,806.5	2,806.5	2,806.5	19,645.7	224,522.1	6/5/2019	9/20/2018	48	9/19/2022	9/20/2018	
0WH0120	Repair And Rehabilitate Airfield Signage And Taxi Way Alpha Mtls, 3-17-Sbpg-139A/139N Il Project# Sqi-4585 Whiteside County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	249,469.0	-	-	-	-	-	213,296.0	1,253,605.0	53,324.0	1,253,605.0	2,773,830.0	224,522.1	6/5/2019	9/20/2018	48	9/19/2022	9/20/2018	
0WH0130	Repair And Rehabilitate Taxiway C & D 3-17-Sbpg-144A/N Il Proj# Sqi-4689 Whiteside County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	224,671.1	-	-	-	-	-	-	-	9,768.6	-	341.6	10,110.2	202,204.0	6/5/2019	7/8/2019	48	7/7/2023	7/8/2019
0WH0130	Repair And Rehabilitate Taxiway C & D 3-17-Sbpg-144A/N Il Proj# Sqi-4689 Whiteside County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	224,671.1	-	-	-	-	-	-	-	185,603.2	6,490.6	192,093.8	202,204.0	6/5/2019	7/8/2019	48	7/7/2023	7/8/2019	
0WI0570	Repair And Rehabilitate Runway 11-29, Associated Edge Lights & Guidance, Sign Replacement 3-17-0065-033 Il Proj#Mwa-4480 Williamson Co Arpt	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,386,308.3	-	-	-	-	-	-	135,165.1	540,222.0	33,791.3	540,222.0	1,249,400.3	1,386,308.3	6/5/2019	1/24/2017	72	1/23/2023	1/24/2017
0WI0570	Repair And Rehabilitate Runway 11-29, Associated Edge Lights & Guidance, Sign Replacement 3-17-0065-033 Il Proj#Mwa-4480 Williamson Co Arpt	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	1,386,308.3	(1,610.3)	-	-	-	(1,610.3)	3,465.8	866.4	866.4	866.4	6,065.1	1,386,308.3	6/5/2019	1/24/2017	72	1/23/2023	1/24/2017	
435380	Construction At From Ch 9 To Stock Lane Road, South Of Beardstown	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	138,886.5	-	-	-	-	-	-	-	-	-	-	133,109.2	6/5/2019	8/11/2015	48	8/9/2019		
435460	Construction At Various Locations In Jasper County	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	231,629.2	-	-	-	-	-	-	-	-	-	-	226,243.4	6/5/2019	9/1/2016	35	8/31/2019		
435480	Construction At Various Routes In Jasper County. Pavement Preservation Project On Ch 5, Ch3, Ch16, & Ch 17 Using One Coat Of Oil & Chip. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	214,518.9	-	-	-	-	-	-	-	-	-	-	214,518.9	6/5/2019	6/27/2018	48	6/26/2022		
435570	Construction At Various Locations In Warren County	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	707,841.5	-	-	-	-	-	-	-	-	-	-	686,273.2	6/5/2019	6/5/2018	36	6/4/2021		
435580	Construction At Various Locations In Hancock Cnty Bituminous Surface Treatment Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	246,093.0	-	-	-	-	-	-	-	-	-	-	246,093.0	6/5/2019	9/13/2018	48	9/12/2022		
435590	Construction At Various Locations In Brown County Bituminous Surface Treatment A-1 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	150,317.6	-	-	-	-	-	-	-	-	-	-	143,282.3	6/5/2019	6/13/2018	48	6/12/2022		
435610	Construction At Various Locations In Stephenson Cobaltumous Surface Treatment Seal Coat Section 16 -00185-01-P. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	158,218.3	-	-	-	-	-												

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information							
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date		
464110	Construction At Various Routes Statewide Repairing Or Replacing Damaged Sign Components Furnishing And Installing New Sign & Supports, Overhead Sign Structure Components	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,462,463.7	-	-	-	-	-	-	2,768,509.0	-	-	-	-	2,768,509.0	2,459,875.2	6/5/2019	7/27/2017	72	7/26/2023	
464110	Construction At Various Routes Statewide Repairing Or Replacing Damaged Sign Components Furnishing And Installing New Sign & Supports, Overhead Sign Structure Components	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	2,462,463.7	-	-	-	-	-	-	157,993.0	86,221.3	-	-	244,214.3	2,459,875.2	6/5/2019	7/27/2017	72	7/26/2023		
464160	Construction At Various Routes In District 6 Repairing Or Replacing Damaged Or Deteriorated Overhead Sign Structure Components	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	594,454.5	-	-	-	-	-	-	-	-	-	-	-	594,454.5	6/5/2019	7/31/2017	48	7/30/2021		
464180	Construction At Beall Woods State Park & Nature Preserve In Mt. Carmel	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,070,766.2	-	-	-	-	-	-	-	-	-	-	-	1,027,413.0	6/5/2019	5/25/2017	72	5/24/2023		
464250	Construction At Various Routes In District 1 Thermoplastic Pavement Marking Placement	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	747,056.4	-	-	-	-	-	-	-	-	-	-	-	747,023.8	6/5/2019	12/21/2016	48	12/20/2020		
464300	Construction At Various Routes In District 3 Thermoplastic Pavement Marking Placement	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	536,452.3	-	-	-	-	-	-	11,298.5	62,148.8	2,824.6	2,824.6	79,096.7	536,452.3	6/5/2019	7/31/2017	48	7/30/2021		
464310	Construction At Various Routes, Removal Of Existing Markings, Placing Thermoplastic Pavement Modified Urethane Marking Lines, Letters, & Symbols	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	474,620.1	-	-	-	-	-	-	12,108.1	411,689.0	3,027.0	411,689.0	838,513.2	6/5/2019	7/17/2017	48	7/16/2021			
464320	Construction At Various Routes, Removal And Replacement Of Reflectors And Damaged Marker Castings On Various Interstates In Districone	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	616,272.4	-	-	-	-	-	-	-	-	-	-	-	616,272.4	6/5/2019	7/19/2017	48	7/18/2021		
464410	Construction At Various Routes In District 1 Application Of Water Borne, Lead Free, White, And Yellow Paint Pavement Marking Lines	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	612,518.5	-	-	-	-	-	-	12,839.3	2,794.9	3,209.8	3,209.8	22,053.8	612,518.5	6/5/2019	7/31/2017	48	7/30/2021		
464440	Construction At Various Routes In Cook County	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,055,075.3	-	-	-	-	-	-	-	-	-	-	-	874,196.8	6/5/2019	7/17/2017	72	7/16/2023		
464450	Construction At Various Routes, Removal And Replacement Of Reflectors And Damaged Marker Castings	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,183,310.0	-	-	-	-	-	-	-	-	-	-	-	2,095,684.0	6/5/2019	7/17/2017	72	7/16/2023		
464460	Construction At Various Routes In Will County	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	336,774.0	-	-	-	-	-	-	-	-	-	-	-	327,005.0	6/5/2019	7/17/2017	48	7/16/2021		
464480	Construction At Various Routes, Placement Of Hot Spray Thermoplastic Pavement In Various Counties In District 1	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	474,395.0	-	-	-	-	-	-	-	-	-	-	-	389,225.0	6/5/2019	7/17/2017	48	7/16/2021		
464510	Construction At Various Routes In District 8 Hot Spray Thermoplastic Pavement Markings In Various Counties	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	141,236.3	-	-	-	-	-	-	-	-	-	-	-	141,158.0	6/5/2019	8/8/2017	48	8/7/2021		
464520	Construction At Various Routes In District 5	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	396,707.6	-	-	-	-	-	-	-	-	-	-	-	396,707.6	6/5/2019	7/19/2017	48	7/18/2021		
464530	Construction At Various Routes In District 8 Removing Reflectors, Placing New Reflectors, Removing Damaged Raised Reflective Pavement Marker Castings	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	636,685.5	-	-	-	-	-	-	-	-	-	-	-	636,685.5	6/5/2019	7/19/2017	48	7/18/2021		
464550	Construction At Various Routes, Various Counties, Repairing Various Widths Of Thermoplast, Preformedplastic, Hot Spray, Urethane And Polyurea Pavementmarking Lines, Removed Existing Lines Thru Dist 9	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	518,808.0	-	-	-	-	-	-	390,192.5	49,799.3	97,548.1	2,868,842.0	3,406,382.0	518,808.0	6/5/2019	7/17/2018	48	7/16/2022		
464580	Construction At Various Routes In District 6 Placing Various Widths And Types Of Pavement Marking Lines, Letters And Symbols	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	293,831.0	-	-	-	-	-	-	-	-	-	-	-	292,830.0	6/5/2019	7/19/2017	48	7/18/2021		
464630	Construction At Various Routes, Removing Reflectors, Placing New Reflectors, Remo Reflective Pavement Marker Castings And Placing N Locations Throughout District 7	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,555,076.2	-	-	-	-	-	-	-	-	-	-	-	1,329,547.7	6/5/2019	7/19/2017	72	7/18/2023		
464640	Construction At Various Routes In Effingham County	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,589,078.6	-	-	-	-	-	-	548,475.0	2,450,145.0	137,118.8	137,118.8	3,272,857.5	1,589,078.6	6/5/2019	9/6/2017	72	9/5/2023		
464660	Construction At Various Routes In District 2	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	274,997.5	-	-	-	-	-	-	-	-	-	-	-	274,252.0	6/5/2019	9/6/2017	48	9/5/2021		
464680	Construction At Various Routes In District 3	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,811,651.4	-	-	-	-	-	-	521,897.0	154,942.0	130,474.2	130,474.2	937,787.5	1,811,651.4	6/5/2019	12/21/2017	72	12/20/2023		
464700	Construction At Various Routes, Various Counties, Repair Or Replace Damaged Or Deteriorated Overhead Sign Structures, Components, And Supports	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	1,094,560.2	-	-	-	-	-	-	165,472.0	254,642.2	296,807.9	27,327.5	744,249.6	765,029.4	6/5/2019	3/29/2019	72	3/28/2025		
464710	Construction At Various Routes & Various Counties In Dist 7, Repairing Various Widths Of Various Types Of Pavement Markings, Grooving And The Removal	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	541,801.7	-	-	-	-	-	-	26,769.8	6,692.4	6,692.4	6,692.4	46,847.1	541,801.7	6/5/2019	12/21/2017	48	12/20/2021		
464720	Construction At Various Routes, Replacing Damaged And Deteriorated Overhead Signs And Related Materials, Dupage And Will Counties	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	3,224,579.6	-	-	-	-	-	-	34,610.3	23,144.5	427,211.9	96,857.5	581,824.2	957,343.1	6/5/2019	12/31/2018	72	12/30/2024		
464730	Construction At Various Routes In Cook County, Repairing And Replacing Damaged Or Deteriorated Overhead Sign Structures	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	2,862,608.4	-	-	-	-	-	-	204,487.5	130,055.0	423,297.1	98,780.5	856,620.1	948,120.1	6/5/2019	12/11/2018	72	12/10/2024		
464740	Construction At Various Routes,Place Various Widths Modified Urethane, Thermoplastic And Hot-Spray Thermoplastic Pavement Marking Line, Various Counties, Within District 1	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	458,790.0	-	-	-	-	-	-	-	-	-	-	-	325,592.6	6/5/2019	4/23/2018	48	4/22/2022		
464750	Construction At Various Routes In Various Counties,placing Grooved Pavement Marking Lines, Letters And Symbols; Removal Of Existing Marking Lines	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,301,185.0	-	-	-	-	-	-	-	-	-	-	-	773,554.4	6/5/2019	11/5/2018	72	11/4/2024		
464750	Construction At Various Routes In Various Counties,placing Grooved Pavement Marking Lines, Letters And Symbols; Removal Of Existing Marking Lines	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	2,301,185.0	-	-	-	-	-	-	-	604,178.3	169,376.1	-	773,554.4	773,554.4	6/5/2019	11/5/2018	72	11/4/2024		
464760	Removal Of Existing Marking Lines	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	762,500.0	-	-	-	-	-	-	217,862.7	124,840.5	26,219.7	54,465.7	423,388.6	497,080.3	6/5/2019	2/14/2019	48	2/13/2023		
464810	Construction At Various Routes,Lake County, Removeand Place New Reflectors, Remove Damaged Raised Reflective Pavement Marker Castings And Place New Ones.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	294,552.3	-	-	-	-	-	-	-	256,756.3	-	37,796.0	294,552.3	294,552.3	6/5/2019	2/14/2019	48	2/13/2023		
464820	Construction At Various Routes,Dupage County, Remove And Place New Reflectors, Remove Damaged Raised Reflective Pavement Marker Castings And Place New Ones.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	747,764.3	-	-	-	-	-	-	414,528.3	137,852.8	103,632.1	103,632.1	759,645.1	747,764.3	6/5/2019	2/14/2019	72	2/13/2025		
464830	Construction At Various Routes,Cook County, Removeand Place New Reflectors, Remove Damaged Raised Reflective Pavement Marker Castings And Place New Ones.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	579,618.8	-	-	-	-	-	-	-	410,921.5	19,208.8	-	430,130.3	430,130.3	6/5/2019	2/14/2019	48	2/13/2023		
464840	Construction At Various Routes,Kane County, Removeand Place New Reflectors, Remove Damaged Raised Reflective Pavement Marker Castings And Place New Ones.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	357,143.8	-	-	-	-	-	-	231,446.3	57,861.6	57,861.6	57,861.6	405,030.9	231,446.3	6/5/2019	2/14/2019	48	2/13/2023		
464850	Construction At Various Routes,Will County, Removeand Place New Reflectors, Remove Damaged Raised Reflective Pavement Marker Castings And Place New Ones.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	375,201.3	-	-	-	-	-	-	179,522.8	169,483.5	44,880.7	44,880.7	438,767.6	349,006.3	6/5/2019	2/14/2019	48	2/13/2023		
464860	Construction At Various Routes,Various Counties, Remove Existing Pavement Marking And Place Hot Spray Thermoplastic Pavement And Modified Urethanemarking Lines, Letters, And Symbols.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	669,480.0	-	-	-	-	-	-	190,967.1	267,534.8	43,426.8	47,741.8	549,670.4	602,828.8	6/5/2019	2/14/2019	48	2/13/2023		
464870	Construction At Various Routes In Various Counties In The State.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	518,859.0	-	-	-	-	-	-	280,591.3	12,708.8	23,099.0	70,147.8	386,546.9	425,194.4	6/5/2019	3/5/2018	48	3/4/2022		
464880	Construction At Various Routes In District 6.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,321,099.6	-	-	-	-	-	-	-	-	-	-	-	1,184,186.1	6/5/2019	4/9/2018	72	4/8/2024		
464880	Construction At Various Routes In District 6.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	2,321,099.6	-	-	-	-	-	-	24,797.1	273,219.2	421,139.8	228,866.0	948,022.1	1,184,186.1	6/5/2019	4/9/2018	72	4/8/2024		
464890	Construction At Various Routes In Various Countiesin District 9, Removing Reflectors, Placing New Reflectors, Removing Damaged Raised Reflective Pavement Marker Castings	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	146,047.0	-	-	-	-	-	-	-	-	-	-	-	146,047.0	6/5/2019	4/23/2018	48	4/22/2022		
464920	Construction At Fai-57 I57 In Champaign & Douglas Counties Restriping Edge Lines And Some Pavement Grooving Prior To Stripping	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	714,332.5	-	-	-	-	-	-	1,350.4	337.6	337.6	337.6	2,363.3	698,851.2	6/5/2019	7/17/2018	48	7/16/2022		
464930	Construction At Various Routes In Champaign, Edgardouglas And Vermilion Counties Restriping Edge Lines, Rr Crossings & Turn Arrows At Intersections	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	306,123.1	-	-	-	-	-	-	136,461.3	34,115.3	34,115.3	30,281.4	234,973.3	305,136.6	6/5/2019	7/17/2018	48	7/16/2022		
464940	Construction At Various Routes In Various Countieswithin District 4, Epoxy And Modified Urethane Pavement Marking Lines, Letters And Symbols, & Removal Of Existing Mark	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,402,476.6	-	-	-	-	-	-	-	-	-	-	-	1,402,476.6	6/5/2019	6/12/2018	72	6/11/2024		
464940	Construction At Various Routes In Various Countieswithin District 4, Epoxy And Modified Urethane Pavement Marking Lines, Letters And Symbols, & Removal Of Existing Mark	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	1,402,476.6	-	-	-	-	-	-	976,555.5	225,743.5	244,138.9	244,138.9	1,690,576.7	1,402,476.6	6/5/2019	6/12/2018	72	6/11/2024		
464950	Construction At																							

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
464960	Construction At Various Routes In Madison County. Repairing Of Replacing Damaged Or Deteriorated Overhead Sign Structures	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	765,790.8	-	-	-	-	-	128,055.7	275,622.4	67,624.0	3,177.3	474,479.3	570,216.5	6/5/2019	12/19/2018	48	12/18/2022	
464970	Construction At Various Routes. Various Counties. Pavement Markings.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,337,766.1	-	-	-	-	-	-	181,091.5	-	488,265.4	669,356.9	669,356.9	6/5/2019	7/19/2019	72	7/18/2025	
464990	Construction At Various Routes. Various Counties. Repairing Or Replacing Damaged Or Deteriorated Overhead Sign Structures, And Supports At Various Locations In District 7	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,098,175.2	-	-	-	-	-	-	-	-	-	-	44,703.3	6/5/2019	7/17/2018	72	7/16/2024	
464990	Construction At Various Routes. Various Counties. Repairing Or Replacing Damaged Or Deteriorated Overhead Sign Structures, And Supports At Various Locations In District 7	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,098,175.2	-	-	-	-	-	-	-	-	-	-	44,703.3	6/5/2019	7/17/2018	72	7/16/2024	
465010	Construction At ___ In Ford Co. Removal And Replacement Of Raised Reflective Pavement Markers And Replacement Reflectors.	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	257,475.0	-	-	-	-	-	107,780.0	68,550.0	26,945.0	26,945.0	230,220.0	257,475.0	6/5/2019	10/26/2018	48	10/25/2022	
465020	Construction At Various Routes In Various Counties Removing And Replacing Reflectors	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	624,239.0	-	-	-	-	-	410,780.0	213,459.0	102,695.0	102,695.0	829,629.0	624,239.0	6/5/2019	10/26/2018	48	10/25/2022	
465030	Construction At Various Routes. Various Counties. Remove And Replace Pavement Markings.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,523,875.0	-	-	-	-	-	388,997.2	253,342.2	54,532.0	320,103.0	1,016,974.3	1,016,974.3	6/5/2019	2/20/2019	72	2/19/2025	
465040	Construction At Various Routes. Repairing Pavement Marking Lines. Grooving And Removing Of Existing Pavement Markings On A Work Order Basis. Various Counties In District 7.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	903,317.4	-	-	-	-	-	353,186.6	160,342.5	88,296.7	88,296.7	690,122.5	513,529.2	6/5/2019	12/26/2018	48	12/25/2022	
465050	Construction At Various Routes. Dupage County. Apply Water Borne, Lead Free, White And Yellow Paint Pavement Marking Lines.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	845,000.0	-	-	-	-	-	189,778.0	47,444.5	47,444.5	148,070.9	432,737.8	337,848.8	6/5/2019	7/19/2019	17	12/31/2020	
465060	Construction At Various Routes. Cook County. Apply Water Borne, Lead Free White And Yellow Paint Pavement Marking Lines.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	820,000.0	-	-	-	-	-	-	99,949.0	508,680.8	-	608,629.8	608,629.8	6/5/2019	7/19/2019	48	7/18/2023	
465070	Construction At Various Routes. Lake County. Apply Water Borne, Lead Free White And Yellow Paint Pavement Marking Lines.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,186,000.0	-	-	-	-	-	-	301,818.3	213,896.1	1,603,589.0	2,119,303.5	578,620.7	6/5/2019	7/19/2019	17	12/31/2020	
465080	Construction At Various Routes. Various Counties. Apply Water Borne, Lead Free, White And Yellow Paint Pavement Markings.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	699,050.0	-	-	-	-	-	82,444.3	137,325.8	8,931.9	112,071.9	340,773.9	340,773.9	6/5/2019	7/23/2019	48	7/22/2023	
465090	Construction At Various Routes. Cook County. Remove And Replace Reflectors And Pavement Marker Castings.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	246,017.5	-	-	-	-	-	-	-	169,134.0	-	169,134.0	169,134.0	6/5/2019	7/19/2019	48	7/18/2023	
465110	Construction At Various Routes. Various Counties. Replace Reflective Guardrail/Terminal Markers And Place Linear Delineator Panels.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	202,125.9	-	-	-	-	-	6,750.0	1,687.5	1,687.5	145,795.5	155,920.5	152,545.5	6/5/2019	8/19/2019	48	8/18/2023	
465120	Construction At Various Routes. Various Counties. Remove And Replace Reflectors, Remove And Replace Pavement Marker Castings.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	127,240.7	-	-	-	-	-	4,424.1	34,818.6	1,106.0	2,520,024.0	2,560,372.7	127,240.7	6/5/2019	7/8/2019	48	7/7/2023	
465130	Construction At Various Routes. Various Counties. Remove And Replace Reflectors And Raised Pavement Marker Castings.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	202,445.0	-	-	-	-	-	7,500.0	1,875.0	1,875.0	147,995.0	159,245.0	155,495.0	6/5/2019	7/19/2019	48	7/18/2023	
465140	Construction At Various Routes. Various Counties. Remove And Replace Reflectors, Remove And Replace Pavement Marker Castings.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	158,331.8	-	-	-	-	-	3,853.9	582,716.0	963.5	119,461.2	706,994.7	158,271.2	6/5/2019	7/8/2019	48	7/7/2023	
465150	Construction At Various Routes. Vermillion County. Grooving And Pavement Striping.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	524,435.5	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/19/2019	48	7/18/2023	
465160	Construction At Various Routes. Various Counties. Remove And Replace Pavement Markers.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	571,844.6	-	-	-	-	-	-	344,017.3	-	179,825.9	523,843.2	523,843.2	6/5/2019	7/8/2019	48	7/7/2023	
465170	Construction At Various Routes. Various Counties. Remove And Replace Pavement Markings.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,098,685.5	-	-	-	-	-	-	405,954.2	-	-	405,954.2	405,954.2	6/5/2019	7/15/2019	72	7/14/2025	
465180	Construction At Various Routes. Various Counties. Repair Or Replace Damaged Sign Components.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,577,978.1	-	-	-	-	-	24,383.1	6,095.8	6,095.8	129,855.7	166,430.3	173,316.4	6/5/2019	7/16/2019	72	7/15/2025	
465190	Construction At Various Routes. Various Counties. Remove And Replace Guardrail Delineators.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	279,807.1	-	-	-	-	-	-	20,578.0	127,546.3	72,242.5	220,366.8	220,366.8	6/5/2019	7/10/2019	48	7/9/2023	
465200	Construction At Various Routes. Various Counties. Pavement Markings.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,587,475.0	-	-	-	-	-	-	277,170.2	-	-	277,170.2	277,170.2	6/5/2019	7/15/2019	72	7/14/2025	
465210	Construction At Various Routes. Various Counties. Remove And Replace Reflectors And Damaged Reflective Pavement Marker Castings.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	232,450.0	-	-	-	-	-	-	131,966.3	100,483.8	-	232,450.0	232,450.0	6/5/2019	7/19/2019	48	7/18/2023	
465260	Construction At Fai-255/270, I-255 @ Grey'S Farm Sparks Ln Collinsville, I270 /Fun & Sun @ W Chain Ofrocks Mitchell, Madison County. 2 Pump Station Improvements.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	60,484.8	-	-	-	-	-	2,722.5	680.6	680.6	1,415,741.0	1,419,824.8	60,484.8	6/5/2019	8/23/2019	48	8/22/2023	
465280	Building Rehabilitation On Il 121 At Mount Pulaski Pump Station & Illinois Central Railroad (Logan)	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	147,850.0	-	-	-	-	-	-	-	-	100,025.0	100,025.0	100,025.0	6/28/2019	3/25/2020	48	3/24/2024	
465290	Construction At Various Locations. Effingham County. New Automatic Transfer Switch And Miscellaneous Improvements To 3 Pump Stations.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	230,811.0	-	-	-	-	-	10,384.7	2,596.2	43,496.0	29,274.6	85,751.5	83,155.3	6/5/2019	7/11/2019	48	7/10/2023	
465300	Construction At Various Routes. Various Counties. Remove And Replace Reflectors And Raised Pavement Marker Castings.	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	977,769.6	-	-	-	-	-	-	-	-	117,343.9	117,343.9	117,343.9	6/5/2019	10/21/2019	48	10/20/2023	
465310	Construction At Various Routes. Various Counties. Pavement Marking Rehabilitation.	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	556,835.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/4/2019	48	11/3/2023	
465320	Replace Various Lengths Of Guardrail Reflectors & Replace Delineation Panel On Various Routes In Various Counties In District 7. (Various)	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	179,140.0	-	-	-	-	-	-	-	-	8,060.0	8,060.0	8,060.0	6/28/2019	4/9/2020	48	4/8/2024	
465330	On-Call Pavement Marking With Various Material: Thermoplastic, Paint, Preformed Plastic, Polyurea, Modified Urethane, Pavement Marking Removal, Hot Spray Thermoplastic, Grooving, & Aerial Markings	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	1,187,470.0	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	2/14/2020	72	2/13/2026	
465340	Pavement Marking Repair At Various Locations In Dewitt, Mclean, & Platt Counties (Various)	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	949,958.8	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	2/20/2020	48	2/19/2024	
465350	Construction At Various Routes. Various Counties. Pavement Marking Rehabilitation.	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	781,385.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/4/2019	48	11/3/2023	
465360	Replacing Reflectors & Raised Pavement Marker Castings Within The Limits Shown (Various)	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	771,747.0	-	-	-	-	-	-	-	-	55,060.2	55,060.2	55,060.2	6/5/2019	12/4/2019	48	12/3/2023	
465410	Pavement Marking On Various Routes In Various Counties In District 6.	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	1,899,914.9	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/3/2020	72	6/2/2026	
469020	Replace 3 Span Structures Sn 032-7004 & Sn 032-7099 Carrying Price St Over IBM Canal, Seal & Stripe Parking Lots, & Other Work At Stratton State Park Morris (Grundy)	Non-Bond		011494427900100	Statewide - Road Improvements - Local Share of Road Fund/Road Program	924,860.5	-	-	-	-	-	-	-	27,450.0	439,246.2	466,696.2	466,696.2	6/5/2019	12/4/2019	48	12/3/2023	
469030	Construction At Rock Cut State Park, In Winnebago Co. Hma Resurfacing	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,933,835.5	-	-	-	-	-	1,116,310.2	2,051,988.3	35,601.0	1,435,076.5	4,638,976.0	5,254,799.8	6/5/2019	12/24/2018	72	12/23/2024	
469040	Construction At Park Road Entrance To Eldon Hazlet State Park (Idnr) Removal Of Culverts & Install- Ation Of Box And Pipe Culverts.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	324,763.4	-	-	-	-	-	-	42.7	-	-	42.7	324,763.4	6/5/2019	8/23/2018	48	8/22/2022	
469060	Resurface & Reconstruct Park Rds & Parking Lots, Drainage Improvements, Ada Sidewalk/Ramp Upgrades & All Other Necessary Work. (Stenshenson)	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,108,761.6	-	-	-	-	-	-	-	307,999.8	802,105.4	1,110,105.2	1,110,105.2	6/5/2019	12/6/2019	72	12/5/2025	
469090	Hma Resurfacing, Campground, Roadway, & Parking Improvements; Parking Lot Improvements; & Other Misc Improvements In The Park (Vermillion)	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,224,428.7	-	-	-	-	-	-	-	56,250.0	1,878,520.1	1,934,770.1	1,934,770.1	6/5/2019	12/4/2019	72	12/3/2025	
469100	Resurface Park Roads/Parking Lots, Pavement Marking, Culvert Replacement & Campsite Paving At Multiple Locations: Fort Kaskaskia & Herse Menard Home In Ellis Grove/Fort De Chartres. (Randolph)	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	298,680.1	-	-	-	-	-	-	-	-	14,208.6	14,208.6	14,208.6	6/5/2019	6/3/2020	48	6/2/2024	
469140	Construction At Kickapoo State Recreation Area; Sn 092-9904 Carrying Skyline, Dr Over The Vermillion River In Vermillion County. Remove Debris.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	125,000.0	-	-	-	-	-	-	13,240.0	-	-	13,240.0	125,000.0	6/5/2019	12/11/2018	48	12/10/2022	
469150	Construction At Park Road @ World Shooting Complex In Sparta, Randolph County. Reconstruct Hma Pavement, Oil & Chip Existing Rds & Paths, And Seal And Stripe Parking Lot.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	683,489.5	-	-	-	-	-	379,080.2	149,869.0	33,725.5	10,649.5	573,324.2	586,449.2	6/5/2019	5/28/2019	48	5/27/2023	
469160	Construction At Park Roads Within Eldon Hazlet State Park, Clinton County. Resurface Park Roads And Parking Lot, Ada Sidewalk And Ramp Upgrades. Replace Culverts.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,296,367.4	-	-	-	-	-	187,339.4	992,058.7	25,444.5								

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information				
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
060A950	Construction At Fau-3887, Il 31 In West Dundee. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	3,048,522.3	-	-	-	-	-	-	-	-	-	2,950,456.7	6/5/2019	3/6/2013	72	3/5/2019	
060B420	Construction At Fau-1321, Il Rt19 In Bensenville.	Bond	8A	5544948079000210	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	18,859,589.0	-	-	-	-	-	-	-	-	-	16,811,791.7	6/5/2019	5/28/2015	72	5/27/2021	
060B420	Construction At Fau-1321, Il Rt19 In Bensenville.	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	18,859,589.0	-	-	-	-	-	-	-	-	-	16,811,791.7	6/5/2019	5/28/2015	72	5/27/2021	
060C480	Construction At Fau-3512, Us14 In City Of Des Plaines In Cook County Relocation Of Pump Station 8 On Us 14. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700018	Statewide - Transportation and Related Construction	7,246,288.8	-	-	-	-	-	-	1,842,308.0	17,251.2	1,688,568.8	3,548,128.0	6/5/2019	6/7/2018	72	6/6/2024	
060D770	Roadway Construction & Ramp Rehab. Replacement Of Concrete Deck,Bearings Exp Jct & Wingwalls. Repairsubstructure. Project 3,709 LI(Cook) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	4,711,922.5	-	-	-	-	-	-	-	-	225,000.0	225,000.0	225,000.0	6/28/2019	5/21/2020	72	5/20/2026
060F050	Construction At Fap-330, Us 45 From 159Th St To 179Th St In Villages Of Orland Park, Orland Hills & Tinley Park In Cook Co. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	32,357,740.4	-	-	-	-	-	-	-	-	-	32,320,573.8	6/5/2019	8/6/2013	72	8/5/2019	
060F050	Construction At Fap-330, Us 45 From 159Th St To 179Th St In Villages Of Orland Park, Orland Hills & Tinley Park In Cook Co. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	32,357,740.4	-	-	-	-	7,951.7	1,987.9	1,987.9	1,987.9	13,915.5	32,320,573.8	6/5/2019	8/6/2013	72	8/5/2019	
060F120	Construction At Fai-55, @ Arsenal Rd Interchange In Channahon. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Bond	4G	5534944477000017	Statewide - Transportation and Related Construction	37,725,094.1	-	-	-	-	-	-	-	-	-	37,694,240.4	6/5/2019	8/11/2011	72	8/11/2017	
060F120	Construction At Fai-55, @ Arsenal Rd Interchange In Channahon. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	37,725,094.1	-	-	-	-	-	-	-	-	-	37,694,240.4	6/5/2019	8/11/2011	72	8/11/2017	
060G370	Construction At Us 12/45 (Manheim Rd) From Il 19 To I-190. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	43,897,015.7	-	-	-	-	-	-	-	60,137.1	-	60,137.1	43,897,015.7	6/5/2019	5/15/2013	74	7/11/2019
060G370	Construction At Us 12/45 (Manheim Rd) From Il 19 To I-190. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	43,897,015.7	-	-	-	-	-	-	-	-	-	43,897,015.7	6/5/2019	5/15/2013	74	7/11/2019	
060G480	Construction At Fau-3509, Sheridan Rd From Lake Cook Rd To Winnetka Ave For 4.8 Mi In Villages Of Winnetka & Glencoe.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	4,430,867.7	-	-	-	-	-	-	-	-	283,759.0	286,692.7	4,411,534.9	6/5/2019	8/25/2015	72	8/24/2021
060H210	Construction At Bridge Over Long Run Ck On Il 171 At Archer Avenue. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	6,550,736.8	-	-	-	-	-	125,504.3	451,964.0	28,640.7	451,964.0	1,058,073.0	6,544,661.4	6/5/2019	7/18/2016	72	7/17/2022
060H440	Construction At Fau-3537, Lake St Over Addison Ck Within Villages Of Stone Park & Melrose Pk. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Bond	4G	5534944477000017	Statewide - Transportation and Related Construction	3,545,513.2	-	-	-	-	-	-	-	-	-	3,544,123.2	6/5/2019	6/20/2011	72	6/20/2017	
060I320	Construction At Fap-349, Us Rt 30 From Briarcliff Rd To Us Rt 34 Located Within Village Of Montgomery & Oswego. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	22,046,939.3	-	-	-	-	-	-	-	21,713.4	-	21,713.4	22,046,939.3	6/5/2019	2/6/2013	72	2/5/2019
060I320	Construction At Fap-349, Us Rt 30 From Briarcliff Rd To Us Rt 34 Located Within Village Of Montgomery & Oswego. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	22,046,939.3	-	-	-	-	-	-	-	-	-	22,046,939.3	6/5/2019	2/6/2013	72	2/5/2019	
060J130	Construction At Fap-343, Il Rt 68 In Village Of Northbrook In Northfield Twpsh In Cook County Culvert Replacement And Improvements To Ada Ramps Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	7,080,516.3	-	-	-	-	-	-	-	-	-	6,628,593.7	6/5/2019	2/27/2018	72	2/26/2024	
060J130	Construction At Fap-343, Il Rt 68 In Village Of Northbrook In Northfield Twpsh In Cook County Culvert Replacement And Improvements To Ada Ramps Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	7,080,516.3	-	-	-	-	-	-	-	-	-	6,628,593.7	6/5/2019	2/27/2018	72	2/26/2024	
060J130	Construction At Fap-343, Il Rt 68 In Village Of Northbrook In Northfield Twpsh In Cook County Culvert Replacement And Improvements To Ada Ramps Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	7,080,516.3	-	-	-	-	2,226,473.5	1,983,905.1	442,602.1	340,648.6	4,993,629.4	6,628,593.7	6/5/2019	2/27/2018	72	2/26/2024	
060J150	Construction At Fai-90/94, 63Rd St Over I-90/94 (Dan Ryan Expwy) In Chicago. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	8,667,256.0	-	-	-	-	-	-	769.0	-	769.0	8,667,256.0	6/5/2019	8/4/2014	72	8/3/2020	
060J390	Construction At Fau-3512, Us 14 At Broadway Within The City Of Des Plaines. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	3,116,292.3	-	-	-	-	-	-	-	37,144.8	-	37,144.8	2,867,469.4	6/5/2019	4/13/2017	72	4/12/2023
060K720	Construction At Fap-370, Western Ave Over Cal-Sag Channel Br Rehab & Paint From 325' N Of Western Ave & Des Plaines St, Etc Cook Co Bridge Work. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	10,689,368.6	-	-	-	-	-	-	375,000.0	-	519,136.1	894,136.1	894,136.1	6/5/2019	10/17/2019	72	10/16/2025
060K730	Construction At Fap-351 & 350, Us 6 And Il 50 Over Midlothian Creek In Oak Forest, Bremen Township. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,798,769.9	-	-	-	-	437.5	27,594.4	23,757.9	34,373.9	86,163.6	4,347,848.2	6/5/2019	10/13/2017	72	10/12/2023	
060K730	Construction At Fap-351 & 350, Us 6 And Il 50 Over Midlothian Creek In Oak Forest, Bremen Township. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	4,798,769.9	-	-	-	-	-	-	-	-	-	4,347,848.2	6/5/2019	10/13/2017	72	10/12/2023	
060K730	Construction At Fap-351 & 350, Us 6 And Il 50 Over Midlothian Creek In Oak Forest, Bremen Township. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	4,798,769.9	-	-	-	-	408,711.9	450,802.7	345,502.6	142,044.5	1,347,061.6	4,347,848.2	6/5/2019	10/13/2017	72	10/12/2023	
060K780	Construction At Fap-358, Us Rt 6/830 Over Little Calumet Rvr. Landscaping Along Fai Rte 55 E Of Fai Rte 194 E Of Chicago. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	5,869,452.2	-	-	-	-	1,264,701.2	765,406.9	1,059,098.7	270,999.8	3,360,206.7	5,142,555.8	6/5/2019	6/20/2018	72	6/19/2024	
060K800	Construction At Fap-346, Us 41; Union Pacific Rr Over Il Rt 132 Within Village Of Gurnee Lake Co Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	21,050,518.2	-	-	-	-	-	-	-	-	-	14,172,653.0	6/5/2019	2/14/2017	72	2/13/2023	
060K800	Construction At Fap-346, Us 41; Union Pacific Rr Over Il Rt 132 Within Village Of Gurnee Lake Co Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	21,050,518.2	-	-	-	-	-	-	-	-	-	14,172,653.0	6/5/2019	2/14/2017	72	2/13/2023	
060K800	Construction At Fap-346, Us 41; Union Pacific Rr Over Il Rt 132 Within Village Of Gurnee Lake Co Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	21,050,518.2	-	-	-	-	414,272.5	103,568.1	93,623.1	2,446,343.0	3,057,806.6	14,172,653.0	6/5/2019	2/14/2017	72	2/13/2023	
060K800	Construction At Fap-346, Us 41; Union Pacific Rr Over Il Rt 132 Within Village Of Gurnee Lake Co Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	21,050,518.2	-	-	-	-	-	-	-	-	-	14,172,653.0	6/5/2019	2/14/2017	72	2/13/2023	
060L710	Construction At Fap 351 (Il 7/159Th St) From Gougar Rd To Will-Cook Rd In Village Of Homer Glen Homer Twp Lockport & Orland Park Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	67,296,834.6	-	-	-	-	-	-	-	-	-	62,713,049.5	6/5/2019	4/7/2015	72	4/6/2021	
060L710	Construction At Fap 351 (Il 7/159Th St) From Gougar Rd To Will-Cook Rd In Village Of Homer Glen Homer Twp Lockport & Orland Park Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	67,296,834.6	212,195.0	580,467.9	237,740.3	(293,610.9)	736,792.3	4,642,790.1	4,010,711.2	1,591,788.9	124,376.8	10,369,666.9	62,713,049.5	6/5/2019	4/7/2015	72	4/6/2021
060L720	Construction At Fap 351 (Us 6/17/159Th St) From Will-Cook Rd To Ravinia Av. Located In Village Of Orland Pk & Towns Hip Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	61,586,719.0	-	-	-	-	-	-	-	-	-	53,941,252.9	6/5/2019	3/26/2015	72	3/25/2021	
060L720	Construction At Fap 351 (Us 6/17/159Th St) From Will-Cook Rd To Ravinia Av. Located In Village Of Orland Pk & Towns Hip Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	61,586,719.0	-	-	-	-	-	-	-	-	-	53,941,252.9	6/5/2019	3/26/2015	72	3/25/2021	
060L720	Construction At Fap 351 (Us 6/17/159Th St) From Will-Cook Rd To Ravinia Av. Located In Village Of Orland Pk & Towns Hip Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	61,586,719.0	-	-	-	-	-	-	-	-	-	53,941,252.9	6/5/2019	3/26/2015	72	3/25/2021	
060L720	Construction At Fap 351 (Us 6/17/159Th St) From Will-Cook Rd To Ravinia Av. Located In Village Of Orland Pk & Towns Hip Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	61,586,719.0	-	-	-	-	-	-	-	-	-	53,941,252.9	6/5/2019	3/26/2015	72	3/25/2021	
060L720	Construction At Fap 351 (Us 6/17/159Th St) From Will-Cook Rd To Ravinia Av. Located In Village Of Orland Pk & Towns Hip Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	61,586,719.0	-	-	-	-	-	-	-	-	-	53,941,252.9	6/5/2019	3/26/2015	72	3/25/2021	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
060L720	Construction At Fap 351 (Us 61/7/159Th St) From Will-Cook Rd To Ravinia Av. Located In Village Of Orland Pk & Towns Hip Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	61,586,719.0	-	-	-	-	-	1,444,948.5	2,639,232.2	1,200,989.7	585,342.8	5,870,414.2	53,941,252.9	6/5/2019	3/26/2015	72	3/25/2021	
060L880	Designed Overlay & ADA Pedestrian Ramps On Bryn Mawr Av. E Of Il 43 & Extending 2.14 Mi To The E. City Of Chicago (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	2,124,700.0	-	-	-	-	-	-	-	95,250.0	860,548.0	955,798.0	955,798.0	6/28/2019	3/2/2020	72	3/1/2026	
060M030	Construction At Fau-1607, 15-4Th St (Pulaski Rd) From 194 To Michigan City Rd In City Of Calumet City & Village Of Dolton. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	231,240.2	-	-	-	-	-	-	-	-	-	-	227,186.4	6/5/2019	6/13/2017	48	6/12/2021	
060M620	Construction At On Us 45 (Lagrange Rd) From 131St St To 143Rd St In The Villages Of Orland Park And Palos Park. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	32,536,784.2	-	-	-	-	-	-	-	-	-	-	32,536,784.2	6/5/2019	7/31/2013	72	7/30/2019	
060M620	Construction At On Us 45 (Lagrange Rd) From 131St St To 143Rd St In The Villages Of Orland Park And Palos Park. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	32,536,784.2	-	(1,611,905.1)	-	-	(1,611,905.1)	-	-	-	-	-	32,536,784.2	6/5/2019	7/31/2013	72	7/30/2019	
060M680	Bridge Deck & Approach Overlay & Repairs. Deck Reconstruction, Substructure Repairs, Pavement Patch & Overlay On 016-0811.(Cook). Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	2,794,214.9	-	-	-	-	-	-	-	123,000.0	332,275.9	455,275.9	455,275.9	6/28/2019	2/20/2020	72	2/19/2026	
060M720	Construction At Fau-94 At Il 68/Dundee Rd In Northbrook. Cook County Deck Overlay, Joint And Structural Repairs. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,270,362.7	-	-	-	-	-	655,890.8	378,198.4	61,113.3	79,247.9	1,174,450.5	1,228,450.5	6/5/2019	4/3/2019	72	4/2/2025	
060M740	Construction At Fap-1321 Il19 Over Salk Creek In Wood Dale. Bridge Repair Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	585,062.1	-	-	-	-	-	7,063.6	2,401,258.0	1,765.9	1,765.9	2,411,853.3	585,062.1	6/5/2019	7/26/2018	48	7/25/2022	
060M750	Construction At Fau-290, Us 20 At Emroy Ave In The City Of Elmhurst. Dupage County. Bridge Deck Overlay And Joint Repair. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	442,728.8	-	-	-	-	-	290,933.4	59,618.4	72,733.4	72,733.4	496,018.5	442,728.8	6/5/2019	4/8/2019	48	4/7/2023	
060M810	Construction At Fau 3887 (Il 31) Over Fernon Ck.	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	3,864,432.2	-	-	-	-	-	-	-	-	-	-	3,864,432.2	6/5/2019	10/9/2015	72	10/8/2021	
060M880	Construction At I-55 Efr. Thomas Dillon Dr. East Of Frontage Rd In Village Of Channahon. Will Co. Bridge Repair. Fed Hwy Admin. Contract Eligible For Fed Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	454,150.2	-	-	-	-	-	-	9,150.0	-	120,969.8	130,119.8	168,357.2	6/5/2019	7/11/2018	48	7/10/2022	
060M900	049 Mi Bridge Repair, Bridge Jnt Repair, & Bridge Deck Overlay On Structure Carrying Us 14 Over US0(Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	474,343.0	-	-	-	-	-	-	-	-	18,000.0	18,000.0	18,000.0	6/28/2019	4/14/2020	48	4/13/2024	
060M930	Construction At Fap-353 Us30@ Deer Creek In Ford Heights. Bridge Work Inc Median Removal/Replacemnt Deck Slab Repair Scarification & Overlay. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	326,813.4	-	-	-	-	-	13,520.3	1,598.5	3,380.1	540,774.0	559,272.9	326,813.4	6/5/2019	7/26/2018	48	7/25/2022	
060M990	Construction At Fap-607, Us30(Cass St) Over Spring Ck In City Of Joliet. Will County. Bridge Deck Repairs And Thin Polymer Overlay Added. Fed Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	120,334.5	-	-	-	-	-	32,738.0	33,271.8	8,184.5	8,184.5	82,378.8	120,334.5	6/5/2019	2/20/2019	48	2/19/2023	
060N000	Construction At Fap-852,Us52 Over Forked Creek 1.3Miles W Of Us45. Will County. Bridge Deck Overlay And Joint Repairs. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	301,046.2	-	-	-	-	-	88,967.7	22,241.9	130,591.9	22,241.9	264,043.5	227,059.6	6/5/2019	4/8/2019	48	4/7/2023	
060N210	Construction At Fau-3603, Chicago Heights Rd, Glenwood Rd Over Thorn Creek. Cook County. Replace Bridge Superstructure & Substructure Repairs. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,337,417.9	-	-	-	-	-	134,373.0	532,975.0	33,593.3	196,963.8	897,905.1	436,486.9	6/5/2019	5/21/2019	72	5/20/2025	
060N830	Construction At Fap-305, Willow Rd Over Lehigh And Soo Line In Glenview. Cook County. Rehabilitation and Widening. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	9,202,298.5	-	-	-	-	-	2,024,676.2	1,943,943.9	642,001.6	1,278,564.3	5,889,185.9	6,353,975.9	6/5/2019	4/19/2019	72	4/18/2025	
060N870	Construction At Fau80 From 1.11 Mi W Of Us30 To 32 Mi E Of Us30. Reconstruction, Re-Decking, Partial Bridge Replacement In Vil Of Lenox. Fed Admin Contract Eligible For Federal Reimbursement	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	47,867,201.3	68,380.0	247,025.7	136,418.9	284,756.5	736,581.1	3,231,075.1	3,019,443.4	660,086.1	2,384,044.6	9,294,649.1	11,805,432.0	6/5/2019	8/27/2018	72	8/26/2024	
060P050	Construction At Fau-3778, Pulaski Rd (Fau 3778) @ 203Rd St In Village Of Olympia Fields In Cook Cnty Intersection And Traffic Signal Installation Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	1,356,358.9	-	-	-	-	-	232,184.6	85,523.8	58,046.1	4,499.9	380,254.4	1,356,358.9	6/5/2019	8/7/2017	72	8/6/2023	
060P550	Construction At Various Routes From Ruby St To Brandon Rd In Joliet - Local Centralized Control & Operation Of 6 Movable Bridges. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	21,477,821.1	-	-	-	-	-	-	-	-	-	-	6,159,439.9	6/5/2019	7/31/2018	72	7/30/2024	
060P550	Construction At Various Routes From Ruby St To Brandon Rd In Joliet - Local Centralized Control & Operation Of Movable Bridges. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	21,477,821.1	-	-	-	-	-	353,868.9	1,718,373.4	1,612,068.6	1,031,192.3	4,715,503.1	6,159,439.9	6/5/2019	7/31/2018	72	7/30/2024	
060P660	Construction At Fau3887 Il31 South Of Miller Rd In carpentersville Extending 47 Miles To N Through Unincorporated Kane County - Channelization. Fed Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,889,820.9	-	-	-	-	-	-	687,053.7	576,632.6	178,795.4	1,442,481.7	1,822,422.0	6/5/2019	8/27/2018	72	8/26/2024	
060P680	Construction At Fap-365,Il56 From Naperville Rd To Il53 Park Ave Intersection. Dupage County Resurface & Retrofit Sidewalks & Signals For ADA Compliance Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	3,218,826.8	-	-	-	-	-	811,102.7	1,251,971.8	310,907.9	202,775.7	2,576,758.1	3,140,887.1	6/5/2019	4/2/2019	72	4/1/2025	
060P950	Construction At Fap 575 (Us 30) Rdwy Construction & Us 30 Over Lily Cache Ck All Between Il 59 & 155In Village Of Plainfield Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	19,484,438.4	-	-	-	-	-	1,517.7	379.4	379.4	379.4	2,656.0	19,484,438.4	6/5/2019	3/26/2015	72	3/25/2021	
060P960	Construction At Fap-352, Il Rt 137 Structure Carrying Greenwood Ave Over Amstutz Exp. Within City Of Waukegan. Federal Higway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	2,510,017.4	-	-	-	-	-	46,141.8	7,686.4	24,974.7	11,535.5	90,338.3	2,284,533.6	6/5/2019	9/12/2017	72	9/11/2023	
060R060	Construction At Fap-311, 1.5Mi W Of Il 59 Where Ogden Ave (Us41) Crosses The Cr Rr.	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	24,251,505.6	-	-	-	-	-	-	-	-	-	-	24,251,505.6	6/5/2019	6/12/2014	72	6/11/2020	
060R300	Construction At Fap-338, Il 59 From S Of Aurora Ave To N Of N Aurora Rd Within Cities Of Naperville & Aurora. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	37,797,241.0	-	-	-	-	-	-	-	-	-	-	37,791,165.4	6/5/2019	8/22/2013	72	8/21/2019	
060R300	Construction At Fap-338, Il 59 From S Of Aurora Ave To N Of N Aurora Rd Within Cities Of Naperville & Aurora. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	37,797,241.0	-	-	-	-	-	-	-	-	-	-	37,791,165.4	6/5/2019	8/22/2013	72	8/21/2019	
060R420	Construction At Fap-330, Us Rt 45 From N Of Il 83 (Calumet Sag Rd) To West Creek Rd In Palos Park. Cook County. 3P Resurfacing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,728,652.4	-	-	-	-	-	1,125,214.1	306,167.0	52,348.1	170,792.2	1,654,521.4	1,424,488.4	6/5/2019	5/21/2019	72	5/20/2025	
060R520	Construction At Fau-297,Us6 Over Marley Ck,Us6, Cedar Rd-Will Cook Rd. Will Co. Reconstruct And Resurface. Replace Bridge, Drainage, Landscape, Mrkgs. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	14,435,286.7	-	-	-	-	-	-	13,947.1	805,030.0	1,140,957.2	1,959,934.3	2,522,434.3	6/5/2019	6/4/2019	72	6/3/2025	
060R650	Construction At Fap-876, Il 1 City Of Harvey. Cook County. Polymer Overlay On Bridge Deck. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	104,755.5	-	-	-	-	-	52,403.7	5,487.8	1,912.4	13,100.9	72,904.8	104,755.5	6/5/2019	4/8/2019	48	4/7/2023	
060R660	Bridge Deck Overlay And Joint Repairs Of Chicago Ave Over The Des Plaines River. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	573,893.3	-	-	-	-	-	-	-	-	159,536.7	159,536.7	159,536.7	6/28/2019	4/21/2020	48	4/20/2024	
060R670	Bridge Deck Overlay, Deck It Repairs & Traffic Signal Modification, Grand Av Over Des Plaines Rvrrd, River Grove. (Cook) (Sn 016-0855). Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,093,570.3	-	-	-	-	-	-	-	45,000.0	376,986.5	421,986.5	421,986.5	6/5/2019	12/10/2019	72	12/9/2025	
060R680	Construction At Fau-2706, Il Rt 43 Over Il Rt 120. Lake County. Bridge Work. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,878,016.6	-	-	-	-	-	643,238.8	1,037,057.8	81,144.0	15,614.9	1,777,055.6	1,859,091.6	6/5/2019	4/5/2019	72	4/4/2025	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
060R690	Construction At Fau-1312, Golf Rd Over E And W Forks Branch Chiago River. Cook County Deck Patching & Scarification, Repairs To Abutment, Joints & Slab. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	974,043.7	-	-	-	-	-	120,840.1	414,781.6	71,951.4	80,448.6	688,021.7	730,021.7	6/5/2019	4/8/2019	48	4/7/2023	
060R720	Deck Replacement, Resurface Approaches & Deck Repair on Structure Carrying Central Rd Over Des Plaines Rv In Maine/Northfield Townships (Cook) Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	593,744.2	-	-	-	-	-	-	-	-	25,500.0	25,500.0	25,500.0	6/28/2019	4/14/2020	48	4/13/2024	
060R730	Construction At Fap-372 II 171 First Ave Over Salt Creek In Lyons. Bridge Repair, Overlay, Slab And Joint Repair. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	449,963.3	-	-	-	-	-	297,145.1	7,419.6	9,055.1	16,033.4	329,653.3	405,991.2	6/5/2019	7/26/2018	48	7/25/2022	
060R740	Construction At Fap-840, II 50 Over Rock Creek S O'Pauling Road. Will County. Bridge Deck Overlay And Joint Repair. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	742,617.6	-	-	-	-	-	186,043.2	310,299.7	79,209.5	39,307.6	614,860.0	637,360.0	6/5/2019	5/23/2019	48	5/22/2023	
060R750	Construction At Fap-353, Us30 Over Thorn Creek In Chicago Heights. Cook County. Bridge Deck Latex Concrete Overlay & Scarification & Other Repairs. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	383,165.1	-	-	-	-	-	296,829.4	19,486.0	74,207.3	5,787.6	396,310.3	383,165.1	6/5/2019	4/8/2019	48	4/7/2023	
060R790	Construction At Fap-334, Us12 (Rand Rd) Over Nippersink Lake Channel In Village Of Fox Lake-Lake Co. Bridge Deck Overlay And Bridge Joint Repairs. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,354,491.9	-	-	-	-	-	-	-	-	-	-	2,239,360.4	6/5/2019	12/19/2018	72	12/18/2024	
060R790	Construction At Fap-334, Us12 (Rand Rd) Over Nippersink Lake Channel In Village Of Fox Lake-Lake Co. Bridge Deck Overlay And Bridge Joint Repairs. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	2,354,491.9	-	-	-	-	-	1,142,328.1	139,480.8	28,879.4	285,582.0	1,596,270.3	2,239,360.4	6/5/2019	12/19/2018	72	12/18/2024	
060R800	Construction At Fau3509, Sheridan Rd At Ravines, Lake/Cook Rd At Ravine. Cook County. Bridge Deck & Approach Overlay/Repairs/Reconstruct Deck Joints. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,664,910.8	-	-	-	-	-	72,000.0	203,904.5	35,046.2	278,332.0	589,282.7	589,282.7	6/5/2019	7/10/2019	72	7/9/2025	
060R910	Construction At Various Routes.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	152,934.2	-	-	-	-	-	-	-	-	-	-	140,719.5	6/5/2019	6/7/2012	36	6/7/2015	
060R960	Construction At Fap-362 Barrington Rd From Us Rt 20 To Schaumburg Rd	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,635,823.4	-	-	-	-	-	-	-	-	-	-	1,635,823.4	6/5/2019	9/8/2014	72	9/7/2020	
060T010	Construction At Fap-525, On Us 20 850' S Of Rd & Ends 1043' N Of Harmony Rd. Mchenry Co. Convert To Roundabout. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	6,044,778.7	297,964.7	-	470,951.6	16,000.0	784,916.3	1,109,791.8	594,049.9	399,001.1	1,140,380.2	3,243,223.0	4,419,277.5	6/5/2019	7/11/2018	72	7/10/2024	
060T050	1.5 Mi Of Reconstruction & Ada Improvements On Wolf Rd From Il 21 To N Of Hintz Rd In Village Of Wheeling. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	12,538,085.0	-	-	-	-	-	-	-	-	682,169.1	682,169.1	682,169.1	6/28/2019	4/3/2020	72	4/2/2026	
060T080	Construction At Fau 297 (Us 6) @ Parker Rd Located In Unincorp New Lenox, Twp Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	3,133,349.8	-	-	-	-	-	-	-	-	-	-	3,133,349.8	6/5/2019	12/8/2015	72	12/7/2021	
060T130	Construction At Fap-303, Il Rt 73 & Wilmet Rd In Mchenry Co. Channelization & Traffic Signal Installation. Ederal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,869,751.7	-	-	-	-	-	731,586.9	630,430.9	64,305.4	990,607.0	2,416,930.1	1,869,751.7	6/5/2019	12/14/2018	72	12/13/2024	
060T200	Construction At Il 1 From 154Th To 25Mi N Of 154Th In Village Of Phoenix And City Of Harvey Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	2,373,818.1	-	-	-	-	-	-	76,172.7	92,346.3	-	168,519.0	2,373,818.1	6/5/2019	10/27/2016	72	10/26/2022	
060T210	Construction At Fap-326, I147/Main St, Blackberry Ck Structure At Il 147 & Main St. Kane Co. Reconstruct	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	10,054,406.6	-	-	-	-	-	-	-	-	-	-	517,907.4	6/5/2019	6/4/2019	72	6/3/2025	
060T210	Intrctn, Remove/Replace Bridges, Install Signal. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	10,054,406.6	-	-	-	-	-	-	232,657.4	-	22,750.0	255,407.4	517,907.4	6/5/2019	6/4/2019	72	6/3/2025	
060T230	Construction At Fap-365, Il Rt 56 At Radam Rd In City Of Aurora. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	1,774,350.7	-	-	-	-	-	-	-	-	-	-	1,593,289.8	6/5/2019	2/22/2017	72	2/21/2023	
060T240	Construction At Fau-3565, Il 171/Archer Ave @ 104Th Ave/Willow Springs Rd Within Village Of Willow Springs Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	3,828,313.9	-	-	-	-	-	-	-	-	-	-	3,780,043.9	6/5/2019	8/20/2014	72	8/19/2020	
060T250	Construction At Fau-1374, Belmont Ave At Oriole Ave In The Village Of Elmwood Park With Traffic Signal Install, Resurfacing, Sidewalk, Curb, Gutterfed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	302,622.8	-	-	-	-	-	-	-	-	-	-	300,432.8	6/5/2019	2/22/2017	48	2/21/2021	
060T350	Construction At Fap-305, Willow Rd From Il 43 To I-94 Located Within The Villages Of Northfield, Northbrook & Glenview. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	29,846,413.1	-	-	-	-	-	-	376,241.1	-	-	376,241.1	29,846,413.1	6/5/2019	3/5/2013	72	3/4/2019	
060T350	Construction At Fap-305, Willow Rd From Il 43 To I-94 Located Within The Villages Of Northfield, Northbrook & Glenview. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	29,846,413.1	-	-	-	-	-	-	-	-	-	-	29,846,413.1	6/5/2019	3/5/2013	72	3/4/2019	
060T350	Construction At Fap-305, Willow Rd From Il 43 To I-94 Located Within The Villages Of Northfield, Northbrook & Glenview. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	29,846,413.1	-	-	-	-	-	-	-	-	-	-	29,846,413.1	6/5/2019	3/5/2013	72	3/4/2019	
060T430	Construction At Fai-57, 167Th St Br Over I57 In Cook Co. Bridge Deck Replacement & Approach Slab. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	4,237,066.2	-	-	-	-	-	1,012,076.8	1,858,685.8	253,019.2	513,348.2	3,637,130.0	3,902,082.4	6/5/2019	10/18/2018	72	10/17/2024	
060T440	Construction At Fai-57, Il 50 Over I57 Approx 1.5Mi Ne Of Interchange I57 & I-80 In Cook County Rehabilitation Of Bridge Sn 016-1014. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	3,097,799.6	-	-	-	-	-	-	-	-	-	-	2,796,781.0	6/5/2019	4/16/2018	72	4/15/2024	
060T440	Construction At Fai-57, Il 50 Over I57 Approx 1.5Mi Ne Of Interchange I57 & I-80 In Cook County Rehabilitation Of Bridge Sn 016-1014. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	3,097,799.6	-	-	-	-	-	590,974.1	491,183.9	166,480.3	122,994.9	1,371,633.2	2,796,781.0	6/5/2019	4/16/2018	72	4/15/2024	
060T490	Construction At Fau-3512, Us14 Northwest Hwy Approx 500' W Of Arlington Hgts To Se Thru Arlington Hgtsmt Prospect, Etc. Cook Co. Resurface/Ped Ramp Improved Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	4,259,497.2	-	-	-	-	-	-	-	-	-	-	3,556,946.0	6/5/2019	4/15/2019	72	4/14/2025	
060T490	Construction At Fau-3512, Us14 Northwest Hwy Approx 500' W Of Arlington Hgts To Se Thru Arlington Hgtsmt Prospect, Etc. Cook Co. Resurface/Ped Ramp Improved Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	4,259,497.2	-	-	-	-	-	1,430,952.7	380,464.0	72,156.3	713,075.6	2,596,648.6	3,556,946.0	6/5/2019	4/15/2019	72	4/14/2025	
060T750	Construction At Fap-344, Reconstruct Us 45 On A New Alignment And Re-Align Grass Lake Road To Create A Four-Legged Intersection With Us 45 And Millburn Rd In Villages Of Old Mill Creek And Lindenhurst	Non-Bond		0114944279007214	Millburn Bypass - Local Agency Reimbursed via Lake County Challenge Bonds	18,654,760.4	-	-	-	-	-	3,354,763.7	2,359,315.3	521,423.1	22,748.8	6,258,250.8	16,625,569.0	6/5/2019	6/7/2018	72	6/6/2024	
060T930	Construction At Fai 90/94 Ii-90/94 (Kennedy Expwy) Edens Expwy To Ohio St. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	6,610,021.5	-	-	-	-	-	-	-	32,587.1	-	32,587.1	6,316,715.3	6/5/2019	12/14/2015	72	12/13/2021	
060V000	Construction At Fap-347, Add Turn Lanes Roosevelt Road/Ardmore Avenue, Villa Park/Oak Brook Terrace. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	906,768.3	-	-	-	-	-	-	-	-	-	-	906,768.3	6/5/2019	3/29/2017	72	3/28/2023	
060V170	Construction At Fap-365/Fau 3545, Il 56 From I-355 To 22Nd St In Lombard, Oak Brook & Downers Grove. DuPage County. Resurfacing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	4,278,639.5	-	-	-	-	-	3,371,964.2	41,712.7	83,162.6	4,464.8	3,501,304.2	3,694,054.2	6/5/2019	5/29/2019	72	5/28/2025	
060V180	Construction At Fap-607, Us30 (Cass St) From Collins St & To I80 Through Joliet In Will County Resurfacing And Pedestrian Ramps On Us 30. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	1,698,305.5	-	-	-	-	-	10,080.0	2,520.0	21,000.0	2,520.0	36,120.0	1,698,305.5	6/5/2019	6/6/2018	72	6/5/2024	
060V210	Construction At Fai-94/90, Various Structures Between 13Th St To Crmak Rd & At Canal St Within City Of Chicago Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	2,267,561.8	-	-	-	-	-	-	-	-	-	-	2,152,091.8	6/5/2019	12/13/2016	72	12/12/2022	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
060V210	Construction At Fai-94/90, Various Structures Between 13Th St To Crmak Rd & At Canal St Within City Of Chicago Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	2,267,561.8	-	-	-	-	-	-	-	-	-	-	2,152,091.8	6/5/2019	12/13/2016	72	12/12/2022		
060V220	Construction At Fap-330, Us 12/45 Over Addison Ck. In Village Of Stone Park In Cook County. Remove 3Cell Cast-In-Place Box Culvert Replace With Slab. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,539,730.9	-	-	-	-	-	-	-	-	-	-	2,201,924.0	6/5/2019	4/23/2018	72	4/22/2024		
060V220	Construction At Fap-330, Us 12/45 Over Addison Ck. In Village Of Stone Park In Cook County. Remove 3Cell Cast-In-Place Box Culvert Replace With Slab. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,539,730.9	-	-	-	-	-	439,090.8	697,577.1	98,647.8	109,772.7	1,345,088.4	2,201,924.0	6/5/2019	4/23/2018	72	4/22/2024		
060V280	Construction At Fap-631, Il Rt 102 In Wesley Township In Will Co. Replace Bridge 099-0170 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000026	Statewide - Transportation and Related Construction	1,001,065.9	-	-	-	-	-	502,151.1	328,989.9	34,605.9	125,537.8	991,284.6	997,670.0	6/5/2019	10/18/2018	72	10/17/2024		
060V400	Intersection Channelization & New Traffic Signal On Us-6.(Maple Rd) At Gougar Rd Proposed Intersection Lighting.(Will) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944270001100	Preliminary engineering and construction engineering and contract costs of construction	2,663,059.8	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/10/2020	72	6/9/2026		
060V420	Construction At Fap-348, Il43/ Harlem Ave At 46Th/47Th St Within Villages Of Forest View, Lyons And Stickey. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,857,387.2	-	-	-	-	-	-	-	-	-	-	1,857,387.2	6/5/2019	4/19/2017	72	4/18/2023		
060V430	Construction At Fau-0313, Us52 (McDonough St) Begin Approx 100' Sw Of S Raymor Ave & East E On Us 52 Thru City Of Joliet. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	418,883.1	-	-	-	-	-	3,180.0	795.0	795.0	795.0	5,565.0	418,883.1	6/5/2019	9/18/2017	48	9/17/2021		
060V490	Construction At Fap-335, Il 60/83 0.1Mi E Of E/7Ee Rr To 0.1Mi E Of The Des Plaines River. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	2,809,735.5	-	-	-	-	-	-	-	25.0	-	25.0	2,809,735.5	6/5/2019	6/5/2017	72	6/4/2023		
060V520	Construction At Fau 1583 (115Th St) @ Palaski Rd In Village Of Alsip & City Of Chicago. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,284,731.0	-	-	-	-	-	-	-	6.0	-	6.0	1,284,731.0	6/5/2019	10/19/2015	72	10/18/2021		
060V550	Construction At Fap-541, Village Of Lindenhurst, Lake County. Widening, Resurfacing And Traffic Signal Modernization. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	15,745,184.2	-	-	-	-	-	-	-	-	-	-	11,271,680.5	6/5/2019	7/19/2018	72	7/18/2024		
060V550	Construction At Fap-541, Village Of Lindenhurst, Lake County. Widening, Resurfacing And Traffic Signal Modernization. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	15,745,184.2	-	-	-	-	-	3,203,284.5	2,547,299.5	785,775.0	1,857,496.0	8,393,855.0	11,271,680.5	6/5/2019	7/19/2018	72	7/18/2024		
060V570	Construction At Fap-345, Us 20 Over Il 59 In Villages Of Bartlett & Streamwood In Cook County. Roadway Reconstruction, Ramp Modification/New Fed Hwy Admin Contract Eligible For Fed Reimbursement	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	13,920,084.7	-	(42,821.1)	(5,811.6)	(60,721.6)	(109,354.3)	685,407.9	153,789.7	176,911.7	151,934.0	1,168,043.3	13,598,736.7	6/5/2019	12/28/2017	72	12/27/2023		
060V710	Construction At Fau-80, Old Plank Rd Trail Br Located In Villages Of New Lenox	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,378,425.3	-	-	-	-	-	-	-	1,311.2	-	1,311.2	1,378,425.3	6/5/2019	7/26/2016	72	7/25/2022		
060V940	Construction At Fau-2839, California Ave From 19Thave To Cermak Rd In Chicago. Cook County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	255,248.5	-	-	-	-	-	-	-	182,795.0	45,221.7	17,433.9	245,450.6	255,200.6	6/5/2019	5/20/2019	48	5/19/2023	
060V990	Construction At Fap 350 (Il 50) Along Vollmer Rd In Village Of Matteson Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,593,043.9	-	-	-	-	-	-	-	-	-	-	1,545,956.3	6/5/2019	3/18/2015	72	3/17/2021		
060W260	Construction At Fai-90/94/290, Halsted St & West Harrison St Bridges. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	46,845,676.7	-	-	-	-	-	-	-	-	-	-	46,845,676.7	6/5/2019	12/19/2013	72	12/18/2019		
060W330	Construction At Fau-2691, Wolf Rd At Weller'S Ditch In Des Plaines, Cook County. Removal Of Asphalt Overlay. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	545,819.1	-	-	-	-	-	-	-	386,186.0	-	5,449.0	391,635.0	545,819.1	6/5/2019	7/11/2018	48	7/10/2022	
060W550	Construction At Fap-344, Il 83(Kingery Hwy) Over Marion Hills Ditch (63Rd St Ditch) Il 83 @ 63Rd St & Wb 63Rd St Village Of Willowbrook. Federal Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	4,380,000.7	-	-	-	-	-	-	-	-	-	-	4,026,980.5	6/5/2019	5/4/2015	72	5/3/2021		
060W700	Construction At Various Routes	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	668,489.0	-	-	-	-	-	-	-	3,110.0	-	3,110.0	668,489.0	6/5/2019	9/10/2013	48	9/9/2017		
060W760	Construction At Fap-372, Il 171 & I55 In Villages Of Mccook & Summit In Cook County. Surface Prep & Painting Of Structural Steel. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	3,381,933.0	-	-	-	-	-	-	-	-	-	-	3,242,928.8	6/5/2019	7/24/2017	72	7/23/2023		
060W870	Construction At Fap-372, Il 171 & I55 In Mccook & Summit Cook County. Prepare And Paint Structural Steel,Contain/Dispose Lead Waste,Maintain Traffic.Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,284,150.0	-	-	-	-	-	422,268.4	978,180.0	105,567.1	247,510.0	1,753,525.5	1,722,958.4	6/5/2019	4/3/2019	72	4/2/2025		
060W920	Construction At Fap-333/344, Il 120(Belvidere Rd) And Us 45 Between Il 134 (Main St) And Winchester Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,526,798.3	-	-	-	-	-	-	-	-	-	-	1,526,798.3	6/5/2019	3/31/2017	72	3/30/2023		
060X070	Construction At Fai 55 (I-55) & Us 41 (Lake Shore Drive) In City Of Chicago. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	62,210,839.7	-	-	-	-	-	623,531.1	155,882.8	155,882.8	155,882.8	1,091,179.4	62,210,825.7	6/5/2019	8/28/2015	72	8/27/2021		
060X100	Construction At Fai-55, I55@ Weber Rd & 1.6Mi Of Weber Rd From Normantown Rd, Will County To Rodeo Drive In Bolingbrook And Romeoville.Fed Hwy Admin Cont Eligible Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	49,596,357.9	-	-	-	-	-	3,850.0	20,754.0	962.5	896.0	26,462.5	12,967,492.0	6/5/2019	4/16/2018	72	4/15/2024		
060X100	Construction At Fai-55, I55@ Weber Rd & 1.6Mi Of Weber Rd From Normantown Rd, Will County To Rodeo Drive In Bolingbrook And Romeoville.Fed Hwy Admin Cont Eligible Fed Reimbursement	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	49,596,357.9	-	-	-	-	-	-	-	-	-	-	12,967,492.0	6/5/2019	4/16/2018	72	4/15/2024		
060X100	Construction At Fai-55, I55@ Weber Rd & 1.6Mi Of Weber Rd From Normantown Rd, Will County To Rodeo Drive In Bolingbrook And Romeoville.Fed Hwy Admin Cont Eligible Fed Reimbursement	Bond	9A	695494427000115	Statewide - Transportation and Related Construction	49,596,357.9	-	240,802.3	378,079.1	58,402.8	677,284.1	2,111,882.0	2,498,180.1	348,444.2	2,850,311.9	7,808,818.1	12,967,492.0	6/5/2019	4/16/2018	72	4/15/2024		
060X390	Construction At Fap-333/Fau 1225, Il 120 Over Us41 & Uprr, Il 120 From Us41 To Knight In Lake County Bridge Deck Replacement And Substructure Rehab Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	7,894,691.3	-	-	-	-	-	-	-	3,650.7	2,535.7	6,186.4	7,844,116.2	6/5/2019	7/31/2017	72	7/30/2023		
060X390	Construction At Fap-333/Fau 1225, Il 120 Over Us41 & Uprr, Il 120 From Us41 To Knight In Lake County Bridge Deck Replacement And Substructure Rehab Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	7,894,691.3	-	-	-	-	-	692,116.1	790,430.3	302,427.7	173,029.0	1,958,003.2	7,844,116.2	6/5/2019	7/31/2017	72	7/30/2023		
060X400	Construction At Fap-342/Fap-333, Il Rt 120 Over Cpr & Greenleaf Ave In Lake County Bridge Deck Replacement And Substructure Rehab Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	8,297,897.1	-	-	-	-	-	-	-	-	-	-	7,786,812.9	6/5/2019	8/2/2017	72	8/1/2023		
060X400	Construction At Fap-342/Fap-333, Il Rt 120 Over Cpr & Greenleaf Ave In Lake County Bridge Deck Replacement And Substructure Rehab Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	8,297,897.1	-	-	-	-	-	849,684.3	430,584.1	64,292.0	66,252.9	1,410,813.3	7,786,812.9	6/5/2019	8/2/2017	72	8/1/2023		
060X510	Construction At Fap-334, Us Rt 12, Over Sb Il Rt 59 Located In Village Of Fox Lake. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	3,311,798.9	-	-	-	-	-	-	198,567.6	-	80,845.4	279,413.1	2,926,415.2	6/5/2019	4/13/2018	72	4/12/2024		
060X560	Construction At Fai-90, E River Br Rd From Over I-90 & New Eb Cd Roadway Exiting To Sb Cumberland Ave Federal Highway Admincontract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	24,278,277.1	-	-	-	-	-	-	-	-	-	-	24,144,749.5	6/5/2019	10/26/2016	72	10/25/2022		
060X560	Construction At Fai-90, E River Br Rd From Over I-90 & New Eb Cd Roadway Exiting To Sb Cumberland Ave Federal Highway Admincontract Eligible For Federal Reimbursement	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	24,278,277.1	(1,157,227.5)	149,687.2	(41,451.7)	12,283.6	(1,036,708.4)	284,700.1	117,321.2	293,972.8	1,138,685.0	1,834,679.0	24,144,749.5	6/5/2019	10/26/2016	72	10/25/2022		
060X590	Construction At Fap-870, Il 53 N Bolingbrook Dr & Royce Rd In Village Of Bolingbrook Will County Intersection Improvement And Signal Installation Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	881,598.5	-	-	-	-	-	75,833.2	16,738.7	10,572.5	22,391.9	125,536.3	841,500.0	6/5/2019	3/12/2018	48	3/11/2022		
060X610	Construction At Fai-290 2 New Wb Lanes Along I-290From Peoria To Racine St, To Proposed Nw Flyover Incity Of Chicago Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	33,035,129.8	-	-	-	-	-	-	-	-	-	-	33,034,344.5	6/5/2019	4/27/2015	72	4/26/2021		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
060X610	Construction At Fai-290 2 New Wb Lanes Along I-290 From Peoria To Racine St, To Proposed Nw Flyover Incity Of Chicago Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	33,035,129.8	-	-	-	-	-	-	-	-	-	-	33,034,344.5	6/5/2019	4/27/2015	72	4/26/2021	
060X750	Construction At Fai-90/94, I290/Congress Pkwy Eb Over 190/94, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	22,296,189.2	-	-	-	-	-	-	-	-	-	-	22,054,325.4	6/5/2019	9/12/2017	72	9/11/2023	
060X750	Construction At Fai-90/94, I290/Congress Pkwy Eb Over 190/94, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	22,296,189.2	-	-	-	-	-	1,809,399.0	1,319,997.2	603,001.3	20,352.8	3,752,750.2	22,054,325.4	6/5/2019	9/12/2017	72	9/11/2023	
060X760	Construction At Fai-90/94/290, From Racine To Congress Pkwy, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	34,438,537.1	-	-	-	-	-	-	-	-	-	-	31,964,342.2	6/5/2019	9/18/2017	72	9/17/2023	
060X760	Construction At Fai-90/94/290, From Racine To Congress Pkwy, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	34,438,537.1	-	-	-	-	-	1,741,586.7	2,360,460.6	1,930,651.9	1,540,552.0	7,573,251.1	31,964,342.2	6/5/2019	9/18/2017	72	9/17/2023	
060X770	Construction At Fai-90/94/290, From Interstate 90/94 To Racine Ave In City Of Chicago, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	11,035,102.7	-	-	-	-	-	-	-	-	-	-	10,387,470.4	6/5/2019	8/4/2016	72	8/3/2022	
060X770	Construction At Fai-90/94/290, From Interstate 90/94 To Racine Ave In City Of Chicago, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	11,035,102.7	-	-	-	-	-	1,701,274.7	1,995,853.0	548,583.8	59,424.0	4,305,135.4	10,387,470.4	6/5/2019	8/4/2016	72	8/3/2022	
060X780	Construction At Fai-90/94/290, Wb I290 Structures Over 190/94 And Wb 290 Br E Of Des Plaines, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	22,718,150.9	-	-	-	-	-	145,783.7	514,665.8	36,445.9	575,169.2	1,272,064.6	22,385,241.8	6/5/2019	8/1/2016	71	7/31/2022	
060X790	Construct At 190/94/290, Eb I290 Ramp To 190/94 Nb Of Jane Byrne Interchange Cook Co. Widening Realign& Reconstruct+ 5 Concrete Retain. Walls Fed High Admin Contract Eligible For Fed Reimbursement.	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	39,043,415.9	506,559.5	363,597.3	405,998.5	127,635.7	1,403,791.0	5,001,623.3	2,741,064.0	4,873,328.5	3,567,843.8	16,183,859.6	18,645,049.4	6/5/2019	2/7/2019	72	2/6/2025	
060X850	Construction At Fap 348 (I 43) At 151St Street In Village Of Orland Park, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	839,446.5	-	-	-	-	-	-	-	-	-	-	839,446.5	6/5/2019	9/8/2015	48	9/7/2019	
060X870	Construction At Fap-347, Il 38 From Summit Ave To Il 83 In Village Of Villa Park Dupage County Intersection Improvement And Traffic Signal Installed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,833,811.1	-	-	-	-	-	-	-	-	-	-	1,677,904.5	6/5/2019	7/26/2017	72	7/25/2023	
060X870	Construction At Fap-347, Il 38 From Summit Ave To Il 83 In Village Of Villa Park Dupage County Intersection Improvement And Traffic Signal Installed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	1,833,811.1	-	-	-	-	-	-	1,550,537.0	58,772.4	179,532.6	1,788,842.0	1,677,904.5	6/5/2019	7/26/2017	72	7/25/2023	
060X930	Construction At Fai-90/290, Jane Byrne Interchange In Chicago, Cook County, Reconstruction Of 5 Major System Center Ramps, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Bond	9A	695494427000115	Statewide - Transportation and Related Construction	67,872,670.4	257,221.0	776,945.5	252,266.4	267,266.8	1,553,699.7	5,380,263.2	10,217,133.2	11,286,434.4	9,964,307.6	36,848,138.3	43,404,956.2	6/5/2019	1/30/2019	72	1/29/2025	
060X950	Construction At Fap-90/94 Monroe St Br Over I-90/94 & In Se Quadrant Of Cook County, Reconstruction And Widening Of Monroe Street Bridged Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	15,560,326.2	-	-	-	-	-	-	-	-	-	-	15,116,091.7	6/5/2019	12/26/2017	72	12/25/2023	
060X950	Construction At Fap-90/94 Monroe St Br Over I-90/94 & In Se Quadrant Of Cook County, Reconstruction And Widening Of Monroe Street Bridged Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	15,560,326.2	-	-	-	-	-	2,143,483.7	538,180.5	623,535.2	3,660.2	3,308,859.6	15,116,091.7	6/5/2019	12/26/2017	72	12/25/2023	
060X990	Construction At Fai-90/94, Van Buren St Br Over 190/94 In Cook County Reconstruction And Widening Of Van Buren St Bridgefed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	21,600,646.4	-	-	-	-	-	-	-	-	-	-	20,391,861.9	6/5/2019	8/8/2017	72	8/7/2023	
060X990	Construction At Fai-90/94, Van Buren St Br Over 190/94 In Cook County Reconstruction And Widening Of Van Buren St Bridgefed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	21,600,646.4	-	-	-	-	-	1,689,571.3	1,362,112.3	597,461.0	282,108.8	3,931,253.4	20,391,861.9	6/5/2019	8/8/2017	72	8/7/2023	
060Y000	Construction Of Intelligent Transportation System Infrastructure For The Jane Byrne Interchange Corridor Along I-90/94/290, (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944270001100	Preliminary engineering and construction engineering and contract costs of construction	2,709,902.9	-	-	-	-	-	-	-	-	146,288.0	146,288.0	146,288.0	6/28/2019	5/29/2020	72	5/28/2026	
060Y150	Construction At Various Routes	Non-Bond		0114944270000015	Statewide - Transportation and Related Construction	2,694,617.0	-	-	-	-	-	-	-	-	-	-	2,677,079.5	6/5/2019	9/24/2014	72	9/23/2020	
060Y220	Construction @ Fap335 Il176 @ Roberts Rd In Islandlake, Intersection Improvement With Retaining Walland Traffic Signal Modernization, Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,178,261.5	-	-	-	-	-	-	-	-	363,473.0	363,473.0	1,167,060.8	6/5/2019	9/4/2018	72	9/3/2024	
060Y220	Construction @ Fap335 Il176 @ Roberts Rd In Islandlake, Intersection Improvement With Retaining Walland Traffic Signal Modernization, Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,178,261.5	-	-	-	-	-	202,182.1	517,181.0	252,237.4	75,569.7	1,047,170.1	1,167,060.8	6/5/2019	9/4/2018	72	9/3/2024	
060Y250	Construction At Fap-344, Il Rt 83 & Il Rt 171 Within Village Of Lemont In Cook County Reconstruct The Intersection Of Il 83 And Il 171 Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		011494427000018	Statewide - Transportation and Related Construction	8,207,086.6	-	-	-	-	-	-	-	-	-	-	6,084,692.1	6/5/2019	3/12/2018	72	3/11/2024	
060Y250	Construction At Fap-344, Il Rt 83 & Il Rt 171 Within Village Of Lemont In Cook County Reconstruct The Intersection Of Il 83 And Il 171 Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	8,207,086.6	-	-	-	-	-	-	-	-	-	-	6,084,692.1	6/5/2019	3/12/2018	72	3/11/2024	
060Y250	Construction At Fap-344, Il Rt 83 & Il Rt 171 Within Village Of Lemont In Cook County Reconstruct The Intersection Of Il 83 And Il 171 Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	8,207,086.6	-	-	-	-	-	461,123.9	594,736.3	1,006,936.7	588,540.7	2,651,337.5	6,084,692.1	6/5/2019	3/12/2018	72	3/11/2024	
060Y260	Construction At Fau-0297, Intersection Improvement, Realignment & Culvert Replacement At Use & 1797S St In Village Of Orland Park, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	2,538,521.6	-	-	-	-	-	45,232.5	11,308.1	11,308.1	134,909.3	202,758.1	394,750.0	6/5/2019	6/14/2018	72	6/13/2024	
060Y380	Construction At Fai-90, Along Eb I-90 From Cumberland Ave To Harlem Ave, Along Frontage Rd Between Orleole Ave & Harlem Ave Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000017	Statewide - Transportation and Related Construction	26,933,531.5	-	-	-	-	-	-	-	-	-	-	26,499,768.9	6/5/2019	8/29/2016	72	8/28/2022	
060Y380	Construction At Fai-90, Along Eb I-90 From Cumberland Ave To Harlem Ave, Along Frontage Rd Between Orleole Ave & Harlem Ave Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000019	Statewide - Transportation and Related Construction	26,933,531.5	-	-	-	-	-	-	-	-	-	-	26,499,768.9	6/5/2019	8/29/2016	72	8/28/2022	
060Y380	Construction At Fai-90, Along Eb I-90 From Cumberland Ave To Harlem Ave, Along Frontage Rd Between Orleole Ave & Harlem Ave Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	695494427000115	Statewide - Transportation and Related Construction	26,933,531.5	-	-	-	-	-	-	-	-	-	-	26,499,768.9	6/5/2019	8/29/2016	72	8/28/2022	
060Y380	Construction At Fai-90, Along Eb I-90 From Cumberland Ave To Harlem Ave, Along Frontage Rd Between Orleole Ave & Harlem Ave Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	26,933,531.5	-	-	-	-	-	148,849.2	1,447,731.1	509,824.7	102,635.9	2,209,040.8	26,499,768.9	6/5/2019	8/29/2016	72	8/28/2022	
060Y390	Construction At Fai-90 From Cumberland To Harlem Ave, Resurfacing, Electrical And Retaining Walls Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000000	Statewide - Transportation and Related Construction	42,257,775.4	-	-	-	-	-	2,631,355.8	2,014,193.8	1,579,468.6	3,357,714.4	9,582,732.6	21,558,667.1	6/5/2019	7/27/2018	72	7/26/2024	
060Y390	Construction At Fai-90 From Cumberland To Harlem Ave, Resurfacing, Electrical And Retaining Walls Fed Hwy Admin Contract Eligible For Federal Reimbursement	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	42,257,775.4	(28,375,205.1)	(144,471.2)	-	-	(28,519,676.3)	970,428.4	192,311.0	242,607.1	192,311.0	1,597,657.5	21,558,667.1	6/5/2019	7/27/2018	72	7/26/2024	
060Y400	Construction At Fai-90, Along I-90 From Cumberland And To Harlem Ave, Installation Of Signing, Grading And Drainage Improvements, Fed Hwy Contract Eligible For Fed Reimbursement. Cook Co.	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	11,110,709.4	-	-	-	-	-	1,759,890.8	2,985,054.8	2,417,981.2	1,256,953.9	8,419,880.6	9,187,807.2	6/5/2019	7/12/2018	72	7/11/2024	
060Y680	Construction At 190/94/290, Roosevelt To Washington& Peoria To Clinton & I290, Roosevelt To Van Buren& Ashland, Cook County, Landscaping, Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	142,623.0	-	-	-	-	-	10,254.0	2,563.5	2,563.5	2,563.5	17,944.6	100,423.2	6/5/2019	2/14/2019	48	2/13/2023	
060Y700	Construction At Various Routes.	Non-Bond		0114944270000015	Statewide - Transportation and Related Construction	242,825.0	-	-	-	-	-	-	-	-	-	-	209,247.3	6/5/2019	4/10/2015	48	4/9/2019	
060Y730	Construction At Fap 341, Fau 2959 (Ii 72) From Lexington Dr To I-290 E Frntg Rd And @ I-290 E/W Frntg Rds At Woodfield Rd, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000017	Statewide - Transportation and Related Construction	4,819,075.2	-	-	-	-	-	15,873.4	3,968.4	3,968.4	3,968.4	27,778.5	4,819,075.2	6/5/2019	6/7/2016	72	6/6/2022	
060Y730	Construction At Fap 341, Fau 2959 (Ii 72) From Lexington Dr To I-290 E Frntg Rd And @ I-290 E/W Frntg Rds At Woodfield Rd, Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	695494427000115	Statewide - Transportation and Related Construction	4,819,075.2	-	-	-	-	-	-	-	-	-	-	4,819,075.2	6/5/2019	6/7/2016	72	6/6/2022	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information							
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date		
060Y740	Intersection Improvement, Channelization, & Traffic Signal Modernization On Golf Rd In Morton Grove & Cook Cnty Forest Preserve.(Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000100	Preliminary engineering and construction engineering and contract costs of construction	1,293,581.8	-	-	-	-	-	-	-	-	41,250.0	-	-	41,250.0	41,250.0	6/28/2019	3/2/2020	72	3/1/2026	
060Y790	Construction At Fau-211, US54 Approx 390' W Of Columbia St In An Easterly Direction. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	1,502,429.7	-	-	-	-	-	-	-	-	-	-	-	-	1,275,310.3	6/5/2019	9/11/2017	72	9/10/2023	
060Y830	Construction At Fau-335, Resurfacing, Pedestrian Ramps, Il 176 @ Approx 61'E Of Roberts Rd Se To Approx 18' E Of Lakeside Row. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,120,409.2	-	-	-	-	-	170,347.8	42,587.0	11,998.5	42,587.0	267,520.2	1,120,409.2	6/5/2019	6/11/2018	72	6/10/2024			
060Y870	Construction At Fau-3565, Il 171 From 55Th Place To 63Rd St In The Village Of Summit Cook County Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,067,331.4	-	-	-	-	-	-	-	-	2,108.9	-	-	2,108.9	1,066,560.3	6/5/2019	2/16/2017	72	2/15/2023	
060Y880	Construction At Il 171 From Il 83 To Poston Rd & Il 83 From Woodview Ln To Us45 Within Villages Of Lemont And Willow Springs. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427000017	Statewide - Transportation and Related Construction	1,554,036.0	-	-	-	-	-	11,419.2	2,854.8	2,854.8	2,854.8	19,983.7	1,554,036.0	6/5/2019	6/2/2017	72	6/1/2023			
060Y890	Construction At Fau-2820, Governors Hwy From 175Th Ave To Crawford Ave In Villages Of Flossmoor, Homewood & Olympia Fields. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427000017	Statewide - Transportation and Related Construction	2,362,378.7	-	-	-	-	-	-	-	-	-	-	-	-	1,842,459.5	6/5/2019	6/12/2017	72	6/11/2023	
060Y950	Construction At Fau 345 (Il 390) @ I-290 Within Village Of Itasca And Addison Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000017	Statewide - Transportation and Related Construction	38,061,225.4	-	-	-	-	-	-	-	-	-	-	-	-	36,878,469.2	6/5/2019	4/30/2015	72	4/29/2021	
060Y950	Construction At Fau 345 (Il 390) @ I-290 Within Village Of Itasca And Addison Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	38,061,225.4	-	-	-	-	-	-	-	-	-	-	-	-	36,878,469.2	6/5/2019	4/30/2015	72	4/29/2021	
604330	Construction At On Fau-2503, Il Rt 25 Over Old Ca&E Rr (Prairie Path) In City Of Batavia.	Non-Bond		011494427000026	Statewide - Transportation and Related Construction	1,780,177.5	-	-	-	-	-	-	-	-	-	-	-	-	1,780,177.5	6/5/2019	10/29/2002	116	6/30/2012	
604840	Construction Fau-2857,135Th Over Ashland.CookCo. Remove Exist Bridge Install Storm Sewer,Integral Retaining Wall,Sidewalk & Barrier Wall Construct. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,526,702.0	-	-	-	-	-	-	-	-	-	-	-	-	536,129.8	6/5/2019	2/11/2019	72	2/10/2025	
604840	Construction Fau-2857,135Th Over Ashland.CookCo. Remove Exist Bridge Install Storm Sewer,Integral Retaining Wall,Sidewalk & Barrier Wall Construct. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,526,702.0	-	-	-	-	-	-	-	-	471,629.8	471,629.8	536,129.8	6/5/2019	2/11/2019	72	2/10/2025			
061A030	Construction At Il 43 To Ridgeland Avenue Cook Co Reconstruct The Intersection Of 1915 St Street And Hot Tinley Park. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000107	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,366,919.5	-	-	-	-	-	-	-	-	-	-	-	-	3,209,063.8	6/5/2019	7/7/2017	72	7/6/2023	
061A070	Construction At Over Welch Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000105	Statewide - Road Improvements - Local Share of Road Fund/Road Program	804,755.0	-	-	-	-	-	-	-	-	-	-	-	-	780,039.0	6/5/2019	7/15/2015	48	7/14/2019	
061A190	Construction At Jarvis Avenue To Devon Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	779,642.9	-	-	-	-	-	-	-	-	-	-	-	-	772,298.6	6/5/2019	3/15/2016	72	3/14/2022	
061A280	Construction At North Of Il 120 To St. Paul Street Fed Hwy Adm Contract Eligible For Federal Reimbursement	Non-Bond		011494427000105	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,285,908.0	-	-	-	-	-	-	-	-	-	-	-	-	1,285,908.0	6/5/2019	6/11/2014	72	6/10/2020	
061A390	Construction At Salt Creek To I48/I-294 Spur Ramp/Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,930,627.3	-	-	-	-	-	-	-	-	-	-	-	-	1,922,679.8	6/5/2019	4/12/2016	72	4/11/2022	
061A480	Construction At Over Spring Creek 0.40 Mile East Of Us Route 6 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000105	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,474,801.7	-	-	-	-	-	25,578.7	6,394.7	6,394.7	6,394.7	44,762.7	1,474,801.7	6/5/2019	8/7/2014	72	8/6/2020			
061A630	Construction At Haryan Way To Lake Street Under The Wisconsin Central Railroad_____Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000105	Statewide - Road Improvements - Local Share of Road Fund/Road Program	23,297,174.3	-	-	-	-	-	-	-	-	-	-	-	-	23,280,826.6	6/5/2019	1/9/2015	72	1/8/2021	
061A770	Construction At West County Line Road Over Union Ditch No 3 Kane County Bridge Replacement And Roadway Reconstruction. Fedhwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		011494427000108	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,381,561.8	-	-	-	-	-	23,120.1	1,417,174.0	5,780.0	1,417,174.0	2,863,248.1	1,381,561.8	6/5/2019	12/26/2017	72	12/25/2023			
061A920	Construction At Various Locations Within Dupage County Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,348,167.3	-	-	-	-	-	268.8	67.2	67.2	67.2	470.4	1,348,167.3	6/5/2019	7/16/2015	72	7/15/2021			
061B080	Construction At Over Indian Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000105	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,490,558.8	-	-	-	-	-	-	-	-	-	-	-	-	1,405,777.5	6/5/2019	6/8/2015	72	6/7/2021	
061B090	Construction At Park Boulevard To Riford Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000105	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,212,335.2	-	-	-	-	-	-	-	-	-	-	-	-	3,057,731.2	6/5/2019	5/27/2015	72	5/26/2021	
061B240	Construction At Skokie Boulevard To Gross Point Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	419,072.8	-	-	-	-	-	-	-	-	-	-	-	-	419,072.8	6/5/2019	4/18/2016	48	4/17/2020	
061B270	Construction At Indiana Street To Eastern Municipal Limit Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	575,086.8	-	-	-	-	-	-	-	-	-	-	-	-	575,086.8	6/5/2019	8/4/2015	48	8/3/2019	
061B330	Construction At From Meridian Lake Drive To Il 59 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,760,073.1	-	-	-	-	-	111,669.6	652.0	27,917.4	27,917.4	168,156.4	5,760,073.1	6/5/2019	3/8/2016	72	3/7/2022			
061B340	Construction At Russet Woods Drive To Schoenbeck Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	294,727.3	-	-	-	-	-	-	-	-	-	-	-	-	288,380.9	6/5/2019	9/9/2015	48	9/8/2019	
061B370	Construction At 55Th Street To 75Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000105	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,007,319.1	-	-	-	-	-	-	-	-	-	-	-	-	1,007,319.1	6/5/2019	7/16/2015	72	7/15/2021	
061B460	Construction At Old Plank Trail To Sauk Trail Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000107	Statewide - Road Improvements - Local Share of Road Fund/Road Program	206,570.8	-	-	-	-	-	-	-	-	15,447.5	2,099.4	17,546.9	206,570.8	6/5/2019	9/6/2016	48	9/5/2020		
061B530	Construction At Longcommon Road To Harlem Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,983,393.3	-	-	-	-	-	-	-	-	-	-	-	-	1,983,393.3	6/5/2019	12/22/2015	72	12/21/2021	
061B590	Construction At Various Routes Within The Village Of Palos Heights Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	574,713.1	-	-	-	-	-	-	90.1	-	90.1	574,713.1	6/5/2019	9/14/2015	48	9/13/2019				
061B770	Construction At 187Th Street To 183Rd Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	797,586.2	-	-	-	-	-	-	-	-	-	-	-	-	788,825.9	6/5/2019	12/11/2015	48	12/10/2019	
061B780	Construction At Mannheim Road At Armitage Avenue To Riverwoods Road At North Avenue_____Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,859,978.5	-	-	-	-	-	-	62,685.0	-	22,637.0	85,322.0	1,747,930.6	6/5/2019	4/18/2016	72	4/17/2022			
061B910	Construction At Fau 1315, Sidewalk Construction Adjacent To Ballard Rd From Bender Rd To Good Ave Indes Plains. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427000108	Statewide - Road Improvements - Local Share of Road Fund/Road Program	514,982.8	-	-	-	-	-	-	37,868.4	-	-	37,868.4	380,436.2	6/5/2019	6/12/2018	48	6/11/2022			
061B990	Construction At Harlem Avenue To Marion Street Federal Highway Admin Contracts Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,017,987.5	-	-	-	-	-	-	137,639.0	112,092.9	-	249,731.9	2,946,682.6	6/5/2019	1/11/2016	72	1/10/2022			
061C060	Construction At Montgomery Road To 87Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	9,389,302.6	-	-	-	-	-	-	-	-	-	-	-	-	9,389,302.6	6/5/2019	2/24/2016	72	2/23/2022	
061C100	Construction At Grand Avenue To Jefferson Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000107	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,629,422.4	-	-	-	-	-	-	-	-	-	-	-	-	1,629,422.4	6/5/2019	7/28/2016	72	7/27/2022	
061C110	Construction At Fau 353, At Kostner Avenue In Matteson. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427000107	Statewide - Road Improvements - Local Share of Road Fund/Road Program	923,423.7	-	-	-	-	-	58,818.7	25,271.0	14,704.7	14,704.7	113,499.0	915,929.2	6/5/2019	4/4/2017	48	4/3/2021			
061C120	Construction At Ashland Avenue To Halsted Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000107	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,359,491.6	-	-	-	-	-	59,138.6	33,693.4	14,784.7	14,784.7	122,401.3	2,213,899.1	6/5/2019	12/13/2016	72	12/12/2022			
061C150	Construction At Canal Street To Fulton Street Over The Cal Sag Channel Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,159,156.2	-	-	-	-	-	-	-	-	1,313.3	1,313.3	4,159,156.2	6/5/2019	2/22/2016	72	2/21/2022			
061C170	Construction At Fau 1343, Bridge Carrying State Street Over The Fox River In Village Of South Elgin.Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427000106	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,715,476.4	-	-	-	-	-	-	111,389.6	-	-	111,389.6	1,715,476.4	6/5/2019	3/20/2017	72	3/19/2023			
061C210	Construction At Butterfield Road To South Of Butterfield Road In Dupage Co. Multi-Use Path. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		011494427000109	Statewide - Road Improvements - Local Share of Road Fund/Road Program	608,175.7	-	-	-	-	-	143,358.3	37,221.6	35,839.6	22,012.5	238,432.0	608,175.7	6/5/2019	10/18/2018	48	10/17/2022			

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
061C290	Construction At Cosmic Drive To June Street And Bitmore Street To Caton Farm Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,656,997.9	-	-	-	-	-	-	-	3,561.0	-	3,561.0	1,656,997.9	6/5/2019	4/18/2016	72	4/17/2022	
061C320	Construction At Green Bay Rd. To Emerson St. Ridg E Ave. To Green Bay Rd. Ridge Ave To Emerson St And Emerson St To Green Bay Rd Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	11,295,309.0	-	-	-	-	-	-	-	112,804.2	-	112,804.2	11,184,823.4	6/5/2019	4/25/2016	72	4/24/2022	
061C380	Construction At Ring Road To Naper Boulevard Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,218,702.5	-	-	-	-	-	-	-	-	-	-	2,218,202.5	6/5/2019	5/3/2016	72	5/2/2022	
061C390	Construction At Il 60 At Academy Drive Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,593,616.2	-	-	-	-	-	4,550.0	1,137.5	1,137.5	1,137.5	7,962.5	1,593,616.2	6/5/2019	12/13/2016	72	12/12/2022	
061C410	Construction At Fau 2298, Intersection Of Randall Road And Longmeadow Parkway To 0.39 Miles East Of White Chapel Lane. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	13,456,168.1	-	-	-	-	-	719.7	179.9	92,335.7	179.9	93,415.3	13,456,168.1	6/5/2019	3/8/2017	72	3/7/2023	
061C480	Construction At Fau 151/Fau 152, Reconstruction, Drainage Improvements, Bike/Pedestrian Path In The Village Of Fox Lake. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,096,624.9	-	-	-	-	-	208,604.3	1,210,788.0	126,172.0	66,200.5	1,611,764.8	1,866,616.6	6/5/2019	6/7/2018	72	6/6/2024	
061C500	Construction At Various Locations Throughout Chicago Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,611,277.4	-	-	-	-	-	-	-	-	-	-	6,611,277.4	6/5/2019	6/2/2016	72	6/1/2022	
061C600	Construction At Winfield Mounds To West Dupage Woods Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,390,021.3	-	-	-	-	-	-	-	15,058.0	152,681.8	167,739.9	2,390,021.3	6/5/2019	8/30/2016	72	8/29/2022	
061C670	Construction At Green Bay Road To The Robert Mcclroy Bike Path - Pedestrian Path, Truss Structure, & Pedestrian Traffic Signals In Lake County. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,637,540.3	-	-	-	-	-	-	9,064.0	-	-	9,064.0	1,637,540.3	6/5/2019	2/16/2017	72	2/15/2023	
061C690	Construction At Harlem Avenue (Il Route 43) To Austin Boulevard Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,121,052.9	-	-	-	-	-	-	-	5,781.7	-	5,781.7	3,121,052.9	6/5/2019	7/26/2016	72	7/25/2022	
061C720	Construction At Springinguth Rd. From Irving Park Rd. To The Metra Entrance And Wiley Rd From Towerd To Plum Grove Rd Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,650,772.4	-	-	-	-	-	42,613.4	16,627.1	10,653.4	10,653.4	80,547.2	1,650,772.4	6/5/2019	6/2/2016	72	6/1/2022	
061C730	Construction At Jackson Street To Indiana Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	777,658.1	-	-	-	-	-	-	-	-	90,943.4	90,943.4	765,600.6	6/5/2019	10/28/2016	48	10/27/2020	
061C740	Construction At Fifth Avenue To Fourth Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,050,787.7	-	-	-	-	-	-	-	-	-	-	2,050,787.7	6/5/2019	9/14/2016	72	9/13/2022	
061C770	Construction At At West Fork Of The North Branch Chicago River. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,645,513.1	-	-	-	-	-	-	-	-	-	-	1,645,513.1	6/5/2019	6/1/2016	71	5/31/2022	
061C810	Construction At Fap 840, Il Route 50 At Corning Avl Route 50 At Corning Avenue In Peotone. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,134,737.1	-	-	-	-	-	396,715.6	51,128.7	9,009.3	608,390.0	1,065,243.7	1,134,465.1	6/5/2019	9/8/2017	72	9/7/2023	
061C850	Construction At Fap 330, 56Th Street To Joliet Road In City Of Conywise. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,204,518.4	-	-	-	-	-	-	13,974.0	88,408.0	1,044.3	103,426.3	1,204,518.4	6/5/2019	7/31/2017	72	7/30/2023	
061C860	Construction At Fau 1283, Widening & Reconstruction Huntley Rd From Sleepy Hollow Rd To Elm Ave In West Dundee. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	7,941,221.7	-	-	-	-	-	1,938,325.1	2,357,950.0	341,330.5	529,933.6	5,167,539.1	6,843,692.9	6/5/2019	6/11/2018	72	6/10/2024	
061C870	Construction At Monee-Manhattan Road To Governors Highway Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,233,790.5	-	-	-	-	-	196,506.3	146,622.0	94,600.6	6,711.6	444,440.5	3,233,250.5	6/5/2019	12/12/2016	72	12/11/2022	
061C880	Construction At Various Routes In Highland Park Bicycle Route Signing & Pavement Markings Within Lake County. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	415,909.2	-	-	-	-	-	-	-	-	-	-	415,909.2	6/5/2019	2/22/2017	48	2/21/2021	
061C930	Construction At At Division Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	530,130.2	-	-	-	-	-	-	-	-	-	-	530,130.2	6/5/2019	12/12/2016	48	12/11/2020	
061C940	Construction At Various Routes In The City Of Woodstock Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	188,545.6	-	-	-	-	-	-	-	-	-	-	182,818.5	6/5/2019	10/28/2016	48	10/27/2020	
061C960	Construction At Longcommon Road To Harlem Avenue And East Burlington Street To Harlem Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,115,055.3	-	-	-	-	-	-	-	-	-	-	1,115,055.3	6/5/2019	8/25/2016	72	8/24/2022	
061C980	Construction At Hegg Road To West Of Us 30 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,585,025.6	-	-	-	-	-	-	2,991.7	-	-	2,991.7	2,585,025.6	6/5/2019	9/13/2016	72	9/12/2022	
061D110	Construction At Kaata Road, East New York Street To Mccoy Drive In Aurora. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	475,582.9	-	-	-	-	-	-	3,766.6	-	-	3,766.6	475,582.9	6/5/2019	5/2/2017	48	5/1/2021	
061D130	Construction At Nesler Road Over Fitchie Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	713,093.0	-	-	-	-	-	-	-	-	-	-	713,093.0	6/5/2019	10/26/2016	48	10/25/2020	
061D150	Construction At Mcdonald Road Over Otter Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,079,141.5	-	-	-	-	-	-	-	-	-	-	2,051,182.7	6/5/2019	10/13/2016	72	10/12/2022	
061D160	Construction At East Of Il 25 To Il 62 And North Of Autun Trail To South Of Regan Blvd In Kane City New Section Of Roadway For The Longmeadow Parkway Corridor	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	9,026,226.3	-	-	-	-	-	2,136,485.9	716,008.8	117,467.0	570,139.1	3,540,100.8	8,137,292.1	6/5/2019	12/26/2017	72	12/25/2023	
061D170	Construction At Glenview Road To Golf Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,545,221.3	-	-	-	-	-	-	-	-	-	-	3,545,221.3	6/5/2019	12/20/2016	72	12/19/2022	
061D180	Construction At Fau 3783 & Fau 3782, Burlington & Hillgrove Ave From Lawn Ave To Wolf Rd In Western Springs. Federal Highways Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	3,482,736.5	-	-	-	-	-	-	-	-	-	-	3,260,214.6	6/5/2019	3/8/2017	72	3/7/2023	
061D180	Construction At Fau 3783 & Fau 3782, Burlington & Hillgrove Ave From Lawn Ave To Wolf Rd In Western Springs. Federal Highways Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279002027	Local Earmarks - Local Pass Through	3,482,736.5	-	-	-	-	-	177,583.5	87,049.4	44,395.9	44,395.9	353,424.5	3,260,214.6	6/5/2019	3/8/2017	72	3/7/2023	
061D200	Construction At Fap 520,Over Blackberry Creek 0.21 Mi Ne Of Il 47 In Kane County Federal Highway Admon Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,648,067.8	-	-	-	-	-	5,055.3	1,263.8	1,263.8	1,263.8	8,846.8	2,648,067.8	6/5/2019	2/22/2017	72	2/21/2023	
061D210	Construction At Sauk Trail To Monee Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,592,827.3	-	-	-	-	-	-	-	-	-	-	1,380,427.5	6/5/2019	1/11/2017	72	1/10/2023	
061D220	Construction At 88Th Avenue To 80Th Avenue In Will County. Reconstruction, Resurfacing, Bike/Pedpath, Rehab Structure Over Union Ditch. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,374,266.3	-	-	-	-	-	171,629.4	314,097.5	378,510.4	580,717.0	1,444,954.3	2,113,356.7	6/5/2019	4/16/2018	72	4/15/2024	
061D230	Construction At Various Routes In The City Of Naperville Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	979,875.5	-	-	-	-	-	-	-	-	-	-	971,218.6	6/5/2019	12/27/2016	48	12/26/2020	
061D240	Construction At 15Th Ave. Bridge Over Silver Creek In Village Of Melrose Park. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,324,325.9	-	-	-	-	-	-	4,909.5	-	-	4,909.5	1,324,325.9	6/5/2019	2/22/2017	72	2/21/2023	
061D250	Construction At At Cta/I-90 Traffic Signal, Lighting, And Resurfacing In Cook County Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	794,011.5	-	-	-	-	-	7,801.0	1,950.2	1,950.2	1,950.2	13,651.7	794,011.5	6/5/2019	2/16/2017	48	2/15/2021	
061D260	Construction At Des Plaines Avenue To Harlem Avenue (Il 43) Resurfacing, Patching, Lighting, Landscaping, & Signals In Cook County	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,565,564.3	-	-	-	-	-	-	-	-	-	-	4,505,101.7	6/5/2019	2/22/2017	72	2/21/2023	
061D280	Construction At Fap 360, Farnsworth Avenue Over Indian Creek In The City Of Aurora. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,881,883.3	-	-	-	-	-	265,985.1	1,734,715.0	66,496.3	204,045.1	2,271,241.4	3,845,260.9	6/5/2019	4/6/2017	72	4/5/2023	
061D290	Construction At Over The North Branch Of The Kishwaukee River Remove Two Bridges, And Constructsingle Bridge In Mchenry County Fed Hwy Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,049,781.6	-	-	-	-	-	122,060.2	55,514.4	33,806.9	126,522.0	337,903.5	4,049,781.6	6/5/2019	4/4/2018	72	4/3/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
061D310	Construction At Spring Grove To North Johnsburg Road And Church Street To Johnsburg Road In Johnsburg. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,904,246.0	-	-	-	-	-	-	1,225.3	-	-	1,225.3	2,904,246.0	6/5/2019	4/13/2017	72	4/12/2023	
061D310	Construction At Spring Grove To North Johnsburg Road And Church Street To Johnsburg Road In Johnsburg. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,904,246.0	-	-	-	-	-	-	-	-	-	-	2,904,246.0	6/5/2019	4/13/2017	72	4/12/2023	
061D320	Construction At 1297, Harlem Avenue To Waukegan Road In Glenview Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,035,912.4	-	-	-	-	-	-	-	43,258.9	-	43,258.9	3,035,912.4	6/5/2019	4/4/2017	72	4/3/2023	
061D350	Construction At Fau 1700. From Il 72 To Landmeier Rd In Elk Grove Village. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	696,223.0	-	-	-	-	-	-	-	-	-	-	494,902.0	6/5/2019	2/15/2017	48	2/14/2021	
061D360	Construction At Ridge Avenue To Chicago Avenue And Sheridan Road To Davis St With Traffic Signal Install/Replace, Resurfacing, Reconstruction Cookco. Fed Hwy Admin Contract Eligible For Fed Reimbu	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,336,244.9	-	-	-	-	-	369,732.6	87,717.8	186,907.8	159,914.1	804,272.1	10,298,154.5	6/5/2019	2/15/2017	72	2/14/2023	
061D380	Construction At Fau 2695, 153Rd Street To Jillian Road Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	174,021.3	-	-	-	-	-	-	701,789.0	-	-	701,789.0	174,021.3	6/5/2019	5/31/2017	48	5/30/2021	
061D390	Construction At Huntley Road To East Village Limits Of Lakewood Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	557,552.0	-	-	-	-	-	-	-	-	-	-	557,552.0	6/5/2019	3/14/2017	48	3/13/2021	
061D410	Construction At Route 173 (Rosencrans Road) To 9Th Street In Lake County Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	575,668.8	-	-	-	-	-	-	-	-	-	-	536,476.4	6/5/2019	2/16/2017	48	2/15/2021	
061D420	Construction At I-80 Ramp To 175Th Street In Cook County. Intersection Improvement, Channelizat& Traffic Signals. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,393,368.9	-	-	-	-	-	359,353.2	241,391.1	225,836.4	637,938.6	1,464,519.3	2,196,025.4	6/5/2019	4/9/2018	72	4/8/2024	
061D430	Construction At Fap 326, Kreuzer Road To Del Webb Blvd & 800' W Of Il 47 To Il 47,Village Huntley Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,285,260.9	-	-	-	-	-	-	-	32,109.5	-	32,109.5	1,285,260.9	6/5/2019	3/14/2017	72	3/13/2023	
061D450	Construction At Fau 1557, Resurfacing Canadian National Rr To Archer Road In Village Of Summit. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	355,908.0	-	-	-	-	-	-	-	-	-	-	355,908.0	6/5/2019	2/15/2017	48	2/14/2021	
061D470	Reconstruction At Normantown Road To 135Th Street Romeoville, Will County, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	21,032,283.1	-	-	-	-	-	335,169.5	953,719.2	1,351,163.8	2,874,730.3	5,514,782.8	6,749,146.3	6/5/2019	5/1/2018	71	4/30/2024	
061D480	Construction At Division Street To 7Th Street, Will County. Construct Multi-Use Path And Replace Sidewalk. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	334,679.9	-	-	-	-	-	7,500.0	270,569.3	1,875.0	1,875.0	281,819.3	278,069.3	6/5/2019	6/24/2019	48	6/23/2023	
061D500	Construction At Fau 3821, Resurfacing From Plamondon Road To Butterfield Road In Wheaton. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	381,887.2	-	-	-	-	-	-	-	-	-	-	381,887.2	6/5/2019	3/27/2017	48	3/26/2021	
061D510	Construction At Fau 2561, Resurfacing From Jewell Road To Harrison Ave In Wheaton. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	335,546.5	-	-	-	-	-	-	-	-	-	-	316,574.6	6/5/2019	3/27/2017	48	3/26/2021	
061D520	Construction At Fau 2585, Resurfacing From Us 14 To Aldridge Ave In Village Of Palatine. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,457,909.7	-	-	-	-	-	-	-	-	-	-	1,344,822.5	6/5/2019	3/27/2017	72	3/26/2023	
061D560	Construction At Fau 2590, Resurfacing Butterfield Road To Village Limits In Downers Grove. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	250,476.3	-	-	-	-	-	-	-	-	-	-	218,297.1	6/5/2019	3/27/2017	48	3/26/2021	
061D570	Construction At Fap 350, 155Th Street To 151St Street In Oak Forest. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,815,066.6	-	-	-	-	-	-	131,274.2	-	-	131,274.2	1,815,066.6	6/5/2019	6/6/2017	72	6/5/2023	
061D580	Construction At Fau 559, Roosevelt Boulevard To Ring Road In Village Of Schaumburg Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,039,567.4	-	-	-	-	-	-	-	-	-	-	1,036,077.4	6/5/2019	7/7/2017	48	7/6/2021	
061D600	Construction At Fau 2667, Jefferson Street To Grove Street In City Of Bensenville. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,996,646.8	-	-	-	-	-	-	-	-	-	-	3,996,646.8	6/5/2019	3/23/2017	72	3/22/2023	
061D640	Construction At Over Lily Lake Drain In Mchenry County. Structure Rehabilitation And Pavement Reconstruction. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	958,754.1	-	-	-	-	-	-	-	-	-	-	942,605.0	6/5/2019	12/26/2017	48	12/25/2021	
061D650	Reconstruct Intersection Of Hart Rd Us Rt 14 In Villages Of Barrington & Barrington Hills (Lake) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,012,532.3	-	-	-	-	-	-	358,560.0	350,594.9	1,018,381.7	1,727,536.7	1,727,536.7	6/5/2019	10/22/2019	72	10/21/2025	
061D660	Construction At Fau 1310, Woods Drive To Harms Road In Skokie. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	335,584.6	-	-	-	-	-	-	-	3,726.3	-	3,726.3	335,584.6	6/5/2019	4/13/2017	48	4/12/2021	
061D670	Construction At Fap 344, North Of 63Rd Street To South Of 63Rd Street, American Drive To Il 83 And Quincy Court To Il 83. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	364,482.7	-	-	-	-	-	-	-	-	-	-	364,482.7	6/5/2019	4/27/2017	48	4/26/2021	
061D690	Construction At Us 34 To Middleton Avenue In Dupage County. Sidewalk Construction From Us 34 Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	172,073.1	-	-	-	-	-	-	-	-	-	-	172,073.1	6/5/2019	7/19/2017	48	7/18/2021	
061D710	Construction At Second Street Over Illinois And Michigan Canal In Lockport Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	887,572.9	-	-	-	-	-	-	-	-	-	-	887,572.9	6/5/2019	5/31/2017	48	5/30/2021	
061D720	Construction At Fau 298, River Road To Interstate 55 Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	839,717.3	-	-	-	-	-	-	-	-	-	-	839,717.3	6/5/2019	5/31/2017	48	5/30/2021	
061D730	Construction At Fap 343, East Of Cambridge Drive To West Northgate Parkway In Wheeling. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,285,981.2	-	-	-	-	-	-	3,797.3	-	-	3,797.3	1,285,981.2	6/5/2019	6/12/2017	72	6/11/2023	
061D760	Construction At Fau, Il 59 To Book Road Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,000,020.0	-	-	-	-	-	-	-	-	-	-	1,000,020.0	6/5/2019	7/7/2017	72	7/6/2023	
061D780	Construction At Fau 3809, Army Trail Road To Lake Street, Army Trail Road To Springfield Drive. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,520,054.7	-	-	-	-	-	-	-	-	-	-	1,520,054.7	6/5/2019	6/2/2017	72	6/1/2023	
061D810	Construction At Fau 1661, Bartlett Road To Park Boulevard In Streamwood. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	705,224.2	-	-	-	-	-	-	-	-	-	-	640,171.9	6/5/2019	6/13/2017	48	6/12/2021	
061D820	Construction At Fap 607, Intersection Of Us Route 52 And River Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,021,554.8	-	-	-	-	-	251,622.0	129,633.9	113,335.0	6,400.6	500,991.5	2,764,237.3	6/5/2019	7/7/2017	72	7/6/2023	
061D830	Construction At Woodlawn Avenue West, Over Little Calumet River In South Holland. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,804,055.3	-	-	-	-	-	500,174.0	1,054,416.5	167,333.8	116,180.9	1,838,105.2	2,705,288.2	6/5/2019	6/6/2017	72	6/5/2023	
061D850	Construction At At 183Rd Street, Cook County. Widen Pavement,Resurface,Curb/Gutter,Sidewalk, Modernize Traffic Signal & Street Lighting,Fed Hwyadmin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,586,119.0	-	-	-	-	-	-	-	14,000.0	251,833.5	265,833.5	464,583.5	6/5/2019	5/23/2019	72	5/22/2025	
061D860	Construction At Pin Oak Drive To Goodings Grove School In Will County Pedestrian Path On Goodings Grove Trail Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	104,107.7	-	-	-	-	-	-	-	-	-	-	104,107.7	6/5/2019	8/2/2017	48	8/1/2021	
061D870	Construction At Brainard Avenue To Kenman Avenue Resurfacing Harding Avenue From Brainard Avenue Tokemman Ave In Cook County. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	811,392.2	-	-	-	-	-	-	3,805.6	-	-	3,805.6	811,392.2	6/5/2019	3/5/2018	48	3/4/2022	
061D880	Construction At Dixie Highway To Park Avenue Resurfacing From Dixie Highway To Park Avenue In Cook County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	503,393.8	-	-	-	-	-	-	-	-	-	-	501,260.2	6/5/2019	8/7/2017	48	8/6/2021	
061D890	Construction At Fau 119, Oak Street At Comed Right Of Way In Crystal Lake Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	238,714.6	-	-	-	-	-	-	-	-	-	-	238,714.6	6/5/2019	10/31/2017	48	10/30/2021	
061D920	Construction At Gary Avenue To Roselle Road In Dupage County. Resurfacing On Central Avenue Federal Admin Hwy Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	841,436.3	-	-	-	-	-	-	-	-	-	-	790,198.6	6/5/2019	6/7/2018	48	6/6/2022	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
061D930	Construction At Fap 365,Canadian National Railroad To Winfield Road In City Of Warrenville. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,105,215.3	-	-	-	-	-	-	-	5,308.1	-	5,308.1	1,105,215.3	6/5/2019	9/11/2017	72	9/10/2023	
061D950	Construction At Country Club Road To Valley Hill Road And Country Club Road To Walkup Road In Village Of Bull Valley. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,734,881.6	-	-	-	-	-	-	-	-	-	-	1,734,881.6	6/5/2019	8/8/2017	72	8/7/2023	
061D960	Construction At Fau 0286, South Budler Road To North Budler Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	134,635.6	-	-	-	-	-	-	-	374.6	-	374.6	134,635.6	6/5/2019	9/6/2017	48	9/5/2021	
061D970	Construction At Lincoln Wood Valley Line Trail, Over Touhy Avenue From Kilpatrick Avenue To Kilbourn Avenue. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,028,062.9	-	-	-	-	-	52,814.9	13,203.7	13,203.7	11,230.7	90,453.1	4,027,288.4	6/5/2019	9/21/2017	72	9/20/2023	
061D980	Construction At Fau 2760, Over West Fork North Branch Of Chicago River. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,209,716.5	-	-	-	-	-	27,214.8	61,391.8	6,803.7	32,253.3	127,663.6	1,209,510.3	6/5/2019	9/8/2017	72	9/7/2023	
61	Construction At Mound Road To Larkin Ave In Will County. Reconstruction Of Moen Avenue Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,081,330.9	-	-	-	-	-	218,596.7	24,797.5	29,913.8	1,301,987.0	1,575,295.0	553,989.0	6/5/2019	10/25/2018	72	10/24/2024	
6.1E+11	Construction At Fox River Trail Under Uppr. Kane County. Construct Pedestrian Tunnel. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,439,621.8	-	-	-	-	-	153,000.0	38,250.0	93,391.9	464,095.8	748,737.7	710,487.7	6/5/2019	8/1/2019	71	7/31/2025	
6.1E+21	Construction At Various Locations Throughout The City Of Wheaton Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	71,334.1	-	-	-	-	-	-	-	-	-	-	71,334.1	6/5/2019	9/11/2017	48	9/10/2021	
6.1E+31	Construction At Fap 866, Highland Road To Frederick Road In Village Of Grayslake. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	299,996.9	-	-	-	-	-	-	54,982.0	856.9	-	55,838.9	299,996.9	6/5/2019	10/18/2017	48	10/17/2021	
6.1E+41	Construction At Justen Road, Over Fox River Tributary In Village Of Prairie Grove. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	741,819.8	-	-	-	-	-	-	-	305.4	-	305.4	741,819.8	6/5/2019	12/21/2017	48	12/20/2021	
6.1E+51	Construction At West Of Karen Drive To East Of Il Route 31 In Kane County. New Roadway Construction Resurfacing, Box Culverts, Retaining Walls, Storm Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	28,641,877.3	-	-	-	-	-	3,303,481.7	4,723,099.0	680,994.7	3,745,771.9	12,453,347.4	24,941,166.0	6/5/2019	12/26/2017	72	12/25/2023	
6.1E+51	Construction At West Of Karen Drive To East Of Il Route 31 In Kane County. New Roadway Construction Resurfacing, Box Culverts, Retaining Walls, Storm Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	28,641,877.3	-	-	-	-	-	-	356,662.5	-	-	356,662.5	24,941,166.0	6/5/2019	12/26/2017	72	12/25/2023	
6.1E+61	Construction At Dunham Road To Clarendon Hills Rd Intersection Improvement With Signal Timing Progression & Resurfacing. Dupage Co. Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,871,400.5	-	-	-	-	-	648,348.2	1,239,963.6	499,033.7	1,208,248.7	3,595,594.3	4,591,171.1	6/5/2019	12/17/2018	72	12/16/2024	
6.1E+71	Construction At Over The Dupage River To The Rock Run Trail In Will County Pedestrian Path Adjacentto Black Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,368,820.3	-	-	-	-	-	-	-	-	-	-	60,000.0	6/5/2019	12/26/2017	72	12/25/2023	
6.1E+81	Construction At Fau 1619, 171St Street To 159Th Street In Tiley Park Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	697,037.4	-	-	-	-	-	-	-	-	-	-	656,462.9	6/5/2019	10/23/2017	48	10/22/2021	
6.1E+91	Construction At Fau 2530, From Union Pacific Railroad To Smith Road In City West Chicago. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	124,650.4	-	-	-	-	-	-	-	-	-	-	124,650.4	6/5/2019	9/28/2017	48	9/27/2021	
6.1E+111	Construction At Chapel Hill Road Over Fox River Rehabilitate The Bridge Carrying Chapel Hill Roadin McHenry County. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,111,111.1	-	-	-	-	-	-	-	-	-	-	1,091,380.7	6/5/2019	1/12/2018	72	1/11/2024	
6.1E+121	Construction At Schick Road To Brighton Drive And Covington Drive To Army Trail Road - Sidewalk Workfed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	258,642.0	-	-	-	-	-	-	-	-	-	-	241,411.0	6/5/2019	8/20/2018	48	8/19/2022	
6.1E+131	Construction At Sheridan Road To Eastern Dead End And Lewis Avenue To Galilee Ave In Lake County Resurfacing 21St Street From Sheridan Road East Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	427,168.1	-	-	-	-	-	53,799.8	13,450.0	13,450.0	13,450.0	94,149.6	427,168.1	6/5/2019	2/27/2018	48	2/26/2022	
6.1E+141	Construction In Lake County Resurfacing From Barron Boulevard To Center Streetfederal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,489,677.6	-	-	-	-	-	-	-	-	-	-	1,489,677.6	6/5/2019	1/23/2018	72	1/22/2024	
6.1E+151	Construction At Center Street To Liberty Street. Kane County. Reconstruction On Chicago St In Elginfederal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,880,648.5	-	-	-	-	-	1,478,202.0	788,299.7	932,777.5	1,452,495.1	4,651,774.4	5,176,047.5	6/5/2019	2/20/2019	72	2/19/2025	
6.1E+161	Construction At Wiley Road To Golf Road (Il 58) Inschaumburg. Reconstruction Of Plum Grove Road. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,194,954.2	-	-	-	-	-	1,062,434.4	2,446,154.2	432,059.4	455,474.9	4,396,122.9	6,607,737.7	6/5/2019	8/17/2018	72	8/16/2024	
6.1E+171	Construction At Midlothian Road To Lake Street In Mundelein. Pedestrian Patch Adjacent To Maple Ave Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,639,770.9	-	-	-	-	-	-	-	-	744,372.4	744,372.4	856,872.4	6/5/2019	9/19/2018	72	9/18/2024	
6.1E+181	Construction At 0.4 Mi North Of Spring Street To Spring Street In Kane Co. Reconstruct Intersection, Traffic Signal, Lighting, Curb, Gutter. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	15,116,061.1	-	-	-	-	-	4,964.8	55,608.5	259,741.5	1,241.2	321,556.0	11,152,981.2	6/5/2019	3/7/2018	72	3/6/2024	
6.1E+181	Construction At 0.4 Mi North Of Spring Street To Spring Street In Kane Co. Reconstruct Intersection, Traffic Signal, Lighting, Curb, Gutter. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	15,116,061.1	-	-	-	-	-	671,814.8	327,803.3	1,129,924.2	1,135,321.9	3,264,864.3	11,152,981.2	6/5/2019	3/7/2018	72	3/6/2024	
6.1E+191	Construction At Lawrence Ave To Village Limit And Oketo Ave To Harlem Ave In Cook County Resurfacing Oketo Avenue And Wilson Ave. Federal Highway Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	467,026.4	-	-	-	-	-	1,389.6	347.4	347.4	347.4	2,431.7	467,026.4	6/5/2019	2/27/2018	48	2/26/2022	
6.1E+201	Construction At Fau 2781, 135Th Street To College Drive In Palos Heights Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	598,371.1	-	-	-	-	-	-	-	-	-	-	414,894.0	6/5/2019	3/22/2018	48	3/21/2022	
6.1E+211	Construction At Fap 350, 167Th Street To 163Rd Street In The City Of Oak Forest. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	62,188.8	-	-	-	-	-	16,531.8	4,133.0	4,133.0	4,133.0	28,930.7	62,188.8	6/5/2019	3/22/2018	48	3/21/2022	
6.1E+221	Construction At Il Route 22 To White Pine Road In Lake County. Reconstruction & Widening To Add One Thru Lane & Bicycle/Pedestrian. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	21,738,614.8	-	-	-	-	-	3,720,305.2	2,797,130.3	1,451,934.7	3,166,425.4	11,135,795.6	14,640,284.0	6/5/2019	6/13/2018	72	6/12/2024	
6.1E+231	Construction At Over Drainage Ditch, 0.70 Miles Southwest Of Us 14 Replace Bridge Carrying Oak Groveroad. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	503,226.1	-	-	-	-	-	29,053.0	7,263.3	7,263.3	7,263.3	50,842.7	503,226.1	6/5/2019	4/18/2018	48	4/17/2022	
6.1E+241	Construction At Deerfield Pkwy To Lake Cook Rd. Lake County.Reconstruct Sidewalk,Hma Ped Path,Box Culvert,Relocate Water Main,Traffic Signal/St Lightfed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,423,469.7	-	-	-	-	-	918,447.0	1,383,452.7	422,430.7	2,594,831.5	5,319,162.0	5,859,162.0	6/5/2019	5/30/2019	72	5/29/2025	
6.1E+251	Construction At Fau 3273 & Fau 3724,Arlington Heights Road To Elk Grove Boulevard & Arlington Heights Road To Tonne Road In Elk Grove. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,867,102.4	-	-	-	-	-	-	-	-	-	-	2,867,102.4	6/5/2019	3/5/2018	72	3/4/2024	
6.1E+261	Construction At Bloomingdale Road To Glen Elynn Rd Resurfacing Fullerton Avenue In Dupage County Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,421,818.8	-	-	-	-	-	146,788.8	646,318.0	36,697.2	646,318.0	1,476,122.1	1,421,818.8	6/5/2019	2/27/2018	72	2/26/2024	
6.1E+271	Construction At Touhy Avenue To Washington Avenue Lighting, Landscaping And Sidewalk Improvements In The City Of Park Ridge. Cook County. Federal Hwyadmin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,759,184.4	-	-	-	-	-	-	-	-	-	-	1,540,936.5	6/5/2019	5/7/2018	72	5/6/2024	
6.1E+271	Construction At Touhy Avenue To Washington Avenue Lighting, Landscaping And Sidewalk Improvements In The City Of Park Ridge. Cook County. Federal Hwyadmin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,759,184.4	-	-	-	-	-	-	-	20,221.7	-	20,221.7	1,540,936.5	6/5/2019	5/7/2018	72	5/6/2024	
6.1E+281	Construction At Forest Avenue At Ravine Ditch #7 Replace The Bridge Carrying Forest Avenue Over In Lake County. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,757,558.8	-	-	-	-	-	6,328.9	1,090.6	1,582.2	1,582.2	10,583.9	2,757,558.8	6/5/2019	3/5/2018	72	3/4/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
61E291	Construction At I172 To I158 In Schaumburg Road-Way Reconstruction W/ Traffic Signal Install/Replacement On Plum Grove Rd. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,369,079.5	-	-	-	-	-	1,641,721.1	2,221,608.3	236,276.6	535,463.8	4,635,069.8	5,539,710.6	6/5/2019	8/27/2018	72	8/26/2024	
61E301	Construction At Joliet Road To Corning Avenue In Will County. Reconstruct Rathje Rd From Joliet Rd To Corning Ave. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,630,021.0	-	-	-	-	-	-	29,374.9	53,103.4	-	82,478.3	1,630,021.0	6/5/2019	3/12/2018	72	3/11/2024	
061E310	Construction At Park Avenue To Vallette Street In Dupage County. Resurfacing Poplar Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	707,821.7	-	-	-	-	-	-	-	-	-	-	636,202.2	6/5/2019	2/27/2018	48	2/26/2022	
061E320	Construction At Pulaski Road To Homan Avenue In Cook County. Sidewalk And Lighting Improvements On Fau 1602. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	709,471.4	-	-	-	-	-	163,859.3	40,964.8	40,964.8	40,964.8	286,753.7	709,433.8	6/5/2019	4/16/2018	48	4/15/2022	
061E330	Construction At Il 176 To Il 22 In Lake County. Traffic Signal Improvement On Us 12. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	884,140.6	-	-	-	-	-	-	1,092.9	-	-	1,092.9	884,140.6	6/5/2019	2/27/2018	48	2/26/2022	
061E340	Construction At Il 31 To North River Road & North River Road To Chapel Hill Rd In McHenry County. Resurface Pearl Street From Il 31 To North River Road. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,470,017.7	-	-	-	-	-	-	131,798.8	52,569.8	824,514.0	1,008,882.6	2,469,946.6	6/5/2019	6/11/2018	72	6/10/2024	
061E350	Construction At Fau 2580 & Fau 2581, Roosevelt Road To Crescent Blvd, Roosevelt Road To Fairview Avenue. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,762,514.1	-	-	-	-	-	-	-	-	-	-	2,656,167.8	6/5/2019	3/29/2018	72	3/28/2024	
061E360	Construction At Spring Road To Illinois Route 120 And Ringwood Road To Il Rte 31 In McHenry County. Resurfacing Ringwood Rd & Barnard Mill Rd. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,415,514.9	-	-	-	-	-	-	-	-	-	-	1,415,514.9	6/5/2019	2/27/2018	72	2/26/2024	
061E370	Construction At Il Route 38 To Wesley Street. Resurfacing Improvements On West St From Il 38 To Wesley St I Wheaton. Dupage County Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	375,758.9	-	-	-	-	-	-	-	-	-	-	336,767.9	6/5/2019	5/1/2018	47	4/30/2022	
061E380	Construction At Fairfield Road To Gilmer Road. Resurfacing From Fairfield Road To Gilmer Road In The Village Of Hawthorn Woods. Lake County Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	410,762.0	-	-	-	-	-	-	-	-	-	-	410,762.0	6/5/2019	4/23/2018	48	4/22/2022	
061E390	Construction At Lawrence Avenue To The Pedestrian Overpass Crossing County Farm Rd In Cook County. Construction Of A Multi-Use Path. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	77,041.8	-	-	-	-	-	68,784.2	4,209.0	17,196.0	17,196.0	107,385.2	77,041.8	6/5/2019	10/11/2018	48	10/10/2022	
061E400	Construction At Under Upr In Dupage County. Multi-Use Trail Along Taylor Avenue And A Tunnel Under The Union Pacific Railroad. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,071,249.3	-	-	-	-	-	-	282,129.7	33,585.7	-	315,715.5	3,044,461.4	6/5/2019	6/7/2018	72	6/6/2024	
061E410	Construction At 111Th Street To 107Th Street In Cook County. Resurfacing On Austin Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	407,590.4	-	-	-	-	-	-	1,290.0	-	-	1,290.0	407,590.4	6/5/2019	4/16/2018	48	4/15/2022	
061E420	Construction At Mill Road To Rohlfing Road In Dupage County. Resurfacing On Army Trail Blvd Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,446,403.1	-	-	-	-	-	47,221.5	11,864.7	11,805.4	77,549.4	148,440.9	3,309,185.3	6/5/2019	6/7/2018	72	6/6/2024	
061E430	Construction At Sassafras Drive To Prince Crossing Road In Dupage County. Multi-Use Path Along Great Western Trail. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	346,411.0	-	-	-	-	-	-	117,435.4	70,539.3	-	187,974.7	248,790.9	6/5/2019	4/9/2018	48	4/8/2022	
061E440	Construction At Over Salt Creek. Cook County. Replace Superstructure, Repair Abutments. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	617,237.0	-	-	-	-	-	466,782.6	35,600.8	8,100.5	116,695.7	627,179.6	537,483.9	6/5/2019	3/5/2019	48	3/4/2023	
061E450	Construction At Burlington Avenue. Platform And Ramp Improvements, Sidewalks And Pedestrian Lighting In Village Of La Grange Cook Co. Fed Hwy Admin Eligible For Fed Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,306,734.5	-	-	-	-	-	240,825.2	60,206.3	60,206.3	60,206.3	421,444.2	1,196,440.3	6/5/2019	7/11/2018	72	7/10/2024	
061E460	Construction At Kostner Avenue To Claire Boulevard. Fau R1596. Resurfacing, Sidewalks, Curb And Gutter. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,169,051.0	-	-	-	-	-	18,444.9	4,611.2	16,187.7	4,611.2	43,855.1	1,169,051.0	6/5/2019	7/25/2018	72	7/24/2024	
061E470	Construction At Fau 291, Intersection Improvement At West 167 And Gougar Road In City Of Lockport. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,552,030.8	-	-	-	-	-	-	127,504.2	-	2,500.0	130,004.2	1,552,029.5	6/5/2019	6/7/2018	72	6/6/2024	
061E480	Construction At At 147Th Street In Cook County. Roundabout At 147Th Street And Ravinia Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,112,051.5	-	-	-	-	-	36,676.8	179,652.3	64,016.8	9,169.2	289,515.0	1,830,572.1	6/5/2019	4/23/2018	72	4/22/2024	
061E490	Construction At Main Street Over Crystal Creek In McHenry County. Replace The Bridge Carrying Main St. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,405,962.2	-	-	-	-	-	584,725.8	742,437.1	46,519.2	146,181.4	1,519,863.6	2,168,554.5	6/5/2019	4/13/2018	72	4/12/2024	
061E500	Construction At 94Th Street To 88Th Avenue And 163Rd Street To 167Th Street In Cook County. Resurfacing, Sidewalks And Pavement Markings. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	882,924.0	-	-	-	-	-	-	-	-	90,687.5	90,687.5	882,924.0	6/5/2019	4/16/2018	48	4/15/2022	
061E510	Construction At Fau 2965, Resurfacing With Curb & Gutter On Custer Ave From 47Th Street To Ogden Ave In Brookfield. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,544,296.5	-	-	-	-	-	-	138,322.2	193,369.5	-	331,691.7	1,532,259.0	6/5/2019	6/8/2018	72	6/7/2024	
061E520	Reconstruct Intersection Of Bliss Rd At Il Route 47, Village Of Sugar Grove. (Kane) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,549,240.4	-	-	-	-	-	-	-	69,750.0	486,740.3	556,490.3	556,490.3	6/5/2019	1/2/2020	72	1/1/2026	
061E530	Construction At Polaris Drive/Acorn Lane To Harnish Drive. Reconstruction, Resurfacing, Widening, Adasidewalks, Sewers, Ret Walls, Signals Lighting Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	46,172,879.0	-	-	-	-	-	3,713,965.8	4,407,485.4	961,525.7	3,702,438.6	12,785,415.5	17,652,159.8	6/5/2019	7/25/2018	72	7/24/2024	
061E540	Construction At Thatcher Avenue To Harlem Avenue In Cook County. Resurfacing Chicago Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,487,299.4	-	-	-	-	-	-	119,316.1	5,042.5	-	124,358.7	1,487,299.4	6/5/2019	6/11/2018	72	6/10/2024	
061E550	Construction At Railroad Ave, Resurfacing, Sidewalk Construction & Roadway Reconstruction From York Rd To Addison St In Bensenville. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,126,353.6	-	-	-	-	-	2,091.7	5,000.0	522.9	8,129.2	15,743.8	1,126,353.6	6/5/2019	6/13/2018	72	6/12/2024	
061E560	Construction At Karlov Avenue On Sauk Trail From Karlov Ave To Richton Sq Rd And To Poplar Ave In Richton Park. Sidewalk Improvements And Ped Signalmod. Fed Hwy Admin Contract Elig For Fed Reimburse	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	548,808.2	-	-	-	-	-	-	-	-	-	-	259,849.9	6/5/2019	8/31/2018	48	8/30/2022	
061E560	Construction At Karlov Avenue On Sauk Trail From Karlov Ave To Richton Sq Rd And To Poplar Ave In Richton Park. Sidewalk Improvements And Ped Signalmod. Fed Hwy Admin Contract Elig For Fed Reimburse	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	548,808.2	-	-	-	-	-	-	182,532.8	-	91,801.0	274,333.8	259,849.9	6/5/2019	8/31/2018	48	8/30/2022	
061E570	Construction At 159Th Street To 167Th Street Federal Highway Admin Contract - Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,653,999.8	-	-	-	-	-	194,638.1	48,659.5	21,266.6	48,659.5	313,223.7	1,649,546.4	6/5/2019	6/14/2018	72	6/13/2024	
061E580	Construction At Fau 2992, Resurfacing Internationale Parkway From Beaudin Boulevard To Woodward Ave In Woodridge. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	766,044.0	-	-	-	-	-	-	-	-	-	-	766,044.0	6/5/2019	6/7/2018	48	6/6/2022	
061E590	Construction At Butterfield Road To Milwaukee Avenue In Lake County. Resurfacing Golf Road. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,119,227.7	-	-	-	-	-	-	-	-	-	-	1,119,227.7	6/5/2019	6/7/2018	72	6/6/2024	
061E600	Construction At 97Th Street To 103Rd Street In Cook County. Multi-Use Trail, Located East Of Stony Island Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects For Locals	1,532,537.2	-	-	-	-	-	-	314,927.1	-	-	314,927.1	1,520,051.7	6/5/2019	6/7/2018	72	6/6/2024	
061E600	Construction At 97Th Street To 103Rd Street In Cook County. Multi-Use Trail, Located East Of Stony Island Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279002027	Local Earmarks - Local Pass Through	1,532,537.2	-	-	-	-	-	-	488,677.7	-	151,374.0	640,051.7	1,520,051.7	6/5/2019	6/7/2018	72	6/6/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
061E610	Construction At Franklin Street To Ogden Avenue Federal Highway Admin Contract - Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	572,157.7	-	-	-	-	-	-	-	-	-	-	572,157.7	6/5/2019	6/14/2018	48	6/13/2022		
061E620	Construction At North Avenue To First Street Resurfacing And Ada Improvements On York Street, Inclinehurst, Dupage County. Fed Hwy Admin Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	601,060.5	-	-	-	-	-	114,857.2	28,714.3	113.4	28,714.3	172,399.2	601,060.5	6/5/2019	7/9/2018	48	7/8/2022		
061E630	Construction At North Avenue To Winters Drive Esurfacing Wolf Road From North Avenue To Winters Drive In Northlake, Cook County. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,426,023.2	-	-	-	-	-	22,010.4	5,502.6	5,502.6	5,502.6	38,518.3	1,426,023.1	6/5/2019	7/2/2018	72	7/1/2024		
061E650	Construction At Seminary Avenue To Cole Avenue Resurfacing, Curb, Gutter And Sidewalks In Wheaton. Fed Hwy Admin Contract Eligible For Federal Reimbursement. DuPage County	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	848,593.2	-	-	-	-	-	-	1,233,091.0	-	-	1,233,091.0	848,593.2	6/5/2019	6/18/2018	48	6/17/2022		
061E660	Construction At 0.5 Mile West Of Fish Lake Road To Fish Lake Road Federal Highway Admin Contract - Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	336,136.8	-	-	-	-	-	15,541.8	3,885.5	65,200.1	3,885.5	88,512.8	336,136.8	6/5/2019	6/19/2018	48	6/18/2022		
061E670	Construction At Deerpath Road Reconstruction Of Intersection Kane County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,680,153.7	-	-	-	-	-	657,814.4	526,222.6	110,197.6	75,398.4	1,369,632.9	1,671,860.0	6/5/2019	12/26/2018	72	12/25/2024		
061E680	Construction At Hillcrest Boulevard To Central Rd In Cook County. Multi-Use Path Adjacent To Roseller & Carry The Path Over Central Road. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,958,699.1	-	-	-	-	-	836,744.0	304,425.7	209,186.0	75,181.6	1,425,537.3	3,527,313.4	6/5/2019	6/13/2018	72	6/12/2024		
061E690	Landscape/Signs Install On Elgin Ohare Wstrn Accesscorridor Lake St.Roselle Rd,Plum Grove Rd,Rohwingrd In Roselle,Itasca,Hanover Prk.(Dupage)Fed Hwyadmin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,264,017.1	-	-	-	-	-	-	-	-	53,370.0	53,370.0	53,370.0	6/5/2019	4/28/2020	72	4/27/2026		
061E700	Construction At Barberrry Road To Skokie Valley Bike Path In Lake County Sidewalk Construction Algon Clavey Road Bike Path Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	51,807.6	-	-	-	-	-	-	-	-	-	-	51,807.6	6/5/2019	6/7/2018	48	6/6/2022		
061E710	Construction At At Us 20 (Lake Street) In Cook County. Intersection Improvement At North Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	684,460.0	-	-	-	-	-	-	-	-	19,530.0	-	19,530.0	684,460.0	6/5/2019	6/7/2018	48	6/6/2022	
061E720	Construction At East Avenue At Irving Park Road In Cook County. Intersection Improvement, Signal Replacement, Channelization. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	465,735.7	-	-	-	-	-	9,925.6	2,481.4	2,481.4	2,481.4	17,369.7	465,735.7	6/5/2019	6/7/2018	48	6/6/2022		
061E730	Construction At Il 31. Reconstruction At Huntley Rd And Il 31.In Village Of Carpentersvillekane County. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,939,129.3	-	-	-	-	-	640,711.4	1,767,025.3	241,989.1	996,172.2	3,645,897.9	6,208,459.2	6/5/2019	6/26/2018	72	6/25/2024		
061E740	Construction At Various Locations. Kane County. Modity 27 Intersections. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,315,639.7	-	-	-	-	-	-	-	-	558,067.5	558,067.5	843,499.2	6/5/2019	5/29/2019	72	5/28/2025		
061E750	Construction At At Pine Street In Kane County. Intersection Improvement And Channelization Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	494,002.7	-	-	-	-	-	-	257,653.8	-	-	257,653.8	380,030.2	6/5/2019	12/24/2018	48	12/23/2022		
061E760	Construction At Center Avenue To Sheridan Road In Lake Bluff. Resurfacing, Sidwalk, Curb And Gutter Replacement Fau Route 2758 Moffett Rd Fed Hwy Admincontract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,012,246.9	-	-	-	-	-	117,967.2	67,144.5	54,817.9	61,112.9	301,042.5	939,479.7	6/5/2019	7/19/2018	72	7/18/2024		
061E770	Construction At Cornell Ave To Torrence Ave And Sauk Trail To 223Rd In Sauk Village - Resurfacing Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	557,136.4	-	-	-	-	-	-	1,215.4	3,130.0	-	4,345.4	557,136.4	6/5/2019	7/23/2018	48	7/22/2022		
061E780	Construction At Rohwing Road To Salt Creek In Rolling Meadows. Multi-Use Path. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	466,616.0	-	-	-	-	-	117,856.2	382,140.0	15,329.3	382,140.0	897,465.5	449,218.0	6/5/2019	9/4/2018	48	9/3/2022		
061E790	Construction At First Avenue To Des Plaines River Resurfacing Fau Rt1419 In Maywood Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	496,853.6	-	-	-	-	-	-	106,700.6	-	45,895.7	152,596.3	496,853.6	6/5/2019	7/25/2018	48	7/24/2022		
061E800	Construction At Abbeywood Dr To Maple Ave - Lisle Resurfacing, Signals, Sidewalk Installation/Replaced Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	717,469.0	-	-	-	-	-	346,050.8	151,018.5	86,512.7	259.5	583,841.5	628,101.0	6/5/2019	7/25/2018	48	7/24/2022		
061E810	Construction At Various Routes Within The Village Of Lake Zurich. Lake County. Sidewalk Constructionfed Hwy Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	146,090.2	-	-	-	-	-	-	-	427.1	-	427.1	146,090.2	6/5/2019	7/17/2018	48	7/16/2022		
061E820	Construction At Lagrange Road To Harding Avenue Resurfacing Sherwood Road. Cook County. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	288,500.1	-	-	-	-	-	33,838.2	8,459.5	8,459.5	8,459.5	59,216.8	288,500.1	6/5/2019	7/17/2018	48	7/16/2022		
061E830	Construction At Belvidere Road To Rand Road Grading And Drainage Improvements. Lake County. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	204,561.6	-	-	-	-	-	-	-	-	-	204,561.6	6/5/2019	7/12/2018	48	7/11/2022			
061E840	Construction At Michigan City Road To Us Route 6 In Cook Co. Construction Of A Pedestrian Path Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	350,500.3	-	-	-	-	-	201,517.8	59,720.8	3,147.1	50,379.4	314,765.0	302,418.0	6/5/2019	10/16/2018	48	10/15/2022		
061E850	Construction At 71St Street Over Interstate 355 Inwoodridge Rehabilitate Structure. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	317,030.7	-	-	-	-	-	3,018.4	754.6	754.6	754.6	5,282.3	317,030.7	6/5/2019	9/13/2018	48	9/12/2022		
061E860	Reconstruct The Intersection Of Us 12/Us 45 At Forest Av In Des Plaines. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,524,434.3	-	-	-	-	-	-	-	-	113,680.0	113,680.0	113,680.0	6/5/2019	3/16/2020	72	3/15/2026		
061E880	Construction At Waubensie Creek Trail To Middlebury Drive In Dupage Co. Construction Of A Shared Use Path. Federal Highway Admin Contract Eligiblefor Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	519,722.0	-	-	-	-	-	328,056.9	81,017.5	51,909.3	2,301,505.0	2,762,488.6	487,233.6	6/5/2019	10/18/2018	48	10/17/2022		
061E890	Construction At Riverside Road To Barrypoint Road And Bnsf Rr To Quincy St. Cook County. Reconstructintersection. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	648,889.2	-	-	-	-	-	292,522.0	73,130.5	42,940.5	32,710.8	441,303.8	577,367.2	6/5/2019	3/12/2019	48	3/11/2023		
061E900	Construction At Various Locations Within The Village Of Riverside. Cook County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	796,571.1	-	-	-	-	-	561,796.3	9,618.0	140,449.1	9,025.0	720,888.3	649,040.3	6/5/2019	3/5/2019	48	3/4/2023		
061E920	Construction At Main Street To Fairview Avenue In Downers Grove. Resurfacing Maple Avenue. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	362,805.6	-	-	-	-	-	1,839.4	459.8	459.8	459.8	3,218.9	362,805.6	6/5/2019	9/4/2018	48	9/3/2022		
061E930	Construction In Lombard. Resurfacing Westmore-Meyers Road From I38 To St. Charles Road. Fed Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,560,467.5	-	-	-	-	-	-	11,583.1	-	-	11,583.1	1,560,467.5	6/5/2019	8/16/2018	72	8/15/2024		
061E940	Construction At Various Routes. Cook County. Sidewalk Improvements. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	306,342.0	-	-	-	-	-	145,186.5	83,021.4	4,400.0	36,296.6	268,904.5	245,575.4	6/5/2019	5/29/2019	48	5/28/2023		
061E950	Construction At Sand Ridge Nature Center To Green Lake Aquatic Center In Cook Co. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	624,370.2	-	-	-	-	-	246,115.0	1,966,591.0	61,528.8	45,563.4	2,319,798.2	545,642.0	6/5/2019	10/16/2018	48	10/15/2022		
061E960	Construction At Grove Ave To Il 19, Irving Park Rd. Dupage County. Construct Hma Pedestrian Path, Sidewalks, Storm Sewer And Extend Culvert. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	697,572.3	-	-	-	-	-	30,000.0	331,084.0	129,791.7	7,500.0	498,375.6	490,875.6	6/5/2019	7/15/2019	48	7/14/2023		
061E970	Construction At At Kirk Road. Kane County. Intersection Improvement And Construct Shared Use Path. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,404,802.7	-	-	-	-	-	413,193.1	1,119,339.8	927,211.5	1,991,317.5	4,451,062.0	4,676,062.0	6/5/2019	2/22/2019	72	2/21/2025		
061E980	Construction At County Farm Road To Lake Street Indupage Co. Roadway Resurfacing & Sidewalk Installfederal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	827,358.6	-	-	-	-	-	731,677.8	31,135.8	182,919.5	182,919.5	1,128,652.4	801,813.5	6/5/2019	10/19/2018	48	10/18/2022		
061E990	Construction At Silver Glen Road To County Line Road. Kane County Signal Improvement. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,844,140.8	-	-	-	-	-	610,525.7	507,467.7	793,988.0	1,458,655.6	3,370,636.9	3,750,838.8	6/5/2019	1/28/2019	72	1/27/2025		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
061F000	Construction At Plum Grove Road To Il 58 (Golf Rd) Cook County. Reconstruction With Drainage And Lighting Work. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,962,010.8	-	-	-	-	-	2,756,409.5	1,130,969.9	470,897.2	272,855.2	4,631,131.8	5,095,403.2	6/5/2019	2/14/2019	72	2/13/2025	
061F010	Construction At Harlem Avenue To Cermak Road. Cook County. Resurfacing With Sidewalk, Curb And Gutter Work. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,727,556.8	-	-	-	-	-	-	1,041,685.2	364,442.6	95,855.7	1,501,983.5	1,583,011.3	6/5/2019	6/14/2019	72	6/13/2025	
061F020	Construction At Ridgeland Avenue In Cook County Traffic Signal Installation. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	589,520.6	-	-	-	-	-	57,746.0	422,937.8	4,248.6	12,542.2	497,474.6	542,007.8	6/5/2019	11/13/2018	48	11/12/2022	
061F030	Construction At Harlem Ave To Riverside Dr & 26Th St To Home Ave. Cook County. Sidewalk Construction/federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	176,256.8	-	-	-	-	-	126,720.9	31,680.2	26,450.1	14,891.8	199,743.1	176,256.8	6/5/2019	4/22/2019	48	4/21/2023	
061F040	Construction At Int. Of Il 25 And Bolz Rd Widen & Reconstruct. Construct New Alignment Portion Of Long Meadow Pkwy. Kane County.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,638,705.3	-	-	-	-	-	2,285,783.1	1,918,770.8	431,037.8	156,975.1	4,792,566.8	5,278,911.6	6/5/2019	12/27/2018	72	12/26/2024	
061F040	Construction At Int. Of Il 25 And Bolz Rd Widen & Reconstruct. Construct New Alignment Portion Of Long Meadow Pkwy. Kane County.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,638,705.3	-	-	-	-	-	-	-	-	-	-	5,278,911.6	6/5/2019	12/27/2018	72	12/26/2024	
061F050	Construction At Various Routes Connecting Traffic Signal Controllers To Central System Network. Dupage County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,400,120.3	-	-	-	-	-	190,412.0	574,155.1	1,730,219.0	620,756.6	3,115,542.6	3,172,682.4	6/5/2019	12/26/2018	72	12/25/2024	
061F060	Construction At West Lake Avenue To Willow Road. Cook County. Pcc Multi-Use Path With Ada Ramp Improvements. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,047,393.1	-	-	-	-	-	44,250.0	424,361.7	78,157.4	11,062.5	557,831.6	546,769.1	6/5/2019	8/9/2019	48	8/8/2023	
061F070	Construction At Hicks Road To New Wilke Road In Cook Co. Resurfacing Kirchhoff Road. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,075,632.1	-	-	-	-	-	1,285,784.0	1,426,449.0	99,637.1	949,068.0	3,760,938.1	2,039,517.0	6/5/2019	12/7/2018	72	12/6/2024	
061F080	Construction At Over Kishwaukee River. Mchenry County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,546,423.4	-	-	-	-	-	662,436.7	397,874.7	77,822.1	18,346.6	1,156,480.0	1,514,655.5	6/5/2019	3/5/2019	72	3/4/2025	
061F090	Construction I53 Between Frong Rds & I153 W Prntgrd To W Of Martingale Rd. Cook Co. Pavement, Sewers, Hma Pavement, Curb/Gutter, Sidewalks, Signs, Light, Mrks, Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,984,398.7	-	-	-	-	-	1,011,851.1	1,301,345.9	231,189.6	1,128,753.2	3,673,139.8	4,034,110.4	6/5/2019	5/17/2019	72	5/16/2025	
061F100	Construction At Meacham Rd To Marringale Rd. Cook Co. Pavement Removal, Storm Sewer, Hma Pavement, Curb/Gutter, Sidewalk, Traffic Signal, Light, Pavement Mkngr, Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,580,025.6	-	-	-	-	-	1,300,848.0	598,073.9	19,620.8	473,324.1	2,391,866.7	2,687,795.3	6/5/2019	5/17/2019	72	5/16/2025	
061F110	Construction At Orchard Road To Lake Street In Kane Co. Resurfacing Aucutt Road. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	488,094.5	-	-	-	-	-	54,161.7	38,038.6	13,540.4	13,540.4	119,281.2	488,094.5	6/5/2019	12/17/2018	48	12/16/2022	
061F120	Construction At Over Des Plaines River. Will County. Rehabilitate Bridge On Frontage Road. Federal Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,191,000.0	-	-	-	-	-	19,114.9	900,503.7	413,148.2	704,764.4	2,037,531.1	2,135,031.1	6/5/2019	5/23/2019	72	5/22/2025	
061F130	Construction At Il 56 To Cherry Lane. Kane County High Friction Surface Treatment, Upgrades For Signspavement Markings, Rumble Strips & Traffic Signals. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,335,892.2	-	-	-	-	-	331,760.1	185,002.3	479,650.1	82,940.0	1,079,352.5	1,054,754.4	6/5/2019	2/26/2019	72	2/25/2025	
061F140	Construction At Palatine Road To Dundee Road. In Cook Co. Resurfacing And Ada Sidewalk Improvement/federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,239,414.3	-	-	-	-	-	546,928.0	136,732.0	136,732.0	103,664.7	924,056.7	1,239,414.3	6/5/2019	12/17/2018	72	12/16/2024	
061F150	Replace Bridge Carrying Danne Rd Over A Branch Of Plum Creek, Located 7 Mi E Of Klemm Rd. (W118) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,359,864.4	-	-	-	-	-	-	-	-	57,730.1	57,730.1	57,730.1	6/5/2019	4/28/2020	72	4/27/2026	
061F160	Construction At Lake Avenue To Wilmette Avenue In Cook County. Roadway Reconstruction. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,974,605.9	-	-	-	-	-	1,223,284.5	1,018,220.7	115,452.2	180,272.6	2,537,229.9	3,579,973.0	6/5/2019	12/14/2018	72	12/13/2024	
061F170	Construct Asphalt Trail, Sidewalks, Pipe Culverts, Pavement Markings & Landscaping. From 131St Street to Ashland Av. City Of Blue Island. (Cook) Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	855,644.6	-	-	-	-	-	-	-	38,475.0	-	38,475.0	38,475.0	6/5/2019	12/17/2019	48	12/16/2023	
061F180	Construction At McKisley Woods Road To I8M Canal. Will County. Construct Multi-Use Path And A Pedestrian Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	734,856.0	-	-	-	-	-	31,125.0	7,781.3	7,781.3	243,792.9	290,480.4	274,917.9	6/5/2019	9/23/2019	48	9/22/2023	
061F190	Construction At Sunset Drive To West Eames Street And Navajo Drive To Sunset Drive In Will County. Reconstruction And Resurfacing. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,644,407.8	-	-	-	-	-	298,594.7	969,172.1	74,648.7	187,560.8	1,529,976.3	1,546,296.6	6/5/2019	12/19/2018	72	12/18/2024	
061F200	Construction At First Street To St. Charles Road Dupage County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	398,884.5	-	-	-	-	-	187,835.3	107,293.8	46,958.8	46,958.8	389,046.8	358,980.9	6/5/2019	3/5/2019	48	3/4/2023	
061F210	Construction At At Us Route 6. Cook County. Pavement Reconstruction, Widen And Resurface, And Replace Traffic Signal. Federal Highway Admin. Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,817,433.6	-	-	-	-	-	41,834.4	174,969.4	72,379.5	476,952.3	766,135.5	982,537.1	6/5/2019	2/27/2019	72	2/26/2025	
061F220	Construction At Schaumburg Road To Weathersfield Way. Cook County. Road Reconstruction Including Sidewalk/Curb/Gutter & Drainage Work. Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,663,945.4	-	-	-	-	-	901,099.5	387,509.8	490,896.4	116,769.6	1,896,275.4	2,648,648.7	6/5/2019	3/5/2019	72	3/4/2025	
061F230	Construction At Us 14 At Virginia Rd. Mchenry Co. Widen & Resurface, Install Traffic Signal, Street Lighting, Construct Bike/Pedestrian Path. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,097,730.3	-	-	-	-	-	458,105.3	237,638.1	103,165.8	23,070.3	821,979.6	1,096,460.3	6/5/2019	3/7/2019	72	3/6/2025	
061F240	Construction At Devon Avenue To Landmeier Road Cook County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,250,697.6	-	-	-	-	-	222,263.8	678,602.3	41,041.7	77,175.4	1,019,083.3	1,250,697.6	6/5/2019	3/6/2019	72	3/5/2025	
061F250	Pavement Reconstruction. Construct Hana Pedestrian Path, Welland Rd & Aptakistic Rd. Villages Of Buffalo Grove & Lincolnshire. (Lake) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,489,513.2	-	-	-	-	-	-	-	457,500.0	813,530.4	1,271,030.4	1,271,030.4	6/5/2019	12/5/2019	72	12/4/2025	
061F260	Construction At Vallette Street To St Charles Road Dupage County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	520,135.1	-	-	-	-	-	392,855.5	98,213.9	57,618.0	44,161.7	592,849.0	520,135.1	6/5/2019	5/28/2019	48	5/27/2023	
061F270	Construction At Nippersink Creek, Located 1.50 Mi W Of Il 47. Mchenry County. Replace Superstructure, Repair Abutments, Reconstruct Approaches. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	714,318.9	-	-	-	-	-	414,048.7	16,728.2	103,512.2	16,736.5	551,025.6	713,518.9	6/5/2019	3/7/2019	48	3/6/2023	
061F280	Construction At At Stearns Road. Cook County. Intersection Improvement. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,308,107.4	-	-	-	-	-	2,680,191.2	489,932.1	670,047.8	323,583.8	4,163,754.8	3,804,510.6	6/5/2019	3/7/2019	72	3/6/2025	
061F290	Construction At 60Th Street To Longwood Drive. Dupage County. Sidewalk Construction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	667,963.7	-	-	-	-	-	-	55,697.0	3,125.0	-	58,822.0	53,711.3	6/5/2019	5/29/2019	48	5/28/2023	
061F300	Construction At From Gary Avenue To Schmale Road Dupage County. Resurface. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	983,918.8	-	-	-	-	-	72,948.4	100,823.7	18,237.1	18,237.1	210,246.3	983,918.8	6/5/2019	3/5/2019	72	3/4/2025	
061F310	Construction At Over Indian Creek. Kane County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	898,745.8	-	-	-	-	-	554,324.7	138,581.2	242,435.1	138,581.2	1,073,922.2	823,759.8	6/5/2019	3/5/2019	48	3/4/2023	
061F320	Reconstruction Of Main St From Van Nortwick Av To Water St & Il 31 From Elm To 1St St In Batavia. (Kane) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,900,000.0	-	-	-	-	-	-	-	-	1,126,623.6	1,126,623.6	1,126,623.6	6/5/2019	3/12/2020	72	3/11/2026	
061F330	Construction At Green Bay Road To Sheridan Road Lake County. Reconstruct Pavement, Construct Shared Path And Improve Lighting. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,749,742.4	-	-	-	-	-	1,074,328.3	4,345,541.3	829,678.1	743,315.1	6,992,862.7	7,514,653.1	6/5/2019	3/5/2019	72	3/4/2025	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
061F340	Construction Of Shared Use Path From Army Trail Rd To Cornerstone Lakes Park In Village Of Wayne. (Dupage) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	874,860.9	-	-	-	-	-	-	-	-	39,000.0	39,000.0	39,000.0	6/5/2019	4/21/2020	48	4/20/2024	
061F350	Construction At 66Th St To 66Th Pl And Lavergne Ave To Cicero.Cook County.Sidewalk Construction And Traffic Signal Improvement. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	203,589.0	-	-	-	-	-	127,819.8	629,370.0	31,954.9	233,051.0	1,022,195.7	197,308.3	6/5/2019	3/11/2019	48	3/10/2023	
061F360	Reconstruction Of Lake St From Harlan Av To Euclid In Oak Park. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,557,782.2	-	-	-	-	-	-	-	-	1,717,104.6	1,717,104.6	1,717,104.6	6/5/2019	3/16/2020	72	3/15/2026	
061F370	Construction At 95Th Street At 50Th Court.Cook Co.Road Reconstruction,Traffic Signals,Interconnect Rr Signals,Curb/Gutter,Sidewalk & Street Lighting.Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,771,817.1	-	-	-	-	-	77,250.0	568,089.3	138,568.3	15,023.3	798,930.8	798,930.8	6/5/2019	7/25/2019	72	7/24/2025	
061F380	Construction At Grand Avenue To Green Street. Dupage County. Resurface York Road. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,977,119.9	-	-	-	-	-	597,514.9	56,973.9	35,569.7	149,378.7	839,437.2	1,785,515.8	6/5/2019	2/20/2019	72	2/19/2025	
061F390	Construction At 25Th Ave To W 16Th St And Braga Dr To 21St Ave. Cook County. Roadway Reconstruction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,682,780.4	-	-	-	-	-	359,621.0	873,852.7	114,868.8	134,874.6	1,483,217.1	1,483,217.1	6/5/2019	6/24/2019	72	6/23/2025	
061F400	Construction At Rodeo Drive To Hassert Blvd Will County. Extension Construction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,562,045.5	-	-	-	-	-	1,472,192.3	2,149,465.3	1,038,499.4	1,053,157.4	5,713,314.3	6,076,267.3	6/5/2019	4/22/2019	72	4/21/2025	
061F410	Construction At East Of Il 59 To Bartlett Road. Cook County. Road Reconstruction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,801,215.7	-	-	-	-	-	208,567.7	852,187.6	1,190,741.2	1,909,480.3	4,160,976.8	4,460,976.8	6/5/2019	4/23/2019	72	4/22/2025	
061F420	Construction At Silver Lake Trail To South Rawson Bridge Road. Mchenry County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,706,918.5	-	-	-	-	-	1,265,057.3	2,179,536.0	59,214.2	41,855.0	3,545,662.4	1,523,983.6	6/5/2019	3/8/2019	72	3/7/2025	
061F430	Construction At Over The Up Railroad. Cook County.Rehabilitate Bridges. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,491,828.0	-	-	-	-	-	647,149.7	2,244,388.6	224,718.3	893,808.0	4,010,064.6	3,309,728.9	6/5/2019	3/7/2019	72	3/6/2025	
061F440	Construction At At Lily Cache Creek. Will County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	948,804.6	-	-	-	-	-	616,805.0	230,973.4	154,201.3	31,278.9	1,033,258.6	921,619.8	6/5/2019	4/9/2019	48	4/8/2023	
061F450	Construction At At Otter Creek. Kane County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,020,670.7	-	-	-	-	-	630,306.8	787,194.1	216,061.5	117,153.1	1,750,715.4	2,012,638.8	6/5/2019	4/18/2019	72	4/17/2025	
061F460	Construction At North Avenue To Winters Drive. Cook County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,073,607.3	-	-	-	-	-	974,551.4	243,637.9	243,637.9	47,418.4	1,509,245.5	1,073,607.3	6/5/2019	5/28/2019	72	5/27/2025	
061F470	Construction At Wilmot Road To Waukegan Road. Lake County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,552,361.9	-	-	-	-	-	833,693.8	532,748.8	18,422.0	16,285.4	1,401,149.9	1,476,149.9	6/5/2019	4/15/2019	72	4/14/2025	
061F480	Construction At Garden Lane To Oak Grove Avenue Cook County. Sidewalk Construction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	121,610.7	-	-	-	-	-	-	-	97,429.2	15,387.8	112,817.0	117,941.0	6/5/2019	4/4/2019	48	4/3/2023	
061F490	Construction At Winnetka Road To Willow Road. Cook County. Reconstruction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,620,780.9	-	-	-	-	-	243,603.3	962,079.1	67,355.4	60,900.8	1,333,938.7	1,344,537.8	6/5/2019	4/18/2019	72	4/17/2025	
061F500	Construction At S Of Tara Court To President St And Blanchard St To Il 38. Dupage County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	917,710.0	-	-	-	-	-	302,642.4	430,733.4	23,764.0	34,244.5	791,384.4	831,809.9	6/5/2019	6/14/2019	48	6/13/2023	
061F510	Construction At Pierce Road To Thorndale Road. Dupage County. Road Reconstruction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	808,320.6	-	-	-	-	-	-	-	-	553,852.5	553,852.5	587,602.5	6/5/2019	6/4/2019	48	6/3/2023	
061F520	Construction At East Of Davis Parkway To Winfield Road. Dupage County. Channelization Improvements. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	390,690.1	-	-	-	-	-	188,770.3	162,462.9	47,192.6	47,192.6	445,618.4	368,508.2	6/5/2019	5/31/2019	48	5/30/2023	
061F530	Construction At Orchard Drive To Western Avenue Cook County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	959,026.1	-	-	-	-	-	392,771.3	465,855.8	55,339.0	98,192.8	1,012,158.9	959,026.1	6/5/2019	5/23/2019	72	5/22/2025	
061F540	Construction At Petersdorf Rd To Fairfax Ln And Schick Rd To Army Trail Rd. Cook County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,157,989.3	-	-	-	-	-	1,005,259.7	1,500,148.0	38,280.6	251,314.9	2,795,003.2	1,157,989.3	6/5/2019	4/9/2019	72	4/8/2025	
061F550	Construction At Joliet Street To Il Route 59. Dupage County.Resurfacing,Curb/Gutter,Sidewalks, Street Lighting,& Pavement Markings.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	581,921.7	-	-	-	-	-	265,405.6	102,845.0	111,674.0	66,351.4	546,276.0	506,125.6	6/5/2019	6/5/2019	48	6/4/2023	
061F560	Construction At Gary Avenue To College Avenue. Dupage County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,056,293.1	-	-	-	-	-	189,332.4	608,785.0	112,264.1	1,034,801.0	1,945,182.4	954,631.4	6/5/2019	6/5/2019	48	6/4/2023	
061F570	Construction At Randall Road At Us 20.Kane County.Construct Ramp,Remove Road Connection,Create Cul-De-Sac, And Reconfigure Road.Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,425,882.7	-	-	-	-	-	1,275,154.2	2,294,243.8	1,174,152.1	688,854.4	5,432,404.4	5,713,274.1	6/5/2019	4/29/2019	72	4/28/2025	
061F580	Reconstruct The Intersection Fo Main St At Crystallake Ave In Crystal Lake (Mchenry) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,028,645.3	-	-	-	-	-	-	176,829.0	-	970,352.4	1,147,181.4	1,147,181.4	6/5/2019	11/18/2019	72	11/17/2025	
061F590	Construction At Aurora Avenue To Pensbury Lane Kane County. Interconnect Traffic Signal Along Indian Trail. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	833,178.6	-	-	-	-	-	134,811.6	187,853.3	459,513.9	13,835.7	796,014.4	833,178.6	6/5/2019	4/4/2019	48	4/3/2023	
061F600	Construction At 55Th Street To Joliet Road Cook County. Construct Mult-Use Path. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	964,375.5	-	-	-	-	-	-	-	-	324,853.8	324,853.8	366,520.1	6/5/2019	4/2/2019	48	4/1/2023	
061F610	Construction At State Street To Illinois Route 394 Will County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	406,044.5	-	-	-	-	-	373,154.3	104,707.0	93,288.6	1,255.8	572,405.7	406,029.1	6/5/2019	4/4/2019	48	4/3/2023	
061F620	Construction At Town Road To Arbor Avenue. Cook County. Reconstruction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,245,947.1	-	-	-	-	-	-	523,652.9	220,568.0	202,378.0	946,598.9	955,598.9	6/5/2019	4/17/2019	72	4/16/2025	
061F630	Construct Hma Path On Riverwoods Rd, And Construct Sidewalk Along Westminster Way From Cdw Path W .07 MI, Lincolnshire. (Lake) Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	270,000.0	-	-	-	-	-	-	-	12,152.1	-	12,152.1	12,152.1	6/5/2019	12/12/2019	48	12/11/2023	
061F640	Construction At At Kings Road. Will County. Reconstruct Intersection. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,180,906.9	-	-	-	-	-	112,429.9	554,499.8	84,591.2	123,353.1	874,874.0	1,006,071.5	6/5/2019	6/17/2019	72	6/16/2025	
061F650	Construction At Monville Road To Rollins Road & Orchard Lane To Rollins Rd. Lake County. Road Reconstruction And Resurfacing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,280,604.4	-	-	-	-	-	1,058,352.2	1,103,325.8	165,052.0	905,433.3	3,232,163.3	3,232,163.3	6/5/2019	6/21/2019	72	6/20/2025	
061F660	Construction At At Naper Boulevard. Dupage County.Intersection And Traffic Signal Improvements. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	859,093.8	-	-	-	-	-	-	-	160,530.0	447,355.5	607,885.5	646,580.1	6/5/2019	5/23/2019	48	5/22/2023	
061F670	Construction At Steger-Monee Road To Western Ave. Will County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	551,777.6	-	-	-	-	-	-	471,596.2	37,865.5	11,900.0	521,361.7	532,611.7	6/5/2019	6/17/2019	48	6/16/2023	
061F680	Construction At @ Relocated Gougar Road 0.2 Mile Sof Smith Road. Will County. Intersection Improvement. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	889,060.0	-	-	-	-	-	8,500.0	462,871.2	235,158.6	52,911.8	759,441.5	784,941.5	6/5/2019	5/21/2019	48	5/20/2023	
061F690	Construction At Nippersink Blvd To Il Route 59. Lake County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,376,882.2	-	-	-	-	-	97,769.3	880,815.7	48,043.8	109,865.6	1,136,494.4	1,136,494.4	6/5/2019	6/20/2019	72	6/19/2025	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
061F700	Construction At Swift Road To Addison Road. Dupage County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,407,237.6	-	-	-	-	-	792,749.9	1,904,226.5	198,187.5	128,053.5	3,023,217.3	2,974,744.0	6/5/2019	5/17/2019	72	5/16/2025	
061F710	Construction At Various Locations Dupage County. Pavement Reconstruct, Resurface, Curb Islands, Storm Sewer, Water Main Adjust, Sidewalks, Pavement Marking Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,904,191.1	-	-	-	-	-	1,029,957.2	1,185,143.3	180,503.2	60,577.7	2,456,181.3	2,456,181.3	6/5/2019	6/21/2019	72	6/20/2025	
061F720	Construction At 75Th Street To Center Drive. Dupage County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	472,671.2	-	-	-	-	-	134,609.6	299,255.1	33,652.4	23,970.0	491,487.2	472,671.2	6/5/2019	6/14/2019	48	6/13/2023	
061F730	Construction At Monterey Ave To Il 83 Over Salt Creek. Dupage County. Rehabilitate Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,008,469.2	-	-	-	-	-	123,650.3	1,243,756.0	293,352.8	142,311.1	1,803,070.1	1,889,320.1	6/5/2019	6/19/2019	72	6/18/2025	
061F740	Construction Of Shared Use Path Adjacent To Gary Av From Great Western Trail To Army Trail Rd In Carol Stream. (Dupage) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,023,958.5	-	-	-	-	-	-	-	-	564,150.3	564,150.3	564,150.3	6/5/2019	3/16/2020	72	3/15/2026	
061F750	Construction At Il Route 21 To The Des Plaines River. Lake County. Road Reconstruction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,240,516.1	-	-	-	-	-	936,481.9	943,778.9	1,113,961.5	1,095,817.0	4,090,039.3	4,349,539.3	6/5/2019	6/12/2019	72	6/11/2025	
061F760	Construction At Steger-Monee Road To Western Ave. Will County. Construct A Multi-Use Path. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	527,600.4	-	-	-	-	-	15,000.0	3,750.0	3,750.0	275,602.8	298,102.8	290,602.8	6/5/2019	8/19/2019	48	8/18/2023	
061F770	Construction At County Line Road To Bridewell Dr Cook County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	592,457.3	-	-	-	-	-	-	522,620.7	-	869,759.0	1,392,379.7	590,934.9	6/5/2019	5/23/2019	48	5/22/2023	
061F780	Construction At Illinois Route 31 To Riverside Dr. McHenry County. Sidewalk And Lighting Improvements. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	530,035.0	-	-	-	-	-	2,250.0	258,212.5	202,474.2	562.5	463,499.2	462,936.7	6/5/2019	7/18/2019	48	7/17/2023	
061F790	Construction At Willow Road To Camp McDonald Road Cook County. Sidewalk Construction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	377,041.3	-	-	-	-	-	16,984.2	856,981.0	4,246.1	213,640.2	1,091,851.4	230,624.4	6/5/2019	9/16/2019	48	9/15/2023	
061F800	Construction At Illinois Route 120 To Ojibwa Road. McHenry County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	458,700.3	-	-	-	-	-	23,634.0	312,191.7	93,159.5	17,648.0	446,633.2	446,633.2	6/5/2019	7/18/2019	48	7/17/2023	
061F810	Resurface Corning Av From Rathje Rd To Il 50 In Village Of Peotone. (Will) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	476,338.8	-	-	-	-	-	-	-	-	21,375.0	21,375.0	21,375.0	6/5/2019	3/6/2020	48	3/5/2024	
061F830	Construction At Over I-355. Dupage County. Bridge Deck Scarification, Latex Concrete Overlay, And Grooving. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	290,199.4	-	-	-	-	-	12,000.0	95,071.5	3,000.0	170,721.8	280,793.3	277,793.3	6/5/2019	7/8/2019	48	7/7/2023	
061F840	Construction At Algonquin Road To Shire Circle. Cook County. Construct Pedestrian Path. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	379,873.6	-	-	-	-	-	16,500.0	2,235,102.0	130,034.7	80,392.6	2,462,029.3	307,124.3	6/5/2019	7/15/2019	48	7/14/2023	
061F850	Construction At Norfolk Ave To S Of Railroad Ave. Dupage Co. Streetscape, Replace Sidewalk, Curb/Gutter, Improve Lighting, Landscape, Imprint And Resurface. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,434,658.5	-	-	-	-	-	-	60,000.0	-	132,637.8	192,637.8	192,637.8	6/5/2019	10/22/2019	72	10/21/2025	
061F860	Reconstruct 151St St W Av To Ravinia Av And Construction Of Roundabout W Av Orland Park (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,647,785.9	-	-	-	-	-	-	-	-	499,798.1	499,798.1	499,798.1	6/5/2019	3/2/2020	72	3/1/2026	
061F910	Resurface 175Th St From Ashland Av To Halsted Av In Village Of Homewood (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	464,570.1	-	-	-	-	-	-	-	-	18,750.0	18,750.0	18,750.0	6/5/2019	3/9/2020	48	3/8/2024	
061F930	Construction At Division Street To North Avenue. Cook County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	650,700.0	-	-	-	-	-	-	29,250.0	-	201,189.9	230,439.9	230,439.9	6/5/2019	10/25/2019	48	10/24/2023	
061F940	Reconstruct & Realign Intersection Of St Louis St At Il 53 In Village Of Elwood. (Will) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,572,559.9	-	-	-	-	-	-	-	-	414,414.8	414,414.8	414,414.8	6/5/2019	3/2/2020	72	3/1/2026	
061F960	Construction At Shoe Factory Road (Cnr) To Sutton Road (Il 59). Cook County. Construct Poplar Creek Trail. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	270,000.0	-	-	-	-	-	-	10,658.7	-	10,658.7	10,658.7	10,658.7	6/5/2019	10/22/2019	48	10/21/2023	
061F970	Sidewalk Replacement & Installing Pedestrian Signals On Ridgeland Av. 110Th St To 102Nd Place, Village Of Chicago Ridge. (Cook) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,151,034.2	-	-	-	-	-	-	-	51,750.0	316,014.1	367,764.1	367,764.1	6/5/2019	12/24/2019	72	12/23/2025	
061F980	Sidewalk Construct & Culvert Rplcmt Winn Rd To W Blevin St. Village Of Spring Grove (McHenry) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	443,926.3	-	-	-	-	-	-	33,994.0	-	100,177.9	134,171.9	120,109.2	6/5/2019	11/4/2019	48	11/3/2023	
061F990	Roadway Resurfacing & Vertical Curve Corrections On Lily Lake Rd From Stone Dr To Wegner Dr In Nunda Township (McHenry) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,294,604.4	-	-	-	-	-	-	-	-	656,030.0	656,030.0	369,602.2	6/5/2019	4/14/2020	72	4/13/2026	
061G000	Construction At Des Plaines River To St. Mary'S Road. Lake County. Reconstruct And Resurface Rockland Road. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,970,163.8	-	-	-	-	-	-	108,326.0	-	727,358.6	835,684.6	835,684.6	6/5/2019	10/21/2019	72	10/20/2025	
061G030	Replace Superstructure & Repairs To Superstructure Of Park View Dr, City Of North Lake (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	469,102.8	-	-	-	-	-	-	-	21,118.4	336,063.7	357,182.1	357,182.1	6/5/2019	12/10/2019	48	12/9/2023	
061G040	Resurface Nerge Rd, Mitchell Trail To Devon Av & Il 53 From S Huntington Dr To N Devon Av. Village Of Elk Grove (Cook). Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,255,255.0	-	-	-	-	-	-	-	56,459.5	556,655.9	613,115.3	613,115.3	6/5/2019	12/10/2019	72	12/9/2025	
061G060	Construct Pcc Multi-Use Path, Curb/Gutter, Culvert, Storm Sewer & Pmnt Marking. E Of Il 83 From Bryn Mawr Av To Foster Av Bensenville (Dupage). Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,434,446.0	-	-	-	-	-	-	-	-	77,430.0	77,430.0	77,430.0	6/5/2019	6/3/2020	72	6/2/2026	
061G070	Sidewalk Construction, Bike Shelter, Racks, & Repair Stations At Congress Park Metra & Brookfieldmetra Stations. (Brookfield) (Cook) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	130,549.1	-	-	-	-	-	-	-	5,870.2	103,404.4	109,274.5	109,274.5	6/5/2019	12/11/2019	48	12/10/2023	
061G080	Resurfacing, Bike Path Construction & Traffic Signal Improvement On Howard St From Milwaukee Av To Lehigh Av In Niles (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,970,424.4	-	-	-	-	-	-	-	-	619,247.7	619,247.7	619,247.7	6/5/2019	3/5/2020	72	3/4/2026	
061G130	Resurfacing Joliet Av From 47Th St To 39Th St In Village Of Lyons. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	911,086.1	-	-	-	-	-	-	-	-	40,500.0	40,500.0	40,500.0	6/5/2019	3/11/2020	48	3/10/2024	
061G140	Sidewalk Construction & Construction Of Multi-Use Paths At Various Locations In Itasca. (Dupage) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	834,548.7	-	-	-	-	-	-	-	-	519,600.3	519,600.3	519,600.3	6/5/2019	3/9/2020	48	3/8/2024	
061G160	Reconstruct Intersection Of Harger Rd At N York Rd & Construct Underpass To Carry Salt Creek Trail Under Harger Rd In Oak Brook (Dupage) Fed Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,365,297.3	-	-	-	-	-	-	-	-	331,334.4	331,334.4	331,334.4	6/5/2019	5/4/2020	72	5/3/2026	
061G170	Resurfacing Bolcum Rd From Burlington Rd To Fairwydr In Village Of Campton Hills. (Kane). Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	704,630.4	-	-	-	-	-	-	-	-	625,263.0	625,263.0	625,263.0	6/5/2019	4/8/2020	48	4/7/2024	
061G180	Pavement Construction & Traffic Signal Improvement 75Th St From Lyman Av To Exner Rd/Williams St In Downers Grove & Darien. (Dupage) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,921,982.9	-	-	-	-	-	-	-	-	221,554.1	221,554.1	221,554.1	6/5/2019	4/14/2020	72	4/13/2026	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
061G210	Replace Bridge Carrying Essington Rd Over Rock Run Creek Between Pandora Av & Citadel Drive In Joliet (Will) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,812,985.0	-	-	-	-	-	-	-	-	210,469.8	210,469.8	210,469.8	6/5/2019	3/6/2020	72	3/5/2026	
061G230	Resurfacing Manchester Rd From County Farm Rd To Gables Boulevard In City Of Wheaton (Dupage) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	665,108.8	-	-	-	-	-	-	-	-	612,003.6	612,003.6	612,003.6	6/5/2019	3/26/2020	48	3/25/2024	
061G240	Resurfacing South 7th Avenue From Il 64 To Division Street In St. Charles. (Kane) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	910,061.2	-	-	-	-	-	-	-	-	40,953.0	40,953.0	40,953.0	6/5/2019	4/3/2020	48	4/2/2024	
061G250	Resurfacing President St From Harrison Ave To Geneva Rd In City Of Wheaton (Dupage) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	677,195.6	-	-	-	-	-	-	-	-	255,605.5	255,605.5	255,605.5	6/5/2019	3/26/2020	48	3/25/2024	
061G270	Resurfacing Woodward Avenue From 75th Street To The North Village Limits Of Woodridge (Dupage) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	981,869.6	-	-	-	-	-	-	-	-	44,191.0	44,191.0	44,191.0	6/5/2019	4/3/2020	48	4/2/2024	
061G290	Resurfacing Main Street From St Charles Road To Wilson Avenue In Lombard (Dupage) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,307,899.3	-	-	-	-	-	-	-	-	342,592.6	342,592.6	342,592.6	6/5/2019	4/8/2020	72	4/7/2026	
061G300	Sidewalk Construction, Resurfacing, Watermain Replacement, & Light/Traffic Signal Improvements Howard St In Evanston (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,088,927.5	-	-	-	-	-	-	-	-	451,500.0	451,500.0	451,500.0	6/5/2019	4/14/2020	72	4/13/2026	
061G310	Road Construction At Thompson Blvd To Apataktis Rd And Brandywyn Ln To Buffalo Grove Rd In Buffalo Grove (Lake) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,224,076.2	-	-	-	-	-	-	-	-	283,809.8	283,809.8	283,809.8	6/5/2019	4/8/2020	72	4/7/2026	
061G340	Pavement Reconstruction On Prairie St From Wilson St To Pine St In Batavia. (Kane) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,962,379.6	-	-	-	-	-	-	-	-	634,229.3	634,229.3	634,229.3	6/5/2019	4/14/2020	72	4/13/2026	
061G370	Resurfacing 83rd Street From Il 53 To James Av In Village Of Woodridge (Dupage) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	896,777.0	-	-	-	-	-	-	-	-	1,211,994.0	1,211,994.0	52,184.3	6/5/2019	4/14/2020	48	4/13/2024	
062A040	Construction At S80-58, State St From Us14 (Nw Hwy) To W Of Il 58 (Des Plaines Circle) In Des Plaines. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	169,928.0	-	-	-	-	-	-	-	-	-	-	169,928.0	6/5/2019	4/4/2017	48	4/3/2021	
062A080	Construction At Fap-350, On Il 50 Approx From 79th St To 95th St Through Cities Homewood, Chicago, Burbank, Oak Lawn, Worth, Stickney. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	2,762,348.7	-	-	-	-	-	20,966.8	28,981.8	5,241.7	5,241.7	60,431.9	2,762,348.7	6/5/2019	6/6/2017	72	6/5/2023	
062A140	Construction At Various Routes Within Villages Of Deerfield & Lake Bluff In Lake County. Adm Ramp Improvement On Various Routes. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	601,235.5	-	-	-	-	-	-	4,000.0	-	-	4,000.0	536,347.8	6/5/2019	6/7/2018	48	6/6/2022	
062A260	Pavement Widening Il 53/Il 68 For S-Bound Right Turn Lane, Intersection Of Rand Rd & Dundee Rd. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	5,247,344.5	-	-	-	-	-	-	-	233,388.6	-	233,388.6	233,388.6	6/28/2019	3/2/2020	72	3/1/2026	
062A280	Construction At Fau-2843, Dixie Hwy In Village Of Calumet In Cook Co. Culvert Replacement Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	430,469.8	-	-	-	-	-	236,671.2	42,489.8	34,340.4	22,907.8	336,409.2	403,716.1	6/5/2019	10/18/2018	48	10/17/2022	
062A360	Construction At Fap-343, Villages Of Barrington And Inverness In Barrington Township In Cook County. Township. Intersection Improvement, Drainage. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	2,578,143.4	-	-	-	-	-	787,479.1	427,088.9	425,548.5	89,872.9	1,729,989.3	2,173,508.8	6/5/2019	12/7/2018	72	12/6/2024	
062A470	Construction At Fap-330, Us 12/20/45 From Us34 To Burlington Ave In Lagrange With Traffic Signal Modernization And Channelization In Cook County. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,338,118.8	-	-	-	-	-	-	-	-	-	-	2,311,316.9	6/5/2019	2/22/2017	72	2/21/2023	
062A470	Construction At Fap-330, Us 12/20/45 From Us34 To Burlington Ave In Lagrange With Traffic Signal Modernization And Channelization In Cook County. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	2,338,118.8	-	-	-	-	-	-	-	-	-	-	2,311,316.9	6/5/2019	2/22/2017	72	2/21/2023	
062A500	Construction At Fai 94 (I-90/94) Local Lanes @ 59th St In City Of Chicago, Lake Township.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	92,472.4	-	-	-	-	-	-	-	-	-	-	92,172.4	6/5/2019	6/1/2015	47	5/31/2019	
062A600	Construction At Fap-21, Us20 Over West Branch Of Dupage River In Village Of Hanover Park. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	4,469,829.3	-	-	-	-	-	-	-	-	98,097.7	98,097.7	4,469,829.3	6/5/2019	3/10/2017	72	3/9/2023	
062A720	Construction At Various Routes.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	892,108.8	-	-	-	-	-	-	-	-	-	-	817,490.1	6/5/2019	8/2/2016	48	8/1/2020	
062A740	Construction At Fai-90/94, Near The University Of Il-Chicago Recreation Center. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	22,215,055.7	-	-	-	-	-	-	-	-	-	-	21,318,534.5	6/5/2019	9/25/2017	72	9/24/2023	
062A740	Construction At Fai-90/94, Near The University Of Il-Chicago Recreation Center. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	22,215,055.7	-	-	-	-	-	645,801.6	729,837.1	261,838.8	1,092,013.3	2,729,490.8	21,318,534.5	6/5/2019	9/25/2017	72	9/24/2023	
062A750	Construction At Fai-90/94, Kennedy Expwy With Riser Shafts Along Jackson St In Cook County. Jacking And Installation Of A New 16" Watermain Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	2,494,392.5	-	-	-	-	-	90,388.7	131,322.0	30,184.0	131,322.0	383,216.7	2,288,033.7	6/5/2019	7/31/2017	72	7/30/2023	
062A930	Construction At I-55 From I-94 To Us 41 In Chicago. Cook County. Fed Hwy Admin Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,487,906.0	-	-	-	-	-	107,230.3	7,088.5	376,401.8	83,282.6	574,003.1	1,030,624.8	6/5/2019	6/20/2018	72	6/19/2024	
062A950	Construction At Fap-330, Us 45/Us 52 Over A Ditch 1.4 Mi S Of Us 52 In Will County. Culvert Replacement On Us Route 45/52. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	758,836.1	-	-	-	-	-	-	12,428.1	-	-	12,428.1	702,947.4	6/5/2019	4/16/2018	48	4/15/2022	
062A970	Construction At Fap-326, Il 47 Over Eakin Ck In Village Of Pingree Grove. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	1,133,707.9	-	-	-	-	-	-	-	-	-	-	1,133,707.9	6/5/2019	2/9/2017	72	2/8/2023	
062A980	Construction At Various Interstate Routes In Cook And Dupage Counties. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,703,328.8	-	-	-	-	-	-	-	-	-	-	1,578,478.2	6/5/2019	12/27/2016	72	12/26/2022	
062A980	Construction At Various Interstate Routes In Cook And Dupage Counties. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	1,703,328.8	-	-	-	-	-	-	-	-	-	-	1,578,478.2	6/5/2019	12/27/2016	72	12/26/2022	
062A990	Construction At Fau-338, Il 59 At Stearns Rd In The Village Of Bartlett. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	3,747,154.6	-	-	-	-	-	-	-	-	-	-	3,075,811.9	6/5/2019	7/7/2017	72	7/6/2023	
062A990	Construction At Fau-338, Il 59 At Stearns Rd In The Village Of Bartlett. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	3,747,154.6	-	-	-	-	-	84,096.8	767,652.5	21,024.2	555,228.9	1,428,002.4	3,075,811.9	6/5/2019	7/7/2017	72	7/6/2023	
062B040	Construction At Fau-2688, Il 7, Village Of Orland Park Between Intrsectn Of 153Rd St & Us Rt 6. Cook Traffic Signal Interconnect/Timing And Progressiofed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	79,337.7	-	-	-	-	-	-	1,124,235.0	15,627.0	-	1,139,862.0	69,435.1	6/5/2019	7/24/2017	48	7/23/2021	
062B130	Construction At Fau-94, No Bishop Ford Wxpw Over Stony Island Ave Sb In City Of Chicago, Hyde Park Of Chicago, Hyde Park Twsp. E. Construction And Repair Of The Bridge Structure	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	534,858.6	-	-	-	-	-	-	17,888.3	1,265.1	2,700.0	21,853.4	534,858.6	6/5/2019	6/20/2018	48	6/19/2022	
062B160	Construction At Fap-339, Il 58 (Golf Rd) & The Wolf Rd N Junction (Cumberland Circle) In Cook County. Reconstruction And Signing At The Intersection. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	4,793,132.4	-	-	-	-	-	-	-	-	-	-	4,662,100.2	6/5/2019	3/5/2018	72	3/4/2024	
062B160	Construction At Fap-339, Il 58 (Golf Rd) & The Wolf Rd N Junction (Cumberland Circle) In Cook County. Reconstruction And Signing At The Intersection. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	4,793,132.4	-	-	-	-	-	1,077,320.5	905,602.4	200,845.5	96,079.6	2,279,848.1	4,662,100.2	6/5/2019	3/5/2018	72	3/4/2024	
062B290	Construction At Fap-352, Belvedere St @ S Branch Of Waukegan River, Sheridan Rd S Of Miralroes Ave & Amstutz Expwy (Il 137) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	458,485.8	-	-	-	-	-	30,741.7	7,685.4	7,685.4	7,685.4	53,797.9	458,485.8	6/5/2019	8/22/2016	48	8/21/2020	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062B310	Construction At Fap-525, Over Harmony Ck & Over Eakin Ck West In Village Of Hampshire In Kane County Removal And Replacement Of Existing Box Culverts Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	2,402,341.9	-	-	-	-	-	-	-	-	-	-	1,250,347.8	6/5/2019	12/17/2018	72	12/16/2024	
062B310	Construction At Fap-525, Over Harmony Ck & Over Eakin Ck West In Village Of Hampshire In Kane County Removal And Replacement Of Existing Box Culverts Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	2,402,341.9	-	-	-	-	-	318,461.9	249,882.1	503,481.3	60,033.9	1,131,859.1	1,250,347.8	6/5/2019	12/17/2018	72	12/16/2024	
062B330	Construction At Fap-846, Il 53 Between Strip Mine Rd And Coal City Rd In Village Of Wilmington Contract Eligible For Federal Railroad Reimbursement	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	5,857,684.8	-	-	-	-	-	-	-	-	-	-	5,624,402.1	6/5/2019	9/14/2016	72	9/13/2022	9/14/2016
062B360	Construction At Fap-846, Il 53/Il 129, City Of Braidwood From Division St To Center St Contract Eligible For Federal Railroad Reimbursement	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	3,667,695.8	-	-	-	-	-	-	-	-	-	-	3,654,410.0	6/5/2019	8/11/2016	72	8/10/2022	8/11/2016
062B410	Construction At Various Routes, Ada Sidewalk Improvements On State Maintained Routes In Kane County-Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	583,116.2	-	-	-	-	-	-	5,060.0	-	-	5,060.0	583,116.2	6/5/2019	3/27/2017	48	3/26/2021	
062B450	Construction At Fap-852, Us 52 From Spencer Rd To Us 45 In Village Of Man-Hattan & Unincorp Will Co Shoulder Widening, Guardrail Replacement, Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,558,217.2	-	-	-	-	-	161,593.8	40,398.4	40,398.4	1,040,006.0	1,282,396.7	1,039,061.2	6/5/2019	6/20/2018	72	6/19/2024	
062B470	Construction At Fau-3730, Il 1 (Halsted Ave) Over Little Calumet River In Chicago, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	748,995.0	-	-	-	-	-	-	-	-	-	-	711,291.3	6/5/2019	7/19/2016	48	7/18/2020	
062B580	Construction At Fai-90, City Of Chicago, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427700018	Statewide - Transportation and Related Construction	183,862.2	-	-	-	-	-	-	20,160.5	-	-	20,160.5	183,862.2	6/5/2019	9/11/2017	48	9/10/2021	
062B600	Construction At Fap-349, Us30 & 119Th St In Village Of Plainfield, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,872,675.0	-	-	-	-	-	-	-	7,000.0	7,000.0	1,521,121.2	6/5/2019	6/6/2017	72	6/5/2023		
062B610	Channelization On Fas-1261, Il 53 Approx 42'E Of Long Grove Rd & Ext To A Pt, 418' E Of Middlesex Dr In Village Of Long Grove, Lake Co. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,913,815.4	-	-	-	-	-	-	-	-	-	-	1,617,382.1	6/5/2019	7/11/2018	72	7/10/2024	
062B610	Channelization On Fas-1261, Il 53 Approx 42'E Of Long Grove Rd & Ext To A Pt, 418' E Of Middlesex Dr In Village Of Long Grove, Lake Co. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	1,913,815.4	-	-	-	-	-	226,652.4	746,703.6	530,374.8	24,472.3	1,528,203.1	1,617,382.1	6/5/2019	7/11/2018	72	7/10/2024	
062B620	Construction At Fap-330, Us 12/20/45(Lagrange Rd) @ Plainfield Rd In City Of Countryside, Cook County Pavement Widening, Resurfacing, Traffic Signal, Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	682,211.5	-	-	-	-	-	-	-	-	-	-	673,839.5	6/5/2019	7/25/2017	48	7/24/2021	
062B620	Construction At Fap-330, Us 12/20/45(Lagrange Rd) @ Plainfield Rd In City Of Countryside, Cook County Pavement Widening, Resurfacing, Traffic Signal, Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700018	Statewide - Transportation and Related Construction	682,211.5	-	-	-	-	-	-	-	-	-	-	673,839.5	6/5/2019	7/25/2017	48	7/24/2021	
062B630	Construction At Fau-1551, Plainfield Rd At Willow Springs Rd In City Of Countryside In Cook Co. Pavement Widening, Resurfacing, Traf Signal Mod, Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	984,842.2	-	-	-	-	-	4,337.5	508,208.7	203,740.7	629,748.0	1,346,034.8	800,954.9	6/5/2019	10/25/2018	48	10/24/2022	
062B680	Construction At Fap-349,Us30 At Intersections WithHarvey & Treasure Dr,Kendall County, Realign And Widen Intersections, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	778,911.1	-	-	-	-	-	72,453.5	177,181.8	133,198.7	148,094.9	530,928.8	562,953.8	6/5/2019	2/11/2019	48	2/10/2023	
062B700	Construction At Fai 94 (I-94) From Stony Island Ave To Indiana State Line Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	588,527.5	-	-	-	-	-	-	-	-	-	-	577,773.9	6/5/2019	4/18/2016	48	4/17/2020	
062B710	Construction At Various Routes.	Non-Bond		011494427900016	Statewide - Transportation and Related Construction	257,878.0	-	-	-	-	-	-	-	-	-	-	257,878.0	6/5/2019	2/17/2016	48	2/16/2020	
062B750	Construction At Fau-2711, Il 131 And Kenosha Rd Inthe Village Of Beach ParkLake County, ReconstructIntersection, Federal Highway Administration Contract Eligible For Federal Reimbursement	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	3,685,332.8	-	-	-	-	-	141,731.3	1,256,976.6	35,432.8	737,246.7	2,171,387.4	2,135,954.6	6/5/2019	7/11/2019	72	7/10/2025	
062B760	Construction At Fai-90/94, Dan Ryan Expressway To Eastbound Interstate 290/Congress Pkwy Reconstruct-Tion, 547' In City Of Chicago Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	7,216,008.1	-	-	-	-	-	-	-	-	-	-	7,192,047.6	6/5/2019	9/1/2016	71	8/31/2022	
062B760	Construction At Fau-90/94, Dan Ryan Expressway To Eastbound Interstate 290/Congress Pkwy Reconstruct-Tion, 547' In City Of Chicago Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	7,216,008.1	-	-	(494,004.3)	(144,691.3)	(638,695.6)	152,961.0	38,240.3	253,967.6	37,067.6	482,236.4	7,192,047.6	6/5/2019	9/1/2016	71	8/31/2022	
062B770	Construction At Fau-2857, Ashland Ave In Village Of Riverdale, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427700017	Statewide - Transportation and Related Construction	3,326,419.8	-	-	-	-	-	-	-	8,404.5	36,527.8	44,932.2	3,292,567.0	6/5/2019	7/22/2016	72	7/21/2022	
062B780	Construction At Fai-290, I290 Immediately W Of Desplaines River In Forest Park, Cook County, Pump Station 4 Reconstruction, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	46,221,753.2	-	-	-	-	-	2,066,400.0	91,302.5	3,329,648.1	4,225,547.6	9,712,898.1	9,712,898.1	6/5/2019	8/20/2019	72	8/19/2025	
062B810	Construction At Fau-3565, Il 171 & 95Th St.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	169,670.7	-	-	-	-	-	-	-	-	-	-	158,915.4	6/5/2019	10/13/2017	48	10/12/2021	
062B840	Construction At Fap-337, Il 22, E Trib To Flint Ck (1.2Mi W Of Il 59) Lake Barrington.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	360,217.0	-	-	-	-	-	269,370.7	67,342.7	67,342.7	37,833.5	441,889.6	346,204.2	6/5/2019	6/6/2018	48	6/5/2022	
062B920	Construction At Fap-334, Us12 Over Ditches In Richmond, Fox Lake, Burton, Main And Grant Twp. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427700018	Statewide - Transportation and Related Construction	921,780.2	-	-	-	-	-	-	-	-	67,220.4	67,220.4	917,280.2	6/5/2019	9/12/2017	48	9/11/2021	
062B940	Construction At Fap-305, In Dunham & Hartland Twnshps, Us14 In Mchenry County Rehabilitation Of The Existing Culvert Structures Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	188,777.0	-	-	-	-	-	-	-	-	-	-	148,889.6	6/5/2019	6/8/2018	48	6/7/2022	
062B990	Construction At Ty 9250, Old Willow Spring Rd Over The Des Plaines River In Cook County, Removal Of The Existing Superstructure, Federal Highway Admincontract Eligible For Fed Reimbursement	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,331,576.2	-	-	-	-	-	-	-	-	95,023.6	95,023.6	2,331,230.6	6/5/2019	4/16/2018	72	4/15/2024	
062B990	Construction At Ty 9250, Old Willow Spring Rd Over The Des Plaines River In Cook County, Removal Of The Existing Superstructure, Federal Highway Admincontract Eligible For Fed Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,331,576.2	-	-	-	-	-	-	-	-	-	-	2,331,230.6	6/5/2019	4/16/2018	72	4/15/2024	
062B990	Construction At Ty 9250, Old Willow Spring Rd Over The Des Plaines River In Cook County, Removal Of The Existing Superstructure, Federal Highway Admincontract Eligible For Fed Reimbursement	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	2,331,576.2	-	-	-	-	-	479,426.0	222,401.7	50,320.6	6,722.0	758,870.3	2,331,230.6	6/5/2019	4/16/2018	72	4/15/2024	
062C010	Construction At Fap-346, Us41(Skokie Hwy) From Il 120 To Dorchester Ave In Park City & Gurnee, Lake County, Resurfacing & Milled Rumble Strips, Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	3,367,334.5	-	-	-	-	-	1,127,836.9	1,770,174.5	232,681.5	281,959.2	3,412,652.1	3,294,090.6	6/5/2019	5/23/2019	72	5/22/2025	
062C020	Construction At Fap-311, Us34 From North Aurora/Ramond Dr To Wof I-355 In Village Of Lisle & City Of Naperville, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	5,334,228.9	-	-	-	-	-	-	105,546.4	-	-	105,546.4	5,283,692.3	6/5/2019	5/30/2017	72	5/29/2023	
062C030	Construction At Fap-840, Il Rt 50 Within Villages Of Peotone & Monee, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	4,107,840.8	-	-	-	-	-	-	-	-	-	-	4,107,840.8	6/5/2019	4/26/2017	72	4/25/2023	
062C040	Construction At Fap-607, Us30Eb (Jefferson St) Over Des Plaines River In City Of Joliet, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,209,132.0	-	-	-	-	-	-	-	-	-	-	992,771.9	6/5/2019	10/13/2016	48	10/12/2020	
062C040	Construction At Fap-607, Us30Eb (Jefferson St) Over Des Plaines River In City Of Joliet, Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427700017	Statewide - Transportation and Related Construction	1,209,132.0	-	-	-	-	-	55,574.8	13,893.7	255,122.0	7,774.8	332,365.3	992,771.9	6/5/2019	10/13/2016	48	10/12/2020	
062C050	Construction At Fap-342, Il 53 @ Palatine Rd & The Lake Cook Rd Exit/Entrance Ramps In Village Of Arlington Heights, Palatin And Lone Crv	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	638,667.2	-	-	-	-	-	-	-	-	-	-	638,667.2	6/5/2019	7/22/2016	48	7/21/2020	
062C060	Construction At Fap-335,Il176 W Of Mt Thabor Rd Toe Of Il176 & Haligus Intersection.Mchenry County, Improve Intersection,Realign Road,Install Signal, Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	3,963,016.8	-	-	-	-	-	173,250.0	1,225,141.8	101,155.2	104,904.6	1,604,451.6	1,604,451.6	6/5/2019	7/18/2019	72	7/17/2025	
062C070	Construction At Fap-351, Central Park Ave,Crawford Ave/Palaski Rd And Kedzie Ave.Cook County, Trafficsignal Modernization & Channelization, Fed Highwayadmin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	9,000,619.2	-	-	-	-	-	598,862.4	424,753.1	267,339.0	479,924.1	1,770,878.6	2,374,240.5	6/5/2019	2/15/2019	72	2/14/2025	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062C080	Construction At Fau-2831,Intersect Of Kedzie Ave &119Th St In Merrionette Pk.Cook Co.Widen Intersectmodernize Traffic Signal And Resurface.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	969,502.9	-	-	-	-	-	-	-	-	-	-	128,172.8	6/5/2019	7/18/2019	48	7/17/2023	
062C080	Construction At Fau-2831,Intersect Of Kedzie Ave &119Th St In Merrionette Pk.Cook Co.Widen Intersectmodernize Traffic Signal And Resurface.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	969,502.9	-	-	-	-	-	41,750.0	1,155,470.0	7,000.0	28,785.5	1,233,005.5	128,172.8	6/5/2019	7/18/2019	48	7/17/2023	
062C090	Construction At Fap-577, Il 171 At Il 7. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	3,589,290.2	-	-	-	-	-	401,733.3	76,485.4	55,717.9	22,568.4	556,505.1	2,773,569.3	6/5/2019	9/13/2017	72	9/12/2023	
062C100	Construction At Fai-94, From Foster Ave To Lake Cook Rd Within Skokie,Morton Grove,Niles,Lincolnwood,Northbrook, Etc. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	7,326,053.1	-	-	-	-	-	-	-	-	-	-	6,669,170.1	6/5/2019	4/4/2017	72	4/3/2023	
062C100	Construction At Fai-94, From Foster Ave To Lake Cook Rd Within Skokie,Morton Grove,Niles,Lincolnwood,Northbrook, Etc. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	7,326,053.1	-	-	-	-	-	-	-	-	-	-	6,669,170.1	6/5/2019	4/4/2017	72	4/3/2023	
062C140	Construction At Fap-567,Il 38 Over Upr In Virgil Twnshp,Kane County.Replace Bridge Deck,Widen Road New Expansion Joints & Approach Slab. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	3,130,934.1	-	-	-	-	-	26,900.0	384,815.2	210,859.2	686,152.9	1,308,727.3	1,466,934.9	6/5/2019	4/3/2019	72	4/2/2025	
062C150	Construction At Fap-342 & Fap-339, Fiber Optic Cable And Ptz Camera Installation Il 72 Schaumburg Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,162,456.5	-	-	-	-	-	-	-	-	-	-	870,550.8	6/5/2019	6/11/2018	48	6/10/2022	
062C150	Construction At Fap-342 & Fap-339, Fiber Optic Cable And Ptz Camera Installation Il 72 Schaumburg Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	1,162,456.5	-	-	-	-	-	-	130,698.0	78,402.0	-	209,100.0	870,550.8	6/5/2019	6/11/2018	48	6/10/2022	
062C170	Construction At Fap-341,Resurfacing,Rumble Strips&Pedestrian Ramps, In Pingree Grove,Gilberts,River West Dundee,Elgin& L Leepy Hollow. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	3,262,251.0	-	-	-	-	-	335,244.7	2,367,154.0	54,612.8	2,367,154.0	5,124,165.4	3,254,751.0	6/5/2019	6/11/2018	72	6/10/2024	
062C180	Construction At Fap-870, Il 53 Between Hobson Rd & 71St St In Unincorporated Woodbridge, Lisle Township. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	916,945.0	-	-	-	-	-	-	7,262.7	692.7	-	7,955.4	916,945.0	6/5/2019	9/8/2017	48	9/7/2021	
062C180	Construction At Fap-870, Il 53 Between Hobson Rd & 71St St In Unincorporated Woodbridge, Lisle Township. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	916,945.0	-	-	-	-	-	-	27.8	-	-	27.8	916,945.0	6/5/2019	9/8/2017	48	9/7/2021	
062C190	Construction At Fap-348, Il 43/Harlem Ave From 26Th St To 155 In The City Of Berwyn In Cook County Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	2,190,346.1	-	-	-	-	-	1,200.0	1,849.9	653.4	300.0	4,003.3	2,190,346.1	6/5/2019	2/16/2017	72	2/15/2023	
062C210	Construction At Fap330, Along Us12/20/45,63Rd St To Creek Rd. Cook County. Guardrail Improvements And Traffic Signal Modernization. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	515,400.0	-	-	-	-	-	-	4,856.9	-	144,651.6	149,508.5	149,508.5	6/5/2019	9/26/2019	48	9/25/2023	
062C240	Construction At Fai-290 Over Salt Ck In Village Of Addison In Dupage County Remove And Replace Bridge Structure Sn 022-0103 Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	14,822,965.8	-	-	-	-	-	2,322,933.6	1,693,046.3	1,385,430.1	867,038.8	6,268,448.7	10,618,754.6	6/5/2019	6/12/2018	72	6/11/2024	
062C260	Construction At Fap-350, Il 50/83 Over Cal Sag Channel In Village Of Crest-Wood, Worth Twmshp. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	1,899,026.6	-	-	-	-	-	-	-	4,652.0	1,253,057.0	1,257,709.0	1,899,026.6	6/5/2019	7/20/2017	72	7/19/2023	
062C270	Construction At Fap-311, Us34(Ogden Ave) Over Cress Ck(W. Of Benedetti Rd) In Villages Of Naerville	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	66,925.4	-	-	-	-	-	22,899.4	5,724.8	5,724.8	5,724.8	40,073.9	66,925.4	6/5/2019	2/24/2017	48	2/23/2021	
062C280	Construction At Fau-1401, Grand Ave Over 190/94 In The City Of Chicago.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	473,441.3	-	-	-	-	-	-	-	-	-	-	468,226.3	6/5/2019	12/7/2016	48	12/6/2020	
062C290	Construction At Various Routes.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	132,356.6	-	-	-	-	-	8,131.8	2,033.0	2,033.0	2,033.0	14,230.7	132,356.6	6/5/2019	12/21/2016	48	12/20/2020	
062C340	Construction At Fap-326, Il 47 @ O'Brien/Vanderkarr Rd And @ Thayer Rd In Mchenry County. Intersection Improvement On Il 47. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,070,030.5	-	-	-	-	-	-	-	-	60,280.1	60,280.1	2,070,030.5	6/5/2019	2/27/2018	72	2/26/2024	
062C350	Construction At Various Routes In D1. Light Tower Removal And Replacement & Installation Of New Light Towers. Fed Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	2,246,820.8	-	-	-	-	-	790,957.2	211,664.0	103,929.7	16,180.0	1,122,730.9	2,095,880.3	6/5/2019	8/27/2018	72	8/26/2024	
062C420	Construction At Fap-330, Us 45 Frontage Rd Within Village Of Peotone. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	112,544.6	-	-	-	-	-	22.9	5.7	5.7	5.7	40.0	112,544.6	6/5/2019	5/25/2017	48	5/24/2021	
062C430	Construction At Fap-350, Il 50 From 175Th St To Steger Rd In Villages Of Richton Park, Metteson And Country Hills. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	4,444,502.7	-	-	-	-	-	-	-	-	67,485.0	67,485.0	4,444,502.7	6/5/2019	6/7/2017	72	6/6/2023	
062C510	Construction At Fau-2937,Il 83(Torrence)From Glenwood Dyer To S Of 180 In Lynwood & Lansing. Cook County Resurfacing/Pedestrian Ramp Improve.Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,151,758.3	-	-	-	-	-	-	-	-	-	-	1,984,079.4	6/5/2019	2/11/2019	72	2/10/2025	
062C510	Construction At Fau-2937,Il 83(Torrence)From Glenwood Dyer To S Of 180 In Lynwood & Lansing. Cook County Resurfacing/Pedestrian Ramp Improve.Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	2,151,758.3	-	-	-	-	-	1,183,145.3	176,226.0	66,957.7	2,122.9	1,428,451.9	1,984,079.4	6/5/2019	2/11/2019	72	2/10/2025	
062C540	Construction At Fau-2906, Indiana Ave From 135Th Pl To Il 83 Within Villages Of Riverdale, Dolton & Holland. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,071,315.4	-	-	-	-	-	-	-	-	-	-	1,062,761.4	6/5/2019	6/6/2018	72	6/5/2024	
062C540	Construction At Fau-2906, Indiana Ave From 135Th Pl To Il 83 Within Villages Of Riverdale, Dolton & Holland. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	1,071,315.4	-	-	-	-	-	8,126.5	3,239.4	2,031.6	2,031.6	15,429.1	1,062,761.4	6/5/2019	6/6/2018	72	6/5/2024	
062C590	Construction At Fau-2906, Williams St From Main St To Marion St In Villages Of Glenwood & Thornton Cook County. Resurfacing On Williams Street. Fed Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	932,954.5	-	-	-	-	-	-	-	-	-	-	930,092.7	6/5/2019	7/25/2017	48	7/24/2021	
062C640	Construction At Fau-1596, (Broadway St) From W Of Francisco Ave To Ashland Ave Blue Island Cook Cty For Resurfacing & Pedestrian Ramps. Fed Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	961,391.0	-	-	-	-	-	-	-	-	-	-	961,391.0	6/5/2019	2/22/2017	48	2/21/2021	
062C670	Construction At Fap-347, Resurfacing & Pedestrian Ramp Impovement Of Il 38 In Village Of Lombard And Villa Park. Federal Highway Admin Contracteligible For Federal Reimbursement.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	2,325,790.3	-	-	-	-	-	73,346.2	18,336.6	18,336.6	26,224.5	136,243.8	2,325,790.3	6/5/2019	6/6/2018	72	6/5/2024	
062C710	Construction At Fau-2688, Wolf Rd, Il 7 Us6 Approx85' N Of Ctr Ln Of Us 6 Proceed N To Approx 60' N From Ctr Of 151St In Dupage Co. Resurfacing. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,200,450.9	-	-	-	-	-	657,523.1	182,282.8	35,522.8	164,380.8	1,039,709.4	1,066,745.6	6/5/2019	12/17/2018	72	12/16/2024	
062C740	Construction At Fap-541, Il132 Grand Ave Beginningsapprox 480' W Br App To Approx 315' From Ctr Of Il131 In Village Of Gurnee And Waukegan. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	4,566,178.6	-	-	-	-	-	-	-	-	-	-	3,923,368.2	6/5/2019	7/24/2018	72	7/23/2024	
062C740	Construction At Fap-541, Il132 Grand Ave Beginningsapprox 480' W Br App To Approx 315' From Ctr Of Il131 In Village Of Gurnee And Waukegan. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	4,566,178.6	-	-	-	-	-	840,233.7	1,671,938.0	129,434.6	210,058.4	2,851,664.8	3,923,368.2	6/5/2019	7/24/2018	72	7/23/2024	
062C750	Construction At Fap-541, Il 132(Grand Ave) From Us 45(Lake St) To Deerpath Dr In Lake County Resurfacing Il 132. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	693,306.2	-	-	-	-	-	-	-	-	-	-	693,306.2	6/5/2019	6/7/2018	48	6/6/2022	
062C770	Construction At Us41 From N Of Il 176,Rockland,To 100 Pk N Of Il 120,Belvidere,Lake County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	6,303,597.5	-	-	-	-	-	3,915,541.2	578,965.8	161,603.8	56,772.0	4,712,882.7	6,303,597.5	6/5/2019	2/14/2019	72	2/13/2025	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062C810	Construction At Fap-531, On Manhattan-Monee Rd From Brynn Dr To Schoolhouse Rd In Village Of Manhattan. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	437,903.1	-	-	-	-	-	-	-	-	-	-	437,903.1	6/5/2019	7/17/2017	48	7/16/2021	
062C840	Construction At Fap-324, I23 At Approx 920' E Of Grossen Rd To Approx 100'W Of Cent Ln Rt14 In City Of Marengo. Resurfacing. Fed Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	7,271,093.5	-	-	-	-	-	3,604,898.2	228,885.9	8,890.0	1,522,170.0	5,364,844.1	7,266,556.5	6/5/2019	7/24/2018	72	7/23/2024	
062C850	Construction At Fau-2857, From 167Th St To 180/294 In Villages Of Hazel Crest & E Hazel Crest In Cook County. Resurfacing And Ada Ramps. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	465,285.0	-	-	-	-	-	-	-	-	-	-	399,458.6	6/5/2019	7/27/2017	48	7/26/2021	
062C860	Construction At Various Locations In Villages Or Romeoville, Monee, Peotone, Plainfield, Shorewood, Channahon, Rockdale, Manhattan, Etc. - Will County	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	864,775.2	-	-	-	-	-	86,788.8	98,454.0	21,697.2	98,454.0	305,394.1	842,921.0	6/5/2019	8/29/2016	48	8/28/2020	
062C890	Construction At Various Locations In The Cities Of Batavia, Elgin, Geneva, St.Charles, Aurored Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	488,691.8	-	-	-	-	-	-	-	-	-	-	488,691.8	6/5/2019	2/15/2017	48	2/14/2021	
062C900	Construction At Various Routes In Various Counties Shoulder Repair At Various Locations In The Cities Of Batavia, Elgin, Geneva, St.Charles, Aurored Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	202,985.8	-	-	-	-	-	75,935.4	18,983.9	18,983.9	18,983.9	132,887.0	202,985.8	6/5/2019	2/27/2018	48	2/26/2022	
062C930	Construction At Fap-329, Il 62(Algonquin Rd) From E/O Roselle Rd To Il 58 (Golf Rd) Within Villages Arlington Hgts, Palatine, Etc. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,623,736.2	-	-	-	-	-	-	-	-	-	-	2,614,136.2	6/5/2019	6/2/2017	72	6/1/2023	
062C940	Construction At Fau-3561, Willow Rd From E Of I-94 To Provident Ave/White Oak Lane In Vilg Northfield& Winnetka. Cook County Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	810,188.4	-	-	-	-	-	-	-	-	-	-	793,038.8	6/5/2019	2/15/2017	48	2/14/2021	
062C950	Construction At Fap-350, Il 50(Cicero Ave) From Congress Pkwy To C&P Rr Thru City Of Chicago And Twmshp Of Cicero. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,027,658.9	-	-	-	-	-	72,130.6	18,032.7	18,032.7	18,032.7	126,228.6	1,966,026.9	6/5/2019	4/13/2018	72	4/12/2024	
062C980	Construction At Fau-2744, Ridge Blvd From S/O Fargo Ave To Devon Ave Within City Of Chicago Resurfacing And Pedestrian Ramps. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	824,615.9	-	-	-	-	-	-	-	-	-	-	693,419.0	6/5/2019	7/19/2017	48	7/18/2021	
062D030	Construction At Fap-345, Il 19(Irving Park Rd) W Of Seymour Ave To Des Plaines River. Hma Resurfacing/Patching, Removal/Replacement Of Gutter Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,798,968.3	-	-	-	-	-	-	-	59,265.2	69,439.4	128,704.6	2,798,968.3	6/5/2019	7/19/2017	72	7/18/2023	
062D030	Construction At Fap-345, Il 19(Irving Park Rd) W Of Seymour Ave To Des Plaines River. Hma Resurfacing/Patching, Removal/Replacement Of Gutter Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	2,798,968.3	-	-	-	-	-	-	-	223,113.9	-	223,113.9	2,798,968.3	6/5/2019	7/19/2017	72	7/18/2023	
062D050	Construction At Fap-348, Il 43(Waukegan Rd) Approx 620' N Of Georgia Dr & Extds N To A Point App 775' S Of Gold Rd In Morton Grove. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	920,749.3	-	-	-	-	-	-	-	-	-	-	920,749.3	6/5/2019	6/2/2017	48	6/1/2021	
062D060	Construction At Fau-94, Old Glenview Rd From Just N Of Old Orchard Rd To Glenview Rd In Skokie, Glenview And Wilmette. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	238,558.7	-	-	-	-	-	-	-	-	-	-	238,538.5	6/5/2019	4/6/2017	48	4/5/2021	
062D120	Construction At Fap345 Us20 Through Elgin, Stream-Wood, Hanover Park And Bartlett. Resurfacing & Milled Rumble Strip. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	4,299,821.8	-	-	-	-	-	94,994.2	23,748.5	23,748.5	23,748.5	166,239.8	4,299,821.8	6/5/2019	7/27/2018	72	7/26/2024	
062D130	Construction At Fap-375, Touhy Ave From Village Entrance Crossing To Il 50 In Cook County Resurfacing And Pedestrian Ramps On Touhy Ave Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	1,349,470.1	-	-	-	-	-	-	153,132.0	-	12,454.7	165,586.7	1,349,470.1	6/5/2019	6/7/2018	72	6/6/2024	
062D150	Construction At Fau-3545, Il Rt 56 W Of Il Rt 83 Thru Cities Of Oakbrook Terrace & Elmhurst In Dupage Co. Resurfacing And Pedestrian Ramp Improv Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,555,032.4	-	-	-	-	-	-	49,802.6	-	-	49,802.6	1,555,032.4	6/5/2019	7/25/2017	72	7/24/2023	
062D150	Construction At Fau-3545, Il Rt 56 W Of Il Rt 83 Thru Cities Of Oakbrook Terrace & Elmhurst In Dupage Co. Resurfacing And Pedestrian Ramp Improv Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	1,555,032.4	-	-	-	-	-	-	131,721.0	-	-	131,721.0	1,555,032.4	6/5/2019	7/25/2017	72	7/24/2023	
062D160	Construction At Fap-347, Il Rt 38, (Roosevelt Rd) Approx 1,655' W Of Il Rt 83 Est 3 Thru Elmers And Oakbrook Terrace. Dupage Co. Resurfacing I38. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	4,714,915.0	-	-	-	-	-	961,769.9	151,678.8	53,386.7	8,950.0	1,175,785.4	3,869,165.9	6/5/2019	7/16/2018	72	7/15/2024	
062D180	Construction At Fau-1349,Resurfacing & Pedestrian Ramps Thru Cities Of Park Ridge & Chicago. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	1,611,340.0	-	-	-	-	-	46,964.3	11,741.1	48,125.8	11,741.1	118,572.2	1,544,654.0	6/5/2019	6/7/2018	72	6/6/2024	
062D190	Construction At Fap-305, Resurfacing & Pedestrian Ramps Us Rt 14 Approx 140' W Of Hart Rd Easterly Thru Village Of Barrington. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,443,196.8	-	-	-	-	-	-	-	56,320.9	24,201.4	80,522.3	1,443,196.8	6/5/2019	6/11/2018	72	6/10/2024	
062D190	Construction At Fap-305, Resurfacing & Pedestrian Ramps Us Rt 14 Approx 140' W Of Hart Rd Easterly Thru Village Of Barrington. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	1,443,196.8	-	-	-	-	-	-	35,425.8	69,082.5	-	104,508.2	1,443,196.8	6/5/2019	6/11/2018	72	6/10/2024	
062D200	Construction At Fau-1300, Resurfacing & Pedestrian Ramps On Central Road In Villages Of Arlington Heights And Mount Prospect. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,382,175.6	-	-	-	-	-	-	-	-	-	-	3,265,268.9	6/5/2019	6/7/2018	72	6/6/2024	
062D200	Construction At Fau-1300, Resurfacing & Pedestrian Ramps On Central Road In Villages Of Arlington Heights And Mount Prospect. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	3,382,175.6	-	-	-	-	-	-	126,579.6	-	-	126,579.6	3,265,268.9	6/5/2019	6/7/2018	72	6/6/2024	
062D210	Construction At Fau-3519, Harts Rd From E Of Milwaukee Ave To E Of Croname Rd In Village Of Niles Cook County Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	507,226.1	-	-	-	-	-	-	-	-	-	-	422,330.9	6/5/2019	2/15/2017	48	2/14/2021	
062D350	Construction At Fap-338/337, Il 59 Il 22 In Village Of North Barrington In Lake Co. Drainage Improvements. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	903,816.7	-	-	-	-	-	381,139.8	102,548.7	5,822.2	95,284.9	584,795.6	783,255.1	6/5/2019	12/7/2018	48	12/6/2022	
062D360	Pavement Widening/Reconstruct, Construct Turnabout,Curb/Gutter, Sidewalk, Replace Box Culvert With 3Box Culverts & 2 Retaining Walls.(Mchenry)Fed Highwayadmin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	9,727,727.0	-	-	-	-	-	-	-	-	518,917.6	518,917.6	518,917.6	6/28/2019	5/21/2020	72	5/20/2026	
062D370	Construction At Fap-342, Il 53 Over Salt Ck In Village Of Rollins Meadow.	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	255,456.6	-	-	-	-	-	-	-	-	-	-	255,456.5	6/5/2019	5/30/2017	48	5/29/2021	
062D380	Construction At Fap-330, Along E Side Of Il 21 In Village Of Vernon Hills. Lake County. Remove And Replace Culvert. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	382,412.4	-	-	-	-	-	102,657.7	120,214.3	9,385.0	11,200.0	243,457.0	376,052.4	6/5/2019	4/8/2019	48	4/7/2023	
062D390	Construction At Fap-333, Il 120 In Unincorporated Greenwood Township,McHenry County,Replace Culvert,Reconstruct & Resurface Roadway.Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	258,289.2	-	-	-	-	-	9,731.3	231,063.2	2,513.5	1,500.0	244,807.9	244,807.9	6/5/2019	7/11/2019	48	7/10/2023	
062D400	Construction At Fau-2721, Kean Ave Over Unnamed Ditches Palms Twp. Removal & Replacement Of Existingculverts. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	732,617.3	-	-	-	-	-	200,219.7	50,054.9	64,072.7	41,626.9	355,974.2	669,324.4	6/5/2019	7/19/2018	48	7/18/2022	
062D410	Construction At Fau-3512, Busse Highway Over Prairie Ck (0.4 Mi Se Of Us14), Des Plaines. Cook County.Repair Bridge 016-0239. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	206,515.1	-	-	-	-	-	-	-	21,034.0	-	21,034.0	206,515.1	6/5/2019	7/11/2018	48	7/10/2022	
062D420	Bridge Reomval,Road Widening& Sidewalk Improvementon Pulaski Rd At Ford City Drive In Chicago.(Cook)Federal Highway Admn Contract Eligible For Federalreimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	2,218,411.9	-	-	-	-	-	-	-	-	117,900.0	117,900.0	117,900.0	6/28/2019	6/8/2020	72	6/7/2026	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062D430	Construction At Fap-860, Il 31 Over Bnsf Rr In Kane Co. Bridge Repair And Overlay. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,496,136.0	-	-	-	-	-	645,470.1	1,121,476.7	161,367.5	328,408.9	2,256,723.2	2,279,142.7	6/5/2019	12/17/2018	72	12/16/2024	
062D440	Construction At Various Locations In District 1 Traffic Signal Modernization Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	496,645.9	-	-	-	-	-	-	4,630.6	-	-	4,630.6	496,645.9	6/5/2019	7/24/2017	48	7/23/2021	
062D440	Construction At Various Locations In District 1 Traffic Signal Modernization Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	496,645.9	-	-	-	-	-	-	1,500.0	28,765.0	-	30,265.0	496,645.9	6/5/2019	7/24/2017	48	7/23/2021	
062D510	Construction At Fau-1350, Resurfacing And Ada Pedestrian Ramps On Il 72 From Touhy Ave To Cumberland Ave & I-190 Ramps @ Us12/45. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,147,343.4	-	-	-	-	-	-	-	-	-	-	2,916,357.9	6/5/2019	6/7/2018	72	6/6/2024	
062D510	Construction At Fau-1350, Resurfacing And Ada Pedestrian Ramps On Il 72 From Touhy Ave To Cumberland Ave & I-190 Ramps @ Us12/45. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	3,147,343.4	-	-	-	-	-	338,619.7	52,222.6	190,784.1	38,001.5	619,627.9	2,916,357.9	6/5/2019	6/7/2018	72	6/6/2024	
062D520	Construction At Fau-2753, Thatcher Ave From 171(First Ave) To Chicago Ave. Cook County Resurfacing On Thatcher Avenue From First Ave Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	1,014,879.1	-	-	-	-	-	-	-	58,862.8	-	58,862.8	1,014,879.1	6/5/2019	7/24/2017	72	7/23/2023	
062D530	Construction At Various Routes In District 1 Guardrail And Traffic Barrier Terminal Removal & Replacement. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	722,064.2	-	-	-	-	-	-	-	-	-	-	722,064.2	6/5/2019	7/25/2017	48	7/24/2021	
062D540	Construction At Various Routes In Cook, Dupage, And Will Counties. Guardrail And Traffic Barrier Terminal Removal And Replacement. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	537,608.2	-	-	-	-	-	-	-	-	-	-	466,526.2	6/5/2019	3/7/2018	48	3/6/2022	
062D550	Construction At Various Routes In Cook, Dupage, Kane, Lake, Mchenry And Will Counties.	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	650,725.0	-	-	-	-	-	-	-	-	-	-	539,802.9	6/5/2019	3/31/2017	48	3/30/2021	
062D560	Construction At Various Routes In District One. Along With Weed Spraying In Various Counties	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	696,972.6	-	-	-	-	-	-	9,971.6	-	-	9,971.6	472,047.6	6/5/2019	2/22/2017	34	12/15/2019	
062D570	Construction At Various Routes, Il 53, 113, 102 And Il 1 In Beecher, Wilmington And Crete. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	299,131.7	-	-	-	-	-	-	32,620.7	5,941.7	-	38,562.4	299,131.7	6/5/2019	6/6/2018	48	6/5/2022	
062D580	Construction At Various Routes In Dupage County And Pedestrian Ramps Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	645,247.9	-	-	-	-	-	-	-	-	-	-	637,469.6	6/5/2019	6/7/2018	48	6/6/2022	
062D640	Construction At Fap-347, Roosevelt Rd From Mannheim Rd To Des Plaines Ave In Villages Of Hillside, Westchester, Broadview, Cook Co. Resurfacing, Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,048,803.7	-	-	-	-	-	-	-	-	-	-	2,702,184.3	6/5/2019	7/16/2018	72	7/15/2024	
062D640	Construction At Fap-347, Roosevelt Rd From Mannheim Rd To Des Plaines Ave In Villages Of Hillside, Westchester, Broadview, Cook Co. Resurfacing, Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	3,048,803.7	-	-	-	-	-	396,962.2	71,077.8	38,478.4	95,010.3	601,528.6	2,702,184.3	6/5/2019	7/16/2018	72	7/15/2024	
062D650	Construction At Fap-372, Il 171(Cumberland Ave) Approx 500' N Of Forest Preserve Dr & Ext N To 2300'S Of I-90. Resurfacing On Il 171, Cook Co. Fed Hwyadmin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	3,721,844.4	-	-	-	-	-	397,437.3	113,642.6	12,415.7	201,853.7	725,349.3	3,380,921.9	6/5/2019	7/11/2018	72	7/10/2024	
062D750	Construction At Fap-326, Resurfacing & Pedestrian Ramps On Il 47 & Il 120 Northery To Just N Of Il 47 & Ware Rd In Woodstock. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	868,740.4	-	-	-	-	-	5,900.0	1,475.0	1,475.0	1,475.0	10,325.0	868,740.4	6/5/2019	6/7/2018	48	6/6/2022	
062D770	Construction At Various Routes. Ada Pedestrian Ramp Upgrades Around Midway And In Burbank, Chicago, Evergreen Park & Oak Lawn.	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	535,646.0	-	-	-	-	-	-	-	-	-	-	433,016.4	6/5/2019	6/6/2017	48	6/5/2021	
062D870	Construction At Fai-290 & Il Rt 53 From Lake Cook Rd Southerly For 36.7Mi To I90/94(Dan Ryan Expwy) In Various Locations. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,012,078.7	-	-	-	-	-	-	-	-	-	-	1,992,657.8	6/5/2019	6/7/2017	72	6/6/2023	
062D870	Construction At Fai-290 & Il Rt 53 From Lake Cook Rd Southerly For 36.7Mi To I90/94(Dan Ryan Expwy) In Various Locations. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	2,012,078.7	-	-	-	-	-	-	-	-	-	-	1,992,657.8	6/5/2019	6/7/2017	72	6/6/2023	
062D940	Construction At Fau-1270, (Lake Cook Rd)Over Creek 0.6Mi W Of Ela Rd In Village Of Barrington Cook County. Culvert Wing Wall Replacement	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	195,959.9	-	-	-	-	-	-	-	-	-	-	194,430.4	6/5/2019	7/26/2017	48	7/25/2021	
062F010	Construction At Fap-311, Lawndale Ave To East Ave & 79Th St, 80Th To 70Th Ave In La Grange, Brookfield, Lyons, Justice & Review. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	244,491.7	-	-	-	-	-	-	-	-	-	-	244,491.7	6/5/2019	7/17/2017	48	7/16/2021	
062F030	Construction At Fau-1291, Winnetka Rd In Northfield & Forest Preserve District. Cook County. Bridge Rehabilitation. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,176,584.9	-	-	-	-	-	-	-	-	13,387.0	13,387.0	2,097,004.8	6/5/2019	2/14/2019	72	2/13/2025	
062F030	Construction At Fau-1291, Winnetka Rd In Northfield & Forest Preserve District. Cook County. Bridge Rehabilitation. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,176,584.9	-	-	-	-	-	512,037.2	984,794.8	239,593.3	7,231.3	1,743,656.6	2,097,004.8	6/5/2019	2/14/2019	72	2/13/2025	
062F040	Construction At Fap-330, Us Rt 45 Between I80 And The Metra Rr Adjacent To Village Of Mokena Will County. Embankment Stabilization. Federal Highwayadmin Contract Eligible For Fed Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,115,026.9	-	-	-	-	-	-	-	-	-	-	975,088.2	6/5/2019	4/16/2018	72	4/15/2024	
062F080	Construction At Fau-94, I90/94, Eb Ramp To Ohio Over I90/94 (Rk) In Chicago Cook County Bridge Steel Repairs. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	395,254.5	-	-	-	-	-	-	10,199.5	-	-	10,199.5	395,254.5	6/5/2019	7/26/2017	48	7/25/2021	
062F080	Construction At Fau-94, I90/94, Eb Ramp To Ohio Over I90/94 (Rk) In Chicago Cook County Bridge Steel Repairs. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	395,254.5	-	-	-	-	-	-	40,480.5	-	-	40,480.5	395,254.5	6/5/2019	7/26/2017	48	7/25/2021	
062F120	Construction At Various Routes In District 1 Dead Tree Removal Along Expressway	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	471,195.0	-	-	-	-	-	21,889.0	123,720.0	5,472.3	21,980.2	173,061.4	471,195.0	6/5/2019	7/20/2017	48	7/19/2021	
062F130	Construction At Various Routes In District 1 Landscape Repair At Various Expressway	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,098,808.4	-	-	-	-	-	-	33,908.0	-	6,155.7	40,063.7	376,119.9	6/5/2019	7/26/2017	72	7/25/2023	
062F140	Construction At Various Routes In District 1 Ecological Restoration Of Wetland Areas	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	635,037.3	-	-	-	-	-	-	-	48,692.0	-	48,692.0	74,711.0	6/5/2019	7/25/2017	48	7/24/2021	
062F160	Construction At Fap-326, Intersection Of Il 47 @ Plato Rd In Unincorp Plate Township In Kane County. Intersection Reconstruction. Federal Highway Admincontract Eligible For Fed Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	3,713,989.7	-	-	-	-	-	1,394,906.3	1,139,460.7	267,949.8	395,750.0	3,198,066.8	3,224,145.4	6/5/2019	12/14/2018	72	12/13/2024	
062F180	Drainage Improvement, & Ada Improvements At Drain Ditch Along N Side Of Fau Fullerton Ave From Sarabst To Silver Creek Dr In Franklin Park (Cook)	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	449,388.8	-	-	-	-	-	-	-	-	23,400.0	23,400.0	23,400.0	6/28/2019	5/29/2020	48	5/28/2024	
062F190	Construction At Fap-338, S Of Intersection Of I59 & Army Trail Rd. Dupage County. Channelization And Modernize Traffic Signal. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,646,766.7	-	-	-	-	-	156,960.0	214,328.7	304,141.7	906,776.0	1,582,206.4	1,582,206.4	6/5/2019	7/23/2019	72	7/22/2025	
062F210	Construction At Fau-55 & 94, I55(Stevenson Expwy) From I-355 To I90/94, Us41 In Cook County Expressway Sweeping On Stevenson Expressway. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	914,871.6	-	-	-	-	-	62,705.5	15,676.4	15,676.4	15,676.4	109,734.7	914,871.6	6/5/2019	12/26/2017	72	12/25/2023	
062F230	Construction At Fap305/343, Palatine Rd, I112-Il 21 Dundee Rd E Of Kennicott-1St Ave In Arlington Heights. Cook County. Resurfacing And Patching Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	5,343,139.2	-	-	-	-	-	3,234,806.8	646,060.0	14,999.8	808,701.7	4,704,568.4	5,343,139.2	6/5/2019	2/11/2019	72	2/10/2025	
062F240	Construction At Fau-1382, Resurfacing & Pedestrian Ramps On Fullerton Ave In Village Of River Grove. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	521,767.6	-	-	-	-	-	1,059.3	264.8	264.8	264.8	1,853.8	517,451.9	6/5/2019	6/7/2018	48	6/6/2022	
062F260	Construction At Fap-541, Il Rt 132 (Grand Ave) Approx 118' E Of Us45 In Lake County Resurfacing On Il 132. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	4,150,917.9	-	-	-	-	-	274,018.6	7,803.4	68,504.7	26,883.4	377,210.1	4,150,917.9	6/5/2019	6/12/2018	72	6/11/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062F290	Construction At Fap-347, Resurfacing And Pedestrian Ramp Improvements On Il 38 In Village Of Wheaton And Glen Ellyn. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	3,400,758.3	-	-	-	-	-	252,186.6	63,046.6	63,046.6	63,046.6	441,326.5	2,959,153.7	6/5/2019	6/6/2018	72	6/5/2024	
062F290	Construction At Fau-1632, Saak Trail Over I57 In Richton Park. Cook County. Extensive Structure Repair. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	5,096,575.7	-	-	-	-	-	187,500.0	718,323.4	465,912.6	1,390,052.8	2,761,788.8	2,761,788.8	6/5/2019	8/13/2019	72	8/12/2025	
062F300	Construction At Fau-3565, I171 At Csx Rr/Ingrationcook County Replace Superstructure & Approach Slabmodifi Retain Wall Hma Resurface, Install Ada Ramp. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,350,681.2	-	-	-	-	-	217,676.7	561,251.2	328,998.7	71,497.8	1,179,424.4	1,234,549.4	6/5/2019	2/20/2019	72	2/19/2025	
062F320	Construction At Fai80/Fa94, I80/94 @ Il 83 In Vilof Lansing (Torrence Ave) Replace Monotube Struct-Ure Inc New Traffic Signal Heads, Cable & T&P. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,292,761.5	-	-	-	-	-	92,859.7	233,237.5	224,841.4	621,868.3	1,172,806.8	1,228,681.8	6/5/2019	8/27/2018	72	8/26/2024	
062F350	Construction At Fap303, I14/Il173, Division St, Overuprr In Harvard In Chemung Tweshp. Mchenry County. Bridge Joint Repair & Deck Overlay. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,257,790.4	-	-	-	-	-	-	-	9,682.5	366,283.4	375,966.0	432,567.3	6/5/2019	4/9/2019	72	4/8/2025	
062F360	Construction At Various Routes In Cook County Slope Wall Repair At Various Locations	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	121,711.0	-	-	-	-	-	-	11,283.4	-	-	11,283.4	121,711.0	6/5/2019	12/26/2017	48	12/25/2021	
062F370	Construction At Fap-311, Us34 Over Ibb Rr In Lagrange In Lyons Township. Cook County. Bridge Repairs. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	721,851.1	-	-	-	-	-	59,778.8	527,096.6	14,944.7	2,319,113.0	2,920,933.1	692,247.5	6/5/2019	4/4/2019	48	4/3/2023	
062F380	Construction At Fai-94, (Edens Expwy) @ Glenview Rd & Lincoln Ave Cook County Bridge Substructure Concrete Repairs	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	276,769.3	-	-	-	-	-	-	-	-	-	276,769.3	6/5/2019	12/26/2017	48	12/25/2021		
062F400	Construction At Fai90/94, I90/94 Kennedy Expresswayreversible Lane Replace Existing Programable Logiccontrollers. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,391,698.4	-	-	-	-	-	-	-	-	-	1,262,875.3	6/5/2019	7/31/2018	72	7/30/2024		
062F400	Construction At Fai90/94, I90/94 Kennedy Expresswayreversible Lane Replace Existing Programable Logiccontrollers. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,391,698.4	-	-	-	-	-	-	-	-	-	1,262,875.3	6/5/2019	7/31/2018	72	7/30/2024		
062F400	Construction At Fai90/94, I90/94 Kennedy Expresswayreversible Lane Replace Existing Programable Logiccontrollers. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,391,698.4	-	-	-	-	-	337,308.3	633,919.2	97,068.0	150,579.9	1,218,875.3	1,262,875.3	6/5/2019	7/31/2018	72	7/30/2024	
062F410	Construction At Fap-397, Fau-1584, Il 83 Sibley Blvd Over Little Calumet Rvr & Union Pacific Rr Over-94 In Cook County. Cleaning And Painting Steel. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	300,036.0	-	-	-	-	-	-	-	-	84,494.4	84,494.4	299,310.2	6/5/2019	1/5/2018	48	1/4/2022	
062F420	Construction At Fai-90, I90 (Kennedy Expwy) @ Union Pacific & Metra Rr In City Of Chicago Cook Co Cleaning And Painting Existing Steel Structures Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,292,514.8	-	-	-	-	-	-	-	-	-	1,292,514.8	6/5/2019	1/5/2018	72	1/4/2024		
062F420	Construction At Fai-90, I90 (Kennedy Expwy) @ Union Pacific & Metra Rr In City Of Chicago Cook Co Cleaning And Painting Existing Steel Structures Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,292,514.8	-	-	-	-	-	338,178.0	102,014.8	84,544.5	84,544.5	609,281.8	1,292,514.8	6/5/2019	1/5/2018	72	1/4/2024	
062F430	Construction At Various Routes. Along Various Expressways And Arterial Highways In District 1	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	532,826.3	-	-	-	-	-	64,990.2	16,247.6	16,247.6	16,247.6	113,732.9	532,826.3	6/5/2019	10/16/2017	48	10/15/2021	
062F440	Construction At Various Routes. Along Various Expressways And Arterial Highways In District 1 North Of Il 38.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	314,463.2	-	-	-	-	-	20,446.7	5,111.7	5,111.7	5,111.7	35,781.8	314,463.2	6/5/2019	10/16/2017	48	10/15/2021	
062F450	Construction At Various Routes. South Of And Including Il 38 In District 1	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,259,359.0	-	-	-	-	-	-	-	-	-	1,171,134.5	6/5/2019	10/16/2017	72	10/15/2023		
062F460	Construction At Various Routes Including Il 38 In District 1	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,067,162.0	-	-	-	-	-	59,275.5	14,818.9	14,818.9	14,818.9	103,732.1	1,067,162.0	6/5/2019	10/16/2017	72	10/15/2023	
062F480	Construction Fap-346/337, Us41 Park Ave West To I1176/I122 Tennyson To Us41. Lake County. Resurface Pedestrian Ramp Improvement & Culvert Repair. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	13,052,572.3	-	-	-	-	-	5,512,380.1	2,212,325.5	203,535.7	201,533.2	8,129,774.5	12,760,793.3	6/5/2019	2/14/2019	72	2/13/2025	
062F490	Construction At Fap-348, Il 43 From I184' N Of Us30Extnd N For 6.45' To 152' N Of Us6 In Frankfort, Matteson, & Orland Pk. Cook Co. Resurface & Ada Ramps Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	6,156,123.4	-	-	-	-	-	-	-	-	-	4,577,043.9	6/5/2019	4/4/2019	72	4/3/2025		
062F490	Construction At Fap-348, Il 43 From I184' N Of Us30Extnd N For 6.45' To 152' N Of Us6 In Frankfort, Matteson, & Orland Pk. Cook Co. Resurface & Ada Ramps Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	6,156,123.4	-	-	-	-	-	1,359,614.1	2,061,936.4	412,607.3	600,386.2	4,434,543.9	4,577,043.9	6/5/2019	4/4/2019	72	4/3/2025	
062F530	Construction At Fap-328, Il 59 From Batavia Rd To Ferry Rd Located In City Of Warrenville Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	1,395,013.8	-	-	-	-	-	2,000.0	500.0	500.0	500.0	3,500.0	1,395,013.8	6/5/2019	6/6/2018	72	6/5/2024	
062F540	Construction At Fap-307, I164 From Villa Ave To Cook Co Ln In Villa Park & Elmhurst. Dupage County Resurfacing & Ada Sidewalk Improvements. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	3,158,185.8	-	-	-	-	-	1,939,690.1	582,482.1	93,433.5	782,076.0	3,397,681.8	2,779,019.1	6/5/2019	4/3/2019	72	4/2/2025	
062F550	Construction At Fap-333, Resurfacing & Shoulder Improvement On Il 120 In Villages Grayslake, Gurnee, Libertyville & City Of Waukegan. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	4,847,258.0	-	-	-	-	-	-	-	-	-	4,265,385.6	6/5/2019	6/7/2018	72	6/6/2024		
062F560	Construction At Fap-311, Resurfacing And Pedestrian Ramps On Us 34 In Village Of Hinsdale. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	1,571,096.2	-	-	-	-	-	-	3,400.0	15,400.8	-	18,800.8	1,571,096.2	6/5/2019	6/6/2018	72	6/5/2024	
062F570	Construction At Fap-307, I164 North Ave. From Gary Ave To Il 53, Rohlfing In Carol Stream, Glendale Heights & Lombard. Dupage Co Resurfacing & Fed Rmpsfed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	7,324,459.0	-	-	-	-	-	5,243,292.7	1,310,823.2	198,476.6	140,459.0	6,893,051.4	6,467,151.9	6/5/2019	12/17/2018	72	12/16/2024	
062F580	Construction At Fap-330, From I1000' S Of I294 Ci To I135' E Of I135. St Thms Countryside & Villages & Villages Of Willow Springs, Cook Co. Resurfacing Fed Hwy Admin Contract Elig For Fed Reimbursement	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	5,877,267.6	-	-	-	-	-	1,024,301.7	1,107,489.9	52,440.8	266,899.2	2,451,131.6	5,310,801.5	6/5/2019	7/16/2018	72	7/15/2024	
062F620	Construction At Fau-1548, 79Th St From Il 50 (Cicero Ave) To Lawndale Rd. Project Consists Of Fabricatstructural Steel For The Structurecarrying Us Rt20 Fed Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	1,247,798.4	-	-	-	-	-	-	377,401.0	68,485.3	-	445,886.3	1,247,131.5	6/5/2019	6/22/2018	72	6/21/2024	
062F630	Construction At Fau-1579, 107Th St Approx 411' E Of Il 171 (Archer Ave) In Cook County Resurfacing And Pedestrian Ramps. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	1,507,043.2	-	-	-	-	-	92,214.0	17,500.0	75,545.7	23,053.5	208,313.2	1,424,021.7	6/5/2019	6/8/2018	72	6/7/2024	
062F650	Construction At Fap-341, Resurfacing & Pedestrian Ramps On Il 72 In Des Plaines & Rosemont. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	943,796.8	-	-	-	-	-	-	-	-	-	943,796.8	6/5/2019	6/7/2018	48	6/6/2022		
062F660	Construction At Or 130, Avondale From Ogallah-Bryn Mawr In Chicago Cook County. Hma Resurface, Patching remove/Replace Curbs, Gutters, Sidewalk, Place Mrkngsfed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,875,227.5	-	-	-	-	-	-	-	-	-	1,834,580.7	6/5/2019	4/4/2019	72	4/3/2025		
062F660	Construction At Or 130, Avondale From Ogallah-Bryn Mawr In Chicago Cook County. Hma Resurface, Patching remove/Replace Curbs, Gutters, Sidewalk, Place Mrkngsfed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,875,227.5	-	-	-	-	-	525,347.3	891,874.4	46,426.9	131,336.8	1,594,985.5	1,834,580.7	6/5/2019	4/4/2019	72	4/3/2025	
062F670	Construction At Fai-55, 3P Resurfacing On I55 Eastfrontage Rd In Cities Of Willminton & Bradwood Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	475,807.2	-	-	-	-	-	-	467,730.0	-	-	467,730.0	475,807.2	6/5/2019	7/19/2018	48	7/18/2022	
062F680	Construction At Fau-3545/1411, Resurfacing & Pedestrian Ramps, Il 56 Apprx 60' E Of Cadwell Ave Thru Berkeley To 160' W Mannheim Rd Hillside. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	1,110,046.6	-	-	-	-	-	98,300.0	24,575.0	24,575.0	24,575.0	172,024.9	1,110,046.6	6/5/2019	6/11/2018	72	6/10/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062F740	Construction At Fau-1453, Cermak Rd From Il 43(Harlem Ave) To Il 50(Cicero Ave) In Berwyn & Cicero Resurfacing & Ramp Improvements. Contract Admin Eligible For Fed Reimbursement. Cook County.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	4,252,933.1	-	-	-	-	-	-	-	-	-	-	4,109,985.0	6/5/2019	7/11/2018	72	7/10/2024	
062F740	Construction At Fau-1453, Cermak Rd From Il 43(Harlem Ave) To Il 50(Cicero Ave) In Berwyn & Cicero Resurfacing & Ramp Improvements. Contract Admin Eligible For Fed Reimbursement. Cook County.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	4,252,933.1	-	-	-	-	1,092,229.0	98,514.6	9,671.3	128,446.5	1,328,861.3	4,109,985.0	6/5/2019	7/11/2018	72	7/10/2024		
062F760	Construction At Fau-2923 On Cottage Grove Ave From Il 83 To 154Th St With-In Villages Of Dolton & Cook Co., Resurfacing Roads. Fed Hwy Admin Contract Eligible For Federal Reimbursement. Cook County.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	350,062.4	-	-	-	-	327.0	81.8	81.8	81.8	572.3	350,062.4	6/5/2019	7/16/2018	48	7/15/2022		
062F780	Construction At Fau-94, Fai 190, 190/94(Kennedy Expwy)@ Addison Sd016-0669 In Chicago & 1190 @ Des Des Plaines River Rd Sd016-0511 & 016-0512 Bridge Substructure Repairs Cook County.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	666,528.8	-	-	-	-	-	-	-	-	-	657,795.5	6/5/2019	3/5/2018	48	3/4/2022		
062F790	Construction At Various Routes In Cook & Dupage Counties. Cleaning And Painting Existing Steel Structures. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	720,497.5	-	-	-	-	-	-	-	-	-	720,497.5	6/5/2019	3/5/2018	48	3/4/2022		
062F800	Construction At Various Routes In Cook County Cleaning And Painting Existing Steel Structures Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,336,291.4	-	-	-	-	-	-	-	-	-	1,325,099.8	6/5/2019	3/5/2018	72	3/4/2024		
062F800	Construction At Various Routes In Cook County Cleaning And Painting Existing Steel Structures Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,336,291.4	-	-	-	-	830,041.6	162,050.0	207,510.4	81,912.5	1,281,514.4	1,325,099.8	6/5/2019	3/5/2018	72	3/4/2024		
062F810	Construction At Fau-2846, Gregory St From 127Th St To Western Ave Thru Blue Island In Calumet Twnshp Resurfacing And Pedestrian Ramps. Cook County. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	653,615.8	-	-	-	-	-	-	-	-	-	653,615.8	6/5/2019	7/16/2018	48	7/15/2022		
062F820	Construction At Fau-2807, Hibbard Rd Begins Approx 415' S Of Center Ln Of Us 41 Proceeds To Approx 60' N From Cl Of Winnetka, Rd. Cook Co. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	560,155.9	-	-	-	-	-	-	-	-	-	560,155.9	6/5/2019	7/11/2018	48	7/10/2022		
062F830	Construction At Fau-1334, Howard St & Fed Ramps From West Of Lehigh Ave Ext. E From 1,787.6' To New Gross Point Rd Thru Several Villages. Cook Co Fed Hwy Admin Contract Eligible For Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	436,670.4	-	-	-	-	-	12,637.2	-	-	12,637.2	436,670.4	6/5/2019	7/11/2018	48	7/10/2022		
062F850	Construction At Fau0297 Us6 From Haas Rd To Springmeadow Dr - Homer Glen & New Lenox. Tree Removal, Selective Clearing, Grubbing/Tree Pruning. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	84,493.6	-	-	-	-	-	-	-	-	-	84,493.6	6/5/2019	8/28/2018	48	8/27/2022		
062F890	Construction At Various Routes And Various Counties Within Dist 1. Tree Removal In Various Locations.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	91,853.2	-	-	-	-	-	-	68,014.2	-	68,014.2	91,853.2	6/5/2019	4/16/2018	48	4/15/2022		
062F910	Overlay Smart, Ada Improvements, And Milled Rumblestrips On Il 120 From Il 47 To Martin Rd. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	3,512,336.7	-	-	-	-	-	-	-	532,953.9	532,953.9	532,953.9	6/28/2019	3/25/2020	72	3/24/2026		
062F920	Construction At Fap-305, On Us Rt 14 From Smith St To Plum Grove Rd Thru Village Of Palatine.	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	155,017.2	-	-	-	-	2,160.0	5,241.8	540.0	540.0	8,481.8	117,104.3	6/5/2019	8/16/2018	48	8/15/2022		
062F930	Construction At Various Routes In Will County Cleaning And Painting Existing Steel Structures Federal Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	541,271.3	-	-	-	-	-	-	-	-	-	541,271.3	6/5/2019	4/23/2018	48	4/22/2022		
062F950	Superstructure Replacement & Rehabilitation, Roadway & Underdeck Lighting & Improve Drainage Oni-94 At Montrose Av (Cook) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	16,365,144.0	-	-	-	-	-	-	727,500.0	2,075,448.8	2,802,948.8	2,802,948.8	6/5/2019	12/17/2019	72	12/16/2025		
062F980	Construction At Fau-94, Sb Over 157 Thru City Of Chicago, Lake & Hyde Pk Twnshp. Bridge Joint Repair Structure Sn 016-0147 Carrying Sb 1-94 Over I-57 In City Of Chicago Cook County.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	86,304.1	-	-	-	-	-	-	-	-	-	86,304.1	6/5/2019	6/20/2018	48	6/19/2022		
062G010	Turn Lane & Median Repair, Ada Improvements & Traffic Signal Improvements At Il 50/115Th St & Il 50/122Nd Street In Alsip. (Cook) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	736,313.4	-	-	-	-	-	-	-	33,000.0	33,000.0	33,000.0	6/28/2019	4/3/2020	48	4/2/2024		
062G050	Construction At Various Routes In Various Countiesremove And Replace Signs Along Various Expressways	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,225,650.0	-	-	-	-	118,059.6	142,222.3	12,601.1	29,514.9	302,397.9	819,150.7	6/5/2019	4/16/2018	48	4/15/2022		
062G050	Construction At Various Routes In Various Countiesremove And Replace Signs Along Various Expressways	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,225,650.0	-	-	-	-	-	8,664.0	171,384.9	87,565.5	267,614.4	819,150.7	6/5/2019	4/16/2018	48	4/15/2022		
062G060	Construction At Fau 2688, Sn 099-0271 Carrying Wolf Rd Over Hickory Creek In Mokena.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	159,061.0	-	-	-	-	-	-	-	-	-	159,061.0	6/5/2019	6/6/2018	48	6/5/2022		
062G070	Construction At Fau-2943,Burnham Ave 40'N OF 202NdSt In Lynwood Village,Bloom Township, Cook County.Remove And Replace Head And Wing Walls In Existingculvert.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	219,293.8	-	-	-	-	50,362.9	12,590.7	1,350.0	12,590.7	76,894.3	219,293.8	6/5/2019	2/20/2019	48	2/19/2023		
062G080	Construction At Fau-290/Fap-342, Il53 From 190 To 172 Schaumburg & Rolling Meadows. Bridge Repair Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,277,729.0	-	-	-	-	-	-	-	-	-	2,930,863.1	6/5/2019	7/20/2018	72	7/19/2024		
062G080	Construction At Fau-290/Fap-342, Il53 From 190 To 172 Schaumburg & Rolling Meadows. Bridge Repair Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	3,277,729.0	-	-	-	-	130,911.0	89,655.5	8,981.3	57,098.5	286,646.3	2,930,863.1	6/5/2019	7/20/2018	72	7/19/2024		
062G120	Construction At Various Routes, Cook And Kane Counties, Trombone Mast Arm Replacement At Various Locations. Cook & Kane Counties. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,394,542.6	-	-	-	-	-	-	-	-	-	2,132,881.9	6/5/2019	7/11/2018	72	7/10/2024		
062G120	Construction At Various Routes, Cook And Kane Counties, Trombone Mast Arm Replacement At Various Locations. Cook & Kane Counties. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	2,394,542.6	-	-	-	-	103,450.1	113,054.5	1,037,086.3	361,757.2	1,615,348.2	2,132,881.9	6/5/2019	7/11/2018	72	7/10/2024		
062G130	Construction At Fap-112,Il53 S Of Murphy Dr To Il/Rennick Rd In Romeoville,Will County,Shoulder Widening,Milled Rumble Strips & Ditch Regrading, Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,458,014.4	-	-	-	-	22,500.0	5,625.0	5,625.0	130,896.0	164,646.0	153,396.0	6/5/2019	8/9/2019	72	8/8/2025		
062G140	Construction At Fap-607, Over Des Plaines River In Joliet Us30, Will County,Install Fiber Optic Linefor Local Centralized Control Of 6 Moveable Bridgefed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,181,652.0	-	-	-	-	-	-	-	-	-	1,250,662.7	6/5/2019	2/14/2019	72	2/13/2025		
062G140	Construction At Fap-607, Over Des Plaines River In Joliet Us30, Will County,Install Fiber Optic Linefor Local Centralized Control Of 6 Moveable Bridgefed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	3,181,652.0	-	-	-	-	329,020.9	56,667.6	305,051.8	237,758.8	928,499.1	1,250,662.7	6/5/2019	2/14/2019	72	2/13/2025		
062G150	Construction At Fau-3578, Il7(Sw Hwy) Overcal-Sag Channel In Villages Of Palos Hts,Palos Hills,Palostwnshp In Cook Co. Clean/Paint Existing Truss.Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	686,510.5	-	-	-	-	224,296.6	1,354,060.0	3,068.5	1,354,060.0	2,935,485.1	686,510.5	6/5/2019	9/4/2018	48	9/3/2022		
062G160	Construction At Fau-94, 190/94, From 13Th St To 26Th St Thru The City Of Chicago, Cook County. Bridge Repairs. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,787,800.2	-	-	-	-	-	28,554.7	-	1,216,730.0	1,245,284.7	1,787,800.2	6/5/2019	7/11/2018	72	7/10/2024		
062G170	3.1 M Of Designed Overlay & Ada Ramp Improvements,Nw Highway Us 14 (Miner St) To Merrill Street In Maine Township,(Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	4,013,010.0	-	-	-	-	-	-	667,187.7	2,300,456.8	2,967,644.5	2,967,644.5	6/28/2019	2/18/2020	72	2/17/2026		
062G210	Construction At Fap029,Us12/20/41,Indianapolis Avefrom 106Th Thru Hyde Park Twnshp In Chicago,Cook County,Resurfacing & Ped Ramp Improvements,Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	828,693.9	-	-	-	-	644,764.7	138,815.8	2,319.7	161,191.2	947,091.3	827,073.9	6/5/2019	3/29/2019	72	3/28/2025		
062G230	Construction At Fap-870,Il 53 From I88 To 59Th St In Lisle,Dupage County,Hma Resurfacing,Patching, Ada Sidewalk Repair & Thermoplastic Pavement Mkg. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	3,068,541.8	-	-	-	-	1,210,691.7	1,388,619.6	287,210.1	18,291.0	2,904,812.4	3,037,187.4	6/5/2019	5/29/2019	72	5/28/2025		
062G240	Construction At Fap-852, Us52 Between Doyle Rd & Wallingford Rd Thru Willow Township, Will County, Repair Culvert. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	40,661.2	-	-	-	-	-	-	-	-	-	40,661.2	6/5/2019	7/11/2018	48	7/10/2022		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062G250	Construction At Fap-348, Il 43 (Harlem Ave) Over The Sanitary & Ship Canal. In Villages Of Forest View & Lyons & Stickney Twns. Cook County. Structural Steel Repairs On 06-0315 & 016-0991	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	168,845.5	-	-	-	-	-	11,001.0	2,750.3	44,074.0	2,750.3	60,575.5	168,845.5	6/5/2019	7/17/2018	48	7/16/2022	
062G270	2 Mile Of Standard Overlay & Ada Ramp Improvements Us 12 (Main St) Il 173 (Kenosha St) To Tryon Groverd, Village Of Richmond.(Mchenry) Fed Highwayadmin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427700110	Preliminary engineering and construction engineering and contract costs of construction	1,469,928.9	-	-	-	-	-	-	-	66,167.2	115,324.8	181,492.0	181,492.0	6/28/2019	2/18/2020	72	2/17/2026	
062G290	Construction At Fap-100, Il 47 From State Line Rd To Il 173 In Hebron, Mchenry County. Resurfacing & Pedestrian Ramps. Federal Highway Administrationcontract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,241,835.5	-	-	-	-	-	166,136.3	1,261,414.0	41,534.1	797,129.7	2,266,214.1	1,016,804.2	6/5/2019	8/20/2019	72	8/19/2025	
062G300	Construction At Fap-337,Il 22 From Quentin Rd To Il 83 In Kildeer & Long Grove.Ela & Vernon Twnshp.Lake County. Resurfacing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,713,388.9	-	-	-	-	-	299,384.4	1,083,934.1	12,283.4	2,039,678.0	3,435,279.9	1,395,601.9	6/5/2019	7/17/2019	72	7/16/2025	
062G310	Construction At Various Routes. Dead Tree Removal Along Expressway And Arterial Routes. Various Counties.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	765,052.0	-	-	-	-	-	69,083.9	17,271.0	93,530.9	17,271.0	197,156.7	318,645.4	6/5/2019	7/16/2018	48	7/15/2022	
062G320	Construction At Fau-1548, 79Th St Over Ccs Rt In Village Of Bridgeview, Lyons Twnshp In Cook County.Bridge Repair. Federal Hwy Admin Contract Eligiblefor Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	104,326.4	-	-	-	-	-	43,840.0	22,304.9	10,960.0	10,960.0	88,064.9	104,326.4	6/5/2019	12/17/2018	48	12/16/2022	
062G330	Construction At Fai-80 Will Cnty Ln To Des Plainesriver And I55 Desplaines River To Weber Road In Joliet - Resurfacing	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	940,064.7	-	-	-	-	-	-	-	12,120.0	-	12,120.0	940,064.7	6/5/2019	8/6/2018	48	8/5/2022	
062G330	Construction At Fai-80 Will Cnty Ln To Des Plainesriver And I55 Desplaines River To Weber Road In Joliet - Resurfacing	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	940,064.7	-	-	-	-	-	-	1,197,678.0	-	-	1,197,678.0	940,064.7	6/5/2019	8/6/2018	48	8/5/2022	
062G420	Construction At Fau-1362,Lawrence Ave,471 Eof Mannheim Cnln To Rose St E Of Canfield Ave.Cook Coresurfaced.Ped Ramps,Repair Storm Sewer & Drainage.Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,919,386.3	-	-	-	-	-	-	79,437.8	-	-	79,437.8	79,437.8	6/5/2019	10/28/2019	72	10/27/2025	
062G440	Construction At Fap305 Near Us 14 & Carr In Villageof Barrington. Demolition Of 5 Single Family Homesfed Admin Contract Eligible For Federal Reimburse-Ment	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	282,197.6	-	-	-	-	-	15,084.5	3,771.1	3,771.1	3,771.1	26,398.0	276,411.2	6/5/2019	8/27/2018	48	8/26/2022	
062G450	Construction At Fap-332, 1680 Sauk Trail Rd, Within Sauk Village & Intersection Of Il 394 & Sauk Trail Rd In Cook Co. Building Demolition. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	77,225.3	-	-	-	-	-	-	-	-	-	-	70,653.7	6/5/2019	10/19/2018	48	10/18/2022	
062G460	Construction At Fai-55, Over Bnst Rr & Grant Creekin Wilmington & Channahon Townships - Median Corroversers. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,972,108.5	-	-	-	-	-	15,145.7	13,500.0	3,786.4	3,786.4	36,218.6	1,972,108.5	6/5/2019	8/20/2018	72	8/19/2024	
062G470	Construction At Fap-372,Il 171 From 43Rd St To Des Plaines Rd.Cook County. Resurfacing And Pedestrian Ramp Projects. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	7,156,580.4	-	-	-	-	-	1,888,313.9	1,966,389.1	167,490.6	511,416.3	4,533,609.9	5,995,199.2	6/5/2019	4/3/2019	72	4/2/2025	
062G480	Construction At Fap-336A,Il 31 In Mchenry.Mchenry County. Remove And Replace Culvert. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,012,367.6	-	-	-	-	-	496,531.4	358,808.9	82,242.3	124,132.8	1,061,715.4	1,012,036.0	6/5/2019	4/1/2019	71	3/31/2025	
062G490	Construction At Various Routes. Repair & Install- Ation Of Fence Along Various Expressways And Arterial Highways In Various D1 Counties	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	492,888.7	-	-	-	-	-	127,319.3	104,297.2	133,022.4	520.8	365,159.6	379,941.2	6/5/2019	8/27/2018	48	8/26/2022	
062G500	Construction At Fap-330, Us45 Over Cal Sag Channel In Palos Twnshp.Cook County.Bridge Deck Overlay And Repairs. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	446,506.1	-	-	-	-	-	-	794,557.0	7,875.1	-	802,432.1	428,506.1	6/5/2019	4/8/2019	48	4/7/2023	
062G510	Construction At Fap-311,Us34 At St Joseph Creekin Lisle.Dupage Co.Bridge Deck & Approach Overlay & Repair,Reconstruct Deck Joint,Repair Substructure.Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	486,455.2	-	-	-	-	-	-	411,730.0	-	-	411,730.0	422,980.0	6/5/2019	5/29/2019	48	5/28/2023	
062G560	Construction At Fap-336,Il31,Shamrock Ln To N Of Edgewood Rd In Prairie Grove, Mchenry County. Overlay,New Shoulders & Milled Rumble Strps. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	988,722.3	-	-	-	-	-	-	44,505.8	-	287,667.5	332,173.2	332,173.2	6/5/2019	10/18/2019	48	10/17/2023	
062G580	Construction At Fap-352,Il 137(Ansutz Expwy)S Of Il 120 (Belvidere St)Thru Waukegan To S Of Il 137 (Greenwood Ave)Lake County.Resurfacing. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	2,306,551.6	-	-	-	-	-	1,440,165.5	15,806.1	721.7	360,041.4	1,816,734.7	2,306,551.6	6/5/2019	4/4/2019	72	4/3/2025	
062G590	Construction At Fap870,Il53,Rohwing Rd/Lombaine Ave,St Charles Rd To Sidney Ave In Addison & Lombard.Dupage Co.Resurface & Ada Sidewalk Repair.Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,802,833.9	-	-	-	-	-	89,502.9	1,370,584.8	248,992.2	86,975.8	1,796,055.7	1,796,055.7	6/5/2019	8/13/2019	72	8/12/2025	
062G620	Construction At Fap-311,Us34 From Ivanhoe Ave To Eof Il 83 In Lisle, Downers Grove,And Westmont. Dupage County. Resurfacing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	7,260,298.3	-	-	-	-	-	1,135,507.2	2,210,345.7	196,174.3	526,554.3	4,068,581.5	5,146,091.6	6/5/2019	4/3/2019	72	4/2/2025	
062G640	Construction At Fap-21,Il520 From W Of Summerfield To W Of I355 In Addison & Bloomingdale.Dupage County Resurfacing & Ped Ramp Improvements.Fed Hwyadmin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	3,698,582.3	-	-	-	-	-	1,695,664.9	96,179.9	36,799.2	26,750.5	1,855,394.4	2,197,845.9	6/5/2019	4/2/2019	72	4/1/2025	
062G660	Construction At Various Routes. Dupage County. Install Message Signs, Cctv, Fiber Optic Networksand Roadside Bluetooth Detectors. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	5,592,291.9	-	-	-	-	-	402,080.4	683,037.8	1,487,966.9	717,161.5	3,290,246.5	3,632,465.7	6/5/2019	3/5/2019	72	3/4/2025	
062G670	Construction At Fau-2846,Vinennes Ave,119Th St To127Th St In Blue Island.Cook County. Resurfacing&Ada Pedestrian Ramp Improvements. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	802,156.2	-	-	-	-	-	485,497.2	136,431.1	74,422.6	7,471.4	703,822.4	801,316.2	6/5/2019	4/2/2019	48	4/1/2023	
062G690	Construction At Fap-339,Il58,Lincoln St To Il43, Waukegan Rd,In Morton Grove & Glenview.Cook Co. Standard Overlay,Ada Improvements & Ped Signal. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,320,848.7	-	-	-	-	-	57,090.0	266,941.5	14,272.5	646,320.8	984,624.8	970,352.3	6/5/2019	8/12/2019	72	8/11/2025	
062G700	Construction At Central Ave,206 S Of Centerline Of 53Rd St To 24 N Of Centerline Of 47Th St In Chicago.Cook Co.Resurfacing & Pedestrian Ramps. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	854,742.8	-	-	-	-	-	32,250.0	101,132.0	27,472.2	110,445.9	271,300.1	271,300.1	6/5/2019	8/15/2019	48	8/14/2023	
062G760	Construction At Fau-2798,Niles Center Rd,Touhy Aveto Church St In Skokie.Cook County Resurfacing Andada Improvements.Federal Highway Administration Contract Eligible To Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,171,188.9	-	-	-	-	-	53,977.5	502,841.3	190,868.3	836,899.8	1,584,586.9	1,584,586.9	6/5/2019	8/12/2019	72	8/11/2025	
062G770	Construction At Fau-3528,Elston Ave In Chicago,I94To Central Park Ave. Cook County. Resurfacing And Pedestrian Ramps. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,760,423.4	-	-	-	-	-	63,750.0	167,126.0	45,993.3	365,772.4	642,641.7	642,641.7	6/5/2019	8/15/2019	72	8/14/2025	
062G800	Construction At Fap-344,127Th St/Burr Oak Ave,Frome Of I294 To Artesian Ave Thru Blue Island.Cook County Resurfacing & Median Rehab With Ped Ramps. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,162,070.3	-	-	-	-	-	-	-	-	-	-	2,874,751.7	6/5/2019	4/2/2019	72	4/1/2025	
062G800	Construction At Fap-344,127Th St/Burr Oak Ave,Frome Of I294 To Artesian Ave Thru Blue Island.Cook County Resurfacing & Median Rehab With Ped Ramps. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	3,162,070.3	-	-	-	-	-	1,270,023.9	1,204,297.3	136,035.2	121,265.3	2,731,621.6	2,874,751.7	6/5/2019	4/2/2019	72	4/1/2025	
062G810	Construction At Various Routes In Various Countiesrepair And Installation Of Guardrail	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,880,252.0	-	-	-	-	-	-	-	-	-	-	1,766,998.0	6/5/2019	10/19/2018	72	10/18/2024	
062G810	Construction At Various Routes In Various Countiesrepair And Installation Of Guardrail	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,880,252.0	-	-	-	-	-	516,572.0	390,031.0	360,211.0	263,394.0	1,530,208.0	1,766,998.0	6/5/2019	10/19/2018	72	10/18/2024	
062G820	Construction At Various Routes In Various Countieshigh Tension Cable Barrier Repairs	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	344,955.0	-	-	-	-	-	94,059.0	19,100.0	23,514.8	23,514.8	160,188.5	344,955.0	6/5/2019	10/25/2018	48	10/24/2022	
062G830	Construction At Fap-333,Il120 From E Of I94-Il43 At Il43 & Il41;Il21 @ Red Top Dr.Lake Co.Resurfacedshoulders,Mill Rumble Strips,Ada Ramps/Ped Signalsfed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,383,820.1	-	-	-	-	-	824,765.7	1,648,752.8	507,779.4	463,145.0	3,444,442.9	3,298,099.1	6/5/2019	7/15/2019	72	7/14/2025	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
06ZG840	Construction At Fai-94, Addison St Over I90/94 In City Of Chicago In Cook Co. Cleaning And Painting Designated Steel Surfaces. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	968,827.7	-	-	-	-	-	766,202.7	2,392,095.0	191,550.7	191,550.7	3,541,399.1	884,444.0	6/5/2019	12/14/2018	48	12/13/2022		
06ZG850	Remove/Replace Culvert. Construct New Culvert Underdriveway. Fill Culvert Under Roadway. Remove/Replace Guardrail. Sn099-0450/099-0441 (Will) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	1,087,469.2	-	-	-	-	-	-	-	-	40,500.0	40,500.0	40,500.0	40,500.0	6/28/2019	6/8/2020	72	6/7/2026	
06ZG860	Clean & Paint Designated Steel Surfaces Of Bridge Structures Carrying I120 Over Greenleaf St & Cpr In Gurnee, Waukegan, & Park City (Lake) Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	498,300.0	-	-	-	-	-	-	-	-	15,000.0	15,000.0	15,000.0	15,000.0	6/28/2019	3/31/2020	48	3/30/2024	
06ZG870	Construction At Various Routes. Cook County. Cleaning And Painting Steel On Structures. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	300,993.8	-	-	-	-	-	30,108.8	7,527.2	7,527.2	7,527.2	52,690.4	300,993.8	6/5/2019	2/8/2019	48	2/7/2023		
06ZG880	Construction At Fai-290, I290 Sn 022-0107 @ Metra (N Of I19 Irving Park Rd) In Itasca. Dupage County. Cleaning And Painting Steel Structures. Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	909,564.6	-	-	-	-	-	726,500.0	181,625.0	111,564.6	181,625.0	1,201,314.6	909,564.6	6/5/2019	2/13/2019	48	2/12/2023		
06ZG890	Construction At Fai-94, Sn 016-0204, Eb Ramp To Ohio; 016-2551 Reversible To Ohio In City Of Chicago. Cleaning And Painting 2 Structures. Federal Hwy Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	719,700.0	-	-	-	-	-	627,931.2	64,270.1	156,982.8	156,982.8	1,006,166.8	719,700.0	6/5/2019	12/14/2018	48	12/13/2022		
06ZG900	Construction At Various Routes. Lake County. Sheet Pile Retaining Wall And Parking Improvement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	928,060.1	-	-	-	-	-	419,911.0	8,818.5	4,564.2	104,977.8	538,271.4	928,060.1	6/5/2019	4/1/2019	47	3/31/2023		
06ZG910	Construction At Hsb 0275, Blodgett Rd From Approx 15Pft E Of Centerline Kelly Rd Easterly In Wilmington Township In Will Co. Resurfacing. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	343,221.0	-	-	-	-	-	198,400.8	14,106.9	49,600.2	49,600.2	311,708.1	343,221.0	6/5/2019	12/7/2018	48	12/6/2022		
06ZG920	Removal And Replacement Of Existing Box Culvert On Chicago Rd Over Thorn Creek Tributary In Chicago Heights. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	2,208,417.2	-	-	-	-	-	-	-	-	163,782.2	163,782.2	163,782.2	6/28/2019	3/25/2020	72	3/24/2026		
06ZG930	Construction At Fau-3549, Garys Mill Rd In City Of West Chicago. Dupage County. Bridge Overlay And Approach Pavement With Latex Concrete. Resurface Adjacent Pavement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	217,796.2	-	-	-	-	-	210,596.2	1,228,926.0	52,649.1	1,228,926.0	2,721,097.3	217,796.2	6/5/2019	2/14/2019	48	2/13/2023		
06ZG940	Bridge Overlay & It Repair On Structure Carrying I172 W-Bound Over E88th Village Of Hoffman Est (Cook) (Sn 016-0502) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	387,418.5	-	-	-	-	-	-	-	16,500.0	193,915.2	210,415.2	210,415.2	6/5/2019	12/6/2019	48	12/5/2023		
06ZG950	Construction At Fap-344, I183 (Kingery Hwy) From 67Th St To Plainfield Rd. Thru Downers Grove Twnshp. Dupage County. Drainage Improvement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	118,960.8	-	-	-	-	-	31,364.2	2,170,059.0	32,446.4	2,170,059.0	4,403,928.6	118,960.8	6/5/2019	3/5/2019	48	3/4/2023		
06ZG960	Construction At Fap-346, Us41 From Lake-Cook Rd To S Of Chantilly Blvd In Highland Park. Lake County. Resurface & Overlay. Pedestrian Curb Improvements. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,768,276.1	-	-	-	-	-	212,116.1	1,724,487.6	98,320.3	1,296,637.0	3,331,561.1	2,210,175.3	6/5/2019	5/23/2019	72	5/22/2025		
06ZG970	Construction At Fau-341, Brandon Rd Over Desplaines River. Will County. Bridge Retrofitting. Repairing. Modification & Painting. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	3,526,575.0	-	-	-	-	-	-	-	-	-	-	142,500.0	6/5/2019	5/21/2019	72	5/20/2025		
06ZG980	Construction At Fai-55, I55 Over Bnsf Rr & Grant Ckin Wilmington & Channahon Twnshp. Will County. Removal And Replacement Of Bridge Decks. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	8,713,302.6	-	-	-	-	-	-	-	-	-	-	3,452,431.7	6/5/2019	4/4/2019	72	4/3/2025		
06ZG980	Construction At Fai-55, I55 Over Bnsf Rr & Grant Ckin Wilmington & Channahon Twnshp. Will County. Removal And Replacement Of Bridge Decks. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	8,713,302.6	-	-	-	-	-	1,194,690.0	821,668.1	346,347.9	897,469.7	3,260,175.7	3,452,431.7	6/5/2019	4/4/2019	72	4/3/2025		
06ZG990	Construction At Fap-607, Us Rt 30 Over Wcl Rr In Joliet. Will County. Bridge Deck Overlay & Joint, Structural & Drainage Repairs. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,703,396.6	-	-	-	-	-	228,258.8	57,064.7	494,857.2	722,397.3	1,502,578.0	1,513,013.3	6/5/2019	2/11/2019	72	2/10/2025		
06ZH010	Construction At Fap-344, I183 Over Us 34 & Bnsf Rr In Hinsdale, Clarendon Hills, & Westmont. Dupage Co. Bridge Deck Overlay. Structure Repairs. Fed Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,411,978.9	-	-	-	-	-	440,153.8	773,317.6	776,954.3	145,318.9	2,135,744.6	2,237,880.1	6/5/2019	4/3/2019	72	4/2/2025		
06ZH040	Construction At Fap-347, I138 Over Salt Creek & Frontage Rd Over Salt Creek. Dupage County. Bridge Scarification, Latex Overlay & Other Bridge Repairs. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,330,255.6	-	-	-	-	-	-	-	138,475.3	483,301.7	621,777.0	680,355.0	6/5/2019	4/8/2019	72	4/7/2025		
06ZH070	Construction At Fap-345, I119 From E Of Taft Ave Tow Of Seymour Ave. Cook County. Hma, Resurfacing, Pavement Patching, Rumble Strips, Pavement Markings. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	665,144.6	-	-	-	-	-	321,153.5	18,084.1	80,288.4	80,288.4	499,814.3	665,144.6	6/5/2019	4/4/2019	48	4/3/2023		
06ZH090	Construction At Various Routes. Cook County. Guardrail End Section Replacement. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	388,110.0	-	-	-	-	-	202,038.1	182,215.5	3,856.4	50,509.5	438,619.5	388,110.0	6/5/2019	7/9/2019	48	7/8/2023		
06ZH100	Construction At Various Routes. Lake County. Guardrail Improvements. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	597,347.5	-	-	-	-	-	334,053.0	99,267.0	81,630.0	82,397.5	597,347.5	597,347.5	6/5/2019	7/16/2019	48	7/15/2023		
06ZH110	Construction At Various Routes. Cook And Will County. Guardrail End Section Replacement. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	520,315.7	-	-	-	-	-	100,611.2	367,906.4	8,928.6	42,869.6	520,315.7	520,315.7	6/5/2019	7/9/2019	48	7/8/2023		
06ZH120	Construction At Fap-339, I158 (Golf Rd) & Meijer Rd To W Leg Of Intersection N Of I158 & Broadway St. Cook County. Resurface & Pedestrian Ramps. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	5,857,054.8	-	-	-	-	-	3,358,277.8	1,134,631.3	16,131.1	651,793.2	5,160,833.3	5,418,082.5	6/5/2019	5/21/2019	72	5/20/2025		
06ZH130	Construction At Fap-846, I860/US2/I131 Over Hickoryck In Joliet. I131 Over Bnsf Rr In Oswego. Kendall County. Clean & Paint Bridges. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	282,013.0	-	-	-	-	-	52,041.0	100,782.5	13,010.3	7,200.0	173,033.8	172,603.5	6/5/2019	5/23/2019	48	5/22/2023		
06ZH140	Construction At Various Routes. Various Counties. Vegetation Management.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	422,930.0	-	-	-	-	-	-	-	101,310.3	-	101,310.3	133,185.3	6/5/2019	4/15/2019	48	4/14/2023		
06ZH170	Construction At Fau-3562, Joliet Rd Over B&O Rr In Village Of McCook. Cook County. Structural Repairs.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	262,345.0	-	-	-	-	-	-	-	8,000.0	4,000.0	12,000.0	22,500.0	6/5/2019	4/4/2019	48	4/3/2023		
06ZH180	Construction At Fap-333, I120 (Behndere Rd) In Grayslake, Avon Township. Lake County. Replace Culvert Wing Wall.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	147,965.0	-	-	-	-	-	6,375.0	1,593.8	1,593.8	111,490.9	121,053.4	117,865.9	6/5/2019	7/17/2019	48	7/16/2023		
06ZH190	Construction At Fap-358, I183, Torrence Ave Over-80/94, Located 1.2 Mi E Of I194 In Lansing. Cook County. Bridge Joint Replacement And Bridge Deck Sealing.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	288,365.8	-	-	-	-	-	223,978.3	1,605,151.0	2,327.2	55,994.6	1,887,451.1	244,862.1	6/5/2019	4/4/2019	48	4/3/2023		
06ZH210	6.9 Mi Of Overlay, Patching, Ramp Improvements On I172 (Higgins Rd) Commonwealth Dr To Glen Lake Rd Villages Of Hoffman Estates, Etc (Cook) Fed Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	7,887,733.0	-	-	-	-	-	-	-	333,750.0	3,149,270.9	3,483,020.9	3,483,020.9	6/5/2019	12/6/2019	72	12/5/2025		
06ZH220	Construction At Fap-351, Us 6 From 94Th Ave To W Of Paulski Rd/Crawford Ave. Cook County. Resurfacing, Milled Rumble Strips, & Pedestrian Ramp. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	5,092,327.6	-	-	-	-	-	185,231.3	46,307.8	41,224.1	1,982,154.9	2,254,918.2	2,321,110.4	6/5/2019	5/21/2019	72	5/20/2025		
06ZH230	Construction At Fap-348, I143, Harlem Ave. Over Cal Sag Channel. Cook County. Bridge Repairs To Structural Steel And Deck Slab. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,124,937.0	-	-	-	-	-	-	884,962.0	51,243.2	104,250.7	1,040,455.9	1,084,705.9	6/5/2019	5/23/2019	48	5/22/2023		
06ZH240	Construction At Fap-365, I156 From Kane Co Ln To Cnrr Overpass In Aurora, Winfield Twnshp. Dupage County. Resurfacing & Pedestrian Ramp Work. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,415,952.4	-	-	-	-	-	1,109,112.6	10,797.7	12,258.6	6,145.0	1,138,313.9	1,379,747.1	6/5/2019	4/4/2019	72	4/3/2025		
06ZH270	Construction At Fap-362, Barrington Rd In Township Of Hanover & Schaumburg, Cook County. Routing, Cleaning, Sealing & Restriping. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	238,975.0	-	-	-	-	-	5,428.4	1,357.1	1,357.1	1,357.1	9,499.6	238,975.0	6/5/2019	4/18/2019	48	4/17/2023		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062H280	Construction At Fap-352,Il 137 Rd 200'W Of Il 83-220'E Of Oplaine Rd In Libertyville/Green Oaks. Lake Co.Routing,Cleaning&Seal Longitudinal Cracksfed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	227,523.4	-	-	-	-	-	211,325.7	9,447.7	52,831.4	52,831.4	326,436.2	227,523.4	6/5/2019	5/23/2019	48	5/22/2023	
062H290	Construction At Fap-330,374,Il 1045N Of Whigtst To S Of Us41,N Of I60 To S Of Church St.Cook Co.Route,Clean & Seal Longitudinal Cracks.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	492,753.3	-	-	-	-	-	260,056.7	209,071.6	65,014.2	1,680,599.0	2,214,731.5	492,753.3	6/5/2019	6/10/2019	48	6/9/2023	
062H300	Construction At Fau-1321,Bloomindale & Addison Townships Irving Pk.Rd/Baker Dr To Il 83.Dupage County.Routing,Cleaning And Sealing Pavement. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	244,347.1	-	-	-	-	-	7,111.8	1,778.0	1,778.0	1,778.0	12,445.7	244,347.1	6/5/2019	4/8/2019	48	4/7/2023	
062H310	Construction At Fap-334,Us12(Rand Rd) From Ela Rd To Il 58(Golf Rd), Cook County. Crack And Joint Sealing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	449,553.3	-	-	-	-	-	-	408,875.9	13,838.1	-	422,714.1	440,714.1	6/5/2019	2/25/2019	48	2/24/2023	
062H320	Construction At Fap-307,Il 64 From Il 47 To Randall Rd.In Lily Lake And Campton Hills. Kane County.Resurfacing And Pedestrian Ramp Project.FedHwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,644,773.0	-	-	-	-	-	1,950,813.3	84,218.7	487,703.3	487,703.3	3,010,438.6	2,644,773.0	6/5/2019	4/15/2019	72	4/14/2025	
062H330	Construction At Various In Bellwood,Homeewood,Lake Bluff,Palatine& Roselle.Scranton Ave,I290,Il19,Us14,Ridge Rd. Various Counties. Drainage Improvements.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,125,249.1	-	-	-	-	-	47,209.5	507,179.1	68,232.0	239,833.3	862,453.8	862,453.8	6/5/2019	7/8/2019	72	7/7/2025	
062H350	Construction At Fai-80,180 Br Spanning Over Des Plaines River In Joliet. Will County. Bridge Repairs. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,147,211.2	-	-	-	-	-	-	-	-	-	-	994,022.5	6/5/2019	4/4/2019	48	4/3/2023	
062H350	Construction At Fai-80,180 Br Spanning Over Des Plaines River In Joliet. Will County. Bridge Repairs. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,147,211.2	-	-	-	-	-	-	-	266,749.0	697,250.8	963,999.8	994,022.5	6/5/2019	4/4/2019	48	4/3/2023	
062H360	Construction At Fap-346,Us41 From W Park Ave To Chantilly Blvd In Highland Pk.Lake Co.Resurfacing,Improve Pedestrian Ramp,Repair Culvert.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	5,547,531.3	-	-	-	-	-	2,536,668.1	1,685,497.2	211,353.9	43,836.4	4,477,355.5	4,717,040.5	6/5/2019	5/23/2019	72	5/22/2025	
062H370	Construction At Fap-338,Fap-021,Us20 E Of Garden Ave In Roselle & Il159 In Warrenville.Dupage Co. Wing Wall And Culvert Repairs.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	268,047.7	-	-	-	-	-	11,519.8	166,901.4	89,626.5	2,880.0	270,927.6	268,047.7	6/5/2019	7/15/2019	48	7/14/2023	
062H390	Construction At Fap-342,066,Il 53/83 In Mundelein And Grayslake. Lake County. Demolition Of Single Family Home And Auto Renair Bulidne.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	161,966.6	-	-	-	-	-	75,952.0	60,160.8	18,988.0	13,844.1	168,944.9	157,130.5	6/5/2019	4/3/2019	48	4/2/2023	
062H400	Drainage Improvements At Various Locations On Il 56, I55, 79Th St & 131St St In Dupage County, City Of Chicago, Village Of Justice, & Village Of Palooka. (Various)	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	879,187.2	-	-	-	-	-	-	-	-	264,227.9	264,227.9	264,227.9	6/28/2019	4/14/2020	48	4/13/2024	
062H410	Construction At Fau-3785,Il 171 From W Of Ashland Ave To State St In Chicago.Cook County.Resurfacingand Pedestrian Ramp Upgrades. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,301,185.3	-	-	-	-	-	-	1,200,819.7	55,365.6	-	1,256,185.3	1,301,185.3	6/5/2019	3/29/2019	72	3/28/2025	
062H430	Construction At Fau-3512,Us14 W Of Western Ave In Des Plaines & Park Ridge E Of Vernon Ave,Maine Twnshp.Cook County.Resurface & Improve Ped Ramps Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,181,447.9	-	-	-	-	-	1,387,242.6	484,505.3	59,517.7	346,810.6	2,278,076.3	2,162,439.2	6/5/2019	4/4/2019	72	4/3/2025	
062H440	Construction At Fau-3514,Il 62,196' E Of Il 58 Centerline To 91' E Of Il 83 In Rolling Meadows & Desplaines.Cook County.Resurface & Pedestrian Ramped Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	3,952,599.2	-	-	-	-	-	2,396,154.1	479,264.2	355,226.4	152,003.7	3,382,648.3	3,536,398.3	6/5/2019	5/21/2019	72	5/20/2025	
062H450	Construction At Fap-377,Il 58 From Il 43 To Us 41 In Skokie And Morton Grove. Cook County. Resurface& Pedestrian Ramps.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	4,168,060.2	-	-	-	-	-	-	-	-	-	-	3,994,615.5	6/5/2019	5/23/2019	72	5/22/2025	
062H450	Construction At Fap-377,Il 58 From Il 43 To Us 41 In Skokie And Morton Grove. Cook County. Resurface& Pedestrian Ramps.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	4,168,060.2	-	-	-	-	-	1,331,407.6	1,710,938.4	332,851.9	791,019.6	4,166,217.4	3,994,615.5	6/5/2019	5/23/2019	72	5/22/2025	
062H460	Construction At Various Routes. Various Counties. Trombone Mast Arm Replacement. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	742,776.5	-	-	-	-	-	24,375.0	11,750.0	6,093.8	579,837.4	622,056.2	615,962.4	6/5/2019	7/9/2019	48	7/8/2023	
062H470	Construction At Fap-305,Palatine Rd Approx 100' W Of The Centrl Of Us 14(Nw Hwy)Thru Palatine And Arlington Heights.Cook County.Resurfacing Fed Hwy Admin Contract Elieble For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	3,502,176.8	-	-	-	-	-	1,075,280.3	1,199,981.2	131,444.8	299,321.8	2,706,028.0	3,457,002.1	6/5/2019	2/27/2019	72	2/26/2025	
062H530	Construction At Various Routes. Various Counties. Repair Damaged Concrete Barrier Wall, Bridge Parapet, Bridge Rail Post, Pipe Handrail, And Wooden Sound.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,015,739.2	-	-	-	-	-	93,306.2	564,374.2	41,955.6	156,770.1	856,406.0	896,906.0	6/5/2019	5/21/2019	48	5/20/2023	
062H540	Construction At I57 @ Us30 In Matteson & I290/I153@ I90 In Rolling Meadows. Cook County. Remove And Replace Light Towers. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,225,424.1	-	-	-	-	-	52,500.0	13,125.0	237,627.3	361,720.0	664,972.3	651,847.3	6/5/2019	8/13/2019	72	8/12/2025	
062H550	Construction At Various Locations On I-80 From The Will County Line To Us 30 In Joliet. Will County.Shoulder Rumble Strip Installation. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	161,857.4	-	-	-	-	-	-	16,910.0	-	-	16,910.0	161,857.4	6/5/2019	4/4/2019	48	4/3/2023	
062H560	Construction At Fau-1340,Touhy Ave,Us41-Lawndale Ave In Lincolnwood & Skokie.Cook County.Standard Overlay & Pedestrian Ramp Improvements.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,399,778.5	-	-	-	-	-	60,000.0	1,167,684.7	61,593.8	11,795.0	1,301,073.5	1,301,073.5	6/5/2019	8/12/2019	72	8/11/2025	
062H640	Culvert Headwall Repair In Village Of Schiller Park. (Cook)	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	156,700.0	-	-	-	-	-	-	-	-	7,419.7	7,419.7	7,419.7	6/28/2019	5/27/2020	48	5/26/2024	
062H650	Construction At Various Routes. Various Counties. Expressway Mowing.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	148,459.4	-	-	-	-	-	26,465.9	2,301,477.0	6,616.5	6,616.5	2,341,175.8	144,178.8	6/5/2019	3/29/2019	48	3/28/2023	
062H660	Construction At Various Routes. Various Counties. Expressway Mowing.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	173,205.1	-	-	-	-	-	75,746.9	2,493,017.0	1,200.0	18,936.7	2,588,900.6	173,205.1	6/5/2019	2/14/2019	48	2/13/2023	
062H680	Construction At Fai-80, Over Des Plaines River In Joliet Township. Will County. Structural Bridge Repair And Bearing Replacement. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	6,308,033.7	-	-	-	-	-	-	-	-	252,534.0	252,534.0	5,887,879.7	6/5/2019	3/21/2019	72	3/20/2025	
062H680	Construction At Fai-80, Over Des Plaines River In Joliet Township. Will County. Structural Bridge Repair And Bearing Replacement. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	6,308,033.7	-	-	-	-	-	601,387.1	1,067,526.8	2,041,659.2	1,700,567.8	5,411,141.0	5,887,879.7	6/5/2019	3/21/2019	72	3/20/2025	
062H710	Bridge Repair Project On Il-83 At Sanitary & Ship Canal. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	2,378,102.2	-	-	-	-	-	-	-	-	127,800.0	127,800.0	127,800.0	6/28/2019	6/2/2020	72	6/1/2026	
062H720	Construction At Various Routes. Cook County. Bridge Sealing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	226,773.2	-	-	-	-	-	215,676.0	53,919.0	273.2	53,919.0	323,787.2	226,773.2	6/5/2019	5/21/2019	48	5/20/2023	
062H730	Construction At Fai-90, City Of Chicago. Cook County.Remove Part Of Retaining Wall,Construct Newstem,Temp Soil Retention System,Concrete Repair, Patching,Core Weep Holes & Clean Drain Structures.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	495,966.8	-	-	-	-	-	376,189.4	94,047.4	42,687.6	94,047.4	606,971.7	495,966.8	6/5/2019	5/20/2019	48	5/19/2023	
062H740	Construction At Fai-90/94, Dan Ryan Expwy Sb From Roosevelt Rd To Us 12/20 (95Th St) Within Chicago (Cook County) Pavement Marking Roosevelt Rd To Us 12/20	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,611,663.0	-	-	-	-	-	-	105,000.0	-	-	105,000.0	105,000.0	6/5/2019	10/28/2019	72	10/27/2025	
062H750	Construction At Fap-336,Il11,Us 12 To Johnsburg Rdin Johnsburg,Richmond,& Ringwood. Mchenry County. Ultra-Thin Bonded Wearing Surface.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	1,082,598.4	-	-	-	-	-	124,455.7	808,449.2	94,118.4	31,113.9	1,058,137.3	1,082,598.4	6/5/2019	5/28/2019	72	5/27/2025	
062H760	Construction At Fap-335,Il 176 From E Of Smith Rd To The Fox River In Crystal Lake & Prairie Grove. Mchenry County.Ultra-Thin Bonded Wearing Overlay. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	676,196.9	-	-	-	-	-	29,985.6	520,668.6	93,732.8	7,496.4	652,083.3	676,196.9	6/5/2019	5/29/2019	48	5/28/2023	
062H780	Construction At Various Routes. Various Counties. Concrete Bridge Sealing.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	602,317.4	-	-	-	-	-	-	25,570.1	-	123,377.3	148,947.4	148,947.4	6/5/2019	10/22/2019	48	10/21/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062H800	Construction At Fau-3545,Highland Ave & I 83 Over I 56 In Lombard & Downers Grove.Dupage Co. Substructure Bridge Repair.Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	478,907.9	-	-	-	-	-	381,034.4	95,258.6	95,258.6	95,258.6	666,810.2	402,034.4	6/5/2019	5/20/2019	48	5/19/2023	
062H830	Construction At Fap-326, Il Rt 31,James R Rakow Rdto N Of Us14 In Crystal Lake. Mchenry County. Standard Overlay And Ada Improvements. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,778,358.2	-	-	-	-	-	57,375.0	1,273,872.2	280,523.8	166,587.2	1,778,358.2	1,778,358.2	6/5/2019	8/12/2019	72	8/11/2025	
062H850	Safety (Hisp) Improvement Including Guardrail End Section Replacement & Guardrail Install On Variousstate Maintained Arterial Rts.(Various) Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	584,673.8	-	-	-	-	-	-	-	-	251,985.7	251,985.7	251,985.7	6/28/2019	4/14/2020	48	4/13/2024	
062H860	Safety (Hisp) Improvement: Guardrail End Section Replacement & New Guardrail Install On Various State Arterial Rts.(Various) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	686,402.0	-	-	-	-	-	-	-	-	279,605.4	279,605.4	279,605.4	6/28/2019	4/14/2020	48	4/13/2024	
062H880	Construction At Fap-337,I122 Between Quentin Rd & W Of I183 In Long Grove And Kildeer.Lake County.Demolition/Clean Up Of 3 Single Family Residences.Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	150,219.1	-	-	-	-	-	5,505.6	93,221.8	8,346.0	23,939.9	131,013.3	131,013.3	6/5/2019	7/15/2019	48	7/14/2023	
062H890	Construction At Fai-55,Stevenson Expwy In Chicagocook Co.Bridge Deck Seal,Remove Expsns Joint, Install Joint Seal,Clean Drainage,Deck Slab Repaired Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	574,756.3	-	-	-	-	-	340,479.4	233,481.4	795.5	85,119.9	659,876.2	574,756.3	6/5/2019	7/15/2019	48	7/14/2023	
062H910	Construction At Fap-333, Il 120 25 MI E Of Wilcox In Unincorp Avon Township. Lake County. Drain Tile Repair Project.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	417,620.7	-	-	-	-	-	-	393,754.7	23,866.0	-	417,620.7	417,620.7	6/5/2019	9/26/2019	48	9/25/2023	
062H920	Construction At Fap-344,Along Us45,Lake St,From Woodlawn Dr To Irt 83 In Mundelein In Vernon Twnshp,Lake Co.Resurface & Ped Ramp Improvements. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,662,609.3	-	-	-	-	-	117,949.2	240,698.4	98,060.1	785,713.4	1,242,421.0	1,242,421.0	6/5/2019	9/3/2019	72	9/2/2025	
062H930	Construction At Fap Rt 350,I150(Governors Hwy), I150(Cicero Ave) To Manhattan-Monee Rd In Monee Township. Will County. Resurfacing. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,164,577.4	-	-	-	-	-	52,500.0	950,087.8	128,041.9	26,651.6	1,157,281.3	1,157,281.3	6/5/2019	8/19/2019	72	8/18/2025	
062H940	Construction At Fai-55,Fai-94,I-55 Stevenson Expwy-I-55 To I90/I94,Us41,Us14-I168. Cook County. Expressway Sweeping. Federal Highway Administrationcontract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,196,168.0	-	-	-	-	-	168,936.0	211,170.0	168,936.0	168,936.0	717,978.0	717,978.0	6/5/2019	7/9/2019	72	7/8/2025	
062H950	Construction At Fap-335,I176,E/O Hilltop Trce-E/Odel Webb Blvd,I160/I83,S/O I1176-S/O Carr Mundeleinlake Co.Standard Overlay & Ped Ramp Upgrades.Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,006,767.5	-	-	-	-	-	572,594.1	1,217,831.1	97,016.3	99,841.6	1,987,283.2	1,987,283.2	6/5/2019	8/12/2019	72	8/11/2025	
062H960	Overlay / Pedestrian Ramps On Us 41; Bridge Deck Repair On I 94 Off Ramp To Us 41 From I94 To N Of Old Orchard In Wilmette & Skokie (Cook) Fed Highwayadmin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	2,297,777.0	-	-	-	-	-	-	-	-	473,507.9	473,507.9	473,507.9	6/28/2019	4/9/2020	72	4/8/2026	
062H980	Construction At Fau-3902,I131,Webster St/Aucutt Rdto Rathbone Ave In Aurora & Montgomery.Kane Countydesigned Overlay & Improvements.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,405,287.9	-	-	-	-	-	42,390.0	1,597,284.0	10,597.5	512,818.5	2,163,090.0	1,182,511.7	6/5/2019	8/9/2019	72	8/8/2025	
062J010	Construction At Fap-870,I153 In Glen Elyn. Dupage County. Demolition Of Single-Family Residence.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	91,432.7	-	-	-	-	-	32,050.0	45,442.0	13,940.7	8,012.5	99,445.2	91,432.7	6/5/2019	7/18/2019	48	7/17/2023	
062J020	Construction At Fap-876,I11, Halsted St,From Us6.E 159Th St To Ridge Rd In Harvey And Homewood.Cook County.Standard Overlay & Ped Ramp Improvements. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,254,162.8	-	-	-	-	-	130,500.0	32,625.0	32,625.0	892,371.5	1,088,121.5	1,022,871.5	6/5/2019	8/9/2019	72	8/8/2025	
062J030	Construction At Fau-2706,I143,Mcgaw Rd/Palaski Rd To Us41.Lake County.Designed Overlay & Pedestrian Ramp Improvements.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,147,844.1	-	-	-	-	-	89,898.8	22,474.7	22,474.7	367,556.9	502,405.0	457,455.6	6/5/2019	8/15/2019	72	8/14/2025	
062J040	Construction At Fap-559, Il 58 From Basswood St To-290/I1 53 In Schaumburg. Cook County. Overlay And Pedestrian Ramp Improvements. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,216,131.7	-	-	-	-	-	-	224,296.6	384,490.2	2,002,739.5	2,611,526.3	2,611,526.3	6/5/2019	10/18/2019	72	10/17/2025	
062J050	Traffic Signal Modernization, Protected For Nb/Sb Left Turns & Pedestrian Improvements. Intersectionl Rte 131 At Il 120 In Waukegan,(Lake) Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	269,490.8	-	-	-	-	-	-	-	9,750.0	-	9,750.0	9,750.0	6/28/2019	2/18/2020	48	2/17/2024	
062J070	Construction At Cook County. Intermittent Resurfacing.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	4,975,691.5	-	-	-	-	-	2,218,588.3	2,544,252.1	61,394.8	18,114.6	4,842,349.7	4,842,349.7	6/5/2019	7/15/2019	72	7/14/2025	
062J080	Construction At Various Routes. Will County. Intermittent Pavement Resurfacing.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	395,685.0	-	-	-	-	-	388,173.4	97,043.4	7,511.6	97,043.4	589,771.7	395,685.0	6/5/2019	7/15/2019	48	7/14/2023	
062J090	Construction At Various Routes. Cook County. Intermittent Resurfacing.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,682,929.1	-	-	-	-	-	960,137.0	415,167.9	71,420.8	36,634.5	1,483,360.2	1,483,360.2	6/5/2019	7/8/2019	72	7/7/2025	
062J100	Construction At Various Routes. Cook County. Intermittent Resurfacing.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,605,429.5	-	-	-	-	-	375,027.4	1,163,323.8	67,073.4	93,756.9	1,699,181.6	1,605,424.7	6/5/2019	7/19/2019	72	7/18/2025	
062J110	Construction At Various Routes. Cook County. Intermittent Resurfacing.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,825,036.7	-	-	-	-	-	1,206,417.9	486,736.0	301,604.5	131,882.8	2,126,641.2	1,825,036.7	6/5/2019	7/25/2019	72	7/24/2025	
062J120	Construction At Various Routes. Cook County. Intermittent Resurfacing.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	981,105.9	-	-	-	-	-	36,000.0	726,534.7	9,000.0	23,187.9	794,722.6	785,722.6	6/5/2019	7/18/2019	48	7/17/2023	
062J130	Construction At Various Routes. Dupage County. Intermittent Resurfacing.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	834,209.6	-	-	-	-	-	625,941.7	191,879.4	12,500.0	3,888.5	834,209.6	834,209.6	6/5/2019	7/25/2019	48	7/24/2023	
062J140	Construction At Various Routes. Lake County. Intermittent Resurfacing.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,831,409.9	-	-	-	-	-	84,287.6	1,620,125.7	88,229.5	721,909.0	2,514,551.8	1,831,409.9	6/5/2019	7/25/2019	72	7/24/2025	
062J150	Construction At Various Routes. Cook County. Intermittent Resurfacing.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,872,070.0	-	-	-	-	-	120,787.5	2,065,711.6	284,848.1	30,196.9	2,501,544.1	2,471,347.2	6/5/2019	7/8/2019	72	7/7/2025	
062J170	Drainage Improvements On Routes Il 47, I131, I119,I158 & Us41 In Algonquin, Niles, Roselle, Skokie &Unincorporated Mchenry County. (Cook,Dupage,Mchenry)	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	491,583.9	-	-	-	-	-	-	-	-	25,200.0	25,200.0	25,200.0	6/28/2019	6/8/2020	48	6/7/2024	
062J180	Construction At Fai-94,Chicago Ave Over I90/I94 Sn 016-2046, Milwaukee Ave Sn 016-1094 & Halsted St Sn 016-2118 Over Ohio River Feeder. Cook County. Substructure Bridge Repair.	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	913,328.4	-	-	-	-	-	-	34,210.8	-	526,679.3	560,890.1	560,890.1	6/5/2019	11/4/2019	48	11/3/2023	
062J190	Construction At Fai-90/I94, Dan Ryan Expwy Nb From Roosevelt Rd To Us 12/20 (95Th St)Cook County 11.9 Miles Of Pavement Marking Removal	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,714,767.9	-	-	-	-	-	-	105,000.0	-	166,197.1	271,197.1	271,197.1	6/5/2019	10/28/2019	72	10/27/2025	
062J200	Resurface/Pedestrian Ramp (Ada) Improvements Along47Th St From Finley Rd To Baseline Rd Spanning 7.005 Mi In Sugar Grove.(Kane) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	5,280,083.0	-	-	-	-	-	-	-	-	237,490.2	237,490.2	237,490.2	6/28/2019	3/31/2020	72	3/30/2026	
062J210	Construction At Fau-1594,Blue Island On Vermont Stfrom Western Ave To Ashland Ave.Cook County.Linings/Existing Drainage Structures. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	200,565.0	-	-	-	-	-	36,808.7	140,100.3	19,993.5	9,202.2	206,104.7	196,902.5	6/5/2019	8/13/2019	48	8/12/2023	
062J220	Construction At Fap-573,Hankes Rd Bridge Over Il 56. Kane County. Bridge Repair. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	296,140.7	-	-	-	-	-	148,375.0	137,413.7	2,926.0	7,426.0	296,140.7	296,140.7	6/5/2019	7/15/2019	48	7/14/2023	
062J240	Construction At Various Routes. Various Counties. Impact Attenuators And Sand Barrels.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,836,000.0	-	-	-	-	-	392,050.0	507,950.0	696,100.0	475,300.0	2,071,400.0	2,071,400.0	6/5/2019	7/15/2019	72	7/14/2025	
062J310	Construct Retaining Wall I-290, Van Buren& Jackson,Mainline Pavement Sb I90/I94-Wb I-290 Ramp, Demo Jackson Blvd Bridge I-90/I94(Cook) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	10,028,651.7	-	-	-	-	-	-	-	484,915.8	2,138,592.9	2,623,508.6	2,623,508.6	6/5/2019	12/10/2019	72	12/9/2025	
062J330	Bridge Overlay & Joint Repair On Sn 016-2036 Carrying Halsted Street Over I-57 In Bellwood. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	496,789.9	-	-	-	-	-	-	-	-	21,000.0	21,000.0	21,000.0	6/28/2019	2/14/2020	48	2/13/2024	
062J340	Bridge Deck Repair, Joint Repair, & Bridge Deck Overlay To Structure Carrying Il 38 Over Fox Riverin Geneva.(Kane) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	571,665.4	-	-	-	-	-	-	-	-	85,721.4	85,721.4	85,721.4	6/28/2019	3/31/2020	48	3/30/2024	
062J360	Bridge Deck Overlay And Joint Repairs On Il 72 Over The Fox River. (Kane) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	500,325.5	-	-	-	-	-	-	-	-	18,000.0	18,000.0	18,000.0	6/28/2019	6/8/2020	48	6/7/2024	
062J370	Pavement Replacement At Culvert Carrying Us 14 Over The Ditch S Of Oak Grove Rd Harvard (Mchenry)(Sn 056-0263)	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	148,753.4	-	-	-	-	-	-	6,393.8	-	-	6,393.8	6,393.8	6/5/2019	12/3/2019	48	12/2/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062J380	Bridge Repair, Bridge Jnt Repair, & Bridge Deck Overlay On Structure Carrying Chicago Ave Over I183. (Dupage) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	172,876.9	-	-	-	-	-	-	-	-	43,460.3	43,460.3	43,460.3	6/28/2019	3/31/2020	48	3/30/2024	
062J420	Replace Weight-In-Motion Scale, Adjacent Pavement & Shoulder Replacement, I-80 W-Bound Frankfort Weigh Station Scale #10.(Will) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	575,193.0	-	-	-	-	-	-	-	25,162.5	76,146.5	101,309.0	101,309.0	6/28/2019	2/14/2020	48	2/13/2024	
062J430	Designated Overlay & Ada Improvements On Us 52 From Eden La To E Of Joyce Rd.(Will) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,748,994.1	-	-	-	-	-	-	-	-	93,600.0	93,600.0	93,600.0	6/28/2019	5/29/2020	72	5/28/2026	
062J440	3.01 Mi Of Designed Overlay, Pedestrian Ramp, & Drainage Improvements On McCormick Blvd From Dempster St To Devon Ave. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	4,038,000.0	-	-	-	-	-	-	-	-	857,636.0	857,636.0	857,636.0	6/28/2019	4/8/2020	72	4/7/2026	
062J450	48 Mi Of Designed Overlay & Pedestrian Ramp Improvements On Avondale Av From Pulaski Rd To Addison St In Chicago.(Cook) Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	643,196.7	-	-	-	-	-	-	-	-	15,000.0	15,000.0	15,000.0	6/28/2019	2/14/2020	48	2/13/2024	
062J460	Overlay & Pedestrian Ramp Prjct. Intersection Of Wigate Rd & 55 S Frontage Rd. Proceeds E 2.44 Mi To I-55 S Frontage Rd & Cass Av.(Dupage) Fed Hghwyadmin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,082,324.3	-	-	-	-	-	-	-	46,500.0	933,634.9	980,134.9	980,134.9	6/28/2019	3/2/2020	72	3/1/2026	
062J480	Resurfacing (3R) Ada Improvements On Or 309A (Old Western Ave) From Broadway Street To Western Avenue. Standard Overlay, Pedestrian Ramps On I125/ Liberty St From Page Ave To Dwight St In Elgin. (Kane) Federal Highway Admin Contract Eligible Forfederal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	197,238.2	-	-	-	-	-	-	-	8,876.0	52,435.9	61,311.9	61,311.9	6/28/2019	2/14/2020	48	2/13/2024	
062J490	Painting Steel Surfaces On Bridge Structures: Chicago Hight Glenwood Rd Over Butterfld Crk, 183Rd St Over I57, I50 Over I57. (Cook) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944279000700	Preliminary engineering and construction engineering and contract costs of construction	1,937,211.5	-	-	-	-	-	-	-	87,135.1	931,056.0	1,018,191.1	532,037.3	6/28/2019	2/18/2020	72	2/17/2026	
062J510	Clean & Paint Designated Steel Surfaces Of Bridge Structures Carrying Touhy Ave Over Des Palines Rv & Wolf Rd Over Weller Ditch.(Cook) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	1,113,633.0	-	-	-	-	-	-	-	41,816.4	-	41,816.4	41,816.4	6/28/2019	2/25/2020	72	2/24/2026	
062J520	Seal Cracks In Concrete Pavement, Restrip With Modified Urethane Pavement Marking In Ford Heights,Lynwood, And Sauk Village.(Cook) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	392,219.8	-	-	-	-	-	-	-	15,000.0	28,140.0	43,140.0	34,771.2	6/28/2019	2/18/2020	48	2/17/2024	
062J530	4.6 Mi Overlay & Ada Ramp Improvemens.Golf Rd From I43 To McCormick Blvd In Glenview,Golf,Morton Grove, Skokie,& Evanston.(Cook) Fed Hghwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	239,239.9	-	-	-	-	-	-	-	9,000.0	-	9,000.0	9,000.0	6/28/2019	2/25/2020	48	2/24/2024	
062J540	1.825 Mi Designed Overlay/Pedestrian Ramp Improvements Along I106Th St From Torrence Av To Us12/41 (Indianapolis Ave).(Cook) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	5,648,000.0	-	-	-	-	-	-	-	-	942,606.4	942,606.4	942,606.4	6/28/2019	3/16/2020	72	3/15/2026	
062J550	8 Mi Of Standard Overlay & Ada Improvements On Butterfield Rd In Village Of Bellwood.(Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	2,478,605.8	-	-	-	-	-	-	-	-	251,583.3	251,583.3	251,583.3	6/28/2019	3/26/2020	72	3/25/2026	
062J570	Designed Overlay(Milling/Resurfacing)Install Shldr Rumble Strips, & Other Safety/Drainage Improvements On I90, I143 To I94.(Cook) Fed Hghwyadmin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	814,877.5	-	-	-	-	-	-	-	36,683.6	381,238.8	417,922.4	417,922.4	6/28/2019	2/21/2020	48	2/20/2024	
062J600	Bridge Deck Overlay & Joint Repairs On I113 Over-55, City Of Braidwood (Sn 099-0151). (Will)	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	19,665,311.7	-	-	-	-	-	-	-	-	1,062,000.0	1,062,000.0	1,062,000.0	6/28/2019	6/2/2020	72	6/1/2026	
062J610	Construction At Various Routes. Various Counties. Repair High Tension Cable Barriers.	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	822,716.2	-	-	-	-	-	-	-	36,375.0	-	36,375.0	36,375.0	6/28/2019	2/27/2020	48	2/26/2024	
062J660	5 Mi Designed Overlay & Ada Improvements On Canalst From Archer Av To W 28Th St In Chicago. (Cook) Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	342,330.0	-	-	-	-	-	-	39,826.0	124,436.0	35,092.0	199,354.0	213,416.0	6/5/2019	10/30/2019	48	10/29/2023	
062J700	Smart Overlay And Ada Improvements On Us 6 From I1-50 To E Of I-294. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	467,337.6	-	-	-	-	-	-	-	-	11,250.0	11,250.0	11,250.0	6/28/2019	5/21/2020	48	5/20/2024	
062J710	1.62 Mi Resurfacing Improvements & Ada Ramp Improvements Along Us 14 From E Of Smith St To S Hicks Rd.(Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,256,078.4	-	-	-	-	-	-	-	-	67,500.0	67,500.0	67,500.0	6/28/2019	6/8/2020	72	6/7/2026	
062J760	3.2 Mi Of Tree, Fence, Sign & Metal Structure Removal/Wood St From S Of 159Th St To N Of 138Thstharvey, Dixmoor & Riverdale (Cook) Fed Highwayadmin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,317,789.4	-	-	-	-	-	-	15,000.0	-	203,551.1	218,551.1	218,551.1	6/5/2019	12/3/2019	48	12/2/2023	
062J770	1.3 Mi Of Designed Overlay On 5Th Av From I1 64 Tolake Street In Villages Of Melrose Park & Maywood.(Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	374,062.0	-	-	-	-	-	-	-	-	302,978.8	302,978.8	302,978.8	6/28/2019	4/9/2020	72	4/8/2026	
062J800	Hma Design Overlay Of Touhy Ave From 240 Ft W Of Intersection Of Lee St. E To I100 E Of Us-14. (Cook) Federal Highway Admin Contract Eligible Forfederal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,417,366.7	-	-	-	-	-	-	-	-	437,927.0	437,927.0	437,927.0	6/28/2019	5/27/2020	72	5/26/2026	
062J820	Smart Overlay And Ada Improvements On Us 12 From I19 To N Of Us 20. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	7,128,300.2	-	-	-	-	-	-	-	-	231,930.0	231,930.0	231,930.0	6/28/2019	5/27/2020	72	5/26/2026	
062J850	2.09 Mi Of Designed Overlay From S Of I1 171 To I07Th In Willow Springs.(Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	4,589,135.2	-	-	-	-	-	-	-	-	725,741.9	725,741.9	725,741.9	6/28/2019	3/26/2020	72	3/25/2026	
062J860	7 Mi Of Standard Overlay & Ada Improvements On Palatine Rd, S Frontage Rd, N Verde Av To Palatinerd In Arlington Heights.(Cook) Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,026,000.0	-	-	-	-	-	-	-	-	323,398.2	323,398.2	323,398.2	6/28/2019	4/3/2020	48	4/2/2024	
062J880	4.4 Mi Surface Removal,Patching,Resurfacing,Hma Shldr & Drain Improvements. Des Plaines Rvr Rd & Lawrence Av. (Cook) Federal Highway Admin Contracteligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	539,293.3	-	-	-	-	-	-	-	-	1,832,956.8	1,832,956.8	1,832,956.8	6/28/2019	3/25/2020	72	3/24/2026	
062J940	Smart Overlay, Ada Improvements, & Milled Rumble Strips On I147 From I1 64 To Seavey Rd. Net Lagthof Project Is Approx 7.9 Mi. (Kane) Federal Hghwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	4,948,861.3	-	-	-	-	-	-	-	-	122,318.7	122,318.7	122,318.7	6/28/2019	6/2/2020	72	6/1/2026	
062J960	Centerline Jnt Repair/Patching Project On Us 20, From Plank Rd.E For 7.4 Mi To 80 Ft W Of Shales Pkwy Centerline.(Cook & Kane) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	2,288,000.0	-	-	-	-	-	-	-	-	74,250.0	74,250.0	74,250.0	6/28/2019	6/2/2020	72	6/1/2026	
062J970	41 Mi Of Designed Overlay & Pedestrian Ramp Upgrades On Lincoln Av. Approx 100 Ft S Of Main Ste To Approx 50 Ft N Niles Cntr Rd.(Cook) Fed Hghwyadmin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,296,007.5	-	-	-	-	-	-	-	-	19,500.0	19,500.0	19,500.0	6/28/2019	3/31/2020	48	3/30/2024	
062J990	2.6 Mi Designed Overla, New Shoulders & Ramp Improvements On I176, Crescent Knoll Dr To W Of Us 41 In Libertyville.(Lake) Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	511,356.8	-	-	-	-	-	-	-	-	804,209.5	804,209.5	804,209.5	6/28/2019	3/31/2020	72	3/30/2026	
062K010	Structure Improvements To Sn 016-0141 Carrying Thcta Rr Over Dan Rvan Exresswav. 5 Mi S Of 55Th St. (Cook)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	3,498,734.3	-	-	-	-	-	-	-	-	29,250.0	29,250.0	29,250.0	6/28/2019	4/8/2020	48	4/7/2024	
062K060	Landscape Repair Work At Various Expressway & Primary Locations In District 1.(Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	654,013.0	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/2/2020	48	6/1/2024	
062K090	Weed Spraying At Various Locations Within District 1. (Various).	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	546,171.2	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/3/2020	48	6/2/2024	
062K110	Repair And Installation Of Guardrail Along	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	694,500.0	-	-	-	-	-	-	-	-	133,826.0	133,826.0	133,826.0	6/28/2019	4/17/2020	72	4/16/2026	
062K120	Various Expressway And Arterial Highways.(Various) Repair And Installation Of Fence Along Various Expressway And Arterial Highways.(Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	1,547,667.0	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	4/17/2020	48	4/16/2024	
062K140	Bridge Deck Overlay & Joint Repairs Of I1 62 Over The Fox River In Algonquin.(Mchenry) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	377,686.4	-	-	-	-	-	-	-	-	211,185.5	211,185.5	211,185.5	6/28/2019	3/4/2020	72	3/3/2026	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
062K150	3.2 Mi Of Overlay & Milled Rumble Strips On New Avrom Long Creek To Cook County Line In City Of Lockport. (Will) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,163,112.1	-	-	-	-	-	-	-	-	634,384.7	634,384.7	634,384.7	6/28/2019	4/14/2020	72	4/13/2026		
062K160	1.7 Mi Overlay, Ada Improvements, & Guardrail Replacement On I 126 From Kendall County Line To Wallin Dr In Plainfield.(Will) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	889,685.9	-	-	-	-	-	-	-	-	390,128.6	390,128.6	390,128.6	6/28/2019	4/14/2020	48	4/13/2024		
062K170	Demolition Of 1 Commercial Structure & 1 Single Family Residence At Various Locations Near Us 14 & Cn Railroad In Village Of Barrington. (Lake)	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	237,435.0	-	-	-	-	-	-	-	-	195,053.0	195,053.0	195,053.0	6/28/2019	4/14/2020	48	4/13/2024		
062K210	Bridge Deck Overlay & Bridge Repairs On I-57 Over Little Calumet River In Dixmoor. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	2,168,249.8	-	-	-	-	-	-	-	-	117,157.5	117,157.5	117,157.5	6/28/2019	5/19/2020	72	5/18/2026		
062K220	Ada Improvements Along Various State Routes In Dupage And Will Counties.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	558,989.0	-	-	-	-	-	-	-	-	30,209.6	30,209.6	30,209.6	6/28/2019	6/8/2020	48	6/7/2024		
062K230	Bridge Repairs And Improvements On Various Bridges Over I-290 From 25Th Ave To Ridgeland Ave. (Cook)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	1,727,469.0	-	-	-	-	-	-	-	-	67,500.0	67,500.0	67,500.0	6/28/2019	6/2/2020	72	6/1/2026		
062K250	Clean & Paint All Steel Surfaces Of The Bridge Carrying 55Th St Over I-94 In Chicago. (Cook) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	1,073,500.0	-	-	-	-	-	-	-	-	37,500.0	37,500.0	37,500.0	6/28/2019	4/8/2020	72	4/7/2026		
062K260	Weep Hole Coring, Cleaning Drainage Structure, Reconstruct Drainage Structure,Gutter Replacement,Debris Removal, & Selective Clearing In Mccook & Lyons. (Cook)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	198,147.6	-	-	-	-	-	-	-	-	24,343.4	24,343.4	24,343.4	6/28/2019	4/21/2020	48	4/20/2024		
062K270	Removing And Replacing Signs Along Various District One Expressways And Arterial Routes. (Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	715,760.0	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	4/16/2020	14	6/7/2021		
062K310	Bridge Repair, Bridge Joint Repair, & Bridge Deck Overlay On Structure Carrying Ashland Ave At Cal Sag Channel In Blue Island. (Cook)	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,597,411.0	-	-	-	-	-	-	-	-	73,800.0	73,800.0	73,800.0	6/28/2019	6/8/2020	72	6/7/2026		
062K320	Concrete Bridge Deck Sealing On Top Surface Of Thebridge Deck, Sidewalks, & Inside & Top Of Parapetson Structures (Various) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	179,824.3	-	-	-	-	-	-	-	-	7,800.0	7,800.0	7,800.0	6/28/2019	3/31/2020	48	3/30/2024		
062K340	Bridge Deck Repairs Including Full & Partial Depthbridge Deck Patching, & Removal Of Asphalt Over Patches On I-80 From Center St To Rowel Ave In Joliet. (Will)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	607,895.0	-	-	-	-	-	-	-	-	32,850.0	32,850.0	32,850.0	6/28/2019	5/27/2020	48	5/26/2024		
062K500	Bridge Deck Repairs & Shoulder Reconstruction On I-55 Over I153, Joliet Rd, & S Madison St In Burr Ridge & Bolingbrook (Will & DuPage)	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	3,075,389.0	-	-	-	-	-	-	-	-	89,429.6	89,429.6	89,429.6	6/28/2019	5/29/2020	72	5/28/2026		
062K520	Tree Removal, Tree Pruning & Stump Removal At Various Locations Within District One. (Various)	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	451,900.0	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	4/3/2020	48	4/2/2024		
062K540	Pavement Patching Including Asphalt Surface Removal, Hma Surface Course, Pavement Patching, & Placement Of Pavement Markings On I-55 From S Of I-80 To S Of Weber Rd. (Will)	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	4,277,656.2	-	-	-	-	-	-	-	-	222,300.0	222,300.0	222,300.0	6/28/2019	5/21/2020	72	5/20/2026		
062K560	Light Tower & Foundation Removal, Install Light Poles, Metal Foundations, Led Luminaires, Cable, Excavation/ Site Restoration On Us 30 At I143 Infrankfort. (Cook)	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	712,222.2	-	-	-	-	-	-	-	-	31,125.0	31,125.0	31,125.0	6/28/2019	4/9/2020	48	4/8/2024		
062K570	Light Tower & Foundation Removal,Install New Lightpoles,Metal Foundations,Led Luminaires, Conduits, Cables, Excavation & Site Restorations At Us 14 Antl 31 In Crvstal Lake. (Mchenrv)	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	679,721.3	-	-	-	-	-	-	-	-	36,704.9	36,704.9	36,704.9	6/28/2019	5/27/2020	48	5/26/2024		
620310	Construction At On Fap-326, Il 47, Bridge Over Blackberry Creek, N Of Sugar Grove, 1 Mi S Of I-88 (East-West Tollway).	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	982,303.0	-	-	-	-	-	-	-	-	-	-	945,020.7	6/5/2019	10/29/2000	116	6/30/2010		
623920	Construction At Fai-190, At Interstate 294 In Village Of Rosemont.	Bond	4G	5534944477000017	Statewide - Transportation and Related Construction	10,308,689.7	-	-	-	-	-	-	-	-	-	-	10,299,459.3	6/5/2019	2/23/2011	97	3/31/2019		
626520	Construction At Fap-337, E Of Il 43 To Ridge Rd. I122 Over Middle Fork North Bridge Of Chicago River.	Bond	4G	5534944477000017	Statewide - Transportation and Related Construction	4,489,216.2	-	-	-	-	-	-	-	-	-	-	4,390,100.4	6/5/2019	6/18/2004	96	6/30/2012		
630780	Construction At North Main Street To State Street	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,024,975.3	-	-	-	-	-	-	-	-	-	-	2,019,994.1	6/5/2019	12/31/2008	72	12/31/2014		
635570	Construction At West Of Derby Road To East Of Archer Avenue. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279002027	Local Earmarks - Local Pass Through	2,540,537.8	-	-	-	-	-	-	-	-	-	-	2,540,537.8	6/5/2019	9/21/2012	72	9/20/2018		
636720	Construction At West Of Crete Road To East Of Cottage Grove Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,208,532.3	-	-	-	-	-	-	-	-	-	-	5,208,532.3	6/5/2019	1/8/2014	72	1/7/2020		
636980	Construction At Keslinger Road To Illinois Route 38 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	15,384,080.9	-	-	-	-	-	-	-	-	-	-	15,384,080.9	6/5/2019	9/30/2013	72	9/29/2019		
636980	Construction At Keslinger Road To Illinois Route 38 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	15,384,080.9	-	-	-	-	-	-	-	-	-	-	15,384,080.9	6/5/2019	9/30/2013	72	9/29/2019		
636980	Construction At Keslinger Road To Illinois Route 38 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279002027	Local Earmarks - Local Pass Through	15,384,080.9	-	-	-	-	-	-	-	-	-	-	15,384,080.9	6/5/2019	9/30/2013	72	9/29/2019		
637070	Construction At Ch 23, Goodenow Creek Over Plum Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,513,835.7	-	-	-	-	-	45,643.5	283,688.1	11,410.9	266,223.6	606,966.1	1,510,542.6	6/5/2019	10/19/2017	72	10/18/2023		
637320	Construction At 117Th Street To Cal-Sag Channel. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	197,403.9	-	-	-	-	-	-	-	-	-	-	169,456.3	6/5/2019	11/7/2012	48	11/6/2016		
637790	Construction At Il 47 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,175,685.9	-	-	-	-	-	-	-	-	-	-	2,175,685.9	6/5/2019	10/14/2015	72	10/13/2021		
638580	Construction At Fau 4066, Intersection Improvement At Huntley Rd & Galligan Rd Near Village Of Gilbert. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,767,596.5	-	-	-	-	-	-	2,374.1	-	-	2,374.1	1,673,990.9	6/5/2019	6/13/2018	72	6/12/2024		
638580	Construction At Fau 4066, Intersection Improvement At Huntley Rd & Galligan Rd Near Village Of Gilbert. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,767,596.5	-	-	-	-	-	-	11,521.8	-	-	11,521.8	1,673,990.9	6/5/2019	6/13/2018	72	6/12/2024		
638630	Construction At Over The West Branches Of The Fox River Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	9,709,991.0	-	-	-	-	-	-	-	-	-	-	9,709,991.0	6/5/2019	1/7/2014	72	1/6/2020		
638650	Construction At At Wilke Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,140,534.1	-	-	-	-	-	-	-	-	-	-	2,140,534.1	6/5/2019	4/16/2015	72	4/15/2021		
638720	Construction At Intersection Of Irving Park Road At Wood Dale Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	11,585,045.8	-	-	-	-	-	-	2,239.7	-	2,239.7	11,453,644.8	6/5/2019	6/8/2015	72	6/7/2021			
638750	Construction At Intersection Of River Road At Roberts Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,005,263.5	-	-	-	-	-	-	1,861.5	985.5	-	2,847.0	7,005,263.5	6/5/2019	3/12/2014	72	3/11/2020		
638820	Construction At West Of Il 43 To Us 41 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	19,433,119.9	-	-	-	-	-	-	2,450.2	612.6	612.6	4,287.9	19,433,119.9	6/5/2019	12/22/2015	72	12/21/2021		
638920	Construction At Il 51 To East Of Green Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	16,355,938.5	-	-	-	-	-	-	-	-	-	-	16,355,938.5	6/5/2019	3/26/2015	72	3/25/2021		
064B780	Construction At Fai 80 (I-80) Structures Over Green River, Bnsf Rr And Over Barrstow Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	24,783,163.9	-	-	-	-	-	-	-	-	-	140,126.8	24,783,163.9	6/5/2019	8/10/2015	72	8/9/2021		
064B830	Construction At Fap 595 (I15) 0.2 Mi W Of 38Th St To 0.3 Mi E Of 70Th St In Moline. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	52,109,498.8	-	-	-	-	-	-	-	-	-	-	50,142,721.7	6/5/2019	11/5/2015	72	11/4/2021		
064B830	Construction At Fap 595 (I15) 0.2 Mi W Of 38Th St To 0.3 Mi E Of 70Th St In Moline. Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	52,109,498.8	141,424.6	-	14,402.3	-	155,826.9	362,086.7	498,680.4	343,865.5	114,853.1	1,319,485.7	50,142,721.7	6/5/2019	11/5/2015	72	11/4/2021		
064B840	Construction At Fap-595, Il Rt 5, 0.01 Mi Under 41St Dr Connector Flyover, .1 Mi W Of 38Th St In Moline. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	16,090,024.5	-	-	-	-	-	-	7,785.7	-	-	7,785.7	16,090,024.5	6/5/2019	1/27/2014	72	1/26/2020		
064B840	Construction At Fap-595, Il Rt 5, 0.01 Mi Under 41St Dr Connector Flyover, .1 Mi W Of 38Th St In Moline. Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	16,090,024.5	-	-	-	-	-	-	-	-	-	-	16,090,024.5	6/5/2019	1/27/2014	72	1/26/2020		
064B870	Construct At Fap2011sc20 Bypass:Simpson Rd To Rockriver-Il2 S Of Southrock Dr To S Of Us20.Winnebagoco.Interchange Reconstruct & Bridge Replace.Fed Admin Contract Eligible Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	24,544,763.2	-	-	-	-	-	-	2,761,957.9	5,176,918.4	1,370,552.2	2,323,468.9	11,632,897.4	14,481,565.6	6/5/2019	12/24/2018	72	12/23/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
064C060	Construction At Fai-74, From 4MI S Of 181 To 2Mn Of 117. Henry County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		90249442700000	Statewide - Transportation and Related Construction	17,275,783.9	-	-	-	-	-	750,000.0	657,505.8	151,158.3	7,939,047.0	9,497,711.1	9,497,711.1	6/5/2019	8/12/2019	72	8/11/2025	
064C080	Construction At Fai-74, Mississippi River To 7Th Ave In Moline. Rock Island County. Reconstruction Of I-74. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		90249442700000	Statewide - Transportation and Related Construction	86,323,088.9	-	-	-	-	-	-	-	-	-	-	68,302,197.4	6/5/2019	7/24/2017	72	7/23/2023	
064C080	Construction At Fai-74, Mississippi River To 7Th Ave In Moline. Rock Island County. Reconstruction Of I-74. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	86,323,088.9	-	-	-	-	-	6,427,118.4	5,021,630.9	1,484,230.2	1,421,876.4	14,354,855.8	68,302,197.4	6/5/2019	7/24/2017	72	7/23/2023	
064C210	Construction At Fap 734 (I 2/N Main) 2 Mi Of Reconstruction Of I 2 From Riverside Blvd To Auburn St In Rockford. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	31,952,171.9	-	-	-	-	-	-	-	-	-	-	31,952,171.9	6/5/2019	11/3/2015	72	11/2/2021	
064C210	Construction At Fap 734 (I 2/N Main) 2 Mi Of Reconstruction Of I 2 From Riverside Blvd To Auburn St In Rockford. Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944270000117	Statewide - Transportation and Related Construction	31,952,171.9	-	-	(1,303,288.9)	4,154.8	(1,299,134.2)	421,988.1	373,721.6	55,030.4	11,329.3	862,069.3	31,952,171.9	6/5/2019	11/3/2015	72	11/2/2021	
064D700	Construction At Fap-5128, 2 M S Of Sandy Hollow To 2M S Of Blackhawk & Frntg Rds 1.5 M S Of Us 20. Winnebago Co. Resurface/Mill/Culvert Remove/Replaced Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944270000019	Statewide - Transportation and Related Construction	6,065,654.0	-	-	-	-	-	2,104,182.8	2,986,021.2	180,885.7	61,564.4	5,332,654.0	5,580,154.0	6/5/2019	4/15/2019	72	4/14/2025	
64E+261	Construction At Fai-74, 7Th Ave To 0.9 Mi S Of Avenue Of The Cities In Moline. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944270000000	Statewide - Transportation and Related Construction	87,238,672.6	-	-	-	-	-	-	-	-	-	-	68,086,824.4	6/5/2019	10/16/2017	72	10/15/2023	
64E+261	Construction At Fai-74, 7Th Ave To 0.9 Mi S Of Avenue Of The Cities In Moline. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944270000018	Statewide - Transportation and Related Construction	87,238,672.6	-	-	-	-	-	8,714,565.9	9,337,041.2	10,718,658.6	7,208,220.1	35,978,485.7	68,086,824.4	6/5/2019	10/16/2017	72	10/15/2023	
064F500	Construction At Fai-1188, Along Us150 From Il 81 To Il 17(W) @ Alpha In Henry County. Pavement Patching, Hma Surfacing And Culvert Improve. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944270000018	Statewide - Transportation and Related Construction	9,272,393.9	-	-	-	-	-	417,651.3	17,319.6	104,412.8	55,117.0	594,500.6	9,209,382.8	6/5/2019	12/26/2017	72	12/25/2023	
064G590	Construction At Fap 17 (Us 52/Il 64) Over Mississippi River And Near R In Savanna. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944270000016	Statewide - Transportation and Related Construction	81,449,786.4	-	-	-	-	-	-	-	-	-	-	81,449,786.4	6/5/2019	10/20/2015	72	10/19/2021	
064H070	Construction At Fap-303, Il 173, 0.4Mi (Sn 004-1020) And 0.2Mi (Sn 004-1021) W Caledonia Rd. Remove/Replace Concrete Box Culverts. Boone County. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944270000019	Statewide - Transportation and Related Construction	866,507.9	-	-	-	-	-	11,563.2	2,890.8	2,890.8	2,890.8	20,235.7	866,507.9	6/5/2019	7/11/2018	48	7/10/2022	
064H590	Construction At Fap-567, Remove & Replace Box Culverts, Sn 052-1107 In Franklin Grove & Sn 071-1191 W Of Rochelle. Federal Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944270000018	Statewide - Transportation and Related Construction	857,990.3	-	-	-	-	-	441,669.8	63,152.5	40,965.2	4,844.0	550,631.5	856,730.3	6/5/2019	6/8/2018	48	6/7/2022	
064H610	Construction At Il 251 From The Winnebago County Line To 3 Mile North Of Flagg Road - Hma Resurfacing. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944270000017	Statewide - Transportation and Related Construction	5,637,449.8	-	-	-	-	-	1,102,870.5	13,086.4	180,916.8	77,300.6	1,374,174.4	5,634,617.5	6/5/2019	7/19/2018	72	7/18/2024	
064J280	2.44 Miles Cold Milling, Pavement Patching, & Ada Resurfacing In Carbon Cliff (Rock Island) Federalhighway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944270001100	Preliminary engineering and construction engineering and contract costs of construction	3,379,768.8	-	-	-	-	-	-	-	-	49,950.0	49,950.0	49,950.0	6/28/2019	6/8/2020	72	6/7/2026	
064J370	Construction At I88 From 0.1 Mi E Of Sand Rd To 0.6Mi W Of Il 78. Whiteside County. Milling And Resurfacing On I-88. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944270000017	Statewide - Transportation and Related Construction	13,426,888.4	-	-	-	-	-	11,993.2	2,998.3	2,998.3	2,998.3	20,988.1	13,426,888.4	6/5/2019	7/25/2017	72	7/24/2023	
064J400	Construction At Fap-22, I178, 2Mi N Of I192(W) And 4 Mi N Of I80. Henry County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944270000000	Statewide - Transportation and Related Construction	2,774,296.6	-	-	-	-	-	605,377.6	2,165,448.1	151,344.4	2,690.9	2,924,861.0	2,773,516.6	6/5/2019	8/12/2019	72	8/11/2025	
064J410	Construction At Fap-303, Il 173 From 1 Mi W Of Winnebago Co La To 2 Mi W, Of Il 76. Boone County. Hma Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944270000019	Statewide - Transportation and Related Construction	1,539,286.8	-	-	-	-	-	831,800.8	218,619.8	207,950.2	207,950.2	1,466,320.9	1,538,836.9	6/5/2019	4/1/2019	71	3/31/2025	
064J480	Construction At Fap-308, Sn 081-9905 Carrying Us 67 Over The Mississippi River In Rock Island City. Rock Island County. Install Score Countermeasures. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944270000026	Statewide - Transportation and Related Construction	2,498,590.0	-	-	-	-	-	203,310.0	422,808.0	1,004,131.0	50,827.5	1,681,076.5	1,738,999.0	6/5/2019	10/26/2018	72	10/25/2024	
064J610	Construction At Various Routes.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	27,010.0	-	-	-	-	-	-	-	-	-	-	27,010.0	6/5/2019	3/14/2014	48	3/13/2018	
064J620	Construction At Fai-80, I-80 Over Mississippi River In Rock Island Co.	Non-Bond		0114944270000026	Statewide - Transportation and Related Construction	2,228.0	-	-	-	-	-	-	-	-	-	-	2,228.0	6/5/2019	12/31/2013	48	12/30/2017	
064K060	Construction At Fap-308, Il 84 From 0.1 Mi N To 0.1 Mi S Of Quarry Rd In Port Byron. Rock Island Co. Byron. Reconstruct Roadway Shoulders & Slopes. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944270000019	Statewide - Transportation and Related Construction	1,488,780.7	-	-	-	-	-	54,323.1	13,580.8	13,580.8	1,278.0	82,762.7	1,488,605.7	6/5/2019	7/17/2018	72	7/16/2024	
064K150	Construction At Fap-638, I82, I92 To Smith St Ingenseo. Henry County. Pavement Patching And Hma Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944270000000	Statewide - Transportation and Related Construction	1,443,839.0	-	-	-	-	-	37,550.0	1,345,731.3	7,641.0	34,068.6	1,424,990.9	1,424,990.9	6/5/2019	8/20/2019	72	8/19/2025	
064K270	Construction At Fap-742, Between The Rock River Br In Grand Detour & 0.3Mi S Of Pines Rd In Ogle Co Cold Milling, Hma Resurfacing, And Bridge Deck Replfed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	5,627,148.6	-	-	-	-	-	-	45,001.5	-	-	45,001.5	5,627,148.6	6/5/2019	2/27/2018	72	2/26/2024	
064K480	Reopen For Expenditure Adjustment	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	-	-	-	-	-	-	-	-	-	-	-	(50.0)	6/5/2019	7/6/2015	47	6/30/2019	
064K570	Construction At Ch 15, Harrison Rd From Il 70 To 2.7 Mi N, "Cape Seal" On Harrison Rd From Il 70 To Il 75 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	629,300.2	-	-	-	-	-	-	-	-	-	-	626,450.2	6/5/2019	4/30/2015	48	4/29/2019	
064K590	Construction At Fap-301, Us20/I184/Decatur St From 1Mi W Of Powder House Hill Rd To 3Rd St In Galena. Daviess County. Hma Resurfacing & Ada Improvement. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944270000019	Statewide - Transportation and Related Construction	805,644.8	-	-	-	-	-	227,682.8	56,920.7	56,920.7	2,475.0	343,999.2	805,644.8	6/5/2019	4/4/2019	48	4/3/2023	
064K870	Construction At Fai 80 (I-80) Over The Mississippi River.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	155,650.0	-	-	-	-	-	-	-	-	-	-	155,668.0	6/5/2019	1/4/2016	48	1/3/2020	
064L080	Construction At Fap-646, I140 3M E Of Stransky Rde Of Chadwick. Carroll County. Remove/Replace Box Culvert & Field Entrances. Reshape Ditch. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	287,689.3	-	-	-	-	-	253,876.1	72,553.0	63,469.0	1,417.5	391,315.6	287,531.8	6/5/2019	5/23/2019	48	5/22/2023	
064L160	Pedestrian "Ada" Ramps At Various Locations In Oregon & Polo. (Ogle) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944270000000	Statewide - Transportation and Related Construction	1,414,865.0	-	-	-	-	-	-	-	27,040.2	240,271.8	267,312.0	267,312.0	6/5/2019	1/10/2020	72	1/9/2026	
064L200	Construction At Fap-734, I12, From 0.7Mi N Of Latham Rd To 0.2 Mi S Of Ros- Coe Rd N Of Rockford. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944270000016	Statewide - Transportation and Related Construction	126,846.7	-	-	-	-	-	-	-	-	-	-	124,846.7	6/5/2019	8/1/2016	47	7/31/2020	
064L350	Construction At Fap-599, Il 92 Located 0.3 Mi N Of Brights Court In Rock Island County. Demolition And Removal Of Buildings Adjacent To Il 92. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	213,944.0	-	-	-	-	-	-	1,680.0	-	-	1,680.0	173,158.7	6/5/2019	2/27/2018	48	2/26/2022	
064L460	Construction At Fap-599, Sn081-0038, 081-0039 & 081-0040 Carrying Us 67 Over Rock River In Rock Island County. Structural Steel And Deck Repairs Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944270000000	Statewide - Transportation and Related Construction	9,124,046.4	-	-	-	-	-	-	-	171,938.4	-	171,938.4	9,020,929.2	6/5/2019	6/14/2018	72	6/13/2024	
064L460	Construction At Fap-599, Sn081-0038, 081-0039 & 081-0040 Carrying Us 67 Over Rock River In Rock Island County. Structural Steel And Deck Repairs Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944270000018	Statewide - Transportation and Related Construction	9,124,046.4	-	-	-	-	-	3,797,295.7	1,452,797.8	271,933.5	949,323.9	6,471,350.9	9,020,929.2	6/5/2019	6/14/2018	72	6/13/2024	
064L470	Construction At Various Routes. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	149,350.0	-	-	-	-	-	-	-	-	-	-	149,350.0	6/5/2019	7/19/2016	48	7/18/2020	
064L500	Construction Fai-80, Sn 037-0117 Carrying Township Rd 400A Over I80 Located 2.8 M W Of Il 78. Henry County. Cleaning And Painting Structural Steel. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944270000019	Statewide - Transportation and Related Construction	196,639.6	-	-	-	-	-	6,904.1	1,726.0	1,726.0	1,726.0	12,082.2	196,639.6	6/5/2019	2/8/2019	48	2/7/2023	
064L570	Pavement Patching & Hma Resurfacing, Il 251 Wisconsin State Line To S Of Forrest Hills Rd In Machesney Park (Winnebago) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944270001100	Preliminary engineering and construction engineering and contract costs of construction	11,833,358.0	-	-	-	-	-	-	-	532,766.8	4,274,923.3	4,807,690.2	4,807,690.2	6/28/2019	2/27/2020	72	2/26/2026	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
064L590	Construction At Fap-740,II 251 From Lakeview Dr To Veterans Pkwy In Rochelle, Ogle County. Hma Resurfacing, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	322,245.6	-	-	-	-	-	111,757.4	195,488.2	27,939.3	27,939.3	363,124.3	322,245.6	6/5/2019	5/23/2019	48	5/22/2023	
064L720	Hma Resurfacing 139(4 Mi N Baxter Rd To 3 Mi N Harrison Ave),Us20,7 Mi W Alpine Rd To I-39,Baxterrd,1 Mi W To 3 Mi E I39,(Winnebago) Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	17,894,997.8	-	-	-	-	-	-	-	804,750.0	4,576,650.8	5,381,400.8	5,381,400.8	6/28/2019	2/27/2020	72	2/26/2026	
064L790	Construction At Fai-88, Structure Carrying Moline Rd Over I88, 0.70 Mi E Of I88 Rock Island County	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	435,450.1	-	-	-	-	-	-	-	-	-	435,450.1	435,450.1	6/5/2019	3/8/2017	48	3/7/2021	
064L900	Construction At Fap-517, Bus Rt Us 20 (East State St) From Bell School Rd To I-90 Exit Ramp In Rockford, Winnebago Co. Additional West-Bound, ThruLn. Fed Admin Cont Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	628,292.6	-	-	-	-	-	3,548.8	1,105.0	887.2	887.2	6,428.1	628,292.6	6/5/2019	7/11/2018	48	7/10/2022	
064L930	Construction At Fai-280, Sn 081-0106 Carrying I280 Over Mississippi River Located Sw Of Rock Island.Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	706,252.9	-	-	-	-	-	12,735.9	3,184.0	3,488.7	3,184.0	22,592.5	706,252.9	6/5/2019	4/9/2018	48	4/8/2022	
064M050	Construction At Fap-308, II Rt 84 Sb Lane Only From 0.2Mi To 1.0 Mi N Of Us 52 (W) In Carroll County Full Depth Patching And Resurfacing. Fed Highwayadmin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	354,119.3	-	-	-	-	-	-	-	-	-	354,119.3	354,119.3	6/5/2019	7/25/2017	48	7/24/2021	
064M070	1.49 Mi Hma Resurfacing & Ada Improvements To Bus Rte 20(W State St) From Meridian Rd To Springfield Ave In Rockford (Winnebago) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,859,374.7	-	-	-	-	-	-	-	-	42,300.0	42,300.0	42,300.0	6/28/2019	6/10/2020	72	6/9/2026	
064M080	Construction At II 192 From II 92W To 0.3Mi W Of 140Th St W In Edgington,I92 From .1 M W To 2 M N Of II192, Rock Island County. Hma Resurfacing	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	773,619.7	-	-	-	-	-	632,396.5	112,348.2	158,099.1	158,099.1	1,060,943.0	773,619.7	6/5/2019	6/10/2019	48	6/9/2023	
064M210	Construction At Fai-39, I39 From The Lee Co Ln To 0.4Mi N Of Baxter Rd,Ogle County. Route, Clean & Seal Centerline & Shoulder Joints. Federal Highwayadmin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	721,412.1	-	-	-	-	-	-	-	-	-	453,774.5	453,774.5	6/5/2019	2/7/2019	48	2/6/2023	
064M210	Construction At Fai-39, I39 From The Lee Co Ln To 0.4Mi N Of Baxter Rd,Ogle County. Route, Clean & Seal Centerline & Shoulder Joints. Federal Highwayadmin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	721,412.1	-	-	-	-	-	51,304.9	130,511.4	12,826.2	12,826.2	207,468.7	453,774.5	6/5/2019	2/7/2019	48	2/6/2023	
064M220	Construction At Fai-80, I-80 From 0.5Mi W Of II 82 To Bureau Co Line. Henry County. Route,Clean, Andseal Centerline And Shoulder Joints. Fed Hwy Admincontract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,394,552.1	-	-	-	-	-	61,350.0	988,223.5	15,337.5	324,824.8	1,389,735.8	1,374,398.3	6/5/2019	8/22/2019	72	8/21/2025	
064M290	Misc Intersection & Sidewalk Improvements At Us 52& Main St In Amboy. (Lee) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	158,778.8	-	-	-	-	-	-	-	-	6,637.5	6,637.5	6,637.5	6/28/2019	4/3/2020	48	4/2/2024	
064M390	Construction At Fap-301, Us20/I84 From Mt Hope Rdto Tippett Rd,Jodavies County. Cold Milling, Pavement Patching, & Hma Resurfacing. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	2,857,895.3	-	-	-	-	-	2,384,535.8	347,192.6	596,134.0	596,134.0	3,923,996.3	2,857,895.3	6/5/2019	5/21/2019	72	5/20/2025	
064M420	Cold Milling, Pavement Patching, & Hma Resurfacingon Us 30 From French Creek E Of Morrison To Emerson Rd. (Whiteside) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	2,995,861.8	-	-	-	-	-	-	-	-	161,776.5	161,776.5	161,776.5	6/28/2019	6/8/2020	72	6/7/2026	
064M430	Cold Milling, Patching, & Resurfacing From Wilson St In Polo To .1 Mi N Of Liberty Ct In Dixon. (Lee & Ogle) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	5,375,394.0	-	-	-	-	-	-	-	242,215.3	1,071,116.3	1,313,331.5	1,313,331.5	6/28/2019	2/27/2020	72	2/26/2026	
064M450	Cold Milling, Pavement Patching, & Hma Resurfacingon II 26 From Bloody Gulch Rd In Dixon To Us 30. (Lee) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	2,479,194.4	-	-	-	-	-	-	-	-	133,868.9	133,868.9	133,868.9	6/28/2019	6/8/2020	72	6/7/2026	
064M460	7.94 Mi Of Routing, Cleaning, & Sealing Centerline& Shldr Its On I80 From .5 Mi E Of I74/I80 Interchange To .5 Mi W Of I82.(Henry) Fed Highwayadmin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	598,283.2	-	-	-	-	-	-	-	26,925.0	262,333.5	289,258.5	289,258.5	6/28/2019	2/25/2020	48	2/24/2024	
064M480	Construction At Fai-88, Clean And Paint Bridge Sn 081-0133 Carrying 122nd Avenue North Over I-88, North Of Whiteside County Line. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	241,571.0	-	-	-	-	-	-	-	-	-	241,571.0	241,571.0	6/5/2019	6/6/2018	48	6/5/2022	
064M490	Construction At Fai-39, Clean And Paint Bridge Sn 071-0045 Carrying Mcneal Rd Over I39, 1 Mi S Of Winnebago Co Ln. Federl Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	162,009.5	-	-	-	-	-	-	-	-	-	162,009.5	162,009.5	6/5/2019	6/6/2018	48	6/5/2022	
064M500	Construction At Fai-39, Clean And Paint Bridge Sn 101-0144 Carrying Rotary Rd Over I39 Located 1.5M N Of Ogle Co Ln. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	204,679.1	-	-	-	-	-	-	-	300.0	-	300.0	204,679.1	6/5/2019	6/6/2018	48	6/5/2022	
064M520	Construction At Fai-39, Clean And Paint Bridge Sn 052-0058 Carrying Shady Oaks Rd Over I39 3Mi N Of Lasalle Co Ln. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	173,805.0	-	-	-	-	-	-	-	-	-	173,805.0	173,805.0	6/5/2019	6/6/2018	48	6/5/2022	
064M530	Construction At Fap-308, Along II 84 From Four Mile Rd To Three Mile Rd.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	173,749.8	-	-	-	-	-	-	-	-	-	173,749.8	173,749.8	6/5/2019	10/18/2017	48	10/17/2021	
064M540	Construction At Fas-1205, II 192 From 123Rd St W To 0.2Mi E Of I 05Th St West	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	502,706.7	-	-	-	-	-	-	-	-	-	457,553.7	457,553.7	6/5/2019	10/23/2017	48	10/22/2021	
064M560	Construction At Various Routes Within District 2 Roadside Restoration Of Right-Of-Way Turf Damage	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	10,060.0	-	-	-	-	-	-	876.0	-	876.0	10,060.0	10,060.0	6/5/2019	4/16/2018	48	4/15/2022	
064M580	Construction At Various Routes And Various Counties Within District 2 "On Call" Guardrail And Fence Repairs	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	278,936.1	-	-	-	-	-	-	-	-	-	278,936.1	278,936.1	6/5/2019	3/7/2018	48	3/6/2022	
064M590	Construction At Fas-196, Garden Plain Rd From 0.3 Mi Nw Of Penton Rd To 0.6 Mi W Of Hillside Rd Whiteside County. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	380,096.8	-	-	-	-	-	-	-	-	-	380,096.8	380,096.8	6/5/2019	4/18/2018	48	4/17/2022	
064M600	Construction At Various Routes, Rock Island And Henry Counties. Wash Eleven Bridges In Various Locations.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	105,556.0	-	-	-	-	-	-	-	-	-	105,556.0	105,556.0	6/5/2019	7/17/2018	48	7/16/2022	
064M620	Construction At Fai-74/280, Expansion Joint Replacement & Other Bridge Repairs Sn 037-001.Sn 037-002 Carrying I74/280 Over Mosquito Creek. 3.8 Mi W Of Ict I80.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	255,663.6	-	-	-	-	-	-	-	-	-	255,663.6	255,663.6	6/5/2019	6/11/2018	48	6/10/2022	
064M630	Construction At Fai-80, Expansion Joint, Concrete Overlay & Other Repairs On Sn 037-0029 & 037-0030 Caying I80 Over Mineral Ck Located .7Mi N Ict Us 6	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	903,938.1	-	-	-	-	-	376,520.5	94,130.1	94,130.1	94,130.1	658,910.8	903,938.1	6/5/2019	6/11/2018	48	6/10/2022	
064M660	Construction At Fap-301, Us 20 Sn 101-0151. Bridgepairs Carrying Alpine Road Over Us 20. Winnebago County.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	256,631.2	-	-	-	-	-	-	-	-	-	246,373.0	246,373.0	6/5/2019	7/17/2018	48	7/16/2022	
064M720	Construction At Various Routes, Over Rock River Inrock Island And White-Side Counties. Wash Eight Bridges On Various Routes. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	97,048.0	-	-	-	-	-	-	-	-	-	97,048.0	97,048.0	6/5/2019	7/16/2018	48	7/15/2022	
064M740	Construction At Fai-39, Sn 101-0133 & 101-0134 Over The Kishwaukee River.Repair Concrete Parapet Walls. Winnebago Co.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	257,739.0	-	-	-	-	-	-	35,200.0	-	-	35,200.0	257,739.0	6/5/2019	7/11/2018	48	7/10/2022	
064M780	Construction At Fai-80, I80 Under Us6 In Colona Inmchenry Co. Deck Repair, Latex Modified Concrete Overlay. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	770,042.4	-	-	-	-	-	297,585.0	7,116.3	6,960.0	2,320.0	313,981.3	770,042.4	6/5/2019	12/14/2018	48	12/13/2022	
064M790	Construction At Fai-39, From 0.4Mi Sw To 0.4Mi Ne Of Perrville Rd.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	332,542.5	-	-	-	-	-	-	-	-	-	332,542.5	332,542.5	6/5/2019	4/11/2018	48	4/10/2022	
064M800	Construction At Fap-301,Us20@ 481 Sinsinawa Ave, East Dubuque & 11653 Us20 Nw Of Galea, Jodavies County. Building Removals. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	68,062.0	-	-	-	-	-	50,970.0	14,192.0	12,742.5	12,742.5	68,062.0	68,062.0	6/5/2019	4/18/2019	48	4/17/2023	
064M840	Scour Mitigation On Upstream End Of Sn98-1076 Carrying Garden Plain Rd Over Tributary To Cattailcrk. 3 Mi Ne Of Millard Rd(Whiteside) Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	73,844.0	-	-	-	-	-	-	-	-	1,782,807.0	1,782,807.0	67,812.3	6/28/2019	4/3/2020	48	4/2/2024	
064M890	Districts 2 & 3 Intelligent Transportation System Maintenance	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	120,000.0	-	-	-	-	-	5,160.1	37,897.6	33,519.7	20,744.6	97,322.0	114,571.1	6/5/2019	6/11/2018	24	6/30/2020	
064M940	Construction At Fai-88, 6Mi W Of I78 To Elkhorn Creek. Whiteside County. Ultra-Thin Bonded Wearcourse. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,587,326.8	-	-	-	-	-	1,521,326.8	380,331.7	380,331.7	380,331.7	2,662,321.8	1,587,326.8	6/5/2019	4/1/2019	71	3/31/2025	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
064M950	Construction At Fai-80/280, Over Mississippi River @ Various Locations.Washing 2 Bridges Rock Islandfederal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	190,800.0	-	-	-	-	-	171,060.0	42,765.0	42,765.0	42,765.0	299,355.0	190,800.0	6/5/2019	12/11/2018	48	12/10/2022	
064M960	Washing 3 Bridges Carroll County Construction At Various, Mississippi River Bridgesfederal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	120,150.0	-	-	-	-	-	118,082.0	29,520.5	29,520.5	29,520.5	206,643.5	120,150.0	6/5/2019	12/11/2018	48	12/10/2022	
064M990	Construction At Various Locations. Washing Eight Bridges In Various Counties In District 2. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	89,200.0	-	-	-	-	-	19,135.0	4,783.8	4,783.8	4,783.8	33,486.3	89,200.0	6/5/2019	12/24/2018	48	12/23/2022	
064N070	Construction At Fai-74, Sn037-0102 Carrying N 1900Th Ave Over I74 1 Mi S Of I80. Henry County.Cleaning& Painting Structural Steel. Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	199,313.7	-	-	-	-	-	189,983.5	47,495.9	47,495.9	47,495.9	332,471.1	198,947.5	6/5/2019	2/8/2019	48	2/7/2023	
064N080	Construction At Fai-74, Sn037-0103 Carrying N 1700Th Ave Over I74, 3Mi S Of I80. Henry County. Cleaning And Painting Structural Steel.Fed Highwayadmin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	194,941.7	-	-	-	-	-	187,441.7	46,860.4	46,860.4	46,860.4	328,023.0	194,941.7	6/5/2019	2/8/2019	48	2/7/2023	
064N090	Construction At Fai-74, Sn037-0104 Carrying N 1200Th Ave Over I74, 2Mi N Of I81. Henry County. Clean & Paint Structural Steel. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	190,602.2	-	-	-	-	-	183,102.2	45,775.6	45,775.6	45,775.6	320,428.9	190,602.2	6/5/2019	2/8/2019	48	2/7/2023	
064N100	Deck Patching, Exp Jt Replacement,Concrete Overlay& Painting Steel Sn 081-0036 Carrying I15/ I192 Over Ias Rr, 2 Mi Ne Of I184. Fed Highway Admincontract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,834,760.9	-	-	-	-	-	-	-	81,996.8	845,233.4	927,230.2	927,230.2	6/28/2019	2/18/2020	72	2/17/2026	
064N110	Construction At Fai-39,Sn 052-0055 Carrying Fas177(Chicago Rd) Over I-39. Lee County. Clean And Paint Structural Steel. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	383,340.0	-	-	-	-	-	148,300.0	37,075.0	37,075.0	37,075.0	259,525.0	383,340.0	6/5/2019	4/15/2019	48	4/14/2023	
064N120	Construction At Fai-39, Tr201,Beemerville Rd, OverI39, Lee County. Paint And Clean Structural Steel.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	196,550.0	-	-	-	-	-	189,400.0	47,350.0	400.0	47,350.0	284,500.0	196,550.0	6/5/2019	4/15/2019	48	4/14/2023	
064N130	Construction At Various Routes In Various Countiesconcrete Sealer Applied To Bridge Decks. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	49,015.3	-	-	-	-	-	-	-	-	-	48,997.2	49,015.3	6/5/2019	12/24/2018	48	12/23/2022	
064N140	Construction At Various Routes. Rock Island Countyconcrete Sealer Applied To Bridge Decks. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	27,322.9	-	-	-	-	-	-	3,445.0	-	-	3,445.0	27,322.9	6/5/2019	12/24/2018	48	12/23/2022	
064N150	Construction At Various Routes In Various Countiesconstruction Of A New Bridge. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	91,706.1	-	-	-	-	-	88,326.6	22,081.6	22,081.6	22,081.6	154,571.5	91,706.1	6/5/2019	12/14/2018	48	12/13/2022	
064N160	Construction At Various Routes. Various Counties. "On Call" Guardrail And Fence Repairs.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	425,787.9	-	-	-	-	-	-	-	29,049.6	37,772.0	66,821.6	330,969.9	6/5/2019	4/4/2019	48	4/3/2023	
064N160	Construction At Various Routes. Various Counties. "On Call" Guardrail And Fence Repairs.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	425,787.9	-	-	-	-	-	140,201.2	30,970.0	3,138.8	35,050.3	209,360.3	330,969.9	6/5/2019	4/4/2019	48	4/3/2023	
064N170	Construction At Various Routes. Various Counties. "On Call" Guardrail And Fence Repairs.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	282,841.2	-	-	-	-	-	75,108.5	17,674.0	14,131.0	85,614.4	192,527.9	282,841.2	6/5/2019	4/4/2019	48	4/3/2023	
064N180	Construction At Various Routes. Various Counties. Roadside Restoration Of Right-Of-Way Turf Damage.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	56,690.0	-	-	-	-	-	-	107,795.0	-	-	107,795.0	25,077.8	6/5/2019	4/4/2019	48	4/3/2023	
064N200	Construction At On I15 & I15/I92 From Colona Rd /Ave Of Cities To I-80/I88 Interchange. Rock Island County. Pavement Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	545,734.3	-	-	-	-	-	538,809.1	5,000.0	1,925.2	134,702.3	680,436.6	545,734.3	6/5/2019	7/8/2019	48	7/7/2023	
064N220	Construction At Fau-5839 & Us150. Rock Island County. Cold Milling And Hma Resurfacing.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	111,230.1	-	-	-	-	-	61,657.3	5,040.0	15,414.3	15,414.3	97,526.0	111,230.1	6/5/2019	4/15/2019	48	4/14/2023	
064N230	Construction At Fai-88, Sn098-0084 Eb Sn098-0087 Eb Sn098-0088 Wb, Sn098- 0089 Wb Sn098-0090 Eb,Whiteside County. Mill And Resurface I88 Bridge Approaches	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	218,269.8	-	-	-	-	-	9,509.5	2,377.4	2,377.4	2,377.4	16,641.6	218,269.8	6/5/2019	2/14/2019	48	2/13/2023	
064N240	Construction At Fas-1177, South Leg Of Intersectionof I1 251. Lee County. Remove And Replace Culvert.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	94,943.1	-	-	-	-	-	6,575.1	1,643.8	1,643.8	1,643.8	11,506.4	94,943.1	6/5/2019	2/14/2019	48	2/13/2023	
064N250	Construction At Fap-17, Sn 008-0005 Carrying Us52/I164 Over Straddle Creek Located 3.4 Mi E. Of I178Carroll County. Expansion Joint Replacement And Concrete Overlay.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	425,126.7	-	-	-	-	-	358,714.3	3,959.4	45,140.7	89,678.6	497,492.9	425,126.7	6/5/2019	4/4/2019	48	4/3/2023	
064N260	Construction At Fap-646, Sn 008-0033 Carrying I1 40 Over Johnson Ck 1.5Mi E Of I178. Carroll Countyexpansion joint Replacement, Concrete Overlay And Beam End Repairs.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	276,207.3	-	-	-	-	-	-	-	11,654.5	-	11,654.5	276,207.3	6/5/2019	4/4/2019	48	4/3/2023	
064N260	Construction At Fap-646, Sn 008-0033 Carrying I1 40 Over Johnson Ck 1.5Mi E Of I178. Carroll Countyexpansion joint Replacement, Concrete Overlay And Beam End Repairs.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	276,207.3	-	-	-	-	-	248,482.0	62,120.5	4,165.9	62,120.5	376,888.9	276,207.3	6/5/2019	4/4/2019	48	4/3/2023	
064N270	Construction At Fap-642, Sn 043-0039 Carrying I1 78 Over The Plum River 4.3 Mi S Of Us 20. Jodaviescounty. Expansion Joint Replacement, Concrete Overlay, And Paint Beam Ends.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	469,016.5	-	-	-	-	-	171,283.1	226,734.3	51,745.8	42,820.8	492,584.0	469,016.5	6/5/2019	4/4/2019	48	4/3/2023	
064N280	Construction At Fap-694,Sn 052-0060 Carrying Us 52Over The Green River S. Edge Of Ambery. Lee County. Expansion joint Repair,Deck Patching,And Concrete Overlay.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	414,057.8	-	-	-	-	-	16,829.1	391,310.0	5,918.7	4,207.3	418,265.1	414,057.8	6/5/2019	7/11/2019	48	7/10/2023	
064N290	Construction At Fap-634, Sn 037-0138 Carrng I182 Over The S Branch Of Edwards River 2.4 Mi N Of I17. Henry County. Expansion Joint Replacement, Concrete Overlay,Repair And Paint Beam Ends.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	478,564.0	-	-	-	-	-	348,707.0	109,648.2	87,176.8	87,176.8	632,708.7	478,564.0	6/5/2019	4/4/2019	48	4/3/2023	
064N300	Construction At Fai-39, Sn101-0144 Carrying Rotary Rd (Tr 251) Over I39. Winnebago County. Replace Expansion Joint, Repair Beam Ends And Replace Bearings.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	106,972.0	-	-	-	-	-	7,410.9	1,852.7	1,852.7	1,852.7	12,969.0	106,972.0	6/5/2019	2/14/2019	48	2/13/2023	
064N310	Expansion Joint Replacement, Deck Patching, & Concrete Overlay On Sn071-0040 Carrying I172 Overrock River In Byron,(Ogle) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	945,424.5	-	-	-	-	-	-	-	-	357,369.0	357,369.0	357,369.0	6/28/2019	4/8/2020	48	4/7/2024	
064N320	Construction At Fap-22,I178 Sn098-0100 Over Rock River On North Edge Of Prophetstown,Whiteside Co. Replace Finger Joint, Patch Deck, & Concrete Overlay.Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	870,102.0	-	-	-	-	-	38,577.0	9,644.3	9,644.3	159,917.5	217,783.0	198,494.5	6/5/2019	8/13/2019	48	8/12/2023	
064N330	Expansion Joint Replacement, Deck Repairs & Painting Beam Ends, Sn 004-0015, Poplar Grove Rd Over Business Rt Us 20,(Boone). Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	398,481.1	-	-	-	-	-	-	-	17,931.7	-	17,931.7	17,931.7	6/28/2019	2/18/2020	48	2/17/2024	
064N350	Cold Milling, Pavement Patching, & Hma Resurfacingon I1 2 From Pines Rd To Jefferson St In Oregon. (Ogle) Federal Highway Admn Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	356,027.3	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/15/2020	48	6/14/2024	
064N360	Dowel Bar Retrofit, Patching, Diamond Grind Pavement& Markings From Buckley Dr. Rockford To 4 Mi E Of Shaw Rd On Us Bus 20,(Boone/Winnebago). Fed Highwayadmn Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	6,472,316.5	-	-	-	-	-	-	-	-	582,692.0	582,692.0	349,505.1	6/28/2019	6/8/2020	72	6/7/2026	
064N510	Construction At Fap-17, Sn 008-0052 In Savanna. Carroll County. Apply A Thin Polymer Overlay On Bridge Deck.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	503,834.1	-	-	-	-	-	373,054.2	125,516.4	93,263.6	93,263.6	685,097.7	498,570.6	6/5/2019	7/15/2019	48	7/14/2023	
064N520	Construction At Various Routes. Various Counties. Washing Nineteen Bridges. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	159,850.0	-	-	-	-	-	147,011.0	36,752.8	36,752.8	36,752.8	257,269.3	149,627.0	6/5/2019	5/31/2019	48	5/30/2023	
064N530	Construction At Various Routes. Winnebago County. Washing 10 Bridges. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	119,999.0	-	-	-	-	-	-	95,279.0	-	19,320.0	114,599.0	119,999.0	6/5/2019	5/21/2019	48	5/20/2023	
064N540	Construction At Various Routes. Various Counties. Washing 12 Bridges. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	119,400.0	-	-	-	-	-	114,150.0	28,537.5	28,537.5	28,537.5	199,762.5	119,400.0	6/5/2019	6/7/2019	48	6/6/2023	
064N550	Construction At Us30 From I140 To 2 Mi E Of I140 From Us30 To 4Mi S,Whiteside County.Cold Milling,Hma Resurfacing,& Drainage Improvements. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,634,328.1	-	-	-	-	-	70,000.0	1,088,500.7	11,088.0	303,919.8	1,473,508.4	1,473,508.4	6/5/2019	8/20/2019	72	8/19/2025	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
064N560	Cold Milling, Pavement Patching, And Hma Resurface 8 Mi W Of I-90 To 4 Mi E Of Lyford Rd. (Winnebago) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	895,519.1	-	-	-	-	-	-	-	-	10,125.0	10,125.0	10,125.0	6/28/2019	3/31/2020	48	3/30/2024		
064N570	2.65 Mi Routing, Cleaning & Sealing Centerline & Shoulder Jts On I12 N Of Rockford From 5 Mi N Of Elmwood Rd To 5 Mi N Of Latham Rd.(Winnebago) Fedhghwy Admn Contract Eligible For Fed Reimbursement	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	104,919.6	-	-	-	-	-	-	-	-	4,687.5	4,687.5	4,687.5	6/28/2019	3/31/2020	48	3/30/2024		
064N580	Cold Milling, Pavement Patching, & Hma Resurfacing On E-Bound Us 20 6 Mi W Of I126 To I175. (Stephenson)Federal Highway Admn Contract Eligiblefor Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	1,178,254.3	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/15/2020	72	6/14/2026		
064N590	Cold Milling, Pavement Patching, & Hma Resurfacing On Wbound Us 20 From 6 Mi W Of I126 To 6 Mi W Of Springfield Rd. (Stephenson) Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	1,375,355.7	-	-	-	-	-	-	-	-	2,018,594.0	2,018,594.0	74,269.2	6/28/2019	6/8/2020	72	6/7/2026		
064N610	Construction At Fau-5571, Sn 098-0052, Avenue "C" Over Rock River Whiteside County Expansion Joint Repair,Deck Patching, & Microsilica Overlay.Fed Hwyadmin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	300,881.0	-	-	-	-	-	6,000.0	249,109.8	45,771.2	1,500.0	302,381.0	300,881.0	6/5/2019	7/15/2019	48	7/14/2023		
064N750	Deck Patching, Exp Jt Replacement, Hma Overlay, & Misc Other Repairs On Sn 089-0051, Carrying I126 Over Pecatonica Rv.Freepport.(Stephenson) Fed Hghwyadmin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	861,602.3	-	-	-	-	-	-	-	38,772.1	516,736.3	555,508.4	555,508.4	6/28/2019	2/18/2020	48	2/17/2024		
064N780	Washing 12 Bridges At Various Locations In District 2. (Various) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	174,400.0	-	-	-	-	-	-	-	5,550.0	168,850.0	174,400.0	174,400.0	6/5/2019	12/12/2019	48	12/11/2023		
064N790	Construction At Various Bridges In Various Locations. Winnebago County. Bridge Washing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	39,999.0	-	-	-	-	-	-	1,799.3	-	38,199.8	39,999.0	39,999.0	6/5/2019	10/18/2019	48	10/17/2023		
064N810	Washing Nineteen (19) Bridges In Various Locationsin District 2 (Various) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	159,652.0	-	-	-	-	-	-	3,750.0	-	130,378.0	134,128.0	134,128.0	6/5/2019	12/4/2019	48	12/3/2023		
064N820	Construction At Various Routes. Various Counties. Bridge Washing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	89,410.0	-	-	-	-	-	-	3,750.0	-	85,660.0	89,410.0	89,410.0	6/5/2019	10/31/2019	48	10/30/2023		
064N830	Construction At Fai-80, Fai-280, Over Mississippi River At Various Locations. Rock Island County. Bridge Washing. Federal Highway Administration Contract Eligible Federal Reimbursement.	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	229,992.0	-	-	-	-	-	-	2,250.0	-	-	2,250.0	2,250.0	6/5/2019	10/24/2019	48	10/23/2023		
064N840	Construction At Various Routes. Various Counties. Bridge Washing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	129,876.0	-	-	-	-	-	-	2,250.0	-	-	2,250.0	2,250.0	6/5/2019	10/24/2019	48	10/23/2023		
064N850	Construction At Various Routes. Various Counties. Bridge Washing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	70,960.0	-	-	-	-	-	-	2,625.0	-	68,135.0	70,760.0	70,760.0	6/5/2019	10/31/2019	48	10/30/2023		
064N860	Construction At Various Routes. Various Counties. Bridge Washing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	85,000.0	-	-	-	-	-	-	3,000.0	-	82,000.0	85,000.0	85,000.0	6/5/2019	10/31/2019	48	10/30/2023		
064N870	Construction At Fap-565, I136, 1Mi W Of 4Th St To E Of 6Th St In Fulton. Whiteside County. Cold Milling And Hma Resurfacing.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	184,032.1	-	-	-	-	-	8,250.7	171,699.5	4,081.9	2,062.7	186,094.8	184,032.1	6/5/2019	8/23/2019	48	8/22/2023		
064N890	Construction At Fap-301, Us 20 From 0.2Mi W To 0.2 Mi E Of Winnebago Rd. Winnebago County. Cold Milling And Hma Resurfacing.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	314,909.7	-	-	-	-	-	6,046.4	308,863.3	1,511.6	1,511.6	317,932.9	314,909.7	6/5/2019	8/22/2019	48	8/21/2023		
064N920	Construction At Fap-301, Pavement Patching On Us 20 From 6Th St In E Dubuque To Dunn Rd (Jodavies) (Jodavies)	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	378,335.0	-	-	-	-	-	-	13,125.0	-	640,181.0	653,306.0	378,335.0	6/5/2019	12/3/2019	48	12/2/2023		
064N930	Pavement Patching On I138 From Phill Rd To I-39 Eof Rochelle (Oka)	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	197,462.1	-	-	-	-	-	-	7,125.0	-	176,338.9	183,463.9	183,463.9	6/5/2019	12/3/2019	48	12/2/2023		
064N940	Pavement Patching On County Home Rd From I13Th AveTo 175Th Ave/Knoxville Rd S Of Coal Valley (Rock Island)	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	587,901.2	-	-	-	-	-	-	21,750.0	-	76,034.7	97,784.7	97,784.7	6/5/2019	12/3/2019	48	12/2/2023		
064N950	On-Call Guardrail & Fence Repairs Along State Maintained Routes In Boone, Carroll, Jodavies, Ogle, Stephenson, & Winnebago Counties (Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	385,575.0	-	-	-	-	-	-	-	-	30,859.0	30,859.0	30,859.0	6/28/2019	2/18/2020	48	2/17/2024		
064N960	On-Call Guardrail & Fence Repairs Along State Maintained Routes In Henry, Lee, Rock Island, Whiteside, & Portions Of LaSalle Counties. (Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	434,434.0	-	-	-	-	-	-	-	-	26,502.0	26,502.0	26,502.0	6/28/2019	2/18/2020	48	2/17/2024		
064N970	Roadside Restoration Of Right-Of-Way Turf Damage Caused By Motorists Along State Maintained Routes In District 2.(Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	89,220.0	-	-	-	-	-	-	-	1,325.9	-	1,325.9	4,029.5	6/28/2019	2/24/2020	48	2/23/2024		
064P000	Painting & Cleaning Of Sn081-0119 Carrying Moline Rd Over I88 7 Mi E Of I80, & Sn098-0056 Carrying Sand Rd Over I88.(Rock Island/Whiteside) Fed Hghwyadmin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	697,425.0	-	-	-	-	-	-	-	-	230,633.1	230,633.1	230,633.1	6/28/2019	4/14/2020	48	4/13/2024		
064P070	Cold Milling & Hma Resurfacing On Us 20 Bus From 1 Mi W To 3 Mi E Of Van Epps Dr In Belvidere. (Boone)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	251,658.7	-	-	-	-	-	-	-	-	196,400.2	196,400.2	196,400.2	6/28/2019	3/31/2020	48	3/30/2024		
064P080	Cold Milling & Hma Resurfacing On Us 67 From 2Nd Av To 5Th Av In Rock Island. (Rock Island)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	276,390.1	-	-	-	-	-	-	-	-	142,405.7	142,405.7	142,405.7	6/28/2019	3/5/2020	48	3/4/2024		
064P100	Microsilica Concrete Overlay And Deck Patching On Sn 101-0166 Carrying Us 20 Wb Over Grove Creek. (Winnebago)Federal Highway Admin Contract Eligiblefor Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	251,142.8	-	-	-	-	-	-	-	-	13,561.2	13,561.2	13,561.2	6/28/2019	6/8/2020	48	6/7/2024		
064P120	Removal Of Dead Trees Along State Maintained Routes. (Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	282,750.0	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	5/29/2020	48	5/28/2024		
645640	Construction At Fap-505, I175 From Rock River Br To I12 Rt 2 In Rockton, I1 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000117	Statewide - Transportation and Related Construction	9,183,508.2	-	-	-	-	-	-	-	-	-	-	9,183,508.2	9,183,508.2	6/5/2019	12/19/2016	72	12/18/2022	
645640	Construction At Fap-505, I175 From Rock River Br To I12 Rt 2 In Rockton, I1 Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944270000117	Statewide - Transportation and Related Construction	9,183,508.2	-	-	(355,466.4)	-	-	(355,466.4)	3,993.3	998.3	650.0	998.3	6,639.9	9,183,508.2	6/5/2019	12/19/2016	72	12/18/2022	
066A030	Construction At Fas-2484,On I165 Mainline,McLean Co Ln To I147 In Sibley. Ford County. Milling And Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	926,488.3	-	-	-	-	-	849,744.0	56,807.7	3,500.0	212,436.0	1,122,487.7	910,051.7	6/5/2019	7/11/2019	48	7/10/2023		
066A190	Construction At Fap-316, I126 Over Bureau Ck. 16Mi In Length N Of I180 In Princeton I1 Bureau Cnty Bridge Replacement Over Bureau Creek. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,293,011.2	-	-	-	-	-	-	6,322.9	-	-	6,322.9	2,227,243.9	6/5/2019	12/26/2017	72	12/25/2023		
066A190	Construction At Fap-316, I126 Over Bureau Ck. 16Mi In Length N Of I180 In Princeton I1 Bureau Cnty Bridge Replacement Over Bureau Creek. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	2,293,011.2	-	-	-	-	-	20,327.9	7,311.4	5,082.0	5,082.0	37,803.3	2,227,243.9	6/5/2019	12/26/2017	72	12/25/2023		
066A210	Construction At Fap-698, I189 Sn 006-0106 Replace With 70' 3 Span Structure Over Brush Creek, 1.2 Milesouth Of Arlington. Fed Hwy Admin Contract Eligiblefor Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,068,514.5	-	-	-	-	-	45,193.1	11,298.3	11,298.3	25,465.7	93,255.3	1,068,209.5	6/5/2019	7/19/2018	72	7/18/2024		
066A510	Milling/Resurface Shldr & Hma Pymnt,Replace Cablemedian Barrier. Located: I-55 .39 Mi S Gardner Rd To .83 Mi S Reed Rd Intrchg (Grundy) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Bond	9A	6954944270000115	Statewide - Transportation and Related Construction	18,872,522.8	-	-	18,872,522.8	-	-	-	-	243,750.0	2,579,487.5	2,823,237.5	2,823,237.5	6/5/2019	2/27/2020	72	2/26/2026		
066A570	Construction At Fas-169, Br Replacement Over Little Vermilion River, 3.1Mi E Of I1251 In LaSalle Cobridge Replacement. Federal Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,551,758.1	-	-	-	-	-	923,489.3	17,609.1	39,433.5	230,872.3	1,211,404.3	1,541,577.4	6/5/2019	12/17/2018	72	12/16/2024		
066A580	Construction At Fap-623 (Us 6) Over Milliken Ck Located 1.7 Mi E Of I171 In Ottawa. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,001,918.4	-	-	-	-	-	-	-	-	-	-	1,000,431.9	6/5/2019	1/22/2016	48	1/21/2020		
066A690	Construction At Fap 698 (I189) 1 Mi S Of Us 6. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	38,970,792.6	-	-	-	-	-	-	1,500.0	-	-	1,500.0	38,970,792.6	6/5/2019	12/29/2015	72	12/28/2021		
066A810	Construction At Fap-317,Us24/I115 Us24 In Ford Cofrom Livingston Co Line To Iroquois Co Line.Ford County. Milling And Resurfacing. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,822,916.0	-	-	-	-	-	123,750.0	2,632,565.2	30,937.5	30,937.5	2,818,190.2	2,756,315.2	6/5/2019	8/8/2019	72	8/7/2025		
066A820	SP Milling & Resurfacing On I113 From I147 To Mary Ave In Coal City. 6.73 Mi. (Grundy) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	2,696,227.4	-	-	-	-	-	-	-	-	75,000.0	75,000.0	75,000.0	6/28/2019	3/31/2020	72	3/30/2026		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
066A840	Construction At Fap-840, From Us 24 To Us 45/52, Iroquois County. Milling And Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,831,757.5	-	-	-	-	-	157,500.0	2,976,506.2	317,551.9	1,978,180.0	5,429,738.1	3,524,719.4	6/5/2019	8/19/2019	72	8/18/2025	
066A870	7.27 Mi Of 3P Milling & Resurfacing On Il 116 From 7 Mi E Of Il 47 In Saunemin To W Of Cullom. (Livingston) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	3,700,015.5	-	-	-	-	-	-	-	-	180,900.0	180,900.0	180,900.0	6/28/2019	6/2/2020	72	6/1/2026	
066A920	Construction At Fap-646, Il 40 From Buda S 6.03 Mi To Stark County Line. Bureau County. Milling And Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,132,827.8	-	-	-	-	-	127,500.0	1,428,725.3	262,075.7	1,020,114.0	2,838,415.0	2,838,415.0	6/5/2019	8/22/2019	72	8/21/2025	
066B060	Construction At Fap-653, Il 18 From Il 251 To Wcl To Streator. Lasalle County. Milling, Resurfacing And Striping. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	5,081,463.1	-	-	-	-	-	220,650.0	4,007,657.8	853,155.3	55,162.5	5,136,625.6	5,081,463.1	6/5/2019	8/12/2019	72	8/11/2025	
066B640	Construction At Fai-55, From 1.7Mi S Of Il 116 To 0.6Mi N Of Il 23 @ Pontiac. Livingston Co. Rubblization, Pavement Reconstruction. Hwy Admin Contract Eligible For Federal Reimbursement.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	43,089,538.6	197,714.7	412,573.2	72,976.9	177,117.6	860,382.4	8,442,459.6	4,558,874.2	976,012.5	2,301,674.8	16,279,021.1	27,901,788.9	6/5/2019	7/16/2018	72	7/15/2024	
066B750	Mill/Resurface 3.75' Hma Binder/Surface On The Mainline W/ Guardrail Upgrades & Drain Improvement.2 Mi S Of I57 To I179.(Iroquois&Kankakee)Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	7,393,021.3	-	-	-	-	-	-	-	-	315,000.0	315,000.0	315,000.0	6/28/2019	6/8/2020	72	6/7/2026	
066B760	3.903 Mi Of Milling & Resurfacing 3" Of Hma From S Edge Of Gibson City To Champaign County Line. & Replacing One Cross Rd Culvert.(Ford) Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,695,669.0	-	-	-	-	-	-	-	-	203,060.7	203,060.7	203,060.7	6/28/2019	4/3/2020	72	4/2/2026	
066B800	3P Milling & Resurfacing Of 3.75" With Guardrail Replacement From E City Limits To Il 116 In Pontiac(Livingston). Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	6,285,284.3	-	-	-	-	-	-	-	-	302,400.0	302,400.0	302,400.0	6/28/2019	6/2/2020	72	6/1/2026	
066B830	Construction At Fap-326, Il 47 N Of I-80 In Morris To 1640' N Of Sherrill Rd Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	38,204,226.8	-	-	-	-	-	-	-	-	242,682.9	242,682.9	37,086,945.2	6/5/2019	1/16/2014	72	1/15/2020	
066B840	Construction At Fap-326, Sherrill Rd To Caton Farm Rd, Il 47 @ Us 52. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	47,315,974.8	-	-	-	-	-	-	-	-	-	-	45,789,605.3	6/5/2019	1/26/2015	72	1/25/2021	
066B840	Construction At Fap-326, Sherrill Rd To Caton Farm Rd, Il 47 @ Us 52. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	47,315,974.8	-	-	-	-	-	438,570.7	1,189,729.9	579,986.1	193,046.6	2,401,333.2	45,789,605.3	6/5/2019	1/26/2015	72	1/25/2021	
066C570	Construction At Fas-2247, Sn 006-2580, 1Mi W Of I-180. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	426,454.0	-	-	-	-	-	-	-	1,248.1	-	1,248.1	426,454.0	6/5/2019	12/18/2017	48	12/17/2021	
066C580	Construction At Fap-786, Il 170 Over The Basf Rr @ Village Of Ransom. Lasalle County. Remove And Replace Structure. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,420,593.8	-	-	-	-	-	-	-	-	-	-	3,154,472.6	6/5/2019	2/11/2019	72	2/10/2025	
066C580	Construction At Fap-786, Il 170 Over The Basf Rr @ Village Of Ransom. Lasalle County. Remove And Replace Structure. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	3,420,593.8	-	-	-	-	-	1,165,073.6	743,336.0	736,225.7	285,466.6	2,930,101.9	3,154,472.6	6/5/2019	2/11/2019	72	2/10/2025	
066C590	Replacing Structure Carrying Ch 9 Over I-80, New Embankment & Ch 9 Realignment & Reconstruction. Resurface Idot Buildings. (Lasalle) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	4,322,970.3	-	-	-	-	-	-	-	168,750.0	83,489.5	252,239.5	252,239.5	6/28/2019	2/14/2020	72	2/13/2026	
066D150	Construction At Various Locations In Dist 3	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	984,764.3	-	-	-	-	-	-	-	-	-	-	984,764.3	6/5/2019	9/8/2014	72	9/7/2020	
066D240	Construction At Fap-311, Il71 From Il47/I112/I1264 Lanes, 22' Median Inc. Drainage, Traffic Signals & Relocation Of Water Main And Sewer. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	12,676,783.5	-	73,519.6	44,341.3	27,551.2	145,412.1	474,270.9	1,766,860.0	175,282.7	2,163,339.6	4,579,753.2	4,964,848.8	6/5/2019	7/19/2018	72	7/18/2024	
066D390	Construction At Fau-379, Il 126 Starting E Of Il 71 & End At Will Co Ln Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,055,444.3	-	-	-	-	-	-	-	-	-	-	1,046,564.2	6/5/2019	9/4/2014	72	9/3/2020	
066D540	Construction At Fap-587, Us34, Lasalle County. Hma Milling And Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,454,767.7	-	-	-	-	-	108,230.8	608,122.1	54,349.7	199,471.0	970,173.7	970,173.7	6/5/2019	8/15/2019	72	8/14/2025	
066D560	3P Milling & Resurfacing (Designed Overlay) From Il 18 To West Fork Mazon River, 1.4 Mi W Of I-55. (Livingston) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	5,416,535.6	-	-	-	-	-	-	-	-	205,200.0	205,200.0	205,200.0	6/28/2019	6/2/2020	72	6/1/2026	
066D590	Construction At Fap-41, Il 17 W Of Reddick To 0.3 Mi W Of Tr48. Kankakee County. Milling And Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	999,374.0	-	-	-	-	-	38,250.0	856,213.1	104,910.9	9,562.5	1,008,936.5	999,374.0	6/5/2019	8/19/2019	72	8/18/2025	
066D650	Construction At Fap-840, 0.5 Mi N Of St George Rd To 0.2 Mi N Of I57 In Kankakee County 1.88 Miles Of 3P Milling And Resurfacing. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	1,772,831.9	-	-	-	-	-	26,891.5	6,722.9	6,722.9	6,722.9	47,060.2	1,772,831.9	6/5/2019	6/14/2018	72	6/13/2024	
6.6E+151	7.18 Mi Of Milling/Resurfacing 2.5" Of Hma On Il54From Il115 In Roberts To Spring Creek & Updating Guardrail At 2 Structures.(Ford/Iroquois)Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	2,417,273.3	-	-	-	-	-	-	-	-	124,200.0	124,200.0	124,200.0	6/28/2019	6/8/2020	72	6/7/2026	
6.6E+211	Construction At Fap-698/Fas-5605, Spring Valley, 2 Mi N Of Co Rd 1500N On Us6-St Mary & Us6 To W Illinois St Bureau County Milling & Resurfacing. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,186,053.1	-	-	-	-	-	2,600,257.9	438,229.0	132,580.4	650,064.5	3,821,131.8	3,171,067.3	6/5/2019	7/8/2019	72	7/7/2025	
6.6E+241	Construction At Fap840 Us Rt 45/52 Over Langan Creek Tributary 3 Miles East Of Clifton. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,044,415.7	-	-	-	-	-	247.0	61.8	61.8	61.8	432.3	1,044,415.7	6/5/2019	9/5/2018	72	9/4/2024	
066E420	Construction At Fas 248 (Tiskilwa Spur) Over Bureau Ck Approx 0.3 Miles N Of Tiskilwa.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	83,225.0	-	-	-	-	-	-	-	-	-	-	81,476.5	6/5/2019	6/3/2015	48	6/2/2019	
066E500	3P Milling & Resurfacing Il 38 Ogile Co Li To John Huber Pkwy, Guardrail Stabilization, Shoulder Stone,Pavement Marking. (DeKalb) Fed Highway Admincontract Eligible For Fed Reimbursement	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,665,406.0	-	-	-	-	-	-	41,682.3	501,595.9	543,278.2	543,278.2	6/5/2019	12/4/2019	72	12/3/2025		
066E520	Construction At Fap-860, Il 31, 0.9Mi S Of Kane Coils To Us34 In Oswego Il. Milling And Resurfacing. Kane County. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	848,515.0	-	-	-	-	-	-	38,022.8	-	-	38,022.8	848,515.0	6/5/2019	7/11/2018	48	7/10/2022	
066E550	Construction At Fap-324, Il 23 From Fox Ave In City Of Sycamore To 4Th St In City Of DeKalb. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	5,941,854.1	-	-	-	-	-	-	-	-	-	-	5,921,291.3	6/5/2019	6/6/2017	72	6/5/2023	
066E670	Construction At Fai-57, From N Of Kankakee River Brto S Of I150 Interchange In Bourbonnais.Kankakee County Resurface, Patch & Bridge Repair. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	11,249,261.4	-	-	-	-	-	2,029,199.6	2,009,755.9	149,855.1	5,117,437.9	9,306,248.5	9,306,248.5	6/5/2019	8/5/2019	72	8/4/2025	
066E680	Replace S053-0065 With S053-0192. Plus Guardrailreplacement, Excavation, Resurface Adj Pavement,& Pavement Marking & Markers.(Livingston) Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	2,828,867.1	-	-	-	-	-	-	112,500.0	404,872.2	517,372.2	517,372.2	6/28/2019	2/21/2020	72	2/20/2026		
066E750	Construction At Fap-68/68A Il23/I171 From Freemontst To 2 M S Of McKinley Rd & 1 M S Of Lincoln Place.Lasalle County.Patching,Milling.& Resurface.Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	4,738,472.1	-	-	-	-	-	2,748,596.3	302,044.7	56,090.1	687,149.1	3,793,880.2	4,707,996.2	6/5/2019	3/5/2019	72	3/4/2025	
066E890	Construction At Fap 649 (I 17) Over The Vermilion River, 1.3 Mi E Of I123.	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	334,872.0	-	-	-	-	-	-	-	-	-	-	334,872.0	6/5/2019	4/21/2016	48	4/20/2020	
066E900	Construction At Fas 2247 (Us 6) Over I-180, 2.01 Mi S Of I-80.	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	325,948.0	-	-	-	-	-	-	-	-	-	-	325,948.0	6/5/2019	4/21/2016	48	4/20/2020	
066E910	Construction At Fas 1252 (I129) Approx 0.1 Mi W Of Dupue Rd.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	267,522.7	-	-	-	-	-	-	-	-	-	-	267,522.7	6/5/2019	6/2/2016	48	6/1/2020	
066E990	Construction At Fap-623, Us 6 From Il 178 To West City Limits Of Ottawa. Lasalle County. Milling And Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	2,911,994.4	-	-	-	-	-	841,931.0	210,482.8	124,279.2	319,595.6	1,496,288.5	2,911,994.4	6/5/2019	2/25/2019	72	2/24/2025	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
066F080	Deck Replacement Of 180 Bridge Over Illinois Rv & Pavement Resurface & Replacement On Approach To Bridge (Bureau/Putnam) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	25,116,870.9	-	-	-	-	-	-	-	-	1,129,955.3	806,400.9	1,936,356.2	1,936,356.2	6/28/2019	2/18/2020	72	2/17/2026	
066F120	Construction At Fap-46, Il 251, Located 2.1 Mi S Of I80 In LaSalle Co. Regrading A Failed Slope. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,448,092.6	-	-	-	-	-	358,451.9	446,437.2	120,055.0	14,418.7	939,362.8	1,045,059.8	6/5/2019	12/17/2018	72	12/16/2024		
066F140	Construction At Various Routes. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	696,500.0	-	-	-	-	-	-	-	-	-	-	696,439.0	6/5/2019	5/26/2016	48	5/25/2020		
066F150	Construction At On Us 6 From Strong St To Mary St & I89 From Illinois St In Bureau County Removal And Replacement Of Curb And Gutter. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	472,416.2	-	-	-	-	-	-	-	-	2,218.9	-	2,218.9	472,416.2	6/5/2019	8/16/2017	48	8/15/2021	
066F210	Construction At Fai 80 (I-80) From 0.5 Mi W Of Il 178 To Fox River Br N Of Ottawa & 0.5 Mi W Of Ch. 15 Intrchange N Of Marselles To East	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	185,071.6	-	-	-	-	-	-	-	-	-	-	-	185,071.6	6/5/2019	6/1/2016	47	5/31/2020	
066F230	Construction At Fai-55, Just N Of Il 23 Interchange To 4.7Mi N Of Interchng In Livingston County Milling Existing Hma, Rubblize Concrete, Overlay Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	19,902,486.1	-	-	-	-	-	799.4	199.8	68,559.4	199.8	69,758.4	19,902,486.1	6/5/2019	7/31/2017	72	7/30/2023		
066F250	Construction At Of66,Il23 To Prairie St In Odell, Livingston County. 3P Milling And Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	4,655,508.8	-	-	-	-	-	123,915.0	30,978.8	30,978.8	3,761,453.5	3,947,326.0	3,885,368.5	6/5/2019	8/19/2019	72	8/18/2025		
066F380	Construction At Various Routes.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	652,656.1	-	-	-	-	-	-	-	-	-	-	-	511,790.3	6/5/2019	7/19/2016	48	7/19/2020	
066F390	Const At Fap-649 & 41 From W Fork Of The Mazon River Approx 1.4Mi W Of ISS To 0.1Mi E Of Old Rt66weight Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	927,813.6	-	-	-	-	-	-	-	-	-	-	-	926,758.2	6/5/2019	7/21/2016	48	7/20/2020	
066F560	Construction At Fau-6194, Il 113, 0.36Mi N Of Il 17 In Kankakee.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	160,253.3	-	-	-	-	-	-	-	1,732.0	-	1,732.0	160,253.3	6/5/2019	8/29/2017	48	8/28/2021		
066F570	Construction At Fap-330,Sn046-0035/0036 Over Bakercreek,2.3 Mi E Of Kankakee, Kankakee County. Substructure Widening And Superstructure Replace. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	3,782,117.5	-	-	-	-	-	1,109,297.4	896,059.7	283,660.2	734,218.1	3,023,235.4	3,432,865.2	6/5/2019	2/14/2019	72	2/13/2025		
066F600	Remove & Replace Culverts Sn 027-2509 That Carries A Tributary To Spring Creek Under Il 115, 7.2 Mi Sof Us 24 (Ford) Fed Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	432,192.7	-	-	-	-	-	-	-	18,375.0	-	18,375.0	18,375.0	6/5/2019	12/3/2019	48	12/2/2023		
066F610	Construction At Fap-607, Approx 3Mi W Of Il Rt 47, Removal And Replacement Of An Existing Box Culvert In Kendall County. Federal Highway Admin Contracteligible For Federal Reimbursement	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	428,887.3	-	-	-	-	-	-	-	-	-	-	-	420,688.1	6/5/2019	12/26/2017	48	12/25/2021	
066F620	Construction At Fap-681, @ Various Intersections On Il 116 From Wood St To Morrow St In Pontiac. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	618,063.5	-	-	-	-	-	-	-	-	-	-	-	605,273.1	6/5/2019	9/12/2017	48	9/11/2021	
066F620	Construction At Fap-681, @ Various Intersections On Il 116 From Wood St To Morrow St In Pontiac. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	618,063.5	-	-	-	-	-	-	-	1,347.5	-	1,347.5	605,273.1	6/5/2019	9/12/2017	48	9/11/2021		
066F690	Construction At Fap-796, Il 115 Over The Tributaryof Reddick Run Approx 0.8M N Of Ford Co Ln(Cabery).	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	50,310.0	-	-	-	-	-	-	-	-	-	-	-	50,203.9	6/5/2019	6/12/2017	48	6/11/2021	
066F700	Replace Sn 038-0039, Reconstruct Adjacent Pavement& Associated Earthwork And Traffic Control Us 45 Over Prairie Creek. (Iroquois) Fed Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,742,678.8	-	-	-	-	-	-	76,500.0	-	2,489,332.0	2,565,832.0	948,007.2	6/5/2019	12/3/2019	72	12/2/2025		
066F730	Construction At Various Routes In District 3 Repair Damaged High Tension Cable Median Barrier	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,670,904.1	-	-	-	-	-	-	-	-	-	-	-	2,068,081.8	6/5/2019	8/4/2017	72	8/3/2023	
066F750	Deck Replacement & Beam Repair On Sn 050-0201 Carrying Us 52 Over Indian Creek 2.1 Mi E Of Il 23(Lasalle) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,219,448.1	-	-	-	-	-	-	-	72,410.3	377,651.1	450,061.4	450,061.4	6/5/2019	12/10/2019	72	12/9/2025		
066F830	Construction At Various Routes In District 3 Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,251,481.4	-	-	-	-	-	-	-	-	-	-	-	1,251,481.4	6/5/2019	6/5/2017	72	6/4/2023	
066F860	Construction At Fap-317, Us24 & Us52 In Watsela Toinidiana St Ln, Iroquois County, Milling And Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	5,489,402.8	-	-	-	-	-	5,181,743.7	211,451.6	96,207.5	1,295,435.9	6,784,838.7	5,489,402.8	6/5/2019	8/1/2019	71	7/31/2025		
066H030	Construction At Fap-324/553,From State St To Genoa Junction W/ Il 23/72,DeKalb County,Resurface, Patching,Ada Ramp Improvements.Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,589,447.9	-	-	-	-	-	71,136.0	618,105.8	7,142.6	703,185.8	1,399,570.2	1,399,570.2	6/5/2019	7/15/2019	72	7/14/2025		
066H040	Construction At Fap-332, From The Ncl Of St Anne To Us 52.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	38,512.4	-	-	-	-	-	-	-	-	-	-	-	38,512.4	6/5/2019	5/25/2017	48	5/24/2021	
066H160	Construction At Fap-317, Us24 Begin @ Ford Co Ln & End @ Intersectn Of Us24 & 600 E Rd, Iroquois Co Micro-Surfacing The Centerline Of Roadway	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	193,523.5	-	-	-	-	-	-	-	-	-	-	-	193,523.5	6/5/2019	7/20/2017	48	7/19/2021	
066H180	Construction At Fap-627, Il 71 From Just E Of Vermilion River In Jonesville To E 950Th Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	762,441.3	-	-	-	-	-	-	-	-	-	-	-	762,441.3	6/5/2019	4/9/2018	48	4/8/2022	
066H210	1.279 Mi Of Superstructure Replacements & Bridge Repairs From Lasalle Rd To Little Vermillion River(Lasalle) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	16,388,866.9	-	-	-	-	-	-	-	712,500.0	541,968.5	1,254,468.5	1,254,468.5	6/28/2019	2/14/2020	72	2/13/2026		
066H240	Construction At Fap-840, Us 45/52 Interchange From Industrial Park Dr To N Of Peerboite Kankakee Convertable Depth Milling And 2 1/2' Hma Resurfacing Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	914,356.8	-	-	-	-	-	-	-	20,660.2	-	20,660.2	914,356.8	6/5/2019	8/17/2017	48	8/16/2021		
066H250	Construction At Fai55, Sn 032-0082 Sb & 032-0083 Nb Carrying I55 Over Goose- Berry Ck Approx 1Mi E Of Il 47, Grundy County	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	968,737.4	-	-	-	-	-	130,847.9	2,413,059.0	13,955.3	32,712.0	2,590,574.2	953,253.3	6/5/2019	7/11/2018	48	7/10/2022		
066H270	Construction At Fai-180, Sn 006-0045(Sb) & 006-0046(Nb) Carrying I180 Over Il26 Approx 2 Mi Nw Of Bureau Jct - Repair	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	538,078.3	-	-	-	-	-	216,031.4	54,007.9	20,585.8	54,007.9	344,632.9	502,838.6	6/5/2019	8/27/2018	48	8/26/2022		
066H280	Construction At Fai-55, Sn 053-0120 Sb & 053-0120 Nb Carrying I55 Over Rooks, Creek, Approx 1.1 Mi N Mclean Co Ln, Bridge Repair, Livingston Co.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	876,583.1	-	-	-	-	-	22,462.5	5,615.6	5,615.6	5,615.6	39,309.4	876,583.1	6/5/2019	7/17/2018	48	7/16/2022		
066H300	Construction At Fap-68, Il 23 @ Interchange With I55 N Of Pontiac In Livingston County Class B Pavement Patching	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	225,698.9	-	-	-	-	-	-	-	-	-	-	-	225,698.9	6/5/2019	7/31/2017	48	7/30/2021	
066H310	Construction At Fas-294, Begin @ Intersection Of Or 66 & Il 116 (West Side, Of Pontiac) & End, At Mclean Co Ln In Livingston Co. Class B Patching	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	702,814.7	-	-	-	-	-	549,546.7	123,688.0	690.0	137,386.7	811,311.4	702,724.7	6/5/2019	12/12/2018	48	12/11/2022		
066H320	Construction At Fap-326, Il 47 At Interchange With I-55 N Of Dwight.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	705,154.8	-	-	-	-	-	-	-	-	-	-	-	705,154.8	6/5/2019	9/8/2017	48	9/7/2021	
066H330	Construction At Fap-326, Il 47 Beginning S Of Il River Structure No 032-0099 To 1.25Mi S Of Southmor Rd In Grundy County. Class B Pavement Patching	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	251,114.3	-	-	-	-	-	-	-	-	-	-	-	251,109.6	6/5/2019	7/26/2017	48	7/25/2021	
066H340	Construction At Fai-39, From The Marshall County Line To I-80 In LaSalle Co.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	352,046.0	-	-	-	-	-	-	-	-	-	-	-	352,046.0	6/5/2019	9/8/2017	48	9/7/2021	
066H410	Construction At Fap-591, Us34 Begin Approx 0.36 Mi & End Anrox 0.57 Mi E Of Orchard Rd.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	103,280.9	-	-	-	-	-	-	-	-	-	-	-	102,230.1	6/5/2019	9/13/2017	48	9/12/2021	
066H420	Construction At Fap-587, Us34 From E 11Th Rd To Il 23.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	231,298.1	-	-	-	-	-	-	-	-	-	-	-	231,298.1	6/5/2019	9/12/2017	48	9/11/2021	
066H430	Construction At Fap-627, Il 71 From 0.3Mi W Of E 1101St Rd To 1.1Mi W Of Environmental Rd In LaSallecounty. Removing Ash Trees For Emerald Ash Borer Control For Right Of Way And Roadway Maintenance	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	58,660.0	-	-	-	-	-	-	-	-	-	-	-	57,836.0	6/5/2019	12/26/2017	48	12/25/2021	
066H440	Construction At Various Routes. District 3 Using The Its-Smart Work Zone Technology Traffic To Monitor Traffic Backups On The Interstate And The Driver. Fed Hwy Admin Contract Eligible Fed R	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	990,750.0	-	-	-	-	-	277,670.0	158,310.0	69,417.5	69,417.5	574,815.0	634,530.0	6/5/2019	7/19/2017	48	7/18/2021		
066H480	Construction At Fap-786, Il 170 Over A Branch Of Mud Creek Approx 3.8Mi S Of Il 17 In Livingston Ctyremediating Scour Issues Adjacent To Sn 053-0162	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	123,549.8	-	-	-	-	-	-	22,761.0	-	-	22,761.0	123,549.8	6/5/2019	12/26/2017	48	12/25/2021		
066H500	Construction At Fai-55, 1.7Mi S Of Il 17 O 1.4Mi Sof Il 17 In Livingston Co. Pavement Reconstruction Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	2,822,966.3	-	-	-	-	-	1,819,341.9	170,241.7	184,741.5	18,720.1	2,193,045.3	2,816,906.5	6/5/2019	12/17/2018	72	12/16/2024		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
066H520	Bridge Replacement (Ex:019-0021, Prop:019-0050) Over Tributary To The Kishwaukee Rv & Associated Roadway Work(Dekalb) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,311,673.0	-	-	-	-	-	-	-	-	59,023.9	59,023.9	59,023.9	6/28/2019	3/6/2020	72	3/5/2026	
066H580	Construction At Fap-116,1126,N Of B92 To S Of Redcovered Bridge Rd.Bureau Co.Milling,Resurfacing, Shoulder Stone,Pavement Mrng & Reflective Pave. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	4,128,627.2	-	-	-	-	-	2,129,619.1	1,827,021.6	19,107.7	532,404.8	4,508,153.2	3,975,748.4	6/5/2019	8/12/2019	72	8/11/2025	
066H670	Construction At Various Routes - D3. Furnish All Labor, Equip & Materials To Repair Damage Fence, Guardrail, Attenuators, High Tension Cable, Medianbarriers & Other Incidentals On Work Order Basis	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,366,912.0	-	-	-	-	-	-	153,854.8	185,251.4	-	339,106.2	1,305,913.6	6/5/2019	8/7/2018	72	8/6/2024	
066H680	Construction At Various Routes In Various Countiesguardrail End Section Replacement On Various Routin Dekalb And Kendall Counties. Fed Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,825,831.6	-	-	-	-	-	-	-	-	-	-	1,823,131.6	6/5/2019	10/19/2018	72	10/18/2024	
066H680	Construction At Various Routes In Various Countiesguardrail End Section Replacement On Various Routin Dekalb And Kendall Counties. Fed Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,825,831.6	-	-	-	-	-	-	-	45,202.3	-	45,202.3	1,823,131.6	6/5/2019	10/19/2018	72	10/18/2024	
066H680	Construction At Various Routes In Various Countiesguardrail End Section Replacement On Various Routin Dekalb And Kendall Counties. Fed Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,825,831.6	-	-	-	-	-	261,175.3	100,948.3	19,055.0	65,293.8	446,472.4	1,823,131.6	6/5/2019	10/19/2018	72	10/18/2024	
066H710	Construction At Fap-840, On Il 50 From 0.45Mi N Of 6000N Rd To 0.11 Mi N Of 2000 E Rd. Kankakee Co. 2000E Rd. Shoulder Widening & Rumble Strips. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	532,882.2	-	-	-	-	-	-	-	22,491.0	-	22,491.0	532,882.2	6/5/2019	7/16/2018	48	7/15/2022	
066H730	Construction At Fap-697, I9 From N 2300 E Rd To N 2800E Rd. Shoulder Widening & Rumble Strips Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,014,884.7	-	-	-	-	-	-	-	-	-	-	1,014,884.7	6/5/2019	7/23/2018	72	7/22/2024	
066H740	Construction At Fai-80, Sn 006-0115 Carrying Fas 253(Ch10) Over Fai 80 Appr 1.25 Mi Of Henry Co Lainein Bureau County. Cleaning And Painting Bridge Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	260,706.3	-	-	-	-	-	-	-	-	-	-	260,706.3	6/5/2019	3/5/2018	48	3/4/2022	
066H750	Construction At Fai-80, Sn 006-0124 Carrying Tr 188 Over Fai 80 Approx 4.3Mi W Of Il 26 In Bureau Cocleaning And Painting Bridge. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	200,802.0	-	-	-	-	-	-	-	-	-	-	200,802.0	6/5/2019	3/5/2018	48	3/4/2022	
066H760	Construction At Fai-57, Sn 038-0132 Carrying Tr 269(E 1100N Rd)Over Fai 57 Approx 4.67Mi S Of Onarga Interchange. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	188,350.0	-	-	-	-	-	-	-	-	-	-	188,350.0	6/5/2019	4/11/2018	48	4/10/2022	
066H770	Construction At Fai-80, Sn 006-0131 Carrying Fas 1230/Ch27 Over Fai80 Approx .5 Mi W Of I-180 In Bureau Co. Cleaning And Painting Bridge. Federalhighway Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	201,662.0	-	-	-	-	-	-	-	3,487.5	-	3,487.5	201,662.0	6/5/2019	3/5/2018	48	3/4/2022	
066H780	Construction At Fai-80, Sn006-0132 Carrying Fas-2750 E Rd/Ch19 Over Fai 80 3 Mi E Of I-180 In Bureaucounty. Cleaning And Painting Bridge. Federal Highway Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	200,412.0	-	-	-	-	-	-	-	-	-	-	200,412.0	6/5/2019	3/5/2018	48	3/4/2022	
066H790	Construction At Fap-587, Sn 006-0097 Carrying Il 92 Over Green River W Of I 40 In Bureau County Cleaning And Painting Structural Steel. Federal Highway Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	197,620.0	-	-	-	-	-	-	-	-	-	-	192,527.5	6/5/2019	3/5/2018	48	3/4/2022	
066H810	Construction At Fap-646, Il 40 Over Hennepin Canal Approx 0.4Mi S Of I80. Bureau County. Cleaning And Painting All Structural Steel. Federal Highwayadmin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	56,765.0	-	-	-	-	-	-	-	3,173.2	-	3,173.2	56,765.0	6/5/2019	2/26/2019	48	2/25/2023	
066H820	Construction At Fap-646, Il 40 Over The Bnsl Railway, 2.7Mi S Of Us 6/34 In Bureau County Clean And Paint Bridge Sn 006-0138. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	90,570.0	-	-	-	-	-	-	-	30,900.0	-	30,900.0	90,570.0	6/5/2019	4/16/2018	48	4/15/2022	
066H840	Construction At Il 47 Bridge Over The Illinois River And I & M Canal In Grundy County Washing And Concrete Sealing Bridge. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	53,993.1	-	-	-	-	-	-	-	-	-	-	53,588.5	6/5/2019	3/7/2018	48	3/6/2022	
066H850	Construction At Fap-786, Il 170, Sn 050-0246 Over The Illinois River & River Rd In LaSalle County Washing And Concrete Sealing Bridge. Federal Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	43,989.3	-	-	-	-	-	-	-	-	-	-	43,812.0	6/5/2019	3/7/2018	48	3/6/2022	
066H860	Construction At Fas-268A Ch 15, Sn050-0219 Over The Illinois River In LaSalle County. Washing And Concrete Sealing Bridge. Federal Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	43,641.7	-	-	-	-	-	-	-	-	-	-	43,641.7	6/5/2019	3/7/2018	48	3/6/2022	
066H870	Construction At Fap-68, Sn 050-0180 I123/71 Over The Illinois River & Access Rd In LaSalle County Washing And Concrete Sealing Bridge. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	49,999.2	-	-	-	-	-	-	-	-	-	-	48,286.5	6/5/2019	3/7/2018	48	3/6/2022	
066H890	Construction At Fap-619, Sn 050-0237 Carrying Fap6198(Il 351) Over The Il River In LaSalle County Washing And Concrete Sealing Bridge. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	42,999.1	-	-	-	-	-	-	-	-	-	-	42,761.5	6/5/2019	3/7/2018	48	3/6/2022	
066H900	Construction At Fap-46, Il 251 Sn 050-0079 Over Illinois River In LaSalle County. Washing And Concrete Sealing Bridge. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	47,999.5	-	-	-	-	-	-	-	-	-	-	47,122.9	6/5/2019	3/7/2018	48	3/6/2022	
066H920	Construction At Fap-607, Us 52. Kendall County. Install Red And Yellow Flashing Beacons. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	59,096.0	-	-	-	-	-	-	2,658.0	-	54,805.9	57,463.9	57,463.9	6/5/2019	10/17/2019	48	10/16/2023	
066H960	Construction At Fai-80, From Fox River Br N Of Ottawa To W Of Ch 15 Interchg N Of Marseilles. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	39,805.4	-	-	-	-	-	2,185.0	546.3	546.3	546.3	3,823.8	39,805.4	6/5/2019	4/9/2018	48	4/8/2022	
066H970	Construction At Fai-57, From 0.6 Mi N Of Il 116 To N Of Clifton. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	205,095.9	-	-	-	-	-	-	-	-	-	-	183,464.1	6/5/2019	4/13/2018	48	4/12/2022	
066H980	Construction At Fai-57, Microsurfacing Along Centerline N. Bound & S. Bound Lanes Of I57 From N Of Il 50 Interchange To Will Co Line. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	435,443.4	-	-	-	-	-	-	-	-	-	-	435,443.4	6/5/2019	6/8/2018	48	6/7/2022	
066H990	Construction At Fai-55 & 57, Il 116/I55 Interchg: I123/I55: I150/I57 Kankakee & Livingston County Removal, Replacement And Rewiring Of Lght Towers Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	723,172.7	-	-	-	-	-	219,490.9	261,361.1	24,416.6	54,872.7	560,141.2	590,844.0	6/5/2019	2/27/2018	48	2/26/2022	
066J020	Construction At Fap-673, Sn 053-0066 Carrying Il16 Over Turkey Ck Approx. 1.1Mi E Of I55 (West Ofpontiac).Livingston Co. Various Repairs To Sn 053-0066 Carrying Il 116 Over Turkey Creek.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	388,962.1	-	-	-	-	-	51,195.7	12,798.9	12,798.9	12,798.9	89,592.5	388,119.5	6/5/2019	7/17/2018	48	7/16/2022	
066J040	Construction At Fap-627, Il 71. LaSalle County. Remove And Replace Parking Lot.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	296,059.4	-	-	-	-	-	188,428.2	56,110.3	9,674.6	370,132.0	624,345.1	283,348.3	6/5/2019	2/26/2019	48	2/25/2023	
066J040	Construction At Fap-627, Il 71. LaSalle County. Remove And Replace Parking Lot.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	296,059.4	-	-	-	-	-	-	-	-	-	-	283,348.3	6/5/2019	2/26/2019	48	2/25/2023	
066J050	Construction At Fai-80, From The 2750E Rd Overpassto The Il 89 Overpas. Install 5.82 Miles Of High Tension Cable Median Barrier. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	763,936.1	-	-	-	-	-	-	-	-	-	-	740,233.1	6/5/2019	7/12/2018	48	7/11/2022	
066J060	Construction At Fai-57, From Just N Of Minnie Ck To 0.2Mi N Of River Rd. Kankakee County. Install High Tension Cable Median Barrier. Fed Hwy Admin Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	595,055.3	-	-	-	-	-	-	-	-	-	-	595,055.3	6/5/2019	7/12/2018	48	7/11/2022	
066J070	Construction At Fai-57, 2.37 Mi From 6000N Rd To 7Mi S Of 9000N Rd.Kankakee County.Install High Tension Cable Median Barrier.Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	399,964.7	-	-	-	-	-	388,714.7	97,178.7	97,178.7	97,178.7	680,250.8	399,964.7	6/5/2019	6/3/2019	48	6/2/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
066j090	Construction At Fap-317, Us24 From Ii 1(South Leg)To N 2580 E Rd. Iroquois County. Shoulder Wideningand Rumble Strips. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	608,862.9	-	-	-	-	-	557,881.1	225,223.0	313.6	139,470.3	922,887.9	608,862.9	6/5/2019	5/23/2019	48	5/22/2023	
066j100	Construction At Fap-940,149 From E 2600N Rd. Us45/52 To E2200N Rd. Iroquois County. Shoulder Widening And Rumble Strips. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	982,992.7	-	-	-	-	-	917,273.8	24,318.9	229,318.5	229,318.5	1,400,229.6	982,992.7	6/5/2019	5/23/2019	48	5/22/2023	
066j110	Construction At Fap-840,11 49 From N Of E 4300N Rdo 200' S Of Mud Creek,Iroquois County.Shoulder Widening & Install Rumble Strips. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,167,118.2	-	-	-	-	-	129,427.4	401.2	110.8	32,356.8	162,296.2	1,167,118.2	6/5/2019	4/3/2019	72	4/2/2025	
066j120	Construction At Fap-553,11 72 From Just E Of Irenerd To Just W Of Malta Rd. Dekalb County. Widen Shoulders And Install Rumble Strips. Fed Hwy Admincontract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	442,521.3	-	-	-	-	-	4,875.0	3,500.0	1,218.8	1,218.8	10,812.5	8,375.0	6/5/2019	7/15/2019	48	7/14/2023	
066j130	Construction At Il 72 & Il 23 Intersection Dekalb County. Install Spam Wire Mounted 4-Way Flashing Red Beacon. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	72,298.4	-	-	-	-	-	-	29,099.5	39,323.2	-	68,422.7	71,467.9	6/5/2019	2/11/2019	48	2/10/2023	
066j160	Construction At Fai-80, 1Mi W Of Il 26 To 0.6Mi E Of I-80. 6.16 Miles Of Ci Microsurfacing Joint Repair. Bureau County.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	374,647.6	-	-	-	-	-	-	-	-	-	365,537.3	6/5/2019	7/12/2018	48	7/11/2022		
066j170	Construction At Various Routes. Intermittent Milling And Resurfacing In Various Locations In Lascalle County. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,135,494.0	-	-	-	-	-	1,351.9	338.0	338.0	338.0	2,365.8	1,135,494.0	6/5/2019	7/11/2018	48	7/10/2022	
066j210	Construction At Fai-57, 0.7Mi N Of Iroquois Co Ln To S To S Of Kankakee River. 7.51 Miles Of Intermittentresurfacing On I-57. Kankakee Co. Fed Hwy Admin Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,177,511.7	-	-	-	-	-	455,698.1	67,918.8	113,924.5	113,924.5	751,465.9	2,177,511.7	6/5/2019	7/16/2018	72	7/15/2024	
066j230	Construction At Fap-753,Us30,From Little Rock Ck To 3 Mi E Of Rees St In Hinkley,Dekalb County. Resurface And Ada Improvements.Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	854,794.2	-	-	-	-	-	38,424.6	614,164.4	149,007.5	452,981.0	1,254,577.4	832,999.6	6/5/2019	7/17/2019	48	7/16/2023	
066j300	Construction At Fai-39, Begin @ Marshall/Lasalle County Line & End @ S Abutment Of Sn 050-0191 (Illinois River). Class A Pavement Patching And Pavement Marking.	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	231,929.4	-	-	-	-	-	-	-	-	-	227,648.7	6/5/2019	7/17/2018	48	7/16/2022		
066j310	Construction At Fai-55, 155 Begin @ Mclean/Livingston Co Ln End At Grundy/Will Co Line. Grundy And Livingston Counties. Class A Pavement Patching Andpavement Markings.	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	824,621.3	-	-	-	-	-	-	-	-	-	824,558.3	6/5/2019	7/17/2018	48	7/16/2022		
066j330	Construction At Fai80 Class B Patching On I47 Andclass A & B Patching On Ramps Of I80 And I47 Interchange	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	140,609.1	-	-	-	-	-	5,969.9	2,335.4	6,523.5	1,492.5	16,321.2	140,609.1	6/5/2019	8/27/2018	48	8/26/2022	
066j370	Construction At Fas1247 Us 6 Over King Creek Edge Of Mineral,Bureau County. Remove And Replace Concrete Deck,Bearing,Expansion Joint,Floor Drain,Guardrail/Terminal Section Install Railing.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	434,245.7	-	-	-	-	-	157,563.3	90,017.0	39,390.8	39,390.8	326,362.0	391,357.5	6/5/2019	2/11/2019	48	2/10/2023	
066j400	Construction At Fai180 Sn078-0001 Carrying I180 Over The Il River East Of Ii26 West Of Hennepin. Hma Wearing Surface Removal/Replacement & PatchingFed Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	587,268.6	-	-	-	-	-	12,229.5	3,057.4	3,057.4	3,057.4	21,401.6	587,268.6	6/5/2019	8/27/2018	48	8/26/2022	
066j410	2.75' Mill/Resurface Mainline Pmnt & Parking On Il 23,Sycamore To Genoa.Includes Ada/Guardrail Update & Drain Work (Dekalb) Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		9024944270001100	Preliminary engineering and construction engineering and contract costs of construction	3,661,661.0	-	-	-	-	-	-	-	-	197,635.2	197,635.2	197,635.2	6/28/2019	6/8/2020	72	6/7/2026	
066j420	Construction At Fap-796, Il 115, 0.7 Mi S Of Main St In Cabery. Ford County. Remove And Replace Concrete Box Culvert.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	39,957.6	-	-	-	-	-	4,710.0	4,970.0	1,107.6	1,177.5	11,965.1	39,957.6	6/5/2019	3/5/2019	48	3/4/2023	
066j430	Construction At Fai-180 Sn006-0038/006-0039 Over Fai-80 Intrching Approx 4 Miles E Of Prisceton. Bureau County.Clean & Paint Structural Steel.Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	403,312.5	-	-	-	-	-	265,927.5	66,481.9	6,560.0	10,000.0	348,969.4	403,312.5	6/5/2019	2/20/2019	48	2/19/2023	
066j440	Construction At Fap-627,11 71 Over Covell Ck Approx 7.38 M E Of Il 178. Lascalle County. Clean And Paint Structural Steel. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	228,410.0	-	-	-	-	-	173,330.0	43,332.5	37,155.0	7,500.0	261,317.5	228,410.0	6/5/2019	4/15/2019	48	4/14/2023	
066j450	Construction At Fap-553,11 72,Sn019-0030 Over Owenscreek 1.3 M W Of Kirkland. Dekalb County. Clean & Paint Structural Steel. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	153,460.0	-	-	-	-	-	-	72,820.0	66,090.0	7,500.0	146,410.0	153,460.0	6/5/2019	4/15/2019	48	4/14/2023	
066j460	Construction At Fap-698, I89 Over A Branch Of Brush Creek Approx .8 Mi S Of Arlington.Bureau Countycleaning And Painting All Structural Steel.Fed Hwyadmin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	58,165.0	-	-	-	-	-	-	16,025.9	-	-	16,025.9	58,165.0	6/5/2019	2/26/2019	48	2/25/2023	
066j480	2.766 Mi Of Milling & Resurfacing/Ada Improvementsfrom .8 Mi W Of Boyce Memorial Dr To Champlain Stn Ottawa (Lasalle) Federal Highway Admin Contracteligible For Federal Reimbursement.	Non-Bond		9024944270001100	Preliminary engineering and construction engineering and contract costs of construction	3,750,838.6	-	-	-	-	-	-	-	-	1,388,269.5	1,388,269.5	1,388,269.5	6/28/2019	4/9/2020	72	4/8/2026	
066j490	Construction At Fap-68, Il 23 Over Vermilion River & Bnsf Rr In Livingston Co. Remove Existing Paved Shoulders With Curbs	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	265,959.0	-	-	-	-	-	6,423.5	6,902.5	1,605.9	1,605.9	16,537.7	265,959.0	6/5/2019	12/7/2018	48	12/6/2022	
066j500	Construction At Fap-68, Ii23 Begin @ Ii23 & 1.34Mi N Of Oakley Ave End @ Ii23/ N 17Th Rd,Richards Rd.Lasalle County. Pavement Patching, Remove And Replace Curb, Gutter And Concrete Median.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	103,209.0	-	-	-	-	-	99,834.0	24,958.5	24,958.5	24,958.5	174,709.5	103,209.0	6/5/2019	4/4/2019	48	4/3/2023	
066j510	Construction At Various Routes. Various Counties. Repair High Tension Cable Median Barriers, Guardrails, Attenuators, Etc.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,188,019.2	-	-	-	-	-	14,832.8	98,353.9	244,617.7	69,019.6	426,824.0	896,129.0	6/5/2019	7/11/2019	72	7/10/2025	
066j520	Construction At Various Routes In Various Countieswithin District 3. Sealing Bridge Decks With The Parapets/Curbs On Numerous Structures. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	143,214.7	-	-	-	-	-	135,585.1	1,187.3	33,896.3	544,026.0	714,694.6	143,214.7	6/5/2019	12/14/2018	48	12/13/2022	
066j530	Construction At Fap-681, Il 116 From Pearl St In Pontiac To Il 47. Livingston County.Microsurfacingexisting Pavement.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	540,299.1	-	-	-	-	-	485,391.1	121,347.8	4,818.7	121,347.8	732,905.4	538,558.8	6/5/2019	4/3/2019	48	4/2/2023	
066j540	Construction At Fap-46/Fap-610,11 251 From.3Mi S Of N 31St Rd To I80.Fap-46 From I80 To.1 M Sof Us6.Lasalle County.Crack/Join Seal.& Microsurfaced Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	700,973.8	-	-	-	-	-	249,306.2	1,484,783.0	5,147.9	235,151.5	1,974,388.6	553,383.7	6/5/2019	4/1/2019	47	3/31/2023	
066j550	Construction At Fap-311,11 71,From 6 Mi N Of I 80To Us 52. Lascalle County. Joint And Crack Sealing.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	41,608.4	-	-	-	-	-	40,152.4	10,038.1	10,038.1	10,038.1	70,266.6	41,608.4	6/5/2019	4/18/2019	48	4/17/2023	
066j560	Construction At Fap-326, From S Of Galena Rd To S Of Kennedy Dr In Yorkville. Kendall County. Milling And Resurfacing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	919,181.1	-	-	-	-	-	715,145.2	107,138.9	71,561.3	25,335.7	919,181.1	919,181.1	6/5/2019	7/18/2019	72	7/17/2025	
066j570	Class A Patching On Ramp Terminals & Class B Patching On Ramp Pavements & Us 52 Mainline Pavements At Interchanges Fai 39 & Us 52 (Lasalle)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	509,948.9	-	-	-	-	-	-	-	15,000.0	494,948.9	509,948.9	509,948.9	6/28/2019	2/18/2020	48	2/17/2024	
066j580	Construction At Fap-71/Fap40,11 115 Just S Of Rr Tracks In Roberts & N Of 1300N Rd Intersection. Ford County. Remove And Replace Culverts.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	137,960.0	-	-	-	-	-	5,896.0	111,326.0	16,288.0	1,474.0	134,984.0	133,510.0	6/5/2019	8/21/2019	48	8/20/2023	
066j590	Construction At Fap-796, Il 115 Located 0.4Mi N Of5000 S Rd. Kankakee County. Remove And Replace Cross Road Culvert.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	32,945.0	-	-	-	-	-	-	-	-	31,225.0	31,225.0	32,650.0	6/5/2019	4/9/2019	48	4/8/2023	
066j600	Construction At Fai-39, From Marshall Co Ln To Lee Co Ln On I39 In Lascalle County Spraying Weeds Along I-39	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	34,987.6	-	-	-	-	-	-	535,942.0	-	-	535,942.0	34,987.6	6/5/2019	12/19/2018	48	12/18/2022	
066j630	3.069 Mi Of Milling/Resurfacing From .1 Mi N Of Armour Rd In Bourbonnais To Il 17 In Kankakee. (Kankakee) Federal Highway Admin Contract Eligiblefor Federal Reimbursement.	Non-Bond		9024944270001100	Preliminary engineering and construction engineering and contract costs of construction	4,614,477.8	-	-	-	-	-	-	-	-	247,520.9	247,520.9	247,520.9	6/28/2019	6/8/2020	72	6/7/2026	
066j660	Construction At Fap-326 & 786,114,11 Ave To S Of Jefferson St In Morris.Ill 70,Us6 To S Of Cax Rr Inseneca.Grunsky Co. Intermittent Milling & Resurface.Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	407,408.0	-	-	-	-	-	80,945.7	254,740.9	43,639.8	20,236.4	399,562.8	397,326.3	6/5/2019	6/4/2019	48	6/3/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
066J670	Construction At Various Routes.Grundy And Livingston Counties.Application Of Spray Mixtures Once In The Spring And Once In The Summer Along Various Routes.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	126,725.0	-	-	-	-	-	54,340.7	13,585.2	13,585.2	13,585.2	95,096.2	126,725.0	6/5/2019	2/14/2019	48	2/13/2023	
066J680	Construction At Il 1 & Il 17, Iroquois County. Install Back Up Generators.Remove/Replace All Electrical,Plumbing,Hvac And Mechanical Equipment.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,974,400.0	-	-	-	-	-	75,000.0	18,750.0	18,750.0	1,787,875.0	1,900,375.0	1,862,875.0	6/5/2019	7/8/2019	72	7/7/2025	
066J720	Bridge Repair Sn 050-01631-39 Above B&N Rr,0.8 Mi Of Us 34 (Lasalle) Fed Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	568,613.6	-	-	-	-	-	-	-	22,500.0	54,158.0	76,658.0	76,658.0	6/5/2019	12/3/2019	48	12/2/2023	
066J740	Construction At Fai-80, 0.5Mi W Of Sn050-0228-0229To 0.5Mi E Of Sn050-0220/0221 In Lasalle.Lasalle County.Reconstruct Median Crossover & Shoulder.FedHwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	798,595.4	-	-	-	-	-	295,723.2	328,115.9	42,973.7	73,930.8	740,743.6	666,812.8	6/5/2019	7/8/2019	48	7/7/2023	
066J810	Construction At Fap-322A, Il 1 Near Millford, Iroquois County. Weed Spraying And Seeding For Prairie Grass.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	54,611.0	-	-	-	-	-	3,636.0	29,715.0	909.0	909.0	35,169.0	33,351.0	6/5/2019	8/19/2019	48	8/18/2023	
066J830	Construction At Various Routes. Kankakee County. Joint Crack Sealing And Joint Microsurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	301,381.3	-	-	-	-	-	144,748.7	156,632.5	36,187.2	627,688.0	965,256.5	301,381.3	6/5/2019	7/19/2019	48	7/18/2023	
066J840	Construction At Fai-39, From Marshall Co Ln To 0.4Mi N Of Ch54 W Of Tonica, Lasalle County. Pavement Patching, Stripline, And Crack Sealing.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	769,777.4	-	-	-	-	-	519,820.2	249,957.2	129,955.1	129,955.1	1,029,687.5	769,777.4	6/5/2019	7/15/2019	48	7/14/2023	
066J850	Construction At Fai-39,From Us34 Mp 70 To .3 Mi S Of Lee Co Line. Lasalle County. Patching,Pavement Stripping And Crack Sealing.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,162,923.4	-	-	-	-	-	700,328.0	459,600.2	175,082.0	175,082.0	1,510,092.2	1,159,928.2	6/5/2019	7/8/2019	72	7/7/2025	
066J860	Bridge Deck Concrete Sealing At Various Bare Concrete Bridge Decks. (Various) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	159,900.0	-	-	-	-	-	-	-	1,674.9	-	1,674.9	1,674.9	6/5/2019	12/12/2019	48	12/11/2023	
066J870	Construction At Fap-615/646,Il26,180 S Of Railroadave,Princeton,Bureau Co.Route/Seal Trnsrvs/Primarycracks,Clean/Seal Second Crack,Microsurface Centered Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	315,042.2	-	-	-	-	-	192,690.9	2,118,211.0	45,355.2	48,172.7	2,404,429.7	315,042.2	6/5/2019	7/18/2019	48	7/17/2023	
066J880	Construction At Fap-68,Il23, 3Mi N Of Oakley Ave To Grove St.In Streator & On Il23, 9Mi S Of Co Ln To 9Th St.In Cornell.Lasalle Co.Routing & Sealing Fed Hwy Admin Contract Elible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	74,198.8	-	-	-	-	-	3,150.0	1,231,982.0	18,317.6	787.5	1,254,237.1	74,198.8	6/5/2019	7/23/2019	48	7/22/2023	
066J890	Construction At Fap573,Us30 From 2Mi E Of Hickory In Waterman-Little Rock Ck & .3Mi E Of Rees St In Hinckley,DeKalb Co.Route/Seal Cracks.Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	51,709.3	-	-	-	-	-	1,875.0	1,126,162.0	468.8	468.8	1,128,974.5	51,709.3	6/5/2019	7/23/2019	48	7/22/2023	
066J970	Construction At Fai-39, Us6 & Il 251 Interchange, Lasalle County. Pavement Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	264,483.6	-	-	-	-	-	181,195.9	2,189,867.0	4,329.5	45,299.0	2,420,691.3	264,483.6	6/5/2019	7/8/2019	48	7/7/2023	
066J980	Construction At Fap307,Il64 @ Peace Rd In Sycamoreto Kane Co Line. DeKalb County. Pavement Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	420,231.0	-	-	-	-	-	267,838.0	66,959.5	148,634.5	66,959.5	550,391.5	416,472.5	6/5/2019	7/15/2019	48	7/14/2023	
066J990	Construction At Fap567,Il38 @ Peace Rd To Sycamore In Cortland, DeKalb County. Class B Pavement Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	163,246.9	-	-	-	-	-	141,956.2	602,168.0	20,982.3	602,168.0	1,367,274.5	162,938.5	6/5/2019	7/15/2019	48	7/14/2023	
066K010	Construction At Fap-68, Us34/Il23 From Il 23 N Intersection To Il 23 S Intersection. Lasalle County. Class B Pavement Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	323,290.9	-	-	-	-	-	145,840.8	177,450.1	36,460.2	36,460.2	396,211.3	323,290.9	6/5/2019	7/15/2019	48	7/14/2023	
066K020	Construction At Fap-71, Il 54 Champaign Co Ln To 130'E Of Church St In Gibson City, Ford County. Pavement Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	293,709.7	-	-	-	-	-	250,564.0	43,145.6	62,641.0	1,593,920.0	1,950,270.7	293,709.7	6/5/2019	7/8/2019	48	7/7/2023	
066K030	Construction At Fap-71, Il 54 130' E Of Church St In Gibson City To E Of Main St In Melvin, Ford County. Pavement Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	518,710.9	-	-	-	-	-	11,250.0	483,323.7	24,137.1	2,812.5	521,523.4	518,710.9	6/5/2019	7/8/2019	48	7/7/2023	
066K040	Construction At Fap-71, Il 54 @ E Main St In Melvinto Iroquois Co Line. Ford County. Class B Pavement Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	461,348.8	-	-	-	-	-	7,500.0	437,159.4	16,689.4	1,875.0	463,223.8	461,348.8	6/5/2019	7/8/2019	48	7/7/2023	
066K050	Construction At Fas-1522, Us45 Located At Dawn Ave In Paxton To Champaign Co Line. Ford County. Milling,Resurfacing, & Intermittent Patching. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,379,136.4	-	-	-	-	-	60,000.0	15,000.0	15,000.0	1,153,880.0	1,243,880.0	1,213,880.0	6/5/2019	8/28/2019	72	8/27/2025	
066K060	Construction At Fap-332, Il, Us52 To Vermilion Coline, Iroquois County. Pavement Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	471,239.2	-	-	-	-	-	7,500.0	377,357.6	86,381.6	1,875.0	473,114.2	471,239.2	6/5/2019	7/8/2019	48	7/7/2023	
066K070	Construction At Fap-317,Us24 @ 2800E Rd To Indianastate Line, Iroquois County.Class A And B Pavementpatching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	359,479.5	-	-	-	-	-	231,221.5	57,805.4	128,258.0	57,805.4	475,090.3	359,479.5	6/5/2019	7/15/2019	48	7/14/2023	
066K090	Construction At Fap-326,Il47,From 2Nd St In Strawto Ford County Line. Livingston County. Centerline Milling And Resurfacing.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	97,426.8	-	-	-	-	-	4,125.0	91,893.9	1,408.0	1,031.3	98,458.1	97,426.8	6/5/2019	7/15/2019	48	7/14/2023	
066K100	Construction At Various Routes. Grundy County. Bridge Washing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	169,700.0	-	-	-	-	-	168,145.0	841,330.0	42,036.3	841,330.0	1,892,841.3	168,145.0	6/5/2019	7/18/2019	48	7/17/2023	
066K110	Construction At Fai-80, 180 From 4 Mi N Of Senecato 4 Mi W Of Il 47 In Morris, Grundy County. Pavement Patching, Shoulder Repair, And Pavement Stripping.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	310,932.6	-	-	-	-	-	195,213.2	47,216.4	68,503.0	1,088,515.0	1,399,447.6	310,932.6	6/5/2019	7/8/2019	48	7/7/2023	
066K120	Construction At Fai-55, & Il 17 Interchange, Livingston County. Remove And Replace High Mast Light Towers. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	540,781.8	-	-	-	-	-	24,348.4	1,529,516.0	6,087.1	1,529,516.0	3,089,467.4	24,348.4	6/5/2019	7/11/2019	48	7/10/2023	
066K130	Construction At Fap553,Sn0190026 Carrying S Branchof Kishwaukee River @ West Edge Of Genoa,DeKalb Coclean & Paint All Structural Steel Components. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	199,730.0	-	-	-	-	-	6,937.5	97,662.5	93,330.0	1,800.0	199,730.0	199,730.0	6/5/2019	8/1/2019	47	7/31/2023	
066K160	Construction At Fai-39, Nb Sn 005-0211, Lasalle County. Raise Bridge Approach Slab.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	104,549.2	-	-	-	-	-	104,549.2	260,629.0	26,137.3	260,629.0	651,944.4	104,549.2	6/5/2019	7/1/2019	47	6/30/2023	
066K230	Construction At Fap-332, Il, Kankakee County. Radii Intersection Widening,Foreslopes,Ditches, Milling,Resurfacing And Rumble Strips. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	169,802.5	-	-	-	-	-	6,000.0	92,081.8	1,500.0	49,420.3	149,002.1	147,502.1	6/5/2019	7/11/2019	48	7/10/2023	
066K240	Construction At Fai-57,From Mp 265 To Mp 280 On 157, Iroquois County. Intermittent Milling And Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	827,363.0	-	-	-	-	-	659,356.7	168,006.3	164,839.2	164,839.2	1,157,041.3	827,363.0	6/5/2019	7/11/2019	48	7/10/2023	
066K250	Construction At Fai-55, 155, Mp 232.6 To Mp 233.5 On Both Nb & Sb Lanes, Grundy County. Milling, Resurfacing, And Build 2 Pcc Crossovers. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	4,337,310.8	-	-	-	-	-	101,250.0	3,201,466.2	381,887.2	75,461.3	3,760,064.7	3,760,064.7	6/5/2019	8/29/2019	72	8/28/2025	
066K260	Construction At Fai-57,Sn046-0052 Carrying Us45/52Over Fai 57,Il645/52 & Interchange S Of Kankakee, Kankakee Co.Clean/Paint Structural Steel Component Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	348,558.7	-	-	-	-	-	13,125.0	160,047.3	166,963.2	3,281.3	343,416.8	340,135.5	6/5/2019	8/1/2019	47	7/31/2023	
066K270	Remove & Replace Expansion Joints, Remove & Replacebridge Deck Overlay & Ppe I-Beam On Sn'S 027-0052&027-0053 Carrying I-57 Over Big Four Creek 2.37 Ms Of Il 9, (Ford)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	869,959.9	-	-	-	-	-	-	33,795.0	205,090.1	255,541.9	494,427.0	494,427.0	6/5/2019	11/26/2019	48	11/25/2023	
066K290	3.83 Mi Of Microsurfacing(1-Pass) Full Width On Il71 From Il 89 To Cedar Creeek In Cedar Point, (Lesalle & Putnam) Federal Highway Admin Contracteligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	306,765.0	-	-	-	-	-	-	-	-	220,416.2	220,416.2	220,416.2	6/28/2019	4/3/2020	48	4/2/2024	
066K300	5.76 Mi Smart Overlay Consisting Of Mill/Resurface2" Of Hma & Add Ada, Guardrail, & Improve Drainagee Of Il 40 To Hazelwood Dr In Wyamet,(Bureau) Fed Highway Admn Contract Eligible For Fed Reimbursement	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,697,789.8	-	-	-	-	-	-	-	-	85,500.0	85,500.0	85,500.0	6/28/2019	6/10/2020	72	6/9/2026	
066K340	Construction At Fap-840, Il L49 Approx 0.53Mi N Of 700N Rd @ Station 438+ 19, Iroquois County. Drainage Repairs.	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	179,906.6	-	-	-	-	-	-	120,750.2	59,156.4	-	179,906.6	179,906.6	6/5/2019	10/18/2019	48	10/17/2023	
066K360	Cleaning & Painting Structural Steel: Beams, Bearings, Diaphragms, & All Other Steel Componentson Sn'S 006-0125& 006-0126,(Bureau) Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	416,773.0	-	-	-	-	-	-	-	-	11,250.0	11,250.0	11,250.0	6/28/2019	3/5/2020	48	3/4/2024	
066K370	Clean & Paint Structural Steel: Beams, Bearings, Diaphragms, Drains, & All Other Steel Components, Sn 0019-0036 & 019-0037 (DeKalb) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	246,571.0	-	-	-	-	-	-	-	9,000.0	-	9,000.0	9,000.0	6/28/2019	2/18/2020	48	2/17/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
066K380	Clean & Paint All Structural Steel On Sn 050-0165 Carrying Us Rte 34 Over Fai 39 Interchange Us 34 & I-39. (Lasalle) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	351,131.0	-	-	-	-	-	-	-	15,000.0	-	15,000.0	15,000.0	6/28/2019	2/18/2020	48	2/17/2024	
066K430	District Wide Tree Removal On State Maintained Routes As Needed. (Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	127,900.0	-	-	-	-	-	-	-	5,760.0	-	5,760.0	5,760.0	6/28/2019	2/18/2020	48	2/17/2024	
066K450	3P Milling/Resurfacing(Designed Overlay)& Ada Frombureau County Line To I 251 In Mendota.(Lasalle) Federal Highway Admin Contract Eligible For Federalreimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,104,964.8	-	-	-	-	-	-	-	59,640.0	59,640.0	59,640.0	59,640.0	6/28/2019	5/29/2020	72	5/28/2026	
066K480	Various Bridge Repairs To Sn'S 053-0139(Sb) & 053-0140(Nb) Carrying Fai 55 Over W Fork Of Mazon River 3 Mi Sw Of I Rte 17.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	353,644.4	-	-	-	-	-	-	-	14,250.0	159,499.2	173,749.2	173,749.2	6/28/2019	2/14/2020	48	2/13/2024	
066K490	Bridge Expansion Joint Seal Removal & Replacement, Removal & Replacement Of Existing Bridge Approach Slabs On Sn 053-0047 Carrying Ii 47 Over SMI Creek.3 Mi N Of Ii 116.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	532,960.9	-	-	-	-	-	-	-	22,500.0	22,500.0	22,500.0	22,500.0	6/28/2019	3/31/2020	48	3/30/2024	
066K580	Milling 3" & Resurface 3.75" On 1St Mi. Rest Will Be 3.75" Hma. Parking Lanes/ Ada Improvements, Drain Improvements. 1.34 Mi.(Bureau)Fed Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	967,302.6	-	-	-	-	-	-	-	45,000.0	45,000.0	45,000.0	45,000.0	6/28/2019	5/29/2020	48	5/28/2024	
066K720	4.15 Mi Of Hma Mill/Resurface W/ Spot Guardrail Update & Culvert Cleaning On I 9 From Mclean Catlyn To W Of I847 In Gibson City.(Ford)Federal Hghwyadmin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	2,121,820.0	-	-	-	-	-	-	-	99,000.0	99,000.0	99,000.0	99,000.0	6/28/2019	6/10/2020	72	6/9/2026	
066K740	Clean & Paint All Structural Steel: Beams,Bearingsdiaphragms, Drains, & All Other Steel, Sn 006-0123Carrying Tr 148 Over I-80.(Bureau) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	194,041.0	-	-	-	-	-	-	-	7,500.0	171,750.0	179,250.0	179,250.0	6/28/2019	2/18/2020	48	2/17/2024	
066K750	Weed Spraying On Various Routes In Grundy & Livingston Counties. (Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	27,192.0	-	-	-	-	-	-	-	1,224.0	-	1,224.0	1,224.0	6/28/2019	2/18/2020	48	2/17/2024	
066K800	13.1 Mi Consisting Of 2" Smart Cold Milling & Resurfacing From 9 Mi S Of Ii 17 In Dwight To Ii 116 In Saunemin.(Livingston) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	3,727,955.2	-	-	-	-	-	-	-	973,163.6	973,163.6	973,163.6	973,163.6	6/28/2019	3/26/2020	72	3/25/2026	
066K830	Monitor Traffic Backups On Interstate In Various Counties In Region 2 Using Its-Smart Work Zone Tech Traffic Management.(Various)Fed Highway Admincontract Eligible For Fed Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	988,000.0	-	-	-	-	-	-	-	49,320.0	49,320.0	49,320.0	49,320.0	6/28/2019	3/20/2020	48	3/19/2024	
066K920	Painting & Installing Stone Dumped Riprap To Armor Existing Foreslope Erosion On Nb I-180 .2MIs Of Tr 281 (Sn 006-0126). (Bureau)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	52,700.0	-	-	-	-	-	-	-	2,700.0	2,700.0	2,700.0	2,700.0	6/28/2019	5/27/2020	48	5/26/2024	
664280	Construction At Fap-332,Ii,1117 To North St Anne City Limits. Kankakee County. Milling & Resurface.& Traffic Signal Improvements.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,110,083.2	-	-	-	-	-	127,050.0	2,497,238.0	32,739.3	320,082.4	2,977,109.6	2,977,109.6	6/5/2019	8/6/2019	72	8/5/2025	
668280	Construction At Fap-553, 3.5 Mi W Of Ii 23 In Village Of Kingston, Ii 72. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	807,484.4	-	-	-	-	-	-	-	-	-	-	804,472.6	6/5/2019	1/17/2017	48	1/16/2021	
668380	Construction At Fav-2503, Ii 25 From Kane Co Ln Towaubonsee Ck In Oswego, Kane Co. Milling And Resurfacing On Ii 25. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	684,366.3	-	-	-	-	-	-	3,698.14	-	3,698.14	684,366.3	6/5/2019	7/11/2018	48	7/10/2022		
668530	Construction At Fap-587, Us 34, Sn 050-0189 Little Vermilion River 2.2Mi E Of Ii 251 In Lasalle County.Bridge Replacement (050-0189). Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	1,128,287.0	-	-	-	-	-	40,938.2	10,234.6	10,234.6	10,234.6	71,641.8	1,128,287.0	6/5/2019	12/26/2017	72	12/25/2023	
668790	Construction At Fap-332, On Ii 1 Over Gay Ck.2.3 M S Of Wellington, Iroquois County. Replace Double Box Culvert. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	747,022.5	-	-	-	-	-	407,216.8	281,441.2	23,864.5	101,804.2	814,326.7	747,022.5	6/5/2019	5/23/2019	48	5/22/2023	
668840	Construction At Fap 591 (Us 34) Begin Just E Of Ii 47 In Yorkville To Orchard Rd In Oswego. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	31,331,275.9	-	-	-	-	-	-	-	-	-	-	30,634,569.3	6/5/2019	12/15/2015	72	12/14/2021	
668840	Construction At Fap 591 (Us 34) Begin Just E Of Ii 47 In Yorkville To Orchard Rd In Oswego. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	31,331,275.9	-	-	-	-	-	2,734,473.1	788,594.0	50,761.7	251,068.0	3,824,896.7	30,634,569.3	6/5/2019	12/15/2015	72	12/14/2021	
668850	Construction At Fai-57, N St Over I57, 2Mi N Of Ii 17 In Bradley In Kankakee County. Bridge Replacement(046-0088)North Street Over I-57Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	4,062,547.8	-	-	-	-	-	-	-	-	-	-	3,798,934.9	6/5/2019	1/5/2018	72	1/4/2024	
668850	Construction At Fai-57, N St Over I57, 2Mi N Of Ii 17 In Bradley In Kankakee County. Bridge Replacement(046-0088)North Street Over I-57Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	4,062,547.8	-	-	-	-	-	347,692.6	33,765.7	86,923.1	2,480,802.0	2,949,183.4	3,798,934.9	6/5/2019	1/5/2018	72	1/4/2024	
669560	Construction At Fai-57, Ch 9 (St George Rd) Over I57. Bridge Replacement. Federal Highway Admin Contract Eligible For Fed Reimbursement. Kankakee	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,366,215.0	-	-	-	-	-	40,320.0	17,072.0	10,080.0	10,080.0	77,552.0	3,625,445.4	6/5/2019	12/17/2018	72	12/16/2024	
669560	Construction At Fai-57, Ch 8 (St George Rd) Over I57. Bridge Replacement. Federal Highway Admin Contract Eligible For Fed Reimbursement. Kankakee	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	4,366,215.0	-	-	-	-	-	-	-	-	-	-	3,625,445.4	6/5/2019	12/17/2018	72	12/16/2024	
669560	Construction At Fai-57, Ch 8 (St George Rd) Over I57. Bridge Replacement. Federal Highway Admin Contract Eligible For Fed Reimbursement. Kankakee	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	4,366,215.0	-	-	-	-	-	1,690,326.2	1,120,745.2	265,449.3	39,756.0	3,116,276.7	3,625,445.4	6/5/2019	12/17/2018	72	12/16/2024	
669610	Removal And Replacement Of Sn 046-0087, Larry Power Rd Over I-57. (Kankakee) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	3,949,760.9	-	-	-	-	-	-	-	140,250.0	734,726.5	874,976.5	874,976.5	6/28/2019	3/4/2020	72	3/3/2026	
669680	3P Milling & Resurfacing On Fap 613(Us34) From Henry County Line To 1200N Rd In Bureau County. Federal Highway Admin Contract Eligible For Federalreimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	2,572,903.4	-	-	-	-	-	-	-	-	138,880.0	138,880.0	138,880.0	6/28/2019	5/29/2020	72	5/28/2026	
669820	Construction At Fai 57 (I-57) & 6000N, Intersection Improv @ Us 45/52 And, Ii 50 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	48,734,388.1	-	-	-	-	-	-	-	-	-	-	48,660,262.4	6/5/2019	7/20/2015	72	7/19/2021	
669820	Construction At Fai 57 (I-57) & 6000N, Intersection Improv @ Us 45/52 And, Ii 50 Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	48,734,388.1	-	-	-	-	-	-	-	-	-	-	48,660,262.4	6/5/2019	7/20/2015	72	7/19/2021	
669820	Construction At Fai 57 (I-57) & 6000N, Intersection Improv @ Us 45/52 And, Ii 50 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	48,734,388.1	-	-	-	-	-	70,247.2	17,561.8	14,062.0	98,113.9	199,985.0	48,660,262.4	6/5/2019	7/20/2015	72	7/19/2021	
669820	Construction At Fai 57 (I-57) & 6000N, Intersection Improv @ Us 45/52 And, Ii 50 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	48,734,388.1	-	-	-	-	-	-	-	-	-	-	48,660,262.4	6/5/2019	7/20/2015	72	7/19/2021	
669920	Construction At Fas-1279, Ii 178 From Donaldson St In Utica To The Starved Rock Park Entrance Ii 178 Over Illinois River Sn050-0088 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	26,992,306.2	-	-	-	-	-	-	-	-	-	-	18,219,849.0	6/5/2019	12/20/2016	72	12/19/2022	
669920	Construction At Fas-1279, Ii 178 From Donaldson St In Utica To The Starved Rock Park Entrance Ii 178 Over Illinois River Sn050-0088 Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	26,992,306.2	189,234.2	-	-	33,000.0	222,234.2	2,667,942.5	579,982.5	16,508.2	609,220.4	3,873,653.6	18,219,849.0	6/5/2019	12/20/2016	72	12/19/2022	
669930	Construction At Fap-313, Us34 From Pd Creek To W Of Biggsville Bypass. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	20,330,595.7	-	-	-	-	-	-	-	-	-	-	19,898,660.8	6/5/2019	7/25/2017	72	7/24/2023	
669930	Construction At Fap-591, Over Blackberry Ck & Over Rob Roy Ck, 2.1Mi On Us34 In Yorkville, Kendall County. Adding Lanes, Bridge Removal And Replacemefed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	20,330,595.7	-	-	-	-	-	4,533,777.3	786,719.1	303,912.5	460,126.3	6,084,535.1	19,898,660.8	6/5/2019	7/25/2017	72	7/24/2023	
068A670	Construction At Fap-313, Us34 From Pd Creek To W Of Biggsville Bypass. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	3,014,620.8	-	-	-	-	-	-	-	-	-	-	3,014,266.2	6/5/2019	4/4/2017	72	4/3/2023	
068A760	Resurfacing On Ii Rte 91 From Ii Rte 90E Junction To S Of Parks School Rd In Dunlap (Peoria) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,656,534.7	-	-	-	-	-	-	-	-	596,175.3	596,175.3	596,175.3	6/28/2019	3/31/2020	72	3/30/2026	
068A790	Construction At Fai 74, From Just W Of Tazewell Co Ln Near Deer Ck In Mclean, Tazewell, Woodford Cty10.97 Mi Of Pavement Rubblization, Overlay, & New Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	60,270,853.7	-	-	-	-	-	-	-	-	-	-	39,234,902.4	6/5/2019	6/4/2018	72	6/3/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
068A790	Construction At Fai 74, From Just W Of Tazewell Co Ln Near Deer Ck In Mcalean, Tazewell, Woodford Cty 10.97 Mi Of Pavement Rubblization, Overlay, & New Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	60,270,853.7	-	-	-	-	-	-	-	-	-	-	39,234,902.4	6/5/2019	6/4/2018	72	6/3/2024	
068A790	Construction At Fai 74, From Just W Of Tazewell Co Ln Near Deer Ck In Mcalean, Tazewell, Woodford Cty 10.97 Mi Of Pavement Rubblization, Overlay, & New Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	60,270,853.7	-	-	-	-	-	9,625,100.9	3,222,272.3	897,598.2	6,089,910.8	19,834,882.1	39,234,902.4	6/5/2019	6/4/2018	72	6/3/2024	
068A810	Resurfacing On Il 29 From .2 Mi S Of Cloverdale Rd In Challoche To Dickson Run Creek, N Of Il 6. (Peoria) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		90249442770001100	Preliminary engineering and construction engineering and contract costs of construction	9,793,561.9	-	-	-	-	-	-	-	-	472,500.0	472,500.0	472,500.0	6/28/2019	5/29/2020	72	5/28/2026	
068A900	Construction At Various Routes	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	349,645.0	-	-	-	-	-	-	-	-	-	-	321,721.5	6/5/2019	4/24/2012	48	4/23/2016	
068A910	Construction At Fap-317/30,Us 24 From Maple St In Lewistown To Little America & Il 97 From Us 24 To N Clark Rd.Pulmon County. Resurfacing.Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	3,566,310.8	-	-	-	-	-	2,174,664.7	231,147.1	54,049.6	543,666.2	3,003,527.6	3,566,298.4	6/5/2019	2/20/2019	72	2/19/2025	
068A930	Construction At Fap 669 [(Il 8/Il 116 (Cedar St) Over The Illinois River In Peoria And Tazewell County. Federal Highway Admincontract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	9,413,963.7	-	-	-	-	-	-	-	-	-	-	9,413,963.7	6/5/2019	4/12/2016	72	4/11/2022	
068B000	Construction At Fai-474, Shade Lohman Br Over The Illinois River. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	14,948,740.6	-	-	-	-	-	-	-	-	-	-	14,946,925.6	6/5/2019	12/29/2016	72	12/28/2022	
068B000	Construction At Fai-474, Shade Lohman Br Over The Illinois River. Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	14,948,740.6	-	-	-	-	-	-	-	-	-	-	14,946,925.6	6/5/2019	12/29/2016	72	12/28/2022	
068B440	Construction At Fap 407 (Il 336/Us 67/Il 110, 6.53 Mi On Il 336 (Macomb By-Pass) From Us 67(N) To Us 136(W)-Nb Lanes Only. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	37,826,622.3	-	-	-	-	-	8,626.8	2,156.7	2,156.7	2,156.7	15,096.9	37,826,622.3	6/5/2019	7/16/2015	72	7/15/2021	
068B460	Construction At Fap-317,Us150/Il29 Intrchg & Us15/Us24/Il116 Intrchg & Eb Us150,Mcclugage Brgdpeoria Co.Replace Bridge & Improve Interchanges. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	167,729,502.2	-	-	-	-	-	-	-	-	-	-	14,940,393.9	6/5/2019	5/31/2019	72	5/30/2025	
068B460	Construction At Fap-317,Us150/Il29 Intrchg & Us15/Us24/Il116 Intrchg & Eb Us150,Mcclugage Brgdpeoria Co.Replace Bridge & Improve Interchanges. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	167,729,502.2	-	-	-	-	-	-	1,018,368.7	2,219,676.8	4,352,348.4	7,590,393.9	14,940,393.9	6/5/2019	5/31/2019	72	5/30/2025	
068B590	Construction At Fas-2402/380, Various Locations On Il8 And Us150 Guardrail Removal & Culvert Exten-Sions. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,823,391.3	-	-	-	-	-	482,355.6	270,684.2	120,588.9	2,438,964.0	3,312,592.7	1,748,881.9	6/5/2019	8/7/2018	72	8/6/2024	
068B620	Add Shoulders, Culvert Extensions, & Resurface Il 117 From Cr 700N Near Eureka To N Of Raymond St Ingoodfield. (Woodford) Fed Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	5,375,662.5	-	-	-	-	-	-	177,283.5	-	132,968.5	310,251.9	310,251.9	6/5/2019	12/3/2019	72	12/2/2025	
068B780	Construction At Fap-313/310,Il100/164 From .25 Mi S Of 11Th Ave To .9 Mi E Of 11Th St In Monmouth, Warren County. Resurfacing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	8,384,847.5	-	-	-	-	-	-	-	-	-	-	7,464,867.0	6/5/2019	4/1/2019	71	3/31/2025	
068B780	Construction At Fap-313/310,Il100/164 From .25 Mi S Of 11Th Ave To .9 Mi E Of 11Th St In Monmouth, Warren County. Resurfacing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	8,384,847.5	-	-	-	-	-	3,088,720.4	2,701,679.3	772,180.1	828,832.0	7,391,411.7	7,464,867.0	6/5/2019	4/1/2019	71	3/31/2025	
068C250	Construction At Fap-687, Il 95, 0.3 Mi E Of Shaw Ck Rd & E Of Pheasant Ln Near Marietta.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	364,678.5	-	-	-	-	-	-	15,142.2	-	-	15,142.2	364,678.5	6/5/2019	11/1/2017	47	10/31/2021	
068C470	Establish Obligation For Electrical Maintenance For Lighting, Traffic Signals, & Its Within Dist 4. Split Funded From Co Its Funding, Traffic Sign Maint Funding, & D4 Contract Maint Fundine	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	760,527.1	-	-	-	-	-	-	-	-	-	-	606,631.5	6/5/2019	5/20/2016	25	6/30/2018	
068C490	Construction At Fap698 Sandy Creek At Illo Locatedapprox 2.6 Mi S Of Il18. Insert New Box Culvert Into Existing Box Culvert. Fed Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	423,504.1	-	-	-	-	-	21,746.1	674.4	5,436.5	5,436.5	33,293.5	423,504.1	6/5/2019	8/27/2018	48	8/26/2022	
068C570	Construction At Fai-74, Sn 072-0073 Carrying Bell School Rd Over I74 & I178, I74 N .13 Mi & 2 Mi S Peoria County Superstructure Replacement. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,970,397.3	-	-	-	-	-	-	-	-	-	-	1,382,339.7	6/5/2019	10/17/2019	72	10/16/2025	
068C570	Construction At Fai-74, Sn 072-0073 Carrying Bell School Rd Over I74 & I178, I74 N .13 Mi & 2 Mi S Peoria County Superstructure Replacement. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,970,397.3	-	-	-	-	-	-	131,250.0	-	1,251,089.7	1,382,339.7	1,382,339.7	6/5/2019	10/17/2019	72	10/16/2025	
068C630	Construction At Fas-2463, Il 98, 0.1 Mi E Of Cole Hollow Rd,Sn 090-1002, In North Pekin, Tazewell County. Culvert Replacement. Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	848,775.2	-	-	-	-	-	-	477,573.1	16,454.7	100,845.9	594,873.6	627,761.1	6/5/2019	5/6/2019	48	5/5/2023	
068C640	.535 Mi Of Milling & Resurfacing & Replacement Of Culvert On Il Rte 41 Over Gallitt Creek 1 Mi E Of Prairie City. (Pulmon) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		90249442770001100	Preliminary engineering and construction engineering and contract costs of construction	2,985,796.7	-	-	-	-	-	-	-	-	380,005.4	380,005.4	380,005.4	6/28/2019	4/9/2020	72	4/8/2026	
068C650	Construction At Fas-379,Il167,1 Mi Se Of Us34/ Il167 Sn 048-1002(04) Sn 048-2503(New) & 1.3 Mi Wof Tr 146 N Of Wataga,Knox Co.Replace Culverts.FedHwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,529,121.6	-	-	-	-	-	-	37,500.0	-	469,433.6	506,933.6	506,933.6	6/5/2019	10/25/2019	72	10/24/2025	
068C890	Deck Replacement, Steel Repairs, Rdwy, Nav, Decor Lighting, & Scour Cntrmeasures (Sn 090-0001) Il74Over Illinois River.(Tazewell) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	42,426,546.2	-	-	-	-	-	-	-	2,718,561.5	13,926,933.4	16,645,494.9	16,645,494.9	6/5/2019	12/6/2019	72	12/5/2025	
068C920	Intersection Improvement At Il Rte 40 & Lake Ave In Peoria(Offset Left Turn Lanes).(Peoria)Federalhighway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	915,344.7	-	-	-	-	-	-	-	-	49,320.0	49,320.0	49,320.0	6/28/2019	6/3/2020	48	6/2/2024	
068C970	Construction At Fas-368,On Bus 24,E Of Lynn St In Washington To Us24 W Of Eureka,Elisville Blacktope Of Prairie, City,Tazewell Co.Resurfacing.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	4,114,148.1	-	-	-	-	-	38,848.7	3,892,186.4	70,123.1	87,313.7	4,088,471.8	4,088,471.8	6/5/2019	8/15/2019	72	8/14/2025	
068C980	4.4 Mi Ramp Pavement & 3 Mi Of Class A&B Patching,Resurface Concrete Pavement,Drainage Improvements,& Structural Repairs. (Peoria) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	13,768,358.6	-	-	-	-	-	-	-	-	2,267,857.6	2,267,857.6	2,267,857.6	6/28/2019	4/3/2020	72	4/2/2026	
068D000	Construction At Fap-22,N Of Il 17(W) To Just N Of Stark/Henry Co Line. Henry County. Resurfacing, Patching And Partial Depth Patching. Fed Hwy Admincontract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,608,137.3	-	-	-	-	-	71,250.0	1,536,887.3	17,812.5	17,812.5	1,643,762.3	1,608,137.3	6/5/2019	8/12/2019	72	8/11/2025	
068D090	Construction At Fap-317, Us24 (Washington Bypass) Spring Creek Road E Of Bus24 - Intersection Recon.Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,178,167.0	-	-	-	-	-	7,583.8	8,707.2	1,896.0	1,896.0	20,082.9	1,178,167.0	6/5/2019	7/24/2018	72	7/23/2024	
068D100	Construction At Fas-379, Il 167,Sn 048-2008,1.2 M Located .6 M W Of Il 180 Near Victoria,Knox Countyreplace Culvert,Hma Pavement,Replace Guardrail. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,112,399.8	-	-	-	-	-	-	-	-	-	-	1,092,399.8	6/5/2019	4/4/2019	48	4/3/2023	
068D100	Construction At Fas-379, Il 167,Sn 048-2008,1.2 M Located .6 M W Of Il 180 Near Victoria,Knox Countyreplace Culvert,Hma Pavement,Replace Guardrail. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,112,399.8	-	-	-	-	-	899,243.8	143,750.2	5,830.8	224,811.0	1,273,635.8	1,092,399.8	6/5/2019	4/4/2019	48	4/3/2023	
068D150	Construction At Fap-646, Il Rt 40 (Knoxville Ave) From W Corrington Ave To Pennsylvania Ave In Peoria. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,565,555.2	-	-	-	-	-	991.5	247.9	247.9	247.9	1,735.1	2,471,005.7	6/5/2019	4/13/2018	72	4/12/2024	
068D160	Construction At Fai-74/474,174 From Washington St To Muller Rd & Morton Ave To Main St In Tazewell; I74 Sterling Ave To Union Pc Rr. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	7,323,989.4	-	-	-	-	-	-	-	2,296.5	-	2,296.5	7,323,989.4	6/5/2019	4/9/2018	72	4/8/2024	
068D220	Construction At Fap64,Il29 S Of Us150,War Memorialto Abington St In Peoria,Peoria County,Resurfacing& Improve Ada, Traffic Signals,& Drainage.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,714,200.8	-	-	-	-	-	639,262.8	126,326.0	169,900.6	72,573.5	1,008,062.9	1,714,200.8	6/5/2019	4/2/2019	72	4/1/2025	
068D370	Construction At Various Routes In District 4. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	424,215.3	-	-	-	-	-	197,955.0	49,488.8	140,112.5	49,488.8	437,045.0	424,215.3	6/5/2019	5/31/2017	48	5/30/2021	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
068D410	Replace Both Structures Carrying I-74 Over French Crk, Class B Patch, Variable Depth Milling, Hma Placement, Hma Shldrs, Pavement Markings (Knoxs) Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	4,105,900.0	-	-	-	-	-	-	-	-	177,454.3	177,454.3	177,454.3	6/28/2019	6/10/2020	72	6/9/2026	
068D450	Construction At Fap-30, Il 70/197 For Approx 2400' Just N Of Dickson Mounds Rd. Fulton County. Slope & Toe Repair Including Reconstruct Shoulder And Install Guardrail.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	889,061.7	-	-	-	-	-	73,535.2	353,488.7	447,480.4	18,383.8	892,888.1	874,504.3	6/5/2019	7/16/2019	48	7/15/2023	
068D590	Construction At Fap-404, Il 40 Approx. 1.2 On On Washington St & Industrial Spur. Tazewell County Bridge Repair. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	4,224,591.7	-	-	-	-	-	1,739,015.4	1,049,815.9	338,990.0	434,753.8	3,562,575.1	4,224,411.2	6/5/2019	2/13/2019	72	2/12/2025	
068D660	Construction At Fai-74, In Peoria And Knox Counties	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	926,452.1	-	-	-	-	-	-	-	-	-	-	926,232.1	6/5/2019	9/12/2017	48	9/11/2021	
068D680	Construction At Fap-318, Il 29 From Senachwine Ck In Chillicothe To Il 17E In Sparland. Marshall County Resurfacing, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,994,811.0	-	-	-	-	-	168,750.0	3,074,740.7	498,941.3	246,377.3	3,988,809.3	3,988,809.3	6/5/2019	8/12/2019	72	8/11/2025	
068D690	Construction At Fap-669, Us24/Il29 From Margaret Dr To N Of Lasalle Blvd In Creve Coeur. .97 Mile Ditching, Milling & Resurfacing. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,885,690.4	-	-	-	-	-	-	-	-	-	-	1,857,186.3	6/5/2019	7/19/2018	72	7/18/2024	
068D740	Construction At Fap-2370, Il 26 Approx 2.84 Mi S Of Il 71.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	496,948.5	-	-	-	-	-	-	123,447.0	-	-	123,447.0	496,948.5	6/5/2019	10/27/2017	48	10/26/2021	
068D770	Construction At Fap-673, Il 29/Il 116/Il 8/Us24 Overfarm Ck W Of Camp St In E Peoria. Tazewell County. Bridge Rehabilitation. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	702,521.1	-	-	-	-	-	-	263,675.3	110,754.7	206,983.9	581,413.9	607,128.0	6/5/2019	5/29/2019	48	5/28/2023	
068D790	Construction At Fai-39, I39 From Mclean Co Ln To 25Mi N Of Us24 On Bridge At Us24 At El Paso Intrchg, Woodford County. Resurfacing & Bridge Repairs. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	14,016,215.2	-	-	-	-	-	8,268,045.1	2,063,441.8	364,956.5	758,217.0	11,454,660.4	13,998,185.1	6/5/2019	2/20/2019	72	2/19/2025	
068D810	Construction At Various Routes. Apply Concrete Sealer To Bridge Decks At Various Locations. Various Counties In District 4.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	200,333.1	-	-	-	-	-	14,148.8	3,537.2	3,537.2	3,537.2	24,760.3	200,333.1	6/5/2019	7/9/2018	48	7/8/2022	
068D850	Construction At Fap-317, Us24/Il116 Interchange Just E Of Mcclugage Br In Tazewell Co. Bridge Repairproject. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,214,922.8	-	-	-	-	-	-	-	66,330.9	913.8	67,244.7	2,214,922.8	6/5/2019	12/7/2018	72	12/6/2024	
068D850	Construction At Fap-317, Us24/Il116 Interchange Just E Of Mcclugage Br In Tazewell Co. Bridge Repairproject. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	2,214,922.8	-	-	-	-	-	496,134.1	598,106.7	124,033.5	124,033.5	1,342,307.8	2,214,922.8	6/5/2019	12/7/2018	72	12/6/2024	
068D860	Rehabilitation To Sn 094-0041 Carrying Us 34 Over Us 67 & Sn 094-0033 Carrying Us 24 Over Besf Rr, Sw Of Monmouth. (Warren) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,601,395.0	-	-	-	-	-	-	-	-	325,386.9	325,386.9	325,386.9	6/28/2019	3/2/2020	72	3/1/2026	
068D880	Construction At Fap-693, I39 From 27 Mi E Of Us24 To The Mcnaughton Br. Peoria County. Milling And Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,967,732.9	-	-	-	-	-	36,018.3	1,929,915.9	9,004.6	1,798.7	1,976,737.5	1,967,732.9	6/5/2019	8/20/2019	72	8/19/2025	
068D890	Construction At Various Routes In Various Counties. Tree Removal For Emerald Ash Borer Control	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	175,544.0	-	-	-	-	-	5,018.6	1,254.7	1,254.7	1,254.7	8,782.6	166,457.6	6/5/2019	1/4/2018	48	1/3/2022	
068D940	Construction At Fap-315, 317, Us 136, Us24, Il100. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,738,692.9	-	-	-	-	-	-	-	-	-	-	1,727,889.8	6/5/2019	4/13/2018	72	4/12/2024	
068D980	Construction At Fap-404, Il 40, William Kumpf Blvd, Perry Ave, Glendale Ave. Peoria County. Surfacing Maintenance. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	956,050.3	-	-	-	-	-	607,613.9	257,070.9	78,534.9	151,903.5	1,095,123.2	956,050.3	6/5/2019	5/21/2019	48	5/20/2023	
068D990	Construction At Various Routes On I74 & Detour Routes For Murray Baker Bridge. Peoria County. Temporary Signage. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	829,231.1	-	-	-	-	-	22,500.0	5,625.0	473,344.5	119,221.2	620,690.6	615,065.6	6/5/2019	7/15/2019	48	7/14/2023	
68	Construction At Fap-693, @ 500 West Pearl St In Tremont. Building Demolition. Tazewell County.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	37,008.9	-	-	-	-	-	-	-	-	-	-	36,260.1	6/5/2019	7/12/2018	48	7/11/2022	
6.8E+21	Construction At Fai-474/74, Several Bridges In Tazewell County. Paint 5 Bridges In Tazewell County. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	871,891.0	-	-	-	-	-	235,397.0	1,455,396.0	58,849.3	1,455,396.0	3,205,038.3	871,891.0	6/5/2019	7/11/2018	48	7/10/2022	
6.8E+31	Construction At Fap-317, @ Intersection Of Us R24& Cameron Ln (I19). Peoria Co. Installation Of Traffic Signals & An Eastbound LeR-Turn Ln. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	561,450.2	-	-	-	-	-	-	-	-	-	-	561,450.2	6/5/2019	7/16/2018	48	7/15/2022	
6.8E+41	Construction At Fai-155, 31 Mi On Us150, Il 26 & I-155 In Peoria, Putnam, Tazewell Counties 31 Miles Of Crack And Joint Sealing.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	163,159.8	-	-	-	-	-	-	-	-	-	-	163,159.8	6/5/2019	4/23/2018	48	4/22/2022	
6.8E+51	Construction At Fap-646/317, Pollinator Restoration Along Il 40/Us24 In Starks & Tazewell Counties.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	35,976.5	-	-	-	-	-	-	-	7,091.9	-	7,091.9	35,976.5	6/5/2019	6/18/2018	48	6/17/2022	
6.8E+71	Construction At Various Routes. Pavement Marking In Various Counties In District 4.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	432,040.9	-	-	-	-	-	-	-	-	-	-	431,565.1	6/5/2019	6/18/2018	48	6/17/2022	
6.8E+81	Construction At Various Routes. Guardrail And Cable Guardrail Repairs At Various Locations In District 4. Various Counties	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	633,202.2	-	-	-	-	-	82,486.3	20,621.6	20,621.6	20,621.6	144,350.9	633,202.2	6/5/2019	6/26/2018	48	6/25/2022	
6.8E+91	Construction At Fap-622 I97 Approx 2.5 Miles S Of Cuba. Replace 4 X 6 Culvert And Repair Slope	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	342,403.8	-	-	-	-	-	-	-	-	-	-	331,189.0	6/5/2019	8/27/2018	48	8/26/2022	
6.8E+111	Construction At Fap-653, Sn 062-0037 Carrying Il 18 Over Sandy Ck, 0.1 Mi W Of Il Rt 26 In Marshall County. Repair Bridge Sn 062-0037	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	566,481.1	-	-	-	-	-	250,544.0	186,683.5	999.0	62,636.0	500,862.5	566,481.1	6/5/2019	12/14/2018	48	12/13/2022	
6.8E+141	Construction At Fau-6757, Us150 Meadows Ave Over Farm Ck, Tpw Rr & Norfolk Southern Rr In East Peoria. Tazewell County. Substructure Repairs.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	173,742.8	-	-	-	-	-	-	-	-	166,101.5	166,101.5	169,101.5	6/5/2019	5/1/2019	47	4/30/2023	
6.8E+161	Construction At Various Routes. Peoria County. Culvert Lining. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	822,540.0	-	-	-	-	-	-	19,500.0	409,403.9	255,010.4	683,914.3	683,914.3	6/5/2019	10/22/2019	48	10/21/2023	
6.8E+171	Construction At Fap-317, Sn 102-0007 Carrying Us Rt 24 Over Walnut Ck, 0.5 Mi W Of Il 117 In Woodford Bridge Repairs. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	573,050.1	-	-	-	-	-	323,627.9	51,130.3	80,907.0	80,907.0	536,572.1	572,181.0	6/5/2019	12/14/2018	48	12/13/2022	
6.8E+241	Resurfacing I-39 From North Of El Paso To 3.1 Mi South Of Il 116. (Woodford) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	12,104,828.5	-	-	-	-	-	-	-	-	1,922,715.6	1,922,715.6	1,922,715.6	6/28/2019	4/8/2020	72	4/7/2026	
6.8E+251	Construction At Fap-313, Us 34, Sn 036-0035 Over Chin St @ Gulfport. Bridge Joint Repairs Henderson County Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	541,082.5	-	-	-	-	-	-	191,023.4	-	-	191,023.4	541,082.5	6/5/2019	12/11/2018	48	12/10/2022	
6.8E+261	Construction At Fap-657, Il 164 Over Henderson Creek. Henderson County. Bridge And Joint Repair. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	901,110.5	-	-	-	-	-	33,750.0	514,983.6	8,437.5	219,238.5	776,409.6	767,972.1	6/5/2019	7/18/2019	48	7/17/2023	
6.8E+271	Construction At Fai-155, 1155 Ramp Nb Over Tpw&W Rr @ I98 & Main St. Sn Over I155, 1.6 Mi W I98 Near Morton. Tazewell Co. Bridge & Joint Repair. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	853,647.9	-	-	-	-	-	-	38,250.0	-	764,946.0	803,196.0	803,196.0	6/5/2019	10/18/2019	48	10/17/2023	
6.8E+281	Construction At Fap-702, Il 117 From Il 116 To Millst In Eureka. Woodford County. Cold In-Place Recycling. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,373,782.7	-	-	-	-	-	555,905.1	138,976.3	138,976.3	138,976.3	972,834.0	1,263,671.8	6/5/2019	4/2/2019	72	4/1/2025	
068E340	Resurfacing I-39 From 3.1 Mi S Of Il 116 To 1 Mi N Of Il 116. (Woodford) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	9,809,922.8	-	-	-	-	-	-	-	431,250.0	6,421,633.4	6,852,883.4	6,852,883.4	6/28/2019	2/14/2020	72	2/13/2026	
068E360	Construction At Fas-1375, Il 91 From Stark County Line. Peoria County. Bituminous Surface Treatment. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	168,629.2	-	-	-	-	-	36,111.6	9,027.9	9,027.9	9,027.9	63,195.3	168,629.2	6/5/2019	4/4/2019	48	4/3/2023	
068E370	Construction At Fai-474/74, Ch22 Over I-74, Pleasant Hill Rd Over I-474 At I74. Tazewell County. Bridge Painting. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	2,246,690.0	-	-	-	-	-	1,276,750.0	887,440.0	319,187.5	319,187.5	2,802,565.0	2,246,690.0	6/5/2019	5/29/2019	72	5/28/2025	
068E380	Construction At Various Routes. Milling Center Line And Edgeline Rumble Strips, And Replacing Pavement Markings. Various Counties. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	188,543.2	-	-	-	-	-	-	-	-	-	-	188,543.2	6/5/2019	7/12/2018	48	7/11/2022	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
068E390	Construction At Various Routes. Installation Of Turn Signals, Luminaires, Light Poles, And Lighting Controller At Various Locations In Peoria And Tazewell Counties	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	254,946.9	-	-	-	-	-	28,061.1	7,015.3	7,015.3	7,015.3	49,106.9	235,191.7	6/5/2019	7/12/2018	48	7/11/2022	
068E460	Construction At Fai74, Spoon River Rest Areas In Knox Cnty. Replace Pedestrian Walkway Lighting & Fixtures	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	93,459.5	-	-	-	-	-	2,380.4	595.1	595.1	595.1	4,165.8	93,459.5	6/5/2019	8/27/2018	48	8/26/2022	
068E470	Construction At Fap-661, Sn 072-0034, Over Prince Rd, W Of Princeville In Peoria County. Scour Mitigation	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	158,486.6	-	-	-	-	-	-	15,528.0	-	-	15,528.0	158,486.6	6/5/2019	10/25/2018	48	10/24/2022	
068E530	Construction At Fap-64/399, I29, Adams & Jefferson St, Hancock St To Wayne St, Ill, Cherry Ln, Meadowsview, Etc. Peoria Co. Construct & Replace Crosswalks, Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	606,295.8	-	-	-	-	-	-	2,924,284.0	-	127,204.9	3,051,488.9	137,110.9	6/5/2019	10/25/2019	48	10/24/2023	
068E550	Construction At Fap-318 I29 .7 Mile N Of Sparlandprofile Correction And Installation Of Underdrains	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	297,057.2	-	-	-	-	-	-	-	-	-	-	283,306.0	6/5/2019	8/27/2018	48	8/26/2022	
068E560	Construction At Fap-310, Us Rt 67 From N Of City Limits Of Industry To Il Rt 101 In Mcdonough And Schuler Counties. Intermittent Centerline Joint Repair And Partial Depth Patching.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	259,390.9	-	-	-	-	-	-	-	14,992.1	-	14,992.1	259,390.9	6/5/2019	2/21/2019	48	2/20/2023	
068E570	Construction At Fap-574, Il Rt 41 From North City Limits Of Avon To Il Rts Fallon County. Partial Depth Patching.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	416,574.5	-	-	-	-	-	2,970.7	742.7	742.7	742.7	5,198.7	416,574.5	6/5/2019	2/7/2019	48	2/6/2023	
068E580	1 Mi Milling & Resurfacing Along Us 150 From W Of Northland Av To W Of Brandywine Dr. (Peoria) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	3,379,093.7	-	-	-	-	-	-	-	-	2,019,816.8	2,019,816.8	2,019,816.8	6/28/2019	4/3/2020	72	4/2/2026	
068E590	Construction At Various Routes In D4. Installation of Fiber Cable, Duct And Communication Vaults	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	506,227.9	-	-	-	-	-	384,058.3	36,560.3	96,014.6	96,014.6	612,647.7	506,227.9	6/5/2019	8/27/2018	48	8/26/2022	
068E620	Construction At Fai-74, From Ellis St In Peoria To Illinois River. Peoria County. Landscaping.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	122,606.0	-	-	-	-	-	-	-	-	-	-	122,501.0	6/5/2019	4/8/2019	48	4/7/2023	
068E630	Construction At Various Routes. Various Counties. Pavement Markings.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	405,887.8	-	-	-	-	-	174,088.8	675.6	43,522.2	895,627.0	1,113,913.7	405,887.8	6/5/2019	4/15/2019	48	4/14/2023	
068E640	Construction At Various Routes. Various Counties. Guardrail Repairs.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	785,755.4	-	-	-	-	-	2,727.0	37,353.0	28,753.3	82,573.0	151,406.3	424,274.9	6/5/2019	4/4/2019	48	4/3/2023	
068E660	Construction At Fap-314/534, Us34, Biggsville Bypass On Il 94/116 From 1425N To .14 M S Of 1500N. Henderson County. Joint And Crack Sealing. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	137,855.0	-	-	-	-	-	130,730.0	32,682.5	32,682.5	32,682.5	228,777.5	137,855.0	6/5/2019	4/15/2019	48	4/14/2023	
068E670	Construction At Various Structures. Various Counties. Bridge Deck Sealing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	242,972.0	-	-	-	-	-	-	233,372.0	-	-	233,372.0	242,972.0	6/5/2019	4/2/2019	48	4/1/2023	
068E680	Construction At Bridges Over Illinois River. Mason, Tazewell, & Marshall Counties. Bridge Washing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	881,690.0	-	-	-	-	-	455,819.0	113,954.8	113,954.8	113,954.8	797,683.3	881,690.0	6/5/2019	4/15/2019	48	4/14/2023	
068E690	Construction At Various Routes. Various Counties Dead Tree Removal.	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	174,989.0	-	-	-	-	-	-	30,689.0	-	-	30,689.0	174,989.0	6/5/2019	2/14/2019	48	2/13/2023	
068E700	Establish Obligation For District 4 Electrical Maintenance Contract, Various Counties/Routes, Contract 68E70	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	542,279.5	-	-	-	-	-	-	145,856.1	40,739.0	-	186,595.2	299,750.1	6/5/2019	12/11/2018	30	6/30/2021	
068E710	Construction At Fap-404, Il 40 In Peoria & E Peoria For The Murray Baker Rehab Project. Peoria County. Detour Route Preparation. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,637,193.1	-	-	-	-	-	359,451.4	164,664.7	167,487.4	208,282.3	899,885.8	899,885.8	6/5/2019	7/15/2019	72	7/14/2025	
068E720	Installation Of Dynamic Message Signs & Associatedwork At Four Locations Along I-74. (Peoria & Tazewell) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,157,885.0	-	-	-	-	-	-	-	-	52,145.4	52,145.4	52,145.4	6/28/2019	4/16/2020	72	4/15/2026	
068E730	Construction At Fap-404, From Washington St To Il40 In East Peoria. Tazewell County. Resurface Ramp.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	147,473.6	-	-	-	-	-	147,473.6	36,868.4	36,868.4	36,868.4	258,078.8	147,473.6	6/5/2019	7/10/2019	48	7/9/2023	
068E750	Construction At Fai-155, From I74 To Tazewell/Logan County Line. Tazewell County. Crack And Joint Sealing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	197,468.8	-	-	-	-	-	-	-	-	-	-	197,356.0	6/5/2019	4/15/2019	48	4/14/2023	
068E760	Construction Fau 6757, Us150 On Nw Side Of Morton From Beverly To Cedar. Tazewell County. Install And Remove Guardrail. Adjust Inlet & Miscell Concrete. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	168,157.9	-	-	-	-	-	146,049.9	36,512.5	36,512.5	18,357.9	237,432.8	168,157.9	6/5/2019	3/5/2019	48	3/4/2023	
068E780	Construction At Us20 And Business 20. Tazewell County. Install Communications Duct And Vaults, Fiber Optic Cable, Cctv Cameras Around Washinton.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	425,161.1	-	-	-	-	-	101,740.2	293,750.8	18,200.0	234,977.0	648,668.0	425,161.1	6/5/2019	2/15/2019	48	2/14/2023	
068E810	Construction At Fap-317, Us 24 From E Of College Dr To E Of Cummings Ln, W Of Washington. Tazewell County. Joint Repair, Raised Pavement Markers And Pavement Striping.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	473,848.1	-	-	-	-	-	48,314.0	12,078.5	12,078.5	12,078.5	84,549.6	473,848.1	6/5/2019	4/4/2019	48	4/3/2023	
068E830	Construction At Fai-39, Us 24 In El Paso. Woodford County. Remove/Install Lighting System & Service Installation. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	296,827.2	-	-	-	-	-	2,957.1	739.3	739.3	293,870.0	298,305.7	296,827.2	6/5/2019	7/11/2019	48	7/10/2023	
068E840	Construction At Fap-315, Sn063-0002 Over Us135/I97 Over Illinois River In Havana. Mason County. Apply concrete Healer Sealer. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	157,390.5	-	-	-	-	-	4,275.0	153,115.5	1,068.8	1,068.8	159,528.0	157,390.5	6/5/2019	7/15/2019	48	7/14/2023	
068E870	Construction At Fap-318/Fai-474, Il 6 & I474 From Il 40 (Knoxville Ave) To Structure Over Il 8 In Peoria. Peoria County. Patching.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	465,409.8	-	-	-	-	-	465,359.8	116,339.9	116,339.9	116,339.9	814,379.6	465,359.8	6/5/2019	7/8/2019	48	7/7/2023	
068E880	Repair To Ramps On I-474 At Airport Rd & Us Rte 24 Interchanges In Peoria. (Peoria)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	476,328.8	-	-	-	-	-	-	-	-	23,490.0	23,490.0	23,490.0	6/28/2019	6/8/2020	48	6/7/2024	
068E890	Construction At Fap-399/Fau-6776, Il 8/Bus 24 From Legion Rd To E City Limit In Washington. Tazewell County. Partial Depth Patching.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	362,240.5	-	-	-	-	-	358,921.8	3,318.7	89,730.4	89,730.4	541,701.3	362,240.5	6/5/2019	7/10/2019	48	7/9/2023	
068E900	Bridge Deck Sealing On Various Bridges (Various) Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	236,989.1	-	-	-	-	-	-	-	-	11,880.0	11,880.0	11,880.0	6/28/2019	5/29/2020	48	5/28/2024	
068E920	Construction At Fap-669/673, Il 29/Il 116/Us24, Wesley Rd In Creve Coeur To Camp St In East Peoria Tazewell County. Patching.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	355,543.9	-	-	-	-	-	11,921.9	364,997.0	52,204.9	2,980.5	432,104.3	354,031.1	6/5/2019	8/29/2019	48	8/28/2023	
068E930	Construction At Fap-646, Il 40 (Knoxville Ave) From Ravinwood Rd To N Of Timber Lane In Peoria. Peoria County. Resurfacing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	2,096,400.7	-	-	-	-	-	64,621.5	2,022,201.9	9,577.3	16,155.4	2,112,556.1	2,096,400.7	6/5/2019	8/20/2019	72	8/19/2025	
068E950	Construction At Fai-39, From .25 Mi N Of Us 24 To 2.1 Mi S Of Il 17. Marshall County. Class A Pavement Patching.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	737,535.7	-	-	-	-	-	24,750.0	622,762.5	6,187.5	2,594,031.0	3,247,731.0	737,535.7	6/5/2019	7/15/2019	48	7/14/2023	
068E960	Construction At Fap-646, Il 40 (Knoxville Ave), Ravinwood Rd To Bethany Way In Peoria. Peoria County. Patching And Joint Repair.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	265,113.6	-	-	-	-	-	3,924.4	261,189.3	981.1	981.1	267,075.8	265,113.6	6/5/2019	8/29/2019	48	8/28/2023	
068F020	Construction At Fap-64, Sn 072-0012 & 0072-0133 Adams St Structure Over Bsnf And Up Rr @ W City Limits Of Peoria. Peoria County. Mill And Overlay.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	253,820.7	-	-	-	-	-	11,092.4	242,728.3	2,773.1	319,163.0	575,756.8	253,820.7	6/5/2019	7/10/2019	48	7/9/2023	
068F030	Construction At Fai-74 @ Il 17 (Woodhill Exit), @ Ch9 (Knoxville Exit) @ Us 150/I97. Henry County. Remove Hps Luminaires And Install Led Luminaires.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	69,996.7	-	-	-	-	-	3,150.0	787.5	62,083.3	4,763.4	70,784.2	69,996.7	6/5/2019	7/8/2019	48	7/7/2023	
068F040	Pavement Markings On Various Routes In Various Counties. (Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	245,933.8	-	-	-	-	-	-	-	-	9,000.0	9,000.0	9,000.0	6/28/2019	6/2/2020	48	6/1/2024	
068F050	Landscaping Along I-74 From Ellis St In Peoria To The Illinois River. (Peoria)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	181,241.7	-	-	-	-	-	-	-	-	36,831.4	36,831.4	36,831.4	6/28/2019	4/14/2020	48	4/13/2024	
068F060	Construction At Various Routes. Various Counties. Rout And Seal. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	523,663.6	-	-	-	-	-	23,552.0	279,238.0	5,888.0	89,322.0	398,000.0	392,112.0	6/5/2019	9/5/2019	48	9/4/2023	
068F070	Rout & Seal At Various Locations Within Eastern Half Of District Four. (Various) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	572,132.4	-	-	-	-	-	-	-	-	479,067.2	479,067.2	479,067.2	6/28/2019	4/8/2020	48	4/7/2024	
068F100	Construction At Fap313, Gulfport Intrching Us34 Rampep To Us34, Us34 Eb To Chinn Ave, Us34 Wb To Us34 Wbramp, Chinn Ave. To Us34 Henderson Co. Resurfacing. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,490,902.2	-	-	-	-	-	25,545.7	1,234,874.7	226,293.7	835,859.0	2,322,573.1	1,490,902.2	6/5/2019	8/15/2019	72	8/14/2025	
068F130	District-Wide Weed Spraying (Off Road). (Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	117,868.0	-	-	-	-	-	-	-	1,650.0	116,2							

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
068F220	Resurfacing On Ii 61 From Ii 336 To Ch 24 In Colmar. (Mcdonough) Federal Highway Admin Contracteligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	2,345,362.1	-	-	-	-	-	-	-	-	104,513.3	104,513.3	104,513.3	6/28/2019	6/8/2020	72	6/7/2026	
068F230	10.5 Mi Of Patching, Cold-In-Place Recycling, & Resurfacing From Us 136 To 4 Mi S Of The Shuyler County Line (Fulton & Schuyler) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	5,653,611.3	-	-	-	-	-	-	-	-	1,131,521.5	1,131,521.5	1,131,521.5	6/28/2019	4/3/2020	72	4/2/2026	
068F420	Ramp Metering Along The Entrance Ramp Form Fayettest To Eastbound I-74 In Peoria. (Peoria) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	174,042.4	-	-	-	-	-	-	-	-	8,550.0	8,550.0	8,550.0	6/28/2019	5/21/2020	48	5/20/2024	
068F480	Bridge Painting Along I-29 Corridor In Woodford Cnty On Sns 102-0058, 102-0059, 102-0060, 102-0061, & 102-0062. (Woodford) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	1,367,875.0	-	-	-	-	-	-	-	-	45,000.0	45,000.0	45,000.0	6/28/2019	6/8/2020	72	6/7/2026	
068F560	Light Pole Replacement, Luminaire Replacement, & Miscellaneous Electrical Work At Various Locations(Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	191,438.3	-	-	-	-	-	-	-	-	5,302.8	5,302.8	5,302.8	6/28/2019	6/2/2020	48	6/1/2024	
680840	Construction At Fai-74, Eb & Wb Carrying I74 Over Pope Ck Approx 1Mi S Of Henry Co Line In Knox Cntyfederal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,829,591.7	-	-	-	-	-	-	-	-	4,433.6	4,433.6	3,828,979.3	6/5/2019	12/28/2017	72	12/27/2023	
680840	Construction At Fai-74, Eb & Wb Carrying I74 Over Pope Ck Approx 1Mi S Of Henry Co Line In Knox Cntyfederal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	3,829,591.7	-	-	-	-	-	108,185.4	27,046.3	27,046.3	55,559.0	217,837.0	3,828,979.3	6/5/2019	12/28/2017	72	12/27/2023	
680880	Construction At Fap656 Ii29 Over Lost Creek Approx.1.5Mi S Of Pekin. Scour Mitigation	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	224,865.8	-	-	-	-	-	-	-	-	-	-	224,216.0	6/5/2019	8/27/2018	48	8/26/2022	
681850	Construction At Fau-6659, Farmington Rd Over Kickapoo Ck & Intersection From W Of Rr Tracks To W Of Redbud Dr. Replacement Of The Structure. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	Bond	9A	695494427000115	Statewide - Transportation and Related Construction	10,217,818.0	11,692.8	463,000.0	(138,930.9)	(179,819.7)	155,942.2	1,335,869.4	2,193,591.1	2,300,068.9	1,382,733.2	7,212,262.6	7,896,000.5	6/5/2019	12/14/2018	72	12/13/2024	
682150	Construction At Fap-685, Reconstruct Sn 055-0015 Carrying Ii 9 Over N Fork Of Lamoi Ne River Approx 2Mi W Of Bushnell. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	2,320,822.3	-	-	-	-	-	84,240.8	21,060.2	21,060.2	21,060.2	147,421.4	2,319,138.6	6/5/2019	6/12/2018	72	6/11/2024	
683390	Construction At Fap-313, Us34/Ii110, From West Of Cameron Rd To Ii Rt 164, (Main St). Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	14,720,534.1	-	-	-	-	-	-	369,588.0	-	-	369,588.0	14,720,202.9	6/5/2019	3/28/2018	72	3/27/2024	
684650	Construction At Fap-574, Ii 41 From S Of Monmouth Blvd In Galesburg To S Of Hunter St In Abington. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	3,905,110.8	-	-	-	-	-	-	-	-	-	-	3,867,685.7	6/5/2019	4/4/2017	72	4/3/2023	
686370	Construction At Fap-22, Remove And Replace Bridge Sn 037-0072 Carrying Ii Rt 78 Over Indian Ck Approx 0.4Mi S Of Us34 Near Kewanee. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	1,802,347.4	-	-	-	-	-	28,140.8	7,035.2	7,035.2	7,035.2	49,246.4	1,801,581.8	6/5/2019	6/5/2018	72	6/4/2024	
686560	Resurfacing On I-74 From 3 Mi N Of Us Rte 34 To 4 Mi N Of Main St In Galesburg. (Knox) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	8,275,853.7	-	-	-	-	-	-	-	-	1,100,719.0	1,100,719.0	1,100,719.0	6/28/2019	4/3/2020	72	4/2/2026	
686630	Construction At Fap-639, Ii Rt 17 Over The Edwardsriver Remove And Replace Sn 066-0006 Carrying Ii7Over The Edwards River. Mercer County	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	5,652,162.8	-	-	41,997.9	6,934.1	48,932.0	808,740.6	834,771.1	685,571.0	612,798.3	2,941,881.0	4,652,107.9	6/5/2019	7/20/2018	72	7/19/2024	
686680	Construction At Fap-661, Ii 90/I91 Over Prince Ck And Approx 0.3Mi E Of Princeville. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,192,851.2	-	-	-	-	-	-	-	-	-	-	1,133,737.5	6/5/2019	4/4/2017	72	4/3/2023	
687580	Replacement Of Structure Carrying Ii 78 Over Kickapoo Creek And Replacement Of Box Culvert. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,316,796.2	-	-	-	-	-	-	-	94,642.5	646,600.7	741,243.2	741,243.2	6/5/2019	2/7/2020	72	2/6/2026	
687590	Construction At Fap-626, Ii Rt 97 Over Spoon River, Located Approx 1 Mi Se Of Maquon Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	5,533,803.4	-	-	-	-	-	-	-	-	-	-	5,528,950.9	6/5/2019	12/31/2013	72	12/30/2019	
688000	Construction At Fas-2401, Us150 @ East Edge Of Galesburg, Us Rt 150 Over Bnsf Rr And Us Rt 150 & Knox Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	5,166,055.5	-	-	-	-	-	35,642.3	8,910.6	8,910.6	8,910.6	62,374.1	4,855,917.5	6/5/2019	6/12/2017	72	6/11/2023	
688050	Rehabilitation Of Superstructure That Carries Ii Rte 116 Over The West Branch Of Panther Creek In Roanoke. (Woodford) Federal Highway Admin Contracteligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	976,351.0	-	-	-	-	-	-	-	-	235,419.1	235,419.1	235,419.1	6/28/2019	4/3/2020	48	4/2/2024	
688140	Resurface On Ii 116 From Tr 154 To The Knox Countyline. (Warren) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	3,872,911.4	-	-	-	-	-	-	-	-	18,633.3	18,633.3	18,633.3	6/28/2019	4/3/2020	72	4/2/2026	
688250	Construction At Fap-685, Ii 9 From Hancock Co Lineto Us67. 12.1 Miles Of Partial Pavement Patching,Cold Milling, Resurfacing, Guardrail Replacement,And Ada Ramp	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	5,100,412.3	-	-	-	-	-	68,838.9	17,209.7	3,069.3	17,209.7	106,327.7	5,100,412.3	6/5/2019	7/17/2018	72	7/16/2024	
688870	Construction. Mc Donough County.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	13,734,391.1	-	-	-	-	-	-	-	-	-	-	13,734,391.1	6/5/2019	4/9/2018	72	4/8/2024	
688870	Construction At Fai-474/Fap-317, I 474 Sn 072-0127 & 072-0128 Over Kickapoo Ck Rd, Sn 072-0129 & 072-0130 Over Us24(Adams St) Etc. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	13,734,391.1	-	-	-	-	-	-	259,848.9	-	259,848.9	13,734,391.1	6/5/2019	4/9/2018	72	4/8/2024		
688870	Construction At Fai-474/Fap-317, I 474 Sn 072-0127 & 072-0128 Over Kickapoo Ck Rd, Sn 072-0129 & 072-0130 Over Us24(Adams St) Etc. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	13,734,391.1	-	-	-	-	-	1,756,269.9	2,683,719.4	3,693,532.1	965,587.0	9,099,108.3	13,734,391.1	6/5/2019	4/9/2018	72	4/8/2024	
688950	Construction At Fap-643,Replace Bridge Sn 088-0001 Carrying Ii Rt 17 Over Indian Ck Approx 0.3Mi W Of Toulon. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	1,986,758.3	-	-	-	-	-	-	-	-	-	-	1,923,571.7	6/5/2019	6/12/2018	72	6/11/2024	
689530	2.88 Mi Of Hma Cold-In-Place, Milling& Resurfacingalong Us Rte 24 In Lewistown With Minor Drain Work& Ada Requirements.(Fulton) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	2,661,940.2	-	-	-	-	-	-	-	-	140,590.1	140,590.1	140,590.1	6/28/2019	6/8/2020	72	6/7/2026	
070A100	Construction At Fap-800, Us45/Caminham Ave In Urbana From University Ave In Champaign County 1.508 Miles Of Resurfacing On Us 45. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,694,827.4	-	-	-	-	-	-	-	-	-	-	2,694,827.4	6/5/2019	4/24/2018	72	4/23/2024	
070A610	Construction At Fai-57,Bradley Ave Over I57, Champaign County. Replace Structure, Widen And Resurface Bradley Ave. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		01149442790001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,999,627.8	-	-	-	-	-	164,466.5	896,473.7	97,675.5	387,249.4	1,545,865.0	4,780,792.5	6/5/2019	2/20/2019	72	2/19/2025	
070A610	Construction At Fai-57,Bradley Ave Over I57, Champaign County. Replace Structure, Widen And Resurface Bradley Ave. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	4,999,627.8	-	-	-	-	-	643,692.3	1,882,201.1	49,851.3	94,830.7	2,670,575.4	4,780,792.5	6/5/2019	2/20/2019	72	2/19/2025	
070A760	Construction At Various Routes.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	461,000.0	-	-	-	-	-	-	-	-	-	-	460,225.0	6/5/2019	1/26/2015	48	1/25/2019	
070A840	Construction At Various Routes, I-57, Ii 133 Interchange, Market St Intrchg I-72.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	491,715.6	-	-	-	-	-	-	-	-	-	-	491,644.0	6/5/2019	4/7/2015	48	4/6/2019	
070A990	Construction At Fap-332, Ii 1, From .5Mi S Of Gibsondr In Paris To Clark Co Line,Edgar County,Standardoverlly.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,158,579.0	-	-	-	-	-	938,510.0	82,919.6	47,061.7	234,627.5	1,303,118.8	2,158,579.0	6/5/2019	4/4/2019	72	4/3/2025	
070B090	Construction At Fas-294, Ii66 From N Of Lexington,Mclean County. Pavement Rehabilitation, Standard Overlay. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,581,693.9	-	-	-	-	-	122,204.3	1,318,691.9	27,416.8	82,603.5	1,550,916.5	1,550,916.5	6/5/2019	8/22/2019	72	8/21/2025	
070B380	Bridge Replacement Under Mattis Av Nw Of Champaign(Champaign)Federal Highway Admin Contract Eligiblefor Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	20,849,839.8	-	-	-	-	-	-	-	-	765,000.0	765,000.0	765,000.0	6/28/2019	6/8/2020	72	6/7/2026	
070B530	Construction At Fap-808, Us 150/University Ave, Wright St To Cunningham Ave In Urbana. Champaign County. Safety Improvements. Fed Hwy Admin Contract Eligiblefor Federal Reimbursement.	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	10,455,812.9	-	-	-	-	-	-	-	-	455,861.3	878,963.3	1,334,824.6	6/5/2019	10/31/2019	72	10/30/2025	
070B770	Construction At Fap-71, Repair Bridge Deck Sn 020-0020 Carrying Ii 54 Over Salt Ck. 2Mi E Of Kenney. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	743,892.7	-	-	-	-	-	-	-	-	126.0	126.0	743,892.7	6/5/2019	6/12/2018	48	6/11/2022	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
070B880	Construction At Fas-1512, Us150 Over Stony Creek E Of Muncie.	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	275,273.1	-	-	-	-	-	-	-	-	-	-	275,273.1	6/5/2019	7/18/2016	48	7/17/2020	
070B900	Construction At Various Routes Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	542,734.0	-	-	-	-	-	11,149.1	2,787.3	2,787.3	2,787.3	19,510.8	464,677.7	6/5/2019	7/19/2016	48	7/18/2020	
070B920	Bridge Deck Repairs To Sd5 @ 010-0031, 010-0032, 010-0089 & 010-0175.(Champaign) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	2,399,489.6	-	-	-	-	-	-	-	-	342,699.7	342,699.7	342,699.7	6/28/2019	3/4/2020	72	3/3/2026	
070B980	Bridge Replacement Under Us 150 Nw Of Champaign. (Champaign) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	8,367,378.2	-	-	-	-	-	-	-	-	450,000.0	450,000.0	450,000.0	6/28/2019	6/10/2020	72	6/9/2026	
070C020	Construction At Fap-332,Us150/111 At Crabapple Ck. 1M S Of Ridgefarm, Crabapple Ck 4Mi N Of Chrisman & Over Brouillets Ck. Edgar Co. Bridge Deck Repair. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	552,839.1	-	-	-	-	-	362,608.8	106,574.0	83,656.3	2,617,014.0	3,169,853.1	552,839.1	6/5/2019	7/10/2019	48	7/9/2023	
070C100	Establish Obligation For District 5 Lighting Repairs West Area	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,028,839.2	-	-	-	-	-	-	-	-	-	-	860,225.9	6/5/2019	8/25/2016	25	9/30/2018	
070C110	Establish Obligation For District 5 Lighting Repairs East Area	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,081,191.0	-	-	-	-	-	-	-	-	-	-	946,746.2	6/5/2019	8/24/2016	25	9/30/2018	
070C560	Construction At Various Routes In District 5 Guardrail Improvements On Various Routes Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	963,438.2	-	-	-	-	-	-	-	-	-	-	963,438.2	6/5/2019	7/26/2017	72	7/25/2023	
070C640	Bridge Superstructure Replacements Over Icr/Tr 158(Oak St) & Over Fau 7169 Market St In Champaign(Champaign) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	32,652,848.0	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/15/2020	72	6/14/2026	
070C670	Construction At Fai-74, 6 Structures At Various Location In Platt County Bridge Painting Of 6 Structures	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	659,909.0	-	-	-	-	-	-	-	-	-	-	643,779.7	6/5/2019	1/12/2018	48	1/11/2022	
070C720	Construction At Various Routes. Bridge Deck Sealing In District 4.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	206,991.3	-	-	-	-	-	100.0	25.0	25.0	25.0	175.0	206,991.3	6/5/2019	4/11/2018	48	4/10/2022	
070C730	Construction At Various Routes In District 5 District Wide On-Call Guardrail And Fence Repairs	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,537,595.0	-	-	-	-	-	-	-	-	-	-	1,537,595.0	6/5/2019	7/17/2017	48	7/16/2021	
070C730	Construction At Various Routes In District 5 District Wide On-Call Guardrail And Fence Repairs	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,537,595.0	-	-	-	-	-	18,935.0	4,733.8	4,733.8	4,733.8	33,136.3	1,537,595.0	6/5/2019	7/17/2017	48	7/16/2021	
070C740	Construction At Various Routes In District 5 District Wide On-Call Tree Removal At Various Routes In District 5	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	111,355.0	-	-	-	-	-	-	-	-	-	-	111,355.0	6/5/2019	9/11/2017	48	9/10/2021	
070C800	Construction At Fap-322, @ 7 Intersections(Bus 51S, IIS4, II 10, Bus 51N In Mclean County Replacing Light Towers With New Led Highway Lighted Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	461,582.7	-	-	-	-	-	71,512.3	1,810.1	17,878.1	17,878.1	109,078.6	461,582.7	6/5/2019	6/7/2018	48	6/6/2022	
070C850	Construction At Various Routes. Guardrail Improvements On Various Routes In Various Counties In District 5. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,194,865.0	-	-	-	-	-	18,185.7	4,546.4	4,546.4	4,546.4	31,825.0	1,147,104.8	6/5/2019	6/5/2018	72	6/4/2024	
070C870	Construction At Fas-2484, II 165 From Colfax To Ford Co Line. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,814,278.0	-	-	-	-	-	-	-	-	-	-	1,814,278.0	6/5/2019	10/23/2017	72	10/22/2023	
070C970	Construction At Fap-332,II,Sn 092-0033 To Main Ln/II N Fork Vermillion River 1.4 Mi N Of Rossville. Vermillion County Bridge Repairs. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	469,663.1	-	-	-	-	-	424,171.1	14,261.7	9,696.4	106,042.8	554,171.9	469,663.1	6/5/2019	4/9/2019	48	4/8/2023	
070C980	Construction At Fap-740 @ Sn 074-0015 To Mainline II 48 Over Friends Ck. In Platt County Repair Bridge Sn 074-0015 Carrvine II 48	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	463,691.7	-	-	-	-	-	-	-	347.2	-	347.2	463,691.7	6/5/2019	6/12/2018	48	6/11/2022	
070D060	Construction At Fau-7009, Catlin-Tilton Rd. In Vermillion County 980 Feet Of Hma Resurfacing With Aggregate Shoulder	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	113,024.5	-	-	-	-	-	64.9	16.2	16.2	16.2	113.6	113,024.5	6/5/2019	6/8/2018	48	6/7/2022	
070D070	Construction At Fas-498, Henning Rd From Us 136 To Kennekuk Pk Nw Of Danville. Vermillion County. New Shoulders And Milled Rumble Strips. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,887,688.8	-	-	-	-	-	35,194.4	93,962.4	8,798.6	8,798.6	146,754.0	1,887,688.8	6/5/2019	1/14/2019	72	1/13/2025	
070D090	Construction At Fap-802, @ Sn 010-0132 To Mainline Neil St Over I-74 In Champaign County Repair Bridge Sn 010-0132 Carrvine Neil Street	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	127,246.5	-	-	-	-	-	-	-	-	-	-	127,246.5	6/5/2019	6/12/2018	48	6/11/2022	
070D100	Construction At Fap-730, Sn 057-0188 Carrying Us 51 Over Sugar Creek In Mclean County Deck Repair On Bridge Sn 057-0188	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	316,489.3	-	-	-	-	-	-	-	-	-	-	316,489.3	6/5/2019	6/12/2018	48	6/11/2022	
070D110	Construction At Fas-525, New Hma Shoulders On Broadlands Rd From Longview Rd To II 49. Federal Highways Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	1,283,975.8	-	-	-	-	-	248.5	62.1	62.1	62.1	434.9	1,283,975.8	6/5/2019	6/8/2018	72	6/7/2024	
070D140	Construction At Fap-730, Us 51 Bus Sh. Mclean County. Replace Piers & Joints, And Place Deck Surface Treatment. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	831,382.1	-	-	-	-	-	422,365.4	190,561.4	2,210.4	150,429.6	765,566.8	803,170.3	6/5/2019	5/21/2019	48	5/20/2023	
070D150	Construction At I74, @ Sn 010-0186, I74 At Prospect Ave In Champaign. Champaign County. Bridge Repairs. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,444,382.4	-	-	-	-	-	626,023.0	533,782.4	71,763.3	31,292.3	1,262,861.0	1,419,928.2	6/5/2019	4/1/2019	71	3/31/2025	
070D230	Construction At Fai-74, Bridge Painting Over Us 150 & Fas 2495 In Dewitt County. Four Spot Locations Of Bridge Painting. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	701,111.3	-	-	-	-	-	104,600.0	4,611.3	26,150.0	26,150.0	161,511.3	701,111.3	6/5/2019	10/18/2018	48	10/17/2022	
070D240	Construction At Various Rts; Over II 47 @ Mahomet, Unter Tr104(Lindsey Rd) In Champaign & @Ch57(Staleyrd) On 72 In Champaign Co. Bridge Painting. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	599,173.0	-	-	-	-	-	80,907.5	231,205.0	20,226.9	20,226.9	352,566.3	599,173.0	6/5/2019	12/14/2018	48	12/13/2022	
070D250	Construction At Fas-57, Paint Bridge Sn 010-0171 Carrying Prospect Avenue Over I57 2 Mi N Of Champaign. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	161,640.0	-	-	-	-	-	-	-	-	-	-	161,640.0	6/5/2019	6/6/2018	48	6/5/2022	
070D270	Construction At Fap-332, II 1, Sn 092-0034, To Main Line II Over North Fork Vermillion River 2.8 M S Of Rossville. Vermillion County. Bridge Repairs. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	804,555.0	-	-	-	-	-	379,700.2	163,369.7	26,880.0	11,996.7	581,946.7	804,555.0	6/5/2019	4/9/2019	48	4/8/2023	
070D290	Construction At Various Routes. Various Counties. Bridge Deck Sealing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	202,676.8	-	-	-	-	-	193,940.8	1,076,877.0	48,485.2	1,076,877.0	2,396,180.0	202,676.8	6/5/2019	4/2/2019	48	4/1/2023	
070D310	Construction At Various Routes. Guardrail Improve-Ments. Champaign And Platt Counties. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	652,672.4	-	-	-	-	-	-	-	-	-	-	652,672.4	6/5/2019	7/12/2018	48	7/11/2022	
070D320	Construction At Fap-326/741, II47 Ford Co Ln To Us136, II 105 S Of Bement To S Of Monticello. Champaign Co. Microsurfacing, Crack & Joint Sealing. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	656,446.0	-	-	-	-	-	-	626,452.6	-	-	626,452.6	656,446.0	6/5/2019	5/20/2019	48	5/19/2023	
070D330	Construction At Fap-711 & 323, III 19 & Us36 2.8 Mi W Of Alvin To Indiana St Ln, II @ Chrisman To To Indiana St Ln. Edgar County. Surface Treatment. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	606,549.4	-	-	-	-	-	606,549.4	151,637.4	151,637.4	151,637.4	1,061,461.5	606,549.4	6/5/2019	7/10/2019	48	7/9/2023	
070D350	Construction At Various Routes In Dewitt County Guardrail Improvements. Fed Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,248,899.6	-	-	-	-	-	-	-	-	-	-	1,248,899.6	6/5/2019	11/8/2018	72	11/7/2024	
070D350	Construction At Various Routes In Dewitt County Guardrail Improvements. Fed Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,248,899.6	-	-	-	-	-	126,050.0	31,512.5	27,766.1	31,512.5	216,841.1	1,248,899.6	6/5/2019	11/8/2018	72	11/7/2024	
070D420	Construction At Various Routes In D5. Spraying 151.9 Miles (2184 Acres) Of Stat Right Of Way	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	127,723.0	-	-	-	-	-	-	-	-	-	-	69,736.4	6/5/2019	9/7/2018	48	9/6/2022	
070D430	Construction At Various Routes. Various Counties. Crack And Joint Sealing	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	398,209.1	-	-	-	-	-	389,804.0	2,376,209.0	97,451.0	97,451.0	2,960,915.0	398,209.1	6/5/2019	7/23/2019	48	7/22/2023	
070D440	Establish Obligation For District 5 Lighting Repairs West Area	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	330,308.5	-	-	-	-	-	86,832.6	57,608.8	21,708.1	1,279.4	167,428.8	330,308.5	6/5/2019	10/1/2018	11	9/30/2019	
070D450	Establish Obligation For District 5 Lighting Repairs East Area	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	251,442.8	-	-	-	-	-	41,394.2	10,348.6	10,348.6	10,348.6	72,439.9	246,287.4	6/5/2019	10/1/2018	11	9/30/2019	
070D460	Construction At Fap-760, II 48, Sn 074-0082 To Maimainline Fap760 II 48 Over Friends Ck Ditch 3Mi N Of I72. Platt County. Bridge Repairs. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	614,012.3	-	-	-	-	-	135,612.1	411,713.1	38,840.2	544,275.0	1,130,440.4	614,012.3	6/5/2019	5/28/2019	48	5/27/2023	
070D470	Construction At Fap-730, Us51 N Over Ns Rr In Bloomington. Mclean County. Bridge Deck Repairs	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	417,613.5	-	-	-	-	-	18,750.0	4,687.5	4,687.5	170,532.8	198,657.8	189,282.8	6/5/2019	7/10/2019	48	7/9/2023	
070D480	Construction At Various Routes. Dewitt County. Resurfacing.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	374,444.3	-	-	-	-	-	8,825.1										

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
070D530	Construction At Various Routes. Various Counties. Guardrail And Fence Repairs.	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	713,000.6	-	-	-	-	-	-	79,815.0	62,522.5	57,767.0	200,104.5	581,579.5	6/5/2019	7/8/2019	48	7/7/2023	
070D540	Construction At Fai-55/74, Sn 057-0018 & 0019 Overold 150 & N&W Rr 3.8 Mi Sw Of Rt 51. Mclean Countyfederal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	440,425.4	-	-	-	-	-	-	-	62,900.5	-	62,900.5	440,425.4	6/5/2019	5/1/2019	47	4/30/2023	
070D540	Construction At Fai-55/74, Sn 057-0018 & 0019 Overold 150 & N&W Rr 3.8 Mi Sw Of Rt 51. Mclean Countyfederal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	440,425.4	-	-	-	-	-	-	348,991.6	11,561.6	-	360,553.2	440,425.4	6/5/2019	5/1/2019	47	4/30/2023	
070D560	Construction At Fap-836,Il49,Homeer Scl To Vermilion/Edgar Co Line.Champaign Co.Mill & Resurface,Shoulders,Rumble Strips,Deck Overlay. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	5,563,062.0	-	-	-	-	-	247,500.0	4,595,191.7	61,875.0	269,725.8	5,174,292.5	5,112,417.5	6/5/2019	7/11/2019	72	7/10/2025	
070D570	Construction At Various Routes. Various Counties. Replace Traffic Signal Backplates. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	679,705.1	-	-	-	-	-	-	-	-	275,045.8	275,045.8	276,545.8	6/5/2019	5/28/2019	48	5/27/2023	
070D580	Construction At Various Routes. Champaign County. Bridge Painting. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	486,250.0	-	-	-	-	-	-	276,600.0	82,100.0	89,750.0	448,450.0	463,450.0	6/5/2019	4/15/2019	48	4/14/2023	
070D630	321.6 Ft Of Bridge Deck Repairs On Sn 010-0056 Carrying Il 47 Over I-72. (Champaign) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700110	Preliminary engineering and construction engineering and contract costs of construction	714,775.5	-	-	-	-	-	-	-	-	38,587.5	38,587.5	38,587.5	6/28/2019	5/29/2020	48	5/28/2024	
070D650	Bridge Deck Overlay Of Fai 39 From 2100 N To 2200 N At Hudson.(Mclean) Federal Highway Admin Contracteligible For Federal Reimbursement.	Non-Bond		902494427700110	Preliminary engineering and construction engineering and contract costs of construction	3,960,429.0	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/15/2020	72	6/14/2026	
070D730	Rest Area Improvement At Funks Grove Rest Area. (Mclean) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700110	Preliminary engineering and construction engineering and contract costs of construction	1,123,868.4	-	-	-	-	-	-	-	-	36,550.7	36,550.7	36,550.7	6/28/2019	6/8/2020	72	6/7/2026	
070D770	Bridge Repairs At Sn021-0030 Over Embarras River 1.5 Mi S Of Camargo/ Repairs At Sn 021-0031 Over Scattering Fork 3 Mi S Camargo.(Douglas)Fed Hwyadmin Contract Eligible For Fed Reimbursement.	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	620,114.2	-	-	-	-	-	-	-	-	27,440.0	27,440.0	27,440.0	6/28/2019	4/9/2020	48	4/8/2024	
070D790	Construction At Fai-55, @ Funks Grove Rest Area. Mclean County. Tree Removal.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	73,953.5	-	-	-	-	-	3,354.6	70,331.8	838.7	838.7	75,363.7	73,686.4	6/5/2019	7/15/2019	48	7/14/2023	
070D800	Driving Lane Inlay On Fai 74 1.3 Mi W Of Champaigncny Line To 2 Mi W Of Il Rte 47 In Mahomet. (Champaign & Piatt) Federal Highway Admin Contracteligible For Federal Reimbursement.	Non-Bond		902494427700110	Preliminary engineering and construction engineering and contract costs of construction	4,265,474.8	-	-	-	-	-	-	-	-	225,000.0	225,000.0	225,000.0	6/28/2019	6/8/2020	72	6/7/2026	
070D860	6.287 Mi Of Ultra-Thin Bonded Wearing Course On I55/I74 From Fox Creek Rd To Sugar Creek In Bloomington/Normal.(Mclean) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700110	Preliminary engineering and construction engineering and contract costs of construction	6,485,905.6	-	-	-	-	-	-	-	-	571,486.4	571,486.4	571,486.4	6/28/2019	4/3/2020	72	4/2/2026	
070D880	Construction At Various Routes. Various Counties. 50.1 Miles Of Pollinator Habitat Signs.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	54,259.1	-	-	-	-	-	2,970.0	45,763.0	5,526.1	742.5	55,001.6	54,259.1	6/5/2019	7/10/2019	48	7/9/2023	
070D900	Construction At Fai-57,Fai-74, 1Mi N Of Tuscola Tol.5M S Of Champaign Co Ln @ Curtis Rd Interchange& @ Lincoln Ave Interchange. Champaign County. Selective Clearing.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	311,723.3	-	-	-	-	-	13,125.0	196,718.5	3,281.3	101,879.8	315,004.5	311,723.3	6/5/2019	7/11/2019	48	7/10/2023	
070D930	Construction At Various Routes. Various Counties. District On-Call Tree Removal.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	109,000.0	-	-	-	-	-	-	-	-	85,050.0	85,050.0	85,050.0	6/5/2019	7/11/2019	48	7/10/2023	
070D940	Establish Obligation For District 5 Lighting Repairs West Area	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	397,096.1	-	-	-	-	-	-	7,477.6	146,095.8	43,930.0	197,503.4	236,239.2	6/5/2019	10/1/2019	11	9/30/2020	
070D950	Establish Obligation For District 5 Lighting Repairs East Area	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	343,385.0	-	-	-	-	-	-	17,863.8	154,360.9	43,845.9	216,070.6	267,409.0	6/5/2019	10/1/2019	11	9/30/2020	
070D980	Construction At Fai-74,From Prospect Ave In Champaign To University In Urbana. Champaign County. Micro-Surfacing & Resurfacing. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	2,733,614.5	-	-	-	-	-	2,364,335.7	340,434.6	23,844.2	591,083.9	3,319,698.5	2,728,614.5	6/5/2019	7/10/2019	72	7/9/2025	
7E+11	Construction At Fap-323, Cape Seal Operations Frommoultrie Co Ln To Us 45 W Of Tuscola. Douglas County.Cape Seal Operations.Fed Hwy Administrationcontract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	792,894.9	-	-	-	-	-	5,250.0	1,312.5	1,312.5	573,976.3	581,851.3	579,226.3	6/5/2019	8/13/2019	48	8/12/2023	
7E+41	Construction At Fap-704,1Mi W Of Morris Ave-3 Miv Of Us 51 Bus, In Bloomington. Mclean County. Pavement Preservation Smart Overlay. Fed Hwy Admincontract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	485,130.8	-	-	-	-	-	18,927.8	354,328.9	4,731.9	110,526.6	488,515.1	483,783.2	6/5/2019	8/19/2019	48	8/18/2023	
7E+61	Six Spot Locations Of Bridge Painting On I-74 (Vermilion) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,456,964.0	-	-	-	-	-	-	60,000.0	-	834,500.0	894,500.0	894,500.0	6/5/2019	12/3/2019	72	12/2/2025	
7E+71	2020 National Preservation Project To Modernize Traffic Signals At Il Rt1/Us Rt 150 & Lyons Rd. (Vermilion)Federal Highway Admin Contract Eligiblefor Federal Reimbursement.	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	555,695.0	-	-	-	-	-	-	-	7,350.0	7,350.0	7,350.0	6/28/2019	4/28/2020	48	4/27/2024		
7E+91	Weigh In Motion Data Collection System On Fai-74 1 Mi W Of Oakwood. (Vermilion) Federal Highway Admin Project Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	405,353.5	-	-	-	-	-	-	-	16,500.0	-	16,500.0	16,500.0	6/5/2019	12/10/2019	48	12/9/2023	
7E+151	Bridge Joint Replace/Repair, Bridge Deck Repairs To Sn 057-0022 & 057-0023. (Mclean) Federal Highwayadmin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	773,590.0	-	-	-	-	-	-	-	41,788.6	41,788.6	41,788.6	6/28/2019	5/29/2020	48	5/28/2024		
7E+271	Bridge Deck Sealing Along Various Rts.(Champaign Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700110	Preliminary engineering and construction engineering and contract costs of construction	154,900.0	-	-	-	-	-	-	-	6,750.0	6,750.0	6,750.0	6/28/2019	4/17/2020	48	4/16/2024		
070E320	8.39 Miles Of Patching From W Of I-55 To The Livingston County Line. (Mclean) Line.	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	321,387.0	-	-	-	-	-	-	-	122,624.3	122,624.3	122,624.3	6/28/2019	5/19/2020	48	5/18/2024		
070E330	1.18 Miles Of Class B Patching On Fas 533 (Market St) From Harris Rd To Hensley Rd N Of Champaign. (Champaign)	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	224,855.1	-	-	-	-	-	-	-	199,119.3	199,119.3	199,119.3	6/28/2019	4/16/2020	48	4/15/2024		
070E340	1 Mile Of Patching I-74 (Eb & Wb) G-Street To E Ofus 150/Il 1, Danville (Vermilion)	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	204,270.4	-	-	-	-	-	-	7,500.0	-	196,770.4	204,270.4	204,270.4	6/5/2019	12/3/2019	48	12/2/2023	
070E350	Tree Removal & Seeding On I-74 Westbound At Farmcerty Exit On Us 45 At Ncl Of Thomashoro (Champaign & Dewitt)	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	46,668.0	-	-	-	-	-	-	-	28,120.0	-	28,120.0	28,120.0	6/5/2019	12/20/2019	48	12/19/2023	
070E370	Standard Overlay & Cold Milling At I-57 At I-74 Ramps: I-74 Oakwood Ramps; Oakwood Rd S Of I-74 Interchange; I-74 W Of I-57 /I-74 Interchange. (Champaign & Vermilion)	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	559,463.9	-	-	-	-	-	-	-	-	271,126.8	271,126.8	271,126.8	6/28/2019	3/2/2020	48	3/1/2024	
070E440	506.1 Mi Of Spraying, Approx 1405 Acres Of State Right Of Way Along Interstate Routes Including Interchanges In Champaign, Dewitt, Douglas, Mclean, Piatt & Vermilion Counties. (Various)	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	105,848.0	-	-	-	-	-	-	3,993.8	100,392.9	104,386.7	104,386.7	104,386.7	6/28/2019	2/18/2020	48	2/17/2024	
070E460	2020 National Highway Preservation Project Replacing5 Light Towers & Add 1 Tower At Interchange Of I39& Us Bus 51 Along I55.(Mclean) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	355,450.8	-	-	-	-	-	-	-	7,054.5	7,054.5	7,054.5	6/28/2019	4/28/2020	48	4/27/2024		
070E600	Districtwide Smart Work Zone Technology.(Various) Federal Highway Admin Contract Eligible For Federalreimbursement.	Non-Bond		011494427900070	Preliminary engineering and construction engineering and contract costs of construction	555,000.0	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/15/2020	48	6/14/2024	
705330	Construction At Fas-294, Old Us 66, Stream @ Ncl Of Lexington, Bridge Removal (Demo) & Replacement Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	832,970.9	-	-	-	-	-	632,334.6	159,651.4	3,484.9	158,083.7	953,554.6	832,970.9	6/5/2019	7/19/2018	48	7/18/2022	
705450	Bridge Replacement, Bridge Demolition Il 130 Over Embarras River. (Douglas) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	5,770,310.9	-	-	-	-	-	-	-	255,124.6	704,042.2	959,166.8	959,166.8	6/5/2019	12/4/2019	72	12/3/2025	
705980	Construction At Fas-522, Sidney-Longview Rd Over E Branch Embarras River 2M N Of Longview Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	680,932.9	-	-	-	-	-	-	-	-	-	-	680,932.9	6/5/2019	2/15/2017	48	2/14/2021	
706200	Construction At Fap-719, Us150 Over A Ditch Se Of Mahomet & Nw Of Champaign. Replace 116.89 Ft Of Culverts. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	800,800.4	-	-	-	-	-	32,559.8	48,161.6	50,315.7	8,139.9	139,177.0	800,800.4	6/5/2019	7/19/2018	48	7/18/2022	
707070	Construction At Fas 1522 & Fau 7092 (Us 45) 6.83 Mi From Ford Co Line To Us 136 In Rantoul. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900016	Statewide - Transportation and Related Construction	4,097,864.2	-	-	-	-	-	-	-	-	-	-	4,001,344.8	6/5/2019	4/18/2016	72	4/17/2022	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
707520	Construction At Fas-1476, Various Locations From 0.4Ml S Of Us 136 To 2Mi N Of Heyworth In Mclean Co Remove And Replace 7 Culverts. Federal Hwy Admincontract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,408,802.2	-	-	-	-	-	469,953.5	226,021.7	117,488.4	117,488.4	930,951.9	1,408,802.2	6/5/2019	12/14/2018	72	12/13/2024		
707790	Construction At Fap-900, From Saline Branch Ditch S Of Thomasboro To N Of I74 At Urbana. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	4,777,879.3	-	-	-	-	-	-	-	-	-	-	4,777,879.3	6/5/2019	6/5/2017	72	6/4/2023		
707860	Construction At Fas-1671 & Fap 824, Us 45, From Us36 @ Tuscola To Coles Co Ln. Resurfacing Road. Douglas Co. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,915,947.9	-	-	-	-	-	-	-	-	-	-	1,915,947.9	6/5/2019	7/16/2018	72	7/15/2024		
707890	Construction At Fai-74, From University Ave In Urbana To 2Mi E Of St Joseph Interchange In Champaign County. 8.445 Miles Of Resurf & Drainagefed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	15,297,901.2	-	-	-	-	-	-	-	-	-	-	15,297,901.2	6/5/2019	3/5/2018	72	3/4/2024		
707890	Construction At Fai-74, From University Ave In Urbana To 2Mi E Of St Joseph Interchange In Champaign County. 8.445 Miles Of Resurf & Drainagefed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	15,297,901.2	-	-	-	-	-	19,163.9	2,033.8	4,791.0	4,791.0	30,779.7	15,297,901.2	6/5/2019	3/5/2018	72	3/4/2024		
707900	Construction At Fai-74, From 2Mi E Of St. Joseph Interchange To I49 N. Champaign County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	11,731,486.8	-	-	-	-	-	4,252,919.6	6,197,061.4	1,063,229.9	195,725.0	11,708,935.9	11,305,054.9	6/5/2019	5/21/2019	72	5/20/2025		
708380	Construction At Fap-704, Business I-55 W Of Fox Creek Rd To 2 Mile E Of Bunn Street In Bloomington Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	4,904,916.9	-	-	-	-	-	745.1	186.3	186.3	186.3	1,304.0	4,904,916.9	6/5/2019	12/7/2016	72	12/6/2022		
708380	Construction At Fap-704, Business I-55 W Of Fox Creek Rd To 2 Mile E Of Bunn Street In Bloomington Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	4,904,916.9	-	-	-	-	-	-	-	-	-	-	4,904,916.9	6/5/2019	12/7/2016	72	12/6/2022		
709120	Interstate Resurfacing & Ramp Repair S Of Lexington To Livingston Co Line, 9.67 Miles. (McLean) Federal Highway Admin Contract Eligiblefor Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	14,966,522.4	-	-	-	-	-	-	-	-	3,234,931.9	3,234,931.9	3,234,931.9	6/28/2019	3/2/2020	72	3/1/2026		
709170	Construction At Various Routes	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	370,013.9	-	-	-	-	-	-	-	-	-	-	308,501.9	6/5/2019	4/24/2012	48	4/23/2016		
709520	Construction At Fas-502, Leverett Rd,Market St To Us45.Champaign County. Pavement Preservation Designed Hma Overlay. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,328,767.2	-	-	-	-	-	33,750.0	1,266,172.5	20,844.7	8,437.5	1,337,204.7	1,328,767.2	6/5/2019	8/19/2019	72	8/18/2025		
709970	Construction At Fap-719, Us 150 Between Mattis Ave & Prospect Ave In Champaign. Champaign County. Standard Overlay With Ada Improvements.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,135,000.0	-	-	-	-	-	190,371.6	43,959.7	47,592.9	47,592.9	329,517.1	1,125,727.8	6/5/2019	2/20/2019	72	2/19/2025		
072A910	7.1 Mi Of Milling/Resurfacing, Ada Ramps, Replace Bridge Deck,Signal Improvements & Shoulder Installon I157 From Quincy To Marblehead.(Adams)Fed Highwayadmin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	8,442,079.6	-	-	-	-	-	-	-	-	1,258,862.5	1,258,862.5	1,258,862.5	6/28/2019	4/9/2020	72	4/8/2026		
072B050	Construction At Fap-685, Il 9 From East Corp Limits Of Laharpe To Mcdonough Co Ln. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	3,181,526.5	-	-	-	-	-	-	-	-	-	-	3,058,376.7	6/5/2019	2/28/2011	72	2/28/2017		
072B050	Construction At Fap-685, Il 9 From East Corp Limits Of Laharpe To Mcdonough Co Ln. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Bond	4G	553494427000017	Statewide - Transportation and Related Construction	3,181,526.5	-	-	-	-	-	-	-	-	-	-	3,058,376.7	6/5/2019	2/28/2011	72	2/28/2017		
072B370	Construction At Fap-67, Il 125 From Ecl Of Pleasant Plains To E Of Il 97 Jct In Sangamon Co. 6.9 Miles Of Resurfacing. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	10,978,802.3	-	-	-	-	-	114,729.2	365,879.8	368,503.6	1,454,050.7	2,303,163.3	2,518,186.1	6/5/2019	12/14/2018	72	12/13/2024		
072B580	Construction At Fap 745 (Il 104) Mckee Ck Chamber Sburg To Fap 310 (Us 67) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	73,039,309.8	-	-	-	-	-	287,707.3	101,535.7	52,956.9	269,978.2	712,178.0	72,190,191.8	6/5/2019	3/26/2015	72	3/25/2021		
072B580	Construction At Fap 745 (Il 104) Mckee Ck Chamber Sburg To Fap 310 (Us 67) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	73,039,309.8	-	-	-	-	-	-	-	-	-	-	72,190,191.8	6/5/2019	3/26/2015	72	3/25/2021		
072B830	Construction At Fap-315, Along Us 136, 1.25Mi W Of Il 10/Us 136 Intersection To Just W Of Il 29/Us 136 Intersection. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,248,246.7	-	-	-	-	-	7,657.2	1,914.3	27,357.6	1,914.3	38,843.4	2,248,246.7	6/5/2019	7/7/2017	72	7/6/2023		
072C160	Construction At Fap-622 & 753, 3.03Mi & Ncl Of Auburn To 0.3Mi S Of Il 104 In Sangamon County 3 Miles Of Resurfacing On Il 4, Intersection Reconfed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	4,063,329.4	-	-	-	-	-	163,731.6	54,736.7	39,925.0	40,932.9	299,326.2	3,780,804.2	6/5/2019	4/23/2018	72	4/22/2024		
072C290	Construction At Fap-506, 4.47Mi From Bear Creek To Hancock Co Line On Il 96.Adams County,Resurface,Patch,Improvements,Bridge Repair & Deck Overlay.Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,746,213.2	-	-	-	-	-	1,423,955.9	127,560.8	22,008.8	8,291.2	1,581,816.7	2,746,213.2	6/5/2019	2/15/2019	72	2/14/2025		
072C830	Construction At Fap-322, 0.9 Mi N Of Il 16, Us 51, Christian County. Culvert Replacement. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	717,751.9	-	-	-	-	-	545,543.8	122,706.1	7,500.0	10,000.0	685,749.9	717,351.9	6/5/2019	2/20/2019	48	2/19/2023		
072C890	Construction At Fap 321 (Us 54) From I-72 To N Of Monroe St In Pittsfield. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,857,161.5	-	-	-	-	-	-	-	-	-	-	1,857,161.5	6/5/2019	2/18/2016	72	2/17/2022		
7.2E+21	Construction At Fau-7706, Lincoln Parkway From S Of Kenwood Dr To North Of Il 10 In Lincoln, Il Resurfacing, Median, Drainage, Traffic Signals. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	6,133,929.0	-	-	-	-	-	-	-	-	-	-	6,101,234.9	6/5/2019	2/16/2017	72	2/15/2023		
7.2E+111	Construction At Fas-55 (I-55) 2.35 Mi W Of Bus 55 N Of Lincoln To Ch 6 At Atlanta. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	17,474,655.5	-	-	-	-	-	-	-	-	-	-	17,474,655.4	6/5/2019	8/15/2013	72	8/14/2019		
7.2E+231	3 Mi Resurfacing On I-155 2 Mi S Of Us 136 To The Tazewell Co Ln. Bridge Repair On Sn054-0078 Carry Emden Rd Over I-155.(Logan) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	7,406,231.8	-	-	-	-	-	-	-	-	100,682.2	100,682.2	100,682.2	6/28/2019	5/27/2020	72	5/26/2026		
072E490	Construction At Fau-7878, Lincoln Trail, East Of Woodbine Rd In Taylorville. Christian County Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	275,761.2	-	-	-	-	-	-	-	-	-	-	275,761.2	6/5/2019	2/15/2017	48	2/14/2021		
072F400	Construction At Fap-75, Intersection Improvement At Il 29 & Main St In Rochester. Federal Highway Admin Contract Elieble For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	864,747.0	-	-	-	-	-	158,698.0	11,614.9	30,123.8	39,674.5	240,111.1	864,747.0	6/5/2019	6/6/2018	48	6/5/2022		
072F700	Construction At Fap 614 (Il 78) From 0.1 Mi S Of Chandlerville To N Of Il 125 Intersection In Virginia.	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,062,289.0	-	-	-	-	-	3,706.7	926.7	926.7	926.7	6,486.8	2,062,289.0	6/5/2019	1/13/2015	72	1/12/2021		
072F700	Construction At Fap 614 (Il 78) From 0.1 Mi S Of Chandlerville To N Of Il 125 Intersection In Virginia.	Bond	9A	695494427000115	Statewide - Transportation and Related Construction	2,062,289.0	-	-	-	-	-	-	-	-	-	-	2,062,289.0	6/5/2019	1/13/2015	72	1/12/2021		
072F770	8.9 Mi Patching,Surface Removal,Wedge Shldr, Bridgt Repair,& Intersection Improvement Il 54, 3 Mi Sw Mcdonald St-Sangamon City Line.(Logan)Fed Highwayadmin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	4,250,311.9	-	-	-	-	-	-	-	-	1,903,784.2	1,903,784.2	1,903,784.2	6/28/2019	4/8/2020	72	4/7/2026		
072G010	4 Mi Of Resurfacing On Il 94 From Powellton Rd To 1.1 Mi N Of Ch 29 (Ferris Rd). (Hancock County) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	1,942,803.7	-	-	-	-	-	-	-	60,000.0	15,089.0	75,089.0	75,089.0	6/28/2019	2/20/2020	72	2/19/2026		
072G460	4.9 Mi Mill/Resurface,Bridge/Bridge Jnt Repair On I-55,N Glenarm Intrchg To .2Mi S Lake Springfieldbridge, & On E Lakeshore Dr.(Sangamon) Fed Hghwy Admn Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	15,744,900.8	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/15/2020	72	6/14/2026	
072G570	Road Work Improvements On I-55 From 1.3 Mi S I-55 Bus To 6.4 Mi N Of Il 10 W Of Lincoln & I-55 Bus E Of Old Rt 66 To S Of 1056Th Av S Of Lincoln. Fed Hghwy Admincontract Eligible For Fed Reimbursement	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	23,541,376.7	-	-	-	-	-	-	-	1,059,566.3	3,976,076.3	5,035,642.6	5,035,642.6	6/28/2019	2/11/2020	72	2/10/2026		
072G700	10.6 Mi Designed Overlay & Ada Improvements On Il29 S Of Velma Rd, S Of Taylorville. To N Of Magnolia St In Pana.(Christian) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	5,337,307.2	-	-	-	-	-	-	-	-	58,878.9	58,878.9	58,878.9	6/28/2019	6/8/2020	72	6/7/2026		
072G870	Construction At Fau-7978,7th St To W Of S Camp Butler Rd, 1Mi W Of Camp Butler Rd To 7Th St S Of Lincoln St.Sangamon Co.Resurface,Hma Shoulders. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,081,385.9	-	-	-	-	-	405,077.0	2,224,704.6	182,302.0	100,400.8	2,912,484.4	2,912,484.4	6/5/2019	7/9/2019	72	7/8/2025		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
072G990	7 Miles Of Resurfacing On Il 138 From Il 4 To 8Thstreet In Benld. (Macoupin) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,003,784.5	-	-	-	-	-	-	-	-	513,384.3	513,384.3	513,384.3	6/28/2019	3/2/2020	48	3/1/2024	
072H070	5 Mi Of Resurfacing On Us 67 /Il 100 From Illinoisriver Bridge To 2 Mi W Of Il 125 In Beardstown. (Cass) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	344,955.0	-	-	-	-	-	-	-	-	15,000.0	15,000.0	15,000.0	6/28/2019	4/14/2020	48	4/13/2024	
072H380	Construction At Fap 506 (Il 96) From N Of Sutter Rd To Adams Co Ln. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	1,369,675.2	-	-	-	-	-	-	-	-	-	-	1,369,675.2	6/5/2019	2/23/2016	72	2/22/2022	
072H420	Construction At Fai 55 (I-55) Litchfield Weigh Station N Of Litchfield On Nb I-55.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,595,132.4	-	-	-	-	-	-	-	-	-	-	1,595,132.4	6/5/2019	5/29/2015	72	5/28/2021	
072H440	Construction At Fai-55, I55 From 0.4 Mi N Of Stevenson Dr Interchange To 0.6 Mi N Of Clearlake In Springfield With Patching, Milling, & Resurfacing Fed Hwy Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	10,217,623.6	-	-	-	-	-	1,409.2	352.3	352.3	352.3	2,466.0	10,217,623.6	6/5/2019	2/22/2017	72	2/21/2023	
072H500	Construction At Fap 34 (Il 97) E Of Mckinley St In Havana To 0.3 Mi N Of Cr 800. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	2,978,260.3	-	-	-	-	-	-	-	-	-	-	2,978,260.3	6/5/2019	12/16/2015	72	12/15/2021	
072H510	New Bridge Deck & Slope Wall Repairs On I-72 Over Wabash Av & On I-72 Over Nrr Springfield. (Sangamon) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	5,941,551.2	-	-	-	-	-	-	-	-	551,321.2	551,321.2	551,321.2	6/28/2019	5/19/2020	72	5/18/2026	
072H530	Construction At Fap-662, Auburn To .3 Mi S Of Il 104& .2 Mi W Of Il 4 In Auburn To E Of Sangamon St In Auburn-Macoupin County. Resurfacing-Federal Hwy. Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	4,769,840.3	-	-	-	-	-	3,004,528.6	802,494.5	50,611.3	322,568.2	4,180,202.5	4,445,985.8	6/5/2019	4/1/2019	71	3/31/2025	
072H540	Construction At Fap-612, Fas 2582, Il 100 & Us 67 To The Ecl Of Browning. Schuyler Co. 9 Miles Of Resurfacing & Drainage Improvements. Fed Hwy Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	3,687,182.0	-	-	-	-	-	221,508.6	39,421.8	55,377.2	1,328,584.0	1,644,891.5	3,687,182.0	6/5/2019	7/17/2018	72	7/16/2024	
072H720	Construction At Various Routes.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	91,345.0	-	-	-	-	-	-	-	-	-	-	91,345.0	6/5/2019	8/4/2015	48	8/3/2019	
072H830	Resurfacing, Ada Ramp/Signal/Geometric Design Improvements On Us54/Il106 Through Pittsfield. Also Pymnt Patch Pittsfield Wgh Station. (Pike) Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	5,288,738.3	-	-	-	-	-	-	-	-	183,617.1	183,617.1	183,617.1	6/28/2019	6/10/2020	72	6/9/2026	
072H940	Construction At Fap 67 (Il 97) From The Il 97/Il 125 Junction To Koke Mill Road In Springfield. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	3,123,476.3	-	-	-	-	-	-	-	-	-	-	3,123,476.3	6/5/2019	5/25/2016	72	5/24/2022	
072H940	Construction At Fap 67 (Il 97) From The Il 97/Il 125 Junction To Koke Mill Road In Springfield. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	3,123,476.3	-	-	-	-	-	-	-	-	-	-	3,123,476.3	6/5/2019	5/25/2016	72	5/24/2022	
072H980	Construction At Fap 63 (Us 24) Located On The Bayview Bridge In Quincy. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	38,162.3	-	-	-	-	-	-	-	-	-	-	37,175.2	6/5/2019	2/24/2016	48	2/23/2020	
072I010	Construction At Various Routes.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	194,986.1	-	-	-	-	-	-	-	-	-	-	194,986.1	6/5/2019	4/25/2016	48	4/24/2020	
072I200	Construction At Fap 550 (Il 99) Just N Of Mt Sterling.	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	76,396.7	-	-	-	-	-	8,088.0	2,022.0	2,022.0	2,022.0	14,154.0	76,396.7	6/5/2019	5/25/2016	48	5/24/2020	
072I050	Establish Obligation For District 6 Its Maintenance/Repairs	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	202,521.1	-	-	-	-	-	-	-	-	-	-	202,521.1	6/5/2019	7/18/2016	23	6/30/2018	
072J000	Construction At Fai-55, Sa 084-0107 & 084-0108 I-55 Over Brush Creek. Federal Highway Admin Contract - Eligible For Federal Reimbursement.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	1,115,969.9	-	-	-	-	-	-	-	-	-	-	1,115,859.5	6/5/2019	6/13/2018	72	6/12/2024	
072J300	Construction At Fap-325, Il 16 Over Little Ck 0.5Mi Ne Of Irving In Montgomery County Replace Slab Bridge Sn 068-7066 Carrying Il 16 Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	321,679.4	-	-	-	-	-	3,600.0	900.0	900.0	900.0	6,300.0	321,679.4	6/5/2019	4/16/2018	48	4/15/2022	
072J310	8.3 Mi Of Milling And Resurfacing On Il 100 Just N Of Browning To Just S Of Fulton County Line. (Schuyler) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	3,071,152.8	-	-	-	-	-	-	-	-	972,089.0	972,089.0	45,616.3	6/28/2019	4/3/2020	72	4/2/2026	
072J330	Construction At Various Routes. Modify Traffic Signal Backplates On Various Intersections Throughout District 6. Federal Highway Administration Contract Eligible For Fed Reimburse	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	261,507.7	-	-	-	-	-	-	-	-	-	-	261,507.7	6/5/2019	7/19/2017	48	7/18/2021	
072J420	Construction At Fai-72 Approx 5.6Mi E Of Il 107 To Scott County Line In Pike County. Hma Surface Removal; Resurfacing, Shoulders And Bridge Repaired Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	5,554,198.0	-	-	-	-	-	12,156.6	2,431.3	3,039.1	3,039.1	20,666.1	5,546,904.1	6/5/2019	12/22/2017	72	12/21/2023	
072J450	Replace Bridge Carrying Il 96 Over Sheridan Creek 0.9 Mi Of Nauvoo (Sn 034-0020) (Hancock) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,719,799.2	-	-	-	-	-	-	60,000.0	-	-	60,000.0	60,000.0	6/5/2019	12/3/2019	72	12/2/2025	
072J490	Construction At Fas-574, Athens Blacktop Over The Sangamon River @ Intersection Of Athens Blacktop & Il 97 Near Petersburg Paintline Beam Ends	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	92,300.0	-	-	-	-	-	-	-	-	-	-	92,050.0	6/5/2019	2/22/2017	48	2/21/2021	
072J530	Construction At Fap-666, Bl 55 @ Sangamon River Br & Sangamon River Overflow Structure 0.7 & 0.9 Mi N Of Dirksen Pkwy. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,044,281.9	-	-	-	-	-	1,432.6	358.2	358.2	358.2	2,507.1	2,044,281.9	6/5/2019	3/28/2018	72	3/27/2024	
072J540	Construction At Fap-315, Us 136(Buchanan St) & A Fayette St & Marion St In, Carthage. Hancock Co. .12 Mile Resurfacing And Sidewalk Ramp Improvement Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	332,730.1	-	-	-	-	-	-	383.4	-	-	383.4	329,923.5	6/5/2019	7/11/2018	48	7/10/2022	
072J620	Construction At Various Locations In District 6 On-Call Repair Of Guardrail, Cable Median Barrier Impact Attenuators And Fence	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,168,002.4	-	-	-	-	-	-	-	-	-	-	1,167,971.3	6/5/2019	7/25/2017	72	7/24/2023	
072J650	Construction At Fai-72, I-72 And Macarthur Interchange.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	61,906.3	-	-	-	-	-	2,085.0	521.3	521.3	521.3	3,648.8	61,906.3	6/5/2019	5/31/2017	48	5/30/2021	
072J700	Construction At Fau-7968, 1.010Mi 0.4Mi E Of Il 54 To 0.1 Mi W Of South Camp Butler Rd. Hma Surface Removal, Leveling Binder & Surfacing. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	389,452.1	-	-	-	-	-	-	-	-	-	-	389,452.1	6/5/2019	7/17/2017	48	7/16/2021	
072J710	Construction At Fap-67, Il 125, Class C Patching On Il 125 In The City Of Bluff Springs In Cass County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	19,642.0	-	-	-	-	-	4,190.0	1,047.5	1,047.5	1,047.5	7,332.5	19,642.0	6/5/2019	7/19/2017	48	7/18/2021	
072J800	Construction At Fau-7825, Il 96 Over Cedar Creek In Quincy. Fabrication Only Of A 3 Sided Precast Concrete Arch. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	246,992.0	-	-	-	-	-	-	-	-	-	-	246,992.0	6/5/2019	5/22/2017	48	5/21/2021	
072J830	Construction At Various Routes In Sangamon County 3.4 Miles Of Surface Removal And Replacement, Shoulder, Guardrail Work. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	12,014,167.8	-	-	-	-	-	-	-	-	-	-	12,014,167.8	6/5/2019	2/27/2018	72	2/26/2024	
072J830	Construction At Various Routes In Sangamon County 3.4 Miles Of Surface Removal And Replacement, Shoulder, Guardrail Work. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	12,014,167.8	-	-	-	-	-	5,570.5	1,392.6	1,392.6	1,392.6	9,748.4	12,014,167.8	6/5/2019	2/27/2018	72	2/26/2024	
072J840	Construction At Various Routes. Sealing Decks And Parapets Of 124 Structures At Various Locations In Logan And Sangamon Counties.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	279,445.4	-	-	-	-	-	-	-	-	-	-	279,445.4	6/5/2019	4/9/2018	48	4/8/2022	
072J860	Construction At T.R. 133, 1350Th St On Logan Correctional Center Access Rd.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	38,446.5	-	-	-	-	-	-	-	-	-	-	38,446.5	6/5/2019	7/21/2017	48	7/20/2021	
072J940	Construction At Fai72 E Of Macarthur Blvd Intchg To I55/I55 Bus Intchg.Fap666 S Of 6Th St Int To Sof El-Sangamon Co.Patch, Mill,Pave.& Structure Work Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	9,846,517.2	-	-	-	-	-	4,845,777.6	3,519,983.6	226,009.7	29,740.0	8,621,510.9	9,754,529.1	6/5/2019	5/9/2019	72	5/8/2025	
072J950	Construction At Fap-315, Us 136, Sn 034-0062 & 034-0001 In Hancock County Bridge Deck Sealing On Sn 034-0062 & Sn 034-0001	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	36,765.9	-	-	-	-	-	-	-	-	-	-	36,713.3	6/5/2019	4/16/2018	48	4/15/2022	
072J960	Construction At Various Routes In D6, On-Call Guardrail, Median Barrier, Impact Attenuators And Fence Repair.	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,046,075.1	-	-	-	-	-	34,312.7	968,418.0	8,578.2	8,578.2	1,019,887.0	1,028,825.7	6/5/2019	8/31/2018	72	8/30/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
072J970	Construction At I-55/72 Cook St Overpass To Fancy Creek Structure N Of Sherman, Sangamon County Joint Replacement, Microsilica Overlay & Bridge Painting, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	5,345,716.2	-	-	-	-	-	2,267,820.6	773,959.1	14,233.6	455,671.7	3,511,685.0	4,860,609.4	6/5/2019	4/2/2019	72	4/1/2025	
072J980	Construction At Fai-72, Sny Slough Structures To E Of Trumpet At I 172, Pike County, Patch Pavement, Hma Surface Removal/Resurface & Bridge Repairs, Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	4,509,695.5	-	-	-	-	-	4,125,455.3	224,080.3	7,234.6	9,646.2	4,366,416.4	4,502,460.9	6/5/2019	2/21/2019	72	2/20/2025	
072J990	Resurfacing, Traffic Signal Upgrades, Ada Sidewalk Ramps, & Hma Shoulders Intersection Of Us 24 & Us 67 W Side Of Rushville, (Schuyler) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,498,874.4	-	-	-	-	-	-	-	56,481.0	806,648.7	863,129.7	863,129.7	6/5/2019	12/6/2019	72	12/5/2025	
072K010	Construction At Various Routes, Various Counties, Sealing Decks And Parapets Of 136 Structures, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	234,351.8	-	-	-	-	-	224,160.1	56,040.0	750.0	56,040.0	336,990.1	234,351.8	6/5/2019	4/2/2019	48	4/1/2023	
072K040	Bridge Deck Sealing On Sn 001-0068 Carrying Us 24 Westbound Over The Mississippi River, (Adams) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	28,998.6	-	-	-	-	-	-	-	-	27,648.6	27,648.6	27,648.6	6/28/2019	3/31/2020	48	3/30/2024	
072K050	Sealing Decks, Parapets & Concrete Bridge Approach Parapets On 113 Structures In Cass, Pike, & Scott Counties, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	257,965.1	-	-	-	-	-	-	-	-	9,825.0	9,825.0	9,825.0	6/28/2019	3/31/2020	48	3/30/2024	
072K060	Construction At Various Routes, Various Counties, On-Call Repair Of Guardrails, Cable Median Barriers, Impact Attenuators And Fences.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	938,218.4	-	-	-	-	-	16,770.1	144,203.4	98,268.5	21,171.5	280,413.4	798,455.6	6/5/2019	8/28/2019	48	8/27/2023	
072K070	Deck Replacement On Il 123 Over I-55 (Sangamon) (Sn 084-0171) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,122,339.8	-	-	-	-	-	-	-	309,912.0	992,890.7	1,302,802.7	1,302,802.7	6/5/2019	12/6/2019	72	12/5/2025	
072K090	Washing On Various Major River Bridges Over The Illinois & Mississippi River In District 6, (Various) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	143,750.0	-	-	-	-	-	-	-	6,472.8	137,277.2	143,750.0	143,750.0	6/28/2019	2/24/2020	48	2/23/2024	
072K120	Construction At Fas-1773, From 2.1 Mi S Of Kickapoo Ck To Mclean Co Ln In Logan County Bituminous Surface Treatment A-1 And A-2	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	282,601.8	-	-	-	-	-	-	-	-	67.5	67.5	282,601.8	6/5/2019	2/28/2018	48	2/27/2022	
072K180	Construction At Fas 468 From Us 136 To Monroe St In Arrington & Fas 1774 From Us 136 To Mclean Co Ln In Logan & Tazewell Counties, Bituminous Surface Treatment A-2 And Leveling Binder	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	340,441.3	-	-	-	-	-	-	-	-	-	-	340,441.3	6/5/2019	2/28/2018	48	2/27/2022	
072K190	Construction At Fas-1774, Old Il 121, From 0.7 Mi N Of Sugar Ck Continuing S For 4.56 Miles In Logan County, Bituminous Surface Treatment A-2	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	390,737.9	-	-	-	-	-	-	-	-	-	-	390,737.9	6/5/2019	2/28/2018	48	2/27/2022	
072K200	Construction At Fai-72, 5 Bridges In Morgan County Painting Of 5 Bridges On I-72 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	612,537.3	-	-	-	-	-	-	5,833.7	5,833.7	5,833.7	40,836.1	612,537.3	6/5/2019	2/27/2018	48	2/26/2022	
072K210	Construction At Various Routes, Safety Lighting, Crosswalk Signage And Striping Upgrades In District 6, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	261,941.3	-	-	-	-	-	-	8,997.4	-	-	8,997.4	261,941.3	6/5/2019	6/6/2018	48	6/5/2022	
072K210	Construction At Various Routes, Safety Lighting, Crosswalk Signage And Striping Upgrades In District 6, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	261,941.3	-	-	-	-	-	13,610.8	3,396.7	3,402.7	3,402.7	23,812.8	261,941.3	6/5/2019	6/6/2018	48	6/5/2022	
072K220	Construction At Fai-55, From Lake Springfield Bridge In Sangamon County To Macoupin Co. Line.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	561,669.5	-	-	-	-	-	-	-	-	-	-	561,669.5	6/5/2019	6/13/2018	48	6/12/2022	
072K230	Construction At Various Routes In Logan County Bituminous Surface Treatment A-1 And A-2 On I-55 Frontage Roads At 5 Locations	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	301,677.7	-	-	-	-	-	-	-	-	-	-	301,677.7	6/5/2019	4/16/2018	48	4/15/2022	
072K250	Construction At Fas-1613, Or 16, Old Us 54/36/66, Pipe Culvert Removal And Replacement And Patching.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	64,507.4	-	-	-	-	-	-	-	-	-	-	64,255.7	6/5/2019	7/25/2018	48	7/24/2022	
072K260	Construction At Fai-72, From E Of Hull To W Of Barry In Pike County 7 Miles Of Crack And Joint Sealing On I-72, Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	38,939.3	-	-	-	-	-	-	-	-	-	-	38,905.9	6/5/2019	4/23/2018	48	4/22/2022	
072K270	Construction At Fai-172, From N Of Il 96 To Us 24, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	264,004.3	-	-	-	-	-	-	-	-	-	-	249,324.2	6/5/2019	4/13/2018	48	4/12/2022	
072K280	Construction At Fai-55, From Farmersville Interchange To Sangamon/Montgomery County Line 5.6 Miles Of Micro-Surfacing And Center Pmt Mark Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	296,238.3	-	-	-	-	-	-	22,329.9	-	-	22,329.9	296,238.3	6/5/2019	2/27/2018	48	2/26/2022	
072K350	Construction At Fai-55, Coalfield Rest Areas, Tree Removal Montgomery County	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	64,145.1	-	-	-	-	-	-	-	-	-	-	64,145.1	6/5/2019	2/27/2018	48	2/26/2022	
072K390	Construction At Fai-55, From S Of Sudduth Rd In Sherman To Il 123 & From Stuttle Rd To Logan Co Ln, Frontage Rd.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	181,890.5	-	-	-	-	-	-	-	-	-	-	155,225.7	6/5/2019	4/9/2018	48	4/8/2022	
072K440	Repairs On Main & Approach Spans, Its, Install Floor Drains On Approach Spans On (Sn 086-0001) Carrying Il 100/106 Over Il River (Scott) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	828,565.8	-	-	-	-	-	-	750.0	104,453.7	105,203.7	105,203.7	828,565.8	6/5/2019	12/6/2019	48	12/5/2023	
072K450	Ada Improvements At Various Locations Along Il 16 & Il 127 In Hillsboro (Montgomery) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	344,460.1	-	-	-	-	-	-	-	-	18,000.0	18,000.0	18,000.0	6/28/2019	6/2/2020	48	6/1/2024	
072K460	Construction At Various Route Locations Throughout District 6, Maintenance And Repair Of All Its Equipment In District 6	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	206,818.0	-	-	-	-	-	-	4,045.9	43.1	12,255.2	16,344.1	125,242.2	6/5/2019	5/3/2018	25	6/30/2020	
072K460	Construction At Various Route Locations Throughout District 6, Maintenance And Repair Of All Its Equipment In District 6	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	206,818.0	-	-	-	-	-	-	-	-	762,775.0	762,775.0	125,242.2	6/5/2019	5/3/2018	25	6/30/2020	
072K480	Construction At Various Routes, Signs Installation To Designate Pollinator Habitat - D6	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	44,783.1	-	-	-	-	-	-	-	-	-	-	44,178.7	6/5/2019	7/25/2018	48	7/24/2022	
072K490	Construction At Fai-55, Over Kickapoo Creek, 5 Mi North Of Il 10 In Lincoln, Paint Bridges Sn 054-0048 And 054-0049 Logan Co, Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	270,000.0	-	-	-	-	-	-	-	-	-	-	270,000.0	6/5/2019	7/16/2018	48	7/15/2022	
072K540	Construction At Fai-72, On Three Bridges, Deck And Substructure Repairs On 3 Bridges, Carrying I-96 Over I-72 At The Hull Interchange, Carrying Ch 4 - Over I-72, And I-72 North Of Pittsfield, Pike Co	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	288,814.5	-	-	-	-	-	673.7	168.4	168.4	168.4	1,179.0	288,814.5	6/5/2019	7/11/2018	48	7/10/2022	
072K560	Construction At Various Routes, Removing And Replacing Non-Compliant Guardrail End Terminals At Various Counties In Western District 6, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	535,709.8	-	-	-	-	-	9,290.9	2,322.7	2,322.7	2,322.7	16,259.0	535,709.8	6/5/2019	7/11/2018	48	7/10/2022	
072K590	Construction At Fap-745, E Of Quincy Regional Airfield To E Of Columbus Rd, Intersection, Adams County, 1.9 Miles For Resurfacing On Il 104, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	730,282.4	-	-	-	-	-	-	-	-	-	-	730,282.4	6/5/2019	7/17/2018	48	7/16/2022	
072K600	Construction At Various Routes, Sangamon County, Bituminous Surface Treatment At Various Locations In Sangamon County.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	94,131.7	-	-	-	-	-	-	-	-	-	-	94,131.7	6/5/2019	7/17/2018	48	7/16/2022	
072K630	Construction At @ The Corner Of Cockrell Ln & Mathers Road Adjacent To I72, Tree Removal, Sangamon County.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	34,275.0	-	-	-	-	-	-	-	-	-	-	34,275.0	6/5/2019	7/17/2018	48	7/16/2022	
072K650	Construction At Fai-72, 1.8 Mi W Of Barry, Pike County, Bridge Painting, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	274,171.0	-	-	-	-	-	-	128,798.0	133,038.6	-	261,836.6	274,171.0	6/5/2019	5/21/2019	48	5/20/2023	
072K660	Construction At Fai-72, 1.8 Mi W Of Barry, Pike County, Bridge Painting, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,238,334.2	-	-	-	-	-	300,425.6	374,589.7	18,504.6	75,106.4	768,626.3	1,193,778.4	6/5/2019	12/14/2018	72	12/13/2024	
072K670	Construction At Fap-302/733, Il 110/336 & N Ramps & Overhead Rdwy @ Il 61/110/336 Interchange, Adams County, Micro Surfacing Cape And Fog Seal, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,760,030.8	-	-	-	-	-	1,916,955.2	137,856.1	19,561.2	13,504.0	2,087,876.5	2,760,030.8	6/5/2019	2/20/2019	72	2/19/2025	
072K690	Construction At Fap-550, Il 99, Schuyler County, Remove And Fill Existing Pipe Culvert, Install Cross Road Pipe Culvert, Ditch Improvements.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	156,297.5	-	-	-	-	-	6,444.3	1,611.1	1,611.1	1,611.1	11,277.4	156,297.5	6/5/2019	2/14/2019	48	2/13/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
072K710	Construction At Fau-7990, Webster St From Just N Of Northern Ave To Just N Of Bidwell St In Christian County Resurfacing On Webster Street	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	145,091.3	-	-	-	-	-	1,874.1	468.5	468.5	468.5	3,279.6	145,091.3	6/5/2019	12/14/2018	48	12/13/2022	
072K720	Construction At Fai-55, 3 Bridges On I55, Montgomery County, Paint Bridges, Fed Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	635,335.0	-	-	-	-	-	202,047.5	410,787.5	50,511.9	50,511.9	713,858.8	635,335.0	6/5/2019	2/20/2019	48	2/19/2023	
072K730	Construction At Fai55,Fai 155,Fap 315(I55)-155, Us 136)Logan County, Bridge Painting, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	524,100.0	-	-	-	-	-	501,570.0	125,392.5	125,392.5	125,392.5	877,747.5	524,100.0	6/5/2019	4/1/2019	47	3/31/2023	
072K740	Construction At Fai 72A,Fap662,Fap666,I72, Bus, I55 And Il 4, Sangamon County, Bridge Painting, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	430,258.0	-	-	-	-	-	84,731.0	332,009.0	21,182.8	21,182.8	459,105.5	430,258.0	6/5/2019	4/15/2019	48	4/14/2023	
072K750	Construction At 5 Bridges On Various Routes, Various Counties, Bridge Painting, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	243,420.0	-	-	-	-	-	11,080.0	205,620.0	2,770.0	2,770.0	222,240.0	216,700.0	6/5/2019	8/15/2019	48	8/14/2023	
072K760	Joint Replacement, Overlay, Slope Wall Repair, & Shoulder/Guardrail Replacement On Sn054-0076 & Sn054-007 Over Icg Rr S Of Us136, (Logan) Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,433,651.5	-	-	-	-	-	-	-	-	603,948.7	603,948.7	603,948.7	6/28/2019	4/21/2020	72	4/20/2026	
072K770	Construction At Fai-55, 3 Bridges, Macoupin County, Bridge Painting, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	448,000.0	-	-	-	-	-	18,750.0	4,687.5	4,687.5	248,100.0	276,225.0	266,850.0	6/5/2019	8/28/2019	48	8/27/2023	
072K780	Construction At Il 100 & Hillview Rd, Scott County, Bridge Painting, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	182,840.0	-	-	-	-	-	8,220.0	154,490.0	2,055.0	2,055.0	166,820.0	162,710.0	6/5/2019	8/15/2019	48	8/14/2023	
072K790	Construction At Fap-42, Il 127, Sn 068-0058 Over Westfork Shoal Cr Trib 1.6 Mi S Of I48, Montgomery County, Bridge Painting, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	117,040.0	-	-	-	-	-	113,290.0	28,322.5	28,322.5	28,322.5	198,257.5	117,040.0	6/5/2019	5/29/2019	48	5/28/2023	
072K850	Construction At Fai-72A, 7.3 Mi, I55 To 4 Mi E & 7 Me Of Dawson Rd To 1.6 M E Of Lanesville Rd, Sangamon County, Micro-Surfacing, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	223,394.5	-	-	-	-	-	137,143.0	72,990.1	2,932.2	34,285.8	247,351.1	223,365.3	6/5/2019	4/8/2019	48	4/7/2023	
072K860	Construction At Fap-34, Il 97 Over Tar Cr 0.5 Mi N Of Oakford In Menard County Replace Expansion Joints, Place A Microsilica Overlay And Paint Beam Ends	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	478,141.8	-	-	-	-	-	90,159.0	9,201.9	22,539.8	22,539.8	144,440.4	478,141.8	6/5/2019	12/14/2018	48	12/13/2022	
072K870	Construction At Fas-636, From 0.4 Mi N Of Buckhart Cr To Just S Of 2100N Rd, Mt Auburn Rd, Milling And Resurfacing.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	400,863.3	-	-	-	-	-	388,498.5	97,124.6	97,124.6	97,124.6	679,872.5	400,863.3	6/5/2019	12/11/2018	48	12/10/2022	
072K880	Construction At Fap-502, 304, Il 57 & Il 96, Adams County, Insert Culvert Liners.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	61,428.3	-	-	-	-	-	2,612.0	56,935.5	1,880.8	653.0	62,081.3	61,428.3	6/5/2019	7/9/2019	48	7/8/2023	
072K890	Construction At Fau-7825, Il 96 From Locust St To Il 104 In Quincy In Adams Co, Patching.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	146,120.9	-	-	-	-	-	34,134.3	8,533.6	8,533.6	8,533.6	59,735.1	146,120.9	6/5/2019	12/12/2018	48	12/11/2022	
072K900	Construction At Fau-8173, Mound Rd In Jacksonville, Morgan County, Bituminous Surface Treatment.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	63,310.1	-	-	-	-	-	59,822.4	384.1	14,955.6	14,955.6	90,117.6	63,310.1	6/5/2019	5/23/2019	48	5/22/2023	
072K910	Construction At Fas-2729, I55 W Fr Rd From Il 108 To 18Th Ave, On I55 E Fr Rd From Il 48 To Il 108, Montgomery County, Bituminous Surface Treatment And Resurfacing.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	858,310.5	-	-	-	-	-	84,163.7	21,040.9	11,238.7	21,040.9	137,484.2	858,310.5	6/5/2019	2/21/2019	48	2/20/2023	
072K920	Construction At Various Routes Within District 6, Weed Spraying On Various Routes	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	104,645.0	-	-	-	-	-	-	98,419.7	-	-	98,419.7	102,303.9	6/5/2019	12/19/2018	48	12/18/2022	
072K930	Construction At Various Rts, Sangamon County, Tree Removal	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	47,994.5	-	-	-	-	-	-	-	46,344.5	-	46,344.5	47,994.5	6/5/2019	4/3/2019	48	4/2/2023	
072K940	Construction At Fai 72 In Morgan Co From 0.7 Mi W Of Us67 Interchange S Of Jacksonville To 3.3 Milese Of Il 72 Bus E Of Jacksonville, Morgan County Center Line Microsurfacing.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	242,517.9	-	-	-	-	-	67,586.2	16,896.5	16,896.5	16,896.5	118,275.8	242,517.9	6/5/2019	2/14/2019	48	2/13/2023	
072K970	Construction At Fap761, Sn059-0035 Il 108 At Lick Cr, Macoupin Co, Replace Expansion Joints, Place Microsilica Over, Repair Substruct, Paint Beam Ends Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	399,040.6	-	-	-	-	-	175,985.3	20,493.4	7,500.0	8,816.0	212,794.7	396,105.6	6/5/2019	2/20/2019	48	2/19/2023	
072K990	Construction At Fai-55, 172, Logan And Sangamon Counties, Patching.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	385,999.4	-	-	-	-	-	176,166.6	103,530.0	44,041.6	44,041.6	367,779.8	385,999.4	6/5/2019	5/17/2019	48	5/16/2023	
072L020	Construction At Fai-72, From Scott Cr Co To 3.2 Mi Of Il 72 Bus E Of Jacksonville, Morgan County, Patching.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	150,948.7	-	-	-	-	-	145,698.7	36,424.7	36,424.7	36,424.7	254,972.7	150,948.7	6/5/2019	4/4/2019	48	4/3/2023	
072L060	Construction At Fai-55 & 155, @ Kickapoo Cr N To Logan/McLean Co Line, Logan Co, Seal Centerline Joints, Route & Seal Isolated Transverse Cracks, Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	114,289.9	-	-	-	-	-	109,414.9	27,353.7	27,353.7	27,353.7	191,476.0	114,289.9	6/5/2019	5/29/2019	48	5/28/2023	
072L070	Construction At Fap-302, Rt 110/336, Hancock County, Micro Surfacing, Cape Seal Pavement, Fog Seal Shoulders, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,512,507.4	-	-	-	-	-	-	1,264,080.2	131,432.1	2,508,341.0	3,903,853.3	1,494,440.4	6/5/2019	5/17/2019	72	5/16/2025	
072L080	Construction At Nb Fas 1768, Fr I55 East, Montgomery County, Pollinator Habitat Preservation and Restoration, Install Parkine Lot And Path.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	180,060.3	-	-	-	-	-	7,746.5	30,756.0	96,359.0	22,266.7	157,128.2	157,128.2	6/5/2019	8/29/2019	48	8/28/2023	
072L090	Construction At Fai-72, 172, Scott County, Deck Patching And Expansion Joint Resurs.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	229,667.1	-	-	-	-	-	208,900.4	3,600.0	7,454.3	5,400.0	225,356.6	229,667.1	6/5/2019	5/29/2019	48	5/28/2023	
072L110	Construction At Fai-55, I-55, Montgomery County, Centerline Microsurfacing.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	225,571.0	-	-	-	-	-	68,671.2	17,167.8	17,167.8	17,167.8	120,174.6	212,278.2	6/5/2019	5/20/2019	48	5/19/2023	
072L120	Construction At Fai-55, I-55, Montgomery County, Centerline Microsurfacing.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	265,002.1	-	-	-	-	-	95,744.9	180,240.0	23,936.2	180,240.0	480,161.1	265,002.1	6/5/2019	5/29/2019	48	5/28/2023	
072L130	Construction At Fap-717, Il10 From E City Limits Of Mason Co To 1 Mi E Of Mason/Logan Co Line, Logan County, Resurfacing, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,323,628.7	-	-	-	-	-	1,175,498.5	121,290.6	19,999.6	6,840.0	1,323,628.7	1,323,628.7	6/5/2019	7/15/2019	72	7/14/2025	
072L140	Construction At Fap-67, Sn094-0180 Carrying Il 97 Over Spring Creek, 08 Mi, E Of Il 14/197 Intersection In Springfield, Sangamon County, Deck Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	189,695.9	-	-	-	-	-	121,539.9	50,587.5	17,568.5	30,385.0	220,080.9	189,695.9	6/5/2019	7/15/2019	48	7/14/2023	
072L150	Construction At Fai-55, Sn054-0039 Carrying Cr 13 Over I55 @ Broadwell Interchange, Logan County, Replace Expansion Joints.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	133,814.4	-	-	-	-	-	5,717.8	112,367.0	1,429.5	1,429.5	120,943.7	118,084.8	6/5/2019	7/8/2019	48	7/7/2023	
072L160	Construction At Fai-172, Sn001-0048 Carrying Columbus Rd Over I 172 Columbus Rd Interchange 1.3 Mi N Of Il 104, Adams County, Replace Expansion Joints.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	112,117.6	-	-	-	-	-	62,229.7	49,887.9	15,557.4	15,557.4	143,232.5	112,117.6	6/5/2019	7/9/2019	48	7/8/2023	
072L170	Construction At Fap-506, Sn001-0008 Carrying I96 Over Rock Creek 2 Mi S Of Il 61, Adams County, Remove Concrete Slope Wall And Replace With Riprap.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	89,907.2	-	-	-	-	-	77,702.6	1,891.4	19,425.7	19,425.7	118,445.2	79,593.9	6/5/2019	7/8/2019	48	7/7/2023	
072L180	Construction At Fai-155, Sn054-0075 Carrying Tr 330 Over I-155 @ Hartsburg Interchange, Logan County, Substructure Repair.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	65,765.0	-	-	-	-	-	49,654.0	16,111.0	12,413.5	12,413.5	90,592.0	65,765.0	6/5/2019	7/15/2019	48	7/14/2023	
072L190	Construction At Fap-745, Sn 075-00081 Carrying Il 104 Over Mckee Cr @ The Edge Of Chambersburg, Pike County, Deck Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	114,218.7	-	-	-	-	-	79,080.0	35,138.7	19,770.0	19,770.0	153,758.7	114,218.7	6/5/2019	7/9/2019	48	7/8/2023	
072L200	Construction At Various Routes, Sangamon County, Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	457,788.9	-	-	-	-	-	85,364.7	357,166.1	10,858.1	4,400.0	457,788.9	457,788.9	6/5/2019	7/23/2019	48	7/22/2023	
072L210	Construction At Fai-72, 172, Scott County, Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	191,190.8	-	-	-	-	-	157,042.3	1,980.0	39,260.6	39,260.6	237,543.5	159,022.3	6/5/2019	7/11/2019	48	7/10/2023	
072L230	Construction At Fap-670, Il 4 Over The Upr, 2 Mi, Nof Staunton, Macoupin County, Replace Expansion Joints, Install Microsilica Overlay, Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	488,808.0	-	-	-	-	-	30,068.0	357,891.7	27,025.9	13,629.6	428,615.2	428,615.2	6/5/2019	7/23/2019	48	7/22/2023	
072L240	Construction At Various Routes, Various Counties, Install Pollinator Habitat Area Signage.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	54,663.2	-	-	-	-	-	3,131.2	584,931.0	10,273.3	782.8	599,118.3	48,420.8	6/5/2019	7/15/2019	48	7/14/2023	
072L250	26.4 Mi Of Routing & Sealing Longitudinal Jts With Transverse Cracks In Pavement On I-55, 72 & 72A, (Sangamon) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	278,646.4	-	-	-	-	-	-	-	12,560.0	252,023.0	264,583.0	264,583.0	6/28/2019	2/20/2020	48	2/19/2024	
072L260	E.1 Mi Pavement Patching, 4-Overlay (S-Bound Ln) & Guardrail Removal/Replacement, Us 67, I-72 Bus Markham Rd To 1.1 Mi N I-72 (Morgan) Fed Highway Admin Contract Eligible																					

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information							
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date		
072L280	7.2 Mi Pavement Preservation With Mainline/Shoulder Sealing & Micro Surfacing Medians/Sideroads On I 110/336 From W Pnt Rd To Us 136.(Hancock)Fed Highwayadmin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,920,870.3	-	-	-	-	-	-	-	-	402,575.7	402,575.7	402,575.7	6/28/2019	4/16/2020	72	4/15/2026			
072L290	9.7 Mi Of Crack Routing and Filling On I-172 From N Of I-72 To N Of Ii 96. (Adams) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	92,756.5	-	-	-	-	-	-	-	-	89,470.0	89,470.0	89,470.0	6/28/2019	4/8/2020	48	4/7/2024			
072L300	14.3 Mi Of Crack & Joint Sealing On I-55, Madison County Line To N Of Ii 16.(Macoupin & Montgomery) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	162,494.5	-	-	-	-	-	-	7,546.0	147,102.5	154,648.5	154,648.5	154,648.5	6/28/2019	2/20/2020	48	2/19/2024			
072L330	Painting Of 4 Bridges On I-55 Around Springfield (Sangamon)(Sn 084-0099, 084-0088, 084-0100, & 084-0020). Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	660,945.0	-	-	-	-	-	-	-	18,750.0	-	18,750.0	18,750.0	6/5/2019	12/6/2019	48	12/5/2023			
072L340	Construction At Fap75,Fap714,IJ29&I48,Webster St To Pershing Ave In Taylorville & N Of Lincoln Tr To 2.1 Mi S Of Sprester, Christian County. Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	162,895.0	-	-	-	-	-	7,125.0	1,781.3	1,781.3	2,501,695.0	2,512,382.5	94,620.3	6/5/2019	8/29/2019	48	8/28/2023			
072L350	Construction At Fap-662, Ii 4/Veterans Parkway, N Of Greenbriar Dr To Just S. Of Prairie Crossing Dr.Sangamon County. Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	807,464.6	-	-	-	-	-	-	-	10,327.8	706,311.7	48,227.2	2,582.0	767,448.7	764,866.7	6/5/2019	8/26/2019	48	8/25/2023	
072L370	Construction At Fap-315,Us 136,E Of Charlotte Stin Havana To 1.Mi E Of Tr2800,Forest City Rd. Mason County. Resurfacing.Federal Highway Administrationcontract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	6,194,239.3	-	-	-	-	-	1,132,567.5	4,170,461.0	317,358.8	439,073.6	6,059,460.8	6,059,460.8	6/5/2019	8/9/2019	72	8/8/2025			
072L380	Construction At Fap-10,(Ii 267) - Morgan County. Patching.	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	158,200.8	-	-	-	-	-	-	-	5,250.0	152,950.8	-	158,200.8	158,200.8	6/5/2019	10/22/2019	48	10/21/2023		
072L390	Patching & Resurfacing Old Ii 121 Beginning At Ii 136 & Continuing South 6.1 Mi (Lozan)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	480,951.3	-	-	-	-	-	-	-	17,238.9	-	61,759.8	78,998.7	78,998.7	6/5/2019	12/3/2019	48	12/2/2023		
072L400	0.56 Mi Of Hma Surface Removal And Replacement On County Highway 3 From S Of I-72 To N Of I-72. (Pike)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	349,729.0	-	-	-	-	-	-	-	3,000.0	3,000.0	3,000.0	3,000.0	6/5/2019	12/4/2019	48	12/3/2023			
072L410	Painting Portions Of 2 Bridges On Ii 111 In Macoupin County. (Sn 059-0016 & 059-0013). Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	292,000.0	-	-	-	-	-	-	-	11,250.0	216,850.0	228,100.0	228,100.0	6/28/2019	2/18/2020	48	2/17/2024			
072L420	Painting Portions Of 5 Bridges Various Rts In W Part Of D 6. (Sn 034-0066, 034-0063, 075-0130, 075-0131, 086-0045). (Various) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	378,250.0	-	-	-	-	-	-	-	15,000.0	-	15,000.0	15,000.0	6/28/2019	2/18/2020	48	2/17/2024			
072L430	Replace Expansion Jnts & Installing Microsilica Overlay On Sn 084-0067 Carrying I97 Over Richlandcreek.(Sangamon) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	364,863.5	-	-	-	-	-	-	-	-	85,006.4	85,006.4	85,006.4	6/28/2019	4/3/2020	48	4/2/2024			
072L440	Replacing Expansion Jnts, Installing Microsilica Overlay & Painting Beam Ends On Sn 059-0054 Carrying Ii 138 Over Cahokia Crk.(Macoupin) Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	442,020.0	-	-	-	-	-	-	-	-	196,155.2	196,155.2	196,155.2	6/28/2019	4/3/2020	48	4/2/2024			
072L450	Joint Replacement And Deck Overlay On Sn059-0053 Carrying Shipman Blacktop Over Hurricane Creek,9.6Mi N Of Ii 16.(Macoupin) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	439,641.2	-	-	-	-	-	-	-	-	23,733.0	23,733.0	23,733.0	6/28/2019	6/8/2020	48	6/7/2024			
072L470	Replacing Expansion Joints & Performing Beam End Repairs On Sn 001-0054 Carrying Ii 96 Over Mill Creek In Adams County.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	266,450.2	-	-	-	-	-	-	-	11,253.5	2,750.0	14,003.5	14,003.5	6/28/2019	2/18/2020	48	2/17/2024			
072L480	Replacing Damaged Parapet Walls On Sn 065-0002 Carrying Ii 97 Over Sangamon River Menard County.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	320,133.4	-	-	-	-	-	-	-	2,491.4	316,929.6	319,421.0	319,421.0	6/28/2019	2/18/2020	48	2/17/2024			
072L490	Patching On Various Routes In Macoupin County.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	487,519.0	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/15/2020	48	6/14/2024			
072L500	Patching On I-72 From Wabash Avenue To E Of The MacArthur Boulevard Interchange (Sangamon)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	299,310.0	-	-	-	-	-	-	-	12,750.0	189,608.0	202,358.0	202,358.0	6/28/2019	2/20/2020	48	2/19/2024			
072L510	1.3 Mi Of Hma Surface Removal, Replace Guardrail On Ii 104 From .1 Mi W Of Gateway W Railroad Bridgeto .1 Mi E Of Same Bridge.(Morgan) Federal Highwayadmin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	208,669.0	-	-	-	-	-	-	-	3,750.0	3,750.0	3,750.0	3,750.0	6/28/2019	4/14/2020	48	4/13/2024			
072L520	Milling, Resurfacing, Addition Of 4- Hma & 4 Agg Shldr, Improvement Of Existing Entrances & Guardrail On Us51/Ii16 In Pana.(Christian) Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	991,231.9	-	-	-	-	-	-	-	29,646.6	29,646.6	29,646.6	29,646.6	6/28/2019	6/2/2020	48	6/1/2024			
072L600	Culvert Replacement On Old Us 36 From E Of Scott/ Morgan County Line To E Of Jacksonville. (Morgan & Scott)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	114,850.0	-	-	-	-	-	-	-	-	5,400.0	5,400.0	5,400.0	6/28/2019	6/2/2020	48	6/1/2024			
072L610	Culvert Replacement From 1.8 Mi N Of Brown / Pike County Line To .5 Mi S Of Brown / Pike County Line(Brown & Pike)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	79,520.6	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/2/2020	48	6/1/2024			
072L650	Maintenance/Repair Of Surveillance Cameras,Vehicledetectors,Message Signs,Traffic Mgmt System,Fiber Optic Communications,Signal Interconnects,Ethernetworks,& Other Equipment In Dist 6. (Various)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	179,355.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/28/2020	48	4/27/2024			
072L650	Maintenance/Repair Of Surveillance Cameras,Vehicledetectors,Message Signs,Traffic Mgmt System,Fiber Optic Communications,Signal Interconnects,Ethernetworks,& Other Equipment In Dist 6. (Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	179,355.0	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	4/28/2020	48	4/27/2024		
072L700	Deck Repairs On Sn085-0004 Carrying Ii 103 Over Town Branch & Sn085-0005 Carrying Ii 103 Over Crane Creek. (Schuveler)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	268,992.0	-	-	-	-	-	-	-	13,500.0	13,500.0	13,500.0	13,500.0	6/28/2019	6/2/2020	48	6/1/2024			
072L710	Deck Patching & Joint Repair On Sn 084-0042 Carrying Ii 29 Nb Over S Fork Sangamon River, 2.4 Miles E Of I-55. (Sangamon)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	170,176.0	-	-	-	-	-	-	-	9,036.3	9,036.3	9,036.3	9,036.3	6/28/2019	5/29/2020	48	5/28/2024			
720870	Construction At Fap 612, Ii 103 Over Coal Crk.Tributary, 1.4Mi W Of Us67. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	480,883.5	-	-	-	-	-	-	-	-	-	-	480,783.5	480,783.5	6/5/2019	1/11/2017	48	1/10/2021		
723230	Construction At Fas-723, Over E Fork Of Shoal Creek & Middle Fork & Shoal Creek, Approx. 0.22 Mi W Of Nokomis & 7Mi W Of Nokomis.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,044,455.7	-	-	-	-	-	-	-	-	-	-	1,027,257.2	1,027,257.2	6/5/2019	1/7/2004	101	6/30/2012		
725010	Construction At Fap-668, Ii 29 (Dirksen Pkwy) From Just N Of Linden Ave To Just N Of Ridge Ave In Springfield... Fed Hwy Adm Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	9,855,981.7	-	-	-	-	-	-	-	-	-	-	9,850,981.7	9,850,981.7	6/5/2019	3/10/2014	72	3/9/2020		
725010	Construction At Fap-668, Ii 29 (Dirksen Pkwy) From Just N Of Linden Ave To Just N Of Ridge Ave In Springfield... Fed Hwy Adm Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	9,855,981.7	-	-	-	-	-	-	-	-	-	-	9,850,981.7	9,850,981.7	6/5/2019	3/10/2014	72	3/9/2020		
728290	Construction At Fap-75, Ii 29 Around Edinburg Bypass. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	40,322,633.0	-	-	-	-	-	-	-	-	-	-	40,322,143.3	40,322,143.3	6/5/2019	8/7/2012	72	8/7/2018		
728290	Construction At Fap-75, Ii 29 Around Edinburg Bypass. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	40,322,633.0	-	-	-	-	-	-	-	-	-	-	40,322,143.3	40,322,143.3	6/5/2019	8/7/2012	72	8/7/2018		
728900	Construction At Fau-8012, Wabash Ave From Moffet St In Curran To Koke Mill Rd In Springfield Federal Highway Admin Contract Eligible For Highway Reimbursement	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects For Locals	24,539,578.1	-	-	-	-	-	-	-	-	-	-	24,535,476.6	24,535,476.6	6/5/2019	6/20/2014	72	6/19/2020		
728900	Construction At Fau-8012, Wabash Ave From Moffet St In Curran To Koke Mill Rd In Springfield Federal Highway Admin Contract Eligible For Highway Reimbursement	Non-Bond		0114944279002027	Local Earmarks - Local Pass Through	24,539,578.1	-	-	-	-	-	-	-	-	-	-	24,535,476.6	24,535,476.6	6/5/2019	6/20/2014	72	6/19/2020		
728900	Construction At Fau-8012, Wabash Ave From Moffet St In Curran To Koke Mill Rd In Springfield Federal Highway Admin Contract Eligible For Highway Reimbursement	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	24,539,578.1	-	-	-	-	-	-	-	-	-	-	24,535,476.6	24,535,476.6	6/5/2019	6/20/2014	72	6/19/2020		
728900	Construction At Fau-8012, Wabash Ave From Moffet St In Curran To Koke Mill Rd In Springfield Federal Highway Admin Contract Eligible For Highway Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	24,539,578.1	-	-	-	-	-	-	-	1,051,437.0	-	1,051,437.0	24,535,476.6	24,535,476.6	6/5/2019	6/20/2014	72	6/19/2020		
729610	Construction At Fap-322, Us 51 From 1.4 Mi S Of Assumption To Approx 3 Mi N Of Pana. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	26,564,421.7	-	-	-	-	-	-	-	-	-	-	24,539,811.7	24,539,811.7	6/5/2019	3/11/2013	72	3/10/2019		
729610	Construction At Fap-322, Us 51 From 1.4 Mi S Of Assumption To Approx 3 Mi N Of Pana. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	26,564,421.7	-	-	-	-	-	-	-	-	-	-	24,539,811.7	24,539,811.7	6/5/2019	3/11/2013	72	3/10/2019		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information				
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
729720	Construction At La Grange Wetland Mitigation Site In Brown County.	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	100,530.3	-	-	-	-	-	-	-	8,194.8	-	8,194.8	100,530.3	6/5/2019	9/8/2015	48	9/7/2019
741770	Construction At Fap-327, Us50 Over Abandoned Rr & Otter Pond,II & Ch12 On Us50.N Of Lawrenceville. Lawrence Co.Replace 2 Structures,2 Superstructurestred Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	10,000,599.0	-	-	-	-	-	-	-	-	-	-	8,613,722.1	6/5/2019	2/15/2019	72	2/14/2025
741770	Construction At Fap-327, Us50 Over Abandoned Rr & Otter Pond,II & Ch12 On Us50.N Of Lawrenceville. Lawrence Co.Replace 2 Structures,2 Superstructurestred Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	10,000,599.0	-	-	-	-	2,395,790.9	3,116,089.2	621,802.0	588,617.6	6,722,299.8	8,613,722.1	6/5/2019	2/15/2019	72	2/14/2025	
741800	Construction At Fap-332, II 1 Over The Embarrass River N Of Lawrenceville. Lawrence County. Removal & Replacement Of Sn 051-0006 Carrying II 1. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	7,298,085.2	-	-	-	-	-	-	-	-	-	-	7,222,694.6	6/5/2019	7/26/2017	72	7/25/2023
741800	Construction At Fap-332, II 1 Over The Embarrass River N Of Lawrenceville. Lawrence County. Removal & Replacement Of Sn 051-0006 Carrying II 1. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	7,298,085.2	-	-	-	-	165,223.5	928,510.0	87,944.8	41,305.9	1,222,984.2	7,222,694.6	6/5/2019	7/26/2017	72	7/25/2023	
742600	13.1 Mi Patching,Milling,Resurfacing & Guardrail Updates II 121. E City Limits Sullivan To 2 Mi W 300E Mattoon.(Coles & Moultrie) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000100	Preliminary engineering and construction engineering and contract costs of construction	5,634,647.5	-	-	-	-	-	-	193,153.1	883,967.2	1,077,120.3	1,077,120.3	6/28/2019	2/14/2020	72	2/13/2026	
742610	Construction At Fap-91, II 16 From Ashmore To The Edgar Co Ln.Coles County.Patching, Hma Milling, 2 Bridge Rehab,3 Culvert Extensions & Guardrail.Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,441,945.4	-	-	-	-	1,812,031.5	168,568.1	453,007.9	453,007.9	2,886,615.4	2,441,945.4	6/5/2019	2/21/2019	72	2/20/2025	
743210	Replacing Superstructure Carrying II 16 Over Richland Creek 2.3 Mi W Of II 32 (Sn 087-0024) (Shelby) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,051,515.6	-	-	-	-	-	-	48,075.0	-	698,477.4	746,552.4	6/5/2019	12/3/2019	72	12/2/2025	
743250	Superstructure Replacement Sn 018-0057 Carrying Montrose Blacktop Over Spring Pt Creek, 5 Mi N Offingham County Line.(Cumberland) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000100	Preliminary engineering and construction engineering and contract costs of construction	1,342,360.0	-	-	-	-	-	-	-	59,985.0	529,960.9	589,945.9	589,945.9	6/28/2019	2/14/2020	72	2/13/2026
743580	Construction At Fap-320, II 121 In Moultrie Co Structure Repairs, Widening, Deck Replacement, Bridge, Hma, Guardrail, Earthwork, Tree. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,894,840.9	-	-	-	-	747,285.8	744,203.6	186,821.4	1,574.2	1,679,885.0	1,894,840.9	6/5/2019	12/7/2018	72	12/6/2024	
744070	6.3 Mi Patching, Milling, Resurfacing, Longitudinal Joint Sealant & Shoulder Work II 33 From II 130 To I 49. (Jasper) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000100	Preliminary engineering and construction engineering and contract costs of construction	3,499,763.3	-	-	-	-	-	-	150,101.6	3,160,892.8	3,310,994.4	3,310,994.4	6/28/2019	2/14/2020	72	2/13/2026	
744110	10 Mi Patching,Milling,Wedge Shldr,Culvert Removal & Box Culvert Ext On II 1 From Orchard St Lawrenceville To Wabash Cnty Line.(Lawrence) Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000100	Preliminary engineering and construction engineering and contract costs of construction	5,696,274.1	-	-	-	-	-	-	-	1,102,250.2	1,102,250.2	1,102,250.2	6/28/2019	4/17/2020	72	4/16/2026	
744190	Construction At Fap-832, II 49 In Casey II From S Of Tyler Ave To N Of I 70 Interchange. Clark Co.Inlay Of Existing Pavement,Ada Ramp Improvement Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,703,056.3	-	-	-	-	1,268,879.9	412,533.0	317,220.0	317,220.0	2,315,852.8	1,701,287.8	6/5/2019	5/21/2019	72	5/20/2025	
744320	Construction Fap-828, 1.5MI S Of II 121 On Montroseat Sn018-0056 At Brush Ck.Cumberland County.Remove/replace Deck Beams,Bridge Approach And Guardrail. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	636,620.7	-	-	-	-	498,870.1	11,665.1	1,172.5	124,717.5	636,425.2	636,620.7	6/5/2019	2/26/2019	48	2/25/2023	
744390	Construction At Fap-327, Little Muddy Ck 0.8MI W Of Richland Co Ln & Big Muddy Ck @ Clay Co Ln Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	11,568,659.0	-	-	-	-	-	-	-	-	-	11,528,136.3	6/5/2019	12/7/2016	72	12/6/2022	
744390	Construction At Fap-327, Little Muddy Ck 0.8MI W Of Richland Co Ln & Big Muddy Ck @ Clay Co Ln Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944270000117	Statewide - Transportation and Related Construction	11,568,659.0	-	-	-	-	-	3,750.8	-	-	3,750.8	11,528,136.3	6/5/2019	12/7/2016	72	12/6/2022	
744610	Construction At Fai-57,From The Us45 Interchange To Coles Co Line. Cumberland County. Milling And Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	9,973,318.6	-	-	-	-	840,461.4	5,314,830.9	237,193.8	50,006.6	6,442,492.6	6,442,492.6	6/5/2019	8/13/2019	72	8/12/2025	
745130	7.5 Miles Of Patching, Milling & Resurfacing On Old Us 50 From Us 50 W Of Xenia To .3 Mi E Of Lincoln Rd. (Clay) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000100	Preliminary engineering and construction engineering and contract costs of construction	3,278,150.6	-	-	-	-	-	-	-	141,159.9	141,159.9	141,159.9	6/28/2019	4/8/2020	72	4/7/2026	
745180	Construction At Fai-70, 3.5 Mi E Of Vandalia On Wb 170 @ Sn 026-0022 In Fayette Co. Deck Replacementnew Approach Slabs, Milling And Resurfacing Bridgefed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	4,561,028.9	-	-	-	-	3,184.1	796.0	796.0	796.0	5,572.2	4,561,028.9	6/5/2019	7/20/2017	72	7/19/2023	
745420	8.3 Miles Of Patching, Milling, Resurfacing, Agg Wedge Shoulders, & Culvert Replacement On Us 40 Ingreenuop. (Cumberland) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000100	Preliminary engineering and construction engineering and contract costs of construction	5,394,687.8	-	-	-	-	-	-	-	280,432.1	280,432.1	280,432.1	6/28/2019	6/8/2020	72	6/7/2026	
745610	Construction At Fas-1669, @ Riley Ck Branch 0.8 Mi Nw Of Loxa. Coles County. Replace Superstructure Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	513,852.1	-	-	-	-	165,203.6	41,300.9	41,300.9	41,300.9	289,106.2	513,852.1	6/5/2019	2/14/2019	48	2/13/2023	
745750	2.2 M Patching,Milling,Resurfacing,Ada Sidewalk Upgrades,& Curb/Gutter Replacement II 121.2 Mi W Of 300E To 20Th St Mattoon.(Coles) Federal Highwayadmin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000100	Preliminary engineering and construction engineering and contract costs of construction	2,634,284.4	-	-	-	-	-	-	-	95,265.0	95,265.0	95,265.0	6/28/2019	6/2/2020	72	6/1/2026	
746050	Construction At Fap-323, Us 36 Over Us 81 In Harrisstown. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,307,442.9	-	-	-	-	1,785.2	446.3	446.3	446.3	3,124.1	2,307,442.9	6/5/2019	4/9/2018	72	4/8/2024	
746160	Construction At Fap 116 (II 130) S Of Us 50 In Richland Co Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	2,060,250.1	-	-	-	-	-	-	-	-	-	1,952,344.7	6/5/2019	9/8/2015	72	9/7/2021	
746190	Construction At Fap-332, II 1 @ Sn 051-8000 Which Is 1.5MI S Of Birds Rd In Lawrence Co. Removal Andreplace 051-8000. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	747,891.1	-	-	-	-	363,493.5	17,180.5	5,022.0	90,873.4	476,569.4	747,333.1	6/5/2019	12/19/2018	48	12/18/2022	
746520	Construction At Fap-325, Over Little Wabash River On II 16 2MI W Of Mattoon, Apply Concrete Sealer To Bridge Decks At Var Locations.Coles County, Fedhwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	663,650.4	-	-	-	-	1,625.0	406.3	406.3	406.3	2,843.8	663,650.4	6/5/2019	7/9/2018	48	7/8/2022	
746580	Construction At Fau-7353, Cantrell Rd @ Sn 058-0100.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	476,666.6	-	-	-	-	-	-	-	-	-	456,607.0	6/5/2019	12/21/2017	48	12/20/2021	
746640	Abandoned Rr Br @ Altamont & Exnd To Little Wabash River W Of Effingham. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	56,488,934.2	-	-	-	-	-	-	-	-	-	38,571,861.7	6/5/2019	12/18/2017	72	12/17/2023	
746640	Construction At Fai-70, Altamont Interchange, Begin @ Abandoned Rr Br @ Altamont & Exnd To Little Wabash River W Of Effingham. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	56,488,934.2	-	-	-	-	8,712,614.8	6,782,708.4	46,404.8	4,289,693.9	19,831,421.9	38,571,861.7	6/5/2019	12/18/2017	72	12/17/2023	
746940	3.9 Mi Of Resurfacing, Ada Improvements & Traffic Signals On II 16, W Of Douglas Drive Charleston Toe Of Madison St.(Coles) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000100	Preliminary engineering and construction engineering and contract costs of construction	8,231,372.0	-	-	-	-	-	-	-	1,927,192.9	1,927,192.9	1,927,192.9	6/28/2019	3/9/2020	72	3/8/2026	
747030	Construction At Fap-1116,II130 Between II1 In Grayville & Ns Rr Bridge S Of Albion.Edwards Co. Structure Patch,Resurface,Safety Shoulders, Etc. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	4,683,844.3	-	-	-	-	2,695,967.1	1,679,389.5	163,212.7	90,197.6	4,628,766.9	4,628,766.9	6/5/2019	7/8/2019	72	7/7/2025	
747070	Construction At Fap-327, Us 45/50 Over Cost Rr 3Mi E Of Us Rt 45. Clay County. Base Course Widening, New Concrete Wearing Surfacebridge Expansion Joint Replacement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	508,776.9	-	-	-	-	-	-	-	-	-	499,863.1	6/5/2019	7/24/2017	48	7/23/2021	
747180	Construction At Fap-820, II 130 From Fairgrange Rdto Douglas/Coles Co Line.Coles County,Resurfacing,Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,477,915.5	-	-	-	-	34,500.0	1,290,264.3	48,254.3	1,040,221.9	2,413,240.4	2,413,240.4	6/5/2019	8/19/2019	72	8/18/2025	
747230	Construction At Fap-328A And Us 45 From West Salt Ck To 0.2 Mi S Of 500N In Effingham County 0.88 Mile Of Roadway Reconstruction On Us 45. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	3,403,697.6	-	-	-	-	-	-	-	-	-	3,143,908.8	6/5/2019	2/27/2018	72	2/26/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
747230	Construction At Fap-328A And Us 45 From West Salt Ck To 0.2 Mi S Of 500N In Effingham County 0.88 Mile Of Roadway Reconstruction On Us 45. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	3,403,697.6	-	-	-	-	-	1,187,575.6	312,852.6	296,893.9	39,560.4	1,836,882.5	3,143,908.8	6/5/2019	2/27/2018	72	2/26/2024	
747540	Construction At Fap-322/Fac705, J49, Cumberland Co Ln To Main St In Willow Hill, Jasper County, Resurfacing, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,917,446.5	-	-	-	-	-	3,060,042.9	857,403.6	765,010.7	765,010.7	5,447,468.0	3,917,446.5	6/5/2019	7/8/2019	72	7/7/2025	
747670	Construction At Various Routes In District 7	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	526,761.4	-	-	-	-	-	-	23,089.8	-	-	23,089.8	526,761.4	6/5/2019	9/6/2017	48	9/5/2021	
747780	Construction At Fap-91, I116 In Coles Co, West Of Lerna Rd To 2MI, W Of Douglas Dr In Charleston, Coles Co, Resurface, Patch, & Guardrail Replacement. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	9,432,067.1	-	-	-	-	-	392,643.4	1,268,728.6	98,160.9	6,106,672.5	7,866,205.4	7,768,044.5	6/5/2019	8/13/2019	72	8/12/2025	
747830	Construction At Various Routes In Coles And Cumberland Counties, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	771,136.2	-	-	-	-	-	-	-	-	-	771,136.2	771,136.2	6/5/2019	6/8/2017	48	6/7/2021	
747870	Construction At Fap-750, II Rt 185 From I57 To St Peter, Federal Higway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	905,525.8	-	-	-	-	-	-	-	-	-	905,525.8	905,525.8	6/5/2019	12/14/2017	48	12/13/2021	
748010	Construction At Various Routes, Repair Or Replace Existing Guardrail And Traffic Barrier Terminals In District 7, Various Counties	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	625,986.1	-	-	-	-	-	-	-	-	-	625,986.1	625,986.1	6/5/2019	7/12/2018	48	7/11/2022	
748030	Construction At Fap-322 & 710, Us1 Starts At E Damon Ave In Decatur 12.61 Miles To Macon/Dewitt Co Ln, Class A And Class B Pavement Patching	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	361,410.2	-	-	-	-	-	-	-	-	-	361,410.2	361,410.2	6/5/2019	2/27/2018	48	2/26/2022	
748050	Construction At Fap-116, II 130, @ Sn018-0026 Over Cx Rr 0.5MI S Of Us40 In Cumberland County Bridge Deck Patching And Joint Replacement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	357,214.9	-	-	-	-	-	-	-	-	-	353,820.4	353,820.4	6/5/2019	5/3/2018	48	5/2/2022	
748060	Construction At Fai-57, From Mp 182 To Mp 191 On I57 In Coles County, 9 Miles Of Class A Pavement Patching On I-57	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	289,155.3	-	-	-	-	-	-	-	-	-	289,155.3	289,155.3	6/5/2019	2/27/2018	48	2/26/2022	
748080	Construction At Fap-828, From 3MI S Of Effingham/Clay Co Ln @ Fra 1800 N Zion La To Just S Of Sa 025-0091 On Dieterich/Clay City Rd, 12.9 Miles Of Azecrete Shoulders	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	206,024.4	-	-	-	-	-	-	-	-	-	206,024.4	206,024.4	6/5/2019	2/27/2018	48	2/26/2022	
748090	Construction At Fap-832, From 0.3MI N Of I70 To 2150 N @ Westfield In Clark County 9 Miles Of Aggregate Shoulders On II 49	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	92,776.9	-	-	-	-	-	-	-	2.3	2.3	92,776.9	92,776.9	6/5/2019	2/27/2018	48	2/26/2022	
748150	Construction At II Rt 105 In Decatur And On I72 1 MI E Of Oreana, Cleaning And Painting 3 Structures In Macon County	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	686,553.7	-	-	-	-	-	-	-	-	-	686,553.7	686,553.7	6/5/2019	1/5/2018	48	1/4/2022	
748170	Construction At Various Locations In Fayette Countycleaning And Painting 5 Structures On Various Routes	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	395,973.5	-	-	-	-	-	-	-	-	-	395,973.5	395,973.5	6/5/2019	1/5/2018	48	1/4/2022	
748180	Construction At Fai-70, Eb & Wb I70 Over II Rt 121 1.2MI W Of Greemp Interchange In Cumberland County, Cleaning And Painting 2 Structures	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	141,919.3	-	-	-	-	-	-	-	-	-	141,919.3	141,919.3	6/5/2019	12/26/2017	48	12/25/2021	
748190	Construction At Various Routes In District 7, Bridge Sealing	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	151,419.7	-	-	-	-	-	-	-	-	-	151,419.7	151,419.7	6/5/2019	8/1/2018	47	7/31/2022	
748210	Construction At Fai-57, From Mp 165 To Mp 168 In Effingham County Tree Removal And Seeding Alone I-57	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	94,920.2	-	-	-	-	-	-	-	-	-	94,920.2	94,920.2	6/5/2019	3/14/2018	48	3/13/2022	
748220	Construction At Various Routes, Resurface Pearl St From II 31 To North River Rd, Mchenry County Federal Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	885,400.0	-	-	-	-	-	-	-	-	-	862,778.7	862,778.7	6/5/2019	6/11/2018	48	6/10/2022	
748230	Construction At Fai-57/70, From Little Wabash River Br Ot 4Th St Overpass In Effingham County Routing, Cleaning And Sealing Longitudinal Joints Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	273,712.0	-	-	-	-	-	-	-	-	-	273,712.0	273,712.0	6/5/2019	4/23/2018	48	4/22/2022	
748240	6.3 Miles Of Milling & Resurfacing On II 128 From 3 MI S Of II 121 In Dalton City To Bethany Blacktop, (Moultrie) Federal Highway Admin Contracteligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	4,121,069.9	-	-	-	-	-	-	-	3,815,662.1	3,815,662.1	3,815,662.1	3,815,662.1	6/28/2019	4/3/2020	72	4/2/2026	
748340	Construction At Fas-1807, Us Bus 50 Over Embarras River E Of Lawrenceville - Bridge Repairs Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	348,595.2	-	-	-	-	-	25,438.7	6,359.7	6,359.7	6,359.7	44,517.7	323,790.3	6/5/2019	8/23/2018	48	8/22/2022	
748350	Construction At Fap-322A, Us51 & Andrews St, Macon County, Administration Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,930,654.0	-	-	-	-	-	1,545,631.2	190,543.6	386,407.8	192,210.0	2,314,792.6	1,930,654.0	6/5/2019	4/2/2019	72	4/1/2025	
748390	Construction At Fai-70, I70 E Of Effingham From Mimilepost 98 To 105 - D7 Ash Borer Control	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	93,695.0	-	-	-	-	-	-	-	-	-	93,612.5	93,612.5	6/5/2019	7/30/2018	48	7/29/2022	
748400	Construction At Fai-57, I57/Us45 Interchange, I57/II16 Interchange & Nb, Green Creek Ck Rest Area, Effingham & Coles Co, R/R Light Towers & Poles, Fed Admin Contract Elig For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	528,951.2	-	-	-	-	-	5,055.0	1,263.8	1,263.8	1,263.8	8,846.3	49,301.0	6/5/2019	7/17/2018	48	7/16/2022	
748430	Construction At Fap-320, Patching On II 121 From University Ave To North Of Bearsdale Rd In Decatur.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	256,349.5	-	-	-	-	-	-	-	-	-	253,624.6	253,624.6	6/5/2019	6/14/2018	48	6/13/2022	
748490	Construction At Fau-7381, Old Us 36, Located 1MI W Of Us36, Macon County, Culvert Removal And Replacement, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	541,231.5	-	-	-	-	-	328,182.7	82,045.7	82,045.7	82,045.7	574,319.7	541,231.5	6/5/2019	3/5/2019	48	3/4/2023	
748530	Construction At Various Routes In Crawford, Clark, And Jasper Counties, Replacing Existing Non-Crashworthy Traffic Barrier End Sections, Fed Admin Hwy Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,430,026.1	-	-	-	-	-	-	-	-	-	1,430,026.1	1,430,026.1	6/5/2019	7/11/2018	72	7/10/2024	
748530	Construction At Various Routes In Crawford, Clark, And Jasper Counties, Replacing Existing Non-Crashworthy Traffic Barrier End Sections, Fed Admin Hwy Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,430,026.1	-	-	-	-	-	8,472.5	79,959.0	2,118.1	79,959.0	170,508.6	1,430,026.1	6/5/2019	7/11/2018	72	7/10/2024	
748550	Construction At Fai-64, From Jefferson Co Ln To The White Co Ln, Wayne Co, Federal Hwy Admin Contract Eligible For Federal Reimbursement, Milling In New Shoulder Rumble Strips	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	86,942.6	-	-	-	-	-	-	-	-	-	86,191.9	86,191.9	6/5/2019	7/16/2018	48	7/15/2022	
748590	1 New Superstructure & 1 New Bridge Deck Us 45 Approx 5 MI & 5.3 MI S Of II 37 (Sn 025-0080 & Sn 025-0081) (Effingham) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,248,244.2	-	-	-	-	-	-	-	327,081.2	848,427.4	1,175,508.6	1,175,508.6	6/5/2019	12/4/2019	72	12/3/2025	
748630	Construction At Various Routes, Various Counties, Seal 114 Bridge Decks, Federal Highway Administration Contract Eligible For Federal Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	117,132.4	-	-	-	-	-	9,940.6	2,485.2	352.0	2,485.2	15,263.0	117,132.4	6/5/2019	2/20/2019	48	2/19/2023	
748640	Construction At II 121, East And West Of The Okaw River, Pavement Patching, Milling And Hma Resurfacing, Moultrie County.	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	196,083.1	-	-	-	-	-	-	-	-	-	194,267.1	194,267.1	6/5/2019	7/12/2018	48	7/11/2022	
748650	Construction At Fap-325, II 16 & II 32, Moultrie County, Microsurfacing Joint Repairs, Raised Reflective Pavement Markers & Paint Pavement, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	256,050.9	-	-	-	-	-	59,370.8	14,842.7	14,842.7	14,842.7	103,898.9	246,244.2	6/5/2019	4/8/2019	48	4/7/2023	
748660	Construction At Fas 1536, Fau 7464, II 48, Macon County, Microsurfacing Joint Repairs, Raised Reflective Pavement Markers & Paint Pavement, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	169,028.7	-	-	-	-	-	165,278.7	41,319.7	41,319.7	41,319.7	289,237.7	169,028.7	6/5/2019	4/9/2019	48	4/8/2023	
748670	Construction At Fap-828, From Zion Lane, S Of Bible Grove Rd To 50' N Of Rr Tracks In Clay City, Clay County, Cape Seal, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	714,751.1	-	-	-	-	-	27,000.0	687,682.7	6,750.0	6,750.0	728,182.7	714,682.7	6/5/2019	7/15/2019	48	7/14/2023	
748680	Construction At II II 316, 0.2 MI N Of II 16 To D St In Charleston, Coles County, Microsurfacing, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	494,913.8	-	-	-	-	-	234,685.3	58,671.3	58,671.3	58,671.3	410,699.2	494,913.8	6/5/2019	2/20/2019	48	2/19/2023	
748690	Construction At Fas-659, Cadwell Rd From II 121 To II 133, Moultrie County, Bituminous Surface Treatment, Federal Highway Administration Contracteligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	318,681.6	-	-	-	-	-	41,978.2	4,317.5	10,494.5	10,494.5	67,284.7	318,681.6	6/5/2019	2/21/2019	48	2/20/2023	
748710	Construction At Fai-57, From Mile Marker 164 To The Effingham, Shelby Co Ln In Effingham County Tree Removal In The Row And Median	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	89,200.0	-	-	-	-	-	10,273.9	2,568.5	2,568.5	2,568.5	17,979.3	89,193.8	6/5/2019	10/25/2018	48	10/24/2022	
748720	Construction At Fas-1720, Begins At Linn St In Olney & Extends Sw For 8.8MI In Richland County, Hma Safety Shoulders, Milled Rumble Strips, Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,385,659.8	-	-	-	-	-	1,213,251.4	90,937.4	303,312.9	303,312.9	1,910,814.6	1,385,659.8	6/5/2019	10/16/2018	72	10/15/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
748730	Sealing 53 Bridge Decks On Various Routes In Lawrence, Wabash, Wayne & Edwards Counties. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	53,590.8	-	-	-	-	-	-	-	1,589.7	-	1,589.7	1,589.7	6/5/2019	12/12/2019	48	12/11/2023	
748750	Construction At Fap-327, Us Rt 50 In Clay County. Clean And Paint Four Structures. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	662,500.0	-	-	-	-	-	482,800.0	120,700.0	120,700.0	120,700.0	844,900.0	662,500.0	6/5/2019	12/17/2018	48	12/16/2022	
748760	Construction At Fap-116, Il 130 In Cumberland Co. Clean And Paint. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	225,451.7	-	-	-	-	-	15,400.0	3,850.0	5,625.0	197,301.7	222,176.7	225,451.7	6/5/2019	12/17/2018	48	12/16/2022	
748770	Construction At Fai-72, 172 In Macon Co. Clean And Paint Sn 058-0054 And Sn 058-0060 Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	268,981.8	-	-	-	-	-	162,252.6	787,540.0	40,563.2	787,540.0	1,777,895.8	268,981.8	6/5/2019	12/24/2018	48	12/23/2022	
748780	Construction At I-70 & Us Rt 51. Cleaning And Painting Two Structures. Fayette County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	666,352.7	-	-	-	-	-	237,910.0	375,990.0	29,952.7	59,477.5	703,330.2	666,352.7	6/5/2019	12/24/2018	48	12/23/2022	
748790	Construction At Fap-770, Il 128 From Il 16 To 2Mi N Of 6Th St. Shelby County. Inlay, Patching, Pavement Markings, Ada Ramps, Detector Loop Updates. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	497,628.8	-	-	-	-	-	27,874.3	6,968.6	6,968.6	6,968.6	48,780.1	497,628.8	6/5/2019	4/4/2019	48	4/3/2023	
748800	Construction At Various Routes. Various Counties. Repair And Replace Damaged Steel Plate Beam Guardrail.	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	301,370.0	-	-	-	-	-	-	7,440.2	123,146.2	-	130,586.4	246,666.8	6/5/2019	10/17/2019	48	10/16/2023	
748820	Construction At Fap-322, Fas 1751, Fau 8413, Us51, Us40, Il 185. Fayette County. Pavement Patching.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	564,173.6	-	-	-	-	-	282,773.8	70,693.4	70,693.4	70,693.4	494,854.1	564,173.6	6/5/2019	4/4/2019	48	4/3/2023	
748830	Construction At Fai-72, From 4.4 Mi W Of Pratt Co Ln To 0.3 Mi W Of Pratt Co Line. Macon County. Pavement Patching.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	374,037.5	-	-	-	-	-	47,842.5	11,960.6	11,960.6	11,960.6	83,724.4	374,037.5	6/5/2019	4/4/2019	48	4/3/2023	
748840	Construction At Fai-72, Sn 058-0091 At The Argenta Interchange On I-72. Macon County. Remove And Replace Hma Wearing Surface, Deck Slab Repair, Newbearing Assemblies And Excision Joints.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	817,202.9	-	-	-	-	-	410,577.4	387,253.7	8,014.6	102,644.4	908,490.0	817,202.9	6/5/2019	4/2/2019	48	4/1/2023	
748850	Construction At Fai-70, Sn012-0050 & 012-0051, L70 E/W Lanes Over N Fork Of Embarras River 1 Mile Of Martinsville Interchange. Clark County. Pcc Base Course Widening, Bridge Joint & Deck Repairs.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	843,262.3	-	-	-	-	-	405,555.1	381,714.4	101,388.8	101,388.8	990,047.0	824,583.8	6/5/2019	4/2/2019	48	4/1/2023	
748860	Construction At Fap-332, Il Rt 13.6Mi S Of Il 33 @ Duncanville Rd. Crawford County. Culvert Extension.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	181,151.5	-	-	-	-	-	135,796.5	545,929.0	33,949.1	545,929.0	1,261,603.6	143,974.5	6/5/2019	5/29/2019	48	5/28/2023	
748880	Construction At Fap-327, Old Us Rt 50. Richland County. Base Repair, Pot Hole Patching, Apply Bituminous Surface Treatment.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	369,364.2	-	-	-	-	-	123,166.4	121,156.5	30,791.6	30,791.6	305,906.0	369,364.2	6/5/2019	2/20/2019	48	2/19/2023	
748890	Construction At Various Routes. Coles County. Bituminous Surface Treatment.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	388,251.1	-	-	-	-	-	37,479.0	9,369.8	9,369.8	9,369.8	65,588.2	388,251.1	6/5/2019	3/20/2019	48	3/19/2023	
748900	Construction At I-57/70, Us40, Il 32/33 In Effinghamus40 Over Embarras River, 7Mi W Of Greenup. Cumberland County. Beam Repairs.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	120,573.4	-	-	-	-	-	115,698.4	28,924.6	28,924.6	28,924.6	202,472.2	120,573.4	6/5/2019	4/1/2019	47	3/31/2023	
748920	Construction At Fas-2703 Kimmury/Louisville Blacktop. Clay County. Placing Aggregate Wedge Shoulders.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	163,597.0	-	-	-	-	-	-	-	-	-	111,993.4	6/5/2019	2/15/2019	48	2/14/2023		
748940	Construction At Various Routes. Lawrence And Richland Counties. Replace Obsolete Guardrails And Terminals. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,052,509.0	-	-	-	-	-	43,680.0	217,872.0	29,260.0	464,074.7	754,886.7	754,886.7	6/5/2019	8/27/2019	48	8/26/2023	
748950	Construction At Various Routes. Various Counties. Replace Obsolete Guardrail And Terminals. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	855,897.9	-	-	-	-	-	29,625.0	7,406.3	248,305.0	509,772.3	795,108.5	787,702.3	6/5/2019	7/9/2019	48	7/8/2023	
749010	Construction At Fap-327, Us Rt 45/50 At N State Rd In Flora. Clay County. Traffic Signal Modernization. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	233,262.1	-	-	-	-	-	2,311.9	578.0	578.0	192,970.2	196,438.1	195,282.1	6/5/2019	7/11/2019	48	7/10/2023	
749040	5.9 Mi Patching, Milling, Resurfacing, Agg Wedge Shldr & Replace Culvert On Il 250 From Us 50 In Summer To 7 Mi W Of Bridgeport Rd. (Lawrence) Fed Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	3,711,052.1	-	-	-	-	-	-	-	-	178,475.7	178,475.7	178,475.7	6/28/2019	6/10/2020	72	6/9/2026	
749070	4.8 Mi Patching & Resurfacing On Us 45 From Jacee Ave To 2.3 Mi S Of Il 37. (Effingham) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	4,591,387.7	-	-	-	-	-	-	-	216,857.8	216,857.8	216,857.8	6/28/2019	6/8/2020	72	6/7/2026		
749100	Bridge Deck Repairs, Joint Replacement & Hda Deck Overlay On Sn058-0089 Carrying County Highway 20 Over I-72, 1 Mi E Of Oreana. (Macon) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	411,565.5	-	-	-	-	-	-	-	95,490.3	95,490.3	95,490.3	6/28/2019	4/8/2020	48	4/7/2024		
749110	Construction At Fap-823, Il 15 Over Little Wabash River, 4.5Mi W Of Edwards Co Line. Wayne County. Beam End Repairs. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	24,809.5	-	-	-	-	-	1,117.2	23,692.3	279.3	279.3	25,368.1	24,809.5	6/5/2019	7/23/2019	48	7/22/2023	
749120	Concrete Over Lay Of Bridge Deck And Bridge Deck Repairs On Sn 051-0053 Carrying Us Bus 50 Over Embarras River, E Of Lawrenceville. (Lawrence) Fed Highway Admin Project Eligible For Fed Reimbursement.	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	1,044,454.6	-	-	-	-	-	-	-	39,000.0	461,786.0	500,786.0	500,786.0	6/5/2019	12/10/2019	72	12/9/2025	
749130	Construction At Various Routes. Various Counties. Remove/Replace/Rewire Light Towers And Poles. Remove/Replace Concrete Foundation & Led Retrofit. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	666,480.0	-	-	-	-	-	23,083.5	5,770.9	5,770.9	5,770.9	40,396.2	23,083.5	6/5/2019	7/11/2019	48	7/10/2023	
749140	Construction At Fai-70, E Of Effingham From Mp 98 To Mp 105. Effingham County. Tree Removal And Seeding.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	142,701.5	-	-	-	-	-	3,000.0	750.0	139,701.5	750.0	144,201.5	142,701.5	6/5/2019	7/11/2019	48	7/10/2023	
749170	Patching, Milling, & Hma Resurfacing On Old Us 36 (Eldorado) From Sangamon Cnty Line To Us 36 (Macon) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	7,963,899.2	-	-	-	-	-	-	-	47,430.9	47,430.9	47,430.9	6/28/2019	6/10/2020	72	6/9/2026		
749180	Construction At Various Along I-70 And Il 121. Various Counties. Breeze Parapet Repairs.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	134,442.3	-	-	-	-	-	2,218.5	23,016.5	554.6	554.6	26,344.3	133,640.9	6/5/2019	9/3/2019	48	9/2/2023	
749190	Construction At Fas-642, Bruce/Findlay Rd In Moultrie. Moultrie County. Patching.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	145,045.3	-	-	-	-	-	4,500.0	140,545.3	1,125.0	1,125.0	147,295.3	145,045.3	6/5/2019	7/11/2019	48	7/10/2023	
749220	Tree Removal & Seeding At I-70 Mi Post 98 To Mi Post 105 E Of Effingham & At I-57 From I-70/I-57 Interchange N To Mi Post 166 Ne Of Effingham. (Effingham County)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	189,399.0	-	-	-	-	-	-	7,785.0	181,614.0	-	189,399.0	189,399.0	6/5/2019	12/3/2019	48	12/2/2023	
749230	3.7 Mi Patching, Milling, Resurfacing, Curb/Gutter & Minor Structure Improvements On Il 1 From Wabash Cnty Line To White Cnty Line. (Edwards) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	1,925,259.5	-	-	-	-	-	-	-	2,917,203.0	2,917,203.0	98,871.1	6/28/2019	6/8/2020	72	6/7/2026		
749240	7.1 Mi Patching, Milling, Resurfacing & Aggregate Wedge Shldr On Montrose Blacktop From Us 40 In Montrose To N Of Il 33 In Dietrich. (Effingham) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	3,758,768.6	-	-	-	-	-	-	-	153,969.3	153,969.3	153,969.3	6/28/2019	4/16/2020	72	4/15/2026		
749250	3.9 Mi Of Resurfacing On Us 45 From S Corporate Limits Of Geff To 2 Mi N Of Il 15 Near Fairfield. (Wayne) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	2,262,161.1	-	-	-	-	-	-	-	101,771.7	101,771.7	101,771.7	6/28/2019	4/9/2020	72	4/8/2026		
749260	Cleaning & Painting 4 Bridges In Effingham Cnty & 3 In Fayette Cnty. (Sn025-0051, 025-0052, 025-0064, 025-0030, 026-0091, 026-0074, 026-0076) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	1,094,000.0	-	-	-	-	-	-	-	48,750.0	-	48,750.0	48,750.0	6/5/2019	12/12/2019	72	12/11/2025	
749270	Painting 2 Bridges: Sn 012-0025 Us 40 Over I-70 2 Mi W Of State Line, Sn 012-0041 Tr-107 Over I-70 0.75 Mi W Of Il 1 (Clark) Fed Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	461,250.0	-	-	-	-	-	-	20,760.0	-	-	20,760.0	20,760.0	6/5/2019	12/3/2019	48	12/2/2023	
749280	Bridge Deck & Approach Pavement Patching, New Bridge Jnts At 4 Structures On Il 16 W Of Charleston. (Sn015-0015, 015-0016, 015-0017, 015-0018) (Coles)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	624,207.8	-	-	-	-	-	-	-	535,086.0	535,086.0	33,651.0	6/28/2019	5/29/2020	48	5/28/2024		
749290	Patching On I-57/70 From Milepost 92 To Milepost 105. (Effingham)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	379,784.0	-	-	-	-	-	-	-	17,100.0	17,100.0	17,100.0	6/28/2019	4/3/2020	48	4/2/2024		
749300	17.1 Mi Patching On I-70 From 3.2 Mi East Of Bond County Line To Brownstown Weigh Station. (Fayette)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	335,144.0	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/15/2020	48	6/14/2024		
749310	5.9 Mi Patching On Us 36 From I-72 To 2 Mi W Of Harristown & US51 From I-72 To 3 Mi S Of Centre Road, West Of Decatur. (Macon).	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	625,967.0	-	-	-	-	-	-	-	12,750.0	12,750.0	12,750.0	6/28/2019	4/3/2020	48	4/2/2024		
749320	10 Miles Of Pavement Patching & Detector Loops On Us 51 From I-72 To Dewitt County Line. (Macon)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	468,877.2	-	-	-	-	-	-	-	10,500.0	458,377.2	468,877.2	6/28/2019	2/20/2020	48	2/19/2024		
749330	2.4 Mi Of Pavement Patching Il 121 University Av In Decatur To Beardsdale Rd. (Macon)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	160,270.2	-	-	-	-	-	-	-	7,164.1	153,106.1	160,270.2	6/28/2019	2/18/2020	48	2/17/2024		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
749340	9 Mi Of Patching On I-57 From Mp 182 To Mp 191 & 2 Mi Of Patching On Old Il 316 From D St To A St In Charleston. (Coles)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	314,571.4	-	-	-	-	-	-	-	-	14,400.0	14,400.0	14,400.0	6/28/2019	6/8/2020	48	6/7/2024	
749350	Patching On Us 45 Finch Ln To Us 50 & Us 50 To Wayne Cnty Line (Clay, Richard Lawrence)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	556,668.6	-	-	-	-	-	-	-	-	492,738.6	492,738.6	492,738.6	6/28/2019	3/5/2020	48	3/4/2024	
749360	26.6 Mi Of Aggregate Shoulders On Us 40 From Il 49 In Casey To The Indiana State Line. (Clark)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	317,759.0	-	-	-	-	-	-	-	-	295,225.8	295,225.8	295,225.8	6/28/2019	4/3/2020	48	4/2/2024	
749500	7.5 Mi Of Cape Seal Surface Treatment On Il 32 From Us36 To W Of Allen Av In Lovington.(Moutrie)Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	621,721.5	-	-	-	-	-	-	-	-	203,328.0	203,328.0	203,328.0	6/28/2019	4/3/2020	48	4/2/2024	
749510	5.7 Mi Of Patching, Cape Seal & Raised Pavement Markers On Il 242, S Of Section Line Rd Wayne Cityto N Of I-64. (Wayne) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	650,397.4	-	-	-	-	-	-	-	14,250.0	553,884.4	568,134.4	568,134.4	6/28/2019	2/20/2020	48	2/19/2024	
749530	13 Miles Of Cape Seal With Bump Removal On Il 32 From Il 16 To The Effingham County Line. (Shelby) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	938,293.9	-	-	-	-	-	-	-	-	41,623.0	41,623.0	41,623.0	6/28/2019	4/3/2020	48	4/2/2024	
749580	District-Wide Repair And/Or Replacement Of Steel Plate Beam Guardrail Damaged By Motorists. Various	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	322,759.8	-	-	-	-	-	-	-	-	-	-	17,434.7	6/28/2019	6/3/2020	48	6/2/2024	
749680	7 Mi Patching, Milling, Resurfacing, Agg Shldrs And Shldr Rumble Strips On Il 49 From S Of Tyler Ave Casey To Cumberland County Line. (Clark) Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,727,328.1	-	-	-	-	-	-	-	-	18,650.0	18,650.0	18,650.0	6/28/2019	6/2/2020	72	6/1/2026	
749690	Expansion R Replacement On Sa'S 015-0001/015-0002& Pcc Base Course On Bridges Carrying I-57 Over Us45 S Of Mattoon. (Coles)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	523,169.0	-	-	-	-	-	-	-	-	235,905.7	235,905.7	235,905.7	6/28/2019	4/3/2020	48	4/2/2024	
749700	8 Mi Of New Hma Shoulders On Us 45 From Southern Edge Of Hurd To Bible Grove Rd. (Clay)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	243,405.6	-	-	-	-	-	-	-	-	13,059.6	13,059.6	13,059.6	6/28/2019	6/8/2020	48	6/7/2024	
076A230	Construction At Fap 327 A (Us 50) Over Brubaker Ck 2.3 Mi E Of Salem. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	910,114.8	-	-	-	-	-	-	-	-	-	-	910,114.8	6/5/2019	12/21/2015	72	12/20/2021	
076A890	Construction At Fai-255, From Collinsville Rd To 0.6Mi N Of Horseshoe Lake Rd. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	14,898,522.5	-	-	-	-	-	-	-	-	-	-	14,898,522.5	6/5/2019	3/5/2013	72	3/4/2019	
076B500	Construction At Fap 314 (Il 4) Over The E Fork Of Silver Ck 0.7 Mi North Of Us 40 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	2,434,088.6	-	-	-	-	-	-	-	-	-	-	2,434,088.6	6/5/2019	12/29/2015	72	12/28/2021	
076C510	Construction At Fai-64, I-4 In E St Louis, 9Th St Over I-64.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	9,676,775.4	-	-	-	-	-	-	-	-	-	-	9,669,460.6	6/5/2019	12/23/2011	72	12/23/2017	
076D050	Construction At Fap-998, Relocated I-70 Within Limits Of Fairmont City	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	14,447,323.0	-	-	-	-	-	-	-	-	-	-	14,447,323.0	6/5/2019	11/21/2011	72	11/21/2017	
076D220	Construction At Fai-64, From 18Th St To Il 111, Approx 3 Mi. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	14,828,183.6	-	-	-	-	-	-	-	-	-	-	14,828,183.6	6/5/2019	1/7/2014	72	1/6/2020	
076D230	Construction At Fai-70, From 0.3 Mi W Of Sugar Loaf Rd To B&N Rr. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	29,064,173.9	-	-	-	-	-	-	-	-	-	-	28,750,292.9	6/5/2019	4/11/2018	72	4/10/2024	
076D230	Construction At Fai-70, From 0.3 Mi W Of Sugar Loaf Rd To B&N Rr. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	29,064,173.9	-	-	-	-	-	1,549,976.6	154,737.6	387,494.2	22,940.6	2,115,149.0	28,750,292.9	6/5/2019	4/11/2018	72	4/10/2024	
076D510	Construction At Fai-255, Over Church Rd & Jcg Rr 1.3 Mi Sw Of Il 15. Fed Hwy Adm Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,844,130.4	-	-	-	-	-	-	-	-	-	-	2,844,130.4	6/5/2019	4/22/2014	72	4/21/2020	
076D570	Construction At Fap-805, Il 161, E Of French Village Industrial Pk To 0.2Mi E Of 74Th St (Carson Dr)	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	826,691.6	-	-	-	-	-	-	-	-	-	-	778,776.4	6/5/2019	7/30/2010	48	7/29/2014	
076D570	Construction At Fap-805, Il 161, E Of French Village Industrial Pk To 0.2Mi E Of 74Th St (Carson Dr)	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	826,691.6	-	-	-	-	-	-	-	-	-	-	778,776.4	6/5/2019	7/30/2010	48	7/29/2014	
076D700	Construction At Fas-739, Eldred/Hillview Rd From Scott Co La To Il 108.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	5,421,459.6	-	-	-	-	-	-	-	-	-	-	5,421,441.7	6/5/2019	6/16/2010	72	6/16/2016	
076D700	Construction At Fas-739, Eldred/Hillview Rd From Scott Co La To Il 108.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	5,421,459.6	-	-	-	-	-	-	-	-	-	-	5,421,441.7	6/5/2019	6/16/2010	72	6/16/2016	
7.6E+61	Construction At Fap-998, (Relocated I-70) A New Interchange In Fairmont City	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	8,773,490.3	-	-	-	-	-	-	-	-	-	-	8,769,771.1	6/5/2019	3/1/2012	72	3/1/2018	
7.6E+61	Construction At Fap-998, (Relocated I-70) A New Interchange In Fairmont City	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	8,773,490.3	-	-	-	-	-	-	-	-	-	-	8,769,771.1	6/5/2019	3/1/2012	72	3/1/2018	
7.6E+131	6.79 Miles Of Interstate Resurfacing & Bridge Repairs On I-255 From Il 15 To Collinsville Rd. (St. Clair) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	72,005,680.1	-	-	-	-	-	-	11,167,771.0	23,475,774.2	34,643,545.1	34,643,545.1	6/5/2019	12/18/2019	72	12/17/2025		
076E530	Construction At Fai-70, From 1 Mi W Of Millersburg Rd To Fayette Co Ln. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,067,421.4	-	-	-	-	-	-	-	-	-	-	899,835.6	6/5/2019	3/4/2011	72	3/4/2017	
076E620	Construction At Fap 592 (Il 157) Over Il 161 Metrolink Railway & Schoenberger Ck In E St Louis & Fairview Heights. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	9,423,757.9	-	-	-	-	-	-	-	-	-	-	9,236,983.5	6/5/2019	8/10/2015	72	8/9/2021	
076E680	Construction At Fai-55, Sn 060-0002 & Sn 060-0003 Carrying Nb & Sb I55 Over The Madison Co. Transit Trail. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	4,113,655.1	-	-	-	-	-	-	868,263.0	-	868,263.0	4,113,655.1	6/5/2019	10/20/2017	72	10/19/2023		
076E680	Construction At Fai-55, Sn 060-0002 & Sn 060-0003 Carrying Nb & Sb I55 Over The Madison Co. Transit Trail. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	4,113,655.1	-	-	-	-	-	-	91,680.4	-	91,680.4	4,113,655.1	6/5/2019	10/20/2017	72	10/19/2023		
076E850	Construction At Fap-785/582, Il 140 From 0.1 Mi W Of Il 111 To 0.1 Mi E Of Moreland Rd In Bethalto, Il 111 From Il 140 To 0.5Mi South. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,789,206.7	-	-	-	-	-	-	-	-	-	-	1,766,358.8	6/5/2019	8/7/2012	72	8/7/2018	
076F100	Construction At Fai-255, From 0.6 Mi N Of Horseshoe Lake Rd To The I-270 Interchange. Fed Hwy Adm Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	17,156,447.6	-	-	-	-	-	-	-	-	-	-	17,058,291.6	6/5/2019	3/17/2014	72	3/16/2020	
076F110	Construction At Fau-9128 Collinsville Rd From E 06-255 To E Of Complex Dr Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,552,496.3	-	-	-	-	-	-	-	-	-	-	1,494,943.6	6/5/2019	9/15/2014	72	9/14/2020	
076F210	Construction At Various Routes.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	252,372.0	-	-	-	-	-	-	-	-	-	-	251,683.0	6/5/2019	7/10/2012	48	7/10/2016	
076F350	Construction At Fau 9214, Baugh Ave @ 9Th St In East St Louis.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	136,911.7	-	-	-	-	-	-	-	-	-	-	136,186.7	6/5/2019	6/19/2013	48	6/18/2017	
076F360	Construction At Fau 9166, St Clair Ave @ 9Th St In East St Louis.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	117,790.0	-	-	-	-	-	-	-	-	-	-	117,383.7	6/5/2019	6/19/2013	48	6/18/2017	
076F580	Construction At Various Locations.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	253,342.3	-	-	-	-	-	-	-	-	-	-	253,173.4	6/5/2019	7/27/2012	36	7/27/2015	
076F690	Construction At Fap-788, Il 3 Under Existing Mlk Approach Bridges Just N Of Riverpark Dr In E St Louis. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,594,446.2	-	-	-	-	-	-	-	-	-	-	2,579,019.2	6/5/2019	4/15/2013	72	4/14/2019	
076F690	Construction At Fap-788, Il 3 Under Existing Mlk Approach Bridges Just N Of Riverpark Dr In E St Louis. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	2,594,446.2	-	-	-	-	-	-	-	-	-	-	2,579,019.2	6/5/2019	4/15/2013	72	4/14/2019	
076F700	Construction At Fap-788 (Il 3) Relocated Missouri Ave To Riverpark In E St Louis.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	4,023,133.9	-	-	-	-	-	-	-	-	-	-	4,013,137.2	6/5/2019	9/19/2013	72	9/18/2019	
076F700	Construction At Fap-788 (Il 3) Relocated Missouri Ave To Riverpark In E St Louis.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	4,023,133.9	-	-	-	-	-	-	-	-	-	-	4,013,137.2	6/5/2019	9/19/2013	72	9/18/2019	
076F800	Construction At Fap-861A, Resurfacing On Il 150 From Briarhill Rd To 0.2 Mi E Of Il 4. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	3,564,221.5	-	-	-	-	-	-	812,046.0	-	812,046.0	3,564,221.5	6/5/2019	6/6/2018	72	6/5/2024		
076G090	Construction At Fai 64 (I-64) From Mlk Bridge Eb To I-55/64 Wb. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	29,936,484.2	-	-	-	-	-	-	-	-	-	-	29,151,046.0	6/5/2019	5/27/2015	72	5/26/2021	
076G090	Construction At Fai 64 (I-64) From Mlk Bridge Eb To I-55/64 Wb. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	29,936,484.2	-	-	-	-	-	-	-	-	-	-	29,151,046.0	6/5/2019	5/27/2015	72	5/26/2021	
076G100	Construction At Fai-55, I-55, 0.163 Mi In Madison Co.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,184,594.8	-	-	-	-	-	-	-	-	-	-	2,147,496.7	6/5/2019	10/31/2014	72	10	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
076J310	Construction At Fap-304, Us67 Clark Bridge In Madison County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	60,310.9	-	-	-	-	-	-	-	-	-	-	59,621.2	6/5/2019	4/13/2017	48	4/12/2021	
076J340	Construction At Fai 64 (I-64) From Clinton Co Ln To Jefferson Co La.	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	364,398.1	-	-	-	-	-	-	-	-	-	-	362,407.6	6/5/2019	2/24/2016	48	2/23/2020	
076J350	Construction At Fap 600 (I 159) From Troy Rd To Magnolia St. For 1.934 Mi.	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	593,862.5	-	-	-	-	-	-	-	-	-	-	593,862.5	6/5/2019	4/18/2016	48	4/17/2020	
076J370	Construction At Fap 789 (I 143) Sn 060-0188 Over Mooney Crk & Fap 310 (Us 67) Sn 031-0031 Over Apple Creek Overflow.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	132,876.4	-	-	-	-	-	-	-	-	-	-	132,876.4	6/5/2019	5/26/2016	48	5/25/2020	
076J400	Construction At Various Routes.	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	517,621.2	-	-	-	-	-	-	-	-	-	-	517,621.2	6/5/2019	7/21/2016	48	7/20/2020	
076J410	Construction At Fap-789, I 143 Over Cahokia Ck Nw Of I159 In Edwardsville.	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	47,007.4	-	-	-	-	-	-	-	-	-	-	47,007.4	6/5/2019	7/27/2016	48	7/26/2020	
076J500	Construction At Fap-604/789, I 159/I 143, Over Cahokia Ck, Over Mooney Crk Over Cahokia Ck Nw Of I 1159.	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	169,392.0	-	-	-	-	-	-	-	-	-	-	169,392.0	6/5/2019	7/18/2016	48	7/17/2020	
076J570	Construction At Various Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	578,910.0	-	-	-	-	-	-	-	-	-	-	578,910.0	6/5/2019	7/18/2016	48	7/17/2020	
076J680	Construction At Fai-70, Various Locations On Eb & Wb Collector Distributor Ramps And Tudor-Pickett Ramps In E St Louis. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	882,066.2	-	-	-	-	-	-	-	-	-	-	882,066.2	6/5/2019	3/30/2017	48	3/29/2021	
076J690	Construction At Fap-799, Illinois Ave On Mlk Br In E St Louis - Bridge Deck Sealing Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	36,998.7	-	-	-	-	-	-	-	-	-	-	35,471.1	6/5/2019	8/23/2018	48	8/22/2022	
076J740	Construction At Fau-9179, Piggott Ave From N Of 11Th St To S Of 12Th St In E St Louis.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	85,225.2	-	-	-	-	-	11,107.2	2,776.8	2,776.8	2,776.8	19,437.6	85,225.2	6/5/2019	6/6/2017	48	6/5/2021	
076J790	Construction At Fap-678, Extension Of Culvert Sn 082-2406 On I 4 From Jefferson Rd To Moeller Rd.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	59,186.0	-	-	-	-	-	26,422.6	6,605.7	6,605.7	6,605.7	46,239.5	59,186.0	6/5/2019	6/18/2018	48	6/17/2022	
076J810	Construction At N Belt West From Frank Scott Pkwy To N 17Th St In Belleville. St. Clair County. Ada Improvements. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	392,272.0	-	-	-	-	-	-	-	71,834.7	18,200.0	90,034.6	363,784.6	6/5/2019	4/8/2019	48	4/7/2023	
076J810	Construction At N Belt West From Frank Scott Pkwy To N 17Th St In Belleville. St. Clair County. Ada Improvements. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	392,272.0	-	-	-	-	-	30,598.2	144,109.6	86,722.2	7,649.6	269,079.5	363,784.6	6/5/2019	4/8/2019	48	4/7/2023	
076J820	Construction At Fap-8790,Js67, Oak St To County Rdn Jerseyville. Jersey County. Ada Improvements. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	731,493.4	-	-	-	-	-	27,720.0	179,063.6	6,930.0	364,992.1	578,705.6	571,775.6	6/5/2019	7/16/2019	48	7/15/2023	
076J830	Construction At Fap-586, I 162 And I 157 In Glen Carbon.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	23,535.4	-	-	-	-	-	-	-	-	-	-	23,535.4	6/5/2019	1/3/2017	48	1/2/2021	
076J850	Ada Improvements On Us 50 From 3rd St To 7 Hills Rd In O-Fallon. (St. Clair) Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		902494427000100	Preliminary engineering and construction engineering and contract costs of construction	291,886.0	-	-	-	-	-	-	-	-	225,517.3	225,517.3	225,517.3	6/28/2019	3/4/2020	48	3/3/2024	
076J860	Construction At Fap600,Fap592, Madison County. Construct Ada Accessible Sidewalk Ramps. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	362,141.3	-	-	-	-	-	15,726.8	9,050.0	173,287.2	103,447.3	301,511.3	301,511.3	6/5/2019	9/9/2019	48	9/8/2023	
076J880	Construction At Fau-9251, I 158/I 177 & Plum Hill School Rd In St. Clair County 1654' Of Pavement Widening. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	593,123.0	-	-	-	-	-	-	-	-	-	-	593,062.6	6/5/2019	6/7/2018	48	6/6/2022	
076J910	Construction At Fap-10, I 267 From Morgan Co Ln To 0.4Mi S Of Short Rd. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	3,169,324.5	-	-	-	-	-	-	170.0	-	-	170.0	3,169,324.5	6/5/2019	6/6/2017	72	6/5/2023	
076J930	Construction At Various Routes	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	115,584.4	-	-	-	-	-	-	-	-	-	-	115,584.4	6/5/2019	12/13/2016	48	12/12/2020	
076J960	Construction At Various Routes In Randolph County.Bituminous Surface Treatment, Historical Covered Bridge Driveway And Parking.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	85,290.0	-	-	-	-	-	18,125.8	4,531.4	4,531.4	4,531.4	31,720.1	85,290.0	6/5/2019	7/24/2017	48	7/23/2021	
076J980	Construction At Fap-793, Us 40 From 0.2Mi E Of Bethany Ln To 0.1 Mi S Of I 4 Ramp. Madison County.Resurfacing On Us 40 & Bridge Deck Overlay.Fed Hwyadmin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	1,796,897.7	-	-	-	-	-	148.4	13,789.0	37.1	13,789.0	27,763.5	1,796,897.7	6/5/2019	7/17/2018	72	7/16/2024	
076K110	Construction At Various Along I-64, I-55 And I-70.In District 8	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	135,055.2	-	-	-	-	-	-	-	-	-	-	135,055.2	6/5/2019	2/15/2017	48	2/14/2021	
076K120	Construction At Fai-64, From Nb I 159 To Wb 164 In St. Clair County.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	84,018.9	-	-	-	-	-	-	-	-	-	-	79,195.0	6/5/2019	4/13/2017	48	4/12/2021	
076K130	Construction At Fai-55/70/64, 1.4Mi W Of I 157; 1Mi W Of I 157 In Madison County Bridge Painting	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,600,031.9	-	-	-	-	-	-	-	-	-	-	1,600,031.9	6/5/2019	7/25/2017	72	7/24/2023	
076K180	Construction At Fap-103, I Rt 15 From 0.4Mi W Of Rt 163 To Approx 0.5Mi E Of I255 In Alorton. St. Clair Co. Resurfacing & Patching. Fed Hwy Admincontract_Eligible For Fed Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	4,337,858.1	-	-	-	-	-	-	17,143.1	86,388.2	-	103,531.4	4,337,858.1	6/5/2019	7/19/2018	72	7/18/2024	
076K180	Construction At Fap-103, I Rt 15 From 0.4Mi W Of Rt 163 To Approx 0.5Mi E Of I255 In Alorton. St. Clair Co. Resurfacing & Patching. Fed Hwy Admincontract_Eligible For Fed Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	4,337,858.1	-	-	-	-	-	818,170.5	373,125.0	204,542.6	204,542.6	1,600,380.8	4,337,858.1	6/5/2019	7/19/2018	72	7/18/2024	
076K210	Construction At Fap-817, Sn 082-0078 Carrying I 4/I115 Over The Kaskaskia Overflow E Of Fayettevilln St. Clair Cnty. Bridge Repairs To Sn 082-0078	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	290,574.9	-	-	-	-	-	-	-	-	-	-	290,574.9	6/5/2019	12/26/2017	48	12/25/2021	
076K300	Construction At Fap-304,Clark Bridge Over Miss. River. Madison County. Bridge Joint Replacement And Other Repairs. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	522,990.6	-	-	-	-	-	-	480,190.5	-	-	480,190.5	502,540.5	6/5/2019	2/14/2019	48	2/13/2023	
076K310	Construction At Fap-310, Fas 733, Us 67 From 0.1Mi S Of McCarthey Ave In Greene County 6.2 Miles Of Resurfacing. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	2,555,757.3	-	-	-	-	-	-	-	-	-	-	2,542,036.8	6/5/2019	6/8/2018	72	6/7/2024	
076K320	Construction At Fap-312, Patching & Resurfacing On I 3 From 0.2Mi S Of S Prairie Rd To 0.1 Mi N Of Roots Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	1,741,838.3	-	-	-	-	-	5,400.0	1,350.0	1,350.0	1,350.0	9,450.0	1,741,838.3	6/5/2019	6/6/2018	72	6/5/2024	
076K340	Construction At Fap-327, Us50 From South Lackey Stn Salem To Metcalf Rd.Marion County. Resurfacing.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,752,493.6	-	-	-	-	-	115,154.6	349,218.1	160,751.1	1,957,015.6	2,582,139.5	2,582,139.5	6/5/2019	7/29/2019	72	7/28/2025	
076K350	Construction At Fap-10A, I11/I1267 Macopin Cntyln To Madison Cnty Ln. Resurfacing 2.7 Miles Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,049,836.5	-	-	-	-	-	43,404.9	10,851.2	10,851.2	10,851.2	75,958.6	1,049,836.5	6/5/2019	7/20/2018	72	7/19/2024	
076K360	7.1 Mi Of Overlay Resurfacing & Ada Improvements On I 100 From I 96 To Pike County Line.(Calhoun)Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000100	Preliminary engineering and construction engineering and contract costs of construction	3,794,014.0	-	-	-	-	-	-	-	170,794.3	3,550,708.0	3,721,502.4	3,721,502.4	6/28/2019	3/2/2020	72	3/1/2026	
076K370	12.27 Mi Resurfacing (Standard Overlay) On I 153 From I 15 To I 13 In Coulterville.(Randolph & Washington) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000100	Preliminary engineering and construction engineering and contract costs of construction	5,473,254.8	-	-	-	-	-	-	-	-	596,237.1	596,237.1	596,237.1	6/28/2019	4/9/2020	72	4/8/2026	
076K380	Construction At Fap-312,On I13, 1Mi N Of Gilmore Lake Rd To Halifax Dr. Monroe County. Resurfacing.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,841,982.3	-	-	-	-	-	173,298.0	3,525,330.3	66,324.7	29,757.9	3,794,710.9	3,794,710.9	6/5/2019	8/19/2019	72	8/18/2025	
076K410	Construction At I 4 From 0.4Mi N Of I64 To 0.2Mi S Of I 161. Resurfacing Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,589,250.5	-	-	-	-	-	8,718.4	2,179.6	2,179.6	2,179.6	15,257.1	1,589,250.5	6/5/2019	7/24/2018	72	7/23/2024	
076K420	Construction At Fap-785,I 140, 1Mi E Of Moreland Td To 2Mi E Of I 159. Madison County.Resurfacingand New Full Depth Shoulders.Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,228,377.8	-	-	-	-	-	143,662.4	2,884,146.8	1,500.0	1,360,970.0	4,390,279.1	3,085,572.3	6/5/2019	8/19/2019	72	8/18/2025	
076K430	2.5 Mi Of Resurfacing On I 162 From I 157 To E Of I 159.(Madison) Federal Highway Admin Contracteligible For Federal Reimbursement.	Non-Bond		902494427000100	Preliminary engineering and construction engineering and contract costs of construction	2,420,411.5	-	-	-	-	-	-	-	-	1,849,219.0	1,849,219.0	1,849,219.0	6/28/2019	3/9/2020	72	3/8/2026	
076K440	Construction At Fap-42,I1127, Conservation Lake Rd To Perry Co Line.Washington County.Resurfacing & Guardrail Update.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,425,099.2	-	-	-	-	-	125,097.5	3,035,225.9	219,560.3	15,780.0	3,395,663.7	3,395,663.7	6/5/2019	8/15/2019	72	8/14/2025	
076K480	Construction At Fai-70, I55/70 Eb Lanes 0.7Mi W Of I-255 Interchange Madison County Class A Patching And Underdrain Construction	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	455,968.8	-	-	-	-	-	-	-	-	-	-	452,468.8	6/5/2019	7/26/2017	48	7/25/2021	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
076K540	Establish Obligation For District 8 Intelligent Transportation System Maintenance And Repair	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	459,893.4	-	-	-	-	-	-	-	-	-	-	459,893.4	6/5/2019	8/1/2017	12	8/30/2018	
076K570	Construction At Fap-10, Il 267, Over Lick Creek S Of Ch 9. Greene County. Replace Bridge Deck. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,095,023.0	-	-	-	-	-	49,000.0	85,426.9	12,250.0	527,390.1	674,067.0	661,817.0	6/5/2019	7/16/2019	72	7/15/2025	
076K650	Bridge It Repairs & Hma Overlay W/ Bridge Repairs On Il 3 At Mary'S River, 1.3 Mi S Of Chester. (Sn 079-0011)(Randolph). Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	560,223.3	-	-	-	-	-	-	-	24,295.1	-	24,295.1	24,295.1	6/28/2019	2/27/2020	48	2/26/2024	
076K660	Construction At Fap-103, Il 13 Over Icg Rr 2.5 Mi S Of Freeburg In St Clair County. Repair Bridge	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	449,837.6	-	-	-	-	-	59,331.8	14,833.0	14,833.0	14,833.0	103,830.7	449,837.6	6/5/2019	10/31/2018	48	10/30/2022	
076K710	Construction At Fap-304, Il Rt 16/100 From 0.1 Mi S Of Busby Ln To Joe Page Bridge. Greene County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,330,077.1	-	-	-	-	-	-	-	4,218.1	-	4,218.1	2,298,477.1	6/5/2019	4/3/2019	72	4/2/2025	
076K710	Construction At Fap-304, Il Rt 16/100 From 0.1 Mi S Of Busby Ln To Joe Page Bridge. Greene County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,330,077.1	-	-	-	-	-	21,337.3	1,558,623.3	50,127.5	5,334.3	1,635,422.4	2,298,477.1	6/5/2019	4/3/2019	72	4/2/2025	
076K730	Construction At Along Various Interstates & Routes In District 8.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	59,969.9	-	-	-	-	-	-	-	-	-	-	59,969.9	6/5/2019	10/2/2017	14	12/31/2018	
076K760	8 Mi Deck Sealing On Clark Bridge Carrying Us 67 Over Mississippi River From Alton, Il To W Alton, Mo(Madison) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	69,882.2	-	-	-	-	-	-	-	-	2,250.0	2,250.0	2,250.0	6/28/2019	5/29/2020	48	5/28/2024	
076K770	Construction At Fap592 Il157 From Petroff Dr In Caseyville To Conrail Br. Resurfacing And Ada Upgrades. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,887,084.7	-	-	-	-	-	9,938.7	2,484.7	2,484.7	2,484.7	17,392.7	1,887,084.7	6/5/2019	7/31/2018	72	7/30/2024	
076K880	Construction At Fap-690,Il160 From Madison/Clintonco Ln To Highland Rd/Broadway In Highland, Madisoncounty. Resurfacing And 3 Foot Shoulders. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	3,495,889.8	-	-	-	-	-	3,223,242.7	70,649.9	20,907.4	805,810.7	4,120,610.6	3,472,189.8	6/5/2019	5/29/2019	72	5/28/2025	
076K890	Construction At Various Routes Invarious Counties In District 8. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,736,630.3	-	-	-	-	-	-	-	-	-	-	1,736,630.3	6/5/2019	9/12/2017	72	9/11/2023	
076K900	Construction At Various Routes In Madison And St. Clair Counties. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	436,206.2	-	-	-	-	-	-	-	-	-	-	436,206.2	6/5/2019	11/8/2017	48	11/7/2021	
076K930	Construction At Fap-805, Il 161 @ I64 Eb Ramps. Installation Of Traffic Signals On Il 161 In St Clair County. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	160,154.3	-	-	-	-	-	-	-	-	-	-	160,154.3	6/5/2019	3/5/2018	48	3/4/2022	
076K940	Construction At Various Routes - Madison County Bridge Deck Sealing Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	426,926.4	-	-	-	-	-	-	-	-	-	-	426,926.4	6/5/2019	7/25/2018	48	7/24/2022	
076K950	Construction At Various Routes - St Clair County Bridge Deck Sealing Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	311,932.4	-	-	-	-	-	-	-	-	-	-	311,932.4	6/5/2019	7/25/2018	48	7/24/2022	
076K960	Construction At Various Routes In Bond, Clinton Marion & Washington Counties. Bridge Deck Sealing Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	45,760.4	-	-	-	-	-	-	-	-	-	-	45,760.4	6/5/2019	7/25/2018	48	7/24/2022	
076K970	Construction At Fas-739, Eldred/Hillview Rd From Greene Co Ln To Il 100 In Jersey County Milling And Bituminous Surface Treatment	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	532,655.5	-	-	-	-	-	1,012.5	253.1	253.1	253.1	1,771.9	532,655.5	6/5/2019	4/16/2018	48	4/15/2022	
076K990	Construction At Fap-592, Il 157 From 0.1 Mi S Of Il 15 To Lake Dr In St Clair County 2.3 Miles Of Resurfacing On Il 157	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	773,605.2	-	-	-	-	-	-	-	-	-	-	758,066.0	6/5/2019	4/16/2018	48	4/15/2022	
076L010	Construction At Fas-836, Oakdale/Dubeis Rd From Rice Rd To Il 127 In Washington County 1.3 Miles Of Microsurfacing	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	165,851.7	-	-	-	-	-	-	-	-	-	-	143,728.2	6/5/2019	6/7/2018	48	6/6/2022	
076L030	Construction At Various Routes. Replacement Of Its Cameras And Mounting Systems In District 8. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	348,541.6	-	-	-	-	-	-	-	-	-	-	340,612.1	6/5/2019	6/13/2018	48	6/12/2022	
076L040	Construction At Various Routes. Replace Steel Beam Guardrail And Terminal Endsections At Various Lo Cations. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	343,943.8	-	-	-	-	-	-	18,693.3	-	-	18,693.3	343,943.8	6/5/2019	4/9/2018	48	4/8/2022	
076L050	Construction At Various Routes, Various Counties. Replace Steel Plate Beam Guardrail And Terminal End Sections. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	633,026.2	-	-	-	-	-	96,045.3	98,780.1	4,881.5	24,011.3	223,718.3	625,126.2	6/5/2019	7/12/2018	48	7/11/2022	
076L060	Construction At Various Routes. Replace Steel Plate Beam Guardrail And Terminal End Sections At Various Locations. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	301,556.8	-	-	-	-	-	-	10,092.5	-	-	10,092.5	203,285.1	6/5/2019	6/11/2018	48	6/10/2022	
076L070	Construction At Fap-861A, Il 150 From Murphysboro To Briar Hill Rd, Randolph County. Resurfacing.Federal Highway Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,735,865.9	-	-	-	-	-	2,041,161.3	396,255.6	20,673.0	510,290.3	2,968,380.2	2,577,273.4	6/5/2019	5/23/2019	72	5/22/2025	
076L080	Construction At Fap-690,From 1.M W Of Sand Hill Rdto Washington Co Ln/Kaskaskia River Bridge,Clintoncounty,Resurface, Hma Shoulders & Rumble Strips. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,045,612.3	-	-	-	-	-	84,960.1	59,467.5	21,240.0	21,240.0	186,907.6	2,045,612.3	6/5/2019	4/1/2019	71	3/31/2025	
076L120	Construction At Fap-10, Il 267 From Greene Co Lineto Macoupin Co Line. Jersey County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	4,068,865.0	-	-	-	-	-	2,763,787.3	1,276,850.2	690,946.8	690,946.8	5,422,531.2	4,040,637.5	6/5/2019	8/8/2019	72	8/7/2025	
076L130	Construction At Fap-42, Il 127 From Montgomery Co Ln To 0.1Mi N Of Il 140. Bond County. Resurfacing.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	6,966,245.1	-	-	-	-	-	308,666.2	77,166.5	606,263.1	395,994.1	1,388,089.9	1,310,923.3	6/5/2019	8/19/2019	72	8/18/2025	
076L160	Construction At Fap-586A, Il162 From 0.1 Mi E Of Il159 To 0.3 Mi E Of Gladden Blvd In Troy, Madison County. Resurfacing.Federal Highway Administrationcontract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,249,768.0	-	-	-	-	-	1,146,136.5	49,745.5	286,534.1	286,534.1	1,768,950.2	1,249,768.0	6/5/2019	5/23/2019	72	5/22/2025	
076L190	Construction At Fap-312,Il3,2Mi S Of 1St St In Ruma To 2Mi S Of South Prairie Rd, Randolph County,Resurfacing.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,183,880.5	-	-	-	-	-	52,775.8	1,085,550.2	33,499.6	13,194.0	1,185,019.6	1,171,825.6	6/5/2019	8/19/2019	72	8/18/2025	
076L220	3.8 Mi Of Milling/Resurfacing & 4" Hma Shoulders On Il160 From Il140 To Herman Street In Grantfork,(Madison) Federal Highway Admn Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	3,376,957.9	-	-	-	-	-	-	-	-	182,352.0	182,352.0	182,352.0	6/28/2019	6/8/2020	72	6/7/2026	
076L230	2.9 Mi Resurfacing On Il 158 / Il177 From 3 Mi W Of Il 158 Junction To County Rd. (St. Clair) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,563,695.4	-	-	-	-	-	-	-	-	84,418.7	84,418.7	84,418.7	6/28/2019	6/2/2020	72	6/1/2026	
076L310	Ada Improvements Along Il 161 From Clinton Street To 11Th Street In New Baden. (Clinton) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	151,631.0	-	-	-	-	-	-	-	-	3,025.0	3,025.0	3,025.0	6/28/2019	3/2/2020	48	3/1/2024	
076L320	Construction At Fap-304, Along Il 100 From The Jersey Co Ln To 0.1Mi N Of State St In Alton.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	589,041.8	-	-	-	-	-	-	-	-	-	-	589,041.8	6/5/2019	4/13/2018	48	4/12/2022	
076L330	Construction At Fap-600, Il 159 From 0.2Mi S Of Brookhaven To 0.1 Mi N Of Fountain Pkwy In St Clair County. Single Pass Micro-Surfacing Alone Il 159	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	745,102.0	-	-	-	-	-	-	-	-	-	-	745,102.0	6/5/2019	5/2/2018	48	5/1/2022	
076L360	Construction At Fap-42, Joint Repair & Waterproofing Bridge Sn 095-0023 Carrying Il 127 Over Crooked Ck Overflow 5Mi N Of Il 177. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	782,880.5	-	-	-	-	-	-	-	-	-	-	782,880.5	6/5/2019	6/7/2018	48	6/6/2022	
076L370	Construction At Fap-592, Bridge Repairs & Joint Repair Sn 080 0088 Carrying Il 157 Over Burdick Branch 3.5 Mi N Of Il 70.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	277,857.1	-	-	-	-	-	-	-	-	-	-	277,857.1	6/5/2019	6/12/2018	48	6/11/2022	
076L380	Construction At Fap327, Us50, Sn014-0055 @ Frogtown Rd 6Mi W Of & Sn014-0056 @ Flat Branch Rd 1.5Mi W Of Carlyle Rd & Sn014-0061. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	488,304.0	-	-	-	-	-	-	-	-	-	-	488,304.0	6/5/2019	4/13/2018	48	4/12/2022	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
076L390	Construction At Fai-270, Sn 060-0055 And 060-0056 Located 1.3 Mi W Of ISS, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	321,751.0	-	-	-	-	-	-	-	-	-	-	315,056.0	6/5/2019	4/11/2018	48	4/10/2022	
076L410	Construction At Fap-2, I13 & Pontoon Rd Intersection In Granite City, Madison Co. Pavement Removal & Replacement, Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,969,840.6	-	-	-	-	-	103,960.5	25,990.1	25,990.1	25,990.1	181,930.9	1,969,840.6	6/5/2019	12/11/2018	72	12/10/2024	
076L430	Construction At Fai-70, Replace Deck On Bridge Sn 003-0042 Carrying Baumann Rd Over Fai70, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	827,544.1	-	-	-	-	-	4,352.5	1,088.1	1,088.1	1,088.1	7,616.9	827,544.1	6/5/2019	6/6/2018	48	6/5/2022	
076L440	Construction At Various Routes, Tree Removal And Mitigation At Various Locations In District 8.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	154,867.1	-	-	-	-	-	-	-	-	-	-	147,367.1	6/5/2019	4/11/2018	48	4/10/2022	
076L450	Construction At Fai-70, Bowman Pump Station On Exchange Ave In St Clair County, Structural Repairs	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	111,593.6	-	-	-	-	-	-	-	-	-	-	111,593.6	6/5/2019	10/25/2018	48	10/24/2022	
076L470	Improvements At Various Pump Stations On I-255, Bowman Av Pump Station, Collinsville Pump Stations #1 & #2 & Greys' Farm Pump Station, (Madison)	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	154,900.0	-	-	-	-	-	-	-	-	4,350.0	4,350.0	4,350.0	6/28/2019	4/3/2020	48	4/2/2024	
076L500	Construction At Various Routes, Guardrail And Cable Rail Repair At Various Locations Throughout District 8, Various Counties.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,903,011.0	-	-	-	-	-	70,420.0	21,892.8	17,605.0	17,605.0	127,522.8	1,903,011.0	6/5/2019	7/18/2018	72	7/17/2024	
076L510	Establish Obligation For District 8 Intelligent Transportation System Maintenance And Repair	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	253,802.6	-	-	-	-	-	-	-	-	-	-	253,802.6	6/5/2019	8/1/2018	12	8/30/2019	
076L550	Construction At Fap-761/304, Kampsville & Brussels Ferry Loading Docks, Il 108/1100 In Calhoun Co. Removal And Replacement Loading Docks, Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	634,903.5	-	-	-	-	-	-	-	38,832.3	-	38,832.3	634,894.5	6/5/2019	10/25/2018	48	10/24/2022	
076L560	Construction At Fap-304, I100 & Brussels Ferry, Jersey Co. Serpentine, Parking Lot Resurface, Ada Upgrades, Lighting, Ramp Reconstruct & Dredging, Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,267,111.2	-	-	-	-	-	102,000.0	25,500.0	34,984.2	25,500.0	187,984.2	136,984.2	6/5/2019	8/29/2019	72	8/28/2025	
076L570	Construction At Various Routes In D8 - Patching	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	554,042.2	-	-	-	-	-	294,353.6	101,375.4	73,588.4	73,588.4	542,905.8	554,042.2	6/5/2019	8/9/2018	48	8/8/2022	
076L590	Construction At Fap-314, Il 4 From I55 To I70, 1.17 Miles Of Full Depth Or Partial Depth Patching In Madison County	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	281,044.4	-	-	-	-	-	-	-	-	-	-	281,044.4	6/5/2019	7/12/2018	48	7/11/2022	
076L600	Construction At Fap-312, Il 3 From 8Th St To I255, Patching	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	194,598.5	-	-	-	-	-	-	-	-	-	-	194,598.5	6/5/2019	8/8/2018	48	8/7/2022	
076L610	Construction At Fap-2, Il 3 From New Poag Rd To I-270, 2.4 Miles Of Resurfacing The Northbound Driving Lane Of Il 3 From New Poag Rd To I-270, Madison County.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	501,241.3	-	-	-	-	-	-	-	-	-	-	500,847.2	6/5/2019	7/16/2018	48	7/15/2022	
076L630	Construction At Fai-255 From Mississippi River (Ibridge) To 5 Miles North Of Il157 - Patching	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	981,171.4	-	-	-	-	-	-	-	822.0	-	822.0	981,171.4	6/5/2019	8/23/2018	48	8/22/2022	
076L640	Construction At Fai-6 From 5 Miles W Of Beaver Pond Creek To 9 Miles W Of County Highway 11 Pavement Patching And Centerline Resurfacing, Fed Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	934,456.7	-	-	-	-	-	-	-	-	-	-	934,456.7	6/5/2019	8/23/2018	48	8/22/2022	
076L650	Construction At Fap-327, Us50 In From St Clair Co Ln To Marion Co Ln, Patching Roads From St Clair County Line To Marion County Line, Clinton County	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,024,853.8	-	-	-	-	-	314.8	78.7	78.7	78.7	550.9	1,013,148.6	6/5/2019	7/18/2018	48	7/17/2022	
076L670	Construction At Il15 & Il163/Pocket Rd In Alorton, St Clair County, Improve Intersection And Replace Traffic Signal, Federal Highway Administration Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	479,750.2	-	-	-	-	-	-	44,472.8	129,848.1	244,434.4	418,755.3	435,855.3	6/5/2019	4/8/2019	48	4/7/2023	
076L690	Construction At Fai-70, J55/70 From 5 Mi W Of Blacklane To 4 Mi E Of Il 159, Madison County, Micro-Surfacing, Federal Highway Administration Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	4,053,107.1	-	-	-	-	-	3,500,880.1	240,251.2	875,220.0	381,508.0	4,997,859.3	4,035,538.4	6/5/2019	7/15/2019	72	7/14/2025	
076L760	Construction At Il 4 At Eb-1-64 Ramp In Mascoutah, St Clair County, Install Traffic Signal, Federal Highway Administration Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	170,337.1	-	-	-	-	-	34,937.3	108,940.2	10,337.3	8,734.3	162,949.1	158,568.6	6/5/2019	4/8/2019	48	4/7/2023	
076L800	Construction At Various Routes, Various Counties, Patching.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	566,144.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/11/2019	48	7/10/2023	
076L810	Construction At Fai-57, I57 Patching On I57, Marion County.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	475,462.7	-	-	-	-	-	-	-	-	-	-	475,462.7	6/5/2019	7/18/2018	48	7/17/2022	
076L850	Construction At Fai-55/70, Bowman Pump Station, St. Clair County, Electrical Repairs.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	169,750.0	-	-	-	-	-	4,837.5	1,209.4	1,209.4	91,192.5	98,448.8	96,030.0	6/5/2019	7/16/2019	48	7/15/2023	
076L870	Construction At Various Routes, Various Counties, Guardrail And Cable Rail Repair	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,078,669.5	-	-	-	-	-	20,038.4	361,154.2	262,806.0	315,615.0	959,613.6	1,545,796.0	6/5/2019	7/10/2019	72	7/9/2025	
076L900	28 Miles Of Patching On I-57 From Jefferson Countyline To Fayette County Line, (Marion)	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,302,348.1	-	-	-	-	-	-	-	-	57,600.0	57,600.0	57,600.0	6/28/2019	6/8/2020	72	6/7/2026	
076L910	Ada Improvements & Traffic Signal Replacement On Il 3 From S Of 20Th St To Niedringhaus Av Granite City, (Madison) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	324,535.7	-	-	-	-	-	-	-	-	155,003.6	155,003.6	155,003.6	6/28/2019	3/4/2020	48	3/3/2024	
076L940	Construction At Various Routes In Various Counties, Tree Removal And Mitigation At Various Locations Throughout District 8.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	155,122.0	-	-	-	-	-	-	8,050.0	-	3,450.0	11,500.0	155,122.0	6/5/2019	10/22/2018	48	10/21/2022	
076L970	Construction At Fap-103, Il 13 Over Kaskaskia River Sn 082-0198 In St Clair Co, Painting Bridge, Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	640,121.3	-	-	-	-	-	600,043.6	11,277.8	150,010.9	150,010.9	911,343.1	640,121.3	6/5/2019	12/7/2018	48	12/6/2022	
076L980	Construction At Fap-103, Il Rt 15 @ Harding Ditch & Il Rt 15 At Il Rt 157, St Clair County, Bridge Painting, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	190,888.0	-	-	-	-	-	185,839.0	46,459.8	46,459.8	46,459.8	325,218.3	190,888.0	6/5/2019	5/23/2019	48	5/22/2023	
076L990	Construction At Fai-255, Sn060-0238 & 0238 On I255 Over Collinsville Rd, Madison County, Bridge Painting, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	397,929.7	-	-	-	-	-	324,614.0	51,894.7	81,153.5	81,153.5	538,815.7	397,929.7	6/5/2019	2/20/2019	48	2/19/2023	
076M000	Construction At Fau-9236, Or104, 20Th St From Centre/central Ave To Reed Ave & 47Th St To St Clair Ave, St Clair County, Resurfacing	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	333,524.2	-	-	-	-	-	270,917.5	67,729.4	67,729.4	67,729.4	474,105.6	333,287.9	6/5/2019	5/28/2019	48	5/27/2023	
076M010	Construction At Various Routes, Various Counties, Resurfacing.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	444,732.5	-	-	-	-	-	34,661.4	17,990.6	8,665.4	8,665.4	69,982.7	444,732.5	6/5/2019	4/8/2019	48	4/7/2023	
076M020	Construction At Fap-817, Il 4/Il 15 Begin Just E Of St. In Fayetteville & Ends Just E Of Bee Hollow Rd, St. Clair County, Resurface And Patch.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	395,833.7	-	-	-	-	-	364,925.5	91,231.4	30,908.3	91,231.4	578,296.5	395,833.7	6/5/2019	7/17/2019	48	7/16/2023	
076M030	Construction At Fas-1780, Sn 014-0031 1.2 Mi E Of Aviston On Old Us 50, Clinton County, Bridge And Joint Repair.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	319,216.3	-	-	-	-	-	38,285.1	10,045.4	9,571.3	9,571.3	67,473.1	319,216.3	6/5/2019	2/11/2019	48	2/10/2023	
076M040	Construction At Fau-9189A, Bond Ave Over Alton & Southern Rr Sn082-0267, St Clair County, Bridge And Joint Repair.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	278,398.9	-	-	-	-	-	177,509.1	30,013.9	1,568.7	926,829.0	1,135,920.7	278,398.9	6/5/2019	2/14/2019	48	2/13/2023	
076M050	Construction At Fai-55, @ Maple Grove Rd Sn 060-0177, Madison County, Bridge Repair And Guardrail Improvements.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	327,220.4	-	-	-	-	-	251,759.8	62,940.0	62,940.0	62,940.0	440,579.7	325,120.4	6/5/2019	2/14/2019	48	2/13/2023	
076M060	Construction At Fap-42, Iul 127 From Montgomery Co To Il 140, Bond County, Patching.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	412,220.0	-	-	-	-	-	91,555.1	22,888.8	22,888.8	22,888.8	160,221.5	412,220.0	6/5/2019	2/20/2019	48	2/19/2023	
076M070	Construction At 164 St Clair Co Line To Washington County Line, Clinton County, Patching And Underdrains	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	832,737.1	-	-	-	-	-	36,908.0	9,227.0	9,227.0	9,227.0	64,589.0	832,737.1	6/5/2019	4/1/2019	47	3/31/2023	
076M080	Construction At Fas-743, Us 67, From Pine St To Walnut St In Carrolton, Greene County, Patching Onus 67.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	55,596.5	-	-	-	-	-	-	-	-	-	55,596.5	6/5/2019	2/15/2019	48	2/14/2023		
076M090	Construction At Fau-9128, Old Us 40 (St. Louis Rd) From 0.1 Mi E Of Collinsville Rd To National Terrace In Collinsville, Madison County, Microsurfacing	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	216,576.3	-	-	-	-	-	-	175,853.0	5,689.7	-	181,542.7	190,301.1	6/5/2019	5/20/2019	48	5/19/2023	
076M100	Construction At Fai-255, I-255 From Jb Bridge To Il 3, Monroe County, Ultra-Thin Overlay, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,197,613.6	-	-	-	-	-	1,136,776.9	284,194.2	284,194.2	4,341.4	1,709,506.8	1,197,613.6	6/5/2019	4/4/2019	72	4/3/2025	
076M110	Construction At Fap-310, Il 255 From 0.2 Mi N Of Seminary Rd To 5 Mi N Of Il 111/267, Madison County, Single Pass Microsurfacing, Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	707,146.4	-	-	-	-	-	598,873.9	63,190.0	24,232.5	149,718.5	836,014.9	707,146.4	6/5/2019	5/20/2019	48	5/19/2023	
076M120	Construction At Fap-809, Il 158 From Anglers Club Rd Near Millstar Il To Atlanta Dr In Belleville, St. Clair County, Single Pass Microsurfacing, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	492																

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information				
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
076N440	Bridge Painting Along I-270 Over Mt Nickel Plate Bike Trail, 1.4 Mi East Of I 157, (Madison) Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	556,000.0	-	-	-	-	-	-	-	-	22,500.0	22,500.0	22,500.0	6/28/2019	6/8/2020	48	6/7/2024
076N450	Bridge Painting Along I-270 Over Mt Nickel Plate Bike Trail, 1.4 Mi East Of I 157, (Madison) (Sn060-0051/060-0052) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	388,740.0	-	-	-	-	-	-	-	-	13,500.0	13,500.0	13,500.0	6/28/2019	6/8/2020	48	6/7/2024
076N460	Bridge Painting On Us 50 Over N Walnut Street In Breese (Sn014-00656014-0057) (Clinton) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	277,332.9	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/15/2020	48	6/14/2024
076N660	12 Miles Of Resurfacing On I-270 From .5 Mi E Of I 3 To .5 Mi E Of I-55/70, (Madison)	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	12,656,313.7	-	-	-	-	-	-	-	-	1,603,005.5	1,603,005.5	1,603,005.5	6/28/2019	5/27/2020	72	5/26/2026
763180	Construction At Fap-310, Us67 Madison Co Ln N Of Godfrey To Delhi Bypass. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	20,503,779.8	-	-	-	-	-	-	-	-	-	-	20,285,651.4	6/5/2019	10/20/2010	72	10/20/2016
763180	Construction At Fap-310, Us67 Madison Co Ln N Of Godfrey To Delhi Bypass. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	20,503,779.8	-	-	-	-	-	-	-	-	-	-	20,285,651.4	6/5/2019	10/20/2010	72	10/20/2016
764090	Construction At Fas-858, Roots Rd Over Kaskaskia River & Over Union Pacific Rr Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,294,026.2	-	-	-	-	-	-	-	-	-	-	1,294,026.2	6/5/2019	10/31/2014	72	10/30/2020
764810	Construction At Fau-8885, Sine North Access Rd, Entrance Rd Carrying Sn 060-0140 & 0141 Over Cahokiack 0.5Mi S Of I 143 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	3,166,813.3	-	-	-	-	-	-	-	-	-	-	3,134,468.7	6/5/2019	8/24/2016	72	8/23/2022
764810	Construction At Fau-8885, Sine North Access Rd, Entrance Rd Carrying Sn 060-0140 & 0141 Over Cahokiack 0.5Mi S Of I 143 Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	3,166,813.3	-	-	-	-	-	-	-	-	-	-	3,134,468.7	6/5/2019	8/24/2016	72	8/23/2022
768480	Construction At I 3 In E St Louis From St Clair Ave To The S Limit N Of Riverpark Dr @ Proposed Relocated Missouri Ave. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	17,993,357.5	-	-	-	-	-	-	-	-	27,214.5	27,214.5	17,978,755.5	6/5/2019	11/15/2013	72	11/14/2019
768480	Construction At I 3 In E St Louis From St Clair Ave To The S Limit N Of Riverpark Dr @ Proposed Relocated Missouri Ave. Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	17,993,357.5	-	-	-	-	-	-	-	-	-	-	17,978,755.5	6/5/2019	11/15/2013	72	11/14/2019
768870	Construction At Fap-805, Il 161 Over Crooked Ck Along Il 161 Approx 8.6 Mi E Of I 127 In Clinton Cobridge Replacement, Culvert Replacement. Federal Hwy Adm Contract Eligible For Fed Reimbursement.	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	13,087,675.4	162,471.6	100,000.0	-	(50,314.6)	212,157.0	6,438,327.2	3,234,738.2	116,012.4	205,611.9	9,994,689.7	12,963,048.4	6/5/2019	12/14/2018	72	12/13/2024
769450	Construction At Fai-70, Sn 082-0141, 0144, 0253 & 0254 In St Clair Co. Hma Overlay, Joint Replacement Super And Sub Structure Repairs. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	6,635,905.0	212,486.9	407,353.3	349,123.1	48,067.4	1,017,030.8	927,958.1	2,845,290.8	983,767.5	332,326.0	5,089,342.5	5,659,631.2	6/5/2019	12/19/2018	72	12/18/2024
769670	Construction At Fap-793, Il 143 Over Shoal Creek. Bond County. Replacement Of The Bridge. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	6,983,044.6	-	-	-	-	-	38,308.2	16,613.0	10,521.8	2,804,120.0	2,869,563.0	6,945,688.2	6/5/2019	7/25/2017	72	7/24/2023
780210	Construction At Fap-877, Il 141. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	2,495,006.9	-	-	-	-	-	-	-	32,577.9	-	32,577.9	2,495,006.9	6/5/2019	8/2/2016	72	8/1/2022
780210	Construction At Fap-877, Il 141. Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	2,495,006.9	-	-	-	-	-	-	-	-	-	-	2,495,006.9	6/5/2019	8/2/2016	72	8/1/2022
780290	Construction At Fas-960, Us 45 Sn 044-0004 Over Little Cache Creek S Of I 146. Johnson County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,793,204.4	-	-	-	-	-	134,902.9	394,444.1	305,076.7	9,183.3	843,607.0	917,828.4	6/5/2019	5/23/2019	72	5/22/2025
780770	Construction At Fap-332 Us45 Begin In Eldorado Ju St N Of Us45 & Il Rt 142 Intersection To Just N Ohtexas City Rd Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	25,168,434.1	-	-	-	-	-	-	-	-	-	-	24,999,791.4	6/5/2019	9/15/2014	72	9/14/2020
780770	Construction At Fap-332 Us45 Begin In Eldorado Ju St N Of Us45 & Il Rt 142 Intersection To Just N Ohtexas City Rd Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	25,168,434.1	-	-	-	-	-	169,010.1	30,840.2	14,069.6	42,252.5	256,172.3	24,999,791.4	6/5/2019	9/15/2014	72	9/14/2020
780800	Construction At Fas-882, Sn 033-0024 Over An Unnamed Stream On Blairville Rd, Just Off Il 242 N Of Mcleandersboro. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	533,757.4	-	-	-	-	-	-	-	-	-	-	533,757.4	6/5/2019	6/6/2018	48	6/5/2022
781190	Construction At Fap-821, Il 15 Over The Pole Cat Creek 6 Mi W Of Mt Vernon. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	1,404,686.9	-	-	-	-	-	-	13,195.8	-	-	13,195.8	1,404,686.9	6/5/2019	2/16/2017	72	2/15/2023
781490	Construction At Fas-2826, Il 37, Sn 041-0036 Replace With Sn041-0110 8 Miles South Of I 148. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,658,369.9	-	-	-	-	-	-	-	-	-	-	824,932.9	6/5/2019	4/9/2018	72	4/8/2024
781490	Construction At Fas-2826, Il 37, Sn 041-0036 Replace With Sn041-0110 8 Miles South Of I 148. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	1,658,369.9	-	-	-	-	-	-	417,782.4	-	-	417,782.4	824,932.9	6/5/2019	4/9/2018	72	4/8/2024
781620	Construction At Fap-877, Il 141 Over Tributary To Cane Ck Located 0.25 Mi E Of Junc W/I 13 White County. Remove/Replace Structure. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,140,776.6	-	-	-	-	-	51,187.1	486,036.6	81,341.0	396,148.4	1,014,713.2	1,014,713.2	6/5/2019	7/3/2019	72	7/2/2025
781660	Construction At Fap 869, Replacement 2 Bridge Spans Sn 083-0026 & 083-0027 Approx 0.5Mi W & 1Mi E Of Galatia On Il 34. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,368,917.1	-	-	-	-	-	-	-	-	-	-	2,291,479.5	6/5/2019	6/18/2018	72	6/17/2024
781660	Construction At Fap 869, Replacement 2 Bridge Spans Sn 083-0026 & 083-0027 Approx 0.5Mi W & 1Mi E Of Galatia On Il 34. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	2,368,917.1	-	-	-	-	400,019.3	142,459.0	14,845.8	100,004.8	657,328.9	2,291,479.5	6/5/2019	6/18/2018	72	6/17/2024	
782100	Construction At Fap 849 (Il 142) Over Unnamed Stream Se Of Mt Vernon Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	621,649.2	-	-	-	-	-	-	-	-	-	-	615,946.0	6/5/2019	1/13/2015	48	1/12/2019
782210	Construction At Fap-331, Il 13 E Of Division St @ Wolf Crk Rd, & New Bridge. To Carry Wolf Crk Rd Over Il 13. Federal Highway Admin Contract Eligible For Federal Reimbursement	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	23,365,781.8	-	-	-	-	-	-	-	-	-	-	23,365,781.8	6/5/2019	6/20/2014	72	6/19/2020
782210	Construction At Fap-331, Il 13 E Of Division St @ Wolf Crk Rd, & New Bridge. To Carry Wolf Crk Rd Over Il 13. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	23,365,781.8	-	-	-	-	-	11,420.1	348,840.0	2,855.0	348,840.0	711,955.1	23,365,781.8	6/5/2019	6/20/2014	72	6/19/2020
782640	Construction At Fap-877, Il 141 Approx 2Mi W Of New Haven. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,082,048.0	-	-	-	-	-	-	-	67,470.8	-	67,470.8	1,081,809.4	6/5/2019	4/9/2018	72	4/8/2024
782950	Construction At Fap-331, Il 13 In Jackson Co From E Of Giant City Rd To Just W Of Reed St Rd In Jackson County. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	12,234,392.5	-	89,066.5	77,537.9	50,586.3	217,190.7	1,001,387.4	1,054,397.5	1,138,135.3	1,226,763.5	4,420,683.6	7,037,086.5	6/5/2019	7/11/2018	72	7/10/2024
783260	Construction At Faas-2869, I137 Over A Creek North Of Ina. Replace Sn 041-0093 With A Double 10'X9' Box Culvert. Jefferson Co. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	702,002.9	-	-	-	-	-	34,546.6	229,041.7	8,636.7	96,689.8	368,914.8	659,470.2	6/5/2019	7/11/2018	48	7/10/2022
783490	Construction At Fai-57, Sn 091-0011/12 On I-57 Over Il 146 In Union County Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	3,374,587.1	-	-	-	-	-	9,314.1	2,328.5	554.8	2,328.5	14,526.0	3,374,587.1	6/5/2019	2/16/2017	72	2/15/2023
783630	Construction At Fai-57, 4.4 Mi In Franklin County Expand To Add An Additional Lane. Federal Highwayadmin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	16,370,763.2	-	-	-	-	-	-	-	-	-	-	13,594,255.5	6/5/2019	12/19/2018	72	12/18/2024
783630	Construction At Fai-57, 4.4 Mi In Franklin County Expand To Add An Additional Lane. Federal Highwayadmin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	16,370,763.2	-	-	-	-	-	1,840,038.4	6,650,152.9	591,792.8	2,930,337.1	12,012,321.2	13,594,255.5	6/5/2019	12/19/2018	72	12/18/2024
783650	Construction At Fai-57, I57 Sn 041-0054, Carrying Ch13 Over I57 At Bonnie. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,520,753.3	-	-	-	-	-	2,307.3	576.8	576.8	576.8	4,037.7	1,520,753.3	6/5/2019	2/15/2017	72	2/14/2023
783900	Construction At Fap-332, Il 1 Sn 097-7047 In Crossville. Remove And Replace Sn 097-7047 With. Abco Culvert. White County. Fed Hwy Administration Eligible For Fed Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	578,701.4	-	-	-	-	-	-	24,662.6	57,165.7	-	81,828.3	578,701.4	6/5/2019	7/11/2018	48	7/10/2022

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information				
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
784110	Construction At Fas-8911, Old Us 51, 0.2 Mi S Of Toledo Cemetery Rd N Of Cobden Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	220,528.0	-	-	-	-	-	-	-	-	-	-	206,738.6	6/5/2019	4/30/2015	48	4/29/2019
784310	9.6 Mi Of Resurfacing On Ii 13 From Sandick Rd To N Of Ii 154 (Perry) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,737,495.0	-	-	-	-	-	-	162,865.9	-	3,468,569.2	3,631,435.1	3,631,435.1	6/5/2019	12/3/2019	72	12/2/2025
784340	6.2 Mi Of Patching, Milling & Surfacing On Ii 14 From Crossville To Just W Of Illinois State Line. (White) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	2,219,076.4	-	-	-	-	-	-	-	649,247.2	649,247.2	649,247.2	6/5/2019	4/9/2020	72	4/8/2026	
784520	Construction At Fap-331, Ii 13 Frntg Rd S Of Ii 13 In Carterville, Greenbriar Rd Ii 13 Eb & Green Briar, Ii 13 Eb & Campground Etc Federal Highwayadmin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,819,242.2	-	-	-	-	-	3,803.6	178,350.0	950.9	950.9	184,055.4	2,819,242.2	6/5/2019	8/22/2016	72	8/21/2022
784520	Construction At Fap-331, Ii 13 Frntg Rd S Of Ii 13 In Carterville, Greenbriar Rd Ii 13 Eb & Green Briar, Ii 13 Eb & Campground Etc Federal Highwayadmin Contract Eligible For Federal Reimbursement	Bond	9A	695494427000115	Statewide - Transportation and Related Construction	2,819,242.2	-	-	-	-	-	-	-	-	-	-	2,819,242.2	6/5/2019	8/22/2016	72	8/21/2022
784540	Construction At I-57, Sn 077-0026 Carrying Ch7 Over I57 @ Ulin Interchange, Pulaski County. Remove And Replace Bridge. Federal Highway Administrationcontract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,962,202.9	-	-	-	-	-	811,879.4	808,764.7	305,535.6	425,594.6	2,351,774.3	2,591,357.8	6/5/2019	4/2/2019	72	4/1/2025
784550	Construction At Fai-57, Sn 041-0055 Carrying Ch 42 Over I57 In Ina, Jefferson County. Remove And Replace. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	2,995,255.3	-	-	-	-	-	543,339.6	299,372.4	348,948.1	443,806.5	1,635,466.6	2,230,501.6	6/5/2019	2/20/2019	72	2/19/2025
784580	Replacing Bridge Carrying Ii 15 Over Elk Horn Ck 4.4 M E Of Washington Co(Jefferson) (Sn 041-0020)Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,230,692.6	-	-	-	-	-	-	-	144,772.0	411,533.7	556,305.7	556,305.7	6/5/2019	12/10/2019	72	12/9/2025
784610	Construction At Fai-57, Over Atchison Ck, 2Mi N Ofna. Jefferson County. Replace 2 Structures. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	7,442,150.8	-	-	-	-	-	1,001,688.0	557,986.9	649,680.5	967,926.1	3,177,281.5	3,464,606.5	6/5/2019	5/29/2019	72	5/28/2025
784890	Construction At Fap-885, Ii146 From Union Co Ln Tojust E Of Ii 37, Johnson County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,289,568.4	-	-	-	-	-	42,444.9	1,207,016.7	40,106.8	10,611.2	1,300,179.6	1,289,568.4	6/5/2019	8/22/2019	72	8/21/2025
784920	Construction At Fap-821, Mt Vernon From 15Th St To Approach Of Sn041-0026; Ii 15 At 157; Ii 142 At Rr Crossing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	2,867,910.8	-	-	-	-	-	28,298.7	7,074.7	7,074.7	7,074.7	49,522.8	2,547,379.3	6/5/2019	9/13/2017	72	9/12/2023
784980	Construction At Fap-885, Ii 14 Sn 033-7009, 3.5Mi W Of White Co Ln; Sn 033-7012, 1.9 Mi W Of White Co Line. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	382,534.8	-	-	-	-	-	-	-	2.8	-	2.8	382,534.8	6/5/2019	10/18/2017	48	10/17/2021
785000	Construction At Fau 9909 & Fas 1911; Sn 091-7055 Old Us51 Over Strm Drng & Ncty Lmts In Anna, Sn 039-7077 Over Unnamed Ck In Makanda. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	443,091.8	-	-	-	-	-	-	-	-	-	-	443,083.8	6/5/2019	10/18/2017	48	10/17/2021
785020	Construction At Fai-24, Sn064-0027 & 0028 CarryingI24 Over Ch13(Country Club)Near Metropolis,Massa County,Remove & Replace Existing Structures.Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	5,002,557.2	-	-	-	-	-	727,482.6	1,000,520.0	208,236.7	703,858.0	2,640,097.4	3,770,602.7	6/5/2019	2/8/2019	72	2/7/2025
785040	Replace 2 3-Span Bridges With New 3-Span Integral Abutment Bridges On I-57 Over Big Creek, 3 Mi N Oldongola Interchange (Union) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	6,902,140.7	-	-	-	-	-	-	-	193,623.1	1,201,816.7	1,395,439.8	1,395,439.8	6/28/2019	2/27/2020	72	2/26/2026
785060	Replace Three-Span Bridge With Two-Span Integral Abutment Bridge Carrying Ii 148 Over Wolf Creek, 1 Mi S Of I-57 Interchange (Williamson) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	2,587,670.4	-	-	-	-	-	-	-	116,446.8	268,228.3	384,675.1	384,675.1	6/28/2019	2/27/2020	72	2/26/2026
785070	Construction At Fai-57/I-64 From North Of The Ii 15 Overpass To N Of The Northern Tri-Level Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	610,205.8	-	-	-	-	-	-	-	-	-	-	610,205.8	6/5/2019	8/25/2016	48	8/24/2020
785080	Construction At Fap-821, Ii 15 @ The Woodlawn Rd Intersection. Addition Of Eastbound Left Turn Laneand Westbound Right Turn Lane In Jefferson Co Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	908,454.8	-	-	-	-	-	563.2	140.8	140.8	140.8	985.7	908,454.8	6/5/2019	7/17/2017	48	7/16/2021
785090	Construction At Fap-821, Intersection Of Ii 15 And N Harmony Ln. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	795,294.4	-	-	-	-	-	1,543.1	385.8	2,001.8	385.8	4,316.5	795,294.4	6/5/2019	5/30/2017	48	5/29/2021
785220	Construction At Fai-57, Near Dongola Over Shake Rag Rd. Place 2, Three Span Bridges With 2 Three Span Integral Abutment Bridges. Union County. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	4,767,074.9	-	62,416.3	50,233.0	5,507.8	118,157.0	745,792.1	609,505.0	26,597.4	668,366.5	2,050,260.8	3,522,457.9	6/5/2019	7/11/2018	72	7/10/2024
785440	Construction At Fap-331, Sn 039-0015 & Sn 039-0051 Over Abandoned Iqg Rr In Jackson County Removal Of2 Structures, Construction Of A 12' X 10' Box Culvied Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,097,473.7	-	-	-	-	-	5,273.4	32,311.8	8,390.8	1,318.4	47,294.4	2,097,364.5	6/5/2019	2/27/2018	72	2/26/2024
785510	1.5 Mi Patching, Surface Removal, Resurfacing, Shoulders, Pavement Markings & Markers On Gorham Spur Rd, Lake St To Ii 3(Jackson) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	540,263.2	-	-	-	-	-	-	-	5,625.0	508,360.5	513,985.5	513,985.5	6/28/2019	2/18/2020	48	2/17/2024
785530	Construction At Fai-57, At Cairo Interchange Over Rt 3, Cnic Rr, And Levee Rd In Alexander Countybridge Crack Repair On Two Structures	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,004,276.4	-	-	-	-	-	-	14,757.1	-	-	14,757.1	984,136.4	6/5/2019	7/25/2017	48	7/24/2021
785650	Construction At Old Us 51, Intersections Us1 & Old Us 51. Jackson County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,288,916.9	-	-	-	-	-	55,519.9	13,880.0	13,880.0	1,190,201.8	1,273,481.7	1,245,721.7	6/5/2019	8/12/2019	72	8/11/2025
785720	Construction At Fap-889, Reconstructing Ada Ramps Along Us45 From Metropolis St To Yasoda St Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	136,357.4	-	-	-	-	-	12,125.0	3,031.2	3,031.2	3,031.2	21,218.7	136,357.4	6/5/2019	7/24/2018	48	7/23/2022
785730	Construction At Various Routes In District 9 Repairing And Replacing Damaged Guardrail, Barrierterminals, Impact Attenuators, Cable Median Barrier, And Fence	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	792,252.5	-	-	-	-	-	-	-	-	-	-	792,229.0	6/5/2019	7/25/2017	48	7/24/2021
785770	Construction At Fai-57, 041-0008/0009, Sn 028-0079/0080 And Sn028-0081/0082 In Franklin & Jefferson Counties. Crack Sealing On 6 Structures	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	190,325.4	-	-	-	-	-	-	1,000.7	-	-	1,000.7	190,325.4	6/5/2019	2/27/2018	48	2/26/2022
785780	Construction At Various Routes. Various Bridges In Alexander, Johnson, Massac, Palaski And Union Counties.	Non-Bond		902494427000018	Statewide - Transportation and Related Construction	203,435.6	-	-	-	-	-	-	-	-	-	-	203,435.6	6/5/2019	10/24/2017	48	10/23/2021
785800	Construction At Ii 37 & Old Ii 13 In Williamson County. Reconstruction And Add Lanes, Drainage Shared-Use Path, Sidewalk	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	175,903.4	-	-	-	-	-	36,194.0	9,048.5	9,048.5	9,048.5	63,339.5	166,550.9	6/5/2019	4/23/2018	48	4/22/2022
785880	Construction At Fap-42, Sn 073-0010 Along Ii 13/I27 Over Beaucoup Ck, 3Mi S Of Ii 152 In Perry Co Partial Depth Patching, Joint Adjustments And Waterproofing Membrane System/Hma Overlay	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	262,096.6	-	-	-	-	-	-	-	-	-	-	257,074.6	6/5/2019	12/22/2017	48	12/21/2021
785920	Construction At Fap-726, Ii 148 S Of Ii 13 End At Sn 100-0039, 8.8 Mi Of Roadway Improvement Includeguardrail & Culvert Liner In Williamson County Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	3,712,084.1	-	-	-	-	-	-	-	-	-	-	3,712,084.1	6/5/2019	2/27/2018	72	2/26/2024
785960	Construction At Fap-885, Ii 146 In Anna, Union County. Patch,Resurface, & Sidewalk Ramps.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		011494427000613	Federal Discretionary Program Awards	1,172,165.7	-	-	-	-	-	932,678.9	233,169.7	233,169.7	233,169.7	1,632,188.0	1,172,165.7	6/5/2019	2/8/2019	72	2/7/2025
785960	Construction At Fap-885, Ii 146 In Anna, Union County. Patch,Resurface, & Sidewalk Ramps.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		011494427900613	Federal Discretionary Awards - Local Match	1,172,165.7	-	-	-	-	-	60,859.9	109,156.3	13,833.4	15,215.0	199,064.5	1,172,165.7	6/5/2019	2/8/2019	72	2/7/2025
785980	Construction At Fap-885, 0.36 Mi E Of Ii 34 Spur In Rosicahre.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	35,603.3	-	-	-	-	-	-	-	-	-	-	35,603.3	6/5/2019	12/18/2017	48	12/17/2021
786070	Construction At Fap-42, On Ii 13/I27,Perry County Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,437,292.1	-	-	-	-	-	167,195.4	41,798.9	41,798.9	746,431.2	997,224.3	913,626.6	6/5/2019	8/12/2019	72	8/11/2025

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
786080	Construction At Fap-726,114, Maple St In Zeigler To 8MI S Of Williamson Co Line. Franklin County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	881,036.4	-	-	-	-	-	20,226.1	5,056.5	5,056.5	822,093.3	852,432.5	842,319.4	6/5/2019	8/22/2019	48	8/21/2023	
786110	Construction Of Structural Retaining Wall, New Pccpavement/Shoulders, Guardrail, & Remove Runaround Rd On Ii 127 S Of Alto Pass.(Union) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427700110	Preliminary engineering and construction engineering and contract costs of construction	3,033,361.9	-	-	-	-	-	-	-	-	128,774.8	128,774.8	128,774.8	6/28/2019	4/14/2020	72	4/13/2026	
786140	Construction At Fai-57, 157 In Franklin And Jefferson Counties. Cleaning And Painting 9 Bridges	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,214,294.0	-	-	-	-	-	39,000.0	29,000.0	9,750.0	9,750.0	87,500.0	1,133,884.0	6/5/2019	3/5/2018	72	3/4/2024	
786150	Construction At Fas-927, Tunnel Hill Over I24 Near Goreville In Johnson Co. Bridge Repairs And Structural Steel Repairs. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	354,540.8	-	-	-	-	-	213,064.7	27,345.7	53,266.2	1,251,491.0	1,545,167.6	354,540.8	6/5/2019	10/25/2018	48	10/24/2022	
786170	Construction At Fas-1909, Sn 091-0068 Carrying Ii 127 Over Clear Ck Located S Of Alto Pass. Union County. Scour Repair.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	44,174.5	-	-	-	-	-	-	-	-	-	-	44,090.6	6/5/2019	2/20/2019	48	2/19/2023	
786180	Construction At Fap-103, Ii 13 In Perry. Perry County. Removal And Replacement Of A Culvert. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	200,281.0	-	-	-	-	-	180,418.4	9,477.6	45,104.6	45,104.6	280,105.2	200,281.0	6/5/2019	4/3/2019	48	4/2/2023	
786210	Construction At Various Routes In Hamilton, Jefferson, & Williamson Counties Cleaning And Painting Portions Of 3 Structures	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	151,987.5	-	-	-	-	-	-	-	-	-	-	151,987.5	6/5/2019	2/27/2018	48	2/26/2022	
786230	Construction At Fai-24, Bridge Repairs In I24 Big Bay Rd Interchange. Massac County. Bridge And Substructure Repair.Federal Highway Administrationcontract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	422,948.7	-	-	-	-	-	19,038.2	180,568.8	4,759.6	203,178.0	407,544.6	402,785.0	6/5/2019	7/3/2019	48	7/2/2023	
786270	Construction At Fap-331, Intersection Improvement At Ii13 And Reed Station. Pavement Removal, Aggerbase, Pcc/Hma Pavement/Shoulders Lighting, Sewers Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,329,862.7	-	-	-	-	-	-	-	-	-	-	1,304,862.7	6/5/2019	7/24/2018	72	7/23/2024	
786270	Construction At Fap-331, Intersection Improvement At Ii13 And Reed Station. Pavement Removal, Aggerbase, Pcc/Hma Pavement/Shoulders Lighting, Sewers Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	1,329,862.7	-	-	-	-	-	554,717.0	327,274.0	87,712.5	138,679.3	1,108,382.7	1,304,862.7	6/5/2019	7/24/2018	72	7/23/2024	
786290	Construction At Fas-1909, Ii 127 @ Jackson/Union Co Ln To Ii 146. Cleaning And Painting Existing Steel Structures At Various Locations. Fed Hwy Admin Contract For Fed Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	41,476.7	-	-	-	-	-	-	11,254.2	-	-	11,254.2	41,476.7	6/5/2019	4/18/2018	48	4/17/2022	
786300	Construction At Fai-64, I64 Wabash River. White County. Inlaying 1.5' Hma,Deck Repairs,Joint And Bearing Replacement.Federal Highway Administrationcontract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	745,242.5	-	-	-	-	-	610,763.9	152,691.0	12,572.6	152,691.0	928,718.5	745,242.5	6/5/2019	2/8/2019	48	2/7/2023	
786310	Construction At Fas-57, Approx 2.2MI Of I57 To Adlanes. Franklin County. Add New Lanes, Install Median Barrier, Upgrade Guardrail. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	20,718,454.0	-	-	-	-	-	-	929,358.8	557,494.3	670,669.6	2,157,522.8	2,157,522.8	6/5/2019	10/17/2019	72	10/16/2025	
786320	Construction At Various Routes, Replacement Of Outdated Guardrail End Sections Throughout Dist9 Various Counties. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,072,416.5	-	-	-	-	-	-	-	-	-	-	1,072,416.5	6/5/2019	7/11/2018	72	7/10/2024	
786320	Construction At Various Routes, Replacement Of Outdated Guardrail End Sections Throughout Dist9 Various Counties. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	1,072,416.5	-	-	-	-	-	310,271.1	31,151.9	712,393.6	3,600.0	1,057,416.5	1,072,416.5	6/5/2019	7/11/2018	72	7/10/2024	
786350	Construction At Fap-322, Us51 Over An Unnamed Ck Adjacent To Elkville Reservoir, 9 M S Of Hallidayboro Rd. Jackson Co. Replace Box Culvert. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	201,207.3	-	-	-	-	-	8,125.6	2,031.4	2,031.4	2,031.4	14,219.8	8,125.6	6/5/2019	7/10/2019	48	7/9/2023	
786360	Convert Intersection Cambria Rd & Herrin Rd To Roundabout. Hma Surface Removal,Pcc Pavement,Hma Surfacing & Storm Sewers (Williamson) Fed Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	1,624,827.9	-	-	-	-	-	-	26,062.5	-	-	26,062.5	26,062.5	6/5/2019	12/3/2019	72	12/2/2025	
786370	Construction At Fap-331, Ii 13 From Johnson St To Railroad St. Williamson County. Install Sidewalks And Pedestrian Signals, Ada Improvements.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	145,499.6	-	-	-	-	-	104,601.6	14,109.3	19,651.8	26,150.4	164,513.0	145,499.6	6/5/2019	4/8/2019	48	4/7/2023	
786380	Construction At Fap-42, Ii 127. Perry County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,430,607.6	-	-	-	-	-	67,343.6	16,835.9	16,835.9	450,012.8	551,028.2	517,356.4	6/5/2019	8/12/2019	72	8/11/2025	
786390	Construction At Fas-903,Herrin Rd,Christmas Tree Rd To First Entrance E Of I57. Williamson County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	881,280.8	-	-	-	-	-	37,576.0	249,376.8	9,394.0	570,780.5	867,127.3	857,733.3	6/5/2019	8/12/2019	48	8/11/2023	
786420	Construction At Fap-973, Ii 149 From Us51 In Desoto To Williamson Co Ln W Of Hurst In Jackson County4.4 Miles Of Microsurfacing On Ii 149	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	351,794.7	-	-	-	-	-	17,967.3	4,491.8	4,491.8	4,491.8	31,442.7	351,794.7	6/5/2019	6/8/2018	48	6/7/2022	
786440	Construction At Fap-331, Eb & Wb Lanes Of Ii 13 From Lewis Ln To Greenbriar Rd Gapping From Grant City Rd To Reed Station Rd. Williamson & Jackson Counties.	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	415,849.7	-	-	-	-	-	-	-	-	-	-	399,011.5	6/5/2019	7/12/2018	48	7/11/2022	
786450	Construction At Fai-57 /Fap-726, Sn100-7038; Sn091-7089; Sn044-7073 In Johnson Co.Inserting Culvert Liners. Fed Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	298,690.0	-	-	-	-	-	-	-	-	-	-	298,690.0	6/5/2019	10/25/2018	48	10/24/2022	
786460	Construction At Fap-322, Us51 Over The Ieg Rr. Perry County. Bridge Repairs. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	383,634.6	-	-	-	-	-	242,713.5	56,710.1	60,678.4	31,191.0	391,293.0	340,404.6	6/5/2019	4/8/2019	48	4/7/2023	
786480	Construction At Various Routes In District 9 Crack Sealing Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	209,194.3	-	-	-	-	-	-	-	-	-	-	209,194.3	6/5/2019	7/23/2018	48	7/22/2022	
786500	Construction At Various Routes,Steel,Bearing,And Joint Repairs On 11 Structures In Alexander, Hamilton, And Jefferson Counties. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	1,772,825.7	-	-	-	-	-	979,402.4	492,917.7	3,572.7	1,070,984.0	2,546,876.8	1,763,967.0	6/5/2019	2/15/2019	72	2/14/2025	
786520	Construction At Fap-778, Ii34 Over Ditch 4.2MI N Of Ii 34/146. Hardin County. Replace Box Culvert. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	122,915.7	-	-	-	-	-	5,188.2	107,154.2	10,573.3	1,297.1	124,212.8	122,915.7	6/5/2019	8/15/2019	48	8/14/2023	
786530	Construction At Fai-24, I24 From Williamson/Johnson Co Ln To Johnson/Massac Co Ln. In Johnson County,milling, Hma Resurfacing And Class A Patching.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	282,214.8	-	-	-	-	-	102,841.8	25,710.5	25,710.5	25,710.5	179,973.2	282,214.8	6/5/2019	12/12/2018	48	12/11/2022	
786540	Construction At Various Routes. Various Counties. Repair And Replace Damaged Guardrail, Barrier Terminals, Impact Attenuators Throughout Dist 9.	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	857,581.5	-	-	-	-	-	63,394.1	23,053.7	15,848.5	15,848.5	118,144.8	857,581.5	6/5/2019	7/12/2018	48	7/11/2022	
786590	Construction At Fap-853, Ii 14 Between Mt Zion Rd & Ewing Rd. Franklin. Replace Aggregate Shoulder.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	566,325.7	-	-	-	-	-	-	-	-	-	-	566,325.7	6/5/2019	2/8/2019	48	2/7/2023	
786610	Construction At Ii 142/Ii37, Sn 041-7056 & Sn 083 -7059 On Ii142. Revome Box Culverts And Replace With Elliptical Pipes. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	193,966.0	-	-	-	-	-	6,948.9	1,737.2	12,548.0	11,012.3	32,246.5	192,837.0	6/5/2019	8/27/2018	48	8/26/2022	
786620	Construction At Fap-726,Ii148 Over Big Muddy Riverand Pond Creek. Williamson County. Bridge Renairs.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	523,728.1	-	-	-	-	-	224,096.8	154,522.0	119,302.3	2,665.0	500,586.1	522,986.1	6/5/2019	4/8/2019	48	4/7/2023	
786630	Construction At Fas57, Sn 002-0023/24 On I57 @ Carrioterchange @ I53 Cnic Rr Outer And Levee Road. Approach And Connector Pavement Replacement. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	933,173.7	-	-	-	-	-	298,662.0	97,002.9	16,694.6	74,665.5	487,025.0	933,173.7	6/5/2019	8/27/2018	48	8/26/2022	
786650	Construction At Fai-24 /57, I24 & I57 Weed Sprayingin Jackson County	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	54,842.0	-	-	-	-	-	2,075.6	518.9	518.9	518.9	3,632.4	54,842.0	6/5/2019	9/7/2018	48	9/6/2022	
786660	Construction At Various Routes In D9. Surface Prepad Application Of Bridge Deck Concrete Sealer In Perry, Jackson And Jefferson County	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	91,639.2	-	-	-	-	-	-	-	-	-	-	91,639.2	6/5/2019	9/7/2018	48	9/6/2022	
786670	Construction At Fas-907, Cambria Rd Over Big Muddy River 1MI S Of Hurst. Williamson County. Repairs On Bridge And Approach.	Non-Bond		902494427700019	Statewide - Transportation and Related Construction	300,971.9	-	-	-	-	-	251,417.5	42,247.3	62,854.4	62,854.4	419,373.6	300,971.9	6/5/2019	2/8/2019	48	2/7/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
786690	Construction At Fas-2937, Il 169 Begin @ Il 37/169 Intersection & End @ Us45, Hma Safety Shoulders & Rumble Strips In Pulaski & Massac Counties. Fed Admin Contract Eligible For Fed Reimbursement	Non-Bond		011494427000018	Statewide - Transportation and Related Construction	1,284,757.2	-	-	-	-	-	-	-	-	-	-	1,284,757.2	6/5/2019	7/19/2018	72	7/18/2024	
786690	Construction At Fas-2937, Il 169 Begin @ Il 37/169 Intersection & End @ Us45, Hma Safety Shoulders & Rumble Strips In Pulaski & Massac Counties. Fed Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,284,757.2	-	-	-	-	-	1,236,868.9	309,217.2	17,658.7	4,060.8	1,567,805.5	1,284,757.2	6/5/2019	7/19/2018	72	7/18/2024	
786730	Construction At Fap-322, Us51, Approx 1.6 Mi. Jackson County Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,083,151.0	-	-	-	-	-	48,789.6	12,197.4	12,197.4	904,428.3	977,612.6	953,217.9	6/5/2019	8/12/2019	72	8/11/2025	
786740	Construction At Fap-322, Us 51 N Of Big Muddy River Br S Of Desoto In Jackson County. Paved Shoulder Removal	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	148,768.4	-	-	-	-	-	88,839.3	53,741.6	22,209.8	22,209.8	187,000.5	148,683.6	6/5/2019	12/7/2018	48	12/6/2022	
786750	Replacing Box Culvert Carrying Il 142 Over A Drainage Ditch 0.2 Mt Nw Of Delafield (Hamilton) (Sn 033-7031) Fed Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	187,747.4	-	-	-	-	-	-	7,850.6	-	173,129.4	180,980.0	180,980.0	6/5/2019	11/26/2019	48	11/25/2023	
786760	Construction At Fap-322,Us51 Over Unnamed Stream .26 Mi N Of Il154, Between Duquoin & Tamaroa. Perry County. Replace Box Culvert. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	119,208.1	-	-	-	-	-	5,060.7	106,063.2	1,265.2	6,433.8	118,822.8	117,557.6	6/5/2019	8/15/2019	48	8/14/2023	
786770	Construction At Various Routes. Cleaning And Painting Portions Of 14 Structures In Alexander, Franklin,Hamilton,Jefferson,Massac,White Counties Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,136,440.0	-	-	-	-	-	294,416.6	327,150.0	73,604.2	1,386.7	696,557.5	1,132,563.3	6/5/2019	2/15/2019	72	2/14/2025	
786780	Cleaning & Painting 3 Portions Of 3 Structures, 2 In Alexander County & 1 In Johnson County. (Sn 002-0023,002-0024,044-0035) Fed Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		011494427000070	Preliminary engineering and construction engineering and contract costs of construction	2,123,396.0	-	-	-	-	-	-	-	75,000.0	462,375.0	537,375.0	537,375.0	6/28/2019	2/18/2020	72	2/17/2026	
786790	Construction At Fai-57, In Various Counties. Weed Spraying On I-57 In Alexander, Pulaski And Union Counties.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	86,863.5	-	-	-	-	-	-	-	-	-	86,863.5	86,863.5	6/5/2019	10/19/2018	48	10/18/2022	
786900	Construction At Fap-855/328, Il 14 & Us 45 Intersection. White County. Remove And Replace Four Way Flashing Beacon	Non-Bond		011494427000018	Statewide - Transportation and Related Construction	36,493.6	-	-	-	-	-	-	-	35,604.0	-	35,604.0	36,411.3	6/5/2019	5/29/2019	48	5/28/2023	
786910	Construction At Fap-869,E Of Us51 At Just W Of Intersection, Il14 & Old Il14 W Connector End Just E Of Intersection Il14.Perry County. Resurfacing. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	569,305.8	-	-	-	-	-	25,607.1	543,698.7	6,401.8	6,401.8	582,109.3	569,305.8	6/5/2019	8/12/2019	48	8/11/2023	
786920	Construction At Fap-331,Il13/1157 Ends At Int Of Fair St & Il 13 In Eb And Wb Lanes. Williamson County. Milling And Resurfacing.Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,005,135.2	-	-	-	-	-	45,227.1	11,306.8	11,306.8	505,324.6	573,165.3	550,551.7	6/5/2019	8/22/2019	72	8/21/2025	
786930	Construction At Fai-57, 157 Sb Lane From .5Mi S 081 146 To 5 Mi N Of 157 Sb Lane Rest Area Near Cache River Union County. Milling And Resurfacing.Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	1,143,423.6	-	-	-	-	-	72,884.2	28,349.7	5,100.8	18,221.0	124,555.6	1,143,423.6	6/5/2019	2/20/2019	72	2/19/2025	
786940	Construction At Fap-331,Il13 Located Eb At Sta136/70 W Of Main St To E Crab Orchard Rd.Williamson Comicrosurface.Remove Bump,Asphalt Crack Sealing. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		011494427000018	Statewide - Transportation and Related Construction	467,240.1	-	-	-	-	-	443,443.7	14,599.1	197.3	110,860.9	569,101.0	467,240.1	6/5/2019	6/12/2019	48	6/11/2023	
786960	Construction At Fai 57 & Fai-64, Rend Lake Rest Area & Wb Goshen Rd Rest Area In Various Counties. Tree Removal.	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	105,720.0	-	-	-	-	-	-	-	90,823.5	-	90,823.5	94,836.0	6/5/2019	12/11/2018	48	12/10/2022	
786980	Construction At Fap-869/ Fas 2826,Il 14/37,Court Stto Glen St On Il14 West City& Bond St To Square, Benton, Franklin Co.Patch,Mill & Resurface.Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,622,738.9	-	-	-	-	-	710,731.0	758,116.0	153,445.7	446.2	1,622,738.9	1,622,738.9	6/5/2019	7/3/2019	72	7/2/2025	
787020	Construction At Fap-322, Us51 Located S Of Carbondale Jackson County.Milling And Resurfacing.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		011494427000018	Statewide - Transportation and Related Construction	696,087.9	-	-	-	-	-	664,076.6	1,302.7	166,019.2	166,019.2	997,417.6	696,087.9	6/5/2019	5/23/2019	48	5/22/2023	
787040	Construction At Fas-2936,Old Us51 Begin @ S Limitsof Dongola,Pulaski/Union Counties.Hma Resurface, Shoulder Upgrades.& Patching.Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		011494427000613	Federal Discretionary Program Awards	1,527,081.6	-	-	-	-	-	1,003,395.7	250,848.9	250,848.9	250,848.9	1,755,942.6	1,527,081.6	6/5/2019	6/6/2019	72	6/5/2025	
787040	Construction At Fas-2936,Old Us51 Begin @ S Limitsof Dongola,Pulaski/Union Counties.Hma Resurface, Shoulder Upgrades.& Patching.Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		011494427000019	Statewide - Transportation and Related Construction	1,527,081.6	-	-	-	-	-	84,782.9	399,390.8	9,320.4	21,195.7	514,689.9	1,527,081.6	6/5/2019	6/6/2019	72	6/5/2025	
787050	Construction At Fap-322,Il13/127 In North Jackson Co Near Finney Rd N. Of Murphysboro To Perry Co In Jackson County,Resurfacing & Ada Improvements. Fedhwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,228,838.3	-	-	-	-	-	143,647.2	2,900,600.3	138,610.4	749,158.0	3,932,016.0	3,222,370.1	6/5/2019	8/12/2019	72	8/11/2025	
787060	Construction At Fap-873,Il 149 In From Ziegler To West Frankfort. Franklin County.Milling,Resurface,And Ada Sidewalk Improvements.Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,388,906.3	-	-	-	-	-	68,181.8	1,270,813.0	49,911.5	17,045.4	1,405,951.8	1,388,906.3	6/5/2019	7/3/2019	72	7/2/2025	
787070	Construction At Various Routes. Various Counties. Repair/Replace Damaged Guardrail,Barrier Terminals,Impact Attenuators,Cable Median Barriers, And Fence.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	824,171.7	-	-	-	-	-	24,790.9	36,651.6	109,423.4	14,621.4	185,487.4	586,589.8	6/5/2019	7/10/2019	48	7/9/2023	
787110	Construction At Various Routes. Johnson County. Cleaning And Painting Structures. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	287,600.0	-	-	-	-	-	13,320.0	230,300.0	3,330.0	3,330.0	250,280.0	243,620.0	6/5/2019	7/11/2019	48	7/10/2023	
787120	Construction At Fai64,Eb From Jefferson/Washingtonco Ln Mp 62 To Mp 73,11 Miles. Jefferson County. Patching And Resurfacing.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	607,392.6	-	-	-	-	-	595,500.1	11,892.5	148,875.0	148,875.0	905,142.6	607,392.6	6/5/2019	7/17/2019	48	7/16/2023	
787130	Construction At Fap-331,Il 13 Eb & University Ave & Extends E Along Il 13 Eb To Intersection Of Il13 & Mckinney Ave. Jackson County. Patching And Pavement Markings.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	286,073.3	-	-	-	-	-	264,835.2	81,674.0	66,208.8	66,208.8	478,926.8	286,073.3	6/5/2019	7/3/2019	48	7/2/2023	
787140	Construction At Various Routes. Various Counties. Surface Preparation And Application Of Bridge Decksealer. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	143,224.0	-	-	-	-	-	142,965.2	611,447.0	35,741.3	611,447.0	1,401,600.5	142,965.2	6/5/2019	8/20/2019	48	8/19/2023	
787150	Convert Il13/Aurelia Dr Intersection To Rcut; Add Right Turn Lane To E-Bound Lanes For Aurelia Drive& Resurfacing. (Williamson) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	2,242,849.5	-	-	-	-	-	-	-	-	346,832.3	346,832.3	346,832.3	6/28/2019	4/8/2020	72	4/7/2026	
787230	Construction At Fap-776/ Fas-902,Il14 To Saline Co Ln On Il 142 & S.4M.3M.S Of Eldorado To W City Limits Of Equality,Various Counties,Resurfacing. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	5,433,263.1	-	-	-	-	-	631,604.2	2,334,714.0	157,901.1	2,380,921.8	5,505,140.9	5,347,239.9	6/5/2019	8/12/2019	72	8/11/2025	
787240	Hydroscarification, Concrete Overlay & Parapet Repairs On Sn 097-0067 Carrying Il 141 Over Tributary To Cane Creek. (White) Fed Highway Admincontract Eligible For Fed Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	221,362.5	-	-	-	-	-	-	-	89,792.9	89,792.9	89,792.9	89,792.9	6/28/2019	4/3/2020	48	4/2/2024	
787250	Shallow Jt Replacement, Hma Overlay, Substructure Repairs To Sn 100-0029 Carrying Il 166 Over S Forksaline Relief, 3.3 Mi S Of Il-13(Williamson). Fed Hwy Admn Contract Eligible For Fed Reimbursement	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	158,444.2	-	-	-	-	-	-	-	-	7,140.0	7,140.0	7,140.0	6/28/2019	4/3/2020	48	4/2/2024	
787260	Patching Sn 041-0016 & 041-0017 Carrying I57 Over S Railroad, 25 Mi N Of Dix Exit 103. (Jefferson)	Non-Bond		011494427000070	Preliminary engineering and construction engineering and contract costs of construction	463,426.2	-	-	-	-	-	-	-	20,209.6	20,209.6	20,209.6	20,209.6	6/28/2019	3/31/2020	48	3/30/2024	
787270	Construction At Fap-821,Il15 & 44Th St E Of I57 Tow Of Intersection 25Th St & Il15,Jefferson County.Patch And Resurface.Federal Highway Administrationcontract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,893,549.2	-	-	-	-	-	1,639,571.3	219,672.2	34,305.7	409,892.8	2,303,442.0	1,893,549.2	6/5/2019	7/10/2019	72	7/9/2025	
787280	Construction At Fai57,From 1Mi N Of West Frankfortinterchange To Bonnie. Franklin County. Patch And Resurface. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	4,643,999.3	-	-	-	-	-	4,499,582.1	144,417.2	1,124,895.5	1,124,895.5	6,893,790.4	4,643,999.3	6/5/2019	7/1/2019	71	6/30/2025	
787290	Construction At Fap-849,Il 142,Il 37 To Just Past I64,Jefferson Co.Hma Surface Remove/Inlay,Binder Course,Patching,Shoulder,Striping,Reflect Markers.Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,828,507.2	-	-	-	-	-	283,712.7	227,516.1	70,928.2	1,186,779.2	1,768,936.3	1,698,008.1	6/5/2019	7/25/2019	72	7/24/2025	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
787320	Insert Culvert Liners At: 1)(Sn 100-7309) On Il 148, 2)(Sn 041-7075) On Il 15, 3)(Sn 041-7076)On Il 15.(Jefferson & Williamson) Fed Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	213,600.9	-	-	-	-	-	-	-	52,754.6	9,375.0	62,129.6	62,129.6	6/5/2019	12/6/2019	48	12/5/2023		
787340	Construction At Fap-321, Il 13 Near Lovers Lane W Of Harrisburg, Saline County, Tree Planting.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	78,878.5	-	-	-	-	-	2,682.8	1,677,067.0	670.7	11,277.5	1,691,698.0	78,878.5	6/5/2019	8/29/2019	48	8/28/2023		
787360	Construction At Fai-57, Nb 157 In Johnson Co From Union Co Ln To Williamson Co Line, Johnson County.Patching.	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	96,157.0	-	-	-	-	-	-	66,645.0	29,512.0	-	96,157.0	96,157.0	6/5/2019	10/22/2019	48	10/21/2023		
787370	Construction At Fai-24, From Johnson/Massac Co Ln To Us45, Massac County, Centerline Resurfacing.	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	282,286.2	-	-	-	-	-	-	12,705.2	-	267,347.1	280,052.3	280,052.3	6/5/2019	10/17/2019	48	10/16/2023		
787380	Bridge Deck Polymer Overlays & Approach Patching Il 154 In Franklin & Perry Counties, & Il 13 In Williamson County, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	362,604.0	-	-	-	-	-	-	-	16,312.5	139,382.5	155,695.0	155,695.0	6/28/2019	2/18/2020	48	2/17/2024		
787390	Construction At Fap-322,Il51, 7Mi N Of Anna,Union County,Removal Of Paved Shoulder,Pcc Shoulders, Timber Curb,Curb And Gutter,Remove And Replace Stone Riprap To Repair Slopes.	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	186,621.5	-	-	-	-	-	-	1,859,421.0	-	154,154.9	2,013,575.9	161,145.0	6/5/2019	11/1/2019	47	10/31/2023		
787400	Construction At Fai-64,From Nw White Co Ln E 6.56 Mi Near Cord By 1350E, White County, Resurfacing, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	4,454,030.8	-	-	-	-	-	-	188,533.4	112,128.7	47,133.3	1,865,302.1	2,213,097.5	2,165,964.1	6/5/2019	8/19/2019	72	8/18/2025	
787410	Construction At Fap-849, Il 142 From I64 To The Hamilton Co Line, Jefferson County, Resurfacing, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,941,037.1	-	-	-	-	-	-	86,371.1	2,824,895.6	13,345.0	16,425.4	2,941,037.1	2,941,037.1	6/5/2019	8/19/2019	72	8/18/2025	
787420	Construction At Fap-132,Il145,Il146 To Massac Co Ln E Pope Co Ln To Us45 Near Metropolis,Massac County Resurfacing,Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,953,644.9	-	-	-	-	-	-	1,282,546.4	2,420,139.4	225,257.9	320,636.6	4,248,580.3	3,927,943.7	6/5/2019	8/19/2019	72	8/18/2025	
787430	Construction At Fas-960,On Us45,Johnson/Massac Co Ln To Us45/Il169 Intersection,Massac County, Resurfacing, Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	847,092.9	-	-	-	-	-	-	29,360.2	1,987,012.0	79,811.5	713,940.6	2,810,124.3	823,112.3	6/5/2019	8/22/2019	48	8/21/2023	
787480	10.3 Mi Of Milling & Resurfacing On Il 15 From Oldfairfield Rd In Mt Vernon To Wayne County Line, (Jefferson) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	3,915,872.5	-	-	-	-	-	-	-	-	1,692,830.5	1,692,830.5	1,692,830.5	6/28/2019	4/14/2020	72	4/13/2026		
787490	Install Retroreflective Backplates On Traffic Signalong Il 149 & Il 13 From 20Th St In Murphysboro To Us 45 In Harrisburg,(Various) Federal Highway Adm Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	147,030.0	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/3/2020	48	6/2/2024		
787500	2.8 Mi Of Milling, Resurfacing, Patching & Ada Sidewalk Improvements On Il 13 E-Bound From Oakland Av To Lewis Ln,(Jackson) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	1,564,829.7	-	-	-	-	-	-	-	-	70,380.0	70,380.0	70,380.0	6/28/2019	4/8/2020	72	4/7/2026		
787510	Resurfacing Ramps, Shoulders & Gore Areas On I-57 Northbound Ramps At Exit 53, (Williamson)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	197,218.0	-	-	-	-	-	-	-	-	8,866.5	8,866.5	8,866.5	6/28/2019	3/16/2020	48	3/15/2024		
787520	5,260 Feet Of Patching, Resurfacing, & Sidewalk Ramps Along Il 149 In Murphysboro,(Jackson) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	1,219,323.7	-	-	-	-	-	-	-	-	172,310.7	172,310.7	172,310.7	6/28/2019	4/8/2020	72	4/7/2026		
787540	4.4 Mi Tree Removal On Il 37, S Of Casey Fork To Campground Rd, N Of Bonnie, (Jefferson) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	157,128.2	-	-	-	-	-	-	-	-	4,125.0	84,723.7	88,848.7	88,848.7	6/5/2019	12/9/2019	48	12/8/2023	
787550	Weed Spraying For Broadleaf Weeds Along I-24 & I-57 At Various Locations In Various Counties In District 9,(Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	84,896.0	-	-	-	-	-	-	-	3,142.5	80,339.4	83,481.9	83,481.9	6/28/2019	2/20/2020	48	2/19/2024		
787560	Weed Spraying For Johnson Grass Along I-24 & I-57 Various Locations In Various Counties In District 9, (Various)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	129,820.5	-	-	-	-	-	-	-	5,838.0	123,982.5	129,820.5	129,820.5	6/28/2019	2/18/2020	48	2/17/2024		
787570	4 Mi Of Resurfacing, Partial Depth Patching & Raised Reflective Pavement Markers On I-64 From Washington County Line (Mo 62) To Mo 66, (Jefferson)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	434,415.5	-	-	-	-	-	-	-	19,565.0	329,813.3	349,378.3	349,378.3	6/28/2019	2/18/2020	48	2/17/2024		
787590	7.6 Mi Patching, Hma Surface Removal, Resurfacing,Krumble Strips & Age Shoulders On Il 34 From Pope City Ln To N Of Il 146,(Hardin) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	2,378,839.1	-	-	-	-	-	-	-	-	128,533.6	128,533.6	128,533.6	6/28/2019	6/3/2020	72	6/2/2026		
787610	12.5 Mi Of Surface Removal, Resurfacing, Aggregategrade Shoulders & Pavement Patching On Il 142 In White & Gallatin Counties, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	4,183,120.3	-	-	-	-	-	-	-	-	188,351.5	188,351.5	188,351.5	6/28/2019	4/8/2020	72	4/7/2026		
787620	23.5 Mi Hma Surface Reomval,Hma Surface Course,Hmabinder Course,Pcc Sidewalk,Paint/Reflective Pvmnt Markers On Il 127, (Alexander&Union) Federal Highwayadm Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	6,050,893.4	-	-	-	-	-	-	-	-	326,835.4	326,835.4	326,835.4	6/28/2019	6/3/2020	72	6/2/2026		
787640	7.2 Mi Resurfacing On Us 45/ Il 34 From Locust St In Harrisburg To Il 142 In Eldorado (Saline) Federal Highway Admin Contract Eligible For Federalreimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	3,339,965.9	-	-	-	-	-	-	-	-	180,716.5	180,716.5	180,716.5	6/28/2019	6/3/2020	72	6/2/2026		
787650	1.1 Mi Hma Surface Removal & Resurfacing On Il 146From Mississippi River Bridge To Bader Lane In East Cape,(Alexander) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	844,000.2	-	-	-	-	-	-	-	-	21,315.4	21,315.4	21,315.4	6/28/2019	6/8/2020	48	6/7/2024		
787660	Patching At 2 Locations: 1) Il 13 E Of Greenbriar Rd, 2) Il 13 W Of Il 148, (Williamson)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	39,862.0	-	-	-	-	-	-	-	-	29,705.5	29,705.5	29,705.5	6/28/2019	4/3/2020	48	4/2/2024		
787810	75 Ft Paved Shoulder Removal, Hma Shoulders, Permanent Sheet Piling & Earth Excavation To Repair Existing Slope On Us 51 N Of Big Muddy River Bridge (Sn 039-0065), (Jackson)	Non-Bond		0114944279000700	Preliminary engineering and construction engineering and contract costs of construction	90,395.7	-	-	-	-	-	-	-	-	4,878.8	4,878.8	4,878.8	6/28/2019	6/3/2020	48	6/2/2024		
836990	Construction At Sullivan Road Over The Fox River (Il Rte 31 To Il Rte 25)	Non-Bond		011494427002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	13,684,966.5	-	-	-	-	-	-	-	-	-	-	12,401,025.6	6/5/2019	6/8/2004	96	6/30/2012		
836990	Construction At Sullivan Road Over The Fox River (Il Rte 31 To Il Rte 25)	Non-Bond		0114944279002027	Local Earmarks - Local Pass Through	13,684,966.5	-	-	-	-	-	-	-	-	-	-	12,401,025.6	6/5/2019	6/8/2004	96	6/30/2012		
855810	Construction At Galena Junction To The Village Of Alken Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,199,166.3	-	-	-	-	-	-	-	-	292.0	292.0	1,199,166.3	6/5/2019	1/3/2017	72	1/2/2023		
856120	Construction At 11Th Street To 20Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	22,560,865.5	-	-	-	-	-	-	-	101,894.7	-	101,894.7	22,555,945.5	6/5/2019	2/18/2016	72	2/17/2022		
856420	Construction At Summit St, From Dori Drive To South Street In Village Of Pearl City, Federal Highway Admin Contract Elieible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	175,918.7	-	-	-	-	-	-	17,043.4	4,715.0	4,260.8	4,260.8	30,280.1	175,918.7	6/5/2019	8/28/2017	48	8/27/2021	
856430	Construction At Fap 525, 0.20 Miles East Of Il 251 Over Loves Park Creek Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,437,759.9	-	-	-	-	-	-	-	-	-	-	1,390,145.9	6/5/2019	5/31/2017	72	5/30/2023		
856440	Construction At 7Th Avenue To Blackhawk Road In Rock Island Co, Resurface 38Th Street, Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,330,106.4	-	-	-	-	-	-	1,498,883.1	355,362.8	67,978.2	374,720.8	2,296,944.8	2,287,314.0	6/5/2019	10/19/2018	72	10/18/2024	
856470	Construction At Sylvan Island Trail, Over Sylvan Slough Federal Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	811,088.4	-	-	-	-	-	-	-	-	-	-	811,088.4	6/5/2019	5/31/2017	48	5/30/2021		
856510	Construction At Black Road Over A Drainage Ditch And Over Rock Creek, 5 Mi Sw Of Morrison In Whiteside County, Rehabilitate Structure, Federalhwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,481,354.1	-	-	-	-	-	-	64,830.1	472.3	16,207.5	16,207.5	97,717.5	1,481,354.1	6/5/2019	12/26/2017	72	12/25/2023	
856530	Construction At Over The Galena River Federal Highway Admin Contract - Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	775,220.4	-	-	-	-	-	-	-	-	-	-	754,716.7	6/5/2019	6/14/2018	48	6/13/2022		
856540	Construction At Ch 14, Over Carroll Creek Located South Of West State Street In Mt Carroll, Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,139,379.3	-	-	-	-	-	-	1,641.0	410.3	410.3	410.3	2,871.8	2,058,893.1	6/5/2019	6/13/2017	72	6/12/2023	
856550	Construction At 1 Mile West Of Pectonica Over Sumner Creek In Winnebago County Bridge Replacement And Roadway Work, Federal Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	648,828.8	-	-	-	-	-	-	-	-	-	-	645,809.2	6/5/2019	8/1/2017	47	7/31/2021		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
856560	Construction At 0.5 Mile North Of State Street Over The North Branch Of Keith Creek In Winnebago Co Replacement Of A Multi-Cell Culvert. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,277,763.6	-	-	-	-	-	-	-	-	-	-	1,277,763.6	6/5/2019	8/4/2017	72	8/3/2023	
856570	Construction At Fau 5769/5833, Mill & Resurface On 12Th Ave, 34Th St To 53Rd St & On 16Th St, 52Nda Ave To John Deere Rd In Moline. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,647,737.7	-	-	-	-	-	70,859.0	17,714.7	17,714.7	238,983.3	345,271.8	2,647,737.7	6/5/2019	6/7/2018	72	6/6/2024	
856590	Construction At Various Locations Within Stephenson County & Cold-In-Place Recycling Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	558,173.0	-	-	-	-	-	-	-	-	-	-	558,173.0	6/5/2019	4/5/2018	48	4/4/2022	
856610	Construction At Us 30 To Sterling Road In Lee County. Resurfacing Harmon Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	248,008.2	-	-	-	-	-	-	-	-	-	-	248,008.2	6/5/2019	2/27/2018	48	2/26/2022	
856620	Construction At Victory Lane In Winnebago County Installation Of New Traffic Signals At Intersection Of Bauer Parkway And Victory Ln. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	304,782.6	-	-	-	-	-	166,457.8	1,499,961.0	41,614.5	41,614.5	1,749,647.7	304,782.6	6/5/2019	2/27/2018	48	2/26/2022	
856660	Construction At Us 52 To Sterling Road In Ogle County. Resurfacing On Freeport Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	787,300.2	-	-	-	-	-	-	-	-	-	-	787,300.2	6/5/2019	4/16/2018	48	4/15/2022	
856670	Construction At Us 30 To Ii 2 In Whiteside County Resurfacing On Emerson Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,208,093.0	-	-	-	-	-	-	-	-	-	-	1,208,093.0	6/5/2019	4/18/2018	72	4/17/2024	
856680	Construction At 175h Street To 46Th Street Rock Island. Resurfacing Fau R15771 Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,739,464.1	-	-	-	-	-	1,159,508.4	496,076.6	68,902.2	233,714.2	1,958,201.4	2,739,464.1	6/5/2019	7/25/2018	72	7/24/2024	
856690	Construction On Lena St West Of Division St To East Of North Freedom St In Lena Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	340,358.9	-	-	-	-	-	55,640.0	41,593.5	13,910.0	13,910.0	125,053.5	340,358.9	6/5/2019	8/9/2018	48	8/8/2022	
856700	Construction At 26Th Ave To Avenue Of The Cities In East Moline - Cold-In-Place Resurfacing & Re-Cycling. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,168,353.5	-	-	-	-	-	385,106.6	96,276.7	53,982.7	96,276.7	631,642.7	1,168,353.5	6/5/2019	8/6/2018	72	8/5/2024	
856710	Construction At 78Th Avenue To 134Th Avenue. Rock Island County. Concrete Restoration. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,863,527.0	-	-	-	-	-	122,864.4	1,423,802.6	12,435.1	101,543.5	1,660,645.6	1,743,145.6	6/5/2019	4/22/2019	72	4/21/2025	
856720	Construction At At Mud Creek Replace The Bridge Henry County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	899,911.0	-	-	-	-	-	633,915.4	3,745.8	158,478.9	158,478.9	954,619.0	870,497.6	6/5/2019	12/21/2018	48	12/20/2022	
856730	Construction From Old Meadow Lane To Stonebridge Trail Winnebago County. Construct Shared Use Path Adjacent To E Rocton Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	532,757.6	-	-	-	-	-	193,873.8	158,368.1	53,786.8	48,468.5	454,497.1	428,528.7	6/5/2019	5/3/2019	48	5/2/2023	
856740	Construction At From Tutty'S Crossing To Old Riverroad. Stephenson County. Construct A Shared-Use Path. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,096,481.8	-	-	-	-	-	45,000.0	11,250.0	11,250.0	200,888.5	268,388.5	245,888.5	6/5/2019	7/23/2019	72	7/22/2025	
856760	Construction At Green Wing Road To Shaw Road Lee County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	496,569.0	-	-	-	-	-	479,694.0	119,923.5	119,923.5	119,923.5	839,464.5	496,569.0	6/5/2019	4/1/2019	47	3/31/2023	
856770	Construction At From Lanark Road To Us 52. Ogle County. Resurfacing. Federal Highway Administration Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	622,331.1	-	-	-	-	-	602,831.1	150,707.8	150,707.8	150,707.8	1,054,954.5	622,331.1	6/5/2019	4/15/2019	48	4/14/2023	
856780	Construction At From Us 34 To E South Street Henry County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	673,852.7	-	-	-	-	-	584,232.7	27,280.0	50,152.5	146,058.2	807,723.3	673,852.7	6/5/2019	5/20/2019	48	5/19/2023	
856790	Construction At On Jefferson Street Over The Rock River. Winnebago County. Remove & Replace Pedestriansuperstructure. Rehabilitate Bridge Ramp Structure. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,477,072.3	-	-	-	-	-	239,069.6	214,518.8	262,280.0	1,288,022.6	2,003,890.9	2,113,120.1	6/5/2019	5/17/2019	72	5/16/2025	
856800	Construction At Over Cedar Creek At The South Village Limits. Stephenson County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	376,862.5	-	-	-	-	-	15,000.0	339,939.2	3,750.0	3,750.0	362,439.2	354,939.2	6/5/2019	7/23/2019	48	7/22/2023	
856810	Construction At Coleta Road To Ii 40. Whiteside County. Cold-In-Place Recycling And Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	952,508.1	-	-	-	-	-	396,317.8	515,240.4	99,079.4	99,079.4	1,109,717.0	952,508.1	6/5/2019	5/23/2019	48	5/22/2023	
856820	Construction At Kent Road To Ill Route 73. Stephenson County. Cold-In-Place Recycling. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	270,022.6	-	-	-	-	-	256,847.6	64,211.9	64,211.9	1,550.0	386,821.4	270,022.6	6/5/2019	5/20/2019	48	5/19/2023	
856850	Resurfacing, Sidewalk Replacement, & Pavement Markings On Various Routes In Dixon. (Lee) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	996,061.8	-	-	-	-	-	-	-	-	37,800.0	37,800.0	37,800.0	6/5/2019	5/27/2020	48	5/26/2024	
856870	Remove Guardrail & Components, Place Hma Shoulders& Install Guardrail & Traffic Barrier Terminals At Various Locations. (Winnebago) Fed Highway Admincontract Eligible For Fed Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,012,075.0	-	-	-	-	-	-	-	45,531.2	359,950.6	405,481.8	405,481.8	6/5/2019	12/10/2019	72	12/9/2025	
856880	Replace Bridge Carrying Poplar Grove Rd Over The Kishwaukee River, Ne City Limits Of Belvidere (Boone) Federal Highway Admin Contract Eligiblefor Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,571,122.5	-	-	-	-	-	-	-	115,700.5	763,727.7	879,428.2	879,428.2	6/5/2019	12/10/2019	72	12/9/2025	
856900	Cold In Place Recycling & Resurfacing On Yorktown Rd From Star Rd To Hahnmanan Rd. (Whiteside) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	779,535.4	-	-	-	-	-	-	-	-	587,197.0	587,197.0	35,079.1	6/5/2019	4/8/2020	48	4/7/2024	
856910	Resurfacing Freeport Road From Ii 26 To Lanark Road. (Ogle) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	554,816.3	-	-	-	-	-	-	-	-	526,944.1	526,944.1	526,944.1	6/5/2019	4/8/2020	48	4/7/2024	
856920	Colid-In-Place Recycling On Fairgrounds Rd From Ii26 To Walnut Rd & On Loran Rd From Carroll County Line To Kent Rd. (Stephenson) Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	419,658.4	-	-	-	-	-	-	-	-	14,161.1	14,161.1	14,161.1	6/5/2019	4/14/2020	48	4/13/2024	
856930	Resurfacing 4Th Avenue From Galena Avenue To Lincoln Highway In Dixon. (Lee) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	571,769.0	-	-	-	-	-	-	-	-	27,000.0	27,000.0	27,000.0	6/5/2019	5/19/2020	48	5/18/2024	
856940	Replace Bridge Carrying Water Rd Over Mill Creek, 5 Miles Ne Of Leaf River. (Ogle) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	246,611.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/15/2020	48	6/14/2024	
875460	Construction At Intersection Of Ch 15 And Ch 4 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	656,251.9	-	-	-	-	-	-	-	-	-	-	655,242.4	6/5/2019	7/21/2016	48	7/20/2020	
875480	Repalce Deck On A 3 Span, Non-Continuous Compositestell Wide Flange Bridge Carrying Ch 40 Over Sugarcreek, 2.7 Mi E Of Ii 1. (Iroquois) Fed Highway Admincontract Eligible For Fed Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,885,542.5	-	-	-	-	-	-	-	-	364,060.0	364,060.0	364,060.0	6/5/2019	3/11/2020	72	3/10/2026	
875990	Construction At Kishwaukee Kiwanis Trail, Prairie Park To Ii 38. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	926,156.5	-	-	-	-	-	156,617.9	39,154.5	39,154.5	39,154.5	274,081.4	919,251.6	6/5/2019	7/7/2017	72	7/6/2023	
876000	Construction At Amber Lane To Mcginty Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	114,118.9	-	-	-	-	-	-	15,500.9	-	-	15,500.9	114,118.9	6/5/2019	8/30/2016	48	8/29/2020	
876060	Construction At 100' East Of Will Road To 3400' East Of Will Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,398,392.0	-	-	-	-	-	-	-	1,466.9	-	1,466.9	1,398,392.0	6/5/2019	12/15/2016	72	12/14/2022	
876100	Construction At Various Routes Within The Village Of Coal City Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	175,409.9	-	-	-	-	-	-	-	-	-	-	175,409.9	6/5/2019	9/26/2016	48	9/25/2020	
876110	Construction At Various Routes In Village Of Southwilmington. New And Replacement Sidewalks. Fed Hwyadmin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	276,559.3	-	-	-	-	-	221,021.4	48,038.0	55,255.3	55,255.3	379,570.0	276,559.3	6/5/2019	9/13/2018	48	9/12/2022	
876220	Construction At Long Point Road To Ii 17. Livingston County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	842,958.9	-	-	-	-	-	695,384.6	130,324.2	173,846.2	173,846.2	1,173,401.2	842,958.9	6/5/2019	4/15/2019	48	4/14/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
876230	Construction At Gregg Street To Wall Street At Ns Railroad Tracks Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,288,422.6	-	-	-	-	-	-	-	-	-	-	2,288,422.6	6/5/2019	2/18/2016	72	2/17/2022	
876320	Construction At Tr 107A Over Somonauk Creek 3/4 Mile North Of Sheridan In Lascalle County Replace The Bridge Over Somonauk Creek. Federal Highway Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,305,685.7	-	-	-	-	-	102,046.0	25,511.5	25,511.5	25,511.5	178,580.5	1,305,685.7	6/5/2019	12/26/2017	72	12/25/2023	
876350	Construction At Lafayette Street To Lincoln Place Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	808,428.1	-	-	-	-	-	-	2,956,829.0	-	-	2,956,829.0	808,428.1	6/5/2019	12/12/2016	48	12/11/2020	
876420	Construction At 0.2 Miles East Of Gorman Road Over The Mazon River. Rehabilitate Stucture Supporting Braceville Rd. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,004,004.8	-	-	-	-	-	119,428.5	17,214.3	55,041.6	396,483.0	588,167.4	1,004,004.8	6/5/2019	8/31/2018	48	8/30/2022	
876430	Construction At 0.65 Miles East Of Illinois Route 47 Over Johnny Run - Bridge Replacement. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	823,971.8	-	-	-	-	-	71,759.7	133,633.6	30,707.9	17,939.9	254,041.2	811,129.7	6/5/2019	9/18/2018	48	9/17/2022	
876440	Construction At Tr 19, 3 Miles Northwest Of Earlvile Over Indian Creek Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	376,862.2	-	-	-	-	-	-	-	-	-	-	366,106.4	6/5/2019	10/27/2017	48	10/26/2021	
876460	Construction At 1200 E Road To Us 45 - Resurfacing Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,018,502.7	-	-	-	-	-	-	13,886.1	-	-	13,886.1	1,018,502.7	6/5/2019	8/1/2018	71	7/31/2024	
876480	Construction At Fau 6049, Us Route 6 To The Frontage Road South Of I-80. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,535,601.6	-	-	-	-	-	-	-	-	-	-	2,468,786.8	6/5/2019	6/12/2017	72	6/11/2023	
876520	Construction At Fau 6004, Il 251 To Meriden Street In City Of Mindota. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	715,159.8	-	-	-	-	-	-	-	-	-	-	715,113.8	6/5/2019	7/26/2017	48	7/25/2021	
876540	Construction On Fau Rt5647 (Euclid Ave) From Elm Place To Central Avenue In Princeton. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,423,303.9	-	-	-	-	-	1,425,266.2	356,316.5	233,612.5	356,316.5	2,371,511.7	2,394,458.2	6/5/2019	8/27/2018	72	8/26/2024	
876550	Construction At Fau 5604, Ladd Street To Us 6 Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	222,276.1	-	-	-	-	-	49,928.8	12,482.2	12,482.2	12,482.2	87,375.3	222,276.1	6/5/2019	7/7/2017	48	7/6/2021	
876560	Construction At Fau 6278, C & E Rr East Of Key Street To 4Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,090,701.2	-	-	-	-	-	-	-	-	-	-	1,087,712.0	6/5/2019	7/7/2017	72	7/6/2023	
876570	Construction At Fau 6011, 9Th Street Over First Creek In The City Of Mendota. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,208,363.6	-	-	-	-	-	-	-	-	-	-	1,181,482.5	6/5/2019	7/31/2017	72	7/30/2023	
876610	Construction At James Street To Low Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	581,253.8	-	-	-	-	-	-	-	-	-	-	525,347.2	6/5/2019	12/27/2016	48	12/26/2020	
876640	Construction At At Fairview Dr In Dekalb Illinois Dekalb Co. Widening, Traffic Signals And Intersectlighting On Annie Glidden Rd. At Fairview Dr. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects For Locals	1,178,526.8	-	-	-	-	-	-	-	-	-	-	1,090,361.5	6/5/2019	6/22/2018	72	6/21/2024	
876640	Construction At At Fairview Dr In Dekalb Illinois Dekalb Co. Widening, Traffic Signals And Intersectlighting On Annie Glidden Rd. At Fairview Dr. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279002027	Local Earmarks - Local Pass Through	1,178,526.8	-	-	-	-	-	24,321.2	6,080.3	6,080.3	6,080.3	42,562.1	1,090,361.5	6/5/2019	6/22/2018	72	6/21/2024	
876650	Construction At Over Big Rock Creek In Plano In Kendall County. Replace The Bridge Carrying East Main St. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,181,830.0	-	-	-	-	-	-	499,663.1	196,305.9	331,638.4	1,027,607.4	1,062,737.4	6/5/2019	12/19/2018	72	12/18/2024	
876660	Construction At Fau 4000, Us 34 To River Road And Over Rob Roy Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,839,646.6	-	-	-	-	-	338,569.3	157,582.6	84,642.3	84,642.3	665,436.6	8,647,360.7	6/5/2019	10/24/2017	72	10/23/2023	
876670	Construction At Fas 288, From The Bnsf Railroad Crossing To Spring Road In Coal City. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	318,667.0	-	-	-	-	-	-	-	-	-	-	304,623.8	6/5/2019	9/13/2017	48	9/12/2021	
876710	Construction At Over Branch Of East Bureau Creek, 6.5 Miles North Of Depeu In Bureau County Replacing The Bridge Carrying Ch 19. Federal Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	315,288.2	-	-	-	-	-	-	-	-	-	-	315,288.2	6/5/2019	8/1/2017	47	7/31/2021	
876720	Construction At 3.5 Miles Northwest Of Sheffield Over Smith Ditch In Bureau County Bridge Replacement. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	237,618.4	-	-	-	-	-	900.0	225.0	225.0	225.0	1,575.0	237,618.4	6/5/2019	4/16/2018	48	4/15/2022	
876750	Construction At Henry County Line To New Bedford W City Line In Bureau County Resurfacing From The Henry County Line. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,188,989.1	-	-	-	-	-	-	-	-	-	-	1,188,989.1	6/5/2019	2/27/2018	72	2/26/2024	
876790	Construction At Ottawa City Limits To Adams Street In Lascal County. Reconstruction Of Fau 6031 (4H Rd). Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,044,548.3	-	-	-	-	-	-	-	-	-	-	976,146.7	6/5/2019	4/11/2018	48	4/10/2022	
876800	Construction At Main Street, Southwest Edge Of Walnut Over Walnut Ditch. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,010,693.3	-	-	-	-	-	-	-	-	-	-	973,634.6	6/5/2019	12/18/2017	48	12/17/2021	
876830	Construction At 0.1 Miles Northwest Of Millington At Fox River In Lascal County Remove And Replace Both Piers Underneath Ch3. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,540,958.1	-	-	-	-	-	-	401,562.8	-	-	401,562.8	660,721.7	6/5/2019	4/9/2018	72	4/8/2024	
876840	Construction At Various Routes In The Cities Of Dekalb And Sycamore In Dekalb County Resurfacing With Shoulder Work And Pavement Mark Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	808,892.4	-	-	-	-	-	-	-	-	-	-	808,892.4	6/5/2019	4/18/2018	48	4/17/2022	
876850	Construction At Brickville Road To Main St, North Ave To Maplewood Dr. (Construction Of A Multi-Use Trail) Dekalb Co. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	498,120.4	-	-	-	-	-	-	-	-	-	-	434,323.5	6/5/2019	6/26/2018	48	6/25/2022	
876860	Construction At 6 Miles East Of Bradford Over Branch Of Crow Creek In Bureau County Remove & Replace Wingwalls Of The Box Culvert Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,079,137.7	-	-	-	-	-	722,954.2	269,506.5	24,761.5	180,738.6	1,197,960.8	1,079,137.7	6/5/2019	12/19/2018	72	12/18/2024	
876880	Replace Bridge Carrying Tr 11 (Mcneal Rd) Over S Branch Kishwaukee River, E Of County Line Rd. (Dekalb) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,976,412.7	-	-	-	-	-	-	-	-	90,772.9	90,772.9	90,772.9	6/5/2019	3/11/2020	72	3/10/2026	
876890	Construction At 0.25 Miles West Of The Kane Countyline At Coon Creek, Dekalb County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	604,332.6	-	-	-	-	-	516,928.6	129,232.2	129,232.2	129,232.2	904,625.1	541,777.6	6/5/2019	5/28/2019	48	5/27/2023	
876900	Construction At Various Locations In Bureau County- Crack Filling	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	147,774.3	-	-	-	-	-	-	-	-	-	-	147,774.3	6/5/2019	8/8/2018	48	8/7/2022	
876910	Construction At 1.5 Miles Southeast Of Onarga Overspring Creek. Iroquois County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	735,366.0	-	-	-	-	-	33,000.0	158,851.0	346,692.2	183,897.7	722,440.9	722,440.9	6/5/2019	7/23/2019	48	7/22/2023	
876930	Replace Bridge Carrying Tr 32 Over Mole Creek, 4.0 Miles Southeast Of Long Point. (Livingston) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	378,892.7	-	-	-	-	-	-	-	-	11,505.0	11,505.0	11,505.0	6/5/2019	4/3/2020	48	4/2/2024	
876940	Construction At 4 Miles Northeast Of Pontiac Over Deer Creek Livingston County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	341,527.7	-	-	-	-	-	56,688.2	241,100.3	26,014.2	14,172.0	337,974.7	333,927.7	6/5/2019	4/4/2019	48	4/3/2023	
876950	Rd Constructio From 2 To 4 Lane. Construction Of Bridge Span. Located On Ridge Rd From S Mcevilly To Minooka Rd In Minooka. (Grund) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	11,963,320.4	-	-	-	-	-	-	-	366,000.0	451,674.6	817,674.6	817,674.6	6/5/2019	12/4/2019	72	12/3/2025	
876960	Resurfacing Peace Rd From Il 64 To Bethany Rd. & Mercantile Dr From Il 23 To Peace Rd In Sycamore. (Dekalb) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,105,600.0	-	-	-	-	-	-	-	-	49,763.6	49,763.6	49,763.6	6/5/2019	3/31/2020	72	3/30/2026	
876970	Construction At Il 64 To Il 23. Dekalb County. Add Right Turn Lanes. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	164,176.7	-	-	-	-	-	118,098.4	29,524.6	21,054.3	29,524.6	198,201.9	139,152.7	6/5/2019	8/2/2019	48	8/1/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
876980	Construction At 3.5 Miles West Of Dupue At East Bureau Creek. Bureau County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,032,405.8	-	-	-	-	-	-	600,183.7	210,395.2	116,484.4	927,063.2	972,063.2	6/5/2019	6/11/2019	72	6/10/2025	
876990	Construction At 4 Miles South Of Chatsworth At South Fork Of Vermilion River. Livingston County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	309,930.4	-	-	-	-	-	9,750.0	2,437.5	2,437.5	254,015.0	268,640.0	263,765.0	6/5/2019	7/1/2019	47	6/30/2023	
877000	Construction At Peace Road To Somoanuk Road. DeKalb County. Right Turn Lane Construction With Safety Shoulders. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	153,155.0	-	-	-	-	-	-	-	1,398.2	-	1,398.2	153,155.0	6/5/2019	4/15/2019	48	4/14/2023	
877010	Construction At 0.25 Miles West Of East 27Th Road To 0.25 Mile East Of East 27Th St. Widening & Re-Surfacing. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	324,229.4	-	-	-	-	-	-	-	-	-	-	324,224.1	6/5/2019	7/19/2018	48	7/18/2022	
877020	Resurfacing & Sidewalk Replacement On Lew St From Church St To Main St In Plano. (Kendall) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	645,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/15/2020	48	6/14/2024	
877030	Construction At Intersection Of East 5Th Road & North 33Rd Road. Lasalle County. Reconstruct Intersection. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	680,492.8	-	-	-	-	-	-	30,000.0	-	483,749.9	513,749.9	513,749.9	6/5/2019	10/10/2019	48	10/9/2023	
877040	Construction At Il 64. DeKalb County. Reconstruct Intersection. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,459,800.4	-	-	-	-	-	727,536.4	1,034,648.2	139,807.6	371,230.1	2,273,222.3	2,304,961.4	6/5/2019	5/30/2019	72	5/29/2025	
877050	Construction At Lindgren Road To East County Line Road. DeKalb County. Widen Shoulder, Extend Culvert And Street Lighting. Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,966,160.8	-	-	-	-	-	354,772.9	1,062,819.2	44,544.6	348,576.6	1,810,713.3	1,874,463.3	6/5/2019	5/29/2019	72	5/28/2025	
877060	Construction Of Shared Use Path & Pedestrian Brdg Over I-80. W Of Il 23. Stevenson Rd To Etna Rd. City Of Ottawa (Lasalle) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,756,388.3	-	-	-	-	-	-	-	74,250.0	197,613.3	271,863.3	271,863.3	6/5/2019	1/2/2020	72	1/1/2026	
877070	Construction At 3 Miles Northwest Of Pontiac At Tributary Of Baker Run. Livingston County. Replacebridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	260,083.7	-	-	-	-	-	171,204.4	869,288.0	42,801.1	4,139.2	1,087,432.8	260,083.7	6/5/2019	4/4/2019	48	4/3/2023	
877080	Construction At 6 Miles East Of Grand Ridge Over Cove Creek. Lasalle County. Replace Bridges. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	736,658.6	-	-	-	-	-	365,430.8	307,644.8	16,706.2	91,357.7	781,139.4	707,781.7	6/5/2019	5/21/2019	48	5/20/2023	
877100	Construction At Il 113 To Park Street. Grundy County. Reconstruct Pavement, Storm Sewers, Curb, Gutter, Sidewalk & Lighting. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,737,388.3	-	-	-	-	-	156,042.0	677,737.9	901,846.1	1,022,547.4	2,758,173.4	3,253,212.4	6/5/2019	3/5/2019	72	3/4/2025	
877110	Construction At Plank Road To Donlar Avenue. Lasalle County. Construct Road Extension. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,531,315.7	-	-	-	-	-	-	26,250.0	-	13,313.6	39,563.6	39,563.6	6/5/2019	10/15/2019	72	10/14/2025	
877130	Construction At Il 71 To Il 80. Lasalle County. Widen And Resurface Pavement. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,346,622.0	-	-	-	-	-	-	75,000.0	-	324,045.4	399,045.4	399,045.4	6/5/2019	10/17/2019	72	10/16/2025	
877140	Construction At Il Illinois Route 23. Lasalle County. Resurfacing And Intersection Improvements. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	219,632.5	-	-	-	-	-	152,775.5	397,028.0	17,513.3	14,597.6	581,914.4	219,632.5	6/5/2019	5/20/2019	48	5/19/2023	
877150	Construction At Il 50 To Il 1, Dixie Highway. Kankakee County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,438,323.5	-	-	-	-	-	24,750.0	2,312,346.8	83,866.8	6,187.5	2,427,151.0	2,420,963.5	6/5/2019	8/5/2019	72	8/4/2025	
877180	Resurfacing & Aggregate Shoulders On Ch 24 From Ch 8 To Tskilwa Spur Rd In Tskilwa. (Bureau) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	998,903.6	-	-	-	-	-	-	-	-	43,500.0	43,500.0	43,500.0	6/5/2019	4/9/2020	48	4/8/2024	
877190	Replace Bridge Carrying W Epperson Rd Over Epperson Run Creek In Princeton. (Bureau) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	495,779.0	-	-	-	-	-	-	-	-	16,500.0	16,500.0	16,500.0	6/5/2019	3/25/2020	48	3/24/2024	
877280	Cold In Place Recycling & Resurfacing On Campus Rd From Il 17 To Ch 1. (Livingston) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,897,376.7	-	-	-	-	-	-	-	-	24,600.0	24,600.0	24,600.0	6/5/2019	4/14/2020	72	4/13/2026	
877340	Approx 96.28 Mi Of Bituminous Surface Treatment & Crack Filling On Various County Highways In Bureau County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,594,659.6	-	-	-	-	-	-	-	-	110,250.0	110,250.0	110,250.0	6/5/2019	4/28/2020	72	4/27/2026	
877360	Sidewalk Replacement & Construction, & Pavement Markings At Various Locations In Mazon. (Grundy) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	167,522.0	-	-	-	-	-	-	-	-	9,045.0	9,045.0	9,045.0	6/5/2019	6/3/2020	48	6/2/2024	
885020	Construction At Fai 74 (I-74) Two Structures Carrying Ch 9 Over I-75 N Of Knoxville. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	8,527,238.1	-	-	-	-	-	9,612.2	183,839.0	2,403.1	183,839.0	379,693.2	8,527,228.3	6/5/2019	12/14/2015	72	12/13/2021	
893860	Construction At Allen Road To University Avenue Reconstruction To A 3-Lane Roadway In Peoria Co Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,780,550.5	-	-	-	-	-	1,207,349.4	1,099,977.7	301,837.4	301,837.4	2,911,001.8	10,779,630.9	6/5/2019	7/20/2017	72	7/19/2023	
894620	Construction At Il 17 To The Peoria County Line. Marshall Co. Resurface, Aggregate & Hma Shoulders, Culvert Extensions, Guardrail, & Pavement Markings. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,552,389.6	-	-	-	-	-	67,500.0	1,378,967.5	16,875.0	16,875.0	1,480,217.5	1,446,467.5	6/5/2019	7/29/2019	72	7/28/2025	
894740	Construction At 0.5 Mile West Of Village Of Altoona Walnut Creek. Knox County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	691,637.4	-	-	-	-	-	298,429.5	327,870.7	33,474.3	405.0	660,179.4	691,637.4	6/5/2019	5/29/2019	48	5/28/2023	
896340	Construction At 2.9 Miles Northeast Of Talbot Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,382,111.7	-	-	-	-	-	-	-	-	-	-	4,382,111.7	6/5/2019	10/13/2016	72	10/12/2022	
896370	Construction At Fas 1372. 6 Miles Southeast Of Wyoming Over Camp Creek. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	487,754.9	-	-	-	-	-	-	-	-	-	-	487,754.9	6/5/2019	4/13/2017	48	4/12/2021	
896410	Construction At Cal-De-Sac West Of Silver Street To Elm Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	153,204.9	-	-	-	-	-	-	-	-	-	-	147,318.7	6/5/2019	7/29/2014	48	7/28/2018	
896640	Construction At Ch 15 To Il 17 In Knox County Roadway Reconstruction On Fas 393 Federal Highway Administration Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,126,819.9	-	-	-	-	-	112,716.8	335,193.0	28,179.2	335,193.0	811,282.0	4,126,819.9	6/5/2019	3/5/2018	72	3/4/2024	
896750	Construction At Fap 639, Se 8Th Avenue To Se 15Th Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	670,004.7	-	-	-	-	-	-	-	-	-	-	670,004.7	6/5/2019	7/7/2017	48	7/6/2021	
896930	Construction At Fau 6737, East Of North Cummings Lane To N Of Singer Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	322,993.8	-	-	-	-	-	-	-	-	-	-	322,993.8	6/5/2019	7/7/2017	48	7/6/2021	
896970	Construction Of Roadway And Bridge Replacement Over Senachwine Creek, 3.5 Miles Nw Of Sparland In Marshall County. Federal Highway Admin Contracteligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	483,743.4	-	-	-	-	-	-	-	-	-	-	483,743.4	6/5/2019	2/15/2017	48	2/14/2021	
896990	Construction At 0.30 Miles North Of East Main Street Over The Best Railroad In Knox County Rehabilitate The Bridge Carrying Farnham St. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,394,395.5	-	-	-	-	-	96,885.0	18,555.1	24,221.3	190,684.0	330,345.4	2,394,395.5	6/5/2019	3/7/2018	72	3/6/2024	
897020	Construction At At South Branch Of Crow Creek, 1 Mile South Of La Rose In Marshall County Removal And Replacement Of The Bridge. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	878,126.9	-	-	-	-	-	-	-	-	-	-	859,654.8	6/5/2019	4/13/2018	48	4/12/2022	
897080	Replace Bridge Carrying Ch 16 Over Illinois River Tributary, Includes Roadway & Channel Realignment. 3 Mi Ne Of Granville. (Putnam) Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,278,900.0	-	-	-	-	-	-	-	-	220,875.4	220,875.4	220,875.4	6/5/2019	3/9/2020	72	3/8/2026	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
897090	Construction At Cedar Hills Drive To Neal Lane (Boy Scout Road) In Peoria County Reconstruction Of Old Galena Road. Federal Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,923,885.9	-	-	-	-	-	-	-	16,493.5	-	16,493.5	3,633,932.9	6/5/2019	3/5/2018	72	3/4/2024	
897120	Construction At Middle Rd To Airport Rd Peoria County.Pavement Reconstruction,Carb,Gutter,Storm Sewers,Multiuse Path,Street Lighting & Ped Signalsfed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,463,744.4	-	-	-	-	-	2,522,776.8	1,094,135.6	378,661.2	125,935.6	4,121,509.2	5,394,795.8	6/5/2019	3/6/2019	72	3/5/2025	
897130	Construction At Poplar Street To Margaret Drive Tazewell County. Resurface,Sidewalks,Street & Ped Lighting,Sewer,Carb & Gutter,Pavement Markings. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	4,165,488.7	-	-	-	-	-	-	-	-	748,336.6	748,336.6	2,973,578.1	6/5/2019	4/19/2019	72	4/18/2025	
897130	Construction At Poplar Street To Margaret Drive Tazewell County. Resurface,Sidewalks,Street & Ped Lighting,Sewer,Carb & Gutter,Pavement Markings. Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,165,488.7	-	-	-	-	-	497,890.8	631,984.8	221,769.4	799,487.3	2,151,132.3	2,973,578.1	6/5/2019	4/19/2019	72	4/18/2025	
897150	Construction At Main Street To Lightfoot Road. Fulton County.Install Lighting,Sidewalks,Carb/ Gutter,Storm Sewers,Mill Pavement,Resurface Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	1,848,362.1	-	-	-	-	-	-	944,477.2	102,080.1	1,801.7	1,048,359.0	1,700,049.7	6/5/2019	7/8/2019	72	7/7/2025	
897150	Construction At Main Street To Lightfoot Road. Fulton County.Install Lighting,Sidewalks,Carb/ Gutter,Storm Sewers,Mill Pavement,Resurface Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,848,362.1	-	-	-	-	-	489,142.4	162,548.3	122,285.6	122,285.6	896,261.9	1,700,049.7	6/5/2019	7/8/2019	72	7/7/2025	
897260	Construction At Various Locations In Stark County Bituminous Surface Treatment Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	333,629.3	-	-	-	-	-	-	-	-	-	-	324,067.1	6/5/2019	4/18/2018	48	4/17/2022	
897280	Construction At Ch 11, At Il 89 In Village Of Washburn. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	266,559.4	-	-	-	-	-	-	-	-	-	-	252,675.1	6/5/2019	6/14/2017	48	6/13/2021	
897280	Construction At Ch 11, At Il 89 In Village Of Washburn. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	266,559.4	-	-	-	-	-	-	-	-	-	-	252,675.1	6/5/2019	6/14/2017	48	6/13/2021	
897320	Construction At Countryside Lane To South Of Shamrock Ln. Peoria County. Shoulder Construction And Reconstruction Of Ditches. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,031,419.1	-	-	-	-	-	44,903.5	460,400.0	102,579.6	11,225.9	619,109.0	1,031,419.1	6/5/2019	3/5/2019	72	3/4/2025	
897330	Construction At Various Intersections, Traffic Signal Modernization Throughout City Of Galesburg. Federal Highwayadmin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	469,279.1	-	-	-	-	-	9,400.5	164,695.0	2,350.1	164,695.0	341,140.6	469,279.1	6/5/2019	6/11/2018	48	6/10/2022	
897340	Construction At At Camp Creek 1.8 Miles North Of Joy In Mercer County Bridge Replacement Including Minor Approach Roadwafed Highway Admin Contract Eligible Fed Reimburse	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	648,027.7	-	-	-	-	-	-	-	99.6	-	99.6	648,027.7	6/5/2019	2/27/2018	48	2/26/2022	
897420	Construction At Airport Road To Bnd Rr Crossing. Fulton County.Process Modified Soils,Hma Resurfaceaggregate Shoulders,Pipe Culverts,Pavement Mrkngs.Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,167,283.5	-	-	-	-	-	27,107.4	6,776.9	6,776.9	409,034.7	449,695.8	436,142.1	6/5/2019	7/15/2019	72	7/14/2025	
897440	Replace Bridge Carrying Smithville Rd Over Copperas Creek, 0.6 Mi W Of Trevolt Rd.(Peoria) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,259,986.4	-	-	-	-	-	-	-	55,500.0	1,763,726.0	1,819,226.0	728,311.3	6/5/2019	12/10/2019	72	12/9/2025	
897470	Construction At 3.5 Miles East Of Hancock Co Line Over Hogwallow Branch, Mcdonough County Replace Superstructure On Bridge. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	429,858.4	-	-	-	-	-	114,125.7	28,531.4	3,125.0	28,531.4	174,313.5	421,464.3	6/5/2019	2/13/2019	48	2/12/2023	
897490	Construction At Front St. From Fayette St South To Distillery Rd, And, Distillery Rd From Front St To 29. Tazewell County. Roadway Reconstruction. Fedhwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,378,025.1	-	-	-	-	-	-	243,170.2	-	1,260,734.0	1,503,904.2	1,503,904.2	6/5/2019	10/25/2019	72	10/24/2025	
897500	Construction At Over Spoon River, 1.6 Miles Southeast Of Duncan. Peoria County. Replace Bridgefederal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	822,455.4	-	-	-	-	-	165,303.8	517,158.1	106,053.8	41,326.0	829,841.6	788,515.6	6/5/2019	7/17/2019	48	7/16/2023	
897530	Replace The Bridge Carrying Ch 9 Over Sugar Creek,2 Miles West Of Vermont,(Mcdonough). Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,629,847.6	-	-	-	-	-	-	-	-	374,940.8	374,940.8	374,940.8	6/5/2019	2/18/2020	72	2/17/2026	
897620	Full Depth Reclamation With Emulsified Asphalt & Cement & Surface Profiling & 2" Hma From Il 164 To300Th Av In Alexis (Warren) Federal Highway Admincontract Eligible For Federal Reimbursement	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,289,283.5	-	-	-	-	-	-	17,678.9	-	118,423.9	136,102.8	136,102.8	6/5/2019	11/26/2019	72	11/25/2025	
897710	Sidewalk Replacement. Construction Of Segmental Block Wall & Pavement Markings On Grant St At McArthur School In Macomb.(Mcdonough) Fed Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	235,206.6	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/29/2020	48	5/28/2024	
897720	Sidewalk Removal & Replacement Including Ada Rampson Various Routes In Colchester.(Mcdonough) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	196,377.5	-	-	-	-	-	-	-	-	4,500.0	4,500.0	4,500.0	6/5/2019	5/29/2020	48	5/28/2024	
897730	Construct New Sidewalks & Refuge Island, Signing &Lighting Improvements On Il-91. S Of Copperfield Dr In Dunlap. (Peoria) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	179,735.7	-	-	-	-	-	-	-	-	6,300.0	6,300.0	6,300.0	6/5/2019	6/3/2020	48	6/2/2024	
897740	Sidewalk Replacement/New Sidewalks,Solar Signing & Pavement Markings On S St From Dixon St To Jonesst In Stronghurst.(Henderson)Federal Highway Admincontract Eligible For Federal Reimbursement	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	135,863.6	-	-	-	-	-	-	-	-	7,340.0	7,340.0	7,340.0	6/5/2019	6/3/2020	48	6/2/2024	
897780	Resurfacing Allen Rd From Walton Rd To 2 Mi S Of Altofor Dr In City Of Peoria. (Peoria) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,067,381.4	-	-	-	-	-	-	-	-	728,882.8	728,882.8	728,882.8	6/5/2019	4/14/2020	72	4/13/2026	
914980	Construction At Jackson St. From Penn St. To Fairchild St. And Fairchild St. From Jackson St To Section St Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,103,522.3	-	-	-	-	-	-	-	11,492.5	-	11,492.5	2,103,522.3	6/5/2019	12/8/2016	72	12/7/2022	
915000	Construction At West Of Oakwood Avenue In Oakwood In Vermilion County New Bike Trail W Of Oakwood Ave To Grays Siding Rdfed Hvy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	887,004.4	-	-	-	-	-	319,271.4	195,544.7	161,947.3	79,817.9	756,581.2	887,004.4	6/5/2019	6/18/2018	48	6/17/2022	
915030	Construction At Olympian Drive To Saline Court Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,498,569.7	-	-	-	-	-	-	-	-	-	-	2,498,569.7	6/5/2019	12/7/2016	72	12/6/2022	
915120	Reopen Due To Expenditure Adjustment	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	-	-	-	-	-	-	-	-	-	-	-	(529.0)	6/5/2019	6/2/2015	48	6/1/2019	
915190	Construction At Various Routes Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	718,246.5	-	-	-	-	-	-	-	-	-	-	716,294.1	6/5/2019	8/29/2016	48	8/28/2020	
915200	Construction At East Main Street In Urbana To Mainstreet In St. Joseph Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,819,529.0	-	-	-	-	-	56,605.0	14,151.3	14,151.3	14,151.3	99,058.8	2,660,051.8	6/5/2019	3/14/2016	72	3/13/2022	
915290	Construction At Ch 33, Widening & Resurfacing Cherry Point Rd To Springfield Rd In Paris. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,823,925.3	-	-	-	-	-	-	-	-	-	-	1,748,756.5	6/5/2019	6/5/2018	72	6/4/2024	
915330	Construction At Grove Subdivision To Benjamin Elementary School In City Of Bloomington. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	250,506.0	-	-	-	-	-	-	-	-	-	-	250,506.0	6/5/2019	3/27/2017	48	3/26/2021	
915390	Construction At South Wright Street To South Busey Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279000517	TIGER VI Grant for Champaign County	8,880,172.2	-	-	-	-	-	-	1,317,998.0	9,680.0	-	1,327,678.0	8,373,855.1	6/5/2019	12/27/2016	72	12/26/2022	
915390	Construction At South Wright Street To South Busey Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,880,172.2	-	-	-	-	-	-	-	-	-	-	8,373,855.1	6/5/2019	12/27/2016	72	12/26/2022	
915400	Construction At Green St From Neil St To 4Th St White St From 2Nd St To Wright St Wright St From White St To Springfield Ave Federal Highway Admincontract Eligible For Federal Reimbursement	Non-Bond		0114944279000517	TIGER VI Grant for Champaign County	17,297,516.5	-	-	-	-	-	-	-	-	-	-	16,369,338.5	6/5/2019	12/27/2016	72	12/26/2022	
915400	Construction At Green St From Neil St To 4Th St White St From 2Nd St To Wright St Wright St From White St To Springfield Ave Federal Highway Admincontract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	17,297,516.5	-	-	-	-	-	81,194.8	21,876.5	20,298.7	20,298.7	143,668.6	16,369,338.5	6/5/2019	12/27/2016	72	12/26/2022	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
915470	Construction At Fas 512, 1.5 Miles East Of Champaign/Vermilion County Line Over Olive Branch. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	789,774.9	-	-	-	-	-	-	-	-	-	-	789,774.9	6/5/2019	4/26/2017	48	4/25/2021	
915500	Construction At Various Locations In Champaign County. Remove Guardrail And Terminals. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,868,849.8	-	-	-	-	-	1,375,538.6	390,904.8	46,156.4	343,884.7	2,156,484.4	1,868,849.8	6/5/2019	12/14/2018	72	12/13/2024	
915520	Construction At Fas 527, Resurfacing Ch 16 From Us 45 To Ill 130. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,069,227.1	-	-	-	-	-	-	-	-	-	-	2,069,227.1	6/5/2019	6/8/2018	72	6/7/2024	
915560	Construction At Northview Drive To West Vermilion Street - Sidewalk Construction In Catlin. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	156,544.9	-	-	-	-	-	-	-	-	-	-	156,544.9	6/5/2019	8/31/2018	48	8/30/2022	
915570	Construction At North Of East English To Penn Street In Vermilion County. Reconstruct The Intersection Of Jackson And English Streets. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	813,681.4	-	-	-	-	-	80,274.0	45,892.4	20,068.5	20,068.5	166,303.4	813,426.4	6/5/2019	2/27/2018	48	2/26/2022	
915600	Construction At From Lincoln Street In Saybrook To Il 54 In Bellflower - Resurfacing Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,749,274.4	-	-	-	-	-	-	-	-	-	-	1,749,274.4	6/5/2019	8/2/2018	72	8/1/2024	
915620	Construction At Fap 332, Reconstruction On Il 1 From 14Th Street Overpass To Southgate Drive Village Of Tilton. Pavement Widening, Curb & Gutter, Resurfacing, Raised Median, Lighting & Traffic Signals.	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	2,183,198.9	-	-	-	-	-	446.6	4,750.0	111.7	111.7	5,419.9	2,095,017.7	6/5/2019	6/18/2018	72	6/17/2024	
915660	Construction At Over East Branch Of Embarras River In Champaign County. Bridge Replacement On Fas Route 527. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,072,278.7	-	-	-	-	-	-	-	-	-	-	1,072,278.7	6/5/2019	4/13/2018	72	4/12/2024	
915670	Construction At At Jackson St Over Stoney Creek Remove Two Bridges. And The Construction Of A Single Bridge To Carry Deerpass Rd. Fed Hwy Admin Ligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,605,285.1	-	-	-	-	-	-	12,528.4	-	-	12,528.4	1,605,285.1	6/5/2019	5/3/2018	72	5/2/2024	
915680	Construction Us 150 To S City Limits Of Mahomet. Champaign County. Construct 7 Pcc Pavement, Aggregate Shoulder & Culvert Replacement. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	783,284.0	-	-	-	-	-	251,994.6	128,211.0	62,998.7	62,998.7	506,202.9	782,944.0	6/5/2019	2/25/2019	48	2/24/2023	
915690	Construction On Prospect Ave.Champaign County. Pavement Reconstruction, Pcc Pavement,Curb,Gutter,Storm Sewer,Lighting,Traffic Signals.Fed Hwy Admincontract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,568,143.8	-	-	-	-	-	1,049,318.9	2,007,692.1	190,626.7	273,253.9	3,520,891.6	4,350,030.6	6/5/2019	2/11/2019	72	2/10/2025	
915710	Replace Bridge Carrying Tr 42A Over Unnamed Stream.50 Mi S Of Armstrong. (Vermilion) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	399,725.0	-	-	-	-	-	-	-	126,250.0	126,250.0	126,250.0	126,250.0	6/5/2019	2/27/2020	48	2/26/2024	
915750	Construction At 3 Miles Southwest Of Jamaica At Baum Branch Vermilion County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	289,180.8	-	-	-	-	-	197,144.4	1,106,117.0	49,286.1	1,106,117.0	2,458,664.5	289,180.8	6/5/2019	2/15/2019	48	2/14/2023	
915760	Construction At Stebbins Drive To Park Street And Church Street/McCullough Street To Boradway Avenuein Champaign County. Shared Use Path. Federal Hwyadmin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	455,860.4	-	-	-	-	-	-	179,836.0	72,605.9	-	252,441.9	455,860.4	6/5/2019	12/14/2018	48	12/13/2022	
915800	Construction At Sc Deland At 3Rd St To E 1700 N Rd At W Edge Of Monticello & E Cr 1700 N Rd To 0.13Mile E At Nel In Platt Co. Resurfacing.Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	704,340.1	-	-	-	-	-	180,355.4	45,088.8	45,088.8	45,088.8	315,621.9	704,340.1	6/5/2019	12/21/2018	48	12/20/2022	
915810	Construction At Grays Siding Road To Vermilion Co Fairgrounds. Vermilion County. Construct Pedestrian Trail. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,070,467.1	-	-	-	-	-	-	439,532.2	26,164.0	25,633.5	491,329.7	491,329.7	6/5/2019	10/9/2019	72	10/8/2025	
915820	Construction At I-72 To Market St. And Market St Topiatt Street. Platt County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,641,391.3	-	-	-	-	-	148,667.7	1,171,675.5	46,929.8	249,343.2	1,616,616.3	1,616,616.3	6/5/2019	7/23/2019	72	7/22/2025	
915830	Replace Bridge Carrying Tr94 Over Kings Mill Creeklocated 4.5 Mi Nw Of Shirley. (McLean) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	798,770.9	-	-	-	-	-	-	-	269,505.6	269,505.6	269,505.6	269,505.6	6/5/2019	2/27/2020	48	2/26/2024	
915840	Replace Bridge Carrying Tr136A Over Scattering Fork, Located 4 Miles Sw Of Camargo. (Douglas) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	649,048.0	-	-	-	-	-	-	-	373,798.0	373,798.0	29,236.0	6/5/2019	4/9/2020	48	4/8/2024		
915910	Guardrail & Terminal Removal & The Installation Ofnew Guardrail & Terminals On Various Rts.(Edgar) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	920,467.0	-	-	-	-	-	-	-	587,402.0	587,402.0	587,402.0	587,402.0	6/5/2019	4/17/2020	48	4/16/2024	
917550	Construction Of A Bikeway Along Old Us 66, 1.1 Mi S Of E 850 N Rd To E 550 N Rd. (McLean) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,139,983.3	-	-	-	-	-	-	-	480,768.3	480,768.3	480,768.3	480,768.3	6/5/2019	3/2/2020	72	3/1/2026	
935440	Construction At 11Th Street To Martin Luther King Drive. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	1,885,043.7	-	-	-	-	-	-	-	-	-	-	1,742,834.7	6/5/2019	6/20/2011	72	6/20/2017	
935440	Construction At 11Th Street To Martin Luther King Drive. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,885,043.7	-	-	-	-	-	-	-	-	-	-	1,742,834.7	6/5/2019	6/20/2011	72	6/20/2017	
935630	Construction At Various Downtown City Streets. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,643,283.5	-	-	-	-	-	-	-	-	-	-	1,642,756.1	6/5/2019	5/30/2012	72	5/30/2018	
935670	Construction At 7 Miles East Of Morrisonville Over The South Fork Of Sangamon River. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	425,351.7	-	-	-	-	-	-	-	-	-	-	406,099.7	6/5/2019	9/14/2012	48	9/13/2016	
935740	Construction At Tr 356 (Carlville Cutoff Road) To Pleasant Hill Road In Girard Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,237,161.5	-	-	-	-	-	-	-	-	-	-	5,237,161.5	6/5/2019	4/28/2014	72	4/27/2020	
935930	Construction At Tr 163 Over Little Indian Creek- Approximately 2 Miles Ne Of Litterberry. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	337,864.2	-	-	-	-	-	-	-	8,264.6	8,264.6	337,864.2	6/5/2019	7/6/2015	48	7/5/2019		
935960	Construction At 0.5 Miles West Of Owaneco Over Tributary Of Locust Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	189,332.1	-	-	-	-	-	-	-	-	-	-	186,927.7	6/5/2019	9/30/2013	48	9/29/2017	
936210	Construction At 4 Miles North Of Assumption Over Big George Branch Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	325,880.2	-	-	-	-	-	-	-	-	-	-	324,978.6	6/5/2019	8/11/2014	48	8/10/2018	
936300	Construction At North 5Th Street To North 12Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,353,517.0	-	-	-	-	-	-	-	-	-	-	1,285,436.4	6/5/2019	6/8/2015	72	6/7/2021	
936320	Construction At Over West Fork Of Shoal Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,666,301.1	-	-	-	-	-	-	-	-	-	-	1,666,301.1	6/5/2019	7/28/2015	72	7/27/2021	
936370	Obligation Re-Established Per Attached Change Authorizations 015	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	374.2	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2018	11	6/30/2019	
936520	Construction At 15 Street To 9Th Street And Edwards Street To Madison Street. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,325,647.7	-	-	-	-	-	-	-	-	-	-	1,325,647.7	6/5/2019	10/29/2015	72	10/28/2021	
936580	Construction At Fox Bridge Road To Taylor Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,164,071.3	-	-	-	-	-	-	-	-	-	-	3,163,871.9	6/5/2019	6/1/2016	71	5/31/2022	
936600	Construction At 2.3 Miles West Of Bradforton Road Over Little Spring Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	697,770.2	-	-	-	-	-	-	-	-	-	-	697,770.2	6/5/2019	7/22/2016	48	7/21/2020	
936620	Construction At Over Big Apple Creek, 2 Miles North Of Scottville In Macoupin County Replace The Bridge Over Big Apple Creek. Federal Highway Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	941,387.7	-	-	-	-	-	-	-	-	-	-	941,387.7	6/5/2019	4/23/2018	48	4/22/2022	
936640	Construction At Edwards Street To Cook Street And 7Th Street To 9Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	413,801.2	-	-	-	-	-	-	-	-	-	-	363,256.6	6/5/2019	7/26/2016	48	7/25/2020	
936680	Construction At Fas 8011, Intersection Of Archer Elevator Road & Iles Avenue. In City Of Springfieldfederal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,072,365.0	-	-	-	-	-	10,197.0	2,549.3	504.0	2,549.3	15,799.5	5,072,365.0	6/5/2019	2/28/2017	72	2/27/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
936720	Construction At Various Streets In The City Of Nauvoo Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	210,850.4	-	-	-	-	-	-	-	8,733.7	-	8,733.7	210,850.4	6/5/2019	8/1/2016	47	7/31/2020	
936740	Construction At Tr 164, 1.4 Mi South Of Spaulding Orchard Road Over Lick Creek In Sangamon County Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	698,988.2	-	-	-	-	-	-	-	-	-	-	698,932.2	6/5/2019	2/22/2017	48	2/21/2021	
936760	Construction At State Street To Edwards Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,422,199.0	-	-	-	-	-	-	-	-	-	-	2,422,199.0	6/5/2019	5/31/2016	72	5/30/2022	
936790	Construction At Oak Street To Walnut Street Over Union Pacific Rr. 3-Span Bridge And New Roadway In Williamsville. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944277007113	FY13 Supplemental Federal Discretionary Awards	7,371,663.0	-	-	-	-	-	-	-	-	-	-	4,689,372.5	6/5/2019	9/10/2018	72	9/9/2024	
936790	Construction At Oak Street To Walnut Street Over Union Pacific Rr. 3-Span Bridge And New Roadway In Williamsville. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,371,663.0	-	-	-	-	-	-	-	-	-	-	4,689,372.5	6/5/2019	9/10/2018	72	9/9/2024	
936820	Construction At 5.5 Mi West Of Nibwood Over Otter Creek. Macoupin County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	922,902.1	-	-	-	-	-	20,625.0	435,856.8	227,594.5	195,918.2	879,994.5	879,994.5	6/5/2019	7/11/2019	48	7/10/2023	
936830	Construction At Fau 8249, Historic Old Route 66 To South Clinton Street In Litchfield. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	730,466.6	-	-	-	-	-	-	-	-	-	-	730,466.6	6/5/2019	7/7/2017	48	7/6/2021	
936840	Construction At Ch 1 To South County Rd Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,522,555.8	-	-	-	-	-	-	-	-	-	-	2,522,555.8	6/5/2019	8/29/2016	72	8/28/2022	
936860	Construction At Fau 8048, 0.1 Mile West Of Il 4 To 0.2 Mile East Of Old Chatham Road. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,310,719.3	-	-	-	-	-	-	62,779.5	-	-	62,779.5	4,827,148.5	6/5/2019	9/11/2017	72	9/10/2023	
936870	Construction At Stuart Park Connector Trail To Irwin Bridge Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,902,683.6	-	-	-	-	-	-	-	-	-	-	4,902,682.7	6/5/2019	8/9/2016	72	8/8/2022	
936880	Construction At Fau 8031, Stevenson Drive To North Of Lincolnshire Boulevard Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	6,669,777.3	-	-	-	-	-	-	-	-	-	-	6,669,777.3	6/5/2019	3/31/2017	72	3/30/2023	
936880	Construction At Fau 8031, Stevenson Drive To North Of Lincolnshire Boulevard Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279002027	Local Earmarks - Local Pass Through	6,669,777.3	-	-	-	-	-	-	-	-	-	-	6,669,777.3	6/5/2019	3/31/2017	72	3/30/2023	
936900	Construction At 307th Street To 367th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	374,352.6	-	-	-	-	-	-	-	-	-	-	374,352.6	6/5/2019	8/29/2016	48	8/28/2020	
936930	Construction At 1.8 Miles Northeast Of Fountain Green Over Rock Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	398,109.2	-	-	-	-	-	-	-	-	-	-	398,109.2	6/5/2019	12/13/2016	48	12/12/2020	
936940	Construction At Sugar Creek Bridge 4.4 Miles North Of I-55 In Logan County Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,089,093.2	-	-	-	-	-	-	-	-	-	-	1,089,093.2	6/5/2019	2/16/2017	72	2/15/2023	
936950	Construction At Tr 265, 1 Mi South Of Clayton Over Walnut Fork In Adams County Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	284,957.2	-	-	-	-	-	-	-	-	-	-	284,957.2	6/5/2019	2/22/2017	48	2/21/2021	
936960	Construction At Various Locations Along County Highway Routes Within Sangamon County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,295,111.4	-	-	-	-	-	-	-	-	-	-	1,220,395.0	6/5/2019	5/30/2017	72	5/29/2023	
936990	Construction At Hervey Branch Creek In Schuyler County. Removal And Replacement Of Two Structures. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,041,052.2	-	-	-	-	-	-	-	-	234.0	234.0	1,041,052.2	6/5/2019	4/11/2018	72	4/10/2024	
937020	Construction At Il 57 To 8Th Street In Adams County. Resurfacing From Il 57 To South 8Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	240,938.9	-	-	-	-	-	-	-	-	-	-	240,911.6	6/5/2019	7/17/2017	48	7/16/2021	
937040	Construction At Fau 7991 & Fau 7992, 8Th Street To 11Th Street And 6Th Street To 10Th Street. Federal Highway Admin Contract Eligible For Federal Railroad Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	20,751,198.1	-	-	-	-	-	1,832,564.5	1,033,341.0	963,302.4	755,405.5	4,584,613.3	15,796,474.1	6/5/2019	9/11/2017	72	9/10/2023	
937040	Construction At Fau 7991 & Fau 7992, 8Th Street To 11Th Street And 6Th Street To 10Th Street. Federal Highway Admin Contract Eligible For Federal Railroad Reimbursement.	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	20,751,198.1	-	-	-	-	-	37,723.4	22,061.0	9,430.8	68,702.9	137,918.1	15,796,474.1	6/5/2019	9/11/2017	72	9/10/2023	9/11/2017
937070	Construction At Il 78 To Strawn Crossing Rd In Morgan County. Widening And Resurfacing Ch 19. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,432,143.2	-	-	-	-	-	-	-	-	-	-	1,432,143.2	6/5/2019	4/24/2018	72	4/23/2024	
937090	Construction At At Austin Creek, 0.4 Mile West Of Ill 172 In Adams County Replace The Bridge Carrying Tr 597 Over Austin Cr Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	326,182.0	-	-	-	-	-	-	-	-	-	-	326,182.0	6/5/2019	2/27/2018	48	2/26/2022	
937110	Construction At 18Th Street To 24Th Street Along Cedar Creek In Adams Co. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,140,508.2	-	-	-	-	-	599,534.6	716,054.6	311,866.9	81,982.6	1,709,438.7	2,060,616.3	6/5/2019	12/12/2018	72	12/11/2024	
937160	Construction At Adams Street To Pleasant Street In Taylorville. Resurfacing, Sidewalk Curb & Gutter Replacement On Walnut St. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	821,815.7	-	-	-	-	-	319,826.5	79,956.6	79,956.6	79,956.6	559,696.5	708,327.8	6/5/2019	7/31/2018	48	7/30/2022	
937170	Construction At From Us136 To West Corporate Limit Of Atlanta. Full Depth Pavement Reclamation Cape Seal And Aggregate Shoulders. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,568,870.6	-	-	-	-	-	362,342.2	489,988.1	2,012.8	90,585.5	944,928.6	1,568,870.6	6/5/2019	8/22/2018	72	8/21/2024	
937180	Construction At 4 Miles Northwest Of Emden Over Prairie Creek Ditch. Bridge Replacement. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	342,270.1	-	-	-	-	-	-	15,577.0	-	-	15,577.0	342,270.1	6/5/2019	8/31/2018	48	8/30/2022	
937190	Construction At .1 Mi N Of Wabash Ave To .1 Mi S Of Lavender Ln & 25 N Of Iles Ave To .5 Mi N Of Iles Ave Sangamon Co. Reconstruction. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,318,086.2	-	-	-	-	-	39,465.3	9,866.3	9,866.3	556,398.0	615,595.9	595,863.3	6/5/2019	8/26/2019	72	8/25/2025	
937200	Construction At From South Main Street To Hardin Avenue In Morgan Co. Mill & Surface East Michigan Ave. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	671,738.7	-	-	-	-	-	441,124.4	15,146.0	110,281.1	110,281.1	676,832.5	671,738.7	6/5/2019	10/25/2018	48	10/24/2022	
937210	Construction At 1.1 Miles South Of Lincoln Over Deer Creek In Logan County. Replace The Bridge Carrying Primus Rd Over Dees Creek Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,949,587.4	-	-	-	-	-	731,123.1	845,379.0	131,479.6	26,176.4	1,734,158.2	1,907,027.8	6/5/2019	12/14/2018	72	12/13/2024	
937220	Construction At Cross Street To Capitol Street Brown County. Resurfacing And Improving Lighting And Sidewalks. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,807,163.5	-	-	-	-	-	567,139.6	760,694.5	140,708.3	55,733.4	1,524,275.8	1,804,643.5	6/5/2019	3/5/2019	72	3/4/2025	
937230	Construction At Various Locations. Macoupin County remove And Replace Guardrail And Terminals. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,574,476.0	-	-	-	-	-	403,803.0	1,132,021.3	7,219.2	100,950.8	1,643,994.3	1,574,476.0	6/5/2019	5/23/2019	72	5/22/2025	
937240	Construction At From Maple St To Chestnut St. Adams County. Road Reconstruction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	989,218.0	-	-	-	-	-	14,250.0	724,543.8	131,600.1	425,254.0	1,295,647.8	901,038.0	6/5/2019	8/1/2019	47	7/31/2023	
937250	Construction At From North 200Th Avenue To North 400Th Avenue. Adams County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	461,402.8	-	-	-	-	-	-	400,203.8	60,358.1	-	460,561.9	461,395.1	6/5/2019	5/29/2019	48	5/28/2023	
937260	Construction At Curran Road To Il 4 And Mcgrath St Wolf Creek Road. Sangamon County. Cold-In-Place recycling. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,159,065.3	-	-	-	-	-	637,461.9	1,341,690.5	141,286.6	12,818.8	2,133,257.7	2,133,257.7	6/5/2019	7/8/2019	72	7/7/2025	
937270	Construction At From Mckee Creek To Seante Street. Adams County. Resurface And Aggregate Shoulders. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	524,814.2	-	-	-	-	-	15,000.0	507,989.3	3,750.0	3,750.0	530,489.3	522,989.3	6/5/2019	7/16/2019	48	7/15/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
937280	Construction At Various Routes. Hancock County. Remove/Replace Steel Plate Beam Guardrails. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,167,152.6	-	-	-	-	-	60,823.0	638,713.8	341,510.8	40,099.7	1,081,147.2	1,081,147.2	6/5/2019	7/17/2019	72	7/16/2025		
937290	Construction At Various Locations On West Side Of Litchfield. Montgomery County. Construct Sidewalks, Modify Traffic Signal, Improve Drainage & Lighting. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,743,291.0	-	-	-	-	-	48,000.0	101,442.7	118,224.8	695,185.7	962,853.1	962,853.1	6/5/2019	8/29/2019	72	8/28/2025		
937300	Construction At 2.8 Miles Southeast Of Barry At Kiser Creek. Pike County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,652,943.8	-	-	-	-	-	272,696.3	307,745.4	440,550.0	389,084.8	1,410,076.4	1,410,076.4	6/5/2019	7/15/2019	72	7/14/2025		
937310	Construction At 4.5 Miles Northeast Of Carthage At Amouine River. Hancock County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	999,695.5	-	-	-	-	-	25,500.0	6,375.0	675,420.1	62,625.0	769,920.1	763,545.1	6/5/2019	8/28/2019	48	8/27/2023		
937320	Reconstruction Of 9 Mi Rd From Nassa Creek To 2 Mi N Of Otten Rd & 1 Mi S Of Launer Rd To 2 Mi E Of Campbell Rd (Macoupin) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,287,148.4	-	-	-	-	-	-	-	-	21,075.0	21,075.0	21,075.0	6/5/2019	4/23/2020	72	4/22/2026		
937330	Construction At Usable Segment Iv Along Norfolk Southern Railroad, 10Th St Corridor. Sangamon County. Replace Structures With New Construction. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	32,095,187.3	-	-	-	-	-	-	756,434.8	1,623,427.4	2,793,012.5	5,172,874.6	5,172,874.6	6/5/2019	8/26/2019	72	8/25/2025		
937340	Removal & Replacement Of Guardrail & Terminals On Various Routes Within Mason County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,008,248.6	-	-	-	-	-	-	-	36,000.0	333,462.4	369,462.4	369,462.4	6/5/2019	12/4/2019	72	12/3/2025		
937350	Reconstruction Of East State St From Mauvaisterre St To Clay St In Jacksonville (Morgan) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,221,469.5	-	-	-	-	-	-	-	-	67,500.0	67,500.0	67,500.0	6/5/2019	5/27/2020	72	5/26/2026		
937430	Replace Bridge Carrying N 900Th Av Over Tourneer Creek, 8 Mi E Of Plainville Rd. (Adams) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	381,905.6	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/8/2020	48	6/7/2024		
937450	Microsurfacing Tr 401 From Il 336 To W Corporate Limits Of Bowen & Fas 432 From S St In August To Adams Cnty Line (Hancock) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	175,604.1	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/3/2020	48	6/2/2024		
957450	Construction At Fas 1538, Il Rt 121 To I-72, I-72 To Us 36. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,336,559.8	-	-	-	-	-	-	35,587.9	-	35,587.9	3,327,067.6	3,327,067.6	6/5/2019	9/8/2017	72	9/7/2023		
957510	Construction At 1.5 And 1.6 Miles West Of The Village Of Strasburg Over An Unnamed Stream & Richlandcreek Respectively Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	655,838.0	-	-	-	-	-	-	-	-	-	-	637,659.3	637,659.3	6/5/2019	7/9/2015	48	7/8/2019	
957600	Construction At 0.8 Mile North Of Wynoose Over Unnamed Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	482,212.8	-	-	-	-	-	-	-	-	-	-	451,802.0	451,802.0	6/5/2019	7/6/2015	48	7/5/2019	
957650	Construction Multi-Use Path Along Baltimore Av From East Lost Bridge To Harryland Rd In Decatur Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	879,971.9	-	-	-	-	-	502,975.8	116,377.6	125,743.9	4,021.3	749,118.6	816,694.6	6/5/2019	7/25/2018	48	7/24/2022		
957950	Construction At Over Coon Creek. Located 1 Mile East Of Altamont Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	218,988.0	-	-	-	-	-	-	-	-	-	-	215,700.9	215,700.9	6/5/2019	9/1/2016	47	8/31/2020	
957980	Construction At 0.30 Miles South Of Bentonville Rdto 20 Miles South Of Lehman Road. Macon County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,101,089.6	-	-	-	-	-	-	342,029.3	21,383.1	249,752.6	613,164.9	699,414.9	6/5/2019	5/31/2019	72	5/30/2025		
958030	Construction At Fau 8492, Brentwood Street To Il 130 In City Of Olney. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,790,624.8	-	-	-	-	-	-	-	-	-	-	1,764,980.4	1,764,980.4	6/5/2019	3/23/2017	72	3/22/2023	
958060	Construction At Various Routes Within The City Of Shelbyville Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,001,058.6	-	-	-	-	-	-	-	-	-	-	1,001,058.6	1,001,058.6	6/5/2019	7/7/2017	48	7/6/2021	
958070	Construction At Fau 8430, West Of Us 51 Over Bear Creek. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	424,227.6	-	-	-	-	-	-	-	-	-	-	424,227.6	424,227.6	6/5/2019	9/12/2017	48	9/11/2021	
958090	Construction At Various Routes Within The City Of Decatur Macon County Installing Wayfinding And Ornamental Signing Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	371,034.4	-	-	-	-	-	-	-	1,256.9	1,256.9	371,034.4	371,034.4	6/5/2019	7/20/2017	48	7/19/2021		
958100	Construction At Tr 373, 2.8 Miles Northwest Of Cowden Over Mitchell Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	452,108.0	-	-	-	-	-	-	-	-	-	-	452,108.0	452,108.0	6/5/2019	7/7/2017	48	7/6/2021	
958140	Construction At Fas 719, 3 Miles East Of Farina Over Crooked Creek Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	597,119.5	-	-	-	-	-	-	-	-	-	-	597,119.5	597,119.5	6/5/2019	7/20/2017	48	7/19/2021	
958180	Construction At Tr 434, Replace Bridge Carrying Tr 434 Over Hog Creek, 2.5 Miles Northwest Of Wrights Corner. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	229,940.0	-	-	-	-	-	-	-	-	-	-	229,940.0	229,940.0	6/5/2019	6/14/2018	48	6/13/2022	
958190	Construction At 1.6 Miles Northeast Of Pierceburg At Big Creek In Crawford County Bridge Replacement And Approach Work. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	516,951.4	-	-	-	-	-	45,842.0	84,494.0	11,460.5	11,460.5	153,257.0	516,951.4	6/5/2019	4/11/2018	48	4/10/2022		
958200	Construction At Over Tributary To Hickory Creek, 3 Miles South Of St. Elmo In Fayette County Replace The Bridge Carrying Cr 2250 East. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	198,715.0	-	-	-	-	-	-	-	616.0	616.0	198,715.0	198,715.0	6/5/2019	4/9/2018	48	4/8/2022		
958210	Construction At Us 45 To Il 121. Cumberland County. Reclamation, Hma Resurfacing And Aggregateshoulders. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,151,588.2	-	-	-	-	-	43,372.4	10,843.1	10,843.1	10,843.1	75,901.8	1,150,794.6	6/5/2019	4/15/2019	72	4/14/2025		
958230	Construction At 2.8 Mile East Of Oconee Over Opossum Creek In Shelby County. Replace Bridge Structure Carrying Tr 22. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	457,961.7	-	-	-	-	-	-	-	-	-	-	457,961.7	457,961.7	6/5/2019	4/9/2018	48	4/8/2022	
958240	Construction At Various Locations In Village Of Dietersch. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	722,152.7	-	-	-	-	-	-	-	-	-	-	698,920.4	698,920.4	6/5/2019	12/21/2017	48	12/20/2021	
958270	Construction At Tr 425, Replace Bridge Carrying Tr 425 Over Green Creek, 2.5 Miles Northwest Of Sigel. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	271,302.5	-	-	-	-	-	-	-	-	-	-	271,302.5	271,302.5	6/5/2019	6/14/2018	48	6/13/2022	
958310	Construction At Fas 642, Aggregate Shoulder, Rumble Strip & Pavement Marking Ch 20 To Us 45. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	184,073.3	-	-	-	-	-	-	-	-	-	-	184,073.3	184,073.3	6/5/2019	6/5/2018	48	6/4/2022	
958340	Construction At 3.6 Miles West Of Strasburg At Unnamed Stream - Bridge Replacement Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	258,888.0	-	-	-	-	-	36,054.9	9,013.7	9,013.7	9,013.7	63,096.1	256,821.1	6/5/2019	8/2/2018	48	8/1/2022		
958350	Construction At Various Locations In Cumberland County - Guardrail Improvements Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,640,865.2	-	-	-	-	-	180,634.5	45,158.6	45,158.6	45,158.6	316,110.3	1,640,865.2	6/5/2019	7/25/2018	72	7/24/2024		
958360	Construction - Bridge Replacement And Approach Wrkon Fas Rt546 At South Fork Creek, 3 Iles Northwestof Warrensburg. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	760,956.1	-	-	-	-	-	-	9,093.6	-	9,093.6	755,522.8	755,522.8	6/5/2019	7/24/2018	48	7/23/2022		
958370	Construction At East State Street To Il 33 Resurfacing Fed Hwy Admin Contract Elilible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	591,483.7	-	-	-	-	-	-	-	-	-	-	549,009.3	549,009.3	6/5/2019	7/19/2018	48	7/18/2022	
958380	Construction - Bridge Replacement And Approach Work On Fau Rt7455 At Big Creek, Mt Zion Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	999,828.4	-	-	-	-	-	-	6,702.8	-	6,702.8	980,372.8	980,372.8	6/5/2019	7/24/2018	48	7/23/2022		
958390	Construction At 2 Miles Southeast Of Oklong At Dogwood Creek. Crawford County. Bridge Replacement. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	742,896.0	-	-	-	-	-	434,448.8	72,734.4	80,773.7	108,612.2	696,569.1	742,896.0	6/5/2019	2/15/2019	48	2/14/2023		
958400	Construction At 2.2 Miles North Of Windsor Over Sand Creek. Shelby County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	224,688.0	-	-	-	-	-	6,375.0	151,306.6	1,593.8	1,593.8	160,869.1	157,681.6	6/5/2019	7/19/2019	48	7/18/2023		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
958410	Construction At Spring Creek/Macon County, Rehabilitate Mound Road Over Spring Creek In Decatur. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,550,196.1	-	-	-	-	-	1,773,734.6	538,760.4	43,488.5	443,433.7	2,799,417.2	2,466,815.8	6/5/2019	2/15/2019	72	2/14/2025	
958420	Construction At Intersection Of I17 To Effingham Co Line. Fayette County, Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,613,462.8	-	-	-	-	-	1,268,652.8	1,146.1	317,163.2	317,163.2	1,904,125.3	1,533,084.0	6/5/2019	2/15/2019	72	2/14/2025	
958430	Construction At 2 M South Of Cadwell At Jonathon Creek. Moultrie County, Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	291,144.3	-	-	-	-	-	62,619.4	15,654.9	1,501.5	15,654.9	95,430.6	291,144.3	6/5/2019	4/15/2019	48	4/14/2023	
958440	Construction At 3.5 Miles Southwest Of Mt Erie At Branch Elm River Drain. Wayne County, Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	368,441.0	-	-	-	-	-	16,500.0	271,257.0	4,125.0	52,323.0	344,205.0	340,080.0	6/5/2019	7/25/2019	48	7/24/2023	
958450	Construction At 3 Mi Northeast Of Sims At Little Dry Fork. Wayne County, Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	501,785.7	-	-	-	-	-	364,851.9	111,787.1	16,146.7	91,213.0	583,998.7	501,785.7	6/5/2019	4/29/2019	48	4/28/2023	
958460	Construction At 1.5 Miles South Of Keensburg Over Drainage Ditch. Wabash County, Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	84,731.0	-	-	-	-	-	6,000.0	1,500.0	1,500.0	71,981.0	80,981.0	84,731.0	6/5/2019	5/28/2019	48	5/27/2023	
958470	Construction At County Road 1500 North To County Road 1400 North. Moultrie County, Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	254,906.0	-	-	-	-	-	245,324.4	1,546,082.0	61,331.1	1,546,082.0	3,398,819.5	247,949.4	6/5/2019	5/21/2019	48	5/20/2023	
958480	Construction At 0.5 Mile Southeast Of Oblong At Dogwood Creek. Crawford County, Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	255,220.0	-	-	-	-	-	11,250.0	243,970.0	2,812.5	2,812.5	260,845.0	255,220.0	6/5/2019	7/25/2019	48	7/24/2023	
958490	Improvements To Existing Bike Trail Connecting Charleston & Mattoon. From 10Th St In Mattoon To 14Th St In Charleston (Coles) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,077,941.0	-	-	-	-	-	-	-	-	217,670.5	217,670.5	217,670.5	6/5/2019	4/14/2020	72	4/13/2026	
958500	Construction At 3 Miles South Of Wendelin At Hurricane Creek. Clay County, Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	282,511.1	-	-	-	-	-	196,249.3	86,261.8	49,062.3	49,062.3	380,635.8	282,511.1	6/5/2019	7/10/2019	48	7/9/2023	
958510	Replace Bridge Carrying Tr 371 Over Hurricane Creek 4.5 Mi W Of Vandalia, (Fayette) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	638,098.0	-	-	-	-	-	-	16,126.5	-	-	16,126.5	16,126.5	6/5/2019	12/6/2019	48	12/5/2023	
958520	Construction At 4.4 Miles Northeast Of Argenta At Ditch. Macon County, Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	288,989.5	-	-	-	-	-	13,005.0	3,251.3	3,251.3	191,471.5	210,979.0	204,476.5	6/5/2019	7/29/2019	48	7/28/2023	
958530	Construction At Various Routes. Crawford County, Resurface, Lime Modified Soil, And Aggregate Base Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,183,462.0	-	-	-	-	-	2,250,390.4	900,868.7	562,597.6	32,202.9	3,746,059.6	3,183,462.0	6/5/2019	7/9/2019	72	7/8/2025	
958540	Construction At 1 Mi W Of Winterrowd Over Little Muddy Creek. Effingham County, Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	368,488.0	-	-	-	-	-	13,500.0	243,164.3	3,375.0	3,375.0	263,414.3	256,664.3	6/5/2019	9/9/2019	48	9/8/2023	
958550	Construction At Over Big Slough Drainage Ditch, Misouthwest Of St Francisville. Lawrence County, Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	368,062.0	-	-	-	-	-	15,000.0	252,786.3	3,750.0	93,003.9	364,540.2	360,790.2	6/5/2019	9/13/2019	48	9/12/2023	
958570	Construction At East 450 North Road To Ill 1. Edwards County, Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,162,304.3	-	-	-	-	-	46,287.0	1,093,383.7	22,633.6	11,571.8	1,173,876.0	1,162,304.3	6/5/2019	9/3/2019	72	9/2/2025	
958580	Construction At At Drake Creek 4.5 Miles East Of Strasburg. Shelby County, Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	546,988.0	-	-	-	-	-	10,940.3	96,260.9	2,735.1	325,065.0	435,001.2	432,266.1	6/5/2019	8/23/2019	48	8/22/2023	
958590	Construction At 3.5 Miles West Of Edgewood Over Limestone Creek. Effingham County, Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	179,902.8	-	-	-	-	-	7,995.0	169,573.8	2,334.0	1,998.8	181,901.6	179,902.8	6/5/2019	9/9/2019	48	9/8/2023	
958600	Construction At At Branch Little Wabash River 1.7 Miles West Of Golden Gate. Wayne County, Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	229,549.5	-	-	-	-	-	-	10,332.0	-	-	10,332.0	10,332.0	6/5/2019	10/23/2019	48	10/22/2023	
958630	Replace Bridge Carrying Sailor Springs Rd Over Thelittle Wabash River, 5 Miles E Of Louisville. (Clay), Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,115,250.5	-	-	-	-	-	-	-	-	529,179.6	529,179.6	529,179.6	6/5/2019	3/4/2020	72	3/3/2026	
958640	Sidewalk Removal & Replacement, Traffic Signal Modon Main Street From Broadway St To Washington St In Shelbyville (Shelby) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,294,484.9	-	-	-	-	-	-	-	-	238,771.3	238,771.3	238,771.3	6/5/2019	3/5/2020	72	3/4/2026	
958660	Replace Bridge Carrying Tr 69 Over Jonathon Creek, 1 Mi Sout Of Cadwell, (Moultrie) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	268,028.0	-	-	-	-	-	-	-	10,399.5	10,399.5	10,399.5	10,399.5	6/5/2019	4/9/2020	48	4/8/2024	
958670	Replace Bridge Carrying Tr 142 Over Indian Creek, 2 Mi East Of Bridgeport (Lawrence) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	544,393.0	-	-	-	-	-	-	-	171,789.9	171,789.9	171,789.9	171,789.9	6/5/2019	4/9/2020	48	4/8/2024	
958690	Construction Of 16'X9' Cast-In-Place Box Culvert To Carry Tr 173 Over Drainage Ditch, 1.5 Mi S Of Keensburg, (Wabash) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	392,596.0	-	-	-	-	-	-	-	17,250.0	17,250.0	17,250.0	17,250.0	6/5/2019	4/8/2020	48	4/7/2024	
958700	Replace Bridge Carrying Taylor Rd Over Ward Branch, 6 Mi S Of H 48 In Decatur (Macon) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,070,723.8	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/15/2020	72	6/14/2026	
958710	Construct Pcc Pavement On Marshall Avenue From 17Th Street To 14Th Street In Mattoon. (Coles) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,090,053.0	-	-	-	-	-	-	-	-	778,398.0	778,398.0	40,313.1	6/5/2019	4/9/2020	72	4/8/2026	
973230	Construction At Over Fountain Creek At Hanover Road Intersection 4 Miles South Of Columbia	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,623,866.0	-	-	-	-	-	-	-	-	-	-	1,595,783.3	6/5/2019	4/16/2008	72	4/16/2014	
973310	Construction At Lewis And Clark Memorial Tower South Of West Pixa Lane	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,956,343.4	-	-	-	-	-	-	-	-	-	-	1,955,925.4	6/5/2019	8/11/2008	72	8/11/2014	
973530	Construction At From E Of Vandalia St Se To Lebanon Rd In Collinsville. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,080,812.1	-	-	-	-	-	-	-	-	-	-	2,080,768.7	6/5/2019	9/14/2009	72	9/14/2015	
973540	Construction At From The Clinton County Line To The Village Of Pierson. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,222,037.7	-	-	-	-	-	-	-	-	-	-	1,222,037.7	6/5/2019	8/18/2014	72	8/17/2020	
974330	Construction At Citizen Park In The Village Of Glen Carbon To The Silver Creek Bridge. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,220,077.7	-	-	-	-	-	-	-	-	-	-	3,030,555.1	6/5/2019	4/25/2013	72	4/24/2019	
974400	Construction At Intersection Of Beltline Road And Keeshler Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,103,614.1	-	-	-	-	-	-	-	-	-	-	1,103,614.1	6/5/2019	3/8/2016	72	3/7/2022	
974420	Construction At From "A" Street To Richland Creek Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,601,536.0	-	-	-	-	-	-	-	-	-	-	3,600,498.6	6/5/2019	7/28/2015	72	7/27/2021	
974740	Construction At From Market Street To Prospect Street. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	589,247.2	-	-	-	-	-	-	-	-	-	-	589,245.2	6/5/2019	11/1/2011	48	11/1/2015	
974780	Construction At Intersection Of North Seven Hills Road And Old Vincennes Trail. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	658,761.3	-	-	-	-	-	-	-	-	-	-	658,755.6	6/5/2019	2/29/2012	48	2/28/2016	
974830	Construction At From Glen Street To Cemetery Street. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	561,684.1	-	-	-	-	-	-	-	-	-	-	489,431.1	6/5/2019	8/8/2012	48	8/7/2016	
974850	Construction At Queeny Ave; Il Rte 3 To Loop Hollow Rd; Monsanto Ave; Il Rte 3 To Pittman Ave; Pittman Ave; Monsanto Ave To Riverview Ave. Fed Highway Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects For Locals	2,531,591.6	-	-	-	-	-	-	-	-	-	-	2,531,583.4	6/5/2019	3/12/2014	72	3/11/2020	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
974850	Construction At Queeny Ave; Il Rte 3 To Loop Hollow Rd; Monsanto Ave; Il Rte 3 To Pitzman Ave; Pitzman Ave; Monsanto Ave To Riverview Ave. Fed Highway Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,531,591.6	-	-	-	-	-	-	-	-	-	-	-	2,531,583.4	6/5/2019	3/12/2014	72	3/11/2020	
974980	Construction At Intersection At Old Collinsville Road, Hartman Lane And North Greens Mount Road. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,826,293.2	-	-	-	-	-	-	-	-	-	-	-	6,480,394.7	6/5/2019	10/29/2015	72	10/28/2021	
975100	Construction At Country Club Place Along Foley Drive And Along Abandoned Rail Right Of Way To S 95Th. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	387,549.0	-	-	-	-	-	-	-	-	-	-	-	385,351.2	6/5/2019	9/25/2013	48	9/24/2017	
975120	Construction At Keebler Road To Renfro School District. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	307,244.2	-	-	-	-	-	-	-	-	-	-	-	288,690.4	6/5/2019	7/2/2013	48	7/1/2017	
975140	Construction At Randolph/St Clair County Line S Approx 750Ft And 1100 Ft N Of Risdon School Rd To The Randolph/St Clair County Line Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,801,150.9	-	-	-	-	-	-	-	-	-	-	-	1,748,446.8	6/5/2019	10/31/2014	72	10/30/2020	
975150	Construction At Citizens Park To Bellevue Park Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	873,159.4	-	-	-	-	-	-	-	-	-	-	-	843,827.0	6/5/2019	9/16/2013	48	9/15/2017	
975280	Construction At Along Stamper Ln. From Lewis & Clark C.C. To Glazebrook Park And From Glazebrook Park To Camelet Ln. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	650,338.9	-	-	-	-	-	-	-	-	-	-	-	615,294.3	6/5/2019	8/13/2013	48	8/12/2017	
975310	Construction At From Mascoutah Avenue To Carlyle Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,940,510.7	-	-	-	-	-	-	-	-	-	-	-	1,933,027.4	6/5/2019	9/25/2013	72	9/24/2019	
975350	Construction At Evans Ave From South Main St To The Railroad R O W & On Old St Louis Rd From The Railroad R O W North For 160' Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944277006813	Federal Discretionary Program Awards	268,131.2	-	-	-	-	-	-	-	-	-	-	-	243,388.8	6/5/2019	8/19/2014	48	8/18/2018	
975360	Construction At Mulberry Lane To Cedar Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	570,224.7	-	-	-	-	-	-	-	-	-	-	-	569,951.7	6/5/2019	12/19/2013	48	12/18/2017	
975370	Construction At Lange Avenue To East Of Parkview Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	773,772.6	-	-	-	-	-	-	-	82,223.0	82,223.0	-	-	773,591.6	6/5/2019	4/30/2015	48	4/29/2019	
975390	Construction At Broadway Street To Discovery Parkway Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,287,831.0	-	-	-	-	-	-	-	-	-	-	-	1,287,831.0	6/5/2019	5/27/2015	72	5/26/2021	
975460	Construction At Various Locations Including West Main Street, Renee Drive And School Property In The Village Of Maryville/fedhwy Adm Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	172,680.3	-	-	-	-	-	-	-	-	-	-	-	171,431.3	6/5/2019	4/9/2014	48	4/8/2018	
975490	Construction At Reider Road Over I-64	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	35,387,103.6	-	-	-	-	-	-	50,629.3	12,657.3	12,657.3	12,657.3	88,601.2	35,387,103.6	6/5/2019	8/18/2014	72	8/17/2020	
975500	Construction At From Market Street To Clay Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944277006813	Federal Discretionary Program Awards	289,631.2	-	-	-	-	-	-	-	-	-	-	-	289,615.4	6/5/2019	6/20/2014	48	6/19/2018	
975500	Construction At From Market Street To Clay Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279006813	Federal Discretionary Awards - Local Match	289,631.2	-	-	-	-	-	-	-	-	-	-	-	289,615.4	6/5/2019	6/20/2014	48	6/19/2018	
975540	Construction At Belleville Street To Summerfield Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	737,450.8	-	-	-	-	-	-	-	-	-	-	-	736,064.6	6/5/2019	8/11/2014	48	8/10/2018	
975560	Construction At 4 Miles North Of Beckemeyer Over Beaver Creek Overflow Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	487,111.5	-	-	-	-	-	-	-	-	-	-	-	486,986.5	6/5/2019	8/7/2014	48	8/6/2018	
975630	Construction At Ch 11 (Jamestown Road) At Holy Cross Lane In Clinton County. Construction Of A Pcc Roundabout And Approaches. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,140,097.4	-	-	-	-	-	-	1,407.9	352.0	352.0	352.0	2,463.7	2,140,097.4	6/5/2019	3/7/2018	72	3/6/2024	
975670	Construction At West Of Roddy Road To Miller Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	310,875.1	-	-	-	-	-	-	-	-	-	-	-	310,875.1	6/5/2019	11/6/2014	48	11/5/2018	
975680	Construction At Various Routes In The Village Of Saugat Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects For Locals	838,655.4	-	-	-	-	-	-	-	-	-	-	-	796,673.4	6/5/2019	9/5/2014	48	9/4/2018	
975680	Construction At Various Routes In The Village Of Saugat Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	838,655.4	-	-	-	-	-	-	-	-	-	-	-	796,673.4	6/5/2019	9/5/2014	48	9/4/2018	
975680	Construction At Various Routes In The Village Of Saugat Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279002027	Local Earmarks - Local Pass Through	838,655.4	-	-	-	-	-	-	-	-	-	-	-	796,673.4	6/5/2019	9/5/2014	48	9/4/2018	
975690	Construction At East Of Community Avenue To North Of Well House Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects For Locals	886,578.9	-	-	-	-	-	-	-	-	-	-	-	855,655.9	6/5/2019	5/27/2015	48	5/26/2019	
975690	Construction At East Of Community Avenue To North Of Well House Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279003029	Statewide - Transportation and Related Construction	886,578.9	-	-	-	-	-	-	-	-	-	-	-	855,655.9	6/5/2019	5/27/2015	48	5/26/2019	
975710	Construction At Various Intersections Along West Highway 50 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	690,012.1	-	-	-	-	-	-	-	-	-	-	-	690,012.1	6/5/2019	3/14/2016	48	3/13/2020	
975720	Construction At Intersection Of Us Route 50/ Il Route 4/ St. Louis Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	859,803.3	-	-	-	-	-	-	-	-	-	-	-	859,546.3	6/5/2019	6/10/2015	48	6/9/2019	
975730	Construction At Mississippi Avenue To The Union Pacific Railroad Tracks Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944277002210	Statewide - Transportation, Community and System Preservation (TCSP)	388,146.4	-	-	-	-	-	-	-	-	-	-	-	388,058.7	6/5/2019	1/13/2015	48	1/12/2019	
975730	Construction At Mississippi Avenue To The Union Pacific Railroad Tracks Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	388,146.4	-	-	-	-	-	-	-	-	-	-	-	388,058.7	6/5/2019	1/13/2015	48	1/12/2019	
975740	Construction At East Of Stagecoach Road To Grange Hall Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,876,242.8	-	-	-	-	-	-	-	-	-	-	-	2,709,399.2	6/5/2019	3/10/2015	72	3/9/2021	
975790	Construction At North Prairie Street To Vine Street Oak Street To North Prairie Street 2Nd Street To Corbin Street Federal Highway Admin Contracteligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	794,528.7	-	-	-	-	-	-	-	-	-	-	-	790,734.9	6/5/2019	4/16/2015	48	4/15/2019	
975820	Construction At Fau 9330, East Of Il 159 To West Of Old Collinsville Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,864,623.8	-	-	-	-	-	-	1,084,586.6	204,797.1	3,000.0	14,941.5	1,307,325.1	1,811,952.6	6/5/2019	10/24/2017	72	10/23/2023	
975910	Construction At Located In Riverview Park In The City Of Alton Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	379,904.3	-	-	-	-	-	-	-	-	-	-	-	379,882.3	6/5/2019	7/20/2015	48	7/19/2019	
975920	Construction At Monroe Street To Madison Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	788,259.7	-	-	-	-	-	-	-	-	-	-	-	788,169.8	6/5/2019	7/16/2015	48	7/15/2019	
975930	Construction At Old Collinsville Road To 0.5 Mile East Of Old Collinsville Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	824,929.2	-	-	-	-	-	-	-	-	-	-	-	824,905.0	6/5/2019	7/16/2015	48	7/15/2019	
975940	Construction At Godfrey Road To Pierce Lane Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	443,124.2	-	-	-	-	-	-	-	-	-	-	-	443,124.2	6/5/2019	8/10/2015	48	8/9/2019	
975950	Construction At Over Little Canteen Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	650,897.0	-	-	-	-	-	-	-	-	-	-	-	650,897.0	6/5/2019	11/5/2015	48	11/4/2019	
975960	Construction At Il 3 To South Delmar Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	194,114.4	-	-	-	-	-	-	-	-	-	-	-	194,114.4	6/5/2019	8/10/2015	48	8/9/2019	
975970	Construction At 0.29 Miles East Of Lange Avenue To0.62 Miles East Of Lange Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	909,597.8	-	-	-	-	-	-	-	-	-	-	-	909,597.8	6/5/2019	10/29/2015	48	10/28/2019	
975980	Construction At At Holy Cross Lane Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	381,452.7	-	-	-	-	-	-	-	-	-	-	-	381,452.7	6/5/2019	7/20/2015	48	7/19/2019	
976030	Construction At Various Routes In The City Of Collinsville Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,290,535.6	-	-	-	-	-	-	-	-	-	-	-	1,290,471.6	6/5/2019	9/14/2015	72	9/13/2021	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information				
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
976040	Construction At Market St From 1St St To Flower Stand Bellefontaine Dr. From Hamacher St To Waterloo Jr High School Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	185,076.2	-	-	-	-	-	-	-	-	-	-	184,984.2	6/5/2019	4/11/2016	48	4/10/2020
976070	Construction At Over Tributary Of The West Fork Of Wood River Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	367,961.7	-	-	-	-	-	-	-	-	-	-	363,171.0	6/5/2019	12/18/2015	48	12/17/2019
976130	Construction At Ashland Avenue To Chateau/Archway Drive Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	326,996.8	-	-	-	-	-	-	42,216.7	-	42,216.7	-	326,996.8	6/5/2019	4/14/2016	48	4/13/2020
976140	Construction At Holman Street To Rock Springs Drive Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	209,868.1	-	-	-	-	-	-	-	-	-	-	209,785.1	6/5/2019	6/14/2016	48	6/13/2020
976150	Construction At Various Routes In The City Of Waterloo Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	566,728.7	-	-	-	-	-	-	-	-	-	-	472,669.9	6/5/2019	7/21/2016	48	7/20/2020
976180	Construction At Il Route 143 To Il Route 160 Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	605,033.2	-	-	-	-	-	-	-	-	-	-	605,033.2	6/5/2019	5/31/2016	48	5/30/2020
976190	Construction At Combs Avenue To North Morrison Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,542,528.0	-	-	-	-	-	-	-	-	-	-	1,443,310.0	6/5/2019	7/19/2016	72	7/18/2022
976230	Construction At Us 40 To Broadway Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	570,129.3	-	-	-	-	-	-	-	-	-	-	570,129.3	6/5/2019	7/21/2016	48	7/20/2020
976240	Construction At South Of St. Louis Avenue To Packer Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	447,939.9	-	-	-	-	-	-	-	-	-	-	441,554.4	6/5/2019	12/16/2016	48	12/15/2020
976250	Construction At Fau 9100, Il 162 To Terminal Avenue In Granite City. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	569,206.5	-	-	-	-	-	-	-	-	-	-	569,206.5	6/5/2019	4/4/2017	48	4/3/2021
976270	Const At Lindenthal Ave Extending Southerly Alongparkhill Dr Easterly Thru Helvetia Sharpshooter Property To Coventry Way Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	792,159.2	-	-	-	-	-	-	-	-	-	-	792,159.2	6/5/2019	9/20/2016	48	9/19/2020
976300	Construction At Wildwood Lane To Amelia Carriel Jr. High School Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	230,347.5	-	-	-	-	-	-	-	-	-	-	230,347.5	6/5/2019	10/28/2016	48	10/27/2020
976320	Construction At Illini Bike Trail To Frank Scott Parkway Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	438,664.0	-	-	-	-	-	-	-	-	-	-	416,230.7	6/5/2019	9/20/2016	48	9/19/2020
976330	Construction At Troy Road North Of I-55/70 To Kyle Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,041,104.2	-	-	-	-	-	128,068.9	507,402.7	122,334.7	475,386.0	1,233,192.3	6,009,504.2	6/5/2019	12/8/2016	72	12/7/2022
976340	Construction At Fau 9148, 2,675 Feet East Of Old Collinsville Road To 490 Feet West Of Merian Parkway. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	978,589.4	-	-	-	-	-	-	-	-	-	-	978,589.4	6/5/2019	4/4/2017	48	4/3/2021
976360	Construction At Sierra Drive To 950' West Sidewalk Construction, Retaining Wall, Shoulder Replacement, Patching And Storm Sewer. St Clair Cofed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	262,649.6	-	-	-	-	-	-	-	-	-	-	262,649.6	6/5/2019	9/8/2017	48	9/7/2021
976380	Construction At Missouri Avenue To Pennsylvania Avenue Resurfacing In St Clair County Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	730,372.9	-	-	-	-	-	-	-	-	-	-	690,452.7	6/5/2019	8/2/2017	48	8/1/2021
976390	Construction At Fau 8878, Il 157 To S. Buchanan Street In Edwardsville. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	530,634.5	-	-	-	-	-	-	-	-	-	-	527,197.9	6/5/2019	4/4/2017	48	4/3/2021
976410	Construction At Various Locations Near Joseph Arthur Middle School In Village Of Shiloh. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	263,741.7	-	-	-	-	-	-	-	-	-	-	263,741.7	6/5/2019	6/13/2017	48	6/12/2021
976420	Construction At Fau 9415, State Street To Hancock Street In City Of Chester. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	967,360.0	-	-	-	-	-	-	-	-	-	-	967,360.0	6/5/2019	8/4/2017	48	8/3/2021
976440	Construction At 350' East Of Longfellow Street To Moreland Road In Madison County. Pavement Reconstruction On East Central Street. Federal Hwyadmin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	543,227.7	-	-	-	-	-	6,801.7	1,700.4	1,700.4	1,700.4	11,902.9	543,227.7	6/5/2019	2/27/2018	48	2/26/2022
976450	Construction At Simmons Road To Oberneufemann Road In St Clair County Pavement Reconstruction. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	343,236.0	-	-	-	-	-	-	-	-	-	-	343,236.0	6/5/2019	8/2/2017	48	8/1/2021
976470	Construction At Over Shoal Creek Replace The Bridge Over Shoal Creek In Clinton Cofederal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,380,997.9	-	-	-	-	-	-	-	-	-	-	1,380,997.9	6/5/2019	8/4/2017	72	8/3/2023
976480	Construction At Fas 777, 1.5 Miles Southwest Of Sorento. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,149,583.0	-	-	-	-	-	-	-	-	-	-	1,125,901.4	6/5/2019	9/12/2017	72	9/11/2023
976490	Construction At 0.24 Mil North Of Johnson Road To 0.07 Mile North Of Johnson Rd In St Clair County Roadway Reconstruction. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	428,978.5	-	-	-	-	-	-	-	-	-	-	428,978.5	6/5/2019	8/10/2017	48	8/9/2021
976500	Construction At Fas 831, Ue 51 To West City Limits Of Radom. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	608,676.6	-	-	-	-	-	-	-	-	-	-	606,331.7	6/5/2019	8/8/2017	48	8/7/2021
976510	Reconstruct The Intersection Of Millburn School Rd And Old Collinsville Rd In The City Of Fallon St Clair County. Federal Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	512,301.7	-	-	-	-	-	-	-	-	-	-	512,301.7	6/5/2019	4/16/2018	48	4/15/2022
976520	Construction At Fau 9268, Il 159 To N Oak Street And On A Street To E Main Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,024,270.9	-	-	-	-	-	12,141.7	43,084.4	3,035.4	3,035.4	61,296.9	1,024,270.9	6/5/2019	10/2/2017	48	10/1/2021
976530	Construction At Various Locations In Madison County. Sidewalk Replacement, Paver Border, Streetlighting, Pavement Markings. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,318,012.6	-	-	-	-	-	45,520.3	97,560.8	11,380.1	11,380.1	165,841.3	1,318,012.6	6/5/2019	6/18/2018	72	6/17/2024
976540	Construction From The Mississippi River Barge Dock(Fox Terminal) To Il 3. St Clair County. Road Reconstruction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects for Locals	3,954,174.9	-	-	-	-	-	-	-	-	-	-	1,053,743.1	6/5/2019	7/11/2019	72	7/10/2025
976540	Construction From The Mississippi River Barge Dock(Fox Terminal) To Il 3. St Clair County. Road Reconstruction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	3,954,174.9	-	-	-	-	-	-	-	-	-	-	1,053,743.1	6/5/2019	7/11/2019	72	7/10/2025
976540	Construction From The Mississippi River Barge Dock(Fox Terminal) To Il 3. St Clair County. Road Reconstruction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	3,954,174.9	-	-	-	-	-	91,600.6	791,295.2	22,900.1	170,847.3	1,076,643.2	1,053,743.1	6/5/2019	7/11/2019	72	7/10/2025
976560	Construction At Il Route 158 To Douglas Road Resurfacing On Fas Route 841 (Ch 9) From Il 158 To Douglas Road. Fed Hwy Admin Contract Eligible For Federal Reimbursement St Clair County	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	676,082.2	-	-	-	-	-	-	-	-	-	-	676,082.2	6/5/2019	5/3/2018	48	5/2/2022
976570	Construction At Green Mount Rd At Central Park Dr In O'Fallon. St Clair County. Fed Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	745,088.9	-	-	-	-	-	37,635.0	9,408.8	9,408.8	9,408.8	65,861.3	702,304.3	6/5/2019	6/18/2018	48	6/17/2022
976580	Construction At Southridge Drive To Johnson Road In St Clair County. Multi-Use Path Along Seibert Road. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	210,735.1	-	-	-	-	-	2,318.6	579.6	579.6	579.6	4,057.5	210,735.1	6/5/2019	12/26/2017	48	12/25/2021
976590	Construction At Pullen Boulevard To Lincoln Boulevard In Marion County Resurfacing On Fau Route 8596 (Broadway). Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	702,065.5	-	-	-	-	-	-	-	-	-	-	702,013.9	6/5/2019	4/18/2018	48	4/17/2022
976600	Construction At 1.4 Miles West Of The Intersection Of Ch6 And Ch1 To 1.2 Mi W Of Intersection Reconstruction Of Batctown Road In Calhoun Countyfed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,073,678.7	-	-	-	-	-	24,271.9	6,068.0	6,068.0	6,068.0	42,475.8	1,067,528.6	6/5/2019	12/21/2017	48	12/20/2021
976610	Construction At 0.5 Mile East Of North Lange Avenue In Madison County. Reconstruction Of East Main Street From Lakeview Access Road West. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	923,454.4	-	-	-	-	-	98,740.0	24,685.0	13,393.5	10,118.3	146,936.7	923,454.4	6/5/2019	2/27/2018	48	2/26/2022

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
976630	Construction At Intersection Of Market Place And Plaza Drive In St Clair County Intersection Improvement. Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	539,648.4	-	-	-	-	-	-	-	-	-	-	539,648.4	6/5/2019	4/16/2018	48	4/15/2022	
976640	Construction At Woodland Avenue To East Edwardsville Road In Madison County Resurfacing 6Th Street. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	883,354.4	-	-	-	-	-	-	20,399.7	-	-	20,399.7	883,354.4	6/5/2019	2/27/2018	48	2/26/2022	
976650	Construction At Samsal W. Andrews Drive To Il 127 In Bond County Widening And Resurfacing On Ilder Lane. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	703,755.5	-	-	-	-	-	6,900.0	-	-	-	6,900.0	703,755.5	6/5/2019	6/13/2018	48	6/12/2022	
976660	Construction At Elm Street To Il 157 In Madison County. Resurfacing St. Louis Street Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	648,157.3	-	-	-	-	-	-	-	-	-	-	648,157.3	6/5/2019	6/13/2018	48	6/12/2022	
976670	Construction At Fau 9345, Intersection Improvement On Gall Rd At Il 3 In City Of Columbia. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	453,437.3	-	-	-	-	-	-	-	-	-	-	430,920.5	6/5/2019	6/11/2018	48	6/10/2022	
976680	Construction At 10Th Street To County Road. Multi-Use Path Along Hog River - Mascoutah Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	111,375.9	-	-	-	-	-	3,120.5	2,343.8	780.1	780.1	7,024.5	111,375.9	6/5/2019	7/30/2018	48	7/29/2022	
976690	Construction At Main Street To Illinois 159 In Madison County Resurfacing Moro Road From Main Street To Il 159 Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,435,298.1	-	-	-	-	-	36,325.1	9,081.3	9,081.3	9,081.3	63,569.0	1,427,491.7	6/5/2019	6/5/2018	72	6/4/2024	
976700	Construction At Fau 8874, Turn Lane Construction On Center Grove Rd At Il 157 In City Edwardsville. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	271,597.5	-	-	-	-	-	-	-	-	-	-	271,597.5	6/5/2019	6/19/2018	48	6/18/2022	
976710	Construction At 0.5 Miles West Of Tomlinson Street To 0.04 Miles East Of Valley Drive - Resurfacing In Alton. Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	384,278.1	-	-	-	-	-	20,092.1	1,140,713.0	5,023.0	1,140,713.0	2,306,541.1	384,278.1	6/5/2019	7/31/2018	48	7/30/2022	
976720	Construction At At Us 40 And Spring Valley Road, Madison County. Construct LeR Turn Lanes And Install New Traffic Signals. Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,994,166.3	-	-	-	-	-	387,255.6	96,813.9	96,813.9	96,813.9	677,697.4	1,955,056.8	6/5/2019	4/25/2019	72	4/24/2025	
976720	Construction At At Us 40 And Spring Valley Road, Madison County. Construct LeR Turn Lanes And Install New Traffic Signals. Federal Highway Admincontract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,994,166.3	-	-	-	-	-	775,823.4	342,656.4	236,577.0	193,955.9	1,549,012.6	1,955,056.8	6/5/2019	4/25/2019	72	4/24/2025	
976740	Construction At Il 4 To 6Th Street Extension Construction Of Multi-Use Path Along Mascoutah Surface Water Protection Districts. Stclair Co. Fed Hwy Admin Contract Eligible Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	339,595.7	-	-	-	-	-	57,935.1	302,994.0	14,483.8	14,483.8	389,896.7	339,595.7	6/5/2019	6/22/2018	48	6/21/2022	
976750	Construction At Over Jim's Creek, In Marion County Replace The Bridge Carrying Ch 5 Federal Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	790,283.6	-	-	-	-	-	108,399.3	215,712.7	5,988.5	27,099.8	357,200.3	720,306.5	6/5/2019	10/25/2018	48	10/24/2022	
976760	Construction At Over Elm Point Branch In Bond Co. Replace The Bridge. Fed Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	669,244.8	-	-	-	-	-	160,157.3	158,339.9	40,039.3	40,039.3	398,575.7	667,847.3	6/5/2019	11/29/2018	48	11/28/2022	
976770	Construction At 12Th Street To 264' East Of 6Th Stand 158' East Of A St. St Clair County Streetscapeproject. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,206,958.0	-	-	-	-	-	7,875.0	134,405.0	478,913.6	462,493.8	1,083,687.3	1,083,687.3	6/5/2019	7/23/2019	72	7/22/2025	
976790	Construction At Whiteside Street To Il 3, Monroe County. Streetscape Improvements. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,443,977.0	-	-	-	-	-	9,467.7	606,094.0	17,919.2	1,135,339.8	1,768,820.7	1,768,820.7	6/5/2019	7/19/2019	72	7/18/2025	
976800	Construction At State Street To Bradley Avenue Madison County. Pavement Reconstruction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	539,666.6	-	-	-	-	-	289,811.5	143,666.1	72,452.9	72,452.9	578,383.4	498,966.8	6/5/2019	4/29/2019	48	4/28/2023	
976810	Construction At Garrett Road To I-57 Ramp, Marion County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,171,149.3	-	-	-	-	-	1,124,974.7	281,243.7	24,819.4	281,243.7	1,712,281.5	1,170,859.0	6/5/2019	4/15/2019	72	4/14/2025	
976820	Construction At Various Routes In Jersey County Guardrail Replacement And Repair. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	884,774.2	-	-	-	-	-	201,271.5	50,317.9	50,317.9	50,317.9	352,225.2	855,100.9	6/5/2019	2/21/2019	48	2/20/2023	
976830	Construction At 1 Mile West Of Il 157 At Abandoned Nwrr. Madison County. Replace Superstructure And Modify Abutments. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,597,541.7	-	-	-	-	-	355,364.6	395,851.1	299,102.8	880,769.0	1,931,087.4	1,542,774.6	6/5/2019	4/15/2019	72	4/14/2025	
976840	Construction At South Of Il 3 To Rosenberg Lane, Madison County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	353,403.5	-	-	-	-	-	315,926.4	78,981.6	78,981.6	78,981.6	552,871.1	353,403.5	6/5/2019	5/20/2019	48	5/19/2023	
976850	Construction At Madison County Line To Us 50, St Clair County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,184,400.6	-	-	-	-	-	95,632.1	179,184.0	29,186.8	179,184.0	483,186.9	1,184,400.6	6/5/2019	4/8/2019	72	4/7/2025	
976860	Construction At Broadway/ St Rose Rd And Iberg/ Veterans Honor Pkwy In Highland, Madison County. Construct Roundabouts. Federal Highway Admin. Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,113,750.2	-	-	-	-	-	305,730.4	8,115.2	32,513.1	627,931.0	974,289.6	1,097,950.2	6/5/2019	2/20/2019	72	2/19/2025	
976870	Construction At 80 Feet South Of Il 40/111 To California Ave. Madison County. Resurfacing And Patching. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	406,625.5	-	-	-	-	-	174,132.2	896,005.0	43,533.1	896,005.0	2,009,675.2	406,625.5	6/5/2019	4/4/2019	48	4/3/2023	
976880	Construction Of Shared Use Path Adjacent To Il 157 Center Grove Rd To Mct Nature Trail Edwardsville. (Madison) Federal Highway Admin Contract Eligiblefor Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	253,072.3	-	-	-	-	-	-	-	-	67,618.9	67,618.9	67,618.9	6/5/2019	3/2/2020	48	3/1/2024	
976890	Construction At At Sauget Business Boulevard, St Clair County. Reconstruct Intersection. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	678,178.6	-	-	-	-	-	30,552.0	7,638.0	7,638.0	12,070.2	57,898.2	42,622.2	6/5/2019	8/29/2019	48	8/28/2023	
976900	Construction At Il 143 To New Poag Road, Madison County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,797,339.9	-	-	-	-	-	407,800.6	1,270,380.6	40,468.5	9,485.2	1,728,134.9	1,789,439.9	6/5/2019	5/29/2019	72	5/28/2025	
976910	Construction At Il 162 To N Main St, Madison County. Reconstruct Pavement, Patch, Curb, Gutter, Ada Sidewalk, Storm Sewer, Pavement Markings. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	635,114.7	-	-	-	-	-	26,625.0	6,656.3	59,063.7	498,648.2	590,993.2	584,336.9	6/5/2019	7/23/2019	48	7/22/2023	
976920	Reconstruction Of Shiloh St Rd From S Timberline To N Of Johnson Rd, Village Of Shiloh (St Clair) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	844,927.8	-	-	-	-	-	-	21,877.5	-	268,645.0	290,522.5	290,522.5	6/5/2019	11/18/2019	48	11/17/2023	
976930	Replace Bridge Carrying Jintown Rd Over Elkhorn Creek. (Washington) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	363,205.9	-	-	-	-	-	-	-	9,375.0	193,958.6	203,333.6	203,333.6	6/5/2019	12/10/2019	48	12/9/2023	
976940	Construction At Milburn School Road To Porter Road, St Clair Co. Reconstruct Pavement, Curb, Gutter, Stormsewer, Sidewalks & Pavement Markings. Fed Hwy Admincontract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,241,839.9	-	-	-	-	-	327,925.0	841,822.1	19,076.6	7,156.3	1,195,980.0	1,221,480.0	6/5/2019	6/10/2019	72	6/9/2025	
976950	Construction At North Of Salu St To College Ave, Madison County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	622,114.9	-	-	-	-	-	-	197,569.8	-	361,520.4	559,090.1	580,840.1	6/5/2019	6/6/2019	48	6/5/2023	
976960	Construction At From Wirth Lane To Ridge Road And From St Clair County Lane To North City Limits Of Baldwin, Randolph County. Resurfacing. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,324,137.9	-	-	-	-	-	1,244,049.8	61,495.4	311,012.5	311,012.5	1,927,570.1	1,324,085.2	6/5/2019	5/29/2019	72	5/28/2025	
976970	Construction At Over Beaver Creek, Located 2.75 M South Of Greenville, Bond County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,074,739.8	-	-	-	-	-	40,406.8	233,687.6	247,622.7	547,671.6	1,069,388.7	1,069,388.7	6/5/2019	7/17/2019	72	7/16/2025	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
976980	Construction At Collinsville North City Limits To Lanter Court Madison County. Resurface. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	628,195.1	-	-	-	-	-	97,194.2	510,155.5	2,927.8	1,058.4	611,335.9	611,335.9	6/5/2019	7/23/2019	48	7/22/2023		
977010	Construction Of A Shared Used Path From Bolm-Schubkraft Prk To Main St In City Of Columbia(Monroe) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	381,487.8	-	-	-	-	-	-	-	-	85,533.7	85,533.7	85,533.7	6/5/2019	4/8/2020	48	4/7/2024		
977020	Construction At Over A Tributary Of Macoupin Creek2.8 Miles South Of Kemper. Jersey County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	271,381.9	-	-	-	-	-	7,500.0	224,744.0	33,228.0	1,875.0	267,346.9	265,471.9	6/5/2019	8/1/2019	47	7/31/2023		
977030	Construction At Levee Road Dock In Granite City. Madison County. Construct Reinforced Concrete Pavement.Remove/Replace R/ Tracks& Hma Pavement. Fed Hwy Admin Contract Eligible For Fed Reimburse.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	825,705.2	-	-	-	-	-	69,467.9	642,420.7	17,367.0	1,934,768.0	2,664,023.6	783,861.8	6/5/2019	7/17/2019	48	7/16/2023		
977040	Construction At 1St Street To 2Nd Street. Madison County.Replace SidewalkDecorative Posts And Patterned Pavement Imprinting. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	456,469.1	-	-	-	-	-	20,520.0	86,781.5	39,369.3	133,527.7	280,198.4	280,198.4	6/5/2019	8/29/2019	48	8/28/2023		
977050	Construction At Us Route 50 To Gambill Road. Clinton County.Resurface & Guardrail Replacement. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,166,409.1	-	-	-	-	-	688,369.3	357,079.5	71,181.5	172,092.3	1,288,722.6	1,116,630.3	6/5/2019	7/29/2019	72	7/28/2025		
977060	Construction At Monsanto Avenue To Queeny Avenue. St. Clair County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	317,701.2	-	-	-	-	-	14,010.8	139,143.8	3,502.7	157,981.8	314,639.1	311,136.4	6/5/2019	7/23/2019	48	7/22/2023		
977070	1.2 Mi Resurfacing Hickory St From 16Th St To Noleman St, & 16Th St From Hickory St To Wabash Avcentralia (Marion) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	686,750.6	-	-	-	-	-	-	30,918.7	-	433,207.3	464,126.0	464,126.0	6/5/2019	12/4/2019	48	12/3/2023		
977090	Install Traffic Signals, Widening Radius & Sidewalks Union Hill Rd At Longacre Dr,Fairview Heights (St. Clair) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	254,113.9	-	-	-	-	-	-	2,400.0	-	-	2,400.0	2,400.0	6/5/2019	12/6/2019	48	12/5/2023		
977100	Construction Of Multi-Use Path On Boul Av From W Il 159 To Morgan St In Swansea (St. Clair) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	513,934.8	-	-	-	-	-	-	-	-	273,315.0	273,315.0	273,315.0	6/5/2019	3/2/2020	48	3/1/2024		
977120	Resurfacing Broadway St From Helvetia Dr To Iberg Rd, City Of Highland (Madison) Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	702,547.9	-	-	-	-	-	-	31,635.0	154,959.9	414,441.8	601,036.7	601,036.7	6/5/2019	12/4/2019	48	12/3/2023		
977140	Replace Bridge Carrying Fairmont Av Over Canteen Canal, N Of Fairway Blvd. Collinsville (Madison) Fed Highway Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	473,473.5	-	-	-	-	-	-	21,296.8	-	2,551.3	23,848.0	23,848.0	6/5/2019	12/6/2019	48	12/5/2023		
977150	Resurface 6Th Street From Madison Av To Edwardsville Rd, Wood River (Madison). Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	400,873.0	-	-	-	-	-	-	-	13,636.7	182,802.5	196,439.2	196,439.2	6/5/2019	12/10/2019	48	12/9/2023		
977200	Resurfacing Elm Street From Us 40 To Louis Latzer Drive In Greenville. (Bond) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	324,016.5	-	-	-	-	-	-	-	-	338,088.0	338,088.0	28,258.3	6/5/2019	5/27/2020	48	5/26/2024		
977210	Reconstruct Intersection Of Parker Rd/Swinney St At Il 140/111 In Alton. (Madison) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	675,851.5	-	-	-	-	-	-	-	-	175,205.2	175,205.2	175,205.2	6/5/2019	4/9/2020	48	4/8/2024		
977220	Replace Bridge Carrying Pin Oak Rd Over Little Mooney Creek. 5 Mi E Of Edwardsville (Madison) Federal Highway Admin Contract Eligible For Federalreimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	942,400.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/15/2020	48	6/14/2024		
977240	Resurfacing Sullivan Dr From .1 Mi S Of Longacre Dr To Frank Scott Prkwy In Belleville (St. Clair) Federal Highway Admin Contract Eligible For Federalreimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	923,087.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/15/2020	48	6/14/2024		
977250	Resurface State St From .1 Mi N Of Delmar Avenue To .1 Mi S Of Rosier Street In Alton. (Madison) Federal Highway Admin Contract Eligible For Federalreimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	707,203.1	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/15/2020	48	6/14/2024		
977280	Guardrail Replacement At Various Locations Throughout Greene County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,214,085.2	-	-	-	-	-	-	-	-	57,258.0	57,258.0	57,258.0	6/5/2019	6/8/2020	72	6/7/2026		
977290	Resurfacing Seven Hills Rd From O'Fallon Troy Rd To State St In O'Fallon. (St. Clair) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	771,823.2	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/15/2020	48	6/14/2024		
988200	Construction At Fas-2887, Il 37, Begin @ Wastena St S Of Benton & Proceeds S 2.5Mi To Yellow Bands Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	3,074,788.6	-	-	-	-	-	-	-	-	-	-	3,031,489.7	3,031,489.7	6/5/2019	4/9/2018	72	4/8/2024	
988200	Construction At Fas-2887, Il 37, Begin @ Wastena St S Of Benton & Proceeds S 2.5Mi To Yellow Bands Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,074,788.6	-	-	-	-	-	-	-	40,551.8	-	40,551.8	3,031,489.7	3,031,489.7	6/5/2019	4/9/2018	72	4/8/2024	
988200	Construction At Fas-2887, Il 37, Begin @ Wastena St S Of Benton & Proceeds S 2.5Mi To Yellow Bands Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	3,074,788.6	-	-	-	-	-	1,218,216.1	461,390.6	76,583.8	52,938.5	1,809,128.9	3,031,489.7	3,031,489.7	6/5/2019	4/9/2018	72	4/8/2024	
988230	Construction At Fau-9481/Fas2887, Il 37, Fed Hwy Adm Contract Eligible For Federal Reimbursement.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	7,411,716.3	-	-	-	-	-	-	-	-	-	-	7,398,139.3	7,398,139.3	6/5/2019	8/17/2010	72	8/17/2016	
988550	Construction At Fas-2905, Il 37 Over Tributary To Limb Branch 1Mi S Of Marion. Williamson County Complete Culvert Replacement. Federal Highway Admin Contract Eligible For Fed Reimbursement.	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	699,496.1	-	-	-	-	-	-	-	-	-	-	668,341.3	668,341.3	6/5/2019	7/25/2017	48	7/24/2021	
993470	Construction At 1.5 Miles South Of Marion, Over The Bnsf Railroad Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,193,253.8	-	-	-	-	-	376,276.9	172,918.7	28,739.2	2,741,776.0	3,319,710.7	1,193,253.8	6/5/2019	7/19/2016	72	7/18/2022		
994640	Construction At Fas 2880, Raleigh Road To Thomas Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,868,356.7	-	-	-	-	-	-	358,080.0	-	-	358,080.0	1,868,356.7	6/5/2019	8/4/2017	72	8/3/2023		
995400	Construction At Lion Drive To Greenbriar Road Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	875,973.4	-	-	-	-	-	1,818.5	454.6	454.6	454.6	3,182.4	845,588.2	6/5/2019	8/29/2016	48	8/28/2020		
995750	Construction At 3 Miles East Of Mitchellsville At Unnamed Creek. Saline County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	188,243.0	-	-	-	-	-	-	179,733.0	-	208.0	179,941.0	185,941.0	6/5/2019	5/20/2019	48	5/19/2023		
995760	Construction At Over Brush Creek, 3.5 Miles Neof Eldorado. Replace The Bridge Carrying Garner Road Over Brush Creek. Saline County. Fed Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	214,888.0	-	-	-	-	-	-	71,984.6	-	965.0	72,949.6	208,493.0	6/5/2019	7/12/2018	48	7/11/2022		
995820	Construction At Fau 9474, Bryan Street East To Horrell Street In City Of West Frankfort. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,852,929.2	-	-	-	-	-	349,089.4	55,088.7	9,839.1	87,272.4	501,289.5	2,706,356.4	6/5/2019	7/17/2017	72	7/16/2023		
995830	Construction At Over Hosick Creek, 1.0 Mile Ne Of Elizabethtown. Hardin Co. Roadway Reconstruction,Pcc Pavement, Grading Road, & Pavement Markings. Fed Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	253,721.0	-	-	-	-	-	29,760.0	259.0	7,440.0	7,440.0	44,899.0	251,895.8	6/5/2019	7/17/2018	48	7/16/2022		
995840	Construction At 3 Miles Southeast Of Anna At Big Creek. Union County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	254,345.0	-	-	-	-	-	181,998.5	66,658.5	45,499.6	45,499.6	339,656.3	254,094.5	6/5/2019	3/11/2019	48	3/10/2023		
995850	Construction At Fas 907, Herrin Road To Il 13 Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	674,389.4	-	-	-	-	-	-	-	-	-	-	674,389.4	6/5/2019	7/31/2017	48	7/30/2021		
995880	Construction At Tr 403,Replace Bridge Carrying Tr 403 Over Unnamed Creek. 4 Miles Se Of Norris City Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	242,388.0	-	-	-	-	-	54,020.4	533.8	13,505.1	13,505.1	81,564.5	239,733.6	6/5/2019	6/14/2018	48	6/13/2022		
995890	Construction At 2.4 Miles East Of Old Us 51 To Johnson County Line In Pulaski County Resurfacing And Aggregate Shoulders On Perks Road Fed Hwy Admin Contract Eligible For Fed Reimburse	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	720,400.4	-	-	-	-	-	-	-	-	-	-	701,301.9	6/5/2019	6/7/2018	48	6/6/2022		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
995900	Construction At Fas 887, Carmi Corporate Limits To Il 141. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,468,182.0	-	-	-	-	-	-	-	86.1	-	86.1	2,468,182.0	6/5/2019	9/12/2017	72	9/11/2023	
995910	Construction At Parrish Ridge Road To Larkins Creek Road In Johnson County Resurfacing Tunnel Hill Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	759,782.4	-	-	-	-	-	-	-	-	-	-	742,213.1	6/5/2019	6/18/2018	48	6/17/2022	
995920	Construction At Ty 267, Replace Bridge Carrying Tr 267 Over Drainage Ditch 3.5 Miles North Of Emma Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	199,799.7	-	-	-	-	-	-	-	-	-	-	199,799.7	6/5/2019	6/11/2018	48	6/10/2022	
995940	Construction At 1.4 Miles Northeast Of Alto Pass Over Cedar Creek In Union County Replace The Bridge Carrying Tr 17. Federal Hwy Admin Contract Eligible For Fed Reimbursement	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	187,593.0	-	-	-	-	-	-	-	-	-	-	187,124.6	6/5/2019	4/16/2018	48	4/15/2022	
995970	Construction At Il34 To Il149; Resurfacing And Crushed Stone Shoulders On Fas Rt874 (Logan Road) Fed Hwy Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,082,765.9	-	-	-	-	-	-	-	-	-	-	1,050,398.6	6/5/2019	7/25/2018	72	7/24/2024	
995980	Construction At Fas 827, Resurfacing On Ch 9 From I-64 Ramp To Il 15. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	781,468.0	-	-	-	-	-	23,716.0	5,929.0	5,929.0	5,929.0	41,503.0	781,468.0	6/5/2019	6/18/2018	48	6/17/2022	
996020	Construction 1 Mile West Of Epworth Over Unnamed Creek - Bridge Replacement. Fed Hwy Admin Contracteligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	171,534.0	-	-	-	-	-	24,159.7	6,039.9	6,039.9	6,039.9	42,279.5	170,266.9	6/5/2019	8/31/2018	48	8/30/2022	
996050	Construction At 4 Miles West Of Il 13 Over Little Galum Creek. Perry County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	338,598.9	-	-	-	-	-	303,350.4	27,073.6	75,837.6	75,837.6	482,099.1	338,598.9	6/5/2019	4/23/2019	48	4/22/2023	
996060	Construction At Various Locations.Hamilton County.Bituminous Surface Treatment. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	255,415.7	-	-	-	-	-	19,490.2	4,872.5	4,872.5	4,872.5	34,107.8	220,785.8	6/5/2019	3/29/2019	48	3/28/2023	
996070	Construction At 2 Miles Northwest Of Joppa At Unnamed Stream. Massac County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	255,936.0	-	-	-	-	-	215,016.8	30,476.3	53,754.2	1,269,329.0	1,568,576.3	255,936.0	6/5/2019	5/28/2019	48	5/27/2023	
996080	Construction At 1.5 Miles West Of Reed Station Rd To 2 M Westerly. Jackson County. Embankment Placing And Resurfacing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	721,679.2	-	-	-	-	-	641,238.7	159,699.0	160,309.7	5,729.8	966,977.2	716,385.3	6/5/2019	4/15/2019	48	4/14/2023	
996090	Construction At Ch 4 North Junction To Ch 4 South Junction In Massac County Resurface Grand Chain Road. Federal Highway Admin Contract Eligible For Federal Reimbursement	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	335,394.0	-	-	-	-	-	-	-	-	-	-	334,274.7	6/5/2019	10/17/2018	48	10/16/2022	
996100	Construction At Hasler Road To Hurricane Road In Grainville. Williamson County.Pavement Widening, Resurfacing And Water Main Main Improvements. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	872,797.3	-	-	-	-	-	578,801.8	103,909.7	144,700.4	144,700.4	972,112.3	834,426.3	6/5/2019	2/15/2019	48	2/14/2023	
996110	Construction At 1.2 Miles Southeast Of Jonesboro At Dutch Creek. Union County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	180,759.0	-	-	-	-	-	168,672.5	846,127.0	42,168.1	846,127.0	1,903,094.6	174,672.5	6/5/2019	4/8/2019	48	4/7/2023	
996130	Construction At Stonefort Road To East Boundary RdWilliamson County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	605,761.8	-	-	-	-	-	575,031.0	143,757.7	143,757.7	143,757.7	1,006,304.2	595,811.1	6/5/2019	6/6/2019	48	6/5/2023	
996140	Construction At East Adams Road To East Ina Road Jefferson County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	465,784.7	-	-	-	-	-	-	-	-	-	-	464,471.2	6/5/2019	4/18/2019	48	4/17/2023	
996160	Construction At Il 4 To South Of Francis Lane. Jackson County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,558,771.0	-	-	-	-	-	1,457,692.2	22,847.6	364,423.1	364,423.1	2,209,385.9	1,558,771.0	6/5/2019	5/23/2019	72	5/22/2025	
996170	Construction At Over French Creek, 1 Mile North OfCalvin. White County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	348,240.5	-	-	-	-	-	12,562.5	271,621.8	59,437.3	3,140.6	346,762.2	343,621.6	6/5/2019	8/28/2019	48	8/27/2023	
996180	Construction At Il 15 To Opdyke Road. Jefferson County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Administration.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	382,099.3	-	-	-	-	-	314,569.7	78,642.4	22,742.4	78,642.4	494,596.9	354,497.8	6/5/2019	6/6/2019	48	6/5/2023	
996190	Construction At 650 North Road To Il 141. White County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,527,190.8	-	-	-	-	-	1,422,819.6	9,468.9	355,704.9	355,704.9	2,143,698.3	1,501,013.1	6/5/2019	6/12/2019	72	6/11/2025	
996200	Construction At 0.2 Mile West Of Il148 Over Littlewolf Creek. Williamson County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	389,831.1	-	-	-	-	-	17,549.6	334,758.7	10,334.9	4,387.4	367,030.5	362,643.1	6/5/2019	7/9/2019	48	7/8/2023	
996210	Construction At Il 15 To East Dubois Road. Jefferson County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	324,063.6	-	-	-	-	-	14,584.1	264,009.9	45,231.2	637,775.0	961,600.2	323,825.2	6/5/2019	7/15/2019	48	7/14/2023	
996220	Construction At Bend Lake Dam Road To Il 14. Franklin County.Resurface And Aggregate Shoulders.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	881,335.8	-	-	-	-	-	36,759.7	844,576.1	9,189.9	9,189.9	899,715.6	881,335.8	6/5/2019	7/18/2019	48	7/17/2023	
996230	Construction At Fairfield Road To Miller Lake LaneJefferson County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	958,186.8	-	-	-	-	-	43,103.8	10,776.0	887,357.0	10,776.0	952,012.7	930,460.8	6/5/2019	9/11/2019	48	9/10/2023	
996240	Construction At Spillway Rd To W Of Casey Branch Lane And Hayton School Rd To Grassy Rd.Williamson County.Resurfacing.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	512,791.3	-	-	-	-	-	474,038.6	29,782.6	2,827.8	118,509.7	625,158.7	506,649.0	6/5/2019	7/18/2019	48	7/17/2023	
996250	Resurfacing Giant City Road From Grass Road To S Church Road In Carbondale. (Jackson) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	448,589.4	-	-	-	-	-	-	-	-	423,627.4	423,627.4	423,627.4	6/5/2019	4/9/2020	48	4/8/2024	
996260	Construction At 3 Miles South Southeast Of Boyd AtPierce Creek. Jefferson County. Replace Structure.Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	678,298.4	-	-	-	-	-	30,534.3	7,633.6	7,633.6	7,633.6	53,435.1	30,534.3	6/5/2019	7/23/2019	48	7/22/2023	
996280	Construction At 2 Miles Sw Of Norris City At Bear Creek Tributary. White County. Replace Bridge. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	184,217.9	-	-	-	-	-	7,820.6	1,955.1	1,955.1	175,666.3	187,397.2	183,486.9	6/5/2019	8/26/2019	48	8/25/2023	
996290	Construction At 0.6 Miles East Of Moseby Road To Sexton Creek. Alexander County. Resurface. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,941,147.9	-	-	-	-	-	60,862.5	1,619,671.4	211,401.4	15,215.6	1,907,150.9	1,891,935.3	6/5/2019	7/18/2019	72	7/17/2025	
996300	Construction At West Walnut Street To Chautauqu Street. Jackson County. Reconstruction. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,772,157.3	-	-	-	-	-	-	9,903.7	-	325,179.8	335,083.5	335,083.5	6/5/2019	11/1/2019	71	10/31/2025	
996310	Construction At 0.3 Mile North Of Grant Brick Roadto Toledo Road. Williamson County. Resurfacing. Federal Highway Administration Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	477,970.9	-	-	-	-	-	-	13,853.4	-	435,544.3	449,397.7	449,397.7	6/5/2019	10/17/2019	48	10/16/2023	
996330	Hma Shoulders With Rumble Strips, Aggregate Shoulders & Pavement Markings On Herald Blacktop From Ch8 To Il 141. (White) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,881,561.0	-	-	-	-	-	-	-	-	1,761,990.7	1,761,990.7	1,761,990.7	6/5/2019	4/9/2020	72	4/8/2026	
996350	Replace Bridge Carrying Hagen Rd Over Indian Creek2 Mi Nw Of Eldorado. (Saline) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	180,714.0	-	-	-	-	-	-	-	-	7,200.0	7,200.0	7,200.0	6/5/2019	6/8/2020	48	6/7/2024	
996360	Replace Bridge Carrying Tr 81 Over Gowdy Creek. 1Mi Nw Of Enfield.(White) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	191,745.0	-	-	-	-	-	-	-	-	5,400.0	5,400.0	5,400.0	6/5/2019	6/8/2020	48	6/7/2024	
996370	Replace Bridge Carrying Wilderness Retreat Road Over Copper Creek, 3 Mi W Of Mill Creek.(Union) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	194,665.0	-	-	-	-	-	-	-	-	8,100.0	8,100.0	8,100.0	6/5/2019	6/8/2020	48	6/7/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
996400	Construction Of Ada Ramps On I 149 From 21St St To 22Nd St In Murphysboro. (Jackson) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	82,332.5	-	-	-	-	-	-	-	-	1,710.0	1,710.0	1,710.0	6/5/2019	6/3/2020	48	6/2/2024		
996410	Soil Cement Base With A-3 Bituminous Surface Treatment On Ck 6 From 800 N Rd To Dale Rd. (Hamilton) Federal Highway Admin Contract Eligible For Federal Reimbursement.	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	600,470.5	-	-	-	-	-	-	-	-	6,300.0	6,300.0	6,300.0	6/5/2019	6/3/2020	48	6/2/2024		
107069	Establish Contract For The Purchase Of Computer Equipment For Cap 10-902-Arra. Il-86-X001	Bond	8A	5544948049000110	Downstate - Public Transit - Transportation Grants	1,491,000.0	-	-	-	-	-	-	-	-	-	-	1,333,777.3	6/5/2019	9/30/2009	120	9/30/2019	9/30/2009	
19EVENT	Events And Workshops	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	2,027.9	-	-	-	-	-	-	-	-	-	-	2,027.9	6/5/2019	1/31/2019	8	9/30/2019		
20EVENT	Events And Workshops	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	1,260.0	1,272.0	1,272.0	6/5/2019	7/1/2019	14	9/30/2020		
362360	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse Metropolitan Airport Authority For Engineering Services 3-17-0068-60/711 Proj. Mli-3623 Quad City International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	146,754.3	-	-	-	-	-	-	-	-	-	-	146,754.3	6/5/2019	7/18/2006	132	7/1/2017	7/18/2006	
3670300	Re-Establish Obligation For Project Closure Purposes Only; Original Establishment Fy07 C15-3670 Pekin Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	9,371.9	-	-	-	-	-	-	-	-	1,175.2	1,175.2	9,371.9	6/5/2019	6/27/2007	145	7/1/2019	6/27/2007	
3670300	Re-Establish Obligation For Project Closure Purposes Only; Original Establishment Fy07 C15-3670 Pekin Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	9,371.9	-	-	-	-	-	-	-	-	8,196.8	8,196.8	9,371.9	6/5/2019	6/27/2007	145	7/1/2019	6/27/2007	
3755300	Re-Establish Obligation For Project Closeout Purposes Only; Original Establishment Fy09 Il Proj. Arr-3755 Aurora Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	16,822.4	-	-	-	-	-	-	-	-	491.7	491.7	16,822.4	6/5/2019	5/21/2009	122	7/1/2019	5/21/2009	
3755300	Re-Establish Obligation For Project Closeout Purposes Only; Original Establishment Fy09 Il Proj. Arr-3755 Aurora Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	16,822.4	-	-	-	-	-	-	-	-	16,330.7	16,330.7	16,822.4	6/5/2019	5/21/2009	122	7/1/2019	5/21/2009	
4026700	Exempt From II Grant Fund Recovery Act Il30ilcs7 Section 3.Airports;Reimburse Tritownship Municipalairport For Engineering Services 3-17-Sbpg-99 Il Proj. Sfy-4026 Tri-Township Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	91,596.2	-	-	-	-	-	458.0	114.5	114.5	114.5	801.5	91,596.2	6/5/2019	4/22/2015	92	12/11/2022	4/22/2015	
4026700	Exempt From II Grant Fund Recovery Act Il30ilcs7 Section 3.Airports;Reimburse Tritownship Municipalairport For Engineering Services 3-17-Sbpg-99 Il Proj. Sfy-4026 Tri-Township Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	91,596.2	-	-	-	-	-	8,701.6	2,175.4	2,175.4	2,175.4	15,227.8	91,596.2	6/5/2019	4/22/2015	92	12/11/2022	4/22/2015	
4084600	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse City Of Pekin For Engineering Services 3-17-Sbpg-99 Il Proj. C15-4084 Pekin Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	196,957.1	-	-	-	-	-	-	-	-	1,149,845.0	1,149,845.0	153,548.0	6/5/2019	12/7/2012	60	12/6/2017	12/7/2012	
4135700	Exempt From II Gfra Il30ilcs705Section 3 Airports Use Retainer Date To Reimburse City Of Centralia For Eng Services 3-17-Sbpg-133N Il Proj.Eal-4135 Centralia Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	77,993.2	-	-	-	-	-	-	3,498.9	388.8	874.7	874.7	5,637.2	77,753.9	6/5/2019	9/24/2007	197	2/24/2024	9/24/2007
4135700	Exempt From II Gfra Il30ilcs705Section 3 Airports Use Retainer Date To Reimburse City Of Centralia For Eng Services 3-17-Sbpg-133N Il Proj.Eal-4135 Centralia Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	77,993.2	-	-	-	-	-	-	66,479.6	7,386.6	16,619.9	16,619.9	107,106.0	77,753.9	6/5/2019	9/24/2007	197	2/24/2024	9/24/2007
4139700	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse St Louis Regional Airport Auth For Eng Serv 17-Sbpg-99 Il Proj. Aln-4139 St Louis Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	155,507.7	-	-	-	-	-	-	-	-	-	-	155,507.7	6/5/2019	6/5/2014	60	6/4/2019	6/5/2014	
4139700	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse St Louis Regional Airport Auth For Eng Serv 17-Sbpg-99 Il Proj. Aln-4139 St Louis Regional Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	155,507.7	-	-	-	-	(2,424.7)	(2,424.7)	-	-	-	-	155,507.7	6/5/2019	6/5/2014	60	6/4/2019	6/5/2014	
4144700	Exempt From II Gfra Il30ilcs705Section 3 Airports Use Retainer Date To Reimburse County Of Edgar For Eng Services 3-17-Sbpg-99,105,111,120,133 Il Proj.Prg-4144 Edgar County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	228,608.0	-	-	-	-	-	-	2,419.2	4,777.7	604.8	604.8	8,406.4	198,993.0	6/5/2019	5/31/2013	120	5/30/2023	5/31/2013
4144700	Exempt From II Gfra Il30ilcs705Section 3 Airports Use Retainer Date To Reimburse County Of Edgar For Eng Services 3-17-Sbpg-99,105,111,120,133 Il Proj.Prg-4144 Edgar County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	228,608.0	-	-	-	-	-	-	64,415.2	127,380.9	16,103.8	16,103.8	224,003.8	198,993.0	6/5/2019	5/31/2013	120	5/30/2023	5/31/2013
4159600	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse Crawford Co Airport Authority For Engineering Services 3-17-144/156N Il Proj. Rsv-4159 Crawford County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	486,749.7	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/23/2014	120	9/22/2024	9/23/2014	
4171700	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse Arprt Auth Of Florafor Engineering Services 3-17-Sbpg-111/120 Il Proj. Foa-4171 Flora Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	65,064.5	-	-	-	-	-	-	-	-	-	-	58,976.9	6/5/2019	1/12/2015	60	1/11/2020	1/12/2015	
4186700	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse City Of Monmouth For Engineering Services 3-17-Sbpg-120/133 Il Proj. C66-4186 Monmouth Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	57,525.4	-	-	-	-	-	-	-	238.6	-	238.6	57,525.4	6/5/2019	7/30/2008	129	4/10/2019	7/30/2008	
4186700	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse City Of Monmouth For Engineering Services 3-17-Sbpg-120/133 Il Proj. C66-4186 Monmouth Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	57,525.4	-	-	-	-	-	-	-	-	5,501.4	-	5,501.4	57,525.4	6/5/2019	7/30/2008	129	4/10/2019	7/30/2008
4203700	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse City Of Freeport For Engineering Services 3-17-Sbpg-111N,120N,133N,139N Il Proj#Fep-4203 Albertus Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	144,582.0	-	-	-	-	-	-	148.5	2,074.5	2,713.4	364.3	5,300.7	106,014.1	6/5/2019	8/4/2015	104	4/21/2024	8/4/2015
4203700	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse City Of Freeport For Engineering Services 3-17-Sbpg-111N,120N,133N,139N Il Proj#Fep-4203 Albertus Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	144,582.0	-	-	-	-	-	-	2,821.5	39,415.5	51,554.4	6,922.0	100,713.4	106,014.1	6/5/2019	8/4/2015	104	4/21/2024	8/4/2015
4204600	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse City Of Fairfield For Engineering Services 3-17-Sbpg-120N,133N,139N Il Proj# Fvc-4204 Fairfield Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	389,439.0	-	-	-	-	-	-	-	85,962.3	58,285.2	121,228.3	265,475.9	297,360.1	6/5/2019	4/17/2018	71	3/24/2024	4/17/2018
4216600	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimb Macomb Airport Authorityfor Engineering Services 3-17-Sbpg-111/120 Il Proj. Mqb-4216 Macomb Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	241,092.4	-	-	-	-	-	-	-	-	-	-	239,637.5	6/5/2019	2/18/2013	118	12/11/2022	2/18/2013	
4225600	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse Waukegan Port District For Engineering Services 3-17-Sbpg-126D Il Proj. Ugn-4225 Waukegan National Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	90,297.3	-	-	-	-	-	-	-	-	8,167.7	-	8,167.7	90,297.3	6/5/2019	12/17/2015	60	12/16/2020	12/17/2015
4225600	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse Waukegan Port District For Engineering Services 3-17-Sbpg-126D Il Proj. Ugn-4225 Waukegan National Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	90,297.3	-	-	(20.0)	-	(20.0)	-	-	-	453.7	-	453.7	90,297.3	6/5/2019	12/17/2015	60	12/16/2020	12/17/2015
4238500	Re-Establish Obligation For Payment Purposes Only Original Term Of Contract 9/24/2013 - 9/23/2018 Il Proj. Ord-4238 3-17-0022-127 Chicago O'Hare International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	41,318.0	-	-	-	-	-	-	41,318.0	10,329.5	10,329.5	10,329.5	72,306.5	41,318.0	6/5/2019	9/24/2013	70	7/1/2019	9/24/2013
4256700	Exempt From II Grant Fund Recovery Act Il30ilcs705Section3.Airports;Reimburse Waukegan Port Districtfor Engineering Services 3-17-Sbpg-120N/126D Il Proj. Ugn-4256 Waukegan National Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	240,550.3	-	-	-	-	-	-	-	-	-	-	237,861.1	6/5/2019	12/17/2015	60	12/16/2020	12/17/2015	
4256700	Exempt From II Grant Fund Recovery Act Il30ilcs705Section3.Airports;Reimburse Waukegan Port Districtfor Engineering Services 3-17-Sbpg-120N/126D Il Proj. Ugn-4256 Waukegan National Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	240,550.3	-	-	-	-	-	-	-	-	-	-	237,861.1	6/5/2019	12/17/2015	60	12/16/2020	12/17/2015	
4258700	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse City Of Dixon For Engineering Services 3-17-Sbpg-111N,133A/N Il Proj#C73-4258 Dixon Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	85,124.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/2/2014	120	9/1/2024	9/2/2014	
4258700	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse City Of Dixon For Engineering Services 3-17-Sbpg-111N,133A/N Il Proj#C73-4258 Dixon Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	85,124.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/2/2014	120	9/1/2024	9/2/2014	
4265700	Exempt From II Grant Fund Recovery Act Il30ilcs705Section 3.Airports;Reimburse City Of Monmouth For Engineering Srvcs C66-4265 17-Sbpg-105/111 Monmouth Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	137,030.5	-	-	-	-	-	-	-	-	685.2	-	685.2	137,030.5	6/5/2019	5/18/2012	123	8/14/2022	5/18/2012

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4265700	Exempt From II Grant Fund Recovery Act II301cs705Section 3,Airports;Reimburse City Of Monmouth For Engineering Svcs C66-4265 17-Sbpg-105/111 Monmouth Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	137,030.5	-	-	-	-	-	-	-	13,017.8	-	13,017.8	137,030.5	6/5/2019	5/18/2012	123	8/14/2022	5/18/2012
4272100	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Coles Co Arpt Auth For Engineering Services 3-17-Sbpg-87 II Proj. Mto-4272 Coles County Memorial Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	505,322.8	-	-	-	-	-	10,660.6	2,665.2	2,665.2	2,665.2	18,656.1	505,322.8	6/5/2019	12/9/2013	89	5/22/2021	12/9/2013
4272100	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Coles Co Arpt Auth For Engineering Services 3-17-Sbpg-87 II Proj. Mto-4272 Coles County Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	505,322.8	-	-	-	-	-	8,058.1	2,014.5	2,014.5	2,014.5	14,101.6	505,322.8	6/5/2019	12/9/2013	89	5/22/2021	12/9/2013
4284700	Exempt From II Grant Fund Recovery Act II301cs7 Section 3,Airports;Reimburse City Of Dixon For For Engineering Services 3-17-Sbpg-95/99/111 II Proj. C73-4284 Dixon Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	62,200.0	-	-	-	-	-	1,557.0	389.3	389.3	389.3	2,724.8	44,460.0	6/5/2019	5/31/2013	116	1/22/2023	5/31/2013
4284700	Exempt From II Grant Fund Recovery Act II301cs7 Section 3,Airports;Reimburse City Of Dixon For For Engineering Services 3-17-Sbpg-95/99/111 II Proj. C73-4284 Dixon Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	62,200.0	-	-	-	-	-	29,583.0	7,395.8	7,395.8	7,395.8	51,770.3	44,460.0	6/5/2019	5/31/2013	116	1/22/2023	5/31/2013
4286700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Crawford County Apta. For Airport Apron Construction II Proj#Rsv-4286 Crawford County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	70,342.4	-	-	-	-	-	-	-	-	36,861.0	36,861.0	70,342.4	6/5/2019	9/23/2014	60	9/22/2019	9/23/2014
4286700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Crawford County Apta. For Airport Apron Construction II Proj#Rsv-4286 Crawford County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	70,342.4	-	-	-	-	-	-	-	-	6,683.7	6,683.7	70,342.4	6/5/2019	9/23/2014	60	9/22/2019	9/23/2014
4286700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Crawford County Apta. For Airport Apron Construction II Proj#Rsv-4286 Crawford County Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	70,342.4	-	257.8	-	-	257.8	-	-	-	350.4	350.4	70,342.4	6/5/2019	9/23/2014	60	9/22/2019	9/23/2014
4295700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Bi State Development Agency For Engineering Services 3-17-Sbpg-111 II Proj. Cps-4295 St Louis Downtown Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	165,000.0	-	-	-	-	-	-	-	-	-	-	125,543.6	6/5/2019	5/31/2013	87	8/3/2020	5/31/2013
4295700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Bi State Development Agency For Engineering Services 3-17-Sbpg-111 II Proj. Cps-4295 St Louis Downtown Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	165,000.0	-	-	-	-	-	-	-	-	-	-	125,543.6	6/5/2019	5/31/2013	87	8/3/2020	5/31/2013
4299700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimbursing Waukegan Port District For Eng. Serv. 17-Sbpg-111,115 II Proj#Ugn-4299 Waukegan National Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	217,660.9	-	-	-	-	-	-	-	-	-	-	217,660.9	6/5/2019	12/4/2014	60	12/3/2019	12/4/2014
4299700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimbursing Waukegan Port District For Eng. Serv. 17-Sbpg-111,115 II Proj#Ugn-4299 Waukegan National Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	217,660.9	(79.0)	-	-	-	(79.0)	-	-	-	-	-	217,660.9	6/5/2019	12/4/2014	60	12/3/2019	12/4/2014
4300700	Exempt From II Grant Fund Recovery Act II301cs705Section 3,Airports;Reimburse Dupage Airport Auth For Engineering Svcs 3-17-Sbpg-111/113/120 II Proj. Dpa-4300 Dupage Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	221,721.9	-	-	-	-	-	21,591.0	5,397.8	5,397.8	5,397.8	37,784.3	221,721.9	6/5/2019	5/31/2013	60	5/30/2018	5/31/2013
4300700	Exempt From II Grant Fund Recovery Act II301cs705Section 3,Airports;Reimburse Dupage Airport Auth For Engineering Svcs 3-17-Sbpg-111/113/120 II Proj. Dpa-4300 Dupage Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	221,721.9	(2,598.0)	-	-	-	(2,598.0)	1,136.3	284.1	284.1	284.1	1,988.5	221,721.9	6/5/2019	5/31/2013	60	5/30/2018	5/31/2013
4303700	Exempt From II Grant Fund Recovery Act II301cs705Sec3 Airports;Reimb Vill Of Bolingbrook For Rwy- Relate & Recnstruct Rwy 18/36 II Prj 1CS-4303 17-Sbpg-91,94,99,105,111&119Bolingbrook Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	753,161.5	-	-	-	-	-	-	1,843,104.0	-	-	1,843,104.0	753,161.5	6/5/2019	9/24/2013	77	2/25/2020	9/24/2013
4303700	Exempt From II Grant Fund Recovery Act II301cs705Sec3 Airports;Reimb Vill Of Bolingbrook For Rwy- Relate & Recnstruct Rwy 18/36 II Prj 1CS-4303 17-Sbpg-91,94,99,105,111&119Bolingbrook Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	753,161.5	-	(304.6)	-	-	(304.6)	-	2,969.1	-	-	2,969.1	753,161.5	6/5/2019	9/24/2013	77	2/25/2020	9/24/2013
4308700	Exempt From II Grant Fund Recovery Act II301cs705Section 3,Airports;Reimburse City Of Taylorville For Engineering Services 3-17-Sbpg-139N II Proj. Tax-4308 Taylorville Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	35,000.0	-	-	-	-	-	-	1,392.0	-	-	1,392.0	27,840.2	6/5/2019	8/8/2017	82	6/26/2024	8/8/2017
4308700	Exempt From II Grant Fund Recovery Act II301cs705Section 3,Airports;Reimburse City Of Taylorville For Engineering Services 3-17-Sbpg-139N II Proj. Tax-4308 Taylorville Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	35,000.0	-	-	-	-	-	-	271,976.0	-	-	271,976.0	27,840.2	6/5/2019	8/8/2017	82	6/26/2024	8/8/2017
4313700	Exempt From II Grant Fund Recovery Act II301cs705Section 3,Airports;Reimburse Joliet Park Dist For Engineering Svcs Jot-4313 17-Sbpg-111/120/133 Joliet Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	183,955.0	-	-	-	-	-	23.8	859.3	6.0	6.0	895.0	171,854.1	6/5/2019	5/31/2013	89	10/13/2020	5/31/2013
4313700	Exempt From II Grant Fund Recovery Act II301cs705Section 3,Airports;Reimburse Joliet Park Dist For Engineering Svcs Jot-4313 17-Sbpg-111/120/133 Joliet Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	183,955.0	-	-	-	-	-	451.9	16,326.1	113.0	113.0	17,003.9	171,854.1	6/5/2019	5/31/2013	89	10/13/2020	5/31/2013
4317700	Exempt From II Gfra II301cs705 Section 3 Airports;use Retainer Date To Reimburse Logan County Board For Eng Services 3-17-Sbpg-111/120 II Proj Aaa-4317 Logan County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	279,738.7	-	-	-	-	-	-	-	45,396.1	-	45,396.1	45,396.1	6/5/2019	5/21/2013	120	5/19/2023	5/21/2013
4318700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Litchfield Airport Authority For Engineering Services; II Proj. 3L6-4318 17-Sbpg-111 Litchfield Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	33,302.6	-	-	-	-	-	-	-	-	-	-	33,302.6	6/5/2019	6/10/2015	60	6/9/2020	6/10/2015
4322700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Monmouth For Engineering Svcs II Proj. C66-4322 3-17-Sbpg-94/111N Monmouth Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	155,758.0	-	-	-	-	-	-	-	-	-	-	130,226.5	6/5/2019	5/31/2013	106	3/6/2022	5/31/2013
4322700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Monmouth For Engineering Svcs II Proj. C66-4322 3-17-Sbpg-94/111N Monmouth Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	155,758.0	-	-	-	-	-	-	-	-	-	-	130,226.5	6/5/2019	5/31/2013	106	3/6/2022	5/31/2013
4328600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Pittsfield For Engineering Svcs II Proj. Ppq-4328 17-Sbpg-80Pittsfield Penstone Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	14,979.2	-	-	-	-	-	-	-	-	-	-	14,979.2	6/5/2019	3/4/2016	60	3/3/2021	3/4/2016
4328600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Pittsfield For Engineering Svcs II Proj. Ppq-4328 17-Sbpg-80Pittsfield Penstone Municipal Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	14,979.2	-	-	-	(385.0)	(385.0)	-	-	-	-	-	14,979.2	6/5/2019	3/4/2016	60	3/3/2021	3/4/2016
4330700	Exempt From II Grant Fund Recovery Act II301cs705Section 3,Airports;Reimburse Greater Peoria Arpt Engineering Svcs 3My-4330 17-Sbpg-111 Mt. Hawley Auxiliary Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	83,516.8	-	-	-	-	-	-	381.7	-	-	381.7	83,516.8	6/5/2019	5/31/2013	60	5/30/2018	5/31/2013
4330700	Exempt From II Grant Fund Recovery Act II301cs705Section 3,Airports;Reimburse Greater Peoria Arpt Engineering Svcs 3My-4330 17-Sbpg-111 Mt. Hawley Auxiliary Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	83,516.8	-	-	-	-	-	-	7,252.5	-	-	7,252.5	83,516.8	6/5/2019	5/31/2013	60	5/30/2018	5/31/2013
4331700	Exempt From II Grant Fund Recovery Act II301cs705Section 3,Airports;Reimburse City Of Peru For Engineering Services 3-17-Sbpg-109/111/120/133II Proj. Vys-4331 Illinois Valley Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	159,046.7	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/31/2013	121	6/19/2023	5/31/2013
4331700	Exempt From II Grant Fund Recovery Act II301cs705Section 3,Airports;Reimburse City Of Peru For Engineering Services 3-17-Sbpg-109/111/120/133II Proj. Vys-4331 Illinois Valley Regional Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	159,046.7	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/31/2013	121	6/19/2023	5/31/2013
4332700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Quincy For Engineering Services 3-17-Sbpg-105 17-0085-36 II Proj. Uin-4332 Quincy Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	361,786.0	-	-	-	-	-	1,382.1	345.5	345.5	345.5	2,418.6	361,786.0	6/5/2019	11/16/2015	60	11/15/2020	11/16/2015
4332700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Quincy For Engineering Services 3-17-Sbpg-105 17-0085-36 II Proj. Uin-4332 Quincy Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	361,786.0	-	-	-	-	-	33,409.9	8,352.5	8,352.5	8,352.5	58,467.3	361,786.0	6/5/2019	11/16/2015	60	11/15/2020	11/16/2015

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4332700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Quincy For Engineering Services 3-17-Sbhp-105 17-0085-36 II Proj. Un-4332 Quincy Regional Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	361,786.0	-	-	-	-	-	430.6	107.7	107.7	107.7	753.5	361,786.0	6/5/2019	11/16/2015	60	11/15/2020	11/16/2015
4342700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Taylorville For Engineering Svcs 3-17-Sbhp-105/111/120 II Proj. Taz-4342 Taylorville Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	161,574.6	-	-	-	-	1,644.8	1,870.0	411.2	15,342.7	19,268.7	161,574.6	6/5/2019	8/17/2012	98	10/13/2020	8/17/2012	
4342700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Taylorville For Engineering Svcs 3-17-Sbhp-105/111/120 II Proj. Taz-4342 Taylorville Municipal Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	161,574.6	-	-	-	(184.9)	(184.9)	86.6	98.4	21.6	807.5	1,014.1	161,574.6	6/5/2019	8/17/2012	98	10/13/2020	8/17/2012
4345700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Galesburg Foreengineering Services 17-Sbhp-111 Gbg-4345 Gbg-4345 Galesburg Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	39,132.7	-	-	-	-	-	-	-	-	-	39,132.7	6/5/2019	9/3/2015	60	9/2/2020	9/3/2015	
4345700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Galesburg Foreengineering Services 17-Sbhp-111 Gbg-4345 Gbg-4345 Galesburg Municipal Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	39,132.7	(28.4)	-	-	-	(28.4)	-	-	-	-	39,132.7	6/5/2019	9/3/2015	60	9/2/2020	9/3/2015	
4347700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse University Of Willard Airport For Engineering Services; II Proj#Cmi-4347 17-0016-29 U Of Willard Arpt	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	517,538.9	-	-	-	-	-	37,359.9	-	-	37,359.9	517,538.9	6/5/2019	11/10/2014	60	11/9/2019	11/10/2014	
4347700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse University Of Willard Airport For Engineering Services; II Proj#Cmi-4347 17-0016-29 U Of Willard Arpt	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	517,538.9	-	(1,373.8)	-	-	(1,373.8)	-	1,900.6	-	-	1,900.6	517,538.9	6/5/2019	11/10/2014	60	11/9/2019	11/10/2014
4353600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Springfield Airportauth For Engineering Svcs & Equip 3-17-0096-68 II Proj. Spi-4353 Abraham Lincoln Capital Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,298,032.6	-	-	-	-	-	406,667.0	-	-	406,667.0	1,293,823.5	6/5/2019	12/17/2015	60	12/16/2020	12/17/2015	
4356600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Metropolitan Airportauthority Of Rock Island For Eng Svcs 17-0068-81 II Proj. Mli-4356 Quad City Intl Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,745,763.0	-	-	-	-	66,289.2	16,572.3	16,572.3	16,572.3	116,006.2	1,745,763.0	6/5/2019	10/30/2015	60	10/29/2020	10/30/2015	
4364700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Alexander Co Airport Authority For Engineering Svcs Cir-4364 17-Sbhp-95/99/105/111 Cairo Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	108,169.2	-	-	-	-	-	-	-	391.0	391.0	107,405.1	6/5/2019	5/31/2013	111	8/14/2022	5/31/2013	
4364700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Alexander Co Airport Authority For Engineering Svcs Cir-4364 17-Sbhp-95/99/105/111 Cairo Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	108,169.2	-	-	-	-	-	-	-	11,173.9	11,173.9	107,405.1	6/5/2019	5/31/2013	111	8/14/2022	5/31/2013	
4371600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimb Effingham County Comm For Engineering Services 3-17-Sbhp-105/111 II Proj.1H2-4371 Effingham County Memorial Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	134,983.0	-	-	-	-	-	-	-	2,250.0	2,250.0	121,417.8	6/5/2019	4/11/2014	106	2/6/2023	4/11/2014	
4371600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimb Effingham County Comm For Engineering Services 3-17-Sbhp-105/111 II Proj.1H2-4371 Effingham County Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	134,983.0	-	-	-	-	-	-	-	42,750.0	42,750.0	121,417.8	6/5/2019	4/11/2014	106	2/6/2023	4/11/2014	
4383600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Pinckneyville-Duquoinairport Board For Engineering Svcs 3-17-Sbhp-91 II Proj. Ppy-4383 Pinckneyville-Duoin Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	53,166.5	-	-	-	-	-	-	-	-	-	53,166.5	6/5/2019	12/17/2015	60	12/16/2020	12/17/2015	
4384700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Pontiac For Engineering Services 3-17-Sbhp-111/120/105/133II Proj. Pnt-4384 Pontiac Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	150,750.4	-	-	-	-	44.3	162.3	66.1	44,085.0	44,357.7	109,462.3	6/5/2019	10/14/2015	60	10/13/2020	10/14/2015	
4384700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Pontiac For Engineering Services 3-17-Sbhp-111/120/105/133II Proj. Pnt-4384 Pontiac Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	150,750.4	-	-	-	-	842.5	432,327.0	1,256.3	210.6	434,636.5	109,462.3	6/5/2019	10/14/2015	60	10/13/2020	10/14/2015	
4395600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimbursing Williamson Countyairport Authority For Constr Svcs II Proj Mwa-439517-Sbhp-95/99 & 17-0065-031 Williamson Co Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	6,205,837.0	-	-	-	-	-	171,187.0	227,235.2	-	398,422.2	6,205,837.0	6/5/2019	4/23/2015	60	4/22/2020	4/23/2015	
4396700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Beardstown For Engineering Services; II Proj. K06-4396 17-Sbhp-99 Greater Beardstown Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	22,979.1	-	-	-	-	-	-	-	-	-	22,979.1	6/5/2019	4/23/2015	60	4/22/2020	4/23/2015	
4400700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Macomb Airport Auth For Engineering Svcs 3-17-Sbhp-120N/133N/139N/144II Proj. Mqb-4400 Macomb Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	135,670.0	-	-	-	-	-	302.1	1,459.2	-	1,761.3	110,011.5	6/5/2019	3/17/2014	114	9/19/2023	3/17/2014	
4400700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Macomb Airport Auth For Engineering Svcs 3-17-Sbhp-120N/133N/139N/144II Proj. Mqb-4400 Macomb Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	135,670.0	-	-	-	-	-	1,402,533.0	27,724.6	-	1,430,257.6	110,011.5	6/5/2019	3/17/2014	114	9/19/2023	3/17/2014	
4401700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Kankakee Valley Arpt Auth For Engineering Services 3-17-Sbhp-131/133 II Proj. Ikk-4401 Greater Kankakee Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	228,800.0	-	-	-	-	162.3	610.7	251.0	40.6	1,064.5	204,124.2	6/5/2019	11/21/2014	60	11/20/2019	11/21/2014	
4401700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Kankakee Valley Arpt Auth For Engineering Services 3-17-Sbhp-131/133 II Proj. Ikk-4401 Greater Kankakee Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	228,800.0	-	-	-	-	3,082.9	11,603.9	4,768.3	770.7	20,225.8	204,124.2	6/5/2019	11/21/2014	60	11/20/2019	11/21/2014	
4402600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Springfield Airportauthority For Engineering Services 3-17-0096-68 II Proj. Spi-4402 Abraham Lincoln Capital Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	477,634.0	-	-	-	-	-	5,941.1	-	-	5,941.1	477,634.0	6/5/2019	12/17/2015	60	12/16/2020	12/17/2015	
4403600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimb Springfield Airport Authority For Engineering Services 3-17-0096-068 II Proj. Spi-4403 Abraham Lincoln Capital Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	285,326.0	-	-	-	-	-	28,531.7	-	-	28,531.7	285,326.0	6/5/2019	10/26/2011	134	12/11/2022	10/26/2011	
4409700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Casey For Engineering Services 3-17-Sbhp-95/99/105/111 II Proj. 1H8-4409 Casey Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	100,881.9	-	-	-	-	-	632.2	-	382.5	1,014.7	100,881.9	6/5/2019	4/22/2010	160	8/15/2023	4/22/2010	
4409700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Casey For Engineering Services 3-17-Sbhp-95/99/105/111 II Proj. 1H8-4409 Casey Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	100,881.9	-	-	-	-	-	12,012.1	-	7,267.5	19,279.6	100,881.9	6/5/2019	4/22/2010	160	8/15/2023	4/22/2010	
4412600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse St Clair County For Engineering Services 3-17-0146-033 II Proj. Blv-4412 Midamerica St Louis Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	661,958.7	-	-	-	-	-	-	-	-	-	612,885.5	6/5/2019	4/28/2016	85	5/2/2023	4/28/2016	
4413700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Aurora For Engineering Services II Proj. Arr-4413 Aurora Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	19,991.0	-	-	-	-	-	-	-	-	-	19,991.0	6/5/2019	5/28/2014	60	5/27/2019	5/28/2014	
4416700	Exempt From II Grant Fund Recovery Act II301cs705Section3, Airports; Reimburse Village Of Bolingbrookengineering Services 17-Sbhp-120_1CS-4416 Bolinebrook Clow International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	135,497.2	-	-	-	-	60,364.5	12,872.3	15,091.1	15,091.1	103,418.9	135,497.2	6/5/2019	9/9/2015	60	9/8/2020	9/9/2015	
4416700	Exempt From II Grant Fund Recovery Act II301cs705Section3, Airports; Reimburse Village Of Bolingbrookengineering Services 17-Sbhp-120_1CS-4416 Bolinebrook Clow International Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	135,497.2	901.3	(13.2)	-	-	888.2	3,177.1	677.4	794.3	794.3	5,443.1	135,497.2	6/5/2019	9/9/2015	60	9/8/2020	9/9/2015
4417700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimbursing Centralia Mun Arptfor Engineering Services 17-Sbhp-111N/120N II Proj. Enl-4417 Centralia Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	43,139.1	-	-	-	-	-	-	4,502.8	-	4,502.8	43,139.1	6/5/2019	9/3/2015	60	9/2/2020	9/3/2015	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4420700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Alexander County Arptauthority For Engineering Svcs 3-17-Sbgp-111/120 II Proj. Cir-4420 Cairo Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	29,894.3	-	-	-	-	-	3,270.9	7,944.4	817.7	817.7	12,850.7	11,215.2	6/5/2019	8/5/2014	116	4/21/2024	8/5/2014
4421700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse City Of Aurora For Engineering Services 3-17-Sbgp-120/133 II Proj. Arr-4421 Aurora Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	109,441.9	-	-	-	-	-	-	542.9	-	-	542.9	109,441.9	6/5/2019	4/11/2014	60	4/10/2019	4/11/2014
4421700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse City Of Aurora For Engineering Services 3-17-Sbgp-120/133 II Proj. Arr-4421 Aurora Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	109,441.9	-	-	-	-	-	-	10,401.3	-	-	10,401.3	109,441.9	6/5/2019	4/11/2014	60	4/10/2019	4/11/2014
4425700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Joliet Regional Portdist For Eng Svcs II Proj. Lot-4425 17-Sbgp-120 Lewis University Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	252,308.3	-	-	-	-	-	-	-	-	-	-	252,308.3	6/5/2019	6/15/2016	60	6/14/2021	6/15/2016
4425700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Joliet Regional Portdist For Eng Svcs II Proj. Lot-4425 17-Sbgp-120 Lewis University Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	252,308.3	-	-	-	-	-	-	5,008.3	-	181,431.0	186,439.3	252,308.3	6/5/2019	6/15/2016	60	6/14/2021	6/15/2016
4425700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Joliet Regional Portdist For Eng Svcs II Proj. Lot-4425 17-Sbgp-120 Lewis University Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	252,308.3	1,525.1	-	-	-	-	1,525.1	263.6	-	1,261.6	1,525.1	252,308.3	6/5/2019	6/15/2016	60	6/14/2021	6/15/2016
4428100	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Bloomington Normal Airport Auth For Engineering Svcs 3-17-0006-64 II Prj-4428 Central Illinois Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	618,601.2	-	-	-	-	-	-	-	-	-	-	587,670.0	6/5/2019	1/12/2016	60	1/11/2021	1/12/2016
4429700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Salem Airport Auth. For Engineering Services 3-17-Sbgp-155D.144A/N II Proj# Slo-4429 Salem-Leckrone Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	126,938.5	-	-	-	-	-	-	1,822.5	-	-	1,822.5	45,837.0	6/5/2019	7/31/2017	77	12/26/2023	7/31/2017
4429700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Salem Airport Auth. For Engineering Services 3-17-Sbgp-155D.144A/N II Proj# Slo-4429 Salem-Leckrone Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	126,938.5	-	-	-	-	-	-	44,014.5	-	-	44,014.5	45,837.0	6/5/2019	7/31/2017	77	12/26/2023	7/31/2017
4431700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse City Of Dekalb For Engineering Svcs Ddb-4431 3-17-Sbgp-111/120/133 Dekalb Taylor Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	147,304.3	-	-	-	-	-	-	-	46.0	-	46.0	125,660.5	6/5/2019	4/11/2014	100	8/14/2022	4/11/2014
4431700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse City Of Dekalb For Engineering Svcs Ddb-4431 3-17-Sbgp-111/120/133 Dekalb Taylor Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	147,304.3	-	-	-	-	-	-	-	874.1	-	874.1	125,660.5	6/5/2019	4/11/2014	100	8/14/2022	4/11/2014
4432700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse City Of Fairfield Engineering Services 17-Sbgp-105/111/120 II Proj. Fwc-4432 Fairfield Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	58,185.4	-	-	-	-	-	-	1,399,093.0	-	-	1,399,093.0	58,185.4	6/5/2019	9/3/2015	60	9/2/2020	9/3/2015
4432700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse City Of Fairfield Engineering Services 17-Sbgp-105/111/120 II Proj. Fwc-4432 Fairfield Municipal Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	58,185.4	-	(431.5)	-	-	-	(431.5)	88.5	-	-	88.5	58,185.4	6/5/2019	9/3/2015	60	9/2/2020	9/3/2015
4436700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Litchfield Airport Authority For Engineering Services 3-17-Sbgp-139N/144N II Proj#3L4-4436 Litchfield Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	54,352.0	-	-	-	-	-	18,995.2	4,748.8	8,979.2	4,748.8	37,472.0	27,974.4	6/5/2019	12/6/2018	66	6/24/2024	12/6/2018
4438700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Logan County Board For Engineering Services 3-17-Sbgp-111N II. Proj# Aaa-4438 Logan County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	36,867.4	-	-	-	-	-	-	3,625.7	-	-	3,625.7	36,867.4	6/5/2019	10/25/2016	60	10/24/2021	10/25/2016
4441700	Exempt From II Gfra II30ilcs705Section 3 Airports Use Retainer Date To Reimburse City Of Monmouth For Eng Services 3-17-Sbgp-133N II Proj.C66-4441 Monmouth Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	35,000.0	-	-	-	-	-	-	-	-	-	-	22,173.5	6/5/2019	6/14/2013	116	2/28/2023	6/14/2013
4441700	Exempt From II Gfra II30ilcs705Section 3 Airports Use Retainer Date To Reimburse City Of Monmouth For Eng Services 3-17-Sbgp-133N II Proj.C66-4441 Monmouth Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	35,000.0	-	-	-	-	-	-	-	-	-	-	22,173.5	6/5/2019	6/14/2013	116	2/28/2023	6/14/2013
4442700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse City Of Morris For Engineering Services 3-17-Sbgp-120 II Proj. C09-4442 Morris Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	46,806.4	-	-	-	-	-	-	-	888.2	888.2	39,766.9	6/5/2019	1/7/2013	122	3/26/2023	1/7/2013	
4442700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse City Of Morris For Engineering Services 3-17-Sbgp-120 II Proj. C09-4442 Morris Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	46,806.4	-	-	-	-	-	-	-	16,876.5	16,876.5	39,766.9	6/5/2019	1/7/2013	122	3/26/2023	1/7/2013	
4446700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse City Of Pekin For Engineering Services C15-4446 17-Sbgp-120 & 133 Pekin Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	101,664.0	-	-	-	-	-	-	9,369.6	-	-	9,369.6	101,664.0	6/5/2019	3/10/2016	60	3/9/2021	3/10/2016
4446700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse City Of Pekin For Engineering Services C15-4446 17-Sbgp-120 & 133 Pekin Municipal Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	101,664.0	-	(72.7)	-	-	-	(72.7)	517.4	-	-	517.4	101,664.0	6/5/2019	3/10/2016	60	3/9/2021	3/10/2016
4449600	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse County Of Shelby For Engineering Svcs ZHO-4449 17-Sbgp-111/120/133 Shelby County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	273,609.8	-	-	-	-	-	-	4,987.4	-	-	4,987.4	273,609.8	6/5/2019	4/11/2014	60	4/10/2019	4/11/2014
4450700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Bloomington-Normal Airport For Engineering Svcs 3-17-0006-066 II Prj. Bmi-4450 Central Illinois Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	156,249.2	-	-	-	-	-	19,198.0	4,799.5	4,799.5	4,799.5	33,596.5	156,249.2	6/5/2019	12/14/2012	105	9/19/2021	12/14/2012
4452600	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Chicago Executive Airport For Wildlife Hazard Assessment II Proj. Pwk-4452 Chicago Executive Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	17,493.4	-	-	-	-	-	-	-	-	-	-	17,493.4	6/5/2019	7/24/2014	60	7/23/2019	7/24/2014
4452600	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Chicago Executive Airport For Wildlife Hazard Assessment II Proj. Pwk-4452 Chicago Executive Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	17,493.4	-	-	-	-	-	-	-	-	-	-	17,493.4	6/5/2019	7/24/2014	60	7/23/2019	7/24/2014
4457700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Chicago Executive Board Of Directors For Eng Svcs 3-17-Sbgp-128 II Proj. Pwk-4457 Chicago Executive Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	176,136.9	-	-	-	-	-	-	-	-	709.3	709.3	174,839.6	6/5/2019	7/20/2011	123	10/19/2021	7/20/2011
4457700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Chicago Executive Board Of Directors For Eng Svcs 3-17-Sbgp-128 II Proj. Pwk-4457 Chicago Executive Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	176,136.9	-	-	-	-	-	-	-	16,401.2	16,401.2	174,839.6	6/5/2019	7/20/2011	123	10/19/2021	7/20/2011	
4457700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Chicago Executive Board Of Directors For Eng Svcs 3-17-Sbgp-128 II Proj. Pwk-4457 Chicago Executive Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	176,136.9	-	-	-	-	-	-	-	165.8	165.8	174,839.6	6/5/2019	7/20/2011	123	10/19/2021	7/20/2011	
4458400	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse The City Of Chicagofor Noise Mitigation At Ebinger Elementary School II Proj. Ord-4458 Chicago O'Hare Int'l Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	6,000,000.0	-	-	-	-	-	-	-	-	-	-	5,075,418.1	6/5/2019	11/16/2015	60	11/15/2020	11/16/2015
4459600	Exempt From II Grant Fund Recovery Act II30ilcs705Section3,Airports;Reimbursing Greater Rockford Airport Authority To Acquire Snow Removal Equip. II Proj. Rfd-4459 17-0088-73 Chie/Rkford Intl Air	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	383,604.0	-	-	-	-	-	-	-	-	-	-	383,604.0	6/5/2019	4/23/2015	60	4/22/2020	4/23/2015
4462500	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimbursing The City Of Chicagofor Engineering Services II Proj. Ord-4462 17-0022-145 Chicago O'hare International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,000,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/23/2015	60	4/22/2020	4/23/2015
4464600	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3,Airports;Reimburse Southern II Airport Authority For Engineering Services II Proj. Mdh-4464 Southern Illinois Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	21,351.0	-	-	-	-	-	-	-	-	-	-	21,351.0	6/5/2019	12/17/2015	60	12/16/2020	12/17/2015

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4465500	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Chicago For Engineering Svcs II Proj. Mdw-4465 17-0025-84Chicago Midway Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	3,410,402.0	-	-	-	-	-	-	-	-	-	-	2,557,802.0	6/5/2019	4/7/2016	60	4/6/2021	4/7/2016
4466500	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Chicago Midway Intl Airport For Engineering Svcs 3-17-0025-88 II Proj. Mdw-4466 Chicago Midway Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	6,167,056.0	-	-	-	-	-	-	-	-	-	-	3,789,481.0	6/5/2019	3/4/2016	60	3/3/2021	3/4/2016
4467500	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Chicago Midway Intl Airport For Engineering Svcs 3-17-0025-87 II Proj. Mdw-4467 Chicago Midway Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	4,315,216.0	-	-	-	-	-	-	-	-	-	-	3,236,412.0	6/5/2019	3/4/2016	60	3/3/2021	3/4/2016
4469500	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Chicago For Engineering Svcs II Proj. Ord-4469 3-17-0022-149 Chicago O'Hare International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,666,667.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/14/2016	60	4/13/2021	4/14/2016
4470600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Jacksonville Airport Authority For Engineering Svcs 3-17-Sbpg-111/120 II Proj. Jsa-4470 Jacksonville Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	185,559.9	-	-	-	-	-	-	2,920.3	18,555.7	21,476.0	185,559.9	6/5/2019	10/14/2015	89	3/18/2023	10/14/2015	
4474600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Chicago For Engineering Svcs II Proj. Ord-4474 3-17-0022-151 Chicago O'Hare International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	8,433,719.0	-	-	-	-	-	-	-	1,390.3	1,390.3	4,356,660.3	6/5/2019	5/4/2016	60	5/3/2021	5/4/2016	
4475500	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Chicago For Engineering Svcs II Proj. Ord-4475 3-17-0022-148 Chicago O'Hare International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	3,782,511.0	-	-	-	-	-	-	-	-	-	2,836,883.0	6/5/2019	4/14/2016	60	4/13/2021	4/14/2016	
4478600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Chicago/Rockford Intl Airport For Engineering Svcs 3-17-0088-74 II Proj. Rfd-4478 Chicago/Rockford Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	8,878,812.0	-	-	-	-	-	-	-	-	-	6,594,396.0	6/5/2019	1/27/2011	122	3/3/2021	1/27/2011	
4479600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Williamson County Airpt Auth For Engineering Svcs II Proj. Mwa-44793-17-0065-032 Williamson County Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	5,792,577.0	-	-	-	-	-	-	-	-	-	4,392,449.3	6/5/2019	12/14/2010	126	6/29/2021	12/14/2010	
4480700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimb Williamson Co Arpt Auth For Engineering Svcs 3-17-0065-033 II Proj. Mwa-4480 Williamson Co Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	268,904.3	-	-	-	-	-	9,986.0	263,563.0	2,496.5	2,496.5	278,541.9	6/5/2019	12/14/2010	120	12/13/2020	12/14/2010	
4480700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimb Williamson Co Arpt Auth For Engineering Svcs 3-17-0065-033 II Proj. Mwa-4480 Williamson Co Regional Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	268,904.3	-	(821.4)	-	-	(821.4)	256.1	672.2	64.0	23,377.0	24,369.3	268,904.3	6/5/2019	12/14/2010	120	12/13/2020	12/14/2010
4481700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse St. Louis Regional Airport For Engineering Services 3-17-Sbpg-133A II Proj. Aln-4481 St. Louis Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	250.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/15/2018	76	6/16/2024	2/15/2018	
4481700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse St. Louis Regional Airport For Engineering Services 3-17-Sbpg-133A II Proj. Aln-4481 St. Louis Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	250.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/15/2018	76	6/16/2024	2/15/2018	
4485700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Metropolitan Airport Authority Of Peoria For Eng Svcs 3-17-0080-60 II Proj. Pia-4485 Peoria International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	526,850.2	-	-	-	-	-	-	-	-	-	412,032.6	6/5/2019	12/2/2013	84	12/16/2020	12/2/2013	
4485700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Metropolitan Airport Authority Of Peoria For Eng Svcs 3-17-0080-60 II Proj. Pia-4485 Peoria International Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	526,850.2	-	-	-	-	-	-	-	-	-	412,032.6	6/5/2019	12/2/2013	84	12/16/2020	12/2/2013	
4490600	Exempt From II Grant Fund Recovery Act II301cs7 Section 3, Airports; Reimburse Chicago Executive Airport For Engineering Services 3-17-Sbpg-132 II Proj. Pwk-4490 Chicago Executive Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	298,092.0	-	-	-	-	-	-	-	13,906.4	-	13,906.4	264,220.9	6/5/2019	9/20/2016	60	9/19/2021	9/20/2016
4490600	Exempt From II Grant Fund Recovery Act II301cs7 Section 3, Airports; Reimburse Chicago Executive Airport For Engineering Services 3-17-Sbpg-132 II Proj. Pwk-4490 Chicago Executive Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	298,092.0	-	-	-	-	-	-	-	250,314.5	-	250,314.5	264,220.9	6/5/2019	9/20/2016	60	9/19/2021	9/20/2016
4491600	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Pinckneyville For Engineering Svcs 3-17-Sbpg-99/105/111 II Proj. Ply-4491 Pinckneyville-Duquoin Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	853,738.5	-	-	-	-	-	-	-	-	-	764,541.3	6/5/2019	10/14/2015	60	10/13/2020	10/14/2015	
4492700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Rochelle For Engineering Services Rpj-4492 3-17-Sbpg-111 II Proj. Rpj-4492 Rochelle Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	104,099.0	-	-	-	-	-	-	-	-	-	92,620.7	6/5/2019	3/5/2015	68	11/15/2020	3/5/2015	
4492700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Rochelle For Engineering Services Rpj-4492 3-17-Sbpg-111 II Proj. Rpj-4492 Rochelle Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	104,099.0	-	-	-	-	-	-	-	-	-	92,620.7	6/5/2019	3/5/2015	68	11/15/2020	3/5/2015	
4493700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse St Clair County For Engineering Svcs 3-17-Sbpg-111/3-17-0146-032 II Proj. Bhw-4493 Midamerica St Louis Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	298,048.7	-	-	-	-	-	-	24,746.4	-	24,746.4	298,048.7	6/5/2019	10/28/2015	60	10/27/2020	10/28/2015	
4493700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse St Clair County For Engineering Svcs 3-17-Sbpg-111/3-17-0146-032 II Proj. Bhw-4493 Midamerica St Louis Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	298,048.7	-	(37.9)	-	-	(37.9)	-	1,509.5	-	1,509.5	298,048.7	6/5/2019	10/28/2015	60	10/27/2020	10/28/2015	
4497700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Decatur Park Dist For Engineering Services 3-17-Sbpg-133 II Proj. Dec-4497 Decatur Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	109,929.0	-	-	-	-	-	581.0	145.2	60.7	145.2	932.2	97,417.9	6/5/2019	10/5/2011	137	3/18/2023	10/5/2011
4497700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Decatur Park Dist For Engineering Services 3-17-Sbpg-133 II Proj. Dec-4497 Decatur Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	109,929.0	-	-	-	-	-	22,657.5	5,664.4	2,367.7	5,664.4	36,354.0	97,417.9	6/5/2019	10/5/2011	137	3/18/2023	10/5/2011
4499700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse City Of Casey For Engineering Services 3-17-Sbpg-111N II Proj. 1H8-4499 Casey Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	33,265.6	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/7/2016	92	8/11/2024	12/7/2016
4503700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Univ Of Ill Willard Airport For Engineering Svcs II Proj. Cmi-4503 3-17-0016-31 University Of Illinois-Willard Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	506,149.7	-	-	-	-	-	-	-	-	-	452,911.0	6/5/2019	6/16/2015	64	10/13/2020	6/16/2015	
4503700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Univ Of Ill Willard Airport For Engineering Svcs II Proj. Cmi-4503 3-17-0016-31 University Of Illinois-Willard Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	506,149.7	-	-	-	-	-	-	-	-	-	452,911.0	6/5/2019	6/16/2015	64	10/13/2020	6/16/2015	
4504300	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Pbt: 176-025 Planning-Statewide Pavement Management lsp-4504 3-17-Sbpg-95 Illinois System Plan	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	961,280.0	-	-	-	-	-	6,689.5	10,414.7	3,393.1	1,579,919.0	1,600,416.4	698,613.1	6/5/2019	6/22/2016	119	5/30/2026	6/22/2016
4504300	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Pbt: 176-025 Planning-Statewide Pavement Management lsp-4504 3-17-Sbpg-95 Illinois System Plan	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	961,280.0	-	-	-	-	-	60,205.8	101,112.8	30,538.3	56,025.8	247,882.7	698,613.1	6/5/2019	6/22/2016	119	5/30/2026	6/22/2016
4504300	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Pbt: 176-025 Planning-Statewide Pavement Management lsp-4504 3-17-Sbpg-95 Illinois System Plan	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	961,280.0	-	-	-	-	-	-	820.1	-	820.1	698,613.1	6/5/2019	6/22/2016	119	5/30/2026	6/22/2016	
4505700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Bi-State Authority For Engineering Services 3-17-Sbpg-133/134 II Proj. Cps-4505 St Louis Downtown Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	208,963.1	-	-	-	-	-	-	-	189.1	1,044.8	1,233.9	208,963.1	6/5/2019	2/18/2015	99	5/2/2023	2/18/2015
4505700	Exempt From II Grant Fund Recovery Act II301cs705Section 3, Airports; Reimburse Bi-State Authority For Engineering Services 3-17-Sbpg-133/134 II Proj. Cps-4505 St Louis Downtown Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	208,963.1	-	-	-	-	-	-	-	3,592.0	19,851.5	23,443.5	208,963.1	6/5/2019	2/18/2015	99	5/2/2023	2/18/2015

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4507700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Chicago Executive Board Of Directors For Eng Svcs N/A II Proj. Pwk-4507 Chicago Executive Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	350,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2016	60	3/3/2021	3/4/2016
4507700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Chicago Executive Board Of Directors For Eng Svcs N/A II Proj. Pwk-4507 Chicago Executive Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	350,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/4/2016	60	3/3/2021	3/4/2016
4513500	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Chicago Midway Intl Airport For Engineering Svcs 3-17-0025-85 II Proj. Mdw-4513 Chicago Midway Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	280,000.0	-	-	-	-	-	-	-	-	-	-	210,000.0	6/5/2019	3/4/2016	60	3/3/2021	3/4/2016
4514700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimb Crawford County Airportfor Engineering Services 3-17-Sbpg-133 II Proj. Rsv-4514 Crawford County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	129,469.2	-	-	-	-	-	-	642.2	-	-	642.2	129,469.2	6/5/2019	10/14/2015	60	10/13/2020	10/14/2015
4514700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimb Crawford County Airportfor Engineering Services 3-17-Sbpg-133 II Proj. Rsv-4514 Crawford County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	129,469.2	-	-	-	-	-	-	12,304.7	-	-	12,304.7	129,469.2	6/5/2019	10/14/2015	60	10/13/2020	10/14/2015
4515700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse City Of Rochelle For Engineering Services 3-17-Sbpg-111/120/133 II Proj. Rpi-4515 Rochelle Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	125,550.0	-	-	-	-	-	402.3	1,697.0	100.6	100.6	2,300.4	98,211.9	6/5/2019	10/14/2015	93	7/25/2023	10/14/2015
4515700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse City Of Rochelle For Engineering Services 3-17-Sbpg-111/120/133 II Proj. Rpi-4515 Rochelle Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	125,550.0	-	-	-	-	-	7,642.9	483,621.0	1,910.7	1,910.7	495,085.3	98,211.9	6/5/2019	10/14/2015	93	7/25/2023	10/14/2015
4517700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Southern II Airport Auth For Engineering Svcs 3-17-Sbpg-122/120/133 II Proj. Mdh-4517 Southern Illinois Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	49,344.5	-	-	-	-	-	-	-	-	-	-	49,344.5	6/5/2019	12/17/2015	60	12/16/2020	12/17/2015
4520700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Joliet Reg Port Dist For Engineering Svcs Lot-4520 17-Sbpg-130/133 Lewis University Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	449,150.5	-	-	-	-	-	-	4,176.2	-	641.3	4,817.4	355,080.8	6/5/2019	4/24/2013	120	4/23/2023	4/24/2013
4520700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Joliet Reg Port Dist For Engineering Svcs Lot-4520 17-Sbpg-130/133 Lewis University Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	449,150.5	-	-	-	-	-	-	219.8	-	33.8	253.6	355,080.8	6/5/2019	4/24/2013	120	4/23/2023	4/24/2013
4521700	Exempt From II Grant Fund Recovery Act II300ics7 Section 3, Airports; Reimburse City Of Beardstown For Engineering Svcs 3-17-Sbpg-76/88/94 II Proj. K06-4140 Greater Beardstown Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	341,000.9	-	-	-	-	-	-	863.6	-	-	863.6	297,506.1	6/5/2019	10/14/2015	60	10/13/2020	10/14/2015
4521700	Exempt From II Grant Fund Recovery Act II300ics7 Section 3, Airports; Reimburse City Of Beardstown For Engineering Svcs 3-17-Sbpg-76/88/94 II Proj. K06-4140 Greater Beardstown Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	341,000.9	-	-	-	-	-	-	45.5	-	-	45.5	297,506.1	6/5/2019	10/14/2015	60	10/13/2020	10/14/2015
4522700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse City Of Aurora For Engineering Services 3-17-Sbpg-139 II Proj. Arr-4522 Aurora Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	67,800.0	-	-	-	-	-	34.1	122.8	636.9	36.4	830.2	59,177.8	6/5/2019	1/12/2017	78	7/25/2023	1/12/2017
4522700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse City Of Aurora For Engineering Services 3-17-Sbpg-139 II Proj. Arr-4522 Aurora Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	67,800.0	-	-	-	-	-	647.9	2,333.8	12,100.2	691.2	15,773.0	59,177.8	6/5/2019	1/12/2017	78	7/25/2023	1/12/2017
4524600	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Harrisburh-Raleigh Airport Auth For Engineering Svcs 3-17-Sbpg-133 II Proj. Hsb-4524 Harrisburg-Raleigh Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	48,611.7	-	-	-	-	-	-	-	4,618.1	-	4,618.1	48,611.7	6/5/2019	10/28/2015	60	10/27/2020	10/28/2015
4524600	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Harrisburh-Raleigh Airport Auth For Engineering Svcs 3-17-Sbpg-133 II Proj. Hsb-4524 Harrisburg-Raleigh Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	48,611.7	-	-	-	(0.4)	(0.4)	-	-	243.1	-	243.1	48,611.7	6/5/2019	10/28/2015	60	10/27/2020	10/28/2015
4525700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Effingham Co Memorialarpt For Engineering Svcs 1H2-4525 3-17-Sbpg-120 Effingham County Memorial Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	164,291.0	-	-	-	-	-	-	-	-	-	-	141,665.7	6/5/2019	10/14/2015	82	8/6/2022	10/14/2015
4525700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Effingham Co Memorialarpt For Engineering Svcs 1H2-4525 3-17-Sbpg-120 Effingham County Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	164,291.0	-	-	-	-	-	-	-	-	-	-	141,665.7	6/5/2019	10/14/2015	82	8/6/2022	10/14/2015
4526700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Arpt Auth Of Flora For Engineering Svcs Foa-4526 17-Sbpg-99/105 Flora Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	33,905.5	-	-	-	-	-	-	-	-	-	-	33,905.5	6/5/2019	1/12/2015	60	1/11/2020	1/12/2015
4527700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Litchfield Airport Authority For Engineering Svcs 3-17-Sbpg-133/139 II Proj. 3LJ-4527 Litchfield Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	163,308.0	-	-	-	-	-	-	-	-	-	-	138,332.0	6/5/2019	5/29/2014	108	5/2/2023	5/29/2014
4527700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Litchfield Airport Authority For Engineering Svcs 3-17-Sbpg-133/139 II Proj. 3LJ-4527 Litchfield Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	163,308.0	-	-	-	-	-	-	-	-	-	-	138,332.0	6/5/2019	5/29/2014	108	5/2/2023	5/29/2014
4530600	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Metropolitan Arpt Auth For Engineering Services 3-17-0068-82 II Proj. Mli-4530 Quad City International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	969,745.8	-	-	-	-	-	-	35,902.6	1,074.4	36,977.0	809,547.2	6/5/2019	12/14/2015	60	12/13/2020	12/14/2015	
4531700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Metropolitan Airport Authority Of Rock Island County For Eng Svcs 3-17-0068-83 Quad City Int Airport Mli-4531	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	240,250.9	-	-	-	-	-	-	22,823.6	-	22,823.6	240,250.9	6/5/2019	10/20/2016	60	10/19/2021	10/20/2016	
4531700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Metropolitan Airport Authority Of Rock Island County For Eng Svcs 3-17-0068-83 Quad City Int Airport Mli-4531	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	240,250.9	-	-	(506.3)	-	(506.3)	-	-	1,201.3	-	1,201.3	240,250.9	6/5/2019	10/20/2016	60	10/19/2021	10/20/2016
4534700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse City Of Metropolis For Engineering Services 3-17-Sbpg-120/133 II Proj. M30-4534 Metropolis Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	37,359.6	-	-	-	-	-	106.5	121.4	26.6	26.6	281.1	37,359.6	6/5/2019	9/12/2016	82	7/19/2023	9/12/2016
4534700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse City Of Metropolis For Engineering Services 3-17-Sbpg-120/133 II Proj. M30-4534 Metropolis Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	37,359.6	-	-	-	-	-	2,023.2	2,306.5	505.8	505.8	5,341.3	37,359.6	6/5/2019	9/12/2016	82	7/19/2023	9/12/2016
4538700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Bloomington Normal Airport For Engineering Services 3-17-0006-067 II Proj. Bmi-4538 Central Illinois Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	771,638.0	-	-	-	-	-	-	77,163.1	-	77,163.1	771,638.0	6/5/2019	12/14/2012	118	10/24/2022	12/14/2012	
4540600	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Gr Rockford Arpt Auth For Engineering Svcs II Proj. Rfd-4540 3-17-0088-77 Chicago/Rockford Intl Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	5,952,519.5	-	-	-	-	-	956,386.5	239,996.6	56,529.4	239,996.6	1,491,109.1	5,952,519.5	6/5/2019	1/27/2011	117	10/13/2020	1/27/2011
4541700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Gr Rockford Arpt Authority For Engineering Svcs 3-17-0088-78 II Proj. Rfd-4541 Chicago/Rockford Intl Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	303,932.8	-	-	-	-	-	48,274.0	866.2	12,068.5	30,738.7	91,947.4	303,853.7	6/5/2019	10/14/2015	60	10/13/2020	10/14/2015
4541700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Gr Rockford Arpt Authority For Engineering Svcs 3-17-0088-78 II Proj. Rfd-4541 Chicago/Rockford Intl Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	303,932.8	2,627.5	-	-	-	2,627.5	2,540.7	45.6	635.2	1,510.7	4,732.2	303,853.7	6/5/2019	10/14/2015	60	10/13/2020	10/14/2015
4542700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Greater Peoria Arpt For Engineering Svcs 3-17-0080-063 II Proj. Pia-4542 Peoria International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	519,689.5	-	-	-	-	-	-	35,557.8	-	14,108.0	49,665.8	291,948.2	6/5/2019	12/2/2013	82	10/13/2020	12/2/2013
4542700	Exempt From II Grant Fund Recovery Act II300ics705Section 3, Airports; Reimburse Greater Peoria Arpt For Engineering Svcs 3-17-0080-063 II Proj. Pia-4542 Peoria International Airport	Bond	8D	5544946049000012	Statewide - Grants and Awards for Air Navigation	519,689.5	-	-	-	-	-	-	1,871.5	-	1,020.4	2,891.9	291,948.2	6/5/2019	12/2/2013	82	10/13/2020	12/2/2013

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4547300	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Pb: 178-020 Start Up Agrmnt Ph1 Update Current 2012 State Aviation Specs, Bureauof Eng. Isp-4547 3-17-0000-007	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	777,754.1	-	-	-	-	-	-	-	-	-	-	696,478.7	6/5/2019	4/18/2016	120	4/17/2026	4/18/2016
4547300	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Pb: 178-020 Start Up Agrmnt Ph1 Update Current 2012 State Aviation Specs, Bureauof Eng. Isp-4547 3-17-0000-007	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	777,754.1	-	-	-	-	-	42,828.1	10,707.0	10,707.0	10,707.0	74,949.3	696,478.7	6/5/2019	4/18/2016	120	4/17/2026	4/18/2016
4547300	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Pb: 178-020 Start Up Agrmnt Ph1 Update Current 2012 State Aviation Specs, Bureauof Eng. Isp-4547 3-17-0000-007	Bond	BD	5544946049000012	Statewide - Grants and Awards for Air Navigation	777,754.1	-	-	-	-	-	4,758.7	1,189.7	1,189.7	1,189.7	8,327.7	696,478.7	6/5/2019	4/18/2016	120	4/17/2026	4/18/2016
4548600	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse City Of Chicago For Engineering Svcs II Proj. Mdw-4548 3-17-0025-086 Chicago Midway Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	16,056,464.0	-	-	-	-	-	-	-	-	-	-	12,845,171.0	6/5/2019	5/4/2016	60	5/3/2021	5/4/2016
4552700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Chicago Executive Airport For Engineering Svcs 3-17-Sbpg-148D,133N 139N II Proj#Pwk-4552 Chicago Executive Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	317,015.7	-	-	-	-	-	-	2,717.2	2,477.0	-	5,194.2	248,116.5	6/5/2019	7/20/2016	87	10/30/2023	7/20/2016
4552700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Chicago Executive Airport For Engineering Svcs 3-17-Sbpg-148D,133N 139N II Proj#Pwk-4552 Chicago Executive Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	317,015.7	-	-	-	-	-	-	1,191,594.0	47,063.8	-	1,238,657.8	248,116.5	6/5/2019	7/20/2016	87	10/30/2023	7/20/2016
4554700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Coles County Airport Authority For Engineering Svcs 3-17-Sbpg-120/133 II Proj. Mto-4554 Coles County Memorial Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	180,075.0	-	-	-	-	-	227.7	68.4	56.9	56.9	410.0	158,182.7	6/5/2019	6/19/2012	129	3/28/2023	6/19/2012
4554700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Coles County Airport Authority For Engineering Svcs 3-17-Sbpg-120/133 II Proj. Mto-4554 Coles County Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	180,075.0	-	-	-	-	-	4,326.4	1,299.7	1,081.6	1,081.6	7,789.2	158,182.7	6/5/2019	6/19/2012	129	3/28/2023	6/19/2012
4555700	Exempt From II Grant Fund Recovery Act II300ics7 Section 3.Airports;Reimburse Decatur Park Districtfor Engineering Services 3-17-Sbpg-139/143 II Proj. Dec-4555 Decatur Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	140,892.1	-	-	-	-	-	-	-	-	98.0	98.0	82,400.8	6/5/2019	6/3/2016	76	10/24/2022	6/3/2016
4555700	Exempt From II Grant Fund Recovery Act II300ics7 Section 3.Airports;Reimburse Decatur Park Districtfor Engineering Services 3-17-Sbpg-139/143 II Proj. Dec-4555 Decatur Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	140,892.1	-	-	-	-	-	-	-	3,820.2	-	3,820.2	82,400.8	6/5/2019	6/3/2016	76	10/24/2022	6/3/2016
4557700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Dupage Airport Authority For Engineering Services 3-17-Sbpg-139 II Proj. Dpa-4557 Dupage Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	40,018.2	-	-	-	-	-	-	-	-	-	-	17,579.3	6/5/2019	6/3/2016	84	6/13/2023	6/3/2016
4557700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Dupage Airport Authority For Engineering Services 3-17-Sbpg-139 II Proj. Dpa-4557 Dupage Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	40,018.2	-	-	-	-	-	-	-	-	-	-	17,579.3	6/5/2019	6/3/2016	84	6/13/2023	6/3/2016
4559700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Effingham County Intlcommission For Engineering Services 3-17-Sbpg-133/139 II Proj# 1H2-4559 Effingham Co Memorial Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	167,114.4	-	-	-	-	-	803.9	1,723.6	848.9	844.1	4,220.5	142,096.6	6/5/2019	11/6/2013	111	2/20/2023	11/6/2013
4559700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Effingham County Intlcommission For Engineering Services 3-17-Sbpg-133/139 II Proj# 1H2-4559 Effingham Co Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	167,114.4	-	-	-	-	-	15,273.5	32,749.0	15,984.7	16,038.4	80,045.6	142,096.6	6/5/2019	11/6/2013	111	2/20/2023	11/6/2013
4560600	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Kankakee Valley Arpt Auth For Engineering Svcs 3-17-Sbpg-133/139/142 II Proj. Ikk-4560 Greater Kankakee Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	86,050.0	-	-	-	-	-	356.8	754.8	951.8	58.4	2,121.9	68,108.0	6/5/2019	10/13/2014	96	10/24/2022	10/13/2014
4560600	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Kankakee Valley Arpt Auth For Engineering Svcs 3-17-Sbpg-133/139/142 II Proj. Ikk-4560 Greater Kankakee Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	86,050.0	-	-	-	-	-	6,779.0	14,341.1	18,084.7	1,110.0	40,314.8	68,108.0	6/5/2019	10/13/2014	96	10/24/2022	10/13/2014
4561700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Greenville Airport Auth For Engineering Svcs 3-17-Sbpg-120/133/139 II Proj. Gre-4561 Greenville Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	70,616.7	-	-	-	-	-	-	-	-	353.1	353.1	70,616.7	6/5/2019	6/7/2016	81	3/28/2023	6/7/2016
4561700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Greenville Airport Auth For Engineering Svcs 3-17-Sbpg-120/133/139 II Proj. Gre-4561 Greenville Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	70,616.7	-	-	-	-	-	-	-	-	6,708.6	6,708.6	70,616.7	6/5/2019	6/7/2016	81	3/28/2023	6/7/2016
4562700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Harrisburg-Raleigh Arpt Auth For Engineering Svcs 3-17-Sbpg-120/133 II Proj. Hsb-4562 Harrisburg-Raleigh Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	65,840.0	-	-	-	-	-	-	-	-	-	-	57,552.4	6/5/2019	6/7/2016	81	3/28/2023	6/7/2016
4562700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Harrisburg-Raleigh Arpt Auth For Engineering Svcs 3-17-Sbpg-120/133 II Proj. Hsb-4562 Harrisburg-Raleigh Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	65,840.0	-	-	-	-	-	-	-	-	-	-	57,552.4	6/5/2019	6/7/2016	81	3/28/2023	6/7/2016
4564700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Dupage Airport Authority For Engineering Services 3-17-Sbpg-129D II Proj. Dpa-4564 Dupage Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	147,681.4	-	-	-	-	-	-	-	-	513.1	513.1	10,261.4	6/5/2019	1/13/2016	100	5/19/2024	1/13/2016
4564700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Dupage Airport Authority For Engineering Services 3-17-Sbpg-129D II Proj. Dpa-4564 Dupage Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	147,681.4	-	-	-	-	-	-	-	-	9,748.4	9,748.4	10,261.4	6/5/2019	1/13/2016	100	5/19/2024	1/13/2016
4566700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Bi-State Authority For Engineering Services 3-17-Sbpg-120/133/139 II Proj. Lww-4566 Lawrenceville-Vincennes Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	86,188.0	-	-	-	-	-	-	-	-	-	-	52,941.7	6/5/2019	10/8/2013	113	3/18/2023	10/8/2013
4566700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Bi-State Authority For Engineering Services 3-17-Sbpg-120/133/139 II Proj. Lww-4566 Lawrenceville-Vincennes Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	86,188.0	-	-	-	-	-	-	-	-	-	-	52,941.7	6/5/2019	10/8/2013	113	3/18/2023	10/8/2013
4567700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Joliet Regional Port District For Engineering Services 3-17-Sbpg-152D, 139N,144N IIproj#Lot-4567 Lewis University Arport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	352,515.0	-	-	-	-	-	503.5	2,001.4	1,727.1	348.4	4,580.4	213,651.4	6/5/2019	4/24/2013	128	12/18/2023	4/24/2013
4567700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Joliet Regional Port District For Engineering Services 3-17-Sbpg-152D, 139N,144N IIproj#Lot-4567 Lewis University Arport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	352,515.0	-	-	-	-	-	9,566.2	694,882.0	32,815.0	2,040.8	739,304.1	213,651.4	6/5/2019	4/24/2013	128	12/18/2023	4/24/2013
4570700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse County Of Marshall Airport For Engineering Services 3-17-Sbpg-111/139II Proj. C75-4570 Marshall County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	135,020.0	-	-	-	-	-	-	-	-	-	-	109,592.2	6/5/2019	6/17/2016	81	3/18/2023	6/17/2016
4570700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse County Of Marshall Airport For Engineering Services 3-17-Sbpg-111/139II Proj. C75-4570 Marshall County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	135,020.0	-	-	-	-	-	-	-	-	-	-	109,592.2	6/5/2019	6/17/2016	81	3/18/2023	6/17/2016
4571700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse County Of Marshall Airport For Engineering Services 3-17-Sbpg-139 II Proj. C75-4571 Marshall County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	44,809.0	-	-	-	-	-	-	-	375.8	-	375.8	38,299.7	6/5/2019	6/17/2016	84	6/5/2023	6/17/2016
4571700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse County Of Marshall Airport For Engineering Services 3-17-Sbpg-139 II Proj. C75-4571 Marshall County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	44,809.0	-	-	-	-	-	-	-	7,140.4	-	7,140.4	38,299.7	6/5/2019	6/17/2016	84	6/5/2023	6/17/2016

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4576700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse City Of Mt. Sterling For Engineering Services 3-17-Sbpg-120N.133N,139N,144N II Proj#163-4576 Mt. Sterling Municipal Arpt	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	154,711.0	-	-	-	-	-	1,566.4	183.8	874.5	391.6	3,016.3	98,720.0	6/5/2019	3/21/2011	120	3/20/2021	3/21/2011
4576700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse City Of Mt. Sterling For Engineering Services 3-17-Sbpg-120N.133N,139N,144N II Proj#163-4576 Mt. Sterling Municipal Arpt	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	154,711.0	-	-	-	-	-	29,761.5	581,773.0	16,616.0	4,578.7	632,729.2	98,720.0	6/5/2019	3/21/2011	120	3/20/2021	3/21/2011
4577700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Olney-Noble Airport Authority For Engineering Svcs. 3-17-Sbpg-133/139 II Proj. Oly-4577 Olney-Noble Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	50,695.0	-	-	-	-	-	-	-	34,179.6	1,771.2	35,950.8	35,950.8	6/5/2019	4/4/2018	72	4/21/2024	4/4/2018
4578700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3. Airports: Reimb City Of Pekin For Engineering Services 3-17-Sbpg-133/13/120 II Proj. C15-4578 Pekin Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	260,551.9	-	-	-	-	-	-	-	1,306.9	-	1,306.9	213,383.2	6/5/2019	6/17/2016	80	2/5/2023	6/17/2016
4578700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3. Airports: Reimb City Of Pekin For Engineering Services 3-17-Sbpg-133/13/120 II Proj. C15-4578 Pekin Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	260,551.9	-	-	-	-	-	-	-	24,831.0	-	24,831.0	213,383.2	6/5/2019	6/17/2016	80	2/5/2023	6/17/2016
4579700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Village Of Rantoul For Engineering Svcs. 3-17-Sbpg-133A/N,139N,120A II Proj. Tip-4579 Rantoul National Aviation Center	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	211,070.5	-	-	-	-	-	-	540,682.0	1,318.5	-	542,000.5	189,738.4	6/5/2019	6/17/2016	87	9/4/2023	6/17/2016
4579700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Village Of Rantoul For Engineering Svcs. 3-17-Sbpg-133A/N,139N,120A II Proj. Tip-4579 Rantoul National Aviation Center	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	211,070.5	-	-	-	-	-	-	1,651,631.0	25,051.8	-	1,676,682.8	189,738.4	6/5/2019	6/17/2016	87	9/4/2023	6/17/2016
4580700	Exempt From II Gfra II30ilcs705 Section 3 Airportsuse Retainer Date To Reimburse City Of Rochelle For Eng Services 3-17-Sbpg-144/154 II Proj Rpj-4580 Rochelle Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	242,250.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/18/2018	76	8/25/2024	4/18/2018
4580700	Exempt From II Gfra II30ilcs705 Section 3 Airportsuse Retainer Date To Reimburse City Of Rochelle For Eng Services 3-17-Sbpg-144/154 II Proj Rpj-4580 Rochelle Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	242,250.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/18/2018	76	8/25/2024	4/18/2018
4581700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Salem Airport Auth. For Engineering Services 3-17-Sbpg-120N/133N/139N II Proj#Slo-4581 Salem Leckrone Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	90,541.0	-	-	-	-	-	1,580.6	395.2	395.2	395.2	2,766.1	55,000.5	6/5/2019	6/17/2016	84	6/26/2023	6/17/2016
4581700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Salem Airport Auth. For Engineering Services 3-17-Sbpg-120N/133N/139N II Proj#Slo-4581 Salem Leckrone Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	90,541.0	-	-	-	-	-	30,031.6	7,507.9	7,507.9	7,507.9	52,555.2	55,000.5	6/5/2019	6/17/2016	84	6/26/2023	6/17/2016
4582700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Village Of Schaumburg For Engineering Svcs. 3-17-Sbpg-133N/139N II Proj. 06C-4582 Schaumburg Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	92,761.0	-	-	-	-	-	-	-	-	2,291.7	2,291.7	72,204.0	6/5/2019	12/22/2016	81	9/5/2023	12/22/2016
4582700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Village Of Schaumburg For Engineering Svcs. 3-17-Sbpg-133N/139N II Proj. 06C-4582 Schaumburg Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	92,761.0	-	-	-	-	-	-	-	43,542.3	-	43,542.3	72,204.0	6/5/2019	12/22/2016	81	9/5/2023	12/22/2016
4583700	Exempt From II Grant Fund Recovery Act II30ilcs70 Section 3.Airports:Reimburse Sparta Community Airport For Engineering Services 3-17-Sbpg-111N/ 120N/133N/139N II Proj# Sar-4583 Sparta Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	289,200.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/10/2012	119	8/30/2022	9/10/2012
4583700	Exempt From II Grant Fund Recovery Act II30ilcs70 Section 3.Airports:Reimburse Sparta Community Airport For Engineering Services 3-17-Sbpg-111N/ 120N/133N/139N II Proj# Sar-4583 Sparta Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	289,200.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/10/2012	119	8/30/2022	9/10/2012
4585700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Whiteside County Board For Engineering Services 3-17-Sbpg-139 II Proj. Sqj-4585 Whiteside County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	101,614.0	-	-	-	-	-	2,264.1	1,955.7	350.9	566.0	5,136.7	91,413.1	6/5/2019	6/21/2016	85	7/24/2023	6/21/2016
4585700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Whiteside County Board For Engineering Services 3-17-Sbpg-139 II Proj. Sqj-4585 Whiteside County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	101,614.0	-	-	-	-	-	-	37,157.6	6,666.4	-	43,824.0	91,413.1	6/5/2019	6/21/2016	85	7/24/2023	6/21/2016
4587700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse St Louis Regional Aptaut For Engineering Svcs 3-17-Sbpg-111/120/133/139II Proj. Alr-4587 St Louis Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	80,162.0	-	-	-	-	-	2,084.8	521.2	521.2	521.2	3,648.3	67,576.3	6/5/2019	6/3/2016	85	7/25/2023	6/3/2016
4587700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse St Louis Regional Aptaut For Engineering Svcs 3-17-Sbpg-111/120/133/139II Proj. Alr-4587 St Louis Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	80,162.0	-	-	-	-	-	8,596.3	91,099.0	2,149.1	91,099.0	192,943.3	67,576.3	6/5/2019	6/3/2016	85	7/25/2023	6/3/2016
4588700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Vermillion Co Airportauthority For Engineering Services 3-17-Sbpg-139 II Proj. Dmv-4588 Vermillion Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	103,050.0	-	-	-	-	-	1,237.0	820.7	172.0	309.3	2,538.9	89,025.6	6/5/2019	6/3/2016	86	8/15/2023	6/3/2016
4588700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Vermillion Co Airportauthority For Engineering Services 3-17-Sbpg-139 II Proj. Dmv-4588 Vermillion Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	103,050.0	-	-	-	-	-	23,502.5	15,592.5	3,268.5	5,875.6	48,239.1	89,025.6	6/5/2019	6/3/2016	86	8/15/2023	6/3/2016
4589600	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Waukegan Port Dist Airport For Engineering Svcs 3-17-Sbpg-120/139/141II Proj. Ugn-4589 Waukegan National Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	213,200.0	-	-	-	-	-	-	-	-	-	-	186,224.3	6/5/2019	6/3/2016	76	10/24/2022	6/3/2016
4589600	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Waukegan Port Dist Airport For Engineering Svcs 3-17-Sbpg-120/139/141II Proj. Ugn-4589 Waukegan National Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	213,200.0	-	-	-	-	-	-	-	-	-	-	186,224.3	6/5/2019	6/3/2016	76	10/24/2022	6/3/2016
4595500	Exempt From II Gfra II30ilcs705 Section 3 Airportsuse Notice To Proceed Date To Reimburse City Of Chicago For Eng Services 3-17-0025-089 II Proj Mdw-4595 Chicago Midway International Arpt	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	11,790,715.0	-	-	-	-	-	-	2,640,715.0	-	-	2,640,715.0	2,640,715.0	6/5/2019	4/17/2015	112	8/25/2024	4/17/2015
4596500	Exempt From II Gfra II30ilcs705 Section 3 Airportsuse Notice To Proceed Date To Reimburse City Of Chicago For Eng Services 3-17-0025-090 II Proj Mdw-4596 Chicago Midway International Arpt	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	17,500,000.0	-	-	-	-	-	-	-	17,500,000.0	-	17,500,000.0	17,500,000.0	6/5/2019	4/22/2013	136	8/26/2024	4/22/2013
4598500	Exempt From II Gfra II30ilcs705 Section 3 Airportsuse Execution Date To Rimburse City Of Chicago For Eng Services 3-17-0022-160 II Proj#Ord-4598 Chicago O'Hare International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	11,585,333.0	-	-	-	-	-	-	8,689,000.0	-	-	8,689,000.0	8,689,000.0	6/5/2019	12/4/2012	141	9/16/2024	12/4/2012
4602700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Williamson County Arpaauthority For Engineering Services 3-17-0065-034 II Proj. Mwa-4602 Veterans Arst Of Southern II	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,341,108.0	-	-	-	-	-	-	897.8	113.2	2,759.9	3,770.9	1,326,706.0	6/5/2019	1/14/2016	85	2/5/2023	1/14/2016
4602700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Williamson County Arpaauthority For Engineering Services 3-17-0065-034 II Proj. Mwa-4602 Veterans Arst Of Southern II	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,341,108.0	-	-	-	-	-	-	35,014.0	4,413.4	111,029.3	150,456.7	1,326,706.0	6/5/2019	1/14/2016	85	2/5/2023	1/14/2016
4603700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Greater Peoria Airport For Engineering Services 3-17-0080-64 II Proj Pia-4603 Gen Downing International Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	2,160,297.6	-	-	-	-	-	-	-	-	1,168,862.0	1,168,862.0	1,019,065.0	6/5/2019	12/2/2013	110	2/5/2023	12/2/2013
4603700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports:Reimburse Greater Peoria Airport For Engineering Services 3-17-0080-64 II Proj Pia-4603 Gen Downing International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,160,297.6	-	-	-	-	-	-	-	-	968,061.8	968,061.8	1,019,065.0	6/5/2019	12/2/2013	110	2/5/2023	12/2/2013

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4604600	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Metropolitan Airport Authority For Engineering Services 3-17-0068-085 II Proj. Mli-4604 Quad City International Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	334,433.4	-	-	-	-	-	1,184.3	646.7	1,751.4	6,105.2	9,687.5	227,423.9	6/5/2019	9/24/2012	119	8/29/2022	9/24/2012
4604600	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Metropolitan Airport Authority For Engineering Services 3-17-0068-085 II Proj. Mli-4604 Quad City International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	334,433.4	-	-	-	-	-	21,811.1	11,640.2	31,524.6	109,893.3	174,869.1	227,423.9	6/5/2019	9/24/2012	119	8/29/2022	9/24/2012
4605600	Exempt From II Grant Fund Recovery Act II301cs7 Section 3.Airports;Reimburse Metropolitan Airport Authority Fo Engineering Services 3-17-0068-086 II Proj. Mli-4605 Quad City International Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	3,108,926.7	-	-	-	-	-	30,101.6	7,525.4	238.3	482.6	38,347.9	2,419,516.7	6/5/2019	9/24/2012	121	10/24/2022	9/24/2012
4605600	Exempt From II Grant Fund Recovery Act II301cs7 Section 3.Airports;Reimburse Metropolitan Airport Authority Fo Engineering Services 3-17-0068-086 II Proj. Mli-4605 Quad City International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	3,108,926.7	-	-	-	-	-	541,828.9	135,457.2	4,289.6	8,686.6	690,262.3	2,419,516.7	6/5/2019	9/24/2012	121	10/24/2022	9/24/2012
4606600	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse University Of Ill Willard Airport For Engineering Services 3-17-0016-033 II Proj#Cmi-4606 University Of Ill Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	621,250.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/23/2017	91	4/22/2025	9/23/2017
4606600	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse University Of Ill Willard Airport For Engineering Services 3-17-0016-033 II Proj#Cmi-4606 University Of Ill Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	621,250.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/23/2017	91	4/22/2025	9/23/2017
4607500	Exempt From II Gfra II301cs705 Section 3 Airportuse Notice To Proceed Date To Reimburse City Of Chicago For Eng Services 3-17-0025-093 II Proj Mdw-4607 Chicago Midway International Arprt	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	3,581,250.0	-	-	-	-	-	-	-	-	2,834,372.3	2,834,372.3	2,834,372.3	6/5/2019	11/27/2012	100	3/31/2021	11/27/2012
4609500	Exempt From II Gfra II301cs705 Section 3 Airportuse Notice To Proceed Date To Reimburse City Of Chicago For Eng Services 3-17-0025-094 II Proj Mdw-4609 Chicago Midway International Arprt	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,250,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/27/2012	112	3/17/2022	11/27/2012
4610500	Exempt From II Gfra II301cs705 Section 3 Airportuse Execution Date To Reimburse City Of Chicago For Eng Services 3-17-0022-164 II Proj#Ord-4610 Chicago O'Hare International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	23,298,552.0	-	-	-	-	-	-	-	11,694,663.1	-	11,694,663.1	11,694,663.1	6/5/2019	11/27/2012	120	11/26/2022	11/27/2012
4612700	Exempt From II Grant Fund Recovery Act II301cs7 Section 3.Airports;Reimburse Chicago/Rockford Intlairport For Engineering Services 3-17-0088-079 II Proj. Rfd-4612 Chicago/Rockford Intl Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	4,889,546.9	-	-	-	-	-	-	-	7,319.3	1,962.0	9,281.3	4,493,580.8	6/5/2019	2/6/2017	68	10/9/2022	2/6/2017
4612700	Exempt From II Grant Fund Recovery Act II301cs7 Section 3.Airports;Reimburse Chicago/Rockford Intlairport For Engineering Services 3-17-0088-079 II Proj. Rfd-4612 Chicago/Rockford Intl Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	4,889,546.9	-	-	-	-	-	-	-	267,244.0	37,278.0	304,522.0	4,493,580.8	6/5/2019	2/6/2017	68	10/9/2022	2/6/2017
4613600	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimb Gr Rockford Airport Authority For Engineering Services 3-17-0088-080 II Proj. Rfd-4613 Chicago/Rockford Intl Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	5,445,545.0	-	-	-	-	-	949,713.7	237,428.4	1,063,844.5	186,486.0	2,437,472.6	4,621,156.8	6/5/2019	3/24/2016	82	1/22/2023	3/24/2016
4614700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimb Springfield Airport Authority For Engineering Services 3-17-0096-071 II Proj. Spi-4614 Abraham Lincoln Capital Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	357,324.1	-	-	-	-	-	-	-	531.5	43,972.0	44,503.5	221,280.9	6/5/2019	10/26/2011	132	10/24/2022	10/26/2011
4614700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimb Springfield Airport Authority For Engineering Services 3-17-0096-071 II Proj. Spi-4614 Abraham Lincoln Capital Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	357,324.1	-	-	-	-	-	-	-	10,099.4	400.0	10,499.4	221,280.9	6/5/2019	10/26/2011	132	10/24/2022	10/26/2011
4615700	Exempt From II Grant Fund Recovery Act II301cs7 Section 3.Airports;Reimburse City Of Quincy For Engineering Services 3-17-0085-038 II Proj. Uin-4615 Quincy Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	2,830,581.0	-	-	-	-	-	14,155.3	3,538.8	3,538.8	3,538.8	24,771.7	2,830,581.0	6/5/2019	2/6/2017	70	12/11/2022	2/6/2017
4615700	Exempt From II Grant Fund Recovery Act II301cs7 Section 3.Airports;Reimburse City Of Quincy For Engineering Services 3-17-0085-038 II Proj. Uin-4615 Quincy Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,830,581.0	-	-	-	-	-	268,949.9	67,237.5	67,237.5	67,237.5	470,662.4	2,830,581.0	6/5/2019	2/6/2017	70	12/11/2022	2/6/2017
4617700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse City Of Rochelle For Engineering Svcs 3-17-Sbhp-139N.133A II Proj. Rpj-4617 Rochelle Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	81,450.0	-	-	-	-	-	1,847.9	462.0	314.4	462.0	3,086.3	43,245.8	6/5/2019	9/24/2013	120	9/23/2023	9/24/2013
4617700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse City Of Rochelle For Engineering Svcs 3-17-Sbhp-139N.133A II Proj. Rpj-4617 Rochelle Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	81,450.0	-	-	-	-	-	35,110.8	8,777.7	5,972.7	8,777.7	58,639.0	43,245.8	6/5/2019	9/24/2013	120	9/23/2023	9/24/2013
4618700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Carmi Municipal Airport For Engineering Services 3-17-Sbhp-120 II Proj. Cal-4618 Carmi Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	27,015.5	-	-	-	-	-	2,701.5	675.4	675.4	675.4	4,727.7	27,015.5	6/5/2019	11/3/2015	88	3/26/2023	11/3/2015
4620500	Exempt From II Gfra II301cs705 Section 3 Airportuse Execution Date To Reimburse City Of Chicago For Eng Services 3-17-0022-159 II Proj Ord-4620 Chicago O'Hare International Arprt	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	162,000.0	-	-	-	-	-	-	-	162,000.0	-	162,000.0	162,000.0	6/5/2019	11/10/2014	118	9/8/2024	11/10/2014
4621700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse City Of Mt Carmel For Engineering Services N/A II Proj. Aig-4621 Mt Carmel Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	66,243.5	-	-	-	-	-	2,889.6	321.1	722.4	722.4	4,655.5	66,243.5	6/5/2019	4/17/2017	74	6/19/2023	4/17/2017
4621700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse City Of Mt Carmel For Engineering Services N/A II Proj. Aig-4621 Mt Carmel Municipal Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	66,243.5	-	-	(26,464.1)	-	(26,464.1)	26,006.7	2,889.6	6,501.7	6,501.7	41,899.6	66,243.5	6/5/2019	4/17/2017	74	6/19/2023	4/17/2017
4622700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Salem Airport Auth For Engineering Services N/A II Proj. Slo-4622 Salem-Leckrone Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	67,468.0	-	-	-	-	-	-	2,894.4	-	2,894.4	53,621.2	6/5/2019	4/17/2017	74	6/26/2023	4/17/2017	
4622700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Salem Airport Auth For Engineering Services N/A II Proj. Slo-4622 Salem-Leckrone Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	67,468.0	-	-	-	-	-	-	26,049.8	-	26,049.8	53,621.2	6/5/2019	4/17/2017	74	6/26/2023	4/17/2017	
4623700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Decatur Park Districtfor Engineering Svcs II Proj. Dec-4623 Decatur Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	126,800.0	-	-	-	-	-	5,105.3	453.5	4,924.6	340.8	10,824.1	108,241.2	6/5/2019	4/5/2017	84	4/7/2024	4/5/2017
4623700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Decatur Park Districtfor Engineering Svcs II Proj. Dec-4623 Decatur Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	126,800.0	-	-	-	-	-	45,947.2	4,081.8	44,321.2	3,066.9	97,417.1	108,241.2	6/5/2019	4/5/2017	84	4/7/2024	4/5/2017
4624700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Kewanee Airport Authority For Engineering Services II Proj. Ezi-4624 Kewanee Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	80,290.0	-	-	-	-	-	-	379.6	1,818.6	323.4	2,521.6	45,318.8	6/5/2019	10/2/2017	72	10/30/2023	10/2/2017
4624700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Kewanee Airport Authority For Engineering Services II Proj. Ezi-4624 Kewanee Municipal Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	80,290.0	-	-	-	-	-	-	3,416.6	16,367.6	2,910.3	22,694.5	45,318.8	6/5/2019	10/2/2017	72	10/30/2023	10/2/2017
4625700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse County Of Marshall For Engineering Svcs II Proj. C75-4625 Marshall County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	132,601.0	-	-	-	-	-	5,795.6	2,902.7	3,244.2	1,448.9	13,391.4	119,425.3	6/5/2019	9/14/2017	79	4/7/2024	9/14/2017
4625700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse County Of Marshall For Engineering Svcs II Proj. C75-4625 Marshall County Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	132,601.0	-	-	-	-	-	52,160.7	26,124.0	29,198.1	13,040.2	120,523.0	119,425.3	6/5/2019	9/14/2017	79	4/7/2024	9/14/2017
4626700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse City Of Freeport For Engineering Svcs II Project #Fep-4626 Albertus Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	227,750.0	-	-	-	-	-	11,100.0	2,991.9	4,225.0	78.5	18,395.4	183,954.0	6/5/2019	8/4/2015	104	4/21/2024	8/4/2015
4626700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse City Of Freeport For Engineering Svcs II Project #Fep-4626 Albertus Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	227,750.0	-	-	-	-	-	99,900.0	26,927.4	38,024.8	706.4	165,558.6	183,954.0	6/5/2019	8/4/2015	104	4/21/2024	8/4/2015

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4620700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse County Of Fayette Vandalia Park Distr For Engineering Services N/A II Proj. Via-4628 Vandalia Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	111,739.8	-	-	-	-	-	-	1,840.9	228.0	-	2,068.9	111,739.8	6/5/2019	9/12/2013	118	7/11/2023	9/12/2013
4620700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse County Of Fayette Vandalia Park Distr For Engineering Services N/A II Proj. Via-4628 Vandalia Municipal Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	111,739.8	-	5,723.0	-	(3,291.1)	2,431.8	-	2,075,522.0	11,037.7	-	2,086,559.7	111,739.8	6/5/2019	9/12/2013	118	7/11/2023	9/12/2013
4629700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse City Of Morris For Engineering Services N/A II Proj. C09-4629 Morris Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	65,366.9	-	-	-	-	-	-	-	-	2,211.7	2,211.7	62,131.9	6/5/2019	1/7/2013	122	3/28/2023	1/7/2013
4629700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse City Of Morris For Engineering Services N/A II Proj. C09-4629 Morris Municipal Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	65,366.9	-	-	-	-	-	-	-	-	33,008.0	33,008.0	62,131.9	6/5/2019	1/7/2013	122	3/28/2023	1/7/2013
4630700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Joliet Regional Port District For Engineering Services N/A II Proj. Lot-4630 Lewis University Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	97,650.0	-	-	-	-	-	-	3,979.4	670.2	-	4,649.6	96,638.1	6/5/2019	4/17/2017	74	6/19/2023	4/17/2017
4630700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Joliet Regional Port District For Engineering Services N/A II Proj. Lot-4630 Lewis University Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	97,650.0	-	-	-	-	-	-	35,814.7	6,031.5	-	41,846.1	96,638.1	6/5/2019	4/17/2017	74	6/19/2023	4/17/2017
4631700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Waukegan Port Dist. For Engineering Svcs. - II Proj. Ugn-4631 Waukegan National Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	134,650.0	-	-	-	-	-	399.2	2,116,795.0	408.7	99.8	2,117,702.6	85,029.3	6/5/2019	7/16/2014	117	4/7/2024	7/16/2014
4631700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Waukegan Port Dist. For Engineering Svcs. - II Proj. Ugn-4631 Waukegan National Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	134,650.0	-	-	-	-	-	3,592.5	69,255.7	3,678.1	898.1	77,424.5	85,029.3	6/5/2019	7/16/2014	117	4/7/2024	7/16/2014
4633700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Bi-State Development Agency For Engineering Svcs II Proj. Cps-4633 St. Louis Downtown Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	145,911.0	-	-	-	-	-	-	25.0	8,624.0	-	8,649.0	144,495.3	6/5/2019	2/18/2015	103	9/7/2023	2/18/2015
4633700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Bi-State Development Agency For Engineering Svcs II Proj. Cps-4633 St. Louis Downtown Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	145,911.0	-	-	-	-	-	-	225.0	77,616.1	-	77,841.1	144,495.3	6/5/2019	2/18/2015	103	9/7/2023	2/18/2015
4634700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Chicago Executive Airport For Engineering Svcs II Proj#Pwk-4634 Chicago Executive Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	84,900.0	-	-	-	-	-	3,170.0	2,663.0	1,681.7	792.5	8,307.1	75,146.0	6/5/2019	7/20/2016	93	4/21/2024	7/20/2016
4634700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Chicago Executive Airport For Engineering Svcs II Proj#Pwk-4634 Chicago Executive Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	84,900.0	-	-	-	-	-	28,530.0	23,966.6	15,134.8	7,132.5	74,763.9	75,146.0	6/5/2019	7/20/2016	93	4/21/2024	7/20/2016
4636700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse City Of Aurora For Engineering Services N/A II Proj. Arr-4636 Aurora Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	93,300.0	-	-	-	-	-	284.3	26,115.0	79.1	26,115.0	52,593.4	92,984.1	6/5/2019	4/17/2017	75	7/23/2023	4/17/2017
4636700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse City Of Aurora For Engineering Services N/A II Proj. Arr-4636 Aurora Municipal Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	93,300.0	-	-	720.0	-	720.0	2,558.6	639.7	711.8	639.7	4,549.8	92,984.1	6/5/2019	4/17/2017	75	7/23/2023	4/17/2017
4637700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Metropolitan Airport Authority For Engineering Services N/A II Proj. Pia-4637 Peoria International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	176,550.0	-	-	-	-	-	-	-	-	850.6	850.6	3,402.4	6/5/2019	4/17/2017	76	8/15/2023	4/17/2017
4637700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Metropolitan Airport Authority For Engineering Services N/A II Proj. Pia-4637 Peoria International Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	176,550.0	-	-	-	-	-	-	-	-	2,551.8	2,551.8	3,402.4	6/5/2019	4/17/2017	76	8/15/2023	4/17/2017
4638700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Macomb Airport Authority For Engineering Svcs 3-17-Sbpg-144N II Proj. Mqb-4638 Macomb Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	76,880.0	-	-	-	-	-	2,337.5	19,165.0	584.4	584.4	22,671.2	56,131.5	6/5/2019	3/17/2014	120	3/16/2024	3/17/2014
4638700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Macomb Airport Authority For Engineering Svcs 3-17-Sbpg-144N II Proj. Mqb-4638 Macomb Municipal Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	76,880.0	-	-	-	-	-	21,037.1	13,592.0	5,259.3	5,259.3	45,147.7	56,131.5	6/5/2019	3/17/2014	120	3/16/2024	3/17/2014
4639600	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Coles County Airport Authority For Engineering Services II Proj# Mto-4639 Coles County Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	123,564.5	-	-	-	-	-	5,419.3	1,354.8	4,300.7	1,354.8	12,429.6	97,200.0	6/5/2019	7/3/2017	80	3/24/2024	7/3/2017
4639600	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Coles County Airport Authority For Engineering Services II Proj# Mto-4639 Coles County Memorial Airport	Bond	8D	5544946049000019	Statewide - Grants and Awards for Air Navigation	123,564.5	-	-	-	-	-	48,773.8	12,193.4	38,706.2	12,193.4	111,866.9	97,200.0	6/5/2019	7/3/2017	80	3/24/2024	7/3/2017
4641700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Bi-State Development Agency For Engineering Services 3-17-Sbpg-120N II Proj. Cps-4641 St. Louis Downtown Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	45,735.0	-	-	-	-	-	-	-	858.1	107.2	965.3	36,841.4	6/5/2019	2/18/2015	102	8/22/2023	2/18/2015
4641700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Bi-State Development Agency For Engineering Services 3-17-Sbpg-120N II Proj. Cps-4641 St. Louis Downtown Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	45,735.0	-	-	-	-	-	-	-	16,303.1	2,036.6	18,339.7	36,841.4	6/5/2019	2/18/2015	102	8/22/2023	2/18/2015
4642700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Coles County Airport Authority For Engineering Svcs 3-17-Sbpg-139/140 II Proj. Mto-4642 Coles County Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	316,905.3	-	-	-	-	-	-	-	-	-	-	316,905.3	6/5/2019	6/8/2016	80	2/5/2023	6/8/2016
4643700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse St. Clair County Authority For Engineering Services 3-17-0146-034 II Proj. Blv-4643 Midamerica St. Louis Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,098,488.9	-	-	-	-	-	18,917.0	7,074.5	6,992.1	631,323.0	664,306.5	732,231.4	6/5/2019	6/15/2017	80	2/18/2024	6/15/2017
4643700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse St. Clair County Authority For Engineering Services 3-17-0146-034 II Proj. Blv-4643 Midamerica St. Louis Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,098,488.9	-	-	-	-	-	359,422.0	134,415.3	132,849.2	68,933.4	695,619.9	732,231.4	6/5/2019	6/15/2017	80	2/18/2024	6/15/2017
4648700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse City Of Aurora For Engineering Services 3-17-Sbpg-144A/N,133A II Proj. Arr-4648 Aurora Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	160,359.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/5/2018	81	12/15/2024	3/5/2018
4648700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse City Of Aurora For Engineering Services 3-17-Sbpg-144A/N,133A II Proj. Arr-4648 Aurora Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	160,359.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/5/2018	81	12/15/2024	3/5/2018
4649700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Village Of Schaumburg For Engineering Svcs II Proj#06C-4649 Schaumburg Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	116,000.0	-	-	-	-	-	405.0	5,100.0	101.3	4,605.4	10,211.7	101,104.3	6/5/2019	3/14/2017	85	4/21/2024	3/14/2017
4649700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Village Of Schaumburg For Engineering Svcs II Proj#06C-4649 Schaumburg Regional Airport	Bond	8D	5544946049000117	Statewide - Grants and Awards for State Airport Improvement Program	116,000.0	-	-	-	-	-	3,645.0	45,900.0	911.3	41,448.8	91,905.1	101,104.3	6/5/2019	3/14/2017	85	4/21/2024	3/14/2017
4651700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Dupage Airport Authority For Engineering Services 3-17-Sbpg-144N II Proj. Dpa-4651 Dunase Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	46,963.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/1/2016	95	5/15/2024	6/1/2016
4651700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Dupage Airport Authority For Engineering Services 3-17-Sbpg-144N II Proj. Dpa-4651 Dunase Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	46,963.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/1/2016	95	5/15/2024	6/1/2016
4652700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Dupage Airport Auth. For Engineering Services 3-17-Sbpg-133N/144N/161D II Proj. Dpa-4652 Dunase Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	188,576.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/14/2016	101	12/4/2024	7/14/2016

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
4652700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Dupage Airport Auth. For Engineering Services 3-17-Sbpg-133N/144N/161D II Proj. Dpa-4652 Dumase Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	188,576.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/14/2016	101	12/4/2024	7/14/2016	
4653700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Village Of Lansing For Engineering Services 3-17-Sbpg-111N/133N II Proj. Iqg-4653 Lansing Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	66,965.0	-	-	-	-	-	-	-	3,376.9	3,376.9	3,376.9	6/5/2019	9/18/2015	107	8/26/2024	9/18/2015		
4655700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Waukegan Port Dist. For Engineering Services 3-17-Sbpg-144N/156N/160D II Proj. Uga-4655 Waukegan National Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	250,964.0	-	-	-	-	-	-	128.2	3,857.8	3,986.0	79,719.5	6/5/2019	4/12/2018	78	10/20/2024	4/12/2018		
4655700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Waukegan Port Dist. For Engineering Services 3-17-Sbpg-144N/156N/160D II Proj. Uga-4655 Waukegan National Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	250,964.0	-	-	-	-	-	-	2,434.8	73,298.7	75,733.5	79,719.5	6/5/2019	4/12/2018	78	10/20/2024	4/12/2018		
4659700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Carmi Municipal Airport For Engineering Services 3-17-Sbpg-120/133U Proj. Cal-4659 Carmi Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	84,747.8	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/31/2017	70	5/29/2023	7/31/2017		
4659700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Carmi Municipal Airport For Engineering Services 3-17-Sbpg-120/133U Proj. Cal-4659 Carmi Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	84,747.8	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/31/2017	70	5/29/2023	7/31/2017		
4661700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse City Of Centralia 3-17-Sbpg-144 II Proj# Enl-4661 Centralia Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	152,565.0	-	-	-	-	-	-	579,277.0	2,258.3	139.6	581,674.9	117,677.6	6/5/2019	9/12/2013	127	4/27/2024	9/12/2013	
4661700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse City Of Centralia 3-17-Sbpg-144 II Proj# Enl-4661 Centralia Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	152,565.0	-	-	-	-	-	-	66,234.3	42,907.7	2,651.7	111,793.7	117,677.6	6/5/2019	9/12/2013	127	4/27/2024	9/12/2013	
4662700	Exempt From II Grant Fund Recovery Act II30ilcs7 Section 3.Airports;Reimburse Vermillion Co Airpo Authority For Engineering Services 3-17-144A/N II Proj. Dmv-4662 Vermillion Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	120,649.0	-	-	-	-	-	2,219.2	333.6	2,320.1	554.8	5,427.7	97,457.6	6/5/2019	3/20/2018	75	6/25/2024	3/20/2018	
4662700	Exempt From II Grant Fund Recovery Act II30ilcs7 Section 3.Airports;Reimburse Vermillion Co Airpo Authority For Engineering Services 3-17-144A/N II Proj. Dmv-4662 Vermillion Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	120,649.0	-	-	-	-	-	42,165.4	1,620,948.0	44,081.4	10,541.3	1,717,736.1	97,457.6	6/5/2019	3/20/2018	75	6/25/2024	3/20/2018	
4663700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Decatur Park District For Engineering Svcs 3-17-Sbpg-133A II Proj. Dec-4663 Decatur Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	118,763.0	-	-	-	-	-	1,867.0	391.6	85.2	67.3	2,411.0	96,441.4	6/5/2019	4/5/2017	84	4/7/2024	4/5/2017	
4663700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Decatur Park District For Engineering Svcs 3-17-Sbpg-133A II Proj. Dec-4663 Decatur Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	118,763.0	-	-	-	-	-	72,810.9	15,272.1	3,321.1	2,626.3	94,030.4	96,441.4	6/5/2019	4/5/2017	84	4/7/2024	4/5/2017	
4664700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Decatur Park Dist. For Engineering Services 3-17-Sbpg-144A/D, 150D II Proj# Dec-4664 Decatur Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	162,064.7	-	-	-	-	-	1,106.4	155.3	121.4	276.6	1,659.7	109,595.3	6/5/2019	4/5/2017	79	11/13/2023	4/5/2017	
4664700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Decatur Park Dist. For Engineering Services 3-17-Sbpg-144A/D, 150D II Proj# Dec-4664 Decatur Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	162,064.7	-	-	-	-	-	43,149.3	6,057.2	4,735.7	10,787.3	64,729.5	109,595.3	6/5/2019	4/5/2017	79	11/13/2023	4/5/2017	
4666700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Joliet Regional Port Authority For Engineering Services 3-17-Sbpg-156/ 158 II Proj# Lot-4666 Lewis University Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	473,800.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/28/2018	81	12/15/2024	3/28/2018		
4666700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Joliet Regional Port Authority For Engineering Services 3-17-Sbpg-156/ 158 II Proj# Lot-4666 Lewis University Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	473,800.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/28/2018	81	12/15/2024	3/28/2018		
4667700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse City Of Freeport For Engineering Services 3-17-Sbpg-144A/156N Albertus Fep-4667 Freeport Albertus Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	53,850.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/4/2015	114	2/18/2025	8/4/2015		
4667700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse City Of Freeport For Engineering Services 3-17-Sbpg-144A/156N Albertus Fep-4667 Freeport Albertus Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	53,850.0	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/4/2015	114	2/18/2025	8/4/2015		
4668700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Tri Township Municipal Airport For Engineering Services 3-17-Sbpg-120/139U Proj. Sfy-4668 Tri-Township Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	101,490.0	-	-	-	-	-	-	-	2,043.9	2,043.9	40,878.0	6/5/2019	10/24/2017	86	12/15/2024	10/24/2017		
4668700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Tri Township Municipal Airport For Engineering Services 3-17-Sbpg-120/139U Proj. Sfy-4668 Tri-Township Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	101,490.0	-	-	-	-	-	-	-	724,375.0	724,375.0	40,878.0	6/5/2019	10/24/2017	86	12/15/2024	10/24/2017		
4669700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Greenville Airport Authority For Engineering Services 3-17-Sbpg-147D,139N,144N II Prj# Gre-4669 Greenville Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	160,073.0	-	-	-	-	-	-	2,397.9	538.8	-	2,936.7	109,254.9	6/5/2019	6/8/2016	88	10/31/2023	6/8/2016	
4669700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Greenville Airport Authority For Engineering Services 3-17-Sbpg-147D,139N,144N II Prj# Gre-4669 Greenville Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	160,073.0	-	-	-	-	-	-	45,559.7	10,237.7	-	55,797.4	109,254.9	6/5/2019	6/8/2016	88	10/31/2023	6/8/2016	
4670700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Harrisburg Raleigh Airport Authority For Engineering Services, 120/144U Proj. Hsb-4670 Harrisburg Raleigh Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	126,592.3	-	-	-	-	-	-	-	-	43.6	43.6	872.6	6/5/2019	9/8/2016	99	12/4/2024	9/8/2016	
4670700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Harrisburg Raleigh Airport Authority For Engineering Services, 120/144U Proj. Hsb-4670 Harrisburg Raleigh Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	126,592.3	-	-	-	-	-	-	-	-	829.0	829.0	872.6	6/5/2019	9/8/2016	99	12/4/2024	9/8/2016	
4671700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Joliet Park District For Engineering Svcs 3-17-Sbpg-144N,139A II Proj. Jot-4671 Joliet Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	113,132.0	-	-	-	-	-	-	1,362.9	136.8	2,253.9	340.7	4,094.3	75,071.8	6/5/2019	2/26/2018	74	4/7/2024	2/26/2018
4671700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Joliet Park District For Engineering Svcs 3-17-Sbpg-144N,139A II Proj. Jot-4671 Joliet Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	113,132.0	-	-	-	-	-	-	25,895.2	2,599.9	42,823.1	6,473.8	77,792.0	75,071.8	6/5/2019	2/26/2018	74	4/7/2024	2/26/2018
4672700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Kankakee Valley Arpt Auth For Engineering Svcs 3-17-Sbpg-13A/N,144 II Proj. Ikk-4672 Greater Kankakee Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	177,995.0	-	-	-	-	-	3,131.1	1,512.8	1,038.4	782.8	6,465.1	141,972.9	6/5/2019	10/13/2014	114	4/7/2024	10/13/2014	
4672700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Kankakee Valley Arpt Auth For Engineering Svcs 3-17-Sbpg-13A/N,144 II Proj. Ikk-4672 Greater Kankakee Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	177,995.0	-	-	-	-	-	70,480.5	41,278.9	24,015.6	515.6	136,290.6	141,972.9	6/5/2019	10/13/2014	114	4/7/2024	10/13/2014	
4673700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Kewanee Airport Auth.For Engineering Svcs. 3-17-Sbpg-151D/111N,120N II Proj. Ezi-4673 Kewanee Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	152,270.0	-	-	-	-	-	-	-	2,055.5	193.8	656.4	2,905.7	95,154.3	6/5/2019	10/2/2017	72	10/30/2023	10/2/2017
4673700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Kewanee Airport Auth.For Engineering Svcs. 3-17-Sbpg-151D/111N,120N II Proj. Ezi-4673 Kewanee Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	152,270.0	-	-	-	-	-	-	-	39,054.6	3,682.4	12,472.1	55,209.1	95,154.3	6/5/2019	10/2/2017	72	10/30/2023	10/2/2017
4674700	Exempt From II Grant Fund Recovery Act II30ilcs705Section 3.Airports;Reimburse Bi-State Authority For Engineering Services 3-17-Sbpg-144A/N II Proj. Lww-4674 Lawrenceville-Vincennes Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	51,526.0	-	-	-	-	-	-	-	853.7	-	-	853.7	17,074.8	6/5/2019	10/8/2013	118	8/22/2023	10/8/2013

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
4674700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Bi-State Authority For Engineering Services 3-17-Sbpg-144A/N II Proj. Lwv-4674 Lawrenceville-Vincennes Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	51,526.0	-	-	-	-	-	-	16,221.1	-	-	-	16,221.1	17,074.8	6/5/2019	10/8/2013	118	8/22/2023	10/8/2013
4675600	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Airport Authority Of Florida For Engineering Services 3-17-Sbpg-120/133/ 144 II Proj# Mvn-4675 Florida Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	842,835.0	-	-	-	-	-	-	41,270.9	3,680.7	278,085.7	323,037.4	323,037.4	6/5/2019	5/24/2018	75	8/14/2024	5/24/2018	
4676700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Logan County Board For Engineering Services 3-17-Sbpg-133A/144N/149D II Proj# Aaa-4676 Logan County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	230,042.7	-	-	-	-	-	146.4	36.6	3,833.3	36.6	4,052.9	162,319.9	6/5/2019	5/21/2013	126	11/13/2023	5/21/2013	
4676700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Logan County Board For Engineering Services 3-17-Sbpg-133A/144N/149D II Proj# Aaa-4676 Logan County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	230,042.7	-	-	-	-	-	2,781.3	695.3	72,832.3	695.3	77,004.2	162,319.9	6/5/2019	5/21/2013	126	11/13/2023	5/21/2013	
4677700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse County Of Marshall Airport For Engineering Services 3-17-Sbpg-139N/ 144A/N II Proj#C75-4677 Marshall County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	88,759.0	-	-	-	-	-	1,507.8	1,320.5	667.5	377.0	3,872.8	69,916.4	6/5/2019	1/13/2015	111	4/7/2024	1/13/2015	
4677700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse County Of Marshall Airport For Engineering Services 3-17-Sbpg-139N/ 144A/N II Proj#C75-4677 Marshall County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	88,759.0	-	-	-	-	-	28,648.0	25,089.8	12,682.8	7,162.0	73,582.6	69,916.4	6/5/2019	1/13/2015	111	4/7/2024	1/13/2015	
4678700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Coles County Airport Auth. For Engineering Svcs 3-17-Sbpg-153D,144N A II Proj. Mto-4678 Coles County Memorial Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	274,302.3	-	-	-	-	-	776.7	1,630.5	2,287.5	194.4	4,889.1	205,384.2	6/5/2019	6/9/2017	76	10/30/2023	6/9/2017	
4678700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Coles County Airport Auth. For Engineering Svcs 3-17-Sbpg-153D,144N A II Proj. Mto-4678 Coles County Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	274,302.3	-	-	-	-	-	14,757.3	30,978.9	45,281.5	3,694.3	94,712.0	205,384.2	6/5/2019	6/9/2017	76	10/30/2023	6/9/2017	
4679700	Xempt From Grant Fund Recovery Act II301cs705 Ection 3. Airports;Reimburse Coles County Airport Authority For Engineering Service 3-17-Sbpg-139A II Proj#Mto-4679 Coles County Memorial Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	202,800.0	-	-	-	-	-	176.8	336.8	194.8	44.2	752.6	83,006.3	6/5/2019	7/3/2017	78	1/15/2024	7/3/2017	
4679700	Xempt From Grant Fund Recovery Act II301cs705 Ection 3. Airports;Reimburse Coles County Airport Authority For Engineering Service 3-17-Sbpg-139A II Proj#Mto-4679 Coles County Memorial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	202,800.0	-	-	-	-	-	-	1,643,287.0	3,701.6	-	1,646,988.6	83,006.3	6/5/2019	7/3/2017	78	1/15/2024	7/3/2017	
4683700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse City Of Mt. Carmel For Engineering Services 3-17-Sbpg-139N/144N II Proj#Aig-4683 Mt. Carmel Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	32,262.0	-	-	-	-	-	-	531.9	-	-	531.9	10,638.0	6/5/2019	6/14/2017	84	6/25/2024	6/14/2017	
4683700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse City Of Mt. Carmel For Engineering Services 3-17-Sbpg-139N/144N II Proj#Aig-4683 Mt. Carmel Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	32,262.0	-	-	-	-	-	-	10,106.1	-	-	10,106.1	10,638.0	6/5/2019	6/14/2017	84	6/25/2024	6/14/2017	
4684700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Mt. Vernon Airport Authority For Rngineering Services 3-17-Sbpg-144AnII Proj# Mvn-4684 Mt. Vernon Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	54,402.0	-	-	-	-	-	-	-	2,014.1	-	2,014.1	40,281.9	6/5/2019	6/10/2014	119	5/22/2024	6/10/2014	
4684700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Mt. Vernon Airport Authority For Rngineering Services 3-17-Sbpg-144AnII Proj# Mvn-4684 Mt. Vernon Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	54,402.0	-	-	-	-	-	-	-	38,267.9	-	38,267.9	40,281.9	6/5/2019	6/10/2014	119	5/22/2024	6/10/2014	
4685700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse City Of Pekin For Engineering Services 3-17-Sbpg-133A,144N,149D II Proj# C15-4685 Pekin Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	283,746.7	-	-	-	-	-	6,538.3	2,501.9	213.3	1,634.6	10,888.0	192,064.5	6/5/2019	10/31/2017	73	11/13/2023	10/31/2017	
4685700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse City Of Pekin For Engineering Services 3-17-Sbpg-133A,144N,149D II Proj# C15-4685 Pekin Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	283,746.7	-	-	-	-	-	124,228.1	1,042,162.0	4,052.4	440,301.0	1,610,743.4	192,064.5	6/5/2019	10/31/2017	73	11/13/2023	10/31/2017	
4687700	Exempt From II Grant Fund Recovery Act II301cs705Section3.Airports;Reimburse Village Of Rantoul Engineering Services 17-Sbpg-144N,139A, II Proj# Tip-4687 Rantoul National Aviation Center	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	138,615.8	-	-	-	-	-	-	2,613.9	1,464.0	-	4,077.9	81,557.7	6/5/2019	7/9/2013	120	7/9/2023	7/9/2013	
4687700	Exempt From II Grant Fund Recovery Act II301cs705Section3.Airports;Reimburse Village Of Rantoul Engineering Services 17-Sbpg-144N,139A, II Proj# Tip-4687 Rantoul National Aviation Center	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	138,615.8	-	-	-	-	-	-	49,664.4	27,815.5	-	77,479.9	81,557.7	6/5/2019	7/9/2013	120	7/9/2023	7/9/2013	
4689700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Whiteside County Board For Sengineering Services 3-17-144A/N II Proj# Sqj-4689 Whiteside County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	127,775.0	-	-	-	-	-	202.5	2,384.7	2,089.7	464.8	5,141.8	102,834.9	6/5/2019	3/15/2018	73	4/21/2024	3/15/2018	
4689700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Whiteside County Board For Sengineering Services 3-17-144A/N II Proj# Sqj-4689 Whiteside County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	127,775.0	-	-	-	-	-	3,847.5	45,309.7	39,704.2	8,831.7	97,693.2	102,834.9	6/5/2019	3/15/2018	73	4/21/2024	3/15/2018	
4691600	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Bloomington Normal Airport Auth. For Engineering Services 3-17-0006-69II Proj#Bmi-4691 Central Illinois Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,100,926.0	-	-	-	-	-	982,733.4	245,683.4	245,683.4	245,683.4	1,719,783.5	982,733.4	6/5/2019	10/24/2018	68	6/16/2024	10/24/2018	
4693700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse University Of Il Willard Airport For Engineering Services Cmi-4693 3-17-0016-034 University Of Il Willard Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	442,500.7	-	-	-	-	-	-	-	138.9	-	138.9	2,778.4	6/5/2019	9/29/2017	85	10/23/2024	9/29/2017	
4693700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse University Of Il Willard Airport For Engineering Services Cmi-4693 3-17-0016-034 University Of Il Willard Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	442,500.7	-	-	-	-	-	-	-	2,639.5	-	2,639.5	2,778.4	6/5/2019	9/29/2017	85	10/23/2024	9/29/2017	
4694600	Exempt From Grant Fund Recovery Act II301cs705 Section 3. Airports;Reimburse Metropolitan Airportauth Of Rock Island County For Engineering Service3-17-0068-087 II Proj#Mli-4694 Quad City Int. Arpt	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	3,465,525.0	-	-	-	-	-	38,880.4	33,620.8	14,213.6	5,365.3	92,080.1	2,859,675.2	6/5/2019	9/24/2012	120	9/23/2022	9/24/2012	
4694600	Exempt From Grant Fund Recovery Act II301cs705 Section 3. Airports;Reimburse Metropolitan Airportauth Of Rock Island County For Engineering Service3-17-0068-087 II Proj#Mli-4694 Quad City Int. Arpt	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	3,465,525.0	-	-	-	-	-	708,466.3	605,173.7	255,845.1	96,575.7	1,666,060.8	2,859,675.2	6/5/2019	9/24/2012	120	9/23/2022	9/24/2012	
4696700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Greater Peoria Arpt For Engineering Services 3-17-0080-065 II Proj. Pia-4696 Gen. Downing Peoria Int. Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,200,670.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/2/2013	118	10/20/2023	12/2/2013	
4696700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Greater Peoria Arpt For Engineering Services 3-17-0080-065 II Proj. Pia-4696 Gen. Downing Peoria Int. Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,200,670.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/2/2013	118	10/20/2023	12/2/2013	
4697700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse City Of Quincy Authority For Engineering Services 3-17-0085-039 II Proj. Uln-4697 Quincy Regional Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	2,765,887.4	-	-	-	-	-	106,004.5	13,784.7	8,938.5	273,946.0	402,673.7	2,574,553.8	6/5/2019	10/6/2017	56	6/16/2022	10/6/2017	
4697700	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse City Of Quincy Authority For Engineering Services 3-17-0085-039 II Proj. Uln-4697 Quincy Regional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,765,887.4	-	-	-	-	-	1,975,404.2	300,589.8	169,832.1	493,851.1	2,939,677.1	2,574,553.8	6/5/2019	10/6/2017	56	6/16/2022	10/6/2017	
4698600	Exempt From II Grant Fund Recovery Act II301cs705Section 3.Airports;Reimburse Greater Rockford Arptauthority For Engineering Services 3-17-0088-082 II Proj. R6I-4698 Chicago Rockford International	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,828,328.0	-	-	-	-	-	-	-	37,315.4	345,107.0	382,422.4	382,422.4	6/5/2019	3/24/2016	96	3/20/2024	3/24/2016	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4699700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Greater Rockford Airport Auth. For Engineering Srvc 3-17-0088-083 II Proj. Rfd-4699 Rockford International Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	9,542,289.8	-	-	-	-	-	-	15,433.2	84.2	740.6	16,258.0	325,160.5	6/5/2019	3/24/2016	103	10/20/2024	3/24/2016
4699700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Greater Rockford Airport Auth. For Engineering Srvc 3-17-0088-083 II Proj. Rfd-4699 Rockford International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	9,542,289.8	-	-	-	-	-	-	293,231.3	1,599.2	14,072.0	308,902.5	325,160.5	6/5/2019	3/24/2016	103	10/20/2024	3/24/2016
4702700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Williamson County Airport Authority For Eng Srvc 3-17-0065-035 II Proj. Mwa-4702 Veterans Airport Of Southern Il	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,051,613.5	-	-	-	-	-	15,688.7	6,029.4	376.3	3,922.2	26,016.5	883,773.4	6/5/2019	1/14/2016	98	3/10/2024	1/14/2016
4702700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Williamson County Airport Authority For Eng Srvc 3-17-0065-035 II Proj. Mwa-4702 Veterans Airport Of Southern Il	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,051,613.5	-	-	-	-	-	611,857.2	235,145.2	14,676.6	152,964.3	1,014,643.3	883,773.4	6/5/2019	1/14/2016	98	3/10/2024	1/14/2016
4703700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse University Of Illinoiswillard Airport For Engineering Srvc 3-17-0016-32II Proj# Cmi-4703 U Of I Willard Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,323,625.0	-	-	-	-	-	8,229.7	719.5	8,087.6	462.0	17,498.7	779,789.4	6/5/2019	9/29/2017	73	10/30/2023	9/29/2017
4703700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse University Of Illinoiswillard Airport For Engineering Srvc 3-17-0016-32II Proj# Cmi-4703 U Of I Willard Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,323,625.0	-	-	-	-	-	83,511.8	13,670.2	153,663.9	8,777.4	259,623.4	779,789.4	6/5/2019	9/29/2017	73	10/30/2023	9/29/2017
4704700	Exempt From II Gfra II300ics705 Section 3 Airportsuse Retainer Date To Reimb City Of Pinckneyville For Eng Services 3-17-Sbpg-133/139/144 II Proj Fiy-4704 Pinckneyville - Duquoin Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	85,239.8	-	-	-	-	-	-	-	1,506.4	-	1,506.4	30,127.3	6/5/2019	5/8/2018	76	9/19/2024	5/8/2018
4704700	Exempt From II Gfra II300ics705 Section 3 Airportsuse Retainer Date To Reimb City Of Pinckneyville For Eng Services 3-17-Sbpg-133/139/144 II Proj Fiy-4704 Pinckneyville - Duquoin Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	85,239.8	-	-	-	-	-	-	-	28,620.9	-	28,620.9	30,127.3	6/5/2019	5/8/2018	76	9/19/2024	5/8/2018
4705600	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Springfield Airport Authority For Engineering Services 3-17-0096-072 II Proj. Spi-4705 Abraham Lincoln Cantial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,207,622.1	-	-	-	-	-	-	-	59,563.1	-	59,563.1	1,171,996.2	6/5/2019	12/20/2016	86	2/20/2024	12/20/2016
4706700	Exempt From II Gfra II300ics705Section 3 Airports Use Retainer Date To Reimburse Bloomington Normal Airport Authority For Eng Services 3-17-0006-068 II Proj.Bmi-4706 Central Illinois Reional Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,716,622.0	-	-	-	-	-	1,055,402.2	2,507,234.0	264,836.2	1,321.7	3,828,794.0	2,373,654.2	6/5/2019	12/14/2012	120	12/13/2022	12/14/2012
4707700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Kankakee Valley Arpt Auth For Engrng Services 3-17-Sbpg-156N.157D II Proj. Bk-4707 Greater Kankakee Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	361,415.6	-	-	-	-	-	-	-	2,985.9	7,165.4	10,151.3	203,025.6	6/5/2019	10/13/2014	120	10/12/2024	10/13/2014
4707700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Kankakee Valley Arpt Auth For Engrng Services 3-17-Sbpg-156N.157D II Proj. Bk-4707 Greater Kankakee Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	361,415.6	-	-	-	-	-	-	-	56,732.3	136,142.0	192,874.3	203,025.6	6/5/2019	10/13/2014	120	10/12/2024	10/13/2014
4708700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Chicago/Rockford Intlairport For Engineering Services 3-17-0088-081 II Proj. Rfd-4708 Chicago/Rockford Intl Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	3,467,261.8	-	-	-	-	-	9,819.1	201.2	2,560.0	2,242.9	14,823.2	3,022,374.7	6/5/2019	6/28/2017	73	7/16/2023	6/28/2017
4708700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Chicago/Rockford Intlairport For Engineering Services 3-17-0088-081 II Proj. Rfd-4708 Chicago/Rockford Intl Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	3,467,261.8	-	-	-	-	-	186,561.8	3,822.9	48,640.4	42,614.7	281,639.8	3,022,374.7	6/5/2019	6/28/2017	73	7/16/2023	6/28/2017
4711500	Exempt From II Gfra II300ics705 Section 3 Airportsuse Notice To Proceed Date To Reimburse City Of Chicago For Eng Services 3-17-0025-092 II Proj Mdw-4711 Chicago Midway International Arpt	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,984,794.0	-	-	-	-	-	-	694,784.0	-	-	694,784.0	694,784.0	6/5/2019	4/17/2015	112	8/26/2024	4/17/2015
4712700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Mt. Vernon Airport Authority II Project Mvn-4712 Mt. Vernon Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	48,904.0	-	-	-	-	-	1,734.1	433.5	1,406.0	433.5	4,007.1	31,400.2	6/5/2019	6/10/2014	118	4/21/2024	6/10/2014
4712700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Mt. Vernon Airport Authority II Project Mvn-4712 Mt. Vernon Airport	Bond	BD	554946049000117	Statewide - Grants and Awards for State Airport Improvement Program	48,904.0	-	-	-	-	-	15,606.6	3,901.7	12,653.6	3,901.7	36,063.5	31,400.2	6/5/2019	6/10/2014	118	4/21/2024	6/10/2014
4717700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Shelby County For Engineering Services 3-17-Sbpg-133N II Proj. 2Ho-4717 Shelby County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	59,962.0	-	-	-	-	-	-	2,139.4	-	558.9	2,698.3	53,965.8	6/5/2019	7/26/2018	75	10/17/2024	7/26/2018
4717700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Shelby County For Engineering Services 3-17-Sbpg-133N II Proj. 2Ho-4717 Shelby County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	59,962.0	-	-	-	-	-	-	790,637.0	-	10,618.4	801,255.4	53,965.8	6/5/2019	7/26/2018	75	10/17/2024	7/26/2018
4724700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Logan County Board Authority For Engineering Services II Proj. Aaa-4724 Logan County Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	121,923.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/21/2013	120	5/20/2023	5/21/2013
4724700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Logan County Board Authority For Engineering Services II Proj. Aaa-4724 Logan County Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	121,923.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/21/2013	120	5/20/2023	5/21/2013
4736100	Exempt From II Grant Fund Recovery Act II300ics705Section3.Airports;Reimburse Tri-Township Municipalairport For Land Acquisition And Services 3-17-Sbpg-111N/133A Tri-Township Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	200,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/24/2017	86	12/18/2024	10/24/2017
4736100	Exempt From II Grant Fund Recovery Act II300ics705Section3.Airports;Reimburse Tri-Township Municipalairport For Land Acquisition And Services 3-17-Sbpg-111N/133A Tri-Township Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	200,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/24/2017	86	12/18/2024	10/24/2017
4743700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Decatur Park Districtfor Engineering Services 3-17-0033-040 II Proj. Dec-4743 Decatur Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	195,665.0	-	-	-	-	-	-	-	-	349.3	349.3	13,971.6	6/5/2019	4/5/2017	90	10/20/2024	4/5/2017
4743700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Decatur Park Districtfor Engineering Services 3-17-0033-040 II Proj. Dec-4743 Decatur Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	195,665.0	-	-	-	-	-	-	-	-	13,622.3	13,622.3	13,971.6	6/5/2019	4/5/2017	90	10/20/2024	4/5/2017
4746600	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Springfield Airport Authority For Engineering Services 3-17-0096-072 II Proj. Spi-4746 Abraham Lincoln Cantial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	5,965,298.0	-	-	-	-	-	290,441.8	496,618.4	263,588.2	1,105,843.8	2,156,492.1	2,341,531.5	6/5/2019	12/20/2016	86	2/20/2024	12/20/2016
4747600	Exempt From II Gfra II300ics705Section 3 Airports Use Retainer Date To Reimburse Springfield Airportauthority For Engineering Services 3-17-0096-072 II Proj.Spi-4747 Abraham Lincoln Cantial Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	188,137.0	-	-	-	-	-	-	-	147,804.4	15,624.9	163,429.2	163,429.2	6/5/2019	5/4/2018	69	2/24/2024	5/4/2018
4749500	Exempt From II Gfra II300ics705 Section 3 Airportsuse Execution Date To Reimburse City Of Chicago For Eng Services 3-17-0022-167 II Proj Ord-4749 Chicago O'Hare International Arpt	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	17,133,333.0	-	-	-	-	-	-	-	5,249,251.3	-	5,249,251.3	5,249,251.3	6/5/2019	11/26/2012	120	11/25/2022	11/26/2012
4750600	Exempt From Grant Fund Recovery Act II300ics705 Section 3, Airports;Reimburse Metropolitan Airportauth.Of Rock Island County For Engineering Services3-17-0068-088 II Proj#Mli-4750 Quad City Int. Arpt	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	2,260,202.7	-	-	-	-	-	283,055.0	374,984.9	538,825.9	156,959.2	1,353,825.0	1,497,461.8	6/5/2019	8/15/2017	60	8/14/2022	8/15/2017
4753600	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Metropolitan Airport Auth. For Engineering Services 3-17-0068-089 II Proj. Mli-4753 Quad City International Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	6,038,378.0	-	-	-	-	-	-	-	24,636.9	652.5	25,289.3	480,767.2	6/5/2019	8/15/2017	89	1/14/2025	8/15/2017
4753600	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse Metropolitan Airport Auth. For Engineering Services 3-17-0068-089 II Proj. Mli-4753 Quad City International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	6,038,378.0	-	-	-	-	-	-	-	443,463.7	12,014.2	455,477.9	480,767.2	6/5/2019	8/15/2017	89	1/14/2025	8/15/2017
4754700	Exempt From II Grant Fund Recovery Act II300ics705Section 3.Airports;Reimburse City Of Quincy Authority For Engineering Services 3-17-0085-040 II Proj. Um-4754 Quincy Municipal Airport	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	445,069.0	-	-	-	-	-	-	-	-	737.2	737.2	14,743.8	6/5/2019	11/6/2019	66	5/6/2025	11/6/2019

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4754700	Exempt From Il Grant Fund Recovery Act Il30ilcs705Section 3.Airports:Reimburse City Of Quincy Authority For Engineering Services 3-17-0085-040 Il Proj. Um-4754 Quincy Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	445,069.0	-	-	-	-	-	-	-	-	14,006.6	14,006.6	14,743.8	6/5/2019	11/6/2019	66	5/6/2025	11/6/2019
4777300	Exempt From Il Grant Fund Recovery Act Il30ilcs705Section 3.Airports:Pub. 176-025 2019 Illinois Aviation System Plan 3-17-0000-008/009 Il Proj# Isp-4777 Nte \$1,452,617.00	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	1,452,617.0	-	-	-	-	-	-	7,557.3	7,823.3	15,380.7	153,806.7	6/5/2019	9/3/2019	119	8/19/2029	9/3/2019	
4777300	Exempt From Il Grant Fund Recovery Act Il30ilcs705Section 3.Airports:Pub. 176-025 2019 Illinois Aviation System Plan 3-17-0000-008/009 Il Proj# Isp-4777 Nte \$1,452,617.00	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	1,452,617.0	-	-	-	-	-	-	-	68,016.1	70,409.9	138,426.0	153,806.7	6/5/2019	9/3/2019	119	8/19/2029	9/3/2019
4778300	Exempt From Il Grant Fund Recovery Act Il30ilcs705Section 3.Airports:Reimburse Woolpert Inc. For Aircraft Operational Study For Illinois Airports Il Proj. Isp-4778 Illinois System Plan	Non-Bond		0114946049000019	Purposes Described in Sections 31 and 34 of the Illinois Aeronautics Act	521,204.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/13/2019	60	12/12/2024	12/13/2019
4782500	Exempt From Il Gfra Il30ilcs705 Section 3 Airports:Term Of Contract Start Date To Reimburse City Of Chicago For Eng Services 3-17-0025-091 Il Proj Mdw-4785 Chicago Midway International Apt	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	49,650.0	-	-	-	-	-	49,650.0	12,412.5	12,412.5	12,412.5	86,887.5	49,650.0	6/5/2019	11/10/2014	117	8/26/2024	11/10/2014
4850500	Exempt From Il Grant Fund Recovery Act Il30ilcs705Section 3.Airports:Reimburse City Of Chicago Authority For Engineering Services, Il Proj# Mdw- 4850 Chicago Midway International Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	369,200.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/8/2014	120	9/7/2024	9/8/2014
4852600	Exempt From Il Grant Fund Recovery Act Il30ilcs705Section 3.Airports:Reimburse City Of Quincy Authority For Engineering Services 3-17-0085-040 Il Proj. Um-4852 Quincy Municipal Airport	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	731,946.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/3/2020	63	5/6/2025	2/3/2020
7900VAR	Blanket For Utility Relocation Expense	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	26,076.0	-	-	-	-	-	-	-	-	-	-	24,882.0	6/5/2019	7/1/2014	11	6/30/2015	
AE090003	Funding Necessary To Provide Cultural Resource Survey Of Various D-2 Projects In Accordance With State And Federal Law. Intergovernmental Agreementdated 12/11/06 On File.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	94,867.1	6/5/2019	12/11/2006	54	6/30/2011	
AL042135	Preliminary Engineering Lasalle Dr Stockton Dr To Lake Shore Dr Chicago 00-80259-00-Pv D-88-001-04	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	-	-	-	-	-	775,710.3	6/5/2019	12/2/2003	126	6/30/2014	
CAP13024	Cost Reimbursement Grant Cap-13-1024-III For Project Management Oversight Services Of Cta Transit Projects.	Bond	8A	5544948044720626	Construction, Grants and Project Assistance to Municipalities, Transportation Districts, Private Non-Profit Carriers, Mass Transportation Carriers and the Intercity Rail Program and Other Uses Pursuant to 21 Section 4 (b)(1) of the GO Bond Act	1,095,000.0	-	-	95,000.0	-	95,000.0	40,511.0	8,186.4	10,127.8	13,912.6	72,737.9	1,010,075.4	6/5/2019	8/16/2013	115	3/31/2023	8/16/2013
CRE14005	Railroad Cost Reimbursement Agreement; Rr To Do Force Account Work On Create Project Wa-(4); Cook County (031); C-20-010-13 Fed Project Acce-00200721	Bond	8A	5544948079000210	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	13,603,232.9	-	-	-	-	-	626,869.4	130,302.5	156,717.3	156,717.3	1,070,606.5	11,334,709.6	6/5/2019	1/8/2014	72	1/7/2020	
CRE14060	File Prime Agreement For Cre-14-060-Cap For Consulting Services In Connection With Create Environmental Services. Ptb 169-044 Aar 600,000.00 Idot 150,000.00	Bond	8A	5544948149000024	Statewide - Rail Freight Services	150,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/12/2014	120	3/11/2024	3/12/2014
CRE16118	Establish And File Prime Agreement For Consultant Services For The Create Program. Cap-16-118-Cap P-30-004-16 Ptb No. 179-019	Bond	8A	5544948079000210	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	8,600,000.0	1,600,000.0	-	-	-	1,600,000.0	497,293.7	628,375.3	498,252.9	267,481.3	1,891,403.2	7,810,526.9	6/5/2019	10/18/2016	118	8/30/2026	
CRE18164	Establish And File Railroad Construction Agreementfor Grade Separation Work At 95Th And Eggleston In Chicago Also Referred To As Gs21A.	Non-Bond		0114948079000019	CREATE, Not Subject to Federal Reimbursement	1,940,000.0	-	-	-	-	-	156,729.9	39,182.5	39,182.5	2,173,014.0	2,408,108.8	665,959.5	6/5/2019	6/29/2017	45	3/31/2021	
CRE18164	Establish And File Railroad Construction Agreementfor Grade Separation Work At 95Th And Eggleston In Chicago Also Referred To As Gs21A.	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	1,940,000.0	-	-	-	-	-	261,216.5	1,691,176.0	65,304.1	130,828.5	2,148,525.1	665,959.5	6/5/2019	6/29/2017	45	3/31/2021	6/29/2017
DEAS2017	Funding Necessary For Operation Of The Statewide Cultural Resources Program, With The Isas (Il Archaeological Surveys). 0-01127-0000	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	11,950,000.0	-	-	-	-	-	-	-	-	1,427,634.8	1,427,634.8	9,916,917.6	6/5/2019	7/1/2016	119	6/30/2026	
DEAS2017	Funding Necessary For Operation Of The Statewide Cultural Resources Program, With The Isas (Il Archaeological Surveys). 0-01127-0000	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	11,950,000.0	-	-	-	-	-	-	-	-	-	-	9,916,917.6	6/5/2019	7/1/2016	119	6/30/2026	
DEAS2017	Funding Necessary For Operation Of The Statewide Cultural Resources Program, With The Isas (Il Archaeological Surveys). 0-01127-0000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	11,950,000.0	-	-	-	-	-	-	-	-	-	-	9,916,917.6	6/5/2019	7/1/2016	119	6/30/2026	
DEAS2017	Funding Necessary For Operation Of The Statewide Cultural Resources Program, With The Isas (Il Archaeological Surveys). 0-01127-0000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	11,950,000.0	-	-	-	-	1,106,662.3	400,586.4	276,665.6	276,665.6	2,060,579.9	9,916,917.6	6/5/2019	7/1/2016	119	6/30/2026		
DESUBGEO	Desubgeo: Isss For Statewide Environmental Property Assessment Program	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	20,000.0	-	-	-	-	-	-	-	-	-	-	14,611.7	6/5/2019	6/14/2011	120	6/13/2021	
DHYD2017	Funding Necessary For Operation Of The Statewide Hydrologic Program, With The Isss. 0-01147-0000 And 0-01157-0000	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	2,812,500.0	-	-	-	-	-	-	-	-	180,199.1	180,199.1	2,200,609.8	6/5/2019	7/1/2016	119	6/30/2026	
DHYD2017	Funding Necessary For Operation Of The Statewide Hydrologic Program, With The Isss. 0-01147-0000 And 0-01157-0000	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	2,812,500.0	-	-	-	-	-	-	-	-	-	-	2,200,609.8	6/5/2019	7/1/2016	119	6/30/2026	
DHYD2017	Funding Necessary For Operation Of The Statewide Hydrologic Program, With The Isss. 0-01147-0000 And 0-01157-0000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,812,500.0	-	-	-	-	-	-	-	-	-	-	2,200,609.8	6/5/2019	7/1/2016	119	6/30/2026	
DHYD2017	Funding Necessary For Operation Of The Statewide Hydrologic Program, With The Isss. 0-01147-0000 And 0-01157-0000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	2,812,500.0	-	-	-	-	195,286.0	72,807.0	151,324.0	35,817.7	455,234.7	2,200,609.8	6/5/2019	7/1/2016	119	6/30/2026		
HSR13025	Joint Agreement With Caltran For The Purchase Of 88 Of The 130 Railcars. Vendor Procurement Was Done By California. Agreement # 75A0362	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	204,023,400.1	-	-	-	-	-	-	-	-	-	-	38,198,446.8	6/5/2019	11/27/2012	157	12/31/2025	11/27/2012
HSR13025	Joint Agreement With Caltran For The Purchase Of 88 Of The 130 Railcars. Vendor Procurement Was Done By California. Agreement # 75A0362	Bond	8A	5544948049000217	Statewide - Transit and Rail Grants	204,023,400.1	-	-	-	-	-	4,217,361.9	1,054,340.5	1,054,340.5	1,054,340.5	7,380,383.4	38,198,446.8	6/5/2019	11/27/2012	157	12/31/2025	11/27/2012
HSR13025	Joint Agreement With Caltran For The Purchase Of 88 Of The 130 Railcars. Vendor Procurement Was Done By California. Agreement # 75A0362	Bond	8A	5544948149000110	Funding for State's Share of Intercity Rail Passenger Service (Amtrak)	204,023,400.1	-	-	-	-	-	-	-	-	-	-	38,198,446.8	6/5/2019	11/27/2012	157	12/31/2025	11/27/2012
HSR13025	Joint Agreement With Caltran For The Purchase Of 88 Of The 130 Railcars. Vendor Procurement Was Done By California. Agreement # 75A0362	Bond	8A	5544948149000210	Statewide - High Speed Rail	204,023,400.1	-	-	315,242.0	198,779.0	514,021.0	-	-	-	-	-	38,198,446.8	6/5/2019	11/27/2012	157	12/31/2025	11/27/2012
HSR13051	P & A Agreement For Professional Services In Connection With The Preparation Of The Tier II Environmental Document For The Springfield Il Flyover. Job # P-30-005-13 Ptb# 166-019	Bond	8A	5544948149000210	Statewide - High Speed Rail	1,643,898.0	-	-	-	-	-	-	-	-	-	-	687,259.1	6/5/2019	3/7/2013	120	3/6/2023	3/7/2013
HSR14080	Multistate High Speed Diesel Electric Locomotive Procurement Hsr-14-080-Cap For The Purchase Of 21 Locomotives.	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	241,808,536.2	-	-	-	-	-	-	-	-	-	-	241,293,461.9	6/5/2019	3/13/2014	84	3/12/2021	3/13/2014
HSR14080	Multistate High Speed Diesel Electric Locomotive Procurement Hsr-14-080-Cap For The Purchase Of 21 Locomotives.	Bond	8A	5544948149000210	Statewide - High Speed Rail	241,808,536.2	-	448,824.0	1,086,420.1	-	1,535,244.1	231,492.5	1,419,771.0	1,341,991.9	1,419,771.0	4,413,026.4	241,293,461.9	6/5/2019	3/13/2014	84	3/12/2021	3/13/2014
HSR15109	Start Up Agreement For Consultant Services For Preparation And Review Of Phase I And Ii Location/Design Studies, Railway Engineering Studies And Railway And Highway Plans For Chi-St Louis Hsr.	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	5,500,000.0	-	-	-	-	-	-	-	-	-	-	3,889,836.0	6/5/2019	9/11/2015	120	9/10/2025	9/11/2015
HSR16113	Establish Obligation For Prime Agreement For Consultant Services In Connection With High Speed Rail Phase Iii Projects At Various Complex Crossings.	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	3,990,000.0	-	-	-	-	-	3,801.1	950.3	950.3	950.3	6,651.9	3,415,499.9	6/5/2019	10/30/2015	119	9/1/2025	10/30/2015
HSR16124	Establish Obligation Obligation Hsr -16-124 To Construct A Passenger Rail Station In Carlinville For Service Within The Illinois High Speed Rail Route From Chicago To St. Louis.	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	4,743,097.4	-	-	-	-	-	-	-	-	-	-	4,743,097.4	6/5/2019	6/7/2016	48	6/7/2020	6/7/2016
HSR16125	Establish Obligation And File Reimbursable Utility Agreement Hsr-011 With Ameren Illinois. Contract #76H63 Job No. C-98-016-15 Hsr-011 Route Fap Route 10A (Il Rte 111) Jersey County	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	800,000.0	-	-	-	-	-	-	-	-	-	-	446,088.0	6/5/2019	11/20/2015	72	11/19/2021	11/20/2015
HSR16139	Establish Obligation For Reimbursable Utility Agreement Hsr-16-139-Cap With Commonwealth Edison. Contract No. 62B33 Job No. C-91-016-16 Hsr-012 Will County.	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	281,070.4	-	-	-	-	-	281,070.4	70,267.6	70,267.6	70,267.6	491,873.2	281,070.4	6/5/2019	11/20/2015	48	11/19/2019	11/20/2015
HSR17145	Establish Obligation For Professional Services In Connection With The Construction Engineering Work. Hsr-17-145-Cap Job No. C-91-011-16 Ptb# 178-004	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	2,127,164.0	-	-	-	-	-	-	-	-	-	-	2,072,453.0	6/5/2019	6/8/2016	120	6/7/2026	6/8/2016
HSR17146	Re-Establish Obligation For FY20 Funding For The High Speed Rail Maintenance Escrow Agent Contract.Lower Amount Requested Than In Amendment 3 Due To Approp Constraints. Total \$85 Mil	Non-Bond		0114948179000100	High Speed Rail Maintenance Costs	25,000,000.0	-	-	-	-	-	-	-	25,000,000.0	-	25,000,000.0	25,000,000.0	6/5/2019	10/17/2016	120	10/15/2026	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
HSR17151	Establish Obligation And File Agreement For Midwest Fleet Manager For The High Speed Rail Program. Dpit-16-94768 Max Amount For Initial Term Is \$5,816,416.82	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	10,363,931.0	-	-	-	-	-	-	-	-	-	-	2,664,091.8	6/5/2019	2/1/2017	71	1/31/2023	2/1/2017
HSR17151	Establish Obligation And File Agreement For Midwest Fleet Manager For The High Speed Rail Program. Dpit-16-94768 Max Amount For Initial Term Is \$5,816,416.82	Bond	8A	5544948149000210	Statewide - High Speed Rail	10,363,931.0	-	-	-	-	-	-	-	-	-	-	2,664,091.8	6/5/2019	2/1/2017	71	1/31/2023	2/1/2017
HSR18162	Establish And File Intergovernmental Agreement For Utility Adjustments In Wilmington II Due To High Speed Rail Project.	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	330,382.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/14/2017	48	6/13/2021	6/14/2017
HSR18163	Establish And File Agreement For Refundable Utility Adjustments (9) In Wilmington Needed Due To The High Speed Rail Project.	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	676,450.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/15/2017	48	6/14/2021	6/15/2017
HSR18165	Establish Obligation And File Start Up Agreement For Consultant Services Regarding Phase I, II, & III Services, Rolling Stock Procurement & Maintenance Oversight Services.	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	10,000,000.0	-	-	-	-	-	455,125.6	479,084.2	309,127.2	485,559.3	1,728,896.2	5,392,333.5	6/5/2019	10/13/2017	120	10/12/2027	10/13/2017
HSR18166	Establish Obligation For Railroad Reimbursement Agreement Hsr-18-166-Cap For The Implementation Of Passenger Information Display Systems (Pids) At The Carlinville Station.	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	227,246.0	-	-	-	-	-	-	356.4	-	-	356.4	166,137.4	6/5/2019	12/12/2017	60	12/11/2022	12/12/2017
HSTP2045	Establish Intergovernmental Agreement Obligation Hstp2045 For Human Services Transportation Planning.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	69,640.0	-	-	-	-	-	-	-	6,452.8	-	6,452.8	6,452.8	6/5/2019	7/1/2019	23	6/30/2021	7/1/2019
HSTP2046	Establish Intergovernmental Agreement Obligation Hstp2046 For Human Services Transportation Planning.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	175,702.0	-	-	-	-	-	-	-	15,903.0	15,836.7	31,739.7	31,739.7	6/5/2019	7/1/2019	23	6/30/2021	7/1/2019
HSTP2047	Establish Intergovernmental Agreement Obligation Hstp2047 For Human Services Transportation Planning.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	123,707.0	-	-	-	-	-	-	-	4,671.5	-	4,671.5	4,671.5	6/5/2019	7/1/2019	23	6/30/2021	7/1/2019
HSTP2048	Establish Intergovernmental Agreement Obligation Hstp2048 For Human Services Transportation Planning.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	171,633.0	-	-	-	-	-	-	-	40,416.5	-	40,416.5	40,416.5	6/5/2019	7/1/2019	23	6/30/2021	7/1/2019
HSTP2049	Establish Intergovernmental Agreement Obligation Hstp2049 For Human Services Transportation Planning.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	236,123.0	-	-	-	-	-	-	-	26,332.2	30,669.9	57,002.1	57,002.1	6/5/2019	7/1/2019	23	6/30/2021	7/1/2019
HSTP2050	Establish Intergovernmental Agreement Obligation Hstp2050 For Human Services Transportation Planning.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	124,216.0	-	-	-	-	-	-	-	19,109.6	-	19,109.6	19,109.6	6/5/2019	7/1/2019	23	6/30/2021	7/1/2019
HSTP2051	Establish Intergovernmental Agreement Obligation Hstp2051 For Human Services Transportation Planning.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	162,610.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2019	23	6/30/2021	7/1/2019
IDNR2020	Establish Obligation For Tree Mitigation For Various Projects In Various Idot Dist 8 Sectors. Lump Sump Contract - Intergovernmental Agreement Nte \$240,000.00	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/31/2020	15	6/30/2021	
IRP18158	Establish Obligation And File Grant Agreement For Construction Of A Rail Extension Of City Of Rochell'S Short Line Railroad.	Bond	8A	5544948149000110	Funding for State's Share of Intercity Rail Passenger Service (Amtrak)	2,580,000.0	-	-	-	-	-	867,974.5	282,875.9	216,993.6	550,609.7	1,918,453.8	2,092,104.6	6/5/2019	3/30/2018	31	10/31/2020	3/30/2018
IRP20180	Establish Agreement Between Idot & Amtrak To Perform Positive Train Control Brake Testine	Bond	8A	5544948149000210	Statewide - High Speed Rail	158,525.0	-	-	158,525.0	-	-	158,525.0	-	-	-	-	-	6/5/2019	2/14/2020	1	3/4/2020	2/14/2020
JN013102	Cost Reimbursement Agreement; Idot To Reimburse Springfield For Work On Developing The 10Th Street Corridor For Trains, Sangamon County (167);D-30-002-13	Bond	8A	5544948149000210	Statewide - High Speed Rail	8,650,000.0	-	-	-	-	-	-	-	-	-	-	7,913,493.0	6/5/2019	6/5/2013	132	6/5/2024	6/5/2013
JN016002	Reimbursement To Missouri For Repair Work On The Il 150/Mo 51 Chester Bridge Over The Mississippi River; Randolph County (157) C-30-002-16 Fed Project Zwtz384	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	666,208.3	-	-	-	-	-	-	-	-	-	-	666,208.3	6/5/2019	10/1/2015	47	9/30/2019	
JN016023	Cost Reimbursement Agreement; Idot To Reimburse Modot For Illinois' Share Of New Mississippi Riverbridge Un Us 54 At Louisiana, Missouri Pike County(149)C-30-023-16;1Miliv17/12.5Miliv18/12.5Miliv19	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	29,500,000.0	-	-	-	-	-	3,325,763.3	1,586,512.4	927,618.0	831,440.8	6,671,334.5	26,802,019.5	6/5/2019	10/27/2016	72	10/26/2022	
JN016023	Cost Reimbursement Agreement; Idot To Reimburse Modot For Illinois' Share Of New Mississippi Riverbridge Un Us 54 At Louisiana, Missouri Pike County(149)C-30-023-16;1Miliv17/12.5Miliv18/12.5Miliv19	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	29,500,000.0	-	-	-	-	-	514,849.2	128,712.3	128,712.3	128,712.3	900,986.0	26,802,019.5	6/5/2019	10/27/2016	72	10/26/2022	
JN017026	Reimbursement To Iowa For Illinois' Share Of New I-74 Mississippi River Bridges; Rock Island County (161); C-30-026-17; Fed Project 1987(002) Funding Through FY 2022 Per Agreement	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	186,795,000.0	-	-	-	-	-	-	-	-	-	-	150,414,917.7	6/5/2019	3/2/2017	72	3/1/2023	
JN017026	Reimbursement To Iowa For Illinois' Share Of New I-74 Mississippi River Bridges; Rock Island County (161); C-30-026-17; Fed Project 1987(002) Funding Through FY 2022 Per Agreement	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	186,795,000.0	-	-	-	-	-	-	-	-	-	-	150,414,917.7	6/5/2019	3/2/2017	72	3/1/2023	
JN017026	Reimbursement To Iowa For Illinois' Share Of New I-74 Mississippi River Bridges; Rock Island County (161); C-30-026-17; Fed Project 1987(002) Funding Through FY 2022 Per Agreement	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	186,795,000.0	-	-	-	-	-	11,592,639.7	16,077,061.1	6,887,220.4	783,815.2	35,340,736.4	150,414,917.7	6/5/2019	3/2/2017	72	3/1/2023	
JN018001	Idot To Reimburse Iowa For Preliminary Engineering/ Repairs To The Us 34 Bridge Over The Mississippi River At Burlington Iowa; Henderson County (071); P-30-001-18	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	105,000.0	-	-	-	-	-	-	2,567,908.0	-	-	2,567,908.0	89,309.1	6/5/2019	10/6/2017	48	10/5/2021	
JN018028	Idot To Reimburse Iowa For Idot'S Share Of New Lighting And Its Work On The Us 20 Bridge Over The Mississippi River; Jo Daviess County (085) C-30-028-18	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	448,250.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/9/2018	48	5/8/2022	
JN019004	Idot To Reimburse Missouri For Idot'S Share Of Therepair Work On The Il 146 Mississippi River Bridgeat Cape Girardeau; Alexander County (003) C-30-004-19; Fed Project # 6R019291	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	676,000.0	-	-	-	-	-	-	-	-	675,467.7	675,467.7	675,467.7	6/5/2019	11/1/2018	47	10/31/2022	
JN019009	Cost Reimbursement Agreement; Idot To Reimburse Iowa For Idot'S Share Bridge Cleaning On The Us 34Bridge Over The Mississippi River At Burlington Henderson County (071); C-30-009-19 Fed-81pr(951)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	64,500.0	-	-	-	-	-	-	64,500.0	-	-	64,500.0	64,500.0	6/5/2019	3/11/2019	48	3/10/2023	
JN019013	Reimbursement To Missouri For Idot'S Share Of Deck Repairs And Painting On The Il 150 Chester Bridge Over The Mississippi River; Randolph County (157); C-30-013-19; Fed Proj # 0M2(411)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	1,100,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/26/2019	72	8/25/2025	
JN020001	Idot To Reimburse Missouri For Idot'S Share Of Emergency Repairs To The Northbound I-255 Bridge Over The Mississippi River; C-30-001-20 St. Clair County (163)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	705,653.8	-	-	-	-	-	-	-	705,653.8	-	705,653.8	705,653.8	6/5/2019	5/12/2019	52	9/15/2023	
JN020009	Cost Reimbursement Agreement; Idot To Reimburse Iowa For Idot'S Share Of Bridge Cleaning Contract Iowa Route 136 Bridge Over Mississippi River At Clinton Iowa; Whiteside County (195) C-30-009-20	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	40,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/10/2020	48	1/9/2024	
JN020011	Idot To Reimburse Iowa For Idot'S Share Of Deck Replacement On The Us 34 Bridge Over The Mississippi River; Henderson (071) C-30-011-20	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	2,967,784.6	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/11/2020	72	3/10/2026	
JN020012	Bi-State Reimbursement; Idot To Reimburse Iowa For50% Share Of Bridge Cleaning I/Ia Route 92 Over Mississippi River At Muscatine; C-30-012-20 Co 1611/Ia Master Border Bridge Agreement On File	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/12/2020	48	2/11/2024	
JN102527	Fap 338 (Il-59), Sec 2002-0411, Dupage Co C-91-139-02. Combined Desien Studv	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,240,260.8	-	-	-	-	-	-	-	-	-	-	1,237,997.9	6/5/2019	11/27/2002	120	11/26/2012	
JN105515	Roadway Improvements For Fap 339 /Illinois Route 62& Illinois Route 58 At Surrey Ridge Shopping Center, State Job # C-91-165-05, Cook County, Section # 2005-013Ts	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	250,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/18/2005	84	8/18/2012	
JN106505	Roadway Improvement On Fap 029/U.S. Route 12/20 At76Th Avenue, Section # 29R-N-2 In Cook County, State Job # C-91-285-06	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	135,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/3/2006	84	3/3/2013	
JN106512	Roadway Improvement On Fap 338/Illinois Route 59 At Woodland Hills Parkway, State Job # C-91-384-06In Cook County, State Section 110N-2, Estimated Completion Date 06/30/2016	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	215,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/15/2006	118	6/30/2016	
JN107037	Improving Approximately 3432 Linear Feet Of Fau 2946 Wentworth Ave At River Oaks Drive In Cook County State Job# C-91-129-05 Section# 368-A-N Program# 177156-0200	Non-Bond		0114944277000026	Statewide - Transportation and Related Construction	13,668.6	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/15/2007	84	6/30/2014	
JN108520	Improvement Of I-88(Ronald Reagan Memorial)Tollwayfrom Il Route 83 To York Road Job No C-91-435-06 Program No. 1-77366-0000	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,506,000.0	-	-	-	-	-	-	-	-	-	-	2,504,302.1	6/5/2019	3/11/2008	87	6/30/2015	
JN109525	Improve The I-294(Tri-State Tollway), Under Willowd From East Of Sanders Road(Accenture Parkway) Tolandwehr Rd Program# 1736261100 Job # C-91-741-09 Cook(031) County	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	2,100,000.0	-	-	-	-	-	-	-	-	-	-	1,833,067.7	6/5/2019	8/22/2008	70	6/30/2014	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information								
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date			
JN11529	Reimbursement Of Improving O'Plain Road, Il Route 132(Grand Ave); Il Route 173(Rosecrans Road) Over The Tri-State Tollway (I-94) And Tollway Contract I-07-5225 In Lake County(097); Job No. C-91-209-10	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	395,500.0	-	-	-	-	-	-	-	-	-	-	218,393.0	6/5/2019	9/9/2008	57	6/30/2013				
JN11544	Cost Reimbursement Agreement-Illinois To Reimburseconsin For Illinois Share Of Construction Cost On I-94 At The State Line; Lake County (097); P-91-539-10	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	6,210,000.0	-	-	-	-	-	-	-	-	-	-	6,118,165.0	6/5/2019	4/4/2011	72	4/3/2017				
JN11572	Cost Reimbursement Agreement; State To Reimburse Village For States Share Of Improvement At I-90 And Barrington Road; Cook County (031); P-91-589-11	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	1,034,792.4	6/5/2019	6/30/2011	72	6/29/2017				
JN11573	Cost Reimbursement Agreement; Idot To Pay Cicero For Work Cicero Is Doing On Il 50, Cook Co. (031);C-91-592-11	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,700,000.0	-	-	-	-	-	-	-	-	165,764.6	165,764.6	1,700,000.0	6/5/2019	1/3/2012	72	1/2/2018				
JN11581	Reimbursement Of Improving Tri-State Tollway(I-94)At Il Rte 132(Grand Ave) Remove And Replace Bridgewith Longer Structure To Widen & Install Lighting Along Il Rte 132 Job# C-91-050-12 In Lake County	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,990,000.0	-	-	-	-	-	-	-	-	-	-	1,987,913.6	6/5/2019	7/16/2010	35	6/30/2013				
JN11583	Reimbursement To Improve Veterans Memorial Tollwayfrom N Of Finley Rd To Army Trail Rd And Resurface 355 Repair Existing Drainage Noise Abatement Wall Replace Signing; Job#C-91-211-11 In Dunae Co	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	289,254.0	-	-	-	-	-	-	-	-	-	-	231,680.6	6/5/2019	12/15/2010	30	6/30/2013				
JN112003	Reimbursement Of Improvements To The Tri-State Tollway (I294/I-94) From Balmoral Ave To Wisconsinstate Line(Referred As Tollway) Contract I-07-5230Job#C-91-214-11 Sect 2010-132-1 In Dupage(043) Co	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	107,573.6	-	-	-	-	-	-	-	-	-	-	86,058.9	6/5/2019	7/1/2011	83	6/30/2018				
JN112030	Reimbursement For The Improvements Of Tri-State Tollway (I294) From 95Th St To Cermak Rd Include But Not Limited To Contracts Rr-11-5634 Nb And Rr-11-5635 Sb Job#C-91-455-12 Section 2012-031Br	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	969,000.0	-	-	-	-	-	-	-	-	-	-	373,924.5	6/5/2019	7/10/2012	95	6/30/2020				
JN112031	Reimbursement For Improvement Of Eden'S Spur(I-94)At Illinois Route 43, Tollway Contract I-05-5312 Section 3271B-R Job No C-91-356-02In Cook County	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	3,075,000.0	-	-	-	-	-	-	-	-	-	-	3,065,966.4	6/5/2019	7/16/2012	95	6/30/2020				
JN112032	Reimbursement For The Improvement Of Jane Adams Memorial Tollway(I-90) From East Of Barrington Rd To Elgin Toll Plaza Contract I-09-5588 Section 2012-033Br Job No C91-457-12 Cook & Kane Counties	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	266,000.0	-	-	-	-	-	-	-	-	-	-	254,875.4	6/5/2019	7/16/2012	95	6/30/2020				
JN112033	Reimbursement For Improvement Of Tri-State Tollway(I-294) From Cermak Road To Bensenville Bridge Contract Rr-11-5636 Contract 60894 In Dupage Co	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,050,000.0	-	-	-	-	-	-	-	-	-	-	572,801.0	6/5/2019	7/10/2012	95	6/30/2020				
JN112506	Cost Reimbursement Agreement; State To Reimburse Village For Acceptance Of Jurisdiction Of Old 31, New Frontage Rd Near Greenwood Rd; Il 31, Algonquin Bypass, Kane/Mchenry Co. (089)1111	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	1,610,000.0	-	-	-	-	-	-	-	-	-	-	1,085,879.7	6/5/2019	6/21/2012	72	6/20/2018				
JN113007	Cost Reimbursement Agreement; Idot To Reimburse County For Idot'S Share Of Work On Il 64 At Powis Road; Dupage County (043); C-91-103-12	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,096,641.0	-	-	-	-	-	-	-	-	-	-	561,143.2	6/5/2019	6/28/2017	72	6/27/2023				
JN113230	Cost Reimbursement Agreement; Idot To Reimburse Cdot For Additional Traffic Control Services; Fai 90/94 @ I-290; Cook County (031); C-91-230-13	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	-	-	-	-	-	-	21,260.6	6/5/2019	3/24/2015	48	3/23/2019				
JN113510	Cost Reimbursement Agreement; Idot To Reimburse County For Idot'S Share Of Traffic Signal Installation; Ch 37 @ Will-Cook Road; Will Co(197)C-91-452-12	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	90,000.0	-	-	-	-	-	-	-	-	-	-	51,154.4	6/5/2019	9/26/2012	48	9/25/2016				
JN113545	Cost Reimbursement Agreement; Idot To Reimburse Tollway For Idot'S Share Of Work On I-355; Dupage County (043); C-91-233-14	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	363,000.0	-	-	-	-	-	-	-	-	-	-	286,570.3	6/5/2019	12/20/2013	48	12/19/2017				
JN114502	State To Reimburse Village For States Share Of Plan Development On The Il 47 @ Fai88 InterchangeKane County (089); P-91-015-14; Fed Protect Ncti-0326(090)	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,335,000.0	-	-	-	-	-	-	-	54,419.4	-	54,419.4	1,333,347.0	6/5/2019	4/28/2014	72	4/27/2020				
JN114504	Cost Reimbursement Agreement; State To Reimburse Village For Work On Il 47; Kane County (089); C-91-045-14;	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	4,400,000.0	-	-	-	-	-	-	-	-	-	-	4,257,628.0	6/5/2019	10/5/2013	72	10/4/2019				
JN114510	Cost Reimbursement Agreement; Idot To Reimburse City For Curb Repairs Near Midway Airport; Cook County (031); C-91-057-14	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	120,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/6/2013	48	10/5/2017				
JN114544	State To Pay Des Plaines For States Share Of Des Plaines River Road Project; Touhy Ave To North Of Algonquin Rd; Cook County (031); C-91-285-01 & C-91-016-14	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	27,810,000.0	-	-	-	-	-	-	-	-	-	-	27,809,020.1	6/5/2019	6/17/2014	72	6/16/2020				
JN114555	Financial Participation Agreement; Idot To Pay City For Idot'S Share Of City Project Involving 2 State Routes; Elston Ave & Fullerton Ave @ Damenave; Cook County (031); C-91-326-14	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	14,000,000.0	-	-	-	-	-	-	-	-	-	-	12,208,694.8	6/5/2019	4/28/2014	72	4/27/2020				
JN114568	State To Pay Chicago For States Share Of Work On Fai 90/94 @ Ohio Street; Cook County (031); C-91-177-09	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	26,864.5	-	-	-	-	-	-	-	-	-	-	26,864.5	6/5/2019	6/17/2014	48	6/16/2018				
JN114572	Cost Reimbursement Agreement; Idot To Reimburse The Tollway For Idot'S Share Of Reconstruction Work On I-90 @ Barrington Rd In Cook County (031);C-91-458-14	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	16,677,945.3	(772,054.7)	-	-	-	-	-	-	-	(772,054.7)	-	16,677,945.3	6/5/2019	6/30/2014	72	6/29/2020				
JN115503	Cost Reimbursement Agreement; Idot To Reimburse Chicago For Idot'S Share Of Work On Improvements To Roosevelt Road; Cook County (031); C-91-088-15	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	5,000,000.0	-	-	-	-	-	-	-	-	-	-	3,957,081.4	6/5/2019	12/4/2014	72	12/3/2020				
JN115566	Cost Reimbursement Agreement; Idot To Reimburse Township For Work On Il 31; Mchenry County (111); C-91-401-14	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/11/2015	48	6/10/2019				
JN115574	Cost Reimbursement Agreement; Idot To Reimburse City For Idot'S Share Of Resurfacing On Oak Park Ave From 31St St To Ogden Ave; Cook Co (031) C-91-098-11	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	595,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/18/2016	48	5/17/2020				
JN115576	Cost Reimbursement Agreement; Idot To Reimburse Cdot For Illinois' Share Of Work On Roosevelt Rd; Cook County (031); C-91-320-15	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	540,000.0	-	-	-	-	-	-	-	-	-	-	453,899.0	6/5/2019	5/27/2015	48	5/26/2019				
JN116551	Cost Reimbursement Agreement; Idot To Reimburse City For Share Of Work On Il 43 @ Devon Ave; Cook County (031); C-91-342-16	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	460,000.0	-	-	-	-	-	-	-	-	6,362.5	3,169.9	9,532.4	12,614.7	6/5/2019	6/30/2016	48	6/29/2020			
JN117035	Cost Reimbursement Agreement; Idot To Pay The District For Tree Mitigation As Part Of A Highway Costruction Contract; Il 68, Dundee Rd @ Middle Fork North Branch Chicago River; Cook; C-91-185-10	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	186,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/22/2017	48	11/21/2021				
JN117501	Cost Reimbursement Agreement; Idot To Reimburse City For Idots Share Of Work At Houbolt Road; Will County (197); C-91-440-16 & C-91-441-16	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	32,000,000.0	-	-	-	-	-	-	-	-	-	1,100,000.0	1,100,000.0	3,200,000.0	6/5/2019	11/16/2016	72	11/15/2022			
JN117502	Idot To Reimburse Aurora For Idot'S Share Of Intersection Improvements At Us 30 And Wikaduke Trail Road In Aurora; Will County (197)	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,440,000.0	-	-	-	-	-	-	-	-	-	1,152,000.0	1,152,000.0	1,333,138.8	6/5/2019	10/25/2017	72	10/24/2023			
JN117503	Cost Reimbursement Agreement; Idot To Reimburse City For Traffic Control Aides; Fai 90/94 @ Fai290And Congress Parkway; Cook County (031); C-91-114-17	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/22/2016	48	11/21/2020				
JN117555	Cost Reimbursement Agreement; Idot To Reimburse City For Ada Ramps At Various Locations; Chicago, Il; Cook County (031); C-91-211-17	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	255,268.9	308,178.9	144,012.0	1,636,857.0	2,344,316.8	1,434,284.8	6/5/2019	6/1/2017	71	5/31/2023	
JN117555	Cost Reimbursement Agreement; Idot To Reimburse City For Ada Ramps At Various Locations; Chicago, Il; Cook County (031); C-91-211-17	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	-	1,434,284.8	6/5/2019	6/1/2017	71	5/31/2023			
JN118555	Grant Agreement To Pay Lincolnwood For Channelization Of Il Route 50 At Touhy Ave; Lincolnwood, Il; Cook Co. (031); P-91-017-18	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	75,000.0	-	-	-	-	-	-	-	-	-	18,133.0	-	18,133.0	18,133.0	6/5/2019	1/29/2018	48	1/28/2022		
JN118557	Grant Agreement To Pay Village Of Algonquin For Crystal Creek Relocation, Restoration And Streambed Reinforcement; Il 31 (N Jct) To Ill 31 (S Jct); Mchenry Co. (111); C-91-200-18	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	-	-	-	50,000.0	50,000.0	50,000.0	6/5/2019	4/25/2018	48	4/24/2022			
JN118558	Grant Agreement; Village Of Melrose Park To Stabilize Silver Creek Streambank; Cook Co. (031) N-91-008-18	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	32,011.0	-	-	-	-	-	-	-	-	-	32,000.0	32,000.0	32,000.0	6/5/2019	5/30/2018	48	5/29/2022			
JN118560	Joint Agreement; Grantee To Upgrade Traffic Signal Controllers, Install Led Signals And Ada Ramps; Northwest Highway And Bryn Mawr Ave, Raven St., And Nagle Ave.;Cook Co(031) N-91-010-18	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	851,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/20/2018	48	9/19/2022			
JN118562	Cost Reimbursement Agreement; Idot To Reimburse The City For Idot'S Share Of Resurfacing Michigan Avenue In Chicago; Cook County (031) C-91-082-17 Nte 2,341,000.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	2,341,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/7/2020	72	4/6/2026			

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
JN119500	Idot To Reimburse Village For Idot's Share Of Reconstructed Sidewalk On The Glenview Road Bridgeover Interstate 94 In Wilmette, Cook County (031) C-91-426-19	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	175,000.0	-	-	-	-	-	-	-	-	165,748.2	165,748.2	165,748.2	6/5/2019	9/19/2019	48	9/18/2023	
JN119501	Cost Reimbursement Agreement; Idot To Reimburse Village For Idot's Share Of Work For Mclean Blvd In South Elgin, Kane County (089) P-91-046-19 Nte 277,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	277,000.0	-	-	-	-	-	-	-	78,485.0	-	78,485.0	78,485.0	6/5/2019	4/10/2019	48	4/9/2023	
JN119551	Idot To Pay The Forest Preserve For Tree Mitigation For Bridge Work Carrying Winnetka Road Over The Skokie River In Northfield, Il, Cook County (031); C-91-187-17__Nte \$6,676.00	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	6,676.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/17/2019	48	10/16/2023	
JN120502	Cost Reimbursement Agreement; Idot To Reimburse County For Work At 2 Intersections On Us 34 Dupage County (043); P-91-021-20 Nte 175,000.00	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	175,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/7/2020	48	1/6/2024	
JN120503	Cost Reimbursement Agreement; Idot To Reimburse County For Work At Il 38 & Naperville Rd, Dupage County (043); P-91-022-20 Nte 125,000.00	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	125,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/7/2020	48	1/6/2024	
JN120504	Cost Reimbursement Agreement; Idot To Reimburse Village For Idot's Share Of Work At Us 45 At Division Street In Mundelein; Lake County (097) N-91-004-20__Nte 517,500.00	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	517,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/18/2020	48	3/17/2024	
JN120505	Reimbursement To The Us Army Corps Of Engineers For Review Of Permit Applications; Various Projects Various Counties In Idot, District 1; N-91-001-20	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	92,331.0	-	-	92,331.0	92,331.0	6/5/2019	10/7/2019	48	10/6/2023	
JN188559	Joint Agreement; Idot To Reimburse City For Installation Of Traffic Signal, Curp Ramp, Sidewalks, And Markings; Devon Ave. At Le Mai Ave. Cook Co. (031); N-91-009-18	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	275,000.0	-	-	-	-	-	-	-	128,817.5	-	128,817.5	128,817.5	6/5/2019	9/5/2018	48	9/4/2022	
JN217024	Idot To Reimburse County For Damage Repairs To County Roadway Used As A Detour During Rr Crossing Repairs On Il 64 At Kings, Il, Ogle County (141) C-92-019-17	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	19,934.7	-	-	-	-	-	19,934.7	4,983.7	4,983.7	4,983.7	34,885.7	19,934.7	6/5/2019	11/28/2016	81	8/15/2023	
JN220048	Cost Reimbursement Agreement; Idot To Reimburse Idnr For Mitigation Of Black Sandshell & Spike Mussels; Gravel Chub Fish; Il 2 Rock River Bridge Replacement; Winnebago Co (201); P-92-022-15	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/18/2019	48	12/17/2023	
JN220056	Cost Reimbursement Agreement; Idot To Reimburse Idnr For Mitigation Of Black Sandshell & Spike Mussels; Gravel Chub Fish; Il 2 Rock River Bridge Replacement; Winnebago Co (201); P-92-022-15	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	49,084.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/19/2020	48	2/18/2024	
JN410409	In-4-18-409 Eastern Bypass Traffic Demanding Modeling P-94-018-10	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	170,000.0	-	-	-	-	-	-	-	-	-	-	148,934.7	6/5/2019	2/9/2010	112	6/30/2019	
JN418402	Joint Agreement; Park District Of Peoria To Improve Drainage Along Il 29; Phase 2 Grandview Drive; Peoria Co. (143); C-94-018-18	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	250,000.0	-	-	-	-	-	200,000.0	50,000.0	50,000.0	50,000.0	350,000.0	200,000.0	6/5/2019	10/17/2018	48	10/16/2022	
JN419402	Cost Reimbursement Agreement; Idot To Reimburse Village For Idot's Share Of The Improvement; Il 29 In Creve Coeur, Tazewell County (179); D-94-018-17	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	105,050.0	-	-	-	-	-	105,050.0	26,262.5	26,262.5	26,262.5	183,837.5	105,050.0	6/5/2019	5/23/2019	48	5/22/2023	
JN420401	Idot To Reimburse County For Damage Repairs On Ch D41, Utilized As A Detour Route For The Replacement Of The Il 78, Kickapoo Creek Bridge Knox County (095); C-94-137-07	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	184,200.0	-	-	-	-	-	-	-	184,200.0	-	184,200.0	184,200.0	6/5/2019	8/6/2019	48	8/5/2023	
JN420402	Idot To Reimburse Elmwood For Repairs To South Lilac Street That Was Used As A State Detour For Il 78 Kickapoo Creek Bridge Replacement; Knox County (095); C-94-137-07	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	163,900.0	-	-	-	-	-	-	-	163,900.0	-	163,900.0	163,900.0	6/5/2019	8/15/2019	48	8/14/2023	
JN420403	Idot To Reimburse County For Repairs To North Depot Rd. To Be Utilized As A Detour For Replacing North Creek Structures; Il 167 In Knox County (095C-94-084-15	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	64,800.0	-	-	-	-	-	-	64,800.0	-	-	64,800.0	64,800.0	6/5/2019	8/5/2019	48	8/4/2023	
JN420404	Idot To Reimburse Village For Damage Repairs To Knox Hwy 37 To Be Used As Detour During Closure Of Il 167 Culvert Replacements; Knox County (095) C-94-084-15	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	40,400.0	-	-	-	-	-	-	40,400.0	-	-	40,400.0	40,400.0	6/5/2019	8/19/2019	48	8/18/2023	
JN517009	Cost Reimbursement Agreement; Idot To Reimburse City For Milling And Resurfacing Lincoln Ave. In Urbana; Champaign County (019); C-95-048-17	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	-	-	-	200,000.0	-	200,000.0	200,000.0	6/5/2019	6/1/2017	47	5/31/2021	
JN518002	Cost Reimbursement Agreement; Idot To Reimburse County For Work Done On Idot Bridges On A County Highway; Fas 513, Fairmount/Sidell Road, Vermilion County (183); C-95-039-18	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	105,000.0	-	-	-	-	-	650.3	162.6	43,596.2	162.6	44,571.6	98,015.8	6/5/2019	7/28/2016	60	7/17/2021	
JN618049	Idot Has Agreed To Participate With Iowa And Fort Madison In A Planning Study For The River Crossing Between Fort Madison, Iowa And Niota, Illinois. D-96-049-18; Hancock County (067)	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	144,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/8/2018	48	5/7/2022	
JN718003	Cost Reimbursement Agreement; Idot To Reimburse City For Repair Work On Us 45 In Conjunction With A Local Street Project In Effingham, Effingham County (049); C-97-093-18	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	104,511.6	-	-	-	-	-	-	1,233,795.0	-	-	1,233,795.0	104,511.6	6/5/2019	7/30/2018	48	7/29/2022	
JN718109	Cost Reimbursement Agreement For Idot To Maintain Expansion Joint On Lincoln Memorial Bridge Over The Wabash River; Idot 50% Share, Sr 441, Old Us 50 Lawrence County (101); C-97-109-18	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	30,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/8/2019	120	3/7/2029	
JN814014	Cost Reimbursement Agreement; Illinois To Reimburse Missouri For Work On The Poplar Street Bridge "Slide" Contract; St. Clair County (163); \$600,000 Programmed In Fy 2014, C-98-014-14	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	10,600,000.0	-	-	-	-	-	-	-	373,750.5	-	373,750.5	8,758,481.1	6/5/2019	12/13/2013	72	12/12/2019	
JN814014	Cost Reimbursement Agreement; Illinois To Reimburse Missouri For Work On The Poplar Street Bridge "Slide" Contract; St. Clair County (163); \$600,000 Programmed In Fy 2014, C-98-014-14	Non-Bond		011494427900016	Statewide - Transportation and Related Construction	10,600,000.0	-	-	-	-	-	-	3,100,805.9	5,283,924.8	-	8,384,730.7	8,758,481.1	6/5/2019	12/13/2013	72	12/12/2019	
JN814015	Cost Reimbursement Agreement; Idot To Reimburse Missouri For Work On The Poplar Street Bridge "Rehab" Contract; St. Clair County (163); \$ 3,000,000 Programmed In Fy 2014.	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	16,225,000.0	-	-	-	-	-	-	-	11,442,916.1	24,800.6	11,467,716.7	16,217,886.1	6/5/2019	12/17/2013	72	12/16/2019	
JN919002	Reimbursement Agreement; Idot To Reimburse City For Damage To Local Street Caused By Road Closure Il 13 In Marion @ Aurelia Dr. Williamson Co (199) C-99-045-19	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	15,000.0	-	-	-	-	-	15,000.0	3,750.0	3,750.0	3,750.0	26,250.0	15,000.0	6/5/2019	6/12/2019	48	6/11/2023	
JN920008	Cost Reimbursement Agreement; Idot To Reimburse The City For Idot's Share Of Traffic Signal Improvement Il 13 @ Sinclair Dr In Marion Williamson County (199) C-99-082-20	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	17,251.5	-	-	-	-	-	-	-	-	13,800.0	13,800.0	13,800.0	6/5/2019	4/14/2020	48	4/13/2024	
JT113010	Cost Reimbursement Agreement; Idot To Reimburse Glenwood For Assuming Jurisdiction Of Chicago Heights Road; Cook County (031); C-91-459-12	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	38,000.0	-	-	-	-	-	-	-	38,000.0	-	38,000.0	38,000.0	6/5/2019	3/13/2013	48	3/12/2017	
JT615001	Cost Reimbursement Agreement; Idot To Reimburse Village For Tree Mitigation, Il 104 In Meredosia Morgan County (137); C-96-016-08	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	20,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/16/2015	48	3/15/2019	
LAESCH11	District 5 Electrical Traffic Control Devices And Highway Lighting Repair. 1St Of 2 Year Contract Fy 2010	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	441,048.0	-	-	-	-	-	-	-	-	-	-	439,643.7	6/5/2019	7/1/2012	11	6/30/2013	
LAESCH11	District 5 Electrical Traffic Control Devices And Highway Lighting Repair. 1St Of 2 Year Contract Fy 2010	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	441,048.0	-	-	-	-	-	-	-	-	-	-	439,643.7	6/5/2019	7/1/2012	11	6/30/2013	
LAVD101A	Establish Obligation For Land Acquisition Service In The Amount Of \$300,000.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	-	-	-	-	67,050.0	6/5/2019	5/5/2015	36	5/4/2018	
LAVD104A	Establish Obligation For Land Acquisition Service In The Amount Of \$300,000.	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	350,000.0	-	-	-	-	-	-	-	-	-	-	287,900.0	6/5/2019	5/5/2015	36	5/4/2018	
LAVD104A	Establish Obligation For Land Acquisition Service In The Amount Of \$300,000.	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	350,000.0	-	-	-	-	-	-	-	-	-	-	287,900.0	6/5/2019	5/5/2015	36	5/4/2018	
LAVHSR02	Increasing Obligation With New Approp Arra Money Expired	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	186,197.8	-	-	-	-	-	-	-	-	-	5,000.0	-	6/5/2019	4/19/2012	96	4/18/2020	4/19/2012
LA100214	Establish Special Obligation Blanket For Right Of Way Job Number R-91-002-14	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	3,600,000.0	-	-	-	-	-	2,304.0	3,172.0	1,064.0	4,686.0	11,226.0	3,559,981.5	6/5/2019	7/1/2016	23	6/30/2018	
LA130545	Establish Obligation For La130545	Non-Bond		0114944279007214	Milburn Bypass - Local Agency Reimbursed via Lake County Challenge Bonds	7,500,000.0	-	-	-	-	-	3,346.0	1,860.0	597.0	940.0	6,743.0	5,678,590.6	6/5/2019	7/1/2016	23	6/30/2018	
NRT2017A	Recreational Trails Program, Idnr Reimbursement Fy 2017 Program Cycle, Various Parks, Various Counties Statewide	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	1,019,200.0	-	-	-	-	-	381,771.3	95,442.8	95,442.8	187,054.3	759,711.3	836,043.2	6/5/2019	1/1/2017	83	12/31/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
NRT2017B	Recreational Trails Program, Idnr Reimbursement Fy 2017 Program Cycle, Various Parks, Various Counties Statewide	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,391,800.0	-	-	-	-	-	16,072.0	65,000.0	19,183.8	46,344.0	146,599.8	236,634.8	6/5/2019	9/1/2017	75	12/31/2023		
NSR19006	Educational/Promotional Materials, Data Gathering/Analysis, Training Events, Mileage Clubs Nte \$7,500.00	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2019	11	6/30/2020		
OP2018IL	Establish Obligation For Transit Operations Op-20-18-Il To Provide Public Transportation Services. Csf# 494-80-1141 - Contract #5035	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	483,100.0	-	-	-	-	-	-	-	-	-	-	162,952.6	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
PHOTOENF	Digital Photo Speed Enforcement Program With Isp	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,880,061.1	-	-	-	-	-	63,160.0	45,822.6	47,370.0	32,686.7	189,039.3	1,285,537.7	6/5/2019	10/24/2013	110	12/31/2022		
PHOTOENF	Digital Photo Speed Enforcement Program With Isp	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	2,880,061.1	-	-	-	-	-	-	-	-	-	-	-	1,285,537.7	6/5/2019	10/24/2013	110	12/31/2022	
PHOTOENF	Digital Photo Speed Enforcement Program With Isp	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	2,880,061.1	-	-	-	-	-	-	-	-	-	-	-	1,285,537.7	6/5/2019	10/24/2013	110	12/31/2022	
PHOTOENF	Digital Photo Speed Enforcement Program With Isp	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	2,880,061.1	-	-	-	-	-	-	-	-	-	-	-	1,285,537.7	6/5/2019	10/24/2013	110	12/31/2022	
REFUND06	Refund Excess Local Airport Project Funds	Non-Bond		0954946049000019	Statewide - Financial Assistance to Airports (Federal and Local Share)	15,576,409.0	-	-	-	-	-	14,498.0	20,679.7	18,442.5	17,496.6	71,116.8	15,424,225.8	6/5/2019	7/18/2005	11	6/30/2006	7/18/2005	
RFL16110	Establish Obligation RR-16-110-Cap For Rail Freight Program Grant For Replacement Of Freight Bridges On The Railroad'S Indianapolis Sub-Divisions.	Non-Bond		9364948149000018	Statewide - Rail Freight Loan Repayment Program (Federal)	2,278,183.8	(221,816.2)	-	-	-	-	(221,816.2)	-	-	-	-	2,278,183.8	6/5/2019	5/31/2016	60	5/30/2021	5/31/2016	
RR110003	Railroad Cost Reimbursement Agreement; Rr To Buildshoo-Fly Connectors, Flating And Inspection; Il 132 Xing In Gurnee, Lake County (097); C-91-603-10; New Highway Underpass Construction	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	3,020,786.0	-	-	-	-	-	-	-	-	-	-	480,887.2	6/5/2019	1/2/2011	107	12/31/2019		
RR113022	Railroad Cost Reimbursement Agreement; Rr To Provide Flagging And Inspection; Il 120 Over Rr Near Waukegan, Il, Lake County (097)	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	258,732.7	-	-	-	-	-	-	-	-	-	-	258,732.7	6/5/2019	7/6/2016	48	7/5/2020		
RR114011	Railroad Cost Reimbursement Agreement; Rr To Reconstruct Grade Crossing & Provide Flagging; Us 6/Il 7, Orland Park, Cook County; C-91-011-11	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	1,213,276.0	-	-	-	-	-	-	-	54,993.6	7,970.6	62,964.3	599,720.2	6/5/2019	6/5/2014	72	6/4/2020		
RR114032	Railroad Cost Reimbursement Agreement; Rr To Provide Flagging; Us 34, Ogden Ave In Aurora, Dupage County (043); C-91-032-12	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	598,101.0	-	-	-	-	-	-	-	-	-	-	115,813.0	6/5/2019	12/23/2013	60	12/21/2018		
RR114046	Railroad Cost Reimbursement Agreement; Rr To Provide Flagging; Us 30, Lincoln Highway In Lynwood, Il, Cook County (031); C-91-046-12	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	614,312.0	-	-	-	-	-	2,984.1	746.0	746.0	746.0	5,222.2	89,358.6	6/5/2019	12/23/2013	78	6/30/2020		
RR114172	Railroad Flagging Reimbursement; Rr To Provide Flaggers For Contracts On Il 171 In Mccook, Lyons, And Summit, Cook County (021); C-91-191-10; C-91-368-13; C-91-391-13; C-91-369-13	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	118,000.0	-	-	-	-	-	-	-	-	-	-	69,366.5	6/5/2019	12/1/2013	71	11/30/2019		
RR117058	Rr Cost Reimbursement Agreement; Rr To Install New Crossing Surface And Repave Asphalt Approaches Il 50 In University Park, Will County (197); C-91-058-17	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	8,362.1	26,945.5	2,090.5	2,090.5	39,488.7	94,168.8	6/5/2019	4/3/2017	53	9/5/2021		
RR118057	Railroad Agreement: Railroad To Remove And Replacegrade Crossing; Fap 353 (Us30/Lincoln Highway); Cook Co. (031); C-91-057-18	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	80,000.0	-	-	-	-	-	-	-	-	-	-	12,918.8	6/5/2019	11/2/2017	57	8/15/2022		
RR118058	Rr Surface Agreement: Rr To Remove And Replace Grade Crossing; Approach Work West Of Ellis Ave, 111Th Street Chicago, Il Cook Co. (031); C-91-058-18	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	99,275.8	-	-	-	-	-	-	-	-	-	-	99,275.8	6/5/2019	1/5/2018	51	4/24/2022		
RR119282	Rr Cost Reimbursement Agreement; Rr To Install Newcrossing Surface And Repave Asphalt Approaches; Il 173 Xing In Gurnee; Lake County (097) C-91-282-19__Nte 60,000.00	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	60,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/18/2018	54	6/23/2023		
RR119283	Rr Cost Reimbursement Agreement; Rr To Install Newgrade Crossing Surface And Repave Asphalt Approaches; 95Th St At Wood St In Chicago, Cook County (031); C-91-283-19__Nte 165,000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	165,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/13/2018	52	4/23/2023		
RR119284	Rr Cost Reimbursement Agreement; Rr To Install New Grade Crossing Surface And Repave Asphalt Approaches; 100Th St In Chicago; Cook County (031)C-91-284-19__Nte 100,000.00	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	100,000.0	-	-	100,000.0	100,000.0	6/5/2019	11/20/2018	55	6/2/2023		
RR120087	Rr Cost Reimbursement Agreement; Rr To Replace Grade Crossing Surface And Repave Asphalt Approaches; Xing On Us 12/20 In Chicago, Cook County (031); C-91-087-20__Nte \$180,000.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	180,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/31/2019	53	3/9/2024		
RR120089	Rr Cost Reimbursement Agreement; Rr To Install Newwing Surface And Repave Asphalt Approaches At Xingon Brainard Ave In Burnham; Cook County (031) C-91-089-20	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	110,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/22/2019	51	1/28/2024		
RR189597	Railroad Cost Reimbursement Agreement; Rr To Review Idot'S Phase 1 Work For The Reconstruction Of I-290; Cook County (031); P-91-597-10	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	12,008.8	-	-	-	-	-	-	-	-	-	-	12,008.8	6/5/2019	7/10/2015	48	7/9/2019		
RR197404	Rr Cost Reimbursement Agreement; Rr To Provide Onsite Inspection And Flagging; Rr Over Ashland Ave S/O Jackson Street In Riverdale, Cook County (031); C-91-404-97	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	92,607.0	-	-	-	-	-	-	4,603.5	-	1,010.2	5,613.8	18,130.0	6/5/2019	12/6/2017	55	7/29/2022		
RR205118	Railroad Cost Reimbursement Agreement; Rr To Relocate Signals To Accomodate Il 75 Widening In Rockton, Il, Winnebago Co. (201); C-92-118-05	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	111,995.0	-	-	-	-	-	-	-	-	-	-	48,898.7	6/5/2019	2/17/2015	82	12/31/2021		
RR206111	Railroad Cost Reimbursement Agreement; Rr To Review Idot Construction Plans For Approval; Fai390Over Rr; Winnebago County (201); P-92-111-06	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	20,000.0	-	-	-	-	-	315.2	1,007.0	788	246.1	1,647.1	3,147.5	6/5/2019	1/30/2017	48	1/29/2021		
RR214046	Addendum Agreement: Railroad To Relocate Service Pole And Provide 4 Days Of Flagging; Us 150 Near Ophiem Road; Henry County (073); C-92-046-14	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	13,006.1	-	-	-	-	-	8,864.0	2,216.0	2,216.0	2,216.0	15,511.9	13,006.1	6/5/2019	12/4/2015	80	8/14/2022		
RR215063	Railroad Cost Reimbursement Agreement; Rr To Provide Construction Inspection And Flagging; Fai 74 Over Rr, Structure Replacement; Rock Islandcounty (161); C-92-063-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	99,990.0	-	-	-	-	-	9,818.4	5,171.8	2,454.6	2,454.6	19,899.4	44,792.4	6/5/2019	2/9/2015	94	12/31/2022		
RR216073	Rr Cost Reimbursement Agreement; Rr To Review Idotproposed Rr Relocation Plans; Il 251 Near Rockton Il, Winnebago County (201); D-92-073-16	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	30,000.0	-	-	-	-	-	-	-	-	-	-	5,640.9	6/5/2019	8/1/2017	49	9/11/2021		
RR219016	Railroad Agreement: Railroad To Provide Traffic Control; Il 5/92 East Moline; Rock Island Co. (161) C-92-016-19	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	2,812.6	703.2	703.2	703.2	4,922.1	55,418.4	6/5/2019	8/7/2018	51	11/4/2022		
RR312006	Railroad Cost Reimbursement Agreement; Rr To Provide Review Of Idot'S Bridge Plans; Il 47 In Kendall County (093); C-93-008-10	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	44,440.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/6/2012	120	6/1/2022		
RR312007	Railroad Cost Reimbursement Agreement; Rr To Provide Review Of Idot'S Bridge Plans; Us 30 In Kendall County (093); C-93-008-10	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	44,440.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/8/2012	120	6/1/2022		
RR313008	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry,Signals,Gates,Cantilevers And Surface, Fai 57 @ 6000N Interchange; Kankakee County (091); C-93-162-09; Fed # Wbno-005713091	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,551,281.0	-	-	-	-	-	-	-	58.4	-	58.4	1,349,526.1	6/5/2019	6/25/2013	72	6/24/2019		
RR317004	Railroad Cost Reimbursement Agreement; Rr To Review Idot Plans For Approval; I-57 Over Nsr Near Il 17 Interchange; Kankakee County (091); P-93-013-17	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	19,992.0	-	-	-	-	-	-	-	-	-	-	13,042.6	6/5/2019	2/24/2017	51	5/14/2021		
RR317008	Rr Cost Reimbursement: Rr To Remove And Replace Grade Crossing And Repave Approaches; Il 47 Forrest, Il Livingston Co. (105); C-93-083-18	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/9/2017	58	3/19/2022		
RR318002	Railroad Cost Reimbursement: Rr To Mill And Resurface Cast-In-Place Grade Crossing; Ill 1 St. Anne, Il Kankakee Co. (091); C-93-063-18	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	14,308.2	-	-	-	-	-	14,308.2	612,604.0	3,577.0	612,604.0	1,243,093.2	14,308.2	6/5/2019	3/7/2018	49	4/1/2022		
RR318003	Railroad Agreement: Railroad To Provide Phase 1 Services; Us 6 Grandv Co. (063); P-93-012-16	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	14,740.0	-	-	-	-	-	-	-	-	-	-	8,881.0	6/5/2019	2/22/2018	51	5/16/2022		
RR318004	Railroad Agreement: Railroad To Complete Removal And Replacement Of Grade Crossing And Approach: Old Us 66 Dwight, Il; Livingston Co. (105); C-93-080-18	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	5,845.4	-	5,845.4	25,878.5	6/5/2019	3/5/2018	51	6/10/2022		
RR318005	Railroad Agreement: Railroad Flagger 140 Days; Il 170 At Sec. 15, Township 31 North, Range 5 East, 3rd P.M. Village Of Ransom; LaSalle Co. (099); C-93-002-17	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	76,015.0	-	-	-	-	-	8,625.4	27,610.7	26,376.7	3,184.9	65,797.7	72,092.0	6/5/2019	10/21/2015	81	7/8/2022		
RR318006	Railroad Surface Agreement: Railroad To Remove And Replace Grade Crossing; Il 9; Ford Co. (053); C-93-091-18	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	75,000.0	-	-	-	-	-	-	-	-	46,055.7	46,055.7	46,055.7	6/5/2019	6/4/2018	51	9/9/2022		
RR319004	Rr Reimbursement Agreement; Rr To Install New Grade Crossing Surface And Repave Asphalt Approaches; Il 26 South Of Bureau Junction, Bureaucounty (011); C-93-119-19__Nte 50,000.00	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	50,000.0	-	-	50,000.0	50,000.0	6/5/2019	4/15/2019	50	6/3/2023		
RR319005	Rr Cost Reimbursement Agreement; Rr To Review Idot'S Bridge Repair Plans; Fai 55 Over Uper Near Braceville, Il, Grundy County (063); P-93-030-10 Only Obligating \$ 2,500 At This Time	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	2,500.0	-	-	-	-	-	-	214.7	482.8	252.3	949.9	949.9	6/5/2019	3/11/2019	49	4/9/2023		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
RR319006	Rr Cost Reimbursement Agreement; Rr To Install Newgrade Crossing Surface And Repave Asphalt Approaches; Il 23/38 In Dekalb, Il, Dekalb Co(037)C-93-125-19__Nte 100,000.00	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	2,425,181.0	2,153.8	-	2,427,334.8	10,692.9	6/5/2019	4/30/2019	53	9/8/2023	
RR319007	Rr Cost Reimbursement Agreement; Rr To Install Newcrossing Surface And Repave Asphalt Approaches; Xing On Il 9/47 @ Gibson City, Ford County (053) C-93-120-19 Nte 100,000.00	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/23/2019	57	1/6/2024	
RR320001	Rr Cost Reimbursement Agreement; Rr To Provide Flagging For Work On I-39 Bridge Over Rr Near Mendota, Il, LaSalle County (099); C-93-050-19 Only Obligating \$ 50,000 At This Time	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	-	-	3,378.7	3,378.7	3,378.7	6/5/2019	7/31/2019	51	10/9/2023	
RR320002	Rr Cost Reimbursement Agreement; Rr To Replace Grade Crossing Surface And Repave Asphalt Approaching On Il 115 At Roberts, Il, Ford County (053) C-93-046-20__Nte 100,000.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/16/2019	56	6/10/2024	
RR320007	Rr Cost Reimbursement Agreement; Rr To Install Newcrossing Surface And Repave Asphalt Approaches; Rxing On Us 6 In Ottawa; Lasalle County (099) C-93-044-20__Nte \$150,000.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	150,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/9/2019	52	4/27/2024	
RR320008	Rr Cost Reimbursement Agreement; Rr To Remove Grade Crossing And Patch The Roadway; Il 49 At Cissna Park, Illinois, Iroquois Countv (075) C-93-055-20	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	59,194.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/13/2020	48	3/12/2024	
RR320009	Rr Cost Reimbursement Agreement; Rr To Replace Grade Crossing Surface & Repave Asphalt Approachs Xing On Il 116 In Cullom, Il, Livingston Co. (105)C-93-064-20__Nte \$30,000.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	30,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/23/2020	49	2/9/2024	
RR320010	Rr Cost Reimbursement Agreement; Rr To Idot Plans For Replacement Of I-57 Bridges Over Rr Near Kankakee; I-57, Kankakee County (091); P-93-065-02Only Obligating \$ 5,000.00 At This Time	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	5,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/21/2020	49	2/12/2024	
RR416001	Railroad Cost Reimbursement Agreement; Rr To Perform Trackwork And Provide Flagging For New Grade Separation;Us 150,East Main St In Galesburg,Knox County (095) C-94-116-06	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	1,757,226.1	-	-	-	-	-	-	-	-	-	-	1,757,226.1	6/5/2019	7/1/2015	71	6/30/2021	
RR416002	Railroad Cost Reimbursement Agreement; Rr To Install New Crossing Surface And Repave Asphalt Approaches, Il 117 Xing @ Eureka, Il, Woodford County (203); C-94-034-16	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/14/2016	48	1/13/2020	
RR416004	Railroad Cost Reimbursement Agreement; Rr To Provide Construction Inspection And Flagging; Il 74 Over Rr At Galesburg, Knox County (095) C-94-048-14	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	259,208.1	-	-	-	-	-	64,657.9	16,164.5	16,164.5	16,164.5	113,151.3	240,754.7	6/5/2019	7/21/2015	48	7/20/2019	
RR416006	Railroad Cost Reimbursement Agreement; Rr To Provide Construction Inspection & Flagging; Us 150Over Rr Near Galesburg, Knox Co. (095); C-94-057-08	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	50,601.0	-	-	-	-	-	-	-	59.9	-	59.9	25,334.1	6/5/2019	8/18/2015	48	8/17/2019	
RR417004	Railroad Agreement; Railroad To Provide Safety Flagging; Us 150 Peoria Co. (143) C-94-052-13	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	309,000.0	-	-	-	-	-	1,888.8	472.2	472.2	14,621.0	17,454.1	16,509.8	6/5/2019	3/20/2017	62	5/24/2022	
RR418001	Rr Cost Reimbursement Agreement; Rr To Review Idot'S Plans For The Replacement Of The Il 29 Bridge Carrying The Rr Over The Highway; Chillicothe, Il, Peoria Co (143); C-94-060-12	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	9,138.0	2,284.5	2,284.5	2,284.5	15,991.5	26,821.2	6/5/2019	8/22/2017	52	12/17/2021	
RR418003	Railroad To Review Idot Plans: Il Route 116 (Harmon Highway) East Of Airport Road; Peoria Co. (143); C-94-091-09	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	15,000.0	-	-	-	-	-	710.9	634.6	205.0	177.7	1,728.3	1,550.5	6/5/2019	5/15/2018	53	10/16/2022	
RR517001	Rr Cost Reimbursement Agreement; Rr To Install New Crossing Surface And Repave Asphalt Approaches; Il 133 At Arcola, Il, Douglas County (041); C-95-006-17	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	48,008.0	-	-	-	-	-	-	-	-	-	-	48,008.0	6/5/2019	10/17/2016	48	10/16/2020	
RR517005	Rr Cost Reimbursement Agreement; Rr To Provide Flagging For Paving And Sidewalk Repair At Xing Onus 45/150 In Urbana, Champaign County (019) C-95-052-15	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	74,358.0	-	-	-	-	-	-	-	7,607.7	-	7,607.7	7,607.7	6/5/2019	3/27/2017	76	7/10/2023	
RR518004	Rr Cost Reimbursement Agreement; Rr To Replace Grade Crossing Surface And Repave Asphalt Approaches; Us 150 @ Farmer Ctv, Dewitt Co (039) C-95-058-18	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	7,165.5	42,834.5	1,791.4	1,791.4	53,582.8	50,000.0	6/5/2019	10/24/2017	59	9/17/2022	
RR518006	Rr Cost Reimbursement Agreement; Idot To Reimburse For Flagging Cost For I-74 Bridge Over Rr At Champaign, Il, Champaign County (019); C-95-020-17Only Obligating \$ 1000.00 At This Time	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,000.0	-	-	-	-	-	-	1,000.0	-	-	1,000.0	1,000.0	6/5/2019	3/2/2018	67	10/21/2023	
RR519001	Rr Cost Reimbursement Agreement; Rr To Install A New Grade Crossing Surface And Repave Asphalt Approaches; Il 32 At Laplace, Il, Piatt Co.(147) C-95-027-19	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	50,000.0	-	-	50,000.0	50,000.0	6/5/2019	10/23/2018	52	2/6/2023	
RR519002	Rr Cost Reimbursement Agreement; Rr To Replace Grade Crossing Surface And Repave Asphalt Approaches At Rr Xing On Us 36 At Metcalf, Il, Edgar County, (045); C-95-030-19	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	50,000.0	12,500.0	12,500.0	12,500.0	87,500.0	50,000.0	6/5/2019	10/31/2018	49	11/18/2022	
RR519003	Rr Cost Reimbursement Agreement; Rr To Provide Flagging For Idot'S Painting Contract On I-74 Overthe Rr Near Danville, Il, Vermilion County (183) C-95-050-19	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	117,098.0	-	-	-	-	-	-	1,319,866.0	1,770.1	3,079.3	1,324,715.4	10,362.5	6/5/2019	3/18/2019	55	10/4/2023	
RR519004	Rr Cost Reimbursement Agreement; Rr To Provide Flagging And Construction Oversight; Us 51 Nb In Bloomington, Mclean County (113); C-95-006-19	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	50,553.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/9/2017	77	6/12/2023	
RR519005	Rr Cost Reimbursement Agreement; Rr To Review Idot'S Bridge Repair Plans, I-74 Over Rr Near St. Joseph,Il, Champaign Co(019)C-95-042-18;Only Obligatint \$2500.00 At This Time	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,500.0	-	-	-	-	-	-	921.5	-	246.1	1,167.6	1,167.6	6/5/2019	3/11/2019	54	9/4/2023	
RR520001	Rr Cost Reimbursement Agreement; Rr To Replace Gragrade Crossing Surface And Repave Asphalt Approaches; Il 49 In Edgar County (045) C-95-062-20__Nte \$50,000.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/7/2020	52	5/18/2024	
RR520008	Rr Cost Reimbursement Agreement; Rr To Replace Grade Crossing Surface And Repave Asphalt Approaching On Il 16 In Paris, Il, Edgar County (045) C-95-093-20__Nte 100,000.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/16/2020	51	6/10/2024	
RR613039	Railroad Cost Reimbursement Agreement; Rr To Replace Crossing And Temporarily Relocate Signals To Accomodate Traffic Control; Il 9/94 @ Laharpe, Il, Hancock County (067); C-96-039-09	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/24/2013	48	10/23/2017	
RR614016	Railroad Cost Reimbursement Agreement; Rr To Install New Grade Crossing Surface; Us 136 At Hamilton, Il, Hancock County (067); C-96-016-14	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	15,875.6	-	-	-	-	-	-	-	-	-	-	15,875.6	6/5/2019	9/26/2014	48	9/25/2018	
RR614017	Railroad Cost Reimbursement Agreement; Rr To Replace Grade Crossing Surface; Us 136 In Hancock County (067); C-96-017-14	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	9,564.1	-	-	-	-	-	-	-	-	-	-	9,564.1	6/5/2019	8/30/2014	48	8/29/2018	
RR615501	Railroad Cost Reimbursement Agreement; Rr To Review Ts&L Plans For Us 51 Grade Separations Eastof Pana, Christian County (021); C-96-501-10	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	15,000.0	-	-	-	-	-	-	-	-	-	-	650.4	6/5/2019	2/11/2016	48	2/10/2020	
RR616021	Railroad Cost Reimbursement Agreement; Rr To Install New Crossing Surface And Repave Asphalt Approaches; Il 78 Xing South Of Havana, Il, Mason County (125); C-96-021-16	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	68,389.1	-	-	-	-	-	68,389.1	17,097.3	17,097.3	17,097.3	119,681.0	68,389.1	6/5/2019	9/23/2015	48	9/22/2019	
RR617001	Rr Cost Reimbursement Agreement; Rr To Install Newcircuitry, Signals, Gates And Surface; Lincoln Parkway In Lincoln, Logan County (107)C-96-022-11	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	489,291.1	-	-	-	-	-	-	-	-	-	-	489,291.1	6/5/2019	2/1/2016	47	1/31/2020	
RR617016	Rr Cost Reimbursement Agreement; Rr To Install Newgrade Crossing Surface & Repave Asphalt Approachs;Il 127 Rr Xing In Donaldson, Il, Montgomery Co(135)C-96-016-17	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	70,075.1	-	-	-	-	-	-	-	-	-	-	70,075.1	6/5/2019	9/22/2016	57	6/25/2021	
RR618001	Railroad Agreement; Railroad To Remove And Replacegrade Crossing And Associated Work; Fap 717 (Il 10) East Of Mason City Lutheran Station; Mason Co. (125); C-96-030-18	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	44,044.8	-	-	-	-	-	-	-	198.5	-	198.5	44,044.8	6/5/2019	1/5/2018	54	7/30/2022	
RR618003	Railroad Surface Agreement; Railroad To Remove And Replace Grade Crossing; Il 121 - 1 Mile Se Of Lincoln; Logan Co (107); C-96-031-18	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	10,665.9	2,666.5	39,334.1	2,666.5	55,333.0	50,000.0	6/5/2019	10/16/2017	59	9/17/2022	
RR618004	Railroad Surface Agreement; Railroad To Remove & Replace Grade Crossing; Il 10 East City Limits Of Lincoln; Logan Co (107); C-96-032-18	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	927,232.0	-	-	927,232.0	50,000.0	6/5/2019	10/16/2017	59	9/17/2022	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
RR619001	Rr Cost Reimbursement Agreement; Rr To Install Newgrade Crossing Surface And Repave Asphalt Approaches On Il 185 At Coffeen, Il, Montgomery County (135); C-96-018-19	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/4/2018	49	10/24/2022	
RR620002	Rr Cost Reimbursement Agreement; Rr To Review Idot Bridge Plans; I-55 Over Rr At Sherman, Il Sangamon Co (167); C-96-061-17 Only Obligating \$ 3,000.00 At This Time	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	3,000.0	-	-	-	-	-	-	1,413.7	-	1,413.7	-	1,413.7	6/5/2019	7/16/2019	48	7/15/2023	
RR620005	Rr Cost Reimbursement Agreement; Rr To Replace Grade Crossing Surface And Repave Asphalt Approach 16 Xing In Litchfield; Montgomery County (135) C-96-039-20____Nte 50,000.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/8/2020	52	5/13/2024	
RR620006	Rr Cost Reimbursement Agreement; Rr To Replace Grade Crossing Surface And Repave Asphalt Approach:96-041-20 Rr Xing On Il 94 5 Miles North Of Carthage, Hancock County (067). Nte 100,000.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/10/2020	52	5/13/2024	
RR620008	Rr Cost Reimbursement Agreement; Rr To Provide Flagging & Inspection; I55 Bridge Replacement Overrr @ Litchfield, Montgomery Co(135); C-96-155-10 30llcs500/1-15.20, Vendor Owns Property Rights	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	30,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/9/2020	50	3/30/2024	
RR620009	Rr Cost Reimbursement Agreement; Idot To Reimburse For Plan Review; I-72 Bridge Deck Replacements Sangamon County (167); C-96-024-15 30 llcs 500/1-15.20, Vendor Owns Property Rights	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	17,457.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/10/2020	50	4/8/2024	
RR715007	Rr Cost Reimbursement Agreement; Rr To Provide Inspection And Flagging Services; Fai 70 East Of Brownstown; Fayette County (051); C-97-049-11	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	283,823.0	-	-	-	-	-	1,185.4	55,732.0	296.4	296.4	57,510.2	279,717.9	6/5/2019	4/7/2015	73	5/22/2021	
RR717004	Rr Cost Reimbursement Agreement; Rr To Provide Flagging Services For Il 130 Bridge Repairs Over Rr Near Albion, Il, Edwards County (047) C-97-012-15	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	26,300.0	-	-	-	-	-	-	1,652,267.0	15,163.2	-	1,667,430.2	21,586.3	6/5/2019	3/28/2019	48	3/27/2023	
RR718001	Rr Cost Reimbursement Agreement; Rr To Provide Inspections And Safety Flagging Necessitated By The Construction Of The Project; Il 130 Greenup, Il Cumberland Co. (035) C-97-059-17	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	98,176.0	-	-	-	-	-	-	698.9	-	698.9	96,441.1	6/5/2019	7/1/2017	55	2/21/2022		
RR718005	Rr Cost Reimbursement Agreement; Rr To Provide Flagging Services For The Replacement Of Us 40 Bridge Over Rr Near Marshall, Il, Clark County(023C-97-036-10; \$25,000 In Fy 19; \$365,648 In Fy 20	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	25,000.0	-	-	-	-	-	-	1,382.6	-	1,207.2	2,589.8	13,345.0	6/5/2019	12/10/2013	107	11/29/2022	
RR719002	Rr Cost Reimbursement Agreement; Rr To Provide Flagging Services; Il 121 Over Rr At Greenup, Il Cumberland County (035); C-97-113-18	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	53,656.0	-	-	-	-	-	3,381.1	4,675.8	845.3	469,934.0	478,836.2	45,697.7	6/5/2019	7/19/2018	51	10/14/2022	
RR719003	Rr Cost Reimbursement Agreement; Rr To Provide Flagging Services; Us 50/45 Over Rr Near Flora, Ilclay County (025); C-97-112-18	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	55,675.0	-	-	-	-	-	12,735.5	9,092.5	3,183.9	1,611.0	26,622.8	29,240.4	6/5/2019	7/25/2018	51	10/14/2022	
RR720004	Rr Cost Reimbursement Agreement; Rr To Provide Flagging For Highway Repairs On Us 36 At Rr Xing In Decatur, Macon County (115); C-97-027-15	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	26,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/1/2019	54	2/10/2024	
RR720006	Rr Cost Reimbursement Agreement; Rr To Install Newgrade Crossing Surface And Repave Asphalt Approaching On Il 130 In Newton, Il; Jasper Co. (079) C-97-061-20____Nte 100,000.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/15/2019	52	2/20/2024	
RR813007	Railroad Cost Reimbursement Agreement; Rr To Provide Inspection And Flagging Services; Fai 64 @Mik Ramp; St. Clair County (163); C-98-007-13	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	25,000.0	-	-	-	-	-	-	-	-	-	-	20,407.7	6/5/2019	4/16/2015	48	4/15/2019	
RR816003	Railroad Cost Reimbursement Agreement; Rr To Provide Flagging And Inspection; Fai 255 In Alortonil, St. Clair County (163); C-98-061-15	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	15,779.0	-	-	-	-	-	-	-	-	-	-	7,086.0	6/5/2019	12/22/2015	48	12/21/2019	
RR816007	Railroad Cost Reimbursement Agreement; Rr To Review Idot'S Ts& L Plans. Replacement Bridge; Mik Bridge Approach In East St. Louis, St. Clair County (163); C-98-041-13	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	15,000.0	-	-	-	-	-	574.2	2,716.6	513.5	143.6	3,947.9	12,626.3	6/5/2019	9/12/2016	48	9/11/2020	
RR816008	Railroad Cost Reimbursement Agreement; Rr To Provide Plan Review For Mik Bridge Approach Over Rr; Fai 64/55, St. Clair County (163); C-98-041-13	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	15,000.0	-	-	-	-	-	-	-	-	-	-	4,070.3	6/5/2019	9/12/2016	48	9/11/2020	
RR816403	Railroad Cost Reimbursement Agreement; Rr To Install New Crossing Surface And Repave Asphalt Approaches; Il 4 @ Mascoutah, Il, St. Clair County (163); C-98-002-16	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	68,925.1	6/5/2019	3/25/2016	48	3/24/2020	
RR816404	Railroad Cost Reimbursement Agreement; Rr To Install New Grade Crossing Surface And Repave Asphalt Approaches; Bond Ave, East St. Louis; St. Clair County (163); C-98-004-16	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	79,289.5	6/5/2019	5/6/2016	48	5/5/2020	
RR816406	Railroad Cost Reimbursement Agreement. Rr To Install New Crossing Surface And Repave Asphalt Approaches, Il 159 Xing In Belleville; St. Clair County (163); C-98-006-16	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/18/2016	48	5/17/2020	
RR818002	Railroad Agreement; Railroad Will Provide 230 Days Of Flagging; Mik Bridge; St. Clair Co. (163); C-98-148-18	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	72,059.6	-	-	-	-	-	-	4,998.5	-	4,998.5	4,998.5	6/5/2019	3/20/2017	63	6/13/2022		
RR818003	Rr Cost Reimbursement Agreement; Rr To Provide Flagging And Construction Inspection; Fai 64/55 Mik Approach Bridge Over Rr; St. Clair County (163)C-98-041-13	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	15,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/20/2017	66	9/18/2022	
RR818004	Rr Cost Reimbursement Agreement; Rr To Provide Oversight And Flagging; I-70 East Of Millerburg Rd. Bond County (005); C-98-215-18	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	269,619.0	-	-	-	-	-	1,124.5	95,021.0	281.1	133,436.0	229,862.6	195,346.8	6/5/2019	6/29/2017	56	2/22/2022	
RR818005	Rr Cost Reimbursement Agreement; Rr To Provide Flagging And Inspection; I-70 City Of Smithboro. Bond County (005); C-98-215-18	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	278,417.9	-	-	-	-	-	-	-	146.0	-	146.0	269,846.5	6/5/2019	6/29/2017	57	3/4/2022	
RR818006	Railroad Agreement; Railroad To Provide 230 Days Of Flagging; Route 799 (Mik Bridge Approach); St. Clair Co. (163); C-98-148-18	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	84,000.0	-	-	-	-	-	7,499.3	1,874.8	65,074.8	9,642.7	84,891.6	83,016.7	6/5/2019	11/15/2018	48	11/14/2022	
RR819001	Rr Cost Reimbursement Agreement; Rr To Review Idot'S Bridge Repair Plans; Il 140 Over Uprr Near Edwardsville Il Madison County (119); C-98-026-19 Only Obligating \$ 5,000 At This Time	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	5,000.0	-	-	-	-	-	-	214.7	724.5	1,731.3	2,670.5	6/5/2019	4/9/2019	50	6/9/2023		
RR819002	Rr Cost Reimbursement Agreement; Rr To Provide Flagging Services And On Site Inspection Il 140 Bridge Repairs Over Rr Near Edwardsville, Madison County (119); C-98-026-19	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	41,780.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/27/2018	61	1/29/2024	
RR819003	Rr Cost Reimbursement Agreement; Rr To Review Idot'S Bridge Painting Plans; Il 143 Over Rr In Woodriver, Il, Madison County (119); C-98-090-20 Only Obligating \$ 2,500.00 At This Time	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	2,500.0	-	-	-	-	-	-	-	-	1,713.3	1,713.3	1,713.3	6/5/2019	11/5/2019	48	11/11/2023	
RR819004	Rr Cost Reimbursement Agreement; Idot To Reimburse For Review Of Idot Bridge Repair Plans; Fai 70 Over Rr In East St. Louis; St. Clair County (163) C-98-329-18, Only Obligating \$5,000 At This Time	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	5,000.0	-	-	-	-	-	-	-	-	807.1	807.1	807.1	6/5/2019	10/10/2019	49	11/11/2023	
RR820001	Rr Cost Reimbursement Agreement; Rr To Provide Flagging And Inspection; Il 143 Bridge Painting @ Wood River; Madison County (119); C-98-090-20	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	63,148.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/29/2020	53	6/15/2024	
RR919001	Rr Cost Reimbursement Agreement; Rr To Review Idotplans Proposed Earthwork On Shared Ditch; Il 37 Inthe Village Of Bonnie, Jefferson County (081); C-99-022-16; Only Obligating \$ 3000.00 At This Time	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	3,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/11/2019	50	6/24/2023	
RR920001	Rr Cost Reimbursement Agreement; Rr To Review Idotbridge Reconstruction Plans Over Company Tracks I-57 Near Dix Illinois, Jefferson County (081) C-99-052-16	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	20,909.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/1/2020	50	3/16/2024	
RTAP2019	Intergovernmental Agreement To Provide Training, Technical Assistance And Research To Improve Ruraltransit Services. Il-18-0030-01-052 (Road)	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	1,664,489.0	-	-	-	-	-	117,160.5	143,182.2	29,290.1	29,290.1	318,923.0	424,895.3	6/5/2019	9/1/2018	35	8/31/2021	9/1/2018
SCALES20	Purchase Of 128 Portable Wheel Load Scales For Portable Scales Weight Enforcement Unit	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	535,040.0	-	-	-	-	-	-	535,040.0	-	535,040.0	535,040.0	6/5/2019	3/4/2020	3	6/30/2020		
TGMRFPP19	Transit Grant Management (Tgm) Contract Contract # 19-494Dot-Finad-B-3269 / Bio 1990 Nte \$ 2,651,700	Non-Bond		8534948049000200	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	310,200.0	-	-	-	-	-	-	39,550.0	39,700.0	98,825.0	178,075.0	178,075.0	6/5/2019	6/26/2019	60	6/25/2024	6/26/2019
UT112013	Utility Adjustment Agreement; Utility To Relocate 1450 Feet Of 6 Inch Gas Main; Us 45 In Chicago, Cook County (031); C-91-146-11	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	282,463.2	-	-	(21,355.8)	-	-	(21,355.8)	-	-	-	-	282,463.2	6/5/2019	6/10/2011	85	7/1/2018	
UT113008	Utility Adjustment Agreement; Utility To Relocate Power Poles; Us 45, Cook County (031); C-91-145-11	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	473,746.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/1/2012	59	12/31/2016	
UT114004	Utility Adjustment Agreement; Utility To Relocate Gas Main; Fai 57, Will County (197); C-91-001-11	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	720,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/12/2012	48	12/11/2016	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
UT114039	Utility Adjustment Agreement; Utility To Relocate Section Of Gas Main, Us 6, Cook County (031); C-91-011-11	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	105,723.1	-	-	-	-	-	-	-	-	-	-	-	105,723.1	6/5/2019	2/19/2014	65	7/1/2019	
UT114040	Utility Adjustment Agreement; Chicago To Relocate Communication Cables, Fai 90/94 @ 63Rd St., Cook County (031) C-91-190-10, This L Of U Is Part Of The Chicago Master Agreement On File	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	-	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/21/2014	48	10/20/2018	
UT114042	Utility Adjustment Agreement; Utility To Relocate Section Of 8 Inch Gas Main, Us 30, Will Co. (197) C-91-633-11	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	186,030.9	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/13/2013	68	7/1/2019	
UT114042	Utility Adjustment Agreement; Utility To Relocate Section Of 8 Inch Gas Main, Us 30, Will Co. (197) C-91-633-11	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	186,030.9	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/13/2013	68	7/1/2019	
UT114046	Utility Adjustment Agreement; Utility To Extend Pipeline Casings, Il Route 7, Will County (197); C-91-010-11	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	370,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/20/2014	48	2/19/2018	
UT114048	Utility Adjustment Agreement; Utility To Extend Pipeline Casings, Il 7, Will County (197); C-91-010-11	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	130,545.3	-	-	-	-	-	-	-	-	130,545.3	-	130,545.3	6/5/2019	2/20/2014	65	7/1/2019		
UT114049	Utility Adjustment Agreement; Utility To Relocate Gas Main, Il 7, Will County (197); C-91-010-11	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	539,594.6	-	-	-	-	-	-	-	-	539,594.6	-	539,594.6	6/5/2019	2/20/2014	65	7/1/2019		
UT114050	Utility Adjustment Agreement; Utility To Relocate 2 Fire Hydrants, Il 7, Will County (197); C-91-010-11	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	98,725.2	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/20/2014	48	2/19/2018	
UT115005	Utility Adjustment Agreement; Utility To Relocate Gas Main, Il 31 @ Ferson Creek, Kane County (089) C-91-168-11	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	93,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/18/2015	48	2/17/2019	
UT115006	Utility Adjustment Agreement; Utility To Relocate Gas Main; Us 6 @ Parker Rd; Will County (197) C-91-284-12	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/20/2015	48	4/19/2019	
UT115011	Utility Adjustment Agreement; Utility To Relocate Fiber Optic Cable; Us 41 @ Il 132 Lake County (097) C-91-603-10	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	300,114.5	-	-	-	-	-	-	-	-	-	-	-	300,114.5	6/5/2019	1/16/2015	48	1/15/2019	
UT116004	Utility Adjustment Agreement; City Of Chicago Force Account; Overhead Fire Alarm Cable Removal And Reinstall; 115Th @ Pulaski Ave. Cook Co (031) C-91-576-12	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	9,146.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/14/2015	48	10/13/2019	
UT116005	Utility Adjustment Agreement; City Of Chicago Force Account; Fai 55; 1-90 To Us 41; Remove And Reinstall 2 Traffic Cameras; Cook County (031) C-91-426-13	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	22,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/3/2015	48	12/2/2019	
UT116006	Utility Adjustment Agreement; City Of Chicago Force Account; Relocate 2 Fire Hydrants; 115Th @ Pulaski Ave; Cook County (031); C-91-576-12	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	66,880.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/24/2016	48	2/23/2020	
UT117001	Utility Adjustment Agreement; Utility To Relocate 8 Inch Gas Main; Il 59 @ Stearns Rd;Dunage Co(043)C-91-365-15	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	40,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/4/2015	48	12/3/2019	
UT117002	Utility Adjustment Agreement; City Of Chicago Force Account; 8 Inch Water Line; Fai 290, Peoria St To Racine Ave; Cook County (031); C-91-149-14	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	115,175.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/21/2017	48	4/20/2021	
UT117003	Utility Adjustment Agreement; City Of Chicago Force Account; I-90, Van Buren St; Cook Co (031); 12 Inch Water Main And Fire Hydrant; C-91-279-14	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	34,640.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/21/2017	48	4/20/2021	
UT117004	Utility Adjustment Agreement; City Of Chicago Force Account; Fai 90 @ Van Buren St;Cook Co (031);Relocate Fiber Optics; C-91-279-14, Part Of City Of Chicago- Master Agreement On File	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	156,884.6	-	-	-	-	-	-	-	-	-	-	-	156,884.6	6/5/2019	5/3/2017	48	5/2/2021	
UT117007	Utility Adjustment Agreement; Utility To Relocate Fiber Optic Cable; Us 41 @ Il 132 & Upr; Lake County (097); C-91-603-10	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	150,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/16/2015	77	6/12/2021	
UT117007	Utility Adjustment Agreement; Utility To Relocate Fiber Optic Cable; Us 41 @ Il 132 & Upr; Lake County (097); C-91-603-10	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	150,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/16/2015	77	6/12/2021	
UT117007	Utility Adjustment Agreement; Utility To Relocate Fiber Optic Cable; Us 41 @ Il 132 & Upr; Lake County (097); C-91-603-10	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	150,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/16/2015	77	6/12/2021	
UT117008	Utility Adjustment Agreement; Utility To Relocate Water Main; Fai 290, Pump Station#4 Reconstructionin Broadview, Cook County (031); C-91-137-16	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	19,901.0	-	-	-	-	-	-	-	-	-	-	-	19,901.0	6/5/2019	11/1/2016	59	10/6/2021	
UT118001	Utility Adjustment Agreement; Utility To Relocate 300 Feet Of Gas Main, Il 132 Near Grand Ave. C-91-004-13; Lake County (097)	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	70,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/5/2017	55	8/30/2021	
UT118002	Utility Adjustment Agreement; Utility To Extend Pipeline Casing; 155 @ Weber Rd. Will Co (197) C-91-009-14	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	615,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/27/2015	78	1/8/2022	
UT118002	Utility Adjustment Agreement; Utility To Extend Pipeline Casing; 155 @ Weber Rd. Will Co (197) C-91-009-14	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	615,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/27/2015	78	1/8/2022	
UT118003	Utility Adjustment Agreement; Utility To Relocate Fiber Optic Facilities; 155 @ Weber Rd. Will Co. (197); C-91-009-14	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/27/2015	78	1/8/2022	
UT118003	Utility Adjustment Agreement; Utility To Relocate Fiber Optic Facilities; 155 @ Weber Rd. Will Co. (197); C-91-009-14	Bond	9A	6954944277000115	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/27/2015	78	1/8/2022	
UT118004	Utility Adjustment; Utility To Relocate 7 Poles With Associated Aerial Wires And 300' Underground Cables; Us Route 20 At Harmony Rd.; Mchenry Co (111); C-91-274-12	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	335,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/2/2017	59	10/30/2022	
UT118005	Utility Adjustment Agreement; Utility To Relocate 455' Of 4" And 750' Of 6" Steel Pipe; Us 20 (Harmony Rd.); Mchenry Co. (111); C-91-274-12	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	280,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/2/2017	62	1/13/2023	
UT119001	Utility Adjustment Agreement; Utility To Extend Pipeline Casing; Us 6 @ 179Th Street, Cook County (031); C-91-341-14	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	263,695.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/6/2019	50	5/19/2023	
UT119002	Utility Adjustment Agreement; Utility To Relocate 80 Feet Of 12 Inch Water Main; Il 176 In Crystal Lake, Il, Mchenry County (111); C-91-256-16	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	34,990.0	-	-	-	-	-	-	-	-	-	34,990.0	34,990.0	6/5/2019	10/15/2018	58	8/15/2023		
UT119005	Chicago Utility Agreement; Utility To Relocate 3940 Feet Of Cable, Il 26, Lee County (103); C-92-006-14	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	26,280.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/20/2019	48	9/19/2023	
UT119007	Utility Adjustment Agreement; Utility To Relocate Gas Main Regulating Vault; Us 20 @ Marengo Rd; Mchenry County (111) C-91-003-17	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/18/2018	63	1/14/2024	
UT211003	Utility Adjustment Agreement; Utility To Develop Relocation Plans For Water Facilities In Conflict With Il 173 Highway Improvement In Winnebago County (201); C-92-157-10	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	139,653.1	-	(13,927.9)	-	-	(13,927.9)	-	-	-	-	-	-	139,653.1	6/5/2019	10/12/2011	48	10/11/2015	
UT212003	Utility Adjustment Agreement; Utility To Prepare Relocation Plans For City Owned Facilities; Us 20 In Galena, Jo Daviess County (085); C-92-050-11	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	115,000.0	-	-	-	-	-	-	-	-	-	-	-	92,808.6	6/5/2019	2/23/2012	48	2/21/2016	
UT213002	Utility Adjustment Agreement; Utility To Relocate Water Main; Il 173 In Winnebago County (201); C-92-157-10	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	113,175.9	-	(1,824.1)	-	-	(1,824.1)	-	-	-	-	-	-	113,175.9	6/5/2019	10/12/2011	48	10/11/2015	
UT213003	Utility Adjustment Agreement; Utility To Relocate Communications Line; Il 173, Winnebago County(201)C-92-157-10	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	-	-	(32,000.0)	-	-	(32,000.0)	-	-	-	-	-	-	-	6/5/2019	7/5/2012	48	7/4/2016	
UT213004	Utility Adjustment Agreement; Utility To Relocate Gas Mains; Il 173, Winnebago County (201); C-92-157-10	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	58,764.2	-	-	(23,235.9)	-	(23,235.9)	-	-	-	-	-	-	58,764.2	6/5/2019	7/5/2012	48	7/4/2016	
UT216001	Utility Adjustment Agreement; Utility To Relocate 3940 Feet Of Cable, Il 26, Lee County (103); C-92-006-14	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	19,601.5	-	-	-	-	-	-	-	-	19,601.5	-	19,601.5	6/5/2019	9/19/2014	58	7/1/2019		
UT218001	Utility Adjustment Agreement; Utility To Relocate Pipeline Casing Vent Pipes And Cp Stations; Us 150 From Il 81 To Il 17; C-92-046-14 Henry Co. (073)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	241,000.0	-	-	-	-	-	-	-	-	-	-	-	101,291.9	6/5/2019	3/15/2017	59	2/13/2022	
UT219001	Utility Adjustment Agreement; Utility To Relocate Gas Main; Il 40 East Of Chadwick, Il, Carroll County (015) C-92-039-18	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	90,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/1/2019	48	3/4/2023	
UT219002	Utility Adjustment Agreement; Utility To Relocate 280 Feet Of 4 Inch Gas Main; Il 172, Whiteside County (195); C-92-005-20	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	90,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/1/2019	49	9/22/2023	
UT314006	Utility Adjustment Agreement; Utility To Relocate Fiber Cable; Fai 57, Kankakee County (091); C-93-162-09	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	16,906.6	-	-	(1,693.4)	-	(1,693.4)	-	-	-	16,906.6	-	16,906.6	6/5/2019	8/22/2013	48	8/21/2017		
UT314009	Utility Adjustment Agreement; Utility To Relocate 3 H-Frame Electric Towers; Fai 57, Kankakee County (091); C-93-162-09	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,003,979.3	-	-	-	-	-	-	-	-	-	-	-	181,043.3	6/5/2019	1/7/2013	48	1/6/2017	
UT314009	Utility Adjustment Agreement; Utility To Relocate 3 H-Frame Electric Towers; Fai 57, Kankakee County (091); C-93-162-09	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	1,003,979.3	-	-	-	-	-	-	-	-	43,911.2	-	43,911.2	6/5/2019	1/7/2013	48	1/6/2017		
UT317004	Utility Adjustment Agreement; Utility To Relocate Copper Phone Line; Us 6, Bureau County (011); C-93-0																						

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
UT419001	Utility Adjustment: Utility To Relocate 800' Of 12" Steel Gas Main With Dual 8" Pe Mains: Fau Route 6659 (Farmington Rd., From West Of Red Bud Dr.) Peopria Co. (143); C-94-092-01	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	115,962.6	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/1/2018	58	12/9/2022	
UT419002	Utility Adjustment Agreement: Utility To Relocate 9 Inch Watermain; Il 98 Tazewell County (179) C-94-082-15	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	50,751.6	-	-	-	-	-	10,444.7	5,861.3	2,611.2	2,611.2	21,528.4	50,751.6	6/5/2019	9/13/2018	54	3/14/2023	
UT419003	Utility Adjustment Agreement: Utility To Relocate Power Poles; Il 98, Tazewell County (179) C-94-082-15	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/1/2018	53	4/23/2023	
UT420001	Utility Adjustment Agreement: Utility To Relocate Power Poles; Il 78, Knox County (095) C-94-137-07	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	43,153.6	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/24/2019	55	11/3/2023	
UT420002	Utility Adjustment Agreement: Utility To Relocate 1600 Feet Of 6 Inch Gas Main; Il 78 Over Kickapoo Creek; Knox County (095); C-94-137-07	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	420,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/24/2019	56	2/3/2024	
UT420003	Utility Adjustment Agreement: Utility To Relocate 600 Feet Of 3 Inch Gas Main; Il 41 East Of Prairiecity, Fulton/Mcdonough Counties (000); C-94-083-15	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	275,496.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/2/2019	58	2/3/2024	
UT420004	Utility Adjustment Agreement: Utility To Relocate 11 Power Poles; Il 117 Near Eureka, Woodford County (203); C-94-003-14 30 Ilcs 500/1-15.20; Vendor Owns Property Rights	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	53,316.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/13/2020	48	4/29/2024	
UT420005	Utility Adjustment Agreement: Utility To Relocate 9 Power Poles; Us 24/Il 9 At Copperas Creek Bridge/Fulton County (057); C-94-077-16	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	218,719.9	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/7/2019	54	5/19/2024	
UT518002	Utility Agreement: Utility To Replace Culvert: Us 51 (From 0.4 Mi S Of Us 136 To 3 Mi N Of Heyworth); Mclean Co. (113); C95-009-09	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	24,038.8	-	-	-	-	-	24,038.8	6,009.7	6,009.7	6,009.7	42,068.0	24,038.8	6/5/2019	4/10/2017	62	6/18/2022	
UT519001	Utility Relocation Agreement: Utility To Line 24 Inch Sanitary Sewer; I-57/74 Interchange Reconstruction At Champaign, Il, Champaign County (019); C-95-038-15	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,340.0	-	-	-	-	-	-	2,340.0	-	-	2,340.0	2,340.0	6/5/2019	4/1/2018	56	12/10/2022	
UT519002	Utility Adjustment Agreement: Utility To Relocate Sanitary Sewer; Fai 57/74 Interchange At Champaign, Champaign County (019); C-95-049-18	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,219,708.0	-	-	-	-	-	286,966.1	605,796.3	315,770.9	145,607.6	1,354,141.0	1,666,430.7	6/5/2019	4/1/2018	80	12/18/2024	
UT519003	Utility Adjustment Agreement: Utility To Relocate Electric Facilities; Us 150 At Fai 57/74; Champaign County (019); C-95-038-15	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	19,387.4	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/22/2017	72	8/28/2023	
UT520001	Utility Adjustment Agreement: Utility To Relocate Fiber Optic Cable; I-57/74 @ Mattis Ave In Champaign; Champaign County (019); C-95-038-15	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	63,967.8	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/22/2017	73	9/22/2023	
UT520002	Utility Adjustment Agreement: Utility To Relocate 2 Sanitary Force Mains; Il 130 Over Embarras Riverin Villa Grove, Douglas County (041); C-95-038-10	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	103,097.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/6/2018	61	10/27/2023	
UT520003	Utility Adjustment Agreement: Utility To Relocate 1800 Feet Of 8 Inch Gas Main; Fai 57/74 @ Mattis Ave In Champaign; Champaign County (019) C-95-038-15 Fed Project W12W328)	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	761,930.4	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/22/2017	78	2/3/2024	
UT520004	Utility Adjustment Agreement: Utility To Relocate Electric Transmission Poles; I-57/74 At Mattis Avein Champaign, Champaign County; C-95-038-15 30 Ilcs 500/1-15.20; Vendor Owns Property Rights	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	756,541.5	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/22/2017	80	4/12/2024	
UT611012	Utility Adjustment Agreement: Utility To Relocate 133 Power Poles; Us 67/Il 104 Near Arenzville Rd; Morgan County (137); C-96-037-08	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	812,658.6	(154,404.0)	-	-	-	-	(154,404.0)	-	-	-	-	-	6/5/2019	8/2/2011	59	7/1/2016	
UT612003	Utility Adjustment Agreement: Utility To Relocate Power Poles; Us 67, Morgan County (137); C-96-037-08	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	14,345.2	(22,272.6)	-	-	-	-	(22,272.6)	-	-	-	-	-	6/5/2019	12/5/2011	48	12/4/2015	
UT614006	Utility Adjustment Agreement: Utility To Relocate Power Poles; Il 55 In Sherman, Il, Sangamon County (167); C-96-068-12	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	16,978.8	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/1/2014	47	2/28/2018	
UT616002	Utility Adjustment Agreement: Utility To Relocate Power Poles; Il 100 Near Fredrick, Il, Schuyler County (169); C-96-018-14	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	58,254.9	-	-	-	-	-	58,254.9	14,563.7	14,563.7	14,563.7	101,946.2	58,254.9	6/5/2019	7/1/2014	60	7/1/2019	
UT617001	Utility Adjustment Agreement: Utility To Relocate Power Pole; Il 29, Christian County (021) C-96-505-07	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	11,357.9	(6,975.5)	-	-	-	-	(6,975.5)	-	-	-	-	-	6/5/2019	6/1/2016	47	5/31/2020	
UT618002	Utility Adjustment Agreement: Utility To Relocate Electric Pole And Service; Pike Co. (149) C-90-023-16	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	8,172.7	-	-	-	-	-	8,172.7	2,043.2	2,043.2	2,043.2	14,302.3	8,172.7	6/5/2019	2/1/2018	49	3/7/2022	
UT619001	Utility Adjustment Agreement: Utility To Relocate 18,050 Feet Of Fiber Optic Line; Il 125; Sangamon County (167) Near Pleasant Plains; C-96-114-07	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	257,065.3	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/1/2018	54	5/31/2023	
UT619002	Utility Adjustment Agreement: Utility To Relocate 2700 Feet Of Fiber Cable Along Il 125 Between Pleasant Plains And Il 97, Sangamon County (167) C-96-114-07	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	66,761.4	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/1/2019	49	4/3/2023	
UT715011	Utility Adjustment Agreement: Utility To Relocate Vent Pipe And Test Lead; Us 45 Near Effingham; Effingham County (049); C-97-050-11	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	41,568.6	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/4/2013	48	6/3/2017	
UT717001	Utility Adjustment Agreement: Utility To Relocate Electric Distribution Line; Il 1 Near Lawrenceville, Il, Lawrence County (101); C-97-092-06	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	84,942.4	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/1/2016	47	8/31/2020	
UT717002	Utility Adjustment Agreement: Utility To Relocate Electric Transmission Line; Us 45 Near Hearville Il, Effingham County (049); C-97-074-15	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,928.4	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/24/2016	61	6/13/2021	
UT719001	Utility Adjustment Agreement: Utility To Relocate Underground Electric Cable; Il 121 West Of Toledo Il, Cumberland County (035); C-97-042-09	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	30,123.8	-	-	-	-	-	-	26,963.7	-	-	26,963.7	26,963.7	6/5/2019	1/25/2019	51	4/30/2023	
UT719002	Utility Adjustment Agreement: Utility To Relocate 400 Feet Of 6 Inch Water Main; Il 121 West Of Toledo, Il, Cumberland County (035); C-97-042-09	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	28,050.0	-	-	-	-	-	-	-	27,175.0	-	27,175.0	27,175.0	6/5/2019	1/25/2019	51	4/28/2023	
UT719003	Utility Adjustment Agreement: Utility To Relocate 850 Feet Of 4 Inch Water Main; Il 121 West Of Toledo, Il, Cumberland County (035); C-97-042-09	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	94,952.0	-	-	-	-	-	-	-	94,952.0	-	94,952.0	94,952.0	6/5/2019	1/29/2019	52	5/23/2023	
UT720001	Utility Adjustment Agreement: Utility To Relocate 2 Power Poles; Il 1 Over The Cxst Rr Near Marshallil, Clark County (023); C-97-036-10	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	39,200.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/9/2019	52	8/28/2023	
UT720002	Utility Adjustment Agreement: Utility To Relocate 4 Fire Hydrants; Il 48 In Decatur, Macon Co (115) C-97-003-15	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	13,494.5	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/6/2019	54	11/1/2023	
UT720003	Utility Adjustment Agreement: Utility To Relocate 400 Feet Of 4 Inch Water Main; Il 1 Over Sugar Cr In Lawrence County (101); C-97-048-19	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	23,900.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/22/2019	51	10/21/2023	
UT720004	Utility Adjustment Agreement: Utility To Relocate 575 Feet Of Fiber Optic Cable; Il 33 At Sugar Creekeast Of Robinson, Il, Crawford County (033) C-97-093-06	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	12,282.5	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/23/2019	51	10/3/2023	
UT720005	Utility Adjustment Agreement: Utility To Relocate 4 Inch High Pressure Gas Main; Il 1 Bridge Over Embarras River Overflow Lawrenceco(101)C-97-075-0630 Ilcs 500/1-15.20; Vendor Owns Property Rights	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	282,100.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/1/2019	60	4/12/2024	
UT817050	Utility Adjustment Agreement: Utility To Relocate 3 Power Poles; Il 143Near Pierron, Il, Bond Co(005)C-98-136-05	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	15,000.0	-	-	-	-	-	-	15,000.0	-	-	15,000.0	15,000.0	6/5/2019	7/1/2016	47	6/30/2020	
UT817058	Utility Adjustment Agreement: Utility To Relocate 10 Inch Water Main; Il 143 @ Indian Creek, Madison County (119); C-98-002-16	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	340,000.0	-	-	-	-	-	-	-	-	-	-	225,745.6	6/5/2019	5/1/2017	49	6/13/2021	
UT818001	Utility Adjustment Agreement: Utility To Retire 67 Feet Of 4 Inch Gas Main; Il 158/177 2 Plum Hill School Rd. St. Clair Co. (163) C-98-153-18	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,570.8	-	-	-	-	-	-	1,570.8	-	-	1,570.8	1,570.8	6/5/2019	11/8/2017	50	1/11/2022	
UT818002	Utility Adjustment Agreement: Utility To Lower 700' Of Existing Fiber Optic Line; Il 158/177 At Plum Hill School Rd. St. Clair Co. (163)	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	9,727.5	-	-	-	-	-	-	9,727.5	-	-	9,727.5	9,727.5	6/5/2019	11/8/2017	50	1/22/2022	
UT818050	Utility Adjustment Agreement: Utility To Relocate 2, 2" Hdpe Conduits; Milk Bridge Ramps Over I55/64 West Bound, Missouri Ave. St. Clair Co. (163) C-98-148-18	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	50,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/1/2017	52	1/11/2022	
UT819001	Utility Adjustment Agreement: Utility To Replace Poles; Fap 805 Clinton Co (027); C-98-043-05	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	4,944.3	-	-	-	-	-	-	-	-	-	-	4,944.3	6/5/2019	3/13/2018	52	7/29/2022	
UT819002	Utility Adjustment: Utility To Relocate Pvc Water Main, Replace Water Valve And Associated Equipment; Fap Route 805 (Il 161); Clinton Co (027); C-98-043-05	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/13/2018	52	7/30/2022	
UT820050	Utility Adjustment Agreement: Utility To Relocate 550 Feet Of 4 Inch And 8 Inch Water Main Near On Us 67 Near Piasa Creek; Jersey County (083) C-98-110-03	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	1,282,090.0	-	-	-	-	-	-	22,728.3	279,215.6	301,943.9	301,943.9	301,943.9	6/5/2019	11/27/2019	76	3/1/2026	
UT820051	Utility Adjustment Agreement: Utility To Relocate Electric Facilities; Us 67 At New Delhi, Il Jerseycounty (083); C-98-110-03	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	506,250.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/27/2019	55	6/10/2024	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
UT914006	Utility Adjustment Agreement; Utility To Relocate Electric Transmission Facilities, Us 45, Saline County (165); C-99-063-08	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	1,658,300.6	-	-	(356,814.1)	-	(356,814.1)	-	-	-	-	-	1,658,300.6	6/5/2019	8/1/2013	71	7/31/2019	
UT918003	Utility Adjustment Agreement; Utility To Relocate Gas Regulator Station Along Il 13 In Jackson County (077); C-99-008-17	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	94,986.5	-	-	-	-	-	-	-	37,413.0	-	37,413.0	37,413.0	6/5/2019	2/1/2018	55	9/20/2022	
UT918005	Utility Adjustment Agreement; Relocation Of 500' Of 10" Water Main: Il Route 34 From Station 1113+50 To Station 1118+50; Village Of Galatia, Ibsaline Co. (165); C-99-021-10	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	27,491.8	-	-	-	-	-	-	-	-	-	-	27,491.8	6/5/2019	2/2/2018	50	4/10/2022	
UT919001	Utility Adjustment Agreement; Utility To Relocate 22 Water Meters; Il 37; Jefferson County (081) C-99-022-16	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	30,871.9	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	9/1/2019	52	1/26/2024	
10001106	Turnkey Acquisition, Relocation Assistance And Property Management Services Per Agreement Il Proj. Ssa-0001 South Suburban Airport	Bond	8D	5544946077000014	South Suburban Airport	39,902,030.5	-	-	3,509,511.6	-	3,509,511.6	774,118.4	301,771.7	496,637.1	1,059,229.8	2,631,757.1	29,228,854.7	6/5/2019	9/29/2011	120	9/28/2021	
14030510	Project #630-255-003 Establish Contract For Architectural & Engineering Fees For Upgrade Of Sewage Treatment System At Funks Grove Rest Area Mclean - 113	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	86,900.0	-	-	-	-	-	-	-	-	-	-	85,781.7	6/5/2019	12/21/2018	25	1/31/2021	
15021710	Project #630-510-002 Establish Contract For Engineering Fees To Install Septic System At Salt Kettle Rest Area In Vermilion County - 183	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	201,282.8	-	-	-	-	-	-	-	4,937.1	-	4,937.1	201,282.8	6/5/2019	1/17/2016	59	12/31/2020	
16010210	Project #630-636-001 Establish Contract For Engineering Fees For Various Improvements At National Trail Rest Area In Effingham County - 049	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	55,251.0	-	-	-	-	-	-	4,577.6	-	519.9	5,097.5	55,251.0	6/5/2019	5/3/2016	55	12/31/2020	
16030410	Project #630-637-001 Establish Engineering Contract To Renovate Restrooms At Prairie View Rest Area In Will County 197	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	136,250.0	-	-	-	-	-	8,300.0	2,075.0	14,130.0	2,075.0	26,580.0	111,226.3	6/5/2019	3/2/2016	60	3/28/2021	
16044681	Project #630-255-003 Establish Contract To Upgrade Sewer Treatment System/Renovate Restrooms/Upgrade Hvac System At Funks Grove Rest Area - 113 - General	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	416,181.1	-	-	-	-	-	31,677.1	7,919.3	7,919.3	7,919.3	55,435.0	416,181.1	6/5/2019	2/5/2016	41	7/1/2019	
17001710	Project #630-341-005 Establish Contract For Engineering Fees To Renovate Rest Rooms At Pride Of The Prairie Rest Area - Macon 115	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	167,111.0	-	-	-	-	-	28,444.5	10,368.4	14,069.2	1,903,614.0	1,956,496.1	153,906.3	6/5/2019	4/7/2017	44	12/31/2020	
17011010	Project #630-645-001 Establish Contract For Engineering Fees To Demolish And Rebuild Weigh Stations At Marion Williamson 199	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	77,888.3	-	-	-	-	-	7,106.2	874,697.0	1,776.6	4,578.0	888,157.8	77,888.3	6/5/2019	4/27/2017	35	3/30/2020	
17040481	Project #630-501-002 Establish Contract To Renovate Restrooms/Replace Exterior Doors At White County Rest Area - 193 General Construction	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	383,164.5	-	-	-	-	-	-	-	-	-	-	383,164.2	6/5/2019	9/27/2016	26	11/23/2018	
17103598	P & A Agreement 17-103598 For Vendor To Inspect & Monitor Production Of All Paratransit Vehicle Orders Made Through The Consolidated Vehicle Procurement Cyp_Max Contract Amt 1.117.219.20	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	931,016.0	-	-	-	-	-	23,466.8	46,119.4	44,994.8	30,725.4	145,306.4	460,975.9	6/5/2019	8/6/2017	60	8/5/2022	8/6/2017
18ES1046	Technical Supportive Services For D4, D5, D6 Not To Exceed \$187,530	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	365,060.0	-	-	-	-	-	1,175.0	1,233.8	4,171.3	4,465.0	11,045.0	32,077.5	6/5/2019	10/1/2017	35	9/30/2020	
18ES1046	Technical Supportive Services For D4, D5, D6 Not To Exceed \$187,530	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	365,060.0	-	-	-	-	-	-	-	-	-	-	32,077.5	6/5/2019	10/1/2017	35	9/30/2020	
18ES1079	Technical Supportive Services For D7, D8, D9 Not To Exceed \$223,110	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	441,220.0	-	-	-	-	-	2,493.8	3,902.5	3,206.3	11,900.0	21,502.5	49,168.8	6/5/2019	10/1/2017	35	9/30/2020	
18ES1079	Technical Supportive Services For D7, D8, D9 Not To Exceed \$223,110	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	441,220.0	-	-	-	-	-	-	-	-	-	-	49,168.8	6/5/2019	10/1/2017	35	9/30/2020	
18MP5004	Technical Supportive Services For D1, D2, D3 Not To Exceed \$419,760	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	814,520.0	-	-	-	-	-	30,250.0	28,400.0	32,500.0	34,950.0	126,100.0	243,295.0	6/5/2019	10/1/2017	35	9/30/2020	
18MP5004	Technical Supportive Services For D1, D2, D3 Not To Exceed \$419,760	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	814,520.0	-	-	-	-	-	900.0	225.0	225.0	225.0	1,575.0	243,295.0	6/5/2019	10/1/2017	35	9/30/2020	
18011810	Project #630-397-004 Establish Contract For Engineering Fees To Upgrade Sewer System At Coalfield Rest Area	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	246,265.0	-	-	-	-	-	-	-	46,140.4	20,450.3	66,590.6	91,540.6	6/5/2019	5/25/2019	27	8/1/2021	
18041941	Project #630-510-002 Establish Contract To Install Septic System At Salt Dettle Rest Area	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	581,992.6	-	-	-	-	-	-	66,715.5	-	-	66,715.5	581,992.6	6/5/2019	10/16/2017	29	3/27/2020	
18043481	Project #630-636-001 Establish Contract For Various Improvements At Nation Trail Rest Area	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	577,431.9	-	-	-	-	-	11,400.0	34,153.0	28,131.6	2,850.0	76,534.6	577,431.9	6/5/2019	1/5/2018	33	10/25/2020	
18044981	Project #630-637-001 Establish Contract To Renovate Restrooms At Prairie View Rest Area - Will 197 General Work	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	370,368.4	-	-	-	-	-	-	-	-	-	-	316,075.8	6/5/2019	1/24/2018	38	3/21/2021	
18044981	Project #630-637-001 Establish Contract To Renovate Restrooms At Prairie View Rest Area - Will 197 General Work	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	370,368.4	-	-	-	-	-	-	-	-	-	-	316,075.8	6/5/2019	1/24/2018	38	3/21/2021	
18045082	Project #630-637-001 Establish Contract To Renovate Restrooms At Prairie View Rest Area - Will 197 Plumbing	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	531,651.2	-	-	-	-	-	-	-	66,166.3	-	66,166.3	531,651.2	6/5/2019	1/24/2018	38	3/21/2021	
18045082	Project #630-637-001 Establish Contract To Renovate Restrooms At Prairie View Rest Area - Will 197 Plumbing	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	531,651.2	-	-	-	-	-	-	-	97,184.6	-	97,184.6	531,651.2	6/5/2019	1/24/2018	38	3/21/2021	
18045185	Project #630-637-001 Establish Contract To Renovate Restrooms At Prairie View Rest Area - Will 197 Electrical	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	115,305.9	-	-	-	-	-	-	-	-	-	-	92,019.1	6/5/2019	1/24/2018	38	3/21/2021	
18050441	Project #630-645-001 Establish Contract To Demolish And Replace Weigh Stations At Marion Weigh Station General	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,015,464.6	-	-	-	-	-	253,634.1	156,141.7	53,024.2	63,408.5	526,208.5	1,015,464.6	6/5/2019	7/18/2018	24	7/12/2020	
19REFUND	Db Reimbursement Programming (Refund)	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	4,347.9	-	-	-	-	-	1,640.2	410.1	410.1	410.1	2,870.3	4,347.9	6/5/2019	10/1/2018	11	9/30/2019	
19000910	Project #630-638-001 Establish Contract For Engineering Fees To Demolish/Construct Weigh Station At Litchfield	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	204,626.0	-	-	-	-	-	-	-	-	-	-	73,752.5	6/5/2019	3/21/2019	27	6/30/2021	
19000910	Project #630-638-001 Establish Contract For Engineering Fees To Demolish/Construct Weigh Station At Litchfield	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	204,626.0	-	-	-	-	-	-	20,065.0	7,930.8	-	27,995.8	73,752.5	6/5/2019	3/21/2019	27	6/30/2021	
19002210	Project Number 630-636-002 Establish Obligation For Water Damage Repair National Trail Rest Area, I-70 Effingham Co	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	72,180.0	-	-	-	-	-	-	9,180.0	-	-	9,180.0	9,180.0	6/5/2019	3/19/2019	32	11/30/2021	
19005410	Project #630-429-002 Establish Contract To Demolish And Construct Weigh Station, Williamsville Weigh Station	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	70,997.0	-	-	-	-	-	-	-	25,092.0	18,510.0	43,602.0	43,602.0	6/5/2019	9/19/2019	25	10/31/2021	
19044341	Project #630-638-001 Establish Contract To Demolish And Construct Weigh Station And Brake Inspection Building In Litchfield	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,908,666.5	-	-	-	-	-	-	58,044.0	-	440,797.0	498,841.0	498,841.0	6/5/2019	5/20/2019	30	11/18/2021	
19044341	Project #630-638-001 Establish Contract To Demolish And Construct Weigh Station And Brake Inspection Building In Litchfield	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	2,908,666.5	-	-	-	-	-	-	-	-	-	-	498,841.0	6/5/2019	5/20/2019	30	11/18/2021	
19044781	Project #630-341-005 Establish Contract To Renovate Restrooms At Pride Of The Prairie Rest Area In Macon County 115	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	989,273.6	-	-	-	-	-	300,378.2	91,612.6	75,094.6	91,871.6	558,957.0	896,862.7	6/5/2019	1/4/2019	20	9/30/2020	
19044781	Project #630-341-005 Establish Contract To Renovate Restrooms At Pride Of The Prairie Rest Area In Macon County 115	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	989,273.6	-	-	-	-	-	-	-	-	-	-	896,862.7	6/5/2019	1/4/2019	20	9/30/2020	
19048981	Project #630-637-001 Establish Contract To Renovate Restrooms At Prairie View Rest Area General	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	6,200.0	-	-	-	-	-	-	-	-	-	-	6,000.0	6/5/2019	4/18/2019	5	9/30/2019	
20B10602	Establish Obligation For Contract 20-B-10602 For Furnish/Installation Of Security Fencing/Gates At Quincy Maintenance Yard: Pcs #0020920000 Nte 24,146.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	24,146.0	-	-	-	-	-	-	-	24,146.0	-	24,146.0	24,146.0	6/5/2019	11/26/2019	7	6/30/2020	
20P14360	Establish Obligation For System Enhancements To Site Monitoring And Data Collection And Reporting Through VIZM At 14 Sites - 20-494Dot-Finad-P-14360Nte \$57,070.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	57,070.0	-	-	-	-	-	-	-	57,070.0	-	57,070.0	57,070.0	6/5/2019	1/2/2020	5	6/30/2020	
20REFUND	Db Reimbursement Programming (Refund)	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	14,000.0	-	-	-	-	-	898.0	5,252.5	224.5	1,390.0	7,650.0	7,540.5	6/5/2019	7/1/2019	14	9/30/2020	
20012810	Project #630-565-005 Establish Contract For Demolish & Construct Rest Areas And Storage At Trail Of Tears R.A. Union Co. Nte 113,680	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	113,680.0	-	-	-	-	-	-	-	94,892.0	-	94,892.0	94,892.0	6/5/2019	12/19/2019	55	7/31/2024	
20031910	Project #630-428-003 Establish Contract To Demolish And Construct Rest Areas And Vending For Rail Splitter R.A.: Sang Co	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	230,473.0	-	-	-	-	-	-	-	87								

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
CAP121008	Establish Obligation For Cap-12-100-Fed For Multi Modal Design And Construction. Cost Reimbursement Exempt From 2 Year Limit.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	4,943,250.0	-	-	-	-	-	-	2,224.2	-	-	2,224.2	4,515,646.1	6/5/2019	3/8/2012	114	9/30/2021	3/8/2012	
CAP121011	Establish Obligation For Cap-12-1011 For Dan Ryan Track Renewal And Station Facility Improvements. Rail Car Overhaul And Perform Mid-Lie Bus Overhaulcost Reimbursement Exempt From 2 Year Limit.	Bond	BA	5544948004900010	Public Transit - Transportation Grants	422,708,701.0	-	-	-	-	-	120,072.0	93,517.0	6,020.0	8,137.0	227,746.0	410,601,429.0	6/5/2019	9/27/2012	184	1/1/2028	9/27/2012	
CAP131012	Capital Assistance Grant Agreement Cap-13-1012 For The Purchase Of Two Hybrid Electric Buses.	Bond	BA	5544948004720626	Construction, Grants and Project Assistance to Municipalities, Transportation Districts, Private Non-Profit Carriers, Mass Transportation Carriers and the Intercity Rail Program and Other Uses Pursuant to 21 Section 4 (b)(1) of the GO Bond Act	205,156.0	-	-	-	-	-	-	-	-	-	-	204,997.0	6/5/2019	12/7/2012	117	9/30/2022	12/7/2012	
CAP131014	Establish Obligation For Cap-13-1014-Fed For Two 30 Foot Low Floor Hybrid Electric Buses. Cost Reimbursement Exempt From 2 Year Limit.	Bond	BA	5544948004720626	Construction, Grants and Project Assistance to Municipalities, Transportation Districts, Private Non-Profit Carriers, Mass Transportation Carriers and the Intercity Rail Program and Other Uses Pursuant to 21 Section 4 (b)(1) of the GO Bond Act	191,522.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/11/2013	117	3/31/2023	6/11/2013	
CAP131018	Establish Obligation For Cap-13-1018-III To Purchase Buses, Paratransit Vehicles And Equipment.	Bond	BA	5544948004900010	Public Transit - Transportation Grants	56,290,500.0	-	-	-	-	-	-	2,840.7	-	2,955,983.0	2,958,823.7	53,629,201.2	6/5/2019	9/20/2013	102	3/31/2022	9/20/2013	
CAP131023	Establish Capital Assistance Grant Agreement Cap-13-1023-Fed For The Purchase Of Two Paratransit Vehicles.	Non-Bond		85349480049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	337,603.8	-	-	-	-	-	-	-	-	-	-	337,603.8	6/5/2019	11/1/2013	118	9/30/2023	11/1/2013	
CAP131025	Establish Obligation Cap-13-1025-III For The Joliet Bus Turnaround Project. Cost Reimbursementexempt From 2 Year Limit.	Bond	BA	5544948004900010	Public Transit - Transportation Grants	1,709,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/28/2014	113	9/30/2023	4/28/2014	
CAP141028	Establish Obligation Grant Agreement Cap-14-1028-II To Upgrade Fareboxes, Its Equipment, Surveillance, Purchase Compressor, Design & Construct Facility And Purchase 6 Kiosks.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	5,928,711.0	-	-	-	-	-	-	-	-	-	-	3,601,116.0	6/5/2019	2/20/2014	115	9/30/2023	2/20/2014	
CAP141028	Establish Obligation Grant Agreement Cap-14-1028-II To Upgrade Fareboxes, Its Equipment, Surveillance, Purchase Compressor, Design & Construct Facility And Purchase 6 Kiosks.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	5,928,711.0	-	-	-	-	-	2,957.0	739.3	140,808.3	23,625.0	168,129.5	3,601,116.0	6/5/2019	2/20/2014	115	9/30/2023	2/20/2014	
CAP141029	Establish Obligation Cap-14-1029-III For Transit Facility Rehabilitation, Purchase Shop Equipment, Computer And Communications Systems.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	6,100,000.0	-	-	-	-	-	-	146,017.7	403,164.3	-	549,182.0	3,603,203.1	6/5/2019	8/22/2014	115	3/31/2024	8/22/2014	
CAP141029	Establish Obligation Cap-14-1029-III For Transit Facility Rehabilitation, Purchase Shop Equipment, Computer And Communications Systems.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	6,100,000.0	-	-	-	-	-	-	149,944.6	166,147.2	-	316,091.8	3,603,203.1	6/5/2019	8/22/2014	115	3/31/2024	8/22/2014	
CAP141030	Establish Obligation Cap-14-1030-III For Heavy Duty Buses And Fare Collection System.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	5,530,000.0	-	-	-	-	-	-	-	-	-	-	4,100,000.0	6/5/2019	6/5/2014	111	9/30/2023	6/5/2014	
CAP141030	Establish Obligation Cap-14-1030-III For Heavy Duty Buses And Fare Collection System.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	5,530,000.0	-	-	-	-	-	-	-	-	-	-	4,100,000.0	6/5/2019	6/5/2014	111	9/30/2023	6/5/2014	
CAP141031	Establish Obligation Cap-14-1031-III For Construction Of Project Facilities.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	6,000,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/4/2014	111	3/31/2024	12/4/2014	
CAP141031	Establish Obligation Cap-14-1031-III For Construction Of Project Facilities.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	6,000,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/4/2014	111	3/31/2024	12/4/2014	
CAP141032	Establish Obligation For Cap-14-1032-III For The Procurement Of Vehicles, Computers And Shop Equipment And Facility Renovations.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	5,185,895.0	-	-	-	-	-	-	-	-	2,882,648.0	2,882,648.0	3,553,160.1	6/5/2019	6/17/2014	117	3/31/2024	6/17/2014	
CAP141033	Establish Grant Agreement Cap-14-1033-III Transportation System, Buses And Miscellaneous Equipment.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	3,032,000.0	-	-	-	-	-	-	-	-	-	-	3,032,000.0	6/5/2019	7/18/2014	110	9/30/2023	7/18/2014	
CAP141033	Establish Grant Agreement Cap-14-1033-III Transportation System, Buses And Miscellaneous Equipment.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	3,032,000.0	-	-	-	-	-	28,256.8	7,064.2	7,064.2	3,743.2	46,128.4	3,032,000.0	6/5/2019	7/18/2014	110	9/30/2023	7/18/2014	
CAP141034	Establish Obligation For Capital Grant Agreement Cap-14-1034-III For Buses And Bus Shelters.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	3,000,000.0	-	-	-	-	-	-	688.2	1,231,146.6	1,853.6	1,233,688.4	2,223,095.4	6/5/2019	11/28/2014	112	3/31/2024	11/28/2014	
CAP141034	Establish Obligation For Capital Grant Agreement Cap-14-1034-III For Buses And Bus Shelters.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	3,000,000.0	-	-	-	-	-	-	540.8	967,329.4	1,456.4	969,326.6	2,223,095.4	6/5/2019	11/28/2014	112	3/31/2024	11/28/2014	
CAP141039	Establish Obligation Cap-14-1039-III For Heavy Duty Buses, Shop Equipment, Facility Renovation, Fare Collection Equipment And Bus Video System.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	5,415,000.0	-	-	-	-	-	-	-	-	-	-	709,393.7	6/5/2019	9/26/2014	114	3/31/2024	9/26/2014	
CAP141039	Establish Obligation Cap-14-1039-III For Heavy Duty Buses, Shop Equipment, Facility Renovation, Fare Collection Equipment And Bus Video System.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	5,415,000.0	-	-	-	-	-	209,864.9	1,222,277.0	52,466.2	157,366.8	1,641,974.9	709,393.7	6/5/2019	9/26/2014	114	3/31/2024	9/26/2014	
CAP141040	Establish Grant Agreement Cap-14-1040 For The Purchase Of Buses, Shelter Design And Constructionand Camera Equipment.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	2,795,000.0	-	-	-	-	-	-	829,039.6	230,045.5	207,259.9	207,259.9	1,473,604.9	2,762,602.8	6/5/2019	12/16/2013	117	9/30/2023	12/16/2013
CAP141040	Establish Grant Agreement Cap-14-1040 For The Purchase Of Buses, Shelter Design And Constructionand Camera Equipment.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	2,795,000.0	-	-	-	-	-	885,129.4	183,256.1	221,282.3	221,282.3	1,510,950.2	2,762,602.8	6/5/2019	12/16/2013	117	9/30/2023	12/16/2013	
CAP141044	Establish Obligation Cap-14-1044-III For A New Transit Facility And Purchase Of Computers And Shop Equipment.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	69,643.0	-	-	-	-	-	-	-	-	1,751.6	1,751.6	7,463.1	6/5/2019	8/22/2014	115	3/31/2024	8/22/2014	
CAP141044	Establish Obligation Cap-14-1044-III For A New Transit Facility And Purchase Of Computers And Shop Equipment.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	69,643.0	-	-	-	-	-	-	-	-	1,433.1	1,433.1	7,463.1	6/5/2019	8/22/2014	115	3/31/2024	8/22/2014	
CAP141045	Establish Obligation Cap-14-1045 For The Acquisition Of An Administrative Building. Cfsa #494-80-1284 - Contract #4475	Non-Bond		5594948004720018	Downstate Transit Capital Grants	500,000.0	-	-	-	-	-	-	-	-	-	-	375,737.5	6/5/2019	6/25/2018	36	6/30/2021	6/25/2018	
CAP141046	Establish Grant Agreement Cap-14-1046-III For Intelligent Transportation System And Miscellaneous Small And Large Capital Equipment.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	243,000.0	-	-	-	-	-	-	-	-	-	-	94,894.0	6/5/2019	5/16/2014	112	9/30/2023	5/16/2014	
CAP141046	Establish Grant Agreement Cap-14-1046-III For Intelligent Transportation System And Miscellaneous Small And Large Capital Equipment.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	243,000.0	-	-	-	-	-	-	-	-	-	-	94,894.0	6/5/2019	5/16/2014	112	9/30/2023	5/16/2014	
CAP141050	Establish Obligation Cap-14-1050-III For A Vehicle Lift And Radio Upgrades.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	26,500.0	-	-	-	-	-	-	-	-	7,151.5	7,151.5	19,076.5	6/5/2019	7/18/2014	110	9/30/2023	7/18/2014	
CAP141050	Establish Obligation Cap-14-1050-III For A Vehicle Lift And Radio Upgrades.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	26,500.0	-	-	-	-	-	-	-	-	11,925.0	11,925.0	19,076.5	6/5/2019	7/18/2014	110	9/30/2023	7/18/2014	
CAP141051	Establish Obligation Cap-14-1051-III For Mobile Radios And Miscellaneous Equipment.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	16,600.0	-	-	-	-	-	-	-	-	-	-	14,461.7	6/5/2019	2/3/2014	115	9/30/2023	2/3/2014	
CAP141051	Establish Obligation Cap-14-1051-III For Mobile Radios And Miscellaneous Equipment.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	16,600.0	-	-	-	-	-	-	2,995.0	-	-	2,995.0	14,461.7	6/5/2019	2/3/2014	115	9/30/2023	2/3/2014	
CAP141052	Establish Obligation And File Capital Assistance Grant Agreement Cap-14-1052-III For Facility Improvements, Facility Environment. And Mobility Tiedown System.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	1,334,252.0	-	-	-	-	-	-	13,793.4	88,808.6	118,649.7	137,571.4	358,823.1	1,037,189.5	6/5/2019	11/28/2014	106	9/30/2023	11/28/2014
CAP141052	Establish Obligation And File Capital Assistance Grant Agreement Cap-14-1052-III For Facility Improvements, Facility Environment. And Mobility Tiedown System.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	1,334,252.0	-	-	-	-	-	-	22,876.6	139,024.7	191,459.0	228,164.5	581,524.9	1,037,189.5	6/5/2019	11/28/2014	106	9/30/2023	11/28/2014
CAP141053	Establish Obligation Cap-14-1053-III For Engineering And Design, Land Acquisition, Facilityrehabilitation, Radio And Computer System And Miscellaneous Capital Equipment.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	1,490,000.0	-	-	-	-	-	-	-	-	-	-	379,525.7	6/5/2019	9/9/2014	114	3/31/2024	9/9/2014	
CAP141053	Establish Obligation Cap-14-1053-III For Engineering And Design, Land Acquisition, Facilityrehabilitation, Radio And Computer System And Miscellaneous Capital Equipment.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	1,490,000.0	-	-	-	-	-	-	-	-	-	-	379,525.7	6/5/2019	9/9/2014	114	3/31/2024	9/9/2014	
CAP141058	Establish Obligation Cap-14-1058-III Dtd Funding For The Purpose Of Its And Miscellaneous Equipment. Cfsa #494-80-1284 - Contract #4408	Non-Bond		5594948004720018	Downstate Transit Capital Grants	39,409.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/19/2019	22	12/30/2020	2/19/2019	
CAP141059	Establish Grant Agreement Cap-14-1059-III For A Intelligent Transportation System And The Purchase Of Four Medium Duty And One Light Duty Paratransit Vehicle.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	55,554.0	-	-	-	-	-	-	-	-	-	-	46,754.0	6/5/2019	7/18/2014	104	3/31/2023	7/18/2014	
CAP141059	Establish Grant Agreement Cap-14-1059-III For A Intelligent Transportation System And The Purchase Of Four Medium Duty And One Light Duty Paratransit Vehicle.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	55,554.0	-	-	-	-	-	-	-	-	-	-	46,754.0	6/5/2019	7/18/2014	104	3/31/2023	7/18/2014	
CAP141060	Establish Obligation Cap-14-1060-III For 5 Computers, 5 Desks And 5 Chairs.	Non-Bond		85349480049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	150,605.0	-	-	-	-	-	-	-	1,949.9	-	1,949.9	102,704.7	6/5/2019	11/6/2014	112	3/31/2024	11/6/2014	
CAP141061	Establish Obligation Cap-14-1016-III For Maintenance Equipment And Intelligent Transportation System.	Bond	BA	55449480049000110	Downstate - Public Transit - Transportation Grants	50,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/20/2014	115	9/30/2023	2/20/2014	
CAP141061	Establish Obligation Cap-14-1016-III For Maintenance Equipment And Intelligent Transportation System.	Non-Bond		5594948004720018	Downstate Transit Capital Grants	50,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/20/2014	115	9/30/2023	2/20/2014	
CAP141063	Establish Obligation For Cap-14-1063-III																						

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
CAP141066	Establish Obligation For Cap-14-1066-III To Provide State DIF Funding For Purchase And Installation Of Intelligent Transportation Systems	Non-Bond		559494804720018	Downstate Transit Capital Grants	144,985.7	-	-	-	-	-	1,050.5	262.6	262.6	262.6	1,838.4	144,985.7	6/5/2019	12/17/2015	48	12/16/2019	12/17/2015
CAP141067	Establish Grant Agreement Cap-14-1067-III For Land Acquisition, Engineering/Design And Construction	Bond	8A	5544948049000110	Downstate - Public Transit - Transportation Grants	500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/20/2014	115	9/30/2023	2/20/2014
CAP141068	Establish Obligation Cap-14-1068-III For A Intelligent Transportation System.	Bond	8A	5544948049000110	Downstate - Public Transit - Transportation Grants	167,000.0	-	-	-	-	-	-	-	-	-	-	166,860.0	6/5/2019	7/18/2014	110	9/30/2023	7/18/2014
CAP141068	Establish Obligation Cap-14-1068-III For A Intelligent Transportation System.	Non-Bond		559494804720018	Downstate Transit Capital Grants	167,000.0	-	-	-	-	-	2,000.0	500.0	500.0	500.0	3,500.0	166,860.0	6/5/2019	7/18/2014	110	9/30/2023	7/18/2014
CAP141072	Establish Obligation Cap-14-1072-III For The Construction Of A Bus Facility For The North Central Area Transit.	Bond	8A	5544948049000110	Downstate - Public Transit - Transportation Grants	1,092,478.0	-	-	-	-	-	-	-	-	-	-	449,647.0	6/5/2019	6/17/2014	111	9/30/2023	6/17/2014
CAP141072	Establish Obligation Cap-14-1072-III For The Construction Of A Bus Facility For The North Central Area Transit.	Non-Bond		559494804720018	Downstate Transit Capital Grants	1,092,478.0	-	-	-	-	-	-	-	-	-	-	449,647.0	6/5/2019	6/17/2014	111	9/30/2023	6/17/2014
CAP141073	Establish Obligation Cap-14-1073-III For A Bus Transfer Center, Scheduling Software And Miscellaneous Equipment.	Bond	8A	5544948049000110	Downstate - Public Transit - Transportation Grants	430,135.0	-	-	-	-	-	-	-	-	-	-	58,995.4	6/5/2019	4/24/2014	113	9/30/2023	4/24/2014
CAP141073	Establish Obligation Cap-14-1073-III For A Bus Transfer Center, Scheduling Software And Miscellaneous Equipment.	Non-Bond		559494804720018	Downstate Transit Capital Grants	430,135.0	-	-	-	-	-	-	-	-	-	-	58,995.4	6/5/2019	4/24/2014	113	9/30/2023	4/24/2014
CAP141074	Establish Obligation Cap-14-1074-III For Damen, California, Western, Jefferson Park, Addison, Grand, Chicago, Division, Irving Park To Cumberland And Peoria Stations.	Bond	8E	5544948049000029	Public Transit - Transportation Grants	91,600,000.0	-	-	-	-	-	2,449,561.0	1,879,094.0	1,911,597.0	4,647,493.0	10,887,745.0	82,605,606.0	6/5/2019	3/17/2014	114	9/30/2023	3/17/2014
CAP141074	Establish Obligation Cap-14-1074-III For Damen, California, Western, Jefferson Park, Addison, Grand, Chicago, Division, Irving Park To Cumberland And Peoria Stations.	Bond	8A	55449480490000519	Grant to RTA for Improvements to CTA Irving Park Blue Line Station	91,600,000.0	-	6,000,000.0	-	-	6,000,000.0	-	-	-	-	-	82,605,606.0	6/5/2019	3/17/2014	114	9/30/2023	3/17/2014
CAP141075	Establish Obligation Cap-14-1075-III For Multiple Capital Improvements For Metra Including The Construction Of The Healy Station.	Bond	8A	5544948049000010	Public Transit - Transportation Grants	140,924,570.0	-	-	-	-	-	3,432,597.8	7,695,764.3	6,760,724.6	5,862,606.6	23,751,693.4	138,424,395.0	6/5/2019	7/1/2014	116	3/31/2024	7/1/2014
CAP141077	Establish Obligation Cap-14-1077-III For Cta Bus Overhaul.	Bond	8E	5544948049000029	Public Transit - Transportation Grants	163,856,294.0	-	-	-	-	-	196,222.0	805,992.0	49,055.5	312,296.0	1,363,565.5	163,851,490.1	6/5/2019	8/22/2014	115	3/31/2024	8/22/2014
CAP151081	Establish Obligation Cap-15-1081-III For Various Metra Stations And Bridge Construction Projects And Track Improvements.	Bond	8E	5544948049000029	Public Transit - Transportation Grants	72,500,000.0	-	-	-	-	-	1,509,556.7	7,002,078.3	3,491,691.1	184,426.7	12,187,752.8	41,939,900.4	6/5/2019	10/23/2014	113	3/31/2024	10/23/2014
CAP151082	Establish Obligation Cap-15-1082-III For The Pace South Campus Garage Project In Markham, Illinois.	Bond	8E	5544948049000029	Public Transit - Transportation Grants	27,100,000.0	-	-	-	-	-	-	130,945.8	-	314,581.3	445,527.1	797,498.2	6/5/2019	11/30/2017	85	12/31/2024	11/30/2017
CAP151083	Establish Obligation For Capital Assistance Grant Agreement Cap-15-1083-Fed For The Procurement Of 1 Heavy Duty Transit Bus.	Non-Bond		85349480490000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	331,048.0	-	-	-	-	-	-	-	-	-	-	331,048.0	6/5/2019	11/28/2014	118	9/30/2024	11/28/2014
CAP181093	Establish Obligation Cap-18-1093-Fed For Intelligent Transportation Systems Software And Equipment For Jersey County. Cfs #494-80-0338 - Contract #4900	Non-Bond		85349480490000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	53,642.0	-	-	-	-	-	53,642.0	13,410.5	13,410.5	13,410.5	93,873.5	53,642.0	6/5/2019	8/7/2018	34	6/30/2021	8/7/2018
CAP181094	Establish Obligation Cap-18-1094-Fed For The Acquisition Of Its Equipment. Cfs #494-80-0338 - Contract #4901	Non-Bond		85349480490000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	118,961.0	-	-	-	-	-	25,231.0	6,307.8	6,307.8	20,758.7	58,605.3	118,961.0	6/5/2019	11/29/2018	36	11/1/2021	11/29/2018
CAP181095	Establish Obligation Cap-18-1095-Fed. For Amtrak Rail Station Improvements. Cfsa #494-80-0338 - Contract #4902	Non-Bond		85349480490000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	80,500.0	-	-	-	-	-	-	-	50,282.4	-	50,282.4	55,952.4	6/5/2019	8/10/2018	34	6/30/2021	8/10/2018
CAP181096	Establish Obligation Cap-18-1096-Fed For The Purchase And Installation Of Bus Shelters. Cfsa #494-80-0338 - Contract #4903	Non-Bond		85349480490000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	16,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/1/2018	33	8/1/2021	11/1/2018
CAP181097	Establish Obligation Cap-18-1097-Fed. For The Purchase Of Four Medium Duty Vehicles.	Non-Bond		85349480490000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	480,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/31/2018	34	8/1/2021	10/31/2018
CAP181098	Establish Obligation Cap-18-1098-Fed For The Purchase Of 7 Heavy Duty Buses And Transit Center Improvements. Cfsa #494-80-0338 Contract #4905	Non-Bond		559494804720018	Downstate Transit Capital Grants	3,143,500.0	-	-	-	-	-	-	-	-	-	-	2,549,635.9	6/5/2019	8/10/2018	49	9/30/2022	8/10/2018
CAP181098	Establish Obligation Cap-18-1098-Fed For The Purchase Of 7 Heavy Duty Buses And Transit Center Improvements. Cfsa #494-80-0338 Contract #4905	Non-Bond		85349480490000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	3,143,500.0	-	-	-	-	-	-	490,971.0	-	2,058,664.9	2,549,635.9	2,549,635.9	6/5/2019	8/10/2018	49	9/30/2022	8/10/2018
CAP181099	Establish Obligation To Procure Approximately 80 Super Medium Duty Vehicles. Contract # 2018 D1-001	Non-Bond		85349480490000200	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	9,040,000.0	-	-	-	-	-	-	-	-	-	-	5,369,600.0	6/5/2019	3/14/2018	60	3/13/2023	3/14/2018
CAP181099	Establish Obligation To Procure Approximately 80 Super Medium Duty Vehicles. Contract # 2018 D1-001	Non-Bond		85349480490000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	9,040,000.0	-	-	-	-	-	-	1,945,755.0	736,380.0	-	2,682,135.0	5,369,600.0	6/5/2019	3/14/2018	60	3/13/2023	3/14/2018
CAP191100	Establish Obligation For The Implementation Of Positive Train Control On Terminal Railroad. Total 23,587,360.00 Idot 80% 18,869,888.00. Terminal Railroad Association 20% 4,717,472.00	Non-Bond		85349480490000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	18,869,888.0	-	-	-	-	-	-	-	5,495,063.0	31,582.6	5,526,645.6	18,869,888.0	6/5/2019	1/9/2014	83	12/31/2020	1/9/2014
CAP191101	Establish Obligation For Cap-19-1101-III To Provide State DIF Funding For Design Of A Transit Facility - Contract #5124 Nte \$750,000.00	Non-Bond		559494804720018	Downstate Transit Capital Grants	750,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/7/2019	22	8/1/2021	10/7/2019
CAP191101	Establish Obligation For Cap-19-1101-III To Provide State DIF Funding For Design Of A Transit Facility - Contract #5124 Nte \$750,000.00	Non-Bond		85349480490000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	750,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	10/7/2019	22	8/1/2021	10/7/2019
CAP191102	Establish Obligation Cap-19-1102-III For Construction Of Auburn Park Metra Station. Nte \$20,000,000.00 - Cfsa #494-80-2189 Contract #5124.	Bond	8A	55449480490000318	Grant to RTA for construction costs of Metra station at 79th & Lowe Ave.	20,000,000.0	-	20,000,000.0	-	-	20,000,000.0	-	-	-	-	-	-	6/5/2019	9/1/2019	57	6/30/2024	9/1/2019
CREINF001	Rr Cost Reimbursement Agreement; Create Program Project B (2); Argo Connection Upgrade; Cook County (031); C-20-002-19; Fed Project No. Cre-U2R(586)_Nte 3,429,900	Non-Bond		01149481490000219	Statewide Rail Projects	3,429,900.0	-	-	-	-	-	-	-	-	423,700.4	423,700.4	423,700.4	6/5/2019	5/7/2019	72	5/6/2025	5/7/2019
CREINF002	Rr Cost Reimbursement Agreement; Create Program Project B (3); Argo Connection Upgrade; Cook County (031); C-20-002-19; Fed Project No. Cre-2Q(756)_Nte 8,819,743	Non-Bond		01149481490000219	Statewide Rail Projects	8,819,743.0	-	-	-	-	-	11,838.8	2,959.7	2,959.7	394,654.4	412,412.5	406,493.2	6/5/2019	5/7/2019	72	5/6/2025	5/7/2019
CREINF003	Rr Cost Reimbursement Agreement; Create Program Project P3 (1); D-20-003-19; Forest Hill Junction Flyover Cook County (031); Fed Proj No. Cre-Q1J(316)Nte 13,200,000	Non-Bond		01149481490000219	Statewide Rail Projects	13,200,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/6/2019	72	8/5/2025	8/6/2019
CREINF003	Rr Cost Reimbursement Agreement; Create Program Project P3 (1); D-20-003-19; Forest Hill Junction Flyover Cook County (031); Fed Proj No. Cre-Q1J(316)Nte 13,200,000	Bond	8A	55449480790000210	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	13,200,000.0	-	-	6,200,000.0	-	6,200,000.0	-	-	-	-	-	-	6/5/2019	8/6/2019	72	8/5/2025	8/6/2019
CREINF004	Rr Cost Reimbursement Agreement; Create Program Project G(1); Grade Separation At 71st Street Fed Project No. Tzaw(667)Nte 1237500 D-20-004-19; Cook County (031)	Non-Bond		01149481490000219	Statewide Rail Projects	1,237,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	8/6/2019	72	8/5/2025	8/6/2019
CREINF005	Create Ns Environmental Commitment Job Training Stem Education Resulting From The Create Project 75Th St Cn-P-20-005-20; Cook County (031) Nte 205,000.00	Bond	8A	55449480790000210	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	205,000.0	-	-	205,000.0	-	205,000.0	-	-	-	-	-	-	6/5/2019	12/19/2019	12	12/18/2020	
CVP201103	Establish Obligation For Master Contract 2019-05 Procurement Of Light Duty And Medium Duty Buses For The Consolidated Vehicle Procurement Program. 500 Light Duty 800 Medium Duty	Non-Bond		85349480490000200	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	15,300,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/1/2019	59	3/31/2024	4/1/2019
DEBIO0701	Funding Necessary For Operation Of The Statewide Biological Survey And Assessment Program. Program No. 0-00337-0000	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	15,250,000.0	-	-	-	-	-	-	-	-	-	-	14,869,004.4	6/5/2019	7/1/2006	119	6/30/2016	
DEBIO0701	Funding Necessary For Operation Of The Statewide Biological Survey And Assessment Program. Program No. 0-00337-0000	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	15,250,000.0	-	-	-	-	-	-	-	-	-	-	14,869,004.4	6/5/2019	7/1/2006	119	6/30/2016	
DEBIO0701	Funding Necessary For Operation Of The Statewide Biological Survey And Assessment Program. Program No. 0-00337-0000	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	15,250,000.0	-	-	-	-	-	-	-	-	-	-	14,869,004.4	6/5/2019	7/1/2006	119	6/30/2016	
DEBIO2017	Funding Necessary For Operation Of The Statewide Biological Survey Program. With The II Natural History Survey 0-01117-0000 And 0-01653-0000	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	7,125,000.0	-	-	-	-	-	-	113,311.4	1,001,828.0	1,115,139.4	5,786,194.4	6/5/2019	7/1/2016	119	6/30/2026		
DEBIO2017	Funding Necessary For Operation Of The Statewide Biological Survey Program. With The II Natural History Survey 0-01117-0000 And 0-01653-0000	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	7,125,000.0	-	-	-	-	-	-	-	-	-	-	5,786,194.4	6/5/2019	7/1/2016	119	6/30/2026	
DEBIO2017	Funding Necessary For Operation Of The Statewide Biological Survey Program. With The II Natural History Survey 0-01117-0000 And 0-01653-0000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	7,125,000.0	-	-	-	-	-	-	-	-	-	-	5,786,194.4	6/5/2019	7/1/2016	119	6/30/2026	
DEBIO2017	Funding Necessary For Operation Of The Statewide Biological Survey Program. With The II Natural History Survey 0-01117-0000 And 0-01653-0000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	7,125,000.0	-	-	-	-												

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
DEBIO2017	Funding Necessary For Operation Of The Statewide Biological Survey Program, With The II Natural History Survey 0-01117-0000 And 0-01653-0000	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,125,000.0	-	-	-	-	-	-	-	-	-	-	-	5,786,194.4	6/5/2019	7/1/2016	119	6/30/2026	
DEBIO2017	Funding Necessary For Operation Of The Statewide Biological Survey Program, With The II Natural History Survey 0-01117-0000 And 0-01653-0000	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	7,125,000.0	-	-	-	-	-	-	-	-	-	-	-	5,786,194.4	6/5/2019	7/1/2016	119	6/30/2026	
DEGEO2017	Funding Necessary For Operation Of The Statewide Geologic Mapping Program (Subsurface Geo). 0-01137-0000	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	120,000.0	-	-	-	-	-	-	12,947.8	9,976.0	1,422.3	24,346.0	113,876.8	6/5/2019	7/1/2016	119	6/30/2026		
DEGEO2017	Funding Necessary For Operation Of The Statewide Geologic Mapping Program (Subsurface Geo). 0-01137-0000	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	120,000.0	-	-	-	-	-	-	-	-	-	-	-	113,876.8	6/5/2019	7/1/2016	119	6/30/2026	
DEGEO2017	Funding Necessary For Operation Of The Statewide Geologic Mapping Program (Subsurface Geo). 0-01137-0000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	120,000.0	-	-	-	-	-	804.2	201.1	201.1	201.1	1,407.3	113,876.8	6/5/2019	7/1/2016	119	6/30/2026		
DEGEO2017	Funding Necessary For Operation Of The Statewide Geologic Mapping Program (Subsurface Geo). 0-01137-0000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	120,000.0	-	-	-	-	-	18,614.1	734.3	4,653.5	4,653.5	28,655.4	113,876.8	6/5/2019	7/1/2016	119	6/30/2026		
DESED2017	Funding Necessary For Operation Of The Statewide River Sediment Sampling Program #0-00368-0004	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	30,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2016	119	6/30/2026	
DEWET2017	Funding Necessary For Operation Of The Statewide Wetland Vegetative And Soils Program. 0-01147-0000 And 0-01653-0000	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	6,375,000.0	-	-	-	-	-	-	-	92,695.9	370,439.4	463,135.2	5,065,243.1	6/5/2019	7/1/2016	119	6/30/2026		
DEWET2017	Funding Necessary For Operation Of The Statewide Wetland Vegetative And Soils Program. 0-01147-0000 And 0-01653-0000	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	6,375,000.0	-	-	-	-	-	-	-	-	-	-	-	5,065,243.1	6/5/2019	7/1/2016	119	6/30/2026	
DEWET2017	Funding Necessary For Operation Of The Statewide Wetland Vegetative And Soils Program. 0-01147-0000 And 0-01653-0000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	6,375,000.0	-	-	-	-	-	-	-	-	-	-	-	5,065,243.1	6/5/2019	7/1/2016	119	6/30/2026	
DEWET2017	Funding Necessary For Operation Of The Statewide Wetland Vegetative And Soils Program. 0-01147-0000 And 0-01653-0000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	6,375,000.0	-	-	-	-	-	320,313.4	7,243.7	80,078.3	80,078.3	487,713.7	5,065,243.1	6/5/2019	7/1/2016	119	6/30/2026		
DEWET2017	Funding Necessary For Operation Of The Statewide Wetland Vegetative And Soils Program. 0-01147-0000 And 0-01653-0000	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,375,000.0	-	-	-	-	-	-	-	-	-	-	-	5,065,243.1	6/5/2019	7/1/2016	119	6/30/2026	
DEWET2017	Funding Necessary For Operation Of The Statewide Wetland Vegetative And Soils Program. 0-01147-0000 And 0-01653-0000	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,375,000.0	-	-	-	-	-	-	-	-	-	-	-	5,065,243.1	6/5/2019	7/1/2016	119	6/30/2026	
DEWET2017	Funding Necessary For Operation Of The Statewide Wetland Vegetative And Soils Program. 0-01147-0000 And 0-01653-0000	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,375,000.0	-	-	-	-	-	-	-	-	-	-	-	5,065,243.1	6/5/2019	7/1/2016	119	6/30/2026	
DEWET2017	Funding Necessary For Operation Of The Statewide Wetland Vegetative And Soils Program. 0-01147-0000 And 0-01653-0000	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	6,375,000.0	-	-	-	-	-	-	176,088.7	194,759.0	-	370,847.7	5,065,243.1	6/5/2019	7/1/2016	119	6/30/2026		
DEWIP0701	Funding Necessary To Perform Wetland Hydrogeologic Studies To Be Conducted By Isgs. Program No. 0-00927-0000	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	6,400,000.0	-	-	-	-	-	-	-	-	-	-	-	6,250,763.4	6/5/2019	7/1/2006	119	6/30/2016	
DEWIP0701	Funding Necessary To Perform Wetland Hydrogeologic Studies To Be Conducted By Isgs. Program No. 0-00927-0000	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	6,400,000.0	-	-	-	-	-	-	-	-	-	-	-	6,250,763.4	6/5/2019	7/1/2006	119	6/30/2016	
DEWIP0701	Funding Necessary To Perform Wetland Hydrogeologic Studies To Be Conducted By Isgs. Program No. 0-00927-0000	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	6,400,000.0	-	-	-	-	-	-	-	-	-	-	-	6,250,763.4	6/5/2019	7/1/2006	119	6/30/2016	
D1BLACK15	D1 Wetland Mitigation Rights For Blackberry Creek Program Number 1-76915-609; Job Number P91-053-12;Ref Number: 22034877; Published 01/26/2015; Award Code A.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	550,000.0	-	-	-	-	-	-	-	-	-	-	-	549,900.0	6/5/2019	3/18/2015	3	6/30/2015	
D6ELECT18	Establish Electrical Repairs Contrac For Idot Facilities At District 6 Eastern Hall. Contract# D618102193	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	348,087.0	-	-	-	-	-	-	13,113.7	3,278.4	3,278.4	22,948.9	278,211.1	6/5/2019	7/1/2017	59	6/30/2022		
HSTP18001	Establish Intergovernmental Agreement Obligation Hstp18001 For Human Services Transportation Planning.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	87,831.3	-	-	-	-	-	-	28,884.7	7,221.2	7,221.2	50,548.3	87,831.3	6/5/2019	7/1/2017	23	6/30/2019	7/1/2017	
HSTP18002	Establish Intergovernmental Agreement Obligation Hstp18002 For Human Services Transportation Planning.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	94,260.3	-	-	-	-	-	-	-	-	-	-	-	94,260.3	6/5/2019	7/1/2017	23	6/30/2019	7/1/2017
HSTP18003	Establish Intergovernmental Agreement Obligation Hstp18003 For Human Services Transportation Planning.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	75,856.4	-	-	-	-	-	1,531.9	383.0	383.0	383.0	2,680.7	75,856.4	6/5/2019	7/1/2017	23	6/30/2019	7/1/2017	
HSTP18004	Establish Intergovernmental Agreement Obligation Hstp18004 For Human Services Transportation Planning.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	159,680.0	-	-	-	-	-	19,152.3	1,055,004.0	4,788.1	1,055,004.0	2,133,948.3	159,680.0	6/5/2019	7/1/2017	23	6/30/2019	7/1/2017	
HSTP18005	Establish Intergovernmental Agreement Obligation Hstp18005 For Human Services Transportation Planning.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	233,369.6	-	-	-	-	-	23,099.0	5,774.8	5,774.8	5,774.8	40,423.3	233,369.6	6/5/2019	7/1/2016	35	6/30/2019	7/1/2016	
HSTP18006	Establish Intergovernmental Agreement Obligation Hstp18-006 For Human Services Transportation Planning. Contract #4897	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	175,173.1	-	-	-	-	-	32,618.8	8,154.7	8,154.7	8,154.7	57,082.9	175,173.1	6/5/2019	7/1/2017	23	6/30/2019	7/1/2017	
HSTP18007	Establish Intergovernmental Agreement Obligation Hstp18007 For Human Services Transportation Planning.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	44,247.0	-	-	-	-	-	-	9,054.7	2,263.7	2,263.7	2,263.7	15,845.8	44,247.0	6/5/2019	7/1/2017	23	6/30/2019	7/1/2017
JN020001A	Cost Reimbursement Agreement, Idot To Reimburse Kentucky For Idot'S Share Of New Bridge Design Forum 51/60/62 Bridge Over The Ohio River Near Cairo Il. Alexander County (003): D-30-001-20	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	8,000,000.0	-	-	-	-	-	-	-	-	619,977.2	619,977.2	619,977.2	6/5/2019	5/10/2019	80	1/14/2026		
JN207001A	Joint Agreement: City Of Rockford To Acquire Row For Us Bus 20 Improvement: Winnebago Co. (201): R-92-006-13	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/27/2018	72	12/26/2024		
LAVDPIT01	Increasing Obligation With New Approp Arra Money Expired	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	176,633.5	-	-	-	-	-	-	6,382.8	2,900.0	-	66,728.8	101,844.6	6/5/2019	3/10/2015	96	3/9/2023	3/10/2015	
LAV18D101	Land Acquisition Services In District 1 - Includesappraisals, Appraisal Reports, Appraisal Reviews, Specialty Reports, Negotiations And Relocation Nte: \$5,000,000	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	5,000,000.0	-	-	-	-	-	215,290.0	523,380.0	267,370.0	446,655.0	1,452,695.0	3,090,040.0	6/5/2019	3/14/2018	36	3/13/2021		
LAV18D401	Land Acquisition Services In District 4 - Includesappraisals, Appraisal Reports, Appraisal Manager, Specialty Reports, Negotiations And Land Surveyingnte: \$500,000	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	13,500.0	200.0	-	13,700.0	13,700.0	6/5/2019	3/14/2018	60	3/13/2023		
LAV18D501	Land Acquisition Services In District 5 - Includesappraisals, Review Appraisals, Specialty Reports, Appraisal Management, Property Management, Negotiations And Land Surveying Nte: \$500,000	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	31,590.0	47,180.0	7,897.5	14,000.0	100,667.5	407,400.0	6/5/2019	3/14/2018	36	3/13/2021		
LAV18D601	Various Land Acquisition Services In District 6 - Includes: Appraisals, Review Appraisals, Specialtyreports, Appraisal Management, Etc Nte: \$250,000	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	250,000.0	-	-	-	-	-	38,700.0	1,200.0	9,675.0	38,700.0	88,275.0	238,710.0	6/5/2019	3/14/2018	60	3/13/2023		
LAV18D901	Land Acquisition Services In District 9 - Includesappraisals,Appraisal Reports, Appraisal Managers, Specialty Reports, Negotiations And Land Surveyorsnte: \$750,000	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	6,800.0	8,720.0	1,700.0	1,700.0	18,920.0	44,680.0	6/5/2019	3/14/2018	60	3/13/2023		
LAV18D902	Land Acquisition Services In District 9 - Includesappraisals,Appraisal Reports, Appraisal Managers, Specialty Reports, Negotiations And Land Surveyorsnte: \$750,000	Non-Bond		9024944277000018	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	-	52,600.0	53,200.0	105,800.0	248,750.0	6/5/2019	3/14/2018	60	3/13/2023		
LAV19D101	Land Acquisition Services In District 1 - Includespecialty Reports And Project Management Nte\$400,000	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	2,945.5	16,816.3	5,471.5	6,404.0	31,637.3	31,637.3	6/5/2019	12/19/2018	36	12/18/2021		
LAV19D102	Land Acquisition Services In District 1 - Includesnegotiations And Project Management Nte \$400,000	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	15,140.0	3,785.0	3,785.0	23,572.5	46,282.5	38,712.5	6/5/2019	12/19/2018	36	12/18/2021		
LAV19D103	Land Acquisition Appraisal Services For District 1	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	461,660.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/10/2020	36	4/9/2023		
LAV19D201	Land Acquisition Services In District 5 - Includesappraisals, Project Manager, Appraisal Manager Andappraisal Trainer	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	876,800.0	-	-	-	-	-	-	-	-	14,560.9	14,560.9	14,560.9	6/5/2019	1/29/2020	60	1/28/2025		
LAV19D301	Land Acquisition Services In District 3 - Includesproject Manager, Appraisals, Review Appraisals, Specialty Reports, Negotiations, Relocations	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	973,750.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/9/2020	48	3/8/2024		
LAV19D501	Land Acquisition Services In District 5 Including-Appraisals, Negotiation And Relocations	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	851,325.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/10/2020	48	4/9/2024		
LAV19D601	Land Acquisition Services In District 6 - Includesproject Manager, Appraisal Manager, Trainer, Appraisals For Complex And Non-Complex Parcels Nte \$250,000	Non-Bond		9024944277000019	Statewide - Transportation and Related Construction	250,000.0	-	-	-	-	-	1,580.0	395.0	395.0	395.0	2,765.0	1,580.0	6/5/2019	12/				

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
LAV19DB01	Land Acquisition Services In District 8 - Includesproj Manager, Appraisals, Review Certs, Specialty Reports, Negotiations, Relocation/Relo Plans Nte \$750,000	Non-Bond		902494427000019	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	21,540.0	24,050.0	33,800.0	79,390.0	102,090.0	6/5/2019	12/19/2018	48	12/18/2022		
NSR191003	Srts 2019 Non-Inf Equipment And Training Materials For Parent Patrols And Bike Rideses Nte 149,985.75	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	149,985.8	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2019	11	6/30/2020		
NSR191004	Equipment And Training Materials For Parent Patrols And Crossine Guards Nte 49,560.00	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	49,560.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2019	11	6/30/2020		
NSR191005	Educational/Promotional Materials, Data Gathering/Analysis Nte \$12,000.00	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	12,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2019	11	6/30/2020		
NSR191008	Educational/Promotional Materials, Data Gathering/ Analysis Nte \$46,500.0	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	46,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2019	11	6/30/2020		
NSR191009	Srts 2019 Non Ing Educational Promotional Materials, Data Gatering Analysis, Training Events, Mileage Clubs Nte 22,136.48	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	22,136.5	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2019	11	6/30/2020		
NSR192001	Educational/Promotional Materials, Data Gathering/ Analysis, Trainine Events, Mileage Clubs Nte 10,500.00	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	10,500.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2019	11	6/30/2020		
NSR195001	Educational/Promotional Materials, Data Gathering/ Analysis, Training Events, Mileage Clubs Nte 48,587.00	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	48,587.0	-	-	-	-	-	-	-	5,949.0	-	5,949.0	5,949.0	6/5/2019	7/1/2019	11	6/30/2020		
NSR195002	Srts 2019 Non-Inf Educational/Promotional Materials, Training Events	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	27,292.2	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2019	11	6/30/2020		
OP1865FED	Establish Obligation Op-18-65-Fed For Downstate Operating Assistance To Provide Public Transportation. Cfsa #494-80-0338 - Contract #4886	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	1,018,401.6	-	-	-	-	-	-	-	-	-	-	1,018,401.6	6/5/2019	1/1/2017	17	6/30/2018	1/1/2017	
OP1923FED	Establish Obligation For Transit Operations Op-19-23-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #4964	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	90,406.0	-	-	-	-	-	16,972.0	21,346.9	4,243.0	23,061.8	65,623.6	74,891.6	6/5/2019	7/1/2018	11	6/30/2019	7/1/2018	
OP1929FED	Establish Obligation Op-19-29-Fed For Operating Assistance To Provide Public Transportation. Cfsa #494-80-0338 - Contract #4970	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	372,475.0	-	-	-	-	-	221,618.7	55,404.7	55,404.7	55,404.7	387,832.7	372,475.0	6/5/2019	7/1/2018	11	6/30/2019	7/1/2018	
OP1930FED	Establish Obligation Op-19-30-Fed For Transit Operations Op-19-30-Fed To Provide Public Transportation Services. Cfsa #494-80-1141 Contract #4971	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	57,161.0	-	-	-	-	-	72.9	18.2	18.2	18.2	127.5	57,161.0	6/5/2019	7/1/2018	11	6/30/2019	7/1/2018	
OP1938FED	Establish Obligation For Transit Operations Op-19-38-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #4979	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	169,363.0	-	-	-	-	-	29,004.6	7,251.2	7,251.2	7,251.2	50,758.0	169,363.0	6/5/2019	7/1/2018	11	6/30/2019	7/1/2018	
OP1942FED	Establish Obligation Op-19-43-Fed For Transit Operations To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #4984	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	1,276,954.7	-	-	-	-	-	237,176.3	1,471,661.0	59,294.1	1,471,661.0	3,239,792.4	1,276,954.7	6/5/2019	7/1/2018	11	6/30/2019	7/1/2018	
OP1943FED	Establish Obligation Op-19-43-Fed For Transit Operations To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #4985	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	130,252.0	-	-	-	-	-	31,696.2	2,200,374.0	7,924.1	2,200,374.0	4,440,368.3	130,252.0	6/5/2019	7/1/2018	11	6/30/2019	7/1/2018	
OP1948FED	Establish Obligation For Transit Operations Op-19-48-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #4976	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	99,480.0	-	-	-	-	-	34,793.8	8,698.4	8,698.4	8,698.4	60,889.1	99,480.0	6/5/2019	7/1/2018	11	6/30/2019	7/1/2018	
OP1951FED	Establish Obligation Op-19-51-Fed For Operating Assistance To Provide Public Transportation. Cfsa #494-80-0338 - Contract #4992	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	147,743.0	-	-	-	-	-	147,743.0	36,935.8	36,935.8	36,935.8	258,550.3	147,743.0	6/5/2019	7/1/2018	11	6/30/2019	7/1/2018	
OP1955FED	Establish Obligation For Transit Operations Op-19-55-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #4996	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	95,299.8	-	-	-	-	-	-	-	-	-	-	95,299.8	6/5/2019	7/1/2018	11	6/30/2019	7/1/2018	
OP1960FED	Establish Obligation For Transit Operations Op-19-60-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5001	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	267,719.0	-	-	-	-	-	14,001.6	3,500.4	3,500.4	3,500.4	24,502.7	267,719.0	6/5/2019	7/1/2018	11	6/30/2019	7/1/2018	
OP1961FED	Establish Obligation Op-19-61-Fed For Transit Operations To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5002	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	241,476.0	-	-	-	-	-	10,641.6	2,660.4	2,660.4	2,660.4	18,622.8	241,476.0	6/5/2019	7/1/2018	11	6/30/2019	7/1/2018	
OP1965FED	Establish Obligation Op-19-65-Fed For Transit Operations To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5006	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2018	11	6/30/2019	7/1/2018	
OP1966FED	Establish Obligation For Transit Operations Op-19-66-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5007	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	2,698,818.0	-	-	-	-	-	313,202.7	78,300.7	277,763.0	290,110.0	959,376.4	1,058,223.3	6/5/2019	7/1/2018	35	6/30/2021	7/1/2018	
OP1967FED	Establish Obligation For Transit Operations Op-19-67-Il To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5008	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	153,599.5	-	-	-	-	-	-	-	14,695.3	7,320.6	22,015.9	22,015.9	6/5/2019	7/1/2018	23	6/30/2020	7/1/2018	
OP1968FED	Establish Obligation For Transit Operations Grant Op-19-68-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract No. 5009	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	894,716.0	-	-	-	-	-	83,828.8	71,424.0	62,212.1	2,535,949.0	2,753,413.9	424,234.0	6/5/2019	7/1/2018	35	6/30/2021	7/1/2018	
OP1969FED	Establish Obligation Op-19-69-Fed For Transit Operations To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5010	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	180,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2018	23	6/30/2020	7/1/2018	
OP2001FED	Establish Obligation Op-20-01-Fed For Transit Operations To Provide Public Transportation. Cfsa 494-80-0338 - Contract #5073	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	65,086.0	-	-	-	-	-	-	-	65,086.0	-	65,086.0	65,086.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
OP2002FED	Establish Obligation For Transit Operations Op-20-02-Fed To Provide Public Transportation Services. Cfsa 494-80-0338 - Contract #5074	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	90,406.0	-	-	-	-	-	-	-	18,462.6	21,674.0	40,136.5	40,136.5	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
OP2003FED	Establish Obligation Op-20-03-Fed For Transit Operations To Provide Public Transportation Services. Cfsa#494-80-0338-Contract #5075	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	194,664.0	-	-	-	-	-	-	-	-	194,664.0	194,664.0	194,664.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
OP2004FED	Establish Obligation For Transit Operations Op-20-04-Fed To Provide Public Transportation Services. Cfsa 494-80-0338 - Contract #5076	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	45,993.0	-	-	-	-	-	-	-	45,993.0	-	45,993.0	45,993.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
OP2005FED	Establish Obligation For Transit Operations Op-20-05-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5077	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	153,871.0	-	-	-	-	-	-	79,737.8	74,133.3	-	153,871.0	153,871.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
OP2006FED	Establish Obligation For Transit Operations Op-20-06-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5078	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	195,892.0	-	-	-	-	-	-	109,816.6	86,075.5	-	195,892.0	195,892.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
OP2007FED	Establish Obligation For Transit Operations Op-20-07-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5079	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	143,028.0	-	-	-	-	-	-	-	143,028.0	-	143,028.0	143,028.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
OP2008FED	Establish Obligation For Transit Operations Op-20-08-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5080	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	372,475.0	-	-	-	-	-	-	-	120,433.6	132,118.2	-	252,551.8	252,551.8	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2009FED	Establish Obligation Op-20-09-Fed For Downstate Operating Assistance To Provide Public Transportation. Cfsa 494-80-0338 - Contract #5081	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	57,161.0	-	-	-	-	-	-	-	618,534.0	21,224.7	-	639,758.7	57,161.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2010FED	Establish Obligation Op-20-10-Fed For Operating Assistance To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5082	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	94,512.0	-	-	-	-	-	-	-	94,512.0	-	94,512.0	94,512.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
OP2011FED	Establish Obligation For Transit Operations Op-20-21-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5083	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	171,443.0	-	-	-	-	-	-	-	153,329.7	18,113.3	171,443.0	171,443.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
OP2012FED	Establish Obligation For Transit Operations Op-20-12-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5084	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	105,000.0	-	-	-	-	-	-	62,828.7	42,171.3	-	105,000.0	105,000.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
OP2013FED	Establish Obligation For Transit Operations Op-20-24-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5085	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	304,334.0	-	-	-	-	-	-	231,475.7	72,858.3	-	304,334.0	304,334.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
OP2014FED	Establish Obligation Op-20-14-Fed For Transit Operations To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5087	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	99,480.0	-	-	-	-	-	-	-	68,802.5	30,677.6	99,480.0	99,480.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019	
OP2015FED	Establish Obligation Op-20-15-Fed For Operating Assistance To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5088	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	55,501.0	-																

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
OP2020FED	Establish Obligation For Transit Operations Op-20-20-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5093	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	166,698.0	-	-	-	-	-	-	2,735,131.0	72,810.9	-	2,807,941.9	166,698.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2021FED	Establish Obligation Op-20-21-Fed For Transit Operations To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5094	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	55,578.0	-	-	-	-	-	-	55,578.0	-	-	55,578.0	55,578.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2022FED	Establish Obligation Op-20-22-Fed For Transit Operations To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5095	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	1,329,953.0	-	-	-	-	-	-	246,676.4	245,411.0	276,958.5	769,045.9	769,045.9	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2023FED	Establish Obligation Op-20-23-Fed For Transit Operations To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5096	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	130,252.0	-	-	-	-	-	-	389,099.0	32,252.3	-	421,351.3	61,906.5	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2024FED	Establish Obligation For Transit Operations Op-20-24-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5097	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	414,200.0	-	-	-	-	-	-	272,272.2	-	-	272,272.2	272,272.2	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2026FED	Establish Obligation Op-20-26-Fed For Downstate Operating Assistance To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5098	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	135,211.0	-	-	-	-	-	-	135,211.0	-	-	135,211.0	135,211.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2027FED	Establish Obligation Op-20-27-Fed For Operating Assistance To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5099	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	79,365.0	-	-	-	-	-	-	-	76,266.6	-	76,266.6	76,266.6	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2028FED	Establish Obligation Op-20-28-Fed For Transit Operations To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5100	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	497,138.0	-	-	-	-	-	-	354,483.9	142,654.1	-	497,138.0	497,138.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2029FED	Establish Obligation Op-20-29-Fed For Transit Operations To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5101	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	147,428.0	-	-	-	-	-	-	74,055.7	73,372.3	-	147,428.0	147,428.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2030FED	Establish Obligation For Transit Operations Op-20-30-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5102	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	307,579.0	-	-	-	-	-	-	-	307,579.0	-	307,579.0	307,579.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2031FED	Establish Obligation Op-20-31-Fed For Downstate Operating Assistance To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5103	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	81,636.0	-	-	-	-	-	-	81,636.0	-	-	81,636.0	81,636.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2032FED	Establish Obligation Op-20-32-Fed For Operating Assistance To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5104	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	600,253.0	-	-	-	-	-	-	-	600,253.0	-	600,253.0	600,253.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2033FED	Establish Obligation For Transit Operations Op-20-33-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5105	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	1,955,401.0	-	-	-	-	-	-	-	789,798.5	845,255.3	1,635,053.8	1,635,053.8	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2034FED	Establish Obligation For Transit Operations Op-20-34-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5106	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	95,300.0	-	-	-	-	-	-	-	54,393.7	-	54,393.7	54,393.7	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2035FED	Establish Obligation Op-20-35-Fed For Operating Assistance To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5107	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	132,109.0	-	-	-	-	-	-	80,944.6	51,164.4	-	132,109.0	132,109.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2036FED	Establish Obligation For Transit Operations Op-20-36-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5108	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	381,461.0	-	-	-	-	-	-	381,461.0	-	-	381,461.0	381,461.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2037FED	Establish Obligation Op-20-37-Fed For Operating Assistance To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5109	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	393,033.0	-	-	-	-	-	-	209,734.6	183,298.4	-	393,033.0	393,033.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2038FED	Establish Obligation Op-20-38-Fed For Transit Operations To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5110	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	1,133,945.0	-	-	-	-	-	-	1,055,523.0	78,422.0	-	1,133,945.0	1,133,945.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2039FED	Establish Obligation Op-20-39-Fed For Operating Assistance To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5111	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	267,719.0	-	-	-	-	-	-	2,441,860.0	82,128.0	-	2,523,988.0	167,985.3	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2040FED	Establish Obligation Op-20-40-Fed For Transit Operations To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5112	Non-Bond		8534948049000200	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	241,476.0	-	-	-	-	-	-	-	170,131.0	-	170,131.0	170,131.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2041FED	Establish Obligation Op-20-41-Fed For Transit Operations To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5113	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	246,739.0	-	-	-	-	-	-	217,568.7	29,170.3	-	246,739.0	246,739.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2042FED	Establish Obligation For Transit Operations Op-20-42-Fed To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5114	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	167,302.0	-	-	-	-	-	-	-	167,302.0	-	167,302.0	167,302.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2043FED	Establish Obligation Op-20-43-Fed For Transit Operations To Provide Public Transportation Services. Cfsa #494-80-0338 - Contract #5115	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	117,874.0	-	-	-	-	-	-	58,798.4	59,075.6	-	117,874.0	117,874.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
OP2044FED	Establish Obligation Op-20-44-Fed For Transit Operations To Provide Public Transportation. Cfsa #494-80-0338 - Contract #5086	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	147,743.0	-	-	-	-	-	-	-	147,743.0	-	147,743.0	147,743.0	6/5/2019	7/1/2019	11	6/30/2020	7/1/2019
PSB122046	Psb122-046 Start Up Phase II: Git Burnham Greenwaycook County Job No. D-30-001-02; Project No. Te-000S(850)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	89,503.0	-	-	-	-	-	-	-	-	-	89,503.0	58,855.0	6/5/2019	9/9/2010	120	9/1/2020	
PSB122046	Psb122-046 Start Up Phase II: Git Burnham Greenwaycook County Job No. D-30-001-02; Project No. Te-000S(850)	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	89,503.0	-	-	-	-	-	-	-	-	-	89,503.0	58,855.0	6/5/2019	9/9/2010	120	9/1/2020	
PSB126012	Psb126-012 Start Up Phase II: Fap591 (Us34); Kendall County Job No. D-93-016-10; P&E	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	615,396.0	-	-	-	-	-	-	-	-	-	615,396.0	614,923.0	6/5/2019	9/22/2009	120	9/21/2019	
PSB126012	Psb126-012 Start Up Phase II: Fap591 (Us34); Kendall County Job No. D-93-016-10; P&E	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	615,396.0	-	-	-	-	-	-	-	-	-	615,396.0	614,923.0	6/5/2019	9/22/2009	120	9/21/2019	
PSB136024	Start Up Psb136-024 Phase II: Fap600 (I1159); Madison And St. Clair Counties Job No. D-98-109-05	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,291,496.0	-	-	-	-	-	-	-	-	-	2,291,496.0	2,289,411.2	6/5/2019	6/3/2008	120	6/2/2018	
PSB136024	Start Up Psb136-024 Phase II: Fap600 (I1159); Madison And St. Clair Counties Job No. D-98-109-05	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	2,291,496.0	-	-	-	-	-	-	-	-	-	2,291,496.0	2,289,411.2	6/5/2019	6/3/2008	120	6/2/2018	
PSB138004	Start Up Psb138-004 Phase II: Fap389/Congress Pkwycook County Job No. Dy91-073-07, D-91-074-07 & D-91-188-08; Rehabilitation Over The South Branch Of The Chicago River	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	4,808,925.0	-	-	-	-	-	-	-	-	-	4,808,925.0	4,742,660.0	6/5/2019	2/7/2008	120	2/6/2018	
PSB138004	Start Up Psb138-004 Phase II: Fap389/Congress Pkwycook County Job No. Dy91-073-07, D-91-074-07 & D-91-188-08; Rehabilitation Over The South Branch Of The Chicago River	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	4,808,925.0	-	-	-	-	-	-	-	-	-	4,808,925.0	4,742,660.0	6/5/2019	2/7/2008	120	2/6/2018	
PSB143028	Psb143-028 Phase I: Prime Agreement I-55 @ Lorenzo Rd And I129 Will County D-91-050-09 Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	86,719.9	23,659.7	6,104.2	119,196.0	435,703.2	6/5/2019	7/18/2017	120	7/5/2027	
PSB146001	Psb146-001 Start Up Phase II: Fap57; Cook County; Job No. D-91-187-08; P&E	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	15,221,751.0	-	-	-	-	-	-	-	-	-	15,221,751.0	14,929,925.8	6/5/2019	3/11/2009	120	3/10/2019	
PSB146001	Psb146-001 Start Up Phase II: Fap57; Cook County; Job No. D-91-187-08; P&E	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	15,221,751.0	-	-	-	-	-	-	-	-	-	15,221,751.0	14,929,925.8	6/5/2019	3/11/2009	120	3/10/2019	
PSB146001	Psb146-001 Start Up Phase II: Fap57; Cook County; Job No. D-91-187-08; P&E	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	15,221,751.0	-	-	-	-	-	-	-	-	-	15,221,751.0	14,929,925.8	6/5/2019	3/11/2009	120	3/10/2019	
PSB146001	Psb146-001 Start Up Phase II: Fap57; Cook County; Job No. D-91-187-08; P&E	Non-Bond		9024944277000128	I-57/294 IDOT District 1	15,221,751.0	-	-	-	-	-	-	-	-	-	15,221,751.0	14,929,925.8	6/5/2019	3/11/2009	120	3/10/2019	
PSB146026	Psb146-026 Start Up Phase II: Fap310 (Us67); Fap657 (I1164) And Fap22 (I78); Warren/Henderson/Henry Counties; Job Nos. D-94-096-07/D-94-105-06/ D-94-130-06	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	398,958.9	-	-	-	-	-	-	-	-	-	398,958.9	398,958.9	6/5/2019	6/2/2010	120	6/1/2020	
PSB146026	Psb146-026 Start Up Phase II: Fap310 (Us67); Fap657 (I1164) And Fap22 (I78); Warren/Henderson/Henry Counties; Job Nos. D-94-096-07/D-94-105-06/ D-94-130-06	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	398,958.9	-	-	-	-	-	-	-	-	-	398,958.9	398,958.9	6/5/2019	6/2/2010	120	6/1/2020	
PSB146029	Psb146-029 Start Up Phase II: Fap745 (I1104); Morgan/Pike County Job No. D-96-016-08 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	5,455,585.0	-	-	-	-	-	-	-	-	-	5,455,585.0	5,262,602.4	6/5/2019	2/8/2012	120	2/7/2022	
PSB146029	Psb146-02																					

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PSB147023	Pb147-023 Start Up Agreement For Phase 2 Services In District Four For Engineering Services/ Removal And Replace Of Ii Route 17 Struct Preliminary Engineering Section	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	346,149.0	-	-	-	-	-	-	-	-	-	-	316,554.1	6/5/2019	5/31/2016	120	5/30/2026	
PSB147040	Psb147-040 Start Up Phase Ii Us45(Fap332);Saline, Gallatin, White Counties;Job No. D-99-046-08 Preliminary Engineering	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	1,728,320.0	-	-	-	-	-	-	-	-	-	-	1,691,245.7	6/5/2019	10/12/2011	120	10/11/2021	
PSB147042	Pb147-042; Start-Up; Phase Ii; Establishment D-99-028-08; White County; Nte \$249,999 Federally Funded 90/10	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	3,621,832.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/19/2020	120	3/18/2030	
PSB147042	Pb147-042; Start-Up; Phase Ii; Establishment D-99-028-08; White County; Nte \$249,999 Federally Funded 90/10	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,621,832.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/19/2020	120	3/18/2030	
PSB148002	Psb:148-002; Start Up; Phase 2; County: Cook; Job Number: D-91-331-12 Preliminary Engineering	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	2,465,066.0	-	-	-	-	-	-	-	-	-	-	2,403,007.7	6/5/2019	3/8/2012	120	3/7/2022	
PSB148015	Psb 148-015 Start-Up Agreement Phase 2 Peoria County Job # D-94-073-01 Preliminary Engineering Services	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,591,871.0	-	-	-	-	-	-	-	-	-	-	1,582,668.9	6/5/2019	10/5/2011	120	10/4/2021	
PSB148015	Psb 148-015 Start-Up Agreement Phase 2 Peoria County Job # D-94-073-01 Preliminary Engineering Services	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,591,871.0	-	-	-	-	-	-	-	-	-	-	1,582,668.9	6/5/2019	10/5/2011	120	10/4/2021	
PSB148015	Psb 148-015 Start-Up Agreement Phase 2 Peoria County Job # D-94-073-01 Preliminary Engineering Services	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,591,871.0	-	-	-	-	-	-	-	-	-	-	1,582,668.9	6/5/2019	10/5/2011	120	10/4/2021	
PSB149019	Psb149-019; Phase Ii; Start-Up; Warren And Mercer Counties; D-94-104-06; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	894,813.0	-	-	-	-	8,963.5	148,256.2	35,139.1	68,626.4	260,985.2	544,027.6	6/5/2019	7/7/2014	120	7/6/2024		
PSB152004	Pb152-004 Start Up Phase Ii; Fai80;Will County; Job No. D-91-196-09	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	7,661,745.0	-	-	-	-	-	-	-	-	-	-	6,291,594.4	6/5/2019	6/29/2010	120	6/28/2020	
PSB152004	Pb152-004 Start Up Phase Ii; Fai80;Will County; Job No. D-91-196-09	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	7,661,745.0	-	-	-	-	13,373.2	11,055.0	29,892.0	3,343.3	57,663.5	6,291,594.4	6/5/2019	6/29/2010	120	6/28/2020		
PSB152004	Pb152-004 Start Up Phase Ii; Fai80;Will County; Job No. D-91-196-09	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	7,661,745.0	-	-	-	-	-	-	-	145,317.6	145,317.6	6,291,594.4	6/5/2019	6/29/2010	120	6/28/2020		
PSB152004	Pb152-004 Start Up Phase Ii; Fai80;Will County; Job No. D-91-196-09	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	7,661,745.0	-	-	-	-	-	-	-	160,176.1	160,176.1	6,291,594.4	6/5/2019	6/29/2010	120	6/28/2020		
PSB152004	Pb152-004 Start Up Phase Ii; Fai80;Will County; Job No. D-91-196-09	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	7,661,745.0	-	-	-	-	-	-	-	-	-	6,291,594.4	6/5/2019	6/29/2010	120	6/28/2020		
PSB152004	Pb152-004 Start Up Phase Ii; Fai80;Will County; Job No. D-91-196-09	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	7,661,745.0	-	-	-	-	-	-	-	-	-	6,291,594.4	6/5/2019	6/29/2010	120	6/28/2020		
PSB153038	Pb153-038 Prime Phase Ii; Fap 311 (Ii 71); Kendall County Job No. D-93-068-09; Preliminary Engineering	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	2,248,287.0	-	-	-	-	-	-	-	9,168.8	191,502.8	200,671.7	785,036.7	6/5/2019	12/16/2013	120	12/15/2023	
PSB153038	Pb153-038 Prime Phase Ii; Fap 311 (Ii 71); Kendall County Job No. D-93-068-09; Preliminary Engineering	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	2,248,287.0	-	-	-	-	-	-	-	8,231.0	-	8,231.0	785,036.7	6/5/2019	12/16/2013	120	12/15/2023	
PSB155026	Psb 155-026 Start-Up Agreement Phase 2 Rock Island County Job # D-92-003-06 Preliminary Engineering Services	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	3,690,892.0	-	-	-	-	-	-	-	-	-	-	3,675,839.0	6/5/2019	4/25/2011	120	4/24/2021	
PSB155035	Pb: 155-035; Phase 2 Prime Agreement For District Three; Job Number: D-93-032-10; LaSalle County Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,031,475.0	-	-	-	-	-	108.0	27.0	27.0	27.0	189.0	1,018,029.2	6/5/2019	4/22/2015	108	4/1/2024	
PSB155053	Psb 155-053; Prime; Phase 2; Establishment Job # D-96-121-10; Sangamon County; Eligible For Reimbursement From Phwa Preliminary Engineering; Nte \$2,712,355	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,712,355.0	-	-	-	-	-	16,785.3	63,756.7	104,632.1	125,449.7	310,623.8	743,804.5	6/5/2019	11/9/2017	119	10/30/2027	
PSB155053	Psb 155-053; Prime; Phase 2; Establishment Job # D-96-121-10; Sangamon County; Eligible For Reimbursement From Phwa Preliminary Engineering; Nte \$2,712,355	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,712,355.0	-	-	-	-	-	-	-	-	-	-	743,804.5	6/5/2019	11/9/2017	119	10/30/2027	
PSB158018	Pb158-018 Start-Up Phase Ii; Fap 17 (Us 52 /Ii 64)Carrull County/Jackson County; D-92-001-11; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	4,845,951.0	-	-	-	-	-	2,856.0	14,655.2	714.0	714.0	18,939.1	4,741,780.7	6/5/2019	11/26/2013	120	11/25/2023	
PSB159021	Psb159-021; Phase Ii, Prime Agreement; Bureau & Putnam Counties; D-93-022-11; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,412,394.0	-	-	-	-	-	-	-	-	-	-	1,385,747.5	6/5/2019	9/23/2014	120	9/22/2024	
PSB162001	Pb162-001; Phase Ii, Start-Up Agreement; Cook Co.D-91-376-14; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	5,896,975.0	-	-	-	-	-	-	-	-	-	-	5,814,785.1	6/5/2019	6/12/2014	120	6/11/2024	
PSB162001	Pb162-001; Phase Ii, Start-Up Agreement; Cook Co.D-91-376-14; Preliminary Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	5,896,975.0	-	-	-	-	-	-	-	-	-	-	5,814,785.1	6/5/2019	6/12/2014	120	6/11/2024	
PSB162001	Pb162-001; Phase Ii, Start-Up Agreement; Cook Co.D-91-376-14; Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	5,896,975.0	-	-	-	-	23,983.7	1,565.3	27,184.8	2,003.2	54,736.9	5,814,785.1	6/5/2019	6/12/2014	120	6/11/2024		
PSB162001	Pb162-001; Phase Ii, Start-Up Agreement; Cook Co.D-91-376-14; Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	5,896,975.0	-	-	-	-	-	-	-	-	-	-	5,814,785.1	6/5/2019	6/12/2014	120	6/11/2024	
PSB162001	Pb162-001; Phase Ii, Start-Up Agreement; Cook Co.D-91-376-14; Preliminary Engineering	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	5,896,975.0	-	-	-	-	-	-	-	-	-	-	5,814,785.1	6/5/2019	6/12/2014	120	6/11/2024	
PSB162006	Pb162-006 Phase Ii Start-Up I90/94 Cook County D-91-291-17 Preliminary Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,464,310.0	-	-	-	-	-	-	-	-	-	-	1,217,837.0	6/5/2019	4/14/2017	120	4/13/2027	
PSB162006	Pb162-006 Phase Ii Start-Up I90/94 Cook County D-91-291-17 Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,464,310.0	-	-	-	-	-	-	-	-	-	-	1,217,837.0	6/5/2019	4/14/2017	120	4/13/2027	
PSB162027	Pb: 162-027; Start Up Agreement For A Phase 2 Project In District Four; Job Number: D-94-039-11 Tazewell County; Establishment Preliminary Engineering Section	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	193,710.0	-	-	-	-	-	40,481.7	10,120.4	10,120.4	10,120.4	70,843.1	187,377.2	6/5/2019	6/30/2015	120	6/29/2025	
PSB163001	Psb: 163-001; Phase 2 Project For District One; Job Number: D-91-227-13; Cook County; Congress Parkway Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	55,438,218.0	-	-	-	-	-	-	-	-	2,259.9	2,259.9	55,413,440.7	6/5/2019	3/14/2013	120	3/13/2023	
PSB163001	Psb: 163-001; Phase 2 Project For District One; Job Number: D-91-227-13; Cook County; Congress Parkway Preliminary Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	55,438,218.0	-	-	-	-	-	-	245,273.9	-	789,306.0	1,034,579.9	55,413,440.7	6/5/2019	3/14/2013	120	3/13/2023	
PSB163001	Psb: 163-001; Phase 2 Project For District One; Job Number: D-91-227-13; Cook County; Congress Parkway Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	55,438,218.0	-	-	-	-	-	-	-	174,316.8	174,316.8	55,413,440.7	6/5/2019	3/14/2013	120	3/13/2023		
PSB163001	Psb: 163-001; Phase 2 Project For District One; Job Number: D-91-227-13; Cook County; Congress Parkway Preliminary Engineering	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	55,438,218.0	-	-	-	-	-	1,592,475.6	3,176,232.9	1,731,291.5	6,500,000.0	55,413,440.7	6/5/2019	3/14/2013	120	3/13/2023		
PSB163001	Psb: 163-001; Phase 2 Project For District One; Job Number: D-91-227-13; Cook County; Congress Parkway Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	55,438,218.0	-	-	-	-	2,494,012.1	2,041,155.2	623,503.0	1,583,387.0	6,742,057.2	55,413,440.7	6/5/2019	3/14/2013	120	3/13/2023		
PSB163001	Psb: 163-001; Phase 2 Project For District One; Job Number: D-91-227-13; Cook County; Congress Parkway Preliminary Engineering	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	55,438,218.0	-	-	-	-	-	-	-	-	-	55,413,440.7	6/5/2019	3/14/2013	120	3/13/2023		
PSB167018	Psb 167-018 Start-Up Phase Ii; Job No. D-91-171-14 Route Fap 573 (Us Route 30); Kane County Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	747,127.0	-	-	-	-	-	-	-	-	-	-	675,615.1	6/5/2019	1/15/2014	120	1/14/2024	
PSB169028	Psb169-028 Phase Ii; Start Up; Establishment; Job No. D-94-028-13;Peoria & Tazewell Counties Preliminary Engineering	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	5,714,552.0	-	-	-	-	-	48,214.5	40,219.5	37,731.2	23,843.4	150,008.6	4,544,682.5	6/5/2019	6/5/2017	120	6/4/2027	
PSB169035	Pb: 169-035; Start Up Agreement For Phase 2 Services In District Eight For Replacement Of Bridge Over Ii 143 And Associated Roadway Improve Preliminary Engineering Section	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	389,059.0	-	-	-	-	-	-	-	-	7,882.8	7,882.8	348,721.9	6/5/2019	1/15/2016	120	1/14/2026	
PSB169035	Pb: 169-035; Start Up Agreement For Phase 2 Services In District Eight For Replacement Of Bridge Over Ii 143 And Associated Roadway Improve Preliminary Engineering Section	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	389,059.0	-	-	-	-	-	-	-	-	-	-	348,721.9	6/5/2019	1/15/2016	120	1/14/2026	
PSB179011	Pb179-011; Phase Ii Start-Up; Establishment D-92-017-10; Rock Island County; Nte \$249,999	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	2,052,312.0	-	-	-	-	-	-	-	-	464,160.4	464,160.4	464,160.4	6/5/2019	12/4/2019	120	12/3/2029	
PTB132013	Pb132-013 Start Up Phase I; Fap310(Us67); Jersey County;Job No. R-98-005-04	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	393,670.5	-	-	-	-	-	-	-	-	-	-	393,670.5	6/5/2019	3/25/2008	120	3/24/2018	
PTB141024	P																					

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
PTB147042	Pb147-042 Prime Phase I; Fai 64 (II 64); White County; P-99-003-08; Replacement Of Structures Carrying I-64 Over Wabash River	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,054,675.4	-	-	-	-	-	-	-	-	-	-	-	2,054,675.4	6/5/2019	10/30/2008	120	10/29/2018	
PTB147042	Pb147-042 Prime Phase I; Fai 64 (II 64); White County; P-99-003-08; Replacement Of Structures Carrying I-64 Over Wabash River	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,054,675.4	-	-	-	-	-	-	-	-	-	-	-	2,054,675.4	6/5/2019	10/30/2008	120	10/29/2018	
PTB148003	Pb148-003 Prime Phase II; Various Various; Job No. D-91-400-08; Traffic Signals Coordination And Timing Projects	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	-	-	-	-	-	741,941.5	6/5/2019	4/24/2009	120	4/23/2019	
PTB148006	Pb148-006 Start Up Phase I; Various Various; Job No. P-92-077-08; Professional Environmental Services	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	-	-	-	-	-	-	4,529.0	162,941.0	6/5/2019	8/25/2008	120	8/24/2018	
PTB148020	Pb148-020 Prime Phase I/II; Various Various; Job No. D-96-082-08	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,050,000.0	-	-	-	-	-	-	-	-	-	-	-	1,049,552.4	6/5/2019	2/20/2009	120	2/19/2019	
PTB148027	Pb148-027 Start Up Phase I/II; Various Various; Job No. D-97-027-08	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	-	498,305.8	6/5/2019	9/18/2008	120	9/18/2018	
PTB148029	Pb148-129 Start Up Phase I; Various Various; Job No. P-98-095-08; Misc. Land And Route Surveys	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,096,380.0	-	-	-	-	-	-	-	-	-	-	-	1,096,380.0	6/5/2019	10/14/2008	120	10/13/2018	
PTB148030	Pb148-030 Start Up Phase I/II; Various Various; Job No. P-98-090-08/D-98-090-08; Value Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	-	489,261.2	6/5/2019	9/12/2008	120	9/11/2018	
PTB149004	Pb149004 P-91-004-09 Startup Agreement Phase 1 Traffic Engineering & Safety Studies Various Locations In Dist 1	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	599,311.5	-	-	-	-	-	-	-	-	-	-	-	599,311.5	6/5/2019	6/29/2009	120	6/28/2019	
PTB149004	Pb149004 P-91-004-09 Startup Agreement Phase 1 Traffic Engineering & Safety Studies Various Locations In Dist 1	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	599,311.5	-	-	-	-	-	-	-	-	-	-	-	599,311.5	6/5/2019	6/29/2009	120	6/28/2019	
PTB149008	Pb149-008 Startup Phase I; H47; Us14 To Charles Rdmcherry County; Job No. P-91-007-09	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	4,300,463.0	-	-	-	-	-	-	-	-	-	-	-	4,205,342.4	6/5/2019	4/14/2009	120	4/13/2019	
PTB149008	Pb149-008 Startup Phase I; H47; Us14 To Charles Rdmcherry County; Job No. P-91-007-09	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	4,300,463.0	-	-	-	-	-	-	-	-	-	-	-	4,205,342.4	6/5/2019	4/14/2009	120	4/13/2019	
PTB149008	Pb149-008 Startup Phase I; H47; Us14 To Charles Rdmcherry County; Job No. P-91-007-09	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	4,300,463.0	-	-	-	-	-	48,827.3	12,206.8	12,206.8	12,206.8	85,447.7	4,205,342.4	6/5/2019	4/14/2009	120	4/13/2019		
PTB149011	Pb149-011 Start Up Phase I/II; Various Various; Job No. P-92-011-08	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	-	486,999.5	6/5/2019	12/1/2008	119	11/30/2018	
PTB149019	Pb149-019 Start Up Phase I; Fap310(Us67); Warren & Mercer Counties; Job No. P-94-002-03	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,201,452.3	-	-	-	-	-	-	-	-	-	-	12,849.0	1,201,452.3	6/5/2019	3/16/2009	120	3/15/2019	
PTB149020	Pb149-020 Start Up Phase I/II; Various Various; Job No. D-94-003-09	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	860,672.0	-	-	-	-	-	-	-	-	-	-	-	860,672.0	6/5/2019	3/16/2009	120	3/15/2019	
PTB149021	Pb149-021 Start Up Phase I/II; Various Various; Job No. D-94-001-09	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,064,402.4	-	-	-	-	-	-	-	-	-	-	-	1,064,402.4	6/5/2019	12/2/2008	120	12/2/2018	
PTB149023	Pb149-023; Various Various; Job No. D-94-002-09; Start Up; Phase I/II	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	889,697.8	-	-	-	-	-	-	-	-	-	-	-	889,697.8	6/5/2019	12/22/2008	120	12/21/2018	
PTB149023	Pb149-023; Various Various; Job No. D-94-002-09; Start Up; Phase I/II	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	889,697.8	-	-	-	-	-	-	-	-	-	-	-	889,697.8	6/5/2019	12/22/2008	120	12/21/2018	
PTB149028	Pb149-028 Prime Phase I; Various Various; Job No. P-30-001-09; Specialized Technical Services To Perform Noise/Vibration Analyses	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	-	-	-	-	388,352.1	6/5/2019	4/29/2009	120	4/28/2019	
PTB149028	Pb149-028 Prime Phase I; Various Various; Job No. P-30-001-09; Specialized Technical Services To Perform Noise/Vibration Analyses	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	-	-	-	-	388,352.1	6/5/2019	4/29/2009	120	4/28/2019	
PTB150013	Pb150-013 Start Up Phase II; Various Various; Job No. D-91-191-09; Design On Traffic Signal Projects	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	-	-	-	4,671.2	600,000.0	6/5/2019	3/17/2009	120	3/16/2019	
PTB150013	Pb150-013 Start Up Phase II; Various Various; Job No. D-91-191-09; Design On Traffic Signal Projects	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	-	-	-	9,024.3	600,000.0	6/5/2019	3/17/2009	120	3/16/2019	
PTB150016	Pb150-016 Prime Phase II; Various Various; Job No. D-91-192-09; Geotechnical Services	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	-	-	-	-	-	-	-	185,235.0	6/5/2019	8/7/2009	61	9/1/2014	
PTB150024	Pb150-024 Start Up Phase I/II; Various Various; Job No. D-94-012-09	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,034,745.6	-	-	-	-	-	-	-	-	-	-	1,619.8	1,034,745.6	6/5/2019	4/17/2009	120	4/16/2019	
PTB150025	Pb150-025 Start Up Phase I/II; Various Various; Job No. D-94-013-09; Route And Land Surveys	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	702,363.0	-	-	-	-	-	-	-	-	-	-	-	702,363.0	6/5/2019	4/30/2009	120	4/30/2019	
PTB150026	Pb150-026 Start Up Phase I; Fas1388(18); Peoria County; Job No. P-94-009-08; Route & Land Surveys, Preliminary Soil Analysis, Bridge Insp. And Project Reports	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,174,013.4	-	-	-	-	-	-	-	-	-	-	-	1,174,013.4	6/5/2019	8/24/2009	120	8/23/2019	
PTB150026	Pb150-026 Start Up Phase I; Fas1388(18); Peoria County; Job No. P-94-009-08; Route & Land Surveys, Preliminary Soil Analysis, Bridge Insp. And Project Reports	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	1,174,013.4	-	-	-	-	-	-	-	-	-	-	101,114.9	1,174,013.4	6/5/2019	8/24/2009	120	8/23/2019	
PTB150028	Pb150-028 Prime Phase I; Various Various; Job No. D-96-022-09	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	-	465,345.9	6/5/2019	4/23/2009	120	4/22/2019	
PTB150031	Pb150-031 Start Up Phase I/II; Various Various; Job No. D-96-006-09	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	-	499,810.0	6/5/2019	3/17/2009	120	3/16/2019	
PTB151006	Pb151-006 Start Up Phase II; Various Various; Job No. D-91-301-09 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	3,097,899.0	-	-	-	-	-	-	-	-	-	-	-	2,704,001.0	6/5/2019	6/8/2011	120	6/7/2021	
PTB151006	Pb151-006 Start Up Phase II; Various Various; Job No. D-91-301-09 Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	3,097,899.0	-	-	-	-	-	-	-	-	-	-	65,067.3	2,704,001.0	6/5/2019	6/8/2011	120	6/7/2021	
PTB151006	Pb151-006 Start Up Phase II; Various Various; Job No. D-91-301-09 Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	3,097,899.0	-	-	-	-	-	-	-	-	-	-	73,119.7	2,704,001.0	6/5/2019	6/8/2011	120	6/7/2021	
PTB151006	Pb151-006 Start Up Phase II; Various Various; Job No. D-91-301-09 Preliminary Engineering	Non-Bond		3024944277000016	Statewide - Transportation and Related Construction	3,097,899.0	-	-	-	-	-	-	-	-	-	-	54,230.5	2,704,001.0	6/5/2019	6/8/2011	120	6/7/2021	
PTB151033	Pb151-033 Start Up Phase I/II; Various Various; Job No. D-94-023-09	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,081,694.0	-	-	-	-	-	-	-	-	-	-	-	1,081,694.0	6/5/2019	5/18/2009	120	5/17/2019	
PTB151033	Pb151-033 Start Up Phase I/II; Various Various; Job No. D-94-023-09	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,081,694.0	-	-	-	-	-	-	-	-	-	-	29,174.5	1,081,694.0	6/5/2019	5/18/2009	120	5/17/2019	
PTB151034	Pb151-034 Start Up Phase I/II; Various Various; Job No. D-94-024-09	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,404,853.2	-	-	-	-	-	-	-	-	-	-	-	1,404,853.2	6/5/2019	6/1/2009	119	5/31/2019	
PTB151035	Pb151-035 Start Up Phase I/II; Various Various; Job No. D-94-009-09; Route/Land Surveys, Soil Bore Drilling, Bridge Condition Reports, Hydraulic Rep. Struct. Geotech Reports, Ts&L'S-Row Docs. Pro. Ren	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	499,983.6	-	-	-	-	-	-	-	-	-	-	-	499,983.6	6/5/2019	8/21/2009	120	8/20/2019	
PTB151043	Pb151-043 Start Up Phase I/II; Various Various; Job No. P-98-022-09/D-98-022-09	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	-	997,618.1	6/5/2019	6/1/2009	119	5/31/2019	
PTB151051	Pb151-051 Prime Phase I/II; Various Various; Job No. P-99-001-09	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	997,173.7	-	-	-	-	-	-	-	-	-	-	-	997,173.7	6/5/2019	10/2/2009	120	10/1/2019	
PTB151051	Pb151-051 Prime Phase I/II; Various Various; Job No. P-99-001-09	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	997,173.7	-	-	-	-	-	-	-	-	-	-	-	997,173.7	6/5/2019	10/2/2009	120	10/1/2019	
PTB151056	Pb151-056 Startup Phase II; Various Various; Job No. D-30-005-09; Statewide Structural Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	-	999,853.4	6/5/2019	4/27/2009	120	4/26/2019	
PTB152004	Pb152-004 Start Up Phase I; 180 From Grundy Countyline To Us Route 30-Will County; Job No. P-91-185-09	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	15,602,827.0	-	-	-	-	-	-	-	-	-	-	-	15,490,807.0	6/5/2019	3/11/2010	120	3/10/2020	
PTB152004	Pb152-004 Start Up Phase I; 180 From Grundy Countyline To Us Route 30-Will County; Job No. P-91-185-09	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	15,602,827.0	-	-	-	-	-	206,948.2	120,718.1	626,524.8	1,528,122.9	2,482,313.9	15,490,807.0	6/5/2019	3/11/2010	120	3/10/2		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
PTB153024	Pb153-024 Prime Phase II; Various Various; Job No. D-91-018-10; Traffic Signal Design	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	-	-	-	352,850.0	6/5/2019	2/5/2010	120	2/1/2020		
PTB153027	Pb153-027 Prime Phase II; Various Various; Job No. D-91-009-10; Land Surveying	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	-	-	14,702.9	14,702.9	265,526.3	6/5/2019	2/23/2010	120	2/22/2020		
PTB153028	Pb153-028 Prime Phase II; Various Various; Job No. D-91-010-10; Land Surveys	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	7,833.6	-	-	7,833.6	297,127.0	6/5/2019	1/8/2010	120	1/7/2020		
PTB153030	Pb153-030 Start Up Phase I; Fai80; Will County; Job No. D-91-046-10	Non-Bond		011494427000015	Statewide - Transportation and Related Construction	4,010,850.0	-	-	-	-	-	-	-	-	-	-	3,982,581.3	6/5/2019	4/5/2010	120	4/4/2020		
PTB153030	Pb153-030 Start Up Phase I; Fai80; Will County; Job No. D-91-046-10	Bond	4G	553494427000017	Statewide - Transportation and Related Construction	4,010,850.0	-	-	-	-	-	4,771.3	1,192.8	1,192.8	1,192.8	8,349.8	3,982,581.3	6/5/2019	4/5/2010	120	4/4/2020		
PTB153030	Pb153-030 Start Up Phase I; Fai80; Will County; Job No. D-91-046-10	Bond	9A	695494427000017	Statewide - Transportation and Related Construction	4,010,850.0	42,825.0	-	-	-	42,825.0	-	-	35,857.9	-	35,857.9	3,982,581.3	6/5/2019	4/5/2010	120	4/4/2020		
PTB153030	Pb153-030 Start Up Phase I; Fai80; Will County; Job No. D-91-046-10	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	4,010,850.0	-	-	-	-	-	-	-	-	-	-	3,982,581.3	6/5/2019	4/5/2010	120	4/4/2020		
PTB153034	Pb153-034 Start Up Phase I; Various Various; Job No. P-92-022-09; Land And Route Surveys	Non-Bond		011494427000015	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	-	-	-	-	-	-	512,069.2	6/5/2019	11/23/2009	120	11/22/2019		
PTB153034	Pb153-034 Start Up Phase I; Various Various; Job No. P-92-022-09; Land And Route Surveys	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	-	-	-	-	-	-	512,069.2	6/5/2019	11/23/2009	120	11/22/2019		
PTB153039	Pb153-039; Start Up Agreement, Phase 2; Kankakee County; Job Number: D-93-070-09; Illinois Job Now Project Preliminary Engineering	Bond	9A	695494427000017	Statewide - Transportation and Related Construction	1,261,994.1	-	-	(4,532.9)	-	-	(4,532.9)	-	-	-	-	1,261,994.1	6/5/2019	5/3/2012	120	5/2/2022		
PTB153042	Pb153-042 Start Up Phase I; Various Various; Job No. D-94-102-09	Non-Bond		011494427000019	Statewide - Transportation and Related Construction	1,738,241.9	-	-	-	-	-	-	2,454.3	10,787.6	13,241.9	1,738,241.9	6/5/2019	3/11/2010	120	3/10/2020			
PTB153042	Pb153-042 Start Up Phase I; Various Various; Job No. D-94-102-09	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,738,241.9	-	-	-	-	-	51,268.3	69,093.4	15,043.4	12,817.1	148,222.1	1,738,241.9	6/5/2019	3/11/2010	120	3/10/2020		
PTB153044	Pb153-044 Prime Phase II; Fap318(I129); Peoria County; Project No. Hpp-0057(100); Job #D-94-097-07 80% Fed	Non-Bond		011494427000015	Statewide - Transportation and Related Construction	2,465,118.0	-	-	-	-	-	-	31,871.9	34,855.7	3,703.5	70,431.1	1,877,709.0	6/5/2019	9/2/2010	120	9/1/2020		
PTB153044	Pb153-044 Prime Phase II; Fap318(I129); Peoria County; Project No. Hpp-0057(100); Job #D-94-097-07 80% Fed	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	2,465,118.0	-	-	-	-	-	-	-	-	-	-	1,877,709.0	6/5/2019	9/2/2010	120	9/1/2020		
PTB153045	Pb153-045 Start Up Phase I; Various Various; Job No. D-94-101-09; Route And Land Surveys	Non-Bond		011494427000015	Statewide - Transportation and Related Construction	1,142,727.6	-	-	-	-	-	-	-	-	-	-	1,142,727.6	6/5/2019	12/2/2009	120	12/1/2019		
PTB153045	Pb153-045 Start Up Phase I; Various Various; Job No. D-94-101-09; Route And Land Surveys	Non-Bond		011494427000018	Statewide - Transportation and Related Construction	1,142,727.6	-	-	-	-	-	-	30,013.8	7,713.8	-	37,727.6	1,142,727.6	6/5/2019	12/2/2009	120	12/1/2019		
PTB153045	Pb153-045 Start Up Phase I; Various Various; Job No. D-94-101-09; Route And Land Surveys	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,142,727.6	-	-	-	-	-	6,409.1	100,459.3	1,602.3	1,602.3	110,073.0	1,142,727.6	6/5/2019	12/2/2009	120	12/1/2019		
PTB153047	Pb153-047 Prime Phase I; Fap316(I1336); Peoria County; Job No. P-94-024-09 Preliminary Engineering	Non-Bond		011494427000015	Statewide - Transportation and Related Construction	1,466,033.0	-	-	-	-	-	-	-	9,989.4	9,989.4	1,169,817.9	6/5/2019	2/9/2011	120	2/8/2021			
PTB153053	Pb153-053 Start Up Phase I; Various Various; Job No. P-98-006-10 And D-98-006-10	Non-Bond		011494427000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	6,018.5	6,018.5	998,974.4	6/5/2019	11/23/2009	120	11/22/2019			
PTB153053	Pb153-053 Start Up Phase I; Various Various; Job No. P-98-006-10 And D-98-006-10	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	998,974.4	6/5/2019	11/23/2009	120	11/22/2019		
PTB154006	Pb154-006 Start-Up Agreement Phase 1 Lake County Job # P-91-159-10 Preliminary Engineering Services	Non-Bond		011494427000015	Statewide - Transportation and Related Construction	3,564,792.0	-	-	-	-	-	-	-	-	-	-	3,203,817.6	6/5/2019	4/6/2011	119	3/5/2021		
PTB154006	Pb154-006 Start-Up Agreement Phase 1 Lake County Job # P-91-159-10 Preliminary Engineering Services	Bond	9A	695494427000017	Statewide - Transportation and Related Construction	3,564,792.0	-	-	-	-	-	11,041.2	24,595.5	106,279.7	296,546.9	438,463.2	3,203,817.6	6/5/2019	4/6/2011	119	3/5/2021		
PTB154007	Pb154-007 Start Up Phase I; Ill 73; Lake County; Job No. P-91-001-10	Non-Bond		011494427000018	Statewide - Transportation and Related Construction	4,407,775.0	-	-	-	-	-	-	-	-	-	-	4,243,384.6	6/5/2019	10/27/2010	120	10/26/2020		
PTB154007	Pb154-007 Start Up Phase I; Ill 73; Lake County; Job No. P-91-001-10	Bond	9A	695494427000017	Statewide - Transportation and Related Construction	4,407,775.0	-	-	-	-	-	3,259.9	815.0	815.0	815.0	5,704.9	4,243,384.6	6/5/2019	10/27/2010	120	10/26/2020		
PTB154013	Pb154-013; Phase 2 Prime Agreement For Districione; Job Number: D-91-185-10; Cook County Preliminary Engineering	Non-Bond		011494427000017	Statewide - Transportation and Related Construction	509,755.0	-	-	-	-	-	1,093.4	273.4	273.4	273.4	1,913.5	504,911.9	6/5/2019	12/4/2012	120	12/3/2022		
PTB154013	Pb154-013; Phase 2 Prime Agreement For Districione; Job Number: D-91-185-10; Cook County Preliminary Engineering	Non-Bond		011494427000018	Statewide - Transportation and Related Construction	509,755.0	-	-	-	-	-	-	-	-	-	-	504,911.9	6/5/2019	12/4/2012	120	12/3/2022		
PTB154013	Pb154-013; Phase 2 Prime Agreement For Districione; Job Number: D-91-185-10; Cook County Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	509,755.0	-	-	-	-	-	-	-	-	-	-	504,911.9	6/5/2019	12/4/2012	120	12/3/2022		
PTB154014	Pb154-014 Start-Up Agreement Phase 2 Cook County Job # D-91-191-10 Preliminary Engineering Services	Non-Bond		011494427000015	Statewide - Transportation and Related Construction	7,253,203.0	-	-	-	-	-	-	-	-	-	-	7,190,966.9	6/5/2019	1/9/2012	120	1/8/2022		
PTB154014	Pb154-014 Start-Up Agreement Phase 2 Cook County Job # D-91-191-10 Preliminary Engineering Services	Bond	4G	553494427000017	Statewide - Transportation and Related Construction	7,253,203.0	-	-	-	-	-	-	-	-	-	-	7,190,966.9	6/5/2019	1/9/2012	120	1/8/2022		
PTB154014	Pb154-014 Start-Up Agreement Phase 2 Cook County Job # D-91-191-10 Preliminary Engineering Services	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	7,253,203.0	-	-	-	-	-	996.8	249.2	249.2	249.2	1,744.4	7,190,966.9	6/5/2019	1/9/2012	120	1/8/2022		
PTB154014	Pb154-014 Start-Up Agreement Phase 2 Cook County Job # D-91-191-10 Preliminary Engineering Services	Non-Bond		011494427000016	Statewide - Transportation and Related Construction	7,253,203.0	-	-	-	-	-	-	-	-	-	-	7,190,966.9	6/5/2019	1/9/2012	120	1/8/2022		
PTB154031	Pb154-031 Prime Phase I; H47/Us30; Kendall And Kane Counties; Job No. P-93-013-07 Remainder Will Be Obligated In Fv12	Non-Bond		011494427000015	Statewide - Transportation and Related Construction	3,084,058.0	-	-	-	-	-	-	-	-	-	-	3,074,250.5	6/5/2019	8/4/2010	120	8/3/2020		
PTB154031	Pb154-031 Prime Phase I; H47/Us30; Kendall And Kane Counties; Job No. P-93-013-07 Remainder Will Be Obligated In Fv12	Non-Bond		902494057000025	Statewide - Consultant and Preliminary Engineering	3,084,058.0	-	-	-	-	-	69,257.9	17,314.5	17,314.5	17,314.5	121,201.4	3,074,250.5	6/5/2019	8/4/2010	120	8/3/2020		
PTB154031	Pb154-031 Prime Phase I; H47/Us30; Kendall And Kane Counties; Job No. P-93-013-07 Remainder Will Be Obligated In Fv12	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	3,084,058.0	-	-	-	-	-	-	11,081.8	-	15,002.6	26,084.3	3,074,250.5	6/5/2019	8/4/2010	120	8/3/2020		
PTB154032	Pb154-032 Prime Phase I; Various Various; Job No. P-93-011-10; Land And Route Surveys	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	11,583.2	17,776.0	868.8	30,228.0	284,716.9	6/5/2019	5/14/2010	119	4/1/2020		
PTB154033	Pb154-033 Start Up Phase I; Fap315(I1336/Us136); McDonough County; Job No. D-94-053-04	Bond	9A	695494427000017	Statewide - Transportation and Related Construction	5,238,859.0	-	-	(85,294.1)	-	-	(85,294.1)	-	-	6,421.3	6,421.3	5,153,564.9	6/5/2019	7/28/2010	119	6/13/2020		
PTB154033	Pb154-033 Start Up Phase I; Fap315(I1336/Us136); McDonough County; Job No. D-94-053-04	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	5,238,859.0	-	-	-	-	-	-	-	-	-	-	5,153,564.9	6/5/2019	7/28/2010	119	6/13/2020		
PTB154035	Pb154-035 Start Up Phase I; Various Various; Job No. D-94-012-10	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,003,015.6	-	-	-	-	-	21,138.6	790,831.0	37,573.9	56,316.4	905,859.9	1,003,015.6	6/5/2019	2/26/2010	120	2/25/2020		
PTB154040	Pb154-040 Start Up Phase I; Various Various; Job No. D-96-161-10; Misc. Engineering	Bond	4G	553494427000017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	4,766.6	7,430.8	73,446.0	1,191.6	86,835.0	480,467.5	6/5/2019	2/9/2010	120	2/8/2020		
PTB154042	Pb154-042 Prime Phase I; Various Various; Job No. D-96-159-10	Bond	4G	553494427000017	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	11,069.9	11,362.4	3,973.1	2,767.5	29,172.8	737,022.7	6/5/2019	4/29/2010	120	4/1/2020		
PTB154047	Pb154-047 Start Up Phase I; Various Various; Job No. P-98-028-10/D-98-028-10	Non-Bond		011494427000015	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	2,208,654.0	-	3,248.2	2,211,902.2	1,481,102.5	6/5/2019	3/8/2010	120	3/7/2020	
PTB154047	Pb154-047 Start Up Phase I; Various Various; Job No. P-98-028-10/D-98-028-10	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	1,481,102.5	6/5/2019	3/8/2010	120	3/7/2020		
PTB154048	Pb154-048 Start-Up Phase I; Various Various; Job No. D-98-026-10; St Clair County	Bond	9A	695494427000017	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	19,903.4	2,559.9	942.3	4,975.8	28,381.4	1,995,768.9	6/5/2019	4/5/2010	120	4/4/2020		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
PTB156005	Pb156-005 Start-Up Agreement Phase 1 Cook County Job # P-91-599-10 Preliminary Engineering Services	Non-Bond	4G	011494427900015	Statewide - Transportation and Related Construction	1,549,259.0	-	-	-	-	-	-	-	-	-	-	1,482,170.9	6/5/2019	6/8/2011	120	6/7/2021		
PTB156006	Pb156-006 Start Up Phase II(Kennedy Exprwy) At I294 Pump Station 24,Cook Street; Job No. C-91-366-10 Preliminary Engineering Services	Bond	4G	553494477000017	Statewide - Transportation and Related Construction	2,731,547.0	-	-	-	-	-	-	-	-	-	-	2,730,862.8	6/5/2019	1/24/2011	120	1/23/2021		
PTB156007	Pb156-007 Start-Up Agreement Phase 2 Cook County Job # D-91-454-00 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	3,488,925.0	-	-	-	-	-	-	-	-	-	-	3,183,986.2	6/5/2019	1/27/2012	120	1/26/2022		
PTB156007	Pb156-007 Start-Up Agreement Phase 2 Cook County Job # D-91-454-00 Preliminary Engineering Services	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	3,488,925.0	-	-	-	-	-	-	-	-	-	-	3,183,986.2	6/5/2019	1/27/2012	120	1/26/2022		
PTB156007	Pb156-007 Start-Up Agreement Phase 2 Cook County Job # D-91-454-00 Preliminary Engineering Services	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	3,488,925.0	-	-	-	-	-	-	-	-	-	-	3,183,986.2	6/5/2019	1/27/2012	120	1/26/2022		
PTB156007	Pb156-007 Start-Up Agreement Phase 2 Cook County Job # D-91-454-00 Preliminary Engineering Services	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	3,488,925.0	-	-	-	-	-	168,551.7	42,137.9	21,097.3	1,155,342.0	1,387,128.9	3,183,986.2	6/5/2019	1/27/2012	120	1/26/2022		
PTB156008	Pb156-008 Start Up Phase I;Us41;Lake County; Job No. D-91-603-10	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,580,491.0	-	-	-	-	-	-	-	-	-	-	1,567,939.5	6/5/2019	11/16/2010	120	11/15/2020		
PTB156008	Pb156-008 Start Up Phase I;Us41;Lake County; Job No. D-91-603-10	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,580,491.0	-	-	-	-	-	-	-	-	-	-	1,567,939.5	6/5/2019	11/16/2010	120	11/15/2020		
PTB156008	Pb156-008 Start Up Phase I;Us41;Lake County; Job No. D-91-603-10	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,580,491.0	-	-	-	-	-	-	-	-	-	-	1,567,939.5	6/5/2019	11/16/2010	120	11/15/2020		
PTB156008	Pb156-008 Start Up Phase I;Us41;Lake County; Job No. D-91-603-10	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,580,491.0	-	-	-	-	-	-	-	-	-	-	1,567,939.5	6/5/2019	11/16/2010	120	11/15/2020		
PTB156009	Pb156-009 Start Up Phase II; Various Various; Job No. D-91-575-10	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	1,462,562.2	6/5/2019	9/21/2010	120	9/20/2020		
PTB156011	Pb156-011; Phase 2 Start Up Agreement In Cook County; Job Number: D-91-581-10; Route Fap 370 (Western Avenue) Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,016,596.0	-	-	-	-	-	-	-	-	-	-	996,647.8	6/5/2019	11/2/2012	120	11/1/2022		
PTB156011	Pb156-011; Phase 2 Start Up Agreement In Cook County; Job Number: D-91-581-10; Route Fap 370 (Western Avenue) Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,016,596.0	-	-	-	-	-	-	1,395.7	348.9	348.9	348.9	2,442.5	996,647.8	6/5/2019	11/2/2012	120	11/1/2022	
PTB156011	Pb156-011; Phase 2 Start Up Agreement In Cook County; Job Number: D-91-581-10; Route Fap 370 (Western Avenue) Preliminary Engineering	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,016,596.0	-	-	-	-	-	-	-	-	-	-	996,647.8	6/5/2019	11/2/2012	120	11/1/2022		
PTB156011	Pb156-011; Phase 2 Start Up Agreement In Cook County; Job Number: D-91-581-10; Route Fap 370 (Western Avenue) Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,016,596.0	-	-	-	-	-	-	-	-	42,692.4	-	42,692.4	996,647.8	6/5/2019	11/2/2012	120	11/1/2022	
PTB156012	Pb156-012 Start-Up Agreement Phase 1 Various/Various Job # P-91-592-10 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	33,428.7	27,790.2	10,016.0	728.0	71,962.9	748,461.8	6/5/2019	5/6/2011	120	5/5/2021	
PTB156014	Pb156-014 Start-Up Agreement Phase 2 Cook County Job # D-91-596-10 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	492,984.0	-	-	-	-	-	-	-	-	-	-	491,832.8	6/5/2019	12/29/2011	120	12/28/2021		
PTB156014	Pb156-014 Start-Up Agreement Phase 2 Cook County Job # D-91-596-10 Preliminary Engineering Services	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	492,984.0	-	-	-	-	-	-	-	-	-	-	491,832.8	6/5/2019	12/29/2011	120	12/28/2021		
PTB156014	Pb156-014 Start-Up Agreement Phase 2 Cook County Job # D-91-596-10 Preliminary Engineering Services	Non-Bond		9024940577000025	Statewide - Consultant and Preliminary Engineering	492,984.0	-	-	-	-	-	-	-	-	-	-	491,832.8	6/5/2019	12/29/2011	120	12/28/2021		
PTB156017	Pb156-017; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-182-10; Cook County Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,294,846.0	-	-	-	-	-	-	10,685.8	2,671.5	45,910.3	2,671.5	61,939.0	1,058,396.6	6/5/2019	12/28/2012	120	12/27/2022	
PTB156017	Pb156-017; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-182-10; Cook County Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,294,846.0	-	-	-	-	-	-	-	-	-	-	1,058,396.6	6/5/2019	12/28/2012	120	12/27/2022		
PTB156026	Pb156-026 Prime Phase I/II/Various Various; Job No. P-93-027-10	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	499,999.9	-	-	-	-	-	-	40,635.5	2,262.5	10,158.9	10,158.9	63,215.7	499,999.9	6/5/2019	12/13/2010	120	12/1/2020	
PTB156027	Pb156-027 Prime Phase I/II/ Various Various; Job No. P-93-028-10 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	999,886.3	-	-	-	-	-	-	-	-	-	-	999,886.3	6/5/2019	1/21/2011	120	1/20/2021		
PTB156027	Pb156-027 Prime Phase I/II/ Various Various; Job No. P-93-028-10 Preliminary Engineering Services	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	999,886.3	-	-	-	-	-	-	1,733.0	433.3	433.3	433.3	3,032.7	999,886.3	6/5/2019	1/21/2011	120	1/20/2021	
PTB156028	Pb156-028 Prime Phase I/II/Various Various; Job No. D-93-057-10	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	294.8	73.7	73.7	73.7	515.9	500,000.0	6/5/2019	12/29/2010	120	12/1/2020	
PTB156031	Pb156-031 Start Up Phase I/II/Various Various; Job No. D-94-053-10	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	625,000.0	-	-	-	-	-	-	996.4	249.1	249.1	26,012.3	27,506.9	463,879.9	6/5/2019	10/8/2010	120	10/7/2020	
PTB156034	Pb156-034 Prime Agreement Phase 1 & 2 Various/Various Job # D-96-023-10 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	715,000.0	-	-	-	-	-	-	-	-	5,404.4	-	5,404.4	749,678.3	6/5/2019	3/3/2011	120	3/2/2021	
PTB156035	Pb156-035 Start-Up Agreement Phase 2 Sangamon County Job # D-96-501-95 / D-96-143-10 Fap 67(I 97) Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,219,773.0	-	-	-	-	-	-	-	-	-	185,316.8	185,316.8	978,237.8	6/5/2019	3/15/2011	120	3/14/2021	
PTB156036	Pb156-036 Start Up Phase I/II/Various Various; Job No. D-96-021-10	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	-	15,615.1	-	-	15,615.1	710,851.6	6/5/2019	9/16/2010	120	9/15/2020	
PTB156037	Pb156-037 Start Up Phase I/II/Various Various; Job No. D-96-022-10	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	499,992.0	-	-	-	-	-	-	-	16,516.6	2,299.1	-	18,815.7	499,992.0	6/5/2019	9/16/2010	120	9/15/2020	
PTB156038	Pb156-038 Start-Up Agreement Phase 1 & 2 Various/Various Job # D-96-024-10 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	477,567.7	6/5/2019	6/2/2011	120	6/1/2021		
PTB156041	Pb156-041 Prime Agreement Phase 3 Various/Various Job # C-97-128-10 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	355,787.8	6/5/2019	2/23/2011	120	2/1/2021		
PTB156042	Pb156-042 Start Up Phase I;Us50;Lawrence And Richland Counties;Job No. P-97-003-10 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	4,364,456.0	-	-	-	-	-	-	-	-	-	-	4,070,438.9	6/5/2019	1/28/2011	120	1/27/2021		
PTB156042	Pb156-042 Start Up Phase I;Us50;Lawrence And Richland Counties;Job No. P-97-003-10 Preliminary Engineering Services	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	4,364,456.0	-	-	-	-	-	-	-	-	344.1	-	344.1	4,070,438.9	6/5/2019	1/28/2011	120	1/27/2021	
PTB156047	Pb156-047 Start Up Phase I/II/Various Various; Job No. P/D-98-079-10	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	999,817.1	6/5/2019	10/19/2010	120	10/18/2020		
PTB156047	Pb156-047 Start Up Phase I/II/Various Various; Job No. P/D-98-079-10	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	999,817.1	6/5/2019	10/19/2010	120	10/18/2020		
PTB156050	Pb156-050 Prime Phase I/II/Various Various; Job No. D-91-081-10; Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	73,314.4	24,875.9	18,328.6	18,328.6	134,847.5	999,983.3	6/5/2019	2/23/2011	120	2/1/2021	
PTB156055	Pb156-055 Prime Phase I/II/Various Various; Job No. D-30-001-11 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	4,000,000.0	-	-	-	-	-	-	-	-	-	-	3,996,906.4	6/5/2019	1/21/2011	119	12/6/2020		
PTB157001	Pb157-001 Start-Up Agreement Phase 1 Cook County Job # P-91-597-10 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	21,268,005.0	-	-	-	-	-	-	81,677.0	51,769.0	20,419.3	51,769.0	205,634.3	18,671,178.2	6/5/2019	3/22/2011	120	3/21/2021	
PTB157001	Pb157-001 Start-Up Agreement Phase 1 Cook County Job # P-91-597-10 Preliminary Engineering Services	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	21,268,005.0	-	-	-	-	-	-	-	240,481.5	194,562.4	218,814.2	653,858.0	18,671,178.2	6/5/2019	3/22/2011	120	3/21/2021	
PTB157001	Pb157-001 Start-Up Agreement Phase 1 Cook County Job # P-91-597-10 Preliminary Engineering Services	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	21,268,005.0	-	-	-	-	-	-	30,622.2	7,655.6	7,655.6	7,655.6	53,588.9	18,671,178.2	6/5/2019	3/22/2011	120	3/21/2021	
PTB157001	Pb157-001 Start-Up Agreement Phase 1 Cook County Job # P-91-597-10 Preliminary Engineering Services	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	21,268,005.0	-	-	-	-	-	-	-	-	-	-	18,671,178.2	6/5/2019	3/22/2011	120	3/21/2021		
PTB157004	Pb157-004 Start-Up Agreement Phase 2 Will County Job # D-91-010-11 Preliminary Engineering Services	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	3,299,417.0	-	-	-	-	-	-	3,560.9	890.2	19,080.8	2,364.5	25,896.5	3,034,931.9	6/5/2019	1/5/2012	120	1/4/2022	
PTB157005	Pb157-005 Start-Up Agreement Phase 2 Cook County Job # D-91-011-11 Preliminary Engineering Services	Bond	9A	695																			

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information				
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
PTB159011	Ptb 159-011; Start-Up; Phase 2; Establishment Job # D-91-409-11; Lake County Fap 344 (Us Route 45) Preliminary Engineering	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	1,239,321.0	-	-	-	-	-	-	-	-	-	-	175,493.3	6/5/2019	9/5/2017	24	9/4/2019
PTB159017	Ptb 159-017; Start Up Agreement; Phase 2; Cook County; Job Number: D-91-407-11 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	608,375.0	-	-	-	-	-	-	-	-	-	-	560,553.5	6/5/2019	11/7/2011	120	11/6/2021
PTB159017	Ptb 159-017; Start Up Agreement; Phase 2; Cook County; Job Number: D-91-407-11 Preliminary Engineering Services	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	608,375.0	-	-	-	-	2,220.4	555.1	1,864.7	555.1	5,195.4	560,553.5	6/5/2019	11/7/2011	120	11/6/2021	
PTB159017	Ptb 159-017; Start Up Agreement; Phase 2; Cook County; Job Number: D-91-407-11 Preliminary Engineering Services	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	608,375.0	-	-	-	-	-	-	-	-	-	560,553.5	6/5/2019	11/7/2011	120	11/6/2021	
PTB159017	Ptb 159-017; Start Up Agreement; Phase 2; Cook County; Job Number: D-91-407-11 Preliminary Engineering Services	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	608,375.0	-	-	-	-	-	-	-	-	-	560,553.5	6/5/2019	11/7/2011	120	11/6/2021	
PTB159018	Ptb159-018 Start Up Phase I; Fai74(74); Rock Island County; Job No. P-92-040-11 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,387,670.0	-	-	-	-	-	31,132.0	-	52,655.6	83,787.5	2,175,177.9	6/5/2019	10/11/2011	120	10/10/2021	
PTB159018	Ptb159-018 Start Up Phase I; Fai74(74); Rock Island County; Job No. P-92-040-11 Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	2,387,670.0	-	-	-	-	-	-	-	-	-	2,175,177.9	6/5/2019	10/11/2011	120	10/10/2021	
PTB159020	Ptb159-020 Prime Phase I; Fap57(157); Kankakee County; P-93-065-02; Obligation 1.5M Of The \$2,291,241 In Fy12 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,789,489.0	-	-	-	-	-	-	-	-	-	2,730,872.5	6/5/2019	2/19/2012	120	2/18/2022	
PTB159020	Ptb159-020 Prime Phase I; Fap57(157); Kankakee County; P-93-065-02; Obligation 1.5M Of The \$2,291,241 In Fy12 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,789,489.0	-	-	-	-	8,094.2	2,023.6	22,844.8	32,831.9	65,794.5	2,730,872.5	6/5/2019	2/19/2012	120	2/18/2022	
PTB159020	Ptb159-020 Prime Phase I; Fap57(157); Kankakee County; P-93-065-02; Obligation 1.5M Of The \$2,291,241 In Fy12 Preliminary Engineering	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,789,489.0	-	-	-	-	-	-	-	5,227.9	5,227.9	2,730,872.5	6/5/2019	2/19/2012	120	2/18/2022	
PTB159022	Ptb159-022 Start Up Phase I; Fai57(157); Kankakee County; Job No. D-93-028-11 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	357,809.0	-	-	-	-	-	-	-	-	-	348,205.8	6/5/2019	10/27/2011	120	10/26/2021	
PTB159022	Ptb159-022 Start Up Phase I; Fai57(157); Kankakee County; Job No. D-93-028-11 Preliminary Engineering	Non-Bond		902494057000025	Statewide - Consultant and Preliminary Engineering	357,809.0	-	-	-	-	-	-	-	-	-	348,205.8	6/5/2019	10/27/2011	120	10/26/2021	
PTB159024	Ptb 159-024 Start Up Agreement Phase 2 Midnough County Job # D-94-054-04 Preliminary Engineering Services	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	2,793,364.0	-	-	-	-	-	-	-	-	-	1,567,418.2	6/5/2019	10/21/2011	120	10/20/2021	
PTB159025	Ptb 159-025 Start-Up Agreement Phase 1 & 2 Peoria County Job # P-94-015-09 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	860,440.0	-	-	-	-	-	-	-	-	-	708,214.8	6/5/2019	9/19/2011	120	9/18/2021	
PTB159025	Ptb 159-025 Start-Up Agreement Phase 1 & 2 Peoria County Job # P-94-015-09 Preliminary Engineering Services	Non-Bond		902494057000025	Statewide - Consultant and Preliminary Engineering	860,440.0	-	-	-	-	39,581.6	2,065,089.0	21,205.0	9,895.4	2,135,771.1	708,214.8	6/5/2019	9/19/2011	120	9/18/2021	
PTB159025	Ptb 159-025 Start-Up Agreement Phase 1 & 2 Peoria County Job # P-94-015-09 Preliminary Engineering Services	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	860,440.0	-	-	-	-	-	-	-	-	-	708,214.8	6/5/2019	9/19/2011	120	9/18/2021	
PTB159025	Ptb 159-025 Start-Up Agreement Phase 1 & 2 Peoria County Job # P-94-015-09 Preliminary Engineering Services	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	860,440.0	-	-	-	-	-	-	-	-	-	708,214.8	6/5/2019	9/19/2011	120	9/18/2021	
PTB159030	Ptb159-030 Prime Phase II; Various Various; Job No. D-30-009-11 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	900,000.0	-	-	-	-	13,488.0	3,372.0	3,372.0	3,372.0	23,604.0	538,509.1	6/5/2019	10/31/2011	120	10/21/2021	
PTB159031	Ptb159-031 Prime Phase II; Various Various; Job No. C-30-010-11 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	-	-	1,557,208.3	6/5/2019	12/6/2011	120	12/5/2021	
PTB159031	Ptb159-031 Prime Phase II; Various Various; Job No. C-30-010-11 Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	157,013.6	22,387.3	219.7	7,006.4	186,626.9	1,557,208.3	6/5/2019	12/6/2011	120	12/5/2021	
PTB159032	Ptb159-032 Prime Phase II; Various Various; Job No. D-30-011-11 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	-	-	1,991,859.6	6/5/2019	11/4/2011	119	10/21/2021	
PTB159032	Ptb159-032 Prime Phase II; Various Various; Job No. D-30-011-11 Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	86,391.2	14,386.7	29,754.9	24,699.5	155,232.3	1,991,859.6	6/5/2019	11/4/2011	119	10/21/2021	
PTB160002	Ptb 160-002; Start Up Agreement; Phase 3; Kane And Kendall Counties; Us 30 To Us34; Job Number: C-91-390-11 Preliminary Engineering	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	5,696,835.0	-	-	-	-	-	-	-	-	-	5,500,364.5	6/5/2019	7/26/2012	120	7/25/2022	
PTB160002	Ptb 160-002; Start Up Agreement; Phase 3; Kane And Kendall Counties; Us 30 To Us34; Job Number: C-91-390-11 Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	5,696,835.0	-	-	-	-	-	-	-	-	-	5,500,364.5	6/5/2019	7/26/2012	120	7/25/2022	
PTB160002	Ptb 160-002; Start Up Agreement; Phase 3; Kane And Kendall Counties; Us 30 To Us34; Job Number: C-91-390-11 Preliminary Engineering	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	5,696,835.0	-	-	-	-	-	-	-	-	-	5,500,364.5	6/28/2019	7/26/2012	120	7/25/2022	
PTB160004	Ptb 160-004; Phase 1 Start Up Agreement; Various Various; Job Number: P-91-526-11 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	869.4	-	869.4	1,994,486.1	6/5/2019	6/15/2012	120	6/14/2022	
PTB160004	Ptb 160-004; Phase 1 Start Up Agreement; Various Various; Job Number: P-91-526-11 Preliminary Engineering	Bond	4G	553494447000017	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	-	-	1,994,486.1	6/5/2019	6/15/2012	120	6/14/2022	
PTB160004	Ptb 160-004; Phase 1 Start Up Agreement; Various Various; Job Number: P-91-526-11 Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	4,591.3	-	4,591.3	1,994,486.1	6/5/2019	6/15/2012	120	6/14/2022	
PTB160006	Ptb 160-006 Start-Up Agreement Phase 2 Will County Job # D-91-001-11 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	8,928.4	121,536.0	1,168.2	121,536.0	253,168.6	495,100.3	6/5/2019	8/11/2011	120	8/10/2021	
PTB160009	Ptb160-009; Phase 3; Prime Agreement Various Various; Job#: C-93-084-11 Obligating 500K In Fy12 Of 1 Million Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,100,000.0	-	-	-	-	-	-	-	-	-	1,099,998.1	6/5/2019	3/8/2012	119	2/28/2022	
PTB160009	Ptb160-009; Phase 3; Prime Agreement Various Various; Job#: C-93-084-11 Obligating 500K In Fy12 Of 1 Million Preliminary Engineering	Non-Bond		902494057000025	Statewide - Consultant and Preliminary Engineering	1,100,000.0	-	-	-	-	50,386.8	12,596.7	12,596.7	12,596.7	88,176.9	1,099,998.1	6/5/2019	3/8/2012	119	2/28/2022	
PTB160009	Ptb160-009; Phase 3; Prime Agreement Various Various; Job#: C-93-084-11 Obligating 500K In Fy12 Of 1 Million Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,100,000.0	-	-	-	-	-	-	-	-	-	1,099,998.1	6/5/2019	3/8/2012	119	2/28/2022	
PTB160015	Ptb 160-015 Start-Up Agreement Phase 1 Various/Various Job # P-95-052-11 Preliminary Engineering Services	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	911,375.6	6/5/2019	1/23/2012	120	1/22/2022	
PTB160017	Ptb160-017 Start-Up Phase I; Fap588; Madison County Job No. P-98-011-11; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	6,677,048.0	-	-	-	-	-	-	-	-	-	5,541,175.5	6/5/2019	10/14/2011	120	10/13/2021	
PTB160017	Ptb160-017 Start-Up Phase I; Fap588; Madison County Job No. P-98-011-11; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	6,677,048.0	-	-	-	-	-	-	-	-	-	5,541,175.5	6/5/2019	10/14/2011	120	10/13/2021	
PTB160025	Ptb 160-025; Prime; Phase 2; Various Various Job Number: D-30-002-12 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	-	-	1,999,925.1	6/5/2019	3/8/2012	120	3/7/2022	
PTB160025	Ptb 160-025; Prime; Phase 2; Various Various Job Number: D-30-002-12 Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	21,864.9	5,466.2	5,466.2	5,466.2	38,263.6	1,999,925.1	6/5/2019	3/8/2012	120	3/7/2022	
PTB161001	Ptb 161-001; Phase 2; Start Up Agreement Will County; Job Number: D-91-633-11 Preliminary Engineering	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	1,415,264.0	-	-	-	-	-	-	-	-	-	1,406,083.1	6/5/2019	3/2/2012	120	3/1/2022	
PTB161001	Ptb 161-001; Phase 2; Start Up Agreement Will County; Job Number: D-91-633-11 Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,415,264.0	-	-	-	-	-	-	-	-	-	1,406,083.1	6/5/2019	3/2/2012	120	3/1/2022	
PTB161003	Ptb 161-003 Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-003-12; Cook County; Preliminary Engineering	Bond	8A	5544940870000210	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	2,593,095.0	-	-	-	-	-	-	-	-	-	2,250,409.2	6/5/2019	2/27/2013	120	2/26/2023	
PTB161003	Ptb 161-003 Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-003-12; Cook County; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	2,593,095.0	-	-	-	-	-	-	-	-	-	2,250,409.2	6/5/2019	2/27/2013	120	2/26/2023	
PTB161004	Ptb161-004 Start-Up Phase I; Various Various; Job No. P-91-001-12 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	-	-	1,967,690.6	6/5/2019	1/16/2012	120	1/15/2022	
PTB161004	Ptb161-004 Start-Up Phase I; Various Various; Job No. P-91-001-12 Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	5,873.0	1,328.9	7,201.9	1,967,690.6	6/5/2019	1/16/2012	120	1/15/2022		
PTB161005	Ptb 161-005; Phase 1; Start Up Agreement Various Various Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	8,831.3	33,891.7	5,670.1	33,996.9	82,389.9	1,789,930.4	6/5/2019	3/19/2012	120	3/18/2022	
PTB161005	Ptb 161-005; Phase 1; Start Up Agreement Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	-	-	1,789,930.4	6/5/2019	3/19/2012	120	3/18/2022	
PTB161006	Ptb 161-006; Phase 2 Start Up Agreement; Job Number: D-91-6																				

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB161008	Ptb161-008 Start Up Phase II; Various Various ; Job No. D-91-007-12 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	68.3	68.3	1,498,418.6	6/5/2019	12/12/2011	120	12/11/2021	
PTB161008	Ptb161-008 Start Up Phase II; Various Various ; Job No. D-91-007-12 Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	1,498,418.6	6/5/2019	12/12/2011	120	12/11/2021	
PTB161009	Ptb161-009 Start Up Phase II; Various Various ; Job No. D-91-008-12 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	10,711.0	2,677.7	2,677.7	2,677.7	18,744.2	1,498,678.4	6/5/2019	12/12/2011	120	12/11/2021	
PTB161010	Ptb: 161-010; Phase 2 Prime Agreement; Job No. D-91-624-11; Various Various Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	-	8,179.3	4,818.6	16,196.6	2,044.8	31,239.3	636,632.7	6/5/2019	6/15/2012	119	5/14/2022	
PTB161012	Ptb: 161-012; Phase 2; Various Various; Start Up Agreement; Job Number: D-91-017-12 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	1,385.1	2,170.4	346.3	346.3	4,247.9	751,986.6	6/5/2019	3/23/2012	120	3/22/2022	
PTB161012	Ptb: 161-012; Phase 2; Various Various; Start Up Agreement; Job Number: D-91-017-12 Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	7,337.6	1,834.4	1,313.9	17,369.0	27,854.8	751,986.6	6/5/2019	3/23/2012	120	3/22/2022	
PTB161013	Ptb: 161-013; Phase 2; Start Up Agreement Lake County; Job Number: D-91-640-11 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	320,072.0	-	-	-	-	-	-	-	-	1,230.9	1,230.9	318,214.3	6/5/2019	3/21/2012	120	3/20/2022	
PTB161013	Ptb: 161-013; Phase 2; Start Up Agreement Lake County; Job Number: D-91-640-11 Preliminary Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	320,072.0	-	-	-	-	-	-	-	-	-	-	318,214.3	6/5/2019	3/21/2012	120	3/20/2022	
PTB161015	Ptb: 161-015; Startup; Phase 2; Various Various Job Number: D-91-609-11 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	23,567.2	380,840.0	4,376.7	4,566.2	413,350.0	455,541.7	6/5/2019	3/10/2012	120	3/9/2022	
PTB161017	Ptb: 161-017; Startup; Phase 2; Various Various Job Number: D-91-638-11 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	26,790.8	-	26,790.8	394,781.7	6/5/2019	3/10/2012	120	3/9/2022	
PTB161020	Ptb 161-020 Start-Up Agreement Phase 1 Various/Various Job # P-92-099-11 Preliminary Engineering Services	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	-	-	2,022,057.0	15,518.8	99,302.8	2,136,878.6	529,830.3	6/5/2019	11/1/2011	119	10/31/2021	
PTB161021	Ptb: 161-021; Prime Agreement; Phase 1/II; Obligated 500K Of 1M In FY12; Various Various Job Number: D-93-085-11 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	155,487.3	1,271,288.0	46,484.6	54,103.4	1,527,363.2	874,752.8	6/5/2019	5/2/2012	119	4/15/2022	
PTB161022	Ptb: 161-022; Phase I/II; Prime Agreement; Various Various; Job Number: P-93-036-11; 500K In FY12, Remaining Obligate Later Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	10,894.7	8,501.3	19,396.0	949,313.6	6/5/2019	5/2/2012	119	4/9/2022	
PTB161025	Ptb161-025 Start Up Phase I/II; Various Various; Job No. C-94-087-11 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	4,550,000.0	-	-	-	-	-	-	-	-	-	-	4,548,055.9	6/5/2019	12/12/2011	120	12/11/2021	
PTB161025	Ptb161-025 Start Up Phase I/II; Various Various; Job No. C-94-087-11 Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	4,550,000.0	-	-	-	-	-	-	-	-	-	-	4,548,055.9	6/5/2019	12/12/2011	120	12/11/2021	
PTB161025	Ptb: 161-025; Start Up Phase I/II; Various Various; Job No. C-94-087-11 Preliminary Engineering	Non-Bond		0114944279000105	Statewide - Road Improvements - Local Share of Road Fund/Road Program	4,550,000.0	-	-	-	-	-	-	-	-	-	-	4,548,055.9	6/5/2019	12/12/2011	120	12/11/2021	
PTB161025	Ptb161-025 Start Up Phase I/II; Various Various; Job No. C-94-087-11 Preliminary Engineering	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	4,550,000.0	-	-	-	-	-	-	-	-	-	-	4,548,055.9	6/5/2019	12/12/2011	120	12/11/2021	
PTB161026	Ptb: 161-026; Start Up Agreement Phase 1 And 2; Job Number: P-94-001-12 Various Various Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,350,000.0	-	-	-	-	-	-	-	-	-	-	1,168,451.4	6/5/2019	3/21/2012	120	3/15/2022	
PTB161026	Ptb: 161-026; Start Up Agreement Phase 1 And 2; Job Number: P-94-001-12 Various Various Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,350,000.0	-	-	-	-	-	120,762.0	1,176.7	46,847.8	30,190.5	198,977.1	1,168,451.4	6/5/2019	3/21/2012	120	3/15/2022	
PTB161027	Ptb: 161-027; Prime Agreement For A Phase I/II Project; Various Various; Job Number: D-94-001-12 Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	164,905.8	127,881.8	292,787.7	384,027.0	6/5/2019	10/12/2012	119	9/30/2022	
PTB161028	Ptb: 161-028; Phase 1; Start Up Agreement; Job Number: P-95-030-11; Champaign County; Route: Fai 57; Section 10(S-1-RS-114-1-6R Preliminary Engineering	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	2,195,151.0	-	-	-	-	-	-	11,442.4	-	-	11,442.4	2,173,115.1	6/5/2019	5/17/2012	120	5/16/2022	
PTB161030	Ptb161-030 Start Up Phase I/II; Various Various; Job No. D-96-092-11 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	-	-	-	338,092.9	6/5/2019	11/3/2011	120	11/2/2021	
PTB161031	Ptb161-031 Start Up Phase I/II; Various Various; Job No. D-96-093-11 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	16,795.7	4,198.9	10,512.9	4,198.9	35,706.4	599,999.7	6/5/2019	11/9/2011	120	11/8/2021	
PTB161034	Ptb: 161-034; Prime; Phase 2; Various Various; Job Number: D-30-004-12 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	-	-	-	1,797,480.2	6/5/2019	3/7/2012	120	3/6/2022	
PTB161034	Ptb: 161-034; Prime; Phase 2; Various Various; Job Number: D-30-004-12 Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	576,414.0	-	576,414.0	1,797,480.2	6/5/2019	3/7/2012	120	3/6/2022	
PTB162002	Ptb: 162-002; Prime Agreement For A Phase 1 Project; Various Various; Job Number: P-91-106-12; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	12,192.5	419,635.0	3,048.1	1,275.7	436,151.3	1,997,059.0	6/5/2019	12/4/2012	117	9/30/2022	
PTB162002	Ptb: 162-002; Prime Agreement For A Phase 1 Project; Various Various; Job Number: P-91-106-12; Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	6,602.5	-	6,602.5	1,997,059.0	6/5/2019	12/4/2012	117	9/30/2022	
PTB162003	Ptb: 162-003; Start Up Agreement; Phase 1 Job Number: P-91-131-12; Various Various Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	-	-	-	1,925,672.2	6/5/2019	3/19/2012	120	3/18/2022	
PTB162003	Ptb: 162-003; Start Up Agreement; Phase 1 Job Number: P-91-131-12; Various Various Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	-	-	-	1,925,672.2	6/5/2019	3/19/2012	120	3/18/2022	
PTB162005	Ptb: 162-005; Phase 1; Various Various; Job Number: P-91-127-012; Start Up Agreement Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,600,000.0	-	-	-	-	-	14,056.7	112,798.9	19,171.8	21,718.4	167,745.7	1,377,612.0	6/5/2019	5/17/2012	120	5/16/2022	
PTB162005	Ptb: 162-005; Phase 1; Various Various; Job Number: P-91-127-012; Start Up Agreement Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,600,000.0	-	-	-	-	-	-	-	-	-	-	1,377,612.0	6/5/2019	5/17/2012	120	5/16/2022	
PTB162009	Ptb 162-009; Start Up Agreement; Phase 2; Cook County; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,761,949.0	-	-	-	-	-	-	-	-	-	-	1,259,642.7	6/5/2019	2/14/2014	120	2/13/2024	
PTB162009	Ptb 162-009; Start Up Agreement; Phase 2; Cook County; Preliminary Engineering	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	1,761,949.0	-	-	-	-	-	-	-	-	-	-	1,259,642.7	6/5/2019	2/14/2014	120	2/13/2024	
PTB162010	Ptb 162-010; Phase 2; Start-Up Agreement; Will County; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,114,524.0	-	-	-	-	-	-	-	-	-	-	1,037,087.5	6/5/2019	3/3/2014	120	3/2/2024	
PTB162010	Ptb 162-010; Phase 2; Start-Up Agreement; Will County; Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,114,524.0	-	-	-	-	-	-	-	-	-	-	1,037,087.5	6/5/2019	3/3/2014	120	3/2/2024	
PTB162010	Ptb 162-010; Phase 2; Start-Up Agreement; Will County; Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,114,524.0	-	-	-	-	-	-	-	-	-	-	1,037,087.5	6/5/2019	3/3/2014	120	3/2/2024	
PTB162010	Ptb 162-010; Phase 2; Start-Up Agreement; Will County; Preliminary Engineering	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	1,114,524.0	-	-	-	-	-	20,738.2	5,920.4	7,539.8	6,956.8	41,155.2	1,037,087.5	6/5/2019	3/3/2014	120	3/2/2024	
PTB162011	Ptb: 162-011 Prime Agreement For A Phase 1 Project; Job Number: P-91-108-12; Various Various; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	900,000.0	-	-	-	-	-	8,838.2	17,703.2	2,209.6	2,209.6	30,960.6	873,459.2	6/5/2019	12/20/2012	119	11/14/2022	
PTB162011	Ptb: 162-011 Prime Agreement For A Phase 1 Project; Job Number: P-91-108-12; Various Various; Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	900,000.0	-	-	-	-	-	-	-	-	-	-	873,459.2	6/5/2019	12/20/2012	119	11/14/2022	
PTB162013	Ptb: 162-013; Prime Agreement For A Phase 1 Project In District One; Job Number: P-91-107-12 Various Various Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,199,953.0	-	-	-	-	-	75,506.7	40,244.7	44,817.0	31,909.3	192,477.7	1,181,584.6	6/5/2019	3/12/2013	118	1/30/2023	
PTB162013	Ptb: 162-013; Prime Agreement For A Phase 1 Project In District One; Job Number: P-91-107-12 Various Various Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,199,953.0	-	-	-	-	-	-	-	-	23,593.8	23,593.8	1,181,584.6	6/5/2019	3/12/2013	118	1/30/2023	
PTB162014	Ptb: 162-014; Start Up Agreement; Phase 2; Job Number: D-91-133-12; Cook County Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	504,563.0	-	-	-	-	-	-	-	-	-	-	472,871.4	6/5/2019	9/26/2012	118	7/31/2022	
PTB162014	Ptb: 162-014; Start Up Agreement; Phase 2; Job Number: D-91-133-12; Cook County Preliminary Engineering	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	504,563.0	-	-	-	-	-	-	-	-	-	-	472,871.4	6/5/2019	9/26/2012	118	7/31/2	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information				
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
PTB163006	Ptb163-006; Start-Up Phase II; Cook; D-91-280-12; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	837,059.0	-	-	-	-	-	-	-	-	-	-	750,277.1	6/5/2019	9/10/2013	120	9/9/2023
PTB163006	Ptb163-006; Start-Up Phase II; Cook; D-91-280-12; Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	837,059.0	-	-	-	-	-	-	-	-	-	-	750,277.1	6/5/2019	9/10/2013	120	9/9/2023
PTB163008	Ptb 163-008; Start Up Agreement; Various Various Job; Job Number: D-91-278-12; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	15,158.9	3,789.7	3,789.7	3,789.7	26,528.0	999,858.1	6/5/2019	7/23/2012	120	7/22/2022	
PTB163008	Ptb: 163-008; Start Up Agreement; Various Various Job; Job Number: D-91-278-12; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	289.1	72.3	72.3	72.3	506.0	999,858.1	6/5/2019	7/23/2012	120	7/22/2022	
PTB163009	Ptb: 163-009; Phase 2 Start Up Agreement; Various Various; Job Number: D-91-279-12 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	996,058.9	6/5/2019	8/1/2012	119	7/31/2022	
PTB163009	Ptb: 163-009; Phase 2 Start Up Agreement; Various Various; Job Number: D-91-279-12 Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	996,058.9	6/5/2019	8/1/2012	119	7/31/2022	
PTB163012	Ptb: 163-012; Phase 2 Start Up Agreement; Various Various; Job Number: D-91-292-12 Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	-	-	-	749,935.7	6/5/2019	7/30/2012	120	7/29/2022	
PTB163013	Ptb: 163-013 Start Up Agreement For District One; Cook County; Phase 2 Project; Job Number: D-91-281-12; II 43 (Harlem Ave) Preliminary Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	738,955.0	-	-	-	-	-	-	-	-	-	723,742.2	6/5/2019	12/28/2012	120	12/27/2022	
PTB163013	Ptb: 163-013 Start Up Agreement For District One; Cook County; Phase 2 Project; Job Number: D-91-281-12; II 43 (Harlem Ave) Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	738,955.0	-	-	-	-	-	-	-	-	-	723,742.2	6/5/2019	12/28/2012	120	12/27/2022	
PTB163013	Ptb: 163-013 Start Up Agreement For District One; Cook County; Phase 2 Project; Job Number: D-91-281-12; II 43 (Harlem Ave) Preliminary Engineering	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	738,955.0	-	-	-	-	-	-	-	-	-	723,742.2	6/5/2019	12/28/2012	120	12/27/2022	
PTB163013	Ptb: 163-013 Start Up Agreement For District One; Cook County; Phase 2 Project; Job Number: D-91-281-12; II 43 (Harlem Ave) Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	738,955.0	-	-	-	-	-	19,633.4	1,704,314.0	1,723,947.4	723,742.2	6/5/2019	12/28/2012	120	12/27/2022		
PTB163014	Ptb: 163-014; Start Up Agreement; Phase 2 Job Number: D-91-285-01; Cook County; Fau 2710 Des Plaines River Road; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	851,845.0	-	-	-	-	7,432.0	1,858.0	1,858.0	1,858.0	13,006.0	827,284.0	6/5/2019	8/22/2012	120	8/21/2022	
PTB163014	Ptb: 163-014; Start Up Agreement; Phase 2 Job Number: D-91-285-01; Cook County; Fau 2710 Des Plaines River Road; Preliminary Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	851,845.0	-	-	-	-	-	-	-	-	-	827,284.0	6/5/2019	8/22/2012	120	8/21/2022	
PTB163014	Ptb: 163-014; Start Up Agreement; Phase 2 Job Number: D-91-285-01; Cook County; Fau 2710 Des Plaines River Road; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	851,845.0	-	-	-	-	-	-	-	-	-	827,284.0	6/5/2019	8/22/2012	120	8/21/2022	
PTB163014	Ptb: 163-014; Start Up Agreement; Phase 2 Job Number: D-91-285-01; Cook County; Fau 2710 Des Plaines River Road; Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	851,845.0	-	-	-	-	-	-	-	-	-	827,284.0	6/5/2019	8/22/2012	120	8/21/2022	
PTB163014	Ptb: 163-014; Start Up Agreement; Phase 2 Job Number: D-91-285-01; Cook County; Fau 2710 Des Plaines River Road; Preliminary Engineering	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	851,845.0	-	-	-	-	-	-	-	-	-	827,284.0	6/5/2019	8/22/2012	120	8/21/2022	
PTB163015	Ptb: 163-015; Start Up Agreement For A Phase 2 Project; Various Various; Job Number: D-91-255-12; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	460,649.4	6/5/2019	7/9/2012	120	7/8/2022	
PTB163015	Ptb: 163-015; Start Up Agreement For A Phase 2 Project; Various Various; Job Number: D-91-255-12; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	460,649.4	6/5/2019	7/9/2012	120	7/8/2022	
PTB163016	Ptb: 163-016; Phase 2; Various Various; Job Number: D-91-266-12; Start Up Agreement; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	1,771.7	-	1,368.2	3,139.8	471,373.7	6/5/2019	7/23/2012	120	7/22/2022	
PTB163016	Ptb: 163-016; Phase 2; Various Various; Job Number: D-91-266-12; Start Up Agreement; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	471,373.7	6/5/2019	7/23/2012	120	7/22/2022	
PTB163018	Ptb: 163-018; Phase II; Start-Up Agreement; Will Co.; D-91-284-12; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	231,340.0	-	-	-	-	-	-	764.6	-	764.6	219,062.2	6/5/2019	5/21/2014	120	5/20/2024	
PTB163019	Ptb: 163-019; Prime Agreement For Phase 2 Project In District One; Job Number: D-91-285-12 Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	497,682.3	-	-	-	-	-	-	13,874.7	-	13,874.7	497,682.3	6/5/2019	6/20/2013	119	5/31/2023	
PTB163025	Ptb: 163-025; Start Up Agreement; Phase 2; Peoria County; Job Number: D-94-038-12 Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,187,694.0	-	-	-	-	-	-	-	-	-	1,569,542.1	6/5/2019	8/1/2012	119	7/31/2022	
PTB163025	Ptb: 163-025; Start Up Agreement; Phase 2; Peoria County; Job Number: D-94-038-12 Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	2,187,694.0	-	-	-	-	-	-	-	-	-	1,569,542.1	6/5/2019	8/1/2012	119	7/31/2022	
PTB163028	Ptb: 163-028; Prime Agreement For A Phase 2 Project; Job Number: D-30-007-012; Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	66,344.1	9,480.7	16,586.0	129,257.2	221,667.9	943,094.9	6/5/2019	10/15/2012	119	9/30/2022	
PTB164002	Ptb: 164-002; Start Up Agreement For A Phase 3 Project In Cook County; Job Number: C-91-393-12 Route I-57 At Stuenkel Road; Section 99-11b-R Preliminary Engineering	Bond	9A	695494427000117	Statewide - Transportation and Related Construction	5,079,269.0	-	-	-	-	-	-	-	-	-	4,854,318.9	6/5/2019	9/18/2012	120	9/17/2022	
PTB164004	Ptb 164-004; Start Up Agreement; Phase 2; Lake County; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,667,474.0	-	-	-	-	-	-	-	-	-	1,626,485.7	6/5/2019	2/28/2014	120	2/27/2024	
PTB164004	Ptb 164-004; Start Up Agreement; Phase 2; Lake County; Preliminary Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,667,474.0	-	-	-	-	-	-	-	-	-	1,626,485.7	6/5/2019	2/28/2014	120	2/27/2024	
PTB164004	Ptb 164-004; Start Up Agreement; Phase 2; Lake County; Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,667,474.0	-	-	-	-	-	-	-	-	-	1,626,485.7	6/5/2019	2/28/2014	120	2/27/2024	
PTB164004	Ptb 164-004; Start Up Agreement; Phase 2; Lake County; Preliminary Engineering	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,667,474.0	-	-	-	-	-	-	-	-	-	1,626,485.7	6/5/2019	2/28/2014	120	2/27/2024	
PTB164004	Ptb 164-004; Start Up Agreement; Phase 2; Lake County; Preliminary Engineering	Non-Bond		0114944279007214	Milburn Bypass - Local Agency Reimbursed via Lake County Challenge Bonds	1,667,474.0	-	-	-	-	21,729.1	5,432.3	11,041.6	5,432.3	43,635.2	1,626,485.7	6/5/2019	2/28/2014	120	2/27/2024	
PTB164006	Ptb: 164-006; Start Up Agreement For A Phase 2 Project; Job Number: D-91-436-12; Cook County; Section 131St Street To 179Th Street Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,751,451.0	-	-	-	-	-	-	-	-	-	2,730,293.1	6/5/2019	8/30/2012	120	8/29/2022	
PTB164006	Ptb: 164-006; Start Up Agreement For A Phase 2 Project; Job Number: D-91-436-12; Cook County; Section 131St Street To 179Th Street Preliminary Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	2,751,451.0	-	-	-	-	-	-	-	-	-	2,730,293.1	6/5/2019	8/30/2012	120	8/29/2022	
PTB164006	Ptb: 164-006; Start Up Agreement For A Phase 2 Project; Job Number: D-91-436-12; Cook County; Section 131St Street To 179Th Street Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	2,751,451.0	-	-	-	-	-	-	-	-	-	2,730,293.1	6/5/2019	8/30/2012	120	8/29/2022	
PTB164007	Ptb: 164-007; Start Up Agreement For A Phase 3 Project; Job Number: C-91-408-12; Will County; Moveable Bridges In Joliet (Various) Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,079,647.0	-	-	-	-	308,066.0	77,016.5	77,016.5	77,016.5	539,115.6	1,606,496.0	6/5/2019	10/9/2012	120	10/8/2022	
PTB164007	Ptb: 164-007; Start Up Agreement For A Phase 3 Project; Job Number: C-91-408-12; Will County; Moveable Bridges In Joliet (Various) Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	2,079,647.0	-	-	-	-	42,536.1	10,634.0	10,634.0	10,634.0	74,438.1	1,606,496.0	6/5/2019	10/9/2012	120	10/8/2022	
PTB164007	Ptb: 164-007; Start Up Agreement For A Phase 3 Project; Job Number: C-91-408-12; Will County; Moveable Bridges In Joliet (Various) Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	2,079,647.0	-	-	-	-	-	172,464.0	324,098.9	154,434.4	650,997.2	1,606,496.0	6/5/2019	10/9/2012	120	10/8/2022	
PTB164008	Ptb 164-008; Prime; Phase II; Establishment D-91-126-12; Cook County; Nte \$678,160	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	678,160.0	-	-	-	-	-	-	-	-	-	-	678,160.0	6/5/2019	1/6/2020	118	11/18/2029
PTB164009	Ptb 164-009; Start Up Agreement; Phase 1; Various Various Job; Job Number: P-91-426-12 Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	499,865.9	-	-	-	-	9,918.8	2,479.7	2,479.7	2,479.7	17,358.0	499,865.9	6/5/2019	8/29/2012	120	8/28/2022	
PTB164010	Ptb: 164-010; Prime Agreement For Phase 2 District One Project; Job Number: D-91-434-12; Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	-	-	397,179.4	6/5/2019	4/15/2013	119	3/31/2023	
PTB164011	Ptb: 164-011; Start Up Agreement; Job Number: P-92-075-12 Phase 1 And 2; Various Various Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	386,154.0	386,154.0	833,495.7	6/5/2019	8/9/2012	120	8/8/2022	
PTB164011	Ptb: 164-011; Start Up Agreement; Job Number: P-92-075-12 Phase 1 And 2; Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	833,495.7	6/5/2019	8/9/2012	120	8/8/2022	
PTB164014	Ptb: 164-014; Start Up Agreement For A Phase 3 Project; Tazewell County; Job Number: C-94-083-12; Route I-74 & I-55 Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	7,186,464.0	-	-	-	-	-	-	-	-	-	7,173,858.7	6/5/2019	9/25/2012	120	9/24/2022	
PTB164014	Ptb: 164-014; Start Up Agreement For A Phase 3 Project; Tazewell County; Job Number: C-94-083-12; Route I-74 & I-55 Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	7,186,464.0	-	-	-	-	-	-	-	-	-	7,173,858.7	6/5/2019	9/25/2012	120	9/24/2022	
PTB164018	Ptb: 164-018; Prime Agreement For A Phase 2 Project; Mchenry County; Job Number: D-30-009-12 Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	349,704.0	-	-	-	-	-	6,375.1	-	-	6,375.1	269,594.4	6/5/2019	3/22/2013	120	3/21/2023	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB168003	Pb 168-003 Start-Up Phase II; Job No. D-91-317-13	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	583.8	146.0	187.1	146.0	1,062.8	195,261.7	6/5/2019	10/1/2013	119	9/30/2023	
PTB168004	Various/Various; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	1,134,887.6	6/5/2019	5/13/2014	119	4/30/2024	
PTB168004	Pb168-004; Prime, Phase 1; Various, Various P-91-319-13; Obligation Of \$500,000 Of The \$1,800,000 In FY 14 Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	10,434.8	2,608.7	9,186.6	2,608.7	24,838.7	1,134,887.6	6/5/2019	5/13/2014	119	4/30/2024	
PTB168004	Pb168-004; Prime, Phase 1; Various, Various P-91-319-13; Obligation Of \$500,000 Of The \$1,800,000 In FY 14 Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	1,134,887.6	6/5/2019	5/13/2014	119	4/30/2024	
PTB168005	Pb 168-005 Start-Up Phase II; Fap 573 Illinois Route 56 @ Hanks Road; Kane County Job No. D-91-309-13; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,572,150.0	-	-	-	-	-	-	-	-	-	-	1,480,138.8	6/5/2019	12/15/2013	120	12/14/2023	
PTB168005	Pb 168-005 Start-Up Phase II; Fap 573 Illinois Route 56 @ Hanks Road; Kane County Job No. D-91-309-13; Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,572,150.0	-	-	-	-	-	-	-	-	-	-	1,480,138.8	6/5/2019	12/15/2013	120	12/14/2023	
PTB168005	Pb 168-005 Start-Up Phase II; Fap 573 Illinois Route 56 @ Hanks Road; Kane County Job No. D-91-309-13; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,572,150.0	-	-	-	-	-	-	51,382.8	-	-	51,382.8	1,480,138.8	6/5/2019	12/15/2013	120	12/14/2023	
PTB168005	Pb 168-005 Start-Up Phase II; Fap 573 Illinois Route 56 @ Hanks Road; Kane County Job No. D-91-309-13; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,572,150.0	-	-	-	-	-	-	-	-	-	-	1,480,138.8	6/5/2019	12/15/2013	120	12/14/2023	
PTB168006	Pb168-006; Phase I, Start-Up Agreement; Cook Co./Lake Co. P-91-376-13; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	3,893,050.0	-	-	-	-	-	-	-	-	-	-	2,856,825.3	6/5/2019	6/26/2014	120	6/25/2024	
PTB168006	Pb168-006; Phase I, Start-Up Agreement; Cook Co./Lake Co. P-91-376-13; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	3,893,050.0	-	-	-	-	-	188,406.2	47,101.6	47,101.6	47,101.6	329,710.8	2,856,825.3	6/5/2019	6/26/2014	120	6/25/2024	
PTB168007	Pb 168-007; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-314-13 Various Various Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	1,497,192.0	6/5/2019	10/24/2013	120	10/23/2023	
PTB168008	Pb 168-008; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-315-13 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	2,418.9	2,418.9	1,499,996.5	6/5/2019	10/24/2013	120	10/23/2023	
PTB168009	Pb 168-009; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-320-13 Various Various Counties And Routes; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	1,569,556.4	6/5/2019	8/23/2013	120	8/22/2023	
PTB168009	Pb 168-009; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-320-13 Various Various Counties And Routes; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	1,569,556.4	6/5/2019	8/23/2013	120	8/22/2023	
PTB168009	Pb 168-009; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-320-13 Various Various Counties And Routes; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	29,203.7	12,415.3	403.0	25,251.5	67,273.4	1,569,556.4	6/5/2019	8/23/2013	120	8/22/2023	
PTB168011	Pb 168-011; Phase 2; Prime Agreement; Various Counties; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	-	-	-	487,012.2	6/5/2019	2/4/2014	119	1/1/2024	
PTB168011	Pb 168-011; Phase 2; Prime Agreement; Various Counties; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	27,380.9	8,005.0	35,385.9	487,012.2	6/5/2019	2/4/2014	119	1/1/2024	
PTB168012	Pb168-012; Start-Up Agreement; Phase Ii Cook Co.; C-91-316-13; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	5,122,370.0	-	-	-	-	-	-	-	-	-	-	5,103,262.7	6/5/2019	11/15/2013	120	11/14/2023	
PTB168012	Pb168-012; Start-Up Agreement; Phase Ii Cook Co.; C-91-316-13; Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	5,122,370.0	-	-	-	-	-	-	-	-	-	-	5,103,262.7	6/5/2019	11/15/2013	120	11/14/2023	
PTB168012	Pb168-012; Start-Up Agreement; Phase Ii Cook Co.; C-91-316-13; Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	5,122,370.0	-	-	-	-	-	-	-	-	-	-	5,103,262.7	6/5/2019	11/15/2013	120	11/14/2023	
PTB168012	Pb168-012; Start-Up Agreement; Phase Ii Cook Co.; C-91-316-13; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	5,122,370.0	-	-	-	-	-	-	597.2	-	597.2	5,103,262.7	6/5/2019	11/15/2013	120	11/14/2023		
PTB168016	Pb168-016 Start Up Phase Ii;Fap303(Ils20); Winnebago County;Job No. D-92-093-11; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	862,826.0	-	-	-	-	-	-	-	-	-	-	791,454.5	6/5/2019	10/28/2013	120	10/27/2023	
PTB168016	Pb168-016 Start Up Phase Ii;Fap303(Ils20); Winnebago County;Job No. D-92-093-11; Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	862,826.0	-	-	-	-	-	-	2,603.9	33,791.3	55,957.6	92,352.8	791,454.5	6/5/2019	10/28/2013	120	10/27/2023	
PTB168016	Pb168-016 Start Up Phase Ii;Fap303(Ils20); Winnebago County;Job No. D-92-093-11; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	862,826.0	-	-	-	-	-	-	-	-	-	-	791,454.5	6/5/2019	10/28/2013	120	10/27/2023	
PTB168021	Pb 168-021; Prime Agreement; Phase 1/2; Various Counties; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	148,036.1	-	-	148,036.1	229,449.8	6/5/2019	3/3/2014	120	3/2/2024	
PTB168022	Pb 168-022; Prime Agreement; Phase 1/2; Various Counties; Obligating 250,000, The Remainder Will Be Obligated In A Subsequent Fiscal Year; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	420,593.6	6/5/2019	3/3/2014	120	3/2/2024	
PTB168022	Pb 168-022; Prime Agreement; Phase 1/2; Various Counties; Obligating 250,000, The Remainder Will Be Obligated In A Subsequent Fiscal Year; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	25,884.5	26,206.4	6,471.1	6,471.1	65,033.1	420,593.6	6/5/2019	3/3/2014	120	3/2/2024	
PTB168023	Pb 168-023; Prime Agreement; Phase 1/2; Various Counties; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	12,572.0	2,093.3	528.1	13,557.9	28,751.2	494,975.2	6/5/2019	3/3/2014	119	2/21/2024	
PTB168024	Pb 168-024; Start Up Agreement For Phase 1 Project; Job Number: P-30-011-13 Various Various Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,300,000.0	-	-	-	-	-	-	74,782.5	8,369.9	35,816.6	118,969.1	576,208.3	6/5/2019	10/22/2013	120	10/21/2023	
PTB168024	Pb 168-024; Start Up Agreement For Phase 1 Project; Job Number: P-30-011-13 Various Various Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	1,300,000.0	-	-	-	-	-	-	-	-	-	-	576,208.3	6/5/2019	10/22/2013	120	10/21/2023	
PTB168024	Pb 168-024; Start Up Agreement For Phase 1 Project; Job Number: P-30-011-13 Various Various Preliminary Engineering	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,300,000.0	-	-	-	-	-	-	-	-	-	-	576,208.3	6/5/2019	10/22/2013	120	10/21/2023	
PTB168028	Pb 168-028; Start Up Agreement For Phase 3 Project; Job Number: P-30-008-13; Various Various Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	13,145.0	38,378.0	3,286.2	17,864.2	72,673.3	170,664.3	6/5/2019	3/5/2015	120	3/4/2025	
PTB168028	Pb 168-028; Start Up Agreement For Phase 3 Project; Job Number: P-30-008-13; Various Various Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	-	1,396.5	1,396.5	170,664.3	6/5/2019	3/5/2015	120	3/4/2025	
PTB169001	Pb169-001; Start-Up Agreement; Phase I; Cook Co. P-91-424-13; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,071,932.0	-	-	-	-	-	-	-	-	-	-	967,527.2	6/5/2019	5/1/2014	119	4/30/2024	
PTB169001	Pb169-001; Start-Up Agreement; Phase I; Cook Co. P-91-424-13; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,071,932.0	-	-	-	-	-	-	5,058.7	34,531.1	15,707.4	55,297.2	967,527.2	6/5/2019	5/1/2014	119	4/30/2024	
PTB169002	Pb169-002; Phase I, Start-Up Agreement; Cook Co.; P-91-422-13; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	909,473.0	-	-	-	-	-	-	-	-	-	-	886,211.5	6/5/2019	5/1/2014	119	4/30/2024	
PTB169002	Pb169-002; Phase I, Start-Up Agreement; Cook Co.; P-91-422-13; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	909,473.0	-	-	-	-	-	-	-	78,809.8	22,122.0	100,931.8	886,211.5	6/5/2019	5/1/2014	119	4/30/2024	
PTB169003	Pb169-003; Start Up Agreement; Phase II, Will D-91-010-14 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,738,666.0	-	-	-	-	-	-	-	-	-	-	1,664,187.9	6/5/2019	3/7/2014	120	3/6/2024	
PTB169003	Pb169-003; Start Up Agreement; Phase II, Will D-91-010-14 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,738,666.0	-	-	-	-	-	-	-	-	-	-	1,664,187.9	6/5/2019	3/7/2014	120	3/6/2024	
PTB169003	Pb169-003; Start Up Agreement; Phase II, Will D-91-010-14 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,738,666.0	-	-	-	-	-	10,991.5	2,747.9	25,175.4	2,747.9	41,662.7	1,664,187.9	6/5/2019	3/7/2014	120	3/6/2024	
PTB169003	Pb169-003; Start Up Agreement; Phase II, Will D-91-010-14 Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,738,666.0	-	-	-	-	-	-	-	-	-	-	1,664,187.9	6/5/2019	3/7/2014	120	3/6/2024	
PTB169003	Pb169-003; Start Up Agreement; Phase II, Will D-91-010-14 Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,738,666.0	-	-	-	-	-	-	-	-	-	-	1,664,187.9	6/5/2019	3/7/2014	120	3/6/2024	
PTB169004	Pb169-004; Phase Ii; Start-Up Agreement;Cook Co.C-91-013-14; Preliminary Engineering	Bond	9A	695494427700017	Statewide - Transportation and Related Construction	8,703,538.0	1,367,916.0	-	-	-	1,367,916.0	-	1,043,778.7	284,930.7	-	1,328,709.3	8,656,351.2	6/5/2019	8/22/2014	120	8/21/2024	
PTB169004	Pb169-004; Phase Ii; Start-Up Agreement;Cook Co.C-91-013-14; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	8,703,538.0	-	-	-	-												

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information							
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date		
PTB169011	Pb 169-011; Start-Up Agreement; Phase 3; Various Counties; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	3,000,000.0	-	-	-	-	-	-	19,073.7	-	-	19,073.7	2,996,507.1	6/5/2019	1/23/2014	120	1/22/2024			
PTB169011	Pb 169-011; Start-Up Agreement; Phase 3; Various Counties; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	3,000,000.0	-	-	-	-	-	-	5,542.4	-	2,531.5	8,073.9	2,996,507.1	6/5/2019	1/23/2014	120	1/22/2024			
PTB169011	Pb 169-011; Start-Up Agreement; Phase 3; Various Counties; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	3,000,000.0	-	-	-	-	-	-	15,124.7	-	-	15,124.7	2,996,507.1	6/5/2019	1/23/2014	120	1/22/2024			
PTB169014	Pb 169-014; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	1,496,328.1	6/5/2019	2/3/2014	120	2/2/2024			
PTB169014	Pb 169-014; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	22,182.0	1,014,899.0	10,536.5	169,826.1	1,217,433.6	6/5/2019	2/3/2014	120	2/2/2024			
PTB169015	Pb169-015; Phase II, Start-Up Agreement; Will Coc-91-014-14; Preliminary Engineering	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	3,908,564.0	-	-	-	-	-	-	-	-	-	-	3,836,617.2	6/5/2019	6/12/2014	120	6/11/2024			
PTB169015	Pb169-015; Phase II, Start-Up Agreement; Will Coc-91-014-14; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	3,908,564.0	-	-	-	-	-	-	-	-	-	-	3,836,617.2	6/5/2019	6/12/2014	120	6/11/2024			
PTB169016	Pb169016, Start Up Agreement, Phase I, Cook, P-91-424-13 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,333,179.0	-	-	-	-	-	-	-	-	-	-	940,602.7	6/5/2019	3/14/2014	120	3/13/2024			
PTB169016	Pb169016, Start Up Agreement, Phase I, Cook, P-91-424-13 Preliminary Engineering	Non-Bond		902494427900018	Statewide - Transportation and Related Construction	1,333,179.0	-	-	-	-	-	-	-	-	1,066,667.0	1,066,667.0	940,602.7	6/5/2019	3/14/2014	120	3/13/2024			
PTB169016	Pb169016, Start Up Agreement, Phase I, Cook, P-91-424-13 Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	1,333,179.0	-	-	-	-	-	-	-	-	-	-	940,602.7	6/5/2019	3/14/2014	120	3/13/2024			
PTB169016	Pb169016, Start Up Agreement, Phase I, Cook, P-91-424-13 Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,333,179.0	-	-	-	-	-	-	34,687.8	19,200.2	44,456.4	8,672.0	107,016.3	940,602.7	6/5/2019	3/14/2014	120	3/13/2024		
PTB169017	Pb169-017; Start-Up Agreement; Phase II; Will Co.D-91-009-14; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	4,849,191.0	-	-	-	-	-	-	14,660.9	3,665.2	3,665.2	11,388.1	33,379.5	4,839,451.9	6/5/2019	3/7/2014	120	3/6/2024		
PTB169017	Pb 169-017; Start-Up Agreement; Phase II; Will Co.D-91-009-14; Preliminary Engineering	Bond	4G	553494427700017	Statewide - Transportation and Related Construction	4,849,191.0	-	-	-	-	-	-	-	-	-	13,102.2	13,102.2	4,839,451.9	6/5/2019	3/7/2014	120	3/6/2024		
PTB169017	Pb169-017; Start-Up Agreement; Phase II; Will Co.D-91-009-14; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	4,849,191.0	-	-	-	-	-	-	-	-	-	-	1,783.4	4,839,451.9	6/5/2019	3/7/2014	120	3/6/2024		
PTB169018	Pb 169-018; Start Up Agreement For A Phase 2 Project In District One, Mchenry County Est; Job Number: D-91-023-14 Preliminary Engineering Section	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,760,000.0	-	-	-	-	-	-	-	-	95,667.9	7,968.1	67,749.4	171,385.5	1,730,328.4	6/5/2019	9/10/2015	120	9/9/2025	
PTB169018	Pb 169-018; Start Up Agreement For A Phase 2 Project In District One, Mchenry County Est; Job Number: D-91-023-14 Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,760,000.0	-	-	-	-	-	-	20,908.5	5,227.1	5,227.1	5,227.1	36,589.9	1,730,328.4	6/5/2019	9/10/2015	120	9/9/2025		
PTB169019	Pb 169-019 Phase II Prime Agreement Fap 236 (II 47) Mchenry County D-91-011-14 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,938,326.0	-	-	-	-	-	-	-	-	-	-	2,182,823.8	6/5/2019	7/5/2017	120	7/1/2027			
PTB169019	Pb 169-019 Phase II Prime Agreement Fap 236 (II 47) Mchenry County D-91-011-14 Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	2,938,326.0	-	-	-	-	-	-	576,876.0	36,543.7	603,946.0	1,217,365.7	2,182,823.8	6/5/2019	7/5/2017	120	7/1/2027			
PTB169020	Pb 169-020; Start Up Agreement; Phase 2; Various Counties; Job No. D-91-441-13; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	1,237.4	309.4	309.4	3,271.8	5,127.9	490,585.7	6/5/2019	12/19/2013	120	12/18/2023		
PTB169021	Pb 169-021; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	1,620,979.8	6/5/2019	2/3/2014	120	2/2/2024			
PTB169021	Pb 169-021; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	46,003.0	28,241.4	34,292.8	57,808.9	166,346.2	1,620,979.8	6/5/2019	2/3/2014	120	2/2/2024		
PTB169022	Pb 169-022; Start Up Agreement Phase 2; Various Counties; Job No. D-91-442-13; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	-	2,559.7	10,274.4	2,018.3	14,852.3	145,809.3	6/5/2019	12/19/2013	120	12/18/2023		
PTB169023	Pb169-023 Start-Up Phase I/II/Various Various; Job No. P-92-033-13; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	763,423.3	6/5/2019	11/25/2013	120	11/24/2023			
PTB169023	Pb169-023 Start-Up Phase I/II/Various Various; Job No. P-92-033-13; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	18,103.0	29,493.8	42,668.0	21,693.5	111,958.2	763,423.3	6/5/2019	11/25/2013	120	11/24/2023		
PTB169024	Pb169-024; Prime Phase III; Route Fai 57 & 6000 N Road;Kankakee County;C-93-162-09 Preliminary Engineering	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	2,990,006.0	-	-	-	-	-	-	-	-	-	-	2,888,933.4	6/5/2019	4/4/2014	118	2/29/2024			
PTB169025	Pb 169-025; Prime Agreement; Phase 1/2; Various Counties; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	16,713.5	25,765.5	4,320.3	26,820.4	73,619.7	120,926.7	6/5/2019	3/19/2014	120	3/18/2024		
PTB169027	Pb 169-027; Start-Up Agreement; Phase 3; Various Counties; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,250,000.0	-	-	-	-	-	-	-	-	-	-	1,249,913.7	6/5/2019	3/3/2014	120	3/2/2024			
PTB169027	Pb 169-027; Start-Up Agreement; Phase 3; Various Counties; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,250,000.0	-	-	-	-	-	-	-	-	-	-	1,249,913.7	6/5/2019	3/3/2014	120	3/2/2024			
PTB169028	Pb 169-028; Start Up Agreement; Phase 1; Peoria And Tazewell Counties; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	4,297,915.0	-	-	-	-	-	-	-	-	-	-	4,052,808.7	6/5/2019	2/19/2014	120	2/18/2024			
PTB169028	Pb 169-028; Start Up Agreement; Phase 1; Peoria And Tazewell Counties; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	4,297,915.0	-	-	-	-	-	-	-	-	-	-	4,052,808.7	6/5/2019	2/19/2014	120	2/18/2024			
PTB169029	Pb 169-029 Start Up Phase I;Fap63(Us24)Adams/ Marion County;Job No. D-96-002-14; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	941,344.0	-	-	-	-	-	-	25,658.1	13,561.0	3,078.0	5,450.2	47,747.2	813,505.6	6/5/2019	4/1/2014	119	3/31/2024		
PTB169030	Pb169-030; Prime, Phase I/II; Various, Various D-96-001-14; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	530,000.0	-	-	-	-	-	-	18,657.2	4,664.3	9,088.4	2,627.8	35,037.6	520,243.9	6/5/2019	4/28/2014	119	3/31/2024		
PTB169030	Pb169-030; Prime, Phase I/II; Various, Various D-96-001-14; Preliminary Engineering	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	530,000.0	-	-	-	-	-	-	-	29,734.1	-	29,734.1	520,243.9	6/5/2019	4/28/2014	119	3/31/2024			
PTB169031	Pb 169-031; Phase 1/2; Start-Up Agreement; Various Counties; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	-	-	-	298,309.8	6/5/2019	2/20/2014	120	2/19/2024			
PTB169031	Pb 169-031; Phase 1/2; Start-Up Agreement; Various Counties; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	3,053.5	1,085.0	-	4,138.6	298,309.8	6/5/2019	2/20/2014	120	2/19/2024		
PTB169031	Pb 169-031; Phase 1/2; Start-Up Agreement; Various Counties; Preliminary Engineering	Non-Bond		011494427700016	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	-	-	-	298,309.8	6/5/2019	2/20/2014	120	2/19/2024			
PTB169033	Pb 169-033; Start-Up Agreement; Phase 1/2; Various Routes; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	448.2	-	448.2	232,249.4	6/5/2019	1/24/2014	120	1/23/2024			
PTB169034	Pb 169-034; Start-Up Agreement; Phase 1; St Clair County; Preliminary Engineering	Non-Bond		0114940577000026	Statewide - Consultant and Preliminary Engineering	1,626,316.0	-	-	-	-	-	-	39,921.8	9,980.5	9,980.5	9,980.5	69,863.1	1,274,556.4	6/5/2019	2/19/2014	120	2/18/2024		
PTB169034	Pb 169-034; Start-Up Agreement; Phase 1; St Clair County; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,626,316.0	-	-	-	-	-	-	-	-	-	-	1,274,556.4	6/5/2019	2/19/2014	120	2/18/2024			
PTB169034	Pb 169-034; Start-Up Agreement; Phase 1; St Clair County; Preliminary Engineering	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	1,626,316.0	-	-	-	-	-	-	-	-	-	-	1,274,556.4	6/5/2019	2/19/2014	120	2/18/2024			
PTB169034	Pb 169-034; Start-Up Agreement; Phase 1; St Clair County; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,626,316.0	-	-	-	-	-	-	-	-	97,216.7	97,216.7	1,274,556.4	6/5/2019	2/19/2014	120	2/18/2024			
PTB169036	Pb 169-036; Phase 1/2; Start-Up Agreement; Various Counties; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	426,977.5	6/5/2019	12/9/2013	120	12/8/2023			
PTB169036	Pb 169-036; Phase 1/2; Start-Up Agreement; Various Counties; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	426,977.5	6/5/2019	12/9/2013	120	12/8/2023			
PTB169037	Pb169-037 Prime Phase I; Various Various; Job No. P-99-002-06; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	-	-	14,280.5	3,570.1	3,570.1	16,476.8	37,897.6	132,789.8						

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB170009	Pb170-009; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	-	1,487.5	11,268.5	30,135.7	482,960.0	525,851.7	467,786.6	6/5/2019	2/28/2014	120	2/27/2024	
PTB170010	Pb170-010; Phase 3; Start-Up Agreement; Rock Island And Winnebago County; Preliminary Engineering	Bond	9A	695494427000017	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	(2,522.0)	(2,522.0)	48,260.8	1,157,151.0	10,291.1	12,065.2	1,227,768.0	1,997,478.0	6/5/2019	2/24/2014	120	2/23/2024	
PTB170012	Pb170-012; Prime Agreement For A Phase 1/2 Project In District 6; Job Number: D-96-027-14 Various Various Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	20,985.7	-	-	20,985.7	339,142.2	6/5/2019	9/26/2014	119	8/31/2024	
PTB170013	Pb170-013; Phase 1; Start Up Agreement; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,624,999.0	-	-	-	-	-	-	21,743.6	6,048.9	3,792.9	31,585.4	579,126.2	6/5/2019	2/28/2014	120	2/27/2024	
PTB170013	Pb170-013; Phase 1; Start Up Agreement; Preliminary Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,624,999.0	-	-	-	-	-	-	-	-	-	-	579,126.2	6/5/2019	2/28/2014	120	2/27/2024	
PTB170013	Pb170-013; Phase 1; Start Up Agreement; Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,624,999.0	-	-	-	-	-	-	-	-	-	-	579,126.2	6/5/2019	2/28/2014	120	2/27/2024	
PTB170013	Pb170-013; Phase 1; Start Up Agreement; Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,624,999.0	-	-	-	-	-	-	-	-	4,127.2	4,127.2	579,126.2	6/5/2019	2/28/2014	120	2/27/2024	
PTB170018	Pb170-018 Phase II Startup; Various/Various; Job #D3000013; Consultant Eng Serv For Various Traf Oper/Maint Eng Serv; Vendor Sel From Statements Of Interest Submitted For 9 Member Sel Comm Rev	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,250,000.0	-	-	-	-	-	-	-	-	-	-	1,788,129.4	6/5/2019	4/28/2014	120	4/27/2024	
PTB170018	Pb170-018 Phase II Startup; Various/Various; Job #D3000013; Consultant Eng Serv For Various Traf Oper/Maint Eng Serv; Vendor Sel From Statements Of Interest Submitted For 9 Member Sel Comm Rev	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	2,250,000.0	-	-	-	-	-	-	-	-	-	-	1,788,129.4	6/5/2019	4/28/2014	120	4/27/2024	
PTB170018	Pb170-018 Phase II Startup; Various/Various; Job #D3000013; Consultant Eng Serv For Various Traf Oper/Maint Eng Serv; Vendor Sel From Statements Of Interest Submitted For 9 Member Sel Comm Rev	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,250,000.0	-	-	-	-	-	-	-	-	-	-	1,788,129.4	6/5/2019	4/28/2014	120	4/27/2024	
PTB170018	Pb170-018 Phase II Startup; Various/Various; Job #D3000013; Consultant Eng Serv For Various Traf Oper/Maint Eng Serv; Vendor Sel From Statements Of Interest Submitted For 9 Member Sel Comm Rev	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	2,250,000.0	-	-	-	-	-	-	-	-	-	-	1,788,129.4	6/5/2019	4/28/2014	120	4/27/2024	
PTB170018	Pb170-018 Phase II Startup; Various/Various; Job #D3000013; Consultant Eng Serv For Various Traf Oper/Maint Eng Serv; Vendor Sel From Statements Of Interest Submitted For 9 Member Sel Comm Rev	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	2,250,000.0	-	-	-	-	-	-	-	-	-	-	1,788,129.4	6/5/2019	4/28/2014	120	4/27/2024	
PTB170019	Pb170-019 Prime Agreement For A Phase 2 Project With Job Number: D-60-034-14 Various Various Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	-	-	-	399,994.4	6/5/2019	9/26/2014	120	9/1/2024	
PTB170021	Phase 1 Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	12,000,000.0	-	-	-	-	-	-	-	-	-	-	7,938,735.4	6/5/2019	6/30/2014	118	4/25/2024	
PTB170021	Phase 1 Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	12,000,000.0	-	-	-	-	-	-	-	-	-	-	7,938,735.4	6/5/2019	6/30/2014	118	4/25/2024	
PTB170021	Phase 1 Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	12,000,000.0	-	-	-	-	-	-	-	-	-	-	7,938,735.4	6/5/2019	6/30/2014	118	4/25/2024	
PTB170021	Phase 1 Engineering	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	12,000,000.0	-	-	-	-	-	-	-	-	-	-	7,938,735.4	6/5/2019	6/30/2014	118	4/25/2024	
PTB170021	Phase 1 Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	12,000,000.0	-	-	-	-	-	139,492.4	9,011.5	34,873.1	579,709.0	763,085.9	7,938,735.4	6/5/2019	6/30/2014	118	4/25/2024	
PTB170021	Phase 1 Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	12,000,000.0	-	-	-	-	-	-	168,894.9	122,118.8	116,660.1	407,673.8	7,938,735.4	6/5/2019	6/30/2014	118	4/25/2024	
PTB171003	Pb171-003; Phase II, Start-Up Agreement; Various Various; D-91-191-14; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	1,459,683.7	6/5/2019	6/12/2014	120	6/11/2024	
PTB171003	Pb171-003; Phase II, Start-Up Agreement; Various Various; D-91-191-14; Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	6,685.8	1,671.5	20,920.9	8,505.3	37,783.5	1,459,683.7	6/5/2019	6/12/2014	120	6/11/2024	
PTB171004	Pb171-004; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-309-12; Kane County; Preliminary Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,118,374.0	-	-	-	-	-	-	-	-	-	-	1,083,727.4	6/5/2019	1/12/2015	120	1/11/2025	
PTB171004	Pb171-004; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-309-12; Kane County; Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,118,374.0	-	-	-	-	-	-	-	-	-	-	1,083,727.4	6/5/2019	1/12/2015	120	1/11/2025	
PTB171004	Pb171-004; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-309-12; Kane County; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,118,374.0	-	-	-	-	-	-	-	-	-	-	1,083,727.4	6/5/2019	1/12/2015	120	1/11/2025	
PTB171005	Pb171-005; Start Up Agreement For Phase 1 Project In District One; Job Number: P-91-117-14; Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	974,812.7	6/5/2019	9/29/2014	120	9/28/2024	
PTB171005	Pb171-005; Start Up Agreement For Phase 1 Project In District One; Job Number: P-91-117-14; Various Various Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	974,812.7	6/5/2019	9/29/2014	120	9/28/2024	
PTB171006	Pb171-006; Phase I, Start-Up Agreement; Various; Various; P-91-195-14; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	1,467,307.0	6/5/2019	8/8/2014	120	8/7/2024	
PTB171006	Pb171-006; Phase I, Start-Up Agreement; Various; Various; P-91-195-14; Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	20,723.7	50,073.4	14,861.1	5,180.9	90,839.1	1,467,307.0	6/5/2019	8/8/2014	120	8/7/2024	
PTB171008	Pb171-008; Prime Agreement For A Phase 3 Project In District Three; Job Number: C-93-043-14; Kendall County Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	2,497,992.0	-	-	-	-	-	-	-	-	-	-	2,485,716.1	6/5/2019	3/10/2015	106	1/11/2024	
PTB171010	Pb171-010; Prime Agreement For A Phase 2/3 Project In District Four; Job Number: D-94-011-14 Various Various Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	11,967.5	19,992.7	65,371.2	355.3	97,686.7	300,875.5	6/5/2019	3/18/2015	117	12/31/2024	
PTB171012	Pb171-012; Prime Agreement For A Phase 1 Project In District Four; Job Number: P-94-008-14 Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	-	-	-	-	139,070.9	6/5/2019	3/6/2015	115	10/31/2024	
PTB171015	Pb171-015; Prime Agreement For A Phase 1/2 Project In District 8; Job Number: D-98-030-14 Various Various Preliminary Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	499,992.7	-	-	-	-	-	-	-	-	-	-	499,992.7	6/5/2019	12/16/2014	119	11/1/2024	
PTB171015	Pb171-015; Prime Agreement For A Phase 1/2 Project In District 8; Job Number: D-98-030-14 Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	499,992.7	-	-	-	-	-	-	-	-	-	-	499,992.7	6/5/2019	12/16/2014	119	11/1/2024	
PTB171016	Pb171-016; Phase I & II, Start-Up Agreement; Various; Various; P-98-029-14; Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	999,955.3	6/5/2019	6/13/2014	120	6/12/2024	
PTB171016	Pb171-016; Phase I & II, Start-Up Agreement; Various; Various; P-98-029-14; Preliminary Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	999,955.3	6/5/2019	6/13/2014	120	6/12/2024	
PTB171019	Pb171-019; Phase I, Start-Up Agreement; Various; Various; P-99-001-14; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	49,338.2	45,603.6	12,334.6	12,334.6	119,610.9	947,474.5	6/5/2019	9/10/2014	120	9/9/2024	
PTB171022	Pb171-022; Start Up Agreement For A Phase 3 Project; Job Number: C-30-052-14; Various Various Preliminary Engineering	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	-	-	-	-	-	-	698,403.7	6/5/2019	11/19/2014	120	11/17/2024	
PTB171022	Pb171-022; Start Up Agreement For A Phase 3 Project; Job Number: C-30-052-14; Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	-	-	-	-	-	-	698,403.7	6/5/2019	11/19/2014	120	11/17/2024	
PTB171024	Pb171-024; Prime Agreement For A Phase 1/2 Project; Job Number :P-30-001-14 Various Various Preliminary Engineering	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,400,000.0	-	-	-	-	-	-	-	-	-	-	2,177,679.2	6/5/2019	12/4/2014	118	10/31/2024	
PTB171024	Pb171-024; Prime Agreement For A Phase 1/2 Project; Job Number :P-30-001-14 Various Various Preliminary Engineering	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,400,000.0	-	-	-	-	-	148,136.4	86,693.0	31,830.8	1,933.7	268,593.8	2,177,679.2	6/5/2019	12/4/2014	118	10/31/2024	
PTB171024	Pb171-024; Prime Agreement For A Phase 1/2 Project; Job Number :P-30-001-14 Various Various Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	2,400,000.0	-	-	-	-	-	-	-	-	-	-	2,177,679.2	6/5/2019	12/4/2014	118	10/31/2024	
PTB172001	Pb172-001; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-192-14 Cook County; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	7,519,257.0	-	-	-	-	-	-	-	-	-	-	6,378,038.7	6/5/2019	3/18/2015	120	3/17/2025	
PTB172001	Pb172-001; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-192-14 Cook County; Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	7,519,257.0	-	-	-	-	-	5,160.4	1,290.1	1,290.1	1,290.1	9,030.8	6,378,038.7	6/5/2019	3/18/2015	120	3/17/2025	
PTB172005	Pb172-005; Phase II, Start-Up Agreement; Various/Various; D-91-323-14; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	55,029.8	13,757.5	13,757.5	13,757.5	96,302.1	414,540.4	6/5/2019	8/26/2014	120	8/25/2024	
PTB172005	Pb172-005; Phase II, Start-Up Agreement; Various/Various; D-91-323-14; Preliminary Engineering	Non-Bond																				

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB172009	Pb: 172-009; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-355-14 Various Various; Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	89,255.6	536.0	55,326.2	1,069,676.0	1,214,793.8	440,719.1	6/5/2019	12/24/2014	120	12/23/2024	
PTB172010	Pb: 172-010; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-369-14; Various Various; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	1,493,349.0	6/5/2019	10/31/2014	120	10/30/2024	
PTB172010	Pb: 172-010; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-369-14; Various Various; Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	1,493,349.0	6/5/2019	10/31/2014	120	10/30/2024	
PTB172010	Pb: 172-010; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-369-14; Various Various; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	1,493,349.0	6/5/2019	10/31/2014	120	10/30/2024	
PTB172011	Pb: 172-011; Phase I, Start-Up Agreement; Various/ Various; P-91-318-14; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	4,536.6	1,134.2	1,134.2	1,134.2	7,939.0	495,216.9	6/5/2019	9/22/2014	120	9/21/2024	
PTB172011	Pb: 172-011; Phase I, Start-Up Agreement; Various/ Various; P-91-318-14; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	495,216.9	6/5/2019	9/22/2014	120	9/21/2024	
PTB172012	Pb: 172-012; Phase I, Start-Up Agreement; Various/ Various; P-91-356-14 Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	1,512,995.4	6/5/2019	8/14/2014	120	8/13/2024	
PTB172012	Pb: 172-012; Phase I, Start-Up Agreement; Various/ Various; P-91-356-14 Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	18,159.3	97,581.5	33,868.4	139,638.1	289,247.3	1,512,995.4	6/5/2019	8/14/2014	120	8/13/2024	
PTB172013	Pb: 172-013; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-357-14 Various Various; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	1,993.8	255,359.8	73,043.8	162,681.2	493,078.5	1,433,104.3	6/5/2019	9/22/2014	120	9/21/2024	
PTB172015	Pb: 172-015; Prime Agreement For A Phase 3 Project In District Two; Job Number: C-92-035-14 Various Various; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	2,831.4	3,953.9	707.9	707.9	8,201.0	201,861.4	6/5/2019	3/18/2015	118	1/31/2025	
PTB172016	Pb: 172-016 Start Up Agreement For A Phase 1 And 2 Project In District Two; Job Number: P-92-018-14; Various Various; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	988,691.8	6/5/2019	9/5/2014	120	9/4/2024	
PTB172016	Pb: 172-016 Start Up Agreement For A Phase 1 And 2 Project In District Two; Job Number: P-92-018-14; Various Various; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	4,882.9	1,220.7	4,979.2	1,756,879.0	1,767,961.8	988,691.8	6/5/2019	9/5/2014	120	9/4/2024	
PTB172017	Pb: 172-017; Phase I; Start-Up Agreement; Various/ Various; P-92-020-14; Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	948,360.8	6/5/2019	8/22/2014	120	8/21/2024	
PTB172017	Pb: 172-017; Phase I; Start-Up Agreement; Various/ Various; P-92-020-14; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	1,709.6	-	15,616.1	17,325.6	948,360.8	6/5/2019	8/22/2014	120	8/21/2024	
PTB172018	Pb: 172-018 Start Up Agreement For District Two For A Phase 1 And 2 Project; Various Various Job Number: P-92-021-14 Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	989,008.1	6/5/2019	9/5/2014	120	9/4/2024	
PTB172018	Pb: 172-018 Start Up Agreement For District Two For A Phase 1 And 2 Project; Various Various Job Number: P-92-021-14 Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	18,464.7	15,310.0	11,361.7	10,437.7	55,574.0	989,008.1	6/5/2019	9/5/2014	120	9/4/2024	
PTB172022	Pb: 172-022; Start Up Agreement For Phase 1/2 Project In District Eight; St. Clair County Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	4,700,000.0	-	-	-	-	-	1,743.1	435.8	2,570.3	7,376.8	12,125.9	2,339,258.0	6/5/2019	9/26/2014	120	9/25/2024	
PTB172022	Pb: 172-022; Start Up Agreement For Phase 1/2 Project In District Eight; St. Clair County Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	4,700,000.0	-	-	-	-	-	-	-	-	-	-	2,339,258.0	6/5/2019	9/26/2014	120	9/25/2024	
PTB172023	Pb: 172-023; Phase I, Start-Up Agreement; Various/ Various; P-98-045-14; Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	850,000.0	-	-	-	-	-	-	-	512.3	-	512.3	849,544.8	6/5/2019	9/19/2014	120	9/18/2024	
PTB172023	Pb: 172-023; Phase I, Start-Up Agreement; Various/ Various; P-98-045-14; Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	850,000.0	-	-	-	-	-	42,936.6	17,744.7	24,399.7	10,734.2	95,815.1	849,544.8	6/5/2019	9/19/2014	120	9/18/2024	
PTB172023	Pb: 172-023; Phase I, Start-Up Agreement; Various/ Various; P-98-045-14; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	850,000.0	-	-	-	-	-	-	-	-	-	-	849,544.8	6/5/2019	9/19/2014	120	9/18/2024	
PTB172023	Pb: 172-023; Phase I, Start-Up Agreement; Various/ Various; P-98-045-14; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	850,000.0	-	-	-	-	-	-	-	-	-	-	849,544.8	6/5/2019	9/19/2014	120	9/18/2024	
PTB172024	Pb: 172-024; Prime Agreement For A Phase 1/2 Project; Increase; Job Number: P-30-008-14 Various Various; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	2,500,000.0	-	-	-	-	-	106,580.0	7,106.7	17,236.4	302,851.0	433,782.1	2,409,661.1	6/5/2019	5/27/2015	118	3/31/2025	
PTB172025	Pb: 172-025; Phase I; Start-Up Agreement Various/ Various; P-30-012-14; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	1,499,888.3	6/5/2019	9/5/2014	120	9/4/2024	
PTB172027	Pb: 172-027; Phase I, Start-Up Agreement; Various/ Various; P-30-010-14; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	8,187,554.1	-	-	-	-	-	415,100.1	46,818.4	103,775.0	66.3	565,759.8	6,052,463.3	6/5/2019	8/20/2014	120	8/19/2024	
PTB172027	Pb: 172-027; Phase I, Start-Up Agreement; Various/ Various; P-30-010-14; Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	8,187,554.1	-	-	-	-	-	-	240,818.1	97,916.4	132,176.8	470,911.3	6,052,463.3	6/5/2019	8/20/2014	120	8/19/2024	
PTB172028	Pb: 172-028; Prime Agreement For A Phase 1 Project; Various Various; Job Number: P-30-001-14; Est. Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	138,406.2	6/5/2019	10/7/2015	115	5/30/2025	
PTB172028	Pb: 172-028; Prime Agreement For A Phase 1 Project; Various Various; Job Number: P-30-001-14; Est. Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	138,406.2	6/5/2019	10/7/2015	115	5/30/2025	
PTB172028	Pb: 172-028; Prime Agreement For A Phase 1 Project; Various Various; Job Number: P-30-001-14; Est. Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	28,044.7	40,183.4	5,294.8	20,472.6	93,995.4	138,406.2	6/5/2019	10/7/2015	115	5/30/2025	
PTB172032	Pb: 172-032; Prime Agreement For Phase 2 Services; Job Number: D-60-034-15 Various Various Work Order Agreement Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	350,000.0	-	-	-	-	-	-	-	-	-	-	347,386.4	6/5/2019	11/25/2015	119	10/31/2025	
PTB173001	Pb: 173-001; Start Up Agreement For A Phase 2 Project In District One; Cook County; Job Number D-91-467-14; Increase Establishment Preliminary Engineering	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	2,176,477.0	-	-	-	-	-	-	-	16,824.5	-	16,824.5	2,118,287.9	6/5/2019	6/9/2015	120	6/8/2025	
PTB173001	Pb: 173-001; Start Up Agreement For A Phase 2 Project In District One; Cook County; Job Number D-91-467-14; Increase Establishment Preliminary Engineering	Non-Bond		902494427700017	Statewide - Transportation and Related Construction	2,176,477.0	-	-	-	-	-	-	-	-	-	-	2,118,287.9	6/5/2019	6/9/2015	120	6/8/2025	
PTB173002	Pb: 173-002; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-005-15; Cook County Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	6,406,852.0	-	-	-	-	-	-	-	-	-	-	6,225,127.4	6/5/2019	3/18/2015	120	3/17/2025	
PTB173002	Pb: 173-002; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-005-15; Cook County Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	6,406,852.0	-	-	-	-	-	-	-	-	2,690,246.0	2,690,246.0	6,225,127.4	6/5/2019	3/18/2015	120	3/17/2025	
PTB173002	Pb: 173-002; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-005-15; Cook County Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	6,406,852.0	-	-	-	-	-	-	-	-	-	-	6,225,127.4	6/5/2019	3/18/2015	120	3/17/2025	
PTB173003	Pb: 173-003; Start Up Agreement For District One Job Number: D-91-002-15; Phase 2; Various Various Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	499,974.7	6/5/2019	12/24/2014	120	12/23/2024	
PTB173003	Pb: 173-003; Start Up Agreement For District One Job Number: D-91-002-15; Phase 2; Various Various Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	499,974.7	6/5/2019	12/24/2014	120	12/23/2024	
PTB173004	Pb: 173-004 Prime Agreement For A Phase 2 Project In District One; Job Number: D-91-465-14 Various Various; Work Order: Estb Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	16,402.2	4,100.6	38,350.3	8,460.8	67,313.8	746,429.5	6/5/2019	10/8/2015	119	9/1/2025	
PTB173005	Pb: 173-005; Start Up Agreement For Phase 3 Project In District One; Job Number: C-91-010-15; Various Various; Increase /Establishment Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	-	-	-	-	298,576.7	6/5/2019	4/15/2015	120	4/14/2025	
PTB173006	Pb: 173-006; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-442-14 Various Various; Increase Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	23,247.8	2,953.6	5,811.9	5,811.9	37,825.2	1,057,065.9	6/5/2019	4/24/2015	120	4/23/2025	
PTB173006	Pb: 173-006; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-442-14 Various Various; Increase Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	135,355.8	33,838.9	22,699.6	33,838.9	225,733.3	1,057,065.9	6/5/2019	4/24/2015	120	4/23/2025	
PTB173007	Pb: 173-007; Start Up Agreement For Phase 3 Project In District One; Job Number: C-91-006-15 Cook County; Preliminary Engineering	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	5,155,141.0	-	-	-	-	-	-	62,403.8	19,535.4	-	81,939.2	5,144,797.6	6/5/2019	3/18/2015	120	3/17/2025	
PTB173007	Pb: 173-007; Start Up Agreement For Phase 3 Project In District One; Job Number: C-91-006-15 Cook County; Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction																	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB173011	Pb: 173-011; Start Up Agreement For A Phase 1 Project In District One; Job Number: D-91-462-14 Various Various; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	5,500,000.0	-	-	-	-	-	-	-	-	-	-	5,421,739.0	6/5/2019	12/4/2014	120	12/3/2024	
PTB173011	Pb: 173-011; Start Up Agreement For A Phase 1 Project In District One; Job Number: D-91-462-14 Various Various; Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	5,500,000.0	-	-	-	-	-	49,734.2	33,680.1	32,851.1	66,072.5	182,337.8	5,421,739.0	6/5/2019	12/4/2014	120	12/3/2024	
PTB173012	Pb: 173-012; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-466-14 Various Various Counties And Routes Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	37,562.8	-	17,409.1	54,972.0	184,516.2	6/5/2019	12/11/2014	120	12/10/2024	
PTB173014	Pb: 173-014; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-455-14 Various Various; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	4,000,000.0	-	-	-	-	-	-	-	-	-	-	3,950,490.5	6/5/2019	3/6/2015	120	3/5/2025	
PTB173014	Pb: 173-014; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-455-14 Various Various; Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	4,000,000.0	-	-	-	-	-	53,426.5	930.3	13,356.6	13,356.6	81,070.1	3,950,490.5	6/5/2019	3/6/2015	120	3/5/2025	
PTB173015	Pb: 173-015; Start Up Agreement For Phase 1 Services In District One; For Prep Of Prelim And Environ Study To Improve II 43; Estb. Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	4,000,000.0	-	-	-	-	-	-	-	-	-	-	3,142,912.4	6/5/2019	7/1/2016	119	6/30/2026	
PTB173015	Pb: 173-015; Start Up Agreement For Phase 1 Services In District One; For Prep Of Prelim And Environ Study To Improve II 43; Estb. Preliminary Engineering Section	Non-Bond		902494427000017	Statewide - Transportation and Related Construction	4,000,000.0	-	-	-	-	-	98,669.2	272,036.7	123,026.4	419,024.8	912,757.1	3,142,912.4	6/5/2019	7/1/2016	119	6/30/2026	
PTB173016	Pb: 173-016; Start Up Agreement For Phase 1 Project In District One; Job Number: P-91-443-14 Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	1,542,186.1	6/5/2019	12/31/2014	120	12/30/2024	
PTB173016	Pb: 173-016; Start Up Agreement For Phase 1 Project In District One; Job Number: P-91-443-14 Various Various Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	28,617.1	13,454.4	10,966.2	1,692,049.0	1,745,086.7	1,542,186.1	6/5/2019	12/31/2014	120	12/30/2024	
PTB173017	Pb: 173-017 Start Up Agreement For Phase 3 Project In District One; Job Number: C-91-003-15; Various Various Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	5,594,472.0	-	-	-	-	-	171,122.1	621,760.0	42,780.5	42,780.5	878,443.1	4,722,350.1	6/5/2019	3/6/2015	120	3/5/2025	
PTB173017	Pb: 173-017 Start Up Agreement For Phase 3 Project In District One; Job Number: C-91-003-15; Various Various Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	5,594,472.0	-	-	-	-	-	42,658.3	268,801.8	98,866.4	138,279.0	548,605.6	4,722,350.1	6/5/2019	3/6/2015	120	3/5/2025	
PTB173017	Pb: 173-017 Start Up Agreement For Phase 3 Project In District One; Job Number: C-91-003-15; Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	5,594,472.0	-	-	-	-	-	-	-	-	-	-	4,722,350.1	6/5/2019	3/6/2015	120	3/5/2025	
PTB173017	Pb: 173-017 Start Up Agreement For Phase 3 Project In District One; Job Number: C-91-003-15; Various Various Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	5,594,472.0	-	-	-	-	-	43,756.2	10,939.1	10,939.1	10,939.1	76,573.4	4,722,350.1	6/5/2019	3/6/2015	120	3/5/2025	
PTB173018	Pb: 173-018; Start Up Agreement For A Phase 3 Project In District 1; Job Number: C-91-008-15 Lake County; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,236,120.0	-	-	-	-	-	-	-	-	-	-	1,120,529.3	6/5/2019	3/18/2015	120	3/17/2025	
PTB173019	Pb: 173-019; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-007-15 Lake County; Preliminary Engineering	Bond	9A	695494427000115	Statewide - Transportation and Related Construction	3,722,920.0	-	-	-	-	-	64,063.3	16,015.8	16,015.8	48,871.5	144,966.5	2,807,641.4	6/5/2019	3/18/2015	120	3/17/2025	
PTB173019	Pb: 173-019; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-007-15 Lake County; Preliminary Engineering	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,722,920.0	-	-	-	-	-	-	-	-	-	-	2,807,641.4	6/5/2019	3/18/2015	120	3/17/2025	
PTB173019	Pb: 173-019; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-007-15 Lake County; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	3,722,920.0	-	-	-	-	-	91,681.3	202,206.6	35,868.5	1,590,316.0	1,920,072.4	2,807,641.4	6/5/2019	3/18/2015	120	3/17/2025	
PTB173019	Pb: 173-019; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-007-15 Lake County; Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	3,722,920.0	-	-	-	-	-	-	-	-	-	-	2,807,641.4	6/5/2019	3/18/2015	120	3/17/2025	
PTB173020	Pb: 173-020; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-456-14 Various Various Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	5,749,985.6	-	-	-	-	-	-	-	-	-	-	5,749,985.6	6/5/2019	3/6/2015	120	3/5/2025	
PTB173020	Pb: 173-020; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-456-14 Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	5,749,985.6	-	-	-	-	-	-	-	-	-	-	5,749,985.6	6/5/2019	3/6/2015	120	3/5/2025	
PTB173020	Pb: 173-020; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-456-14 Various Various Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	5,749,985.6	-	-	-	-	-	-	-	-	-	-	5,749,985.6	6/5/2019	3/6/2015	120	3/5/2025	
PTB173021	Pb: 173-021 Prime Agreement For District Three For Phase 3 Services In Kendall County Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,999,729.0	-	-	-	-	-	125,042.6	1,874,434.0	24,636.7	36,964.0	2,061,077.3	1,998,959.6	6/5/2019	6/8/2016	118	4/30/2026	
PTB173022	Pb: 173-022; Start Up Agreement For A Phase 3 Project In District Four; Job Number: C-94-016-15 Various Various; Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	498,761.8	6/5/2019	3/23/2015	120	3/22/2025	
PTB173023	Pb: 173-023; Start Up Agreement For A Phase 3 Project In District Four; Job Number: C-94-132-14; Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	499,576.5	6/5/2019	4/28/2015	120	4/27/2025	
PTB173026	Pb: 173-026 Prime Agreement; Increase; For Phase 1 Project In District Six Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	150,000.0	-	-	-	-	-	-	-	-	-	-	148,148.2	6/5/2019	5/15/2015	119	4/30/2025	
PTB173027	Pb: 173-027; Prime Agreement For A Phase 1/2 Project In District Seven; Job Number: D-97-016-13 Various Various; Increase Est. Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	9,574.3	2,393.6	2,393.6	2,393.6	16,755.0	499,154.5	6/5/2019	5/27/2015	119	4/30/2025	
PTB173028	Pb: 173-028; Start Up Agreement For Phase 3 Project In District Eight; Increase; Various Various; Job Number: C-98-079-14 Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	350,000.0	-	-	-	-	-	-	-	-	-	-	46,609.7	6/5/2019	4/9/2015	120	4/8/2025	
PTB173028	Pb: 173-028; Start Up Agreement For Phase 3 Project In District Eight; Increase; Various Various; Job Number: C-98-079-14 Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	350,000.0	-	-	-	-	-	-	-	-	-	-	46,609.7	6/5/2019	4/9/2015	120	4/8/2025	
PTB173029	Pb: 173-029; Start Up Agreement For A Phase 3 Project In District Eight; Job Number: C-98-069-14 Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	488,940.2	6/5/2019	3/19/2015	120	3/11/2025	
PTB173030	Pb: 173-030; Start Up Agreement For District 8 For A Phase 3 Project; Job Number: C-98-077-14 Various Various Preliminary Engineering	Bond	9A	695494427000115	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	-	-	-	-	258,293.4	6/5/2019	3/16/2015	120	3/15/2025	
PTB173030	Pb: 173-030; Start Up Agreement For District 8 For A Phase 3 Project; Job Number: C-98-077-14 Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	-	-	-	-	258,293.4	6/5/2019	3/16/2015	120	3/15/2025	
PTB173030	Pb: 173-030; Start Up Agreement For District 8 For A Phase 3 Project; Job Number: C-98-077-14 Various Various Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	-	17,752.0	5,976.3	23,728.3	258,293.4	6/5/2019	3/16/2015	120	3/15/2025	
PTB173031	Pb: 173-031; Start Up Agreement For A Phase 3 Project; Increase; In District Nine; Job Number C-99-001-15; Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	5,492.8	-	-	5,492.8	595,867.2	6/5/2019	3/31/2015	120	3/30/2025	
PTB173031	Pb: 173-031; Start Up Agreement For A Phase 3 Project; Increase; In District Nine; Job Number C-99-001-15; Various Various Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	15,019.0	3,754.8	3,754.8	3,754.8	26,283.2	595,867.2	6/5/2019	3/31/2015	120	3/30/2025	
PTB173032	Pb: 173-032; Start Up Agreement For Phase 3 Project In District Nine; Job Number: C-99-003-15 Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	-	-	57,282.8	36,290.6	-	93,573.4	699,988.7	6/5/2019	3/24/2015	120	3/23/2025	
PTB173033	Pb: 173-033; Start Up Agreement For A Phase 3 Project In District Nine; Increase; Job Number C-99-002-15; Various Various Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	-	21,969.9	101,614.8	75,951.7	5,492.5	205,028.9	699,988.3	6/5/2019	3/31/2015	120	3/30/2025	
PTB173035	Pb: 173-035; Start Up Agreement For A Phase 1 Project; Various Various; Job Number: P-30-001-15 Preliminary Engineering	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	5,362,189.1	-	-	-	-	-	-	-	-	-	-	4,858,763.2	6/5/2019	3/6/2015	120	3/5/2025	
PTB173035	Pb: 173-035; Start Up Agreement For A Phase 1 Project; Various Various; Job Number: P-30-001-15 Preliminary Engineering	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	5,362,189.1	-	-	-	-	-	74,608.4	281,499.3	201,799.1	86,465.5	644,372.3	4,858,763.2	6/5/2019	3/6/2015	120	3/5/2025	
PTB174001	Pb: 174-001; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-121-15 Various Various; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	19,218.9	19,218.9	1,504,994.2	6/5/2019	9/30/2015	120	9/29/2025	
PTB174001	Pb: 174-001; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-121-15 Various Various; Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	35,335.4	131,145.9	72,517.9	68,636.4	307,635.7	1,504,994.2	6/5/2019	9/30/2015	120	9/29/2025	
PTB174002	Pb: 174-002; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-122-15; Various Various; Estb. Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	1,464,643.6	6/5/2019	8/31/2015	120	8/30/2025	
PTB174002	Pb: 174-002; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-122-15; Various Various; Estb. Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	22,841.5	5,710.4	43,504.0	34,948.6	107,004.5	1,464,643.6	6/5/2019	8/31/2015	120	8/30/2025	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB175009	Pb: 175-009; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-227-15; Lake County; Establishment Preliminary Engineering Section	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	189,071.1	6/5/2019	7/15/2015	120	7/14/2025	
PTB175009	Pb: 175-009; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-227-15; Lake County; Establishment Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	189,071.1	6/5/2019	7/15/2015	120	7/14/2025	
PTB175010	Pb: 175-010 Start Up Agreement For Phase 3 Services In District One For Construction Engineering; Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	797,555.0	-	-	-	-	-	-	-	-	-	-	792,444.9	6/5/2019	11/17/2015	120	11/16/2025	
PTB175011	Pb: 175-011; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-224-15 Establishment; Various Various Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	11,326.3	28,528.9	30,654.0	456,785.0	527,294.1	1,769,230.5	6/5/2019	6/15/2015	120	6/14/2025	
PTB175011	Pb: 175-011; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-224-15 Establishment; Various Various Preliminary Engineering Section	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	1,769,230.5	6/5/2019	6/15/2015	120	6/14/2025	
PTB175011	Pb: 175-011; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-224-15 Establishment; Various Various Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	1,769,230.5	6/5/2019	6/15/2015	120	6/14/2025	
PTB175012	Pb: 175-012; Prime Agreement For Phase 2 Services In District One For Prep Of Contract Plans And Specs And Cost Estimates; Estb. Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,014,756.0	-	-	-	-	-	80,133.4	20,033.4	931.0	20,033.4	121,131.2	912,967.5	6/5/2019	6/30/2016	120	6/16/2026	
PTB175015	Pb: 175-015; Start Up Agreement For Phase Two Services In District One; Job Number: D-91-113-15 Cook County; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	674,911.0	-	-	-	-	-	-	-	-	-	-	658,383.3	6/5/2019	11/30/2015	120	11/29/2025	
PTB175015	Pb: 175-015; Start Up Agreement For Phase Two Services In District One; Job Number: D-91-113-15 Cook County; Estb Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	674,911.0	-	-	-	-	-	-	-	-	-	-	658,383.3	6/5/2019	11/30/2015	120	11/29/2025	
PTB175015	Pb: 175-015; Start Up Agreement For Phase Two Services In District One; Job Number: D-91-113-15 Cook County; Estb Preliminary Engineering Section	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	674,911.0	-	-	-	-	-	127,630.7	31,907.7	31,907.7	31,907.7	223,353.8	658,383.3	6/5/2019	11/30/2015	120	11/29/2025	
PTB175015	Pb: 175-015; Start Up Agreement For Phase Two Services In District One; Job Number: D-91-113-15 Cook County; Estb Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	674,911.0	-	-	-	-	-	-	-	-	-	-	658,383.3	6/5/2019	11/30/2015	120	11/29/2025	
PTB175017	Pb: 175-017; Start Up Agreement For District Two Project Phase 1/2; Various Various Increase/Establishment Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	850,000.0	-	-	-	-	-	6,360.6	14,809.2	31,091.3	1,590.1	53,851.1	638,639.5	6/5/2019	6/12/2015	120	6/11/2025	
PTB175017	Pb: 175-017; Start Up Agreement For District Two Project Phase 1/2; Various Various Increase/Establishment Preliminary Engineering Section	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	850,000.0	-	-	-	-	-	-	-	-	-	-	638,639.5	6/5/2019	6/12/2015	120	6/11/2025	
PTB175018	Pb: 175-018; Start Up Agreement For A Phase 1/2 Project In District Two; Job Number: P-92-019-14 Increase Est.; Various Various Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	850,000.0	-	-	-	-	-	16,503.8	23,841.8	69,655.8	1,709,869.0	1,819,870.4	760,678.2	6/5/2019	5/29/2015	120	5/28/2025	
PTB175018	Pb: 175-018; Start Up Agreement For A Phase 1/2 Project In District Two; Job Number: P-92-019-14 Increase Est.; Various Various Preliminary Engineering Section	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	850,000.0	-	-	-	-	-	-	-	-	-	-	760,678.2	6/5/2019	5/29/2015	120	5/28/2025	
PTB175019	Pb: 175-019; Prime Agreement For Phase 3 Services In District Three; Job Number: C-93-061-15 Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	50,654.7	47,657.8	11,538.8	24,358.7	134,210.0	783,341.6	6/5/2019	1/12/2016	118	11/30/2025	
PTB175019	Pb: 175-019; Prime Agreement For Phase 3 Services In District Three; Job Number: C-93-061-15 Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	783,341.6	6/5/2019	1/12/2016	118	11/30/2025	
PTB175022	Pb: 175-022; Prime Agreement For A Phase 1/2/3 Project In District Three; Job Number: P-93-017-15 Various Various; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	-	-	-	599,992.6	6/5/2019	8/21/2015	120	8/1/2025	
PTB175022	Pb: 175-022; Prime Agreement For A Phase 1/2/3 Project In District Three; Job Number: P-93-017-15 Various Various; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	20,135.7	37,870.9	5,219.3	5,033.9	68,259.9	599,992.6	6/5/2019	8/21/2015	120	8/1/2025	
PTB175022	Pb: 175-022; Prime Agreement For A Phase 1/2/3 Project In District Three; Job Number: P-93-017-15 Various Various; Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	-	-	-	599,992.6	6/5/2019	8/21/2015	120	8/1/2025	
PTB175023	Pb: 175-023; Start Up Agreement For A Phase 3 Project In District Four; Job Number: C-94-014-11 Warren And Henderson Counties; Estb Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	481,881.0	-	-	-	-	-	-	-	-	-	-	406,626.0	6/5/2019	8/24/2015	120	8/23/2025	
PTB175024	Pb: 175-024; Start Up Agreement For Phase 2 Services In District Five For Interchange Reconstruction Project For I-57/I-74; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	5,775,721.0	-	-	-	-	-	538,899.6	109,808.1	35,633.2	134,724.9	819,065.8	4,982,070.6	6/5/2019	2/2/2016	120	2/1/2026	
PTB175024	Pb: 175-024; Start Up Agreement For Phase 2 Services In District Five For Interchange Reconstruction Project For I-57/I-74; Preliminary Engineering Section	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	5,775,721.0	-	-	-	-	-	-	-	-	139,835.6	139,835.6	4,982,070.6	6/5/2019	2/2/2016	120	2/1/2026	
PTB175024	Pb: 175-024; Start Up Agreement For Phase 2 Services In District Five For Interchange Reconstruction Project For I-57/I-74; Preliminary Engineering Section	Non-Bond		9024940577000025	Statewide - Consultant and Preliminary Engineering	5,775,721.0	-	-	-	-	-	-	-	424,489.8	105,026.2	529,516.0	4,982,070.6	6/5/2019	2/2/2016	120	2/1/2026	
PTB175024	Pb: 175-024; Start Up Agreement For Phase 2 Services In District Five For Interchange Reconstruction Project For I-57/I-74; Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	5,775,721.0	-	-	-	-	-	-	-	8,741.2	-	8,741.2	4,982,070.6	6/5/2019	2/2/2016	120	2/1/2026	
PTB175025	Pb: 175-025; Start Up Agreement For Phase 1 Engineering Services In District Six; Estb Preliminary Engineering Section	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,489,657.0	-	-	-	-	-	-	-	92,031.1	43,374.7	135,405.8	1,199,768.7	6/5/2019	4/15/2016	120	4/14/2026	
PTB175025	Pb: 175-025; Start Up Agreement For Phase 1 Engineering Services In District Six; Estb Preliminary Engineering Section	Non-Bond		011494427900016	Statewide - Transportation and Related Construction	1,489,657.0	-	-	-	-	-	17,434.4	4,358.6	4,358.6	4,358.6	30,510.1	1,199,768.7	6/5/2019	4/15/2016	120	4/14/2026	
PTB175025	Pb: 175-025; Start Up Agreement For Phase 1 Engineering Services In District Six; Estb Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,489,657.0	-	-	-	-	-	9,926.8	64,603.5	137,034.7	2,481.7	214,046.7	1,199,768.7	6/5/2019	4/15/2016	120	4/14/2026	
PTB175027	Pb: 175-027; Start Up Agreement For A Phase 1/2 Project In District Seven; Job Number: D-97-032-10 Various Various; Establishment Preliminary Engineering Section	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	470,268.0	6/5/2019	7/23/2015	120	7/22/2025	
PTB175027	Pb: 175-027; Start Up Agreement For A Phase 1/2 Project In District Seven; Job Number: D-97-032-10 Various Various; Establishment Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	28,508.0	44,210.8	73,144.7	96,604.0	242,467.5	470,268.0	6/5/2019	7/23/2015	120	7/22/2025	
PTB175028	Pb: 175-028; Start Up Agreement For Bureau Of Bridges And Structures; Various Various; Phase 3 Preliminary Engineering Section	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	496,839.3	6/5/2019	6/23/2015	120	6/22/2025	
PTB176001	Pb: 176-001; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-339-15 Various Various; Est Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	5,250,000.0	-	-	-	-	-	117,414.8	29,353.7	295,279.5	29,353.7	471,401.6	4,627,370.5	6/5/2019	9/21/2015	120	9/20/2025	
PTB176001	Pb: 176-001; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-339-15 Various Various; Est Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	5,250,000.0	-	-	-	-	-	-	-	165,383.7	-	165,383.7	4,627,370.5	6/5/2019	9/21/2015	120	9/20/2025	
PTB176001	Pb: 176-001; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-339-15 Various Various; Est Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	5,250,000.0	-	-	-	-	-	-	-	-	-	-	4,627,370.5	6/5/2019	9/21/2015	120	9/20/2025	
PTB176002	Pb: 176-002; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-236-15 Various Various; Estb Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	45,149.8	11,287.5	11,287.5	26,832.7	94,557.4	94,226.4	6/5/2019	9/4/2015	120	9/3/2025	
PTB176003	Pb: 176-003; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-347-15 Various Various Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,100,000.0	-	-	-	-	-	151,309.4	2,120.9	37,827.3	62,399.6	253,657.2	1,362,310.1	6/5/2019	10/26/2015	120	10/25/2025	
PTB176003	Pb: 176-003; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-347-15 Various Various Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,100,000.0	-	-	-	-	-	-	-	-	214,332.0	214,332.0	1,362,310.1	6/5/2019	10/26/2015	120	10/25/2025	
PTB176003	Pb: 176-003; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-347-15 Various Various Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	2,100,000.0	-	-	-	-	-	-	-	-	-	-	1,362,310.1	6/5/2019	10/26/2015	120	10/25/2025	
PTB176004	Pb: 176-004; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-348-15 Various Various; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	305,757.1	165,528.7	471,285.8	1,221,282.9	6/5/2019	10/19/2015	120	10/18/2025	
PTB176004	Pb: 176-004; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-348-15 Various Various; Estb Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	24,250.4	21,529.8	6,062.6	6,062.6	57,905.5	1,221,282.9	6/5/2019	10/19/2015	120	10/18/2025	
PTB176005	Pb: 176-005; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-349-15; Various Various Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	499,982.5	-	-	-	-	-	36,535.7	59,555.3	9,133.9	9,133.9	114,358.8	499,982.5	6/5/2019	12/8/2015	120	12/7/2025	
PTB176005	Pb: 176-005; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-349-15; Various Various Preliminary Engineering Section	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	499,982.5	-	-	-	-	-	-	11,174.1	-	-	11,174.1	499,982.5	6/5/2019	12/8/2015	1		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB176007	Pb: 176-007; Prime Agreement For Phase 1 Services In District One; For Geometric Eng Services; Estb Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,400,000.0	-	-	-	-	-	125,116.6	116,437.2	156,380.1	91,702.4	489,636.2	2,307,818.1	6/5/2019	6/22/2016	119	5/15/2026	
PTB176007	Pb: 176-007; Prime Agreement For Phase 1 Services In District One; For Geometric Eng Services; Estb Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	2,400,000.0	-	-	-	-	-	-	-	-	-	-	2,307,818.1	6/5/2019	6/22/2016	119	5/15/2026	
PTB176008	Pb: 176-008; Prime Agreement For Bridge Inspection Services In District One; Various Various Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	-	-	-	581,071.3	6/5/2019	3/24/2016	120	3/13/2026	
PTB176008	Pb: 176-008; Prime Agreement For Bridge Inspection Services In District One; Various Various Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	-	-	-	581,071.3	6/5/2019	3/24/2016	120	3/13/2026	
PTB176009	Pb: 176-009 Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-123-15 Cook County; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	7,064,872.0	-	-	-	-	-	49,721.3	41,904.0	18,775.5	1,693.3	112,094.1	6,734,041.9	6/5/2019	9/22/2015	120	9/21/2025	
PTB176009	Pb: 176-009 Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-123-15 Cook County; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	7,064,872.0	-	-	-	-	-	-	-	-	-	-	6,734,041.9	6/5/2019	9/22/2015	120	9/21/2025	
PTB176011	Pb: 176-011; Start Up Agreement For A Phase 1 Project In District Two; Job Number: P-92-022-15; Estb Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	547,617.0	-	-	-	-	-	-	-	162,483.0	9,161.1	171,644.1	253,663.0	6/5/2019	12/11/2015	120	12/10/2025	
PTB176012	Pb: 176-012; Start Up Agreement For A Phase 3 Project In District Two; Job Number: C-92-053-15 Various Various; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	21,979.0	387,743.0	1,040.9	24,385.4	435,148.2	352,611.9	6/5/2019	8/14/2015	120	8/13/2025	
PTB176013	Pb: 176-013; Start Up Agreement For A Phase 3 Project In District Four; Job Number: C-94-072-15; Est. ; Knox County Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	512,232.0	-	-	-	-	-	-	-	-	-	-	502,240.9	6/5/2019	10/15/2015	120	10/14/2025	
PTB176013	Pb: 176-013; Start Up Agreement For A Phase 3 Project In District Four; Job Number: C-94-072-15; Est. ; Knox County Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	512,232.0	-	-	-	-	-	-	-	-	-	-	502,240.9	6/5/2019	10/15/2015	120	10/14/2025	
PTB176015	Pb: 176-015 Start Up Agreement For Phase 1 Project In District Four; Job Number: P-94-004-15 Tazewell County; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,479,741.0	-	-	-	-	-	-	-	-	-	-	1,365,526.2	6/5/2019	1/4/2016	120	1/3/2026	
PTB176015	Pb: 176-015 Start Up Agreement For Phase 1 Project In District Four; Job Number: P-94-004-15 Tazewell County; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,479,741.0	-	-	-	-	-	-	396,541.0	37,796.4	89,993.7	524,331.1	1,365,526.2	6/5/2019	1/4/2016	120	1/3/2026	
PTB176016	Pb: 176-016; Start Up Agreement For Phase 1/2 Project In District Five; Job Number: P/D-95-029-15; Various Various; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	8,725.8	2,181.4	2,181.4	2,181.4	15,270.1	369,344.0	6/5/2019	8/12/2015	120	8/11/2025	
PTB176019	Pb: 176-019; Start Up Agreement For A Phase 1/2 Project In District Eight; Job Number: D-98-046-15 Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	10,867.8	56,195.4	57,504.3	991,717.0	1,116,284.5	405,109.0	6/5/2019	9/28/2015	120	9/27/2025	
PTB176020	Pb: 176-020; Prime Agreement For Phase 1/2 For Engineering Services Thru Out Various Areas In District Eight; Various Various Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	446.7	111.7	111.7	111.7	781.8	260,318.4	6/5/2019	3/4/2016	118	1/31/2026	
PTB176021	Pb: 176-021; Prime Agreement For A Phase 2 Project In District Eight; For Land Surveying Project Management Services; Estb. Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	12,591.3	7,602.7	4,516.5	3,147.8	27,858.4	347,561.0	6/5/2019	1/12/2016	120	1/11/2026	
PTB176021	Pb: 176-021; Prime Agreement For A Phase 2 Project In District Eight; For Land Surveying Project Management Services; Estb. Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	5,586.8	5,586.8	347,561.0	6/5/2019	1/12/2016	120	1/11/2026	
PTB176022	Pb: 176-022; Start Up Agreement For Phase 1/2 Project In District Eight; Job Number: P-98-064-15 Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	2,675.5	8,131.8	668.9	668.9	12,145.1	400,602.0	6/5/2019	12/21/2015	120	12/20/2025	
PTB176026	Pb: 176-026; Prime Agreement For Phase 1 Services To Perform Cadd Services; Job Number P-30-005-15; 3D Modeling Policy Manual; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	389,611.9	-	-	-	-	-	-	-	-	-	-	389,611.9	6/5/2019	1/29/2016	120	1/15/2026	
PTB176026	Pb: 176-026; Prime Agreement For Phase 1 Services To Perform Cadd Services; Job Number P-30-005-15; 3D Modeling Policy Manual; Preliminary Engineering Section	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	389,611.9	-	-	-	-	-	-	-	-	-	-	389,611.9	6/5/2019	1/29/2016	120	1/15/2026	
PTB176026	Pb: 176-026; Prime Agreement For Phase 1 Services To Perform Cadd Services; Job Number P-30-005-15; 3D Modeling Policy Manual; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	389,611.9	-	-	-	-	-	-	-	-	-	-	389,611.9	6/5/2019	1/29/2016	120	1/15/2026	
PTB176027	Pb: 176-027; Start Up Agreement For Phase 3 Services For Bmp; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	900,000.0	-	-	-	-	-	20,299.6	33,318.3	5,074.9	5,074.9	63,767.7	349,368.2	6/5/2019	5/6/2016	120	5/5/2026	
PTB176027	Pb: 176-027; Start Up Agreement For Phase 3 Services For Bmp; Estb Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	900,000.0	-	-	-	-	-	4,968.1	1,242.0	1,242.0	3,686.0	11,138.1	349,368.2	6/5/2019	5/6/2016	120	5/5/2026	
PTB176027	Pb: 176-027; Start Up Agreement For Phase 3 Services For Bmp; Estb Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	900,000.0	-	-	-	-	-	2,510.7	627.7	627.7	627.7	4,393.8	349,368.2	6/5/2019	5/6/2016	120	5/5/2026	
PTB176028	Pb: 176-028; Start Up Agreement For A Phase 3 Project; Various Various; Job Number: C-30-013-15 Estb. Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,500,000.0	-	-	-	-	-	-	-	-	-	-	2,289,987.9	6/5/2019	9/30/2015	120	9/29/2025	
PTB176028	Pb: 176-028; Start Up Agreement For A Phase 3 Project; Various Various; Job Number: C-30-013-15 Estb. Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,500,000.0	-	-	-	-	-	143,816.8	152,647.7	149,211.3	165,628.5	611,304.2	2,289,987.9	6/5/2019	9/30/2015	120	9/29/2025	
PTB176028	Pb: 176-028; Start Up Agreement For A Phase 3 Project; Various Various; Job Number: C-30-013-15 Estb. Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	2,500,000.0	-	-	-	-	-	-	-	-	-	-	2,289,987.9	6/5/2019	9/30/2015	120	9/29/2025	
PTB176029	Establish Obligation For Phase Ii Prime Agreement; Consultant Engineering Services For Signal Optimization In District 2, 3, 4 & 5; Vendor Sel From Statements Of Interest Sub For 9 Mem Sel Comm	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	350,000.0	-	-	-	-	-	6,494.8	9,938.6	8,708.1	1,623.7	26,765.1	340,358.2	6/5/2019	3/29/2016	120	3/13/2026	
PTB176030	Establish Obligation For Phase Ii Prime Agreement; Consultant Engineering Services For Signal Optimization W/In Districts 6,7,8,9; Vendor Sel From Stmts Of Inter Sub For 9 Mem Sel Comm	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	250,000.0	-	-	-	-	-	-	-	-	-	-	238,377.3	6/5/2019	3/29/2016	119	2/28/2026	
PTB177002	Pb: 177-002; Start Up Agreement For Phase 1 Services For Data Bank Management For Field Collection And Office Processing Of Various Engineering Services; Prelim Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,200,000.0	-	-	-	-	-	-	-	-	-	-	1,198,348.1	6/5/2019	3/16/2016	120	3/15/2026	
PTB177002	Pb: 177-002; Start Up Agreement For Phase 1 Services For Data Bank Management For Field Collection And Office Processing Of Various Engineering Services; Prelim Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,200,000.0	-	-	-	-	-	-	-	-	-	-	1,198,348.1	6/5/2019	3/16/2016	120	3/15/2026	
PTB177002	Pb: 177-002; Start Up Agreement For Phase 1 Services For Data Bank Management For Field Collection And Office Processing Of Various Engineering Services; Prelim Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,200,000.0	-	-	-	-	-	-	-	-	-	-	1,198,348.1	6/5/2019	3/16/2016	120	3/15/2026	
PTB177004	Pb: 177-004; Start Up Agreement For Prep Of Planspecs; Cost Est For Structures And Roadways In Various Location In District One; Phase 1 Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	30,578.0	30,578.0	1,477,733.0	6/5/2019	1/27/2016	120	1/26/2026	
PTB177004	Pb: 177-004; Start Up Agreement For Prep Of Planspecs; Cost Est For Structures And Roadways In Various Location In District One; Phase 1 Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	8,069.3	8,069.3	1,477,733.0	6/5/2019	1/27/2016	120	1/26/2026	
PTB177005	Pb: 177-005; Start Up Agreement For Phase 2 Services In District One For Pm Engineering Management, Project Support; Estb. Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	-	-	-	499,396.4	6/5/2019	6/27/2016	120	6/26/2026	
PTB177005	Pb: 177-005; Start Up Agreement For Phase 2 Services In District One For Pm Engineering Management, Project Support; Estb. Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	94,152.8	165,688.0	42,801.4	62,454.7	365,096.9	499,396.4	6/5/2019	6/27/2016	120	6/26/2026	
PTB177006	Pb: 177-006; Start Up Agreement For A Phase 1 Agreement In District One; Job Number: P-91-001-15 Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	8,476.1	3,949.2	17,386.6	80,021.0	109,832.9	400,226.5	6/5/2019	12/8/2015	120	12/7/2025	
PTB177006	Pb: 177-006; Start Up Agreement For A Phase 1 Agreement In District One; Job Number: P-91-001-15 Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	400,226.5	6/5/2019	12/8/2015	120	12/7/2025	
PTB177007	Pb: 177-007; Start Up Agreement For Phase 3 Services; Construction Engineering; In District One; Will County; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,422,713.0	-	-	-	-	-	47,451.9	11,863.0	11,863.0	11,863.0	83,040.7	2,103,179.7	6/5/2019	1/29/2016	120	1/28/2026	
PTB177007	Pb: 177-007; Start Up Agreement For Phase 3 Services; Construction Engineering; In District One; Will County; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	2,422,713.0	-	-	-	-	-	-	-	-	-	-	2,103,179.7	6/5/2019	1/29/2016	120	1/28/2026	
PTB177009	Pb: 177-009; Prime Agreement For Phase 1 Services Replacement Structure Over I-74; District Four; Estb; Preliminary Engineering Section	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	758,858.0	-	-	-	-	-	-	-	154,050.1	166,282.4	320,332.4	729,460.4	6/5/2019	10/13/2016	119	9/15/2026	
PTB177009	Pb: 177-009; Prime Agreement For Phase 1 Services Replacement Structure Over I-74; District Four; Estb; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	758,858.0	-	-	-	-	-	7,999.0	99,892.6	12,400.3	1,999.8	122,291.6	729,460.4	6/5/2019	10/13/2016	119	9/15/2026	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information				
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
PTB177010	Pb: 177-010; Start Up Agreement For Phase 3 Services In District Four For Sampling And Testing Various Materials; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	-	-	-	-	746,752.4	6/5/2019	1/19/2016	120	1/18/2026
PTB177010	Pb: 177-010; Start Up Agreement For Phase 3 Services In District Four For Sampling And Testing Various Materials; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	-	-	-	-	746,752.4	6/5/2019	1/19/2016	120	1/18/2026
PTB177012	Pb: 177-012; Start Up Agreement For Phase 3 Services; Job Number: C-30-001-16 Construction Inspection Services Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,200,000.0	-	-	-	-	-	75,543.6	1,833,905.0	21,728.3	18,885.9	1,950,062.9	1,059,527.1	6/5/2019	1/14/2016	120	1/13/2026
PTB177013	Pb: 177-013; Start Up Agreement For A Phase 1/2 Project; Job Number: P-30-002-16; Various Various; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	45,995.0	11,498.8	11,498.8	11,498.8	80,491.3	999,685.3	6/5/2019	12/15/2015	120	12/14/2025
PTB178001	Pb: 178-001 Start-Up Agreement Phase II Us Route 41 Lake County Job # D-91-086-16 Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,453,549.0	-	-	-	-	-	-	-	-	-	-	2,178,551.3	6/5/2019	4/10/2017	120	4/9/2027
PTB178001	Pb: 178-001 Start-Up Agreement Phase II Us Route 41 Lake County Job # D-91-086-16 Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,453,549.0	-	-	-	-	-	-	409,335.0	-	-	409,335.0	2,178,551.3	6/5/2019	4/10/2017	120	4/9/2027
PTB178001	Pb: 178-001 Start-Up Agreement Phase II Us Route 41 Lake County Job # D-91-086-16 Preliminary Engineering Section	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	2,453,549.0	-	-	-	-	-	-	195,672.0	-	1,079,791.0	1,275,463.0	2,178,551.3	6/5/2019	4/10/2017	120	4/9/2027
PTB178002	Pb: 178-002; Start Up Agreement For Phase 2 Services In District One; Job Number: D-91-087-16; Lake County; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,160,225.0	-	-	-	-	-	73,635.4	18,408.9	18,408.9	43,744.8	154,197.9	1,071,049.9	6/5/2019	10/13/2016	120	10/12/2026
PTB178002	Pb: 178-002; Start Up Agreement For Phase 2 Services In District One; Job Number: D-91-087-16; Lake County; Estb Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,160,225.0	-	-	-	-	-	-	-	-	-	-	1,071,049.9	6/5/2019	10/13/2016	120	10/12/2026
PTB178002	Pb: 178-002; Start Up Agreement For Phase 2 Services In District One; Job Number: D-91-087-16; Lake County; Estb Preliminary Engineering Section	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	1,160,225.0	-	-	-	-	-	-	-	-	-	-	1,071,049.9	6/5/2019	10/13/2016	120	10/12/2026
PTB178003	Pb: 178-003; Prime Agreement For Phase 2 Services In District One; Develop Traffic Signal Coord And Timing (Scat); Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	46,993.4	2,560,246.0	89,210.7	461,931.0	3,158,381.1	504,259.0	6/5/2019	9/21/2016	118	7/31/2026
PTB178005	Pb: 178-005; Start Up Agreement For Phase 2 Services; Land Acq Services To Support District Staff In District One; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	2,987.7	5,388.2	6,103.9	92,826.7	107,306.4	410,559.9	6/5/2019	3/24/2016	120	3/23/2026
PTB178006	Pb: 178-006; Start Up Agreement For Phase 1/2/3 Services To Have Firm Assist Idot In Managing Local Agency Projects; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	5,000,000.0	-	-	-	-	-	-	-	-	-	-	4,999,158.6	6/5/2019	4/7/2016	120	4/6/2026
PTB178006	Pb: 178-006; Start Up Agreement For Phase 1/2/3 Services To Have Firm Assist Idot In Managing Local Agency Projects; Estb Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	5,000,000.0	-	-	-	-	-	75,212.6	33,050.2	18,803.2	18,803.2	145,869.2	4,999,158.6	6/5/2019	4/7/2016	120	4/6/2026
PTB178006	Pb: 178-006; Start Up Agreement For Phase 1/2/3 Services To Have Firm Assist Idot In Managing Local Agency Projects; Estb Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	5,000,000.0	-	-	-	-	-	-	-	-	-	-	4,999,158.6	6/5/2019	4/7/2016	120	4/6/2026
PTB178008	Pb: 178-008; Start Up Agreement For Phase 2 Services For Waste Assessments, Emergency Response Oversight In District One; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	4,750,000.0	-	-	-	-	-	100,430.7	21,977.3	25,107.7	25,107.7	172,623.4	3,026,136.4	6/5/2019	6/30/2016	120	6/29/2026
PTB178008	Pb: 178-008; Start Up Agreement For Phase 2 Services For Waste Assessments, Emergency Response Oversight In District One; Estb Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	4,750,000.0	-	-	-	-	-	158,566.8	304,176.0	181,391.6	641,516.8	1,285,651.3	3,026,136.4	6/5/2019	6/30/2016	120	6/29/2026
PTB178009	Pb: 178-009; Prime Agreement For Services In District One; For Phase 3 Improvement Of Us 45 Milburn Bypass; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,901,359.0	-	-	-	-	-	-	-	-	-	-	2,334,101.6	6/5/2019	8/24/2016	120	8/1/2026
PTB178009	Pb: 178-009; Prime Agreement For Services In District One; For Phase 3 Improvement Of Us 45 Milburn Bypass; Estb Preliminary Engineering Section	Non-Bond		011494427900724	Milburn Bypass - Local Agency Reimbursed via Lake County Challenge Bonds	2,901,359.0	-	-	-	-	-	554,552.9	411,497.8	301,525.8	138,638.2	1,406,214.8	2,334,101.6	6/5/2019	8/24/2016	120	8/1/2026
PTB178010	Pb: 178-010; Start Up Agreement For Phase 3 Services In District One; Various Various; Construction Engineering Services; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,999,850.0	-	-	-	-	-	-	-	70,199.9	21,975.6	92,175.5	1,965,301.1	6/5/2019	4/28/2016	120	4/27/2026
PTB178010	Pb: 178-010; Start Up Agreement For Phase 3 Services In District One; Various Various; Construction Engineering Services; Estb Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,999,850.0	-	-	-	-	-	33,493.1	8,373.3	8,373.3	8,373.3	58,612.9	1,965,301.1	6/5/2019	4/28/2016	120	4/27/2026
PTB178010	Pb: 178-010; Start Up Agreement For Phase 3 Services In District One; Various Various; Construction Engineering Services; Estb Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,999,850.0	-	-	-	-	-	-	-	-	-	-	1,965,301.1	6/5/2019	4/28/2016	120	4/27/2026
PTB178011	Pb: 178-011; Start Up Agreement For Phase 3 Construction Inspection Services In District Four; Various Various Sections And Route Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	79,621.8	19,905.5	19,905.5	19,905.5	139,338.2	496,638.0	6/5/2019	3/14/2016	120	3/13/2026
PTB178012	Pb: 178-012; Prime Agreement For Phase 1/2 Services In District Four; Route Surveying And Various Design Projects; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	484,377.7	6/5/2019	5/10/2016	120	5/1/2026
PTB178012	Pb: 178-012; Prime Agreement For Phase 1/2 Services In District Four; Route Surveying And Various Design Projects; Estb Preliminary Engineering Section	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	60,412.6	8,855.8	12,098.6	6,271.0	87,637.9	484,377.7	6/5/2019	5/10/2016	120	5/1/2026
PTB178014	Pb: 178-014; Start Up Agreement For Phase 3 Services For Construction Inspection Projects In District Six; Estb Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	523,580.7	6/5/2019	4/1/2016	119	3/31/2026
PTB178015	Pb: 178-015; Phase 2 Services; Prime Agreement For Various Land And/Or Route Surveys In District 6; Various Various; Estb Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	150,000.0	-	-	-	-	-	7,997.7	229,469.0	1,999.4	1,999.4	241,465.5	147,836.4	6/5/2019	4/18/2016	120	4/17/2026
PTB178016	Pb: 178-016; Start Up Agreement For Phase 1/2 Engineering Services Thruout District Seven At Various Locations; Various Various; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	9,805.5	172,507.0	19,747.2	3,230.9	205,290.7	455,461.5	6/5/2019	3/7/2016	96	3/6/2024
PTB178017	Pb: 178-017; Start Up Agreement For Phase 3 Construction Surveys; Inspections; Qa Testing In Various Places In District Eight; Estb Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	30,396.1	91,251.6	7,599.0	2,081,578.0	2,210,824.8	463,553.0	6/5/2019	3/31/2016	120	3/30/2026
PTB178018	Pb: 178-018; Start Up Agreement For Phase 2 Surveying Services In District Nine; Estb Preliminary Engineering Section	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	-	-	-	-	-	-	167,167.7	6/5/2019	4/20/2016	120	4/19/2026
PTB178018	Pb: 178-018; Start Up Agreement For Phase 2 Surveying Services In District Nine; Estb Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	-	26,746.5	6,686.6	6,686.6	13,307.7	53,427.6	167,167.7	6/5/2019	4/20/2016	120	4/19/2026
PTB178019	Pb: 178-019; Prime Agreement For Phase 1/2 Services; Engineering Services For Prep Of Phase 1 And Prelim Final Contract Plans; District Nine Estb, Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,290,000.0	-	-	-	-	-	199,675.6	48,687.7	22,781.8	26,831.9	297,977.0	1,265,770.0	6/5/2019	4/19/2016	120	4/3/2026
PTB178021	Pb: 178-021; Start Up Agreement For Phase 1/2 Services For Structural Engineering Services Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	74,255.1	644,727.0	76,467.0	67,515.5	862,964.5	1,981,214.8	6/5/2019	3/10/2016	120	3/9/2026
PTB179001	Pb: 179-001; Start Up Agreement For Phase 1 Services; Land Surveying Services At Various Locations In District One; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	496,671.1	6/5/2019	6/15/2016	120	6/14/2026
PTB179001	Pb: 179-001; Start Up Agreement For Phase 1 Services; Land Surveying Services At Various Locations In District One; Estb Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	496,671.1	6/5/2019	6/15/2016	120	6/14/2026
PTB179003	Pb: 179-003; Prime Agreement For Phase 1 Services In District One; Job Number: P-91-225-16 Various Various; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	-	57,472.2	3,555.4	61,027.6	214,209.1	6/5/2019	9/7/2016	119	8/15/2026
PTB179004	Pb: 179-004; Start Up Agreement For Phase 2 Services In District One; Various Various Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	999,901.0	-	-	-	-	-	-	-	-	-	-	916,002.0	6/5/2019	12/28/2016	120	12/27/2026
PTB179004	Pb: 179-004; Start Up Agreement For Phase 2 Services In District One; Various Various Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	999,901.0	-	-	-	-	-	258,104.8	408,417.4	7,481.2	1,662,758.0	2,336,761.4	916,002.0	6/5/2019	12/28/2016	120	12/27/2026
PTB179005	Pb: 179-005; Start Up Agreement For Phase 3 Services; Construction Engineering In District One; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	3,785,553.0	-	-	-	-	-	-	58,968.5	-	5,900.6	64,869.1	3,758,551.1	6/5/2019	8/5/2016	120	8/4/2026
PTB179005	Pb: 179-005; Start Up Agreement For Phase 3 Services; Construction Engineering In District One; Estb Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	3,785,553.0	-	-	-	-	-	32,964.0	2,316,005.0	8,241.0	2,316,005.0	4,673,215.0	3,758,551.1	6/5/2019	8/5/2016	120	8/4/2026
PTB179006	Pb: 179-006; Start Up Agreement For Phase 1/2 Services In District One For Engineering Studies; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	-	-	152,428.3	152,428.3	567,468.6	6/5/2019	6/8/2016	120	6/7/2026
PTB179006	Pb: 179-006; Start Up Agreement For Phase 1/2 Services In District One For Engineering Studies; Estb Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	-	-	-	-	567,468.6	6/5/2019	6/8/2016	120	6/7/2026
PTB179007	Pb: 179-007; Prime Agreement For Phase 1 Services In District One; Work Order Agreement For Enviro Studies; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,200,000.0	-	-	-	-	-	-	-	39,475.8	72,921.5	112,397.3	549,876.1	6/5/2019	10/		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB179007	Pb: 179-007; Prime Agreement For Phase 1 Services In District One; Work Order Agreement For Enviro Studies; Estb; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,200,000.0	-	-	-	-	-	22,461.8	28,926.3	1,186.6	5,615.5	58,190.2	549,876.1	6/5/2019	10/13/2016	118	8/31/2026	
PTB179008	Pb: 179-008; Start Up Agreement For Phase 3 Services In District One For Construction Engineering Services; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	3,069,163.0	-	-	-	-	-	-	-	-	-	-	3,025,208.7	6/5/2019	9/21/2016	120	9/20/2026	
PTB179008	Pb: 179-008; Start Up Agreement For Phase 3 Services In District One For Construction Engineering Services; Estb; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	3,069,163.0	-	-	-	-	-	-	-	-	-	-	3,025,208.7	6/5/2019	9/21/2016	120	9/20/2026	
PTB179008	Pb: 179-008; Start Up Agreement For Phase 3 Services In District One For Construction Engineering Services; Estb; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	3,069,163.0	-	-	-	-	-	-	-	-	-	-	3,025,208.7	6/5/2019	9/21/2016	120	9/20/2026	
PTB179009	Pb: 179-009; Prime Agreement For Phase 3 Services In District One; Construction Inspection For 1-90 & 1-290; Estb; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	3,668,580.0	-	-	-	-	-	307,680.1	76,920.0	76,920.0	76,920.0	538,440.1	3,553,381.6	6/5/2019	7/28/2016	120	7/18/2026	
PTB179009	Pb: 179-009; Prime Agreement For Phase 3 Services In District One; Construction Inspection For 1-90 & 1-290; Estb; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	3,668,580.0	-	-	-	-	-	-	311,062.1	211,211.8	759,731.0	1,282,004.9	3,553,381.6	6/5/2019	7/28/2016	120	7/18/2026	
PTB179011	Pb: 179-011 Start-Up Establishment Phase I/II Route Fai 280 Rock Island County Job # P-92-017-10 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	505,613.0	-	-	-	-	-	115,779.8	28,945.0	28,945.0	127,567.1	301,236.8	386,165.2	6/5/2019	2/17/2017	120	2/16/2027	
PTB179011	Pb: 179-011 Start-Up Establishment Phase I/II Route Fai 280 Rock Island County Job # P-92-017-10 Preliminary Engineering	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	505,613.0	-	-	-	-	-	-	-	-	-	-	386,165.2	6/5/2019	2/17/2017	120	2/16/2027	
PTB179012	Pb: 179-012; Prime Agreement For Phase 1/2 Services In District Three; Engineering Req For Various Projects Thruout D3; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	65,077.6	16,269.4	8,894.3	464,326.0	554,567.4	941,924.9	6/5/2019	9/21/2016	119	8/15/2026	
PTB179013	Pb: 179-013; Prime Agreement For Phase 3 Services In District Three; Job Number C-93-038-16; LaSalle County; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,123,483.0	-	-	-	-	-	185,588.7	117,654.6	107,470.3	109,511.2	520,224.6	1,425,360.9	6/5/2019	9/28/2016	119	8/31/2026	
PTB179013	Pb: 179-013; Prime Agreement For Phase 3 Services In District Three; Job Number C-93-038-16; LaSalle County; Estb; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,123,483.0	-	-	-	-	-	-	-	-	-	-	1,425,360.9	6/5/2019	9/28/2016	119	8/31/2026	
PTB179014	Pb: 179-014; Prime Agreement For Phase 2 Services For Bureau Of Bridges And Structures; Underwater Diving Inspection Services; Estb; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	-	206,230.5	19,544.4	225,774.9	575,315.4	6/5/2019	6/30/2016	120	6/6/2026	
PTB179015	Pb: 179-015; Start Up Agreement For The Bureau Of Bridges And Structures; Phase 1 Services; In Depth Inspections, Ndt, Structural Eval; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,113,868.0	-	-	-	-	-	-	-	-	55,329.0	55,329.0	956,380.3	6/5/2019	8/3/2016	120	8/2/2026	
PTB179015	Pb: 179-015; Start Up Agreement For The Bureau Of Bridges And Structures; Phase 1 Services; In Depth Inspections, Ndt, Structural Eval; Estb; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,113,868.0	-	-	-	-	-	-	-	-	-	-	956,380.3	6/5/2019	8/3/2016	120	8/2/2026	
PTB179016	Pb: 179-016; Prime Agreement For Phase 3 Services For Bureau Of Bridges And Structures Structural Steel Shop Fabrication Inspections Thruout State; Preliminary Engineering Section	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	32,949.4	34,811.0	8,237.4	8,237.4	84,235.0	497,748.9	6/5/2019	6/30/2016	120	6/15/2026	
PTB179017	Pb: 179-017; Start Up Agreement For Phase 1 Services; For Statewide Waste Assessment Investigations, Studies Etc; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	6,249,058.2	-	-	-	-	-	54,963.0	225,252.9	270,465.1	197,435.6	748,116.6	3,476,941.9	6/5/2019	7/7/2016	120	7/6/2026	
PTB179017	Pb: 179-017; Start Up Agreement For Phase 1 Services; For Statewide Waste Assessment Investigations, Studies Etc; Estb; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	6,249,058.2	-	-	-	-	-	19,884.9	[14,460.6]	4,971.2	147,032.0	157,427.5	3,476,941.9	6/5/2019	7/7/2016	120	7/6/2026	
PTB179018	Pb: 179-018; Prime Agreement For Phase J Services; Surveys Asbestos; Statewide Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	-	16,938.7	16,938.7	128,658.8	6/5/2019	10/25/2016	119	9/25/2026	
PTB179018	Pb: 179-018; Prime Agreement For Phase J Services; Surveys Asbestos; Statewide Estb Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	-	-	-	128,658.8	6/5/2019	10/25/2016	119	9/25/2026	
PTB180001	Pb: 180-001; Start Up Agreement For Phase Three Services In District One; Western Ave Over Cal-Sagchannel; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,766,340.0	-	-	-	-	-	-	-	-	135,792.2	135,792.2	135,792.2	6/5/2019	2/15/2017	116	10/21/2026	
PTB180001	Pb: 180-001; Start Up Agreement For Phase Three Services In District One; Western Ave Over Cal-Sagchannel; Estb Preliminary Engineering Section	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,766,340.0	-	-	-	-	-	-	-	-	-	-	135,792.2	6/5/2019	2/15/2017	116	10/21/2026	
PTB180002	Pb: 180-002 Phase II Start-Up Agreement Fau 2719 East Avenue Cook County D-91-321-16 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,205,306.0	-	-	-	-	-	-	-	-	-	-	1,137,681.7	6/5/2019	5/26/2017	120	5/25/2027	
PTB180002	Pb: 180-002 Phase II Start-Up Agreement Fau 2719 East Avenue Cook County D-91-321-16 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,205,306.0	-	-	-	-	-	25,994.0	32,265.9	65,102.9	17,614.8	140,977.6	1,137,681.7	6/5/2019	5/26/2017	120	5/25/2027	
PTB180003	Pb: 180-003 Start Up Agreement For Phase 2 Services In District One; For Prep Of Contract Plans Specs And Estimates; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,478,636.0	-	-	-	-	-	-	-	-	-	-	1,262,230.9	6/5/2019	1/19/2017	120	1/18/2027	
PTB180003	Pb: 180-003 Start Up Agreement For Phase 2 Services In District One; For Prep Of Contract Plans Specs And Estimates; Estb; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,478,636.0	-	-	-	-	-	33,413.9	3,307.5	1,825.9	8,353.5	46,900.8	1,262,230.9	6/5/2019	1/19/2017	120	1/18/2027	
PTB180004	Pb: 180-004; Start Up Agreement For Phase 2 Services In District One; For Subsurface Utility Engineering On Various Projects; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	4,000,000.0	-	-	-	-	-	284,725.2	142,570.3	127,882.4	584,263.6	1,139,441.5	1,750,730.1	6/5/2019	9/21/2016	120	9/20/2026	
PTB180004	Pb: 180-004; Start Up Agreement For Phase 2 Services In District One; For Subsurface Utility Engineering On Various Projects; Estb; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	4,000,000.0	-	-	-	-	-	-	-	-	-	-	1,750,730.1	6/5/2019	9/21/2016	120	9/20/2026	
PTB180005	Pb: 180-005 Phase II Prime Agreement Various/Various Job # C-91-324-16 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	4,000,000.0	-	-	-	-	-	-	231,394.5	152,461.0	324,231.5	708,087.0	3,848,670.1	6/5/2019	4/26/2017	119	3/14/2027	
PTB180005	Pb: 180-005 Phase II Prime Agreement Various/Various Job # C-91-324-16 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	4,000,000.0	-	-	-	-	-	-	-	-	-	-	3,848,670.1	6/5/2019	4/26/2017	119	3/14/2027	
PTB180005	Pb: 180-005 Phase III Prime Agreement Various/Various Job # C-91-324-16 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	4,000,000.0	-	-	-	-	-	-	-	-	-	-	3,848,670.1	6/5/2019	4/26/2017	119	3/14/2027	
PTB180005	Pb: 180-005 Phase III Prime Agreement Various/Various Job # C-91-324-16 Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	4,000,000.0	-	-	-	-	-	332,878.6	111,902.7	83,219.7	83,219.7	611,220.7	3,848,670.1	6/5/2019	4/26/2017	119	3/14/2027	
PTB180006	Pb: 180-006; Start Up Agreement For Phase 3 Services In District One; Cook, Dupage And Will Counties; Construction Engineering; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	4,981,297.0	-	-	-	-	-	-	-	452.6	-	452.6	4,981,297.0	6/5/2019	9/7/2016	120	9/6/2026	
PTB180006	Pb: 180-006; Start Up Agreement For Phase 3 Services In District One; Cook, Dupage And Will Counties; Construction Engineering; Estb; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	4,981,297.0	-	-	-	-	-	-	-	29,034.4	-	29,034.4	4,981,297.0	6/5/2019	9/7/2016	120	9/6/2026	
PTB180007	Pb: 180-007; Start Up Agreement For Phase 1/2 Services In District Two; Various Various Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	-	44,664.8	13,122.7	48,278.3	91,278.0	197,343.8	496,438.6	6/5/2019	8/29/2016	120	8/28/2026	
PTB180008	Pb: 180-008; Start Up Agreement For Phase 2 Services In District Two; For Various Bridge Rehab Projects In D2; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	19,140.0	2,270.6	-	21,410.6	485,877.3	6/5/2019	9/2/2016	120	9/1/2026	
PTB180009	Pb: 180-009; Start Up Agreement For Phase 3 Services In District Two For Construction Inspection On Various Projects; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	26,320.9	26,320.9	26,320.9	6/5/2019	9/2/2016	120	9/1/2026	
PTB180010	Pb: 180-010; Start Up Agreement For Phase 3 Services In District Two; Construction Inspection Services; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	49,729.9	77,349.8	4,075.1	622,513.0	753,667.9	459,491.1	6/5/2019	9/9/2016	120	9/8/2026	
PTB180011	Pb: 180-011; Start Up Agreement For Phase 3 Services In District Four; Construction Inspection For Various Projects; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	37,795.5	129,166.9	12,053.9	9,448.9	188,465.1	499,399.2	6/5/2019	10/17/2016	120	10/16/2026	
PTB180012	Pb: 180-012; Start Up Agreement For Phase 3 Services In District Four; Various Various Construction Inspection Thruout D4; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	18,496.7	46,244.9	4,624.2	4,624.2	73,989.9	498,472.8	6/5/2019	10/14/2016	120	10/3/2026	
PTB180013	Pb: 180-013; Start Up Agreement For Phase 1/2 Services In District Four; Job Number: C-94-052-16; Various Various; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	2,444.5	-	-	2,444.5	783,623.1	6/5/2019	9/12/2016	120	9/11/2026	
PTB180013	Pb: 180-013; Start Up Agreement For Phase 1/2 Services In District Four; Job Number: C-94-052-16; Various Various; Estb; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	64,275.7	38,374.5	40,810.2	22,184.3	165,644.7	783,623.1	6/5/2019	9/12/2016	120	9/11/2026	
PTB180013	Pb: 180-013; Start Up Agreement For Phase 1/2 Services In District Four; Job Number: C-94-052-16; Various Various; Estb; Preliminary Engineering Section	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	54,882.0	-	-	54,882.0	783,623.1	6/5/2019	9/12/2016	120	9/11/2026</	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB180014	Pb 180-014 Prime Agreement Establishment Phase III Route 1-474/Us 24 Various Counties Job # C-94-079-12 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,197,802.0	-	-	-	-	-	-	-	-	-	-	473,097.6	6/5/2019	2/22/2017	119	1/5/2027	
PTB180015	Pb 180-015; Start Up Agreement For Phase 3 Services In District Four; Project Managers And Materials Inspection For Various Projects Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,250,000.0	-	-	-	-	-	-	-	-	-	-	1,702,929.7	6/5/2019	10/3/2016	120	10/2/2026	
PTB180015	Pb: 180-015; Start Up Agreement For Phase 3 Services In District Four; Project Managers And Materials Inspection For Various Projects Estb; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,250,000.0	-	-	-	-	108,168.0	210,459.4	152,452.9	45,039.7	516,120.0	1,702,929.7	6/5/2019	10/3/2016	120	10/2/2026		
PTB180015	Pb: 180-015; Start Up Agreement For Phase 3 Services In District Four; Project Managers And Materials Inspection For Various Projects Estb; Preliminary Engineering Section	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	2,250,000.0	-	-	-	-	-	-	-	623,209.0	623,209.0	1,702,929.7	6/5/2019	10/3/2016	120	10/2/2026		
PTB180017	Pb: 180-017; Start Up Agreement For Phase 1/2 Services In District Five; Various Various; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	3,823.5	955.9	6,900.0	8,057.7	19,737.1	106,146.8	6/5/2019	10/12/2016	120	10/11/2026		
PTB180018	Pb 180-018; Start Up Agreement For Phase 1/2 Services For District Five; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	39,507.0	46,362.7	85,869.7	373,761.5	6/5/2019	8/17/2016	120	8/16/2026		
PTB180019	Pb 180-019 Prime Phase III Various Routes Various Counties Job # C-96-052-16 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/15/2017	120	3/12/2027	
PTB180020	Pb: 180-020; Start Up Agreement For Phase 1/2 Services In District Seven Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	250,000.0	-	-	-	-	-	-	-	-	-	-	78,835.9	6/5/2019	8/18/2016	120	8/17/2026	
PTB180021	Pb: 180-021; Start Up Agreement For Phase 1/2 Services In District Seven; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	40,745.0	45,632.0	6,189.1	15,322.8	107,888.9	365,702.5	6/5/2019	8/18/2016	120	8/17/2026		
PTB180022	Pb: 180-022; Start Up Agreement For Phase 1/2 Services In District Seven; Surveying Various Locations In D7; Estb. Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	250,000.0	-	-	-	-	-	-	-	38,745.9	38,745.9	56,915.5	6/5/2019	9/1/2016	119	8/31/2026		
PTB180023	Pb 180-023 Phase I Start-Up Agreement II Route 3 Connector Madison And St. Clair County Job # P-98-005-04 Preliminary Engineering	Non-Bond		0114944277002027	Federal Pass Through For High Priority Projects and Transportation Improvement Projects For Locals	1,785,648.0	-	-	-	-	54,631.4	77,379.8	42,980.6	13,657.9	188,649.6	1,166,233.6	6/5/2019	2/3/2017	120	2/2/2027		
PTB180023	Pb 180-023 Phase I Start-Up Agreement II Route 3 Connector Madison And St. Clair County Job # P-98-005-04 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,785,648.0	-	-	-	-	-	-	19,542.3	-	19,542.3	1,166,233.6	6/5/2019	2/3/2017	120	2/2/2027		
PTB180023	Pb 180-023 Phase I Start-Up Agreement II Route 3 Connector Madison And St. Clair County Job # P-98-005-04 Preliminary Engineering	Non-Bond		902494427700017	Statewide - Transportation and Related Construction	1,785,648.0	-	-	-	-	-	-	-	30,691.8	30,691.8	1,166,233.6	6/5/2019	2/3/2017	120	2/2/2027		
PTB180024	Pb: 180-024; Prime Agreement For Phase 1/2 Services For District Eight; Engineering Services For Surveys & Hydraulic Surveys; Work Order; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	13,721.8	8,319.5	16,966.7	10,816.5	49,824.5	181,792.5	6/5/2019	11/2/2016	119	10/25/2026		
PTB180025	Pb: 180-025; Start Up Agreement For Phase 1/2 Services In District Eight; Various Work Thruout The District; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	16,398.9	12,317.6	10,397.8	4,099.7	43,214.1	550,308.0	6/5/2019	9/6/2016	120	9/5/2026		
PTB180026	Pb: 180-026; Prime Agreement For Phase 1/2 Services For District Nine; Surveying Services; Work Orders; Estb Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	-	13,785.3	33,944.4	33,464.9	81,194.6	199,955.4	6/5/2019	10/27/2016	118	8/31/2026		
PTB180027	Pb: 180-027; Start Up Agreement For Phase 2 Services For Agency'S Right Of Way Outdoor Advertising And Junkyard Control Program; Estb; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	8,400,000.0	-	-	-	-	557.0	65.0	139.3	139.3	900.5	5,775,927.2	6/5/2019	9/30/2016	120	9/29/2026		
PTB180027	Pb: 180-027; Start Up Agreement For Phase 2 Services For Agency'S Right Of Way Outdoor Advertising And Junkyard Control Program; Estb; Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	8,400,000.0	-	-	-	-	321,164.5	253,310.6	34,368.7	692,412.0	1,301,255.8	5,775,927.2	6/5/2019	9/30/2016	120	9/29/2026		
PTB180027	Pb: 180-027; Start Up Agreement For Phase 2 Services For Agency'S Right Of Way Outdoor Advertising And Junkyard Control Program; Estb; Preliminary Engineering Section	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	8,400,000.0	-	-	-	-	-	2,351,106.0	-	138,052.8	2,489,158.8	5,775,927.2	6/5/2019	9/30/2016	120	9/29/2026		
PTB180027	Pb: 180-027; Start Up Agreement For Phase 2 Services For Agency'S Right Of Way Outdoor Advertising And Junkyard Control Program; Estb; Preliminary Engineering Section	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	8,400,000.0	-	-	-	-	-	-	-	-	-	5,775,927.2	6/5/2019	9/30/2016	120	9/29/2026		
PTB181001	Pb 181-001 Phase I Start-Up Agreement II Route 62 Kane And Cook County P-91-010-18 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	3,646,702.0	-	-	-	-	-	-	-	-	-	1,735,472.0	6/5/2019	8/11/2017	120	8/10/2027		
PTB181001	Pb 181-001 Phase I Start-Up Agreement II Route 62 Kane And Cook County P-91-010-18 Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	3,646,702.0	-	-	-	-	231,532.8	2,500,693.0	199,476.9	115,959.2	3,047,661.9	1,735,472.0	6/5/2019	8/11/2017	120	8/10/2027		
PTB181001	Pb 181-001 Phase I Start-Up Agreement II Route 62 Kane And Cook County P-91-010-18 Preliminary Engineering	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	3,646,702.0	-	-	-	-	-	-	-	-	-	1,735,472.0	6/5/2019	8/11/2017	120	8/10/2027		
PTB181002	Pb 181-002 Prime Agreement Phase III Various/Various Job # C-91-473-16 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	8,272.5	-	8,272.5	1,497,582.0	6/5/2019	4/13/2017	120	4/11/2027		
PTB181002	Pb 181-002 Prime Agreement Phase III Various/Various Job # C-91-473-16 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	163,986.8	153,980.7	18,380.2	40,996.7	377,344.4	1,497,582.0	6/5/2019	4/13/2017	120	4/11/2027		
PTB181003	Pb 181-003; Start Up; Phase 1; Establishment Job # P-91-475-16; Cook County; II 43 Preliminary Engineering Eligible For Reimbursement By The Fhwa	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,016,341.0	-	-	-	-	-	-	-	-	-	1,103,492.3	6/5/2019	10/10/2017	120	10/9/2027		
PTB181003	Pb 181-003; Start Up; Phase 1; Establishment Job # P-91-475-16; Cook County; II 43 Preliminary Engineering Eligible For Reimbursement By The Fhwa	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,016,341.0	-	-	-	-	5,663.9	265,227.0	30,753.3	1,907,827.0	2,209,471.2	1,103,492.3	6/5/2019	10/10/2017	120	10/9/2027		
PTB181003	Pb 181-003; Start Up; Phase 1; Establishment Job # P-91-475-16; Cook County; II 45 Preliminary Engineering Eligible For Reimbursement By The Fhwa	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	2,016,341.0	-	-	-	-	-	-	-	-	-	1,103,492.3	6/5/2019	10/10/2017	120	10/9/2027		
PTB181004	Pb: 181-004; Start Up Agreement For Phase 2 In District One; Plan Prep, Plan Review And Surveying Work Various Various; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	1,411,650.4	6/5/2019	12/15/2016	120	12/14/2026		
PTB181004	Pb: 181-004; Start Up Agreement For Phase 2 In District One; Plan Prep, Plan Review And Surveying Work Various Various; Estb Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	94,900.0	1,130,562.0	10,693.2	21,409.7	1,257,564.9	1,411,650.4	6/5/2019	12/15/2016	120	12/14/2026		
PTB181005	Pb 181-005 Phase II Start-Up Agreement Route Fap 525 (Us 20) Mchenry County Job # D-91-003-17 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	770,165.0	-	-	-	-	20,982.0	11,548.0	5,245.5	7,886.3	45,661.8	751,460.9	6/5/2019	3/16/2017	120	3/15/2027		
PTB181005	Pb 181-005 Phase II Start-Up Agreement Route Fap 525 (Us 20) Mchenry County Job # D-91-003-17 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	770,165.0	-	-	-	-	-	-	-	-	-	751,460.9	6/5/2019	3/16/2017	120	3/15/2027		
PTB181006	Pb: 181-006; Start Up Agreement For Phase 2 Services In District One; Various Various Prep Of Plans; Specs And Estimates; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	1,107,825.8	6/5/2019	12/14/2016	120	12/13/2026		
PTB181006	Pb: 181-006; Start Up Agreement For Phase 2 Services In District One; Various Various Prep Of Plans; Specs And Estimates; Estb Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	1,107,825.8	6/5/2019	12/14/2016	120	12/13/2026		
PTB181007	Pb: 181-007; Prime Agreement For Phase 2 Services In District One; Work Order; Prep Of Traffic Eng Studies; Various Various; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	599,999.7	-	-	-	-	-	-	-	-	-	599,999.7	6/5/2019	1/19/2017	119	12/31/2026		
PTB181007	Pb: 181-007; Prime Agreement For Phase 2 Services In District One; Work Order; Prep Of Traffic Eng Studies; Various Various; Estb Preliminary Engineering Section	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	599,999.7	-	-	-	-	-	-	-	-	-	599,999.7	6/5/2019	1/19/2017	119	12/31/2026		
PTB181008	Pb: 181-008 Start Up Agreement For Phase 1/2 Services In District Two; Work Order Agreement; Engineering Services Preliminary Engineering Section; Estb;	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	608,761.0	6/5/2019	1/6/2017	120	1/5/2027		
PTB181008	Pb: 181-008 Start Up Agreement For Phase 1/2 Services In District Two; Work Order Agreement; Engineering Services Preliminary Engineering Section; Estb;	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	55,084.5	27,344.5	1,148.9	13,771.1	97,349.1	608,761.0	6/5/2019	1/6/2017	120	1/5/2027		
PTB181009	Pb: 181-009; Start Up Agreement For Phase 1/2 Project In District Two; Various Projects Work Order; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	873,395.9	6/5/2019	12/7/2016	120	12/6/2026		
PTB181009	Pb: 181-009; Start Up Agreement For Phase 1/2 Project In District Two; Various Projects Work Order; Estb Preliminary Engineering Section	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	55,812.5	66,980.2	1,391.5	88,820.3	213,004.6	873,395.9	6/5/2019	12/7/2016	120	12/6/2026		
PTB181010	Pb: 181-010; Start Up Agreement For Phase 1/2 Services In District Two; Work Order Agreement Various Various; Survey Projects; Estb Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	19,171.8	29,131.5	5,295.6	15,895.3	69,494.2	579,791.5	6/5/2019	11/28/2016	120	11/27/2026		
PTB181011	Pb 181-011 Phase II Prime Agreement Fap 591 Kendall County; Federal Funding C-93-006-18 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,992,089.0	-	-	-	-	435,764.7	168,343.7	203,931.4	106,488.6	914,528.4	1,943,661.0	6/5/2019	7/7/2017	119	6/20/2027		
PTB181013	Pb: 181-013; Start Up Agreement For Phase 1/2 Services In District Five; Job Number: D-95-046-16; Various Various; Work Order Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	5,770.0	1,442.5	1,442.5	1,442.5	10,097.4	494,938.6	6/5/2019	11/9/2016	120			

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
PTB181014	Pb 181-014; Prime Agreement For Phase 1/2 Services For District Eight; Various Work Order; Engineering Services Required Preliminary Engineering Section ;Estb	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	39,369.6	-	16,404.2	55,773.8	313,469.1	6/5/2019	1/19/2017	59	12/31/2021		
PTB181015	Pb 181-015 Prime Agreement Phase I/II Various/Various Job # D-98-004-17 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	8,138.4	45,275.8	52,501.9	20,893.0	126,809.1	397,685.5	6/5/2019	2/22/2017	118	12/31/2026		
PTB181016	Pb 181-016; Prime Agreement For Phase 1/2 Services For Bureau Of Bridges And Structures; Estb; Various Various; Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,250,000.0	-	-	-	-	-	46,228.7	22,529.8	10,896.3	6,740.6	86,395.4	1,195,475.9	6/5/2019	12/14/2016	120	12/1/2026		
PTB181017	Pb 181-017; Prime Agreement For Phase 1/2 Services; Structural Eng Services By Bureau Bridges And Structures; Work Order Agreement Preliminary Engineering Section	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,250,000.0	-	-	-	-	-	82,453.1	1,103,144.0	108,864.5	112,361.1	1,406,822.6	565,746.4	6/5/2019	12/15/2016	119	11/30/2026		
PTB181018	Pb 181-018; Prime Agreement; Consultant Services In Connection With Traffic Signal Coord/ Timing In Dist 2,3,4,5; Various/Various; Vendor Selec From State Of Interest Subm For 9 Memb Selec Com Review	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	80,097.6	-	-	80,097.6	254,669.8	6/5/2019	1/19/2017	119	12/31/2026		
PTB181019	Pb 181-019 Prime Agreement Establishment Phase I Various Routes And Various Counties Job # D-60-032-17 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	49,830.5	59,716.4	12,457.6	12,457.6	134,462.2	242,349.8	6/5/2019	2/21/2017	118	12/31/2026		
PTB181020	Phase II Prime Agreement; Consultant Services In Connection With Statewide Sign Structure Inspect; Various/Various; Vendor Selected From Statement Of Interest Subm For 9 Member Selection Comm Review	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	-	-	-	-	275,802.7	6/5/2019	1/26/2017	120	1/23/2027		
PTB182001	Pb 182-001 Prime Agreement Various/Various D-91-117-17 Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	27,129.7	138,460.0	165,589.7	278,008.9	6/5/2019	6/26/2017	120	6/18/2027		
PTB182002	Pb 182-002 Phase I Prime Agreement Various/Various P-91-119-17 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	97,827.1	1,382,230.0	25,799.6	5,343.0	1,511,199.7	799,774.0	6/5/2019	8/8/2017	119	7/31/2027		
PTB182003	Pb 182-003 Start Up Phase II Lake County; Job No. D-91-116-17; Establishment Preliminary Engineering	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,305,840.0	-	-	-	-	-	-	-	-	-	-	1,077,477.9	6/5/2019	8/24/2017	120	8/23/2027		
PTB182003	Pb 182-003 Start Up Phase II Lake County; Job No. D-91-116-17; Establishment Preliminary Engineering	Non-Bond		902494427700017	Statewide - Transportation and Related Construction	1,305,840.0	-	-	-	-	-	48,326.0	12,081.5	164,580.3	82,185.4	307,173.2	1,077,477.9	6/5/2019	8/24/2017	120	8/23/2027		
PTB182004	Pb 182-004 Start-Up Phase II Various Routes Various Counties Job # D-91-115-17 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	1,414,747.5	6/5/2019	3/2/2017	120	3/1/2027		
PTB182004	Pb 182-004 Start-Up Phase II Various Routes Various Counties Job # D-91-115-17 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	2,636.2	659.0	23,060.1	1,213,642.0	1,239,997.3	1,414,747.5	6/5/2019	3/2/2017	120	3/1/2027		
PTB182005	Pb 182-005 Phase II Prime Agreement I-90 @ 1-290 Cook County C-91-128-17 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	3,650,341.0	-	-	-	-	-	-	-	-	-	-	3,534,638.4	6/5/2019	5/22/2017	120	5/21/2027		
PTB182005	Pb 182-005 Phase II Prime Agreement I-90 @ 1-290 Cook County C-91-128-17 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	3,650,341.0	-	-	-	-	-	-	-	-	-	-	3,534,638.4	6/5/2019	5/22/2017	120	5/21/2027		
PTB182005	Pb 182-005 Phase II Prime Agreement I-90 @ 1-290 Cook County C-91-128-17 Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	3,650,341.0	-	-	-	-	-	233,708.3	2,374,708.0	69,384.5	1,439,976.0	4,117,776.8	3,534,638.4	6/5/2019	5/22/2017	120	5/21/2027		
PTB182006	Pb 182-006 Phase II Start-Up Agreement Various/Various Job # C-91-120-17 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	28,722.0	-	-	28,722.0	396,590.3	6/5/2019	4/14/2017	120	4/13/2027		
PTB182006	Pb 182-006 Phase II Start-Up Agreement Various/Various Job # C-91-120-17 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	27,780.2	12,248.9	6,945.0	1,842,741.0	1,889,715.1	396,590.3	6/5/2019	4/14/2017	120	4/13/2027		
PTB182007	Pb 182-007 Phase I Start-Up Agreement Interstate 55 Will County P-91-132-17 Preliminary Engineering	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	5,709,807.0	-	-	-	-	-	-	210,233.3	219,088.6	268,493.7	319,160.7	1,016,976.3	5,038,189.2	6/5/2019	7/7/2017	120	7/6/2027	
PTB182007	Pb 182-007 Phase I Start-Up Agreement Interstate 55 Will County P-91-132-17 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	5,709,807.0	-	-	-	-	-	-	-	-	-	-	5,038,189.2	6/5/2019	7/7/2017	120	7/6/2027		
PTB182007	Pb 182-007 Phase I Start-Up Agreement Interstate 55 Will County P-91-132-17 Preliminary Engineering	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	5,709,807.0	-	-	-	-	-	-	-	-	-	-	5,038,189.2	6/5/2019	7/7/2017	120	7/6/2027		
PTB182008	Pb 182-008 Phase II Start-Up Various Routes/Counties Job # C-92-038-16 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	24,787.3	6,196.8	6,196.8	62,180.8	99,361.7	121,873.6	6/5/2019	4/12/2017	120	4/11/2027		
PTB182008	Pb 182-008 Phase II Start-Up Various Routes/Counties Job # C-92-038-16 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	121,873.6	6/5/2019	4/12/2017	120	4/11/2027		
PTB182009	Pb 182-009 Start Up; Phase 2 Services; Establishment; Job No. D-92-103-05; Us 20 Jo Davies County Preliminary Engineering	Non-Bond		902494427700017	Statewide - Transportation and Related Construction	933,056.0	-	-	-	-	-	-	-	-	149,340.1	149,340.1	696,679.0	6/5/2019	9/1/2017	119	8/31/2027		
PTB182010	Pb 182-010; Prime; Phase 3; Establishment Job # C-92-014-17; Rock Island County; I-74 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,966,952.0	-	-	-	-	-	189,213.5	220,270.0	102,401.0	266,381.3	778,265.9	1,349,069.7	6/5/2019	10/16/2017	120	10/15/2027		
PTB182011	Pb 182-011; Start-Up; Phase 2; Establishment Job # D-92-044-16; Stephenson County Tap 201 (Ils 20/Fap 654 Il 73)/Fas 1087 (Il 73) Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	428,830.0	-	-	-	-	-	33,248.0	35,892.3	7,919.6	39,658.8	116,718.8	230,101.0	6/5/2019	10/6/2017	120	10/5/2027		
PTB182012	Pb 182-012 Phase II Start-Up Agreement Fai 74 Roack Island County C-92-008-16 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	2,999,825.0	-	-	-	-	-	118,563.1	200,359.5	160,459.2	237,308.4	716,690.1	1,787,979.4	6/5/2019	7/10/2017	120	7/9/2027		
PTB182013	Pb 182-013 Phase I/II Start-Up Agreement Il 251 Wembago County P-92-073-13 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	313,622.0	-	-	-	-	-	-	-	-	-	-	126,423.5	6/5/2019	6/1/2017	119	5/31/2027		
PTB182014	Pb 182-014 Phase I Various/Various Work Order Prime Job # P-98-002-17 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	268,000.0	-	-	-	-	-	-	-	8,993.0	-	8,993.0	94,044.1	6/5/2019	3/17/2017	120	3/16/2027		
PTB182015	Pb 182-015 Prime Agreement Phase I/II Various/Various Job # D-98-029-17 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	3,207.3	-	-	3,207.3	999,441.9	6/5/2019	3/31/2017	120	3/30/2027		
PTB182015	Pb 182-015 Prime Agreement Phase I/II Various/Various Job # D-98-029-17 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	277,192.0	4,112.6	69,298.0	69,298.0	419,900.6	999,441.9	6/5/2019	3/31/2017	120	3/30/2027		
PTB182016	Pb 182-016; Prime; Phase 1 & 2; Establishment Job # D-99-005-17; Various Counties; Eligible For Reimbursement From Fhwa; Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,200,000.0	-	-	-	-	-	48,291.7	58,137.5	90,981.1	108,769.0	306,179.3	766,846.8	6/5/2019	4/5/2017	120	4/4/2027		
PTB182018	Pb 182-018 Prime Phase III Various Routes/Various Counties Job # C-30-018-17 Preliminary Engineering	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	1,846,000.0	-	-	-	-	-	-	-	-	-	-	1,771,902.2	6/5/2019	3/27/2017	120	3/24/2027		
PTB182018	Pb 182-018 Prime Phase III Various Routes/Various Counties Job # C-30-018-17 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,846,000.0	-	-	-	-	-	-	-	-	-	-	1,771,902.2	6/5/2019	3/27/2017	120	3/24/2027		
PTB182018	Pb 182-018 Prime Phase III Various Routes/Various Counties Job # C-30-018-17 Preliminary Engineering	Non-Bond		011494427900100	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,846,000.0	-	-	-	-	-	40,955.2	108,492.8	108,537.3	72,280.8	330,266.0	1,771,902.2	6/5/2019	3/27/2017	120	3/24/2027		
PTB182018	Pb 182-018 Prime Phase III Various Routes/Various Counties Job # C-30-018-17 Preliminary Engineering	Non-Bond		011494427900101	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,846,000.0	-	-	-	-	-	112,808.8	336,076.0	28,202.2	336,076.0	813,163.0	1,771,902.2	6/5/2019	3/27/2017	120	3/24/2027		
PTB182020	Phase II Prime Agreement; Consultant Services Including Inspection Of Overhead Sign Structures & High Mast Lighting Towers; Vendor Selected From Stmt Of Interest Sub For 9 Member Selec Comm Rev	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	350,000.0	-	-	-	-	-	9,075.2	8,336.2	5,747.2	20,298.5	43,457.1	302,231.4	6/5/2019	7/13/2017	120	7/7/2027		
PTB183001	Pb 183-001; Prime; Phase 3; Establishment Job # C-91-176-17; Cook County; Nte \$350,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	3,750,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/19/2017	118	10/18/2027		
PTB183001	Pb 183-001; Prime; Phase 3; Establishment Job # C-91-176-17; Cook County; Nte \$350,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	3,750,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/19/2017	118	10/18/2027		
PTB183002	Pb 183-002 Phase I Start-Up Agreement Various/Various P-91-168-17 Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	13,138.3	-	-	13,138.3	402,111.5	6/5/2019	5/12/2017	120	5/11/2027		
PTB183002	Pb 183-002 Phase I Start-Up Agreement Various/Various P-91-168-17 Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	176,184.6	377,411.0	553,595.6	402,111.5	6/5/2019	5/12/2017	120	5/11/2027		
PTB183003	Pb 183-003; Phase III; Prime; Establishment C-91-130-12; Will County; Nte \$2,020,780 Federal Funding 80/20	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	1,100,000.0	-	-	-	-	-	-	-	238,488.6	236,900.3	475,388.9	475,388.9	6/5/2019	6/21/2019				

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB183008	Pb 183-008 Phase II Start-Up Will County I-55 @ Weber Road Interchange Job # C-91-174-17 Split Funded With Local Funds Preliminary Engineering	Bond	9A	695494427000115	Statewide - Transportation and Related Construction	10,399,476.0	-	-	-	-	-	721,210.1	1,351,691.0	681,320.6	659,216.4	3,413,438.1	4,889,656.8	6/5/2019	6/1/2017	119	5/31/2027	
PTB183009	Pb 183-009; Prime; Phase 3; Establishment Federal Funds; Job # C-91-171-17 I-90/94 @ I-290/Congress Pkwy Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	3,006,130.0	-	-	-	-	-	379,088.0	158,522.3	237,238.7	1,816,887.0	2,591,736.1	2,834,693.0	6/5/2019	9/26/2017	120	9/12/2027	
PTB183009	Pb 183-009; Prime; Phase 3; Establishment Federal Funds; Job # C-91-171-17 I-90/94 @ I-290/Congress Pkwy Preliminary Engineering	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,006,130.0	-	-	-	-	-	-	-	-	57,148.7	57,148.7	2,834,693.0	6/5/2019	9/26/2017	120	9/12/2027	
PTB183010	Pb 183-010 Phase I/II Prime Agreement Various/Various D-96-026-17 Preliminary Engineering	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	14,253.1	13,844.7	17,278.0	45,375.8	62,161.2	6/5/2019	6/20/2017	120	6/18/2027	
PTB183011	Pb 183-011 Phase I/II Prime Agreement Various/Various D-96-025-17 Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	20,821.4	-	12,737.7	33,559.1	241,103.3	6/5/2019	8/1/2017	119	7/31/2027	
PTB183012	Pb 183-012 Phase I/II Prime Agreement Various/Various P-98-044-17 Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	41,152.0	10,288.0	10,288.0	10,288.0	72,016.0	596,786.7	6/5/2019	8/2/2017	119	7/16/2027	
PTB183012	Pb 183-012 Phase I/II Prime Agreement Various/Various P-98-044-17 Preliminary Engineering	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	78,884.5	14,921.3	3,462.6	97,268.3	596,786.7	6/5/2019	8/2/2017	119	7/16/2027	
PTB183013	Pb 183-013 Phase I Prime Agreement Various/Various D-98-045-17 Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	350,000.0	-	-	-	-	-	8,150.8	15,146.8	17,010.1	17,035.2	57,342.9	228,289.6	6/5/2019	7/12/2017	120	7/9/2027	
PTB183014	Pb 183-014 Phase I/II Prime Agreement Various/Various P/D-98-046-17 Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	-	-	-	-	-	200,000.0	6/5/2019	7/21/2017	120	7/17/2027		
PTB183015	Pb 183-015 Phase I/II Prime Agreement Various/Various D-98-040-16 Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	550,000.0	-	-	-	-	-	-	-	82,254.7	-	82,254.7	478,344.2	6/5/2019	8/8/2017	119	7/11/2027	
PTB183016	Pb 183-016 Phase II Prime Agreement Various/Various C-98-018-17 Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	43,777.5	1,690,925.0	10,944.4	10,944.4	1,756,591.2	109,075.5	6/5/2019	7/19/2017	120	7/12/2027	
PTB183017	Pb 183-017 Phase I/II Prime Agreement Various/Various P-30-027-17 Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	229,719.1	8,527.8	27,270.3	347,221.0	612,738.2	1,008,834.9	6/5/2019	8/1/2017	119	7/31/2027	
PTB183018	Pb 183-018 Phase II Prime Agreement Various/Various C-30-021-17 Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	16,622.4	7,406.9	51,508.3	93,425.9	168,963.4	303,109.1	6/5/2019	7/7/2017	120	7/4/2027	
PTB184001	Pb 184-001; Phase II; Prime; Establishment Job # D-91-239-17; Various Cntys; Nte \$1,050,000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,050,000.0	-	-	-	-	-	28,075.6	41,955.0	7,018.9	29,352.5	106,402.0	122,344.5	6/5/2019	4/27/2018	120	4/24/2028	
PTB184001	Pb 184-001; Phase II; Prime; Establishment Job # D-91-239-17; Various Cntys; Nte \$1,050,000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,050,000.0	-	-	-	-	-	-	-	-	-	-	122,344.5	6/5/2019	4/27/2018	120	4/24/2028	
PTB184001	Pb 184-001; Phase II; Prime; Establishment Job # D-91-239-17; Various Cntys; Nte \$1,050,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,050,000.0	-	-	-	-	-	-	-	-	-	-	122,344.5	6/5/2019	4/27/2018	120	4/24/2028	
PTB184003	Pb 184-003; Start-Up; Phase 3; Establishment Job # C-91-230-17; Cook County I-90 @ I-290/Congress Pkwy Eb Mainline Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	5,149,922.0	-	-	-	-	-	-	-	-	149,550.3	149,550.3	5,008,489.4	6/5/2019	9/25/2017	120	9/24/2027	
PTB184003	Pb 184-003; Start-Up; Phase 3; Establishment Job # C-91-230-17; Cook County I-90 @ I-290/Congress Pkwy Eb Mainline Preliminary Engineering	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	5,149,922.0	-	-	-	-	-	366,243.0	297,584.8	722,229.5	189,156.6	1,575,214.0	5,008,489.4	6/5/2019	9/25/2017	120	9/24/2027	
PTB184005	Pb 184-005; Phase I; Prime; Establishment Job # P-91-196-17; Will County; Nte \$856,248 Federal Funds 80/20	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	856,248.0	-	-	-	-	-	61,919.7	114,779.9	15,479.9	15,479.9	207,659.4	632,911.4	6/5/2019	8/7/2018	119	7/17/2028	
PTB184005	Pb 184-005; Phase I; Prime; Establishment Job # P-91-196-17; Will County; Nte \$856,248 Federal Funds 80/20	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	856,248.0	-	-	-	-	-	-	-	73,433.4	5,424.5	78,857.9	632,911.4	6/5/2019	8/7/2018	119	7/17/2028	
PTB184006	Pb 184-006; Start-Up; Phase 2; Establishment Job # D-91-233-17; Various Counties Eligible For Reimbursement From Fhwa Preliminary Engineering; Nte \$249,999	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	5,000,000.0	-	-	-	-	-	193,705.7	263,663.8	259,887.9	48,426.4	765,683.7	2,318,605.3	6/5/2019	11/27/2017	120	11/26/2027	
PTB184006	Pb 184-006; Start-Up; Phase 2; Establishment Job # D-91-233-17; Various Counties Eligible For Reimbursement From Fhwa Preliminary Engineering; Nte \$249,999	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	5,000,000.0	-	-	-	-	-	-	-	-	381,779.1	381,779.1	2,318,605.3	6/5/2019	11/27/2017	120	11/26/2027	
PTB184006	Pb 184-006; Start-Up; Phase 2; Establishment Job # D-91-233-17; Various Counties Eligible For Reimbursement From Fhwa Preliminary Engineering; Nte \$249,999	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	5,000,000.0	-	-	-	-	-	-	-	-	-	-	2,318,605.3	6/5/2019	11/27/2017	120	11/26/2027	
PTB184008	Pb 184-008; Prime; Phase 1; Establishment Job # P-91-240-17; Various Counties Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	22,114.7	18,509.6	23,463.2	9,977.8	74,145.3	145,411.8	6/5/2019	10/18/2017	120	10/16/2027	
PTB184009	Pb 184-009; Start Up Agreement For Phase 3 Services In District One; Job Number: C-91-237-17 Establishment; Preliminary Engineering Section	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,560,004.0	-	-	-	-	-	-	-	-	-	-	2,543,774.1	6/5/2019	8/30/2017	120	8/29/2027	
PTB184009	Pb 184-009; Start Up Agreement For Phase 3 Services In District One; Job Number: C-91-237-17 Establishment; Preliminary Engineering Section	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	2,560,004.0	-	-	-	-	-	233,369.2	249,634.1	64,347.8	48,448.6	595,799.7	2,543,774.1	6/5/2019	8/30/2017	120	8/29/2027	
PTB184009	Pb 184-009; Start Up Agreement For Phase 3 Services In District One; Job Number: C-91-237-17 Establishment; Preliminary Engineering Section	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,560,004.0	-	-	-	-	-	-	-	-	60,004.0	60,004.0	2,543,774.1	6/5/2019	8/30/2017	120	8/29/2027	
PTB184010	Pb 184-010 Phase II; Start-Up; Establishment; Job No. D-91-226-17; Various Counties Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	-	-	-	-	1,279,185.3	6/5/2019	8/28/2017	120	8/27/2027	
PTB184010	Pb 184-010 Phase II; Start-Up; Establishment; Job No. D-91-226-17; Various Counties Preliminary Engineering	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	2,389.1	1,259,371.0	51,748.0	50,475.7	1,363,983.8	1,279,185.3	6/5/2019	8/28/2017	120	8/27/2027	
PTB184011	Pb 184-011; Prime; Phase 1; Establishment Job # P-91-238-17; Various Counties; Nte \$1,800,000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	83,648.9	143,488.5	84,265.2	217,590.0	528,992.6	857,583.3	6/5/2019	3/7/2018	119	2/13/2028	
PTB184011	Pb 184-011; Prime; Phase 1; Establishment Job # P-91-238-17; Various Counties; Nte \$1,800,000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	857,583.3	6/5/2019	3/7/2018	119	2/13/2028	
PTB184012	Pb 184-012; Prime; Phase 3; Establishment Job # C-91-234-17; Various Counties Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	181,751.4	43,582.9	15,448.8	93,831.5	334,614.7	1,326,943.0	6/5/2019	10/13/2017	120	10/12/2027	
PTB184013	Pb 184-013; Start-Up; Phase 2; Establishment Job # D-91-231-17; Various Counties Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	-	-	-	-	228,248.6	6/5/2019	9/1/2017	119	8/31/2027	
PTB184013	Pb 184-013; Start-Up; Phase 2; Establishment Job # D-91-231-17; Various Counties Preliminary Engineering	Non-Bond		9024940577000025	Statewide - Consultant and Preliminary Engineering	300,000.0	-	-	-	-	-	26,578.9	11,292.7	4,554.7	13,956.3	56,382.6	228,248.6	6/5/2019	9/1/2017	119	8/31/2027	
PTB184014	Pb 184-014; Start-Up; Phase 3; Establishment Job # C-91-232-17; Cook County I-90 & I-290 Eb Bridges; Federal Funds Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	4,698,991.0	-	-	-	-	-	-	-	-	-	-	4,624,252.4	6/5/2019	9/25/2017	120	9/24/2027	
PTB184014	Pb 184-014; Start-Up; Phase 3; Establishment Job # C-91-232-17; Cook County I-90 & I-290 Eb Bridges; Federal Funds Preliminary Engineering	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	4,698,991.0	-	-	-	-	-	500,015.2	333,786.8	254,582.6	119,492.8	1,207,877.5	4,624,252.4	6/5/2019	9/25/2017	120	9/24/2027	
PTB184015	Pb 184-015; Prime; Phase 1 & 2; Establishment Job # P-93-031-17; Various Counties; Nte \$500,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	32,273.5	1,913.0	1,952.9	8,806.7	44,946.1	460,742.7	6/5/2019	10/27/2017	120	10/24/2027	
PTB184016	Pb 184-016; Prime; Phase 3; Establishment Job # C-93-084-17; Various Cntys; Nte \$1,526,202	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,526,202.0	-	-	-	-	-	63,944.6	164,791.6	15,986.2	70,536.4	315,258.8	1,440,940.7	6/5/2019	4/2/2018	119	3/23/2028	
PTB184017	Pb 184-017; Prime; Phase 1; Establishment Job # P-93-032-17; Various Counties Preliminary Engineering	Non-Bond		9024944277000017	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	107,557.7	26,889.4	6,259.9	14,597.1	155,304.2	499,988.7	6/5/2019	9/7/2017	120	9/5/2027	
PTB184018	Pb 184-018; Prime; Phase 1 & 2; Establishment Job # P-93-030-17; Various Counties Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	17,251.2	32,585.6	68,713.3	24,707.0	143,257.1	335,085.5	6/5/2019	9/22/2017	120	9/19/2027	
PTB184019	Pb 184-019; Start-Up; Phase 1; Establishment Job # P-94-014-17; Peoria & Tazewell Counties Fal Route 74 (I-74/II 29)	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction</																	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB184030	Ptb 184-030; Prime Agreement; Establishment Phase 1 & 2; Job # P-98-080-17; Various Counties Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	855.2	85,022.8	5,732.3	91,610.3	181,807.5	6/5/2019	8/23/2017	120	8/17/2027	
PTB184031	Ptb 184-031 Prime; Phase I; Establishment; Job No. P-98-091-17; Various Counties Preliminary Engineering	Non-Bond		902494427700017	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	7,767.6	13,619.1	1,941.9	1,941.9	25,270.5	230,420.1	6/5/2019	8/29/2017	120	8/17/2027	
PTB184032	Ptb 184-032; Prime; Phase 1 & 2; Establishment Job # R-99-010-17; Various Counties; Nte \$100,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	100,000.0	-	-	-	-	-	99,938.9	24,984.7	24,984.7	24,984.7	174,893.1	99,938.9	6/5/2019	11/16/2017	120	11/8/2027	
PTB184033	Ptb 184-033; Prime; Phase 1 & 2; Establishment Job # D-99-047-17; Various Counties Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	82,310.9	14,843.0	69,879.4	20,015.0	187,048.3	271,254.7	6/5/2019	9/25/2017	120	9/19/2027	
PTB184034	Ptb 184-034; Prime; Phase 1 & 2; Establishment Job # D-99-036-17; Various Counties Partial Obligation Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,200,000.0	-	-	-	-	-	53,047.3	7,266.0	13,261.8	13,261.8	86,836.9	943,274.0	6/5/2019	9/8/2017	120	9/6/2027	
PTB184034	Ptb 184-034; Prime; Phase 1 & 2; Establishment Job # D-99-036-17; Various Counties Partial Obligation Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	1,200,000.0	-	-	-	-	-	165,789.1	339,920.0	95,455.5	1,315,372.0	1,916,536.6	943,274.0	6/5/2019	9/8/2017	120	9/6/2027	
PTB184035	Ptb 184-035; Prime; Phase 2; Establishment Job # D-60-003-18; Various Counties; Nte \$350,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	350,000.0	-	-	-	-	-	58,052.6	14,513.2	105,221.4	14,513.2	192,300.3	335,248.9	6/5/2019	11/16/2017	119	10/18/2027	
PTB184036	Phase II Prime Agreement For Consultant Engineer Services For Overhead Sign Structure And High Mastlight Tower - District; Vendor Selected From Stmt Of Interest Submit For 9 Member Selec Comm Review	Non-Bond		902494057700025	Statewide - Consultant and Preliminary Engineering	300,000.0	-	-	-	-	-	27,070.8	84,865.8	58,558.6	18,034.7	188,529.9	209,505.5	6/5/2019	11/29/2017	120	11/26/2027	
PTB184037	Ptb 184-037; Start Up; Phase 2; Establishment Job # D-60-001-18; Various Cntys; Nte \$120,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	-	-	-	-	289,411.2	6/5/2019	1/18/2018	120	1/17/2028	
PTB184038	Consultant Services For Development/Implementation of Signal Timing & Timing Coordination Plans; Eligible For Reimbursement From Fhwa; Vendor Sel From State Of Interest Subm For 9 Memb Sel Comm Rev	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	14,464.4	33,152.4	24,579.0	8,658.9	80,854.6	272,718.5	6/5/2019	1/18/2018	120	1/17/2028	
PTB185001	Ptb 185-001; Prime; Phase 1; Establishment Job # P-91-002-18; Various Cntys; Nte \$1,800,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	97,313.2	121,742.2	88,563.5	5,658.5	313,277.4	1,078,971.6	6/5/2019	1/19/2018	120	1/4/2028	
PTB185001	Ptb 185-001; Prime; Phase 1; Establishment Job # P-91-002-18; Various Cntys; Nte \$1,800,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	49,204.3	137,073.7	186,278.0	1,078,971.6	6/5/2019	1/19/2018	120	1/4/2028	
PTB185002	Ptb 185-002; Start-Up; Phase 2; Establishment Job # D-91-002-18; Various Counties; Nte \$800,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	-	-	-	1,820,956.1	6/5/2019	11/29/2017	120	11/28/2027	
PTB185002	Ptb 185-002; Start-Up; Phase 2; Establishment Job # D-91-002-18; Various Counties; Nte \$800,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	286,265.1	102,542.4	81,746.1	175,935.0	646,488.6	1,820,956.1	6/5/2019	11/29/2017	120	11/28/2027	
PTB185003	Ptb 185-003; Start-Up; Phase 2; Establishment Job # D-91-004-18; Various Counties; Nte \$200,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	30,088.9	16,735.7	70,598.7	7,522.2	124,945.5	240,485.0	6/5/2019	11/27/2017	120	11/26/2027	
PTB185003	Ptb 185-003; Start-Up; Phase 2; Establishment Job # D-91-004-18; Various Counties; Nte \$200,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	-	-	-	-	-	240,485.0	6/5/2019	11/27/2017	120	11/26/2027	
PTB185004	Ptb 185-004; Start-Up; Phase 2; Establishment Job # D-91-001-18; Various Cntys; Nte \$2,300,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	5,750,000.0	-	-	-	-	-	-	-	-	-	-	5,629,960.5	6/5/2019	12/12/2017	120	12/11/2027	
PTB185004	Ptb 185-004; Start-Up; Phase 2; Establishment Job # D-91-001-18; Various Cntys; Nte \$2,300,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	5,750,000.0	-	-	-	-	-	887,165.5	152,102.9	990,281.5	221,791.4	2,251,341.3	5,629,960.5	6/5/2019	12/12/2017	120	12/11/2027	
PTB185004	Ptb 185-004; Start-Up; Phase 2; Establishment Job # D-91-001-18; Various Cntys; Nte \$2,300,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	5,750,000.0	-	-	-	-	-	-	-	86,586.5	537,541.6	624,128.1	5,629,960.5	6/5/2019	12/12/2017	120	12/11/2027	
PTB185005	Ptb 185-005; Start-Up; Phase 2; Establishment Job # D-91-262-17; Various Counties; Nte \$200,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	101,661.5	82,832.9	-	184,494.4	184,494.4	6/5/2019	11/6/2017	120	11/5/2027	
PTB185005	Ptb 185-005; Start-Up; Phase 2; Establishment Job # D-91-262-17; Various Counties; Nte \$200,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	184,494.4	6/5/2019	11/6/2017	120	11/5/2027	
PTB185006	Ptb 185-006; Start-Up; Phase 2; Establishment Job # D-91-261-17; Various Counties; Nte \$200,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	32,776.7	-	-	32,776.7	365,600.9	6/5/2019	11/6/2017	120	11/5/2027	
PTB185006	Ptb 185-006; Start-Up; Phase 2; Establishment Job # D-91-261-17; Various Counties; Nte \$200,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	125,768.0	-	125,768.0	365,600.9	6/5/2019	11/6/2017	120	11/5/2027	
PTB185007	Ptb 185-007; Prime; Phase 1; Establishment Job # P-91-003-18; Various Cntys; Nte \$1,800,000	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	19,366.7	4,841.7	84,977.6	4,841.7	114,027.7	295,392.6	6/5/2019	2/14/2018	120	2/13/2028	
PTB185007	Ptb 185-007; Prime; Phase 1; Establishment Job # P-91-003-18; Various Cntys; Nte \$1,800,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	295,392.6	6/5/2019	2/14/2018	120	2/13/2028	
PTB185008	Ptb 185-008; Prime; Phase 3; Establishment Job No M-91-001-18; Various Cntys; Nte \$500,000	Non-Bond		011494427900017	Statewide - Transportation and Related Construction	498,304.0	-	-	-	-	-	84,224.8	75,046.0	24,077.4	87,160.8	270,509.0	497,739.1	6/5/2019	4/3/2018	120	4/2/2028	
PTB185009	Ptb 185-009; Prime; Phase 3; Establishment Job # M-91-002-18; Various Cntys; Nte \$493,617	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	493,617.0	-	-	-	-	-	4,740.5	1,185.1	1,185.1	1,185.1	8,295.8	492,339.2	6/5/2019	4/11/2018	120	4/8/2028	
PTB185010	Ptb 185-010; Phase III; Prime; Establishment Job # C-91-009-18 And #C-91-384-16; Lake County; Nte \$2,569,541 Federal Funding 80/20	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	2,569,541.0	-	-	-	-	-	-	-	520,871.1	487,402.7	1,008,273.8	2,242,293.4	6/5/2019	4/9/2019	119	3/31/2029	
PTB185010	Ptb 185-010; Phase III; Prime; Establishment Job # C-91-009-18 And #C-91-384-16; Lake County; Nte \$2,569,541 Federal Funding 80/20	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	2,569,541.0	-	-	-	-	-	339,000.7	339,584.4	555,434.6	84,750.2	1,318,769.8	2,242,293.4	6/5/2019	4/9/2019	119	3/31/2029	
PTB185011	Ptb 185-011; Prime; Phase III; Establishment Job # C-91-378-14; Cook Ctr; Nte \$1,366,653 Federal Funds 90/10	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	1,366,653.0	-	-	-	-	-	167,905.3	81,460.0	41,976.3	41,976.3	333,317.9	1,323,673.2	6/5/2019	7/5/2018	120	7/1/2028	
PTB185011	Ptb 185-011; Prime; Phase III; Establishment Job # C-91-378-14; Cook Ctr; Nte \$1,366,653 Federal Funds 90/10	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,366,653.0	-	-	-	-	-	-	211,074.3	307,320.6	156,748.4	675,143.3	1,323,673.2	6/5/2019	7/5/2018	120	7/1/2028	
PTB185012	Ptb 185-012; Start-Up; Phase 2; Establishment Job # D-91-003-18; Various Counties; Nte \$800,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	31,440.9	-	31,440.9	1,751,384.9	6/5/2019	12/1/2017	119	11/30/2027	
PTB185012	Ptb 185-012; Start-Up; Phase 2; Establishment Job # D-91-003-18; Various Counties; Nte \$800,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	247,913.5	188,597.5	232,810.1	2,470,016.0	3,139,337.0	1,751,384.9	6/5/2019	12/1/2017	119	11/30/2027	
PTB185013	Ptb 185-013; Phase One; Prime; Establishment Job # P-91-001-18; Various Cntys; Nte \$300,000	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	54,882.3	1,035,554.0	13,720.6	153,250.0	1,257,406.9	196,554.6	6/5/2019	4/13/2018	120	4/2/2028	
PTB185013	Ptb 185-013; Phase One; Prime; Establishment Job # P-91-001-18; Various Cntys; Nte \$300,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	-	25,255.0	14,905.4	11,857.0	52,017.4	196,554.6	6/5/2019	4/13/2018	120	4/2/2028	
PTB185014	Ptb 185-014; Phase II; Startup; Establishment Job # D-91-215-17; Cook County; Nte \$249,000 Federal Funds 80/20	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	654,552.0	-	-	-	-	-	39,772.0	491,049.0	192,707.6	13,799.5	737,328.1	312,950.0	6/5/2019	8/10/2018	120	8/9/2028	
PTB185015	Ptb 185-015; Prime; Phase 1; Establishment Job # P-91-004-18; Various Cntys; Nte \$1,800,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	83,330.6	2,150,337.0	102,995.3	113,880.4	2,450,543.3	422,137.3	6/5/2019	1/31/2018	120	1/25/2028	
PTB185015	Ptb 185-015; Prime; Phase 1; Establishment Job # P-91-004-18; Various Cntys; Nte \$1,800,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	-	-	-	-	422,137.3	6/5/2019	1/31/2018	120	1/25/2028	
PTB185016	Ptb 185-016; Phase I; Startup; Establishment Job # P-91-005-18; Cook County; Nte \$800,000 Federal Funding 90/10	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	2,254,599.0	-	-	-	-	-	232,673.1	321,289.1	371,480.7	326,286.5	1,251,729.5	1,513,897.1	6/5/2019	11/20/2018	120	11/19/	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
PTB185020	Pb 185-020; Phase I; Prime; Establishment Job # D-98-001-18; Madison County; Nte \$5,426,618 Federal/Local/State Funding 40/50/10	Non-Bond		90249442700000	Statewide - Transportation and Related Construction	5,426,618.0	-	-	-	-	-	-	-	41,332.2	66,784.9	108,117.1	796,720.4	6/5/2019	7/30/2018	119	6/30/2028		
PTB185021	Pb 185-021; Prime; Phase I/II; Establishment Job # P-98-071-17/D-98-071-17; Various Cnties; Nte \$750,000	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	59,805.9	1,558,566.0	24,478.3	74,216.6	1,717,066.8	310,262.2	6/5/2019	6/18/2018	120	6/12/2028		
PTB185022	Pb 185-022; Prime; Phase 3; Establishment Job # B1-37-002-18; Various Cnties; Nte \$1,800,000 Eligible For Reimbursement For Fhwa Preliminary Engineering	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,800,000.0	-	-	-	-	-	-	203,682.9	159,285.4	278,518.0	641,486.2	575,363.1	6/5/2019	12/20/2017	120	12/17/2027		
PTB185023	Pb 185-023; Prime; Phase 2; Establishment Job # B1-37-001-18; Various Cnties; Nte \$1,500,000 Eligible For Reimbursement From Fhwa Preliminary Engineering	Non-Bond		0114940577000026	Statewide - Consultant and Preliminary Engineering	1,500,000.0	-	-	-	-	-	179,803.0	198,682.2	110,001.6	97,189.5	585,676.4	1,337,741.4	6/5/2019	12/18/2017	120	12/17/2027		
PTB185024	Pb 185-024; Prime; Phase 2; Establishment Job No. D-30-001-18; Various Cnties; Nte \$1,000,000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	29,820.5	16,714.6	47,573.8	35,339.4	129,448.2	257,112.4	6/5/2019	3/6/2018	119	2/28/2028		
PTB185024	Pb 185-024; Prime; Phase 2; Establishment Job No. D-30-001-18; Various Cnties; Nte \$1,000,000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	-	-	10,927.3	10,927.3	257,112.4	6/5/2019	3/6/2018	119	2/28/2028		
PTB185024	Pb 185-024; Prime; Phase 2; Establishment Job No. D-30-001-18; Various Cnties; Nte \$1,000,000	Non-Bond		9024944270000000	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	-	-	-	-	257,112.4	6/5/2019	3/6/2018	119	2/28/2028		
PTB185025	Pb 185-025; Phase I; Prime; Establishment Job # P-30-026-17; Various Counties; Nte \$5,850,000	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	5,850,000.0	-	-	-	-	-	-	93,458.7	70,428.2	233,668.1	397,554.9	408,635.9	6/5/2019	5/24/2019	119	4/30/2029		
PTB185025	Pb 185-025; Phase I; Prime; Establishment Job # P-30-026-17; Various Counties; Nte \$5,850,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	5,850,000.0	-	-	-	-	-	-	-	-	-	-	408,635.9	6/5/2019	5/24/2019	119	4/30/2029		
PTB185025	Pb 185-025; Phase I; Prime; Establishment Job # P-30-026-17; Various Counties; Nte \$5,850,000	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	5,850,000.0	-	-	-	-	-	-	-	-	-	-	408,635.9	6/5/2019	5/24/2019	119	4/30/2029		
PTB186001	Pb 186-001; Startup; Phase I; Establishment Job # D-91-229-18; Cook County; Nte \$200,000 Federal Funds 90/10	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	702,427.0	-	-	-	-	-	17,950.5	94,977.7	12,533.8	12,495.4	137,957.4	692,290.1	6/5/2019	7/30/2018	120	7/29/2028		
PTB186001	Pb 186-001; Startup; Phase I; Establishment Job # D-91-229-18; Cook County; Nte \$200,000 Federal Funds 90/10	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	702,427.0	-	-	-	-	-	-	-	-	-	44,008.5	44,008.5	692,290.1	6/5/2019	7/30/2018	120	7/29/2028	
PTB186002	Pb 186-002; Prime; Phase I; Establishment Job # P-91-013-18; Various Cnties; Nte \$900,000	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	900,000.0	-	-	-	-	-	47,276.2	612,313.0	82,384.6	715,632.0	1,457,605.8	246,383.0	6/5/2019	6/5/2018	119	5/6/2028		
PTB186002	Pb 186-002; Prime; Phase I; Establishment Job # P-91-013-18; Various Cnties; Nte \$900,000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	900,000.0	-	-	-	-	-	-	-	-	-	-	246,383.0	6/5/2019	6/5/2018	119	5/6/2028		
PTB186002	Pb 186-002; Prime; Phase I; Establishment Job # P-91-013-18; Various Cnties; Nte \$900,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	900,000.0	-	-	-	-	-	-	-	-	-	-	246,383.0	6/5/2019	6/5/2018	119	5/6/2028		
PTB186003	Pb 186-003; Phase I; Prime; Establishment Job # P-91-014-18; Cook Cnty; Nte \$2,316,657 Federal Funds 80/20	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	2,316,657.0	-	-	-	-	-	102,777.3	558,125.4	181,611.4	25,694.3	868,208.4	1,773,257.4	6/5/2019	11/16/2018	120	11/13/2028		
PTB186003	Pb 186-003; Phase I; Prime; Establishment Job # P-91-014-18; Cook Cnty; Nte \$2,316,657 Federal Funds 80/20	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,316,657.0	-	-	-	-	-	-	-	336,115.8	314,375.1	650,490.8	1,773,257.4	6/5/2019	11/16/2018	120	11/13/2028		
PTB186004	Pb 186-004; Prime; Phase I; Establishment Job # P-91-230-18; Various Cnties; Nte \$600,000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	300,000.0	-	-	-	-	-	28,887.5	6,884.3	32,815.2	38,954.3	107,541.4	151,902.7	6/5/2019	6/1/2018	119	5/29/2028		
PTB186005	Pb 186-005; Prime; Phase 2; Establishment Job # D-92-045-17; Various Counties; Nte \$500,000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	66,414.5	5,334.4	16,603.6	1,891,989.0	1,980,341.5	173,459.5	6/5/2019	4/11/2018	120	4/2/2028		
PTB186006	Pb 186-006; Prime; Phase 1, 2; Establishment Job # P-93-012-18; Various Counties; Nte \$300,000	Non-Bond		9024940577000025	Statewide - Consultant and Preliminary Engineering	300,000.0	-	-	-	-	-	3,787.3	3,393.6	45,716.3	210,752.0	263,649.2	97,053.0	6/5/2019	4/9/2018	119	3/18/2028		
PTB186007	Pb 186-007; Phase I/II; Prime; Establishment Job # P-93-011-18; Grundy Cty; Nte \$284,870 Federal Funds 80/20	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	736,005.0	-	-	-	-	-	22,447.4	5,611.9	5,611.9	18,432.1	52,103.2	415,324.0	6/5/2019	6/14/2018	120	6/13/2028		
PTB186007	Pb 186-007; Phase I/II; Prime; Establishment Job # P-93-011-18; Grundy Cty; Nte \$284,870 Federal Funds 80/20	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	736,005.0	-	-	-	-	-	-	-	-	130,454.0	130,454.0	415,324.0	6/5/2019	6/14/2018	120	6/13/2028		
PTB186008	Pb 186-008; Phase 1; Prime; Establishment Job # P-94-008-16; Various Counties; Nte \$200,000	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	-	-	33,004.6	-	-	33,004.6	41,693.7	6/5/2019	5/21/2018	120	5/16/2028		
PTB186009	Pb 186-009; Startup; Phase I/II; Establishment Job # P-95-020-17/D-95-020-17; Champaign County Nte \$187,052; Federal Funds 90/10	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,728,439.0	-	-	-	-	-	-	-	57,832.3	17,255.8	75,088.0	1,643,506.0	6/5/2019	4/27/2018	120	4/26/2028		
PTB186009	Pb 186-009; Startup; Phase I/II; Establishment Job # P-95-020-17/D-95-020-17; Champaign County Nte \$187,052; Federal Funds 90/10	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	1,728,439.0	-	-	-	-	-	562,399.8	244,071.5	124,805.5	140,600.0	1,071,876.8	1,643,506.0	6/5/2019	4/27/2018	120	4/26/2028		
PTB186010	Pb 186-010; Startup; Phase 1, 2; Establishment Job # D-95-034-17; Various Cnties; Nte \$500,000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	17,600.5	807.9	4,400.1	4,400.1	27,208.7	425,251.8	6/5/2019	2/23/2018	120	2/22/2028		
PTB186011	Pb 186-011; Phase I/II; Prime; Establishment Job # P-98-009-18; Various Counties; Nte \$500,000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	660,889.0	102,358.2	128,534.2	891,781.4	267,988.6	6/5/2019	7/12/2018	119	6/14/2028		
PTB186012	Pb 186-012; Prime; Phase I/II; Establishment Job # P-98-010-18; Various Counties; Nte \$500,000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	78,386.8	109,015.7	187,402.5	187,402.5	6/5/2019	6/29/2018	120	6/19/2028		
PTB186013	Pb 186-013; Start-Up; Phase 1; Establishment Job # P-30-002-18; Various Cnties; Nte \$2,150,000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,550,000.0	-	-	-	-	-	-	-	-	-	-	810,358.4	6/5/2019	2/16/2018	120	2/15/2028		
PTB186013	Pb 186-013; Start-Up; Phase 1; Establishment Job # P-30-002-18; Various Cnties; Nte \$2,150,000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,550,000.0	-	-	-	-	-	-	-	-	-	-	810,358.4	6/5/2019	2/16/2018	120	2/15/2028		
PTB186013	Pb 186-013; Start-Up; Phase 1; Establishment Job # P-30-002-18; Various Cnties; Nte \$2,150,000	Non-Bond		0114944279001000	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,550,000.0	-	-	-	-	-	-	-	-	-	-	810,358.4	6/5/2019	2/16/2018	120	2/15/2028		
PTB186013	Pb 186-013; Start-Up; Phase 1; Establishment Job # P-30-002-18; Various Cnties; Nte \$2,150,000	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,550,000.0	-	-	-	-	-	59,367.9	117,619.3	62,236.8	14,842.0	254,065.9	810,358.4	6/5/2019	2/16/2018	120	2/15/2028		
PTB186013	Pb 186-013; Start-Up; Phase 1; Establishment Job # P-30-002-18; Various Cnties; Nte \$2,150,000	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	1,550,000.0	-	-	-	-	-	-	-	38,346.5	117,908.8	156,255.3	810,358.4	6/5/2019	2/16/2018	120	2/15/2028		
PTB186013	Pb 186-013; Start-Up; Phase 1; Establishment Job # P-30-002-18; Various Cnties; Nte \$2,150,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,550,000.0	-	-	-	-	-	-	-	-	-	-	810,358.4	6/5/2019	2/16/2018	120	2/15/2028		
PTB187001	Pb 187-001; Prime; Phase III; Establishment Job # C-91-318-16; Dupage Cty; Nte \$2,281,423 Federal Funding 90/10	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	2,281,423.0	-	-	-	-	-	395,735.3	98,933.8	98,933.8	98,933.8	692,536.7	1,939,974.7	6/5/2019	7/18/2018	120	7/15/2028		
PTB187001	Pb 187-001; Prime; Phase III; Establishment Job # C-91-318-16; Dupage Cty; Nte \$2,281,423 Federal Funding 90/10	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	2,281,423.0	-	-	-	-	-	-	213,123.9	607,764.6	136,229.3	957,117.7	1,939,974.7	6/5/2019	7/18/2018	120	7/15/2028		
PTB187002	Pb 187-002; Phase III; Prime; Establishment Job # C-91-999-99; Various Counties; Nte \$995,951	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	995,951.0	-	-	-	-	-	78,331.9	360,474.9	296,625.8	18,037.4	753,470.0	968,305.7	6/5/2019	8/13/2018	119	7/19/2028		
PTB187003	Pb 187-003; Phase III; Prime; Establishment Job # C-91-226-07; Cook Cty; Nte \$1,248,222 Federal Funding 80/20	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,248,222.0	-	-	-	-	-	-	261,486.7	230,946.4	181,965.3	674,398.4	755,444.9	6/5/2019	11/5/2018	117	8/30/2028		
PTB187004	Pb 187-004; Startup; Phase 3; Establishment Job # M-91-001-18; Various Counties; Nte \$200,000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	-	703,287.0	-	-	703,287.0	1,314,771.9	6/5/2019	5/31/2018	120	5/30/2028		
PTB187004	Pb 187-004; Startup; Phase 3; Establishment Job # M-91-001-18; Various Counties; Nte \$200,000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,500,000.0	-	-	-	-	-	290,104.1	209,013.0	72,526.0	1,954,932.0	2							

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB188005	Pb 188-005; Phase I; Prime; Establishment Job #D-91-292-18; Cook County; Nte \$705,189 Federal Funding 80/20	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	705,189.0	-	-	-	-	-	75,444.5	224,227.8	198,850.0	18,861.1	517,383.4	498,522.3	6/5/2019	3/27/2019	120	3/13/2029	
PTB188006	Pb 188-006; Phase I/II/III; Prime; Establishment Job #P-91-038-18; Various Counties; Nte \$5,000,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	2,500,000.0	-	-	-	-	-	87,312.1	44,331.4	21,828.0	103,215.0	256,686.5	2,142,369.2	6/5/2019	9/18/2018	119	8/30/2028	
PTB188007	Pb 188-007; Phase I; Prime; Establishment Job # P-91-039-18; Various Counties; Nte \$5,000,000	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,500,000.0	-	-	-	-	-	-	441,404.8	352,860.8	476,226.6	1,270,492.1	2,142,369.2	6/5/2019	9/18/2018	119	8/30/2028	
PTB188007	Pb 188-007; Phase I; Prime; Establishment Job # P-91-039-18; Various Counties; Nte \$1,000,000	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	50,409.2	80,363.0	60,471.1	68,640.1	259,883.4	291,534.1	6/5/2019	8/27/2018	120	8/22/2028	
PTB188007	Pb 188-007; Phase I; Prime; Establishment Job # P-91-039-18; Various Counties; Nte \$1,000,000	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	291,534.1	6/5/2019	8/27/2018	120	8/22/2028	
PTB188008	Pb 188-008; Phase III; Prime; Establishment Job # C-91-377-14; Cook County; Nte \$2,750,000 Federal Funds 80/20 & 90/10	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	5,473,570.0	-	-	-	-	-	397,439.1	454,368.9	99,359.8	99,359.8	1,050,527.6	4,052,549.3	6/5/2019	8/20/2018	120	8/16/2028	
PTB188008	Pb 188-008; Phase III; Prime; Establishment Job # C-91-377-14; Cook County; Nte \$2,750,000 Federal Funds 80/20 & 90/10	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	5,473,570.0	-	-	-	-	-	-	203,132.6	674,454.1	1,484,313.0	2,361,899.7	4,052,549.3	6/5/2019	8/20/2018	120	8/16/2028	
PTB188009	Pb 188-009; Phase I; Prime; Establishment Job #P-91-041-18; Various Counties; Nte \$2,000,000	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	123,433.1	167,270.7	290,703.8	290,703.8	6/5/2019	3/14/2019	119	2/18/2029	
PTB188011	Pb 188-011; Phase III; Prime; Establishment Job #M-91-004-18; Various Counties; Nte \$2,800,000	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	2,800,000.0	-	-	-	-	-	-	-	-	-	-	751,207.0	6/5/2019	3/19/2019	120	3/8/2029	
PTB188011	Pb 188-011; Phase III; Prime; Establishment Job #M-91-004-18; Various Counties; Nte \$2,800,000	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	2,800,000.0	-	-	-	-	-	309,000.3	78,334.7	224,750.2	2,480,367.0	3,092,452.2	751,207.0	6/5/2019	3/19/2019	120	3/8/2029	
PTB188012	Pb 188-012; Phase I; Prime; Establishment Job #D-91-295-18; Kane County; Nte \$741,398 Federal Funding 80/20	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	741,398.0	-	-	-	-	-	-	-	-	287,328.3	287,328.3	576,108.8	6/5/2019	4/9/2019	119	3/14/2029	
PTB188012	Pb 188-012; Phase I; Prime; Establishment Job #D-91-295-18; Kane County; Nte \$741,398 Federal Funding 80/20	Non-Bond		902494427000015	Statewide - Transportation and Related Construction	741,398.0	-	-	-	-	-	107,325.6	113,828.5	67,626.4	26,831.4	315,611.9	576,108.8	6/5/2019	4/9/2019	119	3/14/2029	
PTB188013	Pb 188-013; Prime; Phase I; Establishment Job # D-91-278-18; Various Counties; Nte \$500,000	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	104,132.0	140,110.0	244,242.0	126,970.1	6/5/2019	8/27/2018	120	8/16/2028	
PTB188014	Pb 188-014; Phase I; Prime; Establishment Job #D-91-293-18; Cook County; Nte \$526,704 Federal Funding 80/20	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	393,570.0	-	-	-	-	-	133,225.6	128,653.1	17,517.8	33,306.4	312,702.9	359,717.4	6/5/2019	3/19/2019	119	2/20/2029	
PTB188014	Pb 188-014; Phase I; Prime; Establishment Job #D-91-293-18; Cook County; Nte \$526,704 Federal Funding 80/20	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	393,570.0	-	-	-	-	-	-	-	-	80,320.9	80,320.9	359,717.4	6/5/2019	3/19/2019	119	2/20/2029	
PTB188015	Pb 188-015; Phase II; Prime; Establishment Job # D-91-277-18; Various Counties; Nte \$500,000	Non-Bond		902494057000025	Statewide - Consultant and Preliminary Engineering	500,000.0	-	-	-	-	-	29,070.4	59,867.0	87,237.8	34,624.5	210,799.7	318,320.9	6/5/2019	9/7/2018	119	8/21/2028	
PTB188016	Pb 188-016; Prime; Phase I/II; Establishment Job # P-93-020-18; Various Counties; Nte \$500,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	47,499.4	56,248.3	35,976.9	79,637.7	219,362.3	280,301.8	6/5/2019	9/20/2018	120	9/16/2028	
PTB188017	Pb 188-017; Phase I/II; Prime; Establishment Job # P-93-019-18; Various Counties; Nte \$500,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	94,672.5	29,976.5	24,370.3	19,020.8	168,040.2	6/5/2019	9/7/2018	120	9/3/2028		
PTB188018	Pb 188-018; Phase II; Prime; Establishment Job #D-93-079-18; Bureau And Putnam Counties; Nte \$735,626 Federal Funding 90/10	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	735,626.0	-	-	-	-	-	-	-	485,375.6	-	2,646,263.0	3,131,638.6	6/5/2019	2/19/2019	119	1/18/2029	
PTB188019	Pb 188-019; Prime; Phase I/II/III; Establishment Job # P-93-021-18; Various Counties; Nte \$425,000	Non-Bond		902494057000025	Statewide - Consultant and Preliminary Engineering	425,000.0	-	-	-	-	-	-	-	-	3,297.3	3,297.3	64,328.1	6/5/2019	9/21/2018	120	9/20/2028	
PTB188020	Pb 188-020; Phase I/II; Prime; Establishment Job # P-93-018-18; Various Counties; Nte \$500,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	1,236,807.0	1,236,807.0	52,864.0	6/5/2019	9/18/2018	120	9/11/2028	
PTB188021	Pb 188-021; Phase III; Prime; Establishment Job # C-94-200-06; Mercer County; Nte \$751,376 Federal Funds 80/20	Non-Bond		011494057000026	Statewide - Consultant and Preliminary Engineering	751,376.0	-	-	-	-	-	127,606.3	64,134.5	98,534.8	73,820.4	364,096.1	429,626.7	6/5/2019	10/25/2018	120	10/4/2028	
PTB188022	Pb 188-022; Phase I/II; Prime; Establishment Job # P-95-008-18; Various Counties; Nte \$750,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	38,435.6	20,380.5	67,004.9	9,608.9	135,430.0	125,821.1	6/5/2019	8/15/2018	120	8/6/2028	
PTB188023	Pb 188-023; Phase I; Start Up; Establishment Job # P-95-013-98/D-95-013-98; Vermillion Cty; Nte \$42,267	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	419,081.0	-	-	-	-	-	23,136.3	1,418,786.0	88,494.5	41,535.6	1,571,952.4	224,703.8	6/5/2019	10/25/2018	120	10/24/2028	
PTB188024	Pb 188-024; Phase II; Prime; Establishment Job #D-96-032-18; Various Counties; Nte \$3,212,144 Federal Funding 80/20	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	3,212,144.0	-	-	-	-	-	17,596.1	33,235.9	22,261.0	117,456.6	190,549.6	6/5/2019	5/24/2019	119	4/18/2029		
PTB188024	Pb 188-024; Phase II; Prime; Establishment Job #D-96-032-18; Various Counties; Nte \$3,212,144 Federal Funding 80/20	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	3,212,144.0	-	-	-	-	-	-	-	-	-	-	190,549.6	6/5/2019	5/24/2019	119	4/18/2029	
PTB188025	Pb 188-025; Phase I/II; Prime; Establishment Job # D-98-097-18; Various Counties; Nte \$500,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	5,745.0	1,436.2	1,436.2	1,436.2	10,053.7	147,745.8	6/5/2019	8/22/2018	120	8/19/2028	
PTB188026	Pb 188-026; Phase I/II; Prime; Establishment Job # P-98-015-18/D-98-096-18; Various Counties; Nte \$500,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	134,490.4	62,668.9	34,628.9	112,771.2	344,559.3	344,559.3	6/5/2019	10/3/2018	118	8/30/2028	
PTB188027	Pb 188-027; Phase I; Prime; Establishment Job #R-55-001-18; Various Counties; Nte \$1,450,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	1,100,000.0	-	-	-	-	-	11,827.3	16,213.9	26,698.8	37,347.8	92,087.7	118,253.7	6/5/2019	12/11/2018	120	12/7/2028	
PTB188027	Pb 188-027; Phase I; Prime; Establishment Job #R-55-001-18; Various Counties; Nte \$1,450,000	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,100,000.0	-	-	-	-	-	-	-	-	-	-	118,253.7	6/5/2019	12/11/2018	120	12/7/2028	
PTB188028	Pb 188-028; Phase I Prime Agreement; Development Of Statewide Critical Infrastructure Protection Plan; Vendor Selected From Stmt Of Interest Submitted For Nine Member Selection Comm. Review	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	200,000.0	-	-	-	-	-	88,404.1	113,230.0	22,101.0	113,230.0	336,965.2	199,158.0	6/5/2019	10/17/2018	120	10/15/2028	
PTB188029	Pb 188-029; Prime; Phase I; Establishment Job # D-60-003-19; Signal Coordination & Timing Within Dist 2-5; Vendor Selected From Stmt Of Interest Submit For 9 Member Selection Committee Review	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	225,000.0	-	-	-	-	-	-	40,894.6	49,621.4	-	90,516.0	90,516.0	6/5/2019	10/24/2018	120	10/23/2028	
PTB188030	Pb 188-030; Phase II Prime; Establishment; Job # D-60-002-19; Professional Services In Connection W/Overhead Sign Structure Inspections; Stmt Of Inter Submitt For 9 Member Selec Comm Review	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	250,000.0	-	-	-	-	-	-	-	53,517.4	7,202.9	60,720.3	60,720.3	6/5/2019	11/5/2018	119	10/24/2028	
PTB188031	Pb 188-031; Prime; Phase 2; Establishment; Job # D-60-001-19; Overhead Sign Structure/High Mast Light Tower Inspections-Dist1; Vendor Selected From Stmt Of Interest Sub For 9 Member Selection Comm Review	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	250,000.0	-	-	-	-	-	-	-	-	457,715.0	457,715.0	31,533.1	6/5/2019	10/25/2018	120	10/22/2028	
PTB188032	Pb 188-032; Phase II Prime; Establishment; Job # D-60-004-19; Professional Services In Connection W/Signal Coordination/Timing Districts 6-9; Stmt Of Inter Submitt For 9 Member Selec Comm Review	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	225,000.0	-	-	-	-	-	-	-	37,220.6	92,491.6	129,712.2	129,712.2	6/5/2019	11/7/2018	120	11/4/2028	
PTB189001	Pb 189-001; Phase III; Prime; Establishment Job #C-91-419-11; Will County; Nte \$7,028,363 Federal Funding 90/10	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	5,250,000.0	-	-	-	-	-	-	-	510,046.5	360,814.1	870,860.6	2,524,706.3	6/5/2019	12/26/2018	120	12/20/2028	
PTB189001	Pb 189-001; Phase III; Prime; Establishment Job #C-91-419-11; Will County; Nte \$7,028,363 Federal Funding 90/10	Non-Bond		902494427000016	Statewide - Transportation and Related Construction	5,250,000.0	-	-	-	-	-	717,295.6	537,088.5	214,067.6	179,323.9	1,647,775.6	2,524,706.3	6/5/2019	12/26/2018	120	12/20/2028	
PTB189002	Pb 189-002; Phase I; Prime; Establishment Job #P-91-149-18; Various Counties; Nte \$1,200,000	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,200,000.0	-	-	-	-	-	38,926.4	150,870.7	237,887.2	56,251.5	483,935.8	691,974.8	6/5/2019	12/13/2018	120	12/11/2028	
PTB189002	Pb 189-002; Phase I; Prime; Establishment Job #P-91-149-18; Various Counties; Nte \$1,200,000	Non-Bond		902494427000000	Statewide - Transportation and Related Construction	1,200,000.0	-	-	-	-	-	-	-	-	100,179.9	100,179.9	691,974.8	6/5/2019	12/13/2018	120	12/11/2028	
PTB189004	Pb 189-004; Phase I; Prime; Establishment Job #P-91-051-18; Various Counties; Nte \$2,000,000	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	82,										

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB189012	Ptb 189-012; Phase I; Prime; Establishment Job #D-91-002-19; Various Counties; Nte \$4,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	3,000,000.0	-	-	-	-	-	-	-	124,747.9	820,419.7	945,167.6	1,875,264.5	6/5/2019	2/7/2019	119	1/18/2029	
PTB189013	Ptb 189-013 Phase II; Prime; Establishment Job# C-91-190-14; Cook County; Nte \$5,199,342 Federal Funds 90/10	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	3,250,000.0	-	-	-	-	-	540,846.9	135,211.7	415,566.0	135,211.7	1,226,836.3	2,757,603.7	6/5/2019	2/7/2019	119	1/18/2029	
PTB189013	Ptb 189-013 Phase III; Prime; Establishment Job# C-91-190-14; Cook County; Nte \$5,199,342 Federal Funds 90/10	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	3,250,000.0	-	-	-	-	-	-	-	954,330.1	691,488.1	1,645,818.2	2,757,603.7	6/5/2019	2/7/2019	119	1/18/2029	
PTB189014	Ptb 189-014; Phase III; Prime; Establishment Job # C-91-273-14; Cook County; Nte \$12,016,101 Federal Funding 90/10 Preliminary Engineering	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	9,500,000.0	-	-	-	-	-	856,989.3	214,247.3	2,595,918.4	214,247.3	3,881,402.4	6,231,441.7	6/5/2019	2/1/2019	118	12/17/2028	
PTB189014	Ptb 189-014; Phase III; Prime; Establishment Job # C-91-273-14; Cook County; Nte \$12,016,101 Federal Funding 90/10 Preliminary Engineering	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	9,500,000.0	-	-	-	-	-	-	-	2,345,079.2	2,345,079.2	6,231,441.7	6/5/2019	2/1/2019	118	12/17/2028		
PTB189016	Ptb 189-016; Phase I; Start-Up; Establishment P-91-003-18; Will County; Nte \$600,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	600,000.0	-	-	-	-	-	-	47,362.5	172,399.2	89,352.9	309,114.5	309,114.5	6/5/2019	7/31/2019	24	7/30/2021	
PTB189018	Ptb 189-018; Phase I; Prime; Establishment Job #D-92-058-18; Various Counties; Nte \$500,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	79,692.4	52,612.8	29,074.5	1,785,053.0	1,946,432.8	250,861.2	6/5/2019	12/26/2018	119	11/27/2028	
PTB189019	Ptb 189-019; Phase I/II; Prime; Establishment Job #P-92-004-18; Various Counties; Nte \$1,000,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	25,707.7	6,426.9	21,940.7	209,608.7	263,684.0	334,527.7	6/5/2019	11/28/2018	120	11/27/2028	
PTB189019	Ptb 189-019; Phase I/II; Prime; Establishment Job #P-92-004-18; Various Counties; Nte \$1,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	-	-	-	-	-	334,527.7	6/5/2019	11/28/2018	120	11/27/2028	
PTB189020	Ptb 189-020; Phase I; Start Up; Establishment Job # S-92-002-18; Rock Island Cty; Nte \$121,229 Federal Funding 90/10	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	1,012,685.0	-	-	-	-	-	4,763.8	1,191.0	173,429.5	617,123.0	796,507.3	234,341.1	6/5/2019	12/10/2018	120	12/9/2028	
PTB189021	Ptb 189-021; Phase I; Prime; Establishment Job# P-92-007-18; Various Counties; Nte \$500,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/22/2019	118	12/29/2028	
PTB189022	Ptb 189-022; Phase I; Prime; Establishment Job #P-94-016-18; Peoria County; Nte \$952,894 Federal Funding 80/20	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,035,246.0	-	-	-	-	-	-	158,409.7	90,473.0	86,193.7	335,076.5	335,076.5	6/5/2019	5/10/2019	120	5/1/2029	
PTB189022	Ptb 189-022; Phase I; Prime; Establishment Job #P-94-016-18; Peoria County; Nte \$952,894 Federal Funding 80/20	Non-Bond		011494427900018	Statewide - Transportation and Related Construction	1,035,246.0	-	-	-	-	-	-	-	-	-	-	335,076.5	6/5/2019	5/10/2019	120	5/1/2029	
PTB189023	Ptb 189-023; Phase I/II; Prime; Establishment Job #P-95-025-18; Various Counties; Nte \$750,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	40,559.2	45,922.6	84,033.9	1,350,918.0	1,521,433.7	230,049.1	6/5/2019	11/19/2018	120	11/15/2028	
PTB189024	Ptb 189-024; Phase I; Prime; Establishment Job # P-95-026-18; Various Counties; Nte \$500,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	17,881.2	39,232.6	43,243.2	4,470.3	104,827.3	227,847.9	6/5/2019	11/14/2018	120	11/12/2028	
PTB189025	Ptb 189-025; Phase I/II; Prime; Establishment Job # D-98-118-18; Various Counties; Nte \$750,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	20,025.9	5,006.5	56,339.0	65,885.7	147,257.0	163,895.5	6/5/2019	12/13/2018	120	12/9/2028	
PTB189026	Ptb 189-026; Phase I; Prime; Establishment Job #D-98-098-18; Various Counties; Nte \$250,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	250,000.0	-	-	-	-	-	-	-	53,701.3	421,902.0	475,603.3	84,253.4	6/5/2019	2/13/2019	119	1/30/2029	
PTB189027	Establish Obligation And File Prime Agreement For Create Program Management Services. Job No. P-20-001-19 Ptb No. 189-027 Cre-19-171-Cap ___Nte 4,000,000.00	Non-Bond		0114948149000219	Statewide Rail Projects	4,000,000.0	-	-	-	-	-	-	-	-	-	-	762,944.7	6/5/2019	5/31/2019	120	5/9/2029	5/31/2019
PTB189027	Establish Obligation And File Prime Agreement For Create Program Management Services. Job No. P-20-001-19 Ptb No. 189-027 Cre-19-171-Cap ___Nte 4,000,000.00	Bond	BA	5544948079000210	Northeastern Illinois - Federal Pass Through Funding for CREATE Program	4,000,000.0	750,000.0	-	-	-	750,000.0	-	2,830.3	8,359.8	29,526.0	40,716.2	762,944.7	6/5/2019	5/31/2019	120	5/9/2029	
PTB190001	Ptb 190-001; Phase III; Prime; Establishment Job #C-91-999-99; Various Counties; Nte \$750,000	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	267,650.2	357,195.3	-	624,845.5	624,845.5	6/5/2019	4/4/2019	119	3/31/2029	
PTB190002	Ptb 190-002; Phase II; Prime; Establishment Job #D-91-062-19; Various Counties; Nte \$400,000	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	-	28,240.2	28,240.2	28,240.2	6/5/2019	4/23/2019	120	4/18/2029	
PTB190003	Ptb 190-003; Phase III; Prime; Establishment Job #M-91-031-19; Various Counties; Nte \$499,999	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	499,999.0	-	-	-	-	-	-	-	496,494.8	-	496,494.8	496,494.8	6/5/2019	4/16/2019	120	4/2/2029	
PTB190004	Ptb 190-004; Phase I; Prime; Establishment Job #P-91-000-19; Various Counties; Nte \$2,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,250,000.0	-	-	-	-	-	-	-	134,792.0	173,832.8	308,624.8	529,849.1	6/5/2019	5/7/2019	119	4/15/2029	
PTB190004	Ptb 190-004; Phase I; Prime; Establishment Job #P-91-030-19; Various Counties; Nte \$2,000,000	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	1,250,000.0	-	-	-	-	-	64,691.1	110,096.5	46,436.7	16,172.8	237,397.1	529,849.1	6/5/2019	5/7/2019	119	4/15/2029	
PTB190005	Ptb 190-005; Phase II; Prime; Establishment Job #D-91-059-19; Various Counties; Nte \$500,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	880.1	6/5/2019	5/29/2019	120	5/21/2029	
PTB190005	Ptb 190-005; Phase II; Prime; Establishment Job #D-91-059-19; Various Counties; Nte \$500,000	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	880.1	880.1	6/5/2019	5/29/2019	120	5/21/2029	
PTB190006	Ptb 190-006; Phase II; Prime; Establishment Job #D-91-056-19; Various Counties; Nte \$5,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	3,500,000.0	-	-	-	-	-	-	-	-	-	-	634,711.0	6/5/2019	4/29/2019	120	4/17/2029	
PTB190006	Ptb 190-006; Phase II; Prime; Establishment Job #D-91-056-19; Various Counties; Nte \$5,000,000	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	3,500,000.0	-	-	-	-	-	-	408,277.1	88,337.1	138,096.9	634,711.0	634,711.0	6/5/2019	4/29/2019	120	4/17/2029	
PTB190007	Ptb 190-007; Phase III; Prime; Establishment Job #M-91-002-19; Various Counties; Nte \$750,000	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	750,000.0	-	-	-	-	-	-	41,571.8	395,919.1	12,639.6	450,130.5	450,130.5	6/5/2019	5/3/2019	119	4/30/2029	
PTB190008	Ptb 190-008; Phase I; Prime; Establishment Job #P-91-034-19; Various Counties; Nte \$500,000 Preliminary Engineering	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	33,165.0	6/5/2019	4/9/2019	120	4/3/2029	
PTB190008	Ptb 190-008; Phase I; Prime; Establishment Job #P-91-034-19; Various Counties; Nte \$500,000 Preliminary Engineering	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	18,211.8	-	14,953.1	33,165.0	6/5/2019	4/9/2019	120	4/3/2029	
PTB190009	Ptb 190-009; Phase I; Prime; Establishment Job #P-91-035-19; Various Counties; Nte \$500,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	77,206.5	88,388.1	-	165,594.6	165,594.6	6/5/2019	4/5/2019	119	3/31/2029	
PTB190009	Ptb 190-009; Phase I; Prime; Establishment Job #P-91-035-19; Various Counties; Nte \$500,000	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	165,594.6	6/5/2019	4/5/2019	119	3/31/2029	
PTB190010	Ptb 190-010; Phase I; Prime; Establishment Job #P-91-032-19; Various Counties; Nte \$1,000,000	Non-Bond		011494427900019	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	-	-	-	81,881.1	121,724.8	203,605.9	203,605.9	6/5/2019	5/24/2019	120	5/20/2029	
PTB190010	Ptb 190-010; Phase I; Prime; Establishment Job #P-91-032-19; Various Counties; Nte \$1,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	700,000.0	-	-	-	-	-	-	-	-	-	-	203,605.9	6/5/2019	5/24/2019	120	5/20/2029	
PTB190011	Ptb 190-011; Phase II; Prime; Establishment D-91-055-19; Cook County; Nte \$339,899 Federal Funding 80/20	Non-Bond		011494427900015	Statewide - Transportation and Related Construction	339,899.0	-	-	-	-	-	-	-	137,843.4	107,877.9	245,721.2	245,721.2	6/5/2019	7/11/2019	119	6/30/2029	
PTB190012	Ptb 190-012; Phase I; Prime; Establishment Job #P-91-025-19; Various Counties; Nte \$800,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	-	-	-	-	-	353,130.2	6/5/2019	4/22/2019	120	4/17/2029	
PTB190012	Ptb 190-012; Phase I; Prime; Establishment Job #P-91-025-19; Various Counties; Nte \$800,000	Non-Bond		902494427700016	Statewide - Transportation and Related Construction	800,000.0	-	-	-	-	-	115,106.5	63,686.9	117,883.3	56,453.5	353,130.2	353,130.2	6/5/2019	4/22/2019	120	4/17/2029	
PTB190014	Ptb 190-014; Phase II; Prime; Establishment Job #D-91-060-19; Various Counties; Nte \$2,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	-	-	-	-	693,782.0	6/5/2019	3/11/2019	119	2/28/2029	
PTB190014	Ptb 190-014; Phase II; Prime; Establishment Job #D-91-060-19; Various Counties; Nte \$2,000,000	Non-Bond		902494427700015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	44,532.2	49,554.5	205,550.5	394,144.8	693,782.0	693,782.0	6/5/2019	3/11/2019	119	2/28/2029	
PTB190015	Ptb 190-015; Phase II; Prime; Establishment Job #D-91-061-19; Various Counties; Nte \$500,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	500,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/19/2019	120	4/16/2029	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information				
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
PTB190035	Pb 190-035; Phase I/II; Prime; Establishment Job #D-99-067-18; Various Counties; Nte \$1,200,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,200,000.00	-	-	-	-	-	-	60,060.6	120,625.0	33,859.7	214,545.3	214,545.3	6/5/2019	5/15/2019	120	5/6/2029
PTB190035	Pb 190-035; Phase I/II; Prime; Establishment Job #D-99-067-18; Various Counties; Nte \$1,200,000	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,200,000.00	-	-	-	-	-	-	-	-	-	-	214,545.3	6/5/2019	5/15/2019	120	5/6/2029
PTB190038	Pb 190-038; Phase I/II; Prime; Establishment Job #Bi-37-001-19; Various Counties; Nte \$1,500,000	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,500,000.00	-	-	-	-	-	60,767.3	71,690.1	75,431.2	213,216.1	421,104.6	421,104.6	6/5/2019	3/11/2019	120	3/10/2029
PTB190039	Pb 190-039; Phase I; Prime; Establishment Job #Bi-37-002-19; Various Counties; Nte \$1,500,000	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	1,500,000.00	-	-	-	-	-	-	35,708.4	65,485.6	114,301.0	215,495.0	215,495.0	6/5/2019	4/15/2019	120	4/10/2029
PTB190041	Pb 190-041; Phase III; Prime; Establishment Job #Hpr-25-003-19; Various Counties; Nte \$3,900,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	3,000,000.00	-	-	-	-	-	-	-	25,548.3	65,188.7	90,737.0	651,768.3	6/5/2019	3/28/2019	120	3/21/2029
PTB190041	Pb 190-041; Phase III; Prime; Establishment Job #Hpr-25-003-19; Various Counties; Nte \$3,900,000	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	3,000,000.00	-	-	-	-	-	215,254.7	181,157.0	112,991.0	51,628.6	561,031.2	651,768.3	6/5/2019	3/28/2019	120	3/21/2029
PTB190042	Pb 190-042; Phase I/II; Prime; Establishment Job #Hpr-25-002-19; Various Counties; Nte \$3,250,000	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,500,000.00	-	-	-	-	-	53,612.7	215,795.4	88,203.4	160,197.6	517,809.0	517,809.0	6/5/2019	6/12/2019	120	6/10/2029
PTB190042	Pb 190-042; Phase I/II; Prime; Establishment Job #Hpr-25-002-19; Various Counties; Nte \$3,250,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,500,000.00	-	-	-	-	-	-	-	-	-	-	517,809.0	6/5/2019	6/12/2019	120	6/10/2029
PTB190043	Pb 190-043; Phase III; Prime; Establishment Job #Hpr-25-004-19; Various Counties; Nte \$1,625,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,250,000.00	-	-	-	-	-	-	17,179.8	82,055.3	-	99,235.2	99,235.2	6/5/2019	4/29/2019	120	4/18/2029
PTB190043	Pb 190-043; Phase III; Prime; Establishment Job #Hpr-25-004-19; Various Counties; Nte \$1,625,000	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	1,250,000.00	-	-	-	-	-	-	-	-	-	-	99,235.2	6/5/2019	4/29/2019	120	4/18/2029
PTB191001	Pb 191-001; Phase III; Prime; Establishment Job #C-91-407-11; Cook County; Nte \$997,160 Federal Funding 80/20	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	997,160.00	-	-	-	-	-	-	206,391.8	-	-	206,391.8	725,368.2	6/5/2019	6/11/2019	120	6/5/2029
PTB191001	Pb 191-001; Phase III; Prime; Establishment Job #C-91-407-11; Cook County; Nte \$997,160 Federal Funding 80/20	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	997,160.00	-	-	-	-	-	-	66,955.5	209,030.2	242,990.7	518,976.4	725,368.2	6/5/2019	6/11/2019	120	6/5/2029
PTB191002	Pb 191-002; Phase II; Prime; Establishment D-91-118-19; Various Counties; Nte \$1,000,000	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	-	1,083,802.0	172,351.9	11,532.7	1,267,686.6	232,559.6	6/5/2019	7/9/2019	119	6/26/2029
PTB191004	Pb 191-004; Phase II; Prime; Establishment D-91-124-19; Cook County; Nte \$1,214,502 Federal Funding 80/20	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,214,502.00	-	-	-	-	-	-	-	153,323.9	151,962.8	305,286.6	305,286.6	6/5/2019	8/29/2019	120	8/14/2029
PTB191005	Pb 191-005; Phase III; Prime; Establishment Job #C-91-233-16; C-91-240-19; C-91-324-19; C-91-283-18; Lake County; Nte \$997,083 Federal Funding 80/20	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	997,083.00	-	-	-	-	-	-	223,193.1	-	-	223,193.1	918,856.7	6/5/2019	6/7/2019	120	6/6/2029
PTB191005	Pb 191-005; Phase III; Prime; Establishment Job #C-91-233-16; C-91-240-19; C-91-324-19; C-91-283-18; Lake County; Nte \$997,083 Federal Funding 80/20	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	997,083.00	-	-	-	-	-	-	318,140.6	269,013.7	108,509.4	695,663.7	918,856.7	6/5/2019	6/7/2019	120	6/6/2029
PTB191006	Pb 191-006; Phase II; Prime; Establishment D-91-121-19; Various Counties; Nte \$800,000	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	800,000.00	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/21/2019	120	6/17/2029
PTB191007	Pb 191-007; Phase II; Prime; Establishment D-93-045-19; Kane County; Nte \$1,206,681 Federal Funding 90/10	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	1,206,681.00	-	-	-	-	-	-	261,321.1	361,053.5	243,738.1	866,112.7	866,112.7	6/5/2019	7/24/2019	120	7/10/2029
PTB191008	Pb 191-008; Phase I/II; Startup; Establishment Job #P-94-006-19; Various Counties; Nte \$249,000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	751,000.00	-	-	-	-	-	-	-	35,590.2	190,067.0	225,657.1	225,657.1	6/5/2019	5/16/2019	120	5/15/2029
PTB191009	Pb 191-009; Phase I; Prime; Establishment Job #P-95-011-18; Mclean County; Nte \$731,174 Federal Funding 80/20	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	105,270.5	121,740.6	60,656.6	140,328.4	427,996.1	427,996.1	6/5/2019	6/11/2019	120	6/5/2029
PTB191011	Pb 191-011; Phase I/II; Prime; Establishment Job #D-98-119-18; Various Counties; Nte \$550,000	Non-Bond		9024944277000016	Statewide - Transportation and Related Construction	550,000.00	-	-	-	-	-	-	-	52,830.1	31,066.7	83,896.9	83,896.9	6/5/2019	6/24/2019	120	6/12/2029
PTB191012	Pb 191-012; Phase I/II; Prime; Establishment P-98-012-19/D-98-028-19; Various Counties; Nte \$750,000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	350,000.00	-	-	-	-	-	-	-	-	22,282.5	22,282.5	22,282.5	6/5/2019	8/21/2019	120	8/12/2029
PTB191013	Pb 191-013; Prime; Phase I/II; Establishment P-30-002-19; Various Counties; Nte \$5,250,000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	4,425,000.00	-	-	-	-	-	-	-	938.4	-	938.4	19,897.5	6/5/2019	9/26/2019	119	8/31/2029
PTB192001	Pb 192-001; Prime; Phase I; Establishment P-91-003-20; Various Counties; Nte \$800,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	400,000.00	-	-	-	-	-	-	-	-	-	-	116,039.6	6/5/2019	10/8/2019	120	10/8/2029
PTB192003	Pb 192-003; Prime; Phase III; Establishment V-91-002-19; Various Counties; Nte \$749,530	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	749,530.00	-	-	-	-	-	-	-	137,055.2	137,055.2	137,055.2	6/5/2019	10/22/2019	120	10/14/2029	
PTB192004	Pb 192-004; Prime; Phase III; Establishment M-91-001-19; Various Counties; Nte \$1,500,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	750,000.00	-	-	-	-	-	-	416,405.0	279,377.7	262,600.2	958,462.9	572,459.1	6/5/2019	9/30/2019	120	9/26/2029
PTB192005	Pb 192-005; Prime; Phase II; Establishment D-91-167-19; Cook County; Nte \$1,325,939 Federally Funded 90/10	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,325,939.00	-	-	-	-	-	-	-	151,313.1	151,313.1	151,313.1	151,313.1	6/5/2019	1/10/2020	119	12/8/2029
PTB192006	Pb 192-006; Prime; Phase III; Establishment C-91-090-18; Bureau County; Nte \$1,876,336 Federally Funded 90/10	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,876,336.00	-	-	-	-	-	-	-	378,999.1	378,999.1	378,999.1	378,999.1	6/5/2019	2/25/2020	120	2/11/2030
PTB192007	Pb 192-007; Prime; Phase II; Establishment D-91-119-19; Various Counties; Nte \$1,500,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,000,000.00	-	-	-	-	-	-	-	63,638.3	20,650.7	84,289.0	84,289.0	6/5/2019	9/4/2019	120	9/3/2029
PTB192008	Pb 192-008; Prime; Phase III; Establishment V-91-001-19; Various Counties; Nte \$738,300	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	738,300.00	-	-	-	-	-	-	-	137,884.0	97,800.6	235,684.6	235,684.6	6/5/2019	10/2/2019	119	9/27/2029
PTB192009	Pb 192-009; Prime; Phase II; Establishment D-91-171-19; Various Counties; Nte \$500,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	-	-	67,264.2	34,630.1	101,894.2	101,894.2	6/5/2019	9/13/2019	119	8/28/2029
PTB192010	Pb 192-010; Phase I; Prime; Establishment P-93-002-20; Various Counties; Nte \$309,912	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	396,070.00	-	-	-	-	-	-	-	88,969.3	157,133.2	246,102.5	246,102.5	6/5/2019	11/8/2019	119	10/30/2029
PTB192011	Pb 192-011; Prime; Phase I/II; Establishment P-93-001-20; Various Counties; Nte \$500,000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	-	-	12,268.4	12,268.4	12,268.4	12,268.4	6/5/2019	9/18/2019	120	9/10/2029
PTB192012	Pb 192-012; Prime; Phase I/II; Establishment P-94-014-19; Various Counties; Nte \$750,000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	750,000.00	-	-	-	-	-	-	-	56,700.8	160,454.9	217,155.7	217,155.7	6/5/2019	10/9/2019	120	10/7/2029
PTB192013	Pb 192-013; Phase III; Prime; Establishment V-94-001-19; Various Counties; Nte \$1,000,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,000,000.00	-	-	-	-	-	-	2,126.3	24,136.3	118,294.3	144,556.9	144,556.9	6/5/2019	8/28/2019	120	8/23/2029
PTB192015	Pb 192-015; Phase I/II; Prime; Establishment D-97-001-20; Various Counties; Nte \$500,000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	-	-	21,014.4	35,724.5	56,738.8	56,738.8	6/5/2019	9/6/2019	119	8/23/2029
PTB192016	Pb 192-016; Prime; Phase I/II; Establishment R-97-004-19; Macon County; Nte \$162,933	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	162,933.00	-	-	-	-	-	-	-	107,634.5	974,292.0	1,081,926.5	153,311.6	6/5/2019	10/10/2019	119	9/30/2029
PTB192018	Pb 192-018; Prime; Phase I/II; Establishment C-98-013-20; Various Counties; Nte \$400,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	400,000.00	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	11/15/2019	119	10/20/2029
PTB192019	Pb 192-019; Phase I/II; Prime; Establishment D-98-052-19; Various Counties; Nte \$500,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	-	4,096.8	4,605.2	21,491.6	30,193.6	30,193.6	6/5/2019	9/12/2019	120	9/10/2029
PTB192021	Pb 192-021; Prime; Phase I/II; Establishment Bi-37-002-20; Various Counties; Nte \$2,000,000 Federally Funded 80/20	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	2,000,000.00	-	-	-	-	-	-	-	-	18,593.4	18,593.4	18,593.4	6/5/2019	9/23/2019	120	9/5/2029
PTB192022	Pb 192-022; Phase I/II; Prime; Establishment Bi-37-003-20; Various Counties; Nte \$1,500,000	Non-Bond		9024944277000000	Statewide - Transportation and Related Construction	1,500,000.00	-	-	-	-	-	-	-	-	91,891.7	91,891.7	91,891.7	6/5/2019	9/19/2019	120	9/13/2029
PTB192023	Pb192023; Phase II Prime Establishment; Job # S-60-001-20; Signal Timing/Optimization In Districts 2-5; Vendor Selected From Stmt Of Interest Submitted For 9 Member Select Comm Review																				

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
PTB193014	Ptb 193-014; Prime; Phase I; Establishment P-91-072-19; Various Counties; Nte \$2,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	-	-	-	31,225.1	116,140.7	147,365.8	147,365.8	6/5/2019	11/21/2019	120	11/19/2029	
PTB193015	Ptb 193-015; Prime; Phase I; Establishment D-91-192-19; Various Counties; Nte \$800,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	400,000.00	-	-	-	-	-	-	-	-	-	1,140,682.0	1,140,682.0	50,231.3	6/5/2019	12/11/2019	120	12/8/2029	
PTB193016	Ptb 193-016; Prime; Phase I; Establishment D-91-227-20; Various Counties; Nte \$1,500,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	750,000.00	-	-	-	-	-	-	-	-	-	1,399,995.0	1,399,995.0	57,331.2	6/5/2019	11/19/2019	120	11/12/2029	
PTB193017	Ptb 193-017; Prime; Phase I; Establishment D-91-193-19; Various Counties; Nte \$2,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,000,000.00	-	-	-	-	-	-	-	-	-	248,709.0	248,709.0	248,709.0	6/5/2019	1/2/2020	119	12/13/2029	
PTB193018	Ptb 193-018; Prime; Phase II; Establishment D-91-195-19; Various Counties; Nte \$750,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	750,000.00	-	-	-	-	-	-	-	-	-	87,862.6	87,862.6	87,862.6	6/5/2019	12/16/2019	120	12/11/2029	
PTB193019	Ptb 193-019; Prime; Phase II; Establishment D-91-196-01-19; Various Counties; Nte \$500,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	-	-	-	-	110,293.9	110,293.9	110,293.9	6/5/2019	1/15/2020	120	1/10/2030	
PTB193020	Ptb 193-020; Prime; Phase II; Establishment D-92-064-19; Winnebago County; Nte \$8,051,407 Federally Funded 80/20	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,180,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/2/2020	119	5/18/2030	
PTB193021	Ptb 193-021; Prime; Phase III; Establishment C-93-049-19; Bureau County; Nte \$1,500,000 Federally Funded 90/10	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,500,000.00	-	-	-	-	-	-	-	-	-	96,841.8	96,841.8	96,841.8	6/5/2019	2/19/2020	120	2/7/2030	
PTB193022	Ptb 193-022; Prime; Phase III; Establishment C-93-094-19; LaSalle County; Nte \$1,517,227 Federally Funded 90/10	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,000,000.00	-	-	-	-	-	-	-	-	-	436,480.0	436,480.0	30,951.1	6/5/2019	1/13/2020	119	12/31/2029	
PTB193023	Ptb 193-023; Prime; Phase I/II; Establishment P-94-002-20; Marshall County; Nte \$315,345 Federally Funded 80/20	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	315,345.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/24/2020	119	1/28/2030	
PTB193024	Ptb 193-024; Prime; Phase I/III Establishment P-94-001-20; Various Counties; Nte \$1,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,000,000.00	-	-	-	-	-	-	-	-	-	8,399.9	8,399.9	8,399.9	6/5/2019	12/19/2019	120	12/15/2029	
PTB193025	Ptb 193-025; Prime; Phase I/II; Establishment P-95-014-19; Various Counties; Nte \$750,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	750,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/17/2019	120	12/12/2029	
PTB193027	Ptb 193-027; Prime; Phase I/II; Establishment D-96-053-19; Various Counties; Nte \$500,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	-	-	-	49,597.9	15,810.8	65,408.7	65,408.7	6/5/2019	11/22/2019	120	11/14/2029	
PTB193028	Ptb 193-028; Prime; Phase I/II; Establishment D-98-001-20; Various Counties; Nte \$500,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/21/2020	119	12/31/2029	
PTB193029	Ptb 193-029; Prime; Phase I/II; Establishment P-98-005-20; Various Counties; Nte \$500,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/11/2019	120	12/7/2029	
PTB193030	Ptb 193-030; Prime; Phase I/II; Establishment P-99-001-20; Various Counties; Nte \$2,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	2,000,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/2/2020	119	12/30/2029	
PTB193031	Ptb 193-031; Prime; Phase I/II; Establishment Rm-99-001-19; Various Counties; Nte \$500,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	250,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/16/2019	120	12/15/2029	
PTB193032	Ptb 193-032; Prime; Phase I; Establishment D-99-059-19; Various Counties; Nte \$3,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,500,000.00	-	-	-	-	-	-	-	-	-	26,086.3	26,086.3	26,086.3	6/5/2019	12/19/2019	120	12/13/2029	
PTB193033	Ptb 193-033; Prime; Phase I/II; Establishment P-99-002-20; Various Counties; Nte \$1,200,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	600,000.00	-	-	-	-	-	-	-	-	-	11,487.4	11,487.4	11,487.4	6/5/2019	12/11/2019	120	12/5/2029	
PTB193034	Ptb 193-034; Prime; Phase I/II; Establishment Bi-37-005-20; Various Counties; Nte \$450,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	450,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/24/2020	120	1/9/2030	
PTB193035	Ptb 193-035; Prime; Phase III; Establishment Bi-37-004-20; Various Counties; Nte \$1,800,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,800,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/21/2020	120	1/12/2030	
PTB193037	Ptb 193-037; Prime; Phase I; Establishment R-55-001-93; Various Counties; Nte \$550,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	150,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/15/2020	119	12/16/2029	
PTB193038	Ptb193038; Phase II Prime Agreement; Development Of Statewide Critical Infrastructure Protection Plan; Vendor Selected From Stmt Of Interest Submitted For Nine Member Selection Comm Review	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	197,722.00	-	-	-	-	-	-	-	-	-	796,291.0	796,291.0	40,803.0	6/5/2019	2/24/2020	120	2/6/2030	
PTB193039	Phase II/Prime; Various Eng Proj-Traffic Oper; Infrastructure Security & Roadwaymaintenance; Vendor Selected From Stmt Of Interestsubmit For 9 Member Selection Comm Review; Nte 1,500,000.00	Non-Bond		011494427900000	Statewide - Transportation and Related Construction	600,000.00	-	-	-	-	-	-	-	-	21,644.1	55,794.5	77,438.7	77,438.7	6/5/2019	12/19/2019	120	12/18/2029	
PTB193040	Establish Prime Agreement To Furnish Certain Professional Services;Program Manager For The Create Program;P-20-004-20;Ptb No.193-040 Nte 13,000,000.00	Non-Bond		0114948079000019	CREATE, Not Subject to Federal Reimbursement	13,000,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/4/2020	107	1/31/2029	
PTB194005	Ptb 194-005; Prime; Phase III; Establishment C-91-280-12; Cook County; Nte \$1,929,997 Federally Funded 80/10	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,104,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	5/26/2020	120	5/20/2030	
PTB194006	Ptb 194-006; Prime; Phase II; Establishment D-91-311-20; Various Counties; Nte \$6,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,000,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/31/2020	120	3/26/2030	
PTB194007	Ptb 194-007; Prime; Phase I; Establishment P-91-019-20; Various Counties; Nte \$2,000,000	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	500,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	5/14/2020	119	4/28/2030	
PTB194008	Ptb 194-008; Prime; Phase II; Establishment M-91-003-20; Various Counties; Nte \$5,000,000	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	1,250,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	5/28/2020	120	5/21/2030	
PTB194012	Ptb 194-012; Prime; Phase III; Establishment M-91-001-20; Various Counties; Nte \$1,500,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	750,000.00	-	-	-	-	-	-	-	-	-	36,194.6	36,194.6	36,194.6	6/5/2019	4/10/2020	120	4/8/2030	
PTB194015	Ptb 194-015; Prime; Phase III; Establishment C-91-280-14/C-91-310-15; Cook County Nte \$7,200,000 Federally Funded 90/10	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,100,000.00	-	-	-	-	-	-	-	-	-	1,533,350.0	1,533,350.0	6,098.0	6/5/2019	5/12/2020	119	4/16/2030	
PTB194017	Ptb 194-017; Prime; Phase III; Establishment C-91-311-15; Cook County; Nte \$6,524,716 Federally Funded 90/10	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	600,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/26/2020	120	5/5/2030	
PTB194018	Ptb 194-018; Prime; Phase I; Establishment P-91-020-20; Various Counties; Nte \$2,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,000,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/28/2020	120	4/16/2030	
PTB194020	Ptb 194-020; Prime; Phase I/II; Establishment P-92-001-17/D-92-001-17; Henry Cty; Nte \$388,428 Federally Funded 80/20	Non-Bond		9024944277001100	Preliminary engineering and construction engineering and contract costs of construction	388,428.00	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/11/2020	120	6/2/2030	
PTB194023	Ptb 194-023; Prime; Phase I/II; Establishment P-92-003-19; Various Counties; Nte \$500,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/17/2020	120	3/6/2030	
PTB194026	Ptb 194-026; Prime; Phase I/II; Establishment P-93-016-20; Various Counties; Nte \$200,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	200,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/27/2020	120	2/25/2030	
PTB194027	Ptb 194-027; Prime; Phase I/II; Establishment P-93-021-20; Various Counties; Nte \$1,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,000,000.00	-	-	-	-	-	-	-	-	-	6,289.4	6,289.4	6,289.4	6/5/2019	3/12/2020	120	3/10/2030	
PTB194028	Ptb 194-028; Prime; Phase III; Establishment V-93-001-20; Various Counties; Nte \$1,999,594	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,999,594.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/21/2020	120	4/17/2030	
PTB194029	Ptb 194-029; Prime; Phase I/II; Establishment P-93-018-20; Various Counties; Nte \$500,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	5/4/2020	119	4/21/2030	
PTB194030	Ptb 194-030; Prime; Phase I/II; Establishment P-93-019-20; Various Counties; Nte \$1,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,000,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/7/2020	120	4/2/2030	
PTB194032	Ptb 194-032; Prime; Phase I/II; Establishment P-93-017-20; Various Counties; Nte \$200,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	200,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	2/28/2020	120	2/27/2030	
PTB194033	Ptb 194-033; Prime; Phase I/II; Establishment P-93-020-20; Various Counties; Nte \$1,000,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	1,000,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/14/2020	120	4/9/2030	
PTB194034	Ptb 194-034; Prime; Phase I/II; Establishment P-94-015-19; Various Counties; Nte \$500,000	Non-Bond		902494427700000	Statewide - Transportation and Related Construction	500,000.00	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/7/2020	120	4/3/2030	
PTB194035	Ptb 194-																						

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
PTB195030	Pfb 195-030; Start-Up; Phase III; Establishment V-92-001-20; Various Counties; Nte \$200,000	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	200,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	5/13/2020	24	5/12/2022	
PTB195043	Pfb 195-043; Prime; Phase I/II; Establishment P-95-044-20; Various Counties; Nte \$500,000	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	500,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/9/2020	119	5/28/2030	
PTB195045	Pfb 195-045; Prime; Phase I/II; Establishment P-96-003-20; Various Counties; Nte \$750,000	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	750,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	5/12/2020	120	5/11/2030	
PTB195056	Pfb 195-056; Prime; Phase I/II; Establishment P-98-025-20; Various Counties; Nte \$750,000	Non-Bond		902494427001100	Preliminary engineering and construction engineering and contract costs of construction	750,000.0	-	-	-	-	-	-	-	-	-	-	-	-	6/28/2019	6/8/2020	119	5/28/2030	
PTB501001	Pfb 501-001; Phase I; Start-Up; Establishment Job #P-94-006-18; Various Counties; Nte \$100,000	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	285,772.0	-	-	-	-	-	10,187.4	39,197.9	2,546.8	4,913.5	56,845.7	133,521.6	6/5/2019	12/28/2018	120	12/27/2028		
PTB890149	Pfb 890-149, Ph. 1, Start-Up, P-91-085-06, Various Rtes, Secs, Cos, Work Orders, Environmental Program Management	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	900,000.0	-	-	-	-	-	-	-	-	-	-	899,103.7	6/5/2019	1/31/2006	120	1/30/2016		
PTB890156	Pfb 890-156, Ph. 2, Prime Agmt, Various Rtes, Secs, Cos, D-98-012-06, Work Orders, Project Management For Several Projects In D-8; Partial Ob. Balance = \$750,000	Non-Bond		0114940577000026	Statewide - Consultant and Preliminary Engineering	950,000.0	-	-	-	-	-	-	-	-	-	-	940,998.6	6/5/2019	3/16/2006	120	3/16/2016		
PTB890156	Pfb 890-156, Ph. 2, Prime Agmt, Various Rtes, Secs, Cos, D-98-012-06, Work Orders, Project Management For Several Projects In D-8; Partial Ob. Balance = \$750,000	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	950,000.0	-	-	-	-	-	-	-	-	-	-	940,998.6	6/5/2019	3/16/2006	120	3/16/2016		
PTB890162	Pfb990-162 Start Up; Phase I/II; Various Various; St. Clair And Madison Counties; Job No. D-98-089-08; Phase I/II Engineering Services For Various Projects.	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	3,000,000.0	-	-	-	-	-	-	-	-	-	-	2,997,839.3	6/5/2019	5/22/2008	120	5/21/2018		
PTB990147	Pfb990-147 Startup Phase II; Various Various; Job No. D-97-043-10	Non-Bond		9024944270000015	Statewide - Transportation and Related Construction	30,000.0	-	-	-	-	-	-	-	-	-	-	24,554.3	6/5/2019	9/28/2009	120	9/27/2019		
P3B122046	P3B122-046; Phase III, Prime Agreement; Cook Co. C-30-001-02; William W. Powers Ca To State Street; Preliminary Engineering	Non-Bond		0114940577000026	Statewide - Consultant and Preliminary Engineering	76,397.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	12/4/2013	117	9/6/2023		
RASECUR20	Establish Obligation For Rest Area Security System Upgrades, Maintenance And Repair; Bidbuy 20-494Dot-Finad-B-11701 Nte 14,965,580.40	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	8,343,962.9	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	3/13/2020	63	6/30/2025		
RR112001A	Re-Establish In Foa And Same; Was De-Obligated In 2018; Final Invoice Just Received For Work Done Within The Original Term; C-91-046-12; Cook County (031)	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	50,119.6	-	-	-	-	-	-	-	-	-	24,865.0	24,865.0	6/5/2019	1/1/2013	78	7/1/2019		
RR112419A	Railroad Agreement: Railroad To Replace Crossing, Install Gates And Cantilever, Flagging; Old Hickory Rd., Village Of New Lenox, Will Co. (197); C-91-419-11	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	754,865.0	-	-	-	-	-	-	-	5,603.0	184,543.3	190,146.3	190,146.3	6/5/2019	4/25/2013	109	5/30/2022		
RR112419B	Railroad Agreement: Railroad To Provide Flagging; Interstate 80 Near The Village Of New Lenox Will Co. (197); C-91-419-11	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	97,173.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/25/2013	109	5/7/2022		
RR113243A	Rr Cost Reimbursement Agreement; Rr To Provide Construction Inspection And Oversight; Fai 80 Eb Over Rr Near Rowell Ave, Will County (197); C-91-243-13	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	457,154.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/14/2016	60	7/18/2021		
RR113243B	Rr Cost Reimbursement Agreement; Rr To Provide Flagging And Inspection During Construction; Fai 80 Near Gardner St; Joliet, Will County (197); C-91-243-13	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	385,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2016	63	10/25/2021		
RR113243C	Rr Cost Reimbursement Agreement; Rr To Provide Construction Inspection And Oversight; Fai 80 Overrr Near Rowell Ave, Will County (197); C-91-243-13	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	55,280.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/29/2016	58	5/14/2021		
RR114467C	Rrcost Reimbursement Agreement; Rr To Review Idot Plans To Reconstruct And Widen Wood Street Across Company Tracks In Harvey, Il, Cook County (031) C-91-467-14	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	112,372.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	4/11/2017	83	3/3/2024		
UOFIST13	U Of I To Conduct Summer Transportation Institute In Chicago To Create Awareness And Stimulate Interest Among High School Students In The Transportation Industry	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	94,660.0	-	-	-	-	-	-	-	-	-	-	94,315.5	6/5/2019	8/8/2013	2	10/31/2013		
WETLAND16	Establish Obligation For Maintenance Of Wetland Sites In Rock Island, Henry, And Stephenson Counties Maximum Not To Exceed \$150,000	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	75,000.0	-	-	-	-	-	-	-	-	-	-	64,637.5	6/5/2019	9/11/2015	51	12/31/2019		
10927ARRA	Establish Obligation For Cap-10-927-Arra To Purchase Shop Equipment And Its Hardware And Software Using Arra Funds. II-86-X001	Bond	8A	554948049000110	Downstate - Public Transit - Transportation Grants	1,067,300.0	-	-	-	-	-	-	-	-	686,493.0	686,493.0	951,775.1	6/5/2019	10/5/2009	131	9/30/2020	10/5/2009	
10927ARRA	Establish Obligation For Cap-10-927-Arra To Purchase Shop Equipment And Its Hardware And Software Using Arra Funds. II-86-X001	Non-Bond		559498004720018	Downstate Transit Capital Grants	1,067,300.0	-	-	-	-	-	-	-	-	5,082.3	5,082.3	951,775.1	6/5/2019	10/5/2009	131	9/30/2020	10/5/2009	
10931ARRA	Establish Obligation For Cap-10-931-Arra To Purchase Its Hardware And Software Using Arra Funds. II-86-X001	Bond	8A	554948049000110	Downstate - Public Transit - Transportation Grants	5,547,600.0	-	-	-	-	-	-	-	-	-	-	3,051,557.8	6/5/2019	11/13/2009	154	9/30/2022	11/13/2009	
10931ARRA	Establish Obligation For Cap-10-931-Arra To Purchase Its Hardware And Software Using Arra Funds. II-86-X001	Non-Bond		559498004720018	Downstate Transit Capital Grants	5,547,600.0	-	-	-	-	-	-	-	-	-	-	3,051,557.8	6/5/2019	11/13/2009	154	9/30/2022	11/13/2009	
10932ARRA	Establish Obligation Cap-10-932-Arra To Purchase Its Hardware And Software With Arra Funds. II-86-X001	Bond	8A	554948049000110	Downstate - Public Transit - Transportation Grants	1,122,872.1	-	-	-	-	-	-	-	13,071.6	-	13,071.6	1,034,217.9	6/5/2019	9/30/2009	168	9/30/2023	9/30/2009	
10932ARRA	Establish Obligation Cap-10-932-Arra To Purchase Its Hardware And Software With Arra Funds. II-86-X001	Non-Bond		559498004720018	Downstate Transit Capital Grants	1,122,872.1	-	-	-	-	-	50,388.2	12,597.1	5,148.5	12,597.1	80,730.8	1,034,217.9	6/5/2019	9/30/2009	168	9/30/2023	9/30/2009	
121004DPT	Establish Obligation For Capital Grant Agreement Cap-12-1004-Fed For The Purchase Of Intelligent Transportation Software. (Iarc)	Non-Bond		8534980049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	130,000.0	-	-	-	-	-	-	-	-	-	-	126,344.0	6/5/2019	12/13/2011	118	10/31/2021	12/13/2011	
141036LL	Establish Obligation Cap-14-1036-III For Low Floor Hybrid Electric Buses, Safety Equipment And Bus Stops Rehabilitation.	Bond	8A	5549480049000110	Downstate - Public Transit - Transportation Grants	2,895,000.0	-	-	-	-	-	-	-	-	-	-	2,702,082.3	6/5/2019	9/26/2014	114	3/31/2024	9/26/2014	
141036LL	Establish Obligation Cap-14-1036-III For Low Floor Hybrid Electric Buses, Safety Equipment And Bus Stops Rehabilitation.	Non-Bond		559498004720018	Downstate Transit Capital Grants	2,895,000.0	-	-	-	-	-	280,546.5	358,154.2	70,136.6	70,136.6	778,974.0	2,702,082.3	6/5/2019	9/26/2014	114	3/31/2024	9/26/2014	
141078LL	Establish Obligation Cap-14-1078-III For Shop Equipment, Fare Collection Equipment, Bus Video System And Radio Equipment.	Non-Bond		559498004720018	Downstate Transit Capital Grants	163,000.0	-	-	-	-	-	-	763,359.0	-	-	763,359.0	161,330.9	6/5/2019	9/26/2014	114	3/31/2024	9/26/2014	
161088CVP	Establish Obligation For Paratransit Minivan Master Contract 22036591 For The Procurement Of An Estimated 275 Vehicles... Contract No 15-88009 Not To Exceed 15,000,000.00	Bond	8A	554948049000110	Downstate - Public Transit - Transportation Grants	16,183,985.0	-	-	-	(15,000.0)	(15,000.0)	-	-	-	-	-	16,183,985.0	6/5/2019	12/17/2015	48	12/16/2019	12/17/2015	
161088CVP	Establish Obligation For Paratransit Minivan Master Contract 22036591 For The Procurement Of An Estimated 275 Vehicles... Contract No 15-88009 Not To Exceed 15,000,000.00	Non-Bond		8534980049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	16,183,985.0	-	-	-	-	-	-	-	4,131,639.0	-	4,131,639.0	16,183,985.0	6/5/2019	12/17/2015	48	12/16/2019	12/17/2015	
19HCCTPLC	Services Rendered By Lewis & Clark Community Col In The Administration Of The Highway Construction Career Training Program (Hcctn) Not To Exceed \$354,400	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	294,685.9	-	-	-	-	-	80,544.5	41,438.0	20,136.1	41,438.0	183,556.7	294,685.9	6/5/2019	7/1/2018	11	6/30/2019		
19HCCTPPC	Services Rendered By Parkland College In The Administration Fo The Highway Construction Career Training Program (Hcctn) Not To Exceed \$354,400	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	328,452.3	-	-	-	-	-	62,193.5	15,548.4	15,548.4	15,548.4	108,838.6	328,452.3	6/5/2019	7/1/2018	11	6/30/2019		
20HCCTPLC	Services Rendered By Lewis Clark Community Coll Inthe Administration Of The Highway Construction Career Training Program (Hcctn) Not To Exceed \$354,400	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	354,400.0	-	-	-	-	-	-	46,370.2	109,314.2	-	155,684.4	155,684.4	6/5/2019	7/1/2019	11	6/30/2020		
20HCCTPPC	Services Rendered By Parkland College In The Administration Of The Highway Construction Career Training Program (Hcctn) Not To Exceed \$354,400	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	354,400.0	-	-	-	-	-	7,070.6	140,408.6	42,577.5	42,170.8	232,227.5	232,227.5	6/5/2019	7/1/2019	11	6/30/2020		
DEAS17MRB2	Funding For Archaeological Surveys In Conjunction With The Mississippi River Bridge 2. 8-90000-2650	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	2,000,000.0	-	-	-	-	-	-	809.9	-	-	809.9	2,000,000.0	6/5/2019	7/1/2016	119	6/30/2026		
DEAS2017DB	Funding Necessary For Operation Of The Stawide Cultural Resources Program With The Isas For D-8. 8-88200-0017	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	2,200,000.0	-	-	-	-	-	-	-	-	39,955.5	39,955.5	1,289,955.5	6/5/2019	7/1/2016	119	6/30/2026		
DEAS2017DB	Funding Necessary For Operation Of The Stawide Cultural Resources Program With The Isas For D-8. 8-88200-0017	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	2,200,000.0	-	-	-	-	-	-	-	-	-	-	1,289,955.5	6/5/2019	7/1/2016	119	6/30/2026		
DEAS2017DB	Funding Necessary For Operation Of The Stawide Cultural Resources Program With The Isas For D-8. 8-88200-0017	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	2,200,000.0	-	-	-	-	-	-	18,058.3	136.5	4,514.6	4,514.6	27,223.9	1,289,955.5	6/5/2019	7/1/2016	119	6/30/2026	
DEAS2017LA	Funding Necessary For Operation Of The Stawide Cultural Resources Program With The Isas For Localroads Transportation. 0-01911-0000	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	5,575,000.0	-	-	-	-	-	-	-	-	-	-	4,177,622.8	6/5/2019	7/1/2016	119	6/30/2026		
DEAS2017LA	Funding Necessary For Operation Of The Stawide Cultural Resources Program With The Isas For Localroads Transportation. 0-01911-0000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	5,575,000.0	-	-	-	-	-	-	-	-	-	-	4,177,622.8	6/5/2019	7/1/2016	119	6/30/2026		
DEAS2017LA	Funding Necessary For Operation Of The Stawide Cultural Resources Program With The Isas For Localroads Transportation. 0-01911-0000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction																		

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information						
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
DEAS2017LA	Funding Necessary For Operation Of The Statewide Cultural Resources Program With The Isas For Localroads Transportation, 0-01911-0000	Non-Bond		0114944279001017	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,575,000.0	-	-	-	-	-	-	-	-	-	-	4,177,622.8	6/5/2019	7/1/2016	119	6/30/2026		
DEAS2017LA	Funding Necessary For Operation Of The Statewide Cultural Resources Program With The Isas For Localroads Transportation, 0-01911-0000	Non-Bond		0114944279001018	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,575,000.0	-	-	-	-	-	-	-	-	-	-	4,177,622.8	6/5/2019	7/1/2016	119	6/30/2026		
DEAS2017LA	Funding Necessary For Operation Of The Statewide Cultural Resources Program With The Isas For Localroads Transportation, 0-01911-0000	Non-Bond		0114944279001019	Statewide - Road Improvements - Local Share of Road Fund/Road Program	5,575,000.0	-	-	-	-	-	274,128.8	166,981.8	269,663.7	1,809,100.0	2,519,874.3	4,177,622.8	6/5/2019	7/1/2016	119	6/30/2026		
DEAS201734	Funding Necessary For Carman Road To West Of Tr 111 Us 34 4-50400-0721	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	53,514.1	1,888,671.0	13,378.5	13,378.5	1,968,942.2	777,970.3	6/5/2019	7/1/2016	119	6/30/2026		
DEAS201734	Funding Necessary For Carman Road To West Of Tr 111 Us 34 4-50400-0721	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	1,000,000.0	-	-	-	-	-	59,188.2	33,670.5	76,355.8	126,240.4	295,454.9	777,970.3	6/5/2019	7/1/2016	119	6/30/2026		
DEAS2019D6	Funding Necessary For The Statewide Cultural Resources Program Survey For District 6 II 97/125 6-00700-003	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	150,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2016	119	6/30/2026		
DEAS2019FB	Funding Necessary For The Statewide Cultural Resources Program Survey For The Florence Bridge Pps 6604030011	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	175,000.0	-	-	-	-	-	-	-	15,527.4	2,613.5	367.4	18,508.4	18,508.4	6/5/2019	7/1/2016	119	6/30/2026	
DECHEM2017	Funding Necessary For Operation Of The Statewide Geologic Mapping Program (Chemical Data Management Services) #0-01140-0000	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	60,000.0	-	-	-	-	-	-	26,999.0	11,028.3	218,297.0	256,324.3	37,980.4	6/5/2019	7/1/2016	119	6/30/2026		
DELRES0711	Funding Necessary To Provide For Local Roads Statewide Biological And Wetland Surveys. Contract Renewed 7-1-11 And Terminates On 6-30-16. Program No. 0-01648-0000	Non-Bond		0114944279001015	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,550,000.0	-	-	-	-	-	-	-	-	-	-	2,090,524.2	6/5/2019	7/1/2006	119	6/30/2016		
DELRES0711	Funding Necessary To Provide For Local Roads Statewide Biological And Wetland Surveys. Contract Renewed 7-1-11 And Terminates On 6-30-16. Program No. 0-01648-0000	Non-Bond		0114944279001016	Statewide - Road Improvements - Local Share of Road Fund/Road Program	2,550,000.0	-	-	-	-	-	-	-	-	-	-	2,090,524.2	6/5/2019	7/1/2006	119	6/30/2016		
DELRES0711	Funding Necessary To Provide For Local Roads Statewide Biological And Wetland Surveys. Contract Renewed 7-1-11 And Terminates On 6-30-16. Program No. 0-01648-0000	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	2,550,000.0	-	-	-	-	-	-	-	-	-	-	2,090,524.2	6/5/2019	7/1/2006	119	6/30/2016		
DEPESA0701	Funding Necessary To Provide Statewide Hazardous Waste Survey And Id Program To Be Conducted By Thestate Geological Survey. Contract Established 7-1-06 And Terminates On 6-30-11 - Program #00407-0000	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	20,960,000.0	-	-	-	-	-	-	-	-	-	-	19,639,470.2	6/5/2019	7/1/2006	119	6/30/2016		
DEPESA0701	Funding Necessary To Provide Statewide Hazardous Waste Survey And Id Program To Be Conducted By Thestate Geological Survey. Contract Established 7-1-06 And Terminates On 6-30-11 - Program #00407-0000	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	20,960,000.0	-	-	-	-	-	-	-	-	-	-	19,639,470.2	6/5/2019	7/1/2006	119	6/30/2016		
DEPESA0701	Funding Necessary To Provide Statewide Hazardous Waste Survey And Id Program To Be Conducted By Thestate Geological Survey. Contract Established 7-1-06 And Terminates On 6-30-11 - Program #00407-0000	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	20,960,000.0	-	-	-	-	-	-	-	-	-	-	19,639,470.2	6/5/2019	7/1/2006	119	6/30/2016		
DEPESA2017	Funding Necessary For Operation Of The Statewide Preliminary Environmental Site Assessment (Pesa) Program. 0-01137-0000	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	10,450,000.0	-	-	-	-	-	-	-	410,285.7	598,403.9	1,008,689.6	8,862,906.1	6/5/2019	7/1/2016	119	6/30/2026		
DEPESA2017	Funding Necessary For Operation Of The Statewide Preliminary Environmental Site Assessment (Pesa) Program. 0-01137-0000	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	10,450,000.0	-	-	-	-	-	-	-	-	-	-	8,862,906.1	6/5/2019	7/1/2016	119	6/30/2026		
DEPESA2017	Funding Necessary For Operation Of The Statewide Preliminary Environmental Site Assessment (Pesa) Program. 0-01137-0000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	10,450,000.0	-	-	-	-	-	-	-	-	-	-	8,862,906.1	6/5/2019	7/1/2016	119	6/30/2026		
DEPESA2017	Funding Necessary For Operation Of The Statewide Preliminary Environmental Site Assessment (Pesa) Program. 0-01137-0000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	10,450,000.0	-	-	-	-	-	837,038.1	562,775.2	216,305.1	185,253.7	1,801,372.1	8,862,906.1	6/5/2019	7/1/2016	119	6/30/2026		
DEQUADMAP2	Funding Necessary To Prepare Quadrangle Maps And Directories Of Mined Areas In Certain Counties In Illinois By The State Geological Survey	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	954,167.0	-	-	-	-	-	-	-	-	-	-	950,225.1	6/5/2019	7/1/2006	119	6/30/2016		
DEQUADMAP2	Funding Necessary To Prepare Quadrangle Maps And Directories Of Mined Areas In Certain Counties In Illinois By The State Geological Survey	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	954,167.0	-	-	-	-	-	-	-	-	-	-	950,225.1	6/5/2019	7/1/2006	119	6/30/2016		
DEQUADMAP2	Funding Necessary To Prepare Quadrangle Maps And Directories Of Mined Areas In Certain Counties In Illinois By The State Geological Survey	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	954,167.0	-	-	-	-	-	-	-	-	-	-	950,225.1	6/5/2019	7/1/2006	119	6/30/2016		
DEQUAD2017	Funding Necessary For Operation Of The Statewide Geologic Mapping Program (Coal Quads). 0-01137-0000	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	240,000.0	-	-	-	-	-	-	-	6,187.1	511,422.0	517,609.1	219,190.3	6/5/2019	7/1/2016	119	6/30/2026		
DEQUAD2017	Funding Necessary For Operation Of The Statewide Geologic Mapping Program (Coal Quads). 0-01137-0000	Non-Bond		0114944279000017	Statewide - Transportation and Related Construction	240,000.0	-	-	-	-	-	-	-	-	-	-	219,190.3	6/5/2019	7/1/2016	119	6/30/2026		
DEQUAD2017	Funding Necessary For Operation Of The Statewide Geologic Mapping Program (Coal Quads). 0-01137-0000	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	240,000.0	-	-	-	-	-	-	-	-	-	-	219,190.3	6/5/2019	7/1/2016	119	6/30/2026		
DEQUAD2017	Funding Necessary For Operation Of The Statewide Geologic Mapping Program (Coal Quads). 0-01137-0000	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	240,000.0	-	-	-	-	-	5,760.4	1,440.1	1,440.1	1,440.1	10,080.8	219,190.3	6/5/2019	7/1/2016	119	6/30/2026		
DETLPA2017	Funding Necessary For The Statewide Water Survey Program/Tri-Level Pumping Area And Six Contaminant Plume Migration Pps 0003680005	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	400,000.0	-	-	-	-	-	-	-	11,771.9	64,973.5	76,745.4	76,745.4	6/5/2019	7/1/2016	119	6/30/2026		
DL06FENCE1	Establish Contract To Replace Day Labor Security Fence In Springfield Maximum \$229,000.00	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	229,000.0	-	-	-	-	-	-	-	30,220.0	-	30,220.0	229,000.0	6/5/2019	10/26/2018	26	12/31/2020		
D1DAYLABOR	To Purchase Bituminous Material For Day Labor Projects Throughout The District. Pps Number 1-72917-0503	Non-Bond		0114944279000015	Statewide - Transportation and Related Construction	4,482,349.7	-	-	-	-	-	-	105,960.5	-	-	105,960.5	3,943,418.7	6/5/2019	7/1/2017	11	6/30/2018		
D1DAYLABOR	To Purchase Bituminous Material For Day Labor Projects Throughout The District. Pps Number 1-72917-0503	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	4,482,349.7	-	-	-	-	-	-	-	-	-	-	3,943,418.7	6/5/2019	7/1/2017	11	6/30/2018		
D1DAYLABOR	To Purchase Bituminous Material For Day Labor Projects Throughout The District. Pps Number 1-72917-0503	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	4,482,349.7	-	-	-	-	-	-	-	-	-	-	3,943,418.7	6/5/2019	7/1/2017	11	6/30/2018		
D1MCHDMEAD	Established To Pay Mchd Funds With D1 De Fundspps# 176662-0510	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	136,000.0	-	-	-	-	-	-	-	-	-	-	132,294.1	6/5/2019	7/1/2015	11	6/30/2016		
D4ITSBLK19	Establish Blanket For Miscellaneous Intelligent Transportation System Expenditures For Fv19	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	-	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	7/1/2018	11	6/30/2019		
D7SECFENCE	Establish Obligation For Installation Of Security Fencing At Newton, Robinson, & Flora Maintenance Yards In District 7; Contract # 2019-54	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	230,000.0	-	-	-	-	-	-	-	104,000.0	-	104,000.0	230,000.0	6/5/2019	5/17/2019	7	12/31/2019		
FAIRBNKS18	Re-Establish Obligation To File Contract Renewal For Repairs/Maintenance/Testing/Certification Of Fairbanks Scales And Equipment; 17-103278; 220405000obligating \$252,000.00 Of \$504,000.00 Net Amount	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	504,000.0	-	-	-	-	-	-	-	252,000.0	-	252,000.0	503,943.7	6/5/2019	7/1/2017	47	6/30/2021		
FLOODBLNK7	Establish Various Vendors Blanket For Expendituresfrom Flooding In Fall 2019	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	13,333.5	-	-	-	-	-	-	12,773.2	560.3	-	13,333.5	13,333.5	6/5/2019	7/1/2019	11	6/30/2020		
GRTSAUKREP	Establish Various Vendors Blanket For Misc. Repairs At Great Sank Trail Rest Area - Pps # 0-01786-0000	Non-Bond		0114944279000016	Statewide - Transportation and Related Construction	87,050.0	-	-	-	-	-	-	-	-	-	29,865.5	6/5/2019	7/1/2015	11	6/30/2016			
GUARDRAILS	Repair Of Damaged Guardrail, Attenuators, And Appurtenances In District 5 District 5 Portion Of The Obligation	Non-Bond		9024944277000015	Statewide - Transportation and Related Construction	1,080,057.0	-	-	-	-	-	-	-	-	-	-	1,080,048.7	6/5/2019	7/1/2007	71	6/30/2013		
HSR12006CA	Start-Up Agreement Hsr-12-006-Cap For Consultant Services In Connection With The Project & Construction Mgmt Services W/ Joliet Multimodal Trans Center. Ptb 160-028 Job No. P-30-005-12	Bond	BA	5544948149000210	Statewide - High Speed Rail	3,620,783.0	-	-	-	-	-	-	-	-	-	-	3,008,754.2	6/5/2019	11/10/2011	120	11/9/2021	11/10/2011	
HSR12006CA	Start-Up Agreement Hsr-12-006-Cap For Consultant Services In Connection With The Project & Construction Mgmt Services W/ Joliet Multimodal Trans Center. Ptb 160-028 Job No. P-30-005-12	Bond	BA	5544948004720626	Construction, Grants and Project Assistance to Municipalities, Transportation Districts, Private Non-Profit Carriers, Mass Transportation Carriers and the Intercity Rail Program and Other Uses Pursuant to 21 Section 4 (b)(1) of the GO Bond Act	3,620,783.0	-	-	635,269.0	-	635,269.0	-	35,444.8	2,364.1	37,808.9	3,008,754.2	6/5/2019	11/10/2011	120	11/9/2021	11/10/2011		
HSR1205CAP	Phase 1 And Ii Engineering Services For Work Associated With Improvements Along The Chicago- St Louis High Speed Rail Corridor. Job No. P-30-004-12 Ptb# 160-027	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	6,000,000.0	-	-	-	-	-	-	490,304.0	-	490,304.0	3,976,623.6	6/5/2019	8/22/2011	120	8/21/2021	8/22/2011		
HSR13030CA	Start Up Agreement Hsr-13-030-Cap For Professionalservices In Connection With The Program Management Of Bi-Level Car And Locomotive Procurement.	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	29,498,578.0	-	-	-	-	-	-	-	-	-	20,579,562.5	6/5/2019	11/28/2012	120	11/27/2022	11/28/2012		
HSR13030CA	Start Up Agreement Hsr-13-030-Cap For Professionalservices In Connection With The Program Management Of Bi-Level Car And Locomotive Procurement.	Bond	BA	5544948149000210	Statewide - High Speed Rail	29,498,578.0	-	-	-	-	-	940,012.9	1,400,417.3	511,898.3	998,341.0	3,850,669.4	20,579,562.5	6/5/2019	11/28/2012	120	11/27/2022	11/28/2012	
HSR13033CA	Cost Reimbursement Railroad Agreement Hsr-13-033-Cap To Amtrak For Bus Around Services, Associated With The Construction Of The Chicago To St Louis Corridor Improvement Program (Cap)	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	5,011,365.1	-	-	-	-	-	-	-	-	-	5,011,365.1	6/5/2019	7/1/2010	113	12/31/2019	7/1/2010		
HSR1303202	Establish Obligation For Reimbursement Grant Agreement Hsr-13-033-Cap For Amtrak Testing Of The Incremental Train Control System (Tcs) And Positive Train Control System (Ptc), 100% Federal	Non-Bond		4334948149002119	Statewide - High Speed Rail - Federal Share	7,169,038.0	-	-	-	-	-												

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information					FY20 Spending Information					Project Completion Information					
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend	YTD Spending (Actual)	Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
1195200DPT	Obligation For State Capital Grant Agreement Cap-11-952-III For Facility Improvements Of Various Metra Stations.	Bond	BA	554494804900010	Public Transit - Transportation Grants	38,200,000.0	-	-	-	-	-	117,018.0	25,352.7	130,614.3	239,145.1	512,130.1	36,757,517.2	6/5/2019	11/29/2010	118	9/30/2020	11/29/2010
1195300DPT	For Capital Assistance Grant Cap-11-953-III For The Purchase Of Up To 160 Electric Highliner Commuter Cars, Construction Management And Inspection Costs.	Bond	BA	554494804900010	Public Transit - Transportation Grants	584,092,097.0	-	-	-	-	-	-	-	-	-	-	584,091,906.4	6/5/2019	9/3/2010	120	9/2/2020	9/3/2010
1195400DPT	Establish Obligation For Capital Grant Agreement Cap-11-954-III For 150 Paratransit Vehicles, Radio System, Fixed Route Buses, And Engineering And Construction Of Toyota Park Transit Center.	Bond	BA	554494804900010	Public Transit - Transportation Grants	32,000,000.0	-	-	-	-	-	172,356.6	321,665.5	43,089.2	1,094,274.0	1,631,385.2	31,986,201.0	6/5/2019	1/19/2011	116	9/30/2020	1/19/2011
1195800DPT	Please Establish And File Grant Agreement For Cap-11-958-Fed For The Construction Of Maintenance And Dispatch Facility In Robinson, Illinois.	Bond	BA	5544948049000110	Downstate - Public Transit - Transportation Grants	1,900,000.0	-	-	-	-	-	-	-	-	-	-	1,765,821.1	6/5/2019	11/2/2011	118	9/30/2021	11/2/2011
1195800DPT	Please Establish And File Grant Agreement For Cap-11-958-Fed For The Construction Of Maintenance And Dispatch Facility In Robinson, Illinois.	Non-Bond		559494804720018	Downstate Transit Capital Grants	1,900,000.0	-	-	-	-	-	-	-	-	-	-	1,765,821.1	6/5/2019	11/2/2011	118	9/30/2021	11/2/2011
1195800DPT	Please Establish And File Grant Agreement For Cap-11-958-Fed For The Construction Of Maintenance And Dispatch Facility In Robinson, Illinois.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	1,900,000.0	-	-	-	-	-	-	-	-	-	-	1,765,821.1	6/5/2019	11/2/2011	118	9/30/2021	11/2/2011
1196800DPT	Establish Obligation For Grant Agreement Cap-11-968-III To Provide For Use Of Project Facilities.	Bond	BA	5544948049000110	Downstate - Public Transit - Transportation Grants	293,100.0	-	-	-	-	-	-	-	-	-	-	176,559.4	6/5/2019	2/15/2011	115	9/30/2020	2/15/2011
1196800DPT	Establish Obligation For Grant Agreement Cap-11-968-III To Provide For Use Of Project Facilities.	Non-Bond		559494804720018	Downstate Transit Capital Grants	293,100.0	-	-	-	-	-	-	-	-	-	-	176,559.4	6/5/2019	2/15/2011	115	9/30/2020	2/15/2011
1197700DPT	Establish Obligation For Grant Agreement Cap-11-977-III To Build A New Passenger Transfer Facility In Bradley, Illinois.	Bond	BA	5544948049000110	Downstate - Public Transit - Transportation Grants	1,600,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/22/2011	133	2/28/2022	1/22/2011
1198500DPT	Establish Obligation For Cap-11-985-III For The Construction Of Maintenance And Dispatch Facility In Harrisburg, Illinois.	Bond	BA	5544948049000110	Downstate - Public Transit - Transportation Grants	6,639,494.0	-	-	-	-	-	20,000.0	5,000.0	5,000.0	5,000.0	35,000.0	5,454,406.0	6/5/2019	5/5/2011	112	9/30/2020	5/5/2011
1198500DPT	Establish Obligation For Cap-11-985-III For The Construction Of Maintenance And Dispatch Facility In Harrisburg, Illinois.	Non-Bond		559494804720018	Downstate Transit Capital Grants	6,639,494.0	-	-	-	-	-	-	3,819.0	4,744.0	41,420.4	49,983.4	5,454,406.0	6/5/2019	5/5/2011	112	9/30/2020	5/5/2011
1198700DPT	Establish Obligation For Capital Grant Agreement Cap-11-987-III For Reimbursement Of Cost For A/E Design, Track Realignment & Signals, Land Acquisition And Construction.	Bond	BA	554494804720626	Construction, Grants and Project Assistance to Municipalities, Transportation Districts, Private Non-Profit Carriers, Mass Transportation Carriers and the Intercity Rail Program and Other Uses Pursuant to 21 Section 4 (b)(1) of the GO Bond Act	30,250,000.0	-	-	-	-	-	-	-	-	-	-	29,610,573.6	6/5/2019	5/31/2011	112	9/30/2020	5/31/2011
1198700DPT	Establish Obligation For Capital Grant Agreement Cap-11-987-III For Reimbursement Of Cost For A/E Design, Track Realignment & Signals, Land Acquisition And Construction.	Bond	BA	5544948049000110	Downstate - Public Transit - Transportation Grants	30,250,000.0	-	-	-	-	-	-	-	-	-	-	29,610,573.6	6/5/2019	5/31/2011	112	9/30/2020	5/31/2011
1198700DPT	Establish Obligation For Capital Grant Agreement Cap-11-987-III For Reimbursement Of Cost For A/E Design, Track Realignment & Signals, Land Acquisition And Construction.	Bond	BA	5544948149000210	Statewide - High Speed Rail	30,250,000.0	-	-	-	-	-	2,135,286.7	533,821.7	533,821.7	533,821.7	3,736,751.7	29,610,573.6	6/5/2019	5/31/2011	112	9/30/2020	5/31/2011
1199000DPT	Establish Obligation For Grant Agreement Cap-11-990-Fed For The Purchase Of Its Software.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	60,000.0	-	-	-	-	-	-	-	-	-	-	57,250.0	6/5/2019	6/7/2011	118	4/30/2021	6/7/2011
1199100DPT	Establish Obligation For Capital Grant Agreement Cap-11-991-Fed For The Purchase Of Its Software.	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	25,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	6/8/2011	118	4/30/2021	6/8/2011
1299200DPT	Establish Obligation And File Grant Agreement For Cap-12-992-Fed For Construction And Renovation Of A Bus Facility. IL-04-0065	Bond	BA	5544948049000110	Downstate - Public Transit - Transportation Grants	1,210,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/3/2012	134	3/31/2023	1/3/2012
1299200DPT	Establish Obligation And File Grant Agreement For Cap-12-992-Fed For Construction And Renovation Of A Bus Facility. IL-04-0065	Non-Bond		8534948049000219	Statewide - Grant for the Federal Share of Capital, Operating, Consultant Services and Technical Assistance	1,210,000.0	-	-	-	-	-	-	-	-	-	-	-	6/5/2019	1/3/2012	134	3/31/2023	1/3/2012
18ISPCRASH	Establish Blanket Obligation For Payment Of Calendar Year 2018 Expenses For Isp Vehicle Crash Reconstruction Program	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	516,374.9	-	-	-	-	-	-	-	-	-	-	293,387.2	6/5/2019	1/1/2018	59	12/31/2022	
18ISPCRASH	Establish Blanket Obligation For Payment Of Calendar Year 2018 Expenses For Isp Vehicle Crash Reconstruction Program	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	516,374.9	-	-	-	-	-	-	-	-	-	-	293,387.2	6/5/2019	1/1/2018	59	12/31/2022	
18ISPCRASH	Establish Blanket Obligation For Payment Of Calendar Year 2018 Expenses For Isp Vehicle Crash Reconstruction Program	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	516,374.9	-	-	-	-	-	52,247.8	60,451.0	7,138.5	31,549.4	151,386.7	293,387.2	6/5/2019	1/1/2018	59	12/31/2022	
19HCCTPAL	Services Rendered By John A Logan College In The Administration Of The Highway Construction Careerstraining Program (Hcctp) Not To Exceed \$354,400	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	310,569.4	-	-	-	-	-	88,504.8	114,129.0	22,126.2	114,129.0	338,889.0	310,569.4	6/5/2019	7/1/2018	11	6/30/2019	
19HCCTPBHC	Services Rendered By Black Hawk College In The Administration Of The Highway Construction Careerstraining Program (Hcctp) Not To Exceed \$354,400	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	353,484.3	-	-	-	-	-	7,190.1	1,797.5	1,797.5	1,797.5	12,582.6	353,484.3	6/5/2019	7/1/2018	11	6/30/2019	
19HCCTPDTI	Services Rendered By Dawson Technical Institute Inthe Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	317,922.3	-	-	-	-	-	53,492.6	13,373.2	13,373.2	13,373.2	93,612.0	317,922.3	6/5/2019	7/1/2018	11	6/30/2019	
19HCCTPCC	Services Rendered By Illinois Central College In The Administration Of The Highway Construction Careerstraining Program (Hcctp) Not To Exceed \$354,400	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	323,423.7	-	-	-	-	-	84,986.3	21,246.6	21,246.6	21,246.6	148,726.1	323,423.7	6/5/2019	7/1/2018	11	6/30/2019	
19HCCTPKCC	Services Rendered By Kankakee Community College Inthe Administration Of The Highway Construction Careerstraining Program (Hcctp) Not To Exceed \$354,400.00	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	302,849.4	-	-	-	-	-	42,414.4	10,603.6	10,603.6	10,603.6	74,225.3	302,849.4	6/5/2019	7/1/2018	11	6/30/2019	
19HCCTPLLC	Services Rendered By Lincoln Land Community College In The Administration Of The Highway Construction Careerstraining Program (Hcctp) Not To Exceed \$487,000.00	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	435,602.2	-	-	-	-	-	63,223.9	15,806.0	15,806.0	15,806.0	110,641.9	435,602.2	6/5/2019	7/1/2018	11	6/30/2019	
19HCCTPRCC	Services Rendered By Richland Community College Inthe Administration Of The Highway Construction Careerstraining Program (Hcctp) Not To Exceed \$354,400	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	276,531.5	-	-	-	-	-	49,069.4	12,267.4	12,267.4	12,267.4	85,871.5	276,531.5	6/5/2019	7/1/2018	11	6/30/2019	
19HCCTPRVC	Service Rendered By Rock Valley College In The Administration Of The Highway Construction Careerstraining Program (Hcctp) Not To Exceed \$310,250.00	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	204,278.7	-	-	-	-	-	19,704.5	1,105,560.0	4,926.1	1,105,560.0	2,235,750.6	204,278.7	6/5/2019	7/1/2018	11	6/30/2019	
19HCCTPSSC	Services Rendered By South Suburban College In The Administration Of The Highway Construction Careerstraining Program (Hcctp) Not To Exceed \$642,607.00	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	565,767.1	-	-	-	-	-	317,092.6	2,201,390.0	79,273.1	2,201,390.0	4,799,145.7	565,767.1	6/5/2019	7/1/2018	11	6/30/2019	
19HCCTPSWI	Services Rendered By Southwestern Illinois College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	Non-Bond		0114944279000019	Statewide - Transportation and Related Construction	221,693.8	-	-	-	-	-	72,955.3	18,238.8	18,238.8	18,238.8	127,671.7	221,693.8	6/5/2019	7/1/2018	11	6/30/2019	
19RESOURCE	Resource Center And Workshops	Non-Bond		0114944279000018	Statewide - Transportation and Related Construction	84,036.0	-	-	-	-	-	50,462.3	12,615.6	12,615.6	12,615.6	88,309.0	84,036.0	6/5/2019	6/1/2018	12	6/30/2019	
19WETLANDS	Establish Obligation For Wetland Mitigation Rightscontract # 22042281 Filed As 19Wetlands In Fy 19 Not To Exceed \$809,000.00	Bond	9A	6954944277000117	Statewide - Transportation and Related Construction	660,000.0	-	660,000.0	-	-	660,000.0	-	-	-	-	660,000.0	660,000.0	6/5/2019	6/19/2018	16	10/31/2019	
20HCCTPBHC	Services Rendered By Black Hawk College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	354,400.0	-	-	-	-	-	9,475.1	144,363.6	9,303.7	39,025.7	202,168.0	202,168.0	6/5/2019	7/1/2019	11	6/30/2020	
20HCCTPDTI	Services Rendered By Dawson Technical Institute Inthe Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	354,400.0	-	-	-	-	-	-	-	201,671.0	-	201,671.0	201,671.0	6/5/2019	7/1/2019	11	6/30/2020	
20HCCTPCC	Services Rendered By Illinois Central College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	354,400.0	-	-	-	-	-	-	46,859.6	112,658.6	1,051,557.0	1,211,075.2	207,309.4	6/5/2019	7/1/2019	11	6/30/2020	
20HCCTPAL	Services Rendered By John A Logan College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	354,400.0	-	-	-	-	-	-	19,107.8	101,878.3	-	120,986.2	120,986.2	6/5/2019	7/1/2019	11	6/30/2020	
20HCCTPKCC	Services Rendered By Kankakee Community College Inthe Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	354,400.0	-	-	-	-	-	6,609.9	106,550.5	29,524.0	717,769.0	860,453.4	181,337.5	6/5/2019	7/1/2019	11	6/30/2020	
20HCCTPLLC	Services Rendered By Lincoln Land Community Col Inthe Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$487,000.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	487,000.0	-	-	-	-	-	17,005.8	157,882.5	62,845.9	4,251.5	241,985.7	237,734.2	6/5/2019	7/1/2019	11	6/30/2020	
20HCCTPRCC	Services Rendered By Richland Community College Inthe Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	354,400.0	-	-	-	-	-	6,342.3	1,659,798.0	57,626.6	13,891.0	1,737,657.8	142,305.0	6/5/2019	7/1/2019	11	6/30/2020	
20HCCTPRVC	Services Rendered By Rock Valley College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$310,250.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	310,250.0	-	-	-	-	-	5,336.3	108,485.9	11,920.2	24,120.4	149,862.9	149,862.9	6/5/2019	7/1/2019	11	6/30/2020	
20HCCTPSSC	Services Rendered By South Suburban College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$642,607.00	Non-Bond		0114944279000000	Statewide - Transportation and Related Construction	642,607.0	-	-	-	-	-	-	176,162.9	148,169.7	23,338.9	347,671.5	347,671.5	6/5/2019	7/1/2019	11	6/30/2020	

Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation Code	Appropriation Description	Total Project Estimated Cost	Release Information				FY20 Spending Information					Total Project Spending - All Fiscal Years	Appropriation Bill Signed Date	Project Completion Information			
							Q1 Released Amount	Q2 Released Amount	Q3 Release Amount	Q4 Release Amount	YTD Released Amount	Q1 Spend	Q2 Spend	Q3 Spend	Q4 Spend			YTD Spending (Actual)	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
Grand Total						32,905,893,248	1,500,932,297	452,602,613	87,034,282	332,377,530	2,372,946,722	955,655,412	1,360,314,238	671,057,137	1,263,425,953	4,250,452,740	21,241,418,829				