



STATE OF ILLINOIS  
EXECUTIVE OFFICE OF THE GOVERNOR  
GOVERNOR'S OFFICE OF MANAGEMENT AND BUDGET  
SPRINGFIELD 62706

**JB PRITZKER**

GOVERNOR

**FISCAL YEAR 2019 FIRST QUARTER CAPITAL PROJECTS REVIEW**

Pursuant to 20 ILCS 3020/805, the Governor's Office of Management and Budget (GOMB) is presenting this summary of capital projects in the State to the Comptroller, the Treasurer, the President and the Minority Leader of the Senate, and the Speaker and the Minority Leader of the House of Representatives.

**SUMMARY OF CAPITAL PROJECTS**

(\$ IN THOUSANDS)

<b>CATEGORY NAME</b>	<b>PROJECT ESTIMATED COST</b>	<b>YEAR-TO-DATE SPENDING</b>	<b>FIRST QUARTER SPENDING</b>
Economic Development	165,709.4	383.7	383.7
Environment	1,216,365.8	153,088.1	153,088.1
Higher Education	366,234.6	12,044.5	12,044.5
Pre K-12	250,562.7	3,036.7	3,036.7
State Facilities	1,080,398.8	14,906.9	14,906.9
Transportation	21,963,345.0	666,410.4	666,410.4
<b>GRAND TOTAL</b>	<b>\$ 25,042,616.3</b>	<b>\$ 849,870.3</b>	<b>\$ 849,870.3</b>

## FY19 FIRST QUARTER CAPITAL PROJECTS BY BOND SUBCATEGORY

(\$ IN THOUSANDS)

FUND	SUBCAT	SUBCAT DESCRIPTION	APPROP AMOUNTS	CURRENT RELEASED AMOUNT
BIBF	1A	State/Local Infrastructure	407,716.1	88,481.1
BIBF	1B	Economic Development	1,000,330.3	17,315.5
BIBF	1C	Education	89,758.3	27,013.9
BIBF	1D	Environment	72,837.1	22,587.2
CDF	3A	Higher Education	1,078.3	160,959.0
CDF	3B	Corrections	1,025,516.8	146,714.6
CDF	3C	Conservation	153,607.5	8,595.6
CDF	3D	Child Care/Mental Health	104,639.4	95,244.6
CDF	3E	State Agencies	106,825.0	519,680.2
CDF	3G	Water Resources	1,448,053.9	45,246.6
CDF	3L	Grants to Locals	75,666.9	17,477.2
CDF	3M	Open Land Trust	300.0	12,695.0
Tran A	4G	Highways - Statewide	34,261.9	41,543.1
SCF	5E	School Infrastructure Improvement	32,477.7	-
SCF	5F	School Construction	53,353.6	23,218.0
APF	6A	Anti-Pollution Awards, Grants, and Loans	68,000.0	0.0
APF	6B	Leaking Underground Storage Tank	236,953.8	0.3
Coal	7A	Coal Development	5,906.6	-
Coal	7E	Coal Facility Cost Reporting	43,000.3	-
Tran B	8A	Mass Transit Statewide	939,111.9	431,324.5
Tran B	8B	Rail	369.0	196.9
Tran B	8D	Aviation	44,124.6	37,855.6
Tran B	8E	Transit	775,562.9	168,062.9
Tran D	9A	Statewide Roads, Bridges & Highways	732,418.3	574,078.6
<b>TOTAL</b>			<b>\$ 7,451,870.0</b>	<b>\$ 2,438,290.2</b>

FY19 Capital Projects First Quarter Report

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
<b>Economic Development</b>																					
14-203437	VILLAGE OF NORRIDGE	BOND	3L	014120914400000	138-55. Grants to Local Governments	\$ 500,000.00	\$ 375,000.00	\$ -	\$ -	\$ -	\$ 375,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2014	57	6/30/2019	6/30/2019
14-203486	VILLAGE OF GLENDALE HEIGHTS	BOND	3L	014120914400000	138-55. Grants to Local Governments	\$ 75,000.00	\$ 56,250.00	\$ -	\$ -	\$ -	\$ 56,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
14-203494	VILLAGE OF WESTCHESTER	BOND	3L	014120914400000	138-55. Grants to Local Governments	\$ 700,000.00	\$ 525,000.00	\$ -	\$ -	\$ -	\$ 525,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2014	57	6/30/2019	6/30/2019
14-203495	ORLAND TOWNSHIP	BOND	3L	014120914400000	138-55. Grants to Local Governments	\$ 50,000.00	\$ 23,863.00	\$ -	\$ -	\$ -	\$ 23,863.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2014	56	6/30/2019	6/30/2019
15-203161	VILLAGE OF BOLINGBROOK	BOND	3L	014120914400000	138-55. Grants to Local Governments	\$ 250,000.00	\$ 187,500.00	\$ -	\$ -	\$ -	\$ 187,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	12/1/2014	55	6/30/2019	6/30/2019
15-203174	VILLAGE OF MELROSE PARK	BOND	3L	014120914400000	138-55. Grants to Local Governments	\$ 3,000,000.00	\$ 3,121,200.00	\$ -	\$ -	\$ -	\$ 3,121,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	7/1/2014	60	6/30/2019	6/30/2019
15-203249	VILLAGE OF FOREST PARK	BOND	3L	014120914400000	138-55. Grants to Local Governments	\$ 550,000.00	\$ 412,500.00	\$ -	\$ -	\$ -	\$ 412,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2014	57	6/30/2019	6/30/2019
15-203367	CITY OF BLUE ISLAND	BOND	3L	014120914400000	138-55. Grants to Local Governments	\$ 250,000.00	\$ 187,500.00	\$ -	\$ -	\$ -	\$ 187,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2015	54	6/30/2019	6/30/2019
15-203387	CITY OF AURORA	BOND	3L	014120914400000	138-55. Grants to Local Governments	\$ 341,000.00	\$ 255,750.00	\$ -	\$ -	\$ -	\$ 255,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2015	54	6/30/2019	6/30/2019
15-203390	VILLAGE OF CRESTWOOD	BOND	3L	014120914400000	138-55. Grants to Local Governments	\$ 360,000.00	\$ 270,000.00	\$ -	\$ -	\$ -	\$ 270,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	12/1/2014	55	6/30/2019	6/30/2019
15-203475	CHICAGO PARK DISTRICT	BOND	3L	014120914400000	138-55. Grants to Local Governments	\$ 12,000,000.00	\$ 9,000,000.00	\$ -	\$ -	\$ -	\$ 9,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2015	54	6/30/2019	6/30/2019
15-203496	WILL COUNTY	BOND	3L	014120914400000	138-55. Grants to Local Governments	\$ 800,000.00	\$ 600,000.00	\$ -	\$ -	\$ -	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2015	54	6/30/2019	6/30/2019
15-203483	CHICAGO PARK DISTRICT	BOND	3L	014120914400010	138-60. Grants to Local Governments	\$ 2,000,000.00	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2012	81	6/30/2019	6/30/2019
15-203484	CHICAGO PARK DISTRICT	BOND	3L	014120914400010	138-60. Grants to Local Governments	\$ 3,000,000.00	\$ 2,250,000.00	\$ -	\$ -	\$ -	\$ 2,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2015	54	6/30/2019	6/30/2019
12-203679	NATURAL RESOURCES DEPT OF	BOND	3C	014120914400000	138-50. Open Spaces, Recreational and Conservation Purposes	\$ 10,000,000.00	\$ 6,787,479.00	\$ -	\$ -	\$ -	\$ 6,787,479.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2015	54	6/30/2019	6/30/2019
10-203665	CHICAGO HOUSING AUTHORITY	BOND	3L	014120914400020	138-65. Chicago Housing Authority	\$ 11,700,000.00	\$ 1,195,267.00	\$ -	\$ -	\$ -	\$ 1,195,267.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	3/30/2012	87	6/30/2019	6/30/2019
11-203306	COOK COUNTY	BOND	3D	014120914400040	138-120. University of Chicago Medical Center	\$ 5,000,000.00	\$ 3,301,210.00	\$ -	\$ -	\$ -	\$ 3,301,210.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2010	105	6/30/2019	6/30/2019
10-203670	CHICAGO CITY OF	BOND	1A	09714200149000900	164-265. City of Chicago - Loan Square and Earle Monument	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	7/1/2011	96	6/30/2019	6/30/2019
14-203163	CITY OF ZEIGLER	BOND	1A	09714200149002800	164-360. Village of Zeigler	\$ 90,000.00	\$ 42,168.00	\$ -	\$ -	\$ -	\$ 42,168.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	2/1/2014	65	6/30/2019	6/30/2019
14-203164	CITY OF MARION	BOND	1A	09714200149003400	164-390. City of Marion	\$ 150,000.00	\$ 59,311.00	\$ -	\$ -	\$ -	\$ 59,311.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	5/1/2014	62	6/30/2019	6/30/2019
14-203166	CITY OF CREAL SPRINGS	BOND	1A	09714200149004200	164-435. City of Creal Springs	\$ 30,000.00	\$ 19,500.00	\$ -	\$ -	\$ -	\$ 19,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2014	56	6/30/2019	6/30/2019
10-203359	CHICAGO CITY OF	BOND	1A	09714200149007500	164-600. City of Chicago - 4th Ward Infrastructure	\$ 600,000.00	\$ 407,000.00	\$ -	\$ -	\$ -	\$ 407,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	8/1/2012	83	6/30/2019	6/30/2019
10-203366	SCHOOL DISTRICT 131	BOND	1A	09714200149009300	164-690. East Aurora School District 131	\$ 200,000.00	\$ 18,274.00	\$ -	\$ -	\$ -	\$ 18,274.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2014	57	6/30/2019	6/30/2019
10-203640	LACAUSSA COMMUNITY COMMITTEE	BOND	1A	09714200249000700	164-765. La Causa Community Committee	\$ 85,000.00	\$ 63,750.00	\$ -	\$ -	\$ -	\$ 63,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2012	90	6/30/2019	6/30/2019
10-203152	CHICAGO BOARD OF EDUCATION	BOND	1A	09714200249003200	164-890. CPSD 299 - Cater Middle School	\$ 50,000.00	\$ 27,890.00	\$ -	\$ -	\$ -	\$ 27,890.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	6/1/2012	85	6/30/2019	6/30/2019
10-203159	CHICAGO BOARD OF EDUCATION	BOND	1A	09714200249003900	164-925. CPSD 299 - New Sullivan School	\$ 50,000.00	\$ 9,229.00	\$ -	\$ -	\$ -	\$ 9,229.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2012	81	6/30/2019	6/30/2019
10-203167	CHICAGO BOARD OF EDUCATION	BOND	1A	09714200249004200	164-940. CPSD 299 - Hyde Park Academy High School	\$ 200,000.00	\$ 1,523.00	\$ -	\$ -	\$ -	\$ 1,523.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	7/1/2011	96	6/30/2019	6/30/2019
14-203180	CHICAGO CITY OF	BOND	1A	09714200249007600	164-1110. City of Chicago - North Park Village Senior Center	\$ 100,000.00	\$ 72,206.00	\$ -	\$ -	\$ -	\$ 72,206.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	12/1/2014	55	6/30/2019	6/30/2019
10-203377	CHICAGO BOARD OF EDUCATION	BOND	1A	09714200249009000	164-1180. CPSD 299 - Morgan Park High School	\$ 275,000.00	\$ 191,735.00	\$ -	\$ -	\$ -	\$ 191,735.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	4/1/2011	99	6/30/2019	6/30/2019
14-203197	JEWISH FEDRN OF METRO CHICAGO	BOND	1A	09714200349007600	164-1615. Jewish Federation Metro Chicago - Florence Heller	\$ 100,000.00	\$ 68,536.00	\$ -	\$ -	\$ -	\$ 68,536.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
14-203198	JEWISH FEDRN OF METRO CHICAGO	BOND	1A	09714200349007900	164-1630. Jewish Federation of Metro Chicago - Ezra	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
14-203204	HANOVER PARK DISTRICT	BOND	1A	09714200449004000	164-1935. Hanover Park Park District - Safari Springs	\$ 75,000.00	\$ 56,250.00	\$ -	\$ -	\$ -	\$ 56,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2014	56	6/30/2019	6/30/2019
10-203414	VILLAGE OF ELK GROVE VILLAGE	BOND	1Z	09714200449004100	164-1940. Elk Grove Village - Devon Avenue Lift Station	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
10-203206	VILLAGE OF HANOVER PARK	BOND	1A	09714200449004700	164-1970. Village of Hanover Park - Ardens Avenue	\$ 50,000.00	\$ 37,500.00	\$ -	\$ -	\$ -	\$ 37,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2014	56	6/30/2019	6/30/2019
10-203663	DANIEL J. WELLS YOUTH SERVICES	BOND	1A	09714200449005400	164-2005. Daniel J. Wellen Youth Services, Inc	\$ 50,000.00	\$ 18,725.00	\$ -	\$ -	\$ -	\$ 18,725.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2012	81	6/30/2019	6/30/2019
10-203592	BISHOP SHEPARD LITTLE	BOND	1A	09714200449005600	164-2015. Bishop Shepard Little Memorial Center	\$ 200,000.00	\$ 150,000.00	\$ -	\$ -	\$ -	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
14-203181	EASTER SEALS UCP	BOND	1A	09714200449008800	164-2178. Easter Seals of Peoria - General Infrastructure	\$ 25,000.00	\$ 18,000.00	\$ -	\$ -	\$ -	\$ 18,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	4/1/2014	63	6/30/2019	6/30/2019
14-203210	JEWISH FEDRN OF METRO CHICAGO	BOND	1A	09714200449009800	164-3025. Jewish Federation of Metro Chicago - Infrastructure	\$ 85,000.00	\$ 63,750.00	\$ -	\$ -	\$ -	\$ 63,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	6/1/2014	61	6/30/2019	6/30/2019
10-203436	CHICAGO PARK DISTRICT	BOND	1A	09714200649001400	164-3105. Chicago Park District - Clarendon Park Field House	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2012	90	6/30/2019	6/30/2019
10-203446	CHICAGO CITY OF	BOND	1A	09714200649006900	164-3385. City of Chicago - 6th Ward	\$ 575,000.00	\$ 386,169.00	\$ -	\$ -	\$ -	\$ 386,169.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	6/1/2014	61	6/30/2019	6/30/2019
14-203220	VILLAGE OF LANSING	BOND	1A	09714200649007700	164-3425. Village of Lansing - Infrastructure	\$ 75,000.00	\$ 51,750.00	\$ -	\$ -	\$ -	\$ 51,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	7/1/2014	60	6/30/2019	6/30/2019
14-203221	CITY OF BELLEVILLE	BOND	1A	09714200649008000	164-3440. City of Belleville	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2014	57	6/30/2019	6/30/2019
14-203224	CRISIS NURSERY	BOND	1A	09714200649009500	164-3515. Crisis Nursery in Urbana	\$ 200,000.00	\$ 142,045.00	\$ -	\$ -	\$ -	\$ 142,045.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	5/1/2014	62	6/30/2019	6/30/2019
14-203340	NORTHWEST COMMUNITY CENTER INC	BOND	1A	09714200749001200	164-3600. Northwest Community Center	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2014	57	6/30/2019	6/30/2019
10-203642	SHORE COMMUNITY SERVICES INC	BOND	1A	09714200749004000	164-3740. Shore Community Services - Basement	\$ 50,000.00	\$ 24,191.00	\$ -	\$ -	\$ -	\$ 24,191.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A.				

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
12-203462	CITY OF SOUTH BELOIT	BOND	IA	09714201849000600	166-368. City of South Beloit - Fire Dept Overhead Doors	\$ 40,000.00	\$ 12,557.00	\$ -	\$ -	\$ -	\$ 12,557.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2013	69	6/30/2019	6/30/2019
13-203016	RANDOLPH TWP FIRE PROT DIST	BOND	IA	09714201849002700	166-389. Heyworth Fire Protection District - Fire Station	\$ 30,000.00	\$ 22,500.00	\$ -	\$ -	\$ -	\$ 22,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2013	69	6/30/2019	6/30/2019
13-203020	VILLAGE OF HOPEDALE	BOND	IA	09714201849003100	166-393. Village of Hope Dale - Culvert Replacement	\$ 50,000.00	\$ 32,000.00	\$ -	\$ -	\$ -	\$ 32,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	4/1/2014	63	6/30/2019	6/30/2019
13-203031	TOWN OF NORMAL	BOND	IA	09714201849004500	166-407. Town of Normal - Enhancement of Parks and Trails	\$ 500,000.00	\$ 375,000.00	\$ -	\$ -	\$ -	\$ 375,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
13-203036	HEARTLAND COMMUNITY COLLEGE 54	BOND	IC	09714201849006100	166-419. Heartland Community College	\$ 125,000.00	\$ 86,131.00	\$ -	\$ -	\$ -	\$ 86,131.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2014	66	6/30/2019	6/30/2019
12-203581	VILLAGE OF WAYNE	BOND	IA	09714201849007300	166-431. Village of Wayne - New Construction	\$ 100,000.00	\$ 44,372.00	\$ -	\$ -	\$ -	\$ 44,372.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	6/1/2014	61	6/30/2019	6/30/2019
13-203264	HANOVER PARK PARK DISTRICT	BOND	IA	09714201849008100	166-439. Hanover Park Park District - Infrastructure	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2014	56	6/30/2019	6/30/2019
12-203710	EASTER SEALS DUPAGE AND THE	BOND	IA	09714201949002000	166-460. Easter Seals Dupage and Fox Valley - Building Repair	\$ 40,000.00	\$ 27,700.00	\$ -	\$ -	\$ -	\$ 27,700.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2012	80	6/30/2019	6/30/2019
12-203712	VILLAGE OF NORTH AURORA	BOND	IA	09714201949001000	166-468. CITY OF NORTH AURORA	\$ 60,000.00	\$ 29,285.00	\$ -	\$ -	\$ -	\$ 29,285.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2014	56	6/30/2019	6/30/2019
12-203717	FOREST PRES DIST OF DUPAGE CO	BOND	IA	09714201949002100	166-480. Forest Preserve District of Dupage Co. - West Branch	\$ 100,000.00	\$ 67,530.00	\$ -	\$ -	\$ -	\$ 67,530.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2012	80	6/30/2019	6/30/2019
12-203466	FOREST PRES DIST OF DUPAGE CO	BOND	IA	09714201949002200	166-481. Forest Preserve District of Dupage Co. - Ben Fuller	\$ 125,000.00	\$ 73,125.00	\$ -	\$ -	\$ -	\$ 73,125.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2012	80	6/30/2019	6/30/2019
11-203422	VILLAGE OF HINSDALE	BOND	IA	09714201949002300	166-481. Village of Hinsdale - Oak Street Bridge	\$ 825,000.00	\$ 452,260.00	\$ -	\$ -	\$ -	\$ 452,260.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	2/1/2014	65	6/30/2019	6/30/2019
11-203541	VILLAGE OF BOLLINGBROOK	BOND	IA	09714201949002900	166-487. Village of Bollingbrook - Riverwoods Subdivision	\$ 200,000.00	\$ 63,348.00	\$ -	\$ -	\$ -	\$ 63,348.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2011	102	6/30/2019	6/30/2019
12-203258	WOODBRIDGE PARK DIST	BOND	IA	09714201949003700	166-495. Woodbridge Park District - Lake Harriet	\$ 200,000.00	\$ 142,370.00	\$ -	\$ -	\$ -	\$ 142,370.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	7/1/2014	60	6/30/2019	6/30/2019
12-203034	VILLAGE OF HAMPSHIRE	BOND	IA	09714201949005500	166-513. Village of Hampshire - Water Treatment	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
12-203597	VILLAGE OF ALHAMBRA	BOND	IA	09714201949006200	166-520. Village of Alhambra - Drainage Infrastructure	\$ 50,000.00	\$ 37,500.00	\$ -	\$ -	\$ -	\$ 37,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2013	68	6/30/2019	6/30/2019
12-203479	VILLAGE OF COULTEVILLE	BOND	IA	09714202049002000	166-560. Village of Coulterville	\$ 50,000.00	\$ 18,671.00	\$ -	\$ -	\$ -	\$ 18,671.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2013	68	6/30/2019	6/30/2019
12-203486	VILLAGE OF DOWELL	BOND	IA	09714202049009000	166-567. Village of Dowell - Infrastructure Improvements	\$ 35,000.00	\$ 8,740.00	\$ -	\$ -	\$ -	\$ 8,740.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2013	68	6/30/2019	6/30/2019
12-203496	VILLAGE OF MAEYSTOWN	BOND	IA	09714202049002200	166-580. Village of Maestown	\$ 50,000.00	\$ 32,500.00	\$ -	\$ -	\$ -	\$ 32,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2012	90	6/30/2019	6/30/2019
12-203501	VILLAGE OF PERCY	BOND	IA	09714202049003100	166-589. Village of Percy	\$ 50,000.00	\$ 21,947.00	\$ -	\$ -	\$ -	\$ 21,947.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2014	56	6/30/2019	6/30/2019
12-203502	CITY OF PINCKNEYVILLE	BOND	IA	09714202049003200	166-590. City of Pinckneyville - Infrastructure Improvements	\$ 100,000.00	\$ 37,464.00	\$ -	\$ -	\$ -	\$ 37,464.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2014	66	6/30/2019	6/30/2019
12-203507	CITY OF SPARTA	BOND	IA	09714202049003900	166-597. City of Sparta	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
12-203510	VILLAGE OF TILDEN	BOND	IA	09714202049004200	166-600. Village of Tilden	\$ 40,000.00	\$ 9,529.00	\$ -	\$ -	\$ -	\$ 9,529.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2013	68	6/30/2019	6/30/2019
11-203559	VILLAGE OF WILLOWBROOK	BOND	IA	09714202049008900	166-647. Village of Willowbrook - Knolls Lake Drainage	\$ 60,000.00	\$ 45,000.00	\$ -	\$ -	\$ -	\$ 45,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	4/1/2011	99	6/30/2019	6/30/2019
14-203077	SCHORSCH VILLAGE IMPROVEMENT	BOND	IA	09714202049009400	165-3. Schorsch Village Improvement Association	\$ 100,000.00	\$ 31,611.00	\$ -	\$ -	\$ -	\$ 31,611.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	6/1/2014	61	6/30/2019	6/30/2019
14-203118	VILLAGE OF ELBURN	BOND	IA	09714202149002600	165-35. Village of Elburn	\$ 40,000.00	\$ 30,000.00	\$ -	\$ -	\$ -	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
12-203216	CITY OF YORKVILLE	BOND	IA	09714202149004200	165-51. United City of Yorkville	\$ 40,000.00	\$ 30,000.00	\$ -	\$ -	\$ -	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2014	66	6/30/2019	6/30/2019
14-203120	CITY OF PLANO	BOND	IA	09714202149004600	165-55. City of Plano	\$ 40,000.00	\$ 30,000.00	\$ -	\$ -	\$ -	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
13-203074	HICKORY POINT FIRE PRCTCN DIST	BOND	IA	09714202149006900	165-78. Hickory Point Fire Department	\$ 70,000.00	\$ 47,337.00	\$ -	\$ -	\$ -	\$ 47,337.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2014	66	6/30/2019	6/30/2019
12-203016	VILLAGE OF LA GRANGE	BOND	IA	09714202149008700	165-96. Village of Lagrange	\$ 400,000.00	\$ 300,000.00	\$ -	\$ -	\$ -	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
11-203426	THE SALVATION ARMY	BOND	IA	09714202229006100	165-170. Salvation Army	\$ 75,000.00	\$ 51,599.00	\$ -	\$ -	\$ -	\$ 51,599.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2014	66	6/30/2019	6/30/2019
12-203428	ILLINOIS STATE POLICE HERITAGE	BOND	IA	09714202229007000	165-179. Illinois State Police Heritage Foundation	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	6/1/2014	61	6/30/2019	6/30/2019
10-203777	CUBA TOWNSHIP ROAD DISTRICT	BOND	IA	09714202249007400	165-183. Cuba Township Road District - New Construction	\$ 250,000.00	\$ 130,182.00	\$ -	\$ -	\$ -	\$ 130,182.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2011	93	6/30/2019	6/30/2019
12-203402	CITY OF CASEY	BOND	IA	09714202349008600	165-215. City of Casey	\$ 75,000.00	\$ 56,250.00	\$ -	\$ -	\$ -	\$ 56,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2011	102	6/30/2019	6/30/2019
12-203176	VILLAGE OF PALESTINE	BOND	IA	09714202349002400	165-233. Village of Palestine	\$ 50,000.00	\$ 32,500.00	\$ -	\$ -	\$ -	\$ 32,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	8/1/2014	59	6/30/2019	6/30/2019
12-203177	CITY OF ROBINSON	BOND	IA	09714202349002700	165-236. City of Robinson	\$ 50,000.00	\$ 37,500.00	\$ -	\$ -	\$ -	\$ 37,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	5/1/2012	86	6/30/2019	6/30/2019
12-203162	CITY OF CARLYLE IL	BOND	IA	09714202349009200	165-301. City of Carlyle	\$ 65,000.00	\$ 20,811.00	\$ -	\$ -	\$ -	\$ 20,811.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2011	93	6/30/2019	6/30/2019
13-203183	SALEM COMMUNITY THEATRE &	BOND	IA	09714202349009400	165-303. Salem Community Theatre and Cultural Center	\$ 40,000.00	\$ 30,000.00	\$ -	\$ -	\$ -	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	8/1/2014	59	6/30/2019	6/30/2019
12-203140	VILLAGE OF HAMPSHIRE	BOND	IA	09714202449002000	165-329. Village of Hampshire	\$ 225,000.00	\$ 225,000.00	\$ -	\$ -	\$ -	\$ 225,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2014	57	6/30/2019	6/30/2019
12-203247	CITY OF DIXON	BOND	IA	09714202449007000	165-379. City of Dixon	\$ 150,000.00	\$ 112,500.00	\$ -	\$ -	\$ -	\$ 112,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	12/1/2014	55	6/30/2019	6/30/2019
13-203187	SCOTT COUNTY RURAL WATER	BOND	IA	09714202449008900	165-397. Scott County Rural Water Cooperative	\$ 10,000.00	\$ 7,500.00	\$ -	\$ -	\$ -	\$ 7,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	3/1/2013	76	6/30/2019	6/30/2019
13-203164	VILLAGE OF ROSEVILLE	BOND	IA	09714202449009500	165-403. Village of Roseville	\$ 50,000.00	\$ 32,700.00	\$ -	\$ -	\$ -	\$ 32,700.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2014	66	6/30/2019	6/30/2019
11-203321	CITY OF BATAVIA	BOND	IA	09714202649003400	165-442. City of Batavia	\$ 100,000.00	\$ 35,024.00	\$ -	\$ -	\$ -	\$ 35,024.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2012	90	6/30/2019	6/30/2019
12-203183	FOREST PRES DIST OF DUPAGE CO	BOND	IA	09714202649004200	165-450. Dupage County Forest Preservation District	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	7/1/2012	84	6/30/2019	6/30/2019
14-203520	RAY GRAHAM ASSOCIATION FOR	BOND	IA	09714202749002200	165-530. Ray Graham Association - Infrastructure	\$ 11,000.00	\$ 8,250.00	\$ -	\$ -	\$ -	\$ 8,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	12/1/2014	55	6/30/2019	6/30/2019
14-203373	CITY OF ABINGDON	BOND	IA	09714202749003400	165-542. City of Abingdon	\$ 65,000.00															



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
14-202282	VILLAGE OF LA GRANGE	BOND	IA	0971420349007100	164-5945. Village of Lagrange	\$ 200,000.00	\$ 150,000.00	\$ -	\$ -	\$ -	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2014	56	6/30/2019	6/30/2019
14-202284	VILLAGE OF RIVER GROVE	BOND	IA	0971420349007700	164-6010. Village of River Grove	\$ 200,000.00	\$ 150,000.00	\$ -	\$ -	\$ -	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
14-202334	CHICAGO CITY OF	BOND	IA	0971420349008600	164-6720. City of Chicago	\$ 200,000.00	\$ 150,000.00	\$ -	\$ -	\$ -	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2014	56	6/30/2019	6/30/2019
10-202393	CITY OF CHICAGO HEIGHTS	BOND	IA	0971420349009100	164-7040. City of Chicago Heights	\$ 305,000.00	\$ 228,750.00	\$ -	\$ -	\$ -	\$ 228,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	12/1/2013	67	6/30/2019	6/30/2019
14-202389	VILLAGE OF THIRD LAKE	BOND	IA	09714204149000200	164-7375. Village of Third Lake	\$ 10,000.00	\$ 7,500.00	\$ -	\$ -	\$ -	\$ 7,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
14-202358	OASIS WOMENS CENTER	BOND	IA	09714204149001600	164-7445. Oasis Womens Center	\$ 50,000.00	\$ 9,448.00	\$ -	\$ -	\$ -	\$ 9,448.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2014	57	6/30/2019	6/30/2019
14-202310	STREAMWOOD PARK DISTRICT	BOND	IA	09714204149003000	164-7515. Streamwood Park District	\$ 47,000.00	\$ 26,480.00	\$ -	\$ -	\$ -	\$ 26,480.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
14-202314	VILLAGE OF LANSING	BOND	IA	09714204149003900	164-7560. City of Lansing	\$ 50,000.00	\$ 34,462.00	\$ -	\$ -	\$ -	\$ 34,462.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
14-202315	VILLAGE OF SAUK VILLAGE	BOND	IA	09714204149004200	164-7575. Village of Sauk	\$ 50,000.00	\$ 21,162.00	\$ -	\$ -	\$ -	\$ 21,162.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
14-202395	VILLAGE OF SAUK VILLAGE	BOND	IA	09714204149004700	164-7700. Village of Romeoville	\$ 25,000.00	\$ 11,940.00	\$ -	\$ -	\$ -	\$ 11,940.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2014	57	6/30/2019	6/30/2019
14-202316	VILLAGE OF ROMEOVILLE	BOND	IA	09714204149006700	164-7700. Village of Romeoville	\$ 80,000.00	\$ 37,500.00	\$ -	\$ -	\$ -	\$ 37,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
14-202320	VILLAGE OF GLENDALE HEIGHTS	BOND	IA	09714204149007100	164-7720. Village of Glendale Heights	\$ 35,000.00	\$ 26,250.00	\$ -	\$ -	\$ -	\$ 26,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
12-202343	CITY OF BELVIDERE	BOND	IA	09714204249001100	166-300. City of Belvidere - Kishwaukee Riverfront	\$ 310,000.00	\$ 232,500.00	\$ -	\$ -	\$ -	\$ 232,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	6/1/2014	61	6/30/2019	6/30/2019
14-202482	VILLAGE OF STICKNEY	BOND	IA	09714204249001700	163-1985. Village of Stickney	\$ 200,000.00	\$ 150,000.00	\$ -	\$ -	\$ -	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2015	54	6/30/2019	6/30/2019
12-202299	EDWARD G. IRVIN FOUNDATION	BOND	IC	09714204249002100	163-2465. Edward G. Irvin Foundation - Facility Renovation	\$ 550,000.00	\$ 88,864.00	\$ -	\$ -	\$ -	\$ 88,864.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	12/1/2014	55	6/30/2019	6/30/2019
15-202838	CITY OF AURORA	BOND	IA	09714204249006500	164-800. City of Aurora - Parks in 6th Ward	\$ 50,000.00	\$ 37,500.00	\$ -	\$ -	\$ -	\$ 37,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	12/1/2014	55	6/30/2019	6/30/2019
15-202126	LAKEVIEW PANTRY	BOND	IA	09714204249007900	164-1605. Lakeview Pantry	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2015	54	6/30/2019	6/30/2019
15-202860	CHICAGO PARK DISTRICT	BOND	IA	09714204249008700	164-4325. Chicago Park District - Independence Park	\$ 400,000.00	\$ 300,000.00	\$ -	\$ -	\$ -	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2014	57	6/30/2019	6/30/2019
15-202150	ADA S MCKINLEY CMNTY SVCS INC	BOND	IA	09714204349003100	164-7860. Ada S. McKinley Community Services, Inc	\$ 55,000.00	\$ 18,250.00	\$ -	\$ -	\$ -	\$ 18,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2014	56	6/30/2019	6/30/2019
15-202885	VILLAGE OF EVANSVILLE	BOND	IA	09714204349004200	164-7915. Village of Evansville - Boat Ramp	\$ 20,000.00	\$ 15,000.00	\$ -	\$ -	\$ -	\$ 15,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2015	54	6/30/2019	6/30/2019
15-202828	VILLAGE OF FOREST PARK	BOND	IA	09714204449000800	164-8250. Village of Forest Park - Hannah Pump Station	\$ 250,000.00	\$ 186,966.00	\$ -	\$ -	\$ -	\$ 186,966.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2014	57	6/30/2019	6/30/2019
15-204009	FERRARA CANDY COMPANY	BOND	IB	09714204549000000	138-30. Prime Sites (19)	\$ 250,000.00	\$ 187,500.00	\$ -	\$ -	\$ -	\$ 187,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	12/2/2014	55	6/30/2019	6/30/2019
12-912003	CITY OF ROCKFORD	BOND	IB	09714204549002100	138-95. Redevelopment of Brownfield Sites	\$ 8,000,000.00	\$ 1,119,192.00	\$ -	\$ -	\$ -	\$ 1,119,192.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	2/15/2012	89	6/30/2019	6/30/2019
15-202168	VERMILLION CO MTRPLTN EXPO	BOND	IA	09714209144000010	139-1. Capital Improvements Civic Center	\$ 850,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 183,947.71	\$ -	\$ -	\$ -	\$ 183,947.71	P.A. 100-0586	11/1/2016	36	10/31/2019	10/31/2019
15-202231	DECATUR METROPOLITAN EXPSTN	BOND	IA	09714209144000010	139-1. Capital Improvements Civic Center	\$ 2,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 199,792.85	\$ 166,765.00	\$ -	\$ -	\$ 199,792.85	P.A. 100-0586	11/1/2016	36	10/31/2019	10/31/2019
10-202827	CHICAGO CITY OF	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 1,043,000.00	\$ 362,729.00	\$ -	\$ -	\$ -	\$ 362,729.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2010	105	6/30/2019	6/30/2019
11-202632	CHICAGO CITY OF	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 1,000,000.00	\$ 750,000.00	\$ -	\$ -	\$ -	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	7/1/2011	96	6/30/2019	6/30/2019
12-202644	YMCA OF METROPOLITAN CHICAGO	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 1,000,000.00	\$ 750,000.00	\$ -	\$ -	\$ -	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	6/1/2012	85	6/30/2019	6/30/2019
14-202822	VILLAGE OF ROSEMONT	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 500,000.00	\$ 375,000.00	\$ -	\$ -	\$ -	\$ 375,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	5/1/2014	62	6/30/2019	6/30/2019
14-202873	CHICAGO CITY OF	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 800,000.00	\$ 99,644.00	\$ -	\$ -	\$ -	\$ 99,644.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	7/1/2014	60	6/30/2019	6/30/2019
14-202523	NATIONAL VETERAN VETERANS	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 250,000.00	\$ 160,753.00	\$ -	\$ -	\$ -	\$ 160,753.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	12/1/2014	55	6/30/2019	6/30/2019
15-202802	CITY OF DECATUR	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 250,000.00	\$ 187,500.00	\$ -	\$ -	\$ -	\$ 187,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	5/1/2014	62	6/30/2019	6/30/2019
15-202803	WILL COUNTY	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	7/1/2014	60	6/30/2019	6/30/2019
15-202805	VILLAGE OF HARWOOD HEIGHTS	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 800,000.00	\$ 600,000.00	\$ -	\$ -	\$ -	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2015	54	6/30/2019	6/30/2019
15-202806	HARRISBURG COMMUNITY UNIT	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 115,000.00	\$ 59,000.00	\$ -	\$ -	\$ -	\$ 59,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	10/1/2014	57	6/30/2019	6/30/2019
15-202122	NATIONAL MUSEUM OF MEXICAN ART	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 1,900,000.00	\$ 1,425,000.00	\$ -	\$ -	\$ -	\$ 1,425,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	8/1/2014	59	6/30/2019	6/30/2019
15-202125	CITY OF NAPERVILLE	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 1,100,000.00	\$ 818,153.00	\$ -	\$ -	\$ -	\$ 818,153.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
15-202171	CITY OF JOLIET	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 130,000.00	\$ 97,500.00	\$ -	\$ -	\$ -	\$ 97,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	11/1/2014	56	6/30/2019	6/30/2019
15-202185	VILLAGE OF HOMEWOOD	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 125,000.00	\$ 93,750.00	\$ -	\$ -	\$ -	\$ 93,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	12/1/2014	55	6/30/2019	6/30/2019
15-202190	CITY OF MARKHAM	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 150,000.00	\$ 112,500.00	\$ -	\$ -	\$ -	\$ 112,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
15-202192	VILLAGE OF HAZEL CREST	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 130,000.00	\$ 87,500.00	\$ -	\$ -	\$ -	\$ 87,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	9/1/2014	58	6/30/2019	6/30/2019
15-202194	VILLAGE OF SOUTH HOLLAND	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 30,000.00	\$ 13,820.00	\$ -	\$ -	\$ -	\$ 13,820.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2015	54	6/30/2019	6/30/2019
15-202196	VILLAGE OF MONEE	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 50,000.00	\$ 37,500.00	\$ -	\$ -	\$ -	\$ 37,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	12/1/2014	55	6/30/2019	6/30/2019
15-202200	VILLAGE OF CHICAGO RIDGE	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 100,000.00	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	8/1/2014	59	6/30/2019	6/30/2019
15-202204	VILLAGE OF SOUTH HOLLAND	BOND	IA	09714209149000000	138-35. Bi-A. Public Infrastructure (06)	\$ 125,000.00	\$ 79,144.00	\$ -	\$ -	\$ -	\$ 79,144.00	\$ -	\$ -	\$ -	\$ -	\$ -	P.A. 100-0586	1/1/2015	54	6/30/2019	6/30/2019

Project Category		Funding Information				Release Information					FY19 Spending Information					Project Completion Information						
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
<b>Economic Development Subtotal</b>						\$ 165,709,392.00	\$ 93,186,503.00	\$ -	\$ -	\$ -	\$ 93,186,503.00	\$ 383,740.56	\$ 1,159,698.45	\$ -	\$ -	\$ 383,740.56						
<b>Environment</b>																						
2448	Beecher	NON-BOND		0270532609000117	Clean Water Loans	66,582.50	-	-	-	-	-	-	-	-	-	-	-	5/1/2018	15	8/13/2019	3/26/2018	
2685	Hopedale	NON-BOND		0270532609000117	Clean Water Loans	725,926.56	-	-	-	-	-	288,260.29	437,666.27	-	-	288,260.29	-	5/29/2017	16	6/29/2018	3/7/2017	
2746	Murphysboro	NON-BOND		0270532609000117	Clean Water Loans	15,017,094.00	-	-	-	-	-	-	-	-	-	-	-	4/30/2017	21	4/30/2017	6/23/2015	
2899	Newark SD	NON-BOND		0270532609000117	Clean Water Loans	568,017.50	-	-	-	-	-	-	-	-	19,588.76	-	-	6/5/2017	11	5/28/2018	5/2/2017	
3062	MWRDGC	NON-BOND		0270532609000117	Clean Water Loans	11,143,303.43	-	-	-	-	-	532,084.00	-	-	-	532,084.00	-	12/19/2015	37	11/12/2018	11/24/2015	
3134	Morrison	NON-BOND		0270532609000117	Clean Water Loans	3,877,800.00	-	-	-	-	-	3,877,800.00	3,000,000.00	3,000,000.00	2,000,000.00	3,877,800.00	-	12/10/2015	20	8/9/2017	11/9/2015	
4245	Batavia	NON-BOND		0270532609000117	Clean Water Loans	939,146.50	-	-	-	-	-	381,844.87	400,000.00	130,000.00	-	6,240,411.50	-	4/10/2017	18	12/17/2018	3/7/2017	
4274	Elmhurst	NON-BOND		0270532609000117	Clean Water Loans	15,761,967.87	-	-	-	-	-	6,340,411.50	3,000,000.00	3,000,000.00	2,000,000.00	438,712.90	-	1/9/2012	27	5/15/2014	9/23/2011	
4450	Elmhurst	NON-BOND		0270532609000117	Clean Water Loans	542,471.58	-	-	-	-	-	438,712.90	-	-	-	438,712.90	-	4/10/2018	18	10/20/2019	2/23/2018	
4621	MWRDGC	NON-BOND		0270532609000117	Clean Water Loans	9,054,155.23	-	-	-	-	-	713,016.88	1,500,000.00	1,500,000.00	2,000,000.00	713,016.88	-	5/20/2014	31	1/9/2016	4/23/2014	
4647	Decatur S.D.	NON-BOND		0270532609000117	Clean Water Loans	319,525.00	-	-	-	-	-	319,500.00	-	-	-	319,500.00	-	8/13/2018	16	4/4/2020	6/18/2018	
4706	Joliet	NON-BOND		0270532609000117	Clean Water Loans	8,755,000.00	-	-	-	-	-	381,241.00	500,000.00	500,000.00	500,000.00	381,241.00	-	5/15/2017	30	1/5/2020	5/2/2017	
4840	Salt Creek SD	NON-BOND		0270532609000117	Clean Water Loans	17,839,082.67	-	-	-	-	-	4,705,910.79	4,000,000.00	4,000,000.00	4,000,000.00	4,705,910.79	-	9/17/2016	19	4/30/2018	9/6/2016	
4845	Washington	NON-BOND		0270532609000117	Clean Water Loans	2,130,422.33	-	-	-	-	-	351,877.93	750,000.00	750,000.00	-	351,877.93	-	5/31/2017	13	5/31/2017	6/29/2017	
4854	Fox Metro Wid	NON-BOND		0270532609000117	Clean Water Loans	70,715.25	-	-	-	-	-	-	-	-	-	-	-	12/16/2015	40	4/4/2019	11/9/2015	
4906	Trenton	NON-BOND		0270532609000117	Clean Water Loans	18,988,912.54	-	-	-	-	-	5,784,392.77	3,500,000.00	3,500,000.00	6,000,000.00	5,784,392.77	-	1/22/2017	14	3/3/2018	11/22/2016	
4923	MWRDGC	NON-BOND		0270532609000117	Clean Water Loans	840,901.70	-	-	-	-	-	145,961.73	200,000.00	295,000.00	-	145,961.73	-	5/21/2013	60	5/19/2018	4/11/2013	
4969	Moline	NON-BOND		0270532609000117	Clean Water Loans	1,313,259.00	-	-	-	-	-	729,100.00	580,000.00	-	-	729,100.00	-	10/20/2014	37	11/7/2017	9/30/2014	
4974	Morrison	NON-BOND		0270532609000117	Clean Water Loans	4,950,002.32	-	-	-	-	-	1,978,197.41	-	-	-	1,978,197.41	-	9/28/2016	14	11/2/2017	8/23/2016	
4989	MWRDGC	NON-BOND		0270532609000117	Clean Water Loans	236,743.83	-	-	-	-	-	81,196.07	150,000.00	-	-	81,196.07	-	10/13/2013	26	12/19/2015	8/7/2013	
5005	Carrier Mills	NON-BOND		0270532609000117	Clean Water Loans	4,400,132.00	-	-	-	-	-	1,310,200.00	3,290,000.00	-	-	1,310,200.00	-	2/1/2018	6	7/31/2018	12/12/2017	
5009	Mineau	NON-BOND		0270532609000117	Clean Water Loans	299,504.55	-	-	-	-	-	106,037.46	-	-	-	106,037.46	-	10/7/2017	10	8/3/2018	9/15/2017	
5013	Lake County Dept. Of Pw	NON-BOND		0270532609000117	Clean Water Loans	446,171.77	-	-	-	-	-	70,744.59	-	-	-	70,744.59	-	6/18/2015	31	1/10/2018	5/22/2015	
5017	Sesser	NON-BOND		0270532609000117	Clean Water Loans	1,873,500.00	-	-	-	-	-	-	457,000.00	860,300.00	-	457,000.00	-	8/22/2018	3	11/30/2018	6/6/2018	
5042	Chillicothe	NON-BOND		0270532609000117	Clean Water Loans	103,936.00	-	-	-	-	-	8,206.90	20,000.00	20,000.00	20,000.00	8,206.90	-	2/2/2016	18	8/8/2017	11/24/2015	
5053	Wheaton SD	NON-BOND		0270532609000117	Clean Water Loans	45,901.32	-	-	-	-	-	-	-	-	-	-	-	8/29/2017	13	9/28/2018	8/1/2017	
5152	MWRDGC	NON-BOND		0270532609000117	Clean Water Loans	2,951,926.45	-	-	-	-	-	610,458.32	700,000.00	1,600,000.00	-	610,458.32	-	5/18/2016	36	5/17/2019	3/2/2016	
5164	MWRDGC	NON-BOND		0270532609000117	Clean Water Loans	5,971,510.00	-	-	-	-	-	2,000,000.00	2,000,000.00	1,000,000.00	1,000,000.00	2,338,900.00	-	9/20/2014	29	2/28/2017	9/2/2014	
5168	MWRDGC	NON-BOND		0270532609000117	Clean Water Loans	2,795,420.00	-	-	-	-	-	65,800.00	300,000.00	300,000.00	300,000.00	65,800.00	-	3/10/2015	48	3/8/2019	3/2/2015	
5180	Grandhand Waterwaster Authority	NON-BOND		0270532609000117	Clean Water Loans	1,457,426.00	-	-	-	-	-	1,427,814.33	1,500,000.00	1,500,000.00	1,500,000.00	1,427,814.33	-	8/24/2016	41	11/19/2019	7/28/2016	
5214	Rock River WRD	NON-BOND		0270532609000117	Clean Water Loans	8,148,049.60	-	-	-	-	-	1,981,409.77	825,000.00	-	-	1,981,409.77	-	10/26/2016	20	6/28/2018	10/4/2016	
5219	MWRDGC	NON-BOND		0270532609000117	Clean Water Loans	2,809,330.06	-	-	-	-	-	319,300.00	400,000.00	400,000.00	200,000.00	589,205.12	-	5/8/2016	12	5/8/2016	4/17/2015	
5223	MWRDGC	NON-BOND		0270532609000117	Clean Water Loans	1,439,155.00	-	-	-	-	-	481,400.00	500,000.00	500,000.00	500,000.00	481,400.00	-	1/13/2016	36	1/4/2019	11/19/2015	
5224	Chicago	NON-BOND		0270532609000117	Clean Water Loans	6,603,200.00	-	-	-	-	-	493,685.94	-	-	-	493,685.94	-	3/28/2016	14	5/8/2017	12/31/2015	
5230	Chicago	NON-BOND		0270532609000117	Clean Water Loans	493,685.94	-	-	-	-	-	-	4,000,000.00	-	-	-	-	5/24/2015	14	7/25/2016	9/30/2014	
5243	Bartleso	NON-BOND		0270532609000117	Clean Water Loans	4,136,111.14	-	-	-	-	-	-	-	-	-	-	-	6/8/2017	13	7/18/2018	5/1/2017	
5250	Crystal Lake	NON-BOND		0270532609000117	Clean Water Loans	145,277.35	-	-	-	-	-	-	-	-	-	-	-	1/1/2016	15	3/17/2018	11/20/2015	
5263	MWRDGC	NON-BOND		0270532609000117	Clean Water Loans	1,153,361.16	-	-	-	-	-	902,533.36	200,000.00	-	-	902,533.36	-	1/1/2016	15	3/17/2018	11/20/2015	
5263	MWRDGC	NON-BOND		0270532609000117	Clean Water Loans	1,622,556.36	-	-	-	-	-	1,600,000.00	-	-	-	1,600,000.00	-	1/1/2016	15	3/17/2018	11/20/2015	
5259	Sparta	NON-BOND		0270532609000117	Clean Water Loans	16,837,405.33	-	-	-	-	-	1,199,936.40	2,000,000.00	2,000,000.00	2,000,000.00	1,199,936.40	-	7/12/2018	23	8/4/2020	6/6/2018	
5263	MWRDGC	NON-BOND		0270532609000117	Clean Water Loans	12,746,856.36	-	-	-	-	-	330,400.00	5,000,000.00	7,000,000.00	-	330,400.00	-	6/25/2016	20	3/6/2018	5/9/2016	
5284	McHenry	NON-BOND		0270532609000117	Clean Water Loans	2,092,817.59	-	-	-	-	-	39,540.11	2,000,000.00	-	-	39,540.11	-	12/9/2015	25	1/5/2018	10/26/2015	
5305	MWRDGC	NON-BOND		0270532609000117	Clean Water Loans	2,307,215.00	-	-	-	-	-	154,500.00	2,000,000.00	-	-	154,500.00	-	12/9/2015	25	1/5/2018	10/26/2015	
5306	Rock River WRD	NON-BOND		0270532609000117	Clean Water Loans	1,897,576.23	-	-	-	-	-	404,030.64	750,000.00	700,000.00	-	404,030.64	-	6/18/2018	6	1/31/2019	6/1/2018	
5315	Decatur	NON-BOND		0270532609000117	Clean Water Loans	2,573,537.57	-	-	-	-	-	554,989.64	750,000.00	700,000.00	350,000.00	554,989.64	-	5/30/2017	17	10/31/2018	5/10/2017	
5321	Rock River WRD	NON-BOND		0270532609000117	Clean Water Loans	2,308,445.69	-	-	-	-	-	94,521.85	2,100,000.00	-	-	94,521.85	-	8/24/2016	16	12/2/2017	8/4/2016	
5323	Chicago	NON-BOND		0270532609000117	Clean Water Loans	2,107,519.77	-	-	-	-	-	-	2,100,000.00	-	-	-	-	1/23/2017	11	11/3/2017	10/21/2016	
5328	Chicago	NON-BOND		0270532609000117	Clean Water Loans	6,745,520.06	-	-	-	-	-	40,991.50	1,500,000.00	1,500,000.00	1,500,000.00	40,991.50	-	6/1/2016	35	5/31/2019	5/13/2016	
5333	Champaign	NON-BOND		0270532609000117	Clean Water Loans	4,398,837.35	-	-	-	-	-	1,772,034.33	2,500,000.00	1,500,000.00	1,500,000.00	1,772,034.33	-	4/3/2017	17	11/16/2018	3/10/2017	
5342	MWRDGC	NON-BOND		0270532609000117	Clean																	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
5341	Rockton	NON-BOND		02705326049000217	Drinking Water Loans	2,432,082.81	-	-	-	-	-	738,629.96	1,600,000.00	-	-	738,629.96		12/6/2017	11	10/29/2018	11/15/2017
5357	Central Lake County Joint Action Wat	NON-BOND		02705326049000217	Drinking Water Loans	260,298.09	-	-	-	-	-	21,414.40	200,000.00	-	-	21,414.40		2/24/2017	12	3/1/2018	1/31/2017
5358	Central Lake County Joint Action Water Agency	NON-BOND		02705326049000217	Drinking Water Loans	8,083,886.20	-	-	-	-	-	1,551,927.14	6,000,000.00	-	-	1,551,927.14		2/24/2017	12	3/1/2018	1/31/2017
5359	Central Lake County Joint Action Wat	NON-BOND		02705326049000217	Drinking Water Loans	2,524,918.30	-	-	-	-	-	792,559.01	1,700,000.00	-	-	792,559.01		2/24/2017	12	3/1/2018	1/31/2017
5361	Chicago	NON-BOND		02705326049000217	Drinking Water Loans	5,018,989.37	-	-	-	-	-	2,167,791.62	500,000.00	500,000.00	500,000.00	2,167,791.62		8/14/2017	24	8/13/2019	5/1/2017
5362	Tower Lakes	NON-BOND		02705326049000217	Drinking Water Loans	3,078,602.16	-	-	-	-	-	1,929,355.21	500,000.00	500,000.00	500,000.00	1,929,355.21		11/13/2017	12	11/15/2018	9/18/2017
5379	Wauconda	NON-BOND		02705326049000217	Drinking Water Loans	3,689,700.61	-	-	-	-	-	721,193.78	1,000,000.00	1,000,000.00	800,000.00	721,193.78		10/24/2017	11	9/19/2018	8/30/2017
5389	Carlyle	NON-BOND		02705326049000217	Drinking Water Loans	802,541.52	-	-	-	-	-	407,689.67	390,000.00	-	-	407,689.67		11/6/2018	12	11/6/2018	9/29/2017
5416	Galesburg	NON-BOND		02705326049000217	Drinking Water Loans	362,349.84	-	-	-	-	-	65,706.98	280,000.00	-	-	65,706.98		8/30/2017	8	4/12/2018	5/24/2017
5424	Mt Zion	NON-BOND		02705326049000217	Drinking Water Loans	723,809.70	-	-	-	-	-	328,257.99	375,000.00	-	-	328,257.99		7/22/2016	13	7/21/2019	6/22/2016
5426	Rockelle	NON-BOND		02705326049000217	Drinking Water Loans	901,190.74	-	-	-	-	-	219,145.05	680,000.00	-	-	219,145.05		7/22/2016	13	7/21/2019	6/22/2016
5428	Joliet	NON-BOND		02705326049000217	Drinking Water Loans	4,906,252.66	-	-	-	-	-	2,073,837.46	2,600,000.00	1,000,000.00	-	2,073,837.46		4/12/2018	6	10/9/2018	3/19/2018
5434	Mount Carroll	NON-BOND		02705326049000217	Drinking Water Loans	263,849.40	-	-	-	-	-	191,554.69	70,000.00	-	-	191,554.69		4/9/2018	7	11/5/2018	1/23/2018
5444	Central Lake County Joint Action Water	NON-BOND		02705326049000217	Drinking Water Loans	1,895,394.42	-	-	-	-	-	837,040.20	500,000.00	500,000.00	-	837,040.20		11/13/2017	15	2/19/2019	9/29/2017
5449	Central Lake County Joint Action Water	NON-BOND		02705326049000217	Drinking Water Loans	4,810,156.08	-	-	-	-	-	835,738.92	750,000.00	750,000.00	750,000.00	835,738.92		7/10/2018	14	11/5/2019	5/30/2018
5451	Central Lake County Joint Action Water	NON-BOND		02705326049000217	Drinking Water Loans	2,993,662.73	-	-	-	-	-	-	-	-	-	-		4/2/2018	15	7/9/2019	4/18/2018
5452	Desoto	NON-BOND		02705326049000217	Drinking Water Loans	17,528.83	-	-	-	-	-	-	-	-	-	-		8/28/2017	6	2/24/2018	6/14/2017
5455	Willisville	NON-BOND		02705326049000217	Drinking Water Loans	644,374.48	-	-	-	-	-	43,251.69	200,000.00	200,000.00	100,000.00	43,251.69		7/6/2018	3	11/3/2018	5/1/2018
5467	New Lenox	NON-BOND		02705326049000217	Drinking Water Loans	3,401,701.77	-	-	-	-	-	1,255,241.41	1,100,000.00	1,000,000.00	100,000.00	1,255,241.41		3/26/2018	7	10/26/2018	12/11/2017
5486	Lombard	NON-BOND		02705326049000217	Drinking Water Loans	2,681,468.92	-	-	-	-	-	473,428.12	1,500,000.00	700,000.00	-	473,428.12		10/5/2017	12	10/5/2018	10/4/2017
5513	Morton Grove-Niles Water Commission	NON-BOND		02705326049000217	Drinking Water Loans	64,868,088.40	-	-	-	-	-	21,708,185.88	18,000,000.00	18,000,000.00	15,000,000.00	21,708,185.88		3/9/2018	17	8/16/2019	3/1/2018
5522	Rockton	NON-BOND		02705326049000217	Drinking Water Loans	152,980.35	-	-	-	-	-	152,980.35	-	-	-	152,980.35		4/23/2018	3	6/22/2018	3/2/2018
5528	Galesburg	NON-BOND		02705326049000218	Drinking Water Loans	2,000,000.00	-	-	-	-	-	412,740.80	500,000.00	500,000.00	500,000.00	412,740.80		5/21/2018	8	3/17/2019	3/14/2018
5324	Metropolitan Water Reclamation Dist of Greater Chicago	BOND	ID	09715326044000017	Grants for Sewer Systems, Wastewater Treatment Facilities, and Drinking Water Infrastru	5,728,611.63	-	-	-	-	-	1,332,659.09	1,392,954.65	2,100,000.00	2,000,000.00	1,332,659.09		12/9/2016	8	7/10/2017	9/29/2015
19-245	Grant - Fox Waterway Agency Operations	NON-BOND		03942211440000010	Grant - Fox Waterway Agency Operations	0.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
FWA1901	Fox Waterway Agency - Operations of the Agency	NON-BOND		03942211440000010	Grant - Fox Waterway Agency Operations	150,000.00	n/a	n/a	n/a	n/a	n/a	150,000.00	-	-	-	150,000.00		-	-	-	-
19-247	Grant - Fox Waterway Agency Operations	NON-BOND		03942211440000010	Grant - Statewide - Boat Access Areas Development	7,335,383.00	n/a	n/a	n/a	n/a	n/a	7,335,383.00	-	-	-	-		-	-	-	-
BA14270	Galea - Canoe & Kayak Launch	NON-BOND		03942211440000010	Grant - Statewide - Boat Access Areas Development	80,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-246	Grant - Statewide - Snowmobile Local Gov	NON-BOND		03942211440000200	Grant - Statewide - Snowmobile Local Gov	486,743.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-248	Grant - Statewide - Boating Infrastructure (BIG-P)	NON-BOND		03942211440000200	Grant - Statewide - Boating Infrastructure (BIG-P)	4,845,932.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-220	Statewide - Boating Facilities Construction	NON-BOND		03942211690002000	Statewide - Boating Facilities Construction	9,799,364.81	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
14831010	MORRIS VIEW - Improve Boat Ramps	NON-BOND		03942211690002000	Statewide - Boating Facilities Construction	25,581.07	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
14021110	Miss. River Area - Backwash Boat Access Site	NON-BOND		03942211690002000	Statewide - Boating Facilities Construction	22,842.12	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
18050881	Merriam-Rockwood - Improve Boat Access	NON-BOND		03942211690002000	Statewide - Boating Facilities Construction	395,114.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-0358I	Statewide - Recreational Trails Program Match 20%	NON-BOND		04042211690000000	Statewide - Recreational Trails Program Match 20%	150,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-350	Grant - Statewide - North American Waterfowl Plan	NON-BOND		04142211490000000	Grant - Statewide - North American Waterfowl Plan	100,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-353	Statewide - Clean Vessel Act Program	NON-BOND		04142211690000100	Statewide - Clean Vessel Act Program	1,351,995.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-301	Statewide - US Forest Service Program Refund In-Lieu of Taxes	NON-BOND		08642211490000000	Statewide - US Forest Service Program Refund In-Lieu of Taxes	500,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-280	Statewide - Furbearer Fund Program	NON-BOND		29342211690000000	Statewide - Furbearer Fund Program	346,149.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-250	Statewide - Natural Areas Acquisition	NON-BOND		29842211690000000	Statewide - Natural Areas Acquisition Program	25,051,057.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
LA19101	H B WILKINSON TITLE COMPANY - ESCROW NO 094826	NON-BOND		29842211690000000	Statewide - Natural Areas Acquisition Program	386,000.00	n/a	n/a	n/a	n/a	n/a	386,000.00	-	-	-	386,000.00		-	-	-	-
19-252	Statewide - Natural Areas Stewardship	NON-BOND		29842211690000000	Statewide - Natural Areas Acquisition Program	3,000,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-253	Statewide - Natural Areas Defense	NON-BOND		29842211690000000	Statewide - Natural Areas Acquisition Program	750,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
INPC111945	UNIVERSITY OF ILLINOIS - GRANT & CONTRACT ADMIN	NON-BOND		29842211690000000	Statewide - Natural Areas Acquisition Program	148,751.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-339	Statewide - OSLAD Grant Program	NON-BOND		29942211490000000	Grant - Statewide - Open Space Lands Acquisition & Development	29,000,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-285	Statewide - Pheasant Habitat Program	NON-BOND		35342211690000000	Statewide - Pheasant Habitat Program	3,095,229.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-275	Statewide - Illinois Habitat Program	NON-BOND		39142211690000000	Statewide - Illinois Habitat Program	7,940,486.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-276	Statewide - Habitat Program Sportsman Plate Program	NON-BOND		39142211690000100	Statewide - Illinois Habitat Program Sportsman Plate Program	2,718,401.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-338	Grant - Statewide - Land & Water Conservation Program	NON-BOND		46542211490000000	Grant - Statewide - Land & Water Conservation Program	2,500,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-390	Grant - Statewide - Off-Highway Vehicle Program	NON-BOND		57442211490000000	Grant - Statewide - Off-Highway Vehicle Program	2,604,971.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-202	Partners for Conservation Program	NON-BOND		60942211690000000	Partners for Conservation Program	3,142,458.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-387	Grant - Statewide - Snowmobile Trail Establishment Program	NON-BOND		86642211490002000	Grant - Statewide - Snowmobile Trail Establishment Program	442,403.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-351	Grant - Statewide - North American Waterfowl Plan	NON-BOND		95342211440000000	Grant - Statewide - North American Waterfowl Plan	250,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-340	Grant - Waterfowl Propagation Areas in Canada	NON-BOND		95342211440000000	Grant - Waterfowl Propagation Areas in Canada	250,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-341	Waterfowl Area Improvements in Illinois	NON-BOND		95342211690000000	Waterfowl Area Improvements in Illinois	4,136,010.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-702	Grant - Statewide - Bikeway Program	NON-BOND		96242211447305000	Grant - Statewide - Bikeway Program	13,324,058.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-000	Statewide - Multi-Use Facilities	NON-BOND		96242211690000000	Statewide - Multi-Use Facilities	1,714,249.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-003	Statewide - Facility Maintenance and Repair	NON-BOND		96242211690000000	Statewide - Multi-Use Facilities	4,000,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
IMLVR	STOTT CONTRACTING LLC	NON-BOND		96242211690000000	Statewide - Multi-Use Facilities	28,284.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-009	Statewide - Land Rights/Surveys/Relocation/Incidentals	NON-BOND		96242211690000000	Statewide - Multi-Use Facilities	200,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-005	Statewide - Arch/Cultural Resource Evaluation	NON-BOND		96242211690000000	Statewide - Multi-Use Facilities	200,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-011	Statewide - Environmental Reviews for Capital Projects	NON-BOND		96242211690000000	Statewide - Multi-Use Facilities	200,000.00	n/a	n/a	n/a	n/a	n/a	-	-	-	-	-		-	-	-	-
19-020	Statewide - Water Testing & Analysis	NON-BOND		96242211690000000	Statewide - Multi-Use Facilities	75,000.00															

Project Category		Funding Information				Release Information					FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
19-428	Pullman SHA - North Erecting Shed Renovation Supplement	NON-BOND		9624221169000200	Statewide - Construction and Maintenance	\$ 700,000.00	n/a	n/a	n/a	n/a	700,000.00	-	-	-	-	-					
19-700	Statewide - Bikeway Program	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 3,412,037.92	n/a	n/a	n/a	n/a	3,412,037.92	-	-	-	-	-					
98-9976	Grand Illinois Trail - Signs and Posts	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 10,324.49	n/a	n/a	n/a	n/a	10,324.49	-	-	-	-	-					
02-705	Moraine Hills - Trail Acquisition and Development	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 583,400.00	n/a	n/a	n/a	n/a	583,400.00	-	-	-	-	-					
05-711	Burnham Greenway - Bike Trail Ph 1, 2 & 3	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 157,679.40	n/a	n/a	n/a	n/a	157,679.40	-	-	-	-	-					
07-720	Savanna Palisades Trail - Grand Illinois Trail Development	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 223,238.38	n/a	n/a	n/a	n/a	223,238.38	-	-	-	-	-					
08-710	Alliance Trail - Grand Illinois Trail Development	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 181,669.05	n/a	n/a	n/a	n/a	181,669.05	-	-	-	-	-					
08-715	Will County - Old Plank Road Trail Extension	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 293,400.00	n/a	n/a	n/a	n/a	293,400.00	-	-	-	-	-					
08-717	Rock Cut - Willow Creek Trail Extension	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 11,888.86	n/a	n/a	n/a	n/a	11,888.86	-	-	-	-	-					
13-703A	I&M Canal - Highbow Run Structure Replacement	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 446,700.00	n/a	n/a	n/a	n/a	446,700.00	-	-	-	-	-					
15-715	Kickapoo SRA - Trails, Parking & Site Improvements	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 510,400.00	n/a	n/a	n/a	n/a	510,400.00	-	-	-	-	-					
15-709	Kickapoo SRA - Vermilion Kickapoo Trail Match	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 1,590,000.00	n/a	n/a	n/a	n/a	1,590,000.00	-	-	-	-	-					
	I&M Canal - Little Vermilion Aqueduct Repairs	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 130,000.00	n/a	n/a	n/a	n/a	130,000.00	-	-	-	-	-					
19-701	Statewide - Bikeway Land Acq & Incidental	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 200,000.00	n/a	n/a	n/a	n/a	200,000.00	-	-	-	-	-					
19-706	Statewide - Studies and Contingencies	NON-BOND		9624221169000300	Statewide - Bikeway Program	\$ 75,000.00	n/a	n/a	n/a	n/a	75,000.00	-	-	-	-	-					
19-035A	Statewide - Recreational Trails Program Federal Match 80%	NON-BOND		9624221169000600	Statewide - Recreational Trails Program Federal Match 80%	\$ 1,500,000.00	n/a	n/a	n/a	n/a	1,500,000.00	-	-	-	-	-					
19-810	Statewide - Flood Mitigation in 100-year Floodplain	NON-BOND		1414228177000200	Statewide - Flood Mitigation in 100-year Floodplain	\$ 503,341.00	n/a	n/a	n/a	n/a	503,341.00	-	-	-	-	-					
19-036	Statewide - Multi-Use Facilities	NON-BOND		0404221169000200	Statewide - Multi-Use Facilities	\$ 244,857.00	n/a	n/a	n/a	n/a	244,857.00	-	-	-	-	-					
17-339	Statewide - OSLAD Grant Program	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 7,621,420.38	n/a	n/a	n/a	n/a	7,621,420.38	-	-	-	-	-					
OS141891	MOWEAQUA TOWNSHIP PARK	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 12,500.00	n/a	n/a	n/a	n/a	12,500.00	12,500.00	-	-	-	-	12,500.00				
OS141900	VENICE PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 200,300.00	n/a	n/a	n/a	n/a	200,300.00	-	-	-	-	-					
OS151907	ARLINGTON HT PARK DIST	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 200,000.00	n/a	n/a	n/a	n/a	200,000.00	-	-	-	-	-					
OS151908	CITY OF AURORA	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 200,000.00	n/a	n/a	n/a	n/a	200,000.00	-	-	-	-	-					
OS151910	BERWYN PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 153,300.00	n/a	n/a	n/a	n/a	153,300.00	-	-	-	-	-					
OS151911	BLOOMINGDALE PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 112,000.00	n/a	n/a	n/a	n/a	112,000.00	-	-	-	-	-					
OS151914	BYRON PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 149,250.00	n/a	n/a	n/a	n/a	149,250.00	-	-	-	-	-					
OS151916	CHANNANON PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 200,000.00	n/a	n/a	n/a	n/a	200,000.00	-	-	-	-	-					
OS141883	VILLAGE OF HERKICK	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 57,100.00	n/a	n/a	n/a	n/a	57,100.00	-	-	-	-	-					
OS141874	CHICAGO PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 1,400,000.00	n/a	n/a	n/a	n/a	1,400,000.00	-	-	-	-	-					
OS141868	CITY OF BELLEVILLE	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 298,600.00	n/a	n/a	n/a	n/a	298,600.00	-	-	-	-	-					
OS141867	BEDFORD PARK PK DIST	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 290,050.00	n/a	n/a	n/a	n/a	290,050.00	-	-	-	-	-					
OS131864	CITY OF YORKVILLE	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 400,000.00	n/a	n/a	n/a	n/a	400,000.00	-	-	-	-	-					
OS131858	CITY OF POCOCKNEVILLE	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 400,000.00	n/a	n/a	n/a	n/a	400,000.00	-	-	-	-	-					
OS131846	VILLAGE OF HOMER GLEN	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 171,000.00	n/a	n/a	n/a	n/a	171,000.00	-	-	-	-	-					
OS131841	FOX VALLEY PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 400,000.00	n/a	n/a	n/a	n/a	400,000.00	-	-	-	-	-					
OS131830	VILLAGE OF BETHALTO	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 400,000.00	n/a	n/a	n/a	n/a	400,000.00	-	-	-	-	-					
OS131826	CITY OF ALTON ILL	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 148,600.00	n/a	n/a	n/a	n/a	148,600.00	-	-	-	-	-					
OS141889	MINIER VILLAGE OF	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 400,000.00	n/a	n/a	n/a	n/a	400,000.00	-	-	-	-	-					
OS151908	VILLAGE OF SENECA	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 107,350.00	n/a	n/a	n/a	n/a	107,350.00	-	-	-	-	-					
OS151907	VILLAGE OF SCALES MOUND	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 23,150.00	n/a	n/a	n/a	n/a	23,150.00	-	-	-	-	-					
OS151906	VILLAGE OF SAUK VILLAGE	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 102,500.00	n/a	n/a	n/a	n/a	102,500.00	-	-	-	-	-					
OS151905	VILLAGE OF ROMEOVILLE	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 200,000.00	n/a	n/a	n/a	n/a	200,000.00	-	-	-	-	-					
OS151903	VILLAGE OF ROCK CITY	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ -	n/a	n/a	n/a	n/a	-	-	-	-	-	-					
OS151901	CITY OF PLANO	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 44,566.50	n/a	n/a	n/a	n/a	44,566.50	-	-	-	-	-					
OS151900	CITY OF PERU	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 128,400.00	n/a	n/a	n/a	n/a	128,400.00	-	-	-	-	-					
OS151906	OAKBROOK TERRACE CMNTY PK DIST	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 200,000.00	n/a	n/a	n/a	n/a	200,000.00	-	-	-	-	-					
OS151904	OAK LAWN PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 200,000.00	n/a	n/a	n/a	n/a	200,000.00	-	-	-	-	-					
OS151903	OAK BROOK PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 200,000.00	n/a	n/a	n/a	n/a	200,000.00	-	-	-	-	-					
OS151902	NORTH BERWYN PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 200,000.00	n/a	n/a	n/a	n/a	200,000.00	-	-	-	-	-					
OS151901	NEW BOSTON CITY OF	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 131,174.56	n/a	n/a	n/a	n/a	131,174.56	-	-	-	-	-					
OS151900	MT PULASKI TOWNSHIP PARK DIST	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 151,550.00	n/a	n/a	n/a	n/a	151,550.00	-	-	-	-	-					
OS151900	MT PULASKI TOWNSHIP PARK DIST	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 188,000.00	n/a	n/a	n/a	n/a	188,000.00	-	-	-	-	-					
OS151900	MT PROSPECT PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 135,682.56	n/a	n/a	n/a	n/a	135,682.56	135,682.56	-	-	-	-	135,682.56				
OS151900	CITY OF MONMOUTH	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 170,850.00	n/a	n/a	n/a	n/a	170,850.00	-	-	-	-	-					
OS151900	MEMORIAL PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 200,000.00	n/a	n/a	n/a	n/a	200,000.00	-	-	-	-	-					
OS151900	CITY OF MARKHAM	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 200,000.00	n/a	n/a	n/a	n/a	200,000.00	-	-	-	-	-					
OS151900	LAKE COUNTY FOREST PRESERVE	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 131,850.00	n/a	n/a	n/a	n/a	131,850.00	-	-	-	-	-					
OS151900	KINGSBURY PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 200,000.00	n/a	n/a	n/a	n/a	200,000.00	-	-	-	-	-					
OS151900	ITASCA PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development	\$ 181,750.00	n/a	n/a	n/a	n/a	181,750.00	-	-	-	-	-					
OS151900	HOLLIS PARK DISTRICT	NON-BOND		2994221149000017	Grant - Statewide - Open Space Lands Acquisition & Development																

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
RTP16121	FOREST PRESERVE DIST KANE CNTY	NON-BOND		9624221169000618	Statewide - Recreational Trails Program Federal 80% Match	\$ 182,638.00	n/a	n/a	n/a	n/a	182,638.00	-	-	-	-	-						
RTP16119	CLIFFTOP NFP	NON-BOND		9624221169000618	Statewide - Recreational Trails Program Federal 80% Match	\$ 153,157.00	n/a	n/a	n/a	n/a	153,157.00	-	-	-	-	-						
RTP15118	TRI COUNTY ALLIANCE	NON-BOND		9624221169000618	Statewide - Recreational Trails Program Federal 80% Match	\$ 200,000.00	n/a	n/a	n/a	n/a	200,000.00	-	-	-	-	-						
RTP15117	ROSCOE TOWNSHIP	NON-BOND		9624221169000618	Statewide - Recreational Trails Program Federal 80% Match	\$ 193,920.00	n/a	n/a	n/a	n/a	193,920.00	-	-	-	-	-						
19-355	Statewide - Member Initiatives & CREP	BOND	3L	1414221149000000	Statewide - Member Initiatives & CREP	\$ 1,808,144.00	-	-	-	-	-	-	-	-	-	-						
19-056	Statewide - COE Ecosystem Restoration Cost Share	BOND	3C	1414221169000000	Statewide - COE Ecosystem Restoration Cost Share	\$ 12,822,696.00	-	-	-	-	-	-	-	-	-	-						
19-057	Statewide - COE Ecosystem Restoration Cost Share	BOND	3C	1414221169000100	Statewide - COE Ecosystem Restoration Cost Share	\$ 853,104.00	-	-	-	-	-	-	-	-	-	-						
19-040	Statewide - Open Lands Trust Program	BOND	3M	1414221169000000	Statewide - Open Lands Trust Program	\$ 21,427,720.00	21,427,720.00	-	-	-	-	-	-	-	-	-						
LA19102	Starved Rock / Mathison - Lone Star Property Acquisition	BOND	3M	1414221169000000	Statewide - Open Lands Trust Program	\$ 11,050,000.00	11,050,000.00	-	-	-	-	-	11,050,000.00	-	-	-						
19-098	Statewide - Upgrades to Lodges, Camps & Campsites	BOND	3C	1414221169000100	Statewide - Upgrades to Lodges, Camps & Campsites	\$ 4,501,300.00	-	-	-	-	-	-	-	-	-	-						
19-099	Statewide - Mad to Parks Program	BOND	1A	9714221119000000	Statewide - Mad to Parks Program	\$ 634,758.00	-	-	-	-	-	-	-	-	-	-						
19-152	Grant - Statewide - PARC Program	BOND	1A	9714221149000000	Grant - Statewide - PARC Program	\$ 35,000,000.00	-	-	-	-	-	-	-	-	-	-						
19-070	Statewide - CREP Program	BOND	3C	1414222019000000	Statewide - CREP Program	\$ 37,480,090.00	-	-	-	-	-	-	-	-	-	-						
19-801	Statewide - Flood Control and Water Development Projects	BOND	3G	1414228177001200	Statewide - Flood Control and Water Development Projects	\$ 21,557,102.00	-	-	-	-	-	-	-	-	-	-						
19-802	Statewide - Flood Control and Water Development Projects	BOND	3G	1414228177001300	Statewide - Flood Control and Water Development Projects	\$ 3,933,025.00	-	-	-	-	-	-	-	-	-	-						
19-309	Grant - Statewide - Museum Capital Grant Program	BOND	3E	141422944730000	Grant - Statewide - Museum Capital Grant Program	\$ 24,591,806.00	-	-	-	-	-	-	-	-	-	-						
19-371	Grant - Statewide - Capital Grants to Public Museums	BOND	1A	971422944730100	Grant - Statewide - Capital Grants to Public Museums	\$ 500,000.00	-	-	-	-	-	-	-	-	-	-						
17-371	Grant - Statewide - PARC Program	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 1,118,285.99	1,118,285.99	-	-	-	-	1,118,285.99	-	-	-	-						
PARC14050	CHICAGO HEIGHTS PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 250,000.00	-	-	-	-	-	-	-	-	-	-						
PARC14047	BARTLETT PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 97,500.00	-	-	-	-	-	-	-	-	-	-						
PARC14045	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 551,250.00	-	-	-	-	-	-	-	-	-	-						
PARC14044	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 712,500.00	-	-	-	-	-	-	-	-	-	-						
PARC14042	VILLAGE OF PHOENIX IL	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 90,000.00	-	-	-	-	-	-	-	-	-	-						
PARC14041	CITY OF MARKHAM	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 509,994.00	-	-	-	-	-	-	-	-	-	-						
PARC14040	DOLTON PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 2,083,311.00	-	-	-	-	-	523,862.83	-	-	-	-	523,862.83					
PARC14039	VILLAGE OF DDMOOR	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 143,437.50	-	-	-	-	-	-	-	-	-	-						
PARC14035	WEST CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 2,499,100.00	-	-	-	-	-	-	-	-	-	-						
PARC14033	FOX VALLEY PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 509,949.00	-	-	-	-	-	-	-	-	-	-	2,499,100.00					
PARC1118	VILLAGE OF FORD HEIGHTS ILL	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 252,450.00	-	-	-	-	-	-	-	-	-	-						
PARC1108	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 2,498,300.00	-	-	-	-	-	-	-	-	-	-						
PARC14051	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 229,500.00	-	-	-	-	-	-	-	-	-	-						
PARC14102	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 637,500.00	-	-	-	-	-	-	-	-	-	-						
PARC14094	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 420,000.00	-	-	-	-	-	-	-	-	-	-						
PARC14092	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 210,000.00	-	-	-	-	-	-	-	-	-	-						
PARC14091	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 315,000.00	-	-	-	-	-	-	-	-	-	-						
PARC14090	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 380,625.00	-	-	-	-	-	-	-	-	-	-						
PARC14089	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 688,500.00	-	-	-	-	-	-	-	-	-	-						
PARC14088	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 472,500.00	-	-	-	-	-	-	-	-	-	-						
PARC14087	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 262,500.00	-	-	-	-	-	-	-	-	-	-						
PARC14086	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 236,250.00	-	-	-	-	-	-	-	-	-	-						
PARC14085	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 656,250.00	-	-	-	-	-	-	-	-	-	-						
PARC14084	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 573,750.00	-	-	-	-	-	-	-	-	-	-						
PARC14083	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 765,000.00	-	-	-	-	-	-	-	-	-	-						
PARC14082	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 787,500.00	-	-	-	-	-	-	-	-	-	-						
PARC14073	COUNTY OF PEORIA	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 1,750,000.00	-	-	-	-	-	-	-	-	-	-						
PARC14070	NORTH BERWYN PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 181,253.00	-	-	-	-	-	-	-	-	-	-						
PARC14068	MUNDELEIN PARK & RECREATION DI	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 1,379,804.51	-	-	-	-	-	-	-	-	-	-						
PARC14065	MAYWELDEIN PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 162,000.00	-	-	-	-	-	-	-	-	-	-						
PARC14063	VILLAGE OF HARWOOD HEIGHTS	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 216,520.00	-	-	-	-	-	-	-	-	-	-						
PARC14052	CHICAGO PARK DISTRICT	BOND	1A	9714221149000017	Grant - Statewide - PARC Program	\$ 478,125.00	-	-	-	-	-	-	-	-	-	-						
18-803	Hinsdale - Grass Mill Stormwater Project Cost Share	BOND	3G	1414228177001118	Hinsdale - Grass Mill Stormwater Project Cost Share	\$ 48,635.00	-	-	-	-	-	-	-	-	-	-						
18-804	Statewide - Flood Mitigation to Acquire Flood Prone Lands	BOND	3G	1414228177001218	Statewide - Flood Mitigation to Acquire Flood Prone Lands	\$ 20,960,938.00	-	-	-	-	-	-	-	-	-	-						
18-817	Statewide - Dam Removal/Restoration s and Waterway Infrastructure	BOND	3G	1414228177001318	Statewide - Dam Removal/Restoration s and Waterway Infrastructure	\$ 21,130,747.00	-	-	-	-	-	-	-	-	-	-						
18-818	Statewide - Dam Removal/Restoration s and Waterway Infrastructure	BOND	3G	1414228177001418	Statewide - Dam Removal/Restoration s and Waterway Infrastructure	\$ 7,034,360.00	-	-	-	-	-	-	-	-	-	-						
18-818	Olive Branch / Alexander County - Flood Mitigation	BOND	3G	1414228177002218	Olive Branch / Alexander County - Flood Mitigation	\$ 373,784.00	-	-	-	-	-	-	-	-	-	-						
18-805	Olive Branch / Alexander County - Flood Mitigation	BOND	3G	1414228177002218	Olive Branch / Alexander County - Flood Mitigation	\$ 373,784.00	-	-	-	-	-	-	-	-	-	-						
<b>Environment Subtotal</b>																						
<b>Higher Education</b>																						
12-203003	KANKAKEE COMMUNITY COLLEGE	BOND	1C	0971420969007410	111-105. Kankakee Community College	\$ 5,000,000.00	-	-	-	-	-	-	-	-	-	-						
651-051-001	Capital Development Board - Statewide For Educational Facilities (a) - Higher Education	BOND	3A	01415110169001100	Capital Development Board - Statewide For Educational Facilities (a) - Higher Education	\$ 430,000.00	\$ 45,570,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	278,601.09	P.A. 100-0586	41791	61	6/30/2019	43646
651-051-002	Capital Development Board - Statewide For Educational Facilities (a) - Higher Education	BOND	3A	01415110169002000	Capital Development Board - Statewide For Educational Facilities (a) - Higher Education	\$ 73,750,000.00	\$ 1,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-					
805-030-013	Illinois Board of Higher Education - Illinois Math and Science Academy - Aurora - Plan/Begin Construction E.Gym Mezzanine	BOND	3E	0141511696002022	Illinois Board of Higher Education - Illinois Math and Science Academy - Aurora - Plan/Begin Construction E.Gym Mezzanine	\$ 108,843.00	\$ 108,843.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-					
805-030-017	Illinois Board of Higher Education - Illinois Math and Science Academy - Aurora - Renovate Resident Halls	BOND	3A	0141511696000010	Illinois Board of Higher Education - Illinois Math and Science Academy - Aurora - Renovate Resident Halls	\$ 93,660.14	\$ 93,660.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-					
805-030-018	Illinois Board of Higher Education - Illinois Math and Science Academy - Aurora - Renovate A Wing Laboratories	BOND	3A	0141511696000110	Illinois Board of Higher Education - Illinois Math and Science Academy - Aurora - Renovate A Wing Laboratories	\$ 441,020.																





Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
<b>State Facilities</b>																					
007-000-001	Illinois Courts - Statewide - Statewide FY19 Deferred Maintenance Lump Sum	BOND	3E	0141510169001900	Illinois Courts - Statewide - Statewide FY19 Deferred Maintenance Lump Sum	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
007-010-023	Illinois Courts - Supreme Court Building - Springfield - Renovate Supreme Court Building	BOND	3E	0141510169000118	Illinois Courts - Supreme Court Building - Springfield - Renovate Supreme Court Building	\$ 75,424.19	\$ 59,924.79	\$ -	\$ -	\$ -	\$ 59,924.79	\$ -	\$ -	\$ -	\$ -	\$ -					
022-010-014	Appellate Court / Second District - Appellate Court Building - Elgin - Emergency Replacement of Roofing System - Appellate Court Building	BOND	3E	0141510169000017	Appellate Court / Second District - Appellate Court Building - Elgin - Emergency Replacement of Roofing System - Appellate Court Building	\$ 302,880.00	\$ 30,300.00	\$ -	\$ -	\$ -	\$ 30,300.00	\$ 19,017.00	\$ 95,041.80	\$ -	\$ -	\$ -	\$ 19,017.00				
022-010-015	Appellate Court / Second District - Appellate Court Building - Elgin - Repair and Replace Windows	BOND	3E	0141510169000017	Appellate Court / Second District - Appellate Court Building - Elgin - Repair and Replace Windows	\$ 45,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,053.00	\$ -	\$ -	\$ -					
039-000-001	Department of Agriculture - Statewide Long Range Planning - Statewide FY19 Deferred Maintenance Lump Sum	BOND	3E	0141510169001900	Department of Agriculture - Statewide Long Range Planning - Statewide FY19 Deferred Maintenance Lump Sum	\$ 10,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
039-060-050	Department of Agriculture - DuQuoin State Fairgrounds - Perry County - Repair/Replace Masonry, Parapet Walls, & Roofing	BOND	3E	01415101066600100	Department of Agriculture - DuQuoin State Fairgrounds - Perry County - Repair/Replace Masonry, Parapet Walls, & Roofing	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
039-060-052	Department of Agriculture - DuQuoin State Fairgrounds - Perry County - Repair Hays House Roof and Correct Water Infiltration and Damage	BOND	3E	01415101066600017	Department of Agriculture - DuQuoin State Fairgrounds - Perry County - Repair Hays House Roof and Correct Water Infiltration and Damage	\$ 14,000.00	\$ 14,000.00	\$ -	\$ -	\$ -	\$ 14,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
039-150-177	Department of Agriculture - Illinois State Fairgrounds - Springfield - Repair Parapet Wall - Junior Livestock	BOND	3E	0141510169000017	Department of Agriculture - Illinois State Fairgrounds - Springfield - Repair Parapet Wall - Junior Livestock	\$ 625,820.94	\$ 305,099.05	\$ -	\$ -	\$ -	\$ 305,099.05	\$ 87,238.04	\$ -	\$ -	\$ -	\$ -	\$ 87,238.04				
039-150-182	Department of Agriculture - Illinois State Fairgrounds - Springfield - Replace Boiler Flues	BOND	3E	0141510169000017	Department of Agriculture - Illinois State Fairgrounds - Springfield - Replace Boiler Flues	\$ 39,168.00	\$ 39,168.00	\$ -	\$ -	\$ -	\$ 39,168.00	\$ 32,594.00	\$ -	\$ -	\$ -	\$ -	\$ 32,594.00				
039-150-183	Department of Agriculture - Illinois State Fairgrounds - Springfield - Replace Roofing System - Racine Barn #41	BOND	3E	0141510169000018	Department of Agriculture - Illinois State Fairgrounds - Springfield - Replace Roofing System - Racine Barn #41	\$ 51,523.30	\$ 51,523.30	\$ -	\$ -	\$ -	\$ 51,523.30	\$ -	\$ 5,891.50	\$ -	\$ -	\$ -					
039-150-184	Department of Agriculture - Illinois State Fairgrounds - Springfield - Renovate Repair Coliseum	BOND	3E	0141510169000017	Department of Agriculture - Illinois State Fairgrounds - Springfield - Renovate Repair Coliseum	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
039-150-184	Department of Agriculture - Illinois State Fairgrounds - Springfield - Renovate/Repair Coliseum	BOND	3E	01415101066600200	Department of Agriculture - Illinois State Fairgrounds - Springfield - Renovate/Repair Coliseum	\$ 29,523,000.00	\$ 9,523,000.00	\$ -	\$ -	\$ -	\$ 9,523,000.00	\$ 495,929.46	\$ 184,320.75	\$ -	\$ -	\$ -	\$ 495,929.46				
039-150-185	Department of Agriculture - Illinois State Fairgrounds - Springfield - Emergency Roof Replacement on Barn 13	BOND	3E	0141510169000017	Department of Agriculture - Illinois State Fairgrounds - Springfield - Emergency Roof Replacement on Barn 13	\$ 78,385.81	\$ 78,385.81	\$ -	\$ -	\$ -	\$ 78,385.81	\$ 78,385.81	\$ -	\$ -	\$ -	\$ -	\$ 78,385.81				
039-150-186	Department of Agriculture - Illinois State Fairgrounds - Springfield - Repair Roads	BOND	3E	01415101066600200	Department of Agriculture - Illinois State Fairgrounds - Springfield - Repair Roads	\$ 477,000.00	\$ 477,000.00	\$ -	\$ -	\$ -	\$ 477,000.00	\$ 319,090.33	\$ -	\$ -	\$ -	\$ -	\$ 319,090.33				
040-000-002	Department of Veterans' Affairs - Statewide Program - Install Sprinklers	BOND	3E	0141510169000118	Department of Veterans' Affairs - Statewide Program - Install Sprinklers	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
040-000-002	Department of Veterans' Affairs - Statewide Program - Install Sprinklers	BOND	3E	0141510169000200	Department of Veterans' Affairs - Statewide Program - Install Sprinklers	\$ 375,000.00	\$ 375,000.00	\$ -	\$ -	\$ -	\$ 375,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
040-000-002	Department of Veterans' Affairs - Statewide Program - Statewide FY19 Deferred Maintenance Lump Sum	BOND	3E	0141510169001900	Department of Veterans' Affairs - Statewide Program - Statewide FY19 Deferred Maintenance Lump Sum	\$ 26,085,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
040-000-004	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Assess Plumbing Replacement	BOND	3E	0141510119000018	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Assess Plumbing Replacement	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
040-010-106	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Assess Plumbing Replacement	BOND	3E	0141510119000000	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Assess Plumbing Replacement	\$ 7,330.79	\$ 7,330.79	\$ -	\$ -	\$ -	\$ 7,330.79	\$ -	\$ -	\$ -	\$ -	\$ -					
040-010-106	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Replacing Roofing and Renovate Somerville & Anderson Buildings	BOND	3E	0141510169000017	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Replacing Roofing and Renovate Somerville & Anderson Buildings	\$ 435,464.00	\$ 435,464.00	\$ -	\$ -	\$ -	\$ 435,464.00	\$ 30,137.80	\$ 74,039.12	\$ -	\$ -	\$ -	\$ 30,137.80				
040-010-107	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Water System Upgrades	BOND	3E	0141510169000017	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Water System Upgrades	\$ 349,716.68	\$ 349,716.68	\$ -	\$ -	\$ -	\$ 349,716.68	\$ 255,016.44	\$ 66,684.60	\$ -	\$ -	\$ -	\$ 255,016.44				
040-010-108	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Emergency Water System Upgrades	BOND	3E	0141510169000100	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Emergency Water System Upgrades	\$ 1,839,200.00	\$ 1,839,200.00	\$ -	\$ -	\$ -	\$ 1,839,200.00	\$ -	\$ 220,999.80	\$ -	\$ -	\$ -	\$ -				
040-010-109	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Emergency Water System Upgrades	BOND	3E	0141510169000017	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Emergency Water System Upgrades	\$ 543,111.81	\$ 543,111.81	\$ -	\$ -	\$ -	\$ 543,111.81	\$ 131,295.44	\$ 163,614.11	\$ -	\$ -	\$ -	\$ 131,295.44				
040-010-110	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Veterans' Home Master Plan	BOND	3E	0141510119000000	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Veterans' Home Master Plan	\$ 1,261,169.21	\$ 1,261,169.21	\$ -	\$ -	\$ -	\$ 1,261,169.21	\$ 602,433.00	\$ 455,714.50	\$ -	\$ -	\$ -	\$ 602,433.00				
040-010-110	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Veterans' Home Master Plan	BOND	3E	0141510119000018	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Veterans' Home Master Plan	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
040-010-110	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Veterans' Home Master Plan	BOND	3E	0141510169000100	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Veterans' Home Master Plan	\$ 1,167,767.00	\$ 1,167,767.00	\$ -	\$ -	\$ -	\$ 1,167,767.00	\$ -	\$ 664,119.00	\$ -	\$ -	\$ -	\$ -				
040-010-110	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Asbestos Building Inspection & Management Plan	NON-BOND		0617510169000100	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Asbestos Building Inspection & Management Plan	\$ 19,971.00	\$ 19,971.00	\$ -	\$ -	\$ -	\$ 19,971.00	\$ -	\$ 19,440.00	\$ -	\$ -	\$ -	\$ -				
040-010-112	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Renovate 720 Sycamore Street	BOND	3E	0141510169000100	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Renovate 720 Sycamore Street	\$ 5,549,850.78	\$ 5,521,500.78	\$ -	\$ -	\$ -	\$ 5,521,500.78	\$ -	\$ 4,847,944.50	\$ -	\$ -	\$ -	\$ -				
040-010-113	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Renovate 720 Sycamore Street	NON-BOND		0617510169000100	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Renovate 720 Sycamore Street	\$ 9,477,359.22	\$ 8,527,359.22	\$ -	\$ -	\$ -	\$ 8,527,359.22	\$ -	\$ 71,858.20	\$ -	\$ -	\$ -	\$ -				
040-010-114	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Construct Domestic Water Loop	BOND	3E	0141510169000100	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Construct Domestic Water Loop	\$ 30,448.00	\$ 30,448.00	\$ -	\$ -	\$ -	\$ 30,448.00	\$ -	\$ -	\$ -	\$ -	\$ -					
040-010-115	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Construct New Nursing Home and Domiciliary	BOND	3E	0141510169000100	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Construct New Nursing Home and Domiciliary	\$ 27,898,230.22	\$ 27,956,380.22	\$ -	\$ -	\$ -	\$ 27,956,380.22	\$ -	\$ -	\$ -	\$ -	\$ -					
040-010-116	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Evaluate Water System	BOND	3E	0141510169000100	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Evaluate Water System	\$ 158,471.00	\$ 158,471.00	\$ -	\$ -	\$ -	\$ 158,471.00	\$ -	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -				
040-010-117	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Demolish Rowland Barracks	BOND	3E	0141510169000100	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Demolish Rowland Barracks	\$ 336,033.00	\$ 336,033.00	\$ -	\$ -	\$ -	\$ 336,033.00	\$ -	\$ 11,723.00	\$ -	\$ -	\$ -	\$ -				
040-010-117	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Demolish Rowland Barracks	NON-BOND		0617510169000100	Department of Veterans' Affairs - Quincy Veterans' Home - Adams County - Demolish Rowland Barracks	\$ 296,639.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 253,161.90	\$ -	\$ -	\$ -	\$ -				
040-020-062	Department of Veterans' Affairs - Illinois Veterans' Home at Manteno - Replace Roofing System - Resident Unit 4 Goodner	BOND	3E	0141510169000017	Department of Veterans' Affairs - Illinois Veterans' Home at Manteno - Replace Roofing System - Resident Unit 4 Goodner	\$ 190,190.00	\$ 190,190.00	\$ -	\$ -	\$ -	\$ 190,190.00	\$ -	\$ 93,919.90	\$ -	\$ -	\$ -	\$ -				
040-020-062	Department of Veterans' Affairs - Illinois Veterans' Home at Manteno - Structural & Masonry Repairs - Resident Unit 1 Hunter Building	BOND	3E	0141510169000017	Department of Veterans' Affairs - Illinois Veterans' Home at Manteno - Structural & Masonry Repairs - Resident Unit 1 Hunter Building	\$ 5,330.00	\$ 5,330.00	\$ -	\$ -	\$ -	\$ 5,330.00	\$ 5,330.00	\$ -	\$ -	\$ -	\$ -	\$ 5,330.00				
040-020-063	Department of Veterans' Affairs - Chicago Veterans' Home - Cook County - Construct 200 Bed Veterans' Home Facility	BOND	3E	0141510169000017	Department of Veterans' Affairs - Chicago Veterans' Home - Cook County - Construct 200 Bed Veterans' Home Facility	\$ 5,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,225,019.46	\$ -	\$ -	\$ -	\$ -				
040-080-001	Department of Veterans' Affairs - Chicago Veterans' Home - Cook County - Construct 200 Bed Veterans' Home Facility	BOND	3E	0141510169001400	Department of Veterans' Affairs - Chicago Veterans' Home - Cook County - Construct 200 Bed Veterans' Home Facility	\$ 20,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
040-080-001	Department of Veterans' Affairs - Chicago Veterans' Home - Cook County - Construct 200 Bed Veterans' Home Facility	BOND	3E	0141510169001900	Department of Veterans' Affairs - Chicago Veterans' Home - Cook County - Construct 200 Bed Veterans' Home Facility	\$ 650,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
040-080-001	Department of Veterans' Affairs - Chicago Veterans' Home - Cook County - Construct 200 Bed Veterans' Home Facility	BOND	3D	0141510169000017	Department of Veterans' Affairs - Chicago Veterans' Home - Cook County - Construct 200 Bed Veterans' Home Facility	\$ 69,759,752.62	\$ 69,759,752.62	\$ -	\$ -	\$ -	\$ 69,759,752.62	\$ 2,774,465.46	\$ 4,686,561.12	\$ -	\$ -	\$ -	\$ 2,774,465.46				
102-000-063	Department of Natural Resources - Statewide Program - Statewide FY19 Deferred Maintenance Lump Sum	BOND	3E	0141510169001900	Department of Natural Resources - Statewide Program - Statewide FY19 Deferred Maintenance Lump Sum	\$ 3,539,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
102-311-095	Department of Natural Resources - Illinois Beach State Park - Lake County - Replace Roofing Systems - South Loop	BOND	3E	0141510169000118	Department of Natural Resources - Illinois Beach State Park - Lake County - Replace Roofing Systems - South Loop	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
102-311-096	Department of Natural Resources - Illinois Beach State Park - Lake County - Replace Beach Concession	BOND	3E	0141512266001400	Department of Natural Resources - Illinois Beach State Park - Lake County - Replace Beach Concession	\$ 2,400,000.00	\$ 2,400,000.00	\$ -	\$ -	\$ -	\$ 2,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
102-332-002	Department of Natural Resources - I & M Canal - Channahon - Improve DuPage River Spillway	BOND	3E	0141512266001300	Department of Natural Resources - I & M Canal - Channahon - Improve DuPage River Spillway	\$ 1,800,000.00	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
102-332-002	Department of Natural Resources - I & M Canal - Channahon - Improve DuPage River Spillway	BOND	3E	0141512266000218	Department of Natural Resources - I & M Canal - Channahon - Improve DuPage River Spillway	\$ 1,716,739.85	\$ 1,716,739.85	\$ -	\$ -	\$ -	\$ 1,716,739.85	\$ -	\$ -	\$ -	\$ -	\$ -					
102-332-002	Department of Natural Resources - I & M Canal - Channahon - Improve DuPage River Spillway	BOND	3C	0141512266000017	Department of Natural Resources - I & M Canal - Channahon - Improve DuPage River Spillway	\$ 463,090.00	\$ 463,090.00	\$ -	\$ -	\$ -	\$ 463,090.00	\$ -	\$ -	\$ -	\$ -	\$ -					
102-340-017	Department of Natural Resources - Moraine Hills State Park - McHenry County - Renovate and Replace Yellow-Head Marsh Dam Culverts	BOND	3C	0141512266000117	Department of Natural Resources - Moraine Hills State Park - McHenry County - Renovate and Replace Yellow-Head Marsh Dam Culverts	\$ 34,825.08	\$ 34,825.08	\$ -	\$ -	\$ -	\$ 34,825.08	\$ -	\$ -	\$ -	\$ -	\$ -					
102-340-018	Department of Natural Resources - Moraine Hills State Park - McHenry County - Replace Water Control Structures	BOND	3C	0141512266000117	Department of Natural Resources - Moraine Hills State Park - McHenry County - Replace Water Control Structures	\$ 351,638.93	\$ 351,638.93	\$ -	\$ -	\$ -	\$ 351,638.93	\$ -	\$ -	\$ -	\$ -	\$ -					
102-419-077	Department of Natural Resources - Pere Marquette State Park - Jersey County - Upgrade Lodge Attic Ventilation & Exhaust Air Systems	BOND																			

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
104-212-016	Department of Natural Resources/HPA - Pullman Factory Historic Site - Chicago - Repair Failing Masonry - Factory Building	BOND	3E	0141511226600100	Department of Natural Resources/HPA - Pullman Factory Historic Site - Chicago - Repair Failing Masonry - Factory Building	\$ 40,000.00	\$ 40,000.00	\$ -	\$ -	\$ -	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
104-212-017	Department of Natural Resources/HPA - Pullman Factory Historic Site - Chicago - Renovate North Factory Building	BOND	1A	0971511416600017	Department of Natural Resources/HPA - Pullman Factory Historic Site - Chicago - Renovate North Factory Building	\$ 900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
104-600-017	Department of Natural Resources/HPA - Old State Capitol - Springfield - Exterior Repairs/Restore Drum	BOND	3E	0141511226600080	Department of Natural Resources/HPA - Old State Capitol - Springfield - Exterior Repairs/Restore Drum	\$ 630,000.00	\$ -	\$ -	\$ -	\$ -	\$ 630,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-000-059	Department of Corrections - Statewide Program - Design and Construct Residential Treatment Space	BOND	3B	0141511276600021	Department of Corrections - Statewide Program - Design and Construct Residential Treatment Space	\$ 1,660,474.68	\$ 1,660,474.68	\$ -	\$ -	\$ -	\$ 1,660,474.68	\$ 890,546.34	\$ 18,070.31	\$ -	\$ -	\$ 890,546.34					
120-000-059	Department of Corrections - Statewide Program - Design and Construct Residential Treatment Space	BOND	3B	0141511269900026	Department of Corrections - Statewide Program - Design and Construct Residential Treatment Space	\$ 683,753.84	\$ 498,753.84	\$ -	\$ -	\$ -	\$ 498,753.84	\$ 57,380.52	\$ 388,394.10	\$ -	\$ -	\$ 57,380.52					
120-000-062	Department of Corrections - Statewide Program - Construct New In-Patient Treatment Center	BOND	3B	0141511269900026	Department of Corrections - Statewide Program - Construct New In-Patient Treatment Center	\$ 2,340,850.50	\$ 2,340,850.50	\$ -	\$ -	\$ -	\$ 2,340,850.50	\$ 589,708.05	\$ 144,042.78	\$ -	\$ -	\$ 589,708.05					
120-000-062	Department of Corrections - Statewide Program - Construct New In-Patient Treatment Center	BOND	3E	01415110169000318	Department of Corrections - Statewide Program - Construct New In-Patient Treatment Center	\$ 150,000,000.00	\$ 150,000,000.00	\$ -	\$ -	\$ -	\$ 150,000,000.00	\$ 2,250.00	\$ -	\$ -	\$ -	\$ 2,250.00					
120-000-062	Department of Corrections - Statewide Program - Statewide FY19 Deferred Maintenance Lump Sum	BOND	3E	01415110169001900	Department of Corrections - Statewide Program - Statewide FY19 Deferred Maintenance Lump Sum	\$ 50,997,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
120-007-015	Department of Corrections - Western Illinois Correctional Center - Mount Sterling, Brown County - Replace Chillers	BOND	3E	0141511016900017	Department of Corrections - Western Illinois Correctional Center - Mount Sterling, Brown County - Replace Chillers	\$ 464,781.92	\$ 464,781.92	\$ -	\$ -	\$ -	\$ 464,781.92	\$ 210,674.66	\$ 130,749.14	\$ -	\$ -	\$ 210,674.66					
120-040-025	Department of Corrections - Danville Correctional Center - Vermilion County - Rehabilitate Hot Water Distribution System	BOND	3B	0141511266600100	Department of Corrections - Danville Correctional Center - Vermilion County - Rehabilitate Hot Water Distribution System	\$ 3,000,000.00	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-040-026	Department of Corrections - Danville Correctional Center - Vermilion County - Emergency Chiller Replacement - Admin Bldg.	BOND	3E	0141511016900017	Department of Corrections - Danville Correctional Center - Vermilion County - Emergency Chiller Replacement - Admin Bldg.	\$ 29,675.21	\$ 29,675.21	\$ -	\$ -	\$ -	\$ 29,675.21	\$ -	\$ -	\$ -	\$ -	\$ -					
120-040-026	Department of Corrections - Danville Correctional Center - Vermilion County - Emergency Chiller Replacement - Admin Bldg.	BOND	3B	01415112666001100	Department of Corrections - Danville Correctional Center - Vermilion County - Emergency Chiller Replacement - Admin Bldg.	\$ 200,000.00	\$ 200,000.00	\$ -	\$ -	\$ -	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-040-027	Department of Corrections - Danville Correctional Center - Vermilion County - Repair Water Line	BOND	3E	01415110169000118	Department of Corrections - Danville Correctional Center - Vermilion County - Repair Water Line	\$ 80,000.00	\$ 100,000.00	\$ -	\$ -	\$ -	\$ 100,000.00	\$ 80,000.00	\$ -	\$ -	\$ -	\$ 80,000.00					
120-075-055	Department of Corrections - Dixon Correctional Center - Lee County - Replace Roofing Systems	BOND	3B	01415112666001200	Department of Corrections - Dixon Correctional Center - Lee County - Replace Roofing Systems	\$ 300,000.00	\$ 300,000.00	\$ -	\$ -	\$ -	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-075-061	Department of Corrections - Dixon Correctional Center - Lee County - Replace Roofing System	BOND	3B	01415112666001300	Department of Corrections - Dixon Correctional Center - Lee County - Replace Roofing System	\$ 360,000.00	\$ 360,000.00	\$ -	\$ -	\$ -	\$ 360,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-075-061	Department of Corrections - Dixon Correctional Center - Lee County - Replace Roofing System	BOND	3B	01415112699000026	Department of Corrections - Dixon Correctional Center - Lee County - Replace Roofing System	\$ 40,200.00	\$ 40,200.00	\$ -	\$ -	\$ -	\$ 40,200.00	\$ 20,791.78	\$ -	\$ -	\$ -	\$ 20,791.78					
120-075-062	Department of Corrections - Dixon Correctional Center - Lee County - Repair/Replace Water Heaters	BOND	3B	01415112699000026	Department of Corrections - Dixon Correctional Center - Lee County - Repair/Replace Water Heaters	\$ 22,616.00	\$ 22,616.00	\$ -	\$ -	\$ -	\$ 22,616.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-075-062	Department of Corrections - Dixon Correctional Center - Lee County - Repair/Replace Water Heaters	BOND	3B	01415112766000021	Department of Corrections - Dixon Correctional Center - Lee County - Repair/Replace Water Heaters	\$ 40,629.54	\$ 40,629.54	\$ -	\$ -	\$ -	\$ 40,629.54	\$ -	\$ -	\$ -	\$ -	\$ -					
120-075-064	Department of Corrections - Dixon Correctional Center - Lee County - Replace Steam Lines	BOND	3B	01415112699000026	Department of Corrections - Dixon Correctional Center - Lee County - Replace Steam Lines	\$ 92,500.00	\$ 92,500.00	\$ -	\$ -	\$ -	\$ 92,500.00	\$ 24,224.00	\$ -	\$ -	\$ -	\$ 24,224.00					
120-075-064	Department of Corrections - Dixon Correctional Center - Lee County - Replace Steam Lines	BOND	3B	01415112766000021	Department of Corrections - Dixon Correctional Center - Lee County - Replace Steam Lines	\$ 15,300.00	\$ 15,300.00	\$ -	\$ -	\$ -	\$ 15,300.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-075-065	Department of Corrections - Dixon Correctional Center - Lee County - Emergency Replacement of HVAC Grills	BOND	3E	01415110169000017	Department of Corrections - Dixon Correctional Center - Lee County - Emergency Replacement of HVAC Grills	\$ 11,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
120-125-017	Department of Corrections - Jacksonville Correctional Center - Morgan County - Replace Duct Work	BOND	3B	01415112666001400	Department of Corrections - Jacksonville Correctional Center - Morgan County - Replace Duct Work	\$ 1,000,000.00	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-135-061	Department of Corrections - Logan Correctional Center - Lincoln County - Upgrade for Residential Treatment Unit	BOND	3B	01415112766000221	Department of Corrections - Logan Correctional Center - Lincoln County - Upgrade for Residential Treatment Unit	\$ 304,927.36	\$ 304,927.36	\$ -	\$ -	\$ -	\$ 304,927.36	\$ 304,927.36	\$ -	\$ -	\$ -	\$ 304,927.36					
120-135-061	Department of Corrections - Logan Correctional Center - Lincoln County - Upgrade for Residential Treatment Unit	BOND	3B	01415112699000026	Department of Corrections - Logan Correctional Center - Lincoln County - Upgrade for Residential Treatment Unit	\$ 476,328.32	\$ 474,858.32	\$ -	\$ -	\$ -	\$ 474,858.32	\$ 383,268.05	\$ 1,470.00	\$ -	\$ -	\$ 383,268.05					
120-135-062	Department of Corrections - Logan Correctional Center - Lincoln County - Replace Roofing Systems	BOND	3B	01415112666000217	Department of Corrections - Logan Correctional Center - Lincoln County - Replace Roofing Systems	\$ 401,751.11	\$ 401,751.11	\$ -	\$ -	\$ -	\$ 401,751.11	\$ 3,164.00	\$ -	\$ -	\$ -	\$ 3,164.00					
120-135-063	Department of Corrections - Logan Correctional Center - Lincoln County - Replace Windows	BOND	3B	01415112666001600	Department of Corrections - Logan Correctional Center - Lincoln County - Replace Windows	\$ 4,700,000.00	\$ 4,700,000.00	\$ -	\$ -	\$ -	\$ 4,700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-135-065	Department of Corrections - Logan Correctional Center - Lincoln County - Repair Camera Cabling and IT Infrastructure	BOND	3B	01415112766000021	Department of Corrections - Logan Correctional Center - Lincoln County - Repair Camera Cabling and IT Infrastructure	\$ 2,765.85	\$ 2,765.85	\$ -	\$ -	\$ -	\$ 2,765.85	\$ -	\$ -	\$ -	\$ -	\$ -					
120-135-067	Department of Corrections - Logan Correctional Center - Lincoln County - Replace Roof & Chillers - Program Center	BOND	3B	01415112766000021	Department of Corrections - Logan Correctional Center - Lincoln County - Replace Roof & Chillers - Program Center	\$ 753,015.00	\$ 753,015.00	\$ -	\$ -	\$ -	\$ 753,015.00	\$ -	\$ 6,184.00	\$ -	\$ -	\$ -					
120-175-130	Department of Corrections - Menard Correctional Center - Randolph County - Demolish Buildings	BOND	1A	09715112666000017	Department of Corrections - Menard Correctional Center - Randolph County - Demolish Buildings	\$ 167,661.25	\$ 167,661.25	\$ -	\$ -	\$ -	\$ 167,661.25	\$ -	\$ -	\$ -	\$ -	\$ -					
120-175-130	Department of Corrections - Menard Correctional Center - Randolph County - Demolish Buildings	BOND	1A	09715112666000118	Department of Corrections - Menard Correctional Center - Randolph County - Demolish Buildings	\$ 1,860,694.75	\$ 1,860,694.75	\$ -	\$ -	\$ -	\$ 1,860,694.75	\$ 186,084.71	\$ 196,027.83	\$ -	\$ -	\$ 186,084.71					
120-175-133	Department of Corrections - Menard Correctional Center - Randolph County - Replace Plumbing - South Cell House	BOND	3B	01415112666001700	Department of Corrections - Menard Correctional Center - Randolph County - Replace Plumbing - South Cell House	\$ 6,350,000.00	\$ 6,350,000.00	\$ -	\$ -	\$ -	\$ 6,350,000.00	\$ -	\$ 154,465.90	\$ -	\$ -	\$ -					
120-175-133	Department of Corrections - Menard Correctional Center - Randolph County - Replace Plumbing - South Cell House	BOND	3E	01415110169000017	Department of Corrections - Menard Correctional Center - Randolph County - Replace Plumbing - South Cell House	\$ 23,566.84	\$ 23,566.84	\$ -	\$ -	\$ -	\$ 23,566.84	\$ 23,566.84	\$ -	\$ -	\$ -	\$ 23,566.84					
120-175-134	Department of Corrections - Menard Correctional Center - Randolph County - Replace Roofing Systems	BOND	3E	01415110169000017	Department of Corrections - Menard Correctional Center - Randolph County - Replace Roofing Systems	\$ 18,959.16	\$ 18,959.16	\$ -	\$ -	\$ -	\$ 18,959.16	\$ -	\$ -	\$ -	\$ -	\$ -					
120-175-134	Department of Corrections - Menard Correctional Center - Randolph County - Replace Roofing Systems	BOND	3B	01415112666001800	Department of Corrections - Menard Correctional Center - Randolph County - Replace Roofing Systems	\$ 625,842.00	\$ 506,144.00	\$ -	\$ -	\$ -	\$ 506,144.00	\$ 21,796.00	\$ -	\$ -	\$ -	\$ 21,796.00					
120-175-134	Department of Corrections - Menard Correctional Center - Randolph County - Replace Roofing Systems	BOND	3E	01415112666000317	Department of Corrections - Menard Correctional Center - Randolph County - Replace Roofing Systems	\$ 5,931.40	\$ 5,931.40	\$ -	\$ -	\$ -	\$ 5,931.40	\$ -	\$ -	\$ -	\$ -	\$ -					
120-175-135	Department of Corrections - Menard Correctional Center - Randolph County - Emergency Sewer Bar Screen Replacement	BOND	3B	01415110169000017	Department of Corrections - Menard Correctional Center - Randolph County - Emergency Sewer Bar Screen Replacement	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
120-175-138	Department of Corrections - Menard Correctional Center - Randolph County - Replace Roofs	BOND	3B	01415112666001800	Department of Corrections - Menard Correctional Center - Randolph County - Replace Roofs	\$ 2,374,158.00	\$ 2,493,856.00	\$ -	\$ -	\$ -	\$ 2,493,856.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-200-119	Department of Corrections - Pontiac Correctional Center - Livingston County - Renovate Showers and Replace Plumbing - South Cell House	BOND	3B	01415112666000417	Department of Corrections - Pontiac Correctional Center - Livingston County - Renovate Showers and Replace Plumbing - South Cell House	\$ 195,670.59	\$ 195,670.59	\$ -	\$ -	\$ -	\$ 195,670.59	\$ -	\$ 177,157.55	\$ -	\$ -	\$ -					
120-200-119	Department of Corrections - Pontiac Correctional Center - Livingston County - Renovate Showers and Replace Plumbing - South Cell House	BOND	3B	01415112766000021	Department of Corrections - Pontiac Correctional Center - Livingston County - Renovate Showers and Replace Plumbing - South Cell House	\$ 70,871.16	\$ 70,871.16	\$ -	\$ -	\$ -	\$ 70,871.16	\$ -	\$ 60,017.14	\$ -	\$ -	\$ -					
120-200-120	Department of Corrections - Pontiac Correctional Center - Livingston County - Renovate Inmate Kitchens and Cold Storage	BOND	3B	01415112666000517	Department of Corrections - Pontiac Correctional Center - Livingston County - Renovate Inmate Kitchens and Cold Storage	\$ 6,223,450.82	\$ 6,223,450.82	\$ -	\$ -	\$ -	\$ 6,223,450.82	\$ 59,238.14	\$ 1,657,956.95	\$ -	\$ -	\$ 59,238.14					
120-200-120	Department of Corrections - Pontiac Correctional Center - Livingston County - Renovate Inmate Kitchens and Cold Storage	BOND	3B	01415112699000026	Department of Corrections - Pontiac Correctional Center - Livingston County - Renovate Inmate Kitchens and Cold Storage	\$ 2,923,200.00	\$ 2,923,200.00	\$ -	\$ -	\$ -	\$ 2,923,200.00	\$ 1,166,950.41	\$ -	\$ -	\$ -	\$ 1,166,950.41					
120-200-120	Department of Corrections - Pontiac Correctional Center - Livingston County - Renovate Inmate Kitchens and Cold Storage	BOND	3B	01415112666001900	Department of Corrections - Pontiac Correctional Center - Livingston County - Renovate Inmate Kitchens and Cold Storage	\$ 2,200,000.00	\$ 2,200,000.00	\$ -	\$ -	\$ -	\$ 2,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-200-121	Department of Corrections - Pontiac Correctional Center - Livingston County - Investigate Masonry Failure - IDQ	BOND	3E	01415110169000017	Department of Corrections - Pontiac Correctional Center - Livingston County - Investigate Masonry Failure - IDQ	\$ 79,955.00	\$ 79,955.00	\$ -	\$ -	\$ -	\$ 79,955.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-205-006	Department of Corrections - Robinson Correctional Center - Crawford County - Renovate Water Tower	BOND	3E	01415110169000017	Department of Corrections - Robinson Correctional Center - Crawford County - Renovate Water Tower	\$ 127,200.00	\$ 68,200.00	\$ -	\$ -	\$ -	\$ 68,200.00	\$ 36,173.52	\$ -	\$ -	\$ -	\$ 36,173.52					
120-205-006	Department of Corrections - Robinson Correctional Center - Crawford County - Renovate Water Tower	BOND	3B	01415112666002000	Department of Corrections - Robinson Correctional Center - Crawford County - Renovate Water Tower	\$ 650,000.00	\$ 650,000.00	\$ -	\$ -	\$ -	\$ 650,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-215-064	Department of Corrections - Sheridan Correctional Center - LaSalle County - Replace Roofing Systems	BOND	3E	01415112666002300	Department of Corrections - Sheridan Correctional Center - LaSalle County - Replace Roofing Systems	\$ 3,000,000.00	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
120-215-064	Department of Corrections - Sheridan Correctional Center - LaSalle County - Replace Roofing Systems	BOND	3B	01415110169000017	Department of Corrections - Sheridan Correctional Center - LaSalle County - Replace Roofing Systems	\$ 339,824.75	\$ 339,824.75	\$ -	\$ -	\$ -	\$ 339,824.75	\$ 249,698.35	\$ 2,625.68	\$ -	\$ -	\$ 249,698.35					
120-230-128	Department of Corrections - Stateville Correctional Center - Joliet - Replace Roofing Systems	BOND	3E	01415110169000017	Department of Corrections - Stateville Correctional Center - Joliet - Replace Roofing Systems	\$ 17,100.00	\$ 17,100.00	\$ -	\$ -	\$ -	\$ 17,100.00	\$ -	\$ 13,570.00	\$ -	\$ -	\$ -					
120-230-128	Department of																				



Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
125-000-002	Department of Juvenile Justice - Statewide Program - Statewide FY19 Deferred Maintenance Lamp Sum	BOND	3E	0141510169001900	Department of Juvenile Justice - Statewide Program - Statewide FY19 Deferred Maintenance Lamp Sum	\$ 9,300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
125-003-004	Department of Juvenile Justice - Illinois Youth Center - Harrisburg - Replace Roofing Systems	BOND	3B	01415112466000400	Department of Juvenile Justice - Illinois Youth Center - Harrisburg - Replace Roofing Systems	\$ 2,800,000.00	\$ 2,800,000.00	\$ -	\$ -	\$ -	\$ 2,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
125-003-005	Department of Juvenile Justice - Illinois Youth Center - Harrisburg - Replace Chillers	BOND	3B	01415112466000500	Department of Juvenile Justice - Illinois Youth Center - Harrisburg - Replace Chillers	\$ 810,000.00	\$ 810,000.00	\$ -	\$ -	\$ -	\$ 810,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
125-003-006	Department of Juvenile Justice - Illinois Youth Center - Harrisburg - Upgrade Electrical Primary & Emergency Generators	BOND	3B	01415112466000117	Department of Juvenile Justice - Illinois Youth Center - Harrisburg - Upgrade Electrical Primary & Emergency Generators	\$ 1,019,498.70	\$ 1,019,498.70	\$ -	\$ -	\$ -	\$ 1,019,498.70	\$ 22,649.98	\$ -	\$ -	\$ -	\$ -	22,649.98				
125-003-006	Department of Juvenile Justice - Illinois Youth Center - Harrisburg - Upgrade Electrical Primary & Emergency Generators	BOND	3E	01415101690000117	Department of Juvenile Justice - Illinois Youth Center - Harrisburg - Upgrade Electrical Primary & Emergency Generators	\$ 15,723.00	\$ 15,723.00	\$ -	\$ -	\$ -	\$ 15,723.00	\$ -	\$ -	\$ -	\$ -	\$ -					
125-080-002	Department of Juvenile Justice - Illinois Youth Center - Warrenville - Replace Roofing Systems	BOND	3B	01415112466000800	Department of Juvenile Justice - Illinois Youth Center - Warrenville - Replace Roofing Systems	\$ 650,000.00	\$ 650,000.00	\$ -	\$ -	\$ -	\$ 650,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
125-080-003	Department of Juvenile Justice - Illinois Youth Center - Warrenville - Emergency Abatement of Floor Tile	BOND	3E	01415101690000117	Department of Juvenile Justice - Illinois Youth Center - Warrenville - Emergency Abatement of Floor Tile	\$ 52,480.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 52,480.00					
125-110-008	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Renovate Intake Building	BOND	3B	01415112466000117	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Renovate Intake Building	\$ 3,847,938.49	\$ 3,847,938.49	\$ -	\$ -	\$ -	\$ 3,847,938.49	\$ -	\$ -	\$ -	\$ -	\$ -					
125-110-011	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Replace Water Distribution System	BOND	3B	01415112466000217	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Replace Water Distribution System	\$ 1,192,150.00	\$ 1,192,150.00	\$ -	\$ -	\$ -	\$ 1,192,150.00	\$ -	\$ -	\$ -	\$ -	\$ 84,416.10					
125-110-012	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Construct Recreational Area & Fencing	BOND	3B	01415112466000700	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Construct Recreational Area & Fencing	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
125-110-012	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Construct Recreational Area & Fencing	BOND	3B	01415112466000600	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Construct Recreational Area & Fencing	\$ 300,000.00	\$ 300,000.00	\$ -	\$ -	\$ -	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
125-110-012	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Upgrade Perimeter Security Fencing & Install High Mast Lighting	BOND	3B	01415112466000700	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Upgrade Perimeter Security Fencing & Install High Mast Lighting	\$ 5,800,000.00	\$ 5,800,000.00	\$ -	\$ -	\$ -	\$ 5,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
125-110-015	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Replace Roofing Systems, Siding, Windows and Other Improvements	BOND	3B	01415112466000117	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Replace Roofing Systems, Siding, Windows and Other Improvements	\$ 140,000.00	\$ 140,000.00	\$ -	\$ -	\$ -	\$ 140,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
125-110-016	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Replace Roofing Systems, Siding, Windows and Other Improvements	BOND	3B	01415112466000317	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Replace Roofing Systems, Siding, Windows and Other Improvements	\$ 3,724,170.00	\$ 3,724,170.00	\$ -	\$ -	\$ -	\$ 3,724,170.00	\$ -	\$ -	\$ -	\$ -	\$ 999,455.63					
125-110-018	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Replace Compressor (IGA)	BOND	3E	01415101690000117	Department of Juvenile Justice - Illinois Youth Center - St. Charles - Replace Compressor (IGA)	\$ 10.00	\$ 10.00	\$ -	\$ -	\$ -	\$ 10.00	\$ -	\$ -	\$ -	\$ -	\$ -					
250-000-019	Department of Central Management Services - Statewide Program - Statewide FY19 Deferred Maintenance Lamp Sum	BOND	3E	0141510169001900	Department of Central Management Services - Statewide Program - Statewide FY19 Deferred Maintenance Lamp Sum	\$ 8,796,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
250-020-041	Department of Central Management Services - Michael A. Bilandic Building - Repair Exterior Facade	BOND	3E	01415105660000000	Department of Central Management Services - Michael A. Bilandic Building - Repair Exterior Facade	\$ 5,200,000.00	\$ 5,200,000.00	\$ -	\$ -	\$ -	\$ 5,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
250-045-002	Department of Central Management Services - EJ Zeke Giorgi Center - Rockford (New) Regional Office Bldg - Replace Halon & Upgrade A/C	BOND	3E	0141510566000118	Department of Central Management Services - EJ Zeke Giorgi Center - Rockford (New) Regional Office Bldg - Replace Halon & Upgrade A/C	\$ 162,614.00	\$ 162,614.00	\$ -	\$ -	\$ -	\$ 162,614.00	\$ -	\$ -	\$ -	\$ -	\$ -					
250-100-007	Department of Central Management Services - The Franklin Complex - Inspect Facade & Provide Recommendations	BOND	3E	01415101690000117	Department of Central Management Services - The Franklin Complex - Inspect Facade & Provide Recommendations	\$ 63,810.00	\$ 63,810.00	\$ -	\$ -	\$ -	\$ 63,810.00	\$ -	\$ -	\$ -	\$ -	\$ -					
250-189-015	Department of Central Management Services - Springfield Computer Facility - Sangamon County - Replace Emergency Generator	BOND	3E	01415105660002000	Department of Central Management Services - Springfield Computer Facility - Sangamon County - Replace Emergency Generator	\$ 15,120,000.00	\$ 15,120,000.00	\$ -	\$ -	\$ -	\$ 15,120,000.00	\$ -	\$ -	\$ -	\$ -	\$ 7,673.16					
250-189-017	Department of Central Management Services - Springfield Computer Facility - Sangamon County - Exterior Repairs	BOND	3E	01415101690000117	Department of Central Management Services - Springfield Computer Facility - Sangamon County - Exterior Repairs	\$ 21,289.98	\$ 21,289.98	\$ -	\$ -	\$ -	\$ 21,289.98	\$ 5,000.00	\$ -	\$ -	\$ -	\$ -	5,000.00				
250-189-017	Department of Central Management Services - Springfield Computer Facility - Sangamon County - Exterior Repairs	BOND	3E	01415105660001000	Department of Central Management Services - Springfield Computer Facility - Sangamon County - Exterior Repairs	\$ 1,025,000.00	\$ 1,025,000.00	\$ -	\$ -	\$ -	\$ 1,025,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
250-197-013	Department of Central Management Services - Elgin Regional Office Building - Kane County - Upgrade HVAC System	BOND	3E	01415105660000117	Department of Central Management Services - Elgin Regional Office Building - Kane County - Upgrade HVAC System	\$ 797,893.94	\$ 797,893.94	\$ -	\$ -	\$ -	\$ 797,893.94	\$ 47,988.57	\$ -	\$ -	\$ -	\$ -	47,988.57				
291-000-009	Department of State Police - Statewide Program - Replace communications towers/Tower	BOND	3E	01415119366000200	Department of State Police - Statewide Program - Replace communications towers/Tower	\$ 65,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
291-000-015	Department of State Police - Statewide Program - Statewide FY19 Deferred Maintenance Lamp Sum	BOND	3E	0141510169001900	Department of State Police - Statewide Program - Statewide FY19 Deferred Maintenance Lamp Sum	\$ 16,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
291-100-019	Department of State Police - Joliet District 5 - Will County - Replacing Roofing System - District 5 HQ	BOND	3E	01415119366000117	Department of State Police - Joliet District 5 - Will County - Replacing Roofing System - District 5 HQ	\$ 69,456.84	\$ 69,456.84	\$ -	\$ -	\$ -	\$ 69,456.84	\$ 10,557.10	\$ -	\$ -	\$ -	\$ -	10,557.10				
291-125-001	Department of State Police - Belleville State Police Forensic Laboratory - Metro-East Forensic Laboratory (701)	BOND	3E	0141510169000118	Department of State Police - Belleville State Police Forensic Laboratory - Metro-East Forensic Laboratory (701)	\$ 261,743.81	\$ 261,743.81	\$ -	\$ -	\$ -	\$ 261,743.81	\$ 19,736.80	\$ -	\$ -	\$ -	\$ -	19,736.80				
291-275-005	Department of State Police - Illinois State Police Central Headquarters - Springfield - Renovation of Elevators	BOND	3E	01415101690000117	Department of State Police - Illinois State Police Central Headquarters - Springfield - Renovation of Elevators	\$ 337,062.22	\$ 337,062.22	\$ -	\$ -	\$ -	\$ 337,062.22	\$ 337,062.22	\$ -	\$ -	\$ -	\$ -	337,062.22				
291-275-005	Department of State Police - Illinois State Police Central Headquarters - Springfield - Renovation of Elevators	BOND	3E	01415119366000100	Department of State Police - Illinois State Police Central Headquarters - Springfield - Renovation of Elevators	\$ 2,200,000.00	\$ 2,200,000.00	\$ -	\$ -	\$ -	\$ 2,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ 529,933.95					
321-000-093	Department of Human Services - Statewide Program - Statewide FY19 Deferred Maintenance Lamp Sum	BOND	3E	0141510169001900	Department of Human Services - Statewide Program - Statewide FY19 Deferred Maintenance Lamp Sum	\$ 74,666,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -					
321-010-095	Department of Human Services - Alton Mental Health Center - Madison County - Life Safety Improvements to Two Residence Buildings	BOND	3D	01415114366000017	Department of Human Services - Alton Mental Health Center - Madison County - Life Safety Improvements to Two Residence Buildings	\$ 3,085,316.74	\$ 3,085,316.74	\$ -	\$ -	\$ -	\$ 3,085,316.74	\$ -	\$ -	\$ -	\$ -	\$ -					
321-010-097	Department of Human Services - Alton Mental Health Center - Madison County - Upgrade Building Automation System	BOND	3D	01415114366000117	Department of Human Services - Alton Mental Health Center - Madison County - Upgrade Building Automation System	\$ 528,062.22	\$ 528,062.22	\$ -	\$ -	\$ -	\$ 528,062.22	\$ 248,529.25	\$ 10,596.14	\$ -	\$ -	\$ -	248,529.25				
321-010-098	Department of Human Services - Alton Mental Health Center - Madison County - Emergency Roof Replacement - Mechanical Building and Pine Cottage	BOND	3E	01415101690000117	Department of Human Services - Alton Mental Health Center - Madison County - Emergency Roof Replacement - Mechanical Building and Pine Cottage	\$ 30,720.74	\$ 30,720.74	\$ -	\$ -	\$ -	\$ 30,720.74	\$ -	\$ -	\$ -	\$ -	\$ -					
321-010-098	Department of Human Services - Choate Mental Health and Developmental Center - Anna - Life Safety Upgrades Facility-Wide	BOND	3D	01415114366000417	Department of Human Services - Choate Mental Health and Developmental Center - Anna - Life Safety Upgrades Facility-Wide	\$ 6,942,968.44	\$ 6,942,968.44	\$ -	\$ -	\$ -	\$ 6,942,968.44	\$ 511,698.58	\$ 433,559.99	\$ -	\$ -	\$ -	511,698.58				
321-015-090	Department of Human Services - Choate Mental Health and Developmental Center - Anna - Replace Roofing Systems	BOND	3D	01415114366000517	Department of Human Services - Choate Mental Health and Developmental Center - Anna - Replace Roofing Systems	\$ 263,651.56	\$ 263,651.56	\$ -	\$ -	\$ -	\$ 263,651.56	\$ -	\$ -	\$ -	\$ -	\$ -					
321-015-093	Department of Human Services - Choate Mental Health and Developmental Center - Anna - Replace Roofing System - The Industrial Shop	BOND	3E	01415101690000117	Department of Human Services - Choate Mental Health and Developmental Center - Anna - Replace Roofing System - The Industrial Shop	\$ 224,952.00	\$ 224,952.00	\$ -	\$ -	\$ -	\$ 224,952.00	\$ 30,466.00	\$ 9,585.56	\$ -	\$ -	\$ -	30,466.00				
321-015-094	Department of Human Services - Choate Mental Health and Developmental Center - Anna - Abate Asbestos for Life Safety Upgrades (090)	BOND	3D	01415114366000417	Department of Human Services - Choate Mental Health and Developmental Center - Anna - Abate Asbestos for Life Safety Upgrades (090)	\$ 501,873.87	\$ 501,873.87	\$ -	\$ -	\$ -	\$ 501,873.87	\$ 161,218.86	\$ -	\$ -	\$ -	\$ -	161,218.86				
321-015-721	Department of Human Services - Chicago-Read Mental Health Center - Cook County - Renovate Unit J-East for Forensic Use	BOND	3D	01415114366000317	Department of Human Services - Chicago-Read Mental Health Center - Cook County - Renovate Unit J-East for Forensic Use	\$ 3,210,065.83	\$ 3,210,065.83	\$ -	\$ -	\$ -	\$ 3,210,065.83	\$ 37,057.41	\$ 142,393.94	\$ -	\$ -	\$ -	37,057.41				
321-030-149	Department of Human Services - Mabley Developmental Center - Dixon - Replace Roofing System	BOND	3E	01415101690000117	Department of Human Services - Mabley Developmental Center - Dixon - Replace Roofing System	\$ 28,400.00	\$ 27,900.00	\$ -	\$ -	\$ -	\$ 27,900.00	\$ -	\$ 6,480.00	\$ -	\$ -	\$ -					
321-055-063	Department of Human Services - Elgin Mental Health Center - Kane County - Replace Chiller - Adult Psychiatric Building	BOND	3D	01415114366000617	Department of Human Services - Elgin Mental Health Center - Kane County - Replace Chiller - Adult Psychiatric Building	\$ 359,259.76	\$ 359,259.76	\$ -	\$ -	\$ -	\$ 359,259.76	\$ 23,255.96	\$ -	\$ -	\$ -	\$ -	23,255.96				
321-055-124	Department of Human Services - Elgin Mental Health Center - Kane County - Replace Roofing System	BOND	3D	01415114366000700	Department of Human Services - Elgin Mental Health Center - Kane County - Replace Roofing System	\$ 900,000.00	\$ 900,000.00	\$ -	\$ -	\$ -	\$ 900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
321-055-125	Department of Human Services - Elgin Mental Health Center - Kane County - Modifications To Meet Accessible Parking Requirements	BOND	3D	01415114366000800	Department of Human Services - Elgin Mental Health Center - Kane County - Modifications To Meet Accessible Parking Requirements	\$ 600,000.00	\$ 600,000.00	\$ -	\$ -	\$ -	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -					
321-055-126	Department of Human Services - Elgin Mental Health Center - Kane County - Renovate Residential Treatment Units	BOND	3B	0141512766000021	Department of Human Services - Elgin Mental Health Center - Kane County - Renovate Residential Treatment Units	\$ 14,583.79	\$ 14,583.79	\$ -	\$ -	\$ -	\$ 14,583.79	\$ -	\$ -	\$ -	\$ -	\$ -					
321-055-129	Department of Human Services - Elgin Mental Health Center - Kane County - Renovate Residential Treatment Units	BOND	3B	01415112669000206	Department of Human Services - Elgin Mental Health Center - Kane County - Renovate Residential Treatment Units	\$ 242,843.85	\$ 242,843.85	\$ -	\$ -	\$ -	\$ 242,843.85	\$ -	\$ -	\$ -	\$ -	\$ -					
321-055-130	Department of Human Services - Elgin Mental Health Center - Kane County - Emergency Replacement of Absorber	BOND	3B	0141512766000021	Department of Human Services - Elgin Mental Health Center - Kane County - Emergency Replacement of Absorber	\$ 119,288.97	\$ 119,288.97	\$ -	\$ -	\$ -	\$ 119,288.97	\$ 114,768.60	\$ -	\$ -	\$ -	\$ -	114,768.60				
321-055-130	Department of Human Services - Elgin Mental Health Center - Kane County - Emergency Replacement of Absorber	BOND	3B	01415112669000206	Department of Human Services - Elgin Mental Health Center - Kane County - Emergency Replacement of Absorber	\$ 74,000.00	\$ 74,000.00	\$ -	\$ -	\$ -	\$ 74,000.00	\$ 60,164.80	\$ -	\$ -	\$ -	\$ -	60,164.80				
321-055-131	Department of Human Services - Elgin Mental Health Center - Kane County - Emergency Boiler Repairs	BOND	3B	01415112669000206	Department of Human Services - Elgin Mental Health Center - Kane County - Emergency Boiler Repairs	\$ 227,569.00	\$ 227,569.00	\$ -	\$ -	\$ -	\$ 227,569.00	\$ 178,376.55	\$ 17,508.84	\$ -	\$ -	\$ -	178,376.55				
321-055-132	Department of Human Services - Elgin Mental Health Center - Kane County - Repair Electrical Loop	BOND	3E	01415101690000117	Department of Human Services - Elgin Mental Health Center - Kane County - Repair Electrical Loop	\$ 210,000.00	\$ 210,000.00	\$ -	\$ -												

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
546-282-003	Department of Military Affairs - Rantoul Military Affairs - Capital Improvements - Lincoln's Challenge/NEC Acquisitions	BOND	3E	0141511666000017	Department of Military Affairs - Rantoul Military Affairs - Capital Improvements - Lincoln's Challenge/NEC Acquisitions	\$ 9,645,530.69	\$ 9,645,530.69	\$ -	\$ -	\$ -	\$ -	\$ 1,138,425.62	\$ -	\$ -	\$ -	\$ 1,138,425.62					
546-303-007	Department of Military Affairs - Machenesy Park Army - Winnebago County - Land Acquisition	BOND	3E	0141511666000017	Department of Military Affairs - Machenesy Park Army - Winnebago County - Land Acquisition	\$ 20,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,200.00	\$ -	\$ -	\$ -	\$ -				
546-318-013	Department of Military Affairs - Sparta Army - Randolph County - Construct Firing Range	BOND	3E	0141511666000017	Department of Military Affairs - Sparta Army - Randolph County - Construct Firing Range	\$ 12,407.50	\$ 12,407.50	\$ -	\$ -	\$ -	\$ -	\$ 12,407.50	\$ -	\$ -	\$ -	\$ -	\$ -				
546-325-072	Department of Military Affairs - Camp Lincoln (Springfield) - Sangamon County - Renovate the AGO Building	BOND	3E	0141511666000017	Department of Military Affairs - Camp Lincoln (Springfield) - Sangamon County - Renovate the AGO Building	\$ 672,788.32	\$ 672,788.32	\$ -	\$ -	\$ -	\$ -	\$ 455,900.74	\$ -	\$ -	\$ -	\$ -	\$ 455,900.74				
546-325-075	Department of Military Affairs - Camp Lincoln (Springfield) - Sangamon County - Renovate Building #20 and Site Improvements	BOND	3E	0141511666000017	Department of Military Affairs - Camp Lincoln (Springfield) - Sangamon County - Renovate Building #20 and Site Improvements	\$ 203,847.20	\$ 140,847.20	\$ -	\$ -	\$ -	\$ -	\$ 203,834.70	\$ -	\$ -	\$ -	\$ -	\$ -				
546-325-077	Department of Military Affairs - Camp Lincoln (Springfield) - Sangamon County - Land Acquisition	BOND	3E	0141511666000017	Department of Military Affairs - Camp Lincoln (Springfield) - Sangamon County - Land Acquisition	\$ 408,100.00	\$ 428,100.00	\$ -	\$ -	\$ -	\$ -	\$ 428,100.00	\$ -	\$ 250,602.00	\$ -	\$ -	\$ -				
624-000-002	Department of Revenue - Statewide Program - Statewide FY19 Deferred Maintenance Lump Sum	BOND	3E	01415110169001900	Department of Revenue - Statewide Program - Statewide FY19 Deferred Maintenance Lump Sum	\$ 1,324,600.00	\$ 1,736,259.31	\$ -	\$ -	\$ -	\$ -	\$ 1,736,259.31	\$ -	\$ -	\$ -	\$ -	\$ -				
624-060-035	Department of Revenue - Revenue Building (Willard Ice Building) - Sangamon County - Upgrade WIB Security	BOND	3E	0141511926600017	Department of Revenue - Revenue Building (Willard Ice Building) - Sangamon County - Upgrade WIB Security	\$ 160,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -				
624-060-036	Department of Revenue - Revenue Building (Willard Ice Building) - Sangamon County - Upgrade HVAC Systems	BOND	3E	01415110169001900	Department of Revenue - Revenue Building (Willard Ice Building) - Sangamon County - Upgrade HVAC Systems	\$ 8,268.00	\$ 3,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -				
624-060-038	Department of Revenue - Revenue Building (Willard Ice Building) - Sangamon County - Renovate Parking Structure	BOND	3E	01415119266000100	Department of Revenue - Revenue Building (Willard Ice Building) - Sangamon County - Renovate Parking Structure	\$ 3,500,000.00	\$ 24,999.00	\$ -	\$ -	\$ -	\$ -	\$ 24,999.00	\$ -	\$ -	\$ -	\$ -	\$ -				
624-060-039	Department of Revenue - Revenue Building (Willard Ice Building) - Sangamon County - Correct Water Infiltration	BOND	3E	0141511926600017	Department of Revenue - Revenue Building (Willard Ice Building) - Sangamon County - Correct Water Infiltration	\$ 24,999.00	\$ 1,321,624.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -				
651-000-171	Capital Development Board - Statewide - Various Art-in-Architecture Projects For Capital Infrastructure Improvements	BOND	3A	01415110169001800	Capital Development Board - Statewide - Various Art-in-Architecture Projects For Capital Infrastructure Improvements	\$ 1,296,624.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -				
651-000-172	Capital Development Board - Statewide - FY20 Escalation	BOND	3E	01415110169001900	Capital Development Board - Statewide - FY20 Escalation	\$ 14,991,732.00	\$ 53,786,810.66	\$ -	\$ -	\$ -	\$ -	\$ 53,786,810.66	\$ -	\$ -	\$ -	\$ -	\$ -				
651-052-001	Capital Development Board - Statewide For correctional facilities (b) - Corrections	BOND	3B	0141511269000026	Capital Development Board - Statewide For correctional facilities (b) - Corrections	\$ 53,594,156.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -				
651-052-001	Capital Development Board - Statewide For correctional facilities (b) - Corrections	BOND	3E	01415110169000218	Capital Development Board - Statewide For correctional facilities (b) - Corrections	\$ 25,000,000.00	\$ 21,559,022.68	\$ -	\$ -	\$ -	\$ -	\$ 21,559,022.68	\$ -	\$ -	\$ -	\$ -	\$ -				
651-052-001	Capital Development Board - Statewide For correctional facilities (b) - Corrections	BOND	3B	0141511276000021	Capital Development Board - Statewide For correctional facilities (b) - Corrections	\$ 17,356,208.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -				
651-055-001	Capital Development Board - Statewide For State Agencies Facilities (e) - State Agencies	BOND	3E	01415110169000100	Capital Development Board - Statewide For State Agencies Facilities (e) - State Agencies	\$ 39,500,000.00	\$ 2,283,892.47	\$ -	\$ -	\$ -	\$ -	\$ 2,283,892.47	\$ -	\$ -	\$ -	\$ -	\$ -				
651-055-003	Capital Development Board - Statewide For State Agencies Facilities (e) - Emergency, Remobilization, & Escalation Lump Sum	BOND	3E	01415110169000017	Capital Development Board - Statewide For State Agencies Facilities (e) - Emergency, Remobilization, & Escalation Lump Sum	\$ 14,903,500.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -				
651-055-003	Capital Development Board - Statewide For State Agencies Facilities (e) - Emergency, Remobilization, & Escalation Lump Sum	BOND	3E	01415110169001900	Capital Development Board - Statewide For State Agencies Facilities (e) - Emergency, Remobilization, & Escalation Lump Sum	\$ 5,000,000.00	\$ 39,185.00	\$ -	\$ -	\$ -	\$ -	\$ 39,185.00	\$ -	\$ -	\$ -	\$ -	\$ -				
651-055-004	Capital Development Board - Statewide For State Agencies Facilities (e) - Close Out Projects	BOND	3E	01415110169000118	Capital Development Board - Statewide For State Agencies Facilities (e) - Close Out Projects	\$ 2,053,149.91	\$ 13,232.00	\$ -	\$ -	\$ -	\$ -	\$ 13,232.00	\$ -	\$ -	\$ -	\$ -	\$ -				
651-055-005	Capital Development Board - Statewide For State Agencies Facilities (e) - Deferred Maintenance 3E State Facilities Lump Sum - FY19	BOND	3E	01415110169001900	Capital Development Board - Statewide For State Agencies Facilities (e) - Deferred Maintenance 3E State Facilities Lump Sum - FY19	\$ 132,229,000.00	\$ 17,311.00	\$ -	\$ -	\$ -	\$ -	\$ 17,311.00	\$ -	\$ -	\$ -	\$ -	\$ -				
651-225-000	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Northern - Indefinite Delivery/Indefinite Quantity - Northern	BOND	3E	01415110169000118	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Northern - Indefinite Delivery/Indefinite Quantity - Northern	\$ 39,185.00	\$ 4,000.00	\$ -	\$ -	\$ -	\$ -	\$ 4,000.00	\$ -	\$ 800.00	\$ -	\$ -	\$ -				
651-225-000	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Northern - Indefinite Delivery/Indefinite Quantity - Northern	BOND	3E	01415110169000017	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Northern - Indefinite Delivery/Indefinite Quantity - Northern	\$ 40,932.00	\$ 5,355.50	\$ -	\$ -	\$ -	\$ -	\$ 5,355.50	\$ -	\$ 12,195.00	\$ -	\$ -	\$ -				
651-250-000	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Central - Indefinite Delivery/Indefinite Quantity - Central	BOND	3B	0141511269000026	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Central - Indefinite Delivery/Indefinite Quantity - Central	\$ 23,495.00	\$ 11,771.70	\$ -	\$ -	\$ -	\$ -	\$ 11,771.70	\$ 13,917.50	\$ 2,502.00	\$ -	\$ -	\$ 13,917.50				
651-250-000	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Central - Indefinite Delivery/Indefinite Quantity - Central	BOND	3B	0141511276000021	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Central - Indefinite Delivery/Indefinite Quantity - Central	\$ 4,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,968.06	\$ -	\$ -	\$ -	\$ -				
651-250-000	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Central - Indefinite Delivery/Indefinite Quantity - Central	BOND	3E	01415110169000017	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Central - Indefinite Delivery/Indefinite Quantity - Central	\$ 5,355.50	\$ 5,220.00	\$ -	\$ -	\$ -	\$ -	\$ 5,220.00	\$ 3,748.00	\$ -	\$ -	\$ -	\$ 3,748.00				
651-250-000	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Central - Indefinite Delivery/Indefinite Quantity - Central	BOND	3E	01415110169000118	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Central - Indefinite Delivery/Indefinite Quantity - Central	\$ 11,771.70	\$ 4,156,722.58	\$ -	\$ -	\$ -	\$ -	\$ 4,156,722.58	\$ 10,718.58	\$ -	\$ -	\$ -	\$ 10,718.58				
651-275-000	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Southern - Indefinite Delivery/Indefinite Quantity - Southern	BOND	3E	01415110169000017	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Southern - Indefinite Delivery/Indefinite Quantity - Southern	\$ 8,700.00	\$ 4,120.00	\$ -	\$ -	\$ -	\$ -	\$ 4,120.00	\$ -	\$ -	\$ -	\$ -	\$ -				
651-275-000	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Southern - Indefinite Delivery/Indefinite Quantity - Southern	BOND	3D	01415114366000017	Capital Development Board - Indefinite Delivery/Indefinite Quantity Services - Southern - Indefinite Delivery/Indefinite Quantity - Southern	\$ 5,220.00	\$ 302,637.00	\$ -	\$ -	\$ -	\$ -	\$ 302,637.00	\$ -	\$ -	\$ -	\$ -	\$ -				
651-617-617	Capital Development Board - Federal reimbursements to state treasury - Unused federal funds/local funds reimbursing the state for payments	NON-BOND		06175110169000100	Capital Development Board - Federal reimbursements to state treasury - Unused federal funds/local funds reimbursing the state for payments	\$ 6,306,030.78	\$ 30,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ 30,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -				
738-020-045	Office of the Attorney General - Attorney General - Springfield - Remove & Replace Elevator Door Safety Edges	BOND	3E	01415110169000017	Office of the Attorney General - Attorney General - Springfield - Remove & Replace Elevator Door Safety Edges	\$ 4,120.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,120.00	\$ -	\$ -	\$ -	\$ -	\$ 4,120.00				
750-000-005	Office of the Secretary of State - Secretary of State - Statewide - Renovate HVAC-Drivers South, West, North	BOND	3E	01415110169000118	Office of the Secretary of State - Secretary of State - Statewide - Renovate HVAC-Drivers South, West, North	\$ 302,637.00	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ 500,000.00	\$ 14,342.29	\$ -	\$ -	\$ -	\$ 14,342.29				
750-000-007	Office of the Secretary of State - Secretary of State - Statewide - Replace Cooling Towers and Chillers - Capitol Complex	BOND	3E	01415113566000600	Office of the Secretary of State - Secretary of State - Statewide - Replace Cooling Towers and Chillers - Capitol Complex	\$ 30,000,000.00	\$ 6,738.00	\$ -	\$ -	\$ -	\$ -	\$ 6,738.00	\$ -	\$ -	\$ -	\$ -	\$ -				
750-000-008	Office of the Secretary of State - Secretary of State - Statewide - Statewide FY19 Deferred Maintenance Lump Sum	BOND	3E	01415110169001900	Office of the Secretary of State - Secretary of State - Statewide - Statewide FY19 Deferred Maintenance Lump Sum	\$ 28,368,100.00	\$ 73,583.00	\$ -	\$ -	\$ -	\$ -	\$ 73,583.00	\$ -	\$ -	\$ -	\$ -	\$ -				
750-045-029	Office of the Secretary of State - Capitol Complex - Capitol Complex Water Quality Remediation	BOND	3E	01415110169000017	Office of the Secretary of State - Capitol Complex - Capitol Complex Water Quality Remediation	\$ 598,071.85	\$ 7,856.00	\$ -	\$ -	\$ -	\$ -	\$ 7,856.00	\$ 377,165.02	\$ -	\$ -	\$ -	\$ 377,165.02				
805-030-022	Illinois Board of Higher Education - Illinois Math and Science Academy - Aurora - Renovation of the Northwest B-Wing	BOND	3E	01415110169000017	Illinois Board of Higher Education - Illinois Math and Science Academy - Aurora - Renovation of the Northwest B-Wing	\$ 6,738.00	\$ 500.00	\$ -	\$ -	\$ -	\$ -	\$ 500.00	\$ -	\$ -	\$ -	\$ -	\$ -				
810-010-005	Illinois Community College Board - Truman City College - Chicago - Student Services Center	BOND	3A	01415110169001800	Illinois Community College Board - Truman City College - Chicago - Student Services Center	\$ 73,583.00	\$ 22,715.00	\$ -	\$ -	\$ -	\$ -	\$ 22,715.00	\$ -	\$ -	\$ -	\$ -	\$ -				
810-026-010	Illinois Community College Board - Joliet Junior College - Will County - Construct Facility Services and Central Shipping/Receiving Facility	BOND	3A	01415110169001800	Illinois Community College Board - Joliet Junior College - Will County - Construct Facility Services and Central Shipping/Receiving Facility	\$ 44,080.00	\$ 44,080.00	\$ -	\$ -	\$ -	\$ -	\$ 44,080.00	\$ -	\$ -	\$ -	\$ -	\$ -				
810-048-019	Illinois Community College Board - Lake Land College - Mattson - Construct Student Center/Student Services Building Addition	BOND	3E	01415110169000118	Illinois Community College Board - Lake Land College - Mattson - Construct Student Center/Student Services Building Addition	\$ 5,130.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,130.54	\$ -	\$ -	\$ -	\$ -				
810-058-018	Illinois Community College Board - Parkland College - Champaign - Construct Student Services Center Addition	BOND	3E	01415110169000118	Illinois Community College Board - Parkland College - Champaign - Construct Student Services Center Addition	\$ 119.37	\$ 119.37	\$ -	\$ -	\$ -	\$ -	\$ 119.37	\$ -	\$ -	\$ -	\$ -	\$ 119.37				
810-074-017	Illinois Community College Board - Triton College - River Grove - Renovate Technology Building	BOND	3A	01415110169001800	Illinois Community College Board - Triton College - River Grove - Renovate Technology Building	\$ 53,330.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 53,330.00	\$ -	\$ -	\$ -	\$ -	\$ -				
810-096-030	Chicago State University - Chicago State University - Cook County - Renovate Robinson Center	BOND	3E	01415110169000017	Chicago State University - Chicago State University - Cook County - Renovate Robinson Center	\$ 36,058.87	\$ 36,058.87	\$ -	\$ -	\$ -	\$ -	\$ 36,058.87	\$ 26,332.96	\$ -	\$ -	\$ -	\$ 26,332.96				
814-010-073	Eastern Illinois University - Eastern Illinois University - Charleston - Remove Three USTs	BOND	3E	01415110169000017	Eastern Illinois University - Eastern Illinois University - Charleston - Remove Three USTs	\$ 6,594.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,594.50	\$ -	\$ -	\$ -	\$ -				
815-010-652	Governors State University - Governors State University - Will County - Renovate and add to main bldg, chl	BOND	3A	01415110169001800	Governors State University - Governors State University - Will County - Renovate and add to main bldg, chl	\$ 4,000.00	\$ 4,000.00	\$ -	\$ -	\$ -	\$ -	\$ 4,000.00	\$ -	\$ -	\$ -	\$ -	\$ -				
816-010-036	Governors State University - Governors State University - Will County - Renovate Vacated Space and E&F Wings	BOND	3A	01415110169001800	Governors State University - Governors State University - Will County - Renovate Vacated Space and E&F Wings	\$ 40,000.00	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -	\$ -				
818-010-096	Western Illinois University - Western Illinois University - Macomb - Performing Arts Center	BOND	3E	01415110169000118	Western Illinois University - Western Illinois University - Macomb - Performing Arts Center	\$ 33,900.00	\$ 33,900.00	\$ -	\$ -	\$ -	\$ -	\$ 33,900.00	\$ -	\$ 33,900.00	\$ -	\$ -	\$ -				
825-020-143	Southern Illinois University - Southern Illinois University - Carbondale - Construct Transportation Education Center	BOND	3A	01415110169001800	Southern Illinois University - Southern Illinois University - Carbondale - Construct Transportation Education Center	\$ 283,594.00	\$ 283,594.00	\$ -	\$ -	\$ -	\$ -	\$ 283,594.00	\$ -	\$ 83,250.00	\$ -	\$ -	\$ -				
825-020-152	Southern Illinois University - Southern Illinois University - Carbondale - Demolish Cartersville Campus	BOND	3E	01415110169000118	Southern Illinois University - Southern Illinois University - Carbondale - Demolish Cartersville Campus	\$ 205,982.14	\$ 101,999.19	\$ -	\$ -	\$ -	\$ -	\$ 101,999.19	\$ 7,730.19	\$ 12,568.55	\$ -	\$ -	\$ 7,730.19				
825-030-710	Southern Illinois University - Southern Illinois University - Edwardsville - Abate Window Caulking (068)</																				

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date	
LAV2F	Increase For Invoices Prepare Appraisals And Or Appraisal Reviews, Specialty Reports, Negotiation, Relocation, Property Services And Right Of Way Estimates. Provide Project Management	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 294,501.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 150.00	\$ 5,555.00	\$ 605.00	\$ -	\$ 150.00	PA100-586	7/1/2018	11	6/30/2019		
LAV4D	Obligate Funds For Consultants To Furnish Certain Land Acquisition Services Including Appraisals, Review Appraisals, Waiver Valuations, Specialty Reports, Negotiating, Relocations, Proj Mgmt, Etc	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,400.00	\$ 12,000.00	\$ 13,550.00	\$ -	\$ 12,400.00	PA100-586	4/13/2011	95	3/14/2019		
LA118	Obligate Funds For Consultants To Furnish Certain Land Acquisition Services Including Appraisals, Review Appraisals, Waiver Valuations, Specialty Reports, Negotiating, Relocations, Proj Mgmt, Etc	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,500.00	\$ 14,450.00	\$ 5,537.50	\$ -	\$ 11,500.00	PA100-586	1/13/2014	60	1/12/2019		
LA119	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 19,600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,520,690.95	\$ 201,304.66	\$ 20,037.50	\$ -	\$ 1,520,690.95	PA100-586	7/1/2018	11	6/30/2019		
LA218	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 7,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 599,407.20	\$ 3,332,340.44	\$ 1,145,581.87	\$ -	\$ 599,407.20	PA100-586	7/1/2018	11	6/30/2019		
LA219	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,512.08	\$ 15,972.00	\$ 11.00	\$ -	\$ 18,512.08	PA100-586	7/1/2018	11	6/30/2019		
LA318	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,329.02	\$ 88,620.42	\$ 19,351.28	\$ -	\$ 35,329.02	PA100-586	7/1/2018	11	6/30/2019		
LA319	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 51,139.50	\$ 29,200.00	\$ 300.00	\$ -	\$ 51,139.50	PA100-586	7/1/2018	11	6/30/2019		
LA418	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 125,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 850.00	\$ 56,180.00	\$ 61,691.70	\$ -	\$ 850.00	PA100-586	7/1/2018	11	6/30/2019		
LA419	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 845,315.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 90,328.92	\$ 2,966.74	\$ 382.85	\$ -	\$ 90,328.92	PA100-586	7/1/2017	23	6/30/2019		
LA518	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 550,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 66,992.57	\$ 53,695.20	\$ 281,058.85	\$ -	\$ 66,992.57	PA100-586	7/1/2018	11	6/30/2019		
LA519	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 45,098.00	\$ -	\$ -	\$ -	\$ 45,098.00	PA100-586	7/1/2018	11	6/30/2019		
LA618	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 812,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 166,800.00	\$ 383,567.03	\$ 164,439.00	\$ -	\$ 166,800.00	PA100-586	7/1/2018	11	6/30/2019		
LA619	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 49,724.92	\$ -	\$ -	\$ -	\$ 155,861.09	PA100-586	7/1/2018	11	6/30/2019		
LA718	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 550,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,414.50	\$ 12,166.34	\$ 1,782.12	\$ -	\$ 7,414.50	PA100-586	7/1/2018	11	6/30/2019		
LA719	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,168.00	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
LA818	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,119.00	\$ 1,722.00	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
LA819	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 139,003.28	\$ 63,691.07	\$ 1,775.00	\$ -	\$ 139,003.28	PA100-586	7/1/2018	11	6/30/2019		
LA918	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 88,218.47	\$ 254,912.26	\$ 170,490.59	\$ -	\$ 88,218.47	PA100-586	7/1/2018	11	6/30/2019		
LA919	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,350.42	\$ 164,000.00	\$ 3,500.00	\$ -	\$ 23,350.42	PA100-586	7/1/2018	11	6/30/2019		
12001	Obligate Funds For Land Acquisitions And Incidental Land Acquisition Expenses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,646.25	\$ 21,995.25	\$ 16,778.91	\$ -	\$ 24,646.25	PA100-586	7/1/2018	11	6/30/2019		
16001	Contract Number: 12001; Per HB0190, Article 20 Section 47, Public Private Agreement For Illiana Expressway Act (605 Ics 130); Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 15,610,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/5/2013	60	4/5/2018	
16001	16001; P3 Advisory Team On I-55 Managed Lanes P3 Delivery Project; E&H; District One Preliminary Engineering Section	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 12,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/28/2016	60	4/28/2021	
17B0C	16001; P3 Advisory Team On I-55 Managed Lanes P3 Delivery Project; E&H; District One Preliminary Engineering Section	NON-BOND		00114944279000018	Managed Lanes	\$ 12,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 482,802.47	\$ 213,893.59	\$ 229,378.42	\$ -	\$ 482,802.47	PA100-586	4/28/2016	60	4/28/2021		
17B0C	Establish Obligation To Conduct The Disparity/Availability Assessment Study For I-55 Nt 1,000,000.00	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,329,249.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/16/2016	48	8/15/2020	
17B0C	Establish Obligation To Conduct The Disparity/Availability Assessment Study For I-55 Nt 1,000,000.00	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,329,249.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/16/2016	48	8/15/2020	
18B0P	Business Development Programming	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/1/2017	11	9/30/2018	
AE8007	Funding Necessary To Provide Cultural Resource Survey For Lagrange Wetland Bank In Brown County In Accordance With State And Federal Laws, Inter-Governmental Agreement Dated 12/11/07 On File.	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2007	59	6/30/2012	
ES1809	Emergency Contract Es 18-09; Emergency Pavement Repairs To I-57 Between Mp 280 And 285 In North And South Bound Directions; Inoquois County	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,501,719.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (26,152.49)	\$ -	\$ -	\$ -	\$ (26,152.49)	PA100-586	4/2/2018	2	6/30/2018		
ES1812	Emergency Contract Es 18-12; Emergency Pavement Repairs To I-74 From West Of Ogden To West Of Fithian In Champaign And Vermilion Counties	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 263,927.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,760.17	\$ -	\$ -	\$ -	\$ 2,760.17	PA100-586	3/28/2018	3	6/25/2018		
ES1814	Emergency Contract Es 18-14; Emergency Pavement Repair On Il 251 Which Includes 4 Bridges Over Rockton Rd And Up Railroad; Waukegan County; Pps # 04-0098-2004; Emergency Reserve Fund	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 569,159.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 569,159.14	\$ -	\$ -	\$ -	\$ 569,159.14	PA100-586	3/29/2018	3	6/26/2018		
ES1815	Emergency Contract Es 18-15; Emergency Pavement Repairs To Us 51B Center Street (From Division St To Locust St) And Us 150 Clinton Street (Empire St To N Of Oakland Avenue; Bloomington, Mclean County	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,091,832.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 93,103.94	\$ -	\$ -	\$ -	\$ 93,103.94	PA100-586	3/30/2018	3	6/27/2018		
ES1817	Emergency Contract Es 18-17; Emergency Pavement Repairs To I-57 North And South-Bound In Franklin County From Williamson County To Jefferson County; Pps # 04-0098-9002; Emergency Reserve Fund	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,582,399.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 66,078.78	\$ -	\$ -	\$ -	\$ 66,078.78	PA100-586	4/4/2018	3	7/2/2018		
ES1818	Emergency Contract Es 18-18; Emergency Pavement Repairs To I-64 In Jefferson County North & South-Bound From Mile Post 62 To Mile Post 73; Pps # 04-0098-9001; Emergency Reserve Fund	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 463,887.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 463,887.10	\$ -	\$ -	\$ -	\$ 463,887.10	PA100-586	4/4/2018	3	7/2/2018		
ES1819	Emergency Contract Es 18-19; Emergency Skid Patching And Resurfacing Projects In Macon County; Pps # 04-0098-7001; Emergency Reserve Fund	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,554,532.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 91,128.25	\$ -	\$ -	\$ -	\$ 91,128.25	PA100-586	4/4/2018	3	7/2/2018		
ES1820	Emergency Contract Es 18-20; Emergency Full-Depth Pavement Patching For 5544 W East Of Mill Bridge Exit Ramp To East Of Structure 082-0010 Over Riverpark Drive-St Clair County; Pps # 04-0098-8003	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,025,559.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/13/2018	3	7/11/2018	
ES1821	Emergency Contract Es 18-21; Emergency Light Pole Repairs/Replacement Along Fal Route 255; Pps # 04-0098-8004; Emergency Reserve Fund	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 997,435.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 748,697.35	\$ -	\$ -	\$ -	\$ 748,697.35	PA100-586	4/16/2018	6	10/12/2018		
ES1822	Emergency Contract Es 18-22; Emergency Installation Of Rip-Rap And Other Fill Material To Stabilize Pier Structure 0027 Over Cassel Creek South Of Charleston; Emergency Reserve Fund	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 81,623.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/25/2018	3	7/23/2018	
ES1824	Emergency Contract Es 18-24; Emergency Slope Repairs On Us 67, 0.23 Miles Southeast Of White Oak Road, Southeast Of Rossville In Schuyler County; Pps # 04-0163-6001; Emergency Reserve Fund	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 81,583.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 81,583.88	\$ -	\$ -	\$ -	\$ 81,583.88	PA100-586	6/28/2018	3	9/25/2018		
ES1901	Emergency Contract Es19-01; Emergency Culvert Repairs, B78 .6 Miles North Of Argo Fay Road, Carroll County; Pps # 04-0163-2000; Emergency Reserve Fund	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 167,744.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 167,744.65	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2018	3	10/14/2018	
ES1902	Emergency Contract Es19-02; Emergency Undermined Slope Wall Located On Us 20 Over Rush Creek Approx.75 Miles E Of Logansport Road In Jo Daviess County; Pps # 04-0163-2001; Emergency Reserve Fund	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 190,375.18	\$ -	\$ -	\$ -	\$ -	PA100-586	7/23/2018	3	10/20/2018	
ES1904	Emergency Contract Es19-04; Emergency Culvert And Slope Repairs On Il 94 North Of Il 164 In Henderson County; Pps # 04-0163-4001; Emergency Reserve Fund	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 236,261.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 236,261.70	\$ -	\$ -	\$ -	\$ -	PA100-586	10/19/2018	3	1/16/2019	
ES1905	Emergency Contract Es19-05; Emergency Roofing/ Fencing Repairs At Taylorsville Maintenance Yard Due To Tornado Damage; Pps # 04-0163-6002; Emergency Reserve Fund	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 104,395.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 104,395.00	\$ -	\$ -	\$ -	PA100-586	12/6/2018	3	3/5/2019	
FENCES	Chain Link, Woven Wire And Appearance Repairs And Maintenance For District 5	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 365,849.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/12/2009	46	6/30/2013	

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
LAV602	Establish Obligation \$250,000 For Land Acquisitionproject Management Services	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,100.00	\$ -	\$ -	\$ -	\$ 8,100.00	PA100-586	3/5/2015	60	3/4/2020	
LAV701	Obligation Establishment \$300,000	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/24/2015	36	2/23/2018	
LA14AB	Obligate Funds To Pay The Statewide Asbestos Survey Contractor To Conduct Asbestos Inspections Pib 168-025	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/6/2013	120	11/5/2023	
LA14AB	Obligate Funds To Pay The Statewide Asbestos Survey Contractor To Conduct Asbestos Inspections Pib 168-025	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/6/2013	120	11/5/2023	
TCTR17	Establish Continual Blanket For Top	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 22,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2016	11	6/30/2017	
TCTR18	Today's Challenges Tomorrow's Rewards Conference Expenses	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 15,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2017	11	6/30/2018	
TCTR19	Today's Challenges Tomorrow's Rewards Conference Expenses	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 15,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
68970	Installing Conduit Concrete Hand Holes And Fiber Optic Cable For Its Communications Along R Rte 40And R Rte 116, Completion 90 Working Days By 10/1/11, 4:23/10 Lettine - Rm 133, West Field Area On Call Lighting Repair District 5 Contract 070A170 Letting April 26,2013	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 439,040.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/1/2010	16	10/1/2011	
070A17	West Field Area On Call Lighting Repair District 5 Contract 070A170 Letting April 26,2013	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 159,850.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/18/2013	11	6/30/2014	
11R2P2	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates, Cantileversat Grade Crossing, R 2 In Rockford, Winnebago County (201); C-92-107-11, Fed Proj. Rrs-0734(043)	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 544,409.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 78,118.93	\$ -	\$ -	\$ -	PA100-586	3/28/2011	100	7/31/2019	
13R5P1	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; U4S150Champaign County (019); C-95-015-13; Fed Project No. Acrs-0808(040)	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 414,496.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/5/2013	48	4/4/2017	
13R7P1	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Surface; R 33 In Effingham, Effingham County (049); C-97-060-13; Fed Project Rrs-0950(058)	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 467,301.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/19/2013	48	8/18/2017	
14R4P1	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry And Batteries At 3 Xings In District 4, Various Counties; C-94-049-14; Fed Project Number Acrs-0085(061)	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 358,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/26/2015	48	3/25/2019	
14R4P2	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Batteries And Charger; 2 Xings In Pekin, Tazewell County (179); C-94-050-14Fed Project No. Rrs-0005(062)	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 304,489.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/23/2015	48	4/22/2019	
14R4P3	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Batteries And Charger At R 29 Xing In Pekin, B. Tazewell County (179) C-94-051-14; Fed Project Rrs-0656(014)	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 197,224.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 152,749.75	\$ 5,908.88	\$ -	\$ -	PA100-586	4/30/2015	48	4/29/2019	
14R5P1	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates Cantilevers And Surface; Xing On Prospect Ave In Champaign, Champaign Co.(019);C-95-017-14, Fe # Rrs-0804(195)	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 416,992.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/23/2014	71	12/31/2019	
14R6P1	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Old R Route 121 North Of Lincoln, Logan County (073); C-96-013-14; Fed Project Acrs-1774(04)	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 168,697.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 123,759.82	\$ -	\$ -	\$ -	PA100-586	1/10/2014	67	8/31/2019	
14R8P1	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates At Rr Xing On B 3 In Brooklyn, B. St. Clair Co (163) C-98-412-14; Fed Project Acrs-9142(006)	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 262,895.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/3/2015	48	9/2/2019	
14R9P3	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry And Cabinet; R 37 In Marion, Williamson County (199); C-99-019-14; Fed Project Acrs-0909(105)	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 167,738.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 77,653.99	\$ -	\$ -	\$ -	\$ 77,653.99	PA100-586	1/23/2014	48	1/22/2018	
15R2P1	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Surface;R 64 # Kings, Ogle County (141); C-92-006-15; Fed Project Acrs-0017(131)	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 317,741.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/4/2014	59	7/31/2019	
15R3P2	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates At B947Xing At Gibson City, Ford County (053);C-93-002-15Fed Project Rrs-0326(091)	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 236,082.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/15/2014	48	7/14/2018	
15R4P3	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry,Signals,Gates,Cantilevers At R 71 Near Granville, B. Putnam Co. (155); C-94-015-15, Fed Project Rrs-0619(025)	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 392,601.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 280,188.86	\$ -	\$ -	\$ -	\$ 280,188.86	PA100-586	9/2/2014	48	9/1/2018	
15R6P2	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Surface; Ridge Ave In Springfield, Sangamon County (167) C-96-004-15; Fed Project Rrs-7972(006)	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 361,093.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/13/2014	48	3/12/2018	
16R1P2	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals,Gates & Surface; 57B Ave, River Grove, Cook Co. (031); C-91-132-16 Fed Project Rrs-2742(007)	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 420,331.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 240.35	\$ -	\$ -	\$ -	PA100-586	2/3/2016	48	2/2/2020	
16R1P3	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; Harlem Ave Xing In Riverside, Cook County (031) C-91-133-16, Fed Project Rrs-0438(001)	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 358,588.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/3/2016	48	2/2/2020	
16R2P1	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates,Cantilevers And Surface; Bus 20 In Rockford, Winnebago Co(201);C-92-029-16, Fed Project Rrs-0303(040)	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 543,262.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 684.66	\$ 10,332.34	\$ 38,616.06	\$ -	\$ 684.66	PA100-586	1/7/2016	48	1/6/2020	
16R4P1	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals And Gates; R 251 Rr Xing At El Paso, B. Woodford County (203) C-94-021-16; Fed Project Rrs-1360(109)	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 136,125.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/21/2016	48	3/20/2020	
16R8P1	Railroad Cost Reimbursement Agreement; Rr To Upgrade All Incandescent Lights To LedS At 31 Grade Crossings, Various Routes, Various Counties (000); C-98-400-16, Fed Proj Rrs-000V(040)	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 109,381.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/25/2016	48	2/24/2020	
16R8P2	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals & Gates At Maple & 7Th St Xings In Mulberry Grove, Bond Co (005); C-98-401-16; Fed Project Rrs-0782(121)	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 572,670.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/17/2016	48	2/16/2020	
16R9P1	Railroad Cost Reimbursement Agreement; Rr To Install New Gate Mechanisms; R 148 Xing South Of R 13, Williamson County (199); C-99-013-16 Federal Project Rrs-0726(068)	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 176,086.11	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/18/2016	48	2/17/2020	
16R9P2	Railroad Cost Reimbursement Agreement; Rr To Install New Circuitry, Signals, Gates And Cantilevers; R 34 In Brenton, Franklin Co. (055) C-99-014-16; Fed Project Rrs-0869(044)	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 462,614.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 72,003.27	\$ -	\$ -	\$ -	\$ 72,003.27	PA100-586	2/18/2016	48	2/17/2020	
17R1P2	Rr Cost Reimbursement Agreement; Rr To Install Two Gates And Relocate One Gate; Fap 330 (Graceland Ave.) Cook County (031) C-91-092-17 Federal Project # Acrs-0330(077)	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 89,517.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/19/2017	57	1/31/2022	
17R1P3	Rr Cost Reimbursement Agreement; Rr To Install Pedestrian Gates At U.P. Crossing And Traffic Control; R 147 Kane Co. (089) C-91-093-17	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 225,733.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/19/2017	58	2/28/2022	
17R1P4	Rr Cost Reimbursement Agreement; Rr To Install Pedestrian Gates At Crossing; Pan 1332A (Oakton St.) Cook County (031) C-91-094-17 Fed Project Acrs-1332(016)	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 204,726.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/19/2017	58	2/4/2022	
17R1P5	Railroad Safety Agreement; Railroad To Install Controller, Digital Remote Monitor, And Provide Traffic Control; Pan 2626 Arlington Heights, B. Cook Co (031) C-91-095-17	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 55,611.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/20/2017	63	7/29/2022	
17R1P6	Rr Cost Reimbursement Agreement; Rr To Install Cantilevers And Digital Remote Monitor; Touhy Avenue EO Lehigh Ave In Niles, B. Cook Co. (031); C-91-096-17	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 66,680.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/26/2017	59	3/14/2022	
17R1P7	Rr Cost Reimbursement Agreement; Rr To Install Newcircuitry, Signals And Gates; Blodgett Road In Joliet, Will County (197); C-91-097-17 Fed Project Rrs-0197(141)	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 265,006.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,705.29	\$ -	\$ -	\$ -	PA100-586	4/25/2017	50	6/13/2021	
17R2P1	Rr Cost Reimbursement Agreement; Rr To Install Newcircuitry, Signals, And Gates At R 84 Xing South Of Savana, B. Carroll County (015), C-92-012-17 Federal Project Acrs-0308(044)	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 248,869.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 122,172.25	\$ -	\$ -	\$ -	PA100-586	3/13/2017	54	9/11/2021	
17R3P1	Rr Cost Reimbursement Agreement; Rr To Install Newcircuitry, Signals, Gates And Surface; Rr Xing At R 23 In Waterman, B. DeKalb County (037); C-93-013-17; Fed Project Rrs-0068(115)	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 487,351.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 251,075.06	\$ 56,289.64	\$ 1,139.64	\$ -	\$ 251,075.06	PA100-586	3/10/2017	53	8/14/2021	
17R3P2	Rr Cost Reimbursement Agreement; Rr To Upgrade Allincandescent Lights To LedS At 14 Grade Crossingsvarious Routes, Various Counties (000);C-93-014-17Federal Project Rrs-000S(084)	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 55,486.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/27/2017	55	10/6/2021	
17R4P1	Rr Cost Reimbursement Agreement; Rr To Install Newcircuitry, Signals And Gates; B 117 Xing At Goodfield, B. Woodford County (203); C-94-009-17 Federal Project Acrs-0702(050)	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 305,018.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 102,440.96	\$ -	\$ -	PA100-586	3/22/2017	54	9/11/2021	
17R6P1	Rr Cost Reimbursement Agreement; Rr To Install Newcircuitry, Signals, Gates And Surface; R 96 In Kinderhook, B. Pike County (149); C-96-015-17 Federal Project Rrs-0304(051)	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 454,446.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/22/2016	57	6/13/2021	
17R6P2	Railroad Cost Reimbursement Agreement; Rr To Install LedS At 10 Rr Xings, Various Routes And Counties; C-96-014-17; Fed Project Rrs-000V(096)	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 46,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/3/2016	55	5/14/2021	
17R7P1	Rr Cost Reimbursement Agreement; Rr To Install Newcircuitry, Signals, Gates & Cantilevers; B 242 @ Wayne City, B. Wayne County (191); C-97-009-17 Federal Project																				

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
18RGMA	Certification Supportive Services For D1, D2, D3 Not To Exceed \$131,712	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 243,424.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,428.00	\$ 19,012.00	\$ 20,653.50	\$ -	\$ 8,428.00	PA100-586	10/1/2017	35	9/30/2020	
18RNG	Management Supportive Services For D1, D2, D3 Not To Exceed \$179,317.20	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 318,634.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/1/2017	35	9/30/2020	
18RNG	Management Supportive Services For D1, D2, D3 Not To Exceed \$179,317.20	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 318,634.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,406.17	\$ 5,750.58	\$ 5,246.88	\$ -	\$ 1,406.17	PA100-586	10/1/2017	35	9/30/2020	
18R1P1	Rt Safety Agreement: Installation New Gate And Cantilever Mast, Upgrade Existing Grade Crossing: Us 41/Ewing Avenue Cook Co. (031); C-91-075-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 256,412.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2017	55	4/24/2022	
18R1P2	Rt Cost Reimbursement Agreement: Rt To Install Crossing House And Digital Remote Monitor: Vermont St. At Irving Ave. In Blue Island Cook Co. (031); C-91-076-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 322,083.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/5/2017	51	3/13/2022	
18R1P3	Rt Cost Reimbursement Agreement: Rt To New Circuitry, Signals, Cantilevers And Surface, B 31/Lake St @ Ashland Ave In Montgomery, Kane Co(089C-91-077-18; Fed Project Acrrv-5Tka(826)	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 341,420.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2017	53	2/13/2022	
18R2P1	Rt Cost Reimbursement Agreement: Rt To Install Gate Mechanisms, Sidelights, And Digital Remote Monitor: Poppy Garden Rd. Henry Co.(073); C-92-006-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 37,386.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,100.50	\$ 7,286.43	\$ -	\$ -	PA100-586	9/7/2017	53	2/26/2022	
18R5P2	Railroad Safety Agreement: Rt To Upgrade Circuitry And Remove And Replace Crossing Surface:Sidney-Longview Rd. Sidney, B Champaign Co. (019); C-95-041-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 651,134.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,946.18	\$ 36,372.61	\$ 197,322.96	\$ -	\$ 11,946.18	PA100-586	10/3/2017	53	3/25/2022	
18R5P3	Rt Cost Reimbursement Agreement: Rt To Install New Circuitry, Signals And Gates, Paris St. In Catlin B. Vermilion County (183); C-95-043-18; Federal Project Acrrv-Hpz(337)	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 310,613.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/26/2017	52	2/12/2022	
18R6P1	Railroad Safety Agreement: Railroad To Install Led Flashing Light Signal, Signal Mast, Gates And Cantilever: Us 51 North East Of Pana Christian Co. (021); C-96-029-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 176,691.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/23/2017	55	5/9/2022	
18R8P1	Railroad Safety Agreement: Railroad To Install New Circuitry, Remote Monitor And Provide Traffic Control: B 127 Nashville, B Washington Co. (189C-98-268-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 491,556.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2018	50	5/24/2022	
18SYNG	Certification Supportive Services For D4, D5, D6	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 66,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 760.00	\$ 380.00	\$ -	\$ -	\$ 760.00	PA100-586	10/1/2017	11	9/30/2018	
18TECH	Sr Technology Software	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 38,089.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/1/2017	11	9/30/2018	
19TCTR	Establish Obligation For Todays Challenge Tomorrows Reward Conference	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 24,231.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/1/2019	0	3/31/2019	
9062SP	Establish Obligation Of State Appropriation For Purchase Of Materials For FY19	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
AE0604	Funding Necessary To Provide Cultural Resource Surveys For Phase I & II Studies Along Us 67 In Hancock And McDonough Counties In Accordance With State And Federal Laws.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/12/2005	56	6/30/2010	
AE0802	Funding Necessary To Provide Cultural Resource Survey For Le&S Projects In D-1, 2, 3, 4, 5, 6, 7, 8, 9. In Accordance With State And Federal Laws Inter-governmental Agreement Dated 12/1/06 On File	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2007	59	6/30/2012	
AE1001	Funding Necessary To Provide Cultural Resource Survey For Le&S Projects In D-1, 2, 3, 4, 5, 6, 7, 8, 9. In Accordance With State And Federal Laws Inter-governmental Agreement Dated 12/1/06 On File	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 14,518,725.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1001	Funding Necessary To Provide Cultural Resource Surveys Of D-1, 2, 3, 4, 5, 6, 7, 8, 9 In Accord- Ance With State And Federal Laws. Inter-govern- Mental Agreement Dated 12/1/06 On File	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 14,518,725.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1001	Funding Necessary To Provide Cultural Resource Surveys Of D-1, 2, 3, 4, 5, 6, 7, 8, 9 In Accord- Ance With State And Federal Laws. Inter-govern- Mental Agreement Dated 12/1/06 On File	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 14,518,725.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1001	Funding Necessary To Provide Cultural Resource Surveys Of D-1, 2, 3, 4, 5, 6, 7, 8, 9 In Accord- Ance With State And Federal Laws. Inter-govern- Mental Agreement Dated 12/1/06 On File	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 14,518,725.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1002	Funding Necessary To Provide Cultural Resource Survey For Le&S Projects In D-1,2,3,4,5,6,7,8,9 In Accordance With State And Federal Laws Inter-governmental Agreement Dated 12/1/06 On File	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 3,367,848.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1002	Funding Necessary To Provide Cultural Resource Survey For Le&S Projects In D-1,2,3,4,5,6,7,8,9 In Accordance With State And Federal Laws Inter-governmental Agreement Dated 12/1/06 On File	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 3,367,848.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1002	Funding Necessary To Provide Cultural Resource Survey For Le&S Projects In D-1,2,3,4,5,6,7,8,9 In Accordance With State And Federal Laws Inter-governmental Agreement Dated 12/1/06 On File	NON-BOND		0011494427900106	Statewide Construction -Local Projects	\$ 3,367,848.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1004	Funding Necessary To Continue Data Recovery In Conjunction With Tr 111, Us 34, Henderson County, In Accordance With State And Federal Laws. Inter- Governmental Agreement Dated 12/7/07 On File.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,368,197.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1004	Funding Necessary To Continue Data Recovery In Conjunction With Tr 111, Us 34, Henderson County, In Accordance With State And Federal Laws. Inter- Governmental Agreement Dated 12/7/07 On File.	BOND	A1	0695494427700010	Statewide	\$ 2,368,197.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1004	Funding Necessary To Continue Data Recovery In Conjunction With Tr 111, Us 34, Henderson County, In Accordance With State And Federal Laws. Inter- Governmental Agreement Dated 12/7/07 On File.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,368,197.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1005	Funding Necessary To Provide Cultural Resource Survey For Lagrange Wetland Bank In Brown County In Accordance With State And Federal Laws. Inter- Government Agreement Dated 12/11/06 On File.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 570,340.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2006	114	6/30/2016	
AE1005	Funding Necessary To Provide Cultural Resource Survey For Lagrange Wetland Bank In Brown County In Accordance With State And Federal Laws. Inter- Government Agreement Dated 12/11/06 On File.	BOND	A1	0695494427700010	Statewide	\$ 570,340.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2006	114	6/30/2016	
AE1005	Funding Necessary To Provide Cultural Resource Survey For Lagrange Wetland Bank In Brown County In Accordance With State And Federal Laws. Inter- Government Agreement Dated 12/11/06 On File.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 570,340.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2006	114	6/30/2016	
AE1006	Funding Necessary To Provide Cultural Resource Survey For New Mississippi River Bridge, St. Clair Co. In Accordance With State & Federal Laws, Inter Governmental Agreement Dated 12/11/06 On File./	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 12,531,121.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1006	Funding Necessary To Provide Cultural Resource Survey For New Mississippi River Bridge, St. Clair Co. In Accordance With State & Federal Laws, Inter Governmental Agreement Dated 12/11/06 On File./	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 12,531,121.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1006	Funding Necessary To Provide Cultural Resource Survey For New Mississippi River Bridge, St. Clair Co. In Accordance With State & Federal Laws, Inter Governmental Agreement Dated 12/11/06 On File./	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 12,531,121.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1006	Funding Necessary To Provide Cultural Resource Survey For New Mississippi River Bridge, St. Clair Co. In Accordance With State & Federal Laws, Inter Governmental Agreement Dated 12/11/06 On File./	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 12,531,121.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	59	6/30/2016	
AE1007	Funding Necessary To Provide Cultural Resource Survey Of Various District 8 Projects In Accord- Ance With State & Fed. Laws. Inter-governmental Agreement Dated 12/11/06 On File.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 9,322,210.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2006	114	6/30/2016	
AE1007	Funding Necessary To Provide Cultural Resource Survey Of Various District 8 Projects In Accord- Ance With State & Fed. Laws. Inter-governmental Agreement Dated 12/11/06 On File.	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 9,322,210.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2006	114	6/30/2016	
AE1007	Funding Necessary To Provide Cultural Resource Survey Of Various District 8 Projects In Accord- Ance With State & Fed. Laws. Inter-governmental Agreement Dated 12/11/06 On File.	BOND	A1	0695494427700010	Statewide	\$ 9,322,210.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2006	114	6/30/2016	
AE1007	Funding Necessary To Provide Cultural Resource Survey Of Various District 8 Projects In Accord- Ance With State & Fed. Laws. Inter-governmental Agreement Dated 12/11/06 On File.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 9,322,210.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2006	114	6/30/2016	
AL00252	Reimburse Local Agency Prelim Eng North/South Wacker Dr Viaduct (Fau2889) Between Randolph St And Adams St City Of Chicago 95-E5432-03-Br D-88-008-99	NON-BOND		0011494427700026	Statewide Construction & Land Acq	\$ 11,690,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/14/2000	227	12/31/2018	
AL00252	Reimburse Local Agency Prelim Eng North/South Wacker Dr Viaduct (Fau2889) Between Randolph St And Adams St City Of Chicago 95-E5432-03-Br D-88-008-99	BOND	A1	0553494477000010	Statewide	\$ 11,690,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/14/2000	227	12/31/2018	
AL00252	Reimburse Local Agency Prelim Eng North/South Wacker Dr Viaduct (Fau2889) Between Randolph St And Adams St City Of Chicago 95-E5432-03-Br D-88-008-99	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 11,690,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,034.74	\$ -	\$ -	\$ -	PA100-586	1/14/2000	227	12/31/2018	
AL00428	Right Of Way Costs For The Relocation/Reconstruct- Ion Of Torrence Ave. & The Extension Of 126Th Place In Chicago, Il. R-88-021-00-99- B93168-00-00v	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 1,573,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/8/2000	222	12/31/2018	
AL01116	Phase II Preliminary Engineering Milwaukee Ave Between Lawrence Ave And Erie St In Chicago,Il M6000(108) 98-B8215-00-Rd D88-050-00	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 3,006,509.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/23/2001	190	12/31/2016	
AL01116	Phase II Preliminary Engineering Milwaukee Ave Between Lawrence Ave And Erie St In Chicago,Il M6000(108) 98-B8215-00-Rd D88-050-00	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 3,006,509.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/23/2001	190	12/31/2016	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL01117	Phase II Preliminary Engineering Grand Ave Between Fullerton Ave And Jefferson St Chicago, IL M6000(051)98-B8203-00-Rs D88-018-99	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 4,147,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/7/2002	169	12/31/2016	
AL01117	Phase II Preliminary Engineering Grand Ave Between Fullerton Ave And Jefferson St Chicago, IL M6000(051)98-B8203-00-Rs D88-018-99	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 4,147,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/7/2002	169	12/31/2016	
AL01122	Phase II Preliminary Engineering Lake St Between Canal St And Western Ave In Chicago, IL M6000 059 D8802799-98-B7106-00-Rs	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 2,901,548.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2001	201	12/31/2017	
AL01122	Phase II Preliminary Engineering Lake St Between Canal St And Western Ave In Chicago, IL M6000 059 D8802799-98-B7106-00-Rs	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 2,901,548.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2001	201	12/31/2017	
AL01152	Construction Water & Sewer Utility Improvements @ East 57th St Between U.S. 41 Lakerfront Pl. S Ave O.S Chicago Ave See Agreement In Chicago, IL 99-B9373-01-Ss C8804700	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 11,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/12/2001	158	6/30/2014	
AL01182	Construction Various Improvements Development Of The Uix South Work Site 95Th St Between Baltimore Ave & Improvement S Chicago Ave Between 95Th St 99-B937500-Pv C88-041-95	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 9,971,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/8/2001	156	6/30/2014	
AL01318	Preliminary Engineering For A Feasibility Study For The Decatur Beltway Connector Macon County 99-00151-00-Es P-95-042-99	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 1,834,711.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/13/2000	228	11/12/2019	
AL01318	Preliminary Engineering For A Feasibility Study For The Decatur Beltway Connector Macon County 99-00151-00-Es P-95-042-99	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,834,711.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/13/2000	228	11/12/2019	
AL01425	Reimbursement For Prelim Eng Grand Illinois Trail/mississippi Great River Trail In East Moline To Hennepin Canal State Parkway In Colona East Moline 10-00145-00-Bi P-92-044-00	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 133,000.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/24/2011	80	4/24/2018	
AL01425	Reimbursement For Prelim Eng Grand Illinois Trail/mississippi Great River Trail In East Moline To Hennepin Canal State Parkway In Colona East Moline 10-00145-00-Bi P-92-044-00	NON-BOND		00114944277002029	Transp/Commun/System Preserve/Tosp/Fed	\$ 133,000.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,277.95	\$ -	\$ -	\$ -	PA100-586	8/24/2011	80	4/24/2018	
AL02072	Reimbursement For Prelim Eng Joe Orr Road (Fau1631) East Of B 394 To Buhman Ave Village Of Lynwood 90-00010-00-Pv D-91-160-90	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 1,514,642.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/19/2002	190	12/31/2017	
AL02072	Reimbursement For Prelim Eng Joe Orr Road (Fau1631) East Of B 394 To Buhman Ave Village Of Lynwood 90-00010-00-Pv D-91-160-90	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,514,642.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/19/2002	190	12/31/2017	
AL02336	For Improving Wabash Ave. Bridge (Fau-2909) Over The Main Branch Of The Chicago River In The City Of Chicago, IL C-88-034-01 02-E2017-00-Br	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 12,437,673.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/5/2002	148	6/30/2014	
AL02358	To Improve (Bridge House Rehabilitation) On The Monroe St. Bridge (Fau-1420) Over The So. Branch Of The Chicago River In Chicago, IL C-88-030-00 02-E0521-00-Br	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 4,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/19/2002	147	6/30/2014	
AL02411	Preliminary Engineering Ph II For Bike Parking & Promotion Parking Locations In The City Of Chicago, Cook Co., IL 01-B1443-00-Br P-88-001-02	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 845,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/3/2002	174	12/31/2016	
AL02411	Preliminary Engineering Ph II For Bike Parking & Promotion Parking Locations In The City Of Chicago, Cook Co., IL 01-B1443-00-Br P-88-001-02	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 845,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 768.62	\$ -	\$ -	\$ -	\$ 768.62	PA100-586	6/3/2002	174	12/31/2016	
AL03037	Preliminary Engineering @ Joe Orr Rd., Burnham Ave To Indiana State Line In Village Of Lynwood, Cook Co., IL 96-00010-01-Pv P91-063-02	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 438,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2002	144	9/23/2014	
AL03037	Preliminary Engineering @ Joe Orr Rd., Burnham Ave To Indiana State Line In Village Of Lynwood, Cook Co., IL 96-00010-01-Pv P91-063-02	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 438,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2002	144	9/23/2014	
AL03075	For Roadway Improvements At Pullman Market Square (Chaplain Avenue At 112 Th Street) In City Of Chicago, IL 02-U2127-00-Rs C-88-029-02	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/20/2002	138	6/30/2014	
AL03077	For Vertical Clearance Improvements On Irving Parkroad Under Railroad Viaduct At Ravenswood Avenue In City Of Chicago, IL 98-B8225-00-Pv C-88-039-01	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 3,650,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/20/2002	138	6/30/2014	
AL03093	Establish Obligation For Joint Agreement Attached To Replace Streetlight Poles Mast Arms & Fixtures For Improvement Of City Wide Locations Viaduct Structures In Chicago 02-E2045-00-Li C-88-025-02	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 514,452.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2011	72	9/12/2017	
AL03179	Preliminary Engineering For Improvement Of Division Street Bridge Over The North Branch Canal In City Of Chicago, IL 01-E1022-00-Br P-88-014-03	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/28/2003	199	12/31/2019	
AL03180	Preliminary Engineering For Improvement Of The Division Street Bridge In City Of Chicago, IL 01-E1023-00-Br P-88-013-03	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,309,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/28/2003	199	12/31/2019	
AL03180	Preliminary Engineering For Improvement Of The Division Street Bridge In City Of Chicago, IL 01-E1023-00-Br P-88-013-03	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,309,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/28/2003	199	12/31/2019	
AL03189	Const And Const Engr Arterial Street Resurfacing @ North Area Central Area/South Area Far South In Chicago, IL 02-B2302-00-Rs C-88-007-03	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 15,065,480.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/6/2003	120	6/6/2013	
AL03242	Preliminary Engineering Ph II For The Lakerfront Bicycle Trail And Navy Pier Flyover In Chicago, Cook Co., IL P-88-001-01 00-E0534-00-Br	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 3,960,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/27/2002	169	12/31/2016	
AL03242	Preliminary Engineering Ph II For The Lakerfront Bicycle Trail And Navy Pier Flyover In Chicago, Cook Co., IL P-88-001-01 00-E0534-00-Br	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 3,960,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/27/2002	169	12/31/2016	
AL03242	Preliminary Engineering Ph II For The Lakerfront Bicycle Trail And Navy Pier Flyover In Chicago, Cook Co., IL P-88-001-01 00-E0534-00-Br	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 3,960,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,201.25	\$ -	\$ -	\$ -	\$ 11,201.25	PA100-586	11/27/2002	169	12/31/2016	
AL03247	Reimbursement For Row Long Meadow Parkway (Bolz) Corridor Over Fox River Kane County 94-00215-01-Br R-91-006-05 R-91-020-02	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 13,138,009.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/25/2002	188	6/30/2018	
AL03247	Reimbursement For Row Long Meadow Parkway (Bolz) Corridor Over Fox River Kane County 94-00215-01-Br R-91-006-05 R-91-020-02	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 13,138,009.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/25/2002	188	6/30/2018	
AL03247	Reimbursement For Row Long Meadow Parkway (Bolz) Corridor Over Fox River Kane County 94-00215-01-Br R-91-006-05 R-91-020-02	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 13,138,009.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/25/2002	188	6/30/2018	
AL03305	To Improve The Metra Pedestrian Bridge & The Up Rvviaduct @ Milwaukee Ave. & The Kennedy Expressway In Chicago, IL 02-E2049-00-Pv C-88-030-02	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/20/2002	138	6/30/2014	
AL04026	Replacement Streetlight Poles Various Locations In City Of Chicago, IL 03-B3034-00-Li C-88-011-03	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 1,170,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/19/2003	135	6/30/2014	
AL04029	Preliminary Engr Improvements @ Adams Street Viaduct In City Of Chicago, IL Chicago 95-E5430-00-Br D-88-010-95	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 2,300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/2/2003	161	12/31/2016	
AL04029	Preliminary Engr Improvements @ Adams Street Viaduct In City Of Chicago, IL Chicago 95-E5430-00-Br D-88-010-95	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 2,300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/2/2003	161	12/31/2016	
AL04029	Preliminary Engr Improvements @ Adams Street Viaduct In City Of Chicago, IL Chicago 95-E5430-00-Br D-88-010-95	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 2,300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/2/2003	161	12/31/2016	
AL04196	Construction And Construction Engineering For Arsenal Rd Over Jackson Creek And Bnf Tracks Will County 03-00117-23-Rp C-91-143-03, 00-00117-19-Gs C-91-459-00 00-00117-12-Rp C9141800	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 8,723,284.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/23/2003	108	12/23/2012	
AL04196	Construction And Construction Engineering For Arsenal Rd Over Jackson Creek And Bnf Tracks Will County 03-00117-23-Rp C-91-143-03, 00-00117-19-Gs C-91-459-00 00-00117-12-Rp C9141800	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 8,723,284.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/23/2003	108	12/23/2012	
AL04232	Construction & Construction Engineering For Lake Street From Canal St. To Union Ave. Chicago 98-B7106-00-Rs C-88-027-99 C-88-036-04 C-88-041-04	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 21,350,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/29/2003	126	6/30/2014	
AL04232	Construction & Construction Engineering For Lake Street From Canal St. To Union Ave. Chicago 98-B7106-00-Rs C-88-027-99 C-88-036-04 C-88-041-04	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 21,350,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/29/2003	126	6/30/2014	
AL04400	Construction & Construction Engineering For 2004 Arterial Street Resurfacing Program Chicago C-88-004-04, C-88-005-04, C-88-006-04 & C-88-007-04	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 18,422,299.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/9/2004	120	6/30/2014	
AL04412	Construction And Construction Engineering For Grand Avenue From Narragansett Ave To Central Ave Chicago 98-B8203-01-Rs C-88-019-04 C-88-005-05	NON-BOND		0011494427000026	Statewide Construction & Land Acq	\$ 11,913,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,078.25	\$ -	\$ -	\$ -	\$ 23,078.25	PA100-586	6/14/2004	162	12/31/2017	
AL04412	Construction And Construction Engineering For Grand Avenue From Narragansett Ave To Central Ave Chicago 98-B8203-01-Rs C-88-019-04 C-88-005-05	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 11,913,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 99,129.35	\$ -	\$ -	PA100-586	6/14/2004	162	12/31/2017	
AL05002	Preliminary Engineering For Barley Ave. From 106Th To 126Th St Chicago 01-B1428-00-Pv P-88-048-01	NON-BOND		0011494427000026	Statewide Construction & Land Acq																



Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL08342	Resurfacing North Lake Shore Dr (Us41) From Irving Park Rd (R19) To Foster Ave (Fau1360)City Of Chicago 07-B7154-00-Rs C-88-003-08	NON-BOND		0011494427900014	Statewide Construction - Land Acq	\$ 7,055,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/22/2008	72	4/21/2014	
AL08342	Resurfacing North Lake Shore Dr (Us41) From Irving Park Rd (R19) To Foster Ave (Fau1360)City Of Chicago 07-B7154-00-Rs C-88-003-08	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 7,055,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/22/2008	72	4/21/2014	
AL09001	Increase Per Amendment Executed 11/21/14 City Of Waukegan 08-00231-00-Br P-91-402-08 Reimb For Prelim Eng Lakefront Bike Path	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 77,136.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/13/2008	114	12/31/2017	
AL09020	Reimbursement For Const & Const Eng Milwaukee Ave (Fau 3513) From Montrose (Fau 1366) To Kilpatrick Ave City Of Chicago 98-B8215-02-Rs C-88-032-06	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 11,740,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/18/2008	126	12/31/2018	
AL09020	Reimbursement For Const & Const Eng Milwaukee Ave (Fau 3513) From Montrose (Fau 1366) To Kilpatrick Ave City Of Chicago 98-B8215-02-Rs C-88-032-06	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 11,740,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/18/2008	126	12/31/2018	
AL09055	Reimbursement For Prelim Eng Up Railroad Over Harlem Ave River Forest 06-00086-00-Br P-91-161-06	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/29/2008	72	8/28/2014	
AL09128	Reimb For Prelim Eng Macarthur Extension Woodside Rd To Ion Bridge Rd Sangamon County 07-00164-04-Fp D-96-200-08	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 663,430.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/25/2008	108	11/24/2017	
AL09128	Reimb For Prelim Eng Macarthur Extension Woodside Rd To Ion Bridge Rd Sangamon County 07-00164-04-Fp D-96-200-08	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 663,430.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/25/2008	108	11/24/2017	
AL09129	Reimb For Prelim Eng Woodside Rd Sangamon County 07-00090-08-Fp D-96-201-08	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 640,615.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/25/2008	108	11/24/2017	
AL09129	Reimb For Prelim Eng Woodside Rd Sangamon County 07-00090-08-Fp D-96-201-08	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 640,615.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/25/2008	108	11/24/2017	
AL09138	Reimb For Row Macarthur Extension Sangamon County 07-00164-04-Fp R-96-203-08	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 264,410.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/25/2008	108	11/25/2017	
AL09138	Reimb For Row Macarthur Extension Sangamon County 07-00164-04-Fp R-96-203-08	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 264,410.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/25/2008	108	11/25/2017	
AL09139	Reimb For Row Woodside Road Sangamon County 07-00090-08-Fp R-96-202-08	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 147,830.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/25/2008	108	11/25/2017	
AL09139	Reimb For Row Woodside Road Sangamon County 07-00090-08-Fp R-96-202-08	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 147,830.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/25/2008	108	11/25/2017	
AL09170	Reimb For Prelim Eng Belvidere St Sheridan Rd To Market St Pershing Rd City Of Waukegan 08-00232-00-Br P-91-397-08	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 99,323.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/18/2008	118	10/31/2018	
AL09178	Reimb For Prelim Eng Mlk Drive & Sheridan Rd City Of North Chicago 08-00164-00-Ls P-91-471-08	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 138,492.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2009	74	3/4/2015	
AL09199	Reimb For Const & Const Eng Jackson Blvd Viaduct (Fau122) City Of Chicago 00-E0508-00-Br C-88-017-08	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 17,656,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/6/2009	72	2/6/2015	
AL09285	Reimb For Prelim Eng Central Avenue Volmer Rd To Us 30/Lincoln Highway Village Of Matteson 04-00051-00-Pv P-91-298-06	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 226,016.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/16/2009	72	3/15/2015	
AL10045	Reimb For Prelim Eng Bicycle Lanes Forefront Markings Signs Various Locations In City Of Chicago 09-D9200-00-Br 09-D9201-00-Br P-88-011-09 P-88-012-09	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 580,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/16/2009	89	12/31/2016	
AL10071	Reimb For Row Webster St(E29) Wilson St & Alleytownville 08-00059-00-Pv R-96-024-08	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/16/2009	48	7/15/2013	
AL10097	Reimb For Row 1-255 Interchange Imbs Station Rd Near Davis Street Ferry Rd Village Of Dupu 05-00019-00-Pv R-98-010-08	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/26/2009	94	6/30/2017	
AL10123	Reimb For Const & Const Eng Bridges & Viaducts Throughout City Of Chicago 07-05016-01-Pa C-88-002-08	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 1,729,410.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/18/2009	72	9/17/2015	
AL10170	Reimb For Prelim Eng Main St (C310) Over Blackberry Creek Kane County 08-00385-00-Br P-91-269-09	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 82,323.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2009	111	12/31/2018	
AL10182	Reimb For Const Ce Pe Red Ball Trail(Fau1746) Montgomery County 09-00131-00-Rs C-96-236-09 P-96-209-09	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 782,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/2/2009	48	10/1/2013	
AL10185	Reimb For Prelim Eng Fullerton Ave(Fau1576) Streetscaping Improvement Ashland To Southport City Of Chicago 07-57160-00-Ls P-88-037-07	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 323,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/2/2009	86	12/31/2016	
AL10185	Reimb For Prelim Eng Fullerton Ave(Fau1576) Streetscaping Improvement Ashland To Southport City Of Chicago 07-57160-00-Ls P-88-037-07	BOND	A1	06954944277000110	Statewide	\$ 323,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/2/2009	86	12/31/2016	
AL10186	State Funds Reimb For Modernization Of Safety Related Traffic Signal Components City Of Chicago 09-X0009-00-Sp T08-0149 C-91-886-09 D-91-886-09	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 1,333,508.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/7/2009	72	10/6/2015	
AL10189	Reimb For Const Wm Rd Us Rte 12 To Main St Spring Grove 07-00013-00-Rs C-91-908-09	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 60,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,000.00	\$ -	\$ -	\$ -	\$ 60,000.00	PA100-586	10/14/2009	48	10/13/2013	
AL10251	Reimb For Prelim Eng Elgin Bikeway Bows Rd To Hendee St At Walnut Ave City Of Elgin 09-001176-00-Pv P-91-305-09	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 184,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/6/2009	97	12/31/2017	
AL10260	Reimb For Prelim Eng Tendick St Michigan Ave To Morton Jacksonville 09-00122-00-Pv P-96-208-09	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 56,899.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/17/2009	48	11/16/2013	
AL10261	Reimb For Prelim Eng Nine Mile Lane(C317) Macoupin County 02-00082-00-Fp P-96-212-07	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 136,530.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/16/2009	96	11/15/2017	
AL10317	Establishment For Improvement Of Wacker Dr Fau 2889 & Congress Pkwy Interchange Per Ipa C-88-002-10 95-E5432-05-Br Ipa# 1-20079-0100,0200,0230,0233	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 94,153,917.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 107,200.05	\$ -	\$ -	\$ -	\$ 107,200.05	PA100-586	12/18/2009	108	12/31/2018	
AL10317	Establishment For Improvement Of Wacker Dr Fau 2889 & Congress Pkwy Interchange Per Ipa C-88-002-10 95-E5432-05-Br Ipa# 1-20079-0100,0200,0230,0233	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 94,153,917.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/18/2009	108	12/31/2018	
AL10317	Establishment For Improvement Of Wacker Dr Fau 2889 & Congress Pkwy Interchange Per Ipa C-88-002-10 95-E5432-05-Br Ipa# 1-20079-0100,0200,0230,0233	BOND	A1	0553494477000010	Statewide	\$ 94,153,917.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/18/2009	108	12/31/2018	
AL10444	Reimb For Row Thompson Rd Over Nippersink Creek Wonder Lake 06-00005-00-Br R-91-407-07	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 21,680.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2010	93	12/31/2017	
AL10445	Establish Obligation Per Ipa Agreement To Reimb. Governmental Entity City Of Chicago For Contract Construction Cost C-88-015-97 95-E5451-00-Br	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 12,811,982.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2010	93	12/31/2017	
AL10445	Establish Obligation Per Ipa Agreement To Reimb. Governmental Entity City Of Chicago For Contract Construction Cost C-88-015-97 95-E5451-00-Br	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 12,811,982.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2010	93	12/31/2017	
AL10446	Establish Obligation Per Ipa Agreement To Reimb. Governmental Entity City Of Chicago For Contract Construction Cost C-88-003-10 95-E5432-06-Br	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 19,867,060.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2010	93	12/31/2017	
AL10446	Establish Obligation Per Ipa Agreement To Reimb. Governmental Entity City Of Chicago For Contract Construction Cost C-88-003-10 95-E5432-06-Br	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 19,867,060.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2010	93	12/31/2017	
AL10446	Establish Obligation Per Ipa Agreement To Reimb. Governmental Entity City Of Chicago For Contract Construction Cost C-88-003-10 95-E5432-06-Br	BOND	A1	0553494477000010	Statewide	\$ 19,867,060.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2010	93	12/31/2017	
AL10465	Reimb For Prelim Eng Skokie Hwy (Us Rte41)Fap346)At Rte 176 Not To Exceed Limit Is \$1,387,000 Lake Bluff 09-00031-00-Br P-91-874-09	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,537,143.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2010	73	4/24/2016	
AL10495	Reimbursement For Prelim Eng Parking Facility At Museum Of Science & Industry Chicago 05-B5153-00-TI D-88-047-06	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/26/2010	93	12/31/2017	
AL10495	Reimbursement For Prelim Eng Parking Facility At Museum Of Science & Industry Chicago 05-B5153-00-TI D-88-047-06	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/26/2010	93	12/31/2017	
AL10579	Reimb For Right Of Way & Prelim Eng Eastside Highway Mclean County 10-00183-01-Es R-95-334-10 P-95-333-10	BOND	A1	06954944277000110	Statewide	\$ 13,627,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/29/2010	108	4/28/2019	
AL10651	Reimb For Const & Const Eng Des Plaines River Road City Of Des Plaines 51-R1-C-91-155-10 D-91-285-01	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 14,000,000.00	\$ -</														



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL11207	Reimbursement For Right Of Way Fifth St (Fau7708/Fau569) W/1 of Lincoln To Old U.S. 66 City Of Lincoln 10-00081-01-La R-96-200-11 To Re-Establish Obligation To Extend Date And Add Money For Amendment #2 Executed 7/29-16 Adams County 09-00214-00-Rs C-96-217-10 P-96-210-10	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 74,878.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/6/2010	48	10/5/2014	
AL11225	Reimbursement For Const Eng Hunt Club Rd/Fau2661/Millburn Rd To Wadsworth Rd Cms-8003(473) Lake County 02-00076-13-Ch-C-91-114-05	NON-BOND		00114944279003029	Emergency Repair Program	\$ 14,469.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/15/2010	72	10/15/2016	
AL11262	Reimbursement For Const Eng Hunt Club Rd/Fau2661/Millburn Rd To Wadsworth Rd Cms-8003(473) Lake County 02-00076-13-Ch-C-91-114-05	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 119,934.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 951.50	\$ -	\$ -	PA100-586	11/9/2010	97	12/31/2018	
AL11270	Reimbursement For Prelim Eng R Rte 19 (Living Park Rd)/Fau1721/ Schaumburg Rd To Bartlett Rd Village Of Schaumburg 10-00055-00-W- P-91-136-11	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 687,169.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/16/2010	73	12/31/2016	
AL11434	Reimbursement For Construction Prelim & Const Eng 15Th Ave 18Th Ave 19Th Ave Melrose Park 10-00118-00-Rs C-91-261-11 D-91-261-11	BOND	A1	06954944277000110	Statewide	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/21/2011	48	3/20/2015	
AL11438	Reimbursement For Prelim Eng Park Ridge Uptown Streetscape City Of Park Ridge 10-00149-00-La D-91-763-10	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 320,272.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/21/2011	48	3/20/2015	
AL11442	Reimbursement For Prelim Eng Pratt Ave Lincoln Ave E Prairie Rd Village Of Lincolnwood 11-00057-00-Br P-91-370-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 13,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/31/2011	93	12/31/2018	
AL11474	Reimbursement For Construction & Prelim Eng 4Th St (Fau7179) City Of Champaign 09-00283-00-Pv C-95-307-11 P-95-308-11	BOND	A1	06954944277000110	Statewide	\$ 4,927,845.03	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,689.14	\$ -	\$ -	PA100-586	4/11/2011	96	4/11/2019	
AL11479	Reimbursement For Construction Bi Big Timber Rd (Fau1130) Over Pingree & Tyler Creeks Kane County 01-00266-00-Br C-91-192-01	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 438,413.39	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/14/2011	68	12/31/2016	
AL11500	Reimbursement For Construction Concord Camelsot Waverly Village Of Weschester 11-00081-00-Rs C-91-398-11	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 360,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2011	48	5/4/2015	
AL11514	Reimbursement For Prelim Eng Washington Park Rd & Williams Blvd (T1028A&D) Structures At Washington Park Lagoon P-96-205-11 Springfield Park Dist/Springfield 10-P4002-00-Br	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 92,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/3/2011	60	5/3/2016	
AL11538	Reimbursement For Right Of Way On Coast Proj Schaumburg Rd (Fau1322) At Barnington Rd Village Of Schaumburg 01-00074-00-Ch R-90-004-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,476,492.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/1/2011	47	5/31/2015	
AL11551	Reimbursement For Prelim Eng Jack Dame Rd (Fau5471) Over Up Rr City Of Rochelle 00-00089-00-Br P-92-051-10	NON-BOND		00114944277002029	Transp/Commun/System Preserve(Tsp)-Fed	\$ 245,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/27/2011	72	5/25/2015	
AL12003	Reimbursement For Prelim Eng Adams Rd 1200 East Of D4 To Village Limits Green Oaks 10-00012-00-Br P-91-266-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/9/2011	48	6/8/2015	
AL12004	Reimbursement For Prelim Eng N Galea St (Ch14) Over Carroll Creek Carroll County 08-00027-00-Br P-92-049-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 128,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/10/2011	84	6/30/2018	
AL12014	Reimbursement For Ch 2 (Fau1582) South Branch Missouri Creek Nw Of Mt Sterling Brown County 07-00066-00-Br P-96-203-10	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 60,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,639.82	\$ -	\$ -	\$ -	\$ 9,639.82	PA100-586	6/14/2011	90	12/31/2018	
AL12035	Reimbursement For Prelim Eng Palaski Rd At 183Rd St Country Club Hills 04-00026-01-W- D-91-047-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 376,012.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,945.24	\$ -	\$ -	PA100-586	6/20/2011	90	12/31/2018	
AL12061	Reimbursement For Prelim Eng Randolph & 5Th (Fau8417.8427) City Of Vandalia 07-00059-00-De P-97-029-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 85,310.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,877.77	\$ -	\$ -	\$ -	\$ 2,877.77	PA100-586	7/11/2011	89	12/31/2018	
AL12067	Reimbursement For Construction St Charles Rd (Fau1397) West Of Hagen To East Of Spring City Of Elmhurst 11-00178-00-Rs C-91-479-11	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 380,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/5/2011	48	8/4/2015	
AL12081	Reimbursement For Prelim Eng Williams-Sherman Multi Use Trail Williamsville 10-00007-00-Br P-96-209-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 264,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/3/2011	72	8/2/2017	
AL12084	Reimbursement For Prelim Eng 11Th St (Fau6600A) Intersection At Johnson St St. Francisville 10-00012-00-Br P-97-032-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 24,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/25/2011	109	7/24/2020	
AL12091	Reimbursement For Const Eng Capitol Ave (Fau7982)11Th St To Mlk Dr Springfield 10-00447-04-Pv C-96-208-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 195,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2011	47	5/31/2015	
AL12097	Reimbursement For Const Eng Old Rand Rd (Fau3504) 22 To Grand Ave And Old Sunrise Rd Lake Zurich 09-00071-00-Sw C-91-396-09	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 9,288.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/31/2011	88	12/31/2018	
AL12135	Reimbursement For Const Eng W Bartlett Rd (Fau1344) Village Of Bartlett 10-00085-00-La C-91-778-10	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 53,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/19/2011	48	10/18/2015	
AL12136	Reimbursement For Prelim Eng Gamney Ave Over Spring Creek City Of Joliet 11-00443-00-Br P-91-467-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 126,097.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,739.00	\$ -	PA100-586	9/30/2011	84	9/29/2018	
AL12138	Reimbursement For Const Eng Wm Rd (Fau157) Over Nippersink Creek Spring Grove 07-00012-00-Br C-91-141-08	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 142,642.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/11/2011	86	12/31/2018	
AL12165	Reimbursement For Right Of Way N Illinois St (Fap600) Richland Creek To A Street Belleville 05-00206-00-W- R-98-012-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 738,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/11/2011	48	10/10/2015	
AL12208	Reimbursement For Prelim Eng South Belt East (H 13158 Fau9251) Intersection Of South Belt & Freeburg Ave City Of Belleville 11-00217-00-Pv P-98-300-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 56,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/7/2011	48	11/6/2015	
AL12248	Reimbursement For Prelim Eng Huntley Rd (Ch30) At Galligan Rd Kane County 08-00112-00-Ch D-91-261-09	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 135,960.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/10/2012	83	12/31/2018	
AL12321	Reimbursement For Prelim Eng Oakwood Rd Over Indian Creek Long Grove 09-00005-00-Br D-91-298-09	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 10,441.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/5/2012	48	3/4/2016	
AL12358	Reimbursement For Prelim Eng Lake Rd Over Ravine At Woodbine Lane Lake Forest 12-00094-00-Br P-91-253-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 124,672.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/18/2012	72	4/18/2018	
AL12362	Reimbursement For Prelim Eng Ch 1 (Middletown Blacktop Fau573) B 29 In Greenview To Logan County Line Menard County 10-00059-00-Rs P-96-203-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 36,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/20/2012	48	4/19/2016	
AL12379	Reimbursement For Const Eng Tr207A Over South Fork Of Sangamon River East Of Maitlandville Greenwood Road Dist Christian County 08-04118-00-Br C-96-225-10	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 32,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/2/2012	48	5/1/2016	
AL13028	Reimbursement For Construction Reeves Ct & Pearl St Franklin Park 11-00079-00-Rs C-91-442-12	BOND	A1	06954944277000110	Statewide	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/12/2012	48	7/11/2016	
AL13068	Reimbursement For Prelim Eng Bass Woods Trail Overpass Over Rte 72 Elk Grove Village 09-00058-00-Br D-91-293-10	NON-BOND		00114944277002110	Transp/Commun/System Preserve(Tsp)-Fed	\$ 168,658.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/3/2012	48	8/2/2016	
AL13074	Reimbursement For Prelim Eng Crossroads Connector/Lars Hoffman Crossing Fau8904) Villages Of Godfrey 12-00019-03-Rp P-98-300-13	NON-BOND		00114944277002110	Transp/Commun/System Preserve(Tsp)-Fed	\$ 12,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/27/2012	72	8/30/2018	
AL13095	Reimbursement For Prelim Eng Illinois Route 120 Corridor At Gilmer Rd Lake County 08-00073-08-Ch P-91-444-09	NON-BOND		00114944277002029	Transp/Commun/System Preserve(Tsp)-Fed	\$ 1,793,740.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,506.63	\$ -	\$ -	PA100-586	8/31/2012	72	8/30/2018	
AL13100	Reimbursement For Prelim Eng 187Th St (Fau1624) At Chicago Heights Greenwood Rd Village Of Greenwood 11-00052-00-Ch P-91-162-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 280,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/31/2012	48	8/30/2016	
AL13104	Re-Establish To Pay Final Invoice Sheridan/Loyola Ave Const Eng Loyola University Chicago (Cook Co) 10-85159-00-TI C-91-463-12	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 691.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 691.24	\$ -	\$ -	PA100-586	7/27/2012	72	7/1/2018	
AL13108	Reimbursement For Construction Prelim & Const Eng 136Evans Rd Innovation Rd Village Of Ramoth 13-00107-00-Pv C-95-347-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 601,270.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 76,044.96	\$ -	\$ -	PA100-586	9/27/2012	91	4/13/2020	
AL13125	Reimburse Prelim Eng Isaac Fox School Village Wide Safe Routes To Schools Lake Zurich 11-00070-00-Sw P-00-00-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 25,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/3/2012	74	12/31/2018	
AL13134	Reimbursement For Const Eng W 22Nd St (Fau1453) Spring Rd To Salt Creek Oak Brook 11-00043-00-La C-91-501-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 40,272.61	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/12/2012	48	10/11/2016	
AL13155	Reimbursement For Prelim Eng Northwest Ave (Fau2735) North Ave To Grand Ave City Of Northlake 12-00076-00-Br P-91-294-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 57,112.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2012	48	11/1/2016	
AL13199	Reimbursement For Prelim Eng Archer/79Th Frontage Rd (Fau1548) Garden Lane To Oak Grove Rd Village Of Justice 12-00039-00-Pv P-91-479-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 28,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/27/2012	48	11/26/2016	
AL13238	Reimburse Local Agency Construction Prelim & Const Eng Rte 267/Bartlett Ent Rd (Fap10) P-96-2																				

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Expiration Date
AL13363	Reimburse Local Agency Prelim Eng Pioneer Pkwy (Fau6643) Villa Lake Dr To Allen Rd City Of Peoria 12-00296-02-Pv D-04-004-13	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 420,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/10/2013	48	4/9/2017	
AL13374	Reimbursement For Construction Metrolink Bike Trail (Fap805) St Clair County Transit Dist 11-00005-00-Br C-98-318-12	NON-BOND		00114944279000114	Statewide Construction & Land Acq	\$ 1,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/10/2013	72	4/9/2019	
AL13384	Reimbursement For Construction Const Eng Evans Rd Intersection Rd (Fau7095) Village Of Rantoul 13-00108-00-Pv C-95-334-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,363,734.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 171,427.01	\$ -	\$ -	\$ -	PA100-586	4/26/2013	72	4/25/2019	
AL13412	Reimburse Local Agency Prelim Eng Pioneer Parkway (Fau6643) Radnor Rd On West To Allen Rd On East City Of Peoria 12-00296-01-La D-94-066-12	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 221,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/14/2013	48	5/13/2017	
AL13421	Reimbursement For Construction Engineering Richland Creek Bikeway South Of Rte 161 To Centennial Park Village Of Swansea 10-00032-00-Br C-98-311-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 42,053.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,053.00	\$ -	\$ -	\$ -	\$ -	PA100-586	5/16/2013	48	5/15/2017	
AL13427	Reimburse Local Agency Const Eng Chatham Rd (Fau8006) North Of Walsh Ave Over Jacksonville Branch Springfield 10-00470-00-Br C-96-203-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 177,134.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/30/2013	48	5/29/2017	
AL13431	Reimbursement For Prelim Eng W Evergreen Ave Extension (Fau2803) Lake Sara Rd To Nazarene Church Rd Effingham County 05-00084-02-Pv P-97-032-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 108,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/23/2013	84	5/22/2020	
AL13460	Reimbursement For Prelim Eng Mccarthy Rd 86Th Ave (Fau1587 & Fau2741 ) 87Th To Southwest Highway Southeast Highway To 122Palms Park 12-00032-00-Es P-91-471-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 6,958.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,958.75	\$ -	\$ -	PA100-586	5/30/2013	48	5/29/2017	
AL13466	Reimbursement For Prelim Eng Park & Ride Lot At 4Th & Library City Of Waterloo 12-00044-00-Ps P-98-316-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 12,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/3/2013	48	6/2/2017	
AL13472	Reimbursement For Const Eng State St (Rte 71) At 13Th St City Of Lockport 10-00068-00-Ti C-91-486-10	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/11/2013	48	6/10/2017	
AL13498	Reimbursement For Const Eng T2206 West Of Owanceo Over Tributary Of Locust Creek Christian Countr 08-07115-00-Br C-96-226-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 28,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/11/2013	48	6/10/2017	
AL13502	Reimbursement For Const Eng Tr57 Nw Of Edingburgh Over Buckhart Creek Christian County 03-01140-00-Br C-96-232-09	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 38,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/11/2013	48	6/10/2017	
AL13511	Reimbursement For Prelim Eng Gaylord Rd (Fau0328)At Division St City Of Crest Hill 11-00042-00-Ch D-91-071-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 72,958.42	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 72,958.42	\$ -	\$ -	\$ -	PA100-586	6/10/2013	66	12/31/2018	
AL14001	Reimbursement For Construction Prelim & Const Engwesley Terrace Main Lane Seymour Av To Irving Park Rd Grace St To Kildee Aschliher Park 130008000Rs C-91-247-13 D-91-247-13	BOND	AI	06954944277000110	Statewide	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/3/2013	48	7/2/2017	
AL14007	Increase Per Amendment Executed 9/23/2016 City Of Wilmington (Will Co) 08-00042-00-Wr C-91-462-12 D-91-462-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 3,376,743.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/20/2013	72	6/19/2019	
AL14018	Reimbursement For Construction Sawyerville Hills Rd (Ch26 Fau734) West Crossing Big Branch Creek Macoupin County 13-00097-00-Br P-96-209-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 60,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/20/2013	48	6/19/2017	
AL14021	Reimbursement For Prelim Eng Main St (Rte 16) Fap0325 Broadway To E Washington Including Roundabout Shelbyville 13-00055-00-Sw P-97-016-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 115,122.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/10/2013	84	6/9/2020	
AL14023	Reimbursement For Const Row Huntly Rd (Ch30) At Galligan Rd Kane County 08-00112-00-Ch R-91-018-09	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 248,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/3/2013	48	7/2/2017	
AL14025	Reimbursement For Construction Prelim & Const Eng Harrisville Rd Baxter Rd To 760 Ch11 Winnebago County 11-00505-00-Pv C-92-034-13 P-92-020-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/3/2013	72	7/2/2019	
AL14027	Reimbursement For Prelim Eng County Wide Hughes Rd Fabyan Pky Randall Rd Dechand Rd Kane County 12-00424-00-Sp D-91-294-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 2,672,003.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/5/2013	79	3/31/2020	
AL14050	Reimbursement For Construction Prelim & Const Eng Main St Steward Rd City Of Rochelle 12-00112-00-Fp C-92-126-12 P-92-070-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 355,184.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 355,184.71	\$ -	\$ -	\$ -	PA100-586	8/5/2013	48	8/4/2017	
AL14051	Reimbursement For Const Eng Thoreau Creek Bike Trail Forest Preserve Dist Of Cook County 07-F3000-00-Br C-91-122-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 283,575.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/5/2013	48	8/4/2017	
AL14052	Reimbursement For Const Eng 143Rd St (Fau1600) At Lemont Rd Homer Glen 04-00003-00-Ch C-91-136-06	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 30,240.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,240.00	\$ -	\$ -	\$ -	PA100-586	8/5/2013	59	7/1/2018	
AL14059	Re-establish To Pay Final Invoice Ridgefield Ave - 43Rd St To Pershing Rd Village Of Stickney (Cook Co) Const Eng 09-00054-00-Rs C-91-565-10	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 65,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,987.79	\$ -	\$ -	\$ -	PA100-586	7/30/2013	48	7/29/2017	
AL14059	Reimbursement For Construction Const Eng City Wide Safe Routes To Schools City Of Alhambra 12-00017-00-Sw C-97-121-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 65,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/30/2013	48	7/29/2017	
AL14069	Reimbursement For Construction Const Eng 14Th St (Fau7010) 15th Ave To Greenwood Cemetery Village Of Tilton 11-00028-02-Pv C-95-311-13	BOND	AI	06954944277000110	Statewide	\$ 2,750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/8/2013	72	8/7/2019	
AL14070	Reimbursement For Construction Const Eng 16Th St & 15th Ave (Fau7026) Us Rte 150 Rte 1 To Southgate Dr Village Of Tilton 12-00030-00-Pv C-95-315-13	BOND	AI	06954944277000110	Statewide	\$ 882,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/8/2013	48	8/7/2017	
AL14081	Reimbursement For Const Eng Prospect St (Fau4087)Us Rte 20 To Rte 176 City Of Mascouta 98-00024-00-Wr C-91-256-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 26,245.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/26/2013	48	8/25/2017	
AL14082	Reimbursement For Const Eng Anderson Rd (Fau2330)Kestinger Rd To Rte 38 Kane County 01-00274-00-Br C-91-277-06	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 1,273,744.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/16/2013	72	8/15/2019	
AL14092	Reimbursement For Prelim Eng N Scottville Rd (Fau1616) Over Big Apple Creek Macoupin County 13-00098-00-Br P-96-211-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 108,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/23/2013	48	8/22/2017	
AL14094	Reimbursement For Construction Const Eng 4Th St (Fau1719) City Of Champain 09-00283-01-Pv C-95-329-13	BOND	AI	06954944277000110	Statewide	\$ 1,236,571.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/5/2013	72	9/4/2019	
AL14096	Reimbursement For Const Row Bond Gap Rd (Fau813) South Of Bone Gap To Rte 15 Edwards County 06-00058-00-Fp R-97-003-13	NON-BOND		00114944277002210	Transp/Commn/System Preserve(Tosp)-Fed	\$ 60,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/30/2013	64	12/31/2018	
AL14111	Reimbursement For Construction Prelim & Const Eng 167Th St (Fau1049) Center St To Low Ave City Of Harvey 09-00183-00-Fp C-91-320-12 D-91-320-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2013	48	9/19/2017	
AL14123	Reimbursement For Construction Village Wide Safe Routes To Schools Village Of Riverton 13-00023-01-Sp C-96-222-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 12,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2013	48	9/29/2017	
AL14126	Reimbursement For Const Eng W Lake Shore Dr (Fau7901) Over South Fork Of Sangamon River Taylorville 08-00058-00-Br C-96-242-08	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 136,062.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2013	48	9/19/2017	
AL14128	Re-establish To Pay Final Invoice Telegraph Rd Prelim Eng City Of Lake Forest (Lake Co) 11-00092-00-Br D-91-029-14	BOND	8A	05544948149000210	High Speed/Passenger Rail Grant	\$ 187,359.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 187,359.40	\$ -	\$ -	\$ -	PA100-586	10/10/2013	57	7/1/2018	
AL14131	Reimbursement For Construction Cheryl Hill Rd (Ch55) New Lenox Rd (Fau0135) At Intersection City Of Joliet 13-00465-00-Wr C-91-289-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,274,186.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/4/2013	72	10/3/2019	
AL14149	Reimbursement For Prelim Eng Kirk Rd (Ch77) Over Up Railroad Kane County 12-00192-04-Br P-91-221-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 862,477.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/4/2013	86	12/31/2020	
AL14162	Reimbursement For Prelim Eng Ideal Rd (Fau084) Intersection With Rte 40 Carroll County 03-00083-00-Br P-92-006-12	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 224,255.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,024.75	\$ -	\$ -	\$ -	\$ 9,024.75	PA100-586	11/6/2013	48	11/5/2017	
AL14181	Reimbursement For Prelim Eng Rad Rd (Fau3523) Central Rd To Dempster St City Of Des Plaines 10-00212-00-La P-91-019-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 7,848.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/3/2013	48	12/2/2017	
AL14182	Reimbursement For Prelim Eng Nesler Rd (Fau3888) Over Fitchie Creek Township Of Plato Kane County 08-12103-02-Br P-91-358-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 94,424.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/25/2013	48	11/24/2017	
AL14185	Reimburse Local Agency Construction Countywide Sangamon County 12-00136-05-Sp C-96-227-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 100,232.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2013	48	12/10/2017	
AL14188	Reimbursement For Construction Prelim & Const Eng 86Th Ave 73Rd Pl 85Th Ave 85Th Ct Village Of Justice 13-00040-00-Fp C-91-299-13 P-91-299-13	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 2,632,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/8/2014	72	1/7/2020	
AL14188	Reimbursement For Construction Prelim & Const Eng 86Th Ave 73Rd Pl 85Th Ave 85Th Ct Village Of Justice 13-00040-00-Fp C-91-299-13 P-91-299-13	BOND	AI	06954944277000110	Statewide	\$ 2,632,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 375,404.11	\$ -	\$ -	\$ -	\$ 375,404.11	PA100-586	1/8/2014	72	1/7/2020	
AL14192	Reimbursement For Prelim Eng Central St At Prairie																				



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL15096	Reimbursement For Const Eng Cedar Lake Rd (Fau192)Rollins Rd To Rosedale Court County Of Lake 12-00999-17-D01 C-91-243-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 56,888.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/7/2014	48	8/6/2018	
AL15098	Reimbursement For Const Const Eng Prelim Eng Andrews Drive Extension Sam W Andrews Industrial Northeast 3800' City Of Greenville 13-00036-02-Rp C-98-344-14 & P-98-307-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 1,380,174.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/7/2014	72	8/6/2020	
AL15100	Reimbursement For Const Const Eng Prelim Eng & Const Eng (Fap0846) At Kankakee River DeWilmington-Ton-Peterson Rd City Of Wilmington 12-00047-00-Ch C-91-367-14 D-91-367-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,320,963.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/23/2014	72	7/22/2020	
AL15100	Reimbursement For Const Const Eng Prelim Eng & Const Eng (Fap0846) At Kankakee River DeWilmington-Ton-Peterson Rd City Of Wilmington 12-00047-00-Ch C-91-367-14 D-91-367-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 1,320,963.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/23/2014	72	7/22/2020	
AL15103	Reimbursement For Const Const Eng Prelim Eng Stevens Creek Bikeway Cresthaven Park To Timber Lane 14-P4000-01-Bt Decatur Park DistMacon County P-97-022-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 123,183.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/4/2014	48	8/3/2018	
AL15107	Reimbursement For Const Const Eng Prelim Eng Vollmer Rd (Fau1629)Vollmer Woods Forest Preserve To Kedzie Ave Village Of Olympia Fields 13-00032-00-Bt P-91-392-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 36,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/11/2014	48	8/10/2018	
AL15109	Reimbursement For Const Const Eng Prelim Eng Ballad Rd (Fau1319) Bender Rd To Good Ave City Of Des Plaines 12-00218-00-Bt D-91-324-12	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 31,376.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/20/2014	48	8/19/2018	
AL15111	Reimbursement For Const Const Eng Prelim Eng General Dacey Trail Shelbyville 14-00056-00-Bt P-97-023-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 69,917.11	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/15/2014	48	8/14/2018	
AL15123	Reimbursement For Const Const Eng Ohio St (Ma4087) Rural St To Indian Ave Over Rr And Indian Creek City Of Aurora 08-00278-00-Bt C-91-199-09	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 760,426.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2014	48	9/11/2018	
AL15124	Reimbursement For Const Const Eng Longhollow Rd (Tr117)At Furnace Creek Jo Daviess County 11-07115-00-Bt C-92-067-13	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 128,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 128,000.00	\$ -	\$ -	\$ -	\$ 128,000.00	PA100-586	9/12/2014	48	9/11/2018	
AL15131	Reimbursement For Const Const Eng Prelim Eng Park Ave West (Fau- 1255) Over Skokie Ditch City Of Highland Park 13-00122-00-Bt P-91-375-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 138,688.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,061.50	\$ -	\$ -	\$ -	PA100-586	9/24/2014	48	9/23/2018	
AL15136	Reimbursement For Const Const Eng Prelim Eng Roselawn St (Fau0928) Ashbury To College City Of Greenville 13-00041-00-Sw C-98-305-14 P-98-304-14 R-98-005-14	BOND	A1	0695494277000110	Statewide	\$ 132,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/26/2014	48	9/25/2018	
AL15140	Reimbursement For Const Const Eng Prelim Eng Abe Street (Ma1100) Over Spring Creek City Of Joliet 14-00175-00-Bt P-91-344-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 98,040.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,067.78	\$ -	\$ -	PA100-586	9/24/2014	48	9/23/2018	
AL15142	Reimbursement For Const Const Eng Prelim Eng Duham Forest Pre-Serve Trail Army Trail Road To Comerstone Lakes Park Forest Preserve District Dupage County 14-F3000-13-Bt P-91-463-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 109,212.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2014	48	9/23/2018	
AL15143	Reimbursement For Const Const Eng Prelim Eng Arlington Heights Rd(Fau2626) At North Street Village Of Inca 10-00059-01-Sp D-91-325-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 13,918.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/29/2014	48	9/28/2018	
AL15145	Reimbursement For Const Const Eng Emdamin Road W Highway To Us 34 Kendall County 05-00086-01-Eg D-93-037-13	NON-BOND		0011494427700207	Federal High Priority/Transport Improve	\$ 2,320,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,010.94	\$ 31,684.96	\$ -	\$ -	\$ 46,010.94	PA100-586	9/26/2014	72	9/25/2020	
AL15146	Reimbursement For Const Const Eng Prelim Eng Vollmer Road (Fau- 1629) Kedzie Ave To Western Ave Village Of Olympia Fields 13-00033-00-Pv P-91-332-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/19/2014	48	9/18/2018	
AL15156	Reimbursement For Const Const Eng Prelim Eng Const Eng/Overleaf Dr/Us 67 (Fap110) City Of Monmouth 13-00077-00-Pv C-94-001-15 P-94-001-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 1,349,848.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2014	48	10/23/2018	
AL15159	Reimbursement For Const Const Eng Safe Routes To SchoolElizabeth, Charles, South, Carpenter & Wells Village Of Buffalo 12-00001-00-Sw C-96-200-13	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 11,232.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2014	48	10/23/2018	
AL15161	Reimbursement For Const Const Eng Prelim Eng East New York St (Fau1522) Farnsworth Ave To Welsh Drive City Of Aurora 14-00210-02-Pv D-91-371-14	NON-BOND		0011494427900613	Discretionary Program-Fed	\$ 652,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,817.03	\$ 10,074.58	\$ -	\$ -	\$ 2,817.03	PA100-586	10/24/2014	48	10/23/2018	
AL15168	Reimbursement For Const Const Eng Prelim Eng 135Th St(Fau282) I-355(Fau0355) New Ave To I-355, 127Th St To I-64 Forest Preserve District Of Will County 11-F3001-00-Bt D-91-390-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 55,720.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/31/2014	48	10/30/2018	
AL15172	Reimbursement For Const Const Eng State Road (Rt 137) Fap352-Fau2736 Rte 137 To Grand Ave Lake County 12-00999-29-71 C-91-410-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 197,366.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/10/2014	48	11/9/2018	
AL15180	Reimbursement For Const Const Eng Bode Rd (Fau1318) Parker Dr To Woodlawn St Hoffman Estates 09-00099-00-Pv C-91-354-11	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 44,759.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/5/2014	48	11/4/2018	
AL15183	Reimbursement For Const Const Eng Prelim Eng Irving Park Rd (Fau1321) Village Of Inca 12-00080-00-Sp P-91-324-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 76,528.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,302.10	\$ -	\$ -	\$ -	PA100-586	11/17/2014	48	11/16/2018	
AL15192	Increase Obligation Per Amendment #1 Executed On 7/12/17 Village Of Hillside 06-00045-03-La P-91-086-15 Nxt To Exceed \$142,636	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 140,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2014	48	12/3/2018	
AL15198	Reimbursement For Const Const Eng Prelim Eng Grand Ave (Fau1376)Northwest Ave To Rhodes Ave City Of Northlake 08-00068-00-Sw D-91-009-09	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 94,648.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2014	48	12/3/2018	
AL15199	Reimbursement For Const Const Eng Prelim Eng Forest Ave (Ma1090) Over Ravine Ditch Highland Park 13-00213-00-Bt P-91-394-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 1,370,602.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2014	72	12/3/2020	
AL15201	Reimbursement For Const Const Eng Prelim Eng 15 & Shiloh Rd City Of Mt Vernon 14-00137-00-Rp C-99-505-15 P-99-504-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 485,160.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2014	48	12/1/2018	
AL15203	Reimbursement For Const Const Eng Prelim Eng Install Arrows At Signalized Intersections City Of Peoria 14-00366-00-Sp C-94-065-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 707,138.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 51,329.51	\$ -	\$ -	\$ -	PA100-586	12/4/2014	48	12/3/2018	
AL15204	Reimbursement For Const Const Eng Prelim Eng 47 & Manufacturing Access Des Intersection (Fap326) 14-00046-00-Tl City Of Yorkville C-99-124-14 P-93-023-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 826.42	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 826.42	\$ -	\$ -	\$ -	PA100-586	12/4/2014	48	12/3/2018	
AL15205	Re-Establish To Pay Final Invoice Techy Trail Const Eng Village Of Glenview (Cook Co) 11-00178-00-Bt C-91-361-11	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 1,397,257.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2014	72	12/3/2020	
AL15206	Reimbursement For Const Const Eng Prelim Eng Sylvester Dr (Fap251)380' Bt Turbo Factory Rd Shelbyville 14-00057-00-Rs C-97-026-15 P-97-009-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 136,566.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 100,917.94	\$ -	\$ -	\$ -	PA100-586	12/9/2014	48	12/8/2018	
AL15207	Reimbursement For Const Const Eng Prelim Eng Sharpshooters Trailoplar St (Fau852) To Berg Rd (Fau854) City Of Highland 14-00068-00-Bt P-98-312-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 931.93	\$ -	\$ -	\$ -	PA100-586	12/4/2014	48	12/3/2018	
AL15213	Reimbursement For Const Const Eng Prelim Eng E Grand AveLewis Lat(Fau911)9725' At Intersection City Of Carbondale 14-00129-00-Rp P-99-304-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 30,160.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/9/2014	48	12/8/2018	
AL15217	Reimbursement For Const Const Eng Prelim Eng Shiloh Sfb Bicycle Commuter Phase 1 (Fau9177) Village Of Shiloh 14-00017-00-Bt P-98-316-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 2,150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/17/2014	72	12/16/2020	
AL15219	Reimbursement For Const Const Eng Prelim Eng Kosh Street/Spar Intersection W Harrison Ave Eastely To North Spruce Lane Village Of Walton- Ville 14-00010-00-Rs C-99-503-15 P-99-503-15	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 55,232.36	\$ -	\$ -	\$ -	PA100-586	12/17/2014	48	12/16/2018	
AL15221	Reimbursement For Const Const Eng Prelim Eng Airport Rd To Middle Rd County Of Peoria 14-00102-01-Pv P-94-006-15	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 10,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 168,713.51	\$ -	\$ -	\$ -	PA100-586	1/5/2015	72	1/4/2021	
AL15222	Reimbursement For Const Const Eng Prelim Eng Belway Northeast Connector (Fau1544)Macon County 14-00268-00-Eg P-97-014-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 78,375.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/2/2015	48	1/1/2019	
AL15223	Reimbursement For Const Const Eng Prelim Eng Kates Rd (Fau369) Over The Metra/Canadian Pacific Rr Village Of Deer Field 14-00098-00-Bt P-91-048-15	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/5/2014	48	9/4/2018	
AL15223	Reimbursement For Const Const Eng Prelim Eng 91St St (Fau3776) California Ave To Western Ave Evergreen Ave 14-00093-00-Sw P-91-308-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/5/2014	48	9/4/2018	
AL15228	Reimbursement For Const Const Eng Prelim Eng 91St St (Fau3776) California Ave To Western Ave Evergreen Ave 14-00093-00-Sw P-91-308-14	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 4,438,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/16/2014	72	10/15/2020	
AL15228	Reimburse Local Agency Const Eng 25Th Ave (Fau2714) St Charles Rd To Lake St Over Up Rr Melrose Park 99-00094-00-Gs C-91-084-13	NON-BOND	8A	0554498079000210	Chi Region Envir & Tranport Efficiency	\$ 4,438,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 28,523.33	\$ -	\$ -	\$ -	PA100-586	10/16/2014	72	10/15/2020	
AL15228	Reimburse Local Agency Const Eng 25Th Ave (Fau2714) St Charles Rd To Lake St Over Up Rr Melrose Park 99-00094-00-Gs C-91-084-13	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 4,438,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 908,388.63	\$ -	\$ -	\$ -	PA100-586	10/16/2014	72	10/15/2020	
AL15230																					

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL15246	Reimbursement For Construction Cost Of Compressed Natural Gas Fueling Stations And 12 Cng Refuse Haulers Park Forest 14-00098-00-Mc C-91-175-14	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 2,598,784.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2015	72	3/5/2021	
AL15246	Reimbursement For Construction Cost Of Compressed Natural Gas Fueling Stations And 12 Cng Refuse Haulers Park Forest 14-00098-00-Mc C-91-175-14	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 2,598,784.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2015	72	3/5/2021	
AL15248	Reimbursement For Const Eng 4Th Beech Spruce Cherry Hickory Ash Maple Elm Oak Safe Routes To Schools Town Of Chatham 12-00002-00-Sw C-93-005-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 28,088.42	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2015	48	3/11/2019	
AL15258	Reimbursement For Prelim Eng Primms Rd (Ch-9 Fac561) 1.5 Miles South Of City Of Lincoln Logan County 12-00038-06-Br P-96-202-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 104,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2015	48	3/11/2019	
AL15263	Reimbursement For Prelim Eng El250 N Rd (Ch-19) 1.5 Miles North Of Neoga Over Lake Mattoon Cumberland County 14-00079-00-Br P-97-016-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2015	48	3/11/2019	
AL15267	Reimbursement For Prelim Eng Lagrange Rd (Fap330) 55Th St To Joliet Rd City Of Countryside 10-00037-00-La-D-91-486-11	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 140,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2015	48	3/11/2019	
AL15269	Reimbursement For Prelim Eng Hill Ave (Fau1431) Over East Branch Danage River Village Of Lombard 10-00154-00-Br D-91-752-10	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 172,768.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2015	48	3/11/2019	
AL15269	Reimbursement For Prelim Eng Hill Ave (Fau1431) Over East Branch Danage River Village Of Lombard 10-00154-00-Br D-91-752-10	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 172,768.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2015	48	3/11/2019	
AL15270	Reimbursement For Prelim Eng 135Th St (Fau1596) Kosmer Ave To Claire Blvd Village Of Robbin 14-00031-00-Rs P-91-049-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 120,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2015	48	3/11/2019	
AL15271	Reimburse Local Agency Prelim Eng Ofbeien Rd (Fau020) Over Nippersink Creek McHenry County 14-00432-00-Br P-91-144-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 110,628.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2015	48	3/11/2019	
AL15273	Reimbursement For Prelim Eng N Union Rd (Ch21) Over The Kishwaukee River McHenry County 14-00031-00-Br P-91-152-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 127,224.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2015	48	3/11/2019	
AL15281	Reimbursement For Prelim Eng Baker Rd (Tr181) Over Jackson Creek Township Of Manhattan/Will County 14-12112-01-Br P-91-183-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 33,872.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/25/2015	48	3/24/2019	
AL15282	Reimbursement For Const Eng & Railroad Oak St (Mst150B) North Of Walnut St To South Of Chicago Ave Village Of Hinsdale 10-00089-00-Br C-91-756-10	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 928,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/25/2015	48	3/24/2019	
AL15286	Reimbursement For Const Eng Primms Rd South City Limits Of Lincoln To Chesterville Rd Logan County 11-00038-05-Rs C-96-226-11	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/25/2015	48	3/24/2019	
AL15288	Reimbursement For Prelim Eng Citywide Safe Routes To Schools City Of Neoga 14-00007-00-Sw P-97-011-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 16,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/19/2015	48	3/18/2019	
AL15290	Reimbursement For Const Eng 6000 N Rd (Fau0226) Stonebridge Blvd To Us 45/52 Village Of Bartonis 14-00066-00-W- C-93-108-09	NON-BOND		0011494427700207	Federal High Priority/Transport Improve	\$ 48,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 747.53	\$ -	\$ -	\$ -	\$ 747.53	PA100-586	3/25/2015	48	3/24/2019	
AL15293	Reimbursement For Construction Const Eng 156Th St (M-4040B) 157Th St (M-4060A) Commercial Ave To Halsted St City Of Harvey 14-15624-01-Fp C-91-184-15	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 1,273,990.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/31/2015	72	3/30/2021	
AL15298	Reimbursement For Prelim Eng Warrenville Rd (Ch3) (Fau1479) Over The East Branch Of DuPage River County Of DuPage 14-00124-04-Br P-91-175-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 155,728.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/19/2015	48	3/18/2019	
AL15299	Reimbursement For Prelim Eng Tr-State Tollway (I-294) (Fau-294) Northbound Ramps @ 88Th Ave/Exit 6 Archer Ave (Entrance) Village Of Justice 15-00042-00-Es P-91-206-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/31/2015	72	3/30/2021	
AL15301	Reimbursement For Const Eng Rte 38 (Roosevelt Rd (Fap347) Nicol Way & Lambert Rd Rte 53 (Fap870) Rte 53 @ Pershing Ave Village Of Glen Ellyn 13-00078-00-T-C-91-251-14	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 15,560.56	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/27/2015	48	3/26/2019	
AL15302	Reimbursement For Const Eng Us Rte 14/Northwest Highway (Fau3512) At Wilke Rd Village Of Arlington Heights 08-00185-01-Fp C-91-338-13	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 221,387.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/31/2015	48	3/30/2019	
AL15305	Reimbursement For Construction Old River/Roscoe Rd (Ch64 Ch63) Old River Rd From Roscoe Rd To Il 75 Roscoe Rd To Rte 2 Winnebago County 06-00384-00-Rs C-92-102-14	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 403,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/31/2015	48	3/30/2019	
AL15306	Reimbursement For Construction Const Eng Prelim Eng Kepp Ave Industrial Park West 400 City Of Neoga 14-00006-00-Pv C-97-040-15 P-97-017-15	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 338,864.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/31/2015	48	3/30/2019	
AL15308	Reimbursement For Prelim Eng (Tr175) Over La Moine River, 4.5 Miles North East Of Carthage Hancock County 14-04115-00-Br P-96-204-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 91,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/6/2015	48	4/5/2019	
AL15310	Reimbursement For Const Eng Ada Ramps Sidewalks Near Schools Washington Elementary Carl Sandburg Middle Village Of Mundelein 12-00096-00-Sw C-91-134-14	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 24,950.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/6/2015	48	4/5/2019	
AL15314	Reimbursement For Construction Const Eng Prelim Eng Kamar Dr @ Intersection With Us4 City Of Pinfield 15-00034-00-Pv C-96-221-15 & P-96-201-15	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 483,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/31/2015	48	3/30/2019	
AL15315	Reimbursement For Const Eng & Rr Flaggging Washington St (Fau187) Haryan Way To Lake St Lake County 11-00121-11-Br C-91-181-12	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 740,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/10/2014	48	11/19/2018	
AL15316	Reimbursement For Prelim Eng West Apple St Side-Walk (Fau246) West St To Richland Ave Village Of Freeburg 15-00026-00-Sw P-98-209-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 18,498.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/9/2015	48	4/8/2019	
AL15317	Reimbursement For Right Of Way Main St Middle St Bienville St & Chartrand St Village Of Prairie Du Rocher 12-00006-00-Sw R-98-007-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 8,226.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/9/2015	48	4/8/2019	
AL15319	Reimbursement For Prelim Eng 2500N (Tr71) Over La Moine River South Of La Harpe Hancock County 14-07118-00-Br P-96-206-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 73,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/9/2015	48	4/8/2019	
AL15326	Reimbursement For Const Eng North Branch Bicycle Trail Extension Devon Ave To Foster Ave 08-F3000-21-Biforest	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 424,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/21/2015	48	4/20/2019	
AL15332	Reimbursement For Const Eng Cottonville Rd (Fau5332) East Of First St Over Kishwaukee River DeKalb County 08-00076-00-Br C-93-010-10	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 106,711.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 106,711.57	\$ -	\$ -	\$ -	\$ -	PA100-586	4/21/2015	48	4/20/2019	
AL15336	Reimbursement For Const Eng Irving Park Rd (Fau1321) Wood Dale Rd (Fau3652) Oakwood Dr To Oak Ave E Commercial St To Oak Hillcity Of Wood Dale 11-00048-00-Sp C-91-028-14	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 1,079,785.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/22/2015	72	4/21/2021	
AL15338	Reimbursement For Const Eng Madison St (Fau1419A) Park Ave To Des Plaines Ave Forest Park 13-00111-00-La C-91-269-13	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 231,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 231,600.00	\$ -	\$ -	\$ -	\$ -	PA100-586	4/23/2015	48	4/22/2019	
AL15348	Reimbursement For Construction Prelim & Const Eng/Volmer Rd Governors Highway To Western Ave Olympia Fields 14-00034-00-Sg C/D-91-211-15	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 310,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/22/2015	48	4/21/2019	
AL15349	Reimbursement For Construction Prelim & Const Eng Maple Ave (M40317) Maple Ave Culvert To Governors Highway Village Of Richton 15-00055-00-Br C/P-D-91-221-15	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/22/2015	48	4/21/2019	
AL15350	Reimbursement For Construction Prelim & Const Eng/Barnes School Pedestrian Bridge 170Th Place To Barnes School Tinley Park 15-00118-00-Br C/D-91-243-15	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 191,656.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 184,092.32	\$ 7,564.49	\$ -	\$ -	\$ 184,092.32	PA100-586	4/22/2015	48	4/21/2019	
AL15353	Reimbursement For Prelim Eng Archer Rd (Fau3565) North Of 71St St At Existing Box Culvert Bedford Park 12-00035-00-Sw D-91-111-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 29,114.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/27/2015	48	4/26/2019	
AL15356	Reimbursement For Construction 20Th Ave Ottawa Ave Ottawa Ave To Center St 20Th To Naplate Limits Village Of Naplate 10-00011-00-Rs C-93-085-14	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 284,076.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2015	48	5/4/2019	
AL15357	Reimbursement For Const Eng Penny Greenway-Landing Greenway Bike Path Little Calumet River To Illinois/Indiana Line Lan-Oak Park Dist Cook County 06P4045025P C9102008	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 12,622.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/27/2015	48	4/26/2019	
AL15359	Reimbursement For Const Eng Sheffer Rd (Fau2421) Over Indian Creek City Of Aurora 11-00298-00-Br C-91-252-12	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 125,240.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2015	48	5/4/2019	
AL15361	Reimbursement For Const Eng Utilities Olympian Dr (Fap813) Duncan Rd Extending Eastward City Of Urbana 11-00290-00-Pv C-95-321-12	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 19,723.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2015	48	5/4/2019	
AL15368	Reimbursement For Prelim Eng Cromas Chemicals Llc Proj Infrastructure Improv Douglas County 13-00106-00-Pv P-95-325-15	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 770,070.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2015	48	5/4/2019	
AL15369	Reimbursement For Prelim Eng Seven Hills Rd Sidewalk Extension (Fau1972) Wildwood Ln To Amelia Carmel Jr High School City Of Ofallon 15-00036-04-Sw P-98-302-15	NON-BOND		0011494427900105	Statewide Construction -Local Projects	\$ 36,722.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/30/2015	48	4/29/2019	
AL15371	Reimbursement For Construction																				

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL15381	Reimbursement For Construction (Materials Only) For Sign Upgrades Macan County 14-00270-00-Sg C-97-105-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 212,505.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,100.86	\$ -	\$ -	\$ -	\$ 33,100.86	PA100-586	5/15/2015	48	5/14/2019	
AL15387	Reimbursement For Const Eng Central Signal System Bounded By U20 I 59 And 1-365 Dupage County 11-Dccso-00-TI C-91-096-13	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 100,860.83	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,372.20	\$ -	\$ -	\$ -	\$ 4,372.20	PA100-586	5/27/2015	48	5/26/2019	
AL15393	Reimbursement For Const Eng And Railroad Work Meadallan Lake Rd (Fas405) W Lake Shore Dr To I 80 Rte 31 City Of McHenry 13-00077-00-Rs C-91-409-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 164,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 844.11	\$ -	\$ -	\$ -	PA100-586	5/27/2015	48	5/26/2019	
AL15396	Reimbursement For Const Proj Row 5Th Street Rd (Fas569-Fau708) Lincoln Parkway To Overpass At I-55 City Of Lincoln 98-00081-00-Pv R-96-200-09	NON-BOND		00114944279003029	Emergency Repair Program	\$ 825,122.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/27/2015	48	5/26/2019	
AL15396	Reimbursement For Const Proj Row 5Th Street Rd (Fas569-Fau708) Lincoln Parkway To Overpass At I-55 City Of Lincoln 98-00081-00-Pv R-96-200-09	BOND	A1	06954944277000110	Statewide	\$ 825,122.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/27/2015	48	5/26/2019	
AL15399	Reimbursement For Const Eng (Fau1145) Reno Ave/Highland Ave/Petite Pass De/Kathryn Dr Grass Lake Rd To Grass Lake Rd C-91-210-14 Antioch Township/Lake County 13-01100-00-Rs	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 17,453.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,093.16	\$ -	\$ -	\$ -	\$ 7,093.16	PA100-586	5/27/2015	48	5/26/2019	
AL15400	Reimbursement For Const Eng Division St (M410908) Over Cal-Sag Channel Blue Island 14-00164-00-Bt C-91-317-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 310,343.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/27/2015	48	5/26/2019	
AL15401	Reimbursement For Const Eng Homer Glen Community Trail - South Extension Village Of Homer Glen 12-00015-00-Bt C-91-465-12	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 40,908.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/27/2015	48	5/26/2019	
AL15406	Reimbursement For Const Eng Scenic Overlook Restoration Within Riverview Park City Of Alton 12-00235-00-Sw C-98-301-13	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 52,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/27/2015	48	5/26/2019	
AL15407	Reimbursement For Const Eng Trux Tracer Rd (Fau918) Near Hualaje Rd To Us 51 South Of Elkville Jackson County 08-00157-00-Rs C-99-513-09	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 8,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/27/2015	48	5/26/2019	
AL15409	Reimbursement For Prelim Eng N 7Th St (Fau984) Abandoned Railroad To Industrial Park Rd Murphysboro 08-00074-00-Rs P-99-503-08	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 196,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/28/2015	48	5/27/2019	
AL15410	Reimbursement For Const Eng Countywide Guardrail Project Peoria County 13-00179-00-Sp C-94-040-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 37,689.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/27/2015	48	5/26/2019	
AL15412	Reimbursement For Prelim Eng Bradford-Putnam Rd (Ch31) 6 Miles East Of Bradford Over Branch Of Crow Creek/Bureau County 09-00230-00-Bt P-93-021-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 44,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 560.49	\$ -	\$ -	\$ -	\$ 560.49	PA100-586	5/28/2015	48	5/27/2019	
AL15414	Reimbursement For Prelim Eng 15Th Ave (M41090) Over Silver Creek Village Of Melrose Park 10-00117-00-Bt D-91-216-11	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 132,818.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/28/2015	48	5/27/2019	
AL15415	Reimbursement For Prelim Eng Truider Ave Shared Use Path (Fau841) B Rte 143 To I 80 City Of Highland 15-00066-02-Bt P-98-303-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 57,712.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/3/2015	48	6/2/2019	
AL15416	Reimbursement For Right Of Way Cuba Rd (Fau1260) Over Flint Creek Village Of Barrington Hills 12-00020-00-Bt R-91-006-13	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 73,040.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/3/2015	48	6/2/2019	
AL15419	Reimbursement For Const Eng 183Rd St (Fau1622) Crawford Ave To Sacramento Ave/Village Of Hazel Crest 14-00087-00-Rs C-91-267-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 166,177.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,879.10	\$ -	\$ -	\$ -	PA100-586	6/15/2015	48	6/14/2019	
AL15421	Reimbursement For Const Eng Ch5 (Log Cabin Rd) (Fau823) North Of East Saddle Rd To East Adams Rd Jefferson County 09-00204-00-Rs C-99-529-10	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/10/2015	48	6/9/2019	
AL15424	Reimbursement For Prelim Eng 55Th St (Ch35) (Fau1504) Dunham Rd To Clarendon Hills Rd County Of Dupage 11-00302-04-Ch D-91-197-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 366,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,218.80	\$ -	\$ -	\$ -	PA100-586	6/10/2015	48	6/9/2019	
AL15429	Reimbursement For Const Eng North Ardmore Avenue (Fau2651) North Ave (I Rte64) To Union Pacific Railroad Village Of Villa Park 10-00091-00-La C-91-336-12	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 126,376.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/16/2015	48	6/15/2019	
AL16003	Re-Gravel/Cul To Pay Invoice Adjustment Rte 47/Bridge St School House Rd To Sonoma/St City Of Yorkville (Kendall Co) 13-00043-00-La C-93-012-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 72.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 72.00	\$ -	\$ -	\$ -	\$ 72.00	PA100-586	6/29/2015	48	6/28/2019	
AL16006	Reimbursement For Const Eng Walshville Trail (Ch11) (Fau725) Approximately 2.9 Miles Nw Of Walshville Over West Fork Shoal Creek Montgomery County 09-00130-00-Bt C-96-222-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 44,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/29/2015	48	6/28/2019	
AL16007	Reimbursement For Const Eng Little Indian Road (Tr163) Over Little Indian Creek Approximately 2 Miles Nw Of Lintberry Cass County 12-11114-00-Bt C-96-224-12	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 32,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/10/2015	48	6/9/2019	
AL16010	Reimbursement For Construction Const Eng Prelim Eng North Green Mount Road (Fau9170) From West Highway 50 To Regency Park Drive City Of Ofallon 14-00069-00-Pv C-96-385-14 D-98-306-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 28,847.54	\$ -	\$ -	\$ -	\$ 28,847.54	PA100-586	6/26/2015	72	6/25/2021	
AL16012	Reimbursement For Prelim Eng Allentown Road (Fau5765) Beginning 1200 East Of Court St To Theend At 2300 East Of Court St City Of Pekin 14-00190-00-Sp P-94-007-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 32,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/14/2015	48	4/13/2019	
AL16017	Reimbursement For Const Eng J Hart Rd (Fau2511) 2/Radiant Rd (M400C) 3/Lark - Spur La/Wagner Rd (M41170) @ Illinois Prairie Pathcity Of Batavia 13-00082-00-Sp C-91-131-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 9,173.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/2/2015	48	7/1/2019	
AL16022	Reimbursement For Prelim Eng E 1100Th Rd/1350Th St/McMillan St (Ch33) Cherry Point Rd To Springfield Rd Edgar County 13-00121-00-Wr P-95-318-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 212,901.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/2/2015	48	7/1/2019	
AL16022	Reimbursement For Prelim Eng E 1100Th Rd/1350Th St/McMillan St (Ch33) Cherry Point Rd To Springfield Rd Edgar County 13-00121-00-Wr P-95-318-15	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 212,901.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,062.03	\$ 28,258.50	\$ -	\$ -	\$ 1,062.03	PA100-586	7/2/2015	48	7/1/2019	
AL16027	Reimbursement For Prelim Eng Marshall Creek Rd (Ch5) Over Jims Creek/Marion County 13-00400-00-Bt P-98-301-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 160,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/2/2015	48	7/1/2019	
AL16028	Reimbursement For Const Eng Us Rte 30 (Fap353) West Of Indiana St To East Village Limits Village Of Park Forest 13-00099-00-La C-91-112-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 53,669.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2015	48	7/16/2019	
AL16032	Reimbursement For Prelim Eng I Rte 83 (Fap666) Highland Rd To Fenderick Rd Village Of Graylake 15-00064-00-Sw P-91-288-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 36,660.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/16/2015	48	7/15/2019	
AL16034	Reimbursement For Const Eng Dupage River Trail Extension From Trail End To Fort Beggs Bike Trail/Plainsfield Township District 13-P4015-00-Bt C-91-252-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 63,592.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/22/2015	48	7/21/2019	
AL16035	Reimbursement For Const Eng Martingale Rd (M4500)Woodfield Rd To Higgins Rd (872) Village Of Schaumburg 15-00116-00-Rs C-91-277-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 64,146.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,331.31	\$ 825.10	\$ -	\$ -	\$ 1,331.31	PA100-586	7/22/2015	48	7/21/2019	
AL16037	Reimbursement For Const Eng Harvey Rd (Fau2512) Us 30 To Wolf Crossing Village Of Oswego 15-00049-00-Rs C-93-110-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 26,933.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/22/2015	48	7/21/2019	
AL16041	Reimbursement For Prelim Eng Carpenter St (Fau7975) 9Th St To 11Th St Springfield 13-00475-00-Bt P-96-209-15	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 372,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/16/2015	48	6/15/2019	
AL16044	Reimbursement For Prelim Eng Stearns Rd (Fap361) At Randall Rd Kane County 14-00214-28-Ch D-91-207-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 277,371.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/4/2015	48	8/3/2019	
AL16044	Reimbursement For Prelim Eng Stearns Rd (Fap361) At Randall Rd Kane County 14-00214-28-Ch D-91-207-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 277,371.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/4/2015	48	8/3/2019	
AL16046	Reimbursement For Const Eng Stearns Rd (Fap361) At Randall Rd Kane County 14-00214-28-Ch D-91-207-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 390,284.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,882.12	\$ 6,218.99	\$ -	\$ -	PA100-586	8/4/2015	48	8/3/2019	
AL16047	Reimbursement For Prelim Eng Deepass Rd (Ch47) Over Kickwaukee River/McHenry County 10-00377-00-Bt D-91-247-10	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 46,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/30/2015	48	7/29/2019	
AL16051	Reimbursement For Const Eng Ch 8/Arenville Rd (Fau579-Fau779) Cass County 05-00069-01-Rs C-96-241-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/11/2015	48	8/10/2019	
AL16054	Reimbursement For Prelim Eng Us Rte 41 (Fap350) At Hubbard Rd Village Of Wilmette 12-00194-00-Ch D-91-055-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 249,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 103,830.98	\$ -	\$ -	\$ -	PA100-586	8/11/2015	48	8/10/2019	
AL16055	Reimbursement For Prelim Eng Brookwood Dr (Mun4115) Over Butterfield Creek Village Of Flossmoor 15-00048-00-Bt D-91-240-15 P-91-240-15	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 162,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,648.57	\$ -	\$ -	\$ -	PA100-586	8/11/2015	48	8/10/2019	
AL16058	Reimbursement For Const Eng 75Th St (Fau369) Adams St To Plainfield Rd Dupage County 15-00233-07-La C-91-306-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 62,097.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/28/2015	48	8/27/2019	
AL16060	Reimbursement For Construction Const Eng Row N 750 E Rd E 1030 N Rd (T 47 & T860) Douglas County 13-00106-02-Pv C-95-327-15 R-95-327-15	NON-BOND		00114944279000015	Statewide Construction & Land Acq</																

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL16077	Reimbursement For Construction Newport Dr (Mun200) Tallview Dr To Algonquin Rd Rolling Meadows 15-00114-00-Pv C-91-261-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 26,100.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/28/2015	48	8/27/2019	
AL16078	Reimbursement For Const Eng 127Th 76Th Harlem II Rte 83 Ridgeland Palos Heights 14-00051-00-Sw C-91-315-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 81,948.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/9/2015	48	9/8/2019	
AL16079	Reimbursement For Const Eng Willow Rd (Fau1289) Russet Wood Dr To Schoenbeck Rd Prospect Heights 12-00051-00-Sw C-91-425-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 26,286.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	745.23	\$ -	\$ -	PA100-586	9/9/2015	48	9/8/2019	
AL16080	Reimbursement For Construction Prelim & Const EngBlackhawk Blvd Oak Grove Ave Doner Dr South Beloit 14-00041-00-TI C-92-036-15 P-92-023-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,559,249.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,161,974.52	\$ -	\$ -	\$ -	\$ 1,161,974.52	PA100-586	9/9/2015	48	9/8/2019	
AL16081	Reimbursement For Const Eng Util Reloc Collinsville Streetscape Collinsville 13-00081-04-La C-98-321-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 180,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/9/2015	48	9/8/2019	
AL16083	Reimbursement For Prelim Eng Walnut Grove Rd (Fau900) Us 45 Yo Il 145 Saline County 11-00149-00-Rp P-99-504-12	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,826.38	\$ -	\$ -	\$ -	PA100-586	9/2/2015	48	9/1/2019	
AL16084	Reimbursement For Const Eng Washington St Aurora Ave West St Chicago Ave Naperville 13-00158-00-TI C-91-027-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 110,256.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,527.31	\$ -	\$ -	\$ -	PA100-586	9/11/2015	48	9/10/2019	
AL16086	Reimbursement For Construction Prelim & Const Eng Morgan St Se 1St Se South 2Nd St Shelbyville 15-00059-00-Rc C-97-092-15 P-97-031-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 647,166.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,080.16	\$ -	\$ -	PA100-586	9/9/2015	48	9/8/2019	
AL16089	Reimbursement For Construction & Const Eng Lake Forest Metra Commuter Station Up North Line Lake Forest 11-00090-01-Sm C-91-030-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,226,555.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/9/2015	48	9/8/2019	
AL16090	Reimbursement For Const Eng Ch7/Fas577) From Beardtown East City Limits To Ch5N Bluff Springed Cass County 16-00060-03-Rs C-96-204-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 4,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/15/2015	48	9/14/2019	
AL16093	Reimbursement For Const Eng Sak Creek Bike PathSchickel Rd To Rolling Meadows Public Library Rolling Meadows 12-00106-00-Bc C-91-144-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 35,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,645.37	\$ -	\$ -	\$ -	\$ 32,645.37	PA100-586	9/21/2015	48	9/20/2019	
AL16096	Reimbursement For Construction Prelim & Const EngStophenson St E I Westside 7.2 Miles City Of Grayville 15-00032-00-Pv C-99-501-16 P-99-500-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	72	9/20/2021	
AL16097	Reimbursement For Const Eng Cuba Rd (Fau1260) South Of Us 14 Over Plum Creek Barrington Hills 12-00020-00-Bc C-91-083-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 140,669.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
AL16098	Reimbursement For Construction Prelim & Const Engwacker Rd (Mun 16800) Rte 84 To Rmf Railroad Bridge 15-00043-00-Pvcity Of Savannah C-92-060-15 P-92-033-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,235,035.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/23/2015	72	9/22/2021	
AL16099	Reimbursement For Construction Prelim & Const Eng2nd St Maine St To Hampshire St City Of Quincy 14-00317-00-Pv C-96-232.14 P-96-203-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 238,610.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/23/2015	48	9/22/2019	
AL16101	Reimbursement For Construction Prelim & Const EngAlidia Ave Trumbu Ave Kennedy Reeves Village Of Robbins 15-00032-00-Rc C-91-210-15 P-91-210-15	NON-BOND		001149442790001016	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/16/2015	48	9/15/2019	
AL16102	Reimbursement For Prelim Eng 151St St (Fau1603) West Ave To Laurance Rd Orland Park 13-00071-00-Wr D-91-163-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 174,020.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,398.38	\$ -	\$ -	\$ -	PA100-586	9/18/2015	48	9/17/2019	
AL16103	Reimbursement For Const ProjRow West County Line Rd (Ch1 Fau977) Over Union Ditch No 3 Kane County 08-00024-01-Br R-91-021-09	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 52,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/23/2015	48	9/22/2019	
AL16104	Reimbursement For Const ProjRow Three Rivers Bike Trail East Of Aux Sable Dr To Vista Court Village Of Minooka 10-00056-00-Br R-93-005-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 3,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/23/2015	48	9/22/2019	
AL16108	Reimbursement For Const Eng Tr245 2 Miles W-Sw Of Owaseco Over Cottonwood Creek Christian County 08-07114-00-Br C-96-225-12	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 32,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/5/2015	48	10/4/2019	
AL16109	Reimbursement For Prelim Eng Lake Zurich Rd (Mun1000) Citizens Park Dr To Us Rte 14 Village Of Barrington 11-00087-01-Pv D-91-030-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 278,131.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/13/2015	48	10/12/2019	
AL16110	Reimbursement For Prelim Eng Butterfield Rd (Il Bt 56 Fau2645) Wolf Rd To Mannheim Rd Village Of Hillside 11-00047-00-Fp D-91-429-11	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 645,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/7/2015	48	10/6/2019	
AL16111	Reimbursement For Prelim Eng Main St (Fau3587) Illinois St To Robert Kingsley Hwy Village Of Lemont 14-00051-00-Br P-91-189-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 116,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/5/2015	48	10/4/2019	
AL16112	Reimbursement For Const Proj Row Util Oak St (Mun6000) Oak To Walnut Oak To Conroy Williamsville 12-00008-00-Br R-96-200-16	NON-BOND		00114944277007113	Discretionary Program-Fed	\$ 1,040,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 712,526.00	\$ -	\$ -	\$ -	\$ 712,526.00	PA100-586	10/7/2015	72	10/6/2021	
AL16113	Reimbursement For Const Eng Cottage Grove Avenue Cottage Grove Ave (Fau2923) At Us Rte 6 South Holland 14-00104-00-Ch C-91-182-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 17,462.11	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,600.00	\$ -	\$ -	PA100-586	10/8/2015	48	10/7/2019	
AL16116	Reimbursement For Prelim Eng Brookfield Ave (Fau140) Over Salt Creek Villase Of Brookfield 15-00129-00-Br P-91-402-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 108,682.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/22/2015	48	10/21/2019	
AL16117	Reimbursement For Prelim Eng B7 Frontage Rd (Fap351) Over Des Plaines River City Of Lockport 1500003-00-Br P-91-068-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 148,708.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,176.66	\$ -	\$ -	\$ -	PA100-586	10/27/2015	48	10/26/2019	
AL16118	Reimbursement For Prelim Eng Backside Dr (Mun1210) Over Willow Creek Elk Grove Village 15-00061-00-Br P-91-007-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 63,552.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/27/2015	48	10/26/2019	
AL16119	Reimbursement For Prelim Eng Fort Massac Dr City Of Metropolis 14-00001-00-Bd P-99-505-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 24,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/22/2015	48	10/21/2019	
AL16120	Reimbursement For Prelim Eng Harlem Ave (Fau2766)Glenview Rd To Golf Rd (Il Rte 58) Village Of Glenview 15-00191-00-Rs D-91-037-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 36,863.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/6/2015	48	11/5/2019	
AL16122	Reimbursement For Const Eng Deerfield Rd(Fau1257)Metra Milwaukee District North Lane To The Skokie River Village Of Deerfield 11-00092-00-Pv C-91-019-12	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,608,471.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/16/2015	72	11/15/2021	
AL16125	Reimbursement For Const Eng Nacagillis Drive (Mun0153) Over Squaw Creek Village Of Round Lake 11-00034-00-Br C-91-189-11	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 87,989.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,741.85	\$ -	\$ -	\$ -	\$ 1,741.85	PA100-586	11/16/2015	48	11/15/2019	
AL16126	Reimbursement For Const Eng Deane River Trail 95Th St To Koach Knoll Park Forest Preserve Dist Of Will County 12-F3002-00-Br C-91-352-12	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 103,755.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 886.83	\$ -	\$ -	\$ -	\$ 886.83	PA100-586	11/16/2015	48	11/15/2019	
AL16128	Reimbursement For Const Eng Canton Farm Rd (Fau0292) Over Dupage River City Of Joliet 09-00425-00-Br C-91-605-10	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 191,207.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,152.38	\$ -	\$ -	PA100-586	11/16/2015	48	11/15/2019	
AL16134	Reimbursement For Prelim Eng 12Th St (Fau9758) Catherine St To Ophia St Ophias To Pullen Rd City Of Metropolis 09-00044-00-Fp P-99-502-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 180,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,864.66	\$ -	\$ -	\$ -	PA100-586	11/10/2015	48	11/9/2019	
AL16135	Reimbursement For Prelim Eng Plum Grove Road (Fau2582) Wiley Road To Ill Rte 58(Golf Road) Village Of Schaumburg 14-00115-01-Pv D-91-069-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 325,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,709.26	\$ -	\$ -	\$ -	PA100-586	11/16/2015	43	6/15/2019	
AL16136	Reimbursement For Prelim Eng Woodfield Rd (Ms3073)Meacham Rd To Mantingale Rd Village Of Schaumburg 14-00114-02-Pv D-91-024-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 271,699.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 57,382.01	\$ -	\$ -	\$ -	PA100-586	10/16/2015	48	10/15/2019	
AL16141	Reimbursement For Const Eng Rawson Bridge Rd (Fau 4052) W Rawson Bridge Rd To Beachway St Oakwood Hills 15-00007-00-Rc C-91-418-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 19,258.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/25/2015	48	11/24/2019	
AL16143	Reimbursement For Construction Const & Prelim Engbaxter Rd & Mulford Rd Winnebago County 14-00563-00-Wr C-92-028-15 P-92-020-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/25/2015	72	11/24/2021	
AL16145	Reimbursement For Prelim Eng Palaski Ave (Fau3778) Cal Sag Bridge To 143Rd S Village Of Crestwood 15-00037-00-Sv P-91-002-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 143,437.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/25/2015	48	11/24/2019	
AL16146	Reimbursement For Prelim Eng Sank Trail (Fau1632)Ar Mark Collins Dr Sank Village 14-00035-00-TI P-91-414-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 99,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,889.20	\$ 1,697.65	\$ -	\$ -	PA100-586	11/25/2015	48	11/24/2019	
AL16147	Reimbursement For Prelim Eng Main St (Il Rte 117 Fap0702) Eureka Ave To Reagan Dr City Of Eureka 13-00040-00-Rs P-94-012-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 28,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2015	48	12/3/2019	
AL16148	Reimbursement For Prelim Eng Saylor Springs Rd (Fau799) 5 Mls East Of Louisville Over Little Wabash Rivercity County 14-00090-00-Br P-97-003-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 485,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,281.48	\$ -	\$ -	\$ -	PA100-586	11/25/2015	48	11/24/2019	
AL16149	Reimbursement For Const Eng Granite City Bike/Pedestrian Trail (Fau0804) & Trail Along Wabash Madison County Transit District 11-00017-00-Bc C-40-101-09	NON-BOND		00114944279001016	Statewide																

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
AL16159	Reimbursement For Const Eng Riverfront Trail Gregg St To Wall St At No Rr City Of Kankakee 10-00276-01-Br C-93-073-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 106,231.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/17/2015	48	12/16/2019		
AL16159	Reimbursement For Const Eng Riverfront Trail Gregg St To Wall St At No Rr City Of Kankakee 10-00276-01-Br C-93-073-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 106,231.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,512.81	\$ -	\$ -	\$ -	\$ -	3,512.81	PA100-586	12/17/2015	48	12/16/2019	
AL16160	Reimbursement For Const Eng Deepwater Rd (Fau2127) Saupp De Deepwater Rd (Fka Limestone Dr) To Main St Over Mill Creek City Of Batavia 07-00008-00-Br C-91-1479-09	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 165,360.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 400.22	\$ -	\$ -	PA100-586	12/17/2015	48	12/16/2019		
AL16162	Reimbursement For Const Eng West Highway 50 Intersections Castle Acres/Dean Drive/Long Drive & Wal Mart Entrance City Of O'Fallon 06-00058-00-Pv C-98-34-09	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 59,280.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/17/2015	48	12/16/2019		
AL16163	Reimbursement For Prelim Eng Wabash Cannaball Rd (T257) East Of St Francisville Over The Wabash Riv Overfall Franklinville 15-00018-00-Br P-97-004-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 544,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,363.36	\$ -	\$ -	PA100-586	12/17/2015	48	12/16/2019		
AL16166	Reimbursement For Prelim Eng Kahn Road (Fau2554) Lies Road To Army Trial Road Village Of Carl Stream 15-00060-00-Br P-91-403-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 47,914.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,608.34	\$ -	\$ -	PA100-586	12/18/2015	48	12/17/2019		
AL16167	Reimbursement For Prelim Eng Lies Road (Fau1375) Gary Avenue To Shumale Road Village Of Carl Stream 15-00061-00-Br P-91-409-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 62,418.32	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,502.42	\$ -	\$ -	PA100-586	12/18/2015	48	12/17/2019		
AL16168	Reimbursement For Prelim Eng West Highway 50 (Fau9166A) Intersection Old Collinsville Road City Of O'Fallon 14-00067-00-Pv P-98-320-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 53,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,237.17	\$ -	\$ -	PA100-586	12/18/2015	48	12/17/2019		
AL16169	Reimbursement For Right Of Way Farrell Road (T246A) Over Spring Creek Township Of Joliet Will County 11-10108-01-Br R-91-005-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 24,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/18/2015	48	12/17/2019		
AL16170	Reimbursement For Const Eng Calico Trail East South End Of Existing Trail West Of Outer Belt W Extending To Calico Rd City Of Effingham 13-00130-00-Br C-97-065-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,564.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/16/2015	48	12/15/2019		
AL16172	Reimbursement For Prelim Eng 104Th Avenue (Fau2696) 159Th St To 163Rd Place Village Of Oland Park 15-00077-00-Br P-91-142-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 88,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/4/2016	48	1/3/2020		
AL16173	Reimbursement For Const Eng J Greenleaf Ave Wash-Ington St To Northpoint Blvd (Fau2701) 2)Waukegan Rd Fau2706 Northpoint To Il 137 Lake County 12-00999-28-Ti C-91-411-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 51,826.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 135.70	\$ -	\$ -	PA100-586	1/12/2016	48	1/11/2020		
AL16175	Reimbursement For Prelim Eng 137 Lake County 12-00999-28-Ti C-91-411-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 225,154.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,497.70	\$ 43,459.99	\$ -	PA100-586	1/12/2016	48	1/11/2020		
AL16176	Reimbursement For Prelim Eng Ravinia Ave (Fau1709) @ 147Th St Village Of Oland Park 12-00609-00-Ch D-91-447-12	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 116,742.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 116,742.13	\$ -	PA100-586	1/12/2016	48	1/11/2020		
AL16177	Reimbursement For Prelim Eng Cicero Ave (Fau150) 128Th St To 143Rd St Village Of Crestwood 14-00033-00-Sp P-91-160-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 76,807.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2016	48	1/11/2020		
AL16179	Reimbursement For Prelim Eng Oak Springs Rd (Fau1234) At Des Plaines River Libertyville Township Road District 15-10112-00-Br P-91-427-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 102,507.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,152.61	\$ -	\$ -	PA100-586	1/12/2016	48	1/11/2020		
AL16183	Reimbursement For Const Eng Chatham St (M41030) Canal St To Fulton St Blue Island 08-00178-01-Br C-91-095-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 280,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2016	48	1/11/2020		
AL16184	Reimbursement For Const Eng Kenilworth Ave (M40708) Green Bay Rd To Ridge Rd Village Of Kenilworth 13-00033-00-Rs C-91-251-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 59,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 995.27	\$ -	\$ -	PA100-586	1/12/2016	48	1/11/2020		
AL16185	Reimbursement For Const Eng Shields Ave (Fau1365) Eberly Ave To Maple Ave Village Of Brookfield 15-00128-00-Rs C-91-279-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 118,175.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,158.10	\$ -	\$ -	\$ -	\$ 7,158.10	PA100-586	1/12/2016	48	1/11/2020		
AL16186	Reimbursement For Const Eng S Eaton St (Fau8226/M8700A/Fau8311) E Main St To Victor Dana Rd City Of Robinson 11-00074-00-Pv C-97-088-12	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 135,712.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,770.58	\$ -	\$ -	\$ -	\$ 4,770.58	PA100-586	1/12/2016	48	1/11/2020		
AL16187	Reimbursement For Const Eng Bellvue Rd/Kosher Ave (Fau9122 & Fau9133) Collinsville 06-00088-00-Ti C-98-323-07	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2016	48	1/11/2020		
AL16192	Reimbursement For Prelim Eng Rural St (T0189) Over Indian Creek Township Of Aurora 15-01127-01-Br P-91-390-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 114,747.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/20/2016	48	1/19/2020		
AL16194	Reimbursement For Const Eng Milburn School Rd (Fau9145/Fau9170/Fau9299) Intersection W Simmonds Rd Fairwood Hills Rd City Of O'Fallon 12-00059-04-Pv C-98-255-12	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 52,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/27/2016	48	1/26/2020		
AL16198	Reimbursement For Const Eng Main St C-91 & C-81 Extension (Fau428) Approx 100' W Of Wl Of Basco To 200' E Of Washington St Hancock County 15-00127-00-Rs P-96-204-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 70,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/2/2016	48	2/1/2020		
AL16199	Reimbursement For Prelim Eng Bobwhite Rd (750 E Rd Tr 154A) 3 Miles Ss Of Louisville Over Buck Creek Day County 15-07124-00-Br P-97-005-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 17,259.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 90.66	\$ -	\$ -	\$ -	\$ 90.66	PA100-586	2/2/2016	48	2/1/2020		
AL16200	Reimbursement For Prelim Eng Green Mount Rd (Fau9170) Intersection @ Central Park Drive City Of O'Fallon 15-00071-00-Pv P-98-315-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 91,191.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,655.82	\$ -	\$ -	PA100-586	2/2/2016	48	2/1/2020		
AL16201	Reimbursement For Const Eng State St (Fau1343) Water St To River St Over Fox River Village Of South Elgin 13-00043-00-Br C-91-286-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 64,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/2/2016	48	2/1/2020		
AL16202	Reimbursement For Const Eng Commonwealth Edison Trail Jarvis Ave To Devon Ave Village Of Lincolnwood 09-00052-00-Br C-91-287-10	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 76,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,975.50	\$ -	PA100-586	2/3/2016	48	2/2/2020		
AL16204	Reimbursement For Const Eng Perryville Rd (Ch 1) (Fau5148) Over Up Rr - 5 Miles South Of Harrison Winnebago County 04-00359-00-Br C-92-065-07	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/2/2016	48	2/1/2020		
AL16207	Reimbursement For Right Of Way Lincoln Ave (Fau1777) From Olympian Dr To Saline Ct City Of Urbana 11-00334-01-Pv R-95-310-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 650,914.32	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 456,851.43	\$ -	\$ -	\$ -	\$ 456,851.43	PA100-586	2/3/2016	48	2/2/2020		
AL16208	Retub Const Cng Vehicles To Comply With Air Quality Standards In Epa Non-Attainment Areas Village Of Park Forest 14-00098-01-Ms C-91-363-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 405,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/3/2016	48	2/1/2020		
AL16212	Reimbursement For Prelim Eng 143Rd St (Fau0350) Il Rte 59 To Il Rte 126 Village Of Plainfield 06-00040-00-Pv D-91-407-09	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/2/2016	48	2/1/2020		
AL16213	Reimbursement For Const Eng South Blvd (M3036) Harlem Ave To Marion St Village Of Oak Park 13-00256-00-Pv C-91-300-13	NON-BOND		00114944277007113	Discretionary Program-Fed	\$ 160,875.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/18/2016	48	2/17/2020		
AL16216	Reimbursement For Prelim Eng Old Galea Trail (T0046) 5 Miles Nw Of Mt Car-Roll Over Plum River Carroll County 14-21214-00-Br P-92-032-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 96,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,642.85	\$ -	\$ -	\$ -	\$ 13,642.85	PA100-586	2/22/2016	48	2/21/2020		
AL16218	Reimbursement For Const Eng Modermont Dr (Fau1007) Taft Ave To Wolf Rd Village Of Berkeley 99-00028-00-Fp C-91-054-12	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 207,175.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/2/2016	48	3/1/2020		
AL16219	Reimbursement For Const Eng Patriot Blvd West Lake Blvd Chestnut Ave And Lehigh/Patriot Blvd Village Of Glenview 15-00193-00-Rs C-91-116-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 85,248.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 437.29	\$ -	\$ -	\$ -	\$ 437.29	PA100-586	3/2/2016	48	3/1/2020		
AL16220	Reimbursement For Const Eng Canon Farm Rd Exlinton Rd Cosmic Dr To June St Billmore St To Canon Farm Rd City Of Joliet 11-00446-00-Ch C-91-127-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/2/2016	48	3/2/2020		
AL16221	Reimbursement For Const Eng Cicero Ave 135Th St 127Th St Cal-Sag Rd Village Of Crestwood 14-00034-00-Ti C-91-192-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 19,822.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,822.58	\$ -	\$ -	PA100-586	2/29/2016	48	2/28/2020		
AL16225	Reimbursement For Const Eng Seavey Rd (Tf0149) Over Lake Run Creek Blackberry Township Kane County 12-04101-01-Br C-91-365-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 74,025.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/2/2016	48	3/1/2020		
AL16226	Reimbursement For Const Const Eng & Prelim Eng Faber Lane & Zimmer Way Il Rte 40 To Bio-Ag Millidgeville 15-00018-00-Pv C-92-032-16 P-92-031-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 476,688.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 75,704.96	\$ -	\$ -	\$ -	\$ 75,704.96	PA100-586	3/2/2016	48	3/1/2020		
AL16227	Reimbursement For Const Const Eng & Prelim Eng Washington St (Fau0646) Millidgeville 15-00018-01-Pv C-92-034-16 P-92-033-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 566,817.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,142.96	\$ -	\$ -	\$ -	PA100-586	3/2/2016	48	3/1/2020		
AL16228	Reimbursement For Const Const Eng & Prelim Eng Plank Rd/May Rd/Commerce Dr City Of Peru 15-00064-00-Pv C-93-016-16 P-93-011-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,514,755.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/4/2016	72	3/3/2022		
AL16229	Reimbursement For Const Eng High Ridge Rd (Fau2996) Village Of Villa Park Corporate Limits To Andrae Ave Village Of Villa Park 15-00095-00-Rs C-91-033-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 26,368.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/8/2016	48	3/7/2020		
AL16230	Reimbursement For Const Eng Concord Ave (Fau1680) West Spring St To Il Rte 31 Village Of South El																					



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
AL16235	Reimbursement For Prelim Eng 12382 St (Fau1710) 76Th Ave To Harlem Ave City Of Palos Heights 15-00053-00-Pv P-91-423-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 77,943.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/3/2016	48	3/2/2020		
AL16236	Reimbursement For Prelim Eng Brainerd Ave (Fau2704) Joliet Rd To 55Th St City Of Countryside 14-00041-00-Bi P-91-083-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 106,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/29/2016	48	2/28/2020		
AL16237	Reimbursement For Construction (Materials) Citywide Led Flashing Stop Signs/Radar Feedback Village Of Schiller Park 15-00081-00-Sg C-91-282-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 108,480.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/11/2016	48	3/10/2020		
AL16238	Reimbursement For Construction Const Eng Prelim Eng Salem Library Sidewalk Improvements County Of Marion City Of Salem 15-00078-00-Sw C-98-300-15 D-98-300-15	BOND	A1	06954944277000110	Statewide	\$ 70,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2016	48	3/13/2020		
AL16240	Reimbursement For Prelim Eng Clavey Rd (Fau1265) Us Rte 41 To Green Bay Rd City Of Highland Park 15-00125-00-Pv P-91-117-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 119,210.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2016	48	3/13/2020		
AL16243	Reimbursement For Right Of Way 55Th St (C235) (Fau1504) Danham Rd To Clarendon Hills Rd County Of Dupage 11-00302-04-Ch R-91-007-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 745,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 256,900.00	\$ -	\$ -	\$ -	\$ 256,900.00	PA100-586	3/18/2016	48	3/17/2020		
AL16245	Reimbursement For Const Eng County Farm Road Trail (Fau362) Forest Preserve Dist Of Dupage County 14-F3000-12-Bi C-91-219-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 315,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/24/2016	48	3/23/2020		
AL16247	Reimbursement For Prelim Eng Emergency Repair Batchtown Rd (Fau756) Calhoun County 15-00052-05-Pv P-98-313-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 221,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 80,606.87	\$ -	\$ -	\$ -	PA100-586	3/22/2016	48	3/21/2020		
AL16248	Reimbursement For Prelim Eng Sale Routes To Schools Village Of Harwood Heights 15-00058-00-Sw C-91-305-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 19,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,200.00	\$ -	\$ -	\$ -	\$ 19,200.00	PA100-586	3/29/2016	48	3/28/2020		
AL16249	Reimbursement For Construction Const & Prelim Eng Coors And Leves Roads (T2) Jackson County 15-03111-00-Fp C-99-505-16 P-99-501-16	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,585,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/29/2016	72	3/28/2022		
AL16250	Reimbursement For Construction Const Eng First St (Fau1710) Gregory Dr To Kirby Ave City Of Champaign 14-00299-00-Pv C-95-302-15	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,675,686.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 81,053.20	\$ -	\$ -	PA100-586	3/29/2016	72	3/28/2022		
AL16251	Reimbursement For Construction Const Eng Fourth St (Fau171) Kirby Ave To Saint Mary'S Rd City Of Champaign 14-00300-00-Pv C-95-304-15	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 672,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 57,549.08	\$ -	\$ -	\$ -	\$ 57,549.08	PA100-586	3/29/2016	51	6/28/2020		
AL16252	Reimbursement For Const Eng Eola Rd (Fau2531) Montgomery Rd To 87Th St City Of Aurora 10-00292-00-Wv C-91-281-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 221,218.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,658.37	\$ -	\$ -	\$ -	PA100-586	3/24/2016	48	3/23/2020		
AL16256	Reimbursement For Prelim Eng Touhy Ave (Fau1340) Kilpatrick Ave To Kilbourn Ave Village Of Lincolnwood 12-00059-00-Bi D-91-435-12	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 43,265.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,408.50	\$ -	\$ -	\$ -	PA100-586	3/31/2016	48	3/30/2020		
AL16261	Reimbursement For Prelim Eng Trail Hill Rd E 1800 N Rd (Fau3430) North Part Of Vandavia Over Bear Creek City Of Vandalia 15-00067-00-Bi P-97-006-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 145,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/22/2016	48	3/21/2020		
AL16262	Reimbursement For Prelim Eng Cicero Ave (B Rte 50) Fap350) 151St To 155Th Oak Forest 14-00103-00-Ms P-91-340-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 84,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 69,277.24	\$ -	\$ -	\$ -	\$ 69,277.24	PA100-586	4/14/2016	48	4/13/2020		
AL16263	Reimbursement For Const Eng Madison St (Fau1419A)Des Plaines Ave To Harlem Ave Village Of Forest Park 15-00113-00-Rs C-91-003-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 120,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,117.62	\$ -	\$ -	\$ -	\$ 16,117.62	PA100-586	4/19/2016	48	4/18/2020		
AL16268	Reimbursement For Const Eng N Main St (Fau190) Near Norfolk & Southern Rr To Walnut St Jacksonville 15-00121-03-Pv C-96-210-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 305,310.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/19/2016	48	4/18/2020		
AL16269	Reimbursement For Construction Const Eng 1 Harrison St(Fau290) Oak Park/Saville 23N Blvd/Fau14 051843 Forest 3/Oak Park(Fau275)Lexington Garfield/Village Of Oak Park 12-00255-00-Ms C-91-154-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 34,493.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/19/2016	48	4/18/2020		
AL16270	Reimbursement For Const Eng Exit 14 Interchange(Fau64) NwSe Quadrant @ West Hwy 50 City Of O'Fallon 10-00062-00-La C-98-327-11	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 27,998.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,998.80	\$ -	\$ -	\$ -	PA100-586	3/7/2016	50	5/2/2020		
AL16275	Reimburse Local Agency Const Eng 144Th St (Fau1069) B 50(Cicero Ave) To Pulaski Rd/Village Of Midlothian 15-00030-00-Rs C-91-078-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 31,767.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 31,767.89	\$ -	\$ -	\$ -	\$ 31,767.89	PA100-586	5/4/2016	48	5/3/2020		
AL16276	Reimbursement For Const Eng 149Th St (Fau1070) B 50(Cicero Ave) To Pulaski Rd/Village Of Midlothian 15-00031-00-Rs C-91-089-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 128,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/3/2016	48	5/2/2020		
AL16277	Reimbursement For Const Eng Chestnut Ave(Fau152)At West Fork Of The North Branch Chicago River Village Of Glenview 13-00185-00-Bi C-91-092-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 80,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/3/2016	48	5/2/2020		
AL16281	Reimbursement For Const Eng Hillcrest Blvd/Fau1102Jones Rd To Roselle Rd 2/Moon Lake Blvd/Fau2556 Higgins Rd To Golf Rd Village Of Hoffman Estates15-00094-00-Rs C-91-146-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 14,344.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/4/2016	48	5/3/2020		
AL16282	Reimbursement For Const Eng Sign Upgrades Villagewide Village Of Sherman 12-00016-00-Sp C-96-209-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 30,560.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/3/2016	48	5/2/2020		
AL16284	Reimbursement For Const Eng College Ave (Fau8961) Holman St To Rock Springs Deciv Of Allon 15-00231-01-Sw C-98-301-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 168,480.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,377.27	\$ 649.70	\$ -	\$ -	\$ 2,377.27	PA100-586	5/10/2016	48	5/9/2020		
AL16285	Reimbursement For Const Eng Ill Rte 68/Dandee Rd Fap 343) At Community Blvd Village Of Wheeling 15-00083-00-Pv C-91-032-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 96,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,915.47	\$ -	\$ -	\$ -	\$ 1,915.47	PA100-586	5/10/2016	48	5/9/2020		
AL16286	Reimbursement For Const Eng Bull Valley Rd At Curran Rd City Of Mchenry 14-00078-00-Ch C-91-149-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 16,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/19/2016	48	5/18/2020		
AL16287	Reimbursement For Const Eng Governors Hwy N/O Sauktrail To S/O 219Th St Amy Dr M/O Imperial Dr To S/O Anquilla Dr Richon Sq Rd S/O Lee Ave Village Of Richon Park 15-00054-00-Sw C-91-203-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 360,706.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 796.42	\$ -	\$ -	\$ -	\$ 796.42	PA100-586	5/10/2016	48	5/9/2020		
AL16289	Reimbursement For Const Eng Beck Rd (Fau 160)Grass Lake Rd To Sand Lake Rd Village Of Lindenhurst 14-00030-00-Rs C-91-170-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 37,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/10/2016	48	5/9/2020		
AL16290	Reimbursement For Const Eng Red Gate Rd/Fau 2287)Corp Limits To Meadow View Deciv Of St Charles 16-00107-00-Rs C-91-193-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 171,137.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/10/2016	48	5/9/2020		
AL16293	Reimbursement For Const Eng North Ave (Fau 3714) Wilmet Rd To Telegraph Rd Village Of Deerfield 15-00100-00-Pv C-91-323-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 180,492.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/10/2016	48	5/9/2020		
AL16295	Reimbursement For Const Eng Hill Ave (Fau 1431) Over E Branch Of Dupage River Village Of Lombard 10-00154-00-Bi C-91-752-10	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 251,763.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/10/2016	48	5/9/2020		
AL16296	Reimbursement For Prelim Eng John Humphrey Dr (Fau 2520) At 143Rd St Village Of Orland Park 16-00078-00-Ch P-91-209-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 96,282.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,803.64	\$ -	\$ -	\$ -	PA100-586	5/17/2016	48	5/16/2020		
AL16297	Reimbursement For Prelim Eng Ill Rte 3 & Quency Ave Intersection Village Of Sauget 15-00015-00-Pv P-98-317-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 220,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,951.25	\$ -	\$ 1,296.65	\$ -	\$ 9,951.25	PA100-586	5/10/2016	48	5/9/2020		
AL16298	Reimbursement For Const Eng Springingath Rd & Wiley Rd Village Of Schaumburg 15-00120-00-Rs C-91-221-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 32,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/10/2016	48	5/9/2020		
AL16299	Reimbursement For Const Eng Primar Rd (Ch 9) Over Salt Creek N Of Ill 54 Logan County 14-00083-01-Bi C-96-212-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 130,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,844.49	\$ -	PA100-586	5/10/2016	48	5/9/2020		
AL16301	Reimbursement For Prelim Eng Essington Road (F4U326) Over Rock Run Creek City Of Joliet 16-00489-00-Bi P-91-236-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 116,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/17/2016	48	5/16/2020		
AL16302	Reimbursement For Prelim Eng Commonwealth Edison Right Of Way Derby Rd To Bell Village Of Lemont 14-00053-00-Bi P-91-186-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 20,538.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,678.16	\$ -	\$ -	\$ -	\$ 2,678.16	PA100-586	5/17/2016	48	5/16/2020		
AL16303	Reimbursement For Prelim Eng Goodings Grove School At Pine Oak Drive Village Of Homer Glen 13-00016-00-Bi D-91-285-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 28,510.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/17/2016	48	5/16/2020		
AL16304	Reimbursement For Right Of Way 1/2Columbine Ave(P870) Charles LaHarding Rd 2)Madison St(U1426) Columbine Ave To Finley Rd Village Of Lombard 11-00155-00-Ch R-91-007-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 125,706.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/7/2016	48	4/6/2020		
AL16305	Reimbursement For Prelim Eng Robert Packer Coffin Rd At Buffalo Creek Village Of Lou Grove 15-00007-00-Bi P-91-198-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 72,903.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,075.06	\$ -	\$ -	\$ -	\$ -	PA100-586	5/19/2016	48	5/18/2020	
AL16306	Reimbursement For Prelim Eng Ch3 1 Mile South Of L Rose Over South Branch Of Crow Creek Marshall County 16-00099-00-Bi P-94-011-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 108,938.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 100,335.25	\$ -	\$ -	\$ -	PA100-586	5/26/2016	48	5/25/2020		
AL16309	Reimbursement For Prelim Eng Fox River Trail At Upper Forest Preserve Of Kane County 14-F3000-07-Bi D-91-222-16	NON-BOND																				

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL16332	Reimbursement For Prelim Eng Arlington Dr/Fa0361Greenbrook Blvd To Canton Dr Over W Branch Dupage River Village Of Hanover Park 15-00066-00-Bt P-91-118-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 111,832.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/26/2016	48	5/25/2020	
AL16333	Reimbursement For Prelim Eng Washington St (Fau2552) Chicago Ave To Aurora Ave City Of Naperville 16-00167-00-Bt P-91-265-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 300,240.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/22/2016	48	6/21/2020	
AL16335	Reimbursement For Prelim Eng Price Rd(T0199) Over Big Rock Creek West Of Rhodes Ave Big Rock Township 11-03112-00-Bt D-91-327-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 48,418.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/28/2016	48	6/27/2020	
AL17001	Reimbursement For Const Eng Ch1 & Ch11(Fa0357) Ch2(C2200N) North To Il R089 Woodford County 86-00075-06-Pv C-94-056-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 60,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/22/2016	48	6/21/2020	
AL17002	Reimbursement For Const Eng Lynn Blvd (Fau5548) From 6Th Ave To 16Th Ave Sterling Park District 10-P4000-00-Bt C-40-049-09	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 70,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/4/2016	49	6/29/2020	
AL17004	Reimbursement For Const Eng Sheridan Rd Cutoff Ped Path (Fau2774) Between Sheridan Rd/Scanton Ave & Sheridan Rd @ E Sheridan Pl Village Of Lake Bluff 11-00033-00-Sv C-91-043-11	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 15,417.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/13/2016	51	6/27/2020	
AL17005	Reimbursement For Construction Const Eng Prelim Eng Water Street (Fau6091) 800' W/O Plain St To 400' W/O Plain St City Of Peru 16-00066-00-Pv C-93-089-16 P-93-022-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 285,935.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,621.50	\$ 24,120.89	\$ -	\$ -	\$ 13,621.50	PA100-586	6/22/2016	48	6/21/2020	
AL17006	Reimbursement For Const Eng Dwyght Regional Transportation Center/Depot Rehabilitation 119 W Main Village Of Dwyght 13-00052-00-Hp C-93-099-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 11,628.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/21/2016	53	6/29/2020	
AL17007	Reimbursement For Const Eng South Side Young St Hyde/Wells, South Side Mulholland St Robinson/75' W/O Gordon,N Side Hultholland 150' W Gordon/Iowa Scity Of Navoo 14-00014-00-Sv C-96-204-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 9,680.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/20/2016	51	7/5/2020	
AL17008	Reimbursement For Construction Const Eng Prelim Eng Gateway Commerce Ctr Ds/Maui1016/From Gateway Commerce Ctr Dr To 1570 S Madison Co 16-00149-82-Rp C98-318-16 P-98-301-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 444,519.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 74,440.04	\$ -	\$ -	\$ -	\$ 74,440.04	PA100-586	6/15/2016	72	6/14/2022	
AL17009	Reimbursement For Prelim Eng 1 Saak Trail/Fa1632Karlov Ave/Richton Sq 2Gov Hwy/Fa3778/Poplar Avoes Saak Trail 3/8/Chesham/1007/Saak Trail/Poplar Village Of Richton Pk 15-00059-00-Sw D-91-283-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 17,760.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2016	48	6/14/2020	
AL17010	Reimbursement For Prelim Eng Telegraph Rd @ Metra District North Line Tracks City Of Lake Forest 16-00092-00-Es P-91-284-16	BOND	8A	0554498149000210	High Speed/Passenger Rail Grant	\$ 101,359.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 74,225.70	\$ -	\$ -	PA100-586	6/15/2016	48	6/14/2020	
AL17011	Reimbursement For Prelim Eng Central St Bridge (9-1301) Over The North Shore Channel/Structure Tdcity Of Evanston 16-00278-00-Bt P-91-301-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 349,962.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 155,575.36	\$ -	\$ -	PA100-586	6/30/2016	48	6/29/2020	
AL17014	Reimbursement For Prelim Eng Irving Park Rd(I19/Fa0345B) @ Old River Rd Village Of Schiller Park 15-00082-00-Ch P-91-189-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 58,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/23/2016	49	7/14/2020	
AL17019	Reimbursement For Construction Engineering 1238rd Street (Fau1588) Maple Avenue To Gregory St & Armitage Avenue, City Of Blue Island (Cook Co) 09-00184-00-Sv C-91-106-14	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 6,988.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,988.41	\$ -	\$ -	PA100-586	6/21/2016	49	7/18/2020	
AL17020	Reimbursement For Construction Engineering 1225 E Road (T0154) 3 Miles Nw Over Fox Creek Milo Road District (Bureau County) 11-16116-00-Bt C-93-042-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 5,964.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/19/2016	48	7/18/2020	
AL17022	Reimbursement For Construction Engineering Wood Street (Ms7220A) City Limits Of Shelbyville Over Sir (Shelbyville Industrial Rail Spur) Rt Shelby County 12-00054-00-Bt C-97-035-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 62,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/3/2016	50	7/27/2020	
AL17024	Reimbursement For Construction Engineering Diversy Ave & Fullerton Ave (Fau 1377 & Fau 1382)At Various Locations Village Of Elmwood Park Cook County 16-00117-00-Rs C-91-269-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 79,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/28/2016	48	7/27/2020	
AL17027	Reimbursement For Construction Engineering Whitehall Avenue (Fau 1359) Wolf Road To Roberts Avenue City Of Northlake (Cook County) 15-00088-00-Rs C-91-105-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 38,902.32	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 38,902.32	\$ -	\$ -	PA100-586	7/28/2016	48	7/27/2020	
AL17028	Reimbursement For Construction Engineering Municipal Bldg Bath Room Drive To Green Street City Of Mchenry (Mchenry County) 15-00080-00-Bt C-91-310-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 32,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,103.43	\$ -	\$ -	PA100-586	7/28/2016	48	7/27/2020	
AL17029	Reimbursement For Construction Engineering Pratt Avenue (Fau 1353) Lockwood Avenue To Crawford Avenue Village Of Lincolnwood (Cook County) 15-00061-00-Rs C-91-294-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 42,184.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,169.89	\$ -	\$ -	\$ -	\$ 1,169.89	PA100-586	7/28/2016	48	7/27/2020	
AL17030	Reimbursement For Construction Engineering West Branch Regional Trial Winfield Mounds To West Dupage Woods Dupage County Forest Preserve District 12-F3000-11-Bt C-91-294-14	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 182,290.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 67,711.80	\$ -	\$ -	\$ -	\$ 67,711.80	PA100-586	7/28/2016	48	7/27/2020	
AL17031	Reimbursement For Const Engr Randolph St & 4Th St Inter (Fau8417 Fau8427) Randolph 70W & 200E Of Town Branch Break @ Various Locations City Of Vandalia Fayette County 07-00059-00-Dr C-97-062-11	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 90,994.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 90,994.57	\$ -	\$ -	PA100-586	7/28/2016	48	7/27/2020	
AL17032	Reimbursement For Construction Engineering Various Routes Village Of Villase Park (Dupage County) 13-00092-00-Sv C-91-250-13	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 94,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,914.62	\$ 3,758.58	\$ -	\$ -	\$ 10,914.62	PA100-586	7/28/2016	48	7/27/2020	
AL17033	Reimbursement For Ph II Prelim Engineering Kates Road (Fau 3699) At The Metra Milwaukee District North Line Village Of Deerfield (Lake County) 14-00098-00-Bt D-91-048-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 133,408.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/19/2016	48	7/18/2020	
AL17035	Reimbursement For Ph II Preliminary Engineering Prairie Path Trail Walkup Road To Prairie Path Trail City Of Crystal Lake (Mchenry County) 15-00123-00-Bt D-91-195-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 10,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/19/2016	48	7/18/2020	
AL17036	Reimbursement For Construction Engineering Sharpshooters Trail Various Routes City Of Highland (Madison County) 14-00068-00-Bt C-98-250-14	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 35,656.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,656.17	\$ -	\$ -	PA100-586	7/28/2016	48	7/27/2020	
AL17037	Reimbursement For Ph II Engineering Golf Road (I 58) (Fap 559) Roosevelt Road To Ring Road Village Of Schaumburg (Cook County) 15-00117-00-Bt D-91-243-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 80,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2016	48	6/1/2020	
AL17037	Reimbursement For Ph II Engineering Golf Road (I 58) (Fap 559) Roosevelt Road To Ring Road Village Of Schaumburg (Cook County) 15-00117-00-Bt D-91-243-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 80,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2016	48	6/1/2020	
AL17038	Reimbursement For Construction Engineering Church Road (Fau 2667) Grand Ave To Jefferson St Dupage County Village Of Bensenville 13-00089-00-Wi C-91-351-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 88,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,578.18	\$ -	\$ -	\$ -	\$ 15,578.18	PA100-586	7/28/2016	48	7/27/2020	
AL17039	Reimbursement For Construction Engineering Shared Path Amber Lane To Mcgrinity Street Grundy County Village Of Diamond 13-00008-00-Bt C-93-126-14	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 6,862.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/29/2016	48	7/28/2020	
AL17042	Reimbursement For Construction Engineering West Colfax St. (Fau 3509) N Quentin Rd To N Plum Grove Rd. Cook County Village Of Palatine 15-00097-00-Rs C-91-171-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 76,875.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 76,875.28	\$ -	\$ -	\$ -	\$ 76,875.28	PA100-586	7/28/2016	48	7/27/2020	
AL17044	Reimbursement For Construction Engineering Skyline Drive (Fau 1928) B 127 To Jamestown Rd Union County 13-00102-00-Rs C-99-510-14	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 36,976.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 36,976.86	\$ -	\$ -	\$ -	PA100-586	8/16/2016	48	8/15/2020	
AL17045	Reimbursement For Construction Engineering Pfeiffer Road (Fau 3751) Old Plank Trail To Saak Trail Will County Village Of Frankfort 13-00050-00-Bt C-91-270-14	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 156,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,766.98	\$ -	PA100-586	8/16/2016	48	8/15/2020	
AL17046	Reimbursement For Construction Engineering Park Ave. (Fau 2958) Irving Park Road To Us 20 (Lake Street) Cook County Village Of Streamwood 15-00060-00-Rs C-91-313-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 35,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/16/2016	48	8/15/2020	
AL17050	Reimburse For Const & Construction Engineering 41St Street Pedestrian Bridge Over Lake Shore Dr Cook County City Of Chicago 05-E5003-00-Bt C-88-001-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 35,528,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/16/2016	72	8/15/2022	
AL17050	Reimburse For Const & Construction Engineering 41St Street Pedestrian Bridge Over Lake Shore Dr Cook County City Of Chicago 05-E5003-00-Bt C-88-001-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 35,528,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 257,706.66	\$ -	\$ -	PA100-586	8/16/2016	72	8/15/2022	
AL17050	Reimburse For Const & Construction Engineering 41St Street Pedestrian Bridge Over Lake Shore Dr Cook County City Of Chicago 05-E5003-00-Bt C-88-001-16	NON-BOND		00114944279000617	Tiger Vi Grant For 41St Bridge	\$ 35,528,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,639,393.98	\$ 1,591,252.98	\$ -	\$ -	\$ 1,639,393.98	PA100-586	8/16/2016	72	8/15/2022	
AL17051	Reimbursement For Preliminary Engineering Joy Road (Cb 9) (Fau 0212) From 130Th Avenue To 160Th Avenue Mercer County 14-00103-02-Dr D-94-029-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 76,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,889.81	\$ -	\$ -	\$ -	\$ 3,889.81	PA100-586	8/16/2016	48	8/15/2020	
AL17052	Reimbursement For Construction Engineering Canton Bike Trail Athletic Park To Big Creek Park/Illinois County Park District Of Canton 14-P4002-01-Bt C-94-129-14	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 50,062.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,062.00	\$ -	\$ -	PA100-586	6/21/2016	50	8/23/2020	
AL17053	Federal Reimbursement For Utilities Utility Relocation For Commuter Station & Parking Village Of Romeoville (Will Co.) 10-00056-02-Pl C-91-337-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 26,654.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,654.38	\$ -	\$ -	\$ -	\$ 26,654.38	PA100-586	8/16/2016	48	8/15/2020	
AL17054	Reimbursement For Prelim Eng Ridgeland Ave (Fau 2781) College Dr To 135Th St Palos Heights(Cook Co) 16-00054-00-Bt D-91-297-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 99,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/1/2016	47	8/31/2020	
AL17055	Reimbursement For Preliminary Engineering South Oakland Ave (Fau 9719) From B 13 (Walnut St) To Channahua St, City Of Carbonale Jackson County ,14-00130-00-Fp P-99-506-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 60,000.00	\$														

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL17057	Reimbursement For Preliminary Engineering Various City Of Arcola Douglas County 16-00009-01-Sp P-99-312-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 112,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/8/2016	48	9/7/2020	
AL17061	Reimbursement For Construction Engineering Rantoul Downtown Bike Path Various Streets City Of Rantoul County Of Champaign 14-00107-00-Bi C-95-341-14	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 46,371.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,761.54	\$ -	\$ -	\$ -	PA100-586	8/31/2016	48	8/30/2020	
AL17063	Reimbursement For Construction Engineering East Academy Rd (Ch 26) Little Muddy River 1.0 Mile West Of Scheller Jefferson County 14-00210-00-Bi C-99-507-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 10,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/13/2016	48	9/12/2020	
AL17066	Reimbursement For Prelim Eng Stone Ave Station(Ms 2070C) At Burlington Ave Village Of Lagrange (Cook Co) 14-00089-00-Sw D-91-114-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 104,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,438.20	\$ -	\$ -	\$ -	PA100-586	9/8/2016	48	9/7/2020	
AL17067	Reimbursement For Construction Engineering Kennedy Road (Fas 299) S. Cook St To S. Walker St City Of Braidwood, Will County 12-00014-00-Sw C-91-047-13	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 28,846.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/23/2016	48	9/22/2020	
AL17072	Reimbursement For Right Of Way Spfd Rail Improvproj. Usable Segment II Laura/Asb (Fas 7991-7992) 6Th Ss-West 11Th E. Ou S. Grand Ave-N. 6Th 10Th Stconider City Spfd 14-00477-00-Bi R-96-999-99	NON-BOND		00114944279001017	Statewide Construction & Land Acq	\$ 6,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/6/2016	72	9/5/2022	
AL17073	Reimbursement For Construction Engineering Dove Ln, End Of Cul-De-Sac On Dove Ln In Quail Ridridge Subdiv. To Pikeland Comm School Dr. City Of Pittsfield Pike County 15-00035-00-Sw C-96-236-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 33,880.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/8/2016	48	9/7/2020	
AL17076	Reimbursement For Prelim Eng Montgomery Rd-Kantz Rd To Walcott Rd City Of Aurora (Kane County 16-00315-00-Bi P-91-393-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 80,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/25/2016	48	10/24/2020	
AL17077	Reimbursement Of Const Eng B1 113 Division St At Will Rd Village Of Diamond (Grant Co) 14-00010-00-Wi C-93-019-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 151,760.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,963.55	\$ 9,433.49	\$ -	\$ -	\$ 6,963.55	PA100-586	10/25/2016	48	10/24/2020	
AL17078	Reimbursement For Const Eng/Utilities Lincoln Ave (Fas 7177) Olympian Rd To Saline C1 City Of Urbana 11-00334-01-Pv C-95-343-13	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 430,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 328,522.51	\$ 8,374.25	\$ -	\$ -	PA100-586	10/25/2016	48	10/24/2020	
AL17079	Reimbursement For Const Eng Scott-Troy Trail-Troy Rd To Kyle Rd Metro-East Park & Rec Dist (Madison Co) 06-00001-00-Bi C-98-305-07	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 701,026.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 209,081.08	\$ 53,296.73	\$ -	\$ -	\$ 209,081.08	PA100-586	10/25/2016	48	10/24/2020	
AL17081	Reimbursement For Const Eng & Preliminary Eng Fu 9836 (Miller Lane) Samuel W Andrews Dr To H 127, City Of Greenville/Bald Co. 13-00042-00-Wz C-98-319-14 & P-98-302-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 48,021.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/23/2016	48	9/22/2020	
AL17082	Federal Reimbursement For Construction Engineeringfau 3888 (Nesler Road) Over Fitchie Creek Plato Twp/Kane Co 08-12103-02-Bi C-91-558-13	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 91,840.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/28/2016	48	9/27/2020	
AL17083	Reimbursement For Construction & Construction Eng Mercy Way/Lyford Rd Riverside Blvd S To Spring Brook Rd & Ne To Riverside Blvd/City Of Rockford/ Winnebago Co 16-00613-00-Fp C-92-097-16	NON-BOND		00114944279001017	Statewide Construction & Land Acq	\$ 9,147,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/28/2016	72	9/27/2022	
AL17084	Reimbursement For Preliminary Engineering Mercy Way/Lyford Rd Riverside Blvd S To Spring Brook Rd & Ne To Riverside Blvd City Of Rockford/ Winnebago Co 16-00613-00-Fp P-92-104-16	NON-BOND		00114944279001017	Statewide Construction & Land Acq	\$ 852,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/28/2016	48	9/27/2020	
AL17085	Reimbursement For Constr. Const Eng & Prelim Eng East Park Street At The Intersection Of N State Stand East Park St. Village Of Poplar Grove/ Boone Co 16-00010-00-Fp C-92-096-16 & P-92-112-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 273,772.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/28/2016	48	9/27/2020	
AL17087	Reimbursement For Construction Engineering Fas 826 (E Richview Rd) N Bowd Lane To 42Nd St Jefferson Co 15-00212-00-Rs C-99-526-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 275,405.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 103,060.54	\$ -	\$ -	\$ -	PA100-586	9/28/2016	48	9/27/2020	
AL17088	Reimbursement For Preliminary Engineering Ph Ii Fau 1689 (Woodfield Rd) To Mantingale Rd To B 53 Village Of Schaumburg/Cook County 14-00114-01-Pv D-91-023-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 298,653.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 111,999.79	\$ -	\$ -	\$ -	PA100-586	9/28/2016	48	9/27/2020	
AL17089	Reimbursement For Preliminary Engineering Ph Ii Fau 1103 (National Parkway) Plain Grove Rd To B 58Village Of Schaumburg/Cook County 15-00119-00-Pv D-91-220-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 73,807.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 73,807.06	\$ -	\$ -	PA100-586	10/13/2016	48	10/12/2020	
AL17090	Reimbursement For Construction Engineering Fau 0328 (Gaylord Rd) At Division Street City Of Crest Hill/Will County 11-00042-00-Ch C-91-071-13	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 72,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,965.87	\$ -	\$ -	\$ -	PA100-586	10/13/2016	48	10/12/2020	
AL17091	Reimbursement For Construction Engineering Cal-Sup Trail Jackson Street To Indiana Avenue Village Of Riverdale/Cook County 15-00131-00-Bi C-91-497-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 168,159.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,701.99	\$ 1,011.01	\$ -	\$ -	\$ 7,701.99	PA100-586	10/13/2016	48	10/12/2020	
AL17092	Reimbursement For Construction Engineering Fap 0537(Mcdonald Road) Over Otter Creek Village Of South Elgin/Kane County 11-00038-00-Bi C-91-168-12	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 360,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 360,000.00	\$ -	\$ -	\$ -	\$ 360,000.00	PA100-586	10/13/2016	48	10/12/2020	
AL17093	Reimbursement For Construction Engineering Fas 0461(Manito Road) 2.9 Miles Ne Of Talbot Over The Mackinaw River Tazewell County 07-00010-12-Bi C-94-024-13	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 6,880.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/7/2016	48	10/6/2020	
AL17094	Reimbursement For Preliminary Engineering Fap 0550 (E 50) Cicero Ave 163Rd Street To 167Th Street City Of Oak Forest/Cook County Cook Co. 14-00102-00-La P-91-185-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 39,693.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 39,693.18	\$ -	\$ -	\$ -	PA100-586	8/10/2016	50	10/12/2020	
AL17096	Reimbursement For Construction Engineering Fap 362 (Barrington Rd) Maple Ave To B 19 Village Of Hanover Park/Cook Co. 13-00062-00-Sp C-91-125-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 352,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 28,790.07	\$ -	\$ -	\$ -	\$ 28,790.07	PA100-586	10/13/2016	48	10/12/2020	
AL17097	Reimbursement For Preliminary Engineering Fap 0550 (E 50) Cicero Ave 163Rd Street To 167Th Street City Of Oak Forest/Cook County Cook Co. 12-00024-00-Fp C-91-342-12	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 272,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 52,319.55	\$ -	\$ -	\$ -	PA100-586	10/13/2016	48	10/12/2020	
AL17098	Reimbursement For Preliminary Engineering Ph Ii Fau 1103 (National Parkway) Plain Grove Rd To B 58Village Of Schaumburg/Cook County 15-00119-00-Pv D-91-220-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 233,786.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/13/2016	48	10/12/2020	
AL17100	Reimbursement For Construction Engineering Sangamon Valley Trail Stuart Park Connector Trail/In Bridge Road Sangamon County 10-00173-02-Bi C-96-223-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 8,008.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,008.47	\$ -	\$ -	\$ -	\$ 8,008.47	PA100-586	10/13/2016	48	10/12/2020	
AL17101	Reimbursement For Construction Engineering Fas 1887 & 1887A (Stanford Rd) Esing Road To Us 45 Williamson County 10-00130-00-Rs C-99-541-10	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 957,867.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/13/2016	48	10/12/2020	
AL17102	Reimbursement For Construction (Edp Funds) Various Streets At Various Locations City Of Harvard/Mchery County 16-00066-00-Pv C-91-019-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 599,894.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/13/2016	48	10/12/2020	
AL17103	Reimbursement For Construction & Construction Eng Various Route At Various Locations Village Of Lincolnshire/Lake County 14-00021-01-La C-91-203-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 266,928.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/13/2016	48	10/12/2020	
AL17104	Reimbursement For Ph Ii Preliminary Engineering Fau 1321 (Irving Park Rd) B 59 To Bartlett Road/Village Of Streamwood/Cook County 10-00055-00-Wi D-91-136-11	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 528,384.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 80,653.24	\$ -	\$ -	\$ -	PA100-586	4/13/2016	54	10/12/2020	
AL17105	Reimbursement For Construction Engineering Fap 0068 (Columbus Street) Lafayette St To Lincoln Place City Of Ottawa/ LaSalle County 13-00167-00-La C-93-021-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 67,371.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 65,261.94	\$ -	\$ 2,109.06	\$ -	\$ 65,261.94	PA100-586	10/20/2016	48	10/19/2020	
AL17107	Reimbursement For Construction Eng & Railroad Middlefork Savanna Trail Lake County Forest Preserve District 14-F3000-03-Bi C-91-161-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 236,820.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 59,306.30	\$ -	\$ -	\$ -	PA100-586	10/13/2016	48	10/12/2020	
AL17109	Reimbursement For Const Eng 1425 E Road(T302) 3 M S/W Of Crossville Over Drainage Ditch Philips Road District/White County 11-10132-00-Bi C-99-536-12	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 3,907.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/19/2016	50	11/15/2020	
AL17110	Reimbursement For Const Eng Irving Pks(Fau1321) Golf/Fap0550/Mecham/Fas0585/Algonquin/Fap0339) Wise(Fau1338) Village Of Schaumburg 15-00118-00-Li C-91-300-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 190,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 173,311.75	\$ -	\$ -	PA100-586	9/21/2016	50	11/15/2020	
AL17111	Reimbursement For Const Eng 550 N Rd(T353) 1 M S/E Of Herald Over Creek White County 03-07119-00-Bi C-99-569-06	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 6,168.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,168.96	\$ -	\$ -	\$ -	\$ 6,168.96	PA100-586	9/23/2016	50	11/15/2020	
AL17112	Reimbursement For Construction Const Eng Prelim Eng River Oaks Dr(Fau1608) II R1 83(Torrence Aveto Price Ave City Of Calumet City 16-00156-00-Rs C-D-91-308-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 99,665.29	\$ -	\$ -	\$ -	PA100-586	11/16/2016	72	11/15/2022	
AL17113	Reimbursement For Right Of Way Woodfield Rd(Mun3073) Meachum Rd To Mantingale Rd/Village Of Schaumburg 14-00114-02-Pv R-90-003-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 210,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/19/2016	49	11/15/2020	
AL17114	Reimbursement For Prelim Eng Union Hill Rd(Fau1617) Intersection Longacre Dr City Of Fairview Heights 12-00038-01-T1 P-98-303-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 28,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2016	49	11/1/2020	
AL17115	Reimbursement For Prelim Eng Citywide Sidewalk/Ada Accessibility Requirements Village Of South Wilmington 14-00001-00-Sw P-93-016-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 19,659.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/19/2016	49	11/1/2020	
AL17116	Reimbursement For Prelim Eng Right Of Way Monsee-Manhattan Rd(Fap0350) Hamilton - Cleveland Village Of Monsee 14-00027-00-Rs P-91-143-16 R-91-005-16	NON-BOND		00114944279001017	Statewide Construction & Land Acq	\$ 620,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 152,694.02	\$ -	\$ -	\$ -	\$ 152,694.02	PA100-586	11/16/2016	48	11/15/2020	
AL17117	Reimbursement For Const Eng Ed Hand Hwy(Ch23/Fas0275) @Ogishby City Limits Over Vermillion River LaSalle County 09-00031-02-Bi C-94-017-15																				

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL17120	Reimbursement For Const Eng Nbu Bridge Inspections Countywide Insp County 16-00092-00-Bi C-97-018-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 11,710.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/30/2016	48	11/29/2020	
AL17121	Reimbursement For Const Eng E FairchildN Jackson/Fau7002/Fau7041) N Jackson To SectionPenn To Fairchild City Of Danville 12-00348-00-Bi C-95-337-13	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/27/2016	50	11/15/2020	
AL17122	Reimbursement For Prelim Eng Barker Ave (Ms 2315) Over Salt Creek City Of Rolling Meadows (Cook County) 14-00112-00-Bi D-91-396-14	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 96,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/22/2016	48	11/21/2020	
AL17123	Reimbursement For Const Eng Inlandwood BlvdMan1024K1024A) Saak Trail To Moneville Of Park Forest 14-00101-00-Rs C-91-174-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 167,085.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,806.22	\$ 3,450.94	\$ -	\$ -	\$ 14,806.22	PA100-586	9/21/2016	50	11/15/2020	
AL17124	Federal Reimbursement For Ph 1 Preliminary Eng Fas 261 (Dee Bennett Road) Il Route 178 To East Ostarved Rock Lock & Dam Liasille Counv 15-00355-00-En P-93-018-16	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 553,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 78,394.46	\$ -	\$ -	\$ -	PA100-586	9/28/2016	48	9/27/2020	
AL17125	Reimbursement For Const Eng Engineering Tr 557 (Link Branch Lane) 1.5 Miles S Of Marion Over Bus Rr Co Unit Rd Dist-Williamson Counv 05-01228-00-Bi C-99-558-05	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 12,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,369.90	\$ -	\$ -	\$ -	\$ 1,369.90	PA100-586	7/28/2016	48	7/27/2020	
AL17126	Reimbursement For Prelim Eng Coombs Rd (Tr 170) Over Eg Rr Elgin Township (Kane County) 16-08112-01-Bi P-91-470-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 54,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/18/2016	48	11/17/2020	
AL17127	Reimbursement For Construction Countywide Sign Upgrade Grundy County 15-00000-00-Sg_C-93-109-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 51,012.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,502.31	\$ -	\$ -	\$ -	\$ 3,502.31	PA100-586	11/2/2016	48	11/1/2020	
AL17129	Reimbursement For Construction Engineering Shermer Rd (Fau 2760) Over W. Ford N. Branch Of Chicago River Cook County Village Of Northbrook 14-00161-00-Bi D-91-444-14	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 25,596.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,914.87	\$ -	\$ -	\$ -	\$ 1,914.87	PA100-586	9/8/2016	48	9/7/2020	
AL17131	Reimbursement For Preliminary Engineering Maple Ave (Fau 1238) Midlothian Rd To Lake Street Us Rr 45 Lake County Village Of Mandolin 15-00101-00-Bi D-91-183-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 58,661.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/14/2016	48	12/13/2020	
AL17133	Reimbursement For Const Eng Cal-Sag Trail Ashland Ave To Halsted St City Of Blue Island 08-00178-02-Bi C-91-091-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 172,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2016	51	12/14/2020	
AL17134	Reimbursement For Prelim Eng Roselle Rd(Fap264) Central Rd To Hillcrest Blvd Village Of Schaumburg 14-00113-00-Bi D-91-211-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 150,053.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/25/2016	50	12/13/2020	
AL17135	Reimbursement For Construction Const Eng Logistcenter Dv Cottage Grove Ave-Mark Collins Village Of Saak Village 04-00024-00-Fp C-91-070-05	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 305,193.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/14/2016	48	12/13/2020	
AL17136	Reimbursement For Const Eng Harlem Ave(Fap266) Golf Rd(E58) To Glenview Rd Village Of Glenview 15-00191-00-Rs C-91-037-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 185,015.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,894.91	\$ 6,842.09	\$ -	\$ -	\$ 21,894.91	PA100-586	9/21/2016	51	12/14/2020	
AL17138	Reimbursement For Construction Engineering Des Plaines River Rd (Fau 2710) At Cal-90 Cook County, Village Of Rosemont 13-00032-00-T1 C-91-208-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 57,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/21/2016	48	12/20/2020	
AL17139	Reimbursement For Construction Engineering Ch 4 (1700 E Rd.) (Fas 596) 1.7 Miles N Of 1-72 Over Handley Creek Pike County 10-00087-00-Bi C-96-226-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 125,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/21/2016	48	12/20/2020	
AL17140	Reimbursement For Constructing Engineering Ice Cream Dr Alder Dr Airport Rd (Mun 0053 & 2018) Round Rd To Alder Dr Airport Rd To Ice Cream Dr Alder Dr To Rr 831 16-00006-00-Pv C-91-205-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 92,850.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/21/2016	48	12/20/2020	
AL17141	Reimbursement For Construction Engineering Towns Creek Rd (Fas 0917) Grimsby Rd To Pond Ridge Rd. Jackson County 12-00170-00-Rs C-99-512-13	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 11,968.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,968.48	\$ -	\$ -	\$ -	\$ 11,968.48	PA100-586	12/21/2016	48	12/20/2020	
AL17142	Reimbursement For Preliminary Engineering Il 62 (Algonquin Rd) (Fau 0339) Plum Grove Road To Il Route 53 Village Of Schaumburg, Cook Co. 16-00068-00-Wv D-91-312-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 588,946.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 280,838.68	\$ -	\$ -	\$ -	\$ 280,838.68	PA100-586	10/13/2016	48	10/12/2020	
AL17143	Reimbursement For Const Eng Barton Trail Rd(T274) 2 M Sw Of Eldorado Over Drainage Ditch	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 17,450.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,450.64	\$ -	\$ -	\$ -	PA100-586	11/22/2016	50	1/10/2021	
AL17145	Reopen For Expenditure Adjustment	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/15/2016	49	1/2/2021	
AL17147	Reimbursement For Construction Engineering Lively Blvd., (Fau 1700) Higgins Rd (Il 72 To Landmeier Rd., Elk Grove Village Cook County 15-00064-00-Rs C-91-035-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 68,961.95	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 68,961.95	\$ -	\$ -	\$ -	\$ 68,961.95	PA100-586	1/19/2017	48	1/18/2021	
AL17148	Reimbursement For Construction Engineering Lorelei Dr (Mun 1002) Rr 173 (Rosencrans Rd To 9Th St) City Of Zion Lake County 16-00087-00-Rs C-91-459-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 48,377.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 48,377.30	\$ -	\$ -	\$ -	PA100-586	1/19/2017	48	1/18/2021	
AL17150	Reimbursement For Construction Engineering Macgregor Rd-North St. North St. (Fau 0364 0287A 0287B North St-S Shoals Dr-Mcgregor Rd Farrell Rdlockport City Will Co 15-0082-00-Pv C-91-041-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 131,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,139.26	\$ 15,924.45	\$ -	\$ -	\$ 9,139.26	PA100-586	1/19/2017	48	1/18/2021	
AL17152	Reimbursement For Preliminary Engineering Barville Rd. (Fau 4305) Il. 594 To State Street Village Of Crete Will County 16-00090-00-Rs P-91-320-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 24,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/11/2017	48	1/10/2021	
AL17153	Reimbursement For Preliminary Engineering Lake St. (Fau 0195) Barron Blvd To Center Street Village Of Graylake Lake County 15-00065-00-Rs D-91-040-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 96,178.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/11/2017	48	1/10/2021	
AL17154	Reimbursement For Right Of Way Plum Grove Rd (Fau 2582) Wiley Rd-Il Rr 58 Golf RdVillage Of Schaumburg Cook County 14-00115-01-Pv R-90-020-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 213,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 168,011.74	\$ -	\$ -	\$ -	PA100-586	1/19/2017	48	1/18/2021	
AL17155	Reopen For Expenditure Adjustment	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/20/2016	49	1/2/2021	
AL17156	Reimbursement For Const Eng Sandy Hollow Rd (Fau 5089) 20Th St To Alpine Rd City Of Rockford (Winnebago Co) 13-00959-00-Sp C-92-073-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/19/2016	48	4/18/2020	
AL17157	Reimbursement For Const Eng Nbu Bridge Inspections County Wide Montgomery County 16-00139-00-Bi C-96-232-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2017	48	1/17/2021	
AL17158	Reimbursement For Preliminary Engineering Il Rr 53 (Fap 357) @ North River Road City Of Wilmington Will County 15-00050-00-Ch D-91-240-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 407,630.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 66,022.37	\$ -	\$ -	\$ -	PA100-586	1/24/2017	48	1/23/2021	
AL17160	Reimbursement For Preliminary Engineering Main St (Fau 0165) Wm Rd To Riviera St. Village Of Spring Grove Mchenry County 16-00016-00-Sw_P-91-443-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 49,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,526.69	\$ -	\$ -	\$ -	PA100-586	11/2/2016	48	11/1/2020	
AL17161	Reimbursement For Prelim Eng Silver Glen Rd(Fap0526) Over Otter Creek County Of Kane 16-00115-02-Bi P-91-022-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 154,073.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,168.67	\$ -	\$ -	\$ -	PA100-586	1/31/2017	48	1/30/2021	
AL17162	Reimbursement For Construction Const Eng Quince St Shared Use Path(M6492) Il 159Magnolia St To Linden St City Of Edwardsville 15-00106-00-Bi C-98-302-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 164,068.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 164,068.30	\$ -	\$ -	\$ -	PA100-586	1/9/2017	49	2/6/2021	
AL17163	Reimbursement For Const Eng 15Th Ave(Mun 1090) Over Silver Creek Village Of Melrose Park 10-00117-00-Bi C-91-216-14	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 154,343.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/22/2016	51	2/6/2021	
AL17164	Reimbursement For Const Eng Summit Ave(Fau 2653) Il Rr 38 (Roosevelt Rd) To Madison St Village Of Villa Park 16-00096-00-Rs C-91-288-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 57,595.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 28,697.50	\$ 11,469.05	\$ -	\$ -	\$ 28,697.50	PA100-586	11/17/2016	51	2/6/2021	
AL17165	Reimbursement For Const Eng Ch2(Nicholson Rd)(Fap0559A) Sugar Creek 4.4 Miles NO 1-55 Logan County 13-00086-01-Bi C-96-221-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 64,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/30/2016	51	2/6/2021	
AL17167	Reimbursement For Const Eng 59Th St(Fau1557) Canadian Nation Rr To Archer Rd Village Of Summit 09-00065-00-Rs C-91-134-10	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 38,978.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,120.21	\$ -	\$ -	PA100-586	11/22/2016	51	2/8/2021	
AL17168	Reimbursement For Prelim Eng Forest Ave(Mun1090) Over Ravine Ditch City Of Highland Park 13-00121-00-Bi D-91-394-14	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 205,042.39	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/2/2017	48	2/8/2021	
AL17169	Reimbursement For Materials For Construction Metra Commuter Rail Station Villages Of Schaumburg 16-00124-00-Ms C-91-336-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 27,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,200.00	\$ -	\$ -	\$ -	\$ 27,200.00	PA100-586	2/3/2017	48	2/9/2021	
AL17171	Reimbursement For Prelim Eng 134Th St(Fau1680) Halsted St To Marsden Dr Cook County 16-13433-00-Rp P-91-397-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 226,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,670.22	\$ -	\$ -	\$ -	PA100-586	2/15/2017	48	2/14/2021	
AL17172	Reimbursement For Construction Engineering West 103Rd St. (Fau 1573) South Cicero Avenue To South Palooka Road_Village Of Oak Lawn Cook Co.16-00188-00-Rs C-91-129-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 68,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/15/2017	48	2/14/2021	
AL17173	Reimbursement For Prelim Eng 20Th Ave Keithburg Bldg(Fu16)Fau215,Ch25,Fau216,Ch25 To B94 Ch16 To Henderson County Line Mchenry County 16-00106-00-En P-94-003-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 70,349.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,640.34	\$ -	\$ -	\$ -	PA100-586	2/7/2017	48	2/6/2021	
AL17174	Reimbursement For Prelim Eng Center Grove Rd(Fas8874) Il 157 Int Improvements 800 East Of Incity																				



Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL17234	Reimbursement For Construction Engineering Wm Rd (Fau 0157) Martin Drive To Elk Drive Village Of Spring Grove Mchenry County 12-00014-00-Bi C-91-383-12	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 6,502.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43.50	\$ -	\$ -	\$ -	\$ 43.50	PA100-586	3/2/2017	50	5/9/2021	
AL17235	Reimbursement Construction Engineer & Utilities Second St. (Mun 0250) Over I&M Canal, Will Co. City Of Lockport 13-00080-00-Br C-91-514-14	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 159,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,635.83	\$ -	\$ -	\$ -	\$ 30,635.83	PA100-586	3/2/2017	50	5/9/2021	
AL17236	Reimbursement For Construction Eng & Utilities Sargent St (Fau 8249) Historic Old Rt 66 To South Clinton Road City Of Litchfield Montgomery Co. 15-00036-00-Pv C-96-201-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 62,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/8/2017	50	5/4/2021	
AL17237	Reimbursement For Construction Engineering Dundas Rd (Fap 0343A) Cambridge Dr To Northgate Parkway Village Of Wheeling Cook Co. 13-00080-01-L4 C-91-168-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 180,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,703.84	\$ 62,090.00	\$ -	\$ -	\$ 10,703.84	PA100-586	3/14/2017	50	5/2/2021	
AL17238	Reimbursement For Construction Engineering Industrial Dr (Man1084) Grand Ave To York Street City Of Elmhurst Dupage County 16-00186-00-Rc C-91-087-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 50,480.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2017	52	5/9/2021	
AL17239	Reimbursement For Materials Installation Of Signs183Rd St(Fau1622) Center Ave To Morgan St Village Of Homewood 12-00136-00-Sg C-91-581-12	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 16,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/20/2017	49	5/2/2021	
AL17240	Reimbursement For Construction Engineering County Hwy 13 (Fau51) S. Limits Of Vermont To Us24 Fulton County 16-00144-00-Pp C-94-013-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 44,709.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 44,709.51	\$ -	\$ -	\$ -	\$ 44,709.51	PA100-586	3/2/2017	50	5/4/2021	
AL17241	Reimbursement For Preliminary Engineering 135Th St (Fau1596) Laramie Ave To Cicero Ave Village Of Crestwood Cook County 15-00035-00-Bi P-91-150-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 179,184.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/11/2017	47	4/20/2021	
AL17242	Reimbursement For Const Engineering & Railroads Kennedy Road (Fau 3793) B Rte 47 To Mill Road City Of Yorkville Kendall County 10-00042-00-Bi C-93-088-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 314,684.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 66,970.90	\$ -	\$ -	\$ -	\$ 66,970.90	PA100-586	3/22/2017	50	5/9/2021	
AL17243	Reimbursement For Construction Engineering Pennsylvania Ave (Mun 2600A) 4Th St To East Corporate Limits Of Champaign City Of Champaign 14-00301-00-Pv C-95-306-15	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,870,230.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,217,423.93	\$ -	\$ -	\$ -	\$ 1,217,423.93	PA100-586	5/10/2017	48	5/9/2021	
AL17244	Reimbursement For Preliminary Engineering Hawk Hollow Trail Dupage Forest Preserve Trail Toentree Of Lawrence Ave And Morton Grove Village Hanover Park 15-00063-00-Bi D-91-149-17	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 19,002.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,440.31	\$ -	\$ -	\$ -	PA100-586	4/30/2017	49	5/2/2021	
AL17246	Reimbursement For Const Eng Grand Ave(Mun056) Weber Rd To Anna Lane Village Of Romeoville 16-00065-00-Rc C-91-021-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 24,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,637.38	\$ -	\$ -	\$ -	\$ 2,637.38	PA100-586	1/12/2017	52	5/9/2021	
AL17247	Reimbursement For Railroad Work Woodward Ave(Fau2593) International Parkway/55 Village Of Woodridge 16-00073-00-Rs C-91-041-17	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 85,195.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 85,195.00	\$ -	\$ -	PA100-586	3/16/2017	50	5/9/2021	
AL17248	Reimbursement For Const Eng Streamwood Blvd(Fau1661) Bartlett Rd/Park Blvd Village Of Streamwood 15-00062-00-Rs C-91-160-17	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 31,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,370.15	\$ -	\$ -	PA100-586	3/14/2017	50	5/9/2021	
AL17249	Reimbursement For Const Eng Il Rte 50(Cicero Ave)(Fap0350) 155Th St To 151St St City Of Oak Forest 14-00103-00-Ms C-91-340-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 90,095.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/7/2017	50	5/9/2021	
AL17250	Reimbursement For Const Eng 1)Bode Rd(Fau 318) Woodlawn St/Roelke Rd 2)Harmond Blvd(Fau2562) Bode Rd/Golf Rd Village Of Hoffman Estates 15-00095-00-Rs C-91-424-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 112,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/7/2017	50	5/9/2021	
AL17251	Reimbursement For Const Eng 1)Church St(Mun8500)Spring Grove Rd/Johnsburg Rd 2)St Johns Ave(Mun 0073) Church St/Johnsburg Rd Village Of Johnsburg 15-00013-00-Pv C-91-469-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 268,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/17/2017	52	5/9/2021	
AL17252	Reimbursement For Const Eng 1700 East Rd(T486) Southern Outlet 3 M N W Of Springtown Beaver Creek Township Hamilton County 13-0117-00-Bi C-99-15-14	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/20/2017	50	5/9/2021	
AL17253	Reimbursement For Prelim Eng Dwight Regional Transportation Center/Depot Rehab 119Th W Main St Village Of Dwight 13-00052-00-Hp P-93-031-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 12,092.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/16/2013	48	9/15/2017	
AL17255	Reimbursement For Construction Engineering Kishwaukee River Bike Path Prairie Park To Illinois Route 38 City Of DeKalb 13-00182-00-Bi C-93-046-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 68,881.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/22/2017	50	5/23/2021	
AL17256	Reimbursement For Construction Engineering Us Rt 52 2 River Rd (Fap0607) Faust096) 800W, Riverton To 1,265 E. River Rd 711 S. Rte 52To 494 N. Ofas Rt52 Vill. Shorewood 15-00040-00-Ch C-91-335-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 240,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/16/2017	50	5/23/2021	
AL17257	Reimbursement For Prelim Eng Jersey County Grandall Upgrades Countywide Jersey County 17-00058-00-Gr P-98-300-17	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 86,220.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/9/2017	48	5/8/2021	
AL17258	Reimbursement For Prelim Eng West 167Th St(Fau 0291)(Division St) Intersection W Gougar Rd(Fau 0367) City Of Lockport 14-00081-00-Ch D-91-061-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 88,421.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 548.24	\$ -	\$ -	\$ -	\$ 548.24	PA100-586	5/19/2017	48	5/18/2021	
AL17259	Reimbursement For Const Eng Three Rivers Bike Trail E/O Aus Sable Dr To Vista Court Village Of Minooka 10-00056-00-Bi C-93-112-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 64,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,530.45	\$ -	\$ -	\$ -	PA100-586	9/19/2016	51	12/13/2020	
AL17260	Reimburse Const Prelim Engineering & Construction Baxter & Lindenwood Rds (Fau151), C40072, Fau10454 434Rf W 4,000 F S 1,134 Ft E Baxter & Lindenwood Winnebago C.16-00612-00-Wy C-92-023-17P-92-018-17	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,001,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/24/2017	72	5/23/2023	
AL17263	Reimbursement For Construction Engineering Wahash Cannonball Rd & 13Th St Over Wahash River & Tributaries Of Wahash River & Contail Rr City Of St Francisville 16-00019-00-Bi C-97-029-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 116,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 40,836.30	\$ 18,711.85	\$ -	\$ -	\$ 40,836.30	PA100-586	6/1/2017	48	6/4/2021	
AL17267	Reimbursement For Construction Engineering Near Joseph Arthur Middle School Village Of Shiloh St. Clair County 12-00015-00-Sw C-98-341-12	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 27,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,010.31	\$ -	\$ -	\$ -	PA100-586	3/25/2017	51	6/13/2021	
AL17268	Reimbursement For Participating Construction Happy Road (Fau 2779) Over Skokie River Village Of Wilmette Cook County 16-W4043-00-Br C-91-113-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 3,120,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 90,039.15	\$ -	\$ -	\$ -	PA100-586	12/22/2016	66	6/8/2022	
AL17269	Reimbursement For Construction Engineering 2300 North (Ch11) @ Illinois Route 89 Woodford County 86-00075-07-Pv C-94-042-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 15,868.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,868.88	\$ -	\$ -	\$ -	PA100-586	3/14/2017	51	6/13/2021	
AL17270	Reimbursement For Preliminary Engineering Oak Park Ave (Fau 2774) 159Th St To 167Th St Village Of Tinley Park Cook County 14-00117-00-Fp D-91-159-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 59,979.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,797.20	\$ -	\$ -	\$ -	PA100-586	6/9/2017	48	6/8/2021	
AL17271	Reimbursement For Const Eng 1. Us Rte 41 (Skokie Blvd) Fap 0350 @ Hibbard Rd 2. Hibbard Rd/Fau2807P Us Rte 41 (Skokie Blvd) Village Of Wilmette 12-00194-00-Ch C-91-055-13	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 204,875.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 31,137.81	\$ -	\$ -	\$ -	\$ 31,137.81	PA100-586	1/19/2017	53	6/13/2021	
AL17272	Reimbursement For Construction Const Eng Prelim Eng, Tripp Rd (M6772) Crystal Pkwy To Corp Pkwy City Of Belvidere 17-00111-00-Fp C-92-030-17 P-92-031-17	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 433,700.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 318,185.11	\$ -	\$ -	\$ -	PA100-586	6/14/2017	48	6/13/2021	
AL17273	Reimbursement For Construction Engineering Ch12Oakford Rd/Ilm St (Fau 0575) From Il 78 Inchanterville To Ch2 1.4 Miles E. Of Chandlerville/Cook County 05-00075-00-Rs C-96-219-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 26,364.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,364.62	\$ -	\$ -	\$ -	PA100-586	5/4/2017	49	6/13/2021	
AL17274	Reimbursement For Construction Engineering 13R Ave (Fau 6011) @ 9Th Street Over First Creek Lasalle County 08-00656-00-Br C-93-057-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 128,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,445.74	\$ -	\$ -	\$ -	PA100-586	5/3/2017	49	6/13/2021	
AL18001	Reimbursement For Participating Construction Il Rte 177 (Main St) (Fau 9377) Lebanon Street To Independence Street City Of Mascoutah St. Clair County 14-00025-00-Pv C-98-354-16	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 450,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/28/2017	48	6/27/2021	
AL18002	Reimbursement For Preliminary Engineering Illinois St (Fau 1719) Orchard Drive To Western Avenue Village Of Park Forest Cook Co.16-00103-00-Rs P-91-150-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 96,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/11/2017	48	5/10/2021	
AL18005	Reimbursement For Const, Prelim & Const_Engineer Airport Rd Fau 9729 @ Station 103-75+ - Extend App6,850 Ft To W. Us11 Connect Old Airport Rd Carbondale Township 15-02121-00-Fp C-99-520-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,727,063.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/14/2017	72	6/13/2023	
AL18006	Reimbursement For Preliminary Engineering Gross Point Rd Fau3520 Golf Rd To Old Orchard Rd Village Of Skokie 08-00279-00-Fp D-91-042-10	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 299,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/14/2017	48	6/13/2021	
AL18006	Reimbursement For Preliminary Engineering Gross Point Rd Fau3520 Golf Rd To Old Orchard Rd Village Of Skokie 08-00279-00-Fp D-91-042-10	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 299,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/14/2017	48	6/13/2021	
AL18007	Reimbursement For Preliminary Engineering Broadway St (19Th Ave) Fau 2406 Over Silver Creek Village Of Melrose Park Cook County 16-00131-00-Bi P-91-138-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 128,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/30/2017	48	6/29/2021	
AL18008	Reimbursement For Preliminary Engineering 177D Avenue Man 1070 Over Silver Creek Village Of Melrose Park Cook County 16-00130-00-Bi P-91-134-17	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 124,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/27/2017	49	7/9/2021	
AL18009	Reimbursement For Preliminary Engineering Lilly Lake Rd Fau 3858 Wegner Rd To River Road Nunda Township Road District Mchenry County 17-14172-01-Sp P-91-179-17	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 72,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,119.78	\$ 2,626.73	\$ -	\$ -	PA100-586	7/5/2017	48	7/9/2021	
AL18010	Reimbursement For Right Of Way Halsted St (Il Rte 1) Fap 876 180 Off Ramp To 177D Street Village Of Hazel Creek Cook Co. 12-00023-00-Wr R-90-015-16																				

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Expiration Date
AL18012	Reimbursement Right Of Way Gary Ave. Fau 2561 Great Western Trail (S. Charles) To Army Trail Road County Of Dupage 11-00237-11-Bt 8-91-014-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 469,840.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/5/2017	48	7/4/2021	
AL18013	Reimburse Construction Engineering Duke Parkway Extension Mun 1007 Duke Parkway To B Rte 59 City Of Auna 17-00319-00-Pv C-91-161-17	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/14/2017	72	7/13/2023	
AL18013	Reimburse Construction Engineering Duke Parkway Extension Mun 1007 Duke Parkway To B Rte 59 City Of Auna 17-00319-00-Pv C-91-161-17	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/14/2017	72	7/13/2023	
AL18014	Reimbursement For Construction Engineering Decatur Corridor Monument Inland Project City Of Decatur, Macon County 10-00012-00-Ms C-97-043-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 61,173.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/10/2017	51	7/13/2021	
AL18015	Reimbursement For Construction Engineering Dakota St Fau 5604 Ladd Road To Us 6 City Of Spring Valley Bureau County 15-00054-00-Rs C-95-056-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 16,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,852.44	\$ -	\$ -	\$ -	\$ 9,852.44	PA100-586	3/16/2017	52	7/4/2021	
AL18016	Reimbursement For Construction Engineering 1915 St (Fau 3754) B Rte 43 (Harlem Ave) To Ridgeland Ave Village Of Tinley Park Cook Co. 01-00098-00-Rs C-91-124-17	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 159,998.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 61,862.63	\$ 8,893.06	\$ 25,947.69	\$ -	\$ 61,862.63	PA100-586	3/23/2017	52	7/4/2021	
AL18017	Reimbursement For Construction Engineering Hughey Lane Tr152 3.0 Miles Se Cobden Over Tributary Of Cache River Union County 12-01204-00-Bt C-99-523-13	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 8,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,000.00	\$ -	\$ -	\$ -	\$ 8,000.00	PA100-586	5/1/2017	50	7/9/2021	
AL18018	Reimburse Prelim Engineering Broadway/legy Rd Vhp Roundabout 9Fau 8846, 8858, Mun 950 Broadway/St Rose Rd Roundabout @ Ber Rd City Of Highland 17-00070-00-Pv P-98-301-17	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 154,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/12/2017	48	7/11/2021	
AL18019	Reimbursement For Const Eng E 1800 N Rd/Trail Hill Rd/Fau8430) W Of Us 51 Over Bear Creek City Of Vandalia 15-00067-00-Bt C-97-013-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 33,320.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/28/2017	49	7/18/2021	
AL18020	Reimbursement For Const Eng New Douglas Ave(Ch4/Fau0777) 1.5 M Sw/Soreto Over Dry Fork Creek Bond County 11-00086-00-Bt C-98-300-13	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 342,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/28/2017	49	7/18/2021	
AL18021	Reimbursement For Const Eng 163Rs St(Fau1714) Dixie Highway/Park Ave City Of Markham 16-00047-00-Rs C-91-165-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 38,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 31,134.98	\$ -	\$ -	\$ -	\$ 31,134.98	PA100-586	4/30/2017	52	8/2/2021	
AL18022	Reimbursement For Const Eng 170Th St(Fau1613) Western Ave To Dixie Highway Village Of Hazel Crest 16-00091-00-Rs C-91-188-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 28,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,154.68	\$ -	\$ -	\$ -	PA100-586	4/30/2017	52	8/2/2021	
AL18023	Reimbursement For Construction Engineering Barreville Rd (Fau 0087) Ames Rd To B Rte 176 Village Of Prairie Grove Mchenry County 14-00010-00-Rs C-91-190-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 56,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/25/2017	52	8/2/2021	
AL18024	Reimbursement For Const Eng Black Rd(Fau2098) River Rd To I-55 Village Of Shorewood 14-00038-00-Rs C-91-109-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 116,303.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 116,303.38	\$ -	\$ -	PA100-586	3/2/2017	51	6/13/2021	
AL18025	Reimbursement For Prelim Eng 1122Rte St(Mun4000) Cornell Ave/Turnace Ave 24Cornell Ave(Mun2026) Saak Trail To 223Rd St Saak Village 16-00037-00-Rs P-91-008-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 40,838.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,022.93	\$ 2,280.58	\$ -	\$ -	PA100-586	6/5/2017	48	6/4/2021	
AL18026	Reimbursement Preliminary Engineering 1.163Rd St Meadowview Dr. 2. 163Rd St To 167Th St. Mun 0500 2. Fau 1037 Village Of Orland Hills 14-00025-00-Rs D-91-267-14	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 46,013.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,013.97	\$ -	\$ -	PA100-586	8/11/2017	47	7/11/2021	
AL18028	Reimburse Construction Engineering 1. Bull Valley/Fau3881 2. Bull Valley Rd Fau3860 3. Crystal Springs Rd Tr0151 4. Crystal Springs Rd Mun0350 Village Bull Valley 15-00007-00-Rs C-91-191-17	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 184,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 89,874.58	\$ -	\$ 6,390.90	\$ -	\$ 89,874.58	PA100-586	4/28/2017	52	8/14/2021	
AL18029	Reimbursement For Preliminary Engineering Dunham Forest Preserve Trail Army Trail Rd To Cornerstone Lakes Park Forest Preserve District Of Dupage County 14-F3000-13-Bt D-91-463-14	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 100,067.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/7/2017	48	8/6/2021	
AL18030	Reimbursement For Construction Engineering Goodings Grove Trail Pin Oak Dr To Goodings Groveschool Village Of Homer Glen 13-00116-00-Bt C-91-285-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 19,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,626.82	\$ -	\$ -	\$ -	\$ 18,626.82	PA100-586	4/27/2017	52	8/6/2021	
AL18031	Reimbursement For Preliminary Engineering Various Cumberland Counrv 16-00081-00-Gr P-97-016-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 81,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,772.14	\$ -	\$ -	\$ -	\$ 3,772.14	PA100-586	8/23/2017	48	8/27/2021	
AL18032	Reimbursement For Construction Engineering Russell St (Fau9636) Morgan Ave To Scotsboro Rd. City Of Marion Williamson County 14-00106-01-Fp C-99-528-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 32,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/1/2017	51	8/14/2021	
AL18033	Reimbursement For Construction Engineering E. St. Louis St. (Fau 9474) Bryan Street East To Horrel Street _____ West Franklin Co. 0900056-00-Rp _____ C-99-540-09	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 80,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,448.80	\$ 15,963.68	\$ -	\$ -	\$ 4,448.80	PA100-586	4/13/2017	52	8/14/2021	
AL18034	Reimbursement For Participate Cont. Const Eng. Prelim Eng Gear St S Of Beach St Nw Along Gear St. 120Rt Sw Us 20Bt 84 Intersection City Of Galena 10-00045-00-Fp C-92-070-12 P-92-084-10	NON-BOND		00114944279001014	Statewide Construction & Land Acq	\$ 2,329,682.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/28/2017	72	6/27/2023	
AL18035	Reimbursement For Construction Engineering Lagrange Rd (Fap330) 56Th St To Joliet Rd City Of Countryside 10-00037-00-Ls C-91-486-11	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 168,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/18/2017	55	8/14/2021	
AL18036	Reimbursement For Preliminary Engineering 159Th St (Rte 6) Fap 0351 Central Park Avenue To Richmond Avenue City Of Markham 16-00046-00-Sw P-91-060-17	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 32,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/10/2017	48	7/9/2021	
AL18037	Reimbursement For Preliminary Engineering Golf Rd (Fau 1241) Butterfield Rd To B Rte 21 (Milwaukee Avenue) Village Of Libertyville 17-00119-00-Rs D-91-189-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 79,245.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 79,245.21	\$ -	\$ -	\$ -	PA100-586	8/21/2017	48	8/20/2021	
AL18038	Reimbursement For Preliminary Engineering Rte 45 & State St. & Rte 142, Locust St On The North To E. Of Rte 142 And Rte 45 Intersection City Of Eldorado 17-00039-00-Sw P-99-502-17	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 26,520.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,405.33	\$ -	\$ -	\$ -	PA100-586	7/20/2017	48	7/24/2021	
AL18039	Reimbursement For Preliminary Engineering Shermar Rd (Or 0042) W. Lake Ave To Willow Road Village Of Glenview 13-00185-00-Bt D-91-403-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 60,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 40,709.18	\$ -	\$ -	\$ -	PA100-586	8/7/2017	48	8/6/2021	
AL18041	Reimbursement For Construction Engineering Shermar Rd (Fau2760) Over W. Fork N. Branch Of Chicago River Village Of Northbrook (Cook Co.)14-00161-00-Rs C-91-444-14	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 92,062.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,169.35	\$ -	\$ -	\$ -	PA100-586	6/23/2017	50	8/22/2021	
AL18042	Reimbursement Construction Engineering W. Taylor Rd (Fau 0286) South Badler Rd To North Badler Road Village Of Romeoville 16-00066-00-Sw C-91-112-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 10,278.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,379.48	\$ -	\$ -	\$ -	\$ 5,379.48	PA100-586	6/19/2017	50	8/20/2021	
AL18043	Reimbursement For Construction Engineering & Utilitidisclosureal Valley Line Trail Village Of Lincolnwood (Cook Co.)12-00059-00-Bt C-91-435-12	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 368,640.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/23/2017	50	8/22/2021	
AL18045	Reimbursement For Construction Engineering Summit St. Ms-6010 South St To Dori Drive Village Of Pearl City 15-00022-00-Sw C-92-091-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 24,487.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2017	51	8/6/2021	
AL18046	Reimbursement For Preliminary Engineering Calhoun Co. Guardrail Upgrades Calhoun County 16-00082-00-Gr P-98-302-17	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 64,237.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 64,237.86	\$ -	\$ -	\$ -	PA100-586	7/31/2017	49	8/6/2021	
AL18047	Reimbursement For Construction Engineering Vermilion, Clinton, Terre Haute, Horace-Broton, Shiloh, Cherry Pt., High School, Spfld (All Roads)Edgar Counrv 17-00135-00-Sp C-95-002-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 7,852.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,125.49	\$ -	\$ -	\$ -	\$ 1,125.49	PA100-586	8/8/2017	48	8/31/2021	
AL18048	Reimbursement For Prelim Eng Not To Exceed \$85,600W. Park St. Broadway Ave (Mun2100D & 6540) Church St/McCallough St To Broadway Ave., Park Dearborn Park District 17-P4003-00-Bt P-95-304-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 85,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,836.54	\$ -	\$ -	\$ -	\$ 35,836.54	PA100-586	9/1/2017	47	8/31/2021	
AL18049	Reimbursement For Construction Engineering 650 NCh 17 (Lola Rd) Fau 719 3 Miles E. Of Fairview Crooked Creek Fayette County 14-00126-00-Bt C-97-024-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000.00	\$ -	\$ -	\$ -	\$ 50,000.00	PA100-586	5/19/2017	52	9/6/2021	
AL18051	Reimbursement For Construction Engineering Cambria Rd (Fau907) From Herrin Rd To B 13 Williamson County 05-00104-00-Rs C-99-528-05	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 5,926.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,926.92	\$ -	\$ -	\$ -	\$ 5,926.92	PA100-586	4/13/2017	53	9/6/2021	
AL18052	Reimbursement For Const Eng & Construction B Rte 50 (Fap 0840) At Corning Avenue Village Of Proton 09-00041-00-TI C-40-002-11	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 120,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/1/2017	52	9/6/2021	
AL18053	Reimbursement For Construction Engineering Watson Rd. Fau 2880 From Raleigh Rd To Thomas Rd Saline County 10-00145-00-Rs C-99-544-10	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 13,121.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,121.43	\$ -	\$ -	\$ -	PA100-586	6/29/2017	51	9/6/2021	
AL18054	Reimbursement For Construction Engineering Epworth Rd (Ch25&7) Fau887 Canni Corp. Limits To B 141 White County 17-00126-00-Sp C-99-509-17	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 52,720.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,331.65	\$ -	\$ -	\$ -	PA100-586	7/25/2017	48	7/24/2021	
AL18056	Reimburse Preliminary Engineering (File Only) Not To Exceed \$52,720 Main Street Brockville Road To Main Street North Ave To Maplewood Dr Sycamore Park Dist. 15-P4005-00-Bt P-93-042-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 22,963.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,963.78	\$ -	\$ -	\$ -	\$ 22,963.78	PA100-586	6/19/2017	51	9/19/2021	
AL18057	Reimbursement For Const Eng Not To Exceed \$256,320 Rte 83 Fap-0866 Highland Rd To Frederick Road Village Of Grayslake (Lake County) 15-00064-00-Sw C-91-288-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 30,532.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 926.24	\$ 18,427.53	\$ 11,178.53	\$ -	\$ 926.24	PA100-586	6/20/2017	51	9/19/2021	
AL18058	Reimbursement Construction Engineering Ns \$102,000																				

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL18060	Reimbursement Prelim Eng Nte \$58,210 Rock Island Greenway Pike Trail Ext. Harvaal Ave To Park Avenue City Of Peoria 16-00369-00-Bt P-94-005-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 58,210.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2017	48	9/20/2021	
AL18061	Reimbursement For Preliminary Engineering Nte \$113,150 Union Rd Ch-0021 Over Kishwaukee River 0.8 Miles North Of B Route 176 County Of McHenry 14-00431-00-Bt D-91-152-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 113,150.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,648.76	\$ 49,567.64	\$ 5,073.48	\$ -	\$ 43,648.76	PA100-586	8/22/2017	48	8/21/2021	
AL18062	Reimbursement For Construction Engineering Nte \$1,144.00 Old State Rd. Tr-109 Over Shoal Creek Northwest Of Besse Clinton County 12-0114-00-Bt C-98-312-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2017	51	8/22/2021	
AL18063	Reimbursement Const. Prelim & Const Engineering Nte \$1,967,970 University St Fas-6593 Pioneer Pkwyto Townline Road City Of Peoria 17-00371-00-Pv C-94-091-17 & P-94-026-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,967,970.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 52,741.11	\$ 55,458.20	\$ -	\$ -	\$ 52,741.11	PA100-586	9/13/2017	72	9/12/2023	
AL18064	Reimbursement For Participating Construction B 19 Irving Pk Rd Fas-1321 @ Wood Dale Road Nxt To Exceed \$490,000 11-00048-01-Ls C-91-079-16	NON-BOND		00114944277002029	Transp/Commun/System Preserve(Tesp)-Fed	\$ 490,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/31/2017	49	9/28/2021	
AL18065	Reimbursement For Construction Engineering Nte \$50,000 Seaton Rd (Ch16) Fas-0215 Walnut St To B94 Mercer County 16-00106-01-Pv C-94-043-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 47,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,246.58	\$ -	\$ -	\$ -	PA100-586	6/16/2017	51	9/11/2021	
AL18066	Reimbursement Preliminary Engineering Various Macoupin County 16-00100-00-Gr P-96-002-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 128,970.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 53,348.77	\$ -	\$ -	\$ -	\$ 53,348.77	PA100-586	9/18/2017	49	10/3/2021	
AL18067	Reimbursement Prelim Eng. Not To Exceed \$114,321 S. Indian Boundary Rd (Tr-0032) Over Spring Hole Creek Village Of Plainfield 17-00064-00-Bt P-91-197-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 114,321.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/3/2017	48	10/2/2021	
AL18068	Reimburse Part. Const & Const Eng. Nte \$3,279,000 Various 16Th St Lane Ave Us 150E Is Ave 14Th Stn 16Th St Ramp Rd From Lane Ave Southgate Dr City Of Tilton 15-00033-01-Pv C-95-327-17	BOND	A1	06954944277000110	Statewide	\$ 3,279,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/28/2017	72	8/27/2023	
AL18070	Reimbursement For Construction Engineering 18Th Ave (Fas 1619) 1597B St To 171 St Nte \$1,029,600 17-00119-00-Bt C-91-257-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 69,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2017	50	10/9/2021	
AL18071	Reimbursement For Preliminary Engineering Nte \$217,337 Kickapoo-Edwards Rd Ch R40 Fas 0386Shamrock Lane To Countryside Lane Peoria County 16-00054-00-Sw P-94-016-17	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 217,337.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 47,026.04	\$ -	\$ -	\$ -	\$ 47,026.04	PA100-586	10/10/2017	48	10/9/2021	
AL18072	Reimbursement For Preliminary Engineering Nte \$76,000 Roden Drive Fas 3767 @ Kings Road Village Of Bolingbrook 14-00058-00-Ch D-91-273-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 76,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2017	48	10/23/2021	
AL18073	Reimbursement For Row Nte \$125,000 1 Fas 1689 2 Mun 3073 1.53 W Frontage Rd To S3 E Frontage 2, Martingale Rd To S3 W Frontage Rd Village Of Schaumburg 14-00114-01-Pv R-90-002-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 125,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/11/2017	49	10/25/2021	
AL18074	Reimbursement For Row Nte \$346,297 National Pkwy Fas-1103 Plum Grove Rd - E Rt 58 Village Of Schaumburg, 15-00119-00-Pv R-90-014-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 346,297.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 100,525.00	\$ -	\$ -	\$ -	PA100-586	9/11/2017	49	10/25/2021	
AL18075	Reimbursement For Preliminary Engineering Ch 16 Over Snake Creek Fas-0215 15 Miles West Of Seaton Mercer County 16-00110-00-Bt P-94-008-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 68,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,436.04	\$ 10,583.35	\$ -	\$ -	\$ 15,436.04	PA100-586	10/18/2017	48	10/27/2021	
AL18076	Reimbursement For Preliminary Engineering Nte \$83,908 Chamabon Bridge St Multi Use Path Village Of Chamabon 15-00024-00-Bt D-91-245-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 83,908.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 63,180.05	\$ 4,969.02	\$ -	\$ -	\$ 63,180.05	PA100-586	10/18/2017	36	10/17/2020	
AL18077	Reimbursement For Preliminary Engineering Nte \$104,880 City Of Newton Phase Iv Eagle Trail City Property On S. Side Of Embarras River Containwith Row Village Newton 16-00048-00-Bt P-97-007-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 104,880.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,785.90	\$ -	\$ -	\$ -	PA100-586	10/28/2017	48	10/27/2021	
AL18079	Reimbursement For Construction Engineering Nte \$1,226,400 Golf Rd Fas-0555 Roosevelt Rd To Ring Road Village Of Schaumburg 15-00117-00-Bt C-91-243-16	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 96,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/7/2017	52	7/4/2021	
AL18080	Reimbursement For Construction Engineering Nte \$1,197,144 Goodenow Rd Ch-0023 Over Plum Creek Will County 01-00112-01-Bt C-91-145-01	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 109,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,431.09	\$ 20,989.27	\$ 52,161.38	\$ -	\$ 6,431.09	PA100-586	8/17/2017	50	10/25/2021	
AL18081	Reimbursement For Construction Engineering Nte \$195,220 Scott Afb Ped/Bike Trail Along Siebert Rd Fas-9177 Southridge Dr To Johnson Rd Village Of Shiloh 14-00017-00-Bt C-98-351-14	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 20,920.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/14/2017	49	10/27/2021	
AL18082	Reimbursement For Const Engineering Nte \$337,400 Various Rtes Village Of University Park 14-00027-00-Sw C-91-253-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 36,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2017	50	10/25/2021	
AL18083	Reimbursement For Const Engineering Nte \$161,975 Powis Rd, Fas-2530 Uppar To Smith Road City Of West Chicago 16-00080-00-Rs C-91-250-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 17,225.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/19/2017	52	10/27/2021	
AL18084	Reimbursement Const Eng Lump Sum \$108,400 Turp Funds Nte 50% Final Cost Of Project 1St As Match Fed Funds Holmes Rd Ch0017 Peoria Co Line N. To S Valley Rd Stark Co. 15-00181-00-Rs C-94-028-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 8,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2017	49	4/25/2021	
AL18085	Reimbursement Construction Engineering 2750 E Rd Ch19 Fas-1235 Over Branch Of East Bureau Creek 6.5 Mile N. Of Depute Bureau Couny 08-00215-00-Bt C-93-044-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 12,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/16/2017	50	5/9/2021	
AL18086	Reimbursement Const & Const Eng. 1 Randall Road 2 Greenview Dr 1 Mun-3027 2 Mun-4124 1. Garfield Ave To Galea Blvd. 2 Sheffer Rd To Hanks Ave City Of Aurora 15-00308-00-Sw C-91-111-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 50,097.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/1/2017	48	11/8/2021	
AL18087	Reimbursement Construction Eng Nte \$809,348 Butterfield Rd Rte 56 Fas-0365 Canadian National Rr To Winfield Road City Of Warrenville 11-00033-00-Ls C-91-253-14	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 80,207.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 72,180.22	\$ -	\$ -	PA100-586	6/29/2017	51	9/19/2021	
AL18088	Reimbursement For Construction Eng Nte \$1,174,000 Black Rd (Ch23) Fas-0197 Over Drainage Ditch Over Rock Creek 5 Miles Sw Of Morrison Whiteside County 11-00204-00-Bre C-92-090-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 120,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/30/2017	51	11/20/2021	
AL18089	Reimburse Const. Const Eng. Prelim Eng Woller Industrial Dr Ms-6176 32 Mile W Of Rte 6 To Rte 6 City Of Spring Valley Nte \$127,332 17-00055-00-Rs C-93-095-17 09-93-041-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 127,332.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,608.84	\$ 6,223.55	\$ -	\$ -	\$ 60,608.84	PA100-586	11/9/2017	48	11/8/2021	
AL18090	Reimbursement Preliminary Engineering Nte \$132,800 Broadway St Fas-288 B Rte 113 To Spring Road Village Of Coal City 14-00030-00-Wr D-93-039-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 132,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/21/2017	48	11/20/2021	
AL18091	Reimbursement Construction Engineering & Railroadate \$528,000 Ridgefield Trace Extension Multi Usepath Fas-119 McHenry County Conservation District 15-C2000-04-Bt C-91-303-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 288,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,528.71	\$ 35,390.44	\$ -	\$ -	PA100-586	6/23/2017	53	11/8/2021	
AL18092	Reimbursement For Preliminary Engineering Nte \$72,800 Lincoln Trail (Lincoln Trail Bridge) City Of Pana 16-00054-00-Bt P-96-204-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 72,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,093.54	\$ -	\$ -	\$ -	PA100-586	11/27/2017	48	11/26/2021	
AL18093	Reimbursement Preliminary Engineering Nte \$110,266 Clarksville Rd Angling Rd Various Locations On Clarksville Rd And Angling Road Clark County 17-00277-00-Gr P-97-001-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 110,266.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 25,852.47	\$ -	\$ -	\$ -	\$ 25,852.47	PA100-586	11/27/2017	48	11/26/2021	
AL18095	Reimburse Preliminary Engineering Nte \$96,000 Roberts Road Fas-2757 City Of Palos Hills 17-00032-00-Ch P-91-214-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 96,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,538.79	\$ -	\$ -	PA100-586	11/22/2017	48	11/21/2021	
AL18096	Reimburse Construction Engineering & State Match Assistant Nte \$123,400 Batchtown Rd Fas-756 1.4 Miles W Of Ch6 & Ch1 Intersection To Ch6 Ch1 Calhoun County 15-00052-05-Pv C-98-333-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 79,100.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/12/2017	49	11/8/2021	
AL18097	Reimbursement Preliminary Engineering Nte \$42,400 111Th St Fas-1581 Ridgeland Ave To Central Ave Village Of Chicago Ridge 16-00056-00-Sw D-91-402-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 42,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/7/2017	48	12/6/2021	
AL18098	Reimbursement Preliminary Engineering Nte \$92,000 Dove Dr Mun-5800 Sunset Dr To W Eames St R6 W Sioux Dr Mun-5085 Nango Dr To Sunset Drive Village Of Chamabon 16-00025-00-Fp D-91-280-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 92,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 83,492.39	\$ 3,819.65	\$ 4,283.75	\$ -	\$ 83,492.39	PA100-586	12/7/2017	48	12/6/2021	
AL18099	Reimbursement Preliminary Engineering Nte \$18,000 Webster Street Fas-7068 Northwest Drive To West Vermilion Street Village Of Carlin 17-00010-00-Sw P-95-315-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 18,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,598.62	\$ -	\$ -	\$ -	\$ 15,598.62	PA100-586	11/15/2017	48	11/14/2021	
AL18100	Reimbursement Preliminary Engineering Grapevine Trail Fas-945 6 Mile East Of Moseby Rd To East Of Old Delta Road Alexander County 15-00082-00-Rs P-99-503-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,937.08	\$ 10,584.69	\$ -	\$ -	\$ 19,937.08	PA100-586	12/11/2017	48	12/10/2021	
AL18101	Reimbursement Preliminary Engineering Shawneetown Now Haven Rd Fas-0888 @ North Fork Cypress Creek 4.3 Miles North Of B 13 Gallatin Couny 15-00081-00-Bt P-99-500-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 20,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/7/2017	48	12/6/2021	
AL18103	Reimburse Construction Engineering Nte \$166,664 Black Road Fas-0296 Deags River To Rock Run Trailforest Preserve District Of Will County 14-F3000-05-Bt C-91-457-14	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 166,664.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,217.24	\$ -	\$ 6,168.78	\$ -	\$ 10,217.24	PA100-586	8/17/2017	52	12/20/2021	
AL18105	Reimbursement Preliminary Engineering Nte \$99,200 Main St Streetscape (Phase2) Fas-9302 Whiteside St To Oak St. City Of Columbia 17-00049-03-Ls P-98-303-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 99,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,333.07	\$ 38,279.27	\$ -	\$ -	\$ 6,333.07	PA100-586	12/18/2017	48	12/17/2021	



Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL18109	Reimbursement Const Eng. Nte \$1,738,399 County Line Rd (Cb-1) Fas-097 Over Union Ditch 3.1.5 Miles North Of Maple Park Kane County 08-00024-01-Br C-91-271-09	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 139,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 114,090.22	\$ -	\$ -	PA100-586	9/20/2017	52	1/8/2022	
AL18110	Reimburse Preliminary Eng Nte \$116,000 Van Dam Rd Fai-0094 @ Us Rte 6 Village Of South Holland 14-00103-00-Cb D-91-188-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 116,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 41,179.25	\$ 52,355.41	\$ 19,920.65	\$ -	\$ 41,179.25	PA100-586	1/3/2018	48	1/2/2022	
AL18111	Reimbursement Preliminary Engineering For Ch-9 Fas-212 Rock Island County Line To 160Th Avenue Mercer County 14-00103-03-Dr D-94-030-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 76,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,411.24	\$ 6,083.87	\$ -	\$ -	\$ 11,411.24	PA100-586	12/18/2017	48	12/17/2021	
AL18112	Reimbursement Construction Eng. Nte \$720,000 Main St (Fap-828), Il Rte 23 Center St, Section Hunter, Vnc, Virginia And Church Street Village Of Dieterich 14-00008-00-Sw C-97-100-14	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 44,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/15/2017	52	1/22/2022	
AL18113	Reimbursement Construction Eng. Nte \$1,312,000 North 42Nd Tr-107A, 5 Miles North Of Sheridan Over Sonoma Creek Lasalle County 14-2744-00-Br C-91-113-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 104,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,014.63	\$ -	\$ -	\$ -	PA100-586	9/6/2017	52	1/8/2022	
AL18115	Reimbursement Preliminary Engineering Nte \$39,984 Sand Ridge Bike Trail Sand Ridge Nature Center Toburnan Greenway Forest Preserves Of Cook Co. 13-F3000-24-Bi D-91-339-13	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 39,984.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/8/2017	48	12/7/2021	
AL18116	Reimbursement Preliminary Engineering Nte \$32,000 E 1420 N Rd. Fas-2821 3.5 Miles South-Sw Of Mt. Erie Over Branch Elm River Drain Wayne County 13-16123-00-Br P-97-002-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 32,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/26/2018	48	1/25/2022	
AL18118	Reimburse Prelim Engineering Nte \$151,255 Dame Rd. Tr-0221 Over Branch Of Plum Creek 0.7 Mile East Of Klemme Road Crete Township 13-02113-01-Br D-91-183-14	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 151,255.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 101,037.02	\$ 9,914.72	\$ -	\$ -	PA100-586	1/17/2018	48	1/25/2022	
AL18119	Reimbursement Preliminary Engineering Beason-Chestnut Rd Fas-0557 Over Sals Creek 2 Miles North Of Chestnut Logan County 16-00059-01-Br P-96-206-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 81,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/11/2018	48	1/31/2022	
AL18120	Reimburse Construction Engineering Nte \$357,120 Galea River Trail Galea Junction To The Village Of Aiken City Of Galea 10-00046-00-Br C-92-060-11	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 195,662.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2016	59	2/20/2021	
AL18121	Reimbursement Const. Eng. Nte \$3,600,000 Harrison Ave Fas-0525 From 9Th St To 20Th St Over Drainage Way City Of Rockford 01-00599-00-Rp C-92-099-02	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/30/2015	76	3/7/2022	
AL18121	Reimbursement Const. Eng. Nte \$3,600,000 Harrison Ave Fas-0525 From 9Th St To 20Th St Over Drainage Way City Of Rockford 01-00599-00-Rp C-92-099-02	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/30/2015	76	3/7/2022	
AL18122	Reimbursement Participating Const. Nte \$16,020 S. Wood Street Fas-542 .18 Mile N. Of Il 51 To Il 51 City Of Maroa 17-00002-02-Rs C-97-107-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 16,020.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,020.00	\$ -	\$ -	\$ -	\$ 16,020.00	PA100-586	1/26/2018	48	1/25/2022	
AL18123	Reimbursement Preliminary Engineering Nte \$98,702 O'Brien Rd Fas-0029 Over Nippersink Creek County Of McHenry 14-00432-00-Br D-91-144-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 98,702.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,088.42	\$ 27,941.30	\$ -	\$ -	PA100-586	2/1/2018	47	1/31/2022	
AL18124	Reimbursement Preliminary Engineering Nte \$152,961 Rte 7 Frontage Road Fas-0351 Over Des Plaines River City Of Lockport 15-00083-00-Br D-91-068-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 152,961.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 139,866.56	\$ -	\$ -	\$ -	PA100-586	2/1/2018	47	1/31/2022	
AL18125	Reimbursement Preliminary Engineering Nte \$138,499 Locust Rd Fas-1076 Lake Avenue To Wilmette Ave. Village Of Wilmette 12-00195-00-Pv D-91-224-13	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 138,499.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 98,144.38	\$ -	\$ -	\$ -	PA100-586	2/7/2018	48	2/6/2022	
AL18126	Reimbursement Preliminary Engineering Nte \$94,080 Various Locations City Of Effingham 16-00141-00-Br P-97-008-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 94,080.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,996.40	\$ 35,927.67	\$ -	\$ -	\$ 11,996.40	PA100-586	12/21/2017	50	2/6/2022	
AL18127	Reimburse Construction Engineering Bobwhite Rd Tr-154A 3 Miles Sw Of Louisville At Buck Creek Clay County 15-07124-00-Br C-97-026-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 16,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/22/2018	49	2/4/2022	
AL18128	Reimburse Construction Engineering Nte \$1,500,000 Ringwood Rd Fas-0166 Spring Grove Rd To Il Rte 120Barnard Mill Rd Fas-083 Ringwood Rd To Il Rte 31 Village Ringwood 17-00000-00-Rs C-91-084-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 83,440.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/28/2017	51	2/21/2022	
AL18129	Reimbursement Preliminary Engineering Nte \$240,000 Columbus St Fas-0068 West Elms Road To West Stevenson Road City Of Ottawa 17-00168-00-Br P-93-043-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 240,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/17/2018	49	2/21/2022	
AL18130	Reimbursement Construction Engineering Various Structures In Lawrence County Lawrence County 17-00119-00-Bi Br-97-002-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 20,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/22/2018	48	1/31/2022	
AL18131	Reimbursement Preliminary Engineering Nte \$32,000 C-2515 E. Tr-562 1.7 Miles West Of Golden Gate Over Branch Little Wabash Wayne County 17-15145-00-Br P-97-003-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 32,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,960.00	\$ -	\$ -	\$ -	PA100-586	1/26/2018	48	1/25/2022	
AL18132	Reimbursement Const Eng. Nte \$3,287,500 Hained St Il Rte 1 Fas-0876 I-80 (Eh) Kamp To 175Th St Village Of Hazel Crest 12-00023-00-Wv C-91-458-12	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/29/2018	49	2/21/2022	
AL18133	Reimbursement Construction Engineering Various Structures Located In Clay County Clay County 16-00093-00-Bi Br-97-001-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 20,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/8/2018	48	2/27/2022	
AL18134	Reimbursement Construction Engineering Nte \$1,716,892 Lake St Fas-0195 Barron Boulevard To Center St. Village Of Grayslake 15-00065-00-Rs C-91-049-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 156,081.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 125,103.34	\$ -	\$ -	\$ -	PA100-586	9/20/2017	53	2/21/2022	
AL18135	Reimbursement Constn Engineering Nte \$508,900 Poplar Ave Fas-3822 Park Ave To Vallette St City Of Elmhurst 17-00190-00-Rs C-91-259-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 42,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/7/2017	50	2/21/2022	
AL18136	Reimburse Construction Engineering Nte \$472,500 Bauer Parkway Ch-25 Fas-5034 At Victory Lane Village Of Machesney Park 17-00032-00-Rp C-92-027-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 67,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/1/2017	50	2/21/2022	
AL18137	Reimbursement Constn Eng Nte 1,979,200 Jll Blvd Fas-3723 Arlington Hgts Rd To Elk Grove Blvd Elk Grove Blvd Fas-3724 Arlington Hgts Rd Elk Grove Village_ 15-00065-00-Br C-91-053-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 45,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,422.50	\$ 40,781.50	\$ -	\$ -	\$ 1,422.50	PA100-586	11/30/2017	51	2/21/2022	
AL18138	Reimbursement Constn Engineering Nte \$45,000 C-1630 N. Tr-229 3.5 Miles Sw Of Mt Erie At Elm River (Elm River Township) Wayne County 16-04621-00-Br C-97-031-18	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 57,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/28/2017	51	2/21/2022	
AL18139	Reimburse Construction Engineering Nte \$521,400 21 St Fas-1202 Sheridan Rd To Eastern Dead End 29Th St Fas-1207 Lewis Ave To Galilee Ave City Of Zion 17-00088-00-Rs C-91-222-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 68,660.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/22/2018	48	2/27/2022	
AL18140	Reimbursement Preliminary Engineering Nte \$68,660 Mainhead Rd Tr-2110 Over Canadian National Railroad Plato Township 17-12082-01-Br P-91-007-18	NON-BOND		06954944277000110	Statewide	\$ 2,006,014.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/22/2018	72	2/21/2024	
AL18141	Reimbursement For Right Of Way Nte \$2,006,014 Bush College Rd Fas-7448-Ms-7600B From E Harrison Ave. To E William St E William St To E Lake Shore Dr. City Of Decatur 17-00933-00-La R-97-007-17	BOND	A1	00114944279001018	Statewide Construction -Local Projects	\$ 20,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2018	48	2/27/2022	
AL18142	Reimbursement Preliminary Engineering Nte \$520,000-83 (Terrence Avo) Fas-0358 Michigan City Road To Us Route 6 (159Th Street) City Of Calumet City 14-00154-00-Br D-91-153-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 22,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/3/2018	49	2/21/2022	
AL18143	Reimbursement Construction Engineering Burton View Rd (Ch22) Fas-0564 @ Sugar Creek Tributary 8.5 Miles South Of Emden Logan County 15-00081-04-Br C-96-210-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 245,265.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 122,998.27	\$ -	\$ -	\$ -	\$ 122,998.27	PA100-586	2/22/2018	48	2/21/2022	
AL18144	Reimburse Participating Construction, Preliminary & Construction Engineering Nte \$245,265 York St. Mun-2170 From Front St To S. 2Nd St City Of Quincy 16-00328-00-Pv C-96-216-17 & P-96-205-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,537,578.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/22/2018	72	2/21/2024	
AL18145	Reimburse Preliminary Construction Engineering Nte \$1,537,578 Woodland Dr Fas-8726 Intersection Il142 & Ch36 Jeffersoncounty 16-00214-00-Rp C-99-505-17 P-99-501-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 958,715.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/7/2017	50	2/21/2022	
AL18146	Reimburse Construction Engineering Nte \$958,715 Il Rte 25 (N. Broadway St) Fas-2503 .4 Miles North Of Spring Street To Spring Street City Of Aurora 16-00313-00-Ms C-91-279-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 51,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,428.70	\$ -	\$ -	PA100-586	11/28/2017	51	2/21/2022	
AL18147	Reimburse Construction Engineering Nte \$51,200 Us Rte 12 Fas-0334 Il Rte 176 To Il Rte 22 Lake County 12-00999-26-Ti C-91-156-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 228,543.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 47,694.72	\$ 66,747.41	\$ -	\$ -	PA100-586	11/30/2017	51	2/21/2022	
AL18148	Reimbursement Constn Engineering Nte \$228,543 Forest Avenue Mun-1090 At Ravine Ditch City Of Highland Park 13-00021-00-Br C-91-394-14	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 160,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,858.69	\$ 11,016.33	\$ -	\$ -	PA100-586	12/7/2017	50	2/21/2022	
AL18149	Reimburse Construction Engineering Nte \$160,000 Rathje Road Fas-4304 Joliet Road To Corning Ave Village Of Peotone 04-00045-01-Fp C-91-187-15	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 57,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/6/2017	50	2/21/2022	
AL18150	Reimburse Construction Engineering Nte \$57,600 I. Oketo Ave Mun-2040 Lawrence Ave - Village Limit, Wilson Ave Mun-4020 Oketo Ave To Harlem Ave Village Harwood Heights 17-00060-00-Rs C-91-066-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 45,588.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 45,588.80	\$ -	\$ -	\$ -	PA100-586	11/30/2017	51	2/21/2022	
AL18151	Reimburse Constn Engineering Nte \$40,000 Joy Road Ch-9 Fas-312 At Camp Creek 1.8 Miles North Of Joy Mercer County 15-00103-05-Br C-94-049-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 273,600.00	\$ -														

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date
AL18156	Reimbursement Preliminary Engineering Nte \$48,000 Kirchoff Road Fau-2517 Hicks Road To New Wilke Rdcity Of Rolling Meadows 17-00131-00-Rs-D-91-260-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 48,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/15/2018	48	3/14/2022	
AL18157	Reimbursement Preliminary Engineering Nte \$163,704 Orchard Lane Mun-1048 Monville Road To Rollins Road Village Or Round Lake Beach 15-00078-00-Pv-D-91-248-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 163,704.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2018	48	2/27/2022	
AL18158	Reimbursement Preliminary Engineering Nte \$67,600 Lily Cache Road Tr-0068 Over Lily Cache Creek Plainfield Township 15-16108-01-Br-D-91-072-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 67,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,800.47	\$ -	PA100-586	3/8/2018	48	3/14/2022	
AL18159	Establish Obligation For Construction Engineering County Of Schuyler 16-00078-00-Br & 16-00079-00-Boscots Mill Rd @ Honey Branch C-96-010-18 Fas1581	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 54,501.09	\$ 45,498.91	\$ -	\$ -	\$ 54,501.09	PA100-586	1/8/2018	74	3/18/2024	
AL18160	Establish Obligation For Construction Engineering Village Of Frankfort @ St Francis Rd 887b-807b Ave10-00045-00-Wr-C-91-137-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 425,432.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,886.90	\$ 37,189.67	\$ -	\$ -	PA100-586	1/19/2018	50	3/18/2022	
AL18161	Establish Obligation For Construction Engineering Agreement Dated 03/19/18 City Of Jackson 12-00171-00-Rs-C-99-513-13 @ Giant City Road	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 8,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/27/2017	52	3/18/2022	
AL18162	Reimbursement For Prelim Eng Steger Rd (Mc7020)Fual634/Scheer Rd To Lagrange RdVillage Of Frankfort (Will Co) 11-00047-00-Fp-D-91-600-11	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 184,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/23/2014	94	4/3/2022	
AL18163	Reimbursement For Prelim Eng Rockland Rd - Desplains River To St Mary'S Rd Libertyville Rd Dist (Lake County) 16-10130-02-Wr-D-91-020-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 266,044.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,768.26	\$ -	\$ -	\$ -	PA100-586	3/20/2018	49	4/12/2022	
AL18164	Reimbursement For Prelim Eng Metra Station Over Carr Bridge Village Of Mandolena (Lake County) 12-00097-00-Br-D-91-333-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 320,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,196.32	\$ 92,123.50	\$ -	\$ -	PA100-586	4/4/2018	48	4/12/2022	
AL18165	Reimbursement For Const Engineering 163Rd St Meadowsview DeHaven Ave Village Of Orland Hills (Cook County) 14-00025-00-Rs-C-91-267-14	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 64,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/19/2018	50	3/29/2022	
AL18166	Reimbursement Of Const Engineering Austin Ave(Mc1070) 1077th St To 111th St Village Of Chicago Ridge_(Cook County) 16-00055-00-Rs-C-91-401-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 62,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/19/2018	50	3/28/2022	
AL18167	Reimbursement For Construction Engineering Bridge St(Fas 171) Over Fox River LaSalle County 17-00802-00-Br-C-93-037-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 120,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/26/2018	50	3/28/2022	
AL18168	Reimbursement For Construction Engineering Barber Greene Rd/Fau 5334Jill 23 To Peace Rd Dekalb County 13-00184-01-Wr-C-93-050-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 46,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/18/2018	50	3/28/2022	
AL18169	Reimbursement Of Construction Engineering Osceola Rd(Ch 8) W Fork Of Spoon Tibb-Stark County 14-00178-00-Br-C-94-021-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 24,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/23/2018	50	3/28/2022	
AL18170	Reimbursement For Preliminary Engineering City Of Pana 16-00053-00-Rs-P-96-203-17 Fa & E Widen And Resurface 9Th St Nte \$200,000	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/27/2018	48	3/26/2022	
AL18171	Reimbursement Construction Engineering Nte \$76,000147th St (Rt Route 83) Sidewalk & Lighting Improvements Of Midlothian 14-00028-00-Sw-C-91-244-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 76,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,912.82	\$ -	\$ -	PA100-586	3/27/2018	48	3/26/2022	
AL18173	Reimburse Construction Engineering Union County R D Union Cury @ Alto Waterworks Road @ Cedar Crk 12-01205-00-Br-C-99-524-13	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 8,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,000.00	\$ -	\$ -	\$ -	PA100-586	3/20/2018	48	3/19/2022	
AL18174	Reimbursement Construction Engineering Nte \$800 Market Place Fau-9526-600 Face W Of Market Place & Plaza Drive Intersection To B 159 Fairview Heights City 14-00042-00-Pv-C-98-362-14	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,806,695.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/13/2018	72	4/12/2024	
AL18175	Reimbursement Participate Const, Prelim. Engineer & Const. Eng. Nte \$1,225,514.00 S. Main St & Sunnyside Rd Fau-54564540 S Main Veterans Pkwy Rochelle 15-00115-00-Fp-C-92-041-16 & P-92-037-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,225,514.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/18/2018	72	4/17/2024	
AL18176	Reimburse Participate Construction, Prelim Eng, Construction Eng Nte \$1,225,514 Sullivan Rd & B 37, Ch-27, Fau-2701, Tr-04144, B37 Of Sullivan Rd Matton Co 16008007-00-Pv-C-98-355-16 (D-98-300-16)	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,225,514.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/18/2018	72	4/17/2024	
AL18177	Reimbursement Preliminary Engineering Nte \$160,000.00 Us 66 Fas-1488 E 250 North Road Ch 36 To 1 Mile South Of Shirley Mclean County 17-00001-05-Br-D-95-044-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 160,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,578.27	\$ -	\$ -	\$ -	PA100-586	4/11/2018	48	4/17/2022	
AL18178	Reimbursement Preliminary Engineering La Prairie Rd, Fas-0583 At South Fork Of Cedar Creek Schuyler County 18-00080-00-Br-P-96-006-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 80,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,405.43	\$ -	\$ -	\$ -	PA100-586	3/28/2018	49	4/30/2022	
AL18179	Reimburse Participating Construction Nte \$360,000 Kempton Road C09 Fau-0321 E Route 115 To Ingoton County Line Ford County 16-00134-00-Rs-C-93-061-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 270,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 270,000.00	\$ -	\$ -	\$ -	\$ 270,000.00	PA100-586	4/19/2018	48	4/18/2022	
AL18180	Reimbursement Materials County Wide Sign Upgrade Morgan County 16-00106-00-Sp-C-96-003-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/19/2018	49	4/30/2022	
AL18181	Reimbursement Preliminary Engineering Nte \$103,172Northfield Road Fau-1039 Winnetka Road To Willow Road Village Of Northfield 16-00053-00-Rs-D-91-263-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 103,172.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,063.21	\$ 56,028.20	\$ -	\$ -	PA100-586	4/30/2018	48	4/30/2022	
AL18182	Reimbursement Preliminary Engineering Nte \$91,191 Rural Street Tr-0180A Over Indian Creek Aurora Township 15-01127-01-Br-D-91-390-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 91,191.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,652.88	\$ 48,394.97	\$ -	\$ -	PA100-586	1/29/2018	52	5/14/2022	
AL18183	Reimburse Participating Construction Nte \$110,956 Chapel Ridge Rd & Big Creek Rd Tr-84 Tr-82 From Barnes Ridge Rd To S Of Nature Rd & Big Creek Rd Palaski County Rd Dist 15-01186-00-Sc-C-99-019-18	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 110,956.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 73,084.88	\$ -	\$ -	\$ -	PA100-586	8/31/2017	55	3/25/2022	
AL18184	Reimbursement Construction Engineering 1000 N Rd Tr-0267 3.5 Miles North Of Emma @ Drainage Ditch White County 14-03120-00-Br-C-99-512-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 8,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/7/2018	50	5/14/2022	
AL18185	Reimburse Construction Engineering Nte \$9,600 Dwight Reg. Transportation Center/Depot Rehab. 119 West Main Street Village Of Dwight 13-00025-01-Hp-C-93-092-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 9,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/28/2017	58	4/24/2022	
AL18186	Reimbursement Preliminary Engineering Nte \$33,600 Prater Ave Mun-2005 Over Addition Creek City Of Northlake 14-00086-00-Br-D-91-218-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 33,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/15/2018	48	5/14/2022	
AL18187	Reimburse Preliminary Engineering Nte \$99,958 400 Rd420 St Houghton Town Rd Fau-165804 B Re 49 To The Crawford County Line Clark County 13-00272-00-Rs-P-97-019-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 99,958.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/5/2018	48	4/24/2022	
AL18189	Reimbursement Participating Construction Nte \$16,854.62 Town Creek Rd Fau-917 4 Miles Southwest Of Murphysboro Jackson County 17-00176-00-Dv-C-99-012-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 16,854.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,854.62	\$ -	\$ -	\$ -	\$ 16,854.62	PA100-586	3/12/2018	50	5/14/2022	
AL18191	Reimburse Preliminary Engineering Nte \$16,000 Cedar Ave, Lake Ave, Central Ave, Fau-0207 Mun-3006 Mun-1008 B83 To Cn Rz Cedar To B83 3 To B 132 Village Lake Villa 14-00031-00-Sw-D-91-260-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 16,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/8/2018	48	6/12/2022	
AL18192	Reimburse Preliminary Engineering Nte \$4,224 79th Street, Fas 1548 Garden Lane To Oak Grove Avenue Village Of Justice 16-00043-00-Sw-D-91-275-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 4,224.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2018	48	6/12/2022	
AL18193	Reimbursement Construction Engineering Nte \$8,000 Perks Road Fau-0940 8.08 Miles E. Of C04 51 To Johnson County Line Palaski County 14-00073-00-Rs-C-99-510-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 8,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/7/2018	51	6/4/2022	
AL19002	Reimbursement Preliminary Engineering Nte \$60,000 Brainard Ave. Fau-2704 55Th Street To Joliet Rd City Of Countryside 14-00041-00-Br-D-91-083-15	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 60,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2018	48	6/12/2022	
AL19002	Reimbursement Preliminary Engineering Nte \$60,000 Brainard Ave. Fau-2704 55Th Street To Joliet Rd City Of Countryside 14-00041-00-Br-D-91-083-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 60,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2018	48	6/12/2022	
AL19003	Reimbursement Construction Engineering Nte \$50,560 Green Mount Rd Fau-9170 Intersection @ Central Park Drive City Of Fallon 15-00071-00-Pv-C-98-146-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 50,560.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/19/2018	51	6/4/2022	
AL19004	Reimbursement Construction Engineering Nte \$140,000Oak Park Ave Fau-2774 159Th Street To 167Th StreetVillage Of Tinley Park 14-00117-00-Fp-C-91-159-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 140,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2018	51	6/19/2022	
AL19005	Reimbursement Preliminary Engineering Nte \$256,114Rockland Rd Fau-1239 B Rte 21 (Milwaukee Ave) Totes Plains River Village Of Libertyville 16-00116-00-Pv-D-91-302-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 256,114.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/25/2018	49	6/19/2022	
AL19006	Reimbursement Materials Nte \$61,750 Tr 53 Over Tr 53 Over Tributary Of Senachwine Creek Tr-0053 6 Miles Northwest Of Spurland Marshall County 16-10118-00-Sp-C-94-002-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 61,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 59,027.76	\$ -	\$ -	\$ -	PA100-586	5/14/2018	48	5/27/2022	
AL19007	Reimbursement Construction Engineering Nte \$159,000Cramer Avenue Fau-2965 47Th Street To Ogden Ave.Village Of Brookfield 17-00131-00-Rs-C-91-133-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 159,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 86,350.60	\$ -	\$ -	PA100-586	3/6/2018	51	6/4/2022	
AL19008	Reimbursement Construction Engineering Nte \$112,679Chicago Ave. Fau-1296 Thatcher Avenue To Harlem Avenue Village Of River Forest 17-00099-00-Rs-C-91-011-18	NON-BOND		001																	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL19011	Reimburse Construction Engineering N52,000 Fort Fedl, N59,750 (State) East Ave Fun 1684 At Irving Park Road... Total N561,750 Village Of Streamwood 15-00059-00-Ch C-91-062-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 61,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/16/2018	51	6/4/2022	
AL19012	Reimburse Construction Engineering N513,000 Stone Avenue Station At Burlington Avenue Village Of Lagrange 14-00089-00-Sw C-91-238-14	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 132,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 41,256.12	\$ -	\$ -	PA100-586	3/16/2018	51	6/19/2022	
AL19013	Reimbursement Construction Engineering N5246,400Ruelle Road Fap-0364 Hillcrest Boulevard To Central Road Village Of Schaumburg 14-00113-00-Bc C-91-211-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 246,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/15/2018	51	6/3/2022	
AL19014	Reimburse Construction Engineering N535,760 Center Grove Road Fau-8874 At Il 157 City Of Edwardsville 16-00109-00-Pv C-98-334-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 35,760.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/15/2018	51	6/3/2022	
AL19015	Reimburse Construction Engineering N5150,656 Nieddingham Ave, Edinvar Ave, Delmar Ave, 197B St Fau-909-04-61506422010 Cleveland Blvd Delmar City Of Granite City 10-00191-00-La C-98-319-11	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 150,656.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 39,814.72	\$ -	\$ -	\$ -	PA100-586	3/19/2018	51	6/3/2022	
AL19016	Jurisdictional Transfer #4899 Village Of West City (Franklin County) 5 Court St Webster St 17-00036-00-Jc C-99-001-19	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 65,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 65,000.00	\$ -	\$ -	\$ -	\$ 65,000.00	PA100-586	6/13/2018	48	6/12/2022	
AL19017	Reimbursement Preliminary Engineering N5136,942Coombs Road Tr-0170 Over Dn&E Rr Elain Township 16-08112-01-Bc D-91-470-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 136,942.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/27/2018	48	6/26/2022	
AL19018	Reimburse Construction Engineering N5300,000 Farnham St Over Bn&R Fau-6790 0.3 Miles N. Of East Main Street City Of Galesburg 08-00601-19-Br C-94-041-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,155.94	\$ 46,128.30	\$ -	\$ -	PA100-586	12/5/2017	54	6/19/2022	
AL19020	Reimburse Construction Engineering N527,046 North Mail St., Fau-2566 Seminary Avenue To Cole Avenue City Of Wheaton 15-00113-00-Rs C-91-187-16	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 27,046.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,307.76	\$ -	\$ -	PA100-586	3/8/2018	51	6/19/2022	
AL19021	Reimbursement Preliminary Engineering N5200,800St Louis St., Mun-1003 Mississippi Ave To Il 53 Village Of Elwood 07-00019-00-Ch D-91-659-08	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 200,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/5/2018	48	7/17/2022	
AL19023	Reimburse Construction Engineering N5112,000 1677B St (Division St) Fau-0291 At Gougar Road City Of Lockport 14-00081-00-Ch C-91-061-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 112,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/26/2018	52	6/3/2022	
AL19024	Reimburse Preliminary Engineering N578,312 County Wide General Edgwr County 16-00132-00-Sp P-95-024-18	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 78,312.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/21/2018	49	7/9/2022	
AL19025	Reimburse Construction Engineering N5183,584 Wolf Road Fau-2690 North Avenue To Winters Drive City Of Northlake 17-00091-00-Rs C-91-052-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 183,584.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/16/2018	51	6/19/2022	
AL19026	Reimburse Construction Engineering N543,200 Schoeman Rd, Tr-0149 & Mun-9900 Fairfield Rd To Gilmer Road Village Of Hawthorn Woods 17-00018-00-Rs C-91-074-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 43,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/17/2018	53	6/3/2022	
AL19027	Reimburse Construction Engineering N5180,480 Golf Road Fau-1241 Butterfield Rd To Milwaukee Ave (Il Route 21) Village Of Libertyville 17-00119-00-Rs C-91-189-17	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 180,480.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/20/2018	51	6/4/2022	
AL19028	Reimburse Preliminary Engineering N5200,000 St Charles Road Fau-1397 Over Salt Creek Village Of Villa Park 15-00094-00-Br D-91-313-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,186.50	\$ -	\$ -	PA100-586	6/13/2018	48	6/19/2022	
AL19029	Reimburse Construction Engineering N5100,000 North Ave. Fau-1345, At U20 (Lake Street) Village Of Streamwood 15-00058-00-Ch C-91-063-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/26/2018	52	6/4/2022	
AL19030	Reimburse Participating Construction N5158,500 Miller City Road Fau-0946 From Santa Fe Road To I.0 Miles West Of Shildler Cemetery Road Alexander County 17-00083-00-Sd C-99-009-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 145,967.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 145,967.10	\$ -	\$ -	\$ -	\$ 145,967.10	PA100-586	5/16/2018	49	6/12/2022	
AL19031	Reimburse Participating Construction, Preliminary & Construction Engineering N5620,435 Gateway Connector Dr N Ma1016 To .3 Mile N Of New Road Madison Co 17-00149-84-Rp C-98-196-18 P-98-011-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 620,435.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 411,491.72	\$ -	\$ -	\$ -	PA100-586	3/22/2018	48	3/21/2022	
AL19032	Reimburse Construction Engineering & Utilities N5170,580 Northwest Highway Fau-3524 Touhy Ave To Washington Ave City Of Park Ridge 10-00149-01-La C-91-092-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 170,580.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/19/2018	53	6/4/2022	
AL19033	Reimburse Construction Engineering N5128,000 Kickapoo Trail 1000 Feet West Of Oakwood Avenue In Oakwood To Grays Sliding Road Conservation Distvermilion County 08-F3000-01-Bc C-95-340-13	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 31,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2018	48	7/25/2022	
AL19034	Reimburse Preliminary Engineering N531,500 Carran Road Fau-0884 Il 120 To Oqilwa Lane City Of Mckinley 15-00082-00-Sp D-91-204-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 8,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/7/2018	50	7/25/2022	
AL19035	Reimburse Construction Engineering Logan Road Fau-874 Il Rte 34 To Il Rte 149 Franklin County 11-00183-00-Rs C-99-534-12	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 120,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/26/2018	51	7/24/2022	
AL19036	Reimburse Construction Engineering N5120,000 1357B St., Fau-1596 Koster Avenue To Clane Boulevard Village Of Robbins 14-00031-00-Rs C-91-113-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/26/2018	51	7/24/2022	
AL19037	Reimburse Construction Engineering N5100,000 Moffett Road Fau-2758 Center Ave To Sheridan Rd Village Of Lake Bluff 16-00036-00-Rs C-91-246-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 595,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 53,511.85	\$ -	\$ -	PA100-586	3/20/2018	51	6/19/2022	
AL19038	Reimburse Construction Engineering N595,000 Huntley Road Fau-1283 Sleepy Hollow Road To Elm Avenue Village Of West Dundee 14-00057-00-Wr C-91-169-15	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 41,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 28,552.56	\$ -	\$ -	PA100-586	4/26/2018	51	7/24/2022	
AL19039	Reimburse Construction Engineering N541,600 223Rd St, Cornell Ave Mun-4000, Mun 2026 Cornell Ave To Torrence Ave Saak Trail To 223Rd Village Of Saak Village 16-00037-00-Rs C-91-008-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 52,843.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/13/2018	52	7/24/2022	
AL19040	Reimburse Construction Engineering N532,843 York Street Fau-2678A & Or-0010 North Avenue To First Street City Of Elmhurst 17-00191-00-Rs C-91-100-18	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 39,967.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/25/2018	51	7/24/2022	
AL19041	Reimburse Construction Engineering N539,967 Beneficence Pkwy Mun-2037 Abbeywood Drive To Maple Avenue Village Of Lisle 17-00063-00-Rs C-91-070-18	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 40,781.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/26/2018	51	7/24/2022	
AL19042	Reimburse Construction Engineering N540,781 Brier Hill Road Fau-2319 Big Timber Road To North Village Limits Village Of Hampshire 17-00019-00-Rs C-91-081-18	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 32,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/17/2018	51	7/24/2022	
AL19043	Reimburse Construction Engineering N532,000 Shawneetown/New Haven Rd Fau-0888 4.3 Miles North113 At North Fork Cypress Creek Gallatin County 15-00081-00-Br C-99-522-16	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 932,330.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/20/2018	52	7/30/2022	
AL19044	Reimburse Construction Engineering N5932,330 Huntley Road Fau-1283 At B31 Village Of Carpentersville 08-00083-00-Ch C-91-386-08	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 32,480.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/3/2018	50	7/24/2022	
AL19045	Reimburse Construction Engineering Main Street Rte 117, Fap-0702 Us 24 To Sunny Land City Of Eureka 13-00040-00-Rs C-94-061-14	NON-BOND		06954944277000110	Statewide	\$ 1,029,216.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 77,920.00	\$ -	\$ -	\$ -	PA100-586	6/5/2018	72	6/4/2024	
AL19046	Reimburse Participating Construction, Construction& Preliminary Engineering N51,029,216 N. Outer Belt W. Fau-8384 Mid-America - Il R32/33 Effingham 12-00129-00-L4 C-97-013-17/P-97-006-17	BOND	A1	00114944279001018	Statewide Construction -Local Projects	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 908,052.23	\$ -	\$ -	\$ -	PA100-586	6/5/2018	72	6/4/2024	
AL19047	Reimburse Participating Construction, Preliminary & Construction Engineering N52,000,000 Mcdemott Dr, Morris Ave, Morris Ave Mun-0017&0018Berkeley V. 17-00034-00-Dc C-91-202-17/D-91-244-18	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 76,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/6/2017	55	7/30/2022	
AL19048	Reimburse Construction Engineering N576,000 Ridgeland Avenue Fau-2781 College Drive To 135Th Street City Of Palos Heights 16-00054-00-Br C-91-297-16	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 900,000.00	\$ -	\$ -	\$ -	\$ 900,000.00	PA100-586	6/5/2018	48	6/4/2022	
AL19049	Reimburse Participating Construction N5900,000 580 E Rd 600 E Rd Ch18 Fairmount-Sidell Rd Fau-513Catin Homer Rd Ch8 To Ncl Fairmount&Sci 300 N Rd Vermilion County 16-00208-00-Rs C-95-039-18	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 78,480.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/16/2018	51	8/8/2022	
AL19050	Reimburse Preliminary Engineering N578,480 Troy Rd, Fau-8887Fap-0600 Montclair Ave To Cottonwood Road City Of Edwardsville 16-00108-00-Tl P-98-016-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 59,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/15/2018	48	5/14/2022	
AL19051	Reimburse Preliminary Engineering N559,600 16Th St Fau-1447 Harlem Ave To Lombard Avenue City Of Berwyn 17-00175-00-La P-91-247-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 80,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/8/2018	53	6/4/2022	
AL19052	Reimburse Construction Engineering N580,000 N. Schville Rd Ch-0038 @ Big Apple Creek 1.8 Miles North Of Scottville Macopin County 13-00098-00-Br C-96-233-14	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 112,941.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2018	48	6/26/2022	
AL19053	Reimburse Preliminary Engineering N5112,941 W. Section St From S. Main St (Fap-828) To Park StFrom W. Section St To W Virginia St. Fau St Village Of Dieterich 16-00009-00-Sw P-97-009-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,678,981.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 929,861.44	\$ -	\$ -	\$ -	\$ 929,861.44	PA100-586	6/13/2018	72	6/12/2024	
AL19054	Reimbursement For Constr, Const Eng And Railroad Us 45 (Well House Rd)North Elm St Front St) City Of Arcola (Douglas County) 16-00009-01-Sp C-95-057-18	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 12,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/7/2018	51	8/15/2022	
AL19055	Reimburse Construction Engineering N512,000 Corinth Road Fau-0903 From Johnston City Limits Topolulth Road Williamson																				



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
AL19100	Reimburse Prelim Engineering Walnut St Lane Reduct/Fas 8014 So Grand Ave To Capitol Ave City Of Springfield/Sangamon County 17-00484-00-Seq-96-001-18 90% Hsp Funds Ne \$106,761	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 106,761.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/10/2018	51	10/30/2022	
AL19101	Reimburse Preliminary Engineering Nte \$28,000 Corning Ave Fau-0417 Rathje Rd To B Rte 50 Harlem Ave Village Of Peotone 17-00048-00-Rs D-91-009-18	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 28,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/29/2018	48	10/30/2022	
AL19102	Reimburse Construction Broadway St, Henry St And Ridge St Fau 8983, 8972, 8991, 8993 City Of Alton/Madison Co 14-00236-00-Rs C-98-367-14, Nie \$487,500.00	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 487,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/19/2018	49	10/30/2022	
AL19103	Reimburse Participating Construction Nte\$85,000 Homewood Disposal Services Village Of Park Forest 17-00098-03-Ms C-91-302-17	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 851,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/20/2018	48	6/19/2022	
AL19104	Reimburse Construction Engineering Nte \$54,432 Montgomery Rd Mun 11101110A Fau-3819 Wabasha Creek Trail To Middlebury Drive City Of Aurora 16-00311-00-Bt C-91-252-16	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 54,432.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/16/2018	51	11/28/2022	
AL19105	Reimburse Construction Engineering Nte \$52,000 Salt Creek Greenway Butterfield Rd To South Of Butterfield Rd Elmhurst Park Dist 12-19000-01-Bt C-91-038-14	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 52,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/15/2018	51	11/28/2022	
AL19106	Reimburse Construction Engineering Nte \$15,700 Hawk Hollow Forest Preserve Trail Motton Road/ Lawrence Ave To Existing Forest Reserve Path Damage City Forest Dist 15-00063-00-Bt C-91-149-17	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 15,700.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/21/2018	53	11/28/2022	
AL19107	Reimburse Preliminary Engineering Nte \$288,548 Brandywine Lane-Deerfield Parkway To Prairie Road Village Of Buffalo Grove 16-00106-00-Rs D-91-145-17, Ms 2060 & Ms 4801	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 288,548.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/14/2018	48	11/13/2022	
AL19108	Reimburse Preliminary Engineering Nte \$281,421 Telegraph Rd At Metra Milwaukee Dist N Station City Of Lake Forest 17-00092-01-Bt P-91-294-17	BOND	8A	0554494814900210	High Speed/Passenger Rail Grant	\$ 281,421.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/14/2018	48	11/13/2022	
AL19109	Reimburse Preliminary Engineering Various Guardrails In Greene County 17-00097-00-Gr P-98-006-18 Greene County Nte \$73,350	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 73,350.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/14/2018	48	11/13/2022	
AL19110	Reimburse Construction Engineering Various Structures In Hancock County Hancock County 18-00113-05-Bi Bi-96-001-18	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 60,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/29/2018	49	11/4/2022	
AL19111	Reimburse Preliminary Engineering Nte \$30,500 Main St (Fuel/165) Wm Rd To Blinn St Village Of Spring Grove 16-00016-00-Su D-91-443-16	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 30,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2018	48	12/3/2022	
AL19112	Reimburs Participating Construction Nte\$495.04 Washington St Fau-7774 170 Ft S Main St To 220 Ft S Main St City Of Beardstown 15-00078-01-Pv C-96-049-18	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 5,495.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	5,495.04	PA100-586	9/17/2018	49	10/30/2022	
AL19113	Reimburse Local Agency For Constr Engineering 1183(Torrence Ave) (Fap 0358) Michigan City Rd To Us Rte 61/197th St, Nie \$20,000 Calumet City 14-00154-00-Bt C-91-153-15	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 20,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/21/2018	52	10/30/2022	
AL19115	Reimburse Construction Engineering Multi Use Bike Trail Sand Ridge Nature Ctr To Green Lake Aquaticctr Calumet City/Cook Co Forest Preserve District13-F3000-24-Bt C-91-339-13	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 56,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/21/2018	52	10/30/2022	
AL19118	Reimburse For Preliminary Engineering Denard Road Rte 585 3 Miles E Of Mitcheleville Saline County 13-00155-00-Bt P-99-500-14	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 16,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/19/2018	48	12/18/2022	
AL19120	Reimbursement For Preliminary Engineering Front St & Duailley Rd (Fap 656) City Of Pekin 18-00188-00-Rp D-94-001-19	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 469,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/14/2019	48	1/13/2023	
AL19121	Reimburse For Construction Engineering Various Structures In Lawrence County 17-00121-00-Bi Bi-97-005-18	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 16,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/28/2018	48	12/27/2022	
AL19123	Reimbursement For Part. Constr & Constr Eng. Various Locations In Calhoun County Calhoun County 16-00082-00-Gr C-98-302-17	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 582,610.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/16/2019	48	1/15/2023	
AL19126	Reimbursement For Preliminary Engineering Brookfield & Congress Park Metra Stations Village Of Brookfield 17-00130-00-Ms D-91-371-18	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 20,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/30/2019	48	1/29/2023	
AL96007	Was Decreased To Zero 11-25-09 In Error Need To Increase Obligation Back To Pay Invoice For This Project P-88-019-95 95-E5421-00-Bt	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 991,708.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/1996	204	7/1/2013	
AL99286	Reimbursement For Prelim Eng System Of Access Roads Parallel To I-190 Besse Coleman Dr To Tri-State Tollway Chicago 98-B8256-00-Sa D-88-022-03 P-88-020-98	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 17,770,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/30/1999	236	12/31/2018	
AL99286	Reimbursement For Prelim Eng System Of Access Roads Parallel To I-190 Besse Coleman Dr To Tri-State Tollway Chicago 98-B8256-00-Sa D-88-022-03 P-88-020-98	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 17,770,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/30/1999	236	12/31/2018	
AL99286	Reimbursement For Prelim Eng System Of Access Roads Parallel To I-190 Besse Coleman Dr To Tri-State Tollway Chicago 98-B8256-00-Sa D-88-022-03 P-88-020-98	BOND	A1	0553494477000010	Statewide	\$ 17,770,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/30/1999	236	12/31/2018	
AL99286	Reimbursement For Prelim Eng System Of Access Roads Parallel To I-190 Besse Coleman Dr To Tri-State Tollway Chicago 98-B8256-00-Sa D-88-022-03 P-88-020-98	BOND	A1	06954944277000110	Statewide	\$ 17,770,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	134,328.74	\$ -	\$ -	25,634.57	134,328.74	PA100-586	4/30/1999	236	12/31/2018	
ARRA103	Arria 103, New Contract With Capitol Strategies Consulting For Arria Performance For The Bureau Of Construction, Division Of Highways, Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 972,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/1/2012	47	9/30/2016	
CHI1000	Reimbursement For Construction Prelim & Const Emergency Repair Chicago 10-B0322-00-Rs C-88-035-10 D-88-035-10	NON-BOND		00114944279003029	Emergency Repair Program	\$ 2,165,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/24/2010	100	12/31/2018	
CHI1001	Establish Obligation To Reimburse Chicago For Preleng Cost For Structural Inspections Of Bridges At Various Locations City Wide In Chicago Chicago 08-E6109-00-Bt P-88-013-10 M-6000(316)	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 18,265,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2010	72	9/21/2016	
CHI1001	Establish Obligation To Reimburse Chicago For Preleng Cost For Structural Inspections Of Bridges At Various Locations City Wide In Chicago Chicago 08-E6109-00-Bt P-88-013-10 M-6000(316)	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 18,265,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2010	72	9/21/2016	
CHI1008	Establish Obligation To Reimburse Chicago For Preleng & Construction Repair Of Emergency Various Locations In Chicago Chicago C-88-028-10 & D-88-028-10 10-B0331-00-Rs	NON-BOND		00114944279003029	Emergency Repair Program	\$ 1,535,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/29/2010	72	9/28/2016	
CHI1009	Establish Obligation To Reimburse Chicago For Preleng & Construction Repair Of Emergency Various Locations In Chicago Chicago C-88-027-10 & D-88-027-10 10-B0332-00-Rs	NON-BOND		00114944279003029	Emergency Repair Program	\$ 1,275,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/29/2010	99	12/31/2018	
CHI1012	Establish Obligation To Reimburse Chicago For Emergency Repairs Of Streets In Various Locations Chicago 10-B0329-00-Rs C-88-032-10 & D-88-032-10 In House District 15	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/15/2010	72	10/15/2016	
CHI1012	Establish Obligation To Reimburse Chicago For Emergency Repairs Of Streets In Various Locations Chicago 10-B0329-00-Rs C-88-032-10 & D-88-032-10 In House District 15	NON-BOND		00114944279003029	Emergency Repair Program	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/15/2010	72	10/15/2016	
CHI1014	Establish Obligation Per Agreement For \$740,000.00For Commuter Bicycle Parking Fixtures Various Locations Throughout The City Chicago 08-W8113-00-Bt C-88-007-09 Cmm-6000(280)	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 740,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/18/2010	72	10/18/2016	
CHI1015	Establish Obligation To Reimburse Chicago For Emergency Repair Program In Illinois Senate Districts 6,7 & 13 Chicago 10-B0318-00-Rs C-88-025-10 & D-88-025-10	NON-BOND		00114944279003029	Emergency Repair Program	\$ 4,171,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/19/2010	72	10/19/2016	
CHI1017	Establish Obligation To Reimburse Chicago For Arterial St. Resurfacing Projects: 51, 52, 53 & 54 C-88-019-08, C-88-020-08, C-88-021-08 & C-88-022-08M-6000(302), M-6000(301), M-6000(300) & M-6000(299)	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 28,752,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2010	90	12/31/2017	
CHI1018	To Establish Obligation Per Attached Agreement To Reimburse Chicago For Cost Of Variations/locations In Senate House Districts 13, 25 & 26 Chicago C-88-030-10 & D-88-030-10 10-B0328-00-Rs	NON-BOND		00114944279003029	Emergency Repair Program	\$ 2,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/9/2010	72	11/9/2016	
CHI1020	Establish Obligation To Reimburse Chicago Consult-Ant Cost For Phase I (Phd. Eng. Pershing Rd. From Dan Ryan Exp. To Ashland Ave. Chicago 09-B9804-00-Pv P-88-005-10 M-6000(307)	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,245,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/22/2010	72	11/22/2016	
CHI1021	Establish Obligation To Reimburse Chicago Contract/construction Cost For Tomcaw Ave Vertical Lift Bridge Over The Calumet River Chicago 95-E5431-00-Bt C-88-012-10 M-6000(311)	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 30,224,700.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/30/2010	97	12/31/2018	
CHI1021	Establish Obligation To Reimburse Chicago Contract/construction Cost For Tomcaw Ave Vertical Lift Bridge Over The Calumet River Chicago 95-E5431-00-Bt C-88-012-10 M-6000(311)	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 30,224,700.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/30/2010	97	12/31/2018	
CHI1022	To Establish Obligation To Reimburse Chicago For Contract Construction Cost Associated With Wacker Drive & Congress Pkwy Interchange Chicago 95-E5432-18-Bt C-88-001-11	BOND	A1	0553494477000010	Statewide	\$ 313,207.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/17/2010	72	12/17/2016	
CHI1023	Establish Obligation To Reimburse Chicago For Arterial St. Ada Ramp 2010 Program For South Area Chicago 10-B0333-00-Sw C-88-038-10 M-6000(327)	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 2,850,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/16/2010	72	12/16/2016	
CHI1023	Establish Obligation To Reimburse Chicago For Arterial St. Ada Ramp 2010 Program For South Area Chicago 10-B0333-00-Sw C-88-038-10 M-6000(327)	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 2,850,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/16/2010	72		



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
CHI3020	Reimbursement For Construction Project Milwaukee Ave (Fau3513) Kilpatrick Ave To Addison St City Of Chicago 98-B8215-03-Rs C-88-005-11	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 7,790,418.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2012	72	11/1/2018	
CHI3020	Reimbursement For Construction Project Milwaukee Ave (Fau3513) Kilpatrick Ave To Addison St City Of Chicago 98-B8215-03-Rs C-88-005-11	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 7,790,418.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2012	72	11/1/2018	
CHI3020	Reimbursement For Construction Project Milwaukee Ave (Fau3513) Kilpatrick Ave To Addison St City Of Chicago 98-B8215-03-Rs C-88-005-11	NON-BOND		00114944277002110	Transp/Commn/System Preserve(Top)-Fed	\$ 7,790,418.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,628.92	\$ 26,371.51	\$ -	\$ -	\$ 42,628.92	PA100-586	11/2/2012	72	11/1/2018	
CHI3021	Reimburse Local Agency Bike Sharing Program City Of Chicago 11-D1308-00-Rs C-88-008-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 18,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,226,538.68	\$ -	\$ -	\$ -	\$ 1,226,538.68	PA100-586	11/7/2012	72	11/6/2018	
CHI3022	Reimburse Local Agency For Construction Project Improvement Of Traffic Control Signals Citywide City Of Chicago 07-B5115-00-TI C-88-008-08	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 4,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,283.16	\$ -	\$ -	\$ -	\$ 7,283.16	PA100-586	10/24/2012	72	10/23/2018	
CHI3022	Reimburse Local Agency For Construction Project Improvement Of Traffic Control Signals Citywide City Of Chicago 07-B5115-00-TI C-88-008-08	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 4,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2012	72	10/23/2018	
CHI3023	Reimburse Local Agency For Construction Project Improvement Of Traffic Control Signals Citywide City Of Chicago 08-B6123-00-TI C-88-023-11	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 5,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 134,552.41	\$ -	\$ -	\$ -	\$ 134,552.41	PA100-586	10/24/2012	72	10/23/2018	
CHI3023	Reimburse Local Agency For Construction Project Improvement Of Traffic Control Signals Citywide City Of Chicago 08-B6123-00-TI C-88-023-11	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 5,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2012	72	10/23/2018	
CHI3025	Reimburse Local Agency Construction Const Eng Lakefront Bicycle Trail Navy Pier Flyover City Of Chicago 00-E0534-00-Br C-88-001-01	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 28,952,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 831,710.72	\$ 1,213,787.40	\$ 328,180.58	\$ -	\$ 831,710.72	PA100-586	1/18/2013	72	1/17/2019	
CHI3027	Reimburse Local Agency Construction Const Eng Viaduct At Ashland Ave (Fau2853) Over Pershing Rd City Of Chicago 07-E6148-00-Br C-88-043-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 15,370,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,300.12	\$ -	\$ -	\$ -	\$ 4,300.12	PA100-586	1/18/2013	72	1/17/2019	
CHI3028	Reimburse Local Agency Construction Const Eng Gateway Green Kennedy Expressway Landscape Enhancements City Of Chicago 07-B7133-00-La C-88-020-07	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2013	48	3/5/2017	
CHI3029	Reimburse Local Agency Prelim Eng Viaduct Rehab Western Ave (Fau2843) Chicago 07-E6149-00-Br D-88-042-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2013	72	3/5/2019	
CHI3029	Reimburse Local Agency Prelim Eng Viaduct Rehab Western Ave (Fau2843) Chicago 07-E6149-00-Br D-88-042-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 1,900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2013	72	3/5/2019	
CHI3030	Reimburse Local Agency Prelim Eng Install Fed Countdown Signals Citywide Chicago 12-B0317-00-TI P-88-057-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 85,428.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,912.60	\$ -	\$ -	\$ -	\$ 7,912.60	PA100-586	3/5/2013	81	12/31/2019	
CHI3031	Reimbursement For Prelim Eng S Water St Viaduct Station St To Beaubien Ct Chicago 11-E1517-00-Br P-88-038-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2013	48	3/11/2017	
CHI3031	Reimbursement For Prelim Eng S Water St Viaduct Station St To Beaubien Ct Chicago 11-E1517-00-Br P-88-038-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2013	48	3/11/2017	
CHI3032	Reimbursement For Prelim Eng Van Buren St Bridge (Fau1423) Over Chicago River Chicago 11-E1522-00-Br P-88-039-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2013	48	3/11/2017	
CHI3032	Reimbursement For Prelim Eng Van Buren St Bridge (Fau1423) Over Chicago River Chicago 11-E1522-00-Br P-88-039-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2013	48	3/11/2017	
CHI3033	Reimbursement For Prelim Eng Grand Ave Chicago Ave To Damen Ave Chicago 98-B8203-07-Rs D-88-031-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2013	72	3/11/2019	
CHI3033	Reimbursement For Prelim Eng Grand Ave Chicago Ave To Damen Ave Chicago 98-B8203-07-Rs D-88-031-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 1,150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,691.37	\$ 8,838.77	\$ 26,836.05	\$ -	\$ 1,691.37	PA100-586	3/12/2013	72	3/11/2019	
CHI3034	Reimburse Local Agency Prelim Eng LaSalle St Bridge (Fau1391) Over Chicago River Chicago 11-E1521-00-Br P-88-002-13	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,580.78	\$ -	\$ -	\$ -	\$ 4,580.78	PA100-586	3/22/2013	72	3/21/2019	
CHI3035	Reimbursement For Prelim Eng Chicago Bikes Marketing Campaign Chicago 10-W0014-00-Br P-88-020-10	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 1,345,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 48,724.48	\$ 53,914.26	\$ -	\$ -	\$ 102,638.74	PA100-586	3/29/2013	72	3/28/2019	
CHI3036	Reimbursement For Prelim Eng Lake St (Fau1405) Ashland Ave To Kennedy Exp Chicago 98-B7106-05-Rs D-88-035-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/22/2013	72	3/21/2019	
CHI3036	Reimbursement For Prelim Eng Lake St (Fau1405) Ashland Ave To Kennedy Exp Chicago 98-B7106-05-Rs D-88-035-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,898.97	\$ -	PA100-586	3/22/2013	72	3/21/2019	
CHI3037	Reimbursement For Prelim Eng Citywide Safe Routes To Schools Chicago 10-W0210-00-Sw P-88-019-10	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 314,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,425.06	\$ -	\$ -	\$ 7,425.06	PA100-586	3/22/2013	81	12/31/2019	
CHI3038	Reimbursement For Prelim Eng Viaduct Rehab Canal St Madison St To Taylor St Chicago 11-E1520-00-Br P-88-028-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 2,650,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/13/2013	72	2/12/2019	
CHI3038	Reimbursement For Prelim Eng Viaduct Rehab Canal St Madison St To Taylor St Chicago 11-E1520-00-Br P-88-028-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,650,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,606.96	\$ -	PA100-586	2/13/2013	72	2/12/2019	
CHI3039	Reimbursement For Construction & Const Eng Arterial Street Ada Ramps Project 51 North Area City Of Chicago 11-B1607-00-Sw C-88-019-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 3,115,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/10/2013	72	4/9/2019	
CHI3039	Reimbursement For Construction & Const Eng Arterial Street Ada Ramps Project 51 North Area City Of Chicago 11-B1607-00-Sw C-88-019-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 3,115,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 90,503.75	\$ -	\$ -	\$ -	\$ 90,503.75	PA100-586	4/10/2013	72	4/9/2019	
CHI3040	Reimbursement For Preliminary Engineering Grand Ave Bridge (Fau1401) Over North Branch Of Chicago River City Of Chicago 11-E1523-00-Br P-88-030-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 114,100.85	\$ 17,723.05	\$ -	\$ -	\$ 114,100.85	PA100-586	4/10/2013	72	4/9/2019	
CHI3041	Reimbursement For Preliminary Engineering Stony Island Ave Cycle Track 69Th St To 77Th St City Of Chicago 11-S1314-00-Br P-88-005-13	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 480,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/17/2013	48	4/16/2017	
CHI3042	To Re-Establish Obligation Prelim & Const Eng Street Improvement Within Senate Dist 8 City Of Chicago 11-B6140-00-Rs C/D-88-013-12	NON-BOND		00114944279003029	Emergency Repair Program	\$ 440,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/26/2013	48	4/25/2017	
CHI3043	Reimbursement For Construction Const Eng Ada Ramps Project #52-Central Area City Of Chicago 11-B6108-00-Sw C-88-020-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 5,405,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2013	72	4/14/2019	
CHI3043	Reimbursement For Construction Const Eng Ada Ramps Project #52-Central Area City Of Chicago 11-B6108-00-Sw C-88-020-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 5,405,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2013	72	4/14/2019	
CHI3044	Reimbursement For Construction & Const Eng Ada Ramps Project #53-South Area City Of Chicago 11-B1609-00-Sw C-88-021-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,345,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 99,592.93	\$ -	\$ -	\$ -	\$ 99,592.93	PA100-586	4/15/2013	72	4/14/2019	
CHI3044	Reimbursement For Construction & Const Eng Ada Ramps Project #53-South Area City Of Chicago 11-B1609-00-Sw C-88-021-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 2,345,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,657.63	\$ -	\$ -	\$ -	\$ 11,657.63	PA100-586	4/15/2013	72	4/14/2019	
CHI3045	Reimbursement For Construction & Const Eng Ada Ramps Project #54-Far South Area City Of Chicago 11-B1610-00-Sw C-88-022-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,165,033.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2013	72	4/14/2019	
CHI3045	Reimbursement For Construction & Const Eng Ada Ramps Project #54-Far South Area City Of Chicago 11-B1610-00-Sw C-88-022-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 1,165,033.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (30.00)	\$ -	\$ -	\$ -	PA100-586	4/15/2013	72	4/14/2019	
CHI3046	Reimbursement For Construction & Const Eng Ada Ramps Project #54-Far South Area City Of Chicago 11-B1610-00-Sw C-88-022-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 78,713.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/25/2013	48	4/24/2017	
CHI3047	Reimbursement For Prelim Eng Kedzie Ave At Belmont Ave Clark St At LaSalle Dr & Eugenie St Chicago 12-B2694-00-TI P-88-056-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 49,816,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,208,354.43	\$ -	\$ -	\$ -	\$ 4,208,354.43	PA100-586	5/8/2013	72	5/7/2019	
CHI3048	Reimbursement For Construction & Const Eng Bloomington Trail Ridgeway Ave To Kennedy Exp Chicago 08-B8101-00-Br C-88-017-13	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 967,278.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 69,439.29	\$ -	\$ -	\$ 69,439.29	PA100-586	5/16/2013	67	12/31/2018	
CHI3048	Reimbursement For Prelim Eng Irving Park Rd Over North Branch Of Chicago River Chicago 05-E5038-00-Br D-88-033-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 967,278.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,320.60	\$ -	\$ -	\$ 37,320.60	PA100-586	5/16/2013	67	12/31/2018	
CHI3049	Reimbursement For Prelim Eng Cortland St Bridge Over North Branch Of Chicago River Chicago 11-E1524-00-Br P-88-029-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/18/2013	72	6/17/2019	
CHI3050	Reimbursement For Prelim Eng Western Ave Bridge Over North Branch Of Chicago River Chicago 11-E1525-00-Br P-88-040-12	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,318.62	\$ 47,035.29	\$ -	\$ -	\$ 55,353.91	PA100-586	6/18/2013	72	6/17/2019	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
CHI4015	Reimbursement For Construction Const Eng 35th St Bicycle & Pedestrian Bridge Over South Lake Shore Dr Chicago 04-E4207-00-Br C-88-001-09	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 28,056,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,261,345.98	\$ -	\$ -	\$ -	\$ 2,261,345.98	PA100-586	10/22/2013	72	10/21/2019	
CHI4018	Reimbursement For Construction And Const Eng Western Ave (West Ridge Nature Preserve) Bryn Mawr Ave To Petersen Ave Chicago 13-B2715-00-Sw C-88-022-13	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 2,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/25/2014	48	2/24/2018	
CHI4019	Reimbursement For Construction And Const Eng Pin & Link Assembly Expansion Joint Retrofits Chicago 10-E9143-00-Br C-88-015-10	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 11,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 31,995.25	\$ -	\$ -	\$ -	PA100-586	4/10/2014	72	4/9/2020	
CHI4020	Reimbursement For Construction Const Eng Painting Bridges Citywide Chicago 13-E2501-00-Pa C-88-021-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/28/2014	72	4/27/2020	
CHI4021	Reimbursement For Prelim Eng 41St St Bicycle Ped Bridge/S Lake Shore Dr Chicago 05-E50003-00Br D-88-015-08	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,981,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 89,138.39	\$ 336,650.83	\$ 1,262.73	\$ -	\$ 89,138.39	PA100-586	4/28/2014	72	4/27/2020	
CHI4022	Reimbursement For Prelim Eng Weber Spur Trail Chicago 09-59243-00-Br P-88-006-10	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 2,880,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/28/2014	72	4/27/2020	
CHI4025	Reimbursement For Construction Const Eng Painting Bridges Citywide Chicago 13-E2500-00-Pa C-88-034-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/28/2014	72	4/27/2020	
CHI4026	Reimbursement For Prelim Eng Lincoln Village Pedestrian And Bicycle Bridge Chicago 13-53332-00-Br P-88-009-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 216,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,763.75	\$ 7,272.55	\$ -	\$ -	PA100-586	5/13/2014	48	5/12/2018	
CHI4027	Reimbursement For Prelim Eng Streets For Cycling Phase IV Number 2 Chicago 14-D3213-00-Br P-88-025-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,416,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 202,234.06	\$ -	\$ -	\$ -	\$ 202,234.06	PA100-586	5/13/2014	72	5/12/2020	
CHI4028	Reimbursement For Const Const Eng Arterial Street Resurfacing Project 64 City Wide Chicago 11-B8113-00-Rs C-88-026-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 8,540,161.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/20/2014	72	5/19/2020	
CHI4029	Reimbursement For Prelim Eng Streets For Cycling Phase IV Number 1 City Wide Chicago 14-D3212-00-Br P-88-024-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,519,683.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 235,789.93	\$ -	\$ -	\$ -	\$ 235,789.93	PA100-586	5/13/2014	72	5/12/2020	
CHI4030	Reimbursement For Prelim Eng Streets For Cycling Phase IV Number 3 City Wide Chicago 14-D3214-00-Br P-88-026-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 503,968.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 749.26	\$ 117,829.73	\$ -	\$ -	\$ 749.26	PA100-586	5/13/2014	48	5/12/2018	
CHI4031	Reimbursement For Const Const Eng Arterial Street Resurfacing Number 63 - North Area Chicago City Wide 11-B8112-00-Rs C-88-025-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 8,120,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/20/2014	72	5/19/2020	
CHI4032	Reimbursement For Const Const Eng Arterial Street Resurfacing Number 65 - South Arachicago City Wide 11-B8114-00-Rs C-88-026-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 9,990,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/20/2014	72	5/19/2020	
CHI4033	Reimbursement For Prelim Eng J3Rd Street Bicycle & Pedestrian Bridge Over Southlake Shore Drive Chicago 05-B5157-00-Br D-88-014-08	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 1,859,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 61,966.98	\$ -	\$ -	\$ -	\$ 61,966.98	PA100-586	5/20/2014	72	5/19/2020	
CHI4033	Reimbursement For Prelim Eng J3Rd Street Bicycle & Pedestrian Bridge Over Southlake Shore Drive Chicago 05-B5157-00-Br D-88-014-08	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,859,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 99,553.84	\$ 134,896.43	\$ 183,219.36	\$ -	\$ 99,553.84	PA100-586	5/20/2014	72	5/19/2020	
CHI4034	Reimbursement For Construction Const Eng Arterial Street Resurfacing #66 Far South Area City Wide Chicago 11-B8115-00-Rs C-88-029-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 7,170,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/20/2014	72	5/19/2020	
CHI4035	Reimbursement For Prelim Eng Montrose Avenue Bridges And Pedestrian Underpasses @ N Lake Shore Dr Chicago 07-E6147-00-Br D-88-021-11	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/5/2014	72	6/4/2020	
CHI5001	Reimbursement For Const Const Eng Fullerton Ave (Faul 376) From Ashland Ave To Racine Ave Chicago 07-57160-00-Ls C-88-041-13	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 5,555,100.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2014	72	9/11/2020	
CHI5001	Reimbursement For Const Const Eng Fullerton Ave (Faul 376) From Ashland Ave To Racine Ave Chicago 07-57160-00-Ls C-88-041-13	BOND	A1	06954944277001010	Statewide	\$ 5,555,100.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2014	72	9/11/2020	
CHI5003	Reimbursement For Prelim Eng Chicago Riverwalk - Wacker Drive From State Street To LaSalle Street Chicago 95-E5432-19-Br D-88-004-13	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 480,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2014	48	9/11/2018	
CHI5004	Reimburse Local Agency Prelim Eng Lakefront Bicycle Trail #3 Over Chicago River Chicago 09-E0534-00-Br C-88-028-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 1,836,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 192,784.64	\$ 9,430.74	\$ -	\$ -	\$ 192,784.64	PA100-586	9/26/2014	72	9/25/2020	
CHI5005	Reimburse Local Agency Construction Const Eng Foster Ave @ Kostner Ave & Tripp Ave Chicago 14-B4175-00-T1 C-88-029-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 650,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/23/2014	62	12/31/2019	
CHI5006	Reimbursement For Prelim Eng Archer Ave At Kenton Ave Chicago 10-E0600-00-Ga P-88-009-12	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 166,399.02	\$ 348,821.05	\$ -	\$ -	\$ 166,399.02	PA100-586	11/19/2014	72	11/18/2020	
CHI5007	Reimbursement For Prelim Eng Columbus Ave At Maplewood Ave Chicago 10-E0601-00-Ga P-88-011-12	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 53,739.83	\$ 154,738.14	\$ 51,419.72	\$ -	\$ 53,739.83	PA100-586	11/19/2014	72	11/18/2020	
CHI5008	Reimbursement For Construction Const Eng Dunes Ave Elton Ave Fullerton Ave Chicago 05-B1501-00-Pv C-88-026-06	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 21,638,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/31/2014	72	10/30/2020	
CHI5008	Reimbursement For Construction Const Eng Dunes Ave Elton Ave Fullerton Ave Chicago 05-B1501-00-Pv C-88-026-06	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 21,638,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 758,984.37	\$ 778,213.69	\$ 9,120.92	\$ -	\$ 758,984.37	PA100-586	10/31/2014	72	10/30/2020	
CHI5009	Reimbursement For Construction Divvy Bike Sharing/suburban Expansion Program - 2015 Chicago 11-D1308-02-Br C-88-008-15	NON-BOND		00114944279000105	Statewide Construction & Land Acq	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,179,323.92	\$ -	\$ -	\$ -	\$ 2,179,323.92	PA100-586	1/8/2015	72	1/7/2021	
CHI5010	Reimbursement For Construction Force Account Const Eng Streets For Cycling Proj #2 Group B Chicago 13-D3205-00-Br C-88-001-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 2,300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 93,949.55	\$ 498,116.91	\$ -	\$ -	\$ 93,949.55	PA100-586	3/10/2015	72	3/9/2021	
CHI5011	Reimbursement For Construction Force Account Const Eng Streets For Cycling Proj #2 Group B Chicago 13-D3205-00-Br C-88-001-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 42,183,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2015	72	3/9/2021	
CHI5011	Reimbursement For Construction Force Account Const Eng Adams St Viaduct Over Union Station (Faul 421) Chicago 95-E5430-00-Br C-88-002-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 42,183,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,129,890.60	\$ 472,132.92	\$ -	\$ -	\$ 1,129,890.60	PA100-586	3/10/2015	72	3/9/2021	
CHI5012	Reimbursement For Construction Const Eng Intelligent Transportation System Central Manage- Meent Center Chicago 99-W9009-00-Eg C-88-039-00	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 12,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/25/2015	72	3/24/2021	
CHI5013	Reimbursement For Construction Const Eng Signal Controller Upgrade & Timing Program Chicago 08-B8133-00-T1 C-88-001-13	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 2,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 324,665.10	\$ -	\$ -	\$ -	PA100-586	3/31/2015	72	3/30/2021	
CHI5014	Reimbursement For Construction Force Account Const Eng Devon Ave California To Rockwell Streetscapes City Of Chicago 13-S3332-00-Ls C-88-008-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 2,950,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 311,603.84	\$ 36,403.32	\$ -	\$ -	\$ 311,603.84	PA100-586	4/21/2015	72	4/20/2021	
CHI5015	Reimbursement For Construction Force Account Const Eng Arterial Streets Resurfacing Project 69 - South Area Chicago 12-B8118-00-Rs C-88-018-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 8,730,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/29/2015	72	5/28/2021	
CHI5016	Reimbursement For Construction Force Account Const Eng Arterial Street Resurfacing Project 67 North Area Chicago 12-B8116-00-Rs C-88-019-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 8,040,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/29/2015	72	5/28/2021	
CHI5017	Reimbursement For Construction Force Account Const Eng Arterial Street Resurfacing Project 68 Central Area Chicago 12-B8117-00-Rs C-88-020-14	NON-BOND		00114944277002110	Transp/Commun/System Preserve/Top/Fed	\$ 8,450,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/29/2015	72	5/28/2021	
CHI5017	Reimbursement For Construction Force Account Const Eng Arterial Street Resurfacing Project 68 Central Area Chicago 12-B8117-00-Rs C-88-020-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 8,450,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/29/2015	72	5/28/2021	
CHI5018	Reimbursement For Construction Force Account Const Eng Arterial Street Resurfacing Project 70 Far South Area Chicago 12-B8119-00-Rs C-88-021-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 6,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/29/2015	72	5/28/2021	
CHI6001	Reimbursement For Construction Force Account Const Eng Western Ave Over Belmont Ave Chicago 07-E6149-00-Br C-88-003-15	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 25,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,121,206.27	\$ 585,244.51	\$ 2,893,751.56	\$ -	\$ 1,121,206.27	PA100-586	6/16/2015	72	6/15/2021	
CHI6002	Reimbursement For Right Of Way Acquisition 41St St Bicycle & Pedestrian Bridge Over Lake Shore Drive City Of Chicago 05-E50003-00-Br R-88-001-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/16/2015	48	11/15/2019	
CHI6003	Reimbursement For Prelim Eng Columbia Bridge Over Jackson Park Lagoon City Of Chicago 14-E4704-00-Br P-88-002-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,087,128.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,370.44	\$ -	\$ -	\$ -	PA100-586	12/4/2015	72	12/3/2021	
CHI6004	Reimbursement For Right Of Way 43Rd St Bicycle & Pedestrian Bridge Over Lake Shore Drive City Of Chicago 05-B5157-00-Br R-88-001-16	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2016	48	1/11/2020	
CHI6005	Reimbursement For Construction Const Eng Force Account Lake Shore Dr Over LaSalle St Viaduct City Of Chicago 05-E5007-01-Br C-88-007-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 4,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,174.39	\$ -								





Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
CRE1111	Railroad Cost Reimbursement Agreement; Rr To Do Design For Create Project Wa-1; D-20-054-12; Fed Project Cc-0020063; Cook Co (031)	NON-BOND		0011494807900010	Chi Region Envir & Transport Efficiency	\$ 1,760,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,942.90	\$ -	\$ -	PA100-586	12/20/2011	96	12/31/2019	
CRE1501	Railroad Cost Reimbursement Agreement; Rr To Complete Design For Wa-2 Structures Over 35Th & 36Th Streets; Create Project Wa-2(C)D-20-062-15 Cook County (031); Fed Project Acce-0020073	NON-BOND		0011494807900010	Chi Region Envir & Transport Efficiency	\$ 451,487.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,893.55	\$ -	\$ -	\$ -	\$ 4,893.55	PA100-586	9/23/2014	48	9/23/2018	
CRE1504	Railroad Cost Reimbursement Agreement; Rr To Complete Final Design On Create Project Wa-1(3); Cook County (031); D-20-002-15; Fed Project No. Acce-0020079	NON-BOND		0011494807900010	Chi Region Envir & Transport Efficiency	\$ 4,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 210,049.48	\$ -	\$ -	PA100-586	5/29/2015	72	5/28/2021	
CRE1505	Railroad Cost Reimbursement Agreement; Rr To Do Force Account Work On Create Project B-1(2); Crossovers And Interlockers; C-20-002-15 Cook County (031)	BOND	8A	05544948079000210	Chi Region Envir & Transport Efficiency	\$ 1,610,391.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/11/2015	72	6/10/2021	
CRE1506	Railroad Cost Reimbursement Agreement; Rr To Bid Work For Create Project B-1(2); Crossovers And Interlockers; C-20-003-15; Cook County (031)	BOND	8A	05544948079000210	Chi Region Envir & Transport Efficiency	\$ 665,689.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/11/2015	72	6/10/2021	
CRE1601	Railroad Cost Reimbursement Agreement; Idot To Reimburse Rr For Create Project Ew-3(1)D-20-001-16Cook County (031); Create Plan Ew-3-No Tab-001-Z-Fed Project Acce-0020080	NON-BOND		0011494807900010	Chi Region Envir & Transport Efficiency	\$ 2,480,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 66,379.53	\$ -	\$ -	PA100-586	11/16/2015	72	11/15/2021	
CRE1602	Railroad Cost Reimbursement Agreement; Idot To Reimburse Rr For Create Project B-9(1); Cook County (031); R-20-001-15	NON-BOND		0011494807900010	Chi Region Envir & Transport Efficiency	\$ 951,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 148,153.10	\$ 105,803.86	\$ -	\$ -	\$ 148,153.10	PA100-586	1/6/2016	48	1/5/2020	
CRE1602	Railroad Cost Reimbursement Agreement; Idot To Reimburse Rr For Create Project B-9(1); Cook County (031); R-20-001-15	BOND	8A	05544948079000210	Chi Region Envir & Transport Efficiency	\$ 951,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,038.28	\$ 26,450.97	\$ -	\$ -	\$ 37,038.28	PA100-586	1/6/2016	48	1/5/2020	
CRE1603	Railroad Cost Reimbursement Agreement; Rr To Complete Final Design On Create Project Wa-1; Third Mainline Track; Cook County (031) D-20-002-16	NON-BOND		00114948079000313	Create Program, Tiger Iv	\$ 1,367,749.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,783.34	\$ 67,715.28	\$ 12,956.10	\$ -	\$ 12,783.34	PA100-586	6/2/2016	72	6/1/2022	
CRE1901	Cost Reimbursement Agreement For Rr To Complete Row For Construction Of Create Project Wa-11 In Dolton & Riverdale, Cook County (031); R-20-001-19	NON-BOND		00114948179000114	Highspeed Rail Utility Relocation	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/19/2018	72	12/18/2024	
CRE1901	Cost Reimbursement Agreement For Rr To Complete Row For Construction Of Create Project Wa-11 In Dolton & Riverdale, Cook County (031); R-20-001-19	BOND	8A	05544948079000210	Chi Region Envir & Transport Efficiency	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/19/2018	72	12/18/2024	
LAHSRD1	Acquisitions And Incidental For The High Speed Rail Between Dwight And Joliet High Speed Rail Supplement Service In The Amount Of \$300,000.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2015	36	7/1/2018	
LAVD102	Establish Obligation For Land Acquisition Service In The Amount Of \$300,000.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,850.00	\$ -	\$ -	\$ -	\$ 3,850.00	PA100-586	5/5/2015	36	5/4/2018	
LAVD201	Establish Obligation \$600,000 For Land Acquisitions/locations.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2015	36	3/9/2018	
LAVD217	Establish Obligation For Land Acquisition Servicesin District 2	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,000.00	\$ 7,000.00	\$ -	\$ -	PA100-586	12/14/2016	48	12/13/2020	
LAVD417	Establish Obligation For Land Acquisition Servicesin District 4	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,100.00	\$ -	\$ 9,450.00	\$ 12,100.00	PA100-586	12/21/2016	60	12/20/2021		
LAVD517	Establish Obligation For Land Acquisition Servicesin District 5	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,318.75	\$ -	\$ -	\$ 9,318.75	PA100-586	2/7/2017	36	2/6/2020		
LAVD517	Establish Obligation For Land Acquisition Servicesin District 5	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,000.00	\$ 16,000.00	\$ 5,667.50	\$ 10,000.00	PA100-586	2/7/2017	36	2/6/2020		
LAVD717	Establish Obligation For Land Acquisition Servicesin District 7	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,100.00	\$ 66,000.00	\$ 106,906.25	\$ 27,100.00	PA100-586	2/7/2017	36	2/6/2020		
LAVD817	Establish Obligation For Land Acquisition Servicesin District 8	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 106,603.54	\$ 52,700.00	\$ 17,100.00	\$ 106,603.54	PA100-586	2/1/2017	47	1/31/2021		
LAV101C	Establish Obligation For Land Acquisition Service In The Amount Of \$300,000.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,500.00	\$ -	\$ -	\$ -	\$ 3,500.00	PA100-586	5/5/2015	36	5/4/2018	
LAV104C	Establish Obligation For Land Acquisition Servicesin The Amount Of \$300,000.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 350,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2015	36	5/4/2018	
LAV104C	Establish Obligation For Land Acquisition Servicesin The Amount Of \$300,000.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 350,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2015	36	5/4/2018	
LAV17D1	Obligate Funds For Consultant To Provide Land Acquisition Services In District 1	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 339,252.00	\$ 261,342.50	\$ -	\$ -	\$ 339,252.00	PA100-586	5/19/2017	36	5/18/2020	
LAV801A	Consultant To Furnish Land Acquisition Services Including Project Management, Appraisals, Review Appraisals, Negotiations, Relocations, And Land Surveying.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/17/2014	48	6/16/2018	
LAV801B	Consultant To Furnish Land Acquisition Services Including Project Management, Appraisals, Review Appraisals, Negotiations, Relocations And Land Surveying.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 73,000.00	\$ 47,000.00	\$ -	\$ -	\$ 73,000.00	PA100-586	6/30/2014	52	10/31/2018	
LAV901A	Obligate Funds For Consultants To Furnish Certain Land Acquisition Services Including Appraisals Review Appraisals,Specialty Reports,Negotiations, Relocations,Project Management,Etc	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/12/2012	62	12/31/2017	
LAV901B	Obligate Funds To Perform Appraisals,Appraisal Reviews, Negotiation,Relocation And Property Management Services As Assigned On Work Order Per The Contract Approved On 09/28/12	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/28/2012	60	9/27/2017	
LA13SUP	Obligate FY2014 Special Funds For Land Acquisitions/Incidental Expenses And Relocations Payments Necessary On Land Acquired For Highways Construction, Widening And Repair.	NON-BOND		00114944279000104	Statewide Construction & Land Acq	\$ 7,575,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,331.00	\$ 3,182.00	\$ 1,531.50	\$ -	\$ 2,331.00	PA100-586	7/1/2016	23	6/30/2018	
MESBROW	Wenchester Fire Insurance Aviation Liability Renewal State Police#51,589 And Idot: 34472.00	NON-BOND		00114944279000104	Statewide Construction & Land Acq	\$ 66,061.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2015	11	6/30/2016	
NRT2012	FY 2010/2011 Recreational Trails Program Federal Program To Reimburse Illinois Department Of Natural Resources	NON-BOND		00114944279000104	Statewide Construction & Land Acq	\$ 4,373,667.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 76,616.83	\$ 23,596.80	\$ -	\$ -	\$ 76,616.83	PA100-586	8/31/2012	100	12/31/2020	
NRT2013	Cost Reimbursement Agreement; Reimbursement To Idnr For 2013 Projects For The Idnr Recreational Trails Program	NON-BOND		00114944279000104	Statewide Construction & Land Acq	\$ 395,001.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/5/2013	75	12/31/2019	
NRT2014	Cost Reimbursement Agreement; Reimbursement To Idnr For 2014 Projects On The Idnr Recreational Trails Program	NON-BOND		00114944279000105	Statewide Construction & Land Acq	\$ 976,128.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,000.00	\$ -	\$ -	\$ -	\$ 1,000.00	PA100-586	8/22/2014	72	8/21/2020	
NRT2015	Cost Reimbursement Agreement; Idot To Reimburse Idnr For The Fed Share Of The 2015 Recreational Trails Program, Various Projects, Various Counties	NON-BOND		00114944279000105	Statewide Construction & Land Acq	\$ 561,840.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 444.73	\$ -	\$ 3,440.00	\$ -	\$ 444.73	PA100-586	6/10/2015	48	6/9/2019	
NRT2016	Recreational Trails Program; Idnr Reimbursement FY2016 Program Cycle, Various Parks, Various Counties Statewide;	NON-BOND		00114944279000107	Statewide Construction & Land Acq	\$ 1,093,135.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,983.67	\$ -	\$ 127,675.26	\$ -	\$ 30,983.67	PA100-586	8/16/2016	72	8/15/2022	
PUMPS19	Establish Obligation For Trash Pumps For Dav Labors Portion Contract To Determine Financial, Legislative & Eng Feas Of Spec Proj	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 419,904.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 151,904.00	\$ -	\$ -	\$ -	PA100-586	10/22/2018	8	6/30/2019	
SSA1408	Work Order 2 Only Original Contract Filed 5/23/13 0114940119001000 II Proj, Ssa-4397 South Suburban Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 648,507.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/21/2013	48	5/20/2017	
SSA1602	Establish Obligation Per Contract For Legal Advicemanagement Services; Represent Idot Saag Re: South Suburban Airport; Not Subj To State Idemact Exempt For Proc Code 30 Ics 5001-100 (B)(7)	BOND	8A	0554494607700010	Third Chicago Area Major Airport	\$ 1,777,272.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,999.87	\$ -	\$ -	\$ -	\$ 4,999.87	PA100-586	7/1/2015	35	6/30/2018	
SSA1701	Establish Obligation For Relocation Expenses For Parcel 099W01022007 Reimburs Steven & Lydia Bendas For Relocation Expenses II Proj, Ssa-4593 South Suburban Airport	BOND	8A	0554494607700010	Third Chicago Area Major Airport	\$ 18,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2016	60	8/9/2021	
SSA1703	Establish Obligation For Relocation Expenses For Parcel 099W0104019 Reimb Christina A Chevalier For Relocation Expenses II Proj, Ssa-4593 South Suburban Airport	BOND	8A	0554494607700010	Third Chicago Area Major Airport	\$ 112,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/17/2016	60	3/16/2021	
SSA1705	Establish Obligation For Relocation Expenses For Parcel 099W01024005 Reimb Thomas S Pelech For Relocation Expenses II Proj, Ssa-4593 South Suburban Airport	BOND	8A	0554494607700010	Third Chicago Area Major Airport	\$ 153,130.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,000.00	\$ -	\$ -	\$ -	\$ 6,000.00	PA100-586	10/25/2013	60	10/24/2018	
SSA1801	Establish Obligation For Relocation Expenses For Parcel 099W0103002 Reimb Michael & Patrice Michalesko For Relocation Expenses Ntr \$76000.00 Case 13Ed34 South Suburban Airport	BOND	8A	0554494607700010	Third Chicago Area Major Airport	\$ 76,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,171.70	\$ -	\$ -	\$ -	PA100-586	9/14/2017	60	9/13/2022	
SSA1901	Establish Obligation For Relocation Expenses For Parcel 099W01064002 Reimb Susan A Podgorny II Proj, Ssa-4715 South Suburban Airport	BOND	8A	0554494607700010	Third Chicago Area Major Airport	\$ 44,230.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 44,230.00	\$ -	\$ -	\$ -	PA100-586	6/2/2014	112	10/1/2023	
TB15005	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section 15 Township Bridge Program Bond County C-45-900-15	NON-BOND		00114944244721018	Township Bridge	\$ 110,256.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,568.40	\$ -	\$ -	\$ -	\$ 27,568.40	PA100-586	8/21/2014	48	8/20/2018	
TB15021	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section 15 Township Bridge Program Christian County C-45-900-15	NON-BOND		00114944244721018	Township Bridge	\$ 232,128.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 232,128.00	\$ -	\$ -	\$ -	\$ 232,128.00	PA100-586	8/21/2014	48	8/20/2018	
TB15031	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section																				

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
TB15095	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section 15 Township Bridge Program Knox County C-45-400-15	NON-BOND		00114944244721018	Township Bridge	\$ 182,914.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,897.28	\$ -	\$ -	\$ -	\$ 5,897.28	PA100-586	8/21/2014	48	8/20/2018	
TB15097	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section 15 Township Bridge Program Lake County C-45-100-15	NON-BOND		00114944244721018	Township Bridge	\$ 91,185.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 44,228.04	\$ -	\$ 2,965.55	\$ -	\$ 44,228.04	PA100-586	8/21/2014	48	8/20/2018	
TB15115	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section 15 Township Bridge Program Macon County C-45-700-15	NON-BOND		00114944244721018	Township Bridge	\$ 164,771.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,938.36	\$ -	\$ -	\$ -	\$ 11,938.36	PA100-586	8/21/2014	48	8/20/2018	
TB15125	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section 15 Township Bridge Program Mason County C-45-600-15	NON-BOND		00114944244721018	Township Bridge	\$ 137,137.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 137,137.00	\$ -	\$ -	\$ -	\$ 137,137.00	PA100-586	8/21/2014	48	8/20/2018	
TB15131	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section 15 Township Bridge Program Mercer County C-45-400-15	NON-BOND		00114944244721018	Township Bridge	\$ 153,675.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,388.60	\$ 785.04	\$ -	\$ -	\$ 2,388.60	PA100-586	8/21/2014	48	8/20/2018	
TB15135	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section 15 Township Bridge Program Montgomery County C-45-600-15	NON-BOND		00114944244721018	Township Bridge	\$ 203,784.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 54,575.30	\$ -	\$ -	\$ -	\$ 54,575.30	PA100-586	8/21/2014	48	8/20/2018	
TB15163	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section 15 Township Bridge Program St Clair C-45-800-15	NON-BOND		00114944244721018	Township Bridge	\$ 128,922.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,632.09	\$ -	\$ -	\$ -	\$ 20,632.09	PA100-586	8/21/2014	48	8/20/2018	
TB15167	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section 15 Township Bridge Program Sangamon County C-45-600-15	NON-BOND		00114944244721018	Township Bridge	\$ 221,858.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 194,449.00	\$ -	\$ -	\$ -	\$ 194,449.00	PA100-586	8/21/2014	48	8/20/2018	
TB15179	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section 15 Township Bridge Program Tazewell County C-45-400-15	NON-BOND		00114944244721018	Township Bridge	\$ 167,145.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 138,446.80	\$ -	\$ -	\$ -	\$ 138,446.80	PA100-586	8/21/2014	48	8/20/2018	
TB15183	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section 15 Township Bridge Program Vermilion County C-45-500-15	NON-BOND		00114944244721018	Township Bridge	\$ 262,869.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 262,869.00	\$ -	\$ -	\$ -	\$ 262,869.00	PA100-586	8/21/2014	48	8/20/2018	
TB15189	Obligation Established Pursuant To Public Act 98-0675 House Bill 3793 Article 12 Section 15 Township Bridge Program Washington County C-45-800-15	NON-BOND		00114944244721018	Township Bridge	\$ 134,535.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,129.92	\$ -	\$ -	\$ -	\$ 10,129.92	PA100-586	8/21/2014	48	8/20/2018	
TB16003	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Alexander County C-45-900-16	NON-BOND		00114944244721018	Township Bridge	\$ 52,997.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,000.00	\$ -	\$ -	\$ -	\$ 18,000.00	PA100-586	9/21/2015	48	9/20/2019	
TB16005	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Bond County C-45-800-16	NON-BOND		00114944244721018	Township Bridge	\$ 110,390.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16007	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Boone County C-45-200-16	NON-BOND		00114944244721018	Township Bridge	\$ 82,554.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,089.45	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16009	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Brown County C-45-600-16	NON-BOND		00114944244721018	Township Bridge	\$ 78,799.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16017	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Cass County C-45-600-16	NON-BOND		00114944244721018	Township Bridge	\$ 81,729.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,683.11	\$ -	\$ -	\$ -	\$ 6,683.11	PA100-586	9/21/2015	48	9/20/2019	
TB16021	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Christian County C-45-600-16	NON-BOND		00114944244721018	Township Bridge	\$ 232,428.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16027	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Clinton County C-45-800-16	NON-BOND		00114944244721018	Township Bridge	\$ 126,912.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16031	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Cook County C-45-100-16	NON-BOND		00114944244721018	Township Bridge	\$ 71,314.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16039	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Dewitt County C-45-500-16	NON-BOND		00114944244721018	Township Bridge	\$ 120,338.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,801.27	\$ -	\$ -	\$ -	\$ 7,801.27	PA100-586	9/21/2015	48	9/20/2019	
TB16041	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Douglas County C-45-500-16	NON-BOND		00114944244721018	Township Bridge	\$ 133,105.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16049	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Effingham County C-45-700-16	NON-BOND		00114944244721018	Township Bridge	\$ 151,695.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16053	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Ford County C-45-300-16	NON-BOND		00114944244721018	Township Bridge	\$ 152,309.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16055	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Franklin County C-45-900-16	NON-BOND		00114944244721018	Township Bridge	\$ 124,482.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,503.92	\$ -	\$ -	\$ -	\$ 32,503.92	PA100-586	9/21/2015	48	9/20/2019	
TB16057	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Fulton County C-45-400-16	NON-BOND		00114944244721018	Township Bridge	\$ 189,783.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16059	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Gallatin County C-45-900-16	NON-BOND		00114944244721018	Township Bridge	\$ 72,377.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,099.87	\$ -	\$ -	\$ -	\$ 5,099.87	PA100-586	9/21/2015	48	9/20/2019	
TB16063	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Grundy County C-45-300-16	NON-BOND		00114944244721018	Township Bridge	\$ 108,008.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16065	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Hamilton County C-45-900-16	NON-BOND		00114944244721018	Township Bridge	\$ 143,177.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16067	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Hancock County C-45-600-16	NON-BOND		00114944244721018	Township Bridge	\$ 234,291.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 136,394.99	\$ -	\$ -	\$ -	\$ 136,394.99	PA100-586	9/21/2015	48	9/20/2019	
TB16069	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Hardin County C-45-900-16	NON-BOND		00114944244721018	Township Bridge	\$ 35,274.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,471.36	\$ -	\$ -	\$ -	\$ 12,471.36	PA100-586	9/21/2015	48	9/20/2019	
TB16079	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Jasper County C-45-700-16	NON-BOND		00114944244721018	Township Bridge	\$ 161,696.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 141,008.95	\$ -	\$ -	\$ -	\$ 141,008.95	PA100-586	9/21/2015	48	9/20/2019	
TB16083	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Jersey County C-45-800-16	NON-BOND		00114944244721018	Township Bridge	\$ 79,902.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 79,902.00	\$ -	\$ -	\$ -	\$ 79,902.00	PA100-586	9/21/2015	48	9/20/2019	
TB16087	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Johnson County C-45-900-16	NON-BOND		00114944244721018	Township Bridge	\$ 74,187.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16089	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Kane County C-45-100-16	NON-BOND		00114944244721018	Township Bridge	\$ 115,259.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16091	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Kankakee County C-45-300-16	NON-BOND		00114944244721018	Township Bridge	\$ 183,771.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16093	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Kendall County C-45-300-16	NON-BOND		00114944244721018	Township Bridge	\$ 75,348.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 71,872.56	\$ -	\$ -	\$ -	\$ 71,872.56	PA100-586	9/21/2015	48	9/20/2019	
TB16095	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Knox County C-45-400-16	NON-BOND		00114944244721018	Township Bridge	\$ 183,136.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,852.72	\$ -	\$ -	\$ -	\$ 14,852.72	PA100-586	9/21/2015	48	9/20/2019	
TB16097	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Lake County C-45-100-16	NON-BOND		00114944244721018	Township Bridge	\$ 99,519.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16101	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Lawrence County C-45-700-16	NON-BOND		00114944244721018	Township Bridge	\$ 109,881.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,902.94	\$ 15,085.36	\$ -	\$ -	\$ 3,902.94	PA100-586	9/21/2015	48	9/20/2019	
TB16109	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program McDonough County C-45-400-16	NON-BOND		00114944244721018	Township Bridge	\$ 173,483.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16111	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program McHenry County C-45-100-16	NON-BOND		00114944244721018	Township Bridge	\$ 166,578.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,409.95	\$ -	\$ -	\$ -	\$ 19,409.95	PA100-586	9/21/2015	48	9/20/2019	
TB16121	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Marion County C-45-800-16	NON-BOND		00114944244721018	Township Bridge	\$ 168,803.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 117,966.78	\$ -	\$ -	\$ -	\$ 117,966.78	PA100-586	9/21/2015	48	9/20/2019	
TB16123	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Marshall County C-45-400-16	NON-BOND		00114944244721018	Township Bridge	\$ 95,127.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16125	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Mason County C-45-600-16	NON-BOND		00114944244721018	Township Bridge	\$ 137,295.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 137,295.00	\$ -	\$ -	\$ -	\$ 137,295.00	PA100-586	9/21/2015	48	9/20/2019	
TB16131	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program																				

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
TB16135	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Montgomery County C-45-400-16	NON-BOND		00114944244721018	Township Bridge	\$ 204,031.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,384.70	\$ -	\$ -	\$ -	\$ 14,384.70	PA100-586	9/21/2015	48	9/20/2019	
TB16143	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Peoria County C-45-400-16	NON-BOND		00114944244721018	Township Bridge	\$ 144,198.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 54,350.00	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16155	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Putnam County C-45-400-16	NON-BOND		00114944244721018	Township Bridge	\$ 42,021.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16163	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program St Clair County C-45-800-16	NON-BOND		00114944244721018	Township Bridge	\$ 128,559.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 128,559.00	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16165	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Saline County C-45-900-16	NON-BOND		00114944244721018	Township Bridge	\$ 96,990.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 84,126.22	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16167	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Sangamon County C-45-600-16	NON-BOND		00114944244721018	Township Bridge	\$ 222,414.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 56,700.39	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16177	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Stephenson County C-45-200-16	NON-BOND		00114944244721018	Township Bridge	\$ 169,814.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 129,115.91	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16179	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Tazewell County C-45-400-16	NON-BOND		00114944244721018	Township Bridge	\$ 167,473.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 167,473.00	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16183	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Vermilion County C-45-500-16	NON-BOND		00114944244721018	Township Bridge	\$ 263,526.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 66,441.40	\$ 182,247.00	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16189	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Washington County C-45-800-16	NON-BOND		00114944244721018	Township Bridge	\$ 134,698.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16199	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Williamson County C-45-900-16	NON-BOND		00114944244721018	Township Bridge	\$ 111,795.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,920.00	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/21/2019	
TB16201	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Winnebago County C-45-200-16	NON-BOND		00114944244721018	Township Bridge	\$ 142,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB16203	Obligation Established Pursuant To Public Act 99-0007 House Bill 4166 Article 05 Section 7 Township Bridge Program Woodford County C-45-400-16	NON-BOND		00114944244721018	Township Bridge	\$ 144,423.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	48	9/20/2019	
TB17001	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Adams County C-45-600-17	NON-BOND		00114944244721018	Township Bridge	\$ 246,808.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17003	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Alexander County C-45-900-17	NON-BOND		00114944244721018	Township Bridge	\$ 52,995.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17005	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Bond County C-45-800-17	NON-BOND		00114944244721018	Township Bridge	\$ 110,385.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17007	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Boone County C-45-200-17	NON-BOND		00114944244721018	Township Bridge	\$ 82,625.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17009	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Brown County C-45-600-17	NON-BOND		00114944244721018	Township Bridge	\$ 78,851.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17011	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Bureau County C-45-300-17	NON-BOND		00114944244721018	Township Bridge	\$ 232,569.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 74,099.57	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17015	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Carroll County C-45-300-17	NON-BOND		00114944244721018	Township Bridge	\$ 107,042.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17017	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Cass County C-45-600-17	NON-BOND		00114944244721018	Township Bridge	\$ 82,019.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17021	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Christian County C-45-600-17	NON-BOND		00114944244721018	Township Bridge	\$ 232,356.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17023	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Clark County C-45-700-17	NON-BOND		00114944244721018	Township Bridge	\$ 162,283.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,737.20	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17025	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Clay County C-45-700-17	NON-BOND		00114944244721018	Township Bridge	\$ 146,398.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 88,258.34	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17027	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Clinton County C-45-800-17	NON-BOND		00114944244721018	Township Bridge	\$ 126,915.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17029	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Coles County C-45-700-17	NON-BOND		00114944244721018	Township Bridge	\$ 158,222.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17031	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Cook County C-45-100-17	NON-BOND		00114944244721018	Township Bridge	\$ 71,337.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17033	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Crawford County C-45-700-17	NON-BOND		00114944244721018	Township Bridge	\$ 137,380.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17035	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Cumberland County C-45-700-17	NON-BOND		00114944244721018	Township Bridge	\$ 127,394.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 80,868.72	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17039	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program De Witt County C-45-500-17	NON-BOND		00114944244721018	Township Bridge	\$ 120,534.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17041	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Douglas County C-45-500-17	NON-BOND		00114944244721018	Township Bridge	\$ 133,100.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17043	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Dupage County C-45-100-17	NON-BOND		00114944244721018	Township Bridge	\$ 88,014.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17047	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Edwards County C-45-700-17	NON-BOND		00114944244721018	Township Bridge	\$ 61,340.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,726.70	\$ 6,825.96	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17049	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Effingham County C-45-700-17	NON-BOND		00114944244721018	Township Bridge	\$ 151,801.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17051	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Fayette County C-45-700-17	NON-BOND		00114944244721018	Township Bridge	\$ 232,215.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,064.28	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17053	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Ford County C-45-300-17	NON-BOND		00114944244721018	Township Bridge	\$ 152,303.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17055	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Franklin County C-45-900-17	NON-BOND		00114944244721018	Township Bridge	\$ 124,567.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17057	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Fulton County C-45-900-17	NON-BOND		00114944244721018	Township Bridge	\$ 189,824.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17059	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Gallatin County C-45-900-17	NON-BOND		00114944244721018	Township Bridge	\$ 72,374.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 72,374.00	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17063	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Grundy County C-45-300-17	NON-BOND		00114944244721018	Township Bridge	\$ 107,852.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17065	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Hamilton County C-45-900-17	NON-BOND		00114944244721018	Township Bridge	\$ 143,390.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17067	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Hancock County C-45-600-17	NON-BOND		00114944244721018	Township Bridge	\$ 234,282.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 226,496.41	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17069	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Hardin County C-45-900-17	NON-BOND		00114944244721018	Township Bridge	\$ 35,273.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17071	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Henderson County C-45-400-17	NON-BOND		00114944244721018	Township Bridge	\$ 89,923.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17073	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Township Bridge Program Henry County C-45-200-17	NON-BOND		00114944244721018	Township Bridge	\$ 220,015.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17079	Obl																				

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
TB17081	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Jefferson County C-45-900-17	NON-BOND		00114944244721018	Towship Bridge	\$ 189,662.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 124,523.44	\$ -	\$ -	\$ -	\$ 124,523.44	PA100-586	8/25/2016	48	8/24/2020	
TB17083	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Jersey County C-45-900-17	NON-BOND		00114944244721018	Towship Bridge	\$ 79,947.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 79,947.00	\$ -	\$ -	\$ -	\$ 79,947.00	PA100-586	8/25/2016	48	8/24/2020	
TB17087	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Johnson County C-45-900-17	NON-BOND		00114944244721018	Towship Bridge	\$ 74,191.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17089	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Kane County C-45-100-17	NON-BOND		00114944244721018	Towship Bridge	\$ 116,072.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17091	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Kankakee County C-45-300-17	NON-BOND		00114944244721018	Towship Bridge	\$ 183,728.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17093	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Kendall County C-45-300-17	NON-BOND		00114944244721018	Towship Bridge	\$ 75,450.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 75,450.00	\$ -	\$ -	\$ -	\$ 75,450.00	PA100-586	8/25/2016	48	8/24/2020	
TB17095	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Knox County C-45-400-17	NON-BOND		00114944244721018	Towship Bridge	\$ 183,021.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17097	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Lake County C-45-100-17	NON-BOND		00114944244721018	Towship Bridge	\$ 111,655.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17101	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Lawrence County C-45-700-17	NON-BOND		00114944244721018	Towship Bridge	\$ 109,381.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,368.72	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17103	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Lee County C-45-200-17	NON-BOND		00114944244721018	Towship Bridge	\$ 192,925.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 88,020.06	\$ -	\$ -	\$ -	\$ 88,020.06	PA100-586	8/25/2016	48	8/24/2020	
TB17107	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Logan County C-45-600-17	NON-BOND		00114944244721018	Towship Bridge	\$ 169,997.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17109	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program McDonough County C-45-400-17	NON-BOND		00114944244721018	Towship Bridge	\$ 173,801.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17111	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program McHenry County C-45-100-17	NON-BOND		00114944244721018	Towship Bridge	\$ 166,571.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 29,163.19	\$ -	\$ -	\$ -	\$ 29,163.19	PA100-586	8/25/2016	48	8/24/2020	
TB17115	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Macon County C-45-700-17	NON-BOND		00114944244721018	Towship Bridge	\$ 165,147.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 77,691.11	\$ -	\$ -	\$ -	\$ 77,691.11	PA100-586	8/25/2016	48	8/24/2020	
TB17117	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Macoupin County C-45-600-17	NON-BOND		00114944244721018	Towship Bridge	\$ 221,538.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,835.82	\$ 45,916.63	\$ -	\$ -	\$ 35,835.82	PA100-586	8/25/2016	48	8/24/2020	
TB17119	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Madison County C-45-800-17	NON-BOND		00114944244721018	Towship Bridge	\$ 164,367.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17121	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Marion County C-45-800-17	NON-BOND		00114944244721018	Towship Bridge	\$ 168,794.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,722.42	\$ -	\$ -	\$ -	\$ 30,722.42	PA100-586	8/25/2016	48	8/24/2020	
TB17123	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Marshall County C-45-400-17	NON-BOND		00114944244721018	Towship Bridge	\$ 95,123.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17125	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Mason County C-45-600-17	NON-BOND		00114944244721018	Towship Bridge	\$ 137,036.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 137,036.00	\$ -	\$ -	\$ -	\$ 137,036.00	PA100-586	8/25/2016	48	8/24/2020	
TB17129	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Menard County C-45-600-17	NON-BOND		00114944244721018	Towship Bridge	\$ 84,257.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17131	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Mercer County C-45-400-17	NON-BOND		00114944244721018	Towship Bridge	\$ 153,636.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17133	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Monroe County C-45-800-17	NON-BOND		00114944244721018	Towship Bridge	\$ 90,461.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17135	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Montgomery County C-45-400-17	NON-BOND		00114944244721018	Towship Bridge	\$ 203,960.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17139	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Moultrie County C-45-700-17	NON-BOND		00114944244721018	Towship Bridge	\$ 107,048.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17143	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Poria County C-45-400-17	NON-BOND		00114944244721018	Towship Bridge	\$ 144,496.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 144,496.00	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17145	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Perry County C-45-900-17	NON-BOND		00114944244721018	Towship Bridge	\$ 97,007.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 51,496.80	\$ -	\$ -	\$ -	\$ 51,496.80	PA100-586	8/25/2016	48	8/24/2020	
TB17147	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Piatt County C-45-900-17	NON-BOND		00114944244721018	Towship Bridge	\$ 139,770.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17149	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Pike County C-45-900-17	NON-BOND		00114944244721018	Towship Bridge	\$ 216,817.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 57,000.00	\$ 7,568.44	\$ 5,778.45	\$ -	\$ 57,000.00	PA100-586	8/25/2016	48	8/24/2020	
TB17155	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Putnam County C-45-400-17	NON-BOND		00114944244721018	Towship Bridge	\$ 41,968.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17159	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Richland County C-45-700-17	NON-BOND		00114944244721018	Towship Bridge	\$ 125,460.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 84,402.93	\$ -	\$ -	\$ -	\$ 84,402.93	PA100-586	8/25/2016	48	8/24/2020	
TB17161	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Rock Island County C-45-200-17	NON-BOND		00114944244721018	Towship Bridge	\$ 78,888.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17163	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program St. Clair County C-45-800-17	NON-BOND		00114944244721018	Towship Bridge	\$ 128,786.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 117,415.31	\$ -	\$ -	\$ -	\$ 117,415.31	PA100-586	8/25/2016	48	8/24/2020	
TB17165	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Saline County C-45-900-17	NON-BOND		00114944244721018	Towship Bridge	\$ 97,437.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 69,064.18	\$ -	\$ -	\$ -	\$ 69,064.18	PA100-586	8/25/2016	48	8/24/2020	
TB17167	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Sangamon County C-45-400-17	NON-BOND		00114944244721018	Towship Bridge	\$ 222,331.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17171	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Scott County C-45-600-17	NON-BOND		00114944244721018	Towship Bridge	\$ 59,422.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17175	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Stark County C-45-400-17	NON-BOND		00114944244721018	Towship Bridge	\$ 75,317.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17177	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Stephenson County C-45-200-17	NON-BOND		00114944244721018	Towship Bridge	\$ 169,660.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 126,491.59	\$ -	\$ -	\$ -	\$ 126,491.59	PA100-586	8/25/2016	48	8/24/2020	
TB17179	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Tazewell County C-45-400-17	NON-BOND		00114944244721018	Towship Bridge	\$ 167,466.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,885.00	\$ 65,696.00	\$ -	\$ -	\$ 50,885.00	PA100-586	8/25/2016	48	8/24/2020	
TB17181	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Union County C-45-900-17	NON-BOND		00114944244721018	Towship Bridge	\$ 79,367.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17183	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Vermilion County C-45-500-17	NON-BOND		00114944244721018	Towship Bridge	\$ 263,895.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17187	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Warren County C-45-400-17	NON-BOND		00114944244721018	Towship Bridge	\$ 159,249.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17189	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Washington County C-45-800-17	NON-BOND		00114944244721018	Towship Bridge	\$ 134,959.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	
TB17191	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Wayne County C-45-700-17	NON-BOND		00114944244721018	Towship Bridge	\$ 245,511.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,402.75	\$ 1,920.00	\$ 12,910.00	\$ -	\$ 11,402.75	PA100-586	8/25/2016	48	8/24/2020	
TB17199	Obligation Established Pursuant To Public Act 99-0524 Senate Bill 2047 Article 165 Section 20Towship Bridge Program Williamson County C-45-900-17	NON-BOND		00114944244721018	Towship Bridge	\$ 112,012.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	48	8/24/2020	











Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
TB19181	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Union County P.C.R.45-009-19	NON-BOND		00114944244721000	Township Bridge	\$ 79,489.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/14/2018	48	8/13/2022	
TB19183	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Vermilion County P.C.R.45-005-19	NON-BOND		00114944244721000	Township Bridge	\$ 264,443.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/14/2018	48	8/13/2022	
TB19185	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Wabash County P.C.R.45-007-19	NON-BOND		00114944244721000	Township Bridge	\$ 56,543.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,167.84	\$ -	\$ -	\$ -	\$ 35,167.84	PA100-586	8/14/2018	48	8/13/2022	
TB19187	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Warren County P.C.R.45-004-19	NON-BOND		00114944244721000	Township Bridge	\$ 159,493.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/14/2018	48	8/13/2022	
TB19189	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Washington County P.C.R.45-008-19	NON-BOND		00114944244721000	Township Bridge	\$ 135,165.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/14/2018	48	8/13/2022	
TB19191	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Wayne County P.C.R.45-007-19	NON-BOND		00114944244721000	Township Bridge	\$ 245,971.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/14/2018	48	8/13/2022	
TB19193	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program White County P.C.R.45-009-19	NON-BOND		00114944244721000	Township Bridge	\$ 162,246.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 47,003.43	\$ -	PA100-586	8/14/2018	48	8/13/2022	
TB19195	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Whiteside County P.C.R.45-002-19	NON-BOND		00114944244721000	Township Bridge	\$ 178,888.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/14/2018	48	8/13/2022	
TB19197	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Will County P.C.R.45-001-19	NON-BOND		00114944244721000	Township Bridge	\$ 204,924.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 204,924.00	\$ -	\$ -	\$ -	PA100-586	8/14/2018	48	8/13/2022	
TB19199	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Williamson County P.C.R.45-009-19	NON-BOND		00114944244721000	Township Bridge	\$ 112,190.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/14/2018	48	8/13/2022	
TB19201	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Winnebago County P.C.R.45-002-19	NON-BOND		00114944244721000	Township Bridge	\$ 140,335.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/14/2018	48	8/13/2022	
TB19203	Obligation Established Pursuant To Public Act 100-0586 House Bill 0109 Article 144 Section 25 Township Bridge Program Woodford County P.C.R.45-004-19	NON-BOND		00114944244721000	Township Bridge	\$ 144,489.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/14/2018	48	8/13/2022	
TSKNAL	D8 Electrical Maintenance Repairs For Tx Hwy Lighting, Fl Beams, Navigation Lights, Is & Data-collections In Various D8 Counties: Letting Item #139, Contract #76883	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 920,405.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2015	13	9/30/2016	
XL13019	Railroad Cost Reimbursement Agreement Improvement Of Metra Rr Signals & La Signal Systemby St At Franklin Ave Franklin Park 09-00074-00-Sp C-91-723-10	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 147,172.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/30/2010	78	5/29/2017	
XL13020	Railroad Cost Reimbursement Agreement Improvement Of Metra Rr Signals & La Signal Systemby St At Franklin Ave Franklin Park 09-00074-00-Sp C-91-723-10	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 337,100.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/30/2010	78	5/29/2017	
XL14012	Re-Establish Obligation - Re-Open To Pay Invoice White Rock Township Ogle County 12-24114-00-Sp C-92-047-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 169,426.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/17/2013	48	1/16/2017	
XL14013	Fed Railroad Cost Reimbursement Agreement Installation Of Lights & Gates Dutch Rd (Tr211) C-92-048-13 White Rock Township Ogle County 12-24115-00-Sp	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 227,043.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/17/2013	48	1/16/2017	
XL14014	Fed Railroad Cost Reimbursement Agreement Installation Of Lights & Gates Bethel Rd (Tr281) C-92-049-13 White Rock Township Ogle County 12-24116-00-Sp	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 185,825.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/17/2013	48	1/16/2017	
XL14018	Federal Railroad Cost Reimbursement Agreement Installation Of Lights & Gates Harrison Ave City Of Rockford 11-00584-00-Sp C-92-024-12	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 329,700.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/22/2011	76	3/17/2018	
XL14023	Fed Railroad Cost Reimbursement Agreement Install Gates & Lights Derby St (Fas6764) City Of Pekin 11-00184-00-Rr C-94-020-12	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 254,559.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2011	79	4/20/2018	
XL15002	Federal Railroad Reimbursement T456 (East 23507th St) Install Lights & Gates New Salem Township McDonough County 13-13120-00-Sp C-94-016-13	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 237,734.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/15/2013	67	8/6/2018	
XL15003	Federal Railroad Reimbursement Literberry-Triopiad Morgan County 14-00105-00-Sp C-96-218-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 185,647.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/24/2014	48	1/23/2018	
XL15006	Federal Railroad Reimbursement Install Lights & Gates Shannon Rd (Fas78) Carroll County 13-00097-00-Sp C-92-027-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 238,788.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2014	48	2/27/2018	
XL15007	Federal Railroad Reimbursement Install Lights & Gates Weitz Rd (Tr80A) Einema Township Grundy County 13-03112-00-Sp C-93-039-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 183,266.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2014	48	3/5/2018	
XL15008	Federal Railroad Reimbursement Install Lights & Gates Legion Hall Rd (Tr77B) Radnor Township Peoria County 13-16117-00-Rr C-94-038-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 123,469.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/4/2014	48	3/3/2018	
XL15008	Federal Railroad Reimbursement Install Lights & Gates Legion Hall Rd (Tr77B) Radnor Township Peoria County 13-16117-00-Rr C-94-038-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 123,469.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/4/2014	48	3/3/2018	
XL15010	Federal Railroad Reimbursement Install Lights & Gates Bonnie Rd (Tr461) Bald Hill Township Jefferson County 13-01110-00-Sp C-99-512-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 234,539.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/7/2014	48	2/6/2018	
XL15011	Federal Railroad Reimbursement Install Emergency Notification Signs 136 Crossingscook Dupage Kane Lake Dekalb Ogle Carroll Carroll County 13-00000-00-Sp C-92-028-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 26,670.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2014	48	2/27/2018	
XL15012	Federal Railroad Cost Reimbursement Agreement Install Lights & Gates Scenic Bluff Rd 13-09116-00-Spaavanna Township R D Carroll County C-92-026-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 136,787.03	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,170.62	\$ -	PA100-586	2/28/2014	70	12/15/2019	
XL15013	Repowering 31 Low-Emissions Locomotives Northeast Illinois National Ambient Air Quality Cook County 14-X00000-00-Rr C-91-261-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 8,258,108.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/24/2014	72	12/3/2020	
XL15014	Installation Of Active Warning Devices And Crossing Surfaces Village Of Deerfield 13-00095-00-Pv C-91-51-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 72,861.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/22/2013	73	2/10/2019	
XL15015	Installation Of Emergency Pathway Exit Routes And Exit Swing Gates Markings Signage And Fencing Village Of Deerfield 13-00095-00-Pv C-91-51-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 9,811.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/22/2013	73	2/10/2019	
XL15017	Federal Railroad Cost Reimbursement Agreement Install Lights & Gates Ash St City Of Wood Dale 14-00050-00-Sp C-91-263-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 398,340.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/11/2014	48	3/10/2018	
XL15020	Installation Of Signals & Gates Russell Rd Lake County 14-00078-14-Rr C-91-393-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 228,288.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/24/2014	48	6/23/2018	
XL15022	Installation Of Signals & Gates 550E Rd (Tr127) Dalegon Township Hamilton County 14-04129-00-Sp C-99-524-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 178,605.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/17/2015	48	3/16/2019	
XL16001	Federal Railroad Reimbursement Main Ave (Fas6191) Install Lights And Gates City Of Kankakee 13-00277-00-Sp C-93-041-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 278,812.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/6/2014	64	6/25/2019	
XL16002	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates Wacker Rd (Tr113M) Carroll Township R D Carroll County 14-06126-00-Sp C-92-050-15	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 203,900.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,443.58	\$ -	\$ -	\$ -	\$ 5,443.58	PA100-586	3/19/2015	48	3/18/2019	
XL16003	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates Ch 13 (Fas451) Fulton County 14-00144-00-Sp C-94-070-15	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 257,693.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 117.12	\$ -	\$ -	\$ -	\$ 117.12	PA100-586	3/26/2015	48	3/25/2019	
XL16004	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates N 4007th Rd (Tr145) 14-31346-00-Sp Serena Township LaSalle County C-93-037-14	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 221,293.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2014	66	9/17/2019	
XL16005	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates N 39th St (Tr167) 14-31347-00-Sp Serena Township LaSalle County C-93-038-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 221,293.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2014	66	9/17/2019	
XL16006	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates 1St Ave (Tr255) Just North Of Keyesport Tamaulac R D Bond County 14-09201-00-Rr C-98-376-14	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 418,592.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 883.55	\$ 63,334.61	\$ 32,922.38	\$ -	\$ 883.55	PA100-586	3/17/2015	55	10/25/2019	
XL16007	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates Haney St City Of Effingham 15-00136-00-Sp C-97-062-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 378,428.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,817.52	\$ -	\$ -	\$ -	\$ 7,817.52	PA100-586	3/23/2015	58	1/11/2020	
XL16008	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates State Forest Road (Fas923) Union County 14-00103-00-Sp C-99-527-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 318,792.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/17/2015	58	1/11/2020	
XL16009	Federal Railroad Cost Reimbursement Agreement Improve Highway Approaches 1900E Road (Tr236) Raymond Township R D Champaign County 15-21440-00-Sp C-95-329-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 259,076.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,320.00	\$ -	\$ -	PA100-586	3/26/2015	58	1/25/2020	
XL16010	Federal Railroad Cost Reimbursement Agreement Installation Of Signals & Gates 1900E Road(Tr236)Raymond Township R D Champaign County 15-21440-00-Sp C-95-329-15	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 382,914.00	\$ -	\$ -	\$ -	\$ -</											

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
XL16014	Federal Railroad Cost Reimbursement Agreement Install Lights & Gates Zuma Rd (T 110) Perry County 14-15016-00-Sp C-99-526-15	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 202,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/17/2015	62	5/16/2020	
XL18001	Establish Obligation Per Icc Order Entered 9/8/16 Install At Grade Pedestrian Crosswalk At Upper City Of Bloomington/Mclean County @ Washington Avenue Order T14-0108 C-95-303-15 16-0361-00-Sw	NON-BOND		00114944277006813	Discretionary Program-Fed	\$ 130,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,539.64	\$ -	\$ -	\$ -	\$ 6,539.64	PA100-586	9/6/2016	48	9/5/2020	
XL18002	Establish Obligation Per Icc Order Entered 6/27/17 Federal Cost Reimbursement @ Transit/Main Streets Village Of Creston/Ogle County 16-00009-00-Sp 16-00010-00-Sp C-92-050-16 & C-92-051-16 T16-0074	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 169,275.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/28/2017	48	6/27/2021	
XL18003	Federal Railroad Cost Reimbursement To Acquire Lowemissions Technology Locomotives For Use In Northeast Illinois National Ambient Air Standards Tonn Of Cicero 09-00209-00-Eq C-91-885-09	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 2,600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/6/2017	72	7/5/2023	
XL18004	Establish Obligation Per Amendment #1 Railroad Crossing Safety Improvements @ Us Rte 41 (Fau3512)& Wilke Rd Village Of Arlington Heights 08-00185-01-Fp C-91-338-13 Related To Ord A11502	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 604,615.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/15/2015	48	3/30/2019	
XL18005	Establish Obligation Install Lights & Gates @ Main St/600TH St Village Of Stoy/Crawford County Fed Cost Reimbursement C-97-037-18C-97-038-18	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 311,705.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 311,705.65	\$ -	\$ -	\$ -	PA100-586	11/8/2017	48	11/7/2021	
XL18006	Est Obligation Federal Rail Cost Reimbursement Icc Order T17-0010 C-91-228-16 16-00128-00-Sp Install Gates/Sidwalks City Of Highland Pl/Lake Cut	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 561,698.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,640.85	\$ 19,451.76	\$ 272,099.61	\$ -	\$ 33,640.85	PA100-586	7/26/2017	48	7/25/2021	
XL18007	Establish Obligation Fed Rail Cost Reimbursement Grade Crossing Improvement_Vii Of Mount Prospect Cook County 15-00163-00-Sp C-91-265-15	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 221,356.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,310.53	\$ -	\$ -	\$ -	\$ 5,310.53	PA100-586	3/18/2015	79	10/27/2021	
XL19001	Establish Obligation Federal Rail Reimbursement Install Afs @ East Main St City Of Marion Williamson County C-99091-18 18-00122-00-Sp	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 191,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/28/2018	48	6/27/2022	
XL19002	Establish Obligation Per Icc Order Dated 7/25/2018 Voluntary Closure Of Shirley, Howard, Hopkins & Finalize Coffin Sts City Of Newman/Douglas County Federal Cost Reimbursement Icc Order T18-0072	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 22,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,500.00	\$ -	\$ -	\$ -	PA100-586	7/25/2018	48	7/24/2022	
XL19003	Establish Obligation Per Icc Order T18-0076 Voluntary Closure Of Sw 4Th Ave @ Bnd Crossing City Of Galva/Henry County Fed Cost Reimbursement-92-072-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 7,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,500.00	\$ -	\$ -	PA100-586	8/15/2018	48	8/14/2022	
XL19006	Establish Obligation Federal Rail Cost Reimburse Install Afs Route 161 Extension (Fw 795) Madison County 18-00018-00-Fs C-98-316-18 30 Iics 5001-15-20 Vendor Owns Property Rights	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 288,836.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/27/2018	48	7/26/2022	
XL19007	Establish Obligation Federal Rail Cost Reimburse Voluntary Closure @ 17Th & 23Rd St Grade Crossing Cook County 17-00244-00-FI C-91-123-18	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 15,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/22/2018	48	1/21/2022	
XL19012	Establish Federal Rail Cost Reimbursement Install Afs & Gates @ Tr 138 (N 800Th Street) C-97-089-1818-09124-00-Sp Robinson Township/Crawford County 92 Ii Adm Code 1535.4000_Icc Order T18-0087	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 189,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/18/2018	48	7/17/2022	
XL19014	Establish Obligation Federal Rail Cost Reimburse Voluntary Closure @ E. Webber Rd Grade Crossing Near Bonnie/Jefferson County 18-04108-00-R C-99-005-19	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 7,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2018	48	9/19/2022	
XP12012	Install New Crossing Surfaces & Afs & Gates E 21St Rd Near Leland Adams Township/La Salle County 07-01128-00-R C-93-013-08 Icc Order T11-0118	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 262,995.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/5/2011	48	10/4/2015	
XP14046	Install Lights & Gates 8 Crossings Woodside Walnut Ostermeier Cherry Grove School/Hambach Washington Madison W Dverson Sangamon County Highway Dept Icc Order T13-0127	NON-BOND		00114944277006813	Discretionary Program-Fed	\$ 3,879,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/23/2014	72	1/22/2020	
XP14051	Install Lights & Gates Stock Lane Near Beardstown Beardstown Township/Cass County Icc Order T14-0008 13-03105-00-Sp C-96-213-13	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 227,513.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/20/2014	48	2/19/2018	
XP15011	Install Lights & Gates Install Concrete Surface Work Camp Rd/E 1200N In City Of Paris/Edgar County Highway Dept/Edgar County Payee: Railroad Icc Order T14-0083	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 479,513.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/20/2015	48	5/19/2019	
XP15088	Install Lights & Gates/Sidegates/Remove Blank-Outsigns/For Main St/Remove North Signal/Gate Unit Between 5Th & 6Th City Of Vandalia C-97-063-15 Icc Order T15-0070	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 57,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/28/2017	48	3/27/2021	
XP17070	Establish To Provide Incentive Payment For Voluntary Closure Of 1800E Road Near Galva/Knox County Icc Order T17-0021	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 372,052.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,475.75	\$ -	\$ -	\$ -	\$ 12,475.75	PA100-586	9/12/2017	48	9/11/2021	
0AU0660	Repair And Rehab Airfield Signage Including Pavement Marking Updates 3-17-Shgp-120N/A.133N B Proj#Ar-4421 Aurora Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 372,052.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 237,039.16	\$ -	\$ -	\$ -	\$ 237,039.16	PA100-586	9/12/2017	48	9/11/2021	
0AU0660	Repair And Rehab Airfield Signage Including Pavement Marking Updates 3-17-Shgp-120N/A.133N B Proj#Ar-4421 Aurora Municipal Airport	NON-BOND		00114946049000000	Grants For Air Navigation Facilities	\$ 248,470.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/23/2018	48	8/22/2022	
0AU0670	Construct & Install New Airfield Lighting Control And Monitoring System (Alcms) Including Removing Existing System 17-Shgp-139A/N B Proj#Ar-4522 Aurora Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 248,470.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/23/2018	48	8/22/2022	
0AU0670	Construct & Install New Airfield Lighting Control And Monitoring System (Alcms) Including Removing Existing System 17-Shgp-139A/N B Proj#Ar-4522 Aurora Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 248,470.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/23/2018	48	8/22/2022	
0AU0680	Construction At Overlay Southeast Quadrant Perimeter Roadways	NON-BOND		00954946049000018	Federal/Local Airport	\$ 270,778.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2018	48	9/19/2022	
0AU0680	Construction At Overlay Southeast Quadrant Perimeter Roadways	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 270,778.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2018	48	9/19/2022	
0BO0040	Repair And Rehabilitate Apron And Taxiway Pavement/taxiway Phase 1 3-17-Shgp-120N.120A B Proj# IC5-4416 Bolingbrook S Clow International Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 522,945.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2016	48	4/14/2020	
0BO0040	Repair And Rehabilitate Apron And Taxiway Pavement/taxiway Phase 1 3-17-Shgp-120N.120A B Proj# IC5-4416 Bolingbrook S Clow International Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 522,945.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2016	48	4/14/2020	
0CA0190	Repair And Rehabilitate Perimeter Access Roads Phase 2 B Proj# Spi-4614 3-17-0096-071 Abraham Lincoln Capital Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 2,731,290.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 56,021.90	\$ 55,664.31	\$ -	\$ -	\$ 56,021.90	PA100-586	12/6/2017	72	12/5/2023	
0CA0190	Repair And Rehabilitate Perimeter Access Roads Phase 2 B Proj# Spi-4614 3-17-0096-071 Abraham Lincoln Capital Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 2,731,290.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,064,416.01	\$ 1,057,621.97	\$ -	\$ -	\$ 1,064,416.01	PA100-586	12/6/2017	72	12/5/2023	
0CA0200	Repair And Rehab Terminal Parking Lot/Sidewalk Configuration & Rehab, And, Terminal Access Road Modifications B Proj#Spi-4635 Abraham Lincoln Capital Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 2,297,561.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 255,737.22	\$ -	\$ -	\$ -	PA100-586	8/13/2018	72	8/12/2024	
0CA0200	Repair And Rehab Terminal Parking Lot/Sidewalk Configuration & Rehab, And, Terminal Access Road Modifications B Proj#Spi-4635 Abraham Lincoln Capital Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 2,297,561.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 205,717.76	\$ -	\$ -	\$ -	\$ -	PA100-586	8/13/2018	72	8/12/2024	
0CD050	Construct And Install Perimeter Fence - Phase 1 & 2: Entrance Road, South, East, And North Perimeter, B Proj#Cir-4364 Cairo Regional Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 353,048.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,014.39	\$ -	\$ -	PA100-586	9/7/2017	48	9/6/2021	
0CD050	Construct And Install Perimeter Fence - Phase 1 & 2: Entrance Road, South, East, And North Perimeter, B Proj#Cir-4364 Cairo Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 353,048.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 95,273.33	\$ -	\$ -	PA100-586	9/7/2017	48	9/6/2021	
0CO0630	Repair And/Replace Medium Intensity Taxiway Lights(Mil) On Taxiways Serving Runway 11-29 Phase 13-17-Shgp-120A.133A Iproj#Mto-4554 Coles Co. Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 494,733.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 287,726.32	\$ 103,453.12	\$ -	\$ -	\$ 287,726.32	PA100-586	5/2/2018	48	5/1/2022	
0CO0630	Repair And/Replace Medium Intensity Taxiway Lights(Mil) On Taxiways Serving Runway 11-29 Phase 13-17-Shgp-120A.133A Iproj#Mto-4554 Coles Co. Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 494,733.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,143.48	\$ 5,444.90	\$ -	\$ -	\$ 15,143.48	PA100-586	5/2/2018	48	5/1/2022	
0CO0640	Construction At Coles County Airport Rehab And Reconstruct Taxiway B B Proj. Mto-4678 3-17-Shgp-144/153 Coles County Memorial Airport	NON-BOND		00114946049000000	Grants For Air Navigation Facilities	\$ 1,326,610.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/13/2018	72	12/12/2024	
0CO0640	Construction At Coles County Airport Rehab And Reconstruct Taxiway B B Proj. Mto-4678 3-17-Shgp-144/153 Coles County Memorial Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 1,326,610.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/13/2018	72	12/12/2024	
0CR0050	Repair And Remak All Runway Pavement Markings 3-17-Shgp-120N B Proj# Cal-4618 Carmi Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 30,864.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,777.72	\$ -	\$ -	\$ -	\$ 27,777.72	PA100-586	4/19/2018	48	4/18/2022	
0CS0060	Repair And Rehabilitate West Apron And T-Hangar Pavement 3-17-Shgp-95/99/105N/111N B Proj# 1B8-4409 Casey Municipal Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 268,830.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,098.04	\$ -	\$ -	\$ -	PA100-586	9/20/2018	48	9/19/2022	
0CS0060	Repair And Rehabilitate West Apron And T-Hangar Pavement 3-17-Shgp-95/99/105N/111N B Proj# 1B8-4409 Casey Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 268,830.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 210,862.67	\$ -	\$ -	\$ -	PA100-586	9/20/2018	48	9/19/2022	
0DE0760	Repair And Rehabilitate West Apron And T-Hangar Pavement 3-17-Shgp-95/99/105N/111N B Proj# 1B8-4409 Casey Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 424,047.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 45,108.06	\$ -	\$ -	\$ -	PA100-586	12/29/2016	48	12/28/2020	
0DE0760	Construction Of Final Length Of Class E Fence Withgates In Frontal Area 3-17-Shgp-105N/111N/120A B Proj#Dec-4430 Decatur Airport	NON-BOND		05544946049000010	Air Navigation Facilities	\$ 424,047.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,156.62	\$ -	\$ -	\$ -	PA10				

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
0DE0780	Repair And Rehabilitate The Pavement Around Hangar 3-17-Shgp-111A,133N II Proj#Dec-4497 Decatur Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 251,345.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 178,762.71	\$ 41,792.69	\$ -	\$ -	\$ 178,762.71	PA100-586	4/19/2018	48	4/18/2022	
0DE0790	Construction At Rehabilitate Portions Of Runway 12-30 By Mill And Replace Pavement Maintenance On Portions Of Runways 6-24,12-30 II Proj#Dec-4555 3-17-Shgp-143D/139N Decatur Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 685,981.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,747.10	\$ 5,687.49	\$ -	\$ -	\$ 9,747.10	PA100-586	12/6/2017	48	12/5/2021	
0DE0790	Construction At Rehabilitate Portions Of Runway 12-30 By Mill And Replace Pavement Maintenance On Portions Of Runways 6-24,12-30 II Proj#Dec-4555 3-17-Shgp-143D/139N Decatur Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 685,981.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 380,136.93	\$ 221,811.96	\$ -	\$ -	\$ 380,136.93	PA100-586	12/6/2017	48	12/5/2021	
0DE0810	Construction At Phase 1: Repair And Rehabilitate Portion Of Runway 6-24 II Proj. Dec-4664 3-17-Shgp-144/150 Decatur Airport	NON-BOND		00114946049000000	Grants For Air Navigation Facilities	\$ 1,647,065.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/27/2018	72	12/26/2024	
0DE0810	Construction At Phase 1: Repair And Rehabilitate Portion Of Runway 6-24 II Proj. Dec-4664 3-17-Shgp-144/150 Decatur Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 1,647,065.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/27/2018	72	12/26/2024	
0DD280	Construction At Rehabilitate Lights On Both Runways, 3-17-Shgp-95.99,105A II Proj#C73-4284 Dixon Municipal Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 266,434.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2018	48	3/13/2022	
0DD280	Construction At Rehabilitate Lights On Both Runways, 3-17-Shgp-95.99,105A II Proj#C73-4284 Dixon Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 266,434.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2018	48	3/13/2022	
0DK0580	Repair And Rehabilitate T-Hangar Pavements, Airport Entrance Road, And Auto Parking Lot II Project#Dkb-4431 Dekalb Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 446,224.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 220,191.45	\$ 143,446.09	\$ -	\$ -	\$ 220,191.45	PA100-586	9/12/2017	48	9/11/2021	
0DK0580	Repair And Rehabilitate T-Hangar Pavements, Airport Entrance Road, And Auto Parking Lot II Project#Dkb-4431 Dekalb Municipal Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 446,224.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,589.03	\$ 7,549.79	\$ -	\$ -	\$ 11,589.03	PA100-586	9/12/2017	48	9/11/2021	
0DU0810	New Construction At West End Perimeter Roadway Fed Grant 3-17-Shgp-105N/111N/131N/120N II Proj#Dpu-4300 Dapage Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 798,416.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,595.27	\$ -	\$ -	\$ -	PA100-586	11/9/2016	60	11/8/2021	
0DU0810	New Construction At West End Perimeter Roadway Fed Grant 3-17-Shgp-105N/111N/131N/120N II Proj#Dpu-4300 Dapage Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 798,416.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 76,246.35	\$ -	\$ -	\$ -	PA100-586	11/9/2016	60	11/8/2021	
0DU0820	Construct North End Perimeter Roadway 3-17-Shgp-129D II Project#Dpu-4488 Dunwoody Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 450,061.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,471.25	\$ -	\$ -	PA100-586	8/3/2017	48	8/2/2021	
0DU0820	Construct North End Perimeter Roadway 3-17-Shgp-129D II Project#Dpu-4488 Dunwoody Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 450,061.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,534.82	\$ -	\$ -	PA100-586	8/3/2017	48	8/2/2021	
0DU0830	Repair And Rehabilitate Apron Areas At Echo T Hangar, 3-17-Shgp-139N II Proj# Dpu-4557 Dapage Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 170,170.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 137,973.02	\$ -	\$ -	\$ -	PA100-586	7/3/2018	48	7/2/2022	
0DU0830	Repair And Rehabilitate Apron Areas At Echo T Hangar, 3-17-Shgp-139N II Proj# Dpu-4557 Dapage Airport	NON-BOND		00114946049000000	Grants For Air Navigation Facilities	\$ 170,170.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,422.12	\$ -	\$ -	\$ -	PA100-586	7/3/2018	48	7/2/2022	
0EF0080	Construction At Obstruction Removal: Runways 11-29 And 1-19, 3-17-Shgp-105N,111N II Proj# IH2-4371 Effingham County Memorial Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 184,910.83	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,133.41	\$ -	\$ -	\$ -	PA100-586	3/14/2018	48	3/13/2022	
0EF0080	Construction At Obstruction Removal: Runways 11-29 And 1-19, 3-17-Shgp-105N,111N II Proj# IH2-4371 Effingham County Memorial Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 184,910.83	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 217.55	\$ -	\$ -	\$ -	PA100-586	3/14/2018	48	3/13/2022	
0FA0070	Repair And Maintain Taxiway-Bituminous Overlay Taxiway B1; Partial Parallel Taxiway To Runway 9-27 3-17-Shgp-105N,111N,120N II Proj#Fwc-4432 Fairfield Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 175,253.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2016	48	1/11/2020	
0FA0070	Repair And Maintain Taxiway-Bituminous Overlay Taxiway B1; Partial Parallel Taxiway To Runway 9-27 3-17-Shgp-105N,111N,120N II Proj#Fwc-4432 Fairfield Municipal Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 175,253.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2016	48	1/11/2020	
0FL0320	Repair And Removal Of Obstructions From The Parcelin The Approach To Runway 21 3-17-Shgp-99/105N II Proj# Fua-4526 Flora Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 41,404.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2017	48	9/19/2021	
0FL0320	Repair And Removal Of Obstructions From The Parcelin The Approach To Runway 21 3-17-Shgp-99/105N II Proj# Fua-4526 Flora Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 41,404.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2017	48	9/19/2021	
0FL0330	Repair And Maintain Pavement And Shoulder On Runway 3-17-Shgp-105N,111N,120N II Proj# Fua-4111 Flora Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 146,294.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,622.93	\$ -	\$ -	\$ -	\$ 7,622.93	PA100-586	8/15/2017	48	8/14/2021	
0FR0400	Repair And Rehabilitate Runway 6/24 3-17-Shgp-111N,120N,135D II Proj# Fep-4296 Albertus Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 1,518,535.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,592.68	\$ -	\$ -	\$ -	PA100-586	2/7/2017	72	2/6/2023	
0FR0400	Repair And Rehabilitate Runway 6/24 3-17-Shgp-111N,120N,135D II Proj# Fep-4296 Albertus Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 1,518,535.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 144,260.82	\$ -	\$ -	\$ -	PA100-586	2/7/2017	72	2/6/2023	
0GA0100	Repair And Rehab T-Hangar Access Pavement 3-17-Shgp-111N II Proj#Ghg-4345 Galesburg Mun. Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 110,020.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,047.49	\$ -	\$ -	\$ -	\$ 2,047.49	PA100-586	12/17/2015	48	12/16/2019	
0GA0100	Repair And Rehab T-Hangar Access Pavement 3-17-Shgp-111N II Proj#Ghg-4345 Galesburg Mun. Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 110,020.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 95.45	\$ -	\$ -	\$ -	\$ 95.45	PA100-586	12/17/2015	48	12/16/2019	
0GR0080	Repair And Rehabilitate Aircraft Parking Apron Designated R1, 3-17-Shgp-120N,133N,139N II Proj# Gre-4561 Greenville Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 177,101.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,027.30	\$ 942.26	\$ -	\$ -	\$ 7,027.30	PA100-586	4/19/2018	48	4/18/2022	
0GR0080	Repair And Rehabilitate Aircraft Parking Apron Designated R1, 3-17-Shgp-120N,133N,139N II Proj# Gre-4561 Greenville Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 177,101.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 133,518.54	\$ 17,902.89	\$ -	\$ -	\$ 133,518.54	PA100-586	4/19/2018	48	4/18/2022	
0GR0090	Construction At Greenville Airport Repair Runway 18-36 II Proj Ge-4669 3-17-Shgp-139/144/147 Greenville Municipal Airport	NON-BOND		00114946049000000	Grants For Air Navigation Facilities	\$ 685,250.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/13/2018	60	12/12/2023	
0GR0090	Construction At Greenville Airport Repair Runway 18-36 II Proj Ge-4669 3-17-Shgp-139/144/147 Greenville Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 685,250.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/13/2018	60	12/12/2023	
0HA0280	Construction At Construct New Electrical Vault 3-17-Shgp-133A II Proj# Hb-4524 Harrisburg Raleigh Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 177,050.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/9/2017	48	2/8/2021	
0HA0280	Construction At Construct New Electrical Vault 3-17-Shgp-133A II Proj# Hb-4524 Harrisburg Raleigh Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 177,050.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/9/2017	48	2/8/2021	
0HA0290	Repair And Rehabilitation Of T-Hangar Taxiway Areas Th1 And Th4 3-17-Shgp-120A,139N II Proj#Hb-4562 Harrisburg Raleigh Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 258,812.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 829.20	\$ 9,655.22	\$ -	\$ -	\$ 829.20	PA100-586	4/19/2018	48	4/18/2022	
0HA0290	Repair And Rehabilitation Of T-Hangar Taxiway Areas Th1 And Th4 3-17-Shgp-120A,139N II Proj#Hb-4562 Harrisburg Raleigh Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 258,812.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,754.73	\$ 183,449.25	\$ -	\$ -	\$ 15,754.73	PA100-586	4/19/2018	48	4/18/2022	
0IL0310	Obligation Re-Established Per Attached Change Authorizations 001 New Construction Extend Parallel Taxiway North Phase 1 3-17-Shgp-109,111N,120A/N,133A/N II Proj#Vys-4331 Illinois Valley Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 2,591.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/4/2015	48	8/3/2019	
0IL0320	New Construction Extend Parallel Taxiway North Phase 1 3-17-Shgp-109,111N,120A/N,133A/N II Proj#Vys-4331 Illinois Valley Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 1,357,137.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 124,640.19	\$ 1,020,770.65	\$ -	\$ -	\$ 124,640.19	PA100-586	7/12/2018	72	7/11/2024	
0IL0320	New Construction Extend Parallel Taxiway North Phase 1 3-17-Shgp-109,111N,120A/N,133A/N II Proj#Vys-4331 Illinois Valley Regional Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 1,357,137.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,560.01	\$ 53,724.77	\$ -	\$ -	\$ 6,560.01	PA100-586	7/12/2018	72	7/11/2024	
0J00230	Repair Taxiway-T-Hangar Taxiway Rehabilitation & Widening; Th5, Th6, Th6-1,Th6-2, Th6-3, And Th6-4, 3-17-Shgp-111 A/N, 120N, 133A/N II Proj#Jot-4313 Joliet Regional Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 1,053,343.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 34,301.61	\$ 13,077.23	\$ -	\$ -	\$ 34,301.61	PA100-586	9/7/2017	72	9/6/2023	
0J00230	Repair Taxiway-T-Hangar Taxiway Rehabilitation & Widening; Th5, Th6, Th6-1,Th6-2, Th6-3, And Th6-4, 3-17-Shgp-111 A/N, 120N, 133A/N II Proj#Jot-4313 Joliet Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 1,053,343.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 651,730.68	\$ 248,467.41	\$ -	\$ -	\$ 651,730.68	PA100-586	9/7/2017	72	9/6/2023	
0KA0460	Construct Fence- Perimeter Safety/Wildlife Fence Phase I II Project#Bk-4401 3-17-Shgp-133N,131D Greater Kankakee Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 1,163,330.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 39,984.06	\$ -	\$ 5,840.13	\$ -	\$ 39,984.06	PA100-586	9/12/2017	72	9/11/2023	
0KA0460	Construct Fence- Perimeter Safety/Wildlife Fence Phase I II Project#Bk-4401 3-17-Shgp-133N,131D Greater Kankakee Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 1,163,330.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 759,697.17	\$ -	\$ 110,962.41	\$ -	\$ 759,697.17	PA100-586	9/12/2017	72	9/11/2023	
0KA0470	Construct Perimeter Safety/Wildlife Fence Phase I B3-17-Shgp-142D,133N,139N II Project# Bk-4560 Greater Kankakee Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 1,092,549.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/9/2018	72	1/8/2024	
0KA0470	Construct Perimeter Safety/Wildlife Fence Phase I B3-17-Shgp-142D,133N,139N II Project# Bk-4560 Greater Kankakee Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 1,092,549.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/9/2018	72	1/8/2024	
0KE0150	Construction Repair And Rehabilitate Airport Entrance Road And Automobile Parking Lot II Proj. Ezi-4624 N/A Kewanee Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 244,139.90	\$ -	\$ -	\$ -												

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Expiration Date
OLK0120	Repair And Improve Rsa Including Building & Apron Removal; Complete Taxiway Relocation 3-17-Shgp-111N/12D II. Proj#3Ck-4404 Lake In The Hills Airport	BOND	SD	055494609000010	Air Navigation Facilities	\$ 1,768,083.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,840.41	\$ -	\$ -	\$ -	PA100-586	5/16/2016	72	5/15/2022	
OLK0120	Repair And Improve Rsa Including Building & Apron Removal; Complete Taxiway Relocation 3-17-Shgp-111N/12D II. Proj#3Ck-4404 Lake In The Hills Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 1,768,083.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 167,967.93	\$ -	\$ -	\$ -	PA100-586	5/16/2016	72	5/15/2022	
OLO0320	Reconstruct Runway Turnarounds II Proj. Aaa-4676 3-17-Shgp-133/139/146 Logan County Airport	NON-BOND		0011494609000000	Grants For Air Navigation Facilities	\$ 1,217,083.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/27/2018	72	12/26/2024	
OLO0320	Reconstruct Runway Turnarounds II Proj. Aaa-4676 3-17-Shgp-133/139/146 Logan County Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 1,217,083.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/27/2018	72	12/26/2024	
OLW0270	Repair And Rehabilitate Airport Roads II Proj#Lwv-4627 Lawrenceville-Vincombes International Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 631,747.56	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 55,082.11	\$ 1,775.17	\$ 6,317.48	\$ -	\$ 55,082.11	PA100-586	4/19/2018	48	4/18/2022	
OLW0270	Repair And Rehabilitate Airport Roads II Proj#Lwv-4627 Lawrenceville-Vincombes International Airport	BOND	SD	055494609000110	Air Navigation Facilities	\$ 631,747.56	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 495,739.00	\$ 15,976.52	\$ 56,857.28	\$ -	\$ 495,739.00	PA100-586	4/19/2018	48	4/18/2022	
OLW0280	Repair And Rehabilitate Airport Access Roads And Construction Of An Airport Fuel Depot Loop Road 3-17-Shgp-120N,133A,N,139N II Proj#Lwv-4566 Lawrenceville-Vincombes International Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 314,550.91	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,154.79	\$ -	\$ 1,572.75	\$ -	\$ 14,154.79	PA100-586	4/19/2018	48	4/18/2022	
OLW0280	Repair And Rehabilitate Airport Access Roads And Construction Of An Airport Fuel Depot Loop Road 3-17-Shgp-120N,133A,N,139N II Proj#Lwv-4566 Lawrenceville-Vincombes International Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 314,550.91	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 268,941.03	\$ -	\$ 29,882.34	\$ -	\$ 268,941.03	PA100-586	4/19/2018	48	4/18/2022	
OMA0280	Construction At Install Permanent Erosion Control 3-17-Shgp-99100105A II Proj#C75-4346 Marshall County Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 387,183.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,935.91	\$ -	\$ -	\$ -	\$ 1,935.91	PA100-586	8/30/2016	48	8/29/2020	
OMA0280	Construction At Install Permanent Erosion Control 3-17-Shgp-99100105A II Proj#C75-4346 Marshall County Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 387,183.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 36,782.47	\$ -	\$ -	\$ -	\$ 36,782.47	PA100-586	8/30/2016	48	8/29/2020	
OMA0280	Construction At Install Permanent Erosion Control 3-17-Shgp-99100105A II Proj#C75-4346 Marshall County Airport	BOND	SD	055494609000010	Air Navigation Facilities	\$ 387,183.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/30/2016	48	8/29/2020	
OMB0300	Construction At Install Papi On Runway 9-27 II Proj. Mq-4400 3-17-120/133/139/144 Macomb Municipal Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 165,804.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/15/2018	48	11/14/2022	
OMB0300	Construction At Install Papi On Runway 9-27 II Proj. Mq-4400 3-17-120/133/139/144 Macomb Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 165,804.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/15/2018	48	11/14/2022	
OMC0270	Repair And Reconstruct A Portion Of The Airport Entrance Road Up To The Airport Property Line II Proj# Ajj-4621 Mt. Carmel Municipal Airport	BOND	SD	055494609000110	Air Navigation Facilities	\$ 359,394.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 249,080.31	\$ -	\$ -	PA100-586	7/25/2018	48	7/24/2022	
OMC0270	Repair And Reconstruct A Portion Of The Airport Entrance Road Up To The Airport Property Line II Proj# Ajj-4621 Mt. Carmel Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 359,394.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,675.59	\$ -	\$ -	PA100-586	7/25/2018	48	7/24/2022	
OMO0050	Construct And Install Perimeter Security Fence 3-17-Shgp-120N,133N II Project C66-4186 Monmouth Municipal Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 122,395.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 901.98	\$ -	\$ -	\$ -	\$ 901.98	PA100-586	8/3/2017	48	8/2/2021	
OMO0050	Construct And Install Perimeter Security Fence 3-17-Shgp-120N,133N II Project C66-4186 Monmouth Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 122,395.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,137.62	\$ -	\$ -	\$ -	\$ 17,137.62	PA100-586	8/3/2017	48	8/2/2021	
OMO0060	Construct An Electrical Vault And Install A Papi On Runway End#3 Grant# 3-17-Shgp-105A,N,111N II Proj# C66-4265 Monmouth Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 395,184.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,206.27	\$ 40,845.53	\$ -	\$ -	\$ 23,206.27	PA100-586	9/7/2017	48	9/6/2021	
OMO0060	Construct An Electrical Vault And Install A Papi On Runway End#3 Grant# 3-17-Shgp-105A,N,111N II Proj# C66-4265 Monmouth Municipal Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 395,184.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,221.38	\$ 2,149.71	\$ -	\$ -	\$ 1,221.38	PA100-586	9/7/2017	48	9/6/2021	
OMP0080	Repair Runway 18/36 Rehabilitation Including Cracksealing Pavement Rejuvenation, And Pavement Marking 3-17-Shgp-105N,120N,133N II Proj#M30-4572 Metropolis Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 122,527.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 92,773.70	\$ 17,500.93	\$ -	\$ -	\$ 92,773.70	PA100-586	5/2/2018	48	5/1/2022	
OMP0090	Repair And Replace Existing Class E Fence In Terminal Area 3-17-Shgp-120N,133N II Proj#M30-4534Metropolis Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 71,597.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,496.20	\$ 46,264.19	\$ -	\$ -	PA100-586	9/4/2018	48	9/3/2022	
OMP0090	Repair And Replace Existing Class E Fence In Terminal Area 3-17-Shgp-120N,133N II Proj#M30-4534Metropolis Municipal Airport	NON-BOND		0011494609000000	Grants For Air Navigation Facilities	\$ 71,597.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 657.70	\$ 2,434.96	\$ -	\$ -	PA100-586	9/4/2018	48	9/3/2022	
OMR0220	Construct And Install Precision Approach Path Indicators(Papi) 3-17-Shgp-120A,N II Proj C09-4442Morris Municipal Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 170,743.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/2/2018	48	5/1/2022	
OMR0220	Construct And Install Precision Approach Path Indicators(Papi) 3-17-Shgp-120A,N II Proj C09-4442Morris Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 170,743.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/2/2018	48	5/1/2022	
OMR0230	Repair And Rehabilitate And Expand Airport Automobile Parking Lot II Proj#C09-4629 Morris Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 283,190.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,319.47	\$ 18,327.28	\$ -	\$ -	\$ 7,319.47	PA100-586	4/19/2018	48	4/18/2022	
OMR0230	Repair And Rehabilitate And Expand Airport Automobile Parking Lot II Proj#C09-4629 Morris Municipal Airport	BOND	SD	055494609000110	Air Navigation Facilities	\$ 283,190.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 65,875.23	\$ 164,945.54	\$ -	\$ -	\$ 65,875.23	PA100-586	4/19/2018	48	4/18/2022	
OMS0090	Construct And Install Perimeter Wildlife Fence A Long West, South,And A Portion Of The East Airportproperty Line 3-17-Shgp-120N,133A,N,139N,144N II Proj#B3-4576 Mt. Sterling Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 777,777.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/21/2018	48	11/20/2022	
OMS0090	Construct And Install Perimeter Wildlife Fence A Long West, South,And A Portion Of The East Airportproperty Line 3-17-Shgp-120N,133A,N,139N,144N II Proj#B3-4576 Mt. Sterling Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 777,777.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/21/2018	48	11/20/2022	
OPA0600	New Construction At Taxiway Lias Taxiway L1 Lima Bypass 3-17-Shgp-128D,133N II Proj# Pwk-4457 Chicago Executive Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 759,326.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/18/2016	60	11/17/2021	
OPA0600	New Construction At Taxiway Lias Taxiway L1 Lima Bypass 3-17-Shgp-128D,133N II Proj# Pwk-4457 Chicago Executive Airport	BOND	SD	055494609000010	Air Navigation Facilities	\$ 759,326.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/18/2016	60	11/17/2021	
OPA0610	Construction Repair And Rehabilitate Runway 12-30 II Proj. Pwk-4552 3-17-Shgp-133/139/148 Chicago Executive Airport	NON-BOND		0011494609000000	Grants For Air Navigation Facilities	\$ 1,396,232.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/19/2018	72	12/18/2024	
OPA0610	Construction Repair And Rehabilitate Runway 12-30 II Proj. Pwk-4552 3-17-Shgp-133/139/148 Chicago Executive Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 1,396,232.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/19/2018	72	12/18/2024	
OPE0010	Repair And Rehabilitate Terminal Ramp Including Select Panel Removal And Replacement 3-17-0080-063B Proj# Pia-4542 Peoria International Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 4,399,958.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 468,188.41	\$ 593,494.20	\$ -	\$ -	\$ 468,188.41	PA100-586	2/1/2017	71	1/31/2023	
OPE0010	Repair And Rehabilitate Terminal Ramp Including Select Panel Removal And Replacement 3-17-0080-063B Proj# Pia-4542 Peoria International Airport	BOND	SD	055494609000010	Air Navigation Facilities	\$ 4,399,958.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,641.50	\$ 31,236.54	\$ -	\$ -	\$ 24,641.50	PA100-586	2/1/2017	71	1/31/2023	
OPE0020	Repair And Rehabilitate Hanna City T-Hangar Taxi- Way Pavements II. Proj# Pia-4637 Peoria International Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 842,513.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2018	48	9/19/2022	
OPE0020	Repair And Rehabilitate Hanna City T-Hangar Taxi- Way Pavements II. Proj# Pia-4637 Peoria International Airport	BOND	SD	055494609000110	Air Navigation Facilities	\$ 842,513.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2018	48	9/19/2022	
OPE0980	Construction For Drainage Improvement And Rehabilitate Terminal Entrance Road Phase 1&2 At Peoria Internl Airport II Proj Pia-4415 Gomb Line S-14 Federal Aid Proj 3-17-0080-61	NON-BOND		0095494609000018	Federal/Local Airport	\$ 2,286,218.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/14/2015	72	5/13/2021	
OPE0980	Construction For Drainage Improvement And Rehabilitate Terminal Entrance Road Phase 1&2 At Peoria Internl Airport II Proj Pia-4415 Gomb Line S-14 Federal Aid Proj 3-17-0080-61	BOND	SD	055494609000010	Air Navigation Facilities	\$ 2,286,218.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/14/2015	72	5/13/2021	
OPE0990	Repair And Reconstruct Terminal Apron Phase 1 3-17-0080-062 II. Proj# Pia-4485 Peoria International Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 4,235,775.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,639.02	\$ -	\$ -	\$ -	PA100-586	2/16/2016	72	2/15/2022	
OPE0990	Repair And Reconstruct Terminal Apron Phase 1 3-17-0080-062 II. Proj# Pia-4485 Peoria International Airport	BOND	SD	055494609000110	Air Navigation Facilities	\$ 4,235,775.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,358.30	\$ -	\$ -	\$ -	PA100-586	2/16/2016	72	2/15/2022	
OPD170	Repair And Rehabilitate All 3 Taxiways, North Portion Of Main Apron, & Fho Apron II Proj#Ppq-4252 Pinfield Pentonone Municipal Airport 3-17-Shgp-9435,97,99	NON-BOND		0095494609000018	Federal/Local Airport	\$ 443,811.03	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/7/2017	48	9/6/2021	
OPN0090	Repair And Replace Taxiway Lighting And Associatedelectrical Regulator 3-17-Shgp-120N,133N Pekin Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 180,123.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,111.74	\$ -	\$ -	\$ -	\$ 17,111.74	PA100-586	12/29/2016	48	12/28/2020	
OPN0090	Repair And Replace Taxiway Lighting And Associatedelectrical Regulator 3-17-Shgp-120N,133N Pekin Municipal Airport	BOND	SD	055494609000010	Air Navigation Facilities	\$ 180,123.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 900.62	\$ -	\$ -	\$ -	\$ 900.62	PA100-586	12/29/2016	48	12/28/2020	
OPN0100	Repair And Replace Airfield Electrical Vault, Replace Beacon Unit And Tower, Relocate Regulator Replace Remaining Airfield Lighting, Signage 3-17-Shgp-120A,133N,139N II Proj#C15-4578	NON-BOND		0095494609000018	Federal/Local Airport	\$ 670,760.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 138,327.04	\$ 388,965.38	\$ 10,915.79	\$ -	\$ 138,327.04	PA100-586	4/13/2018	48	4/12/2022	
OPN0100	Repair And Replace Airfield Electrical Vault, Replace Beacon Unit And Tower, Relocate Regulator Replace Remaining Airfield Lighting, Signage 3-17-Shgp-120A,133N,139N II Proj#C15-4578	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 670,760.06	\$ -	\$ -	\$ -												



Agency Project ID	Project Category	Funding Source	Funding Source Subcategory	Funding Information		Release Information					FY19 Spending Information					Project Completion Information					
				Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
0WH0120	Repair And Rehabilitate Airfield Signage And Taxi Way Alpha Mth_3-17-Signs-130A/130N II Project#F Sq-4385 Whiteside County Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 262,940.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2018	48	9/19/2022	
0W0570	Repair And Rehabilitate Runway 11-29, Associated Edge Lights & Guidance_Sign Replacement 3-17-0065-033 II Proj#Mwa-4480	NON-BOND		0095494609000018	Federal/Local Airport	\$ 1,441,331.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/24/2017	72	1/23/2023	
0W0570	Williamson Co Arpt Repair And Rehabilitate Runway 11-29, Associated Edge Lights & Guidance_Sign Replacement 3-17-0065-033 II Proj#Mwa-4480	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 1,441,331.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/24/2017	72	1/23/2023	
435360	Construction At 0.70 Miles South Of Bacthown Over Madison Creek	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 246,591.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/7/2016	48	9/6/2020	
435380	Construction At From Ch 9 To Stock Lane Road, South Of Beardstown	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 138,886.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/11/2015	48	8/9/2019	
435410	Construction At Various Locations In Warren County	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 648,020.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2016	48	6/1/2020	
435440	Construction At Various Locations In Jasper County	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 231,629.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/17/2016	35	8/31/2019	
435470	Construction At From Illinois Route 108 To Tr 267	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 387,489.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/26/2017	48	4/25/2021	
435480	Construction At Various Routes In Jasper County. Pavement Preservation Project On Ch 5, Ch3, Ch16, & Ch 17 Using One Coat Of Oil & Chip. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 282,490.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/27/2018	48	6/26/2022	
435520	Construction At Various Locations Throughout Stephenson County	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 220,582.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/15/2017	48	8/14/2021	
435570	Construction At Various Locations In Warren County	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 707,841.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/5/2018	36	6/4/2021	
435580	Construction At Various Locations In Hancock Cty Bituminous Surface Treatment Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 270,643.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/13/2018	48	9/12/2022	
435590	Construction At Various Locations In Brown County Bituminous Surface Treatment A-1 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 150,317.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/13/2018	48	6/12/2022	
435610	Construction At Various Locations In Stephenson Cobaltumous Surface Treatment Seal Coat Section 16 -00185-01-P Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 182,237.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/16/2018	48	8/15/2022	
435630	Construction At Over Bellevue Creek In Calhoun Coreplacement Of Existing Bridge, Construction Of Structure, Roadway Approaches, Shoulder Work, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 264,402.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/13/2018	48	9/12/2022	
435660	Construction At Ch 19 To Us 67 Resurfacing Woody Road In Greene County	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 541,770.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/26/2018	48	3/25/2022	
462870	Construction At Various Routes.	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 955,717.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/4/2014	72	9/3/2020	
462880	Construction At Various Routes.	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,091,489.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/4/2014	72	9/3/2020	
463250	Construction At Various Routes	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,727,133.03	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/21/2014	72	8/20/2020	
463430	Construction At 4600' Of Grand Illinois Trail - Moraine Hills Bike Path At Moraine Hills St Pl Entrance Off Of River Rd To Lily Lk Rd Federal Highwayadmin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 1,355,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/27/2015	72	4/26/2021	
463580	Construction At 149094, Kennedy Expwy.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 2,640,373.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/22/2016	72	8/21/2022	
463650	Construction At Various Routes.	NON-BOND		00114944279000016	Statewide Construction & Land Acq	\$ 1,430,915.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/31/2015	72	8/30/2021	
463660	Construction At Various Routes.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 479,989.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/16/2016	48	12/15/2020	
463860	Construction At Various Locations In Franklin & Jefferson Counties, Replacement And Maintenance Of Overhead Sign Trussign Panels And Walkways	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,418,802.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/31/2017	72	7/30/2023	
463880	Construction At Various Routes In Madison County Replacement And Maintenance Of Overhead Sign Truss, Sign Panels And Walkways	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 960,422.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/1/2017	47	7/31/2021	
464110	Construction At Various Routes Statewide Repairing Or Replacing Damaged Sign Components Furnishing And Installing New Sign & Supports, Overhead Sign Structure Components	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 2,637,804.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/27/2017	72	7/26/2023	
464110	Construction At Various Routes Statewide Repairing Or Replacing Damaged Sign Components Furnishing And Installing New Sign & Supports, Overhead Sign Structure Components	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 2,637,804.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/27/2017	72	7/26/2023	
464160	Construction At Various Routes In District 6 Repairing Or Replacing Damaged Or Deteriorated Overhead Sign Structure Components	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 588,863.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/31/2017	48	7/30/2021	
464170	Construction At Park Roads, Hma Repair And Roadway Sealing At Lincoln Trail State Park Near Marshall Illinois	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 611,931.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/27/2017	48	3/26/2021	
464180	Construction At Beal Woods State Park & Nature Preserve In Mt. Carmel.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,070,766.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/25/2017	72	5/24/2023	
464190	Construction At Giant City State Park Near Makandacampground Rehabilitation And Lighting, Culvert Repair, Jackson County	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,124,755.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2017	48	7/16/2021	
464220	Construction At Various Routes.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 358,146.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/13/2016	48	10/12/2020	
464250	Construction At Various Routes.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 769,189.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/21/2016	48	12/20/2020	
464260	Construction At Various Locations Throughout District One.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 571,118.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2017	20	11/1/2018	
464270	Construction At Various Routes. Pavement Marking Lines In Dupage And McHenry Counties.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 603,783.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/29/2017	48	3/28/2021	
464280	Construction At Various Locations In Cook County	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,055,775.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/29/2017	48	3/28/2021	
464290	Construction At Various Routes In Lake & Will Co Application Of White And Yellow Paint Pavement Markings	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 814,790.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2017	16	11/30/2018	
464290	Construction At Various Routes In Lake & Will Co Application Of White And Yellow Paint Pavement Markings	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 814,790.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2017	16	11/30/2018	
464300	Construction At Various Routes In District 1 Thermoplastic Pavement Marking Placement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 499,346.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/31/2017	48	7/30/2021	
464310	Construction At Various Routes, Removal Of Existing Markings, Placing Thermoplastic Pavement,Modified Urshane Marking Lines, Letters, & Symbols	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 474,620.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2017	48	7/16/2021	
464320	Construction At Various Routes. Removal And Replacement Of Reflectors And Damaged Marker Castings On Various Interstates In Districtone	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 699,999.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/19/2017	48	7/18/2021	
464330	Construction At Various Locations Throughout District 3.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,415,459.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2017	72	2/27/2023	
464340	Construction At Various Routes, District 3 Removal And Replacement Of Reflectors And Damaged Marker Castings.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 334,987.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/19/2017	48	7/18/2021	
464370	Construction At Pyramid State Park In Perry County.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,087,234.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/25/2017	72	5/24/2023	
464410	Construction At Various Routes In District 1 Application Of Water Borne, Lead Free, White, And Yellow Paint Pavement Marking Lines.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 666,545.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/31/2017	48	7/30/2021	
464420	Construction At Various Routes. Removal And Replacement Of Reflectors And Damaged Raised Reflective Pavement Marker Castings	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 369,194.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2017	48	7/16/2021	
464430	Construction At Various Routes. Removal And Replacement Of Reflectors And Damaged Raised Reflective Pavement Marker Castings	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 233,196.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2017	48	7/16/2021	
464440	Construction At Various Routes. Removal And Replacement Of Reflectors And Damaged Raised Reflective Pavement Marker Castings	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,055,075.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2017	72	7/16/2023	
464450	Construction At Various Routes. Removal And Replacement Of Reflectors And Damaged Marker Castings.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,183,310.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2017	72	7/16/2023	
464460	Construction At Various Routes In Will County.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 336,774.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2017	48	7/16/2021	
464470	Construction At Various Routes In Lake County.	NON-BOND																			

Agency Project ID	Project Category	Funding Information				Release Information						FY19 Spending Information					Project Completion Information			
		Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)
464670	Construction At Various Routes In D2. Replacing Reflecting Gaudrail Markers, Prismatic Cube Re-Reflectors, Barrier Wall Markers And Placing Linear Delineator Panels As Specified By Ind Work Orders	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 48,242.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 44,782.52	\$ 3,459.66	\$ -	\$ -	PA100-586	8/7/2018	48	8/6/2022	
464680	Construction At Various Routes In District 3.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,642,125.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 201,124.81	\$ 442,950.13	\$ -	\$ -	PA100-586	12/21/2017	72	12/20/2023	
464690	Construction At Fai 57 I-57 Overhead Sign Structure.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 136,621.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 108,818.50	\$ -	\$ -	PA100-586	12/18/2017	48	12/17/2021		
464710	Construction At Various Routes & Various Counties In Dist 7. Repairing Various Widths Of Various Types Of Pavement Markings, Grooving And The Removal	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 537,871.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 456,103.78	\$ 32,145.82	\$ -	\$ -	PA100-586	12/21/2017	48	12/20/2021	
464720	Construction At Various Routes. Replacing Damaged And Deteriorated Overhead Signs And Related Materials. Display And Will Counties.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 3,199,710.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 133,275.00	\$ -	\$ -	PA100-586	12/31/2018	72	12/30/2024	
464730	Construction At Various Routes In Cook County. Repairing And Replacing Damaged Or Deteriorated Overhead Sign Structures.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 2,862,608.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 91,500.00	\$ -	\$ -	PA100-586	12/11/2018	72	12/10/2024	
464740	Construction At Various Routes. Place Various Width Modified Urethane, Thermoplastic And Hot-Spray Thermoplastic Pavement Marking Lines. Various Counties. Within District 1	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 458,790.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 40,963.52	\$ 155,658.23	\$ -	\$ -	PA100-586	4/23/2018	48	4/22/2022	
464750	Construction At Various Routes In Various Counties. Replacing Grooved Pavement Marking Lines, Letters And Symbols. Removal Of Existing Marking Lines	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,301,185.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/5/2018	72	11/4/2024		
464870	Construction At Various Routes In Various Counties In The State.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 482,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 29,509.50	\$ -	\$ -	PA100-586	3/5/2018	48	3/4/2022		
464880	Construction At Various Routes In District 6.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,316,925.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/9/2018	72	4/8/2024		
464890	Construction At Various Routes In Various Counties In District 9. Removing Reflectors, Placing New Reflectors. Removing Damaged Raised Reflective Pavement Marker Casings	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 159,925.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 114,589.00	\$ 20,616.00	\$ -	\$ -	PA100-586	4/23/2018	48	4/22/2022	
464900	Construction At Various Routes. Remove And Replace 11.7 Miles Of Full Depth Or Partial Depth Patching In District 3. Bureau And LaSalle Counties.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 130,749.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,100.76	\$ 98,352.81	\$ 28,295.43	\$ -	PA100-586	7/11/2018	48	7/10/2022	
464910	Construction At Various Routes In D3. Remove And Replace Raised Reflective Pavement Markers	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 129,823.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,672.00	\$ 83,151.50	\$ -	\$ -	PA100-586	7/17/2018	48	7/16/2022	
464920	Construction At Fai-57 97 In Champaign & Douglas Counties Restriping Edge Lines And Some Pavement Grooving Prior To Striping	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 714,332.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2018	48	7/16/2022		
464930	Construction At Various Routes In Champaign, Edgar Douglas And Vermilion Counties Restriping Edge Lines, Rr Crossings & Turn Arrows At Intersections	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 396,729.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 90,626.63	\$ -	\$ -	PA100-586	7/17/2018	48	7/16/2022		
464940	Construction At Various Routes In Various Counties In District 4. Epoxy And Modified Urethane Pavement Marking Lines, Letters And Symbols, & Removal Of Existing Mark	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,424,914.83	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,809.97	\$ -	PA100-586	6/12/2018	72	6/11/2024		
464950	Construction At Various Routes. Replacing Damaged Raised Reflective Pavement Markers In District 4 In Various Counties.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 945,306.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 170,499.21	\$ -	\$ -	PA100-586	7/12/2018	48	7/11/2022		
464960	Construction At Various Routes In Madison County. Repairing Of Replacing Damaged Or Deteriorated Overhead Sign Structures	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 623,730.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,750.00	\$ -	PA100-586	12/19/2018	48	12/18/2022		
464990	Construction At Various Routes, Various Counties. Repairing Or Replacing Damaged Or Deteriorated Overhead Sign Structures, And Supports At Various Locations In District 7	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,068,925.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,953.28	\$ -	\$ -	PA100-586	7/17/2018	72	7/16/2024		
465000	Construction At Various Routes In Various Counties. Replacing ReflectORIZED Gaudrail Markers, Terminal Markers And Placing Linear Delineator Panels	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 71,610.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,224.00	\$ 67,686.00	\$ -	\$ -	PA100-586	10/19/2018	48	10/18/2022	
465010	Construction At In Ford Co. Removal And Replacement Of Raised Reflective Pavement Markers And Replacement Reflectors.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 257,475.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/26/2018	48	10/25/2022		
465020	Construction At Various Routes In Various Counties. Removing And Replacing Reflectors	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 623,968.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/26/2018	48	10/25/2022		
465040	Construction At Various Routes. Repairing Pavement Marking Lines. Grooving And Removing Of Existing Pavement Markings On A Work Order Basis. Various Counties In District 7.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 876,635.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/26/2018	48	12/25/2022		
469000	Construction At Park Roads. Lincoln's New Salem State Park.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 556,495.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 63,112.52	\$ 7,800.00	\$ 1,238.26	\$ -	PA100-586	10/13/2017	48	10/12/2021	
469010	Construction At Jim Edgar Panther Creek State Fish And Wildlife Area. Site Preparation For Oil And Chip Treatment.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,107,294.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,014,159.24	\$ 84,170.67	\$ 3,639.64	\$ -	PA100-586	6/6/2018	72	6/5/2024	
469030	Construction At Rock Cut State Park. In Winnebago Co. Hma Resurfacing	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 5,398,924.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 136,940.25	\$ -	PA100-586	12/24/2018	72	12/23/2024		
469040	Construction At Park Road Entrance To Eldon Hazlet State Park (Idar) Removal Of Culverts & Install- Ation Of Box And Pipe Culverts.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 348,979.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 301,775.62	\$ 1,225.00	\$ -	PA100-586	8/23/2018	48	8/22/2022		
469120	Construction At Pere Marquette State Park In Jersey County. Site Preparation, Oil And Chip Treatment, & Other Misc. Items	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 187,861.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 176,030.30	\$ 11,830.97	\$ -	\$ -	PA100-586	6/12/2018	48	6/11/2022	
469140	Construction At Kickapoo State Recreation Area; Se 092-9904 Carrying Skyline, Dr Over The Vermilion River In Vermilion County. Remove Debris.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 125,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,620.00	\$ -	PA100-586	12/11/2018	48	12/10/2022		
060A950	Construction At Fai-3887, I 31 In West Dundee. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,048,522.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2013	72	3/5/2019		
060B420	Construction At Fai-1321, I R19 In Bensenville.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 18,859,588.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/28/2015	72	5/27/2021		
060B420	Construction At Fai-1321, I R19 In Bensenville.	BOND	8A	05544948079000210	Chi Region Envir & Transport Efficiency	\$ 18,859,588.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 99,735.23	\$ 53,447.16	\$ -	\$ -	PA100-586	5/28/2015	72	5/27/2021	
060C480	Construction At Fai-5512, Us14 In City Of Des Plaines In Cook County. Relocation Of Pump Station 8 On Us 14. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 7,098,601.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/7/2018	72	6/6/2024		
060F050	Construction At Fai-330, Us 45 From 159Th St To I 197Th St In Villages Of Orland Park, Orland Hills & Tinley Park In Cook Co. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 32,316,696.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/6/2013	72	8/5/2019		
060F050	Construction At Fai-330, Us 45 From 159Th St To I 197Th St In Villages Of Orland Park, Orland Hills & Tinley Park In Cook Co. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 32,316,696.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/6/2013	72	8/5/2019		
060F120	Construction At Fai-55, @ Arsenal Rd Interchange In Channahon. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	BOND	A1	055349447700010	Statewide	\$ 37,725,094.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/11/2011	72	8/11/2017		
060F120	Construction At Fai-55, @ Arsenal Rd Interchange In Channahon. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 37,725,094.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/11/2011	72	8/11/2017		
060G370	Construction At Us 1245 (Mansheim Rd) From I 19 To I-190. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 44,029,613.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 65,883.66	\$ -	\$ -	PA100-586	5/15/2013	72	5/14/2019		
060G370	Construction At Us 1245 (Mansheim Rd) From I 19 To I-190. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 44,029,613.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/15/2013	72	5/14/2019		
060G480	Construction At Fai-3309, Sheridan Rd From Lake Cook Rd To Winnetka Ave For 4.8 MI In Villages Of Winnetka & Glenview.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,540,435.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 39,803.30	\$ -	PA100-586	8/25/2015	72	8/24/2021		
060H210	Construction At Bridge Over Long Run Crk On I 171 At Archer Avenue. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 6,732,835.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 70,902.05	\$ -	\$ -	PA100-586	7/18/2016	72	7/17/2022		
060H440	Construction At Fai-5537, Lake St Over Addison Ck Within Villages Of Stone Park & Melrose Pl. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	BOND	A1	055349447700010	Statewide	\$ 3,545,513.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/20/2011	72	6/20/2017		
060I300	Construction At Fai-55, I55 @ Us6 From E Of Nb Ramps To Manor Ln. 0.35MI Of Nc & 0.54MI Of Se Front Age Rds In Village Of Channahon Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 6,081,058.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2016	72	7/19/2022		
060I300	Construction At Fai-55, I55 @ Us6 From E Of Nb Ramps To Manor Ln. 0.35MI Of Nc & 0.54MI Of Se Front Age Rds In Village Of Channahon Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000117	Statewide Construction & Land Acq	\$ 6,081,058.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 543,715.70	\$ 195,740.56	\$ 158,161.70	\$ -	PA100-586	7/20/2016	72	7/19/2022	
060I310	Construction At Fai-338, I 59 From Approx 370N Of Diehl Rd To Approx 320 Of Ferry Rd Within City Of Naperville.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 28,403,044.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/25/2013	72	7/24/2019		
060I310	Construction At Fai-338, I 59 From Approx 370N Of Diehl Rd To Approx 320 Of Ferry Rd Within City Of Naperville.	BOND	A1	06954944277000110	Statewide	\$ 28,403,044.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/25/2013	72	7/24/2019		
060I320	Construction At Fai-349, Us Rt 30 From Briarcliff Rd To Us Rt 34 Located Within Village Of Montgomery & Oswego. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 22,463,698.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/6/2013	72	2/5/2019		
060I320	Construction At Fai-349, Us Rt 30 From Briarcliff Rd To Us Rt 34 Located Within Village Of Montgomery & Oswego. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000117	Statewide Construction & Land Acq	\$ 22,463,698.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,105.50	\$ -	\$ -	PA100-586	2/6/2013	72	2/5/2019		
060I330	Construction At Fai-349, Us Rt 30 @ I Rt 31 Located Within Village Of Montgomery In Kane/Kendall Counties. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	BOND	A1	0695																



Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
060J390	Construction At Fm-3512, Us 14 At Broadway Within The City Of Des Plaines. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 3,230,527.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 501,872.22	\$ 88,742.67	\$ -	\$ -	\$ 501,872.22	PA100-586	4/13/2017	72	4/12/2023	
060K730	Construction At Fap-351 & 350, Us 6 And Ii 50 Over Midlothian Creek In Oak Forest, Bremen Township. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000108	Statewide Construction -Local Projects	\$ 4,520,569.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 131,785.32	\$ 75,633.61	\$ 10,465.80	\$ -	\$ 131,785.32	PA100-586	10/13/2017	72	10/12/2023	
060K730	Construction At Fap-351 & 350, Us 6 And Ii 50 Over Midlothian Creek In Oak Forest, Bremen Township. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 4,520,569.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 624,299.76	\$ 784,383.73	\$ 222,900.90	\$ -	\$ 624,299.76	PA100-586	10/13/2017	72	10/12/2023	
060K780	Construction At Fap-358, Us Rt 6835 Over Little Calumet Rvr.Landscaping Along Fair Rte 55 E Of Fair Rte 84 E Of Chicago. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 5,453,097.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 188,644.70	\$ 185,093.79	\$ 4,562.25	\$ -	\$ 188,644.70	PA100-586	6/20/2018	72	6/19/2024	
060K800	Construction At Fap-346, Us 41; Union Pacific Rr Over Ii Rr 132 Within Village Of Games Lake Co Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 19,553,497.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/14/2017	72	2/13/2023	
060K800	Construction At Fap-346, Us 41; Union Pacific Rr Over Ii Rr 132 Within Village Of Games Lake Co Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 19,553,497.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/14/2017	72	2/13/2023	
060K800	Construction At Fap-346, Us 41; Union Pacific Rr Over Ii Rr 132 Within Village Of Games Lake Co Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 19,553,497.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,047,012.54	\$ 692,368.46	\$ 196,668.54	\$ -	\$ 3,047,012.54	PA100-586	2/14/2017	72	2/13/2023	
060L050	Construction At Fap 349 (Ii 230) From Walin Drive Intersection Over Dupage River In Plainfield. Federal Hgway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 275,475.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,173.43	\$ -	\$ -	\$ -	\$ 17,173.43	PA100-586	6/6/2017	48	6/5/2021	
060L690	Construction At Fap-57, Sausal Rd/University Pkwy Along Ridgeland Ave & Central Ave In Village Of University Park. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 29,968,805.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/1/2014	71	4/30/2020	
060L690	Construction At Fap-57, Sausal Rd/University Pkwy Along Ridgeland Ave & Central Ave In Village Of University Park. Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 29,968,805.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/1/2014	71	4/30/2020	
060L710	Construction At Fap 351 (Ii 7159Th St) From Googor Rd To Will-Cook Rd In Village Of Homer Glen Homer Twp Lockport & Orland Park Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 66,133,125.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,342,329.10	\$ -	\$ -	\$ -	\$ 4,342,329.10	PA100-586	4/7/2015	72	4/6/2021	
060L710	Construction At Fap 351 (Ii 7159Th St) From Googor Rd To Will-Cook Rd In Village Of Homer Glen Homer Twp Lockport & Orland Park Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 66,133,125.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 376,379.87	\$ 10,098,872.89	\$ 1,531,487.63	\$ -	\$ 376,379.87	PA100-586	4/7/2015	72	4/6/2021	
060L720	Construction At Fap 351 (Us 6/Ii 7159Th St) From Will-Cook Rd To Ravinia Av. Located In Village Of Orland Pk. & Town Hip Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 60,219,938.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/26/2015	72	3/25/2021	
060L720	Construction At Fap 351 (Us 6/Ii 7159Th St) From Will-Cook Rd To Ravinia Av. Located In Village Of Orland Pk. & Town Hip Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 60,219,938.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/26/2015	72	3/25/2021	
060L720	Construction At Fap 351 (Us 6/Ii 7159Th St) From Will-Cook Rd To Ravinia Av. Located In Village Of Orland Pk. & Town Hip Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 60,219,938.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/26/2015	72	3/25/2021	
060L720	Construction At Fap 351 (Us 6/Ii 7159Th St) From Will-Cook Rd To Ravinia Av. Located In Village Of Orland Pk. & Town Hip Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 60,219,938.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,107,033.31	\$ 5,451,088.68	\$ 1,677,034.73	\$ -	\$ 6,107,033.31	PA100-586	3/26/2015	72	3/25/2021	
060L980	Construction At Fap-344, B 83, Begin 43E Of CI Of Highwood Dr & Extnd To 903 Nw. City Of Palos Heights & Alsip, Cook County. Resurfacing Pedestrtramps. Fed Hwy Admin Eligible For Fed Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,631,790.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,463,419.82	\$ 44,788.41	\$ 18,838.57	\$ -	\$ 1,463,419.82	PA100-586	7/25/2017	72	7/24/2023	
060M030	Construction At Fm-1607, 154Th St (Palaski Rd) From R94 To Michigan City Rd In City Of Calumet City & Village Of Dolton. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 231,240.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,899.87	\$ -	\$ -	PA100-586	6/13/2017	48	6/12/2021	
060M430	Construction At Fm-2906, State St From Us 6 To Marion St In Villages Of Thornton & South Holland.	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 383,140.95	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/25/2013	48	6/24/2017	
060M450	Construction At 186Th St From Ii 83 To Wentworth Ave In Village Of Lansing Cook County Resurfacing And Pedestrian Ramps. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 821,686.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,257.27	\$ 15,016.41	\$ -	\$ -	\$ 8,257.27	PA100-586	7/31/2017	48	7/30/2021	
060M610	Construction At Fap-330, Us 45 (Lagrange Rd) From 143Rd St To 159Th St In Orland Park. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 28,610,492.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 73,262.11	\$ -	\$ -	\$ -	\$ 73,262.11	PA100-586	7/22/2013	72	7/21/2019	
060M610	Construction At Fap-330, Us 45 (Lagrange Rd) From 143Rd St To 159Th St In Orland Park. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 28,610,492.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/22/2013	72	7/21/2019	
060M620	Construction At On Us 45 (Lagrange Rd) From 131St St To 143Rd St In The Villages Of Orland Park And Palos Park. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 34,148,689.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/31/2013	72	7/30/2019	
060M620	Construction At On Us 45 (Lagrange Rd) From 131St St To 143Rd St In The Villages Of Orland Park And Palos Park. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 34,148,689.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 183,705.17	\$ -	\$ -	\$ -	PA100-586	7/31/2013	72	7/30/2019	
060M740	Construction At Fap-1323, Ii19 Over Salk Creek In Wood Dale. Bridge Repair Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 593,766.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,375.00	\$ 330,600.28	\$ 157,245.98	\$ -	\$ 24,375.00	PA100-586	7/26/2018	48	7/25/2022	
060M810	Construction At Fm 3887 (Ii 31) Over Ferson Ck.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 3,864,432.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 311.73	\$ 25,866.20	\$ -	\$ -	\$ 311.73	PA100-586	10/9/2015	72	10/8/2021	
060M880	Construction At I-55 Efr, Thomas Dillon Dr, East Of Frontage Rd In Village Of Champanah, Will Co. Bridge Repair. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 454,150.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,750.00	\$ -	\$ -	\$ -	\$ 18,750.00	PA100-586	7/11/2018	48	7/10/2022	
060M930	Construction At Fap-353 Us30@ Deer Creek In Ford Heights. Bridge Work Inc Median Removal/Replacement/Deck Slab Repair Scarification & Overlay. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 401,273.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,052.50	\$ 283,629.37	\$ -	\$ -	\$ 18,052.50	PA100-586	7/26/2018	48	7/25/2022	
060M970	Construction At Us 20 (Lake St) Over I-290 In City Of Elmhurst, Addison Twp.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 817,343.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/18/2013	48	7/17/2017	
060M980	Construction At Fap-846, Us42/B53 Over Hickory Ck. In City Of Joliet. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 892,780.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 497,761.48	\$ 120,277.05	\$ -	\$ -	\$ 497,761.48	PA100-586	10/13/2017	48	10/12/2021	
060N870	Construction At Fm80 From 1.11 Mi W Of Us30 To .32 Mi E Of Us30. Reconstruction, Re-Decking, Partial Bridge Replacement In Vil Of Lenox. Fed Admincontract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 47,130,620.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,150,500.00	\$ -	\$ -	\$ -	\$ 1,150,500.00	PA100-586	8/27/2018	72	8/26/2024	
060P050	Construction At Fm-3778, Palaski Rd (Fm 3778) @ 203Rd St In Village Of Olympia Fields In Cook County Intersection And Traffic Signal Installation Fed Hwy Admin Contract Eligible For Fed Reimburse.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,471,822.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 162,505.22	\$ 548,984.24	\$ -	\$ -	\$ 162,505.22	PA100-586	8/7/2017	72	8/6/2023	
060P060	Construction At Fap 337 (Ii 22) @ Old Barrington Rd In Village Of North Barrington & Unincorp Cuba Township Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,541,054.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 198,185.21	\$ 16,863.50	\$ -	\$ -	\$ 198,185.21	PA100-586	7/27/2015	72	7/26/2021	
060P350	Construction At Fap-330, Us 1245 (Manheim Rd) From Ii 72 To Ii 190 In Village Of Rosemont & City Of Des Plaines. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 25,958,546.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/15/2013	72	5/14/2019	
060P350	Construction At Fap-330, Us 1245 (Manheim Rd) From Ii 72 To Ii 190 In Village Of Rosemont & City Of Des Plaines. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 25,958,546.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/15/2013	72	5/14/2019	
060P550	Construction At Various Routes From Ruby St To Brandon Rd In Joliet - Local Centralized Control & Operation Of 6 Movable Bridges. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 21,260,735.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 725,192.90	\$ 2,544.50	\$ 44,265.42	\$ -	\$ 725,192.90	PA100-586	7/31/2018	72	7/30/2024	
060P660	Construction At Fm3887 B31 South Of Miller Rd Incarpenterville Extending .47 Miles To N Through Unincorporated Kane County - Channelization. Fed Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 2,636,385.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 116,411.64	\$ -	\$ -	\$ -	\$ 116,411.64	PA100-586	8/27/2018	72	8/26/2024	
060P950	Construction At Fap 575 (Us 30) Rdwy Construction & Us 30 Over Lily Cache Ck. All Between Ii 59 & I55 In Village Of Plainfield Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 19,497,540.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 79,866.58	\$ -	\$ -	\$ -	\$ 79,866.58	PA100-586	3/26/2015	72	3/25/2021	
060P960	Construction At Fap-352, Ii Rr 137 Structure Carrying Greenwood Ave Over Amstatz Exp. Within City Of Waukegan. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,687,992.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 520,243.92	\$ 793,557.47	\$ 197,101.57	\$ -	\$ 520,243.92	PA100-586	9/12/2017	72	9/11/2023	
060R060	Construction At Fap-311, 1.5 Mi W Of Ii 59 Where Ogden Ave (Us34) Crosses The Cn Rr.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 24,380,828.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 72,889.91	\$ -	\$ -	\$ -	\$ 72,889.91	PA100-586	6/12/2014	72	6/11/2020	
060R280	Construction At Fm 3887 (Ii 31) Approx .900' S Of Silver Glen Rd. Northern The St Charles Twp. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,791,990.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 290.00	\$ -	\$ -	\$ -	\$ 290.00	PA100-586	10/14/2015	72	10/13/2021	



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date
060V970	Construction At Fap 343 (I 68) @ I 83 Elmhurst Rd In Village Of Wheeling. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,222,182.56	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,757.20	\$ 1,504.67	\$ -	\$ -	\$ 1,757.20	PA100-586	2/23/2016	72	2/23/2022	
060V990	Construction At Fap 350 (I 50) Along Vollmer Rd In Village Of Matteson Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,593,043.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/18/2015	72	3/17/2021	
060W060	Construction At Fap-104, I 59 From I 132 To Highwoods Dr @ I 59 & Petite Lake Rd Near Village Of Lake Villa Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 3,122,898.83	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/20/2016	72	12/19/2022	
060W060	Construction At Fap-104, I 59 From I 132 To Highwoods Dr @ I 59 & Petite Lake Rd Near Village Of Lake Villa Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	0695494427700010	Statewide	\$ 3,122,898.83	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/20/2016	72	12/19/2022	
060W100	Construction At Various Routes.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 459,665.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2013	48	4/14/2017	
060W160	Construction At Fap 334 (Us 12/I 59) 1.5 Miles North Of I 120 In Volo. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 1,262,716.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/24/2015	72	7/23/2021	
060W260	Construction At Fai-9094/290, Halsted St & West Harrison St Bridges. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 46,845,676.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,943,333.68	\$ -	\$ -	\$ -	\$ 2,943,333.68	PA100-586	12/19/2013	72	12/18/2019	
060W280	Construction At Fai-9094/290, Nb I-90/94 (Dan Ryan Expwy) To I-290 Wb. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 59,519,102.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2014	72	8/24/2020	
060W280	Construction At Fai-9094/290, Nb I-90/94 (Dan Ryan Expwy) To I-290 Wb. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 59,519,102.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2014	72	8/24/2020	
060W430	Construction At Fap-338, I 59 (Sutton Rd) From N/O I 64 (North Ave) To 190 Jane Adams Memorial Tollway. Cook County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,249,955.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,573.25	\$ -	\$ -	\$ -	\$ 4,573.25	PA100-586	2/15/2017	72	2/14/2023	
060W530	Construction At Fap-2691, Wolf Rd At Wellers Ditch In Des Plaines, Cook County. Removal Of Asphalt Overlay. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 520,542.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,098.00	\$ 320,758.81	\$ -	\$ -	\$ 22,098.00	PA100-586	7/11/2018	48	7/10/2022	
060W550	Construction At Fap-344, I 83/Kingery Hwy) Over Marion Hills Ditch (63Rd St Ditch) I 83 @ 63Rd St & Wb 63Rd St Village Of Willowbrook. Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,380,000.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/4/2015	72	5/3/2021	
060W700	Construction At Various Routes.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 668,488.95	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/10/2013	48	9/9/2017	
060W720	Construction At Various Routes.	NON-BOND		0011494427700026	Statewide Construction & Land Acq	\$ 945,763.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/9/2014	48	1/8/2018	
060W750	Construction At Fap 372/373 (I 171) & I-55 Interchng In Villages Of Mccook, Lyons Adn Summit. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 23,716,337.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,175.34	\$ -	\$ -	\$ -	\$ 26,175.34	PA100-586	12/17/2015	72	12/16/2021	
060W760	Construction At Fap-372, I 171 & I 55 In Villages Of Mccook & Summit In Cook County. Surface Prep & Painting Of Structural Steel. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,381,933.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,705,685.30	\$ -	\$ -	\$ -	\$ 1,705,685.30	PA100-586	7/24/2017	72	7/23/2023	
060W920	Construction At Fap-333/344, I 120/Bedford Rd) And Us 45 Between I 134 (Main St) And Winchester Road. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,670,260.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 618,630.29	\$ 47,788.38	\$ 221,624.76	\$ -	\$ 618,630.29	PA100-586	3/31/2017	72	3/30/2023	
060X070	Construction At Fai 55 (I-55) & Us 41 (Lake Shore Drive) In City Of Chicago. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 61,587,543.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 359,526.57	\$ 123,422.80	\$ -	\$ -	\$ 359,526.57	PA100-586	8/28/2015	72	8/27/2021	
060X100	Construction At Fai-55, I 55 @ Weber Rd & I 64G Of Weber Rd From Normantown Rd, Will County To Rodero Drive In Bolingbrook And Romeoville. Fed Hwy Admin Contract Eligible For Federal Reimbursement	BOND	A1	0695494427700010	Statewide	\$ 48,134,675.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/16/2018	72	4/15/2024	
060X100	Construction At Fai-55, I 55 @ Weber Rd & I 64G Of Weber Rd From Normantown Rd, Will County To Rodero Drive In Bolingbrook And Romeoville. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 48,134,675.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,300.00	\$ 24,350.00	\$ -	\$ -	PA100-586	4/16/2018	72	4/15/2024	
060X100	Construction At Fai-55, I 55 @ Weber Rd & I 64G Of Weber Rd From Normantown Rd, Will County To Rodero Drive In Bolingbrook And Romeoville. Fed Hwy Admin Contract Eligible For Federal Reimbursement	BOND	A1	0695494427700010	Statewide	\$ 48,134,675.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 560,384.10	\$ 663,740.71	\$ -	\$ -	PA100-586	4/16/2018	72	4/15/2024	
060X350	Construction At Fap-344, Along I 83 Between Third Ave Oak Meadows Dr And Mark St In Village Of Bensenville And City Of Wood Dale. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,748,506.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,558.18	\$ -	\$ -	\$ -	\$ 23,558.18	PA100-586	6/12/2014	72	6/11/2020	
060X390	Construction At Fap-333/Fau 1225, I 120 Over Us41 & Upr, I 120 From Us41 To Knight In Lake County Bridge Deck Replacement And Substructure Rehab Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 7,816,820.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,060,696.55	\$ 1,618,737.90	\$ 318,002.31	\$ -	\$ 2,060,696.55	PA100-586	7/31/2017	72	7/30/2023	
060X400	Construction At Fap-342/Fap-333, I Rt 120 Over Cpr & Greenleaf Ave In Lake County Bridge Deck Replacement And Substructure Rehab Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 8,156,167.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,008,834.87	\$ 1,913,554.72	\$ 111,739.35	\$ -	\$ 2,008,834.87	PA100-586	8/2/2017	72	8/1/2023	
060X410	Construction At Fap-333/Fau 1225, I 120 Over Us41 & Upr, I 120 From Us41 To Knight In Lake County Bridge Deck Replacement And Substructure Rehab Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,278,160.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 206,870.92	\$ 142,017.77	\$ 14,127.72	\$ -	\$ 206,870.92	PA100-586	7/20/2017	72	7/19/2023	
060X440	Construction At Various Routes.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 263,855.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2014	48	3/9/2018	
060X510	Construction At Fap-334, Us Rt 12, Over Sh Rt 59 Located In Village Of Fox Lake. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 3,003,256.83	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 617,570.19	\$ 1,386,158.30	\$ 82,036.43	\$ -	\$ 617,570.19	PA100-586	4/13/2018	72	4/12/2024	
060X560	Construction At Fai-90, E River Br Rd From Over I 90 & New Eh Cd Roadway Exiting To Sh Cumberland Ave Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 25,398,229.61	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/26/2016	72	10/25/2022	
060X560	Construction At Fai-90, E River Br Rd From Over I 90 & New Eh Cd Roadway Exiting To Sh Cumberland Ave Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	0695494427700010	Statewide	\$ 25,398,229.61	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,605,555.13	\$ 3,176,966.17	\$ 488,756.60	\$ -	\$ 1,605,555.13	PA100-586	10/26/2016	72	10/25/2022	
060X590	Construction At Fap-870, I 55 N Bolingbrook Dr & Royce Rd In Village Of Bolingbrook Will County Intersection Improvement And Signal Installation Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 831,200.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 120,985.60	\$ 270,427.83	\$ -	\$ -	\$ 120,985.60	PA100-586	3/12/2018	48	3/11/2022	
060X600	Construction At Fai-55, I 55 @ Blodgett Rd. Blodgett Rd Bridge Over Grant Creek; & Permanent Connection Of Blodgett Rd To Fai 55 Fr. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,617,086.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/7/2014	72	8/6/2020	
060X610	Construction At Fai-290 2 New Wb Lanes Along I 290 From Poria To Racine St, To Proposed Nw Flyover Jcty Of Chicago Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 33,035,129.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/27/2015	72	4/26/2021	
060X610	Construction At Fai-290 2 New Wb Lanes Along I 290 From Poria To Racine St, To Proposed Nw Flyover Jcty Of Chicago Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 33,035,129.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 76,029.99	\$ 47,937.01	\$ -	\$ -	\$ 76,029.99	PA100-586	4/27/2015	72	4/26/2021	
060X620	Construction At Fai-9094/290, Poria St Br For Us In City Of Chicago. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,196,721.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,147.22	\$ -	\$ -	\$ -	\$ 26,147.22	PA100-586	1/26/2015	72	1/25/2021	
060X750	Construction At Fai-9094, I 290 Congress Pkwy Eb Over I 90/94. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 23,565,791.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,401,222.28	\$ 3,407,362.59	\$ 472,700.20	\$ -	\$ 3,401,222.28	PA100-586	9/12/2017	72	9/11/2023	
060X760	Construction At Fai-9094/290, From Racine To Congress Pkwy. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 32,245,271.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,038,091.22	\$ 4,107,734.10	\$ 1,937,964.71	\$ -	\$ 6,038,091.22	PA100-586	9/18/2017	72	9/17/2023	
060X770	Construction At Fai-9094/290, From Intersectn 9094 To Racine Ave In City Of Chicago. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 10,843,994.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 389,189.83	\$ 1,607,276.17	\$ 215,540.59	\$ -	\$ 389,189.83	PA100-586	8/4/2016	72	8/3/2022	
060X780	Construction At Fai-9094/290, Wb I 290 Structures Over I 90/94 And Wb 290 Br Of Des Plaines. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 23,428,476.03	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,905,523.07	\$ 1,193,750.68	\$ -	\$ -	\$ 1,905,523.07	PA100-586	8/1/2016	71	7/31/2022	
060X790	Construct At I 90/94/290, Eb I 290 Ramp To I 90/94 Nb Of Jane Byrne Interchange Cook Co Widening Realign& Reconstruct - 5 Concrete Retain. Walls Fed High Admin Contract Eligible For Fed Reimbursement.	BOND	A1	0695494427700010	Statewide	\$ 37,587,819.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/7/2019	72	2/6/2025	
060X850	Construction At Fap 348 (I 43) At 151St Street In Village Of Odland Park. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 900,324.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,492.74	\$ -	\$ -	PA100-586	9/8/2015	48	9/7/2019	
060X870	Construction At Fap-347, I 83 From Summit Ave To I 83 In Village Of Villa Park Dupage County Intersection Improvement And Traffic Signal Installed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,747,699.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 381,737.05	\$ 688,948.38	\$ -	\$ -	\$ 381,737.05	PA100-586	7/26/2017	72	7/25/2023	
060X930	Construction At Fai-90/290, Jane Byrne Interchange In Chicago Cook County. Reconstruction Of 5 Major System Center Ramps. Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	0695494427700010	Statewide	\$ 66,199,980.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/30/2019	72	1/29/2025	
060X950	Construction At Fap-9094 Monroe St Br Over I-90/94 & In Se Quadrant Of Cook County. Reconstruction And Widening Of Monroe Street Bridged Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 15															

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
060X990	Construction At Fai-90/94, Van Buren St Br Over R00/94 In Cook County Reconstruction And Widening Of Van Buren St Bridgled Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 21,632,994.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,750,582.01	\$ 3,371,867.02	\$ 245,734.28	\$ -	\$ 2,750,582.01	PA100-586	8/8/2017	72	8/7/2023	
060Y150	Construction At Various Routes	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,694,617.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2014	72	9/23/2020	
060Y220	Construction @ Fap335 B176 @ Roberts Rd In Islandlake, Intersection Improvement With Retaining Walland Traffic Signal Modernization. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 1,138,108.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,912.50	\$ -	\$ -	\$ -	\$ 43,912.50	PA100-586	9/4/2018	72	9/3/2024	
060Y250	Construction At Fap-344, B Rt 83 & B Rt 171 Within Village Of Lemont In Cook County Reconstruct The Intersection Of B 83 And B 171 Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 7,862,704.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 489,055.74	\$ 1,141,770.68	\$ -	\$ -	\$ 489,055.74	PA100-586	3/12/2018	72	3/11/2024	
060Y260	Construction At Fau-0297, Intersection Improvement, Realignment & Culvert Replacement At U66 & 179Th St In Village Of Orland Park, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,478,964.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 170,704.45	\$ -	\$ 21,934.75	\$ -	\$ 170,704.45	PA100-586	6/14/2018	72	6/13/2024	
060Y270	Construction At Fap-360, B 25 At Golfview Lane In Village Of Carpentersville, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 828,906.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,200.00	\$ -	\$ -	\$ -	\$ 3,200.00	PA100-586	3/2/2017	48	3/1/2021	
060Y380	Construction At Fai-90, Along Eh 1-90 From Cumberland Ave To Harlem Ave, Along Frontage Rd Between Oriole Ave & Harlem Ave Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 26,632,048.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/29/2016	72	8/28/2022	
060Y380	Construction At Fai-90, Along Eh 1-90 From Cumberland Ave To Harlem Ave, Along Frontage Rd Between Oriole Ave & Harlem Ave Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 26,632,048.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/29/2016	72	8/28/2022	
060Y380	Construction At Fai-90, Along Eh 1-90 From Cumberland Ave To Harlem Ave, Along Frontage Rd Between Oriole Ave & Harlem Ave Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 26,632,048.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,101,732.70	\$ 2,478,005.63	\$ 460,978.73	\$ -	\$ 2,101,732.70	PA100-586	8/29/2016	72	8/28/2022	
060Y390	Construction At Fai-90 From Cumberland To Harlem Ave, Resurfacing, Electrical And Retaining Walls Fed Hwy Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 39,709,354.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,013,042.98	\$ 2,814,588.67	\$ 804,415.05	\$ -	\$ 3,013,042.98	PA100-586	7/27/2018	72	7/26/2024	
060Y400	Construction At Fai-90, Along I-90 From Cumberlandave To Harlem Ave, Installation Of Signing, Grading And Drainage Improvements, Fed Hwy Contract Eligible For Fed Reimbursement, Cook Co.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 10,742,877.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 483,552.00	\$ 40,759.00	\$ -	\$ -	\$ 483,552.00	PA100-586	7/12/2018	72	7/11/2024	
060Y650	Construction At Fai-55, From Weber Rd To Willow Springs Rd And E Of Paluki Rd In Bolingbrook, Wood-Ridge, Romeoville, Darien Etc Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 32,859,897.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2016	72	9/11/2022	
060Y650	Construction At Fai-55, From Weber Rd To Willow Springs Rd And E Of Paluki Rd In Bolingbrook, Wood-Ridge, Romeoville, Darien Etc Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 32,859,897.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 80,500.00	\$ 114,339.26	\$ -	\$ -	PA100-586	9/12/2016	72	9/11/2022	
060Y700	Construction At Various Routes.	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 242,825.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/10/2015	48	4/9/2019	
060Y730	Construction At Fap 341 Fau 2959 (B 72) From Lexington Dr To I-290 E Fring Rd And @ I-290 E W Fring Rds At Woodfield Rd, Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 4,848,896.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/7/2016	72	6/6/2022	
060Y730	Construction At Fap 341 Fau 2959 (B 72) From Lexington Dr To I-290 E Fring Rd And @ I-290 E W Fring Rds At Woodfield Rd, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 4,848,896.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,033.70	\$ 16,946.79	\$ -	\$ -	\$ 17,033.70	PA100-586	6/7/2016	72	6/6/2022	
060Y790	Construction At Fap-311, Us34 Approx 390 W Of Columbia St In An Easterly Direction, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,504,157.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 733,816.25	\$ -	\$ 62,220.91	\$ -	\$ 733,816.25	PA100-586	9/11/2017	72	9/10/2023	
060Y830	Construction At Fap-335, Resurfacing, Pedestrian Ramps, B 176 @ Approx 61 E Of Roberts Rd Se To Approx 18 E Of Larkdale Row, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,105,950.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 391,992.84	\$ 477,711.26	\$ -	\$ -	\$ 391,992.84	PA100-586	6/11/2018	72	6/10/2024	
060Y870	Construction At Fau-3565, B 171 From 55Th Place To 63Rd St In The Village Of Summit Cook County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,093,694.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/16/2017	72	2/15/2023	
060Y880	Construction At B 171 From B 83 To Poston Rd & B 83 From Woodview Ln To Us45 Within Villages Of Lemont And Willow Springs, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,613,981.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 255,629.19	\$ -	\$ -	\$ -	\$ 255,629.19	PA100-586	6/2/2017	72	6/1/2023	
060Y890	Construction At Fau-2K20, Governors Hwy From 175Th Ave To Crawford Ave In Villages Of Flossmoor, Homewood & Olympia Fields, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,362,378.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 503,108.53	\$ 16,049.40	\$ 16,421.05	\$ -	\$ 503,108.53	PA100-586	6/12/2017	72	6/11/2023	
060Y950	Construction At Fap 345 (B 390) @ I-290 Within Village Of Itasca And Addition Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 38,061,225.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/30/2015	72	4/29/2021	
060Y950	Construction At Fap 345 (B 390) @ I-290 Within Village Of Itasca And Addition Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900015	Statewide Construction -Local Projects	\$ 38,061,225.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/30/2015	72	4/29/2021	
604330	Construction At On Fau-2503, B Rt 25 Over Old C&E Rr (Prairie Path) In City Of Batavia.	NON-BOND		0011494427700026	Statewide Construction & Land Acq	\$ 1,780,177.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/29/2002	116	6/30/2012	
061A030	Construction At B 43 To Ridgeland Avenue Cook Co Reconstruct The Intersection Of 1938 Street And Hat Tinsley Park, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction -Local Projects	\$ 3,566,919.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 589,928.82	\$ 93,428.68	\$ -	\$ -	\$ 589,928.82	PA100-586	7/7/2017	72	7/6/2023	
061A070	Construction At Over Welch Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900015	Statewide Construction -Local Projects	\$ 804,755.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,715.99	\$ -	\$ -	\$ -	\$ 10,715.99	PA100-586	7/15/2015	48	7/14/2019	
061A190	Construction At Jarvis Avenue To Devon Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900016	Statewide Construction -Local Projects	\$ 905,188.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 97,447.88	\$ -	\$ -	PA100-586	3/15/2016	72	3/14/2022	
061A250	Construction At Devon Avenue To Touhy Ave Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction -Local Projects	\$ 1,091,132.39	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 29,680.24	\$ -	\$ -	\$ -	\$ 29,680.24	PA100-586	7/20/2016	48	7/19/2020	
061A280	Construction At North Of B 120 To St Paul Street Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 1,291,273.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,335.04	\$ -	\$ -	PA100-586	6/11/2014	72	6/10/2020	
061A300	Construction At Plainfield-Naperville Road Reconstructing Intersection And Rehabilitation Of Structure Over Springbrook In Will County Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		0011494427900017	Statewide Construction -Local Projects	\$ 6,713,785.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 215,643.38	\$ 298,376.74	\$ 130,359.05	\$ -	\$ 215,643.38	PA100-586	2/22/2017	72	2/21/2023	
061A390	Construction At Salt Creek To I-88-I-294 Spur Ramp/federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900016	Statewide Construction -Local Projects	\$ 1,846,001.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/12/2016	72	4/11/2022	
061A480	Construction At Over Spring Creek 0.40 Mile East Of Us Route 6 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 1,474,801.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/7/2014	72	8/6/2020	
061A630	Construction At Haryan Way To Lake Street Under The Wisconsin Central Railroad, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900015	Statewide Construction -Local Projects	\$ 24,000,720.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/9/2015	72	1/8/2021	
061A630	Construction At Haryan Way To Lake Street Under The Wisconsin Central Railroad, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900014	Statewide Construction -Local Projects	\$ 24,000,720.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 101,183.92	\$ -	\$ -	\$ -	PA100-586	1/9/2015	72	1/8/2021	
061A770	Construction At West County Line Road Over Union Ditch No 3 Kane County Bridge Replacement And Roadway Reconstruction, Fedwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900018	Statewide Construction -Local Projects	\$ 1,563,385.95	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 434,571.00	\$ 607,652.03	\$ 19,071.14	\$ -	\$ 434,571.00	PA100-586	12/26/2017	72	12/25/2023	
061A920	Construction At Various Locations Within Dupage County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900016	Statewide Construction -Local Projects	\$ 1,348,167.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/16/2015	72	7/15/2021	
061B020	Construction At Park View School To Austin Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900015	Statewide Construction -Local Projects	\$ 93,680.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/27/2015	48	4/26/2019	
061B030	Construction At Lowell Avenue To Hamlin Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900015	Statewide Construction -Local Projects	\$ 1,978,550.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/20/2015	72	4/19/2021	
061B050	Construction At Over The Kishwaukee River 0.4 Mile North Of Us 20 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900016	Statewide Construction -Local Projects	\$ 1,651,083.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 116.30	\$ -	\$ -	\$ -	\$ 116.30	PA100-586	10/29/2015	72	10/28/2021	
061B080	Construction At Over Indian Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900015	Statewide Construction -Local Projects	\$ 1,490,558.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,500.00	\$ 25,066.46	\$ 14,203.21	\$ -	\$ 5,500.00	PA100-586	6/8/2015	72	6/7/2021	
061B090	Construction At Park Boulevard To Riford Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900015	Statewide Construction -Local Projects	\$ 3,212,335.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,890.34	\$ -	\$ -	\$ -	\$ 6,890.34	PA100-586	5/27/2015	72	5/26/2021	
061B220	Construction At Fair Oaks Road From South Army Trail Road To St. Charles, Rd/St. Charles Rd From Forest Preserve To Fair Oaks Rd, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900016	Statewide Construction -Local Projects	\$ 1,532,081.61	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,971.06	\$ 12,117.50	\$ -	\$ -	\$ 16,971.06	PA100-586	4/8/2016	72	4/7/2022	
061B240	Construction At Skokie Boulevard To Gross Point Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900016	Statewide Construction -Local Projects	\$ 485,258.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/18/2016	48	4/17/2020	
061B270	Construction At Indiana Street To Eastern Municipal Limit Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900016	Statewide Construction -Local Projects	\$ 582,361.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,273.46	\$ -	\$ -	\$ -	\$ 9,273.46	PA100-586	8/4/2015	48	8/3/2019	
061B330	Construction At From Meridian Lake Drive To B 59 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900016	Statewide Construction -Local Projects	\$ 5,766,157.47	\$ -	\$ -	\$ -												

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date	
061B420	Construction At Ring Road To New Wilks Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 655,940.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,570.83	\$ -	\$ -	\$ -	\$ 2,570.83	PA100-586	9/21/2015	48	9/20/2019		
061B460	Construction At Old Plank Trail To Snak Trail Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 228,228.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 875.00	\$ -	\$ -	\$ -	\$ -	PA100-586	9/6/2016	48	9/5/2020	
061B530	Construction At Longcommon Road To Harlem Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,984,603.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 71,423.72	\$ -	\$ -	\$ -	\$ 71,423.72	PA100-586	12/22/2015	72	12/21/2021		
061B540	Construction At Montangle Lane To 197th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 481,611.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,565.43	\$ -	\$ -	\$ -	\$ 8,565.43	PA100-586	7/28/2015	48	7/27/2019		
061B590	Construction At Various Routes Within The Village Of Palos Heights Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 574,713.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/14/2015	48	9/13/2019		
061B600	Construction At Central Avenue To Prescott Drive Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 589,059.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/30/2015	48	7/29/2019		
061B760	Construction At Intersection Of Torrence Avenue (I 83) At Ridge Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 842,758.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 87,282.93	\$ 43,166.00	\$ -	\$ -	PA100-586	2/18/2016	48	2/17/2020		
061B770	Construction At 187Th Street To 183Rd Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 789,798.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2015	48	12/10/2019		
061B780	Construction At Manhattan Road At Aronago Avenue To Riverwoods Road At North Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,867,715.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 201,599.02	\$ 75,172.79	\$ -	\$ -	\$ 201,599.02	PA100-586	4/18/2016	72	4/17/2022		
061B850	Construction At 1 Mile North Of Ramer Road Over Tributary Of Lawrence Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,600,010.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 124,999.60	\$ -	\$ -	\$ -	\$ 124,999.60	PA100-586	10/14/2015	72	10/13/2021		
061B910	Construction At Fau 1319, Sidewalk Construction Adjacent To Ballard Rd From Bender Rd To Good Ave Indes Plaines. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 462,763.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 108,781.29	\$ 213,490.10	\$ -	\$ -	\$ 108,781.29	PA100-586	6/12/2018	48	6/11/2022		
061B970	Construction At Garden Lane To Oak Grove Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 749,322.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/22/2015	48	12/21/2019		
061B980	Construction At Over The Dupage River Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,283,569.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,210.00	\$ -	\$ -	PA100-586	1/22/2016	72	1/21/2022		
061B990	Construction At Harlem Avenue To Marion Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,824,006.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 61,714.20	\$ 50,222.47	\$ 360,434.81	\$ -	\$ 61,714.20	PA100-586	1/11/2016	72	1/10/2022		
061C050	Construction At Green Bay Road To Ridge Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 697,376.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/22/2016	48	2/21/2020		
061C060	Construction At Montgomery Road To 87Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 9,491,227.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,853.77	\$ 39,587.58	\$ 14,794.99	\$ -	\$ 43,853.77	PA100-586	2/24/2016	72	2/23/2022		
061C080	Construction At Manning Road To Cass Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,288,901.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/29/2016	72	2/28/2022		
061C100	Construction At Grand Avenue To Jefferson Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,694,708.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 150,042.78	\$ -	\$ -	\$ -	\$ 150,042.78	PA100-586	7/28/2016	72	7/27/2022		
061C110	Construction At Fip 353, At Kostner Avenue In Matteson. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 968,842.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,874.95	\$ 18,285.20	\$ -	\$ -	\$ -	PA100-586	4/4/2017	48	4/3/2021		
061C120	Construction At Ashland Avenue To Haled Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,378,908.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 162,766.30	\$ -	\$ -	\$ -	\$ 162,766.30	PA100-586	12/13/2016	72	12/12/2022		
061C130	Construction At Des Plaines Avenue To Harlem Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 726,594.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,954.59	\$ -	\$ -	\$ -	\$ 27,954.59	PA100-586	2/22/2016	48	2/21/2020		
061C140	Construction At Eberly Avenue To Maple Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,173,765.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/16/2016	72	2/15/2022		
061C150	Construction At Canal Street To Fulton Street Overthel Cal Sag Channel Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 4,159,156.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 149,406.93	\$ -	\$ -	\$ -	\$ 149,406.93	PA100-586	2/22/2016	72	2/21/2022		
061C170	Construction At Fau 1343, Bridge Carrying State Street Over The Fox River In Village Of South Elgin.Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,699,097.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 62,364.47	\$ -	\$ 54,551.33	\$ -	\$ 62,364.47	PA100-586	3/20/2017	72	3/19/2023		
061C190	Construction At Over Lake Run Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 535,664.91	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,818.00	\$ -	\$ -	\$ -	PA100-586	4/7/2016	48	4/6/2020		
061C210	Construction At Butterfield Road To South Of Butterfield Road In Dupage Co. Multi-Use Path. Federal Highway Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 650,954.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,250.00	\$ -	\$ -	\$ -	PA100-586	10/18/2018	48	10/17/2022		
061C220	Construction At Over East Branch Of Dupage River Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,565,984.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 29,410.75	\$ -	\$ -	\$ -	\$ 29,410.75	PA100-586	5/25/2016	72	5/24/2022		
061C230	Construction At Lake Street To Army Trail Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 738,062.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/18/2016	48	4/17/2020		
061C240	Construction At Tanglewood Drive To Hargens Bend Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,091,550.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 61,138.68	\$ -	\$ -	\$ -	PA100-586	4/21/2016	72	4/20/2022		
061C290	Construction At Conic Drive To Jane Street And Bitmore Street To Caton Farm Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,609,012.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 522.50	\$ -	\$ -	\$ -	\$ 522.50	PA100-586	4/18/2016	72	4/17/2022		
061C320	Construction At Green Bay Rd. To Emerson St. Ridge E Ave. To Green Bay Rd., Ridge Ave To Emerson St And Emerson St To Green Bay Rd Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 11,463,856.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 197,853.30	\$ -	\$ -	\$ -	PA100-586	4/25/2016	72	4/24/2022		
061C380	Construction At Ring Road To Naper Boulevard Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,218,702.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/3/2016	72	5/2/2022		
061C390	Construction At I 60 At Academy Drive Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,734,968.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,074.78	\$ 6,670.00	\$ -	\$ -	\$ 35,074.78	PA100-586	12/13/2016	72	12/12/2022		
061C400	Construction At Wilcox Road To Telegraph Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,408,157.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,889.57	\$ -	\$ -	\$ -	\$ 35,889.57	PA100-586	5/24/2016	72	5/23/2022		
061C410	Construction At Fau 2298, Intersection Of Randall Road And Longmeadow Parkway To 0.39 Miles East Of White Chapel Lane. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 13,950,124.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 126,881.21	\$ 170,134.74	\$ 226,702.59	\$ -	\$ 126,881.21	PA100-586	3/8/2017	72	3/7/2023		
061C480	Construction At Fau 151, Fau 152, Reconstruction, Drainage Improvements, Bike/Pedestrian Path In The Village Of Fox Lake. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,769,565.32	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 85,903.51	\$ 904,039.36	\$ -	\$ -	\$ 85,903.51	PA100-586	6/7/2018	72	6/6/2024		
061C500	Construction At Various Locations Throughout Chicago Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 6,613,219.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 34,021.70	\$ -	\$ -	\$ -	\$ 34,021.70	PA100-586	6/2/2016	72	6/1/2022		
061C600	Construction At Winfield Mounds To West Dupage Woods Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,439,096.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 172,425.98	\$ -	\$ -	\$ -	\$ 172,425.98	PA100-586	8/30/2016	72	8/29/2022		
061C610	Construction At George Street To I-290 Bridge And Mill Road To Prospect Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 849,898.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2016	48	6/1/2020		
061C630	Construction At Center Drive To 75Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 493,071.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,692.20	\$ -	\$ -	\$ -	\$ 14,692.20	PA100-586	6/1/2016	47	5/31/2020		
061C670	Construction At Green Bay Road To The Robert Mcclroy Bike Path - Pedestrian Path, Truss Structure, & Pedestrian Traffic Signals In Lake County. Fed Hvy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,781,545.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,632.34	\$ -	\$ 48,083.10	\$ -	\$ 46,632.34	PA100-586	2/16/2017	72	2/15/2023		
061C680	Construction At Grass Lake Road To Sand Lake Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 3,121,675.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,536.98	\$ -	\$ -	\$ -	\$ 43,536.98	PA100-586	5/25/2016	72	5/24/2022		
061C690	Construction At Harlem Avenue (I Route 43) To Austin Boulevard Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 3,200,584.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 133,582.92	\$ 156,332.55	\$ -	\$ -	\$ 133,582.92	PA100-586	7/26/2016	72	7/25/2022		
061C720	Construction At Springinguth Rd. From Irving Park Rd. To The Metra Entrance And Wiley Rd From Towerd To Plum Grove Rd Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,652,893.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2016	72	6/1/2022		
061C730	Construction At Jackson Street To Indiana Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 777,658.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 284,719.53	\$ 336,297.70	\$ -	\$ -	\$ 284,719.53	PA100-586	10/28/2016	48	10/27/2020		
061C740	Construction At Fifth Avenue To Fourth Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,173,708.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/14/2016	72	9/13/2022		
061C760	Construction At Fip 350, Uv 41, At Hibbard Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900101																		

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date
061C940	Construction At Various Routes In The City Of Woodstock Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 188,545.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,794.33	\$ -	\$ -	\$ -	PA100-586	10/28/2016	48	10/27/2020	
061C950	Construction At Diversey Ave From 75Th Ave To Harlem Ave And Fullerton Ave From Webster St To Harlem Ave Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 821,435.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 235.52	\$ -	\$ -	\$ -	\$ 235.52	PA100-586	8/24/2016	72	8/23/2022	
061C960	Construction At Longmoss Road To Harlem Avenue And East Burlington Street To Harlem Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,115,101.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 53,522.39	\$ -	\$ -	\$ -	\$ 53,522.39	PA100-586	8/25/2016	72	8/24/2022	
061C980	Construction At Higgs Road To West Of Us 30 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,586,033.83	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/13/2016	72	9/12/2022	
061D020	Construction At Knox Drive To Green Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 219,974.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,009.00	\$ -	\$ -	\$ -	\$ 9,009.00	PA100-586	8/25/2016	48	8/24/2020	
061D030	Construction At Various Locations Within The Village Of Schaumburg Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,870,398.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,980.95	\$ -	\$ -	\$ -	PA100-586	12/12/2016	72	12/11/2022	
061D080	Construction At Fau 282.135Th Street & New Avenue In Village Of Romeville, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 3,145,336.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,143.17	\$ 35,020.77	\$ 104,842.34	\$ -	\$ 33,143.17	PA100-586	2/22/2017	72	2/21/2023	
061D110	Construction At Kautz Road, East New York Street To McCoy Drive In Aurora, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 473,416.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/2/2017	48	5/1/2021	
061D130	Construction At Nelder Road Over Fitchie Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 729,109.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 659.40	\$ -	\$ -	\$ -	\$ 659.40	PA100-586	10/26/2016	48	10/25/2020	
061D150	Construction At McDonald Road Over Otter Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,079,141.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,851.52	\$ -	\$ -	\$ -	\$ 17,851.52	PA100-586	10/13/2016	72	10/12/2022	
061D160	Construction At East Of I 25 To I 62 And North Of Astor Trail To South Of Regan Blvd In Kane Crty New Section Of Roadway For The Longmeadow Parkway Corridor	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 9,242,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,613,827.76	\$ 952,077.53	\$ 247,103.90	\$ -	\$ 1,613,827.76	PA100-586	12/26/2017	72	12/25/2023	
061D170	Construction At Glenview Road To Golf Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 3,719,788.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 116,329.21	\$ -	\$ -	\$ -	PA100-586	12/20/2016	72	12/19/2022	
061D180	Construction At Fau 3783 & Fau 3782, Burlington & Hillgrove Ave From Lawn Ave To Wolf Rd In Western Springs, Federal Highways Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 3,159,267.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,602.35	\$ -	\$ -	\$ -	\$ 60,602.35	PA100-586	3/8/2017	72	3/7/2023	
061D180	Construction At Fau 3783 & Fau 3782, Burlington & Hillgrove Ave From Lawn Ave To Wolf Rd In Western Springs, Federal Highways Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279002027	Local High Priority/Transportation Improv	\$ 3,159,267.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 380,378.85	\$ 90,150.91	\$ -	\$ -	\$ 380,378.85	PA100-586	3/8/2017	72	3/7/2023	
061D200	Construction At Fap 520/Over Blackberry Creek 0.21 Mi Ne Of I 47 In Kane County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,704,846.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,540.68	\$ -	\$ -	\$ -	\$ 27,540.68	PA100-586	2/22/2017	72	2/21/2023	
061D210	Construction At Saak Trail To Monee Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,592,827.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,602.50	\$ -	\$ -	\$ -	PA100-586	1/11/2017	72	1/10/2023	
061D220	Construction At 88Th Avenue To 80Th Avenue In Will County, Reconstruction, Resurfacing, Bike Pedpath, Rehab Structure Over Union Ditch, Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 3,351,884.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 302,982.60	\$ -	\$ -	\$ -	PA100-586	4/16/2018	72	4/15/2024	
061D230	Construction At Various Routes In The City Of Naperville Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 979,875.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/27/2016	48	12/26/2020	
061D240	Construction At 15Th Ave, Bridge Over Silver Creek In Village Of Melrose Park, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,290,678.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/22/2017	72	2/21/2023	
061D250	Construction At At Cta I-90 Traffic Signal, Lighting, And Resurfacing In Cook County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 802,030.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 76,794.58	\$ -	\$ -	\$ -	PA100-586	2/16/2017	48	2/15/2021	
061D260	Construction At Des Plaines Avenue To Harlem Avenue (I 43) Resurfacing, Patching, Lighting, Landscaping, & Signals In Cook County	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 4,541,634.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,760.50	\$ -	\$ -	PA100-586	2/22/2017	72	2/21/2023	
061D280	Construction At Fap 360, Farnsworth Avenue Over Indian Creek In The City Of Aurora, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 4,072,497.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 636,485.02	\$ 651,319.73	\$ -	\$ -	\$ 636,485.02	PA100-586	4/6/2017	72	4/5/2023	
061D290	Construction At Over The North Branch Of The Kishwaukee River Remove Two Bridges, And Construct Single Bridge In McHenry County Fed Hwy Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 3,922,250.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 451,766.79	\$ 1,356,242.35	\$ 1,079,354.41	\$ -	\$ 451,766.79	PA100-586	4/4/2018	72	4/3/2024	
061D310	Construction At Spring Grove To North Johnson Road And Church Street To Johnson Road In Johnson, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,920,196.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/13/2017	72	4/12/2023	
061D310	Construction At Spring Grove To North Johnson Road And Church Street To Johnson Road In Johnson, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,920,196.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,900.10	\$ -	\$ -	\$ -	PA100-586	4/13/2017	72	4/12/2023	
061D320	Construction At 1297, Harlem Avenue To Waskegan Road In Glenview Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 3,224,209.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,723.00	\$ 35,604.10	\$ -	\$ -	PA100-586	4/4/2017	72	4/3/2023	
061D350	Construction At Fau 1700, From Ii 72 To Landmeier Rd In Elk Grove Village, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 696,223.03	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/15/2017	48	2/14/2021	
061D360	Construction At Ridge Avenue To Chicago Avenue And Sheridan Road To Davis St With Traffic Signal Install Replace - Resurfacing, Reconstruction Cookco, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 11,113,144.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 598,051.47	\$ 926,698.62	\$ 182,308.57	\$ -	\$ 598,051.47	PA100-586	2/15/2017	72	2/14/2023	
061D370	Construction At Fau 2678, Oak Brook Road To I-88 Roak Brook Road To I-88 Ramp In Oak Brook, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 969,441.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2017	48	6/1/2021	
061D380	Construction At Fau 2695, 153Rd Street To Jillian Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 156,038.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 36,968.70	\$ -	\$ -	\$ -	PA100-586	5/31/2017	48	5/30/2021	
061D390	Construction At Huntley Road To East Village Limits Of Lakeswood Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 650,153.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,784.85	\$ -	\$ -	PA100-586	3/14/2017	48	3/13/2021	
061D410	Construction At Route 173 (Rosecrans Road) To 9Th Street In Lake County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 575,668.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/16/2017	48	2/15/2021	
061D420	Construction At I-80 Ramp To 175Th Street In Cook County, Intersection Improvement, Channelizat& Traffic Signals, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 2,425,619.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 177,660.54	\$ 195,634.13	\$ 41,106.37	\$ -	\$ 177,660.54	PA100-586	4/9/2018	72	4/8/2024	
061D430	Construction At Fap 326, Kreuzer Road To Del Webb Blvd & 800 W Of I 47 To I 47 Village Huntley Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,283,098.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 109,272.76	\$ 70,099.44	\$ -	\$ -	PA100-586	3/14/2017	72	3/13/2023	
061D440	Construction At Various Routes Throughout Chicago Americans With Disabilities Act Ramps Throughout Dist 1 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 6,636,712.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 680,835.31	\$ -	\$ 329,432.88	\$ -	\$ 680,835.31	PA100-586	2/22/2017	72	2/21/2023	
061D450	Construction At Fau 1557, Resurfacing Canadian National Rt To Archer Road In Village Of Summit, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 369,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,733.01	\$ -	\$ 19,541.44	\$ -	\$ 17,733.01	PA100-586	2/15/2017	48	2/14/2021	
061D460	Construction At Cicero Avenue To Palooka Road Resurfacing In Cook County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,286,953.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/16/2017	72	2/15/2023	
061D470	Reconstruction At Nnamantown Road To I35Th Street Romeville, Will County, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 20,364,790.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,263.35	\$ -	\$ -	\$ -	PA100-586	5/1/2018	71	4/30/2024	
061D490	Construction At Industrial Drive, Grand Avenue To York Street In City Of Elmhurst, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,774,832.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 325,651.85	\$ -	\$ -	\$ -	PA100-586	5/1/2017	71	4/30/2023	
061D500	Construction At Fau 3821, Resurfacing From Plamondon Road To Butterfield Road In Wheaton, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 427,132.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,911.46	\$ -	\$ -	\$ -	\$ 4,911.46	PA100-586	3/27/2017	48	3/26/2021	
061D510	Construction At Fau 2561, Resurfacing From Jewell Road To Harrison Ave In Wheaton, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 335,546.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,462.88	\$ -	\$ -	\$ -	\$ 2,462.88	PA100-586	3/27/2017	48	3/26/2021	
061D520	Construction At Fau 2585, Resurfacing From Us 14 To Aldridge Ave In Village Of Palatine, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,457,909.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/27/2017	72	3/26/2023	
061D530	Construction At Mount Prospect Metra Station, Installation Of Bike Shelters Adjacent To Station, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 194,613.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/4/2017	48	4/3/2021	
061D550	Construction At Fau 2612, Resurfacing Duham Road From 63Rd Street To 55Th Street In Downers Grove, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 379,946.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/27/2017	48	3/26/2021	
061D560	Construction At Fau 2590, Resurfacing Butterfield Road To Village Limits In Downers Grove, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 250,476.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/27/2017	48	3/26/2021	
061D570	Construction At Fap 350, 155Th Street To 151St Street In Oak Forest, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction																

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
061D590	Construction At Fau 1375, Fair Oaks Road To County Farm Road In Carol Stream. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 467,916.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/13/2017	48	4/12/2021	
061D600	Construction At Fau 2667, Jefferson Street To Grove Street In City Of Bensenville. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 4,097,898.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,605.88	\$ -	\$ -	\$ -	PA100-586	3/23/2017	72	3/22/2023	
061D620	Construction At Fap 362, Us 20 To Schick Road Over West Branch Of Dupage River. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,213,600.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 642.75	\$ -	\$ -	\$ -	\$ 642.75	PA100-586	6/12/2017	72	6/11/2023	
061D630	Construction At Fau 3699, Waukegan Road To Lake Cook Road In Village Of Deerfield. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,119,586.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 55,274.85	\$ -	\$ -	\$ -	PA100-586	4/4/2017	72	4/3/2023	
061D640	Construction At Over Lily Lake Drain In McHenry County. Structure Rehabilitation And Pavement Reconstruction. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 958,754.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 227,765.34	\$ 378,266.18	\$ -	\$ -	\$ 227,765.34	PA100-586	12/26/2017	48	12/25/2021	
061D660	Construction At Fau 1310, Woods Drive To Hams Road In Skokie. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 401,978.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 45,492.33	\$ -	\$ -	\$ -	\$ 45,492.33	PA100-586	4/13/2017	48	4/12/2021	
061D670	Construction At Fap 344, North Of 63Rd Street To South Of 63Rd Street, American Drive To I 83 And Quincy Court To I 83. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 372,784.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,369.33	\$ 17,115.22	\$ -	\$ -	\$ 14,369.33	PA100-586	4/27/2017	48	4/26/2021	
061D680	Construction At Tr 428, Klomme Road Over Fiam Creek. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 954,033.91	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,262.74	\$ 29,686.27	\$ -	\$ -	\$ 10,262.74	PA100-586	7/7/2017	48	7/6/2021	
061D690	Construction At Us 34 To Middleton Avenue In Dupage County. Sidewalk Construction From Us 34 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 172,751.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,668.88	\$ -	\$ -	\$ -	\$ 10,668.88	PA100-586	7/19/2017	48	7/18/2021	
061D710	Construction At Second Street Over Illinois And Michigan Canal In Lockport Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 938,430.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 45,669.87	\$ -	\$ -	\$ -	\$ 45,669.87	PA100-586	5/31/2017	48	5/30/2021	
061D720	Construction At Fau 298, River Road To Interstate 55 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 894,827.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,122.17	\$ -	\$ -	PA100-586	5/31/2017	48	5/30/2021	
061D730	Construction At Fap 343, East Of Cambridge Drive To West Northgate Parkway In Wheeling. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,299,999.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 96,361.37	\$ -	\$ -	\$ -	\$ 96,361.37	PA100-586	6/12/2017	72	6/11/2023	
061D740	Construction At Lakefront Trail, Monroe Street To Lake Shore Drive In City Of Chicago. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279002027	Federal High Priority/Transport Improve	\$ 1,708,378.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 67,687.30	\$ 241,090.88	\$ -	\$ -	\$ 67,687.30	PA100-586	8/16/2017	72	8/15/2023	
061D750	Construction At Fau 1318 & Fau 2562, Woodlawn Street To Rowelle Road And Bode Road To Golf Road Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,606,510.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,339.03	\$ 12,087.37	\$ -	\$ -	\$ 42,339.03	PA100-586	6/2/2017	72	6/1/2023	
061D760	Construction At Fau, I 59 To Bock Road Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,092,946.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/7/2017	72	7/6/2023	
061D780	Construction At Fau 3809, Army Trail Road To Lake Street, Army Trail Road To Springfield Drive. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,589,500.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 110,414.42	\$ -	\$ 4,951.19	\$ -	\$ 110,414.42	PA100-586	6/2/2017	72	6/1/2023	
061D790	Construction At Fau 1547, Madison Street To County Line Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 419,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/13/2017	48	6/12/2021	
061D800	Construction At Fau 2593, Internationale Parkway To I-55 Bridge In Woodridge. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 697,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/6/2017	48	6/5/2021	
061D810	Construction At Fau 1661, Bartlett Road To Park Boulevard In Streamwood. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 705,224.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,827.90	\$ -	\$ -	\$ -	PA100-586	6/13/2017	48	6/12/2021	
061D820	Construction At Fap 607, Intersection Of Us Route 52 And River Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 3,082,206.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 552,023.41	\$ 767,361.19	\$ 256,749.65	\$ -	\$ 552,023.41	PA100-586	7/7/2017	72	7/6/2023	
061D830	Construction At Woodlawn Avenue West, Over Little Calumet River In South Holland. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,804,561.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 479,603.50	\$ -	\$ -	\$ -	\$ 479,603.50	PA100-586	6/6/2017	72	6/5/2023	
061D840	Construction At Tr 199, Over Big Rock Creek Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 817,132.32	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,886.34	\$ -	\$ -	\$ -	\$ 23,886.34	PA100-586	6/6/2017	48	6/5/2021	
061D860	Construction At Fau Oak Drive To Goodings Grove School In Will County. Pedestrian Path On Goodings Grove Trail Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 106,450.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/2/2017	48	8/1/2021	
061D870	Construction At Brainard Avenue To Kemman Avenue Resurfacing Harding Avenue From Brainard Avenue. Tokemman Ave In Cook County. Federal Highway Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 857,458.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 481,029.04	\$ 71,993.69	\$ -	\$ -	\$ 481,029.04	PA100-586	3/5/2018	48	3/4/2022	
061D880	Construction At Dixie Highway To Park Avenue Resurfacing From Dixie Highway To Park Avenue In Cook County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 503,393.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,931.55	\$ 475.39	\$ -	\$ -	\$ 17,931.55	PA100-586	8/7/2017	48	8/6/2021	
061D890	Construction At Fau 119, Oak Street At Comed Right Of Way In Crystal Lake. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 247,008.61	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 108,240.44	\$ 31,050.61	\$ -	\$ -	\$ 108,240.44	PA100-586	10/31/2017	48	10/30/2021	
061D900	Construction At Fau 1487, 55Th Street(Dunham Road) To Main Street. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 254,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2017	48	7/19/2021	
061D910	Construction At Western Avenue To Dixie Highway In Cook County. Resurfacing From Western Avenue To Dixie Highway. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 306,552.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,978.39	\$ -	\$ -	\$ -	\$ 22,978.39	PA100-586	8/1/2017	47	7/31/2021	
061D920	Construction At Gary Avenue To Roselle Road In Dupage County. Resurfacing On Central Avenue. Federal Admin Hwy Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 888,255.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 755,915.37	\$ -	\$ -	\$ -	PA100-586	6/7/2018	48	6/6/2022	
061D930	Construction At Fap 365,Canadian National Railroad To Win held Road In City Of Warrville. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,105,677.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 351,739.82	\$ 489,179.10	\$ 78,632.77	\$ -	\$ 351,739.82	PA100-586	9/11/2017	72	9/10/2023	
061D940	Construction At Crystal Lake Road To Indian Trail In McHenry County. Resurfacing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 164,549.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,960.40	\$ -	\$ -	\$ -	\$ 1,960.40	PA100-586	7/25/2017	48	7/24/2021	
061D950	Construction At Country Club Road To Valley Hill Road And Country Club Road To Walkup Road In Village Of Ball Valley. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 2,199,315.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,751.63	\$ -	\$ -	\$ -	PA100-586	8/8/2017	72	8/7/2023	
061D960	Construction At Fau 0286, South Badler Road To North Badler Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 138,277.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,624.25	\$ -	\$ -	\$ -	PA100-586	9/6/2017	48	9/5/2021	
061D970	Construction At Lincoln Wood Valley Line Trail, Over Touhy Avenue From Kiplinck Avenue To Kilkoun Avenue. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 4,078,761.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 226,308.23	\$ 1,098,241.75	\$ -	\$ -	\$ 226,308.23	PA100-586	9/21/2017	72	9/20/2023	
061D980	Construction At Fau 2760, Over West Fork North Branch Of Chicago River. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,062,027.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 242,029.50	\$ 537,146.50	\$ 73,400.12	\$ -	\$ 242,029.50	PA100-586	9/8/2017	72	9/7/2023	
61	Construction At Mound Road To Larkin Ave In Will County. Reconstruction Of Moon Avenue Federal Highway Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 4,999,401.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 222,000.00	\$ -	\$ -	\$ -	PA100-586	10/25/2018	72	10/24/2024	
6.1E+21	Construction At Various Locations Throughout The City Of Wheaton Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 75,047.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/11/2017	48	9/10/2021	
6.1E+31	Construction At Fap 866, Highland Road To Frederick Road In Village Of Graylake. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 312,320.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 100,867.12	\$ -	\$ -	\$ -	\$ 100,867.12	PA100-586	10/18/2017	48	10/17/2021	
6.1E+41	Construction At Justen Road, Over Fox River Tributary In Village Of Prairie Grove. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 771,800.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 99,787.08	\$ 49,663.57	\$ -	\$ -	\$ 99,787.08	PA100-586	12/21/2017	48	12/20/2021	
6.1E+51	Construction At West Of Kane Drive To East Of B Route 31 In Kane County. New Roadway Construction Resurfacing, Box Culverts, Retaining Walls, Storm Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 28,070,737.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/26/2017	72	12/25/2023	
6.1E+51	Construction At West Of Kane Drive To East Of B Route 31 In Kane County. New Roadway Construction Resurfacing, Box Culverts, Retaining Walls, Storm Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 28,070,737.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,691,381.55	\$ 3,437,518.16	\$ 462,126.51	\$ -	\$ 2,691,381.55	PA100-586	12/26/2017	72	12/25/2023	
6.1E+61	Construction At Dunham Road To Clarendon Hills Rd Intersection Improvement With Signal Timing Progression & Resurfacing. Dupage Co. Fed Highway Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 8,525,281.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 384,348.82	\$ -	\$ -	PA100-586	12/17/2018	72	12/16/2024	
6.1E+71	Construction At Over The Dupage River To The Rock Run Trail In Will County. Pedestrian Path Adjacent To Black Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 2,353,968.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/26/2017	72	12/25/2023	
6.1E+81	Construction At Fau 1619, 171St Street To 159Th Street In Tiley Park Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 697,037.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 306,473.87	\$ 49,147.00	\$ 7,148.75	\$ -	\$ 306,473.87	PA100-586	10/23/2017	48	10/22/2021	
6.1E+91	Construction At Fau 2530, From Union Pacific Railroad To Smith Road In City West Chicago. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 157,979.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 92,014.48	\$ -	\$ -	\$ -	\$					

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
6.1E+101	Construction At Various Routes In The Village Of University Park Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 280,341.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 216,467.90	\$ 22,564.00	\$ 27,591.68	\$ -	\$ 216,467.90	PA100-586	10/23/2017	48	10/22/2021	
6.1E+111	Construction At Chapel Hill Road Over Fox River Rehabilitate The Bridge Carrying Chapel Hill Road In McHenry County. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,111,111.11	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 754,719.18	\$ 35,125.45	\$ -	\$ -	\$ 754,719.18	PA100-586	1/12/2018	72	1/11/2024	
6.1E+121	Construction At Schick Road To Brighton Drive And Covington Drive To Army Trail Road - Sidewalk Work Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 258,642.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,625.00	\$ 127,021.00	\$ 111,764.96	\$ -	\$ 2,625.00	PA100-586	8/20/2018	48	8/19/2022	
6.1E+131	Construction At Sheridan Road To Eastern Dead End And Lewis Avenue To Galilee Ave In Lake County Resurfacing 21St Street From Sheridan Road East Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 456,777.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/27/2018	48	2/26/2022	
6.1E+141	Construction In Lake County Resurfacing From Barron Boulevard To Center Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,610,613.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 689,543.05	\$ 81,291.78	\$ 51,641.25	\$ -	\$ 689,543.05	PA100-586	1/23/2018	72	1/22/2024	
6.1E+161	Construction At Wiley Road To Golf Road (R 58) In Schaumburg - Reconstruction Of Plum Grove Road. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 7,626,773.91	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 336,750.00	\$ 1,398,056.74	\$ 27,241.79	\$ -	\$ 336,750.00	PA100-586	8/17/2018	72	8/16/2024	
6.1E+171	Construction At Midlothian Road To Lake Street In Mandelino. Pedestrian Patch Adjacent To Maple Ave Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 2,639,770.91	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 112,500.00	\$ -	\$ -	\$ -	\$ 112,500.00	PA100-586	9/19/2018	72	9/18/2024	
6.1E+181	Construction At 0.4 Mi North Of Spring Street To Spring Street In Kane Co. Reconstruct Intersection, Traffic Signal, Lighting, Curb, Gutter. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 14,414,408.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,592.04	\$ -	\$ -	\$ -	PA100-586	3/7/2018	72	3/6/2024	
6.1E+181	Construction At 0.4 Mi North Of Spring Street To Spring Street In Kane Co. Reconstruct Intersection, Traffic Signal, Lighting, Curb, Gutter. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 14,414,408.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,304,293.18	\$ 1,790,114.46	\$ 342,629.06	\$ -	\$ 1,304,293.18	PA100-586	3/7/2018	72	3/6/2024	
6.1E+191	Construction At Lawrence Ave To Village Limit And Oketo Ave To Harlem Ave In Cook County Resurfacing Oketo Avenue And Wilson Ave. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 498,777.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 58,670.85	\$ -	\$ -	\$ -	\$ 58,670.85	PA100-586	2/27/2018	48	2/26/2022	
6.1E+201	Construction At Far 2781, 1575th Street To College Drive In Palos Heights Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 553,984.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 151,924.26	\$ 154,784.84	\$ -	\$ -	\$ 151,924.26	PA100-586	3/22/2018	48	3/21/2022	
6.1E+211	Construction At Fap 350, 167th Street To 163rd Street In The City Of Oak Forest. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 49,965.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/22/2018	48	3/21/2022	
6.1E+221	Construction At R Route 22 To White Pine Road In Lake County. Reconstruction & Widening To Add One Thru Lane & Bicycle/Pedestrian. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 20,694,099.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 900,000.00	\$ 326,332.94	\$ 51,751.77	\$ -	\$ 900,000.00	PA100-586	6/13/2018	72	6/12/2024	
6.1E+231	Construction At Over Drainage Ditch, 0.70 Miles Southwest Of Us 14 Replace Bridge Carrying Oak Groves Road. Federal Hwy Admin Contract Eligible For Federal Reimbursement. McHenry County	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 491,679.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 364,046.07	\$ 63,018.91	\$ -	\$ -	\$ 364,046.07	PA100-586	4/18/2018	48	4/17/2022	
6.1E+251	Construction At Fau 3273 & Fau 3724, Arlington Heights Road To Elk Grove Boulevard & Arlington Heights Road To Toms Road In Elk Grove. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 3,016,449.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 882,677.18	\$ 1,512,069.76	\$ 24,058.82	\$ -	\$ 882,677.18	PA100-586	3/5/2018	72	3/4/2024	
6.1E+261	Construction At Bloomingdale Road To Glen Ellyn Rd Resurfacing Fullerton Avenue In Dupage County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,463,140.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 377,319.15	\$ 71,292.52	\$ -	\$ -	\$ 377,319.15	PA100-586	2/27/2018	72	2/26/2024	
6.1E+271	Construction At Touhy Avenue To Washington Avenue Lighting, Landscaping And Sidewalk Improvements In The City Of Park Ridge. Cook County Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,750,505.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/7/2018	72	5/6/2024	
6.1E+271	Construction At Touhy Avenue To Washington Avenue Lighting, Landscaping And Sidewalk Improvements In The City Of Park Ridge. Cook County Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,750,505.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 272,799.23	\$ 1,137,402.33	\$ -	\$ -	\$ 272,799.23	PA100-586	5/7/2018	72	5/6/2024	
6.1E+281	Construction At Forest Avenue At Ravine Ditch #7 Replace The Bridge Carrying Forest Avenue Over In Lake County. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,728,670.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 742,925.42	\$ 1,211,612.22	\$ 90,090.22	\$ -	\$ 742,925.42	PA100-586	3/5/2018	72	3/4/2024	
6.1E+291	Construction At E72 To E58 In Schaumburg, Road - Way Reconstruction W/ Traffic Signal Install Replacement On Plum Grove Rd. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 6,065,541.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 272,250.00	\$ -	\$ -	\$ -	\$ 272,250.00	PA100-586	8/27/2018	72	8/26/2024	
6.1E+301	Construction At Adler Road To Corning Avenue In Will County. Reconstruct Ruthe Rd From Adler Rd To Corning Ave. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,623,160.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 177,070.25	\$ 1,005,121.80	\$ -	\$ -	\$ 177,070.25	PA100-586	3/12/2018	72	3/11/2024	
061E310	Construction At Park Avenue To Vallette Street In Dupage County. Resurfacing Poplar Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 707,821.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 291,966.90	\$ 150,536.88	\$ 6,201.93	\$ -	\$ 291,966.90	PA100-586	2/27/2018	48	2/26/2022	
061E320	Construction At Palaski Road To Homan Avenue In Cook County Sidewalk And Lighting Improvements On Fau 1602. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 762,256.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 459,211.79	\$ 52,052.75	\$ -	\$ -	\$ 459,211.79	PA100-586	4/16/2018	48	4/15/2022	
061E330	Construction At R 176 To R 22 In Lake County Traffic Signal Improvement On Us 12. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 898,265.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 240,088.13	\$ 340,470.78	\$ 246,091.96	\$ -	\$ 240,088.13	PA100-586	2/27/2018	48	2/26/2022	
061E340	Construction At R 31 To North River Road & North River Road To Chapel Hill Rd In McHenry County Resurface Pearl Street From R 31 To North River Rd Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,610,679.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 252,724.58	\$ 1,565,207.88	\$ 69,102.01	\$ -	\$ 252,724.58	PA100-586	6/11/2018	72	6/10/2024	
061E350	Construction At Fau 2580 & Fau 2581, Roosevelt Road To Crescent Blvd, Roosevelt Road To Fairview Avenue. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,944,989.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 583,449.08	\$ 1,583,847.78	\$ -	\$ -	\$ 583,449.08	PA100-586	3/29/2018	72	3/28/2024	
061E360	Construction At Spring Road To Illinois Route 120 And Ringwood Road To R 31 In McHenry County Resurfacing Ringwood Rd & Barnard Mill Rd. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,610,135.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 166,198.93	\$ -	\$ -	\$ -	\$ 166,198.93	PA100-586	2/27/2018	72	2/26/2024	
061E370	Construction At R Route 38 To Wesley Street Resurfacing Improvements On West St From R 38 To Wesley St. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 375,758.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 207,460.27	\$ 30,251.82	\$ 32,092.79	\$ -	\$ 207,460.27	PA100-586	5/1/2018	47	4/30/2022	
061E380	Construction At Fairfield Road To Gilmer Road Resurfacing From Fairfield Road To Gilmer Road In The Village Of Hawthorn Woods. Lake County Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 430,261.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 259,697.90	\$ 14,201.12	\$ -	\$ -	\$ 259,697.90	PA100-586	4/23/2018	48	4/22/2022	
061E390	Construction At Lawrence Avenue To The Pedestrian Overpass Crossing County Farm Rd In Cook County Construction Of A Multi-Use Path. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 89,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,048.72	\$ -	\$ -	\$ -	PA100-586	10/11/2018	48	10/10/2022	
061E400	Construction At Under Upper In Dupage County Multi-Use Trail Along Taylor Avenue And A Tunnel Under The Union Pacific Railroad. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,745,520.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,146,401.27	\$ 341,484.47	\$ -	\$ -	PA100-586	6/7/2018	72	6/6/2024	
061E410	Construction At 1117th Street To 1077th Street In Cook County. Resurfacing On Austin Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 511,990.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 173,024.97	\$ 135,602.11	\$ -	\$ -	\$ 173,024.97	PA100-586	4/16/2018	48	4/15/2022	
061E420	Construction At Mill Road To Rolling Road In Dupage County. Resurfacing On Army Trail Blvd Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 3,835,811.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 981,295.09	\$ 1,613,077.85	\$ 234,730.38	\$ -	\$ 981,295.09	PA100-586	6/7/2018	72	6/6/2024	
061E430	Construction At Savanna Drive To Prince Crossing Road In Dupage County And Multi-Use Path Along Great Western Trail. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 224,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/9/2018	48	4/8/2022	
061E450	Construction At Burlington Avenue Platform And Ramp Improvements, Sidewalks And Pedestrian Lighting In Village Of La Grange Cook Co. Fed Hwy Admin Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,349,623.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 227,779.63	\$ 543,151.50	\$ 184,683.90	\$ -	\$ 227,779.63	PA100-586	7/11/2018	72	7/10/2024	
061E460	Construction At Koster Avenue To Claire Boulevard R1596. Resurfacing, Sidewalks, Curb And Gutter Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,597,990.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 71,892.69	\$ 951,418.98	\$ -	\$ -	\$ 71,892.69	PA100-586	7/25/2018	72	7/24/2024	
061E470	Construction At Fau 291, Intersection Improvement At West 167 And Gougar Road In City Of Lockport. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,576,688.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 190,129.18	\$ 808,068.24	\$ -	\$ -	\$ 190,129.18	PA100-586	6/7/2018	72	6/6/2024	
061E480	Construction At 1477th Street In Cook County Roundabout At 1477th Street And Ravinia Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,988,192.42	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 416,278.42	\$ 867,250.59	\$ 90,274.80	\$ -	\$ 416,278.42	PA100-586	4/23/2018	72	4/22/2024	
061E490	Construction At Main Street Over Crystal Creek In McHenry County. Replace The Bridge Carrying Main St. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,482,796.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 171,919.00	\$ -	\$ -	\$ -	PA100-586	4/13/2018	72	4/12/2024	
061E500	Construction At 94th Street To 88th Avenue And 163rd Street To 167th Street In Cook County Resurfacing, Sidewalks And Pavement Markings. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 860,978.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 674,554.95	\$ 62,774.00	\$ 31,097.70	\$ -	\$ 674,554.95	PA100-586	4/16/2018	48	4/15/2022	



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
061E510	Construction At Fas 2965, Resurfacing With Curb & Gutter On Custer Ave From 47th Street To Ogden Ave In Brookfield, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,624,936.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 114,085.88	\$ 1,013,356.37	\$ -	\$ -	\$ 114,085.88	PA100-586	6/8/2018	72	6/7/2024	
061E530	Construction At Polaris Drive/Avon Lane To Harsh Drive, Reconstruction, Resurfacing, Widening, Adasidewalks, Sewers, Ret Walls, Signals Lighting Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 45,891,418.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,052,000.00	\$ -	\$ 722,555.29	\$ -	\$ 2,052,000.00	PA100-586	7/25/2018	72	7/24/2024	
061E540	Construction At Thatcher Avenue To Harlem Avenue In Cook County, Resurfacing Chicago Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,642,246.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 902,022.60	\$ -	\$ -	\$ -	PA100-586	6/11/2018	72	6/10/2024	
061E550	Construction At Railroad Ave, Resurfacing, Sidewalk Construction & Roadway Reconstruction From York Rd To Addison St In Bensenville, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,290,682.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 480,128.18	\$ 514,434.65	\$ 45,202.40	\$ -	\$ 480,128.18	PA100-586	6/13/2018	72	6/12/2024	
061E560	Construction At Karlov Avenue On Saak Trail From Karlov Ave To Richton Sq Rd And To Poplar Ave In Richton Park, Sidewalk Improvements And Ped Signalmod, Fed Hwy Admin Contract Elig For Fed Reimburse	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 487,838.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,500.00	\$ -	\$ -	\$ -	\$ 13,500.00	PA100-586	8/31/2018	48	8/30/2022	
061E560	Construction At Karlov Avenue On Saak Trail From Karlov Ave To Richton Sq Rd And To Poplar Ave In Richton Park, Sidewalk Improvements And Ped Signalmod, Fed Hwy Admin Contract Elig For Fed Reimburse	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 487,838.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/31/2018	48	8/30/2022	
061E570	Construction At 1597th Street To 167th Street Federal Highway Admin Contract - Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,655,721.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 345,449.42	\$ 932,768.40	\$ 50,456.08	\$ -	\$ 345,449.42	PA100-586	6/14/2018	72	6/13/2024	
061E580	Construction At Fas 2992, Resurfacing Internationale Parkway From Beaudin Boulevard To Woodward Ave In Woodridge, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 807,962.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 306,281.80	\$ 435,511.61	\$ -	\$ -	\$ 306,281.80	PA100-586	6/7/2018	48	6/6/2022	
061E590	Construction At Butterfield Road To Milwaukee Avenue In Lake County Resurfacing Golf Road, Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,240,026.11	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 384,203.02	\$ 633,796.77	\$ -	\$ -	\$ 384,203.02	PA100-586	6/7/2018	72	6/6/2024	
061E600	Construction At 97th Street To 103rd Street In Cook County Multi-Use Trail, Located East Of Stony Island Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279002027	Local High Priority/Transportation Improv	\$ 1,393,924.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/7/2018	72	6/6/2024	
061E600	Construction At 97th Street To 103rd Street In Cook County Multi-Use Trail, Located East Of Stony Island Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279002027	Federal High Priority/Transport Improve	\$ 1,393,924.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 95,155.97	\$ 387,982.81	\$ -	\$ -	\$ 95,155.97	PA100-586	6/7/2018	72	6/6/2024	
061E610	Construction At Franklin Street To Ogden Avenue Federal Highway Admin Contract - Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 591,944.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 526,244.69	\$ 30,879.24	\$ -	\$ -	\$ 526,244.69	PA100-586	6/14/2018	48	6/13/2022	
061E620	Construction At North Avenue To First Street Resurfacing And Ada Improvements On York Street, Inclunburst, Dupage County, Fed Hwy Admin Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 666,666.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,000.00	\$ 119,997.14	\$ 248,151.90	\$ -	\$ 30,000.00	PA100-586	7/9/2018	48	7/8/2022	
061E630	Construction At North Avenue To Winters Drive Esurfacing Wolf Road From North Avenue To Winters Drive In Northlake, Cook County, Fed Hwy Admin Contract Elible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,938,532.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 363,579.81	\$ 656,494.01	\$ -	\$ -	\$ 363,579.81	PA100-586	7/2/2018	72	7/1/2024	
061E640	Resurfacing Fas Route 2319 (Brose Hill Rd) From North Village Limits To Big Timber Rd - Hampshire Fed Hwy Admin Contract Elible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 337,636.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,000.00	\$ 240,778.38	\$ 84,858.46	\$ -	\$ 12,000.00	PA100-586	7/20/2018	48	7/19/2022	
061E650	Construction At Seminary Avenue To Cole Avenue Resurfacing, Curb, Gutter and Sidewalks In Wheaton, Fed Hwy Admin Contract Eligible For Fed Reimbursement, Dupage County	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 956,187.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 178,730.63	\$ 617,101.28	\$ -	\$ -	\$ 178,730.63	PA100-586	6/18/2018	48	6/17/2022	
061E660	Construction At 0.5 Mile West Of Fish Lake Road To Fish Lake Road Federal Highway Admin Contract - Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 313,594.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,375.00	\$ 176,010.74	\$ -	\$ -	\$ 3,375.00	PA100-586	6/19/2018	48	6/18/2022	
061E670	Construction At At Deepgap Road Reconstruction Of Intersection Kane County, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,716,769.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 76,963.62	\$ -	\$ -	PA100-586	12/26/2018	72	12/25/2024	
061E680	Construction At Hillcrest Boulevard To Central Rd In Cook County, Multi-Use Path Adjacent To Roseller & Carry The Path Over Central Road, Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 3,865,085.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 150,000.00	\$ -	\$ 261,526.24	\$ -	\$ 150,000.00	PA100-586	6/13/2018	72	6/12/2024	
061E700	Construction At Barbary Road To Skokie Valley Bike Path In Lake County Sidewalk Construction Along Clary Road Bike Path Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 54,111.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,380.08	\$ -	\$ -	\$ -	PA100-586	6/7/2018	48	6/6/2022	
061E710	Construction At At Us 20 (Lake Street) In Cook County, Intersection Improvement At North Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 809,831.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 156,399.40	\$ 337,967.77	\$ -	\$ -	\$ 156,399.40	PA100-586	6/7/2018	48	6/6/2022	
061E720	Construction At East Avenue At Irving Park Road In Cook County, Intersection Improvement, Signal Replacement, Channelization, Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 478,629.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 141,963.50	\$ 164,549.73	\$ 119,089.39	\$ -	\$ 141,963.50	PA100-586	6/7/2018	48	6/6/2022	
061E730	Construction At B 31, Reconstruction At Huntley Rd And B 31 In Village Of Carpentersville/Kane County, Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 9,982,012.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 408,750.00	\$ 794,095.35	\$ 167,595.36	\$ -	\$ 408,750.00	PA100-586	6/26/2018	72	6/25/2024	
061E750	Construction At At Pine Street In Kane County, Intersection Improvement And Channelization Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 489,823.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,750.00	\$ -	\$ -	PA100-586	12/24/2018	48	12/23/2022	
061E760	Construction At Center Avenue To Sheridan Road In Lake Bluff, Resurfacing, Sidewalk, Curb And Gutter Replacement Fas Route 2758 Moffett Rd Fed Hwy Admincontract Eligible For Fed Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,066,253.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 47,979.20	\$ 222,560.55	\$ 75,416.15	\$ -	\$ 47,979.20	PA100-586	7/19/2018	72	7/18/2024	
061E770	Construction At Cornell Ave To Torrence Ave And Saak Trail To 223rd In Saak Village - Resurfacing Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 545,303.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 185,549.48	\$ 290,219.93	\$ 31,573.36	\$ -	\$ 185,549.48	PA100-586	7/23/2018	48	7/22/2022	
061E780	Construction At Rohwing Road To Salt Creek In Rolling Meadows, Multi-Use Path, Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 448,662.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,500.00	\$ -	\$ -	\$ -	\$ 19,500.00	PA100-586	9/4/2018	48	9/3/2022	
061E790	Construction At First Avenue To Des Plaines River Resurfacing Fas R1419 In Maywood Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 496,999.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,981.31	\$ 329,276.02	\$ -	\$ -	\$ 14,981.31	PA100-586	7/25/2018	48	7/24/2022	
061E800	Construction @ Abbeywood Dr To Maple Ave - Lile Resurfacing, Signals, Sidewalk, Installation/Replaced Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 717,469.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,308.75	\$ -	\$ -	\$ -	\$ 32,308.75	PA100-586	7/25/2018	48	7/24/2022	
061E810	Construction At Various Routes Within The Village Of Lake Zurich, Lake County, Sidewalk, Constructionof Hwy Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 149,994.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 83,707.44	\$ 53,905.37	\$ -	\$ -	\$ 83,707.44	PA100-586	7/17/2018	48	7/16/2022	
061E820	Construction At Lagrange Road To Harding Avenue Resurfacing Sherwood Road, Cook County, Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 282,748.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,716.00	\$ 201,449.74	\$ 37,198.70	\$ -	\$ 12,716.00	PA100-586	7/17/2018	48	7/16/2022	
061E830	Construction At Belvidere Road To Road Road Grading And Drainage Improvements, Lake County, Federal Hwy Admin Contract Elible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 233,612.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,582.50	\$ 168,415.59	\$ -	\$ -	\$ 7,582.50	PA100-586	7/12/2018	48	7/11/2022	
061E840	Construction At Michigan City Road To Us Route 6 In Cook Co, Construction Of A Pedestrian Path Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 355,260.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,500.00	\$ -	\$ -	\$ -	PA100-586	10/16/2018	48	10/15/2022	
061E850	Construction At 71St Street Over Interstate 355 Inwoodridge - Rehabilitation Structure, Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 289,477.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,020.00	\$ 244,185.12	\$ 27,488.58	\$ -	\$ 13,020.00	PA100-586	9/13/2018	48	9/12/2022	
061E880	Construction At Wauonsie Creek Trail To Middlebury Drive In Dupage Co, Construction Of A Shared Use Path, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 588,452.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,250.00	\$ -	\$ -	\$ -	PA100-586	10/18/2018	48	10/17/2022	
061E920	Construction At Main Street To Fairview Avenue In Downers Grove, Resurfacing Maple Avenue, Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 415,550.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,000.00	\$ 321,601.16	\$ -	\$ -	\$ 18,000.00	PA100-586	9/4/2018	48	9/3/2022	
061E930	Construction In Lombard, Resurfacing Westmore- Meyers Road From B38 To St. Charles Road, Fed Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,575,970.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 45,750.00	\$ 1,424,508.63	\$ -	\$ -	\$ 45,750.00	PA100-586	8/16/2018	72	8/15/2024	
061E950	Construction At Sand Ridge Nature Center To Green Lake Aquatic Center In Cook Co, Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 607,080.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,250.00	\$ -	\$ -	\$ -	PA100-586	10/16/2018	48	10/15/2022	
061E980	Construction At County Farm Road To Lake Street Indupage Co, Roadway Resurfacing & Sidewalk Installfederal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 885,885.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 39,000.00	\$ -	\$ -	\$ -	PA100-586	10/19/2018	48	10/18/2022	
061E990	Construction At Silver Glen Road To County Line Road, Kane County Signal Improvement, Federal Highway Administration Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 4,681,132.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 165,815.79	\$ -	\$ -	PA100-586	1/28/2019	72	1/27/2025	
061F020	Construction At At Ridgeland Avenue In Cook Countytraffic Signal Installation, Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 578,284.56	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 25,500.00	\$ -	\$ -	\$ -	PA100-586	11/13/2018	48	11/12/2022	
061F040	Construction At Int.Of I25 And Bolz Rd Widen & Reconstruct,Construct New Alignment Portion Of Long Meadow Pkwy, Kane County	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 5,591,042.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/27/2018	72	12/26/2024	
061F040	Construction At Int.Of I25 And Bolz Rd Widen & Reconstruct,Construct New Alignment Portion Of Long Meadow Pkwy, Kane County	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 5,591,042.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 251,250.00	\$ -	\$ -	PA100-586	12/27/2018	72	12/26/2024	

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
061F050	Construction At Various Routes Connecting Traffic Signal Controllers To Central System Network, DuPage County, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 3,355,557.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 57,139.80	\$ -	\$ -	PA100-586	12/26/2018	72	12/25/2024	
061F070	Construction At Hicks Road To New Wilke Road In Cook Co. Resurfacing Kirchoff Road, Federal Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 2,073,879.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 66,187.50	\$ -	\$ -	\$ -	PA100-586	12/7/2018	72	12/6/2024	
061F110	Construction At Orchard Road To Lake Street In Kane Co. Resurfacing Aucutt Road, Federal Highwayadmin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 522,896.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,250.00	\$ -	\$ -	PA100-586	12/17/2018	48	12/16/2022	
061F140	Construction At Palatine Road To Dundee Road, In Cook Co. Resurfacing And ADA Sidewalk Improvements/Federal Highway Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,357,145.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 45,000.00	\$ -	\$ -	PA100-586	12/17/2018	72	12/16/2024	
061F160	Construction At Lake Avenue To Wilmette Avenue In Cook County, Roadway Reconstruction, Federal Hwyadmin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 4,089,410.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 157,500.00	\$ -	\$ -	PA100-586	12/14/2018	72	12/13/2024	
061F190	Construction At Sunset Drive To West Eames Street And Navajo Drive To Sunset Drive In Will County, Reconstruction And Resurfacing, Federal Hwy Admincontract Eligible For Federal Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,607,992.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 67,500.00	\$ -	\$ -	PA100-586	12/19/2018	72	12/18/2024	
062A000	Construction At Fai-55, I-55 @ U.S. 6 Interchange Reconstruction Project Includes Frontage Roads, Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 3,086,407.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/26/2016	72	7/25/2022	
062A000	Construction At Fai-55, I-55 @ U.S. 6 Interchange Reconstruction Project Includes Frontage Roads, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 3,086,407.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 68,663.50	\$ -	\$ 30,419.73	\$ -	\$ 68,663.50	PA100-586	7/26/2016	72	7/25/2022	
062A010	Construction At Fai-2714, 25Th Ave Begin S Of Armitage Ave & Proceeds N To S Grand Ave In Villages Of Franklin Park, Melrose Park & Leyden, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 908,838.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 80,691.32	\$ -	\$ -	\$ -	\$ 80,691.32	PA100-586	7/17/2017	48	7/16/2021	
062A030	Construction At Fai-1419, Madison St From Thatcher Ave To Des Plaines Ave In Vilg Of Forest Park & River Forest, Cook County Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 356,100.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/15/2017	48	2/14/2021	
062A040	Construction At Sh-58, State St From U.S.14(Nw Hwy) To W Of I 58(Des Plaines Circle) In Des Plaines, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 187,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/4/2017	48	4/3/2021	
062A050	Construction At Fai-3514, Talcott Rd From North Of Sibley St To East Of Canfield Ave, Village Park Ridge, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,695,022.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,704.02	\$ -	\$ -	\$ -	\$ 3,704.02	PA100-586	2/15/2017	72	2/14/2023	
062A080	Construction At Fai-350, On I 50 Approx From 79Th St To 95Th St Through Cities Hometown, Chicago, Burbank, Oak Lawn, Worth, Stickney, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 3,702,288.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 150,364.57	\$ -	\$ -	\$ -	\$ 150,364.57	PA100-586	6/6/2017	72	6/5/2023	
062A100	Construction At Fai-3729, Lincoln Ave From Foster Ave To Western Ave In City Of Chicago, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 313,626.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/14/2017	48	6/13/2021	
062A140	Construction At Various Routes Within Villages Of Deerfield & Lake Bluff In Lake County, Ada Ramp Improvement On Various Routes, Federal Highway Admin Contract Eligible For Fed Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 539,989.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 242,876.50	\$ 238,316.90	\$ -	\$ -	\$ 242,876.50	PA100-586	6/7/2018	48	6/6/2022	
062A220	Construction At Various Routes, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 836,322.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,913.27	\$ 16,875.00	\$ -	\$ -	\$ 3,913.27	PA100-586	4/10/2015	48	4/9/2019	
062A270	Construction At Fai-342, I 55 Nb Ramp To I 62(Algonquin Rd) Within City Of Rolling Meadows And Villages Of Schaumburg	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 508,100.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/27/2016	48	7/26/2020	
062A280	Construction At Fai-2843, Dixie Hwy In Village Of Calumet In Cook Co. Culvert Replacement, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 396,565.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,850.00	\$ -	\$ -	\$ -	PA100-586	10/18/2018	48	10/17/2022	
062A350	Construction At Various Routes, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 181,933.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/14/2015	48	4/13/2019	
062A360	Construction At Fai-343, Villages Of Barrington And Inverness In Barrington Township In Cook County, Township Intersection Improvement, Drainage, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 2,526,633.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 112,500.00	\$ -	\$ -	\$ -	PA100-586	12/7/2018	72	12/6/2024	
062A410	Construction At Fai-341, I 72 Over Tyler Ck In Village Of Pingree Grove In Kane County, Removal Of Existing Culvert & Replacement With Triple Cell, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,141,214.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 230,123.96	\$ 109,208.22	\$ 103,163.21	\$ -	\$ 230,123.96	PA100-586	7/20/2017	72	7/19/2023	
062A470	Construction At Fai-330, Us 12/20/45 From Us34 To Burlington Ave In Lagrange With Traffic Signal Modernization And Channelization In Cook County, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279000117	Statewide Construction -Local Projects	\$ 2,401,710.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 96,580.30	\$ 11,312.32	\$ 32,175.99	\$ -	\$ 96,580.30	PA100-586	2/22/2017	72	2/21/2023	
062A470	Construction At Fai-330, Us 12/20/45 From Us34 To Burlington Ave In Lagrange With Traffic Signal Modernization And Channelization In Cook County, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,401,710.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 114,298.93	\$ 8,865.45	\$ 7,789.85	\$ -	\$ 114,298.93	PA100-586	2/22/2017	72	2/21/2023	
062A500	Construction At Fai-94 (I-90/94) Local Lanes @ 59Th St In City Of Chicago, Lake Township.	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 109,360.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/1/2015	47	5/31/2019	
062A520	Construction At Fai-1321, I 19 From Baker Dr To Emmerson Ave (Irving Pk Rd)	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,275,070.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,793.33	\$ -	\$ -	\$ -	\$ 8,793.33	PA100-586	7/22/2016	72	7/21/2022	
062A520	Construction At Fai-1321, I 19 From Baker Dr To Emmerson Ave (Irving Pk Rd)	BOND	A1	06954944277000110	Statewide	\$ 1,275,070.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/22/2016	72	7/21/2022	
062A570	Construction At Or 22 (Eric St) From Noble St To 0.1 Mi E Of Ogden Ave & From Morgan St To Union Ave In City Of Chicago.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 485,658.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/9/2015	48	7/8/2019	
062A600	Construction At Fai-21, U.S.20 Over West Branch Of Dupage River In Village Of Hanover Park, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 4,984,549.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 111,691.51	\$ 7,466.28	\$ 99,979.58	\$ -	\$ 111,691.51	PA100-586	3/10/2017	72	3/9/2023	
062A640	Construction At E River Rd Br Over Fai 90 (I-90), Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 11,205,699.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/3/2015	72	11/2/2021	
062A640	Construction At E River Rd Br Over Fai 90 (I-90), Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 11,205,699.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/3/2015	72	11/2/2021	
062A660	Construction At Fai-299, Fai-327, I 0.842 Mi Of I 113 In City Of Braidwood & Unincorp Will Co (Comet Dr To Kankakee Co Ln)	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 2,121,709.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,974.30	\$ -	\$ -	\$ -	PA100-586	8/22/2016	72	8/21/2022	
062A720	Construction At Various Routes, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 892,108.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 620.00	\$ -	\$ -	\$ -	\$ 620.00	PA100-586	8/2/2016	48	8/1/2020	
062A740	Construction At Fai-9094, Near The University Of Ill-Chicago Recreation Center, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 21,457,230.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,491,334.45	\$ 8,769,330.69	\$ 646,108.36	\$ -	\$ 2,491,334.45	PA100-586	9/25/2017	72	9/24/2023	
062A750	Construction At Fai-9094, Kennedy Expy With Riser Shafts Along Jackson St In Cook County Jacking And Installation Of A New 16" Watermain Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,648,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 874,003.30	\$ 365,931.20	\$ 126,859.79	\$ -	\$ 874,003.30	PA100-586	7/31/2017	72	7/30/2023	
062A910	Construction At Various Routes, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 984,748.95	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/5/2015	48	8/4/2019	
062A930	Construction At I-55 From I-94 To Us 41 In Chicago Cook County, Fed Hwy Admin Eligible For Federal Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 1,388,898.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,000.00	\$ 112,443.00	\$ -	\$ -	\$ 60,000.00	PA100-586	6/20/2018	72	6/19/2024	
062A950	Construction At Fai-330, Us 45/Us 52 Over A Ditch 1.4 Mi S Of Us 52 In Will County Culvert Replacement On Us Route 45-52, Federal Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 725,498.11	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 488,228.04	\$ 78,875.35	\$ 38,822.76	\$ -	\$ 488,228.04	PA100-586	4/16/2018	48	4/15/2022	
062A970	Construction At Fai-326, I 47 Over Eakin Ck In Village Of Pingree Grove, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,180,488.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,804.23	\$ -	\$ -	\$ -	\$ 2,804.23	PA100-586	2/9/2017	72	2/8/2023	
062A980	Construction At Various Interstate Routes In Cook And Dupage Counties, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,703,328.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 66,722.23	\$ -	\$ -	\$ -	\$ 66,722.23	PA100-586	12/27/2016	72	12/26/2022	
062A980	Construction At Various Interstate Routes In Cook And Dupage Counties, Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 1,703,328.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/27/2016	72	12/26/2022	
062A990	Construction At Fai-328, I 59 At Stearns Rd In The Village Of Bartlett, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 3,608,521.32	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 447,647.62	\$ 829,379.97	\$ -	\$ -	\$ 447,647.62	PA100-586	7/7/2017	72	7/6/2023	
062B010	Construction At Fai-372, I 171, First Ave In Village Of River Grove, Leyden Township Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 1,177,737.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/29/2016	72	8/28/2022	
062B010	Construction At Fai-372, I 171, First Ave In Village Of River Grove, Leyden Township Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,177,737.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 82,775.39	\$ 1,626.99	\$ -	\$ -	\$ 82,775.39	PA100-586	8/29/2016	72	8/28/2022	
062B030	Construction At Fai-344, Us Rr 45 Within Village Of Lake Villa Between Intersection Rollin/Dada In Lake County, Traffic Signal Interconnect And Timed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 60,876.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,752.15	\$ -	\$ -	\$ -	PA100-586	7/24/2017	48	7/23/2021	
062B040	Construction At Fai-2688, I 7, Village Of Orland Park Between Intersect Of I580 St & Us Rr 6, Cook Traffic Signal Inter																				

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062B130	Construction At Fai-94, N Bishop Ford Wpms Over Stony Island Ave S In City Of Chicago, Hyde Park Of Chicago, Hyde Park Twp. Reconstruction And Repair Of The Bridge Structure	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 605,031.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 145,513.28	\$ 236,538.88	\$ 94,293.92	\$ -	\$ 145,513.28	PA100-586	6/20/2018	48	6/19/2022	
062B160	Construction At Fai-339, I 58(Golf Rd) & The Wolf Rd N Junction (Cumberland Circle) In Cook County Reconstruction And Signing At The Intersection. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 4,666,105.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 629,041.07	\$ 241,583.74	\$ 18,283.35	\$ -	\$ 629,041.07	PA100-586	3/5/2018	72	3/4/2024	
062B210	Construction At Fai-290, I 290 Maint Yand, At Corner Of Foursoy St And Laramie Ave.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 227,458.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/21/2016	48	7/20/2020	
062B290	Construction At Fai-352, Belvedere St @ S Branch Of Waskegan River, Sheridan Rd S Of Miraflores Ave & Amstutz Expy (I 137) Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 486,983.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/22/2016	48	8/21/2020	
062B310	Construction At Fai-525, Over Harmony Ck & Over Eakin Ck West In Village Of Hampshire In Kane County Removal And Replacement Of Existing Box Culverts Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 2,373,224.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 105,750.00	\$ -	PA100-586	12/17/2018	72	12/16/2024	
062B330	Construction At Fai-846, I 53 Between Strip Mine Rd And Coal City Rd In Village Of Wilmington Contract Eligible For Federal Railroad Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 5,858,408.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/14/2016	72	9/13/2022	
062B330	Construction At Fai-846, I 53 Between Strip Mine Rd And Coal City Rd In Village Of Wilmington Contract Eligible For Federal Railroad Reimbursement	NON-BOND		0433494814900210	Federal High Speed Rail	\$ 5,858,408.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/14/2016	72	9/13/2022	
062B360	Construction At Fai-846, I 53/I 129, City Of Braidwood From Division St To Center St Contract Eligible For Federal Railroad Reimbursement	NON-BOND		0433494814900210	Federal High Speed Rail	\$ 3,667,695.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/11/2016	72	8/10/2022	
062B410	Construction At Various Routes, ADA Sidewalk Improvements On State Maintained Routes In Kane County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 583,116.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/27/2017	48	3/26/2021	
062B440	Construction At Fai-332, 4.84 Mi Of I 1 In The Village Of Beecher & Unisac Cree & Washington Townships, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,223,626.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 105,236.10	\$ 56,275.84	\$ -	\$ -	\$ 105,236.10	PA100-586	6/7/2017	72	6/6/2023	
062B450	Construction At Fai-852, Us 52 From Spencer Rd To Us 45 In Village Of Man-Hattan & Unisac Will Co Shoulder Widening, Guardrail Replacement, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,555,085.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,275.00	\$ -	\$ 741,445.85	\$ -	\$ 43,275.00	PA100-586	6/20/2018	72	6/19/2024	
062B470	Construction At Fai-3730, I 1 (Halsted Ave) Over Little Calumet River In Chicago, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 748,995.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/19/2016	48	7/18/2020	
062B580	Construction At Fai-90, City Of Chicago, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 192,160.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,153.34	\$ -	\$ -	\$ -	PA100-586	9/11/2017	48	9/10/2021	
062B600	Construction At Fai-349, Us30 & 119Th St In Village Of Plainfield, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,853,184.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 669,867.50	\$ 310,287.08	\$ -	\$ -	\$ 669,867.50	PA100-586	6/6/2017	72	6/5/2023	
062B610	Channelization On Fai-1261, I 53 Approx 42E Of Long Grove Rd & Ext To A Pt, 418 E Of Middlesex Dr In Village Of Long Grove, Lake Co. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 56,878.01	\$ -	\$ -	\$ -	\$ 56,878.01	PA100-586	7/11/2018	72	7/10/2024	
062B620	Construction At Fai-330, Us 12/20/45(Lagrange Rd) @ Plainfield Rd In City Of Countryside, Cook County Pavement Widening, Resurfacing, Traffic Signal, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 675,137.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,044.86	\$ 24,507.27	\$ -	\$ -	\$ 27,044.86	PA100-586	7/25/2017	48	7/24/2021	
062B630	Construction At Fai-1551, Plainfield Rd At Willow Springs Rd In City Of Countryside In Cook Co. Pavement Widening, Resurfacing, Traf Signal Mod, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 947,874.56	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,000.00	\$ 2,925.00	\$ -	\$ -	PA100-586	10/25/2018	48	10/24/2022	
062B700	Construction At Fai-1551, Plainfield Rd At Willow Springs Rd In City Of Countryside In Cook Co. Pavement Widening, Resurfacing, Traf Signal Mod, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 588,527.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/18/2016	48	4/17/2020	
062B710	Construction At Various Routes.	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 259,025.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/17/2016	48	2/16/2020	
062B730	Construction At Fai-541 (I 122), E Of Fendale St Easterly To W Of Green- View St Within Village Of Gurnee, Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	0695494427700010	Statewide	\$ 684,592.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/25/2016	48	4/24/2020	
062B730	Construction At Fai-541 (I 122), E Of Fendale St Easterly To W Of Green- View St Within Village Of Gurnee, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 684,592.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,807.09	\$ -	\$ -	PA100-586	4/25/2016	48	4/24/2020	
062B760	Construction At Fai-9094, Dan Ryan Expressway To Eastbound Interstate 290/Congress Pkwy Reconstruction, 547 In City Of Chicago Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 8,146,928.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 690,306.14	\$ -	\$ -	\$ -	\$ 690,306.14	PA100-586	9/1/2016	71	8/31/2022	
062B760	Construction At Fai-9094, Dan Ryan Expressway To Eastbound Interstate 290/Congress Pkwy Reconstruction, 547 In City Of Chicago Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	0695494427700010	Statewide	\$ 8,146,928.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,110,219.54	\$ 270,032.21	\$ 95,116.75	\$ -	\$ 1,110,219.54	PA100-586	9/1/2016	71	8/31/2022	
062B770	Construction At Fai-2857, Ashland Ave In Village Of Riverdale, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,317,676.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 68,850.00	\$ 36,678.85	\$ 8,500.00	\$ -	\$ 68,850.00	PA100-586	7/22/2016	72	7/21/2022	
062B810	Construction At Fai-2565, I 171 & 95Th St.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 169,670.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,255.75	\$ -	\$ 201.66	\$ -	\$ 5,255.75	PA100-586	10/13/2017	48	10/12/2021	
062B840	Construction At Fai-337, I 22, E Toh To Plum Ck (1.2Mi W Of I 59) Lake Barrington.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 360,216.95	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,000.00	\$ 10,500.00	\$ 6,500.00	\$ -	\$ 7,000.00	PA100-586	6/6/2018	48	6/5/2022	
062B890	Construction At Fai-2503, I 25 From Wilson Street To State St Through Batavia, Geneva, St Charles In Kane County, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,902,665.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,987.35	\$ 5,110.83	\$ -	\$ -	\$ 16,987.35	PA100-586	6/6/2017	72	6/5/2023	
062B920	Construction At Fai-334, Us12 Over Ditches In Richmond, Fox Lake, Burton, Main And Grant Twp, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,011,286.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 213,846.16	\$ 242,043.62	\$ 50,924.30	\$ -	\$ 213,846.16	PA100-586	9/12/2017	48	9/11/2021	
062B930	Construction At Fai-066, 3.6 Mi S Of State Line In City Of Harvard, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 319,303.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,950.00	\$ -	\$ -	\$ -	\$ 2,950.00	PA100-586	9/8/2017	48	9/7/2021	
062B940	Construction At Fai-305, In Dusham & Hartland Townships, Us14 In McHenry County Rehabilitation Of The Existing Culvert Structures Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 188,777.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 92,880.78	\$ 32,315.62	\$ 15,176.70	\$ -	\$ 92,880.78	PA100-586	6/8/2018	48	6/7/2022	
062B960	Construction At Fai-3545, I 56(Butterfield Rd) At Unnamed Stream Crossing 1 Mi E Of Highland Ave In Villages Of Oak Brook & Lombard Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 557,650.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,659.61	\$ -	\$ -	\$ -	PA100-586	12/15/2016	48	12/14/2020	
062B980	Construction At Fai-348, I 43(Harlem Ave) Over Bcr Rr In Village Of Bedford Park In Lyons Township.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 449,475.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/21/2016	48	7/20/2020	
062B990	Construction At Tr 9250, Old Willow Spring Rd Over The Des Plaines River In Cook County, Removal Of The Existing Superstructure, Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,169,410.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 479,130.00	\$ 359,455.57	\$ 67,662.00	\$ -	\$ 479,130.00	PA100-586	4/16/2018	72	4/15/2024	
062C020	Construction At Fai-311, Us34 From North Aurora/Ramond Dr To Wof I-355 In Village Of Lisle & City Of Naperville, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 5,390,217.56	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 58,405.54	\$ 45,249.92	\$ -	\$ -	\$ 58,405.54	PA100-586	5/30/2017	72	5/29/2023	
062C030	Construction At Fai-640, I 81 50 Within Villages Of Peotone & Monee, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 4,116,440.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,266.78	\$ -	\$ -	\$ -	PA100-586	4/26/2017	72	4/25/2023	
062C040	Construction At Fai-607, Us30E (Jefferson St) Over Des Plaines River In City Of Joliet, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,079,637.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 479,407.90	\$ -	\$ 11,058.39	\$ -	\$ 479,407.90	PA100-586	10/13/2016	48	10/12/2020	
062C050	Construction At Fai-342, I 53 @ Palatine Rd & The Lake Cook Rd Exit/Entrance Ramps In Village Of Arlington Heights, Palatine And Long Gv	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 671,497.39	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/22/2016	48	7/21/2020	
062C090	Construction At Fai-577, I 171 At I 7, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,608,723.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 206,583.28	\$ 859,197.25	\$ -	\$ -	\$ 206,583.28	PA100-586	9/13/2017	72	9/12/2023	
062C100	Construction At Fai-577, I 171 At I 7, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 7,368,901.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 78,187.58	\$ 20,998.66	\$ -	\$ -	\$ 78,187.58	PA100-586	4/4/2017	72	4/3/2023	
062C130	Construction At Fai-94, From Foster Ave To Lake Cook Rd Within Skokie/Morton Grove, Niles, Inwoodwood, Northbrook, Etc, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 346,890.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/24/2016	48	8/23/2020	
062C150	Construction At Fai-342 & Fai-339, Fiber Optic Cable And Pwr Camera Installation I 72 Schaumburg Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 910,413.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 71,965.40	\$ 282,010.00	\$ -	\$ -	\$ 71,965.40	PA100-586	6/11/2018	48	6/10/2022	
062C170	Construction At Fai-341, Resurfacing, Rumble Strips& Pedestrian Ramps In Pingree Grove, Gilberts, River West Dundee, Elgin& Lepply Hollow, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,137,156.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,283,892.49	\$ 1,043,729.02	\$ 200,052.67	\$ -	\$ 1,283,892.49	PA100-586	6/11/2018	72	6/10/2024	
062C180	Construction At Fai-870, I 53 Between Hobson Rd & 71St St In Unincorporated Woodbridge, Lake Township, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 902,403.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 447,610.60	\$ 55,993.46	\$ 42,202.15	\$ -	\$ 447,610.60	PA100-586	9/8/2017	48	9/7	

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062C240	Construction At Fai-290 Over Salt Ck In Village Of Addison In Dupage County Remove And Replace Bridge Structure Sn 022-0103 Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 14,397,932.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 376,445.72	\$ 915,658.36	\$ 667,121.94	\$ -	\$ 376,445.72	PA100-586	6/12/2018	72	6/1/2024	
062C260	Construction At Fai-350, B 5083 Over Cal Sag Channel In Village Of Crest-Wood, Worth Township, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,876,511.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 98,077.73	\$ 20,704.69	\$ -	\$ -	\$ 98,077.73	PA100-586	7/20/2017	72	7/19/2023	
062C270	Construction At Fai-311, Us34(Ogden Ave) Over Cross Ck(W. Of Benedetti Rd) In Village Of Naperville	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 66,925.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/24/2017	48	2/23/2021	
062C280	Construction At Fai-1401, Grand Ave Over I90/94 In The City Of Chicago	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 473,441.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/7/2016	48	12/6/2020	
062C290	Construction At Various Routes.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 176,660.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,816.55	\$ -	\$ -	\$ -	PA100-586	12/21/2016	48	12/20/2020	
062C310	Construction At Fai-1360, Foster Ave Over N Branch Chicago River In City Of Chicago,60720	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 181,522.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/13/2016	48	10/12/2020	
062C340	Construction At Fai-326, B 47 @ O'Brien Vanderkarr Rd And @ Thayer Rd In McHenry County, Intersection Improvement On B 47, Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 2,077,474.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 557,229.60	\$ 775,701.01	\$ 93,870.23	\$ -	\$ 557,229.60	PA100-586	2/27/2018	72	2/26/2024	
062C350	Construction At Various Routes In D1, Light Tower Removal And Replacement & Installation Of New Light Towers, Fed Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 2,125,739.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 94,500.00	\$ -	\$ 57,047.50	\$ -	\$ 94,500.00	PA100-586	8/27/2018	72	8/26/2024	
062C360	Construction At Various Routes.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 268,237.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 68,986.00	\$ -	\$ -	\$ -	PA100-586	9/21/2016	48	9/20/2020	
062C370	Construction At Fai-573, Us30/B56 From Dekalb Co Ln To B88 In Villages Of Big Rock And Sugar Grove,Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,686,113.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/22/2017	72	2/21/2023	
062C390	Construction At Fai-338, B 59 B 68 From Barrington Rd To B72 (Higgins Rd) W/in Vilg S Barrington,Barrington Hills, Barrington, Cook County Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,429,433.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/15/2017	72	2/14/2023	
062C410	Construction At Fai-112, Us6/B53/US2, From 800 To Washington St In City Of Joliet, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 601,872.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,285.84	\$ 351.50	\$ -	\$ -	\$ 21,285.84	PA100-586	6/13/2017	48	6/12/2021	
062C420	Construction At Fai-330, Us 45 Frontage Rd Within Village Of Postons, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 112,544.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/25/2017	48	5/24/2021	
062C430	Construction At Fai-350, B 50 From 175Th St To Steger Rd In Villages Of Richton Park, Mettewon And Country Hills, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 4,380,348.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,039.20	\$ 15,217.26	\$ 66,209.55	\$ -	\$ 7,039.20	PA100-586	6/7/2017	72	6/6/2023	
062C440	Construction At Fai-846, B 53 From Us2 To Manhattan Rd In City Of Joliet & Village Of Elwood, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 3,107,158.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,400.02	\$ -	\$ -	\$ -	\$ 1,400.02	PA100-586	5/25/2017	72	5/24/2023	
062C450	Construction At Fai-1602, B 83 From Kilpatrick Ave To Kodzie Ave In Village Of Midlothian, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,288,618.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,768.45	\$ -	\$ -	\$ -	\$ 11,768.45	PA100-586	6/13/2017	72	6/12/2023	
062C460	Construction At Fai-2886, Halsted St From The B 1 Cutoff To 15Th St In City Of Chicago Heights, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 464,191.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,354.25	\$ -	\$ -	\$ -	PA100-586	6/7/2017	48	6/6/2021	
062C470	Construction At Fai-1620, Thornton-Lansing Rd From Brown Derby Rd To B 83 Within Villages Of Thornton And Lansing In Cook Co, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,306,073.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,785.32	\$ 9,892.64	\$ 991.83	\$ -	\$ 8,785.32	PA100-586	6/7/2017	48	6/6/2021	
062C540	Construction At Fai-2906, Indiana Ave From 135Th Pl To B 83 Within Villages Of Riverdale, Dolton & Holland, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,284,650.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 347,654.04	\$ 573,300.97	\$ 42,669.56	\$ -	\$ 347,654.04	PA100-586	6/6/2018	72	6/5/2024	
062C580	Construction At Fai-1587, On Mccarthy Rd From Cass St To Barton Dr & B 171 Lemont & Palos Pl, Cook, Resurfacing On Mccarthy Road, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,917,277.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,860.98	\$ -	\$ 22,512.78	\$ -	\$ 46,860.98	PA100-586	7/25/2017	72	7/24/2023	
062C590	Construction At Fai-2906, Williams St From Main St To Marion St In Villages Of Glenwood & Thornton Cook County, Resurfacing On Williams Street, Fed Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,043,159.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 25,160.47	\$ -	\$ -	\$ -	\$ 25,160.47	PA100-586	7/25/2017	48	7/24/2021	
062C610	Construction At Fai-860, B R1 31 & E Frontage Rd Begin @ Jeep House Dr In Kendall County Resurfacing On B 31 And East Frontage Rd, Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 295,006.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 258,802.69	\$ 12,026.00	\$ 14,191.28	\$ -	\$ 258,802.69	PA100-586	6/7/2018	48	6/6/2022	
062C640	Construction At Fai-1596, (Broadway St) From W Of Francisco Ave To Ashland Ave Blue Island Cook Cty For Resurfacing & Pedestrian Ramps, Fed Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,008,605.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,384.57	\$ -	\$ -	\$ -	\$ 42,384.57	PA100-586	2/22/2017	48	2/21/2021	
062C670	Construction At Fai-347, Resurfacing & Pedestrian Ramp Improvement Of B 38 In Village Of Lombard And Villa Park, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,151,082.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 691,728.57	\$ 1,180,069.90	\$ 58,955.33	\$ -	\$ 691,728.57	PA100-586	6/6/2018	72	6/5/2024	
062C690	Construction At Fai-3887, B 31(Batavia Ave) Begin N Of Main St To S Of Maple Ave In Villages Of Batavia & North Aurora, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,127,019.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,400.00	\$ -	\$ -	\$ -	\$ 2,400.00	PA100-586	6/7/2017	72	6/6/2023	
062C700	Construction At Fai-581, From 76Th Ave To West Of Nagle St Located In City Of Palos Hills In Cook, Ada Sidewalk Improvement And Milling And Resurfaced Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,238,330.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,349.53	\$ 3,178.77	\$ -	\$ -	\$ 8,349.53	PA100-586	8/2/2017	72	8/1/2023	
062C710	Construction At Fai-2688, Wolf Rd, B 7 Us6 Approx85' N Of Cr Ln Of Us 6 Proceed N To Approx 60' N From Cl Of 151St In Dupage Co, Resurfacing, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 1,200,450.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,250.00	\$ -	\$ -	PA100-586	12/17/2018	72	12/16/2024	
062C740	Construction At Fai-541, B132 Grand Ave Beginningapprox 480' W Br App To Approx 315' From Cr Of B131 In Village Of Geneva And Wankegan, Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,377,353.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 183,603.75	\$ 1,407,532.32	\$ -	\$ -	\$ 183,603.75	PA100-586	7/24/2018	72	7/23/2024	
062C750	Construction At Fai-541, B 132(Grand Ave) From Us 45(Lake St) To Deepth Dr In Lake County Resurfacing B 132, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 825,293.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 643,029.27	\$ -	\$ 10,339.42	\$ -	\$ 643,029.27	PA100-586	6/7/2018	48	6/6/2022	
062C800	Construction At Fai-3589, Wieton Rd From 127Th St To Vermont St In City Of Blue Island, Worth Township,Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 399,097.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,985.48	\$ -	\$ -	\$ -	\$ 9,985.48	PA100-586	7/19/2017	48	7/18/2021	
062C810	Construction At Fai-531, On Manhattan-Money Rd From Bryn M De To Schoolhouse Rd In Village Of Manhattan, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 448,004.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2017	48	7/16/2021	
062C820	Construction At Fai-1594, From Francisco Ave To Irving Ave In City Of Blue Island In Cook County Resurfacing And Ada Ramps, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 653,594.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,709.39	\$ 58,412.39	\$ -	\$ -	\$ 19,709.39	PA100-586	8/1/2017	47	7/31/2021	
062C830	Construction At Fai-607, Us 52(Jefferson St) E Of Wytoston Dr Thru Village Of Shorewood Will County Resurfacing On Us 52, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,428,752.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,026.40	\$ 12,165.28	\$ 4,800.00	\$ -	\$ 21,026.40	PA100-586	7/27/2017	72	7/26/2023	
062C840	Construction At Fai-324, B23 At Approx 920' E Of Grosseau Rd To Approx 100'W Of Cent Ln R114 In Cityof Marengo, Resurfacing, Fed Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 7,663,587.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,019,865.15	\$ 1,641,280.74	\$ 22,151.82	\$ -	\$ 1,019,865.15	PA100-586	7/24/2018	72	7/23/2024	
062C850	Construction At Fai-2857, From 167Th St To 800/294 In Villages Of Hazel Crest & E Hazel Crest In Cook County, Resurfacing And Ada Ramps, Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 465,284.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,462.11	\$ 5,531.94	\$ -	\$ -	PA100-586	7/27/2017	48	7/26/2021	
062C860	Construction At Various Routes.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 855,790.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 131,032.96	\$ -	\$ -	PA100-586	8/29/2016	48	8/28/2020	
062C880	Construction At Fai-53, B5 E Frontage Rd @ S Of Black Rd In Village Of Shorewood/Joliet, Will County,Horizontal Realignment And Reconstruction On I-55 Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 329,278.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 422.50	\$ -	\$ -	\$ -	\$ 422.50	PA100-586	7/20/2017	48	7/19/2021	
062C890	Construction At Various Locations In Villages Of Romeoville, Monee, Postons, Plainfield, Shorewood, Channahon, Rockdale, Manhattan, Etc., Will County	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 724,847.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/15/2017	48	2/14/2021	
062C900	Construction At Various Routes In Various Counties Shoulder Repair At Various Locations In The Cities Of Batavia, Elgin, Geneva, St. Charles, Aurored Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 228,844.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,550.00	\$ 9,912.67	\$ -	\$ -	\$ 2,550.00	PA100-586	2/27/2018	48	2/26/2022	
062C910	Construction At Various Routes, Palos Park,Alsip, Crestwood,Lemont, Mount Prospect,Barrington,Hindale,Lynwood And Streamwood, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 235,686.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 107,899.57	\$ -	\$ 4,000.00	\$ -	\$ 107,899.57	PA100-586	12/18/2017	48	12/17/2021	
062C930	Construction At Fai-339, B 62(Algonquin Rd) From E/O Roselle Rd To B 58 (Golf Rd) Within Villages Arlington Heights, Palatine, Etc., Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,623,736.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2017	72	6/1/2023	
062C940	Construction At Fai-3561, Willow Rd From E Of I-94 To President Ave/White Oak Lane In Vilg Northfield/Winnetka, Cook County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 810,188.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/15/2017	48	2/14/2021	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062C950	Construction At Fap-350, B 50(Cicero Ave) From Congress Pkwy To C&P Rv Thru City Of Chicago And Township Of Cicero. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,027,658.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 809,623.63	\$ 871,305.56	\$ 21,748.69	\$ -	\$ 809,623.63	PA100-586	4/13/2018	72	4/13/2024	
062C980	Construction At Fap-2744, Ridge Blvd From S/O Fargo Ave To Devon Ave Within City Of Chicago Resurfacing And Pedestrian Ramps. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 824,615.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,500.00	\$ 74,715.60	\$ 9,318.07	\$ -	\$ 2,500.00	PA100-586	7/19/2017	48	7/18/2021	
062C990	Construction At Fap-360, B 25 From I 72 To Bolz Rd Within E Dundee, Barrington Hills & Carpentersville. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,965,753.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2017	72	6/1/2023	
062D020	Construction At Fap-2783, Nagle Ave From Garrison St To Narragansett Ave. In Hardwood Heights Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 323,495.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/6/2017	48	4/5/2021	
062D030	Construction At Fap-345, B 19(Walgreen Rd) Approx 620' Nw Of Des Plaines River. Hwy Resurfacing/Improvement Patching, Removal/Replacement Of Gutter Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,650,166.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 346,330.78	\$ 43,603.42	\$ -	\$ -	\$ 346,330.78	PA100-586	7/19/2017	72	7/18/2023	
062D050	Construction At Fap-348, B 43(Waukegan Rd) Approx 620' Nw Of Georgia Dr & Extds N To A Point App 775' S Of Gold Rd In Morton Grove. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 920,755.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2017	48	6/1/2021	
062D060	Construction At Fap-94, Old Glenview Rd From Just N Of Old Orchard Rd To Glenview Rd In Skokie, Glenview And Wilmette. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 238,558.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/6/2017	48	4/5/2021	
062D090	Construction At Fap-344, B 83(Elmhurst Rd) From U14(Nw Hwy) To 0.1MI S Of Palatine Rd In Cook Co Resurfacing And Pedestrian Ramps. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,143,019.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2017	72	7/19/2023	
062D110	Construction At Fap-1321, B 19(Walgreen Rd) From Bartlett Rd To 0.1MI Se Of Wise Rd In Streamwood, Hanover Park & Schaumburg. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,370,376.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,565.41	\$ -	\$ -	\$ -	\$ 18,565.41	PA100-586	4/6/2017	72	4/5/2023	
062D120	Construction At Fap345 U20 Through Elgin, Streamwood, Hanover Park And Bartlett. Resurfacing & Mill/ed Rumble Strip. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,797,229.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 366,716.95	\$ 3,225,635.84	\$ 187,460.05	\$ -	\$ 366,716.95	PA100-586	7/27/2018	72	7/26/2024	
062D130	Construction At Fap-375, Touhy Ave From Village Entrance Crossing To I 50 In Cook County Resurfacing And Pedestrian Ramps On Touhy Ave Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,451,153.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 957,499.72	\$ 284,830.76	\$ 6,190.86	\$ -	\$ 957,499.72	PA100-586	6/7/2018	72	6/6/2024	
062D150	Construction At Fap-3545, B Rt 56 W Of B Rt 83 Thru Cities Of Oakbrook Terrace & Elmhurst In Dupage Co. Resurfacing And Pedestrian Ramps Improved Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,592,646.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/25/2017	72	7/24/2023	
062D160	Construction At Fap-347, B Rt 38, (Roosevelt Rd) Approx 1.655' W Of B Rt 83 Est 3 Thru Elms And Oakbrook Terrace. Dupage Co. Resurfacing E&K. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,395,234.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 759,900.92	\$ 744,598.46	\$ 60,384.36	\$ -	\$ 759,900.92	PA100-586	7/16/2018	72	7/15/2024	
062D180	Construction At Fap-1349,Resurfacing & Pedestrian Ramps Thru Cities Of Park Ridge & Chicago. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,518,531.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 820,736.03	\$ 439,870.19	\$ -	\$ -	\$ 820,736.03	PA100-586	6/7/2018	72	6/6/2024	
062D190	Construction At Fap-305, Resurfacing & Pedestrian Ramps Us Rt 14 Approx 140' W Of Hart Rd Easterly Thru Village Of Barrington. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,371,350.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 122,589.11	\$ -	\$ 1,018,255.02	\$ -	\$ 122,589.11	PA100-586	6/11/2018	72	6/10/2024	
062D200	Construction At Fap-1300, Resurfacing & Pedestrian Ramps On Central Road In Villages Of Arlington Heights And Mount Prospect. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,279,846.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 511,803.24	\$ 2,135,170.44	\$ -	\$ -	\$ 511,803.24	PA100-586	6/7/2018	72	6/6/2024	
062D210	Construction At Fap-3519, Harts Rd From E Of Milwaukee Ave To E Of Coname Rd In Village Of Niles Cook County Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 507,226.11	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,551.74	\$ -	\$ -	\$ -	PA100-586	2/15/2017	48	2/14/2021	
062D220	Construction At Fap-3531, Higgins Ave From East Of Harlem Ave To West Of Nagle Ave City Of Chicago Cook County Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 828,842.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/15/2017	48	2/14/2021	
062D240	Construction At Various Counties In District One. Repair & Installation Of Guardrail E 38	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,278,523.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 182,102.00	\$ -	\$ -	\$ -	\$ 182,102.00	PA100-586	2/15/2017	17	7/31/2018	
062D250	Construction At Various Routes.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 623,932.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,941.70	\$ -	\$ -	\$ -	\$ 22,941.70	PA100-586	10/17/2016	48	10/16/2020	
062D260	Construction At Various Routes.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 389,105.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,695.37	\$ -	\$ -	\$ -	\$ 24,695.37	PA100-586	10/17/2016	48	10/16/2020	
062D270	Construction At Various Counties In District One. Repair And Installation Of Guardrail	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,383,344.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 55,066.00	\$ -	\$ -	\$ -	\$ 55,066.00	PA100-586	2/15/2017	17	7/31/2018	
062D290	Construction At Fap-2711, B 131 N Of Kenosha Road In Village Of Beach Park. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 134,465.11	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/16/2017	48	2/15/2021	
062D310	Construction At Fap-344, B 83/171, Archer Ave Over The Cal Sag Channel In Village Of Lemont.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 608,749.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,330.45	\$ -	\$ -	PA100-586	3/31/2017	48	3/30/2021	
062D350	Construction At Fap-338/337, B 59 U I B 22 In Village Of North Barrington In Lake Co. Drainage Improvements. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 889,432.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,500.00	\$ -	\$ -	\$ -	PA100-586	12/7/2018	48	12/6/2022	
062D370	Construction At Fap-342, B 53 Over Salt Ck In Village Of Rolling Meadows.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 255,456.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,425.22	\$ -	\$ -	\$ -	PA100-586	5/30/2017	48	5/29/2021	
062D400	Construction At Fap-2721, Kean Ave Over Unnamed Ditches Palos Twp. Removal & Replacement Of Existingculverts. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 638,974.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 128,777.59	\$ -	\$ 42,967.66	\$ -	\$ 128,777.59	PA100-586	7/19/2018	48	7/18/2022	
062D410	Construction At Fap-3512, Basse Highway Over Prairie Ck (0.4MI Se Of Us14), Des Plaines. Cook County Repair Bridge 016-0239. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 198,259.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 81,744.27	\$ 63,007.60	\$ 40,729.22	\$ -	\$ 81,744.27	PA100-586	7/11/2018	48	7/10/2022	
062D430	Construction At Fap-860, B 31 Over Harb R In Kane Co. Bridge Repair And Overlay. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 2,429,070.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 67,500.00	\$ -	\$ -	PA100-586	12/17/2018	72	12/16/2024	
062D440	Construction At Various Locations In District 1 Traffic Signal Modernization Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 410,749.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 154,056.41	\$ 13,376.00	\$ -	\$ -	\$ 154,056.41	PA100-586	7/24/2017	48	7/23/2021	
062D510	Construction At Fap-1350, Resurfacing And ADA Pedestrian Ramps On B 72 From Touhy Ave To Cumberland Ave & I-90 Ramps @ Us12/45. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,085,991.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 821,111.54	\$ 1,186,763.88	\$ 49,693.56	\$ -	\$ 821,111.54	PA100-586	6/7/2018	72	6/6/2024	
062D520	Construction At Fap-2753, Thatcher Ave From 171 (First Ave) To Chicago Ave. Cook County Resurfacing On Thatcher Avenue From First Ave Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,142,858.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,482.00	\$ -	\$ -	\$ -	\$ 12,482.00	PA100-586	7/24/2017	72	7/23/2023	
062D530	Construction At Various Routes In District 1 Guardrail And Traffic Barrier Terminal Removal & Replacement. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 748,499.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,418.05	\$ 24,374.17	\$ 5,589.29	\$ -	\$ 42,418.05	PA100-586	7/25/2017	48	7/24/2021	
062D540	Construction At Various Routes In Cook, Dupage, And Will Counties. Guardrail And Traffic Barrier Terminal Removal And Replacement. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 537,608.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 223,480.88	\$ 10,148.90	\$ -	\$ -	\$ 223,480.88	PA100-586	3/7/2018	48	3/6/2022	
062D550	Construction At Various Routes In Cook, Dupage, Kane, Lake, McHenry And Will Counties.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 650,725.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 74,846.65	\$ 157,641.16	\$ -	\$ -	\$ 74,846.65	PA100-586	3/31/2017	48	3/30/2021	
062D560	Construction At Various Routes In District One. Along With Weed Scrubbing In Various Counties	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 697,320.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,499.00	\$ -	\$ -	\$ -	PA100-586	2/22/2017	34	12/15/2019	
062D570	Construction At Various Routes, B 53, 113, 102 And I 1 In Beecher, Wilmington And Crete. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 370,717.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 211,600.33	\$ 15,603.59	\$ -	\$ -	PA100-586	6/6/2018	48	6/5/2022	
062D580	Construction At Various Routes In Dupage County And Pedestrian Ramps Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 642,059.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 111,006.87	\$ 309,285.28	\$ -	\$ -	\$ 111,006.87	PA100-586	6/7/2018	48	6/6/2022	
062D610	Construction At Fap-1541, 0.367MI Of 76Th St From St Lawrence Ave To Desai Ave. City Of Chicago Resurfacing And Pedestrian Ramps. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 372,679.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,226.74	\$ -	\$ -	\$ -	\$ 1,226.74	PA100-586	7/20/2017	48	7/19/2021	
062D620	Construction At Fap-2943, Ave O From N Of Brainerd Ave To 130Th St Within City Of Chicago. Cook Countysurfacing And Pedestrian Ramp Improvements. Fed Highway Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 511,924.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,960.00	\$ 53,731.56	\$ 2,285.82	\$ -	\$ 6,960.00	PA100-586	7/25/2017	48	7/24/2021	
062D640	Construction At Fap-347, Roosevelt Rd From Mannheim Rd To Des Plaines Ave In Villages Of Hillside, Waukegan, Broadview, Cook Co. Resurfacing. Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,888,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 129,978.00	\$ 477,242.69	\$ 46,832.53	\$ -	\$ 129,978.00	PA100-586	7/16/2018	72	7/15/2024	
062D650	Construction At Fap-372, B 171(Cumberland Ave) Approx 500' N Of Forest Preserve Dr & Ext N To 2300'S Of I-90. Resurfacing On B 171, Cook Co. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,487,784.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 156,750.00	\$ 1,124,992.95	\$ -	\$ -	\$ 156,750.00	PA100-586	7/11/2018	72	7/10/2024	



Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062F560	Construction At Fap-311, Resurfacing And Pedestrian Ramps On Us 34 In Village Of Hinsdale. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,772,682.32	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 463,776.42	\$ 855,224.63	\$ -	\$ -	\$ 463,776.42	PA100-586	6/6/2018	72	6/5/2024	
062F570	Construction At Fap-307,B64,North Ave,From Gary Ave To Il 53,Robling,In Carol Stream, Glendale Heights & Lombard,Depage Co Resurfacing & Ped Rmpfed Hwy Admin Contract Eligible For Fed Reimburse.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 6,955,643.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 308,546.34	\$ -	\$ -	PA100-586	12/17/2018	72	12/16/2024	
062F580	Construction At Fap-330, From 1,000' S Of I294 Cl To 135' E Of 31St S In Thru Countrywide & Villages Of Willow Springs, Cook Co. Resurfaced Hwy Admin Contract Elig For Fed Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 5,720,330.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 257,250.00	\$ 1,748,270.42	\$ -	\$ -	\$ 257,250.00	PA100-586	7/16/2018	72	7/15/2024	
062F620	Construction At Fap-1548, 79Th St From Il 50(Cicero Ave) To Lawdale Rd,Project Consists Of Fabricastuctural Steel For The Structurecarrying Us Rt20Fed Admin Contract Eligible For Fed Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,319,952.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 601,911.69	\$ 514,595.53	\$ -	\$ -	\$ 601,911.69	PA100-586	6/22/2018	72	6/21/2024	
062F630	Construction At Fap-1579, 107Th St Approx 411' E Of Il 171(Archer Ave) In Cook County Resurfacing And Pedestrian Ramps. Federal HighwayAdmin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,487,682.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,114,111.24	\$ 53,646.23	\$ -	\$ -	\$ 1,114,111.24	PA100-586	6/8/2018	72	6/7/2024	
062F650	Construction At Fap-341, Resurfacing & Pedestrian Ramps On Il 72 In Des Plaines & Rosemont. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 998,203.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 835,754.47	\$ 47,777.10	\$ 8,840.21	\$ -	\$ 835,754.47	PA100-586	6/7/2018	48	6/6/2022	
062F670	Construction At Fap-55, 3P Resurfacing On I55 Eastfrontage Rd In Cities Of Willminton & Braidwood Fed Hwy Admin Contract Elhibble For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 473,083.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,875.00	\$ 427,124.17	\$ -	\$ -	\$ 16,875.00	PA100-586	7/19/2018	48	7/18/2022	
062F680	Construction At Fap-3545/1411,Resurfacing & Pedestrian Ramps, Il 56 Approx 60' E Of Caldwell Ave Thru Berkeley To 160W Mannheim Rd Bridge. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,111,370.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 478,588.01	\$ 404,547.67	\$ -	\$ -	\$ 478,588.01	PA100-586	6/11/2018	72	6/10/2024	
062F740	Construction At Fap-1453, Cermak Rd From Il 43(Harlem Ave) To Il 50(Cicero Ave) In Berwyn & Cicero Resurfacing & Ramp Improvements. Contract Admin Eligible For Fed. Reimbursement. Cook County.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 4,072,377.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 183,161.03	\$ 1,334,683.01	\$ 424,123.25	\$ -	\$ 183,161.03	PA100-586	7/11/2018	72	7/10/2024	
062F760	Construction At Fap-2022 On Cottage Grove Ave From Il 83 To 154Th St With-Villages Of Dolton & Cook Co. Resurfacing Roads. Fed Hwy Admin Contracteligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 374,458.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 80,559.56	\$ 219,763.55	\$ 14,474.22	\$ -	\$ 80,559.56	PA100-586	7/16/2018	48	7/15/2022	
062F780	Construction At Fap-94, Fap-94(Kennedy Expwy)@ Addison S@16-6669 In Chicago & I190 @ Des Plaines River Rd S@16-0511 & 016-0512 Bridge Substructure Repairs Cook County	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 666,528.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,548.50	\$ 99,436.14	\$ -	\$ -	\$ 33,548.50	PA100-586	3/5/2018	48	3/4/2022	
062F790	Construction At Various Routes In Cook & Dupage Counties, Cleaning And Painting Existing Steel Structures. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 679,108.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 343,691.25	\$ -	\$ -	\$ -	\$ 343,691.25	PA100-586	3/5/2018	48	3/4/2022	
062F800	Construction At Various Routes In Cook County Cleaning And Painting Existing Steel Structures Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,258,378.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/5/2018	72	3/4/2024	
062F810	Construction At Fap-2846, Gregory St From 127Th Stn Western Ave Thru Blue Island In Calumet Twnshp Resurfacing And Pedestrian Ramps. Cook County. Fedhwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 696,673.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 31,313.88	\$ 528,975.20	\$ 71,890.03	\$ -	\$ 31,313.88	PA100-586	7/16/2018	48	7/15/2022	
062F820	Construction At Fap-2807, Hibbard Rd Begins Approx 415' S Of Center La Of Us 41 Proceeds To Approx 60' N From Cl Of Winnetka, Rd. Cook Co. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 381,382.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 88,062.20	\$ 245,284.08	\$ -	\$ -	\$ 88,062.20	PA100-586	7/11/2018	48	7/10/2022	
062F830	Construction At Fap-1334, Howard St & Pol Ramps From West Of Lehigh Ave Est. E To 1387 E To New Gross Point Rd Thru Several Villages. Cook Co Fed Hwy Admin Contract Eligible For Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 92,279.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,875.00	\$ 71,965.00	\$ -	\$ -	\$ 1,875.00	PA100-586	8/28/2018	48	8/27/2022	
062F850	Construction At Fap-297 Use From Haas Rd To Springmeadow Dr - Homer Glen & New Lenox. Tree Removal, Selective Clearing, Grubbing/Tree Pruning. Fed HwyAdmin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 203,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,893.30	\$ 14,029.30	\$ -	\$ -	PA100-586	4/16/2018	48	4/15/2022	
062F890	Construction At Various Routes In Various Locations, Tree Removal In Various Locations.	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 146,909.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,601.51	\$ 83,987.97	\$ -	\$ -	\$ 6,601.51	PA100-586	8/16/2018	48	8/15/2022	
062F920	Construction At Fap-305, On Us Rt 14 From Smith St To Plum Grove Rd Thru Village Of Palatine.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 524,711.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 344,950.00	\$ 19,200.00	\$ -	\$ -	\$ 344,950.00	PA100-586	4/23/2018	48	4/22/2022	
062F960	Construction At Various Routes,This Project Consists Of 12 Miles Of Resurficing And Bridge Deck Repairs On I-57 On Sadrons Road To 1 Mile South Of I-74 In Champaign County	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 295,528.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 140,624.00	\$ 142,358.00	\$ -	\$ -	\$ 140,624.00	PA100-586	5/22/2018	48	5/21/2022	
062F970	Construction At Various Routes In Various Countieswithin District 1 Moving The Medians And Roadside Of Expressways	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 144,120.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 48,321.05	\$ 42,556.15	\$ 49,492.80	\$ -	\$ 48,321.05	PA100-586	4/16/2018	48	4/15/2022	
062F980	Construction At Fap-94, Sh Over I57 Thru City Of Chicago, Lake & Hyde Pl Twnshp. Bridge Joint Repair Structure S@ 016-0147 Carrying Sh 194 Over I-57 In City Of Chicago Cook County	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 103,640.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 78,593.10	\$ 7,710.98	\$ -	\$ -	\$ 78,593.10	PA100-586	6/20/2018	48	6/19/2022	
062F990	Construction At Fap-307, Il 64(Main St) In City Of St. Charles.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 206,942.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 161,408.40	\$ 23,422.40	\$ 16,748.50	\$ -	\$ 161,408.40	PA100-586	6/18/2018	48	6/17/2022	
062G040	Construction At Various Routes In District 1 Pavement Patching, Miscellaneous Traffic Control And Deck Slab Repairs	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,180,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 159,787.60	\$ 212,329.70	\$ 53,000.00	\$ -	\$ 159,787.60	PA100-586	2/27/2018	72	2/26/2024	
062G050	Construction At Various Routes In Various Countiesremove And Replace Signs Along Various Expressways	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 1,225,650.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/16/2018	48	4/15/2022	
062G050	Construction At Various Routes In Various Countiesremove And Replace Signs Along Various Expressways	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,225,650.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,353.00	\$ 43,393.45	\$ 53,766.85	\$ -	\$ 5,353.00	PA100-586	4/16/2018	48	4/15/2022	
062G060	Construction At Fap 2688, Sa 099-0271 Carrying Wolf Rd Over Hickory Creek In Mokena.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 181,965.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 115,840.05	\$ 37,809.91	\$ -	\$ -	\$ 115,840.05	PA100-586	6/6/2018	48	6/5/2022	
062G080	Construction At Fap-290 Fap-342, I53 From I90 To I72 Schaumburg & Rolling Meadows, Bridge Repair Fed Hwy Admin Contract Elhibble For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,894,606.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 659,414.04	\$ 1,500,229.92	\$ 149,078.50	\$ -	\$ 659,414.04	PA100-586	7/20/2018	72	7/19/2024	
062G090	Construction At Various Routes In District 1 Weed Control At Various Locations	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 153,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,997.50	\$ 91,162.50	\$ -	\$ -	\$ 37,997.50	PA100-586	4/16/2018	48	4/15/2022	
062G120	Construction At Various Routes, Cook And Kane Counties, Trombone Mast Arm Replacement At Various Locations. Cook & Kane Counties. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,323,186.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 104,459.24	\$ 32,329.11	\$ 107,084.92	\$ -	\$ 104,459.24	PA100-586	7/11/2018	72	7/10/2024	
062G150	Construction At Fap-3578, Il(Sw Hwy) Overall-Sag Channel In Villages Of Palos Hs,Palos Hills,Palos Township In Cook Co. Clean/Paint Existing Truss.Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 693,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 25,950.08	\$ -	\$ -	\$ -	PA100-586	9/4/2018	48	9/3/2022	
062G160	Construction At Fap-94, 19094, From 13Th St To 26Th St Thru The City Of Chicago Cook County. Bridge Repairs. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,808,949.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 78,750.00	\$ 911,917.10	\$ 219,190.50	\$ -	\$ 78,750.00	PA100-586	7/11/2018	72	7/10/2024	
062G240	Construction At Fap-852, Us43 Between Doyle Rd & Wallingford Rd Thru Willow Township, Will County. Repair Culvert. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 43,236.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 38,135.49	\$ -	\$ -	\$ -	\$ 38,135.49	PA100-586	7/11/2018	48	7/10/2022	
062G250	Construction At Fap-348, Il 43 (Harlem Ave) Over The Sanitary & Ship Canal. In Villages Of Forest View & Lyons & Stickney Twn. Cook County. Structural Steel Repairs On 06-0315 & 016-0991	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 160,881.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,260.00	\$ -	\$ -	\$ -	\$ 7,260.00	PA100-586	7/17/2018	48	7/16/2022	
062G310	Construction At Various Routes. Dead Tree Removal Along Expressway And Arterial Routes. Various Counties.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 768,572.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/16/2018	48	7/15/2022	
062G320	Construction At Fap-1548, 79Th St Over Cc Rr In Village Of Bridgeview, Lyons Twnshp In Cook County Bridge Repair. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 103,465.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,660.00	\$ -	\$ -	PA100-586	12/17/2018	48	12/16/2022	
062G330	Construction At Fap-80 Will City Ln To Des Plainesover And I55 Deslaines Over To Weber Road In Joliet - Resurfacing	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 931,807.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,750.00	\$ 460,935.00	\$ -	\$ -	\$ 27,750.00	PA100-586	8/6/2018	48	8/5/2022	
062G440	Construction At Fap305 Near Us14 & Carr In Villagof Barrington. Demolition Of 5 Single Family Homesfed Admin Contract Eligible For Federal Reimburse-Ment	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 311,742.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,149.75	\$ 154,192.35	\$ 69,282.00	\$ -	\$ 13,149.75	PA100-586	8/27/2018	48	8/26/2022	
062G450	Construction At Fap-332, 1680 Sauk Trail Rd, Within Sauk Village & Intersection Of Il 394 & Sauk Trail Rd In Cook Co. Building Demolition. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 85,528.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,600.00	\$ 44,539.00	\$ -	\$ -	PA100-586	10/19/2018	48	10/18/2022	
062G460	Construction At Fap-55, Over Blvd Rr & Grant Creek In Willmington & Champaign Townships - Median Crossovers. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 1,924,207.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,250.00	\$ 1,178,196.61	\$ 390,745.64	\$ -	\$ 32,250.00	PA100-586	8/20/2018	72	8/19/2024	
062G490	Construction At Various Routes. Repair & Install- Asion Of Fence Along Various Expressways And Arterial Highways In Various D1 Counties	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 475,477.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/27/2018	48	8/26/2022	
062G810	Construction At Various Routes In Various Countiesrepair And Installation Of Guardrail	NON-BOND		0011494427900001																	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
062G840	Construction At Fai-94, Addition Ss Over #9094 In City Of Chicago In Cook Co. Cleaning And Painting Designated Steel Surfaces. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 899,933.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,747.00	\$ -	\$ -	\$ -	PA100-586	12/14/2018	48	12/13/2022	
062G890	Construction At Fai-94, Ss 016-0204; Eb Ramp To Ohio; 016-2551 Reversible To Ohio In City Of Chicago/Cleaning And Painting 2 Structures. Federal Hwy Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 733,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,498.76	\$ -	\$ -	\$ -	PA100-586	12/14/2018	48	12/13/2022	
062G910	Construction At Hb 0275, Blodgett Rd From Approx. 15F E Of Centerline Kelly Rd Easterly In Wilmington Township In Will Co. Resurfacing. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 389,561.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,853.25	\$ -	\$ -	PA100-586	12/7/2018	48	12/6/2022	
6.20E+05	Construction At On Fap-326, B 47, Bridge Over Blackberry Creek, N Of Sugar Grove, 1 Mi S Of 188 (East-West Tollway).	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 982,303.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/29/2000	116	6/30/2010	
6.23E+05	Construction At Fap-305, Us Rt 14 From West Lake Shore Dr To Lucas Rd In City Of Woodstock.	BOND	A1	06954944277000110	Statewide	\$ 25,609,306.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2014	72	9/23/2020	
6.23E+05	Construction At Fap-305, Us Rt 14 From West Lake Shore Dr To Lucas Rd In City Of Woodstock.	NON-BOND		00114944277000017	Statewide Construction & Land Acq	\$ 25,609,306.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,867.25	\$ 87,207.82	\$ -	\$ -	\$ 23,867.25	PA100-586	9/24/2014	72	9/23/2020	
623920	Construction At Fai-190, At Interstate 294 In Village Of Rosemont.	BOND	A1	05534944277000010	Statewide	\$ 10,273,315.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,030.94	\$ 35,462.95	\$ -	\$ -	PA100-586	2/23/2011	97	3/31/2019	
624070	Construction At Fap 341 (B 72) @ Big Timber Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 4,200,113.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/31/2015	72	8/30/2021	
625170	Construction At Fap-305, Us Rt 14 From Lucas Rd To Crystal Lake Ave In City Of Crystal Lake.	BOND	A1	06954944277000110	Statewide	\$ 23,208,557.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2014	72	9/23/2020	
625170	Construction At Fap-305, Us Rt 14 From Lucas Rd To Crystal Lake Ave In City Of Crystal Lake.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 23,208,557.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,143.67	\$ 295.30	\$ -	\$ -	\$ 15,143.67	PA100-586	9/24/2014	72	9/23/2020	
626520	Construction At Fap-337, E Of B 43 To Ridge Rd. #22 Over Middle Fork North Bridge Of Chicago River.	BOND	A1	05534944277000010	Statewide	\$ 4,489,216.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/18/2004	96	6/30/2012	
627210	Construction At Fau 1620 (Thornton-Lansing Rd) @ Stony Island Ave Within The Village Of Lansing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 2,680,020.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/18/2016	72	4/17/2022	
627210	Construction At Fau 1620 (Thornton-Lansing Rd) @ Stony Island Ave Within The Village Of Lansing. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944277000017	Statewide Construction & Land Acq	\$ 2,680,020.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,913.01	\$ 7,748.76	\$ 27,399.89	\$ -	\$ 18,913.01	PA100-586	4/18/2016	72	4/17/2022	
630780	Construction At North Main Street To State Street	NON-BOND		00114944277000104	Statewide Construction -Local Projects	\$ 2,024,975.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/31/2008	72	12/31/2014	
635320	Construction At Us Route 20 To B Route 176 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944277000104	Statewide Construction -Local Projects	\$ 2,925,700.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/4/2013	72	9/3/2019	
635320	Construction At Us Route 20 To B Route 176 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770003029	Emergency Repair Program	\$ 2,925,700.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/4/2013	72	9/3/2019	
635570	Construction At West Of Derby Road To East Of Archer Avenue. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	NON-BOND		00114944277000104	Statewide Construction -Local Projects	\$ 2,540,537.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2012	72	9/20/2018	
635570	Construction At West Of Derby Road To East Of Archer Avenue. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770002027	Local High Priority/Transportation Improv	\$ 2,540,537.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2012	72	9/20/2018	
635790	Construction At Pasquini Drive At Ogden Avenue (Us 34) In Westmont. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	NON-BOND		00114944277000104	Statewide Construction -Local Projects	\$ 1,122,159.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2012	72	11/1/2018	
636290	Construction At Schaumburg Road At Barrington Road/Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944277000104	Statewide Construction -Local Projects	\$ 6,513,374.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/17/2013	72	5/16/2019	
636720	Construction At West Of Crite Road To East Of Cottage Grove Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944277000104	Statewide Construction -Local Projects	\$ 5,256,141.03	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 158,293.69	\$ -	\$ -	PA100-586	1/8/2014	72	1/7/2020	
636830	Construction At Between Sheridan Road And Lewis Avenue. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	NON-BOND		00114944277000104	Statewide Construction -Local Projects	\$ 2,040,842.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 38,916.36	\$ -	\$ -	\$ -	PA100-586	7/3/2012	72	7/3/2018	
636980	Construction At Keshlinger Road To Illinois Route 38 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770002027	Federal High Priority/Transport Improve	\$ 15,516,495.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2013	72	9/29/2019	
636980	Construction At Keshlinger Road To Illinois Route 38 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944277000104	Statewide Construction -Local Projects	\$ 15,516,495.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2013	72	9/29/2019	
636980	Construction At Keshlinger Road To Illinois Route 38 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770002027	Local High Priority/Transportation Improv	\$ 15,516,495.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2013	72	9/29/2019	
637070	Construction At Ch 23, Goodnow Creek Over Plum Creek Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001018	Statewide Construction -Local Projects	\$ 1,278,097.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 283,542.10	\$ 219,158.38	\$ -	\$ -	\$ 283,542.10	PA100-586	10/19/2017	72	10/18/2023	
637320	Construction At 1177b Street To Cal-Sig Channel. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	NON-BOND		00114944277000104	Statewide Construction -Local Projects	\$ 198,787.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/7/2012	48	11/6/2016	
637440	Construction At At Douglas Road Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001015	Statewide Construction -Local Projects	\$ 1,079,221.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2015	48	3/9/2019	
637460	Construction At Forest Avenue To B Route 83. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001014	Statewide Construction -Local Projects	\$ 3,385,963.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 29,925.00	\$ -	\$ -	\$ -	PA100-586	3/29/2013	72	3/28/2019	
637790	Construction At At B 47 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001016	Statewide Construction -Local Projects	\$ 2,293,195.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/14/2015	72	10/13/2021	
638340	Construction At 86Th Avenue To Southwest Highway And Ridgeland Avenue To Cicero Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001014	Statewide Construction -Local Projects	\$ 2,179,551.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/28/2014	72	7/27/2020	
638430	Construction At Us Route 14 To James R. Rakow Road/Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001015	Statewide Construction -Local Projects	\$ 5,674,193.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/2/2014	72	12/1/2020	
638580	Construction At Fau 4066, Intersection Improvement At Huntley Rd & Galligan Rd Near Village Of Gilbert. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001018	Statewide Construction -Local Projects	\$ 1,765,222.39	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 61,751.15	\$ -	\$ -	PA100-586	6/13/2018	72	6/12/2024	
638580	Construction At Fau 4066, Intersection Improvement At Huntley Rd & Galligan Rd Near Village Of Gilbert. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001017	Statewide Construction -Local Projects	\$ 1,765,222.39	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 305,940.72	\$ 1,007,656.27	\$ 156,387.31	\$ -	\$ 305,940.72	PA100-586	6/13/2018	72	6/12/2024	
638630	Construction At Over The West Branches Of The Fox River Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001014	Statewide Construction -Local Projects	\$ 9,847,983.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,860.50	\$ -	\$ -	\$ -	PA100-586	1/7/2014	72	1/6/2020	
638650	Construction At At Wilke Road Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001015	Statewide Construction -Local Projects	\$ 2,141,549.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/16/2015	72	4/15/2021	
638660	Construction At B Route 83 To 86Th Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001014	Statewide Construction -Local Projects	\$ 4,033,768.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/16/2014	72	5/15/2020	
638720	Construction At Intersection Of Irving Park Road At Wood Dale Road Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001014	Statewide Construction -Local Projects	\$ 12,098,513.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/8/2015	72	6/7/2021	
638720	Construction At Intersection Of Irving Park Road At Wood Dale Road Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001015	Statewide Construction -Local Projects	\$ 12,098,513.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 472,610.58	\$ -	\$ -	\$ -	\$ 472,610.58	PA100-586	6/8/2015	72	6/7/2021	
638750	Construction At Intersection Of River Road At Roberts Road Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001014	Statewide Construction -Local Projects	\$ 7,171,328.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 876.00	\$ 1,861.50	\$ -	\$ -	\$ 876.00	PA100-586	3/12/2014	72	3/11/2020	
638820	Construction At West Of B 43 To Us 41 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001016	Statewide Construction -Local Projects	\$ 19,451,468.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/22/2015	72	12/21/2021	
638870	Construction At St. Charles Road To Lake Street Over The Union Pacific Railroad	BOND	8A	05544948079000210	Chi Region Envir & Transport Efficiency	\$ 21,262,720.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/13/2014	72	11/12/2020	
638870	Construction At St. Charles Road To Lake Street Over The Union Pacific Railroad	NON-BOND		001149442770001015	Statewide Construction -Local Projects	\$ 21,262,720.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 438.48	\$ -	\$ -	\$ -	PA100-586	11/13/2014	72	11/12/2020	
638920	Construction At B 31 To East Of Green Street Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		001149442770001015	Statewide Construction -Local Projects	\$ 17,159,731.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/26/2015	72	3/25/2021	
064B780	Construction At Fau 80 (I-80) Structures Over Green River, Bnf Rr And Over Barstow Road Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 25,499,324.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,765.75	\$ -	\$ -	\$ -	PA100-586	8/10/2015	72	8/9/2021	
064B830	Construction At Fap 595 (B 5) 0.2 Mi W Of 38Th St To 0.3 Mi E Of 70Th St In Moline. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944277000017	Statewide Construction & Land Acq	\$ 51,861,760.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,861,558.52	\$ -	\$ -	\$ -	\$ 1,861,558.52	PA100-586	11/5/2015	72	11/4/2021	
064B830	Construction At Fap 595 (B 5) 0.2 Mi W Of 38Th St To 0.3 Mi E Of 70Th St In Moline. Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 51,861,760.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,946,645.04	\$ 3,917,490.31	\$ 1,343,209.10	\$ -	\$ 5,946,645.04	PA100-586	11/5/2015	72		



Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Expiration Date
064C210	Construction At Fap-734 (I-24 Main) 2 Mi Of Reconstruction Of I-24 From Riverside Blvd To Auburn St In Rockford. Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 32,974,903.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,756,215.34	\$ 2,144,052.12	\$ 937,367.36	\$ -	\$ 2,756,215.34	PA100-586	11/3/2015	72	11/2/2021	
064D860	Construction At Fap-316, I-26 From 0.3 N Of Union Rd To 0.5 Mi S Of Easy Rd Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 2,148,740.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/22/2016	72	8/21/2022	
064D860	Construction At Fap-316, I-26 From 0.3 N Of Union Rd To 0.5 Mi S Of Easy Rd Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 2,148,740.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,260.21	\$ -	\$ -	\$ -	PA100-586	8/22/2016	72	8/21/2022	
64E+261	Construction At Fai-74, 7Th Ave To 0.9 Mi S Of Avenue Of The Cities In Moline. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 83,998,341.42	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,430,739.60	\$ 5,788,151.99	\$ 372,328.20	\$ -	\$ 7,430,739.60	PA100-586	10/16/2017	72	10/15/2023	
064F250	Construction At Fai-226, Us 6 Over Drainage Ditch Between Green River Rd & Edwards Rd & Over Mineralck 1.2 Mi E Of Green River Rd. Fed Highway Admincontract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 3,176,632.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/7/2014	72	1/6/2020	
064F500	Construction At Fap-188, Along Us150 From B 81 To B 17(W) @ Alpha In Henry County. Pavement Patching, Hma Surfacing And Culvert Improve. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 9,553,038.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,720,723.06	\$ 1,042,361.46	\$ -	\$ -	\$ 4,720,723.06	PA100-586	12/26/2017	72	12/25/2023	
064G590	Construction At Fap 17 (Us 52 B) 64 Over Mississippi River And Bnf Br In Savanna. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 82,290,796.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,517,551.19	\$ 546,730.52	\$ 113,510.58	\$ -	\$ 1,517,551.19	PA100-586	10/20/2015	72	10/19/2021	
064G640	Construction At Fai-80 From 0.5 Mi W Of B 82 To The Bureau Co Line Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 15,893,535.56	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/7/2015	72	1/6/2021	
064G640	Construction At Fai-80 From 0.5 Mi W Of B 82 To The Bureau Co Line Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 15,893,535.56	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/7/2015	72	1/6/2021	
064H020	Construction At Fap-37, Sa 037-0054 Carrying Us 34 Over Indian Ck Located 0.2 Mi W Of B 78 In Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 2,037,138.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 301.00	\$ -	\$ -	\$ -	PA100-586	12/7/2016	72	12/6/2022	
064H020	Construction At Fap-37, Sa 037-0054 Carrying Us 34 Over Indian Ck Located 0.2 Mi W Of B 78 In Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 2,037,138.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/7/2016	72	12/6/2022	
064H060	Construction At Fap-553, B 72 From Stillman Rd In Stillman Valley To W Of D9, Ogle County. Pavement Patching And Hma Resurfacing. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,843,491.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,891.38	\$ 3,430.00	\$ 13,912.23	\$ -	\$ 16,891.38	PA100-586	7/25/2017	72	7/24/2023	
064H070	Construction At Fap-303, I-173, 0.4Mi (Sa 004-1020) And 0.2Mi (Sa 004-1021) W Caledonia Rd. Remove/Replace Concrete Box Culverts. Boone County. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 853,294.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 38,430.00	\$ 592,371.38	\$ 127,421.77	\$ -	\$ 38,430.00	PA100-586	7/11/2018	48	7/10/2022	
064H590	Construction At Fap-567, Remove & Replace Box Culverts, Sa 052-1107 In Franklin Grove & Sa 071-1191 W Of Rochelle Federal Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 782,777.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,763.18	\$ -	\$ -	PA100-586	6/8/2018	48	6/7/2022	
064H610	Construction At B 251 From The Winnebago County Line To 3 Mile North Of Flagg Road - Hma Resurfacing. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 5,745,378.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 929,829.62	\$ 1,515,233.75	\$ 174,037.29	\$ -	\$ 929,829.62	PA100-586	7/19/2018	72	7/18/2024	
064J370	Construction At B88 From 0.1 Mi E Of Sand Rd To 0.6Mi W Of B 78, Whiteside County. Milling And Resurfacing On I-88. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 13,550,773.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,802,468.34	\$ 3,210,726.93	\$ 209,646.42	\$ -	\$ 4,802,468.34	PA100-586	7/25/2017	72	7/24/2023	
064J610	Construction At Various Routes.	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 33,450.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2014	48	3/13/2018	
064J620	Construction At Fai-80, I-80 Over Mississippi River In Rock Island Co.	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 49,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/31/2013	48	12/30/2017	
064K060	Construction At Fap-308, B 84 From 0.1 Mi N To 0.1Mi S Of Quarry Rd In Port Byron, Rock Island Co. Reconstruct Roadway Shoulders & Slopes. Fed Hwy Admin Contract Eligible For Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 1,344,193.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,507.00	\$ 1,172,463.95	\$ 83,709.29	\$ -	\$ 60,507.00	PA100-586	7/17/2018	72	7/16/2024	
064K220	Construction At Fap-301, Us 20 From 0.1Mi W Of Powder House Hill Rd In Jadesvoss County. Hma Resurfacing On Us 20. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,090,281.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 453,397.39	\$ 582,604.04	\$ 54,280.21	\$ -	\$ 453,397.39	PA100-586	6/14/2018	72	6/13/2024	
064K240	Construction At Fap-308 B84 From Us20 To Duke Creek N Of Hanover - Hma Resurfacing Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,222,766.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 54,283.18	\$ 1,078,040.52	\$ 90,443.14	\$ -	\$ 54,283.18	PA100-586	7/27/2018	72	7/26/2024	
064K270	Construction At Fap-742, Between The Rock River Br In Grand Detour & O.3Mi S Of Pines Rd In Ogle Co Cold Milling, Hma Resurfacing, And Bridge Deck Repfod Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 6,010,136.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,863,557.11	\$ 2,409,703.45	\$ 97,277.14	\$ -	\$ 1,863,557.11	PA100-586	2/27/2018	72	2/26/2024	
064K480	Reopen For Expenditure Adjustment	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/6/2015	47	6/30/2019	
064K570	Construction At Ch 15, Harrison Rd From B 70 To 2.7 Mi N, "Cape Seal" On Harrison Rd From B 70 To B 75 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 629,300.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/30/2015	48	4/29/2019	
064K600	Construction At Fap-301, Milling & Resurfacing From Just W Of Detour Rd To Just E Of Galena Oaks Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,104,457.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,061,398.19	\$ 14,105.09	\$ -	\$ -	\$ 1,061,398.19	PA100-586	6/14/2018	72	6/13/2024	
064K750	Construction At Fap-316, I-26 From 0.7Mi S Of Bush Ck Rd To Buckeye Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 299,587.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2017	48	5/30/2021	
064K870	Construction At Fai 80 (I-80) Over The Mississippi River.	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 155,650.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/4/2016	48	1/3/2020	
064L200	Construction At Fap-734, B2, From 0.7Mi N Of Latham Rd To 0.2 Mi S Of Ros-Coe Rd N Of Rockford. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 126,846.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (2,000.00)	\$ -	\$ -	\$ -	\$ (2,000.00)	PA100-586	8/1/2016	47	7/31/2020	
064L250	Construction At Fap-308, I-84 0.79Mi Lucas Ave To Whitney St Along B 84 In Villase Of Thompson.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 146,077.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2017	48	6/1/2021	
064L300	Construction At Fap-595, B 5 At 7Th St & 16Th St In Moline.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 143,996.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 609.98	\$ -	\$ -	PA100-586	10/12/2016	48	10/11/2020	
064L340	Construction At Fap-306, B 33(Wall St) Just S Of 4Th St In East Dubuque.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 24,701.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/4/2016	48	8/3/2020	
064L350	Construction At Fap-599, B 92 Located 0.3 Mi N Of Brights Court In Rock Island County. Demolition And Removal Of Buildings Adjacent To B 92. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279000016	Statewide Construction & Land Acq	\$ 165,784.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2016	23	6/30/2018	
064L360	Region 2 Intelligent Transportation System Maintenance	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 165,784.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,755.90	\$ -	\$ -	\$ -	\$ 1,755.90	PA100-586	7/1/2016	23	6/30/2018	
064L460	Region 2 Intelligent Transportation System Maintenance	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 8,726,049.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 390,000.00	\$ -	\$ -	\$ -	\$ 390,000.00	PA100-586	6/14/2018	72	6/13/2024	
064L470	Construction At Fap-599, Sa081-0038, 081-0039 & 081-0040 Carrying Us 67 Over Rock River In Rock Island County. Structural Steel And Deck Reopen Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 599,380.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 120,600.00	\$ -	\$ -	\$ -	PA100-586	7/19/2016	48	7/18/2020	
064L580	Construction At Fai-74, Buildings Adjacent To I-74 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 264,426.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/13/2016	48	10/12/2020	
064L650	Construction At Various Routes In Henry, Lee, Rock Island And Whiteside Co. On Call Guardrail & Fence Repairs Included	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 533,969.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/16/2017	48	2/15/2021	
064L660	Construction At Various Routes. Roadside Restoration Of Right Of Way Canceled By Motorist Along Various Routes In District 2	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 60,820.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/30/2017	48	3/29/2021	
064L700	Construction At Fap-734, B 2 Over Turtle Ck S Of Wisconsin St Ln And Br Car-Rying Hononegah Rd Over B 2 In Rockton.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 336,979.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/29/2016	48	12/28/2020	
064L770	Construction At Fap-310, Fau 5557, Us 67 @ 92Nd Ave W/Milan Beltway In Milan & B 84 In Calhoun Cliff Traffic Signal Upgrades. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 275,394.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,544.13	\$ -	\$ -	\$ -	\$ 9,544.13	PA100-586	7/19/2017	48	7/18/2021	
064L790	Construction At Fai-88, Structure Carrying Moline Rd Over I88, 0.70 Mi E Of B80 Rock Island County	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 512,569.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/8/2017	48	3/7/2021	
064L900	Construction At Fap-517, Bus Rt Us 20 (East State St) From Bell School Rd To J-90 Exit Ramp In Rockford, Winnebago Co. Additional West-Bound, ThruLn. Fed Admin Cont Eligible For Fed Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 624,024.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 28,076.65	\$ 542,746.49	\$ -	\$ -	\$ 28,076.65	PA100-586	7/11/2018	48	7/10/2022	
064L920	Construction At Fap-308, Structural Steel, Hangar & Other Bridge Repair Items Sn 081-9905 Us67 Over Mississippi River In Rock Island. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 779,375.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 160,759.28	\$ 521,645.20	\$ 46,117.40	\$ -	\$ 160,759.28	PA100-586	6/4/2018	48	6/3/2022	
064L930	Construction At Fai-380, Sa 081-0106																				

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
064M330	Construction At Fap-301, Replacing Non-Compliant Guardrail End Sections Along Us 20 From The Mississippi River To Nb I 84. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 599,506.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 551,956.00	\$ 26,550.00	\$ -	\$ -	\$ 551,956.00	PA100-586	6/5/2018	48	6/4/2022	
064M370	Construction At Fap-80 1.2Mi E Of I74. Installation Of Weigh-In-Motion Data Collection System. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 428,582.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,937.50	\$ -	\$ -	\$ -	\$ 18,937.50	PA100-586	8/27/2018	48	8/26/2022	
064M470	Construction At Fap-309, Us 30 From 0.1 Mi W Of Hillendale Ct To Bartlett St In Morrison.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 586,539.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 571,539.19	\$ -	\$ -	\$ -	PA100-586	4/13/2018	48	4/12/2022	
064M480	Construction At Fap-88, Clean And Paint Bridge Ss 081-0133 Carrying 122Nd Avenue North Over I-88, North Of Whiteside County Line. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 246,265.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 204,485.00	\$ 25,998.00	\$ -	\$ -	\$ 204,485.00	PA100-586	6/6/2018	48	6/5/2022	
064M490	Construction At Fap-39, Clean And Paint Bridge Ss 071-0045 Carrying Mensel Rd Over I39, 1Mi S Of Winebago Co Ln. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 167,767.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 154,467.53	\$ -	\$ -	\$ -	PA100-586	6/6/2018	48	6/5/2022	
064M500	Construction At Fap-39, Clean And Paint Bridge Ss 101-0144 Carrying Rotary Rd Over I39 Located 1.5M N Of Ogle Co Ln. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 210,908.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 93,421.00	\$ 101,458.12	\$ -	\$ -	\$ 93,421.00	PA100-586	6/6/2018	48	6/5/2022	
064M510	Construction At Fap-734, Clean & Paint Ss 101-0127 & Ss 101-0128 Carrying I 2 Over The Dne/Cp/Rr & Old River Rd In Village Rockton. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 289,215.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 275,044.23	\$ 918.00	\$ -	\$ -	\$ 275,044.23	PA100-586	6/6/2018	48	6/5/2022	
064M520	Construction At Fap-39, Clean And Paint Bridge Ss 052-0058 Carrying Shady Oaks Rd Over I39 3Mi N Of LaSalle Co Ln. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 178,629.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 165,772.97	\$ -	\$ -	\$ -	PA100-586	6/6/2018	48	6/5/2022	
064M530	Construction At Fap-308, Along I 84 From Four Mile Rd To Three Mile Rd.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 178,599.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/18/2017	48	10/17/2021	
064M540	Construction At Fap-1205, I 192 From 123Rd St W To 0.2Mi E Of 105Th St West	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 502,706.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 175,914.31	\$ 232,391.53	\$ 26,747.88	\$ -	\$ 175,914.31	PA100-586	10/23/2017	48	10/22/2021	
064M550	Construction At Fap-1225, Grange Rd From 0.4Mi W Of 0.2Mi E Of 1680Th St. From 0.2 Mi W Of 1.4 Mi E Of 1720Th St.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 325,320.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 29.67	\$ -	\$ -	\$ -	\$ 29.67	PA100-586	10/16/2017	48	10/15/2021	
064M560	Construction At Various Routes Within District 2 Roadside Restoration Of Right-Of-Way Turf Damage	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 62,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 180.00	\$ -	\$ -	\$ -	PA100-586	4/16/2018	48	4/15/2022	
064M570	Construction At Various Routes In Various Counties Dist 2. "On Call" Guardrail And Fence Repairs	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 385,777.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 56,354.65	\$ 13,050.12	\$ 24,042.45	\$ -	\$ 56,354.65	PA100-586	3/7/2018	48	3/6/2022	
064M580	Construction At Various Routes And Various Counties Within District 2 "On Call" Guardrail And Fence Repairs	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 430,282.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,384.00	\$ 19,808.00	\$ 2,108.00	\$ -	\$ 21,384.00	PA100-586	3/7/2018	48	3/6/2022	
064M590	Construction At Fap-196, Garden Plain Rd From 0.3 Mi Nw Of Fenton Rd To 0.6 Mi W Of Hillside Rd Whiteside County. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 380,518.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 322,319.71	\$ 34,595.87	\$ 6,057.90	\$ -	\$ 322,319.71	PA100-586	4/18/2018	48	4/17/2022	
064M600	Construction At Various Routes, Rock Island And Henry Counties. Wash Eleven Bridges In Various Locations.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 106,156.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,126.50	\$ 104,429.50	\$ -	\$ -	\$ 1,126.50	PA100-586	7/17/2018	48	7/16/2022	
064M620	Construction At Fap-742, Expansion Joint Replacement & Other Bridge Repairs Ss 037-001, Ss 037-002 Carrying I74/280 Over Mosquito Creek, 3.8 Mi W Of Jct 80.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 258,787.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 132,046.13	\$ 108,332.62	\$ -	\$ -	\$ 132,046.13	PA100-586	6/11/2018	48	6/10/2022	
064M630	Construction At Fap-80, Expansion Joint, Concrete Overlay & Other Repairs On Ss 037-0029 & 037-0030 Caving B80 Over Mineral Ck Located .7Mi N Jct Us 6	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 811,901.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,838.48	\$ -	\$ -	PA100-586	6/11/2018	48	6/10/2022	
064M650	Construction At Fap-525, Ss 004-0005 & 004-0006 Carrying Us20 Over S Appleton Rd In Boone County Expansion Joint Replacement And Other Bridge Repairs	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 253,186.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 174,873.00	\$ 64,035.59	\$ 14,217.89	\$ -	\$ 174,873.00	PA100-586	6/14/2018	48	6/13/2022	
064M660	Construction At Fap-301, Us 20 Ss 101-0151, Bridge/repairs Carrying Alpine Road Over Us 20, Winebago County.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 256,631.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 91,549.05	\$ 146,488.96	\$ 7,988.88	\$ -	\$ 91,549.05	PA100-586	7/17/2018	48	7/16/2022	
064M670	Construction At Various Routes, Various Counties. Wash Ten Bridges At Various Locations In District 2	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 107,650.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 107,150.00	\$ 500.00	\$ -	\$ -	\$ 107,150.00	PA100-586	7/16/2018	48	7/15/2022	
064M680	Construction At Fap-74, Several Bridges, 1.74 In Rock Island County, Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 111,010.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,125.00	\$ 109,885.00	\$ -	\$ -	\$ 1,125.00	PA100-586	7/16/2018	48	7/15/2022	
064M690	Construction At Fap-80, Over Mississippi River Ss 081-0011 In Rock Island County. Bridge Washing & Maint On Ss 081-0011 Carrying I-80. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 103,489.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,250.00	\$ 101,239.00	\$ -	\$ -	\$ 2,250.00	PA100-586	6/12/2018	48	6/11/2022	
064M700	Construction At Various Routes, Various Counties. Replacing Damaged Raised Reflective Pavement Markers Through Out District 4. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 102,504.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 102,504.00	\$ -	\$ -	\$ -	\$ 102,504.00	PA100-586	7/16/2018	48	7/15/2022	
064M710	Construction At Various Routes, Rock Island And Whiteside Counties. Wash Three Bridges Over The Mississippi River. Fed Hwy Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 121,479.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,052.80	\$ 118,926.20	\$ -	\$ -	\$ 1,052.80	PA100-586	7/17/2018	48	7/16/2022	
064M720	Construction At Various Routes, Over Rock River Inrock Island And White-Side Counties. Wash Eight Bridges On Various Routes. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 97,248.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 97,048.00	\$ -	\$ -	\$ -	\$ 97,048.00	PA100-586	7/16/2018	48	7/15/2022	
064M730	Construction At Fap 309, Ss 098-6003 Carrying Us30Over Mississippi River. Apply Concrete Sealer To Bridge Deck, Whiteside Co. Fed Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 18,270.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,270.58	\$ -	\$ -	\$ -	\$ 18,270.58	PA100-586	7/9/2018	48	7/8/2022	
064M740	Construction At Fap-39, Ss 101-0133 & 101-0134 Over The Kishwaukee River. Repair Concrete Parapet Walls, Winebago Co.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 273,975.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,350.00	\$ 210,189.00	\$ -	\$ -	\$ 12,350.00	PA100-586	7/11/2018	48	7/10/2022	
064M750	Construction At Fap301, Us20 Located E Of Freespringfield Dr, Sunny Hill Dr In Stephenson County Cold Milling, Hsu Resurfacing And Constructing Hsu Shoulder	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 168,072.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/27/2018	48	2/26/2022	
064M780	Construction At Fap-80, B80 Under Us6 In Colona Imchery Co. Deck Repair, Latex Modified Concrete Overlay. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		06024944277000000	Statewide Construction & Land Acq	\$ 774,304.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,750.00	\$ -	\$ -	PA100-586	12/14/2018	48	12/13/2022	
064M790	Construction At Fap-39, From 0.4Mi Sw To 0.4Mi Ne Of Perryville Rd.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 347,647.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 414.84	\$ -	\$ -	\$ -	\$ 414.84	PA100-586	4/11/2018	48	4/10/2022	
064M860	Construction At Various Routes, Apply Concrete To Bridge Decks At Various Locations, Boone And Carroll Counties, District 2	NON-BOND		06024944277000010	Statewide Construction & Land Acq	\$ 19,798.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,798.90	\$ -	\$ -	\$ -	\$ 19,798.90	PA100-586	7/9/2018	48	7/8/2022	
064M870	Construction At Various Routes, Apply Concrete Sealer To Bridge Decks At Various Locations, Henry County.	NON-BOND		06024944277000010	Statewide Construction & Land Acq	\$ 74,450.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 74,311.39	\$ -	\$ -	\$ -	\$ 74,311.39	PA100-586	7/9/2018	48	7/8/2022	
064M880	Construction At Various Routes, Apply Concrete Sealer To Bridge Decks At Various Locations District 2.	NON-BOND		06024944277000010	Statewide Construction & Land Acq	\$ 49,999.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 49,999.29	\$ -	\$ -	\$ -	\$ 49,999.29	PA100-586	6/12/2018	48	6/11/2022	
064M890	Districts 2 & 3 Intelligent Transportation System Maintenance	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 106,651.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,157.96	\$ -	\$ -	\$ -	PA100-586	6/11/2018	24	6/30/2020	
064M950	Construction At Fap-80/280, Over Mississippi River @ Various Locations. Washing 2 Bridges Rock Island/Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		06024944277000000	Statewide Construction & Land Acq	\$ 190,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,450.00	\$ -	\$ -	PA100-586	12/11/2018	48	12/10/2022	
064M960	Washing 3 Bridges Carroll County Construction At Various, Mississippi River Bridges/federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		06024944277000000	Statewide Construction & Land Acq	\$ 120,650.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,068.00	\$ -	\$ -	PA100-586	12/11/2018	48	12/10/2022	
064M970	Construction At Various Routes. Washing Six Bridges/over Rock River, Henry, Rock Island And Whiteside Counties. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		06024944277000000	Statewide Construction & Land Acq	\$ 83,710.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,379.50	\$ -	\$ -	PA100-586	12/27/2018	48	12/26/2022	
064M980	Construction At Various Routes In Henry County. Washing Five Bridges, Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		06024944277000000	Statewide Construction & Land Acq	\$ 73,560.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,000.00	\$ -	\$ -	PA100-586	12/21/2018	48	12/20/2022	
064M990	Construction At Various Locations, Washing Eight Bridges In Various Counties In District 2. Federal Highway Administration Contract Eligible For Federal Reimbursement.	NON-BOND		06024944277000000	Statewide Construction & Land Acq	\$ 89,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,525.00	\$ -	\$ -	PA100-586	12/24/2018	48	12/23/2022	
064N130	Construction At Various Routes In Various Counties/concrete Sealer Applied To Bridge Decks. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		06024944277000000	Statewide Construction & Land Acq	\$ 48,997.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,805.40	\$ -	\$ -	PA100-586	12/24/2018	48	12/23/2022	
064N140	Construction At Various Routes, Rock Island County/concrete Sealer Applied To Bridge Decks. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		06024944277000000	Statewide Construction & Land Acq	\$ 24,850.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 875.49	\$ -	\$ -	PA100-586	12/24/2018	48	12/23/2022	
064N150	Construction At Various Routes In Various Counties/construction Of A New Bridge. Federal Highway Admin Contract Eligible For Fed Reimbursement.	NON-BOND		06024944277000000	Statewide Construction & Land Acq	\$ 89,999.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,379.50	\$ -	\$ -	PA100-586	12/14/2018	48	12/13/2022	
645150	Construction At Fap-742, B 2 (S. Main) From N Of Beltline Rd To 0.4 Mi N Of Harrison Ave Sw Of Rockford For A Distance Of 2.2Mi. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900001																	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
648210	Construction At On 2/5 Main) From S Of Pond St To Cedar St Sw Of Rockford, Fed Hwy Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 23,021,951.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/10/2013	72	5/9/2019	
648210	Construction At On 2/5 Main) From S Of Pond St To Cedar St Sw Of Rockford, Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 23,021,951.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 38,273.11	\$ 2,008,643.63	\$ -	\$ -	\$ 38,273.11	PA100-586	5/10/2013	72	5/9/2019	
066A190	Construction At Fap-316, B 26 Over Bureau Ck, 1.6M In Length N Of I 80 In Princeton B Bureau Ctry Bridge Replacement Over Bureau Creek, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,220,921.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 760,925.28	\$ 844,560.36	\$ 144,370.56	\$ -	\$ 760,925.28	PA100-586	12/26/2017	72	12/25/2023	
066A210	Construction At Fap-698, B89 Sn 006-0106 Replace With 70' 3 Span Structure Over Brush Creek, 1.2 Misoath Of Arlington, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,045,172.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 292,020.73	\$ 651,004.43	\$ -	\$ -	\$ 292,020.73	PA100-586	7/19/2018	72	7/18/2024	
066A570	Construction At Fap-169, Br Replacement Over Little Vermilion River, 3.1 Mi E Of E 251 In Lasalle Cobridge Replacement, Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 1,569,241.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 70,500.00	\$ -	\$ -	PA100-586	12/17/2018	72	12/16/2024	
066A580	Construction At Fap 623 (Us 6) Over Milliken Ck Located 1.7 Mi E Of B 71 In Ottawa, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,001,918.42	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/22/2016	48	1/21/2020	
066A690	Construction At Fap 698 (B 89) 1 Mi S Of Us 6, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 39,567,825.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,428,650.56	\$ 1,158,152.29	\$ -	\$ -	\$ 2,428,650.56	PA100-586	12/29/2015	72	12/28/2021	
066A980	Construction At Fap-840, B 59 From Will Co La To Just N Of 6Th St In Manteno Kankakee County Milling And Resurfacing 2-14', Shoulder Widening Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,878,924.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,899.86	\$ -	\$ -	\$ -	PA100-586	8/2/2017	72	8/1/2023	
066B010	Construction At Fap-330, Us45/52 From Indian Oaks Rd To Manteno/Declin Rd, Kankakee County, Milling Existing Surface 2-14', Resurfacing W 2-14' Hatched Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,490,067.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,239,857.04	\$ 95,193.85	\$ -	\$ -	\$ 1,239,857.04	PA100-586	7/24/2017	72	7/23/2023	
066B640	Construction At Fap-55, From 1.7 Mi S Of B 116 To 0.6 Mi N Of B 23 @ Pontiac, Livingston Co, Rubblization, Pavement Reconstruction, Hwy Admin Contract Eligible For Federal Reimbursement.	BOND	A1	069549442770000110	Statewide	\$ 41,708,192.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,837,500.00	\$ 3,290,126.24	\$ 372,508.93	\$ -	\$ 1,837,500.00	PA100-586	7/16/2018	72	7/15/2024	
066B650	Construction At Fap-2347, Us6 Over Creek 4.3 Miles West Of B 89 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 340,655.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/6/2017	48	4/5/2021	
066B830	Construction At Fap-326, B 47 N Of I 80 In Morris To 1640' N Of Sherrill Rd Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 39,171,308.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,116.85	\$ -	\$ -	\$ -	PA100-586	1/16/2014	72	1/15/2020	
066B840	Construction At Fap-326, Sherrill Rd To Caton Farm Rd, B 47 @ Us 52, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 47,456,836.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/26/2015	72	1/25/2021	
066B840	Construction At Fap-326, Sherrill Rd To Caton Farm Rd, B 47 @ Us 52, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 47,456,836.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,796,694.06	\$ 6,143,086.87	\$ 114,280.76	\$ -	\$ 8,796,694.06	PA100-586	1/26/2015	72	1/25/2021	
066B970	Construction At Fap-326, B 47 Begins Of B 113 To S Of Southmor Rd, In Grundy County Milling And Overlaying 2-14' Of Hms On B 47, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 996,221.91	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,363.74	\$ -	\$ -	\$ -	\$ 13,363.74	PA100-586	8/7/2017	48	8/6/2021	
066C570	Construction At Fap-2347, Sn 006-2580, 1Mi W Of I-180, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 460,431.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 367,720.70	\$ 44,663.45	\$ 5,321.80	\$ -	\$ 367,720.70	PA100-586	12/18/2017	48	12/17/2021	
066C620	Construction At Fap-607, Us42 Over Saratoga Creek 4.8 Miles W Of B 47 Sn 047-0037 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 400,789.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,785.40	\$ -	\$ -	\$ -	\$ 12,785.40	PA100-586	12/15/2016	48	12/14/2020	
066C840	Construction At Fap-1522, Us45 3 Mi S Of B 9 In Ford County, Bridge Replacement (Sn 027-0012) Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,533,729.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 955,948.03	\$ 83,191.05	\$ -	\$ -	\$ 955,948.03	PA100-586	2/28/2018	72	2/27/2024	
066D150	Construction At Various Locations In Dist 3	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 990,644.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/8/2014	72	9/7/2020	
066D240	Construction At Fap-311, B71 From B147 B12 B1264 Lanes, 22' Median Inc, Drainage, Traffic Signal, Relocation Of Water Main And Sewer, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	BOND	A1	069549442770000110	Statewide	\$ 12,531,371.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 333,000.00	\$ 43,992.00	\$ -	\$ -	\$ 333,000.00	PA100-586	7/19/2018	72	7/18/2024	
066D340	Construction At Fap-326, B 47 1.8 Mi N Of B 9 In Gibson City In Ford County, Removal Of Existing/Replacement By A Double X'S' Precast, Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 357,055.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 223,697.67	\$ 41,421.66	\$ -	\$ -	\$ 223,697.67	PA100-586	2/28/2018	48	2/27/2022	
066D390	Construction At Fap-379, B 126 Starting E Of B 71 & End At Will Co La Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,055,444.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/4/2014	72	9/3/2020	
066D650	Construction At Fap-840, 0.5 Mi N Of St George Rd To 0.2 Mi N Of 157 In Kankakee County 1.88 Miles Of 3P Milling And Resurfacing, Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,776,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,059,314.72	\$ 674,138.31	\$ 12,487.32	\$ -	\$ 1,059,314.72	PA100-586	6/14/2018	72	6/13/2024	
066D750	Construction At Fap-68, B 23 From S Of Mckinley Rd To N Of Richards Rd Near Strevator, Lasalle Co Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 4,570,417.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,312,684.38	\$ 226,871.45	\$ 2,466.15	\$ -	\$ 4,312,684.38	PA100-586	7/11/2018	72	7/10/2024	
6.6E-241	Construction At Fap840 Us 80 45/52 Over Langan Creek Tributary 3 Miles East Of Clifton, Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 1,085,786.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 48,375.00	\$ 898,223.95	\$ -	\$ -	\$ 48,375.00	PA100-586	9/5/2018	72	9/4/2024	
066E420	Construction At Fap 248 (Tikiwa Spar) Over Bureau Ck Approx 0.3 Miles N Of Tikiwa,	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 83,224.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/3/2015	48	6/2/2019	
066E520	Construction At Fap-860, B 31, 0.9 Mi S Of Kane Co Ln To Us4 In Oweego B Milling And Resurfacing, Kane County, Federal Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 891,867.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 39,000.00	\$ 634,283.14	\$ -	\$ -	\$ 39,000.00	PA100-586	7/11/2018	48	7/10/2022	
066E550	Construction At Fap-234, B 23 From Fox Ave In City Of Sycamore To 4Th St In City Of Dekalb, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 5,941,854.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,303,394.50	\$ 264,740.37	\$ -	\$ -	\$ 2,303,394.50	PA100-586	6/6/2017	72	6/5/2023	
066E830	Construction At Fap-840, Us45/52 Over I57 Interchange On South Side Of Kankakee (Sn 046-0022)	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,252,038.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/22/2017	72	2/21/2023	
066E890	Construction At Fap 649 (B 17) Over The Vermilion River, 1.3 Mi E Of B 23.	NON-BOND		00114944279000016	Statewide Construction & Land Acq	\$ 335,865.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/21/2016	48	4/20/2020	
066E900	Construction At Fap 2247 (Us 6) Over I-180, 2.01 Mi S Of I-180.	NON-BOND		00114944279000016	Statewide Construction & Land Acq	\$ 334,184.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/21/2016	48	4/20/2020	
066E910	Construction At Fap 1522 (B 29) Approx 0.1 Mi W Of Dupae Rd.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 373,458.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/1/2020	48	6/1/2020	
066F070	Constr At Fap-627 B 71 Between Ottawa And Utica 0.4Mi E Of E 1101 St, Rd In Kankakee Canyon Part Observed Rock St Park Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 522,729.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/21/2016	48	7/20/2020	
066F120	Construction At Fap-46, B 251, Located 2.1 Mi S Of B 80 In LaSalle Co, Regrading A Failed Slope, Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 1,218,204.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 54,000.00	\$ -	\$ -	PA100-586	12/17/2018	72	12/16/2024	
066F140	Construction At Various Routes, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 696,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 98,432.00	\$ 1,344.00	\$ -	\$ -	\$ 98,432.00	PA100-586	5/26/2016	48	5/25/2020	
066F150	Construction At Fap-234, B 23 From Fox Ave In City Of Sycamore To 4Th St In City Of Dekalb, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 472,345.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 204,444.86	\$ 40,456.91	\$ -	\$ -	\$ 204,444.86	PA100-586	8/16/2017	48	8/15/2021	
066F210	Construction At On Us 6 From Strong St To Mary St & B 89 From Illinois St In Bureau County Removal And Replacement Of Culvert And Gutter, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 191,487.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/1/2016	47	5/31/2020	
066F230	Construction At Fap-55, Just N Of B 23 Interchange To 4.7 Mi N Of Interch In Livingston County Milling Existing Hma, Rubblize Concrete, Overlay Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 21,178,387.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,564,665.39	\$ 1,351,155.88	\$ 54,492.55	\$ -	\$ 7,564,665.39	PA100-586	7/31/2017	72	7/30/2023	
066F380	Construction At Various Routes.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 652,656.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/19/2016	48	7/18/2020	
066F390	Constr At Fap-649 & 41 From W Fork Of The Macon River Approx 1.4 Mi W Of I55 To 0.1 Mi E Of Old Rt66Dwight Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	069549442770000110	Statewide	\$ 927,813.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/21/2016	48	7/20/2020	
066F560	Construction At Fap-6194, B 113, 0.36 Mi N Of B 17 In Kankakee.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 173,558.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 34,938.18	\$ -	\$ -	\$ -	\$ 34,938.18	PA100-586	8/29/2017	48	8/28/2021	
066F590	Construction At Fap-392, Intersection With Bell Road In Grundy County Milling Ex Pavement 2-14' And Resurfacing, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 93,755.03	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/1/2017	47	7/31/2021	
066F610	Construction At Fap-607, Approx 3Mi W Of B Rt 47, Removal And Replacement Of An Existing Box Culverta Kendall County, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 432,411.0															

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
066F770	Construction At Fap-623, Fas-6087, U66 And 7Th St Over Ii 251 In Penn.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 334,671.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/27/2017	48	3/26/2021	
066F780	Construction At Tr 35, Sa 038-0127 Carrying Tr35 Over Fai57 Approx 4.27Mi S Of Chebanse Interchange.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 185,930.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2017	48	5/30/2021	
066F800	Construction At Fai-80, Over W Bureau Creek Approximately 2 Miles North Of Waukegan, Sa 006-0016 & 006-0017	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 322,720.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/29/2017	48	3/28/2021	
066F810	Construction At Fap-68, B 23 Over Wolf Creek Approx 2.8 Mi N Of B 18	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 82,650.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/23/2017	48	5/22/2021	
066F830	Construction At Various Routes In District 3 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,419,047.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 97,738.03	\$ 49,176.95	\$ -	\$ -	\$ 97,738.03	PA100-586	6/5/2017	72	6/4/2023	
066F970	Construction At Fap-603, U52 From 40Y E Of E 6Th Rd To E 12Th Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 736,097.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/31/2017	48	3/30/2021	
066F980	Construction At Fap-786, B 170 From Seneca Dr To 250 N Of N 21St Rd In LaSalle County Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 621,580.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/6/2017	48	4/5/2021	
066H010	Construction At Fai-80, B80 In LaSalle County Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,475,494.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/13/2017	72	6/12/2023	
066H040	Construction At Fap-332, From The Ncl Of St Anne To Us 52.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 38,966.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/25/2017	48	5/24/2021	
066H050	Construction At Fai-396, Walkers Corner To B 47.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 39,132.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/6/2017	48	6/5/2021	
066H160	Construction At Fap-317, U24 Begin @ Ford Co Ln & End @ Intersectn Of U24 & 600 E Rd. Invoque Co Micro-Surfacing The Centerline Of Roadway	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 198,089.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2017	48	7/19/2021	
066H170	Construction At Fai-80, Sa 006-0122 Carrying Tr 40 Over Fai 80 Approx 5Mi W Of B 40.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 285,761.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 34,375.00	\$ -	PA100-586	6/2/2017	48	6/1/2021	
066H180	Construction At Fap-627, B 71 From Just E Of Vermilion River In Jonesville To E 950Th Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 788,415.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 58,986.20	\$ 18,240.14	\$ -	\$ -	\$ 58,986.20	PA100-586	4/9/2018	48	4/8/2022	
066H190	Construction At Fap-076, Sa 046-0063, Armour Rd Over The Il Central Rr Approximately 0.3Mi W Of B Rr 50 In Bourbonnais.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 274,651.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 49,946.47	\$ -	PA100-586	11/16/2017	48	11/15/2021	
066H230	Construction At Fai-39, From Approx 0.5Mi S Of B 35(Mp 54) To N Of B80 In LaSalle County Spraying Weeds Along I-391	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 38,785.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,800.00	\$ -	PA100-586	7/25/2017	48	7/24/2021	
066H240	Construction At Fap-840, Us 455/2 Interchange From Industrial Park Dr To N Of Peerbotle Kankakee Covariable Depth Milling And 2 1/2" Hma Resurfacing Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 975,000.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 542,125.69	\$ 97,524.09	\$ -	\$ -	\$ 542,125.69	PA100-586	8/17/2017	48	8/16/2021	
066H250	Construction At Fai55, Sa 032-0082 Sb & 032-0083 Nb Carrying I55 Over Goose-Berry Cr. Approx 1Mi E Of B 47. Grundy County	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 977,684.42	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 92,597.53	\$ -	PA100-586	7/11/2018	48	7/10/2022	
066H270	Construction At Fai-180, Sa 006-0045(Sb) & 006-0046(Nb) Carrying I180 Over I25 Approx 2 Mi Nw Of Bureau Jct - Repair	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 535,864.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,000.00	\$ -	\$ -	\$ -	\$ 15,000.00	PA100-586	8/27/2018	48	8/26/2022	
066H280	Construction At Fai-55, Sa 053-0120 Sb & 053-0120 Nb Carrying I55 Over Rooks_Creek. Approx 1.1 Mi N Mclean Co Ln, Bridge Repair. Livingston Co.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 764,028.56	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,750.00	\$ 393,276.43	\$ 134,335.77	\$ -	\$ 33,750.00	PA100-586	7/17/2018	48	7/16/2022	
066H300	Construction At Fap-68, B 23 @ Interchange With I55 N Of Pontiac In Livingston County Class B Pavement Patching	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 235,585.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/31/2017	48	7/30/2021	
066H310	Construction At Fai-294, Begin @ Intersection Of Or 66 & B 116 (West Side, Of Pontiac) & End, At Mclean Co Ln In Livingston Co. Class B Patching	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 640,392.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 28,800.00	\$ -	PA100-586	12/12/2018	48	12/11/2022	
066H320	Construction At Fap-326, B 47 At Interchange With I55 N Of Dwight.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 709,072.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/8/2017	48	9/7/2021	
066H330	Construction At Fap-326, B 47 Beginning S Of B River Structure No 002-0099 To I.25Mi S Of Southme Rd In Grundy County. Class B Pavement Patching	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 251,114.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/26/2017	48	7/25/2021	
066H340	Construction At Fai-39, From The Marshall County Line To I-80 In LaSalle Co.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 360,551.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/8/2017	48	9/7/2021	
066H410	Construction At Fap-591, U24 Begin Approx 0.36 Mi & End Approx 0.57 Mi E Of Oakland Rd.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 103,280.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/13/2017	48	9/12/2021	
066H420	Construction At Fap-587, U24 From E 11Th Rd To B 23.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 234,987.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2017	48	9/11/2021	
066H430	Construction At Fap-627, B 71 From 0.3Mi W Of E 1101St Rd To 1.1Mi W Of Environmental Rd In LaSalle County. Removing Ash Trees For Emerald Ash Borer Control For Right Of Way And Roadway Maintenance	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 58,660.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/26/2017	48	12/25/2021	
066H440	Construction At Various Routes. District 3 Using The Is-Smart Work Zone Technology Traffic To Monitor Traffic Backups On The Interstate And The Driver. Fed Hwy Admin Contract Eligible For R.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 990,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 79,730.00	\$ 61,430.00	\$ -	\$ -	\$ 79,730.00	PA100-586	7/19/2017	48	7/18/2021	
066H480	Construction At Fap-786, B 170 Over A Branch Of Mud Creek Approx 3.8Mi S Of B 17 In Livingston Ctyremediating Scour Issues Adjacent To Sa 053-0162	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 123,549.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,472.05	\$ -	\$ -	\$ -	\$ 2,472.05	PA100-586	12/26/2017	48	12/25/2021	
066H500	Construction At Fai-55, 1.7Mi S Of B 17 O 1.4Mi Sof B 17 In Livingston Co. Pavement Reconstruction Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 2,821,315.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 120,000.00	\$ -	PA100-586	12/17/2018	72	12/16/2024	
066H600	Construction At Fai 80 I55 In Grundy County Remove Ash Trees For Emerald Ash Borer Control	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 113,471.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 57,554.88	\$ 23,945.92	\$ -	\$ -	PA100-586	4/16/2018	48	4/15/2022	
066H610	Construction At Fap-790, B 71, S Of B80 B71 Overpass To 0.3Mi N Of U66. Resurfacing And Pedestrianramps On Howard St. LaSalle Co. Fed Admin Contracteligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 465,290.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 421,399.00	\$ 42,788.00	\$ -	\$ -	\$ 421,399.00	PA100-586	7/11/2018	48	7/10/2022	
066H640	Construction At Fap-326, West Lay Of Galena Rd At B 47.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 31,235.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,264.04	\$ 5,979.27	\$ -	\$ -	\$ 3,264.04	PA100-586	10/23/2017	48	10/22/2021	
066H670	Construction At Various Routes - D3. Furnish All Labor, Equip & Materials To Repair Damage Fence, Guardrail, Attenuators, High Tension Cable, Medianbarriers & Other Incidentals On Work Order Basis	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,392,064.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 31,328.00	\$ 4,500.00	\$ -	\$ -	\$ 31,328.00	PA100-586	8/7/2018	72	8/6/2024	
066H680	Construction At Various Routes In Various Countiesguardrail End Section Replacement On Various Routein Dekalb And Kendall Counties. Fed Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,677,677.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 71,250.00	\$ -	PA100-586	10/19/2018	72	10/18/2024	
066H690	Construction At Various Routes. Sealing Bridge Decks Parapets/Curbs On Numerous Structures In Various Counties In District 3.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 197,132.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 187,986.00	\$ 282.62	\$ -	\$ -	\$ 187,986.00	PA100-586	3/26/2018	48	3/25/2022	
066H700	Construction At Fai-80, High Tension Cable Median Barrier. From 0.42Mi W Of 600E St To The 1200 E St Overpass. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 700,594.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 683,330.05	\$ -	\$ -	\$ -	\$ 683,330.05	PA100-586	6/11/2018	48	6/10/2022	
066H710	Construction At Fap-840, On B 50 From 0.45Mi N Of 6000N Rd To 0.11 Mi N Of 2000 E Rd. Kankakee Co. 2000E Rd., Shoulder Widening & Rumble Strips. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 606,504.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 481,020.27	\$ 27,241.00	\$ -	\$ -	\$ 481,020.27	PA100-586	7/16/2018	48	7/15/2022	
066H730	Construction At Fap-697, B9 From N 2300 E Rd To N 2800E Rd. Shoulder Widening & Rumble Strips Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,025,141.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 982,043.56	\$ 31,004.82	\$ -	\$ -	\$ 982,043.56	PA100-586	7/23/2018	72	7/22/2024	
066H740	Construction At Fai-80, Sa 006-0115 Carrying Fas 253(Ch10) Over Fai 80 Appx 1.25 Mi Of Henry Co Linein Bureau County. Cleaning And Painting Bridges Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 271,374.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 187,270.94	\$ 61,060.31	\$ -	\$ -	\$ 187,270.94	PA100-586	3/5/2018	48	3/4/2022	
066H750	Construction At Fai-80, Sa 006-0124 Carrying Tr 188 Over Fai 80 Approx 4.3Mi W Of B 20 In Bureau Cockeaming And Painting Bridge. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 211,120.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,038.50	\$ -	\$ 3,315.00	\$ -	\$ 32,038.50	PA100-586	3/5/2018	48	3/4/2022	
066H760	Construction At Fai-57, Sa 038-0132 Carrying Tr 269(E 1100N Rd)Over Fai 57 Approx 4.67Mi S Of Onarga Interchange. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 190,690.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 177,520.00	\$ -	\$ 2,250.00	\$ -	\$ 177,520.00	PA100-586	4/11/2018	48	4/10/2022	
066H770	Construction At Fai-80, Sa 006-0131 Carrying Fas 1230(Ch27) Over Fai80 Approx. 5 Mi W Of I-180 In Bureau Co. Cleaning And Painting Bridge. Federalhighway Admin Contract Eligible For Fed Reimburse	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 212,380.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 189,174.50	\$ -	\$ -	\$ -	PA100-586	3/5/2018	48	3/4/2022	
066H780	Construction At Fai-80, Sa006-0132 Carrying Fas-2750 E Rd Ch19 Over Fai 80 3 Mi E Of I-180 In Bureaucounty. Cleaning And Painting Bridge. Federal Highway Admin Contract Eligible For Fed Reimburse	NON-BOND																			

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
066H870	Construction At Fap-68, Sn 050-0180 B2371 Over The Illinois River & Access Rd In LaSalle County Washing And Concrete Sealing Bridge. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 49,999.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,036.90	\$ -	\$ -	\$ -	\$ 46,036.90	PA100-586	3/7/2018	48	3/6/2022		
066H890	Construction At Fap-619, Sn 050-0227 Carrying Fap6190(B 351) Over The R River In LaSalle County Washing And Concrete Sealing Bridge. Federal Highway Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 42,999.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 40,826.52	\$ -	\$ -	\$ -	\$ 40,826.52	PA100-586	3/7/2018	48	3/6/2022		
066H900	Construction At Fap-46, Il 251 Sn 050-0079 Over Illinois River In LaSalle County. Washing And Concrete Sealing Bridge. Federal Highway Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 47,999.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 44,963.61	\$ -	\$ -	\$ -	\$ 44,963.61	PA100-586	3/7/2018	48	3/6/2022		
066H930	Construction At Fap-68, Install Flash Red Beacon At Stop Control Approach I 23 & Chicago Rd, Yellow Beacon At Warnings On State Route. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 46,867.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,940.96	\$ 42,972.74	\$ 1,953.35	\$ -	\$ 1,940.96	PA100-586	6/12/2018	48	6/11/2022		
066H940	Construction At Fui-57, I57 From Gilman To Adkum In Iquois County. Rosting And Crack Sealing 15.94 Mi. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 77,467.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,092.46	\$ -	\$ -	\$ -	\$ 13,092.46	PA100-586	3/12/2018	48	3/11/2022		
066H950	Construction At Fui-80, From 0.7 Mi E Of I 180 To W Of I 89 In Bureau County. Centerline Crack And Joint Sealing. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 77,378.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 74,453.81	\$ -	\$ -	\$ -	\$ 74,453.81	PA100-586	4/23/2018	48	4/22/2022		
066H960	Construction At Fui-80, From Fox River Br N Of Ottawa To W Of Ch 15 Interchng N Of Marseilles. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 52,144.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/9/2018	48	4/8/2022		
066H970	Construction At Fui-57, From 0.6 Mi N Of I 116 To N Of Clifton. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 224,653.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 51,971.35	\$ -	\$ -	\$ -	\$ 51,971.35	PA100-586	4/13/2018	48	4/12/2022		
066H980	Construction At Fui-57, Microsurfacing Along Centerline N. Bound & S. Bound Lanes Of I57 From N Of I 50 Interchange To Will Co Line. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 464,795.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 369,802.71	\$ -	\$ -	\$ -	\$ 369,802.71	PA100-586	6/8/2018	48	6/7/2022		
066H990	Construction At Fui-55 & 57, I 116/US Interchng. I23/US, I50/I57 Kankakee & Livingston County Removal, Replacement And Rewiring Of Light Towers Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 770,898.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/27/2018	48	2/26/2022		
066I020	Construction At Fap-673, Sn 053-0066 Carrying I16 Over Turkey Ck. Approx. 1.1 Mi E Of I55 (West Of Pontiac). Livingston Co., Various Repairs To Sn 053-0066 Carrying I 116 Over Turkey Creek.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 374,127.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 185,642.50	\$ 151,281.26	\$ -	\$ -	\$ 185,642.50	PA100-586	7/17/2018	48	7/16/2022		
066I030	Construction At Fui-80, From 1.80 To 0.3 Mi S Of Lee Co Line.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 407,105.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 222,079.18	\$ -	\$ -	\$ -	\$ 222,079.18	PA100-586	4/13/2018	48	4/12/2022		
066I050	Construction At Fui-80, From The 2750E Rd Overpass To The I 89 Overpass. Install 5.82 Miles Of High Tension Cable Median Barrier. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 763,936.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 391,912.10	\$ 348,320.98	\$ -	\$ -	\$ 391,912.10	PA100-586	7/12/2018	48	7/11/2022		
066I060	Construction At Fui-57, From Just N Of Mimmie Ck To 0.2 Mi N Of River Rd. Kankakee County. Install High Tension Cable Median Barrier. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 603,044.42	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,961.92	\$ 575,191.41	\$ 4,901.93	\$ -	\$ 14,961.92	PA100-586	7/12/2018	48	7/11/2022		
066I160	Construction At Fui-80, 1M W Of E To 0.5 MI E OF I80. 6.16 Miles Of CI Microsurfacing Joint Repair. Bureau County.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 374,647.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,885.00	\$ 298,044.45	\$ 9,399.39	\$ -	\$ 16,885.00	PA100-586	7/12/2018	48	7/11/2022		
066I170	Construction At Various Routes. Intermitent Milling And Resurfacing In Various Locations In LaSalle County. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,046,027.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 613,057.95	\$ 398,614.32	\$ 26,240.15	\$ -	\$ 613,057.95	PA100-586	7/11/2018	48	7/10/2022		
066I180	Construction At Various Routes, I-80, I55 Ada I 113 In Grady Co And Livingston County 2 Applications Of Weed Spray Mixtures	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 109,840.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,130.00	\$ 66,710.00	\$ -	\$ -	\$ 43,130.00	PA100-586	6/14/2018	48	6/13/2022		
066I210	Construction At Fui-57, 0.7 Mi N Of Iquois Co Ln To S Of Kankakee River. 7.51 Miles Of Intermitentresurfacing On I-57. Kankakee Co. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,078,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 870,893.08	\$ 783,001.74	\$ -	\$ -	\$ 870,893.08	PA100-586	7/16/2018	72	7/15/2024		
066I220	Construction At Fap-646, On I 40 From I80 To US34/US6. 8,606.4 Feet Of Milling, Resurfacing And Paving Existing Shoulders. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 408,593.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 362,094.21	\$ 10,796.64	\$ 35,702.78	\$ -	\$ 362,094.21	PA100-586	7/19/2018	48	7/18/2022		
066I250	Construction At Various Routes. Removal Of 150 Large Trees And Ground Restoration Along I-57. Kankakee County.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 212,350.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,375.00	\$ 208,975.00	\$ -	\$ -	\$ 3,375.00	PA100-586	7/17/2018	48	7/16/2022		
066I260	Construction At Various Routes. Bureau And Dekalb Counties. Removal Of 22 Medium Trees And 56 Large Trees And Ground Restoration Along I-80, I-92, US-6, I-72 And US-30.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 105,492.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,689.00	\$ 98,967.00	\$ 1,836.00	\$ -	\$ 4,689.00	PA100-586	7/17/2018	48	7/16/2022		
066I290	Construction At Fui-80, I80 Begin @ Henry/Bureau Co Ln & End @ Grady/Wilclass A And Class B Pavement Marking. Grady And Will County Line.	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 323,731.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,743.30	\$ 223,213.64	\$ -	\$ -	\$ 13,743.30	PA100-586	7/12/2018	48	7/11/2022		
066I300	Construction At Fui-59, Begin @ Marshall LaSalle County Line & End @ S Abatement Of Sn 050-0191 (Illinois River). Class A Pavement Patching And Pavement Marking.	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 231,929.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 181,070.95	\$ 46,577.71	\$ -	\$ -	\$ 181,070.95	PA100-586	7/17/2018	48	7/16/2022		
066I310	Construction At Fui-55, I55 Begin @ Mckean/Livingston Co Ln End At Grady/Will Co Line. Grady And Livingston Counties. Class A Pavement Patching And Pavement Marking.	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 824,621.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 262,519.56	\$ 41,777.40	\$ 520,261.32	\$ -	\$ 262,519.56	PA100-586	7/17/2018	48	7/16/2022		
066I320	Construction At Fui-57, Begin @ Ford/Iquois Co Line End @ Kankakee/Will Co Line. Class A, B & C Pavement Patching And Marking On I-57. Kankakee And Iquois Counties.	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 1,023,232.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 459,738.33	\$ 341,089.62	\$ -	\$ -	\$ 459,738.33	PA100-586	7/17/2018	72	7/16/2024		
066I330	Construction At Fui-80, Class B Patching On I47 And Class A & B Patching On Ranges Of I80 And I47 Interchange	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 136,744.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,675.00	\$ 71,015.85	\$ 51,089.50	\$ -	\$ 3,675.00	PA100-586	8/27/2018	48	8/26/2022		
066I350	Construction At Fap11 @ Intersection Of I17 & Wapuanee St To Intersection I17 & I47 Class B Patching	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 119,931.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,375.00	\$ 109,556.87	\$ -	\$ -	\$ 3,375.00	PA100-586	8/27/2018	48	8/26/2022		
066I390	Construction At Fui-79 From Marshall Clay Ln To Locety Ln. 36.5 Miles Of Weed Spraying	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 35,624.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,605.00	\$ 34,019.00	\$ -	\$ -	\$ 1,605.00	PA100-586	9/5/2018	48	9/4/2022		
066I400	Construction At Fui-180 Sd78-0001 Carrying I180 Over The I1 River East Of I26 West Of Hemenpin. Hm Wearing Surface Removal/Replacement & Patching/Fed Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 556,691.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,500.00	\$ 504,458.99	\$ 21,080.07	\$ -	\$ 16,500.00	PA100-586	8/27/2018	48	8/26/2022		
066I490	Construction At Fap-68, I 23 Over Vermilion River & Bnd Rr In Livingston Co. Remove Existing Paved Shoulders With Curbs	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 258,839.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,250.00	\$ -	\$ -	\$ -	\$ -	PA100-586	12/7/2018	48	12/6/2022	
066I520	Construction At Various Routes In Various Counties/within District 3. Sealing Bridge Decks With The Panapets Curbs On Numerous Structures. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 142,999.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,442.30	\$ -	\$ -	PA100-586	12/14/2018	48	12/13/2022		
066I600	Construction At Fui-39, From Marshall Co Ln To Lee Co Ln On I39 In LaSalle County Spraying Weeds Along I-39	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 34,987.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,312.50	\$ -	\$ -	PA100-586	12/19/2018	48	12/18/2022		
6.64E+05	Construction At Fap-311, On I 71 Just W Of Orchard Rd To Us 34 In Oweego. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	BOND	A1	0695494427700010	Statewide	\$ 22,634,214.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2013	72	4/14/2019		
6.64E+05	Construction At Fap-311, On I 71 Just W Of Orchard Rd To Us 34 In Oweego. Fed Hwy Adm Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 22,634,214.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2013	72	4/14/2019		
664290	Construction At Fap-840, I 50 From 0.7 Mi N Of St George Rd To Just N Of 67th St In Mattoon.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,854,878.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/14/2014	72	10/13/2020		
667500	Construction At Fui-57, I-57 Over Kankakee River In Kankakee. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 19,759,807.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,999.99	\$ -	\$ -	PA100-586	1/15/2014	72	1/14/2020		
668280	Construction At Fap-553, 3.5 Mi W Of I 23 In Village Of Kingston, I 72. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 807,484.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,710.49	\$ -	\$ -	\$ -	PA100-586	1/17/2017	48	1/16/2021		
668380	Construction At Fui-2503, I 25 From Kane Co Ln To Wapuanee Ck In Oweego. Kane Co Milling And Resurfacing On I 25. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 706,091.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 228,575.00	\$ 292,397.79	\$ 126,412.12	\$ -	\$ 228,575.00	PA100-586	7/11/2018	48	7/10/2022		
668530	Construction At Fap-587, Us 34, Sn 050-0189 Little Vermilion River 2.2 Mi E Of I 251 In LaSalle County Bridge Replacement (050-0189). Federal Highway Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,157,031.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 628,257.59	\$ -	\$ -	\$ -	\$ 628,257.59	PA100-586	12/26/2017	72	12/25/2023		
668840	Construction At Fap 591 (Us 34) Begin Just E Of I 47 In Yorkville To Orchard Rd In Oweego. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 33,806,345.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,602,499.43	\$ 1,608,897.34	\$ 179,034.49	\$ -	\$ 4,602,499.43	PA100-586	12/15/2015	72	12/14/2021		
668850	Construction At Fui-57, N St Over I57, 2Mi N Of I 17 In Bradley In Kankakee County. Bridge Replacement(046-0088)North Street Over I-57/Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,967,633.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 620,958.47	\$ 1,544,735.16	\$ 112,400.00	\$ -	\$ 620,958.47	PA100-586	1/5/2018	72	1/4/2024		
669560	Construction At Fui-57, Ch 8 (St George Rd) Over I57. Bridge Replacement. Federal Highway Admin Contract Eligible For Fed Reimbursement. Kankakee	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 4																

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
669820	Construction At Fai 57 (I-57) & 6000N, Intersection Improv @ Us 45-52 And, Il 50 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 50,155,733.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2015	72	7/19/2021	
669820	Construction At Fai 57 (I-57) & 6000N, Intersection Improv @ Us 45-52 And, Il 50 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 50,155,733.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,348,840.96	\$ 1,691,761.44	\$ -	\$ -	\$ 4,348,840.96	PA100-586	7/20/2015	72	7/19/2021	
669820	Construction At Fai 57 (I-57) & 6000N, Intersection Improv @ Us 45-52 And, Il 50 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944277002027	Federal High Priority/Transport Improv	\$ 50,155,733.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 208,941.69	\$ 107,308.80	\$ -	\$ -	\$ 208,941.69	PA100-586	7/20/2015	72	7/19/2021	
669920	Construction At Fai-1279, Il 178 From Donaldson St In Usica To The Starved Rock Park Entrance Il 178 Over Illinois River Sat50-0088 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000117	Statewide Construction & Land Acq	\$ 26,770,071.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,188,727.19	\$ 1,299,487.54	\$ -	\$ -	\$ 2,188,727.19	PA100-586	12/20/2016	72	12/19/2022	
669920	Construction At Fai-1279, Il 178 From Donaldson St In Usica To The Starved Rock Park Entrance Il 178 Over Illinois River Sat50-0088 Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 26,770,071.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,621,031.77	\$ 256,238.27	\$ -	\$ -	PA100-586	12/20/2016	72	12/19/2022	
669930	Construction At Fai-591, Over Blackberry Ck & Over Rob Roy Ck, 2.1 MI On Usica In Yorkville, Kendall County, Adding Lanes, Bridge Removal And Replacement Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 19,841,565.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,117,249.97	\$ 2,836,018.06	\$ 268,119.14	\$ -	\$ 2,117,249.97	PA100-586	7/25/2017	72	7/24/2023	
668A260	Construction At Fai 665 (I 116) From E Of Media To 0.9 Mi W Of Us 67 Near Roseville, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 6,637,774.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 222,942.09	\$ -	\$ -	\$ -	\$ 222,942.09	PA100-586	7/20/2015	72	7/19/2021	
668A670	Construction At Fai-313, Us34 From Pd Creek To W Of Bigsville Bypass, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 3,014,620.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 571,410.16	\$ 8,420.77	\$ -	\$ -	\$ 571,410.16	PA100-586	4/4/2017	72	4/3/2023	
668A790	Construction At Fai 74, From Just W Of Tazewell Co La Near Deer Ck In Mclean, Tazewell, Woodford Cty 10.97 Mi Of Pavement Rehabilitation, Overlay, & New Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 57,888,041.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,541,706.32	\$ 4,407,885.29	\$ 555,738.09	\$ -	\$ 8,541,706.32	PA100-586	6/4/2018	72	6/3/2024	
668A900	Construction At Various Routes	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 349,644.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/24/2012	48	4/23/2016	
668A930	Construction At Fai 669 [I118] 116 (Cedar St) Over The Illinois River In Peoria And Tazewell County, Federal Highway Admincontract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 9,872,560.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 164,920.44	\$ -	\$ -	PA100-586	4/12/2016	72	4/11/2022	
668B000	Construction At Fai-474, Shade Lohman Br Over The Illinois River, Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 15,001,949.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/29/2016	72	12/28/2022	
668B000	Construction At Fai-474, Shade Lohman Br Over The Illinois River, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 15,001,949.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 988,332.15	\$ 1,167,137.31	\$ 99,760.69	\$ -	\$ 988,332.15	PA100-586	12/29/2016	72	12/28/2022	
668B080	Construction At Fai-669, I 116 Just E Of Greenwood Road To Carole St E Of Hanna City Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 4,153,811.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,393.65	\$ -	\$ -	\$ -	\$ 21,393.65	PA100-586	12/12/2016	72	12/11/2022	
668B080	Construction At Fai-669, I 116 Just E Of Greenwood Road To Carole St E Of Hanna City Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 4,153,811.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/12/2016	72	12/11/2022	
668B440	Construction At Fai 407 (I 336) Us 67/I 110, 6.53 Mi On Il 336 (Macomb By-Pass) From Us 67(N) To Us 136(W)-Nb Lanes Only, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 37,817,995.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 512,406.18	\$ 280,557.68	\$ 94,623.08	\$ -	\$ 512,406.18	PA100-586	7/16/2015	72	7/15/2021	
668B590	Construction At Fai-2402/380, Various Locations On I8 And Us150 Gravel Removal & Culvert Exten- Stom, Fed Hwy Admin Contract Eligible For Federalreimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,589,197.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,750.00	\$ 133,495.14	\$ 146,991.20	\$ -	\$ 60,750.00	PA100-586	8/7/2018	72	8/6/2024	
668B670	Construction At Fai-317/693, Us24 From S Of I 9 To N Of Pfeiffer Rd & On I 9 To 27 Me E In Peoria County, Resurfacing On Us 24, Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 3,117,671.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 420,167.16	\$ 276,958.69	\$ 136,054.44	\$ -	\$ 420,167.16	PA100-586	2/27/2018	72	2/26/2024	
668B690	Construction At Fai-74, Over Barr And Lincoln St 0.75 Mi Ne Of Galeburg, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 9,874,733.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,401,611.71	\$ 916,698.91	\$ 166,209.47	\$ -	\$ 1,401,611.71	PA100-586	2/9/2017	72	2/8/2023	
668C250	Construction At Fai-687, Il 95, 0.3 Mi E Of Shaw Ck Rd & E Of Pheasant Ln Near Marietta,	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 375,984.42	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 155,298.71	\$ 11,315.74	\$ -	\$ -	\$ 155,298.71	PA100-586	11/1/2017	47	10/31/2021	
668C330	Construction At Fai-622, Rd 4 Along Il 97 0.5 Mi S Of Purr Ck, N Of Cuba In Fulton County Remove Revestment Mat, Grade Decline With Fabric,	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 94,350.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,590.95	\$ -	\$ -	\$ -	PA100-586	7/26/2017	48	7/25/2021	
668C470	Establish Obligation For Electrical Maintenance For Lighting, Traffic Signals, & Its Within Dist 4, Split Funded From Co Its Funding, Traffic Sign Maint Funding, & D4 Contract Maint Funding	NON-BOND		00114944279000016	Statewide Construction & Land Acq	\$ 736,828.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,396.36	\$ 132.27	\$ -	\$ -	\$ 2,396.36	PA100-586	5/20/2016	25	6/30/2018	
668C470	Establish Obligation For Electrical Maintenance For Lighting, Traffic Signals, & Its Within Dist 4, Split Funded From Co Its Funding, Traffic Sign Maint Funding, & D4 Contract Maint Funding	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 736,828.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,517.96	\$ -	\$ -	\$ -	PA100-586	5/20/2016	25	6/30/2018	
668C490	Construction At Fai-698 Sandy Creek At Rio Locatodapprox 2.6 Mi S Of I118, Insert New Box Culvert Into Existing Box Culvert, Fed Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 389,628.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,250.00	\$ 192,299.60	\$ 154,667.47	\$ -	\$ 17,250.00	PA100-586	8/27/2018	48	8/26/2022	
668C960	Construction At Fai-404, River Rd Onto Il 40 Towards The Bob Michel Br In E Peoria, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 914,620.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 71,416.34	\$ -	\$ -	\$ -	\$ 71,416.34	PA100-586	6/12/2017	48	6/11/2021	
668C990	Construction At Fai-653, Il Rt 18 In Town Of Henry, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,552,588.03	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/25/2017	72	5/24/2023	
668D030	Construction At Fai-74, From Il 97 To West Of Sterling Ave In Peoria, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,814,696.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,622.51	\$ -	\$ -	\$ -	\$ 17,622.51	PA100-586	7/21/2016	72	7/20/2022	
668D090	Construction At Fai-317, Us24 (Washington Bypass) Spring Creek Road E Of Bus24 - Intersection Recon, Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,212,722.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 224,703.59	\$ 881,857.31	\$ 38,895.76	\$ -	\$ 224,703.59	PA100-586	7/24/2018	72	7/23/2024	
668D150	Construction At Fai-646, Il Rt 40 (Knoxville Ave) From W Corington Ave To Pennsylvania Ave In Peoria, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,565,555.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,299,554.91	\$ 408,182.19	\$ 156,214.09	\$ -	\$ 1,299,554.91	PA100-586	4/13/2018	72	4/12/2024	
668D160	Construction At Fai-74/474 From Washington St To Muller Rd & Munton Ave To Main St In Tazewell, T4 Sterling Ave To Union Pe Rr, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 7,327,151.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,653,117.64	\$ 528,674.68	\$ 747,608.25	\$ -	\$ 5,653,117.64	PA100-586	4/9/2018	72	4/8/2024	
668D200	Construction At Fai-474/74 & Fai-64, 1-474/74 & Il 6	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,084,180.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/23/2017	72	5/22/2023	
668D260	Construction At Various Routes, Pavement Markings Throughout District 4	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 540,141.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,192.62	\$ -	\$ -	\$ -	\$ 1,192.62	PA100-586	6/5/2017	48	6/4/2021	
668D310	Construction At Various Routes Tazewell County	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 231,687.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 79.79	\$ -	\$ -	\$ -	\$ 79.79	PA100-586	5/25/2017	48	5/24/2021	
668D320	Construction At Various Routes In District 4	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 822,345.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 73,399.24	\$ 2,222.00	\$ -	\$ -	\$ 73,399.24	PA100-586	5/31/2017	48	5/30/2021	
668D370	Construction At Various Routes In District 4, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 459,550.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 71,520.00	\$ -	\$ -	\$ -	PA100-586	5/31/2017	48	5/30/2021	
668D430	Construction At Various Locations Locations In Peoria And Tazewell Counties.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 263,869.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,814.76	\$ -	\$ -	\$ -	\$ 3,814.76	PA100-586	9/6/2017	48	9/5/2021	
668D560	Construction At Various Routes Through District 4.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 305,499.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,695.50	\$ 2,717.68	\$ -	\$ -	\$ 11,695.50	PA100-586	5/30/2017	48	5/29/2021	
668D610	Construction At Fai-673, Il 116/Us24/Us150, From Mariners Way To 0.5 Mi S In East Peoria, Tazewell County, 550 Feet Of Riprap Slope Repair And Culvert Lining.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 256,775.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 236,988.79	\$ 10,477.48	\$ 9,309.52	\$ -	\$ 236,988.79	PA100-586	7/12/2018	48	7/11/2022	
668D640	Construction At Fai-318, Il 29 Over Coon Ck, 2Mi N Of Chillicothe & To Sa 072-0014 Carrying Il 29 Over Senachwine Ck In Peoria County, Bridge Joint Repair	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 344,476.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17.62	\$ -	\$ -	\$ -	PA100-586	7/26/2017	48	7/25/2021	
668D650	Construction At Fai-155, Sn 090-00134 & Sn 090-0135 On I-155 Over I 9 In Tazewell County Bridge Joint Repair And Concrete Patching Of Substructure	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 302,781.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/7/2017	48	8/6/2021	
668D660	Construction At Fai-74, In Peoria And Knox Counties	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 922,039.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2017	48	9/11/2021	
668D690	Construction At Fai-669, Us24/I29 From Margaret Dr To N Of LaSalle Blvd In Creve Coeur, 97 Mile Ofgrading, Milling & Resurfacing, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,885,690.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 82,500.00	\$ 1,657,478.92	\$ 117,207.42	\$ -	\$ 82,500.00	PA100-586	7/19/2018	72	7/18/2024	
668D740	Construction At Fai-2370, Il 26 Approx 2.84 Mi S Of I 71.	NON-BOND		00114944279000018	Statewide Construction & Land Acq</																

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date
6.8E+21	Construction At Fai-474/74, Several Bridges In Tazewell County, Paint 5 Bridges In Tazewell County. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 871,891.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 483,682.00	\$ -	\$ -	\$ -	\$ 483,682.00	PA100-586	7/1/2018	48	7/10/2022	
6.8E+31	Construction At Fai-317, @ Intersection Of Us R2&4, Cameron Ln (B9). Peoria Co. Installation Of Traffic Signals & An Eastbound Left-Turn La. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 595,444.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,772.00	\$ 334,219.08	\$ -	\$ -	\$ 26,772.00	PA100-586	7/16/2018	48	7/15/2022	
6.8E+41	Construction At Fai-155, 31 Mi On Us150, B 26 & I-155 In Peoria, Peoria, Tazewell Counties 31 Miles Of Crack And Joint Sealing Construction At Fai-646/317, Pollinator Restoration Along B 40/US24 In Starks & Tazewell Counties.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 164,159.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 44,217.60	\$ -	\$ -	\$ -	\$ 44,217.60	PA100-586	4/23/2018	48	4/22/2022	
6.8E+51	Construction At Fai-74, I-74 From Ellis St In Peoria To Illinois River In Peoria County And Landscaping Along I-74	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 88,971.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 67,684.80	\$ 15,368.58	\$ -	\$ -	\$ 67,684.80	PA100-586	4/16/2018	48	4/15/2022	
6.8E+61	Construction At Various Routes. Pavement Marking In Various Counties In District 4.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 431,565.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 351,254.08	\$ 80,311.01	\$ -	\$ -	\$ 351,254.08	PA100-586	6/18/2018	48	6/17/2022	
6.8E+71	Construction At Various Routes. Guardrail And Cable Guardrail Repairs At Various Locations In District 4, Various Counties	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 662,538.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,167.20	\$ -	\$ -	\$ -	PA100-586	6/26/2018	48	6/25/2022	
6.8E+81	Construction At Various Routes. Guardrail And Cable Guardrail Repairs At Various Locations In District 4, Various Counties	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 342,403.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,500.00	\$ 273,312.78	\$ -	\$ -	\$ 13,500.00	PA100-586	8/27/2018	48	8/26/2022	
6.8E+91	Construction At Fai-622 B97 Approx 2.5 Miles S Of Cuba. Replace 4 X 6 Culvert And Repair Slope	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 523,628.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,250.00	\$ -	\$ -	PA100-586	12/14/2018	48	12/13/2022	
6.8E+111	Construction At Fai-653, Sn 062-0037 Carrying B 18 Over Sandy Ck. 0.1MI W Of B R1 26 In Marshall County. Repair Bridge Sa 062-0037	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 434,382.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,287.50	\$ -	\$ -	PA100-586	12/14/2018	48	12/13/2022	
6.8E+171	Construction At Fai-317, Sn 102-0007 Carrying Us Rt 24 Over Walnut Ck. 0.5MI W Of B 17 In Woodliffbridge Repairs. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 429,761.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 130,420.72	\$ 281,346.28	\$ 9,151.44	\$ -	\$ 130,420.72	PA100-586	7/12/2018	48	7/11/2022	
6.8E+191	Construction At Fai-39, I-99 From McLean Co La N To 2.1MI S Of B Rt 17, 28.4 Miles Of Class A Pavement Patching, Woodford And Marshall Counties.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 546,341.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,625.00	\$ -	\$ -	PA100-586	12/11/2018	48	12/10/2022	
6.8E+251	Construction At Fai-313, Us 34, Sn 036-0035 Over Chain St @ Gulfport Bridge Joint Repairs Henderson County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 199,798.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,985.60	\$ 179,557.60	\$ -	\$ -	\$ 8,985.60	PA100-586	7/12/2018	48	7/11/2022	
068E380	Construction At Various Routes, Milling Center Line And Edgeline Rumble Strips, And Replacing Pavement Markings, Various Counties. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 185,670.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,264.48	\$ -	\$ 72,788.59	\$ -	\$ 8,264.48	PA100-586	7/12/2018	48	7/11/2022	
068E390	Construction At Various Routes. Installation Of Turn Signals, Luminaires, Light Poles, And Lightingmonitors At Various Locations In Peoria And Tazewell Counties	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 149,259.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 149,259.17	\$ -	\$ -	\$ -	\$ 149,259.17	PA100-586	7/12/2018	48	7/11/2022	
068E400	Construction At Us 34, From 160Th Ave To East Of 165Th Ave Near Kirkwood, 0.6 Mile Of Partial Width Resurfacing And Longitudinal Joint Repair, Warren County	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 81,492.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,061.50	\$ -	\$ -	\$ -	\$ 3,061.50	PA100-586	8/27/2018	48	8/26/2022	
068E460	Construction At Fai-74, Spoon River Rest Areas In Knox Cnty. Replace Pedestrian Walkway Lighting & Fixtures	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 155,436.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,750.00	\$ 136,208.60	\$ -	\$ -	PA100-586	10/25/2018	48	10/24/2022	
068E470	Construction At Fai-661, Sn 072-0034, Over Prince Rd, W Of Princeville In Peoria County. Scour Mitigation	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 297,057.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,375.00	\$ 267,932.65	\$ -	\$ -	\$ 12,375.00	PA100-586	8/27/2018	48	8/26/2022	
068E550	Construction At Fai-318 B29, 7 Mile N Of Sparlandprofile Correction And Installation Of Underdrains	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 464,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,338.50	\$ -	\$ 39,362.30	\$ -	\$ 11,338.50	PA100-586	8/27/2018	48	8/26/2022	
068E590	Construction At Various Routes In D4, Installation Of Fiber Cable, Duct And Communication Vaults	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 261,656.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,750.00	\$ -	\$ -	\$ -	PA100-586	10/25/2018	48	10/24/2022	
068E650	Construction At Fai-74, Wb @ Morton Interchange Intazewell Co. Patching And Joint Repair On The On-Ramps And Off-Ramps	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 267,279.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2018	30	6/30/2021	
068E700	Estimate Obligation For District 4 Electrical Maintenance Contract, Various Counties/Routes, Contract 68E70	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 3,832,974.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,142,776.65	\$ 1,475,875.21	\$ 287,072.50	\$ -	\$ 1,142,776.65	PA100-586	12/28/2017	72	12/27/2023	
680840	Construction At Fai-74, Eb & Wb Carrying I74 Over Pope Ck Approx 1MI S Of Henry Co Line In Knox Cntyfederal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 262,717.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,832.00	\$ 92,227.17	\$ 17,800.00	\$ -	\$ 11,832.00	PA100-586	8/27/2018	48	8/26/2022	
680880	Construction At Fai-656 B29 Over Lost Creek Approx 1.5MI S Of Pekin, Scour Mitigation	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 606,797.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,517.23	\$ -	\$ -	\$ -	\$ 7,517.23	PA100-586	7/7/2017	48	7/6/2021	
681850	Construction At Fai-457, Ch31 (Dickson Mound Rd) Over Dickson Ck, Located 0.9MI W Of B Rt 78, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		06954944277000110	Statewide	\$ 10,061,875.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 358,500.00	\$ -	\$ -	PA100-586	12/14/2018	72	12/13/2024	
682150	Construction At Fai-685, Reconstruct Sn 055-0015 Carrying B 9 Over N Fork Of Lamoine River Approx 2MI W Of Bushnell, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,307,568.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 692,567.85	\$ 1,453,347.58	\$ 84,009.53	\$ -	\$ 692,567.85	PA100-586	6/12/2018	72	6/11/2024	
683390	Construction At Fai-313, Us34/B110, From West Of Cameron Rd To I R1 164, (Main St), Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 14,361,594.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,339,266.45	\$ 2,202,017.41	\$ 514,450.40	\$ -	\$ 10,339,266.45	PA100-586	3/28/2018	72	3/27/2024	
684650	Construction At Fai-574, B 41 From S Of Mammouth Blvd In Galesburg To S Of Hunter St In Abington, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 3,905,110.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/4/2017	72	4/3/2023	
685070	Construction At Fai-74, From East Of The Spoon River To East Of B 78 Resurfacing In Knox County Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	05534944277000010	Statewide	\$ 12,591,910.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 29,765.10	\$ 534.39	\$ -	\$ -	\$ 29,765.10	PA100-586	2/22/2017	72	2/21/2023	
686060	Construction At Fai-474 (I-74) From B River To I-74 Near Morton, Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 14,046,509.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/14/2016	72	4/13/2022	
686060	Construction At Fai 474 (I-74) From B River To I-74 Near Morton, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 14,046,509.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 172.37	\$ -	\$ -	\$ -	PA100-586	4/14/2016	72	4/13/2022	
686370	Construction At Fai-22, Remove And Replace Bridge Sa 07-0072 Carrying B Rt 78 Over Indian Ck Approx 0.4MI S Of Us34 Near Keawence, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,809,709.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 445,171.64	\$ 983,213.22	\$ 146,659.74	\$ -	\$ 445,171.64	PA100-586	6/5/2018	72	6/4/2024	
686630	Construction At Fai-639, B Rt 17 Over The Edwardsriver Remove And Replace Sn 066-0006 Carrying B17Over The Edwards River, Mercer County	BOND	A1	06954944277000110	Statewide	\$ 5,354,350.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 309,558.50	\$ 201,389.16	\$ 290,747.00	\$ -	\$ 309,558.50	PA100-586	7/20/2018	72	7/19/2024	
686680	Construction At Fai-661, B 90/B91 Over Prince Ck And Approx 0.3MI E Of Princeville, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,192,851.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/4/2017	72	4/3/2023	
687540	Construction At Fai 626 (B 97) Over Haw Ck Tributary And Over Little Haw Ck Both Nw Of Maqon Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 2,286,975.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/14/2016	72	6/13/2022	
687540	Construction At Fai 626 (B 97) Over Haw Ck Tributary And Over Little Haw Ck Both Nw Of Maqon Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 2,286,975.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/14/2016	72	6/13/2022	
687590	Construction At Fai-626, B Rt 97 Over Spoon River, Located Approx 1 MI S Of Maqon Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 5,533,803.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/31/2013	72	12/30/2019	
688000	Construction At Fai-2401, Us150 @ East Edge Of Galesburg, Us Rt 150 Over Boaf Rd And Us Rt 150 & Knox Rd, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 5,166,055.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,501,616.30	\$ 1,146,560.57	\$ 255,132.74	\$ -	\$ 1,501,616.30	PA100-586	6/12/2017	72	6/11/2023	
688250	Construction At Fai-685, B 9 From Hancock Co Lineo Us67, 12.1 Miles Of Partial Pavement Patching,Cold Milling, Resurfacing, Guardrail Replacement,And Ads Ramp Construction, Mc Donough County.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 5,114,290.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,777,966.88	\$ 2,725,119.00	\$ -	\$ -	\$ 1,777,966.88	PA100-586	7/17/2018	72	7/16/2024	
688870	Construction At Fai-474/Fai-317, I 474 Sn 072-0127 & 072-0128 Over Kickapoo Ck Rd, Sn 072-0129 & 072-0130 Over Us24/Adams St) Etc. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 12,033,411.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 677,262.04	\$ 1,644,153.68	\$ 366,072.05	\$ -	\$ 677,262.04	PA100-586	4/9/2018	72	4/8/2024	
688950	Construction At Fai-643,Replace Bridge Sa 088-0001 Carrying B Rt 17 Over Indian Ck Approx 0.3MI W Of Toulon, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,035,628.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 215,779.50	\$ 1,186,105.02	\$ 316,733.44	\$ -	\$ 215,779.50	PA100-586	6/12/2018	72	6/11/2024	
070A100	Construction At Fai-800, Us45/Cumminham Ave In Urbana From University Ave In Champaign County 1.508 Miles Of Resurfacing On Us 45, Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,730,284.42	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,583,861.19	\$ 538,061.55	\$ -	\$ -	\$ 1,583,861.19	PA100-586	4/24/2018	72	4/23/2024	
070A460	Construction At Fai-730, Us 51 Bus Road Rd To Osage St In McLean County, Ada Improvements Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 304,859.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,186.46	\$ -	\$ -	\$ -	\$ 22,186.46	PA100-586	8/1/2017	47	7/31/2021	
070A760																					

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
070B900	Construction At Various Routes Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 542,734.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,810.00	\$ 26,778.18	\$ -	\$ -	\$ 46,810.00	PA100-586	7/19/2016	48	7/18/2020	
070C100	Establish Obligation For District 5 Lighting Repairs West Area	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,033,182.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2016	25	9/30/2018	
070C100	Establish Obligation For District 5 Lighting Repairs West Area	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,033,182.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 184,641.57	\$ 7,760.05	\$ -	\$ -	\$ 184,641.57	PA100-586	8/25/2016	25	9/30/2018	
070C110	Establish Obligation For District 5 Lighting Repairs East Area	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,218,687.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/24/2016	25	9/30/2018	
070C110	Establish Obligation For District 5 Lighting Repairs East Area	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,218,687.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 54,223.17	\$ 72,419.24	\$ -	\$ -	\$ 54,223.17	PA100-586	8/24/2016	25	9/30/2018	
070C530	Construction At Fas-322, Us51 & 100N Located S Of Heyworth In Mclean County Install Dynamic Conflict Warning System. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 103,312.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,133.94	\$ -	\$ -	\$ -	\$ 3,133.94	PA100-586	7/19/2017	48	7/18/2021	
070C540	Construction At Various Routes In Several Counties Within District 5 High Friction Surface Treatment. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,759,572.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,021,018.52	\$ 43,394.85	\$ -	\$ -	\$ 1,021,018.52	PA100-586	3/5/2018	72	3/4/2024	
070C560	Construction At Various Routes In District 5 Guardrail Improvements On Various Routes Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 967,416.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,971.15	\$ -	\$ -	\$ -	\$ 3,971.15	PA100-586	7/26/2017	72	7/25/2023	
070C620	Construction At Fas-332, Il 1	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 110,681.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/7/2017	48	11/6/2021	
070C630	Brush Clearing And Resealing At Fas 72 From Il 105 To Platt Champaign County Line	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 188,107.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/8/2017	48	9/7/2021	
070C670	Construction At Fas-74, 6 Structures At Various Locations In Piatt County Bridge Painting Of 6 Structures	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 659,909.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 422,106.20	\$ 57,400.30	\$ -	\$ -	\$ 422,106.20	PA100-586	1/12/2018	48	1/11/2022	
070C720	Construction At Various Routes Bridge Deck Sealing In District 4	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 219,711.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 197,007.25	\$ -	\$ -	\$ -	\$ 197,007.25	PA100-586	4/11/2018	48	4/10/2022	
070C730	Construction At Various Routes In District 5 District Wide On-Call Guardrail And Fence Repairs	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,607,169.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 74,140.10	\$ -	\$ -	\$ -	\$ 74,140.10	PA100-586	7/17/2017	48	7/16/2021	
070C730	Construction At Various Routes In District 5 District Wide On-Call Guardrail And Fence Repairs	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,607,169.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 40,345.00	\$ 17,600.00	\$ -	\$ -	\$ 40,345.00	PA100-586	7/17/2017	48	7/16/2021	
070C740	District Wide On-Call Tree Removal At Various Routes In District 5	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 295,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 63,990.00	\$ -	\$ -	\$ -	PA100-586	9/11/2017	48	9/10/2021	
070C800	Construction At Fas-322, @ 7 Intersections (Bus 515, R54, Il 10, Bus 51N In Mclean County Replacing Light Towers With New Led Highway Lighted Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 456,965.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/7/2018	48	6/6/2022	
070C840	Construction At Fas-57 & 74, 157 & 174 In Champaign & Dewitt Counties Painting Four Bridge Structures. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 512,660.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 145,265.80	\$ 348,089.20	\$ -	\$ -	\$ 145,265.80	PA100-586	3/5/2018	48	3/4/2022	
070C850	Construction At Various Routes, Guardrail Improvements On Various Routes In Various Counties In District 5, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,194,865.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 721,874.20	\$ 344,119.45	\$ 10,019.00	\$ -	\$ 721,874.20	PA100-586	6/5/2018	72	6/4/2024	
070C870	Construction At Fas-2484, Il 165 From Coffax To Ford Co Line. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,016,529.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 133,737.46	\$ -	\$ -	\$ -	\$ 133,737.46	PA100-586	10/23/2017	72	10/22/2023	
070C980	Construction At Fas-760 @ So 074-0015 To Mainline Il 48 Over Friends Ck In Piatt County Repair Bridge So 074-0015 Carrying Il 48	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 464,676.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 136,514.10	\$ 304,545.16	\$ 22,285.20	\$ -	\$ 136,514.10	PA100-586	6/12/2018	48	6/11/2022	
070C990	Construction At Fas-55/74 In Bloomington/Normal Bridge Joint Repair On Various Structures Along I-55/74. Mclean Co. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 395,522.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,040.00	\$ 326,418.00	\$ 54,064.00	\$ -	\$ 15,040.00	PA100-586	7/12/2018	48	7/11/2022	
070D000	Construction At Fas-55/74, From Carlock To Nw Of Bloomington On I74 From The Co La To Sw Of Bloomington In 155 Etc	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 534,117.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 513,117.90	\$ -	\$ -	\$ -	\$ 513,117.90	PA100-586	4/13/2018	48	4/12/2022	
070D040	Construction At Fas-57 I-74, Class A & B Patching In Champaign And Vermilion Counties	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 226,667.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 219,167.70	\$ -	\$ -	\$ -	\$ 219,167.70	PA100-586	4/13/2018	48	4/12/2022	
070D060	Construction At Fas-7099, Catlin-Tilton Rd. In Vermilion County 980 Feet Of Hma Resurfacing With Aggregate Shoulder	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 113,024.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 108,534.62	\$ -	\$ -	\$ -	\$ 108,534.62	PA100-586	6/8/2018	48	6/7/2022	
070D070	Construction At Fas-498, Hemming Rd From Us 136 To Kennekuk Pk Nw Of Danville, Vermilion County, New Shoulders And Filled Rumble Strips, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 1,883,243.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,250.00	\$ -	\$ -	PA100-586	1/14/2019	72	1/13/2025	
070D090	Construction At Fas-802, @ So 010-0132 To Mainline Neil St Over I-74 In Champaign County Repair Bridge So 010-0132 Carrying Neil Street	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 127,978.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,362.00	\$ 83,018.00	\$ -	\$ -	\$ 43,362.00	PA100-586	6/12/2018	48	6/11/2022	
070D100	Construction At Fas-730, Sn 057-0188 Carrying Us 51 Over Sugar Creek In Mclean County Deck Repair On Bridge So 057-0188	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 331,075.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 132,669.00	\$ 166,168.15	\$ 17,652.18	\$ -	\$ 132,669.00	PA100-586	6/12/2018	48	6/11/2022	
070D110	Construction At Fas-525, New Hma Shoulders On Broadlands Rd From Longview Rd To Il 49, Federal Highways Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,549,346.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,262,288.86	\$ 12,063.40	\$ -	\$ -	\$ 1,262,288.86	PA100-586	6/8/2018	72	6/7/2024	
070D210	Construction At Fas-704 & 693, 0.1MI N Of E Washington St To Clearwater Ave & Service Dr To Prospect, Resurfacing, Mclean County, Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 3,341,759.56	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 479,804.89	\$ 2,659,232.44	\$ 202,722.23	\$ -	\$ 479,804.89	PA100-586	7/11/2018	72	7/10/2024	
070D220	Construction At Fas-717/74, Tree Removal For Eab Control In Dewitt County	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 99,713.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,500.00	\$ -	\$ -	\$ -	\$ 4,500.00	PA100-586	6/14/2018	48	6/13/2022	
070D230	Construction At Fas-74, Bridge Painting Over Us 150 & Fas 2495 In Dewitt County, Four Spot Locations Of Bridge Painting, Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 696,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,080.00	\$ -	\$ -	\$ -	PA100-586	10/18/2018	48	10/17/2022	
070D240	Construction At Various Rts Over Il 47 @ Mahomet, Uter Tr104(Lindsay Rd) In Champaign & @ Cks57(Staleynd) On 72 In Champaign Co. Bridge Painting, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 545,673.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,500.00	\$ -	\$ -	PA100-586	12/14/2018	48	12/13/2022	
070D250	Construction At Fas-57, Paint Bridge So 010-0171 Carrying Prospect Avenue Over I-72 MI N Of Champaign, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 162,660.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 75,176.00	\$ 79,142.00	\$ -	\$ -	\$ 75,176.00	PA100-586	6/6/2018	48	6/5/2022	
070D300	Construction At Fas-57, Over I-72 2.5MI W Of Savoy, Bridge Painting	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 161,330.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 159,015.60	\$ -	\$ -	\$ -	PA100-586	7/20/2018	48	7/19/2022	
070D310	Construction At Various Routes, Guardrail Improve-Ments, Champaign And Piatt Counties, Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 841,636.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 282,492.32	\$ 158,407.21	\$ 204,748.71	\$ -	\$ 282,492.32	PA100-586	7/12/2018	48	7/11/2022	
070D350	Construction At Various Routes In Dewitt County Guardrail Improvements, Fed Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,446,914.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,750.00	\$ -	\$ -	\$ -	PA100-586	11/8/2018	72	11/7/2024	
070D420	Construction At Various Routes In D5, Spraying 151.9 Miles (2184 Acres) Of Stat Right Of Way	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 127,723.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,500.00	\$ -	\$ -	\$ -	\$ 4,500.00	PA100-586	9/7/2018	48	9/6/2022	
070D440	Establish Obligation For District 5 Lighting Repairs West Area	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 312,092.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 36,025.06	\$ -	\$ -	PA100-586	10/1/2018	11	9/30/2019	
070D450	Establish Obligation For District 5 Lighting Repairs East Area	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 322,470.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 77,454.39	\$ -	\$ -	PA100-586	10/1/2018	11	9/30/2019	
705330	Construction At Fas-294, Old Us 66, Stream @ Ncl Of Lexington, Bridge Removal (Demo) & Replacement Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 864,710.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,500.00	\$ -	\$ -	\$ -	\$ 37,500.00	PA100-586	7/19/2018	48	7/18/2022	
705980	Construction At Fas-522, Sidney-Longview Rd Over E Branch Embarras River 2MI N Of Longview Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 693,265.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/15/2017	48	2/14/2021	
706200	Construction At Fas-719, Us450 Over A Ditch Se Of Mahomet & Nw Of Champaign, Replace 116.89 Ft Of Culverts, Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 798,645.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,064.76	\$ 169,687.51	\$ 48,126.00	\$ -	\$ 6,064.76	PA100-586	7/19/2018	48	7/18/2022	
706970	Construction At Fas-317, 1MI & 1.2MI E Of El Paso & 2.5MI E Of Woodford Co La, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 414,563.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2017	48	7/16/2021	
707070	Construction At Fas 1522 & Fas 7092 (Us 45) 6.83 MI From Ford Co Line To Us 136 In Rantoul, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 4,097,864.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/18/2016	72	4/17/2022	
707520	Construction At Fas-1476, Various Locations From 0.4MI S Of Us 136 To 2MI N Of Heyworth In Mc																				



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date
072B050	Construction At Fap-685, B 9 From East Corp Limits Of Laharpe To McDonough Co La. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427000014	Statewide Construction & Land Acq	\$ 3,181,526.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2011	72	2/28/2017	
072B050	Construction At Fap-685, B 9 From East Corp Limits Of Laharpe To McDonough Co La. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	BOND	A1	0553494477000010	Statewide	\$ 3,181,526.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2011	72	2/28/2017	
072B370	Construction At Fap-67, B 125 From Ecl Of Pleasant Plains To E Of B 97 Jct In Sangamon Co. 6.9 Miles Of Resurfacing. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 10,931,546.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 70,394.91	\$ -	PA100-586	12/14/2018	72	12/13/2024	
072B580	Construction At Fap 745 (B 104) Mckeck Chamber Shurg To Fap 310 (Us 67) Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 76,609,554.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/26/2015	72	3/25/2021	
072B580	Construction At Fap 745 (B 104) Mckeck Chamber Shurg To Fap 310 (Us 67) Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 76,609,554.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,939,920.06	\$ 1,962,944.41	\$ -	\$ -	\$ 3,939,920.06	PA100-586	3/26/2015	72	3/25/2021	
072B830	Construction At Fap-315, Along Us 136, 1.25Mi W Of B 10 Us 136 Intersection To Just W Of B 29 Us 136 Intersection. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,209,322.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,657.16	\$ 8,751.04	\$ -	\$ -	\$ 7,657.16	PA100-586	7/7/2017	72	7/6/2023	
072C140	Construction At Fap-622 (B 253, 3.03Mi E Ncl Of Adams To 0.3Mi S Of B 104 In Sangamon County 3 Miles Of Resurfacing On B 4 Intersection Recofed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 4,013,191.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,701,135.75	\$ 1,393,983.15	\$ -	\$ -	\$ 1,701,135.75	PA100-586	4/23/2018	72	4/22/2024	
072C330	Construction At Fap 1773, Old Rte 66 Over Kickapoo Creek, 3 Mi Ne Of Lawndale. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,225,433.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,730,292.61	\$ 191,124.02	\$ 298.20	\$ -	\$ 1,730,292.61	PA100-586	12/14/2017	72	12/13/2023	
072C600	Construction At Fap 685-538 (B 994) B 94 From Henderson Co La To B 9 W Of Laharpe, B 94.9 Intersection Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,636,228.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,885.26	\$ -	\$ -	\$ -	\$ 1,885.26	PA100-586	6/1/2015	71	5/31/2021	
072C890	Construction At Fap 321 (Us 54) From I-72 To N Of Monroe St In Pittsfield. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,974,037.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/18/2016	72	2/17/2022	
072D080	Construction At Fap 777 (B 185) Over Madavid Branch 1.0 Mi W Of Coffeen & Bayou Ck 1.3 Mi E Of Coffeen, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,718,912.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,000.00	\$ -	\$ -	\$ -	\$ 3,000.00	PA100-586	4/25/2016	72	4/24/2022	
072D080	Construction At Fap 777 (B 185) Over Madavid Branch 1.0 Mi W Of Coffeen & Bayou Ck 1.3 Mi E Of Coffeen, Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	0695494427700010	Statewide	\$ 2,718,912.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/25/2016	72	4/24/2022	
072D210	Construction At Fap 310A-753 (B-72B) B 104 Morton Ave) From 0.1 Mi E Of Mound Rd To 0.2 Mi E Of Hardin Ave In Jacksonville Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	0695494427700010	Statewide	\$ 10,600,262.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/1/2016	71	5/31/2022	
072D210	Construction At Fap 310A-753 (B-72B) B 104 Morton Ave) From 0.1 Mi E Of Mound Rd To 0.2 Mi E Of Hardin Ave In Jacksonville Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 10,600,262.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,408.77	\$ 274.52	\$ -	\$ -	\$ 15,408.77	PA100-586	6/1/2016	71	5/31/2022	
072D410	Construction At Fap-55, From 0.6 Mi N Of B 10 To Mclean Co Line.	BOND	A1	0695494427700010	Statewide	\$ 28,265,156.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/5/2014	72	11/4/2020	
072D410	Construction At Fap-55, From 0.6 Mi N Of B 10 To Mclean Co Line.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 28,265,156.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/5/2014	72	11/4/2020	
7.20E+21	Construction At Fap-55, From 0.6 Mi N Of B 10 To Mclean Co Line.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 6,261,147.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 65,158.53	\$ 5,349.86	\$ 5,349.86	\$ -	\$ 65,158.53	PA100-586	2/16/2017	72	2/15/2023	
7.2E+111	Construction At Fap-7706, Lincoln Parkway From S Of Kenwood Dr To North Of B 10 In Lincoln, B Resurfacing, Median, Drainage, Traffic Signals. Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 17,726,410.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,081.10	\$ -	\$ -	\$ -	\$ 12,081.10	PA100-586	8/15/2013	72	8/14/2019	
072E490	Construction At Fap-7878, Lincoln Trail, East Of Woodbine Rd In Taylorville. Christian County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 278,888.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/15/2017	48	2/14/2021	
072E540	Construction At Fap 72 (B 72) From 0.7 Mi E Of Matson Rd To 0.5 Mi W Of New Berlin Interchange Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	0695494427700010	Statewide	\$ 15,644,459.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/11/2016	72	4/10/2022	
072E540	Construction At Fap 72 (B 72) From 0.7 Mi E Of Matson Rd To 0.5 Mi W Of New Berlin Interchange Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 15,644,459.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 221.26	\$ -	PA100-586	4/11/2016	72	4/10/2022	
072F290	Construction At Fap-664, Walsh Ave From Just W Of Robbins Rd To Macarthur Blvd In Springfield. Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 3,802,925.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6.35	\$ -	\$ -	\$ -	\$ 6.35	PA100-586	3/12/2014	72	3/11/2020	
072F400	Construction At Fap-75, Intersection Improvement At B 29 & Main St In Rochester. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 930,196.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 521,630.47	\$ 54,340.46	\$ -	\$ -	\$ 521,630.47	PA100-586	6/6/2018	48	6/5/2022	
072F700	Construction At Fap 614 (B 78) From 0.1 Mi S Of Chandlerville To N Of B 125 Intersection In Virginia.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,062,288.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/13/2015	72	1/12/2021	
072F700	Construction At Fap 614 (B 78) From 0.1 Mi S Of Chandlerville To N Of B 125 Intersection In Virginia.	BOND	A1	0695494427700010	Statewide	\$ 2,062,288.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/13/2015	72	1/12/2021	
072G100	Construction At Various Routes. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 293,361.11	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 297.60	\$ -	\$ -	\$ -	\$ 297.60	PA100-586	7/24/2013	48	7/23/2017	
072G430	Construction At Fap 612 (B 100) Just E Of Us 67.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 21,312.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2015	48	7/19/2019	
072G890	Construction At Fap-7825, B 96 @ Cedar Ck 0.1Mi N Of Wisman Lane In Quincy Adams County Bridge Replacement On B 96 At Cedar Creek. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,324,589.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,626.86	\$ 4,900.00	\$ 21,378.79	\$ -	\$ 20,626.86	PA100-586	7/26/2017	72	7/25/2023	
072H380	Construction At Fap 506 (B 96) From N Of Satter Rd To Adams Co La. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,383,926.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/23/2016	72	2/22/2022	
072H420	Construction At Fap 55 (B 55) Litchfield Weigh Station N Of Litchfield On Nb I-55.	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 1,724,198.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 663.25	\$ -	\$ -	\$ -	\$ 663.25	PA100-586	5/29/2015	72	5/28/2021	
072H440	Construction At Fap-55, B55 From 0.4 Mi N Of Stevenson Dr Interchange To 0.6 Mi N Of Clearlake In Springfield With Patching, Milling, & Resurfacing Fed Hwy Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 10,502,409.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 31,792.79	\$ -	\$ 321,141.44	\$ -	\$ 31,792.79	PA100-586	2/22/2017	72	2/21/2023	
072H450	Construction At Fap-315, Us 136, Located 0.2 Mi W Of Ch 32 To 0.1 Mi E Of Ch 32.	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 114,531.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/8/2015	48	4/7/2019	
072H500	Construction At Fap 34 (B 97) E Of McKisley St In Havana To 0.3 Mi N Of Cr 800, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,101,900.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/16/2015	72	12/15/2021	
072H540	Construction At Fap-612, Fas 2582, B 100 & Us 67 To The Ecl Of Browning, Schayler Co. 9 Miles Of Resurfacing & Drainage Improvements. Fed Hwy Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 3,369,826.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 372,334.65	\$ 2,727,357.66	\$ -	\$ -	\$ 372,334.65	PA100-586	7/17/2018	72	7/16/2024	
072H720	Construction At Various Routes.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 92,720.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/4/2015	48	8/3/2019	
072H780	Construction At Fap 55 (B 55) In Sangamon County.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 712,478.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/15/2015	48	7/14/2019	
072H810	Construction At Fap-67, Union Pacific Rr Crossing At Madison And Jefferson Streets In Springfield. Federal Highway Admin Contract Eligible For Federal Railroad Reimbursement.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 239,218.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 148,266.04	\$ 13,190.71	\$ 5,452.96	\$ -	\$ 148,266.04	PA100-586	4/20/2017	48	4/19/2021	
072H910	Construction At Fap 55, Fr I-55 East.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 263,376.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/16/2015	48	12/15/2019	
072H920	Construction At Fap-612, B 103.	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 578,682.61	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/19/2016	48	7/18/2020	
072H940	Construction At Fap 67 (B 97) From The B 97 B 125 Junction To Koke Mill Road In Springfield. Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	0695494427700010	Statewide	\$ 3,123,476.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/25/2016	72	5/24/2022	
072H940	Construction At Fap 67 (B 97) From The B 97 B 125 Junction To Koke Mill Road In Springfield. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 3,123,476.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,746.53	\$ 5,831.02	\$ -	\$ -	\$ 8,746.53	PA100-586	5/25/2016	72	5/24/2022	
072H940	Construction At Fap 67 (B 97) From The B 97 B 125 Junction To Koke Mill Road In Springfield. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 3,123,476.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,915.50	\$ 5,831.02	\$ -	\$ -	PA100-586	5/25/2016	72	5/24/2022	
072H980	Construction At Fap 63 (Us 24) Located On The Bayview Bridge In Quincy. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 38,162.32	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/24/2016	48	2/23/2020	
072I010	Construction At Various Routes.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 210,174.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/25/2016	48	4/24/2020	
072I070	Construction At Fap-558 & 566, N Of Milton In Pike Co. And .8 Miles Just E Of Winchester In Scott. Conersurfacing, Run Shoulders, Concrete Gutter, Earthed Hwy Admin Contract Eligible For Fed Reimburse																				

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
072160	Construction At Fap-737, B 123, 0.4MI E Of Petersburg To 0.1MI W Of B 29, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,804,322.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,193.26	\$ -	\$ -	\$ -	\$ 6,193.26	PA100-586	5/31/2017	72	5/30/2023	
072180	Construction At Various Routes.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 554,068.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/29/2016	48	8/28/2020	
072200	Construction At Fai-55, Sn 084-0107 & 084-0108 1.55 Over Brush Creek, Federal Highway Admin Contract - Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,115,969.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 307,970.06	\$ 666,913.77	\$ 140,975.62	\$ -	\$ 307,970.06	PA100-586	6/13/2018	72	6/12/2024	
072240	Construction At Fai-55, From Sangamon Logan Co La To Just N Of B 10, In Logan County	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 545,557.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/15/2017	48	2/14/2021	
072300	Construction At Fap-325, B 16 Over Little Cr. 0.5MI Nw Of Irving In Montgomery County Replace Slab Bridge Sn 068-7066 Carrying B 16 Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 313,033.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 175,653.56	\$ 31,115.36	\$ 1,200.00	\$ -	\$ 175,653.56	PA100-586	4/16/2018	48	4/15/2022	
072330	Construction At Various Routes. Modify Traffic Signal Backplates On Various Intersections Throughout District 6, Federal Highway Administration Contract Eligible For Fed Reimburse	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 265,116.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,801.14	\$ -	\$ -	\$ -	\$ 30,801.14	PA100-586	7/19/2017	48	7/18/2021	
072340	Construction At Faw-2729, Location 1: Fron N 22Nd St(B48B127) To 0.25MI N Of N 20Th St. Loc 2: 0.25 N Of N 20Th St To .175Min Of B108	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 519,552.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/13/2017	48	6/12/2021	
072350	Construction At Fap-713, B 101 Over Honey Brook, 2.4 MI E Of B 99.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 313,246.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/7/2016	48	12/6/2020	
072360	Construction At Various Routes In District 6, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 536,357.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/10/2017	48	2/9/2021	
072420	Construction At Fai-72 Approx 5.6MI E Of B 107 To Scott County Line In Pike County. Hma Surface Removal, Resurfacing, Shoulders And Bridge Repaired Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 5,328,794.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,829,120.48	\$ 794,809.61	\$ 170,393.92	\$ -	\$ 1,829,120.48	PA100-586	12/22/2017	72	12/21/2023	
072460	Construction At Fai-172, 0.27 MI On I-172 Sh Lane Only, 0.2 Miles N Of Pike Co La. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 367,792.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/7/2017	48	6/6/2021	
072490	Construction At Faw-574, Athens Blacktop Over The Sangamon River @ Intersection Of Athens Blacktop & B 97 Near Petersburg Painting Beam Ends	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 92,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (250.00)	\$ -	\$ -	\$ -	\$ (250.00)	PA100-586	2/22/2017	48	2/21/2021	
072500	Construction At Fap-315,Us 36 Over Hamilton Sloughin Hancock County.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 93,865.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2017	48	3/9/2021	
072530	Construction At Fap-666, B1 55 @ Sangamon River Br & Sangamon River Overflow Structure 0.7 & 0.9 MI N Of Dickson Pkwy, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,044,281.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 919,598.94	\$ 137,145.31	\$ 8,762.23	\$ -	\$ 919,598.94	PA100-586	3/28/2018	72	3/27/2024	
072540	Construction At Fap-315, Us 136(Bachman St) & At Fayette St & Marion St In, Carthage. Hancock Co. 12 Mile Resurfacing And Sidewalk Ramp Improved Hwy Admin Contract Eligible Fed Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 299,060.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,953.44	\$ 261,562.70	\$ -	\$ -	\$ 15,953.44	PA100-586	7/11/2018	48	7/10/2022	
072550	Construction At Fap-662, B 4, 0.2MI S Of Cambridge Rd S Of Girard To E Of Donaldson Rd Jones Rd, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,089,689.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,890.00	\$ -	\$ -	\$ -	\$ 1,890.00	PA100-586	6/1/2017	71	5/31/2023	
072560	Construction At Fai-55, @ Sa 054-0041 & 0042 Carrying B5 Over Salt Cr., 2.1M S Of B 10 Near Lincoln.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 474,346.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,918.39	\$ 41,034.77	\$ 3,900.00	\$ -	\$ 11,918.39	PA100-586	6/8/2017	48	6/7/2021	
072620	Construction At Various Locations In District 6 On Call Repair Of Guardrail, Cable Median Barrierimpact Attenuators And Fence	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,205,769.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,628.53	\$ 33,606.37	\$ -	\$ -	\$ 50,628.53	PA100-586	7/25/2017	72	7/24/2023	
072630	Construction At Fap-325, Nw Of Oak St In City Of Hillsboro, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 19,203.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2017	48	6/1/2021	
072650	Construction At Fai-72, 1-72 And Macarthur Interchange.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 61,906.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2017	48	5/30/2021	
072700	Construction At Faw-7988, 1.010MI 0.4MI E Of B 54 To 1 MI W Of South Camp Butler Rd. Hma Surface Removal, Leveling Binder & Surfacing, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 415,656.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,771.24	\$ 5,225.65	\$ -	\$ -	\$ 22,771.24	PA100-586	7/17/2017	48	7/16/2021	
072710	Construction At Fap-67, B 123, Class C Patching On B 125 In The City Of Bluff Springs In Cas County, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 19,642.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/19/2017	48	7/18/2021	
072720	Construction At Fap-668, B 29 Over Nar & Kerr, 0.4MI S Of Sangamon Ave In Springfield Sangamon Co Deck Patching And Joint Repairs, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 189,274.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,728.37	\$ -	\$ -	\$ -	PA100-586	7/26/2017	48	7/25/2021	
072780	Construction At Fai-155, Us 136 Over I-155 At Enden Interchange In Logan Co.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 259,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2017	48	6/1/2021	
072800	Construction At Faw-7825, B 96 Over Cedar Creek In Quincy, Fabrication Only Of A 3 Sided Precast Concrete Arch, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 247,982.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/22/2017	48	5/21/2021	
072830	Construction At Various Routes In Sangamon County 3.4 Miles Of Surface Removal And Replacement, Shoulder, Guardrail Work, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 11,966,643.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,618,068.36	\$ 851,656.99	\$ -	\$ -	\$ 3,618,068.36	PA100-586	2/27/2018	72	2/26/2024	
072840	Construction At Various Routes, Sealing Decks And Parapets Of 124 Structures At Various Locations In Logan And Sangamon Counties.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 304,782.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 191,080.02	\$ -	\$ -	\$ -	\$ 191,080.02	PA100-586	4/9/2018	48	4/8/2022	
072860	Construction At T.R. 133, 1350Th St On Logan Correctional Center Access Rd.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 38,574.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/21/2017	48	7/20/2021	
072880	Construction At Fai-72, Near Jacksonville, Morgan County, Bridge Substructure Repairs And Other Miscellaneous Repairs To 5 Bridges On I-72	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 251,421.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,084.96	\$ -	\$ -	\$ -	PA100-586	7/26/2017	48	7/25/2021	
072890	Construction At Fap-67, B 125 Over Basf Rr 1MI E Of U67 In Beardstown, Performing Expansion Joint Repairs In Cas County	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 60,198.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/17/2017	48	7/16/2021	
072900	Construction At Fai-55 W Frontage Road In Montgomery County, Bituminous Surface Treatment And Class D Patches!	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 182,911.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/25/2017	48	7/24/2021	
072950	Construction At Fap-315, Us 136, Sn 034-0062 & 034-0001 In Hancock County Bridge Deck Sealing On Sn 034-0062 & Sn 034-0001	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 36,765.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,225.04	\$ -	\$ -	\$ -	\$ 35,225.04	PA100-586	4/16/2018	48	4/15/2022	
072960	Construction At Various Routes In D6, On Call Guardrail, Median Barrier, Impact Attenuators And Fence Repair.	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 1,022,570.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,201.25	\$ 29,707.47	\$ 28,888.79	\$ -	\$ 18,201.25	PA100-586	8/31/2018	72	8/30/2024	
072K110	Construction At Fap-520, B 121 Located 0.3MI W Of 4Th St In Latham In Logan County Field Tile Replacement On B 121	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 31,767.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,061.07	\$ -	\$ 17,465.55	\$ -	\$ 13,061.07	PA100-586	5/2/2018	48	5/1/2022	
072K120	Construction At Faw-1773, From 2.1MI S Of Kickapoo Cr. To Mclean Co La In Logan County Bituminous Surface Treatment A-1 And A-2	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 297,741.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2018	48	2/27/2022	
072K130	Construction At Fap-310, Sn 069-0017 Carrying U67 Over Corn Run, 0.3MI N Of B 100 Near Meredosia.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 465,156.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 148,018.40	\$ -	\$ 38,873.90	\$ -	\$ 148,018.40	PA100-586	12/21/2017	48	12/20/2021	
072K140	Construction At Fap-510, Sn 034-0026 Carrying B 96 Over Larry Cr., 5.3MI N Of Us 136 @ Hamilton In Hancock County, Replacing Expansion Joints And Install A Microsilica Overlay.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 510,916.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 149,788.46	\$ 292.21	\$ -	\$ -	\$ 149,788.46	PA100-586	12/28/2017	48	12/27/2021	
072K150	Construction At Fap-310, Sn 009-0001 Carrying Us 67 Over The Illinois River In Cas County Performing Expansion Joint Repairs And Deck Patch Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,337,645.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 674,135.52	\$ 506,415.91	\$ -	\$ -	\$ 674,135.52	PA100-586	12/22/2017	48	12/21/2021	
072K170	Construction At Fai-72, From Barry To E Of B 107 Drainage Repairs On I-72 In Pike County	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 139,540.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 62,896.02	\$ 18,716.76	\$ -	\$ -	\$ 62,896.02	PA100-586	12/28/2017	48	12/27/2021	
072K180	Construction At Faw 468 From Us 136 To Mousse St In Amnigton & Fax 1774 From Us 136 To Mclean Co Linn Logan & Tazewell Counties, Bituminous Surface Treatment A-2 And Leveling Binder	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 353,546.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,933.41	\$ -	\$ -	\$ -	\$ 22,933.41	PA100-586	2/28/2018	48	2/27/2022	
072K190	Construction At Faw-1774, Old B 121, From 0.7MI N Of Sugar Cr. Continuing S For 4.56 Miles In Logan County, Bituminous Surface Treatment A-2	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 413,769.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 123,249.64	\$ -	\$ -	\$ -	\$ 123,249.64	PA100-586	2/28/2018	48	2/27/2022	
072K200	Construction At Fai-72, 5 Bridges In Morgan County Painting Of 5 Bridges On I-72 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 589,296.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 41,499.40	\$ 36,901.39	\$ -	\$ -	\$ 41,499.40	PA100-586	2/27/2018	48	2/26/2022	
072K210	Construction At Various Routes, Safety Lighting, Crosswalk Signage And Striping Upgrades In District 6, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 252,943.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,303.51	\$ 33,507.25	\$ -	\$ -	PA100-586	6/6/2018	48	6/5/2022	
072K220	Construction At Fai-55, From Lake Springfield Bridge In Sangamon County To Macoupin Co. Line.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 655,909.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 407,458.									

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
072K290	Construction At Fap-67, B 125 From E Of B 78 In Virginia To Richard Cook In Cas & Sangamon Counties, 17 Miles Of Micro-Surfacing On B 125 Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 302,046.03	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,403.30	\$ -	\$ -	\$ -	\$ 32,403.30	PA100-586	2/27/2018	48	2/26/2022		
072K300	Construction At Fap-304, B 96 In Pike County And Clearing And Painting Two Bridges On B 96 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 158,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 146,250.00	\$ -	\$ -	\$ -	\$ -	PA100-586	2/27/2018	48	2/26/2022	
072K310	Construction At Fai-72, Sn 069-0044 Over Old 36 (Morton Ave) Over I72 Near Jacksonville In Morgan Co Clearing And Painting The Bridge. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 358,621.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 343,842.15	\$ -	\$ -	\$ -	\$ 343,842.15	PA100-586	2/27/2018	48	2/26/2022		
072K320	Construction At Fas-1771, I55 E Fr Rd From Pine St In Williamsville To 0.8MI S Of Elkhart In Sangamon & Logan Counties, Bituminous Surface Treatment On I-55 East Frontage Road	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 207,246.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 186,925.75	\$ 11,151.67	\$ -	\$ -	\$ 186,925.75	PA100-586	6/8/2018	48	6/7/2022		
072K330	Construction At Fas-1771, I55 E Fr Rd From Pine St In Williamsville To 0.8MI S Of Elkhart In Sangamon & Logan Counties, Bituminous Surface Treatment On I-55 East Frontage Road	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 65,011.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 513.00	\$ -	\$ -	\$ -	\$ 513.00	PA100-586	2/27/2018	48	2/26/2022		
072K370	Construction At Fas-636, From South Of Arch St In Mount Auburn To 0.4MI N Of Backhart Creek	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 366,216.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 359,873.61	\$ -	\$ -	\$ -	\$ 359,873.61	PA100-586	6/6/2018	48	6/5/2022		
072K380	Construction At Fap-75, B 29 Over B 48 Near Taylorville Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 128,700.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 122,910.00	\$ -	\$ -	\$ -	\$ 122,910.00	PA100-586	4/11/2018	48	4/10/2022		
072K390	Construction At Fai-55, From S Of Sudduth Rd In Sherman To B 123 & From State Rd To Lucas Co La. Frontage Rd.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 181,890.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 149,265.33	\$ -	\$ -	\$ -	\$ 149,265.33	PA100-586	4/9/2018	48	4/8/2022		
072K400	Construction At Fai-172, Under Ellington Rd In Adams County Insertion Culvert Liner On I-172	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 90,010.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,573.44	\$ 60,313.61	\$ -	\$ -	\$ 26,573.44	PA100-586	6/8/2018	48	6/7/2022		
072K410	Construction At Fai-72, 0.6MI W Of Morgan Scott Co La In Scott County Drainage Retains On I-72	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 42,051.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 40,018.20	\$ 158.72	\$ -	\$ -	\$ 40,018.20	PA100-586	6/7/2018	48	6/6/2022		
072K460	Construction At Various Route Locations Throughout District 6, Maintenance And Repair Of All Its Equipment In District 6	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 97,920.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/3/2018	48	5/2/2022		
072K460	Construction At Various Route Locations Throughout District 6, Maintenance And Repair Of All Its Equipment In District 6	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 97,920.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,366.53	\$ 3,320.04	\$ -	\$ -	PA100-586	5/3/2018	48	5/2/2022		
072K480	Construction At Various Routes, Sign Installation To Designate Pollinator Habitat - D6	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 44,783.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,019.87	\$ 42,158.83	\$ -	\$ -	\$ 2,019.87	PA100-586	7/25/2018	48	7/24/2022		
072K490	Construction At Fai-55, Over Kickapoo Creek, 5 Mi. North Of B 10 In Lincoln, Paint Bridges Sa 054-0048 And 054-0049 Logan Co. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 270,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,188.00	\$ 257,812.00	\$ -	\$ -	\$ 12,188.00	PA100-586	7/16/2018	48	7/15/2022		
072K500	Construction At Fai-72, Between E Of Hall & West Of Barry & From E Of River In Pike & Scott Counties Class D And Partial Depth Hma Patching On I-72	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 621,628.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 523,740.01	\$ 91,241.58	\$ -	\$ -	\$ 523,740.01	PA100-586	6/8/2018	48	6/7/2022		
072K510	Construction At Fai-55, Class A & B Patchin On I55 From Clear Lake Ave To Elk Hart	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 96,561.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 82,042.00	\$ 14,519.10	\$ -	\$ -	\$ 82,042.00	PA100-586	6/14/2018	48	6/13/2022		
072K520	Construction At Fap-685, 510, B 919, Resurfacing And Pedestrian Ramps On Hibbard Road The Villages Of Wilmette And Northfield, Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 426,975.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 114,101.40	\$ 87,777.25	\$ 189,053.99	\$ -	\$ 114,101.40	PA100-586	7/12/2018	48	7/11/2022		
072K530	Construction At Fap-506, 745, B96 B104, Bridge Painting Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 197,500.00	\$ 2,500.00	\$ -	\$ -	\$ 197,500.00	PA100-586	7/20/2018	48	7/19/2022		
072K540	Construction At Fai-72, On Three Bridges, Deck Andsubstructure Repairs On 3 Bridges: Carrying I-96 Over I-72 At The Hall Interchange; Carrying Ch 4 -Over I-72, And I-72 North Of Pinedfield, Pike Co	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 299,479.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 48,377.92	\$ 162,536.94	\$ 73,219.47	\$ -	\$ 48,377.92	PA100-586	7/11/2018	48	7/10/2022		
072K560	Construction At Various Routes, Removing And Replacing Non-Compliant Guardrail End Terminals On Various Counties In Western District 6, Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 580,936.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,590.00	\$ 258,032.88	\$ -	\$ -	\$ 7,590.00	PA100-586	7/11/2018	48	7/10/2022		
072K570	Construction At Various Routes, Various Counties, Removing And Replacing Non-Compliant Guardrail Endterminals And Related Guardrail Improvements, Fed Hwy Contract Eligible For Fed Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 293,948.32	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,624.56	\$ 216,793.72	\$ 73,530.04	\$ -	\$ 3,624.56	PA100-586	7/11/2018	48	7/10/2022		
072K580	Construction At Fai-72, Fap66, @ Wabash Ave I72 From Carter Bros To N Of The Sherman Overhead, Tree Removal	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 82,757.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,625.00	\$ -	\$ 6,485.49	\$ -	\$ 2,625.00	PA100-586	7/25/2018	48	7/24/2022		
072K590	Construction At Fap-745, E Of Quincy Regional Airfield To E Of Columbus Rd, Intersection, Adams County, 1.8 Miles For Resurfacing On I104, Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 750,572.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 661,623.09	\$ 57,659.28	\$ -	\$ -	\$ 661,623.09	PA100-586	7/17/2018	48	7/16/2022		
072K600	Construction At Various Routes, Sangamon County, Bituminous Surface Treatment At Various Locations In Sangamon County	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 97,592.32	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 84,987.91	\$ 9,143.81	\$ -	\$ -	\$ 84,987.91	PA100-586	7/17/2018	48	7/16/2022		
072K610	Construction At Fai-55, I55 W Fr Rd, Bituminous Surface Treatment On I-55 West Frontage Rd South Of Toronto Rd, Sangamon Co	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 58,182.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 577.50	\$ -	\$ 57,604.59	\$ -	\$ 577.50	PA100-586	7/12/2018	48	7/11/2022		
072K630	Construction At # The Corner Of Cook Rd & Mathers Road Adjacent To I72, Tree Removal, Sangamon County	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 34,375.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,548.00	\$ 32,727.00	\$ -	\$ -	\$ 1,548.00	PA100-586	7/17/2018	48	7/16/2022		
072K660	Construction At Fai-72, 1.8MI Nw Of Barry II @ Sa 075-0099 & 075-0098 In Pike Co, Bridge Joint Repairs Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 1,184,709.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,912.78	\$ -	\$ -	PA100-586	12/14/2018	72	12/13/2024		
072K680	Construction At Fau-7998, E Lake Shore Dr Just E Of I55 For 0.678MI E. In Sangamon County Hma Surface Removal And Replacement	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 161,777.42	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 154,462.03	\$ -	\$ -	\$ -	PA100-586	10/16/2018	48	10/15/2022		
072K700	Construction At Fap-315, Us 136 In Mason Co, Installing A Cross Road Pipe Culvert, Pavement Patching And Ditch Improvements	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 36,717.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,652.00	\$ -	\$ -	\$ -	PA100-586	10/25/2018	48	10/24/2022		
072K710	Construction At Fau-7890, Webster St From Just N Of Northern Ave To Just N Of Bidwell St In Christian County Resurfacing On Webster Street	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 146,668.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,380.49	\$ -	\$ -	PA100-586	12/14/2018	48	12/13/2022		
072K860	Construction At Fap-34, B 97 Over Tar Ck 0.5MI N Of Oakford In Menard County Replace Expansion Joints, Place A Microsilica Overlay And Paint Beam Ends	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 453,745.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,016.07	\$ -	\$ -	PA100-586	12/14/2018	48	12/13/2022		
072K870	Construction At Fas-636, From 0.4MI N Of Backhart Ck To Just S Of 2100N Rd, Mt Auburn Rd, Milling And Resurfacing	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 424,927.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,364.73	\$ -	\$ -	\$ -	PA100-586	12/11/2018	48	12/10/2022		
072K890	Construction At Fau-7825, B 96 From Locust St To B 104 In Quincy In Adams Co, Patching	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 112,230.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,500.00	\$ -	\$ -	\$ -	PA100-586	12/12/2018	48	12/11/2022		
072K920	Construction At Various Routes Within District 6, Weed Spraying On Various Routes	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 104,645.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,884.25	\$ -	\$ -	PA100-586	12/19/2018	48	12/18/2022		
720870	Construction At Fap 612, B 103 Over Coal Ck Tributary, 1.4MI W Of I067, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 480,883.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/11/2017	48	1/10/2021		
723230	Construction At Fas-723, Over E Fork Of Shoal Creek & Middle Fork & Shoal Creek, Approx. 0.22 MI W Of Nokomis & 7MI W Of Nokomis	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,044,455.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/7/2004	101	6/30/2012		
725010	Construction At Fap-668, B 29 (Dirksen Pkwy) From Just N Of Linden Ave To Just N Of Ridge Ave In Springfield, Fed Hwy Adm Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 9,794,115.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2014	72	3/9/2020		
725010	Construction At Fap-668, B 29 (Dirksen Pkwy) From Just N Of Linden Ave To Just N Of Ridge Ave In Springfield, Fed Hwy Adm Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 9,794,115.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/10/2014	72	3/9/2020		
728290	Construction At Fap-75, B 29 Around Edinburg Bypass, Fed Hwy Adm Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 40,452,950.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/7/2012	72	8/7/2018		
728290	Construction At Fap-75, B 29 Around Edinburg Bypass, Fed Hwy Adm Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 40,452,950.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 73,561.65	\$ 411,476.04	\$ -	\$ -	\$ 73,561.65	PA100-586	8/7/2012	72	8/7/2018		
728900	Construction At Fau-8012, Wabash Ave From Moffet St In Curran To Koke Mill Rd In Springfield Federal Highway Admin Contract Eligible For Highway Reimbursement	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 24,322,773.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/20/2014	72	6/19/2020		
728900	Construction At Fau-8012, Wabash Ave From Moffet St In Curran To Koke Mill Rd In Springfield Federal Highway Admin Contract Eligible For Highway Reimbursement	NON-BOND		00114944279002027	Local High Priority/Transportation Improv	\$ 24,322,773.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/20/2014	72	6/19/2020		
728900	Construction At Fau-8012, Wabash Ave From Moffet St In Curran To Koke Mill Rd In Springfield Federal Highway Admin Contract Eligible For Highway Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 24,322,773.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/20/2014	72	6/19/2020		
728900	Construction At Fau-8012, Wabash Ave From Moffet St In Curran To Koke Mill Rd In Springfield Federal Highway Admin Contract Eligible For Highway Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 24,322,773.52	\$ -	\$ -	\$ -													

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date
74220	Construction At Fap-821, B 15 Over Dry Fork Ck & Is Located 1.8Mi E Of Sims Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 1,734,853.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/19/2016	72	12/18/2022	
74320	Construction At Fap-781, B 33 Over Lamotte Creek On The S Edge Of Palestine Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 1,458,690.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/8/2016	72	12/7/2022	
74320	Construction At Fap-781, B 33 Over Lamotte Creek On The S Edge Of Palestine Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,458,690.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,420.30	\$ -	\$ -	PA100-586	12/8/2016	72	12/7/2022	
74340	Construction At Fap 116 (B 130) S Of Athlon. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,934,126.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,433.99	\$ -	\$ -	\$ -	PA100-586	12/7/2015	72	12/6/2021	
74350	Construction At Fap-320, B 121 In Moultrie Co Structure Repairs, Widening, Deck Replacement, Bridge, Hma, Guardrail, Earthwork, Tree. Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 1,881,476.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 76,221.22	\$ -	\$ -	PA100-586	12/7/2018	72	12/6/2024	
74430	Construction At Fap-749, B133 & 2.5Mi E Of Loving-Ton; Patching Riprap Earthwork, Removal Of Bridge Span & Replacing With Box Culvert. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 566,130.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 156,961.70	\$ 409,111.17	\$ -	\$ -	\$ 156,961.70	PA100-586	7/25/2018	48	7/24/2022	
74430	Construction At Fap-327, Little Muddy Ck 0.8Mi W Of Richland Co La & Big Muddy Ck @ Clay Co La Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 11,568,658.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/7/2016	72	12/6/2022	
74430	Construction At Fap-327, Little Muddy Ck 0.8Mi W Of Richland Co La & Big Muddy Ck @ Clay Co La Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 11,568,658.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 925,956.42	\$ 106,190.03	\$ 9,559.10	\$ -	\$ 925,956.42	PA100-586	12/7/2016	72	12/6/2022	
74510	Construction At Fai-70, 3.5 Mi E Of Vandalia On Wb I70 @ Sn 026-0022 In Fayette Co. Deck Replacement, Approach Slab, Milling And Resurfacing Bridged Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 4,557,325.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,218,353.87	\$ 856,566.00	\$ 45,930.13	\$ -	\$ 1,218,353.87	PA100-586	7/20/2017	72	7/19/2023	
74600	Construction At Fap-323, Us 36 Over Us 81 In Harrison. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,294,587.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 748,178.75	\$ 1,168,828.23	\$ 17,034.00	\$ -	\$ 748,178.75	PA100-586	4/9/2018	72	4/8/2024	
74610	Construction At Fap 116 (B 130) S Of Us 50 In Richland Co Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,060,250.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,127.65	\$ -	\$ -	\$ -	\$ 1,127.65	PA100-586	9/8/2015	72	9/7/2021	
74610	Construction At Fap-332, B 1 @ Sn 051-8000 Which Is 1.5Mi S Of Birds Rd In Lawrence Co. Removal And Replace 051-8000. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 728,866.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,500.00	\$ -	\$ -	PA100-586	12/19/2018	48	12/18/2022	
74620	Construction At Fap-325, Over Little Wash River On B 16 2.3Mi W Of Matton. Apply Concrete Sealer To Bridge Decks At Var Locations. Coles County. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 699,995.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 241,831.53	\$ 404,946.10	\$ -	\$ -	\$ 241,831.53	PA100-586	7/9/2018	48	7/8/2022	
74650	Construction At Fap-753, Cantrell Rd @ Sn 058-0100.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 476,666.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,615.47	\$ -	\$ -	\$ -	\$ 9,615.47	PA100-586	12/21/2017	48	12/20/2021	
7.47E+05	Construction At Fap-753, Cantrell Rd @ Sn 058-0100.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 53,721,292.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,387,005.89	\$ 1,879,013.44	\$ 272,637.83	\$ -	\$ 2,387,005.89	PA100-586	12/18/2017	72	12/17/2023	
7.47E+05	Construction At Fai-70, Altamont Interchange, Begin @ Abandoned Rr Br @ Altamont & Extad To Little Wash River W Of Effingham. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 508,776.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,126.46	\$ -	\$ -	\$ -	PA100-586	7/24/2017	48	7/23/2021	
7.47E+05	Construction At Fap-327, Us 45-50 Over Carr Rr 3Mi E Of Us Rr 45. Clay County. Base Course Widening, New Concrete Wearing Surface, Bridge Expansion Joint Replacement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 3,269,820.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 909,889.13	\$ 273,852.43	\$ -	\$ -	\$ 909,889.13	PA100-586	2/27/2018	72	2/26/2024	
7.48E+05	Construction At Fap-328A, And Us 45 From West Salt Ck To 0.2 Mi S Of 500N In Effingham County 0.88 Mile Of Roadway Reconstruction On Us 45. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,240,961.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 499,132.25	\$ 47,629.78	\$ 52,905.82	\$ -	\$ 499,132.25	PA100-586	1/5/2018	72	1/4/2024	
7.48E+05	Construction At Fap-70, Sn026-0015 & 026-0016 On I70 0.5Mi E Of B 185 @ Vandalia In Fayette County. Base Course Widening, Replacing Expansion Joints, Bearings And Wearing Surface	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 599,975.42	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/6/2017	48	9/5/2021	
7.48E+05	Construction At Fap774& 322, B128 From B16 To 0.4 Mi S Of B16 And On Us1 From 0.1 Mi S Of City Rd 3100N To 0.3Mi N Of Jefferson St.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 223,477.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 110.09	\$ -	\$ -	\$ -	\$ 110.09	PA100-586	7/17/2017	48	7/16/2021	
7.48E+05	Construction At Various Routes In Coles And Cumberland Counties. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 771,970.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/8/2017	48	6/7/2021	
7.48E+05	Construction At Fap-750, B R1 185 From I57 To St Peter. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 905,526.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,139.25	\$ -	\$ -	\$ -	\$ 30,139.25	PA100-586	12/14/2017	48	12/13/2021	
7.48E+05	Construction At Fap-750, B R1 185 From I57 To St Peter. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,235,068.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 511,275.06	\$ 41,055.77	\$ -	\$ -	\$ 511,275.06	PA100-586	2/28/2018	72	2/27/2024	
7.48E+05	Construction At Fai-57, Nb & Sn Green Ck, Rest Areas Along I-57 In Effingham County Pcc. Removal And Replacement, Curb And Gutter Remov And Replacement, Sidewalk, Pavement Marking	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 489,548.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2017	48	6/1/2021	
7.48E+05	Construction At Fai-57 & 70, On Eb & Wb I-70 In Fayette Co & On Nb I57 In Effingham Co.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 245,838.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,087.84	\$ 101,061.88	\$ -	\$ -	\$ 60,087.84	PA100-586	2/27/2018	48	2/26/2022	
748010	Construction At Various Routes. Repair Or Replace Existing Guardrail And Traffic Barrier Terminals In District 7, Various Counties	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 569,810.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 25,615.24	\$ 192,184.26	\$ 107,914.95	\$ -	\$ 25,615.24	PA100-586	7/12/2018	48	7/11/2022	
748030	Construction At Fap-322 & 710, Us1 Starts At E Damon Ave In Decatur 12.61 Miles To MaconDewitt Co La. Class A And Class B Pavement Patching	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 371,865.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/27/2018	48	2/26/2022	
748040	Construction At Fap-320, B 121 From .7 Mi Se Of Dalton City To B 32 W Of Sullivan.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 437,930.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 38,574.93	\$ -	\$ -	\$ -	\$ 38,574.93	PA100-586	12/21/2017	48	12/20/2021	
748050	Construction At Fap-116, B 130, @ S018-0026 Over Cx Rr 0.5Mi S Of I40 In Cumberland County Bridge Deck Patching And Joint Replacement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 353,820.39	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 187,570.78	\$ 100,188.34	\$ 60,908.77	\$ -	\$ 187,570.78	PA100-586	5/3/2018	48	5/2/2022	
748060	Construction At Fai-57, From Mp 182 To Mp 191 On I57 In Coles County. 9 Miles Of Class A Pavement Patching On I-57	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 293,827.32	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,427.19	\$ -	\$ -	\$ -	\$ 21,427.19	PA100-586	2/27/2018	48	2/26/2022	
748080	Construction At Fap-826, From 3Mi S Of Effingham Clay Co La @ Pra 1800 N. Zion Ln To Just S Of Sn 025-0091 On DieterichClay City Rd. 12.9 Miles Of Aggregate Shoulders	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 212,290.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/27/2018	48	2/26/2022	
748090	Construction At Fap-832, From 0.3Mi N Of I70 To 2150 N @ Westfield In Clark County 9 Miles Of Aggregate Shoulders On B 49	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 114,103.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/27/2018	48	2/26/2022	
748100	Construction At Fap-91, B R1 16 From Lema Rd To I200 E W Of Charleston In Coles County 3.2 Miles Of Patching And Detector Loops On B 16	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 380,156.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 362,752.68	\$ 17,403.90	\$ -	\$ -	\$ 362,752.68	PA100-586	6/14/2018	48	6/13/2022	
748110	Construction At Fap-327, B R1 130 & Us 50 & Extds E On Us Rr 50 To Approx 1.4 Mi E Of Us50 & B250Intersection @ Sumner In Lawrence & Richland City 12.8 Miles Of Class B Pavement Patching On Us 50	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 265,127.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 87,945.20	\$ -	\$ -	\$ -	\$ 87,945.20	PA100-586	3/5/2018	48	3/4/2022	
748140	Construction At Fap-821, Hma Safety Shoulder On B 15 From Shoe Creek N Of Wayne City To Jct Us 45 West Of Fairfield. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,377,263.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,265,996.91	\$ 51,300.63	\$ 18,716.01	\$ -	\$ 1,265,996.91	PA100-586	6/5/2018	72	6/4/2024	
748150	Construction At B R1 105 In Decatur And On I72 1 Mi E Of Orleans. Cleaning And Painting 3 Structures In Macon County	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 689,545.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 459,003.82	\$ 203,517.91	\$ -	\$ -	\$ 459,003.82	PA100-586	1/5/2018	48	1/4/2022	
748160	Construction At Fap-107, On Us 40 From B 130 In Greene To W Main St In Casey. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,324,509.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,539.00	\$ -	\$ -	\$ -	\$ 43,539.00	PA100-586	4/11/2018	72	4/10/2024	
748170	Construction At Various Locations In Fayette Countcleaning And Painting 5 Structures On Various Routes	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 398,697.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 108,424.62	\$ -	\$ -	\$ -	\$ 108,424.62	PA100-586	1/5/2018	48	1/4/2022	
748180	Construction At Fai-70, Eb & Wb I70 Over B R1 121 1.2Mi W Of Group Interchange In Cumberland County. Cleaning And Painting 2 Structures	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 162,398.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/26/2017	48	12/25/2021	
748190	Construction At Various Routes In District 7, Bridge Sealing	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 153,597.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,885.00	\$ 144,534.69	\$ -	\$ -	\$ 6,885.00	PA100-586	8/1/2018	47	7/31/2022	
748210	Construction At Fai-57, From Mp 165 To Mp 168 In Effingham County Tree Removal And Seeding Along I-57	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 95,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2018	48	3/13/2022	
748220	Construction At Various Routes-Rearface Pearl St From B 31 To North River Rd. McHenry County Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 885,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 533,432.50	\$ 114,062.50	\$ -	\$ -	PA100-586	6/11/2018	48	6/10/2022	
748230	Construction At Fai-57/70, From Little Wash River Dr On 4Th St Overpass In Effingham County Routing, Cleaning And Sealing Longitudinal Joints Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 298,231.40	\$ -	\$ -	\$ -	\$ -											

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
748400	Construction At Fai-57, I57/I45 Interchange, I57/I16 Interchange & Nb, Green Creek Ck Rest Area, Effingham & Colon Co. R.R. Light Towers & Poles. Fed Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 514,628.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,708.32	\$ -	\$ 14,797.70	\$ -	\$ 22,708.32	PA100-586	7/17/2018	48	7/16/2022	
748410	Construction At S86 163, Fai 64, Painting 5 Bridges In District 7, (S86 10174-0021, 096-0043, 096-0044, 096-0045 & 096-0046). Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 458,150.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 167,180.63	\$ 241,434.90	\$ -	\$ -	\$ 167,180.63	PA100-586	6/13/2018	48	6/12/2022	
748430	Construction At Fai-320, Patching On B 121 From University Ave To North Of Beardale Rd In Decatur.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 256,349.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 253,624.61	\$ -	\$ -	\$ -	\$ 253,624.61	PA100-586	6/14/2018	48	6/13/2022	
748450	Construction At Fai-762/320, B 52 & 121, Replace The Bridge Carrying Tr 302 Over A Drainageditch, Located 3 Miles Southwest Of Crossville, Moultrie County	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 165,351.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 155,122.09	\$ 10,229.00	\$ -	\$ -	\$ 155,122.09	PA100-586	7/11/2018	48	7/10/2022	
748520	Construction At Fai-823, B 15 From Sunrise Dr In Fairfield To Edwards Co La. 10.6 Miles Of Hma Safety Shoulders. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,149,352.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 976,591.28	\$ 1,112,218.56	\$ 60,543.00	\$ -	\$ 976,591.28	PA100-586	7/25/2018	72	7/24/2024	
748530	Construction At Various Routes In Crawford, Clark And Jasper Counties. Replacing Existing Non-Crashworthy Traffic Barrier End Sections. Fed Admin Hwy Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,444,046.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,250.00	\$ 226,015.30	\$ -	\$ -	\$ 11,250.00	PA100-586	7/11/2018	72	7/10/2024	
748550	Construction At Fai-64, From Jefferson Co La To The White Co La. Wayne Co. Federal Hwy Admin Contract Eligible For Federal Reimbursement. Milling In New Shoulder Rumble Strips	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 86,942.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 86,191.87	\$ -	\$ -	\$ -	\$ 86,191.87	PA100-586	7/16/2018	48	7/15/2022	
748640	Construction At B 121, East And West Of The Okaw River. Pavement Patching, Milling And Hma Resurfacing. Moultrie County.	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 196,083.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 178,076.05	\$ 16,191.00	\$ -	\$ -	\$ 178,076.05	PA100-586	7/12/2018	48	7/11/2022	
748700	Construction At Various Routes Along Us 51 & 172 In Macon County. Weed Stripping Along Us 51 & 172	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 90,537.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,078.50	\$ -	\$ -	\$ -	PA100-586	10/19/2018	48	10/18/2022	
748710	Construction At Fai-57, From Mile Marker 164 To The Effingham/Shelby Co La In Effingham County Tree Removal In The Row And Median	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 89,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,250.00	\$ 3,744.00	\$ -	\$ -	PA100-586	10/25/2018	48	10/24/2022	
748720	Construction At Fai-1720, Begins At Linn St In Olney & Extends Sw For 8.8Mi In Richland County. Hma Safety Shoulders, Milled Rumble Strips... Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 1,825,938.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 81,470.93	\$ -	\$ -	PA100-586	10/16/2018	72	10/15/2024	
748750	Construction At Fai-327, Us Rr 50 In Clay County. Clean And Paint Four Structures. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 665,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,783.00	\$ -	\$ -	PA100-586	12/17/2018	48	12/16/2022	
748760	Construction At Fai-116, B 130 In Cumberland Co. Clean And Paint. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 191,703.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,125.00	\$ -	\$ -	PA100-586	12/17/2018	48	12/16/2022	
748770	Construction At Fai-72, I72 In Macon Co. Clean And Paint Sn 058-0054 And Sa 058-0060 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 274,840.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,000.00	\$ -	\$ -	PA100-586	12/24/2018	48	12/23/2022	
748780	Construction At I-70 & Us Rr 51. Cleaning And Painting Two Structures. Fayette County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 543,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,500.00	\$ -	\$ -	PA100-586	12/24/2018	48	12/23/2022	
076A230	Construction At Fai-327 A (Us 50) Over Brookaker Ck 2.3 Mi E Of Salem. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,036,029.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/21/2015	72	12/20/2021	
076A890	Construction At Fai-255, From Collinsville Rd To 0.6Mi N Of Horseshoe Lake Rd. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 15,278,319.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/5/2013	72	3/4/2019	
076B500	Construction At Fai-314 (B 4) Over The E Fork Of Silver Ck 0.7 Mi North Of Us 40 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,444,864.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/29/2015	72	12/28/2021	
076C510	Construction At Fai-64, I-4 In E St Louis, 9Th St Over I-64.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 9,676,775.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/23/2011	72	12/23/2017	
076D050	Construction At Fai-998, Relocated I-70 Within Limits Of Fairmont City	BOND	A1	0695494427700010	Statewide	\$ 14,447,323.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/21/2011	72	11/21/2017	
076D210	Construction At Fai-70 From Bus Rr To Fayette Co La Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	0553494427700010	Statewide	\$ 9,000,119.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/24/2014	72	6/23/2020	
076D220	Construction At Fai-64, From 18Th St To B 111, Approx 3 Mi. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 14,850,743.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/7/2014	72	1/6/2020	
076D230	Construction At Fai-70, From 0.3 Mi W Of Sugar Leaf Rd To B&N Rr. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 29,282,093.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,799,060.99	\$ 10,266,454.23	\$ 120,078.36	\$ -	\$ 5,799,060.99	PA100-586	4/11/2018	72	4/10/2024	
076D510	Construction At Fai-255, Over Church Rd & Eg Rr 1.3 Mi Sw Of B 15. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 3,190,735.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/22/2014	72	4/21/2020	
076D570	Construction At Fai-805, B 161, E Of French Village Industrial Pk To 0.2Mi E Of 74Th St (Carson Dr)	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 826,691.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/30/2010	48	7/29/2014	
076D570	Construction At Fai-805, B 161, E Of French Village Industrial Pk To 0.2Mi E Of 74Th St (Carson Dr)	BOND	A1	0695494427700010	Statewide	\$ 826,691.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/30/2010	48	7/29/2014	
076D700	Construction At Fai-739, Eldred Hillview Rd From Scott Co La To I108.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 5,421,459.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/16/2010	72	6/16/2016	
076D700	Construction At Fai-739, Eldred Hillview Rd From Scott Co La To I108.	BOND	A1	0695494427700010	Statewide	\$ 5,421,459.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/16/2010	72	6/16/2016	
7.6E+41	Construction At Fai-779, Us 40 Over West Fork Shoal Creek.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,290,137.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/8/2016	72	12/7/2022	
7.6E+61	Construction At Fai-998, (Relocated I-70) A New Interchange In Fairmont City	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 8,773,490.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/1/2012	72	3/1/2018	
7.6E+61	Construction At Fai-998, (Relocated I-70) A New Interchange In Fairmont City	BOND	A1	0695494427700010	Statewide	\$ 8,773,490.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/1/2012	72	3/1/2018	
076E530	Construction At Fai-70, From 1Mi W Of Millersburg Rd To Fayette Co La. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,067,421.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/4/2011	72	3/4/2017	
076E620	Construction At Fai-592 (B 157) Over B 161 Metrolink Railway & Schoenberger Ck In E St Louis & Fairview Heights. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 9,423,757.91	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2015	72	8/9/2021	
076E680	Construction At Fai-55, Sa 060-0002 & Sa 060-0003 Carrying Nb & Sb 155 Over The Madison Co. Transit Trail. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,019,033.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,133,122.31	\$ 504,068.74	\$ 62,869.88	\$ -	\$ 1,133,122.31	PA100-586	10/20/2017	72	10/19/2023	
076E850	Construction At Fai-755/552, B 140 From 0.1 Mi W Of B 111 To 0.1 Mi E Of Montland Rd In Bethalto, B 111 From B 140 To 0.5Mi South. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,789,206.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/7/2012	72	8/7/2018	
076F100	Construction At Fai-255, From 0.6 Mi N Of Horseshoe Lake Rd To The I-270 Interchange. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 17,156,447.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/17/2014	72	3/16/2020	
076F110	Construction At Fai-9128 Collinsville Rd From E Of-255 To E Of Complex Dr Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,552,496.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/15/2014	72	9/14/2020	
076F210	Construction At Various Routes.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 252,372.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/10/2012	48	7/10/2016	
076F280	Construction At Fai-327 (Us 50) From 0.1 Mi E Of Us 51 To 0.2 Mi E Of Baldridge Lane In Salem For A Total Of 6.44 Mi Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	0553494427700010	Statewide	\$ 3,185,746.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/11/2014	72	8/10/2020	
076F350	Construction At Fai-9214, Baugh Ave @ 9Th St In East St Louis.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 136,911.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/19/2013	48	6/18/2017	
076F360	Construction At Fai-9166, St Clair Ave @ 9Th St In East St Louis.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 117,789.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/19/2013	48	6/18/2017	
076F580	Construction At Various Locations.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 253,342.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/27/2012	36	7/27/2015	
076F690	Construction At Fai-788, B 3 Under Existing Milk Approach Bridges Just N Of Riverpark Dr In E St Louis. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,594,446.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2013	72	4/14/2019	
076F690	Construction At Fai-788, B 3 Under Existing Milk Approach Bridges Just N Of Riverpark Dr In E St Louis. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	BOND	A1	0695494427700010	Statewide	\$ 2,594,446.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2013	72	4/14/2019	
076F700	Construction At Fai-788 (B 3) Relocated Missouri Ave To Riverpark In E St Louis.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 4,023,133.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/19/2013	72	9/18/2019	
076F700	Construction At Fai-788 (B 3) Relocated Missouri Ave To Riverpark In E St Louis.	BOND</																			

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
076G140	Construction At Fap-310, Demolition Of Buildings On 5 Parcels In Jersey And Greene Counties.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 172,930.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/5/2013	48	11/4/2017	
076G240	Construction At Fap-594 B 203 From Chain Of Rocked To Madison Ave In Granite City Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	0553494477000010	Statewide	\$ 1,294,798.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/8/2014	72	9/7/2020	
076G380	Construction At Fap-103, B 15 From 0.5 Mi E Of I-255 In Alorton To 0.4 Mi E Of B 159 (Wb Lanes Only), Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 5,704,723.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/26/2014	72	3/25/2020	
076G390	Construction At Milk Bridge Over I-65/564 Replace - Ment, Resurfac, Replace & Painting Bridge Ramps Westbound Missouri Ave And Railroad. Fed Hwy Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 24,940,878.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,175,501.76	\$ 2,797,578.09	\$ 1,074,826.13	\$ -	\$ 3,175,501.76	PA100-586	7/31/2018	72	7/30/2024	
076G560	Construction At Fap-789, B 143 Over Indian Cr. 0.3Mi E Of Wanda Rd In Madison County Bridge Replacement (No 060-0802) And Roadway Graded Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,365,891.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 880,883.29	\$ 1,071,245.57	\$ 12,628.08	\$ -	\$ 880,883.29	PA100-586	2/27/2018	72	2/26/2024	
076G710	Construction At Fap-789/592 & Fas 8890 (B 143/157), B 143 From S Of Colleg St To E Schwarz & B57 From B 143 To Schwarz St In Edwardsville. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,242,916.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2015	72	6/1/2021	
076G740	Construction At Fap-310, Us 67 In Greene Co West Of The Village Of Kane.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 24,859.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/16/2016	48	12/15/2020	
076G870	Construction At Fap 310 (B 255) From B 140 To Seminary Rd.	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 1,095,396.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/12/2016	72	4/11/2022	
076G890	Construction At Fap-314/670 (B 4) From Macopin Co La To 1 Mi S Of Us 40	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 336,431.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/13/2014	48	8/12/2018	
076G990	Construction At Fap-310, Us 67 In Greene Co West Of The Village Of Kane.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 16,957,561.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,640.71	\$ 8,575.00	\$ -	\$ -	\$ 42,640.71	PA100-586	6/8/2015	72	6/7/2021	
076I000	Construction At Fap-570/64 (I-55/70/64) Missouri Ave Pump Station. Construction At Fap-670/314, 4.9 Miles Of Resurfacing On I 4 From Macopin Co La To 0.3Mi S Of I55 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,849,915.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,613,719.67	\$ 98,343.47	\$ -	\$ -	\$ 1,613,719.67	PA100-586	6/11/2018	72	6/10/2024	
076I010	Construction B161 From East Jct B158 To .4 Mile E Of B4, B158 From B161 Intersection To S Of Scott Afb - Resurfacing. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,790,507.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 156,660.03	\$ 2,378,720.31	\$ 98,882.89	\$ -	\$ 156,660.03	PA100-586	7/30/2018	72	7/29/2024	
076I050	Construction At Fap-304, On B 96 From Hamburg To B 100 In Kampsville Resurfacing In Calhoun County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,329,014.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 232.40	\$ -	\$ -	\$ -	PA100-586	2/22/2017	72	2/21/2023	
076I060	Construction At Fap 304 (B 100/16) Joe Page Br Over Illinois River @ Hardin Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 5,513,434.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/14/2016	72	4/13/2022	
076I060	Construction At Fap 304 (B 100/16) Joe Page Br Over Illinois River @ Hardin Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 5,513,434.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,446.61	\$ -	\$ -	\$ -	PA100-586	4/14/2016	72	4/13/2022	
076I100	Construction At Fas 1842 (B 156) From B 159 To B 13 In St Clair County.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,713,323.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/9/2015	72	9/8/2021	
076I130	Construction At Fap-327, From B 4 In Lebanon To 0.3Mi W Of Old Us 50 In St Clair County 2 Miles Of Patching, Milling And Hwa Resurfacing Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 931,633.61	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 764,730.33	\$ 58,246.41	\$ 71,914.37	\$ -	\$ 764,730.33	PA100-586	6/8/2018	48	6/7/2022	
076I140	Construction At Fap 312 (B 3) From Sta 1966-46 S Of Vandeventer Dr To Sta 1459+11 @ Randolph Co Ln.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,950,009.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/31/2015	72	8/30/2021	
076I180	Construction At Fap-322, Us51 From 0.1Mi N Of Us50 To 0.1 Mi S Of Britt Rd In Marion County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,399,104.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,500.00	\$ -	\$ -	\$ -	\$ 4,500.00	PA100-586	2/24/2017	72	2/23/2023	
076I200	Construction At Various Routes Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,330,801.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/23/2014	72	9/22/2020	
076I230	Construction At Various Routes.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 876,391.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/7/2014	48	8/6/2018	
076I240	Construction At Various Routes.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 412,939.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/11/2014	48	8/10/2018	
076I270	Construction At Various Routes.	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 382,773.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/22/2015	48	4/21/2019	
076I280	Construction At Fap-327 (Us 50) Over Ch 11 (Walnut St) @ Basee. Construction At Fas-733, Us 67 Over Seminary Cr 0.2 Mi S Of White Hall.	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 412,412.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/22/2015	48	4/21/2019	
076I350	Construction At Fap-310, 3.75 Mi Along B 255 From B 143 To B 140.	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 559,924.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/4/2015	48	5/3/2019	
076I380	Construction At Fap 55/70 (I-55/70) Over Canteen Creek And Fap 805 (B 161) Over Silver Creek.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 343,920.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2015	48	7/19/2019	
076I450	Construction At Fap805 (B161) From .2 Mi E Of Dutchbldg Rd To 1 Mi O Of B159 - Resurfacing Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,511,394.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 200,420.35	\$ 2,655,045.94	\$ 126,051.29	\$ -	\$ 200,420.35	PA100-586	7/30/2018	72	7/29/2024	
076I460	Construction At Fap-674, Us50 From 0.1Mi W Of Rieder Rd To I 4, 2.1 Miles Resurfacing Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,291,572.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 58,154.59	\$ 30,761.25	\$ 12,142.00	\$ -	\$ 58,154.59	PA100-586	7/19/2018	72	7/18/2024	
076I470	Construction At Fap-861A, Resurfacing/Patching B 150/B 4 To Locust Street In Steelville. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,578,316.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,890.82	\$ -	\$ -	\$ -	\$ 12,890.82	PA100-586	3/23/2017	72	3/22/2023	
076I500	Construction At Various Routes.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 700,938.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/16/2015	48	7/15/2019	
076I530	Construction At Various Routes.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 49,342.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/26/2015	48	1/25/2019	
076I670	Construction At Fas 1848/Fas 9377 (B 177), Two Structures Along B 177 Over Silver Cr. Overflow; 1.6 Mi W & 1.0 Mi W Of Mascoutah.	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 279,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/16/2015	48	4/15/2019	
076I680	Construction At Various Routes Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 173,458.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/15/2015	48	7/14/2019	
076I710	Construction At Fap 600 (B 159) Over Douglas Cr. 0.8 Mi N Of Smithton.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 7,649,827.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2015	72	7/19/2021	
076I720	Construction At Fas 1858 (B 155) From 0.3 Mi W Of Fort De Chartes To 0.1 Mi W Of Market St In Prairie Du Rocher.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 642,481.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/5/2015	48	8/4/2019	
076I730	Construction At Fap 761 (B 108) From Illinois River To 0.1 Mi W Of 11Th St In Carrollton.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,308,660.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/15/2015	72	7/14/2021	
076I740	Construction At Various Routes.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 639,959.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/5/2015	48	8/4/2019	
076I750	Construction At Fap 304 (B 100) From 0.2 Mi E Of Ski Lift Rd To Vine St In Grafton & Fas 749 (B 3) From N Of Grafton Hills Dr To B100	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,035,017.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2015	48	7/19/2019	
076I760	Construction At Fap 2 (B 3) From B 143 In Wood River To N Of New Poag Rd.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 962,786.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/16/2015	48	7/15/2019	
076I770	Construction At Various Routes. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 329,832.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2015	48	12/10/2019	
076I800	Construction At Various Routes.	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 159,150.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2015	48	6/1/2019	
076I810	Construction At Various Routes.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 6,970,028.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/15/2015	72	7/14/2021	
076I860	Construction At Fas 858, Roots Rd Over Kaskaskia River. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 44,350.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/15/2015	48	7/14/2019	
076I930	Construction At Fas 9166 (St Clair Ave) @ 42Nd St In E St Louis.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 173,839.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/7/2016	48	6/6/2020	
076I940	Construction At Various Routes: Old Edwardsville Rd - Thomas Ave To B 111; Schipkowski Rd - Pin Oak Rd To B 143, Etc.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 212,987.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/20/2016	48	5/19/2020	
076I950	Construction At Fas 739 (Eldred Rd) From Hillview To Greene Scott Co Line.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 204,469.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/7/2016	48	6/6/2020	



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
076K310	Construction At Fap-310, Fw 733, Us 67 From 0.1 Mi S Of Macarthy Ave In Greene County 6.2 Miles Of Resurfacing, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,836,012.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 804,413.54	\$ 1,406,402.25	\$ -	\$ -	\$ 804,413.54	PA100-586	6/8/2018	72	6/7/2024		
076K320	Construction At Fap-312, Patching & Resurfacing On B 3 From 0.2 Mi S Of S Prairie Rd To 0.1 Mi N Of Roots Rd, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,732,161.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,310,305.68	\$ 330,347.34	\$ 13,768.08	\$ -	\$ 1,310,305.68	PA100-586	6/6/2018	72	6/5/2024		
076K350	Construction At Fap-10A, B 111, B267 Macopin CntyLn To Madison Cnty Ln, Resurfacing 2.7 Miles Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,002,974.95	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 45,168.53	\$ 836,358.23	\$ -	\$ -	\$ 45,168.53	PA100-586	7/20/2018	72	7/19/2024		
076K410	Construction At B 4 From 0.4 Mi N Of I64 To 0.2 Mi S Of I 161, Resurfacing Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,571,624.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,167,553.13	\$ 242,628.72	\$ 69,637.62	\$ -	\$ 1,167,553.13	PA100-586	7/24/2018	72	7/23/2024		
076K480	Construction At Fai-70, I55 70 Eb Lanes 0.7 Mi W Of I-255 Interchange Madison County Class A Patching And Underdrain Construction	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 455,968.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/26/2017	48	7/25/2021		
076K490	Construction At Various Routes In District 8 Patching At Various Locations	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 566,335.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 290,644.30	\$ 77,013.50	\$ -	\$ -	\$ 290,644.30	PA100-586	7/26/2017	48	7/25/2021		
076K530	Construction At Various Routes In District 8 Guardrail And Cable Rail Repair	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,013,544.95	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 144,400.00	\$ 102,659.95	\$ -	\$ -	\$ 144,400.00	PA100-586	7/24/2017	72	7/23/2023		
076K540	Establish Obligation For District 8 Intelligent Transportation System Maintenance And Repair	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 529,407.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,222.10	\$ 81,102.45	\$ -	\$ -	\$ 3,222.10	PA100-586	8/1/2017	12	8/30/2018		
076K610	Construction At Fai-64, Just W Of Summerfield South Rd In St Clair County, Installation Of A Weigh-In-Motion Data Collection, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 292,829.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 200.00	\$ -	\$ 149.85	\$ -	\$ 200.00	PA100-586	3/5/2018	48	3/4/2022		
076K620	Construction At Fai-270, Just E Of E 157 In Madison County, Installation Of A Weigh-In-Motion Data Collection System, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 298,464.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,404.25	\$ -	\$ -	\$ -	\$ 8,404.25	PA100-586	3/5/2018	48	3/4/2022		
076K660	Construction At Fap-103, B 13 Over Kq Rr 2.5 Mi S Of Freeburg In St Clair County, Repair Bridge	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 387,791.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,500.00	\$ -	\$ -	\$ -	PA100-586	10/31/2018	48	10/30/2022		
076K720	Construction At Various Routes, Weed Spraying Along Interstate Routes In Various Counties In Dist 8.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 99,434.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 99,434.00	\$ -	\$ -	\$ -	\$ 99,434.00	PA100-586	6/14/2018	48	6/13/2022		
076K730	Construction At Along Various Interstates & Routes In District 8.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 60,307.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 57,719.90	\$ -	\$ -	\$ -	\$ 57,719.90	PA100-586	10/2/2017	14	12/31/2018		
076K770	Construction At Fap592 B157 From Petrolf Dr In Caseyville To Conrail Br, Resurfacing And Ada Upgrades, Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,824,893.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 82,081.80	\$ 1,506,555.93	\$ 172,347.92	\$ -	\$ 82,081.80	PA100-586	7/31/2018	72	7/30/2024		
076K890	Construction At Various Routes Invarious Counties In District 8, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,867,530.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 696,564.92	\$ 486,725.65	\$ -	\$ -	\$ 696,564.92	PA100-586	9/12/2017	72	9/11/2023		
076K900	Construction At Various Routes In Madison And St. Clair Counties, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 510,086.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,328.20	\$ -	\$ -	\$ -	\$ 32,328.20	PA100-586	11/8/2017	48	11/7/2021		
076K930	Construction At Fap-805, B 161 @ I64 Eb Ramps, Installation Of Traffic Signals On B 161 In St Clair County, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 154,136.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 122,669.50	\$ 24,021.62	\$ -	\$ -	\$ 122,669.50	PA100-586	3/5/2018	48	3/4/2022		
076K940	Construction At Various Routes - Madison County Bridge Deck Sealing Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 446,333.95	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 235,804.11	\$ 191,122.25	\$ -	\$ -	\$ 235,804.11	PA100-586	7/25/2018	48	7/24/2022		
076K950	Construction At Various Routes - St Clair County Bridge Deck Sealing Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 316,810.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 268,136.63	\$ 43,686.81	\$ 108.94	\$ -	\$ 268,136.63	PA100-586	7/25/2018	48	7/24/2022		
076K960	Construction At Various Routes In Bond, Clinton Marion & Washington Counties, Bridge Deck Sealing Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 45,999.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 45,760.43	\$ -	\$ -	\$ -	\$ 45,760.43	PA100-586	7/25/2018	48	7/24/2022		
076K970	Construction At Fap-739, Eldred Hillview Rd From Greene Co Ln To B 100 In Jewes County Milling And Bituminous Surface Treatment	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 539,143.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 66,296.21	\$ -	\$ -	\$ -	\$ 66,296.21	PA100-586	4/16/2018	48	4/15/2022		
076K980	Construction At Various Routes, 6.5 Miles Oil And Chip Four Different Locations In District 8.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 508,985.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 508,985.24	\$ -	\$ -	\$ -	\$ 508,985.24	PA100-586	6/12/2018	48	6/11/2022		
076K990	Construction At Fap-592, B 157 From 0.1 Mi S Of B 15 To Lake Dr In St Clair County 2.3 Miles Of Resurfacing On B 157	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 773,605.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 99,646.83	\$ 4,000.00	\$ -	\$ -	\$ 99,646.83	PA100-586	4/16/2018	48	4/15/2022		
076L000	Construction At Fai-255, Onto Horseshoe Lake Road In Collinsville Madison County Patching, Hma Removal And Hma Resurfacing	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 187,297.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 133,975.35	\$ 1,335.63	\$ -	\$ -	\$ 133,975.35	PA100-586	6/7/2018	48	6/6/2022		
076L010	Construction At Fap-536, Oakdale Drive Rd From Rice Rd To I 127 In Washington County 1.3 Miles Of Microsurfacing	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 322,023.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 41,416.91	\$ 69,027.09	\$ -	\$ -	\$ -	PA100-586	6/13/2018	48	6/12/2022	
076L030	Construction At Various Routes, Replacement Of B Cameras And Mounting Systems In District 8, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 442,378.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 91,909.20	\$ 179,711.15	\$ -	\$ -	\$ -	PA100-586	4/9/2018	48	4/8/2022	
076L040	Construction At Various Routes, Replace Steel Beam Guardrail And Terminal Endsections At Various Lo Cations, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 612,957.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,125.00	\$ -	\$ -	\$ -	\$ 4,125.00	PA100-586	7/12/2018	48	7/11/2022		
076L050	Construction At Various Routes, Various Counties, Replace Steel Plate Beam Guardrail And Terminal End Sections, Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 249,965.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/11/2018	48	6/10/2022		
076L320	Construction At Various Routes, Replace Steel Plate Beam Guardrail And Terminal End Sections At Various Locations, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 679,489.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 420,736.16	\$ 134,479.36	\$ 23,326.25	\$ -	\$ 420,736.16	PA100-586	4/13/2018	48	4/12/2022		
076L330	Construction At Fap-304, Along B 100 From The Jersey Co Ln To 0.1 Mi N Of State St In Alton.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 823,100.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 116,690.95	\$ 42,385.68	\$ -	\$ -	\$ 116,690.95	PA100-586	5/2/2018	48	5/1/2022		
076L360	Construction At Fap-600, B 159 From 0.2 Mi S Of Brookhaven To 0.1 Mi N Of Fountain Pkwy In St Clair County, Single Pass Micro-Surfacing Along B 159	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 829,378.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 405,338.47	\$ 298,849.91	\$ -	\$ -	\$ 405,338.47	PA100-586	6/7/2018	48	6/6/2022		
076L370	Construction At Fap-42, Joint Repair & Waterproofing Bridge So 095-0023 Carrying I 127 Over Crooked Ck Overflow 5M N Of B 177, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 320,160.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 126,657.66	\$ 147,695.15	\$ 3,024.30	\$ -	\$ 126,657.66	PA100-586	6/12/2018	48	6/11/2022		
076L380	Construction At Fap-592, Bridge Repairs & Joint Repair So 080-0088 Carrying B 157 Over Bunk Branch 2.5 Mi N Of I70.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 497,795.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 75,784.00	\$ -	\$ -	\$ -	\$ 75,784.00	PA100-586	4/13/2018	48	4/12/2022		
076L390	Construction At Fap327, Us50, Sd014-0025 @ Frogson Rd 6Mi W Of R, Sd014-0056 @ Flat Branch Rd 1.5Mi W Of Carlyle Rd & Sd014-0061, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 321,751.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 300,536.00	\$ -	\$ -	\$ -	\$ 300,536.00	PA100-586	4/11/2018	48	4/10/2022		
076L400	Construction At Fai-270, So 060-0055 And 060-0056 Located 1.3 Mi W Of B55, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 440,709.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 413,760.00	\$ -	\$ 24,000.00	\$ -	\$ 413,760.00	PA100-586	6/20/2018	48	6/19/2022		
076L410	Construction At Fai-255 B 161 Over Silver Ck Overflow 1.8 Mi E Of B 158, I-255 Over Mcbride Ave .5 Mi S Of B 157 In Cahokia, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,684,987.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 75,832.55	\$ -	\$ -	\$ -	PA100-586	12/11/2018	72	12/10/2024	
076L420	Construction At Fap-312, B 3, Poplar St Complex In E St Louis So 082-0203 Carrying Nb B 3 Traffic To Eb 256.64 Over Eb 155.64, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 615,925.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 409,664.56	\$ 85,252.14	\$ -	\$ -	\$ 409,664.56	PA100-586	4/9/2018	48	4/8/2022		
076L430	Construction At Fai-70, Replace Deck On Bridge So 003-0042 Carrying Baumann Rd Over Fai70, Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 825,613.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 183,964.97	\$ 578,302.10	\$ -	\$ -	\$ 183,964.97	PA100-586	6/6/2018	48	6/5/2022		
076L440	Construction At Various Routes, Tree Removal And Mitigation At Various Location In District 8.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 141,869.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 93,739.84	\$ 7,389.44	\$ -	\$ -	\$ -	PA100-586	4/11/2018	48	4/10/2022	
076L450	Construction At Fai-70, Bowman Pump Station On Exchange Ave In St Clair County, Structural Repairs	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 124,141.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,525.00	\$ -	\$ -	\$ -	\$ -	PA100-586	10/25/2018	48	10/24/2022	
076L500	Construction At Various Routes, Guardrail And Cable Rail Repair At Various Locations Throughout District 8, Various Counties.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,920,462.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 64,599.60	\$ 433,619.06	\$ 17,365.00	\$ -	\$ 64,599.60	PA100-586	7/18/2018	72	7/17/2024		
076L510	Establish Obligation For District 8 Intelligent Transportation System Maintenance And Repair	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 437,021.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/1/2018	12	8/30/2019		
076L550	Construction At Fap-761/304, Kampsville & Bussels Ferry Loading Decks, B 108 B 100 In Calhoun Co, Removal And Replacement Loading Decks, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 614,598.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,650.00	\$ -	\$ -	\$ -	\$ -					



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date
076L630	Construction At Fai-255 From Mississippi River (Bbridge) To .5 Miles North Of B157 - Patching	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 1,004,618.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,310.00	\$ 876,057.64	\$ 51,357.09	\$ -	\$ 35,310.00	PA100-586	8/23/2018	48	8/23/2022	
076L640	Construction At Fai64 From .5 Miles W Of Beaver Pond Creek To .9 Miles W Of County Highway 11 Pavement Patching And Centerline Resurfacing. Fed Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 984,000.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 44,263.25	\$ 708,790.24	\$ 58,355.00	\$ -	\$ 44,263.25	PA100-586	8/23/2018	48	8/23/2022	
076L650	Construction At Fai-327, US49 In From St Clair Co La To Marion Co La. Patching Roads From St Clair County Line To Marion County Line. Clinton County	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 966,829.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,032.00	\$ 918,868.91	\$ -	\$ -	\$ 24,032.00	PA100-586	7/18/2018	48	7/17/2022	
076L660	Construction At Various Routes. Tree Removal And Mitigation At Various Locations In Dist 8. Various Counties. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,719.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15.00	\$ 1,704.50	\$ -	\$ -	\$ 15.00	PA100-586	7/12/2018	48	7/11/2022	
076L810	Construction At Fai-57, B7 Patching On B7, Marion County.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 537,077.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 139,372.98	\$ 286,279.08	\$ 49,810.65	\$ -	\$ 139,372.98	PA100-586	7/18/2018	48	7/17/2022	
076L920	Construction At Various Counties. Weed Spraying Along I-64, I-55, I-55/70, I-255, I-270, And I-255.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 99,284.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,387.50	\$ -	\$ -	\$ -	PA100-586	10/19/2018	48	10/18/2022	
076L930	Construction At Various Counties. Weed Spraying For Johnson Grass Along I-64, I-55, I-55/70, I-255, I-270 And I-255.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 59,336.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,108.25	\$ -	\$ -	\$ -	PA100-586	10/17/2018	48	10/16/2022	
076L940	Construction At Various Routes In Various Counties. Tree Removal And Mitigation At Various Locations. Throughout District 8.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 151,861.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,375.00	\$ 31,807.00	\$ -	\$ -	PA100-586	10/22/2018	48	10/21/2022	
076L970	Construction At Fai-103, B 13 Over Kaskaskia River Sa 082-0198 In St Clair Co. Painting Bridge. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 639,874.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 28,800.00	\$ -	\$ -	PA100-586	12/7/2018	48	12/6/2022	
763180	Construction At Fai-310, US67 Madison Co La N Of Godfrey To Delhi Bypass. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 20,503,779.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/20/2010	72	10/20/2016	
763180	Construction At Fai-310, US67 Madison Co La N Of Godfrey To Delhi Bypass. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 20,503,779.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/20/2010	72	10/20/2016	
764010	Construction At Fai-770, B 157 Over Sugar Ck 0.8 Mi N Of Edwardsville. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,743,796.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/22/2012	72	6/22/2018	
764090	Construction At Fai-558, Ross Rd Over Kaskaskia River & Over Union Pacific Rr Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,447,634.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/31/2014	72	10/30/2020	
764150	Construction At Fai-64, From B 111 To B 157. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 13,491,492.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/23/2012	72	2/23/2018	
764810	Construction At Fai-8885, Sine North Access Rd, Entrance Rd Carrying Sa 060-0140 & 0141 Over Cabokiack 0.5 Mi S Of B 143 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 3,166,813.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/24/2016	72	8/23/2022	
764810	Construction At Fai-8885, Sine North Access Rd, Entrance Rd Carrying Sa 060-0140 & 0141 Over Cabokiack 0.5 Mi S Of B 143 Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 3,166,813.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/24/2016	72	8/23/2022	
767890	Construction At Fai-752/749 (B 3) From Grafon Hills Rd To B 109 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 12,291,809.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,023.30	\$ -	\$ -	\$ -	\$ 14,023.30	PA100-586	3/2/2015	72	3/1/2021	
767890	Construction At Fai-752/749 (B 3) From Grafon Hills Rd To B 109 Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 12,291,809.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/2/2015	72	3/1/2021	
768170	Construction At Fai-312 (B 3) Waterloo Bypass, From N Market St To 0.2 Mi N Of S Market St In Waterloo. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 15,982,270.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,080.00	\$ -	\$ -	\$ -	\$ 3,080.00	PA100-586	8/6/2013	72	8/5/2019	
768170	Construction At Fai-312 (B 3) Waterloo Bypass, From N Market St To 0.2 Mi N Of S Market St In Waterloo. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 15,982,270.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/6/2013	72	8/5/2019	
768480	Construction At B 3 In E St Louis From St Clair Ave To The S Limit N Of Riverpark Dr @ Proposed Relocated Missouri Ave. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 17,993,357.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/15/2013	72	11/14/2019	
768480	Construction At B 3 In E St Louis From St Clair Ave To The S Limit N Of Riverpark Dr @ Proposed Relocated Missouri Ave. Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 17,993,357.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/15/2013	72	11/14/2019	
768870	Construction At Fai-805, B 161 Over Crawdad Ck Along B 161 Approx 8.6 Mi E Of B 127 In Clinton Cobsbridge Replacement, Culvert Replacement. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		06954944277000110	Statewide	\$ 12,725,625.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 668,594.20	\$ -	PA100-586	12/14/2018	72	12/13/2024	
769450	Construction At Fai-70, Sa 082-0141, 0144, 0253 & 0254 In St Clair Co. Hma Overlay, Joint Replacement Super And Sub Structure Repairs. Federal Hwy Admin Contract Eligible For Fed Reimbursement.	BOND	A1	06954944277000110	Statewide	\$ 5,468,084.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 223,417.50	\$ -	\$ -	PA100-586	12/19/2018	72	12/18/2024	
769670	Construction At Fai-793, B 143 Over Shad Creek. Bond County. Replacement Of The Bridge. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 6,875,835.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,537,507.21	\$ 785,024.20	\$ 89,461.97	\$ -	\$ 1,537,507.21	PA100-586	7/25/2017	72	7/24/2023	
780210	Construction At Fai-877, B 141. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,562,810.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/2/2016	72	8/1/2022	
780210	Construction At Fai-877, B 141. Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 2,562,810.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/2/2016	72	8/1/2022	
780770	Construction At Fai-332 US45 Begin In Eldorado Ju St N Of US45 & B Rt 142 Intersection To Just N Offexas City Rd Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 25,079,550.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/15/2014	72	9/14/2020	
780770	Construction At Fai-332 US45 Begin In Eldorado Ju St N Of US45 & B Rt 142 Intersection To Just N Offexas City Rd Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 25,079,550.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/15/2014	72	9/14/2020	
780800	Construction At Fai-882, Sa 013-0024 Over An Unnamed Stream On Blainville Rd. Just Off B 242 N Of Mcleasonbo. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 543,452.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 309,921.21	\$ 192,377.41	\$ 12,049.76	\$ -	\$ 309,921.21	PA100-586	6/6/2018	48	6/5/2022	
781190	Construction At Fai-821, B 15 Over The Pole Cat Creek 6 Mi W Of Mt Vernon. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,426,052.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/16/2017	72	2/15/2023	
781490	Construction At Fai-2826, B 37, Sa 041-0036 Replace With Sat041-0110 8 Miles South Of B 148. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,588,926.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 217,837.13	\$ -	\$ -	\$ -	PA100-586	4/9/2018	72	4/8/2024	
781560	Construction At Fai-841, B 154 Sa 073-0027 Over Reese Ck In Perry Co. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 656,181.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 371,553.73	\$ 53,170.01	\$ -	\$ -	\$ 371,553.73	PA100-586	10/18/2017	48	10/17/2021	
781630	Construction At Fai-328, Sa 097-2007 Over Unnamed Stream In Sacramento 3.7 Mi S Of B 14 In White Co Replacing Sa 097-2007 Carrying Us 45. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 441,153.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 127,828.09	\$ 22,828.10	\$ -	\$ -	\$ 127,828.09	PA100-586	12/22/2017	48	12/21/2021	
781660	Construction At Fai-869, Replacement 2 Bridge Spans Sa 083-0026 & 083-0027 Approx 0.5 Mi W & 1 Mi E Of Galatia On B 34. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,313,469.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 404,158.27	\$ 489,529.68	\$ 213,821.22	\$ -	\$ 404,158.27	PA100-586	6/18/2018	72	6/17/2024	
782100	Construction At Fai-849 (B 142) Over Unnamed Stream Se Of Mt Vernon Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 621,649.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/13/2015	48	1/12/2019	
782150	Construction At Fai-42, B 13127, Beaucoup Creek 4.6 Mi N Of Murphyboro.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 5,331,774.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/14/2014	72	10/13/2020	
782150	Construction At Fai-42, B 13127, Beaucoup Creek 4.6 Mi N Of Murphyboro.	BOND	A1	06954944277000110	Statewide	\$ 5,331,774.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/14/2014	72	10/13/2020	
782210	Construction At Fai-331, B 13 E Of Division St @ Wolf Ck Rd. & New Bridge. To Carry Wolf Ck Rd Over B 13. Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 23,789,176.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/20/2014	72	6/19/2020	
782210	Construction At Fai-331, B 13 E Of Division St @ Wolf Ck Rd. & New Bridge. To Carry Wolf Ck Rd Over B 13. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 23,789,176.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 73,588.24	\$ 7,908.39	\$ 28,859.77	\$ -	\$ 73,588.24	PA100-586	6/20/2014	72	6/19/2020	
782570	Construction At Fai-909 (Old B 13) Near Wolf Ck Intersection. Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 1,242,990.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/7/2016	72	6/6/2022	
782570	Construction At Fai-909 (Old B 13) Near Wolf Ck Intersection. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,242,990.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,010.49	\$ -	\$ -	\$ -	PA100-586	6/7/2016	72	6/6/2022	
782640	Construction At Fai-877, B 141 Approx 2Mi W Of New Haven. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,039,224.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 375,617.51	\$ 295,786.66	\$ 85,354.31	\$ -	\$ 375,617.51	PA100-586	4/9/2018	72	4/8/2024	
782760	Construction At I-57/64 Interchange In Jefferson Co Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 13,565,515.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/24/2014	72	6/23/2020	
782770</																					

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
783260	Construction At Fias-2869, I37 Over A Creek, North In, Replace Sn 041-0093 With A Double 10XV Box Culvert, Jefferson Co. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 582,864.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,228.65	\$ 190,363.23	\$ 52,954.73	\$ -	\$ 26,228.65	PA100-586	7/11/2018	48	7/10/2022	
783490	Construction At Fai-57, Sn 091-0011/12 On I-57 Over I 146 In Union County Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,480,839.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 510,022.29	\$ 518,424.74	\$ 112,869.70	\$ -	\$ 510,022.29	PA100-586	2/16/2017	72	2/15/2023	
783630	Construction At Fai-57, 4.4 Mi In Franklin County Expand To Add An Additional Lane. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 14,359,765.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 614,200.56	\$ -	\$ -	PA100-586	12/19/2018	72	12/18/2024	
783650	Construction At Fai-57, I-57 Sc 041-0054, Carrying Ch13 Over I57 At Bonnie, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,519,317.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 840,564.01	\$ 489,625.19	\$ 12,931.89	\$ -	\$ 840,564.01	PA100-586	2/15/2017	72	2/14/2023	
783670	Construction At Fap-853, I 37/14 In Benton, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,168,228.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 57,273.81	\$ 7,297.18	\$ -	\$ -	\$ 57,273.81	PA100-586	6/12/2017	72	6/11/2023	
783900	Construction At Fap-853, I 37/14 In Benton, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 528,541.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,789.63	\$ 246,689.89	\$ -	\$ -	\$ 23,789.63	PA100-586	7/11/2018	48	7/10/2022	
783920	Construction At Fap-332, I 1 Sn 097-7047 In Crossville, Remove And Replace Sn 097-7047 With Abon Culvert, White County, Fed Hwy Administration Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 192,608.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,643.73	\$ -	\$ -	\$ -	\$ 11,643.73	PA100-586	12/26/2017	48	12/25/2021	
784110	Construction At Fai-1911, Old Us 51, Q-2 Mi S Of Toledo Cemetery Rd N Of Cobden Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 220,528.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/30/2015	48	4/29/2019	
784160	Construction At Fai 57 (I-57) One Mi N Of Bonnie, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 6,616,109.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/9/2015	72	7/8/2021	
784400	Construction At Fai-64, I-64 E Of The I-57 Tri-Level In Jefferson County, Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	0553494427700010	Statewide	\$ 8,137,607.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,949.05	\$ -	\$ -	\$ -	\$ 3,949.05	PA100-586	6/6/2017	72	6/5/2023	
784400	Construction At Fai-64, I-64 E Of The I-57 Tri-Level In Jefferson County, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 8,137,607.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 113.15	\$ -	\$ 28,093.38	\$ -	\$ 113.15	PA100-586	6/6/2017	72	6/5/2023	
784440	Construction At Fap 331 (I 13) Near Cartersville In Williamson Co.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 116,194.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 57,786.48	\$ -	\$ -	\$ -	PA100-586	12/11/2015	48	12/10/2019	
784500	Construction At Various Routes, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 117,425.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/14/2015	48	4/13/2019	
784520	Construction At Fap-331, I 13 Fmg Rd S Of I 13 In Cartersville, Greenbrier Rd I 13 Eb & Green Btwn I 13 Eb & Campground Etc Federal Highway Admin Contract Eligible For Federal Reimbursement.	BOND	A1	0695494427700010	Statewide	\$ 2,982,167.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/22/2016	72	8/21/2022	
784520	Construction At Fap-331, I 13 Fmg Rd S Of I 13 In Cartersville, Greenbrier Rd I 13 Eb & Green Btwn I 13 Eb & Campground Etc Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,982,167.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,650.17	\$ 2,190.41	\$ -	\$ -	\$ 46,650.17	PA100-586	8/22/2016	72	8/21/2022	
784590	Construction At Fap-885, I 146 In Galdens @ 2 Levees.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 59,557.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,583.78	\$ -	\$ -	\$ -	\$ 2,583.78	PA100-586	4/5/2018	48	4/4/2022	
784700	Construction At Fap-885, I 146 In Galdens @ 2 Levees.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 335,715.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 320,315.81	\$ 8,379.46	\$ -	\$ -	\$ 320,315.81	PA100-586	2/27/2018	48	2/26/2022	
784870	Construction At Fap-855, Sn 033-0005 Carrying I 14 Over A Creek In McComb In Hamilton County Removal And Replacement Of Sn 033-0005, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 322,858.11	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/19/2016	48	7/18/2020	
784920	Construction At Fap-821, Mt Vernon From I57th St To Approach Of Sn041-0026, I 15 At I57, I 142 At Rt Crossing, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,832,289.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,594,576.69	\$ 264,953.62	\$ 40,681.46	\$ -	\$ 1,594,576.69	PA100-586	9/13/2017	72	9/12/2023	
784930	Construction At Fai-57, Over Mississippi River Connecting Alexander County In And Mississippi County Mo, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 533,922.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 163,265.72	\$ 140,012.20	\$ -	\$ -	PA100-586	4/13/2018	48	4/12/2022	
784960	Construction At Fap-821, I 15 Over A Ditch In Jefferson County, I 148 Over A Ditch In Franklin County, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 255,368.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,641.07	\$ -	\$ -	\$ -	PA100-586	6/12/2017	48	6/11/2021	
784980	Construction At Fap-885, I 14 Sn 033-7099, 3.5Mi W Of White Co Ln, Sn 033-7012, 1.9 Mi W Of White Co Line, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 388,127.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 28,174.88	\$ -	\$ -	\$ -	\$ 28,174.88	PA100-586	10/18/2017	48	10/17/2021	
785000	Construction At Fap-885, I 14 Sn 033-7099, 3.5Mi W Of White Co Ln, Sn 033-7012, 1.9 Mi W Of White Co Line, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 438,591.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 109,828.17	\$ 23,425.23	\$ 63,950.33	\$ -	\$ 109,828.17	PA100-586	10/18/2017	48	10/17/2021	
785070	Construction At Fai-57, I-64 From North Of The I 15 Overpass To N Of The Northern Tri-Level Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 630,772.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,619.70	\$ -	\$ -	\$ -	\$ 9,619.70	PA100-586	8/25/2016	48	8/24/2020	
785080	Construction At Fap-821, I 15 @ The Woodlawn Rd Intersection, Addition Of Eastbound Left Turn Laneand Westbound Right Turn Lane In Jefferson Co Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 853,694.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 691,843.79	\$ -	\$ -	\$ -	\$ 691,843.79	PA100-586	7/17/2017	48	7/16/2021	
785090	Construction At Fap-821, Intersection Of I 15 And N Harmony Ln, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 794,678.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 179,658.42	\$ 73,370.96	\$ -	\$ -	\$ 179,658.42	PA100-586	5/30/2017	48	5/29/2021	
785220	Construction At Fai-57, Near Dongola Over Shake Rag Rd, Place 2, Three Span Bridges With 2 Three Span Integral Abutment Bridges, Union County, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	BOND	A1	0695494427700010	Statewide	\$ 4,604,794.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 374,422.59	\$ 234,565.17	\$ 265,711.38	\$ -	\$ 374,422.59	PA100-586	7/11/2018	72	7/10/2024	
785320	Construction At Fai-57, Nb & Sb Ramps, Exit 83, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,147,921.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/6/2017	72	6/5/2023	
785330	Construction At Various Routes Throughout Franklin And Jefferson Counties For Guardrail Replacement/federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,153,060.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,313.27	\$ -	\$ -	\$ -	\$ 50,313.27	PA100-586	2/16/2017	48	2/15/2021	
785440	Construction At Fap-331, Sn 039-0015 & Sn 039-0051 Over Abandoned Leg In Jackson County Removal Of Structures, Construction Of A 12' X 10' Box Culvert Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,065,660.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 865,428.26	\$ 571,449.17	\$ 72,295.73	\$ -	\$ 865,428.26	PA100-586	2/27/2018	72	2/26/2024	
785530	Construction At Fai-57, At Cairo Interchange Over I R1.3, Cric Rt, And Levee Rd In Alexander Countybridges Crack Repair On Two Structures	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,408,910.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 75,850.00	\$ 38,651.79	\$ -	\$ -	PA100-586	7/25/2017	48	7/24/2021	
785570	Construction At Fap-885, I 146 & Main St In City Of Ama, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 291,082.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 240,480.02	\$ 20,631.95	\$ -	\$ -	\$ 240,480.02	PA100-586	4/5/2018	48	4/4/2022	
785580	Construction At Fap-132, I 145 From Airport Rd To I 14 Near Glendale S Of Eddyville In Pope County, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 675,416.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/6/2017	48	6/5/2021	
785590	Construction At Fai-64, Eb Over Casey Fork & Union Pacific Rt @ 0.2Mi E Of I 37 In Jefferson County, Concrete Pier Cap Repair, Fed Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 140,341.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 96,278.61	\$ 39,539.72	\$ -	\$ -	\$ 96,278.61	PA100-586	7/27/2017	48	7/26/2021	
785720	Construction At Fap-889, Reconstructing ADA Ramps Along Us45 From Metropolis St To Yanda St Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 149,614.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,735.00	\$ 117,497.40	\$ -	\$ -	\$ 6,735.00	PA100-586	7/24/2018	48	7/23/2022	
785730	Construction At Various Routes In District 9 Repairing And Replacing Damaged Guardrail, Barrierterminals, Impact Attenuators, Cable Median Barrier, And Fence	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 895,000.34	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,742.49	\$ 2,535.75	\$ -	\$ -	\$ 50,742.49	PA100-586	7/25/2017	48	7/24/2021	
785770	Construction At Fai-57, 041-0008009, Sn 028-0079/0080 And Sn028-0081/0082 In Franklin & Jefferson Counties, Crack Sealing On 6 Structures	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 190,824.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 131,265.60	\$ -	\$ 53,065.17	\$ -	\$ 131,265.60	PA100-586	2/27/2018	48	2/26/2022	
785780	Construction At Various Routes, Various Bridges In Alexander, Johnson, Massac, Pulaski And Union Counties.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 217,829.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2017	48	10/23/2021	
785790	Construction At Fap-332, Us45 Sn083-0048 & Sn083-0062 Just N Of Harrisburg, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 354,439.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 142,744.13	\$ 179,599.72	\$ -	\$ -	\$ 142,744.13	PA100-586	4/9/2018	48	4/8/2022	
785800	Construction At I 37 & Old I 13 In Williamson County, Reconstruction And Add Lanes, Drainage Shared-Use Path, Sidewalk	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 151,279.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 55,045.00	\$ 71,019.88	\$ -	\$ -	\$ 55,045.00	PA100-586	4/23/2018	48	4/22/2022	
785860	Construction At Fai-64, Various Locations Along I 64 In Jefferson County	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 482,063.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/30/2017	48	8/29/2021	
7.86E+05	Construction At Fap-42, Sn 073-0010 Along I 13/127 Over Beaucoep Ck, 3Mi S Of I 152 In Perry Co Partial Depth Patching, Joint Adjustments And Waterproofing Membrane System/Hmu Overlay	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 262,096.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 118,282.04	\$ 21,133.70	\$ 9,037.05	\$ -	\$ 118,282.04	PA100-586	12/22/2017	48	12/21/2021	
7.86E+05	Construction At Fai-24, I24 Over The Ohio River Connecting Massac Co, I To Mcracken Co Ky, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 994,001.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 368,614.04	\$ 466,57								

Agency Project ID	Project Category	Project Title	Funding Information				Release Information					FY19 Spending Information					Project Completion Information							
			Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date		
786E+05		Construction At Fap-873, Sn 028-0041 Along I 149 Over Stevens Cr. 2.4MI W Of B 34.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 187,275.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 90,172.56	\$ 1,359.89	\$ -	\$ -	\$ 90,172.56	PA100-586	12/18/2017	48	12/17/2021	
786E+05		Construction At Fap-331/Fas897, Intersection Of I 13/04 B 13 In Harrisburg Saline County Concrete Shoulders, Traffic Signals And Pmt Mark. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 240,472.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 167,107.04	\$ 16,761.29	\$ 3,609.26	\$ -	\$ 167,107.04	PA100-586	2/27/2018	48	2/26/2022	
785980		Construction At Fap-885, 0.36 Mi E Of I 34 Spur In Rosicare.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 36,376.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,710.62	\$ -	\$ -	\$ -	\$ 6,710.62	PA100-586	12/18/2017	48	12/17/2021	
786130		Construction At Fap-841, B 154 From Panther Drive To Us 51. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,851,980.32	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 559,547.38	\$ 99,130.25	\$ -	\$ -	\$ 559,547.38	PA100-586	9/12/2017	72	9/11/2023	
786130		Construction At Fai-24, From I57/24, Interchange To Johnson/Massac Co Ln In Johnson County Crack Routing And Crack Sealing Of Centerline Joint	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 195,272.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,964.10	\$ -	\$ -	\$ -	\$ 60,964.10	PA100-586	12/26/2017	48	12/25/2021	
786140		Construction At Fai-57, I57 In Franklin And Jefferson Counties. Cleanline And Painting 9 Bridges	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,214,294.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 321,684.46	\$ 462,335.04	\$ -	\$ -	\$ 321,684.46	PA100-586	3/5/2018	72	3/4/2024	
786150		Construction At Fai-927, Tunnel Hill Over I24 Near Greenville In Johnson Co. Bridge Repairs And Structural Steel Repairs. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 297,796.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,408.52	\$ -	\$ -	\$ -	\$ -	PA100-586	10/25/2018	48	10/24/2022	
786160		Construction At Fap-726, B 37 Smart Project. Roadway Improvement On B 37 In Williamson County.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 218,643.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 148,877.81	\$ 34,283.29	\$ -	\$ -	\$ 148,877.81	PA100-586	3/5/2018	48	3/4/2022	
786200		Construction At Fai-57, West Frankfort Pump Station In West Frankfort On East Side Of I57 In Franklin County. Addition Of A Non-Automatic Transfer Switch And Associated Conduit & Cabinet	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 30,725.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 25,795.00	\$ 3,605.00	\$ -	\$ -	\$ 25,795.00	PA100-586	3/5/2018	48	3/4/2022	
786210		Construction At Various Routes In Hamilton, Jefferson, & Williamson Counties Cleaning And Painting Portions Of 3 Structures	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 165,153.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/27/2018	48	2/26/2022	
786250		Construction At Various Routes For Weed Spraying In Various Counties Within District 9	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 157,542.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 79,672.75	\$ -	\$ -	\$ -	PA100-586	2/27/2018	48	2/26/2022	
786260		Construction At Various Locations. Replace Traffic Signal Controllers At I 127 & B 149 & At Intersection Of B 13/127 & B 149/S.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 31,624.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,199.52	\$ -	\$ -	\$ -	PA100-586	6/11/2018	48	6/10/2022	
786270		Construction At Fap-331, Intersection Improvement At B13 And Reed Station. Pavement Removal, Aggerphase, Pcc/Hma Pavement/Shoulders Lighting, Sewers Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,267,851.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 57,019.36	\$ -	\$ -	\$ -	\$ 57,019.36	PA100-586	7/24/2018	72	7/23/2024	
786280		Construction At Fap-726, B 148 Approx 1.14 Mi N Of B 13 Intersecta Near City Of Enery.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 191,609.39	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,942.33	\$ -	\$ -	\$ -	\$ 13,942.33	PA100-586	4/13/2018	48	4/12/2022	
786290		Construction At Fas-1909, B 127 @ Jackson/Union Co Ln To B 146. Cleaning And Painting Existing Steel Structures At Various Locations. Fed Hwy Admin Contract For Fed Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 46,247.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 28,145.00	\$ -	\$ -	\$ -	\$ 28,145.00	PA100-586	4/18/2018	48	4/17/2022	
786320		Construction At Various Routes, Replacement Of Outdated Guardrail End Sections Throughout D99 Various Counties. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,092,258.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,000.00	\$ -	\$ -	\$ -	\$ 15,000.00	PA100-586	7/11/2018	72	7/10/2024	
786340		Construction At B7, Sa002-0022 Carrying I57 Over Mississippi River. Surface Prep And Application Of Deck Concrete Sealer. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 146,291.91	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,066.93	\$ 145,224.98	\$ -	\$ -	\$ 1,066.93	PA100-586	8/27/2018	48	8/26/2022	
786400		Construction At Fap-312, Hma Safety Shoulders, Shoulder Rumble Strips, On B 3 N Of Grand Tower, N Of Power Plant Rd To S Of Gorham Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 586,249.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 558,497.20	\$ 1,418.38	\$ -	\$ -	\$ 558,497.20	PA100-586	6/6/2018	48	6/5/2022	
786420		Construction At Fap-873, B 149 From Us51 In Desoto To Williamson Co Ln W Of Hunt In Jackson County 4 Miles Of Microsurfacing On B 149	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 383,525.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/8/2018	48	6/7/2022	
786440		Construction At Fap-331, Eb & Wb Lanes Of B 13 From Lewis Ln To Greenbriar Rd Gapping From Grant City Rd To Reed Station Rd. Williamson & Jackson Counties.	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 415,849.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,975.00	\$ 395,036.46	\$ -	\$ -	\$ 3,975.00	PA100-586	7/12/2018	48	7/11/2022	
786450		Construction At Fai-57/Fap-726, Sa100-7038; Sa091-7089; Sa044-7073 In Johnson Co. Inserting Culvert Liners. Fed Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 271,925.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,240.00	\$ -	\$ -	\$ -	PA100-586	10/25/2018	48	10/24/2022	
786480		Construction At Various Routes In District 9 Crack Sealing Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 212,544.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 209,194.34	\$ -	\$ -	\$ -	\$ 209,194.34	PA100-586	7/23/2018	48	7/22/2022	
786490		Construction At Fap-885, B 145 & B 146 Intersects, & 4 Locations Are 3MI To 1 MI W Of Golconda In Pope County. Excavation Of Slope Failures And Adding Riprap	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 38,668.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 36,231.70	\$ 2,436.31	\$ -	\$ -	\$ -	PA100-586	10/9/2018	48	10/8/2022	
786530		Construction At Fai-24, D4 From Williamson/Johnson Co Ln To Johnson/Massac Co Ln. In Johnson County milling, Hma Resurfacing And Class A Patching.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 258,833.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,649.00	\$ -	\$ -	\$ -	PA100-586	12/12/2018	48	12/11/2022	
786540		Construction At Various Routes. Various Counties. Repair And Replace Damaged Guardrail, Barrier Terminals, Impact Attenuators Throughout Dist 9.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 640,186.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,342.15	\$ 77,696.67	\$ 29,039.26	\$ -	\$ 14,342.15	PA100-586	7/12/2018	48	7/11/2022	
786570		Construction At Fap782, Bevin S Of B1 & B13, 2.2Miles Patching.	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 130,864.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,750.00	\$ 127,114.36	\$ -	\$ -	\$ 3,750.00	PA100-586	8/27/2018	48	8/26/2022	
786610		Construction At B 142/B17, Sa 041-7056 & Sa 083-7059 On B142. Remove Box Culverts And Replace With Elliptical Pipes. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 191,910.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,505.00	\$ -	\$ -	\$ -	\$ 8,505.00	PA100-586	8/27/2018	48	8/26/2022	
786630		Construction At Fap-57, Sa 002-0023/24 On I57 @ Carlin/interchange @ B3 C&C. R Outer And Levee Road. Approach And Connector Pavement Replacement. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 775,259.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,863.37	\$ 190,989.98	\$ -	\$ -	\$ 16,863.37	PA100-586	8/27/2018	48	8/26/2022	
786650		Construction At Fai-24/57, D4 & I57 Weed Spraying In Jackson County	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 54,842.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,025.00	\$ -	\$ -	\$ -	\$ 2,025.00	PA100-586	9/7/2018	48	9/6/2022	
786660		Construction At Various Routes In D9. Surface Prepad Application Of Bridge Deck Concrete Sealer In Perry, Jackson And Jefferson County	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 95,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,284.80	\$ -	\$ -	\$ -	\$ 4,284.80	PA100-586	9/7/2018	48	9/6/2022	
786680		Construction At Fas-2826, B 37 From The Marion/Jefferson Co Ln S 7.3MI To Near Oakton Rd. Grading & Excavating Shoulders & Rumble Strips. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,316,904.91	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,256,421.42	\$ 60,483.49	\$ -	\$ -	\$ 1,256,421.42	PA100-586	7/18/2018	72	7/17/2024	
786690		Construction At Fai-57, In Various Counties. Weed Spraying On I-57 In Alexander, Pulaski And Union Counties.	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,390,899.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,168.84	\$ -	\$ -	\$ -	\$ 26,168.84	PA100-586	7/19/2018	72	7/18/2024	
786700		Construction At Fai-2937, B 169 Begin @ B 37/169 Intersection & End @ Us45. Hma Safety Shoulders & Rumble Strips In Pulaski & Massac Counties. Fed Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 81,184.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,654.00	\$ 77,530.00	\$ -	\$ -	\$ 3,654.00	PA100-586	7/12/2018	48	7/11/2022	
786740		Construction At Fai-24/Fai-57, Sb In Franklin Co, Nb Trail Of Tear Rest Area, In Union Co And In Union Co And I24 Fort Massac Rest Area. Tree Removal In Franklin, Union, And Massac Counties.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 135,432.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,102.76	\$ -	\$ -	\$ -	PA100-586	12/7/2018	48	12/6/2022	
786790		Construction At Fap-322, Us 51 N Of Big Muddy River Br S Of Desoto In Jackson County. Paved Shoulder Removal	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 86,883.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,910.50	\$ -	\$ -	\$ -	PA100-586	10/19/2018	48	10/18/2022	
786960		Construction At Fai-57, In Various Counties. Tree Removal, Alexander, Pulaski And Union Counties.	NON-BOND		0902494427700000	Statewide Construction & Land Acq	\$ 103,765.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,012.50	\$ -	\$ -	\$ -	PA100-586	12/11/2018	48	12/10/2022	
836990		Construction At Fai-57 & Fai-64, Road Lake Rest Area & Wb Goshen Rd Rest Area In Various Counties. Tree Removal.	NON-BOND		0011494427700207	Federal High Priority/Transport Improv	\$ 13,684,966.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/8/2004	96	6/30/2012	
836990		Construction At Sullivan Road Over The Fox River (B Rte 31 To B Rte 25)	NON-BOND		0011494427900207	Local High Priority/Transportation Improv	\$ 13,684,966.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/8/2004	96	6/30/2012	
855810		Construction At Sullivan Road Over The Fox River (B Rte 31 To B Rte 25)	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,671,447.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 176,169.70	\$ 54,656.37	\$ -	\$ -	\$ 176,169.70	PA100-586	1/3/2017	72	1/2/2023	
855950		Construction At Galena Junction To The Village Of Aiken Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 1,989,268.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/28/2014	72	10/27/2020	
856120		Construction At At Furnace Creek, 5.5 Miles Northwest Of Elizabeth Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 22,840,790.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 600,780.55	\$ 83,756.16	\$ 76,865.17	\$ -</						



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
876640	Construction At At Fairview Dr In Dekalb Illinois Dekalb Co. Widening Traffic Signals And Intersecting On Anne Glendon Rd At Fairview Dr. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		0011494427002027	Federal High Priority/Transport Improve	\$ 1,112,234.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 161,621.16	\$ 573,601.61	\$ 63,992.48	\$ -	\$ 161,621.16	PA100-586	6/22/2018	72	6/21/2024	
876650	Construction At Over Big Rock Creek In Plano In Kendall County. Replace The Bridge Carrying East Main St. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,162,974.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,130.00	\$ -	\$ -	PA100-586	12/19/2018	72	12/18/2024	
876660	Construction At Fas 4000, Us 34 To River Road And Over Rob Roy Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 8,919,098.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,648,860.17	\$ 3,312,883.54	\$ 149,319.76	\$ -	\$ 1,648,860.17	PA100-586	10/24/2017	72	10/23/2023	
876670	Construction At Fas 288, From The Busf Railroad Crossing To Spring Road In Coal City. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 318,667.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,481.90	\$ -	\$ -	\$ -	PA100-586	9/13/2017	48	9/12/2021	
876710	Construction At Over Branch Of East Bureau Creek, 6.5 Miles North Of Dupue In Bureau County Replacing The Bridge Carrying Ch 19. Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 336,178.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 363.29	\$ -	\$ -	\$ -	\$ 363.29	PA100-586	8/1/2017	47	7/31/2021	
876720	Construction At 3.5 Miles Northwest Of Sheffield Over Smith Ditch In Bureau County Bridge Replacement. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 237,827.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 213,339.20	\$ -	\$ 13,553.42	\$ -	\$ 213,339.20	PA100-586	4/16/2018	48	4/15/2022	
876740	Construction At 6.5 Miles East Of Pontiac Over Felky Slough In Livingston County Replace The Bridge Over Felky Slough Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 246,342.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,906.02	\$ -	\$ -	\$ -	\$ 6,906.02	PA100-586	7/19/2017	48	7/18/2021	
876750	Construction At Henry County Line To New Bedford W City Line In Bureau County Resurfacing From The Henry County Line. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,194,337.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,148,627.20	\$ 36,049.44	\$ -	\$ -	\$ 1,148,627.20	PA100-586	2/27/2018	72	2/26/2024	
876760	Construction At Fas 1322, Resurfacing Ch 37 From 2500 East Road To 4000 East Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 291,085.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 275,566.30	\$ 15,519.14	\$ -	\$ -	\$ 275,566.30	PA100-586	6/7/2018	48	6/6/2022	
876770	Construction At B Route 23 To Peace Road In Dekalb County. Resurfacing With Median Replacementsidewalk And Ada Curb Ramps. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,070,502.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 269,701.91	\$ 683,318.07	\$ -	\$ -	\$ 269,701.91	PA100-586	4/4/2018	72	4/3/2024	
876780	Construction At Walbridge Creek To Spicer Street In Lasalle County Resurfacing Commercial Street From Walbridge Creekfed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 133,811.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 133,365.14	\$ -	\$ -	\$ -	\$ 133,365.14	PA100-586	6/7/2018	48	6/6/2022	
8.77E+05	Construction At Ottawa City Limits To Adams Streetin Lasalle County. Reconstruction Of Fas 6031 (4H Rd). Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 985,152.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 455,094.71	\$ 141,382.60	\$ -	\$ -	\$ 455,094.71	PA100-586	4/11/2018	48	4/10/2022	
8.77E+05	Construction At Main Street, Southwest Edge Of Walnut Over Walnut Ditch. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,010,693.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 626,344.28	\$ 77,890.66	\$ -	\$ -	\$ 626,344.28	PA100-586	12/18/2017	48	12/17/2021	
8.77E+05	Construction At 119 West Main Street In Dwight Pairing And Tuckpointing At The Historic Train Depot In Village Of Dwight. Livingston Co. Fed Hwyadmin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 103,093.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,376.25	\$ 98,716.75	\$ -	\$ -	\$ 4,376.25	PA100-586	7/12/2018	48	7/11/2022	
8.77E+05	Construction At 0.1 Miles Northwest Of Millington At Fox River In Lasalle County Remove And Replace Both Piers Underneath Ch3. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,521,358.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 195,408.90	\$ -	\$ -	\$ -	PA100-586	4/9/2018	72	4/8/2024	
8.77E+05	Construction At Various Routes In The Cities Of Dekalb And Sycamore In Dekalb County Resurfacing With Shoulder Work And Pavement Mark. Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 890,771.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 799,731.16	\$ 3,761.40	\$ -	\$ -	\$ 799,731.16	PA100-586	4/18/2018	48	4/17/2022	
876850	Construction At Brickville Road To Main St. North Ave To Maplewood Dr.(Construction Of A Multi-Use Trail) Dekalb Co. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 522,683.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 209,075.73	\$ 225,247.81	\$ -	\$ -	\$ 209,075.73	PA100-586	6/26/2018	48	6/25/2022	
876860	Construction At 6 Miles East Of Bradford Over Branch Of Crow Creek In Bureau County Remove & Replace Wingwalls Of The Box Culvert Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,092,509.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,750.00	\$ -	\$ -	PA100-586	12/19/2018	72	12/18/2024	
876900	Construction At Various Locations In Bureau County - Crack Filling	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 148,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,275.00	\$ 143,499.30	\$ -	\$ -	\$ 4,275.00	PA100-586	8/8/2018	48	8/7/2022	
877010	Construction At 0.25 Miles West Of East 27Th Road To 0.25 Mile East Of East 27Th St. Widening & Re-Surfacing. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 324,229.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 168,125.38	\$ 156,098.69	\$ -	\$ -	\$ 168,125.38	PA100-586	7/19/2018	48	7/18/2022	
885020	Construction At Fas 74 (I-74) Two Structures Carrying Ch 9 Over I-75 N OF Knoxville. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 8,981,386.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,496.12	\$ 4,871.29	\$ -	\$ -	\$ 60,496.12	PA100-586	12/14/2015	72	12/13/2021	
893710	Construction At 4.8 Miles North Of Eden Over Nixon Run Creek. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,434,187.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/27/2016	72	1/26/2022	
893860	Construction At Allen Road To University Avenue Reconstruction To A 3-Lane Roadway In Peoria Co Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 11,207,066.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,133,917.15	\$ 970,286.95	\$ 53,745.25	\$ -	\$ 1,133,917.15	PA100-586	7/20/2017	72	7/19/2023	
894170	Construction At North Chambers Street Under The Busf Railroad To Allens Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	BOND	A1	06954944277000110	Statewide	\$ 17,970,676.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2016	72	9/29/2022		
894170	Construction At North Chambers Street Under The Busf Railroad To Allens Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 17,970,676.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 865,127.78	\$ 125,335.64	\$ -	\$ -	\$ 865,127.78	PA100-586	9/30/2016	72	9/29/2022	
894170	Construction At North Chambers Street Under The Busf Railroad To Allens Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 17,970,676.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 522,439.53	\$ 259,442.97	\$ -	\$ -	\$ 522,439.53	PA100-586	9/30/2016	72	9/29/2022	
895720	Construction At Fas 381, Roundabout At Radnor Roadin City Of Peoria. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,164,783.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 53,090.58	\$ -	\$ -	\$ -	PA100-586	5/31/2017	72	5/30/2023	
895950	Construction At 5Th Avenue To 14Th Avenue. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,286,909.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/2/2012	72	5/2/2018	
896340	Construction At 2.9 Miles Northeast Of Talbot Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 4,409,123.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 767.70	\$ -	\$ -	\$ -	PA100-586	10/13/2016	72	10/12/2022	
896370	Construction At Fas 1372, 6 Miles Southeast Of Wyancong Over Camp Creek. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 489,130.56	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/13/2017	48	4/12/2021		
896410	Construction At Cal-De-Sac West Of Silver Street To Elm Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 153,204.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/29/2014	48	7/28/2018	
896630	Construction At Eureka Avenue To Regan Drive. Resurfacing B 117 From Eureka Avenue To Reagan Dm Eureka, Woodford County. Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 156,359.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 145,820.66	\$ 10,539.32	\$ -	\$ -	\$ 145,820.66	PA100-586	7/17/2018	48	7/16/2022	
896640	Construction At Ch 15 To B In Knox County Roadway Reconstruction On Fas 393 Federal Highway Administration Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 4,167,746.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 772,994.61	\$ 2,209,238.92	\$ 95,716.26	\$ -	\$ 772,994.61	PA100-586	3/5/2018	72	3/4/2024	
896750	Construction At Fas 639, Se 8Th Avenue To Se 15Th Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 737,431.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,135.52	\$ -	\$ -	\$ -	\$ 37,135.52	PA100-586	7/7/2017	48	7/6/2021	
896760	Construction At Over Lamarth Creek Located 0.6 Miles East Of Harkers Ferry Road. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 3,055,173.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 56,898.90	\$ -	\$ -	\$ -	\$ 56,898.90	PA100-586	10/28/2016	72	10/27/2022	
896780	Construction At Athletic Park To Big Creek Park Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 844,928.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/6/2016	48	9/5/2020	
896850	Construction At Ch 2 North To B Route 89 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,005,436.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 215.68	\$ -	\$ -	\$ -	PA100-586	7/21/2016	72	7/20/2022	
896930	Construction At Fas 6737, East Of North Cummings Lane To N Of Singer Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 323,725.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/7/2017	48	7/6/2021	
896970	Construction Of Roadway And Bridge Replacement Over Senachwine Creek, 3.5 Miles Nw Of Spurland In Marshall County. Federal Highway Admin Contracteligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 485,011.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 156.97	\$ -	\$ -	\$ -	\$ 156.97	PA100-586	2/15/2017	48	2/14/2021	
896990	Construction At 0.30 Miles North Of East Main Street Over The Busf Railroad In Knox County Rehabilitate The Bridge Carrying Fambam St. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 2,191,737.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 59,513.14	\$ 348,241.72	\$ -	\$ -	PA100-586	3/7/2018	72	3/6/2024	
897020	Construction At At South Branch Of Crow Creek, 1 Mile South Of La Rose In Marshall County Removal And Replacement Of The Bridge. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 878,126.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 687,473.63	\$ 4,956.35	\$ -	\$ -	\$ 687,473.63	PA100-586	4/13/2018	48	4/12/2022	
897090	Construction At Cedar Hills Drive To Neal Lane (Boy Scout Road) In Peoria County Reconstruction Of Old Galena Road. Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 3,923,885.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,725,794.84	\$ 945,251.94	\$ 127,772.33	\$ -	\$ 1,725,794.84	PA100-586	3/5/2018	72	3/4/2024	
897260	Construction At Various Locations In Stark County Bituminous Surface Treatment Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 333,629.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 250,803.45	\$ 32,815.81	\$ -	\$ -	\$ 250,803.45	PA100-586	4/18/2018	48	4/17/2022	
897280	Construction At Ch 11, At B In Village Of Washburn. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 293,673.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/14/2017	48	6/13/2021	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
897280	Construction At Ch 11, At B 89 In Village Of Washburn, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 293,673.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/14/2017	48	6/13/2021	
897330	Construction At Various Intersections, Traffic Signal Modernization Throughout City Of Galesburg, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 468,309.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 131,746.30	\$ -	\$ -	\$ -	PA100-586	6/11/2018	48	6/10/2022	
897340	Construction At At Camp Creek 1.8 Miles North Of Joy In Mercer County Bridge Replacement Including Minor Approach Roadwork Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 669,974.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 358,275.41	\$ -	\$ -	\$ -	\$ 358,275.41	PA100-586	2/27/2018	48	2/26/2022	
897360	Construction At Fas 1193, Over Unnamed Tributary Of West Fork Of The Spoon River 2.0 Miles Northwest Of Osceola, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 293,381.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 82,133.00	\$ 47,706.12	\$ -	\$ -	\$ 82,133.00	PA100-586	3/29/2018	48	3/28/2022	
897460	Construction At West Cruger Rd From Nofsinger Rd To Main St In Washington, Shared Use Path, Fed Hwy Admin Contract Eligible For Federal Reimbursement-Ment	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 367,197.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,595.07	\$ 263,526.87	\$ 83,752.83	\$ -	\$ 12,595.07	PA100-586	8/31/2018	48	8/30/2022	
897470	Construction At 3.5 Miles East Of Hancock Co Line Over Hogwallow Branch, McDonough County Replace Superstructure On Bridge, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 429,858.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/13/2019	48	2/12/2023	
908760	Construction At Fai 74 (I-74), 10 Mainline Structures Around Farmer City, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 5,183,211.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/1/2016	71	2/28/2022	
914980	Construction At Jackson St. From Penn St. To Fairchild St. And Fairchild St. From Jackson St To Section St Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,109,313.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,588.55	\$ -	\$ -	\$ -	PA100-586	12/8/2016	72	12/7/2022	
915000	Construction At West Of Oakwood Avenue In Oakwood In Vermilion County New Bike Trail W Of Oakwood Ave To Grays Sliding Riffed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 691,869.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,375.00	\$ 85,433.20	\$ -	\$ -	\$ 9,375.00	PA100-586	6/18/2018	48	6/17/2022	
915030	Construction At Olympian Drive To Saline Court Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,589,946.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,270.85	\$ -	\$ -	\$ -	PA100-586	12/7/2016	72	12/6/2022	
915120	Reopen Due To Expenditure Adjustment	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2015	48	6/1/2019	
915190	Construction At Various Routes Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 718,246.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 38,800.22	\$ -	\$ -	PA100-586	8/29/2016	48	8/28/2020	
915200	Construction At East Main Street In Urbana To Mainstreet In St. Joseph Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,819,529.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2016	72	3/13/2022	
915220	Construction At 0.7 Mile East Of Airport Road To Nwosanda Barnes Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,965,716.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/23/2016	72	2/22/2022	
915280	Construction At Tr 274, 2 Miles Northwest Of Vermilion Grove Over Little Vermilion River, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 580,370.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 91,921.69	\$ 16,951.64	\$ -	\$ -	\$ 91,921.69	PA100-586	12/18/2017	48	12/17/2021	
915290	Construction At Ch 33, Widening & Resurfacing Cherry Point Rd To Springfield Rd In Paris, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,823,925.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 720,860.85	\$ 922,827.83	\$ 34,703.21	\$ -	\$ 720,860.85	PA100-586	6/5/2018	72	6/4/2024	
915330	Construction At Grove Subdivision To Benjamin Elementary School In City Of Bloomington, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 280,206.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/27/2017	48	3/26/2021	
915390	Construction At South Wright Street To South Bussey Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000517	Tiger Vi Grant For Champaign	\$ 8,880,172.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 669,938.32	\$ 165,689.00	\$ -	\$ -	\$ 669,938.32	PA100-586	12/27/2016	72	12/26/2022	
915390	Construction At South Wright Street To South Bussey Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 8,880,172.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/27/2016	72	12/26/2022	
915400	Construction At Green St From Neil St To 4Th St White St From 2Nd St To Wright St Wright St From White St To Springfield Ave Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279000517	Tiger Vi Grant For Champaign	\$ 17,297,516.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,825,577.40	\$ -	\$ -	\$ -	\$ 2,825,577.40	PA100-586	12/27/2016	72	12/26/2022	
915400	Construction At Green St From Neil St To 4Th St White St From 2Nd St To Wright St Wright St From White St To Springfield Ave Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 17,297,516.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 305,681.55	\$ 2,461,351.74	\$ -	\$ -	\$ 305,681.55	PA100-586	12/27/2016	72	12/26/2022	
915440	Construction At 4.5 Miles Southwest Of Catlin At Fayette Creek, Bridge Replacement Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 232,209.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 47,519.75	\$ 184,689.60	\$ -	\$ -	\$ 47,519.75	PA100-586	7/31/2018	48	7/30/2022	
915470	Construction At Fas 512, 1.5 Miles East Of Champaign/Vermilion County Line Over Olive Branch, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 817,671.11	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,220.00	\$ -	\$ -	\$ -	\$ 3,220.00	PA100-586	4/26/2017	48	4/25/2021	
915500	Construction At Various Locations In Champaign County, Remove Guardrail And Terminals, Federal Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,958,372.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 56,250.00	\$ -	\$ -	PA100-586	12/14/2018	72	12/13/2024	
915510	Construction At North Corporate Limits Of Atwood To 1.65 Miles North In Piatt County, Hma Resurfacing, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 772,037.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 512,107.72	\$ 4,582.15	\$ -	\$ -	\$ 512,107.72	PA100-586	1/12/2018	48	1/11/2022	
915520	Construction At Fas 527, Resurfacing Ch 16 From Us 45 To Il 130, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 2,098,189.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,847,736.51	\$ 148,638.23	\$ -	\$ -	\$ 1,847,736.51	PA100-586	6/8/2018	72	6/7/2024	
915530	Construction At Route 523 Ch 13 From Ch 15 To The Champaign County Line - Resurfacing	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 2,645,296.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 800,695.28	\$ 1,703,988.85	\$ 140,612.45	\$ -	\$ 800,695.28	PA100-586	7/19/2018	72	7/18/2024	
915550	Construction At 2.0 Miles East Of Cicero Over Lake Fork Creek In Piatt Co, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 293,766.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,750.00	\$ -	\$ -	\$ -	PA100-586	12/11/2018	48	12/10/2022	
915560	Construction At Northview Drive To West Vermilion Street - Sidewalk Construction In Catlin, Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 157,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,750.00	\$ 133,825.80	\$ 13,206.00	\$ -	\$ 6,750.00	PA100-586	8/31/2018	48	8/30/2022	
915570	Construction At North Of East English To Penn Street In Vermilion County, Reconstruct The Intersection Of Jackson And English Streets, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 818,462.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 465,364.77	\$ 157,103.98	\$ -	\$ -	\$ 465,364.77	PA100-586	2/27/2018	48	2/26/2022	
915600	Construction At From Lincoln Street In Sapulpa, To B 54 In Bellflower-Resurfacing Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,787,868.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 866,125.14	\$ 874,805.68	\$ 8,343.58	\$ -	\$ 866,125.14	PA100-586	8/2/2018	72	8/1/2024	
915620	Construction At Fap 332, Reconstruction On Il 1 From 14Th Street Overpass To Southgate Drive Village Of Tilton, Pavement Widening, Curb & Gutter, Resurfacing, Raised Median, Lighting & Traffic Signals.	BOND	A1	06954944277000110	Statewide	\$ 2,183,198.91	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 288,290.42	\$ 1,594,080.21	\$ 207,450.46	\$ -	\$ 288,290.42	PA100-586	6/18/2018	72	6/17/2024	
915630	Construction At At Feather Creek, 1.0 Mile North Of Muncie In Vermilion County, Replace The Bridge Carrying Tr 261 Over Feather Creek, Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 334,840.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,181.16	\$ 10,020.91	\$ -	\$ -	\$ 14,181.16	PA100-586	2/27/2018	48	2/26/2022	
915650	Construction At Various Routes In Edgar County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 177,736.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,324.61	\$ -	\$ -	\$ -	\$ 5,324.61	PA100-586	10/18/2017	48	10/17/2021	
915660	Construction At Over East Branch Of Embarras River In Champaign County, Bridge Replacement On Fas Route 527, Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,096,632.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 339,169.19	\$ 504,297.00	\$ 2,625.80	\$ -	\$ 339,169.19	PA100-586	4/13/2018	72	4/12/2024	
915670	Construction At At Jackson St Over Stony Creek Remove Two Bridges, And The Construction Of A Single Bridge To Carry Overpass Rd, Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,571,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 519,797.73	\$ 774,120.09	\$ 182,700.08	\$ -	\$ 519,797.73	PA100-586	5/3/2018	72	5/2/2024	
915760	Construction At Stebbins Drive To Park Street And Church Street/McClough Street To Boradway Avenue In Champaign County, Shared Use Path, Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 442,509.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,375.00	\$ -	\$ -	PA100-586	12/14/2018	48	12/13/2022	
915800	Construction At Sci Deland At 3Rd St To E 1700 N Rd At W Edge Of Monticello & E Ca 1700 N Rd To 0.13Mile E At Rd In Piatt Co, Resurfacing, Fed Hwy Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 1,885,043.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/20/2011	72	6/20/2017	
935440	Construction At 117th Street To Martin Luther King Drive, Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,885,043.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/20/2011	72	6/20/2017	
935630	Construction At Various Downtown City Streets, Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,643,283.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/30/2012	72	5/30/2018	
935670	Construction At 7 Miles East Of Morrisville Over The South Fork Of Sangamon River, Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 425,351.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/14/2012	48	9/13/2016	
935740	Construction At Tr 356 (Carlville Cutoff Road) To Pleasant Hill Road In Grand Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 5,426,487.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,853.32	\$ -	\$ -	\$ -	\$ 10,853.32	PA100-586	4/28/2014	72	4/27/2020	
935930	Construction At Tr 163 Over Little Indian Creek-Approximately 2 Miles Ne Of Litchberry, Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 334,805.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/6/2015	48	7/5/2019	
935960	Construction At 0.5 Miles West Of Owanesco Over Tributary Of Locust Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 189,332.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2013	48	9/29/2017	
936170	Construction At 9Th Street To 11Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 10,495,166.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/11/2014	72	8/10/2020	

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
936180	Construction At Over Old Jacksonville Branch In The City Of Springfield Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,590,438.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/5/2014	72	9/4/2020	
936180	Construction At Over Old Jacksonville Branch In The City Of Springfield Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 1,590,438.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/5/2014	72	9/4/2020	
936190	Construction At Various Routes Within The City Of Nauvoo Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 453,087.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,684.70	\$ -	\$ -	\$ -	\$ 1,684.70	PA100-586	12/29/2014	48	12/28/2018	
936210	Construction At 4 Miles North Of Assumption Over Big George Branch Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 325,880.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/11/2014	48	8/10/2018	
936300	Construction At North 5Th Street To North 12Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 1,404,164.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/8/2015	72	6/7/2021	
936320	Construction At Over West Fork Of Shoal Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,694,487.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/28/2015	72	7/27/2021	
936400	Construction At Along 4Th Street At The Union Pacific Railroad Tracks In Sangamon Co Demolition Of Four Structures Along 4Th Street And Renovation Work At The Train Station	NON-BOND		043349814900210	Federal High Speed Rail	\$ 171,850.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 908.62	\$ -	\$ -	\$ -	\$ 908.62	PA100-586	11/27/2017	48	11/26/2021	
936490	Construction At From Mason-Tazewell County Line N Of Manito To Willow Street In Village Of Forest Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,074,499.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2015	72	7/19/2021	
936520	Construction At 13th Street To 9Th Street And Edwards Street To Madison Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,362,431.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/29/2015	72	10/28/2021	
936530	Construction At Various Routes Within The City Of Waverly Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 122,019.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/28/2015	48	7/27/2019	
936580	Construction At Fox Bridge Road To Taylor Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 3,312,218.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/1/2016	71	5/31/2022	
936590	Construction At 1.7 Miles West Of Basco Over Bear Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,324,968.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/27/2016	72	1/26/2022	
936600	Construction At 2.3 Miles West Of Bradford Road Over Little Spring Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 697,810.24	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/22/2016	48	7/21/2020	
936610	Construction At 2 Miles Southwest Of Exeter Over Mauvais Creek In Scott County Bridge Replacement On Tr 60. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 586,885.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,312.93	\$ -	\$ -	\$ -	\$ 9,312.93	PA100-586	8/1/2017	47	7/31/2021	
936620	Construction At Over Big Apple Creek, 2 Miles North Of Scottville In Macopin County Replace The Bridge Over Big Apple Creek. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 950,486.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 263,643.26	\$ 643,831.70	\$ 15,162.74	\$ -	\$ 263,643.26	PA100-586	4/23/2018	48	4/22/2022	
936640	Construction At Edwards Street To Cook Street And 7Th Street To 9Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 416,131.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 25,018.78	\$ -	\$ -	\$ -	\$ 25,018.78	PA100-586	7/26/2016	48	7/25/2020	
936660	Construction At 3.5 Miles South Of Barry Over Bullum Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 565,255.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/8/2016	48	3/7/2020	
936680	Construction At Fau 8011, Intersection Of Archer Elevator Road & Iles Avenue, In City Of Springfield Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 5,180,938.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,256.86	\$ 38,535.66	\$ -	\$ -	\$ 11,256.86	PA100-586	2/28/2017	72	2/27/2023	
936690	Const Within Village City Limits Of Curran, Grandview, Jerome, Leland Grove, Riverton, Rochester, Sherman, Southern View & Spaulding Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 330,369.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/24/2016	48	6/23/2020	
936720	Construction At Various Streets In The City Of Nauvoo Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 238,094.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,664.30	\$ -	\$ -	\$ -	\$ 6,664.30	PA100-586	8/1/2016	47	7/31/2020	
936740	Construction At Tr 164, 1.4 Mi South Of Spaulding Orchard Road Over Lick Creek In Sangamon County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 698,988.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,830.88	\$ -	\$ -	\$ -	PA100-586	2/22/2017	48	2/21/2021	
936750	Construction At 6.4 Miles North Of I 54 Over Salt Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 472,938.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,140.26	\$ -	\$ -	PA100-586	5/31/2016	48	5/30/2020	
936760	Construction At State Street To Edwards Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,547,097.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2016	72	5/30/2022	
936770	Construction At Us 24 To Ellington Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 380,969.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/24/2016	48	5/23/2020	
936790	Construction At Oak Street To Walnut Street Over Union Pacific Rr. 3- Span Bridge And New Roadway In Williamsville. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 7,094,814.91	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/10/2018	72	9/9/2024	
936790	Construction At Oak Street To Walnut Street Over Union Pacific Rr. 3- Span Bridge And New Roadway In Williamsville. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944277001113	Discretionary Program-Fed	\$ 7,094,814.91	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 315,000.00	\$ 526,357.59	\$ 30,295.65	\$ -	\$ 315,000.00	PA100-586	9/10/2018	72	9/9/2024	
936830	Construction At Fau 8249, Historic Old Route 66 To South Clinton Street In Litchfield. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 736,412.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/7/2017	48	7/6/2021	
936840	Construction At Ch 1 To South County Rd Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,524,301.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/29/2016	72	8/28/2022	
936860	Construction At Fau 8048, 0.1 Mile West Of I 4 To 0.2 Mile East Of Old Chatham Road. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 5,407,924.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 924,355.31	\$ 1,828,276.58	\$ -	\$ -	\$ 924,355.31	PA100-586	9/11/2017	72	9/10/2023	
936870	Construction At Stuart Park Connector Trail To Irwin Bridge Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 5,197,217.11	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/9/2016	72	8/8/2022	
936880	Construction At Fau 8031, Stevenson Drive To North Of Lincolnshire Boulevard Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 7,054,538.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 573,261.99	\$ -	\$ -	\$ -	\$ 573,261.99	PA100-586	3/31/2017	72	3/30/2023	
936880	Construction At Fau 8031, Stevenson Drive To North Of Lincolnshire Boulevard Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279002027	Local High Priority/Transportation Improv	\$ 7,054,538.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 628,840.33	\$ 190,558.44	\$ -	\$ -	\$ 628,840.33	PA100-586	3/31/2017	72	3/30/2023	
936900	Construction At 30Th Street To 36Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 378,717.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/29/2016	48	8/28/2020	
936930	Construction At 1.8 Miles Northeast Of Fountain Green Over Rock Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 412,493.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/13/2016	48	12/12/2020	
936940	Construction At Sugar Creek Bridge 4.4 Miles Northof I-55 In Logan County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,101,425.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/16/2017	72	2/15/2023	
936950	Construction At Tr 265, 1 Mi South Of Clayton Over Walnut Fork In Adams County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 289,078.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/22/2017	48	2/21/2021	
936960	Construction At Various Locations Along County Highway Routes Within Sangamon County. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,295,111.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/30/2017	72	5/29/2023	
936990	Construction At At Honey Branch Creek In Schuyler County. Removal And Replacement Of Two Structures. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,074,877.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 709,871.90	\$ -	\$ -	\$ -	\$ 709,871.90	PA100-586	4/11/2018	72	4/10/2024	
937000	Construction At Fas 1600 & Fas 1601, Ch 7 To I 96 In Ursa And North Bottom Road To South Bottom Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 749,643.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2017	48	6/11/2021	
937020	Construction At I 57 To 8Th Street In Adams County. Resurfacing From I 57 To South 8Th Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 267,606.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,410.30	\$ -	\$ -	\$ -	PA100-586	7/17/2017	48	7/16/2021	
937040	Construction At Fau 7991 & Fau 7992, 8Th Street To 11Th Street And 6Th Street To 10Th Street. Federal Highway Admin Contract Eligible For Federal Railroad Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 20,620,343.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,614.58	\$ 817,313.81	\$ -	\$ -	PA100-586	9/11/2017	72	9/10/2023	
937040	Construction At Fau 7991 & Fau 7992, 8Th Street To 11Th Street And 6Th Street To 10Th Street. Federal Highway Admin Contract Eligible For Federal Railroad Reimbursement.	NON-BOND		043349814900210	Federal High Speed Rail	\$ 20,620,343.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 447,685.94	\$ -	\$ -	\$ -	PA100-586	9/11/2017	72	9/10/2023	
937060	Construction At Fas 575, I 78 To Ch 2 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 625,234.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2017	48	8/9/2021	
937070	Construction At I 78 To Stream Crossing Rd In Morgan County. Widening And Resurfacing Ch 19. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,485,255.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 359,263.47	\$ 999,889.11	\$ -	\$ -	\$ 359,263.47	PA100-586	4/24/2018	72	4/23/2024	
937080	Construction At Over Sugar Creek Tributary, Located 8.5 Miles South Of Emden In Logan County Replace Bridge Carrying Ch 22. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 199,077.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 63,734.35	\$ -	\$ 4,474.58	\$ -	\$ 63,734.35	PA100-586	4/16/2018	48	4/15/2022	
937090	Construction At At Austin Creek, 0.4 Mile West Of I 172 In Adams County Replace The Bridge Carrying Tr 597 Over Austin Cr. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 339,993.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 201,667.55	\$ 2,024.70	\$ 1,332.29	\$ -	\$ 201,667.55	PA100-586	2/27/2018	48	2/26/2022	
937100	Construction At Scl Of Pittsfield To 190Th Ave In Independence Pike County. Resurfacing Ch 7 From The City Limits. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,102,749.83	\$ -	\$													

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
937120	Construction At Fas 428/1600, Microsurfacing Ch 11 From Tr 72 To West Corp Limits Of Basco & On Ch 12 From Ch 25 To Adams County Line. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 266,873.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 266,873.80	\$ -	\$ -	\$ -	\$ -	266,873.80	PA100-586	6/7/2018	48	6/6/2022	
937130	Construction From 4Th To 15Th St. Resurfacing Curb/gutter, Sidewalk, ADA Improvements On Rt7778 In Beardstown. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 705,002.58	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 63,453.46	\$ 602,724.98	\$ -	\$ -	\$ -	63,453.46	PA100-586	7/25/2018	48	7/24/2022	
937150	Construction From Payson Rd To Nieders Lane And From Nieders Lane To, Ghorr Hollow Rd. Hma Surface Removal And Overlay On Fr Rte 159. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 605,198.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,798.75	\$ 588,179.75	\$ -	\$ -	\$ -	9,798.75	PA100-586	7/17/2018	48	7/16/2022	
937160	Construction At Adams Street To Pleasant Street Inayforville. Resurfacing, Sidewalk, Curb & Gutter Replacement On Walnut St. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 820,557.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,545.31	\$ 361,955.96	\$ -	\$ -	\$ -	26,545.31	PA100-586	7/31/2018	48	7/30/2022	
937170	Construction At From Usl 36 To West Corporate Limitof Atlanta. Full Depth Pavement Reclamation Cape Seal And Aggregate Shoulders. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,497,997.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,892.00	\$ -	\$ -	\$ -	\$ -	32,892.00	PA100-586	8/22/2018	72	8/21/2024	
937180	Construction At 4 Miles Northwest Of Emelen Over Prairie Creek. Ditch, Bridge Replacement. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 295,457.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,300.69	\$ 226,151.56	\$ -	\$ -	\$ -	4,300.69	PA100-586	8/31/2018	48	8/30/2022	
937200	Construction At From South Main Street To Hadlin Avenue In Morgan Co. Mill & Surface East Michigan Ave. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 657,302.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,750.00	\$ -	\$ -	\$ -	-	PA100-586	10/25/2018	48	10/24/2022	
937210	Construction At 1.1 Miles South Of Lincoln Over Deer Creek In Logan County. Replace The Bridge Carrying Primm Rd Over Dees Creek Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,921,913.81	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,169.26	\$ -	\$ -	-	PA100-586	12/14/2018	72	12/13/2024	
946980	Construction At Fas 1652 (Us 45) Over Green Ck 1.5 Mi S Of Shelby Co La. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,059,377.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	6/1/2016	71	5/31/2022	
957250	Construction At Main St. From Nw/Sw 1St. St. To Ne/Se 1St. St. And I 49 At Intersection Of Albany St. And Alabama Ave Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 515,246.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	4/22/2014	48	4/21/2018	
957450	Construction At Fas 1538, II Rr 121 To I-72, I-72 To Us 36. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 3,454,713.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 780,704.19	\$ 1,479,409.38	\$ 150,920.56	\$ -	\$ -	780,704.19	PA100-586	9/8/2017	72	9/7/2023	
957510	Construction At 1.5 And 1.6 Miles West Of The Village Of Strasburg Over An Unnamed Stream & Reclamwork Respectively Federal Highway Admin Contracteligible For Federal Reimbursement	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 655,838.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	7/9/2015	48	7/8/2019	
957590	Construction At Fas 7411, South Of Fort Daniels Conservation Area Over Big Creek Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,191,155.37	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	7/7/2017	72	7/6/2023	
957600	Construction At 0.8 Mile North Of Wynoose Over Unnamed Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 482,212.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	7/6/2015	48	7/5/2019	
957650	Construction Main-Use Path Along Balizeuse Av From East Lost Bridge To Hartland Rd In Decatur Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 877,406.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,330.25	\$ -	\$ 14,210.65	\$ -	\$ -	7,330.25	PA100-586	7/25/2018	48	7/24/2022	
957890	Construction At Us 50 To 700N Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 2,707,073.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	7/18/2016	72	7/17/2022	
957920	Construction At City Limits Of Shelbyville Over The Shelbyville Industrial Spur Railroad Tracks Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,102,482.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 83,484.06	\$ 41,328.43	\$ 55,395.92	\$ -	\$ -	83,484.06	PA100-586	7/22/2016	48	7/21/2020	
957950	Construction At Over Coon Creek, Located 1 Mile East Of Altamont Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 218,988.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	9/1/2016	47	8/31/2020	
957970	Construction At From The Intersection Of 1600TH Ave. And Extending North For 0.67 Miles Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 197,945.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	10/13/2016	48	10/12/2020	
958020	Construction At 2 Miles Southeast Of Gants Point Over Fradice Creek In Wabash County Bridge Replacement And Approach Work. Federal Hwy Admin Contract Eligible For Federal Reimburse	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 374,646.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,205.64	\$ -	\$ -	\$ -	\$ -	1,205.64	PA100-586	7/25/2017	48	7/24/2021	
958030	Construction At Fas 8492, Brentwood Street To I 130 In City Of Olney. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,790,624.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,457.16	\$ -	\$ -	\$ -	\$ -	3,457.16	PA100-586	3/23/2017	72	3/22/2023	
958060	Construction At Various Routes Within The City Of Shelbyville Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 941,767.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 48,636.13	\$ -	\$ 27,792.92	\$ -	\$ -	48,636.13	PA100-586	7/7/2017	48	7/6/2021	
958070	Construction At Fas 8430, West Of Us 51 Over Bear Creek. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 431,106.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,622.00	\$ -	\$ -	\$ -	-	PA100-586	9/12/2017	48	9/11/2021	
958090	Construction At Various Routes Within The City Of Decatur Macon County Installing Wayfinding And Ornamental Signing Fed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 386,184.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 363,955.25	\$ -	\$ -	\$ -	-	PA100-586	7/20/2017	48	7/19/2021	
958100	Construction At Tr 373, 2.8 Miles Northwest Of Cowden Over Mitchell Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 457,038.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 426.99	\$ -	\$ -	\$ -	\$ -	426.99	PA100-586	7/7/2017	48	7/6/2021	
958140	Construction At Fas 719, 3 Miles East Of Farina Over Crooked Creek Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 599,888.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	7/20/2017	48	7/19/2021	
958170	Construction At Fas 7647 Fas 7649, Madison Avenue To Lincoln Avenue And Madison Avenue To Harrison Street. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 220,631.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 201,287.29	\$ -	\$ -	\$ -	\$ -	201,287.29	PA100-586	12/21/2017	48	12/20/2021	
958180	Construction At Tr 434, Replace Bridge Carrying Tr 434 Over Hog Creek, 2.5 Miles Northwest Of Wrights Corner. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 233,988.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 180,289.00	\$ 49,651.00	\$ -	\$ -	\$ -	180,289.00	PA100-586	6/14/2018	48	6/13/2022	
958190	Construction At 1.6 Miles Northeast Of Pierceburg At Big Creek In Crawford County Bridge Replacement And Approach Work. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 493,412.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 262,478.40	\$ 167,401.60	\$ -	\$ -	\$ -	262,478.40	PA100-586	4/11/2018	48	4/10/2022	
9.58E+05	Construction At Over Tributary To Hickory Creek, 3 Miles South Of St. Elmo In Fayette County Replace The Bridge Carrying Cr 2250 East. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 199,888.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 135,107.90	\$ -	\$ -	\$ -	\$ -	135,107.90	PA100-586	4/9/2018	48	4/8/2022	
9.58E+05	Construction At 2.8 Mile East Of Occonee Over Opposum Creek In Shelby County. Replace Bridge Structure Carrying Tr 22. Federal Highway Admin Contract Eligible For Fed Reimburse	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 464,838.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 315,299.75	\$ 1,280.00	\$ -	\$ -	\$ -	315,299.75	PA100-586	4/9/2018	48	4/8/2022	
9.58E+05	Construction At Various Locations In Village Of Dietrich. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 722,152.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 348,048.95	\$ 52,087.91	\$ 90,052.80	\$ -	\$ -	348,048.95	PA100-586	12/21/2017	48	12/20/2021	
9.58E+05	Construction At Over Buck Creek Located 3 Miles Southwest Of Louisville In Clay County. Replace Bridge Carrying Bobwhite Rd Over Buck Creek. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 170,534.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 157,088.17	\$ 8,596.66	\$ -	\$ -	\$ -	157,088.17	PA100-586	4/9/2018	48	4/8/2022	
9.58E+05	Construction At 3.5 Miles Southwest Of Mt. Erie At Elm River In Wayne County Replace The Bridge Carrying Tr 229. Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 498,483.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 135,803.43	\$ 12,488.29	\$ -	\$ -	\$ -	135,803.43	PA100-586	2/27/2018	48	2/26/2022	
9.58E+05	Construction At Tr 425, Replace Bridge Carrying Tr 425 Over Green Creek, 2.5 Miles Northwest Of Stigel. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 280,088.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 214,611.64	\$ 56,690.83	\$ -	\$ -	\$ -	214,611.64	PA100-586	6/14/2018	48	6/13/2022	
958280	Construction At 1 Mile East Of Jansenville Over Cottonwood Creek. Replace Structure Carrying Tr 5 Over Cottonwood Creek, Cumberland Co. Fed Hwy Admincontract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 318,507.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 231,116.61	\$ 77,219.35	\$ 2,242.20	\$ -	\$ -	231,116.61	PA100-586	4/23/2018	48	4/22/2022	
958290	Construction At 14Th Street To 9Th Street Federal Highway Admin Contract - Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,264,102.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 274,526.03	\$ 938,505.77	\$ -	\$ -	\$ -	274,526.03	PA100-586	6/14/2018	72	6/13/2024	
958300	Construction At 3.47 Miles West Of Illinois 32 Then Eastely 1.31 Miles In Mondria County Resurfacing On Ch 4. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 454,824.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 447,229.37	\$ 932.42	\$ -	\$ -	\$ -	447,229.37	PA100-586	6/5/2018	48	6/4/2022	
958310	Construction At Fas 642, Aggregate Shoulder, Rumble Strip & Pavement Marking Ch 20 To Us 45. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 193,470.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 184,073.28	\$ -	\$ -	\$ -	\$ -	184,073.28	PA100-586	6/5/2018	48	6/4/2022	
958320	Construction At Various Locations Within Macon Co. Guardrail Upgrade At Various Routes In Macon Co. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 351,165.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,612.26	\$ 332,445.65	\$ -	\$ -	\$ -	11,612.26	PA100-586	7/12/2018	48	7/11/2022	
958340	Construction At 3.6 Miles West Of Strasburg At Unnamed Stream - Bridge Replacement Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 258,888.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,268.75	\$ 194,807.35	\$ -	\$ -	\$ -	5,268.75	PA100-586	8/2/2018	48	8/1/2022	
958350	Construction At Various Locations In Cumberland County - Guardrail Improvements Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,666,950.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 75,031.23	\$ -	\$ -	\$ -	\$ -	75,031.23	PA100-586	7/25/2018	72	7/24/2024	
958360	Construction - Bridge Replacement And Approach Wdwn Fas Rt546 At South Fork Creek, 3 Bes Northwestof Warrensburg. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 745,213.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 226,212.03	\$ 380,026.47	\$ 113,335.30	\$ -	\$ -	226,212.03	PA100-586	7/24/2018	48	7/23/2022	
958370	Construction																					





Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
975950	Construction At Over Little Caneon Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 652,186.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/5/2015	48	11/4/2019	
975960	Construction At B 3 To South Delmar Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 229,138.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2015	48	8/9/2019	
975970	Construction At 0.29 Miles East Of Lange Avenue To 0.62 Miles East Of Lange Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 917,395.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/29/2015	48	10/28/2019	
975980	Construction At At Holy Cross Lane Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 387,127.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2015	48	7/19/2019	
976030	Construction At Various Routes In The City Of Collinsville Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,290,535.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/14/2015	72	9/13/2021	
976040	Construction At Market St From 15th St To Flower Stand Bellefontaine Dr. From Hamacher St To Waterloo Jr High School Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 185,076.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/11/2016	48	4/10/2020	
976070	Construction At Over Tributary Of The West Fork Of Wood River Creek Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 367,961.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/18/2015	48	12/17/2019	
976130	Construction At Ashland Avenue To Chateau/Archway Drive Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 332,351.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/14/2016	48	4/13/2020	
976140	Construction At Helman Street To Rock Springs Drive Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 209,868.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/14/2016	48	6/13/2020	
976150	Construction At Various Routes In The City Of Waterloo Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 566,728.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/21/2016	48	7/20/2020	
976180	Construction At B Route 143 To B Route 160 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 638,528.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2016	48	5/30/2020	
976190	Construction At Combs Avenue To North Morrison Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,542,527.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/19/2016	72	7/18/2022	
976210	Construction At Blue Mound Drive (Tr 71B) To Old Us 50 Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,092,067.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/1/2016	71	5/31/2022	
976230	Construction At Us 40 To Broadway Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 587,124.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/21/2016	48	7/20/2020	
976240	Construction At South Of St. Louis Avenue To Picker Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 447,939.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/16/2016	48	12/15/2020	
976250	Construction At South Of St. Louis Avenue To Picker Avenue Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 574,369.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/4/2017	48	4/3/2021	
976260	Construction At Hwy 9100, 1162 To Terminal Avenue In Granite City, Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 284,978.83	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,894.69	\$ -	\$ -	\$ -	\$ 8,894.69	PA100-586	2/27/2017	48	2/26/2021	
976270	Construction At Various Locations In The City Of Red Bud Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 811,871.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,591.47	\$ -	\$ -	\$ -	PA100-586	9/20/2016	48	9/19/2020	
976300	Const At Lindenthal Ave Extending Southorby Alongparkhill Dr. Easlyerly Then Helveta Sharpshooter Property To Covearty Way Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 237,964.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/28/2016	48	10/27/2020	
976320	Construction At Wildwood Lane To Amelia Carriel Jr. High School Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 438,664.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2016	48	9/19/2020	
976330	Construction At Illini Bike Trail To Frank Scott Parkway Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 6,217,305.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 457,922.26	\$ 378,326.29	\$ 81,778.20	\$ -	\$ 457,922.26	PA100-586	12/8/2016	72	12/7/2022	
976340	Construction At Hwy 9148, 2,675 Feet East Of Old Collinsville Road To 490 Feet West Of Merian Parkway. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,024,081.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/4/2017	48	4/3/2021	
976360	Construction At Sierra Drive To 950 West Sidewalk Construction, Retaining Wall, Shoulder Replacement, Patching And Storm Sewer. St Clair Cofed Hwy Admin Contract Eligible For Fed Reimburse	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 277,944.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,346.35	\$ -	\$ -	\$ -	PA100-586	9/8/2017	48	9/7/2021	
976380	Construction At Missouri Avenue To Pennsylvania Avenue Resurfacing In St Clair County Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 730,372.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,238.17	\$ -	\$ -	\$ -	\$ 1,238.17	PA100-586	8/2/2017	48	8/1/2021	
976390	Construction At Hwy 8878, 1157 To S. Buchanan Street In Edwardsville. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 530,634.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/4/2017	48	4/3/2021	
976410	Construction At Various Locations Near Joseph Arthur Middle School In Village Of Shiloh, Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 282,587.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/13/2017	48	6/12/2021	
976420	Construction At Hwy 9415, State Street To Hancock Street In City Of Chester. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 993,424.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 122,604.46	\$ 10,965.00	\$ 59,047.00	\$ -	\$ 122,604.46	PA100-586	8/4/2017	48	8/3/2021	
976440	Construction At 350' East Of Longfellow Street To Moreland Road In Madison County. Pavement Reconstruction On East Central Street. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 551,712.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 486,285.46	\$ 4,953.88	\$ -	\$ -	\$ 486,285.46	PA100-586	2/27/2018	48	2/26/2022	
976450	Construction At Simmons Road To Owensfarm Road In St Clair County Pavement Reconstruction. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 345,601.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/2/2017	48	8/1/2021	
976470	Construction At Over Shoal Creek Replace The Bridge Over Shoal Creek In Clinton Cofederal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 1,397,341.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 49,430.21	\$ -	\$ -	\$ -	\$ 49,430.21	PA100-586	8/4/2017	72	8/3/2023	
976480	Construction At Hwy 777, 1.5 Miles Southwest Of Sorrento. Federal Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,149,583.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2017	72	9/11/2023	
976490	Construction At 0.24 Mile North Of Johnson Road To 0.07 Mile North Of Johnson Rd In St Clair County Roadway Reconstruction. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 444,068.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,262.18	\$ -	\$ -	\$ -	PA100-586	8/10/2017	48	8/9/2021	
976500	Construction At Hwy 831, Us 51 To West City Limits Of Radom. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 608,676.61	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/8/2017	48	8/7/2021	
976510	Reconstruct The Intersection Of Millers School Rd And Old Collinsville Rd In The City Of Ofallon St Clair County. Federal Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 518,071.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 491,675.87	\$ 18,648.25	\$ -	\$ -	\$ 491,675.87	PA100-586	4/16/2018	48	4/15/2022	
976520	Construction At Hwy 9268, 1159 To N Oak Street And On A Street To E Main Street Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 971,699.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 168,868.17	\$ 284,482.28	\$ 22,395.22	\$ -	\$ 168,868.17	PA100-586	10/2/2017	48	10/1/2021	
976530	Construction At Various Locations In Madison County. Sidewalk Replacement, Paver Border, Streetlighting, Pavement Markings. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,297,999.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 269,414.31	\$ 388,317.19	\$ 265,471.98	\$ -	\$ 269,414.31	PA100-586	6/18/2018	72	6/17/2024	
976550	Construction At Hwy 9127, Resurfacing With Sidewalk Improvements On Main St From St Louis Road To Lebanon Rd In Collinsville. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 574,460.61	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 504,038.50	\$ 45,754.60	\$ -	\$ -	\$ 504,038.50	PA100-586	6/8/2018	48	6/7/2022	
976560	Construction At B Route 158 To Douglas Road Resurfacing On Fas Route 841 (Ch 9) From B 158 To Douglas Road. Fed Hwy Admin Contract Eligible For Federal Reimbursement St Clair County	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 687,882.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 618,455.20	\$ -	\$ -	\$ -	\$ 618,455.20	PA100-586	5/3/2018	48	5/2/2022	
976570	Construction At Green Mount Rd At Central Park Dr In Ofallon, St Clair County. Fed Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 665,987.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 122,195.11	\$ 132,664.34	\$ 176,831.38	\$ -	\$ 122,195.11	PA100-586	6/18/2018	48	6/17/2022	
976580	Construction At Southridge Drive To Johnson Road In St Clair County. Multi-Use Path Along Seibert Road. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 182,756.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 122,714.67	\$ -	\$ -	\$ -	PA100-586	12/26/2017	48	12/25/2021	
976590	Construction At Fulton Boulevard To Lincoln Boulevard In Marion County Resurfacing On Fas Route 8596 (Broadway). Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 693,649.39	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 366,764.35	\$ 54,634.30	\$ 35,641.36	\$ -	\$ 366,764.35	PA100-586	4/18/2018	48	4/17/2022	
976600	Construction At 1.4 Miles West Of The Intersection Of Ch6 And Ch1 To 1.2 Mi W Of Intersection Reconstruction Of Buckhorn Road In Calhoun County Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,016,678.29	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 324,011.82	\$ 88,530.17	\$ -	\$ -	\$ 324,011.82	PA100-586	12/21/2017	48	12/20/2021	
976610	Construction At 0.5 Mile East Of North Lange Avenue In Madison County. Reconstruction Of East Main Street From Lakeview Access Road West. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 869,485.99	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 303,232.70	\$ 354,869.63	\$ 108,315.47	\$ -	\$ 303,232.70	PA100-586	2/27/2018	48	2/26/2022	
976620	Construction At 0.20 Miles West Of B 203 To B 203. Reconstruct The Intersection Of Green Mount Rd At Central Park Dr In City Of Ofallon Madison County. Fed Hwy Admin Contract Eligible For Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 623,377.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 356,628.23	\$ 197,993.08	\$ 36,637.92	\$ -	\$ 356,628.23	PA100-586	6/18/2018	48	6/17/2022	
976630	Construction At Intersection Of Market Place And Plaza Drive In St Clair County Intersection Improvement. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 491,507.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 292,812.28	\$ 35,634.16	\$ -	\$ -	\$ 292,812.28	PA100-586	4/16/2018	48	4/15/2022	

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date	
976640	Construction At Woodland Avenue To East Edwardsville Road In Madison County Resurfacing 6Th Street. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 871,119.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 384,411.37	\$ 65,821.85	\$ 14,897.00	\$ -	\$ 384,411.37	PA100-586	2/27/2018	48	2/26/2022		
976650	Construction At Samual W. Andrews Drive To Il 127 In Bond County. Widening And Resurfacing On Idler Lane. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 709,425.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 344,076.32	\$ 318,494.31	\$ 14,581.59	\$ -	\$ 344,076.32	PA100-586	6/13/2018	48	6/12/2022		
976660	Construction At Elm Street To Il 157 In Madison County. Resurfacing St. Louis Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 638,939.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 260,363.77	\$ 316,974.63	\$ -	\$ -	\$ 260,363.77	PA100-586	6/13/2018	48	6/12/2022		
976670	Construction At Fas 9345, Intersection Improvement On Gall Rd At Il 3 In City Of Columbia. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 432,426.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 298,397.51	\$ 54,385.50	\$ 51,501.87	\$ -	\$ 298,397.51	PA100-586	6/11/2018	48	6/10/2022		
976680	Construction At 10Th Street To County Road. Multi-Use Path Along Hog River - Mascoutah Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 112,085.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,125.00	\$ 87,284.87	\$ -	\$ -	\$ 1,125.00	PA100-586	7/30/2018	48	7/29/2022		
976690	Construction At Main Street To Illinois 159 In Madison County Resurfacing Moo Road From Main Street To Il 159.Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,435,298.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,298,472.07	\$ 46,564.11	\$ -	\$ -	\$ 1,298,472.07	PA100-586	6/5/2018	72	6/4/2024		
976700	Construction At Fas 8874, Tam Lane Construction On Center Grove Rd At Il 157 In City Edwardsville. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 286,917.32	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 232,665.51	\$ 11,808.03	\$ 11,338.44	\$ -	\$ 232,665.51	PA100-586	6/19/2018	48	6/18/2022		
976710	Construction At 0.5 Miles West Of Tomlinson Street To 0.04 Miles East Of Valley Drive - Resurfacing In Alton. Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 397,800.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 78,040.52	\$ 264,240.87	\$ 7,564.42	\$ -	\$ 78,040.52	PA100-586	7/31/2018	48	7/30/2022		
976730	Construction At Il 3 To 5 Miles South - Resurfacing Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,391,812.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 312,192.86	\$ 1,039,141.48	\$ -	\$ -	\$ 312,192.86	PA100-586	7/19/2018	72	7/18/2024		
976740	Construction At Il 4 To 6Th Street Extension Construction Of A Multi-Use Path Along Mascoutah Surface Water Protection Districts. Seclair Co. Fed Hwy Admin Contract Eligible Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 289,050.83	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,400.00	\$ 207,737.28	\$ -	\$ -	\$ 2,400.00	PA100-586	6/22/2018	48	6/21/2022		
976750	Construction At Over Jim's Creek. In Madison County Replace The Bridge Carrying Ch. S Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 790,283.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,549.77	\$ -	\$ -	\$ -	\$ -	PA100-586	10/25/2018	48	10/24/2022	
976760	Construction At Over Elm Point Branch In Bond Co. Replace The Bridge. Fed Highway Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 638,688.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,182.64	\$ -	\$ -	\$ -	\$ -	PA100-586	11/29/2018	48	11/28/2022	
988200	Construction At Fas-2887, Il 37, Begin @ Watena St S Of Benton & Proceeds S 2.5Mi To Yellow Bands Rd. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,770,066.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,850.00	\$ 9,527.90	\$ 47,627.17	\$ -	\$ 9,850.00	PA100-586	4/9/2018	72	4/8/2024		
988230	Construction At Fas-0481 Fas-2887, Il 37. Fed Hwy Admin Contract Eligible For Federal Reimbursement.	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 7,411,716.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/17/2010	72	8/17/2016		
988550	Construction At Fas-2905, Il 37 Over Tributary To Limb Branch 1Mi S Of Marion. Williams County Complete Culvert Replacement. Federal Highway Admin Contract Eligible For Fed Reimbursement	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 699,496.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 295,278.67	\$ 111,225.36	\$ 17,368.13	\$ -	\$ 295,278.67	PA100-586	7/25/2017	48	7/24/2021		
993470	Construction At 1.5 Miles South Of Marion, Over The Bnd Railroad Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,173,412.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/19/2016	72	7/18/2022		
994640	Construction At Fas 2880, Raleigh Road To Thomas Road. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,838,568.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 308,553.59	\$ 1,059,582.61	\$ -	\$ -	\$ 308,553.59	PA100-586	8/4/2017	72	8/3/2023		
995360	Construction At Unnamed Street 7.5 Miles East Of Harrisburg Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 310,003.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/26/2016	48	7/25/2020		
995400	Construction At Lam Drive To Greenbriar Road Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 875,973.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 54,615.60	\$ 18,424.12	\$ -	\$ -	\$ 54,615.60	PA100-586	8/29/2016	48	8/28/2020		
995550	Construction At Il 15 To Sinson Drive Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 1,286,413.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/7/2016	72	6/6/2022		
995690	Construction At North Boyd Lane To 42Nd Street Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 915,109.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 934.28	\$ -	\$ -	\$ -	PA100-586	10/19/2016	48	10/18/2020		
995710	Construction At 2 Miles Southwest Of Eldorado Over A Tributary To Spill Bank Ditch To Replace Bridgecarrying Tr 274 In Saline County. Federal Hwy Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 186,133.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 360.00	\$ -	\$ -	PA100-586	2/22/2017	48	2/21/2021		
995760	Construction At Over Brush Creek. 3.5 Miles Neof Eldorado. Replace The Bridge Carrying Gunter Road Over Brush Creek. Saline County. Fed Admin Contract Eligible For Fed Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 214,888.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,087.00	\$ 129,456.40	\$ -	\$ -	\$ 6,087.00	PA100-586	7/12/2018	48	7/11/2022		
995770	Construction At Fas 919, 1 Mile Southeast Of Carbondale Over Drury Creek. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 1,651,299.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,323.87	\$ 8,176.09	\$ -	\$ -	\$ -	PA100-586	4/6/2017	72	4/5/2023	
995820	Construction At Fas 9474, Bryan Street East To Horell Street In City Of West Frankfort. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 2,792,310.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 456,843.60	\$ 722,686.96	\$ 237,233.26	\$ -	\$ 456,843.60	PA100-586	7/17/2017	72	7/16/2023		
995830	Construction At Over Hoisick Creek. 1.0 Mile Ne Of Elizabethtown. Hardin Co. Roadway Reconstruction,Pcc Pavement, Grading Road, & Pavement Markings. Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 253,721.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,250.00	\$ -	\$ -	\$ -	\$ 5,250.00	PA100-586	7/17/2018	48	7/16/2022		
995850	Construction At Fas 907, Herrin Road To Il 13 Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 754,588.11	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/31/2017	48	7/30/2021		
995880	Construction At Tr 403,Replace Bridge Carrying Tr 403 Over Unnamed Creek, 4 Miles Se Of Norris City.Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 242,388.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,314.38	\$ 180,865.00	\$ -	\$ -	\$ 4,314.38	PA100-586	6/14/2018	48	6/13/2022		
995890	Construction At 2.4 Miles East Of Old Us 51 To Johnson County Line In Pulaski County Resurfacing And Aggregate Shoulders On Perks Road Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 720,400.39	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 665,930.54	\$ -	\$ 35,371.36	\$ -	\$ 665,930.54	PA100-586	6/7/2018	48	6/6/2022		
995900	Construction At Fas 887, Carmi Corporate Limits To Il 141. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 2,525,608.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2017	72	9/11/2023		
995910	Construction At Parish Ridge Road To Larkins Creek Road In Johnson County Resurfacing Tunnel Hill Road. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 759,782.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 735,556.33	\$ -	\$ -	\$ -	\$ 735,556.33	PA100-586	6/18/2018	48	6/17/2022		
995920	Construction At Tr 267, Replace Bridge Carrying Tr 267 Over Drainage Ditch 3.5 Miles North Of Emma Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 204,827.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 169,157.15	\$ 25,392.59	\$ -	\$ -	\$ 169,157.15	PA100-586	6/11/2018	48	6/10/2022		
995930	Construction At Venciliff Drive To Bodyshell Road Resurfacing On Fas 919 (Grant City Road) In Jackson County. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 586,482.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 241,375.54	\$ 24,589.02	\$ -	\$ -	\$ 241,375.54	PA100-586	2/27/2018	48	2/26/2022		
995940	Construction At 1.4 Miles Northeast Of Alto Pass Over Cedar Creek In Union County Replace The Bridge Carrying Tr 17. Federal Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 187,593.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 181,124.55	\$ -	\$ -	\$ -	\$ 181,124.55	PA100-586	4/16/2018	48	4/15/2022		
995950	Construction At 0.5 Miles West Of Franklin Cemetery Road To Il 37 In Franklin County Resurfacing Cj10. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 376,188.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,771.67	\$ -	\$ -	\$ -	\$ 4,771.67	PA100-586	4/5/2018	48	4/4/2022		
995960	Construction At From Illinois Route 127 To Elkville Village Limits In Jackson County Hma Shoulders With Rumble Strips On Elkville Road Fed Hwy Admin Contract Eligible For Fed Reimbursement	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,031,195.65	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 953,429.77	\$ 32,834.93	\$ -	\$ -	\$ 953,429.77	PA100-586	6/7/2018	48	6/6/2022		
995970	Construction At E24 To Il149. Resurfacing And Crushed Stone Shoulders On Fas R574 (Logan Road) Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,082,765.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,749.07	\$ 1,033,561.23	\$ -	\$ -	\$ 15,749.07	PA100-586	7/25/2018	72	7/24/2024		
995980	Construction At Fas 827, Resurfacing On Ch 9 From I-64 Ramp To Il 15. Federal Highway Admin Contract Eligible For Federal Reimbursement.	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 737,928.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 684,304.45	\$ 38,505.83	\$ -	\$ -	\$ 684,304.45	PA100-586	6/18/2018	48	6/17/2022		
995990	Construction From Johnston City Limits To Paulon Rd. Resurfacing W/ Hma Shoulders And Pavement Markings Fas 0903 Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,222,619.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 102,030.73	\$ 931,160.66	\$ 169,818.32	\$ -	\$ 102,030.73	PA100-586	7/25/2018	72	7/24/2024		
996020	Construction 1 Mile West Of Epworth Over Unnamed Creek - Bridge Replacement. Fed Hwy Admin Contracteligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 171,534.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,250.00	\$ -	\$ -	\$ -	\$ 5,250.00	PA100-586	8/31/2018	48	8/30/2022		
996040	Construction At 4.3 Miles North Of Il13 Over Northfor Cypress Creek. Bridge Replacement Fed Hwy Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 676,549.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,250.00	\$ 657,418.94	\$ -	\$ -	\$ 14,250.00	PA100-586	7/31/2018	48	7/30/2022		
996090	Construction At Ch 4 North Junction To Ch 4 South Junction In Maize County Resurface Grand Chain Road. Federal Highway Admin Contract Eligible For Federal Reimbursement	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 335,393.96	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,102.11	\$ -	\$ -	\$ -	\$ -	PA100-586	10/17/2018	48	10/16/2022	
10T0069	Establish Contract For The Purchase Of Computer Equipment For Cap-10-902-Area B-36-3001	BOND	8A	0554498049000110	Mass Transportation-Dowstate	\$ 1,491,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2009	120	9/30/2019		
17FV046	Management Supportive Services For D4, D5, D6 Not To Exceed \$192,960	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 160,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 331.25	\$ 1,822									

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
3623600	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Metropolitan Airport Authority For Engineering Services 3-17-0068-60711 Proj. Mii-3623 Quad City International Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 177,481.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 750.00	\$ -	\$ -	\$ -	\$ 750.00	PA100-586	7/18/2006	132	7/1/2017	
3623600	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Metropolitan Airport Authority For Engineering Services 3-17-0068-60711 Proj. Mii-3623 Quad City International Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 177,481.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,475.00	\$ -	\$ -	\$ -	\$ 5,475.00	PA100-586	7/18/2006	132	7/1/2017	
3623701	Establish Obligation To Reimburse Road Fund (011) To Balance Local Share Of Project Costs II Proj. Mii-3623 3-17-0068-80 Quad City Intl Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 4,637.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,637.15	\$ -	\$ -	\$ -	\$ 4,637.15	PA100-586	8/28/2008	121	9/18/2018	
3675300	Re-Establish Obligation To Close Project Original Start Date 6/27/2007 Dkb-3675 Dekalb Taylor Municipal Airport Last On File FY12	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 9,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,000.00	\$ -	\$ -	PA100-586	6/27/2007	133	7/1/2018	
4026700	Exempt From II Grant Fund Recovery Act B30llc7 Section 3, Airports, Reimburse Township Municipal Airport For Engineering Services 3-17-Step-99 II Proj. Sfv-4026 Tri-Township Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 129,810.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,096.30	\$ -	\$ -	\$ -	PA100-586	4/22/2015	92	12/11/2022	
4026700	Exempt From II Grant Fund Recovery Act B30llc7 Section 3, Airports, Reimburse Township Municipal Airport For Engineering Services 3-17-Step-99 II Proj. Sfv-4026 Tri-Township Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 129,810.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,215.59	\$ -	\$ -	\$ -	PA100-586	4/22/2015	92	12/11/2022	
4069700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimbursing City Of Dekalb For Eng. Serv 3-17-Step-80,91 II Proj/Dkb-4069 Dekalb Taylor Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 232,462.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/27/2012	90	12/3/2019	
4069700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimbursing City Of Dekalb For Eng. Serv 3-17-Step-80,91 II Proj/Dkb-4069 Dekalb Taylor Municipal Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 232,462.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/27/2012	90	12/3/2019	
4084600	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse City Of Pokin For Engineering Services 3-17-Step-99 II Proj. C15-4084 Pokin Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 196,957.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/7/2012	60	12/6/2017	
4089601	Establish Obligation To Reimburse Bond Retirement Fund (554) To Balance State Share Of Project Costal Proj. C09-4089 3-17-Step-95/98/102/103/105/111 Morris Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 702.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 702.27	\$ -	\$ -	\$ -	\$ 702.27	PA100-586	7/1/2018	8	3/30/2019	
4089702	Establish Obligation To Reimburse Local (095) To Balance State Share Of Project Costs II Proj. C09-4089 3-17-Step-95/98/102/103/105/111 Morris Municipal Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 1,404.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,404.54	\$ -	\$ -	\$ -	\$ 1,404.54	PA100-586	9/23/2014	48	9/12/2018	
4110700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Whiteside Co Airport Board For Engineering Servs 17-Step-105/111/120 II Proj. Sqi-4110 Whiteside County Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 133,550.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/17/2015	60	12/16/2020	
4110700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Whiteside Co Airport Board For Engineering Servs 17-Step-105/111/120 II Proj. Sqi-4110 Whiteside County Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 133,550.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/17/2015	60	12/16/2020	
4139700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse St Louis Regional Airport Auth For Eng Serv 17-Step-99 II Proj. Aln-4139 St Louis Regional Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 204,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 776.16	\$ -	\$ -	\$ -	PA100-586	6/5/2014	60	6/4/2019	
4139700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse St Louis Regional Airport Auth For Eng Serv 17-Step-99 II Proj. Aln-4139 St Louis Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 204,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,774.62	\$ -	\$ -	\$ -	PA100-586	6/5/2014	60	6/4/2019	
4142700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse City Of Pontiac For Eng Services 17-Step-88/97/99/102N II Proj. Pst-4142 Pontiac Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 94,713.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,733.32	\$ -	\$ -	\$ -	\$ 8,733.32	PA100-586	9/9/2014	60	9/8/2019	
4142700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse City Of Pontiac For Eng Services 17-Step-88/97/99/102N II Proj. Pst-4142 Pontiac Municipal Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 94,713.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 738.04	\$ -	\$ -	\$ -	\$ 738.04	PA100-586	9/9/2014	60	9/8/2019	
4171700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Aupr Auth Of Florarfor Engineering Services 3-17-Step-111/120 II Proj. Fua-4171 Riana Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 62,866.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,153.41	\$ -	\$ 365.77	\$ -	\$ 14,153.41	PA100-586	1/12/2015	60	1/11/2020	
4177601	Establish Obligation To Reimburse Bond Retirement Fund (554) To Balance Local Share Of Project Costal Proj. Vys-4177 3-17-Step-88/95/99 Illinois Valley Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 188.01	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 188.01	\$ -	\$ -	PA100-586	4/5/2013	74	6/30/2019	
4177700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse City Of Penn For Engineering Services 3-17-Step-88/95/99 II Proj. Vys-4177 Illinois Valley Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 58,144.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/5/2013	60	4/4/2018	
4177700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse City Of Penn For Engineering Services 3-17-Step-88/95/99 II Proj. Vys-4177 Illinois Valley Regional Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 58,144.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/5/2013	60	4/4/2018	
4185600	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Metro Airp Auth Of Rock Island County 3-17-0068-71 II Proj. Mii-4185 Quad City International Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 2,212,031.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/30/2013	60	5/29/2018	
4186700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse City Of Monmouth For Engineering Services 3-17-Step-120/133 II Proj. C66-4186 Monmouth Municipal Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 60,550.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/30/2008	129	4/10/2019	
4186700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse City Of Monmouth For Engineering Services 3-17-Step-120/133 II Proj. C66-4186 Monmouth Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 60,550.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/30/2008	129	4/10/2019	
4195600	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Southern Illinois Airport Authority For Eng Servs 17-Step-105 II Proj. Mdb-4195 Southern Illinois Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 480,170.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/9/2015	60	9/8/2020	
4195600	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Southern Illinois Airport Authority For Eng Servs 17-Step-105 II Proj. Mdb-4195 Southern Illinois Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 480,170.40	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/9/2015	60	9/8/2020	
4196600	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Southern Illinois Airport Authority For Engineering Servs 3-17-Step-105 II Proj. Mdb-4196 Southern Illinois Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 204,411.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2013	60	5/30/2018	
4199700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Crawford County Airport Authority For Eng Serv 17-Step-105 A/N II Proj. Row-4199 Crawford County Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 60,774.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,774.53	\$ -	\$ -	\$ -	\$ 5,774.53	PA100-586	7/24/2014	60	7/23/2019	
4199700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Crawford County Airport Authority For Eng Serv 17-Step-105 A/N II Proj. Row-4199 Crawford County Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 60,774.13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 302.85	\$ -	\$ -	\$ -	\$ 302.85	PA100-586	7/24/2014	60	7/23/2019	
4208700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Southern Illinois Airport Authority For Engineering Services II Proj. Mdb-4208 Southern Illinois Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 7,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/23/2014	60	6/22/2019	
4210700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Bi State Development Agency For Engineering Services 3-17-Step-87 II Proj. Cps-4210 St. Louis Downtown Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 287,877.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/8/2013	60	8/7/2018	
4210700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Bi State Development Agency For Engineering Services 3-17-Step-87 II Proj. Cps-4210 St. Louis Downtown Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 287,877.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/8/2013	60	8/7/2018	
4216600	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimb Macomb Airport Authority For Engineering Services 3-17-Step-111/120 II Proj. Mqb-4216 Macomb Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 241,092.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/18/2013	118	12/11/2022	
4225600	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Waskegan Port District For Engineering Services 3-17-Step-126D II Proj. Ugn-4225 Waskegan National Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 91,150.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 117.08	\$ -	\$ -	PA100-586	12/17/2015	60	12/16/2020	
4225600	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Waskegan Port District For Engineering Services 3-17-Step-126D II Proj. Ugn-4225 Waskegan National Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 91,150.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,224.53	\$ -	\$ -	PA100-586	12/17/2015	60	12/16/2020	
4230700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse City Of Centralia For Eng Services 17-Step-94/99/105N/111N II Proj. Eal-4230 Centralia Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 140,318.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/9/2014	60	9/8/2019	
4230700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse City Of Centralia For Eng Services 17-Step-94/99/105N/111N II Proj. Eal-4230 Centralia Municipal Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 140,318.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/9/2014	60	9/8/2019	
4231700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Decatur Park Dact For Engineering Servs II Proj. Dec-4231 3-17-Step-111 & 120 Decatur Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 106,113.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2016	60	5/30/2021	
4231700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Decatur Park Dact For Engineering Servs II Proj. Dec-4231 3-17-Step-111 & 120 Decatur Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 106,113.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2016	60	5/30/2021	
4232700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Vermillion Cy Airp Authority For Eng Serv 17-Step-105 A/N II Proj. Div-4232 Vermillion Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 110,478.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/28/2014	60	4/27/2019	
4232700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Vermillion Cy Airp Authority For Eng Serv 17-Step-105 A/N II Proj. Div-4232 Vermillion Regional Airport	BOND	SD	05544946049000010	Air Navigation Facilities	\$ 110,478.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/28/2014	60	4/27/2019	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4233700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Joliet Park District For Engineering Services 17-Shep-105A/N II Proj. Jol-4233 Joliet Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 112,989.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,013.51	\$ -	\$ -	\$ -	\$ 1,013.51	PA100-586	4/4/2014	60	4/3/2019	
4233700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Joliet Park District For Engineering Services 17-Shep-105A/N II Proj. Jol-4233 Joliet Regional Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 112,989.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 53.34	\$ -	\$ -	\$ -	\$ 53.34	PA100-586	4/4/2014	60	4/3/2019	
4238500	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse The City Of Chicago/O'Hare Int'l. Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 2,210,830.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2013	60	9/23/2018	
4241600	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse The City Of Chicago/O'Hare Int'l. Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 774,177.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/4/2013	60	10/3/2018	
4243700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse The City Of Chicago/O'Hare Int'l. Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 290,529.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,185.54	\$ -	PA100-586	8/20/2013	60	8/19/2018	
4243700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse City Of Rochelle For Engineering Services 17-Shep-99105 II Proj. Rj-4243 Rochelle Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 290,529.68	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,077.17	\$ -	\$ -	PA100-586	8/20/2013	60	8/19/2018	
4245400	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse The City Of Chicago/O'Hare Int'l. Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 6,525,503.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,086.71	\$ -	\$ -	\$ -	\$ 5,086.71	PA100-586	2/14/2013	60	2/13/2018	
4247700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse The City Of Chicago/O'Hare Int'l. Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 34,971.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/14/2013	60	1/13/2018	
4247700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse City Of Cairo For Exhibit A 3-17-Shep-95 II Proj. Cir-4247 Cairo Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 34,971.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/14/2013	60	1/13/2018	
4256700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Waikagan Port District For Engineering Services 3-17-Shep-120N/126D II Proj. Uga-4256 Waikagan National Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 240,550.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/17/2015	60	12/16/2020	
4256700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Waikagan Port District For Engineering Services 3-17-Shep-120N/126D II Proj. Uga-4256 Waikagan National Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 240,550.28	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/17/2015	60	12/16/2020	
4265700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse City Of Monmouth For Engineering Svcs C66-4265 17-Shep-105111 Monmouth Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 137,311.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,239.04	\$ 7,281.04	\$ -	\$ -	\$ 9,239.04	PA100-586	5/18/2012	123	8/14/2022	
4265700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse City Of Monmouth For Engineering Svcs C66-4265 17-Shep-105111 Monmouth Municipal Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 137,311.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 486.27	\$ 383.21	\$ -	\$ -	\$ 486.27	PA100-586	5/18/2012	123	8/14/2022	
4266700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse County Of Marshall Airport 3-17-Shep-7694 II Proj. C75-4266 Marshall County Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 31,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/24/2014	60	2/23/2019	
4266700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse County Of Marshall Airport 3-17-Shep-7694 II Proj. C75-4266 Marshall County Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 31,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/24/2014	60	2/23/2019	
4270700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Vermilion Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 48,892.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7.81	\$ -	\$ -	\$ -	\$ 7.81	PA100-586	4/28/2014	60	4/27/2019	
4270700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Vermilion Regional Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 48,892.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 71.15	\$ -	\$ -	\$ -	\$ 71.15	PA100-586	4/28/2014	60	4/27/2019	
4272100	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Coles Co Arpt Auth For Engineering Services 3-17-Shep-87 II Proj. Mto-4272 Coles County Memorial Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 521,168.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,184.83	\$ -	\$ -	\$ -	\$ 5,184.83	PA100-586	12/9/2013	89	5/22/2021	
4272100	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Coles Co Arpt Auth For Engineering Services 3-17-Shep-87 II Proj. Mto-4272 Coles County Memorial Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 521,168.21	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 93,326.98	\$ -	\$ -	\$ -	\$ 93,326.98	PA100-586	12/9/2013	89	5/22/2021	
4280700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Greater Fronts Airports Engineering Services 3-17-Shep-105 II Proj. 3My-4280 Mt. Hawley Auxiliary Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 136,168.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 958.56	\$ -	\$ -	\$ -	\$ 958.56	PA100-586	8/21/2013	60	8/20/2018	
4280700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Greater Fronts Airports Engineering Services 3-17-Shep-105 II Proj. 3My-4280 Mt. Hawley Auxiliary Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 136,168.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,658.20	\$ -	\$ -	\$ -	\$ 12,658.20	PA100-586	8/21/2013	60	8/20/2018	
4280701	Establish Obligation To Reimburse Local Account To Balance State Share Of Project Costs II Proj. 3My-4280 3-17-Shep-88/105 Mt. Hawley Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 3,303.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,303.43	\$ -	\$ -	\$ -	\$ 3,303.43	PA100-586	8/21/2013	61	9/7/2018	
4284700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse City Of Dixon For Engineering Services 3-17-Shep-95/99/111 II Proj. C73-4284 Dixon Municipal Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 62,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2013	116	1/22/2023	
4284700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse City Of Dixon For Engineering Services 3-17-Shep-95/99/111 II Proj. C73-4284 Dixon Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 62,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2013	116	1/22/2023	
4285700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse City Of Aurora For Eng Services 17-Shep-87/89/105N II Proj. Aur-4285 Aurora Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 85,376.41	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,537.59	\$ -	\$ -	\$ -	\$ 8,537.59	PA100-586	6/17/2014	60	6/16/2019	
4286700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Crawford County Apts. For Airport Apron Construction II. Proj#Rsv-4286 Crawford County Airport	NON-BOND		05544946049000010	Air Navigation Facilities	\$ 65,185.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/23/2014	60	9/22/2019	
4286700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Crawford County Apts. For Airport Apron Construction II. Proj#Rsv-4286 Crawford County Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 65,185.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/23/2014	60	9/22/2019	
4289700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Greater Rockford Authority For Eng Services 3-17-0088-68 II Proj. R61-4289 Chicago/Rockford Int'l. Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 189,585.61	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2013	60	10/23/2018	
4295700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Bi State Development Agency For Engineering Services 3-17-Shep-111 II Proj. Cps-4295 St Louis Downtown Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 165,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2013	87	8/3/2020	
4295700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Bi State Development Agency For Engineering Services 3-17-Shep-111 II Proj. Cps-4295 St Louis Downtown Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 165,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2013	87	8/3/2020	
4296700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse City Of Freeport For Engineering Svcs 3-17-Shep-111/120/135 II Proj. Fsp-4296 Alberta Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 232,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 641.25	\$ -	\$ -	\$ -	\$ 641.25	PA100-586	10/14/2015	60	10/13/2020	
4296700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse City Of Freeport For Engineering Svcs 3-17-Shep-111/120/135 II Proj. Fsp-4296 Alberta Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 232,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33.75	\$ -	\$ -	\$ -	\$ 33.75	PA100-586	10/14/2015	60	10/13/2020	
4297601	Establish Obligation To Reimburse Bond Retirement Fund (554) To Balance Share Of Project Costs II Proj. Iq-4297 3-17-Shep-74/95/99/105/111 Lansing Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 27.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27.88	\$ -	\$ -	\$ -	\$ 27.88	PA100-586	8/21/2018	0	8/21/2018	
4297700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Village Of Lansing For Eng Services 17-Shep-99105/111 II Proj. Iq-4297 Lansing Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 90,262.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,679.75	\$ -	\$ -	\$ -	\$ 8,679.75	PA100-586	8/22/2014	60	8/21/2019	
4297700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Village Of Lansing For Eng Services 17-Shep-99105/111 II Proj. Iq-4297 Lansing Municipal Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 90,262.38	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 346.92	\$ -	\$ -	\$ -	\$ 346.92	PA100-586	8/22/2014	60	8/21/2019	
4297702	Establish Obligation To Reimburse Local Account (095) To Balance State Share Of Project Costs II Proj. Iq-4297 3-17-Shep-74/95/99/105/111 Lansing Municipal Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 55.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 55.76	\$ -	\$ -	\$ -	\$ 55.76	PA100-586	8/22/2014	48	8/21/2018	
4299700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimbursing Waikagan Port District For Eng. Serv. 17-Shep-111,115 II. Proj#Um-4299 Waikagan National Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 219,240.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2014	60	12/3/2019	
4299700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimbursing Waikagan Port District For Eng. Serv. 17-Shep-111,115 II. Proj#Um-4299 Waikagan National Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 219,240.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2014	60	12/3/2019	
4300700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Dupage Airport Auth For Engineering Svcs 3-17-Shep-111/113/120 II Proj. Dea-4300 Dupage Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 279,226.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2013	60	5/30/2018	
4300700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Dupage Airport Auth For Engineering Svcs 3-17-Shep-111/113/120 II Proj. Dea-4300 Dupage Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 279,226.54	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2013	60	5/30/2018	
4302700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports, Reimburse Southern II Airport Auth For Engineering Svcs 17-Shep-133 II Proj. Mdb-4302 Southern Illinois Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 27,459.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,745.99	\$ -	\$ -	\$ -	\$ 2,745.99	PA100-586	12/17/2015	60	12/16/2020	
4303700	Exempt From II Grant Fund Recovery Act B308c705Sec3 Airports, Reimb VIII Of Bolingbrook For Rwy- Relcate & Reconstruct Rwy 18/56 II Proj. ICS-4303 17-Shep-91,94,99,105,111&119Bolingbrook Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 757,525.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2013	77	2/25/2020	

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4303700	Exempt From II Grant Fund Recovery Act B308c705Sec3 Airports:Reimb VIII Of Bolingbrook For Rwy- Relocate & Reconstruct Rwy 1836 Ii Proj. ICS-433 17-Shop-91.94.99.105.111&119Bolingbrook Airport	BOND	8D	0554946049000010	Air Navigation Facilities	\$ 757,525.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2013	77	2/25/2020	
4304700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse Southern II Airport Authority For Eng Serv 17-Shop-111 Ii Proj. Mds-4304 Southern Illinois Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 46,206.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/17/2014	60	6/16/2019	
4305700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports:Reimburse Vermillion Regional Airport Authority For Eng Serv 17-Shop-111 Ii Proj. Dev-4305 Vermillion Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 135,713.24	\$ -	\$ -	\$ -	\$ -	\$ -	12,878.08	\$ -	\$ -	\$ -	12,878.08	PA100-586	5/31/2013	90	11/15/2020	
4305700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports:Reimburse Vermillion Regional Airport Authority For Eng Serv 17-Shop-111 Ii Proj. Dev-4305 Vermillion Regional Airport	NON-BOND		0554946049000010	Air Navigation Facilities	\$ 135,713.24	\$ -	\$ -	\$ -	\$ -	\$ -	677.88	\$ -	\$ -	\$ -	677.88	PA100-586	5/31/2013	90	11/15/2020	
4307700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Dekalb For Engineering Services 17-Shop-99105111 Ii Proj. Ddb-4307 Dekalb Taylor Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 74,133.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/22/2014	60	8/21/2019	
4307700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Dekalb For Engineering Services 17-Shop-99105111 Ii Proj. Ddb-4307 Dekalb Taylor Municipal Airport	NON-BOND		0554946049000010	Air Navigation Facilities	\$ 74,133.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/22/2014	60	8/21/2019	
4312700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse Havana Reg Port District For Eng Services 3-17-Shop-105111 Ii Proj. 980-4312 Havana Regional Airport	BOND	8D	0554946049000010	Air Navigation Facilities	\$ 63,708.46	\$ -	\$ -	\$ -	\$ -	\$ -	113.80	\$ 317.32	\$ -	\$ -	113.80	PA100-586	8/6/2014	60	8/5/2019	
4312700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse Havana Reg Port District For Eng Services 3-17-Shop-105111 Ii Proj. 980-4312 Havana Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 63,708.46	\$ -	\$ -	\$ -	\$ -	\$ -	2,162.15	\$ 6,053.53	\$ -	\$ -	2,162.15	PA100-586	8/6/2014	60	8/5/2019	
4313700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports:Reimburse Joliet Park Dist For Engineering Servs Jol-4313 17-Shop-111 Ii Proj. 120133 Joliet Regional Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 183,955.00	\$ -	\$ -	\$ -	\$ -	\$ -	1,938.48	\$ 1,459.58	\$ 1,818.73	\$ -	1,938.48	PA100-586	5/31/2013	89	10/13/2020	
4313700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports:Reimburse Joliet Park Dist For Engineering Servs Jol-4313 17-Shop-111 Ii Proj. 120133 Joliet Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 183,955.00	\$ -	\$ -	\$ -	\$ -	\$ -	36,831.18	\$ 27,731.99	\$ 34,555.83	\$ -	36,831.18	PA100-586	5/31/2013	89	10/13/2020	
4316700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports:Reimburse Kewanee Airport Authfor Engineering Services; II Proj. E24-4316 17-Shop-105N111N Kewanee Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 35,593.70	\$ -	\$ -	\$ -	\$ -	\$ -	3,430.14	\$ -	\$ -	\$ -	3,430.14	PA100-586	3/31/2015	60	3/30/2020	
4316700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports:Reimburse Kewanee Airport Authfor Engineering Services; II Proj. E24-4316 17-Shop-105N111N Kewanee Municipal Airport	NON-BOND		0554946049000010	Air Navigation Facilities	\$ 35,593.70	\$ -	\$ -	\$ -	\$ -	\$ -	129.22	\$ -	\$ -	\$ -	129.22	PA100-586	3/31/2015	60	3/30/2020	
4318700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse Litchfield Airport Authority For Engineering Services; II Proj. 3L-4318 17-Shop-111 Litchfield Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 42,115.25	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/10/2015	60	6/9/2020	
4321700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Metropolis For Engineering Services 3-17-Shop-111 Ii Proj. M30-4321 Metropolis Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 45,868.66	\$ -	\$ -	\$ -	\$ -	\$ -	4,286.95	\$ -	\$ -	\$ -	4,286.95	PA100-586	6/23/2014	60	6/22/2019	
4321700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Metropolis For Engineering Services 3-17-Shop-111 Ii Proj. M30-4321 Metropolis Municipal Airport	NON-BOND		0554946049000010	Air Navigation Facilities	\$ 45,868.66	\$ -	\$ -	\$ -	\$ -	\$ -	229.03	\$ -	\$ -	\$ -	229.03	PA100-586	6/23/2014	60	6/22/2019	
4322700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Monmouth For Engineering Servs II Proj. C66-4322 3-17-Shop-94111N Monmouth Municipal Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 155,758.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 615.18	\$ -	\$ -	\$ -	PA100-586	5/31/2013	106	3/6/2022	
4322700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Monmouth For Engineering Servs II Proj. C66-4322 3-17-Shop-94111N Monmouth Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 155,758.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,688.47	\$ -	\$ -	\$ -	PA100-586	5/31/2013	106	3/6/2022	
4324600	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimb City Of Mt Carmel For Engineering Services 3-17-Shop-111 Ii Proj. Ajs-4324 Mt Carmel Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 282,112.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 91,377.68	\$ -	\$ -	\$ -	PA100-586	5/31/2013	117	2/5/2023	
4325700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Mt Sterling For Engineering Servs II Proj. I63-4325 3-17-Shop-99105111120 Mt Sterling Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 188,318.58	\$ -	\$ -	\$ -	\$ -	\$ -	17,929.74	\$ -	\$ -	\$ -	17,929.74	PA100-586	7/22/2014	82	5/15/2021	
4325700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Mt Sterling For Engineering Servs II Proj. I63-4325 3-17-Shop-99105111120 Mt Sterling Airport	BOND	8D	0554946049000010	Air Navigation Facilities	\$ 188,318.58	\$ -	\$ -	\$ -	\$ -	\$ -	948.61	\$ -	\$ -	\$ -	948.61	PA100-586	7/22/2014	82	5/15/2021	
4326700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse Mt. Vernon Atp. Auth For Engineering Services , 3-Shop-111, Ii. Proj# Mvs-4326 Mt. Vernon Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 96,918.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/3/2014	60	10/2/2019	
4328600	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Pittsfield For Engineering Servs II Proj. Pw-4328 17-Shop-80Pittsfield Penstone Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 15,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/4/2016	60	3/3/2021	
4328600	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Pittsfield For Engineering Servs II Proj. Pw-4328 17-Shop-80Pittsfield Penstone Municipal Airport	BOND	8D	0554946049000010	Air Navigation Facilities	\$ 15,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/4/2016	60	3/3/2021	
4329700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Pekin For Eligible Costs Associated With Runway Replacement II. Proj# C15-4329 Shp-111, Pekin Municipal Arpt	NON-BOND		00954946049000018	Federal/Local Airport	\$ 80,723.64	\$ -	\$ -	\$ -	\$ -	\$ -	7,669.29	\$ -	\$ -	\$ -	7,669.29	PA100-586	10/29/2014	60	10/28/2019	
4329700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Pekin For Eligible Costs Associated With Runway Replacement II. Proj# C15-4329 Shp-111, Pekin Municipal Arpt	BOND	8D	0554946049000010	Air Navigation Facilities	\$ 80,723.64	\$ -	\$ -	\$ -	\$ -	\$ -	403.06	\$ -	\$ -	\$ -	403.06	PA100-586	10/29/2014	60	10/28/2019	
4330700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports:Reimburse Greater Peoria Atp Engineering Servs 3My-4330 17-Shop-111 Mt. Hawley Auxiliary Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 81,310.00	\$ -	\$ -	\$ -	\$ -	\$ -	17.94	\$ -	\$ -	\$ -	17.94	PA100-586	5/31/2013	60	5/30/2018	
4330700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports:Reimburse Greater Peoria Atp Engineering Servs 3My-4330 17-Shop-111 Mt. Hawley Auxiliary Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 81,310.00	\$ -	\$ -	\$ -	\$ -	\$ -	699.52	\$ -	\$ -	\$ -	699.52	PA100-586	5/31/2013	60	5/30/2018	
4331700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports:Reimburse City Of Peru For Engineering Services 3-17-Shop-109111120135B Proj. Vvs-4331 Illinois Valley Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 159,046.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2013	121	6/19/2023	
4331700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports:Reimburse City Of Peru For Engineering Services 3-17-Shop-109111120135B Proj. Vvs-4331 Illinois Valley Regional Airport	BOND	8D	0554946049000010	Air Navigation Facilities	\$ 159,046.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2013	121	6/19/2023	
4332700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Quincy For Engineering Services 3-17-Shop-105 17-0085-56 Ii Proj. Uiu-4332 Quincy Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 362,515.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/16/2015	60	11/15/2020	
4332700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Quincy For Engineering Services 3-17-Shop-105 17-0085-56 Ii Proj. Uiu-4332 Quincy Regional Airport	BOND	8D	0554946049000010	Air Navigation Facilities	\$ 362,515.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/16/2015	60	11/15/2020	
4334700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse Crawford County Airport Authority For Eng Serv 17-Shop-111 N/A Ii Proj. Rvs-4334 Crawford County Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 138,509.75	\$ -	\$ -	\$ -	\$ -	\$ -	13,273.25	\$ -	\$ -	\$ -	13,273.25	PA100-586	8/22/2014	60	8/21/2019	
4334700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse Crawford County Airport Authority For Eng Serv 17-Shop-111 N/A Ii Proj. Rvs-4334 Crawford County Airport	BOND	8D	0554946049000010	Air Navigation Facilities	\$ 138,509.75	\$ -	\$ -	\$ -	\$ -	\$ -	577.71	\$ -	\$ -	\$ -	577.71	PA100-586	8/22/2014	60	8/21/2019	
4340700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Pontiac Foreg Services 17-Shop-8088 Ii Proj. Pnt-4340 Pontiac Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 37,367.43	\$ -	\$ -	\$ -	\$ -	\$ -	3,644.34	\$ -	\$ -	\$ -	3,644.34	PA100-586	4/24/2014	60	4/23/2019	
4340700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimburse City Of Pontiac Foreg Services 17-Shop-8088 Ii Proj. Pnt-4340 Pontiac Municipal Airport	BOND	8D	0554946049000010	Air Navigation Facilities	\$ 37,367.43	\$ -	\$ -	\$ -	\$ -	\$ -	92.39	\$ -	\$ -	\$ -	92.39	PA100-586	4/24/2014	60	4/23/2019	
4341700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimbursing County Of Shelby For Eng Serv 17-Shop-105N.111N Ii. Proj#2Hs-4341 Shelby Co. Airport Not To Exceed \$66,588.07	NON-BOND		00954946049000018	Federal/Local Airport	\$ 66,416.19	\$ -	\$ -	\$ -	\$ -	\$ -	6,188.04	\$ -	\$ -	\$ -	6,188.04	PA100-586	3/31/2015	60	3/30/2020	
4341700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports: Reimbursing County Of Shelby For Eng Serv 17-Shop-105N.111N Ii. Proj#2Hs-4341 Shelby Co. Airport Not To Exceed \$66,588.07	BOND	8D	0554946049000010	Air Navigation Facilities	\$ 66,416.19	\$ -	\$ -	\$ -	\$ -	\$ -	331.07	\$ -	\$ -	\$ -	331.07	PA100-586	3/31/2015	60	3/30/2020	
4342700	Exempt From II Grant Fund Recovery Act B308c705Section 3. Airports:Reimburse City Of Taylorville For Engineering Servs 3-17-Shop-105111120 Ii Proj. Taz-4342 Taylorville Municipal Airport	BOND	8D	0554946049000010	Air Navigation Facilities	\$ 165,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	94.38	\$ 85.08	\$ 1,476.53	\$ -	94.38	PA100-586	8/17/2012	98	10/13/2020	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
4342700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse City Of Taylorville For Engineering Svcs 3-17-Sbpg-105/111/20 II Proj. Tax-4342 Taylorville Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 165,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,793.10	\$ 1,616.53	\$ 28,054.21	\$ -	\$ 1,793.10	PA100-586	8/17/2012	98	10/13/2020		
4343700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse St.Clair Co Board For Engineering Svcs II Proj. Bv-4343 3-17-Sbpg-108 Midamerica St. Louis Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 61,100.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,804.50	\$ -	\$ -	\$ -	\$ 5,804.50	PA100-586	5/16/2016	60	5/15/2021		
4343700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse St.Clair Co Board For Engineering Svcs II Proj. Bv-4343 3-17-Sbpg-108 Midamerica St. Louis Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 61,100.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 305.49	\$ -	\$ -	\$ -	\$ 305.49	PA100-586	5/16/2016	60	5/15/2021		
4345700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse City Of Galesburg Foreengineering Services 17-Sbpg-111 Gbg-4345 Gbg-4345 Galesburg Municipal Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 39,700.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 195.27	\$ -	\$ -	\$ -	\$ -	PA100-586	9/3/2015	60	9/2/2020	
4345700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse City Of Galesburg Foreengineering Services 17-Sbpg-111 Gbg-4345 Gbg-4345 Galesburg Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 39,700.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,717.98	\$ -	\$ -	\$ -	\$ -	PA100-586	9/3/2015	60	9/2/2020	
4347700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse University Of Ill Willard Airport For Engineering Services; II Proj#Cmi-4347 17-0016-29 U Of I Willard Apt	NON-BOND		0095494609000018	Federal/Local Airport	\$ 571,949.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 748.92	\$ -	\$ -	\$ -	\$ 748.92	PA100-586	11/10/2014	60	11/9/2019		
4347700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse University Of Ill Willard Airport For Engineering Services; II Proj#Cmi-4347 17-0016-29 U Of I Willard Apt	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 571,949.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 83.22	\$ -	\$ -	\$ -	\$ 83.22	PA100-586	11/10/2014	60	11/9/2019		
4353600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Springfield Airportauth For Engineering Svcs & Equip 3-17-0996-08 II Proj. Sca-4353 Abbeham Lincoln Cantal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 1,385,094.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 55,096.80	\$ -	\$ -	\$ -	\$ -	PA100-586	12/17/2015	60	12/16/2020	
4356600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Metropolitan Airportauthority Of Rock Island For Eng Svcs 17-0068-81 II Proj. Mli-4356 Quad Civ Intl Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 1,926,404.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/30/2015	60	10/29/2020	
4357600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Metropolitan Airportauthority Of Rock Island For Eng Svcs 17-0068-77 II Proj. Mli-4357 Quad Civ Intl Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 363,027.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2012	95	8/3/2020	
4357600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Metropolitan Airportauthority Of Rock Island For Eng Svcs 17-0068-77 II Proj. Mli-4357 Quad Civ Intl Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 363,027.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2012	95	8/3/2020	
4359600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Metropolitan Airport Auth Of Rock Island County For Engineering Services II Proj. Mli-4359 17-0068-76 Quad Civ Intl Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 398,531.39	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2012	91	4/22/2020	
4359600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Metropolitan Airport Auth Of Rock Island County For Engineering Services II Proj. Mli-4359 17-0068-76 Quad Civ Intl Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 398,531.39	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2012	91	4/22/2020	
4361700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Greater Peoria Airport For Engineering Services 3-17-0080-59 II Proj. Pia-4361 Peoria International Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 396,201.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,639.07	\$ -	\$ -	\$ -	\$ 37,639.07	PA100-586	10/24/2013	60	10/23/2018		
4361700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Greater Peoria Airport For Engineering Services 3-17-0080-59 II Proj. Pia-4361 Peoria International Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 396,201.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,981.07	\$ -	\$ -	\$ -	\$ 1,981.07	PA100-586	10/24/2013	60	10/23/2018		
4364700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Alexander Co Airport Authority For Engineering Svcs Ctr-4364 17-Sbpg-95/99/105/111 Cairo Regional Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 85,578.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2013	111	8/14/2022	
4364700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Alexander Co Airport Authority For Engineering Svcs Ctr-4364 17-Sbpg-95/99/105/111 Cairo Regional Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 85,578.86	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2013	111	8/14/2022	
4371600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Effingham County Comm For Engineering Services 3-17-Sbpg-105/111 II Proj. 1H2-4371 Effingham County Memorial Airport	NON-BOND		0011494609000000	Grants For Air Navigation Facilities	\$ 134,983.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/11/2014	106	2/6/2023	
4371600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Effingham County Comm For Engineering Services 3-17-Sbpg-105/111 II Proj. 1H2-4371 Effingham County Memorial Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 134,983.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/11/2014	106	2/6/2023	
4371600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Effingham County Comm For Engineering Services 3-17-Sbpg-105/111 II Proj. 1H2-4371 Effingham County Memorial Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 134,983.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/11/2014	106	2/6/2023	
4374100	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Airport Authority Of Flora For Engineering Svcs II Proj. Foa-4374 3-17-Sbpg-105 & 111 Flora Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 129,758.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,292.55	\$ -	\$ -	\$ -	\$ 12,292.55	PA100-586	6/30/2016	60	6/29/2021		
4374100	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Airport Authority Of Flora For Engineering Svcs II Proj. Foa-4374 3-17-Sbpg-105 & 111 Flora Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 129,758.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 682.69	\$ -	\$ -	\$ -	\$ 682.69	PA100-586	6/30/2016	60	6/29/2021		
4378600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Vandalla Park District For Engineering Svcs 17-Sbpg-99/105/111/120 II Proj. Vla-4378 Vandalla Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 583,652.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2013	60	5/30/2018	
4379300	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse US Dept Agrctn Plang-Wlbrf Stds Nie-S75000 \$5000 Per Unit X 15 Airports II Proj III-4379 Various Airports	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/15/2014	48	12/14/2018	
4382700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Board Of Trustess Of The University Of B For Engi Svcs 17-0016-30 II Proj. Cmi-4382 U Of I Willard Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 349,888.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/16/2015	60	11/15/2020	
4382700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Board Of Trustess Of The University Of B For Engi Svcs 17-0016-30 II Proj. Cmi-4382 U Of I Willard Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 349,888.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/16/2015	60	11/15/2020	
4383600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Pinnacleville-Duquain Airport Board For Engineering Svcs 3-17-Sbpg-91 II Proj. Fy-4383 Pinnacleville-Duquain Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 53,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,064.00	\$ -	\$ -	\$ -	\$ 5,064.00	PA100-586	12/17/2015	60	12/16/2020		
4383600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Pinnacleville-Duquain Airport Board For Engineering Svcs 3-17-Sbpg-91 II Proj. Fy-4383 Pinnacleville-Duquain Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 53,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 132.50	\$ -	\$ -	\$ -	\$ 132.50	PA100-586	12/17/2015	60	12/16/2020		
4384700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse City Of Pontiac For Engineering Services 3-17-Sbpg-111/120/105/133B Proj. Pta-4384 Pontiac Municipal Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 150,750.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,070.36	\$ -	\$ 1,025.65	\$ -	\$ 4,070.36	PA100-586	10/14/2015	60	10/13/2020		
4384700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse City Of Pontiac For Engineering Services 3-17-Sbpg-111/120/105/133B Proj. Pta-4384 Pontiac Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 150,750.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 77,339.67	\$ -	\$ 19,487.37	\$ -	\$ 77,339.67	PA100-586	10/14/2015	60	10/13/2020		
4395600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Williamson County Airport Authority For Constr Svcs II Proj Mw-4395/17-Sbpg-95/99 & 17-0065-031 Williamson Co Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 5,932,461.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/23/2015	60	4/22/2020	
4396700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse City Of Beardstown For Engineering Services; II Proj. K06-4396 17-Sbpg-99 Greater Beardstown Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 24,678.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/23/2015	60	4/22/2020	
4398700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse City Of Metropolis For Eng Svcs 17-Sbpg-91/95/99/102N II Proj. M30-4398 Metropolis Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 99,557.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,955.70	\$ -	\$ -	\$ -	\$ 9,955.70	PA100-586	6/24/2014	60	6/23/2019		
4398700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse City Of Metropolis For Eng Svcs 17-Sbpg-91/95/99/102N II Proj. M30-4398 Metropolis Municipal Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 99,557.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/24/2014	60	6/23/2019	
4398701	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse City Of Metropolis For Eng Svcs 17-Sbpg-91/95/99/102N II Proj. M30-4398 Metropolis Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 5,870.35	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,870.35	\$ -	\$ -	\$ -	\$ 5,870.35	PA100-586	6/24/2014	51	9/7/2018		
4400700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Macomb Airport Auth For Engineering Svcs 3-17-Sbpg-120N/133N/139N/144B Proj. Mq-4400 Macomb Municipal Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 135,669.95	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,739.28	\$ -	\$ -	\$ -	PA100-586	3/17/2014	114	9/19/2023	
4400700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports:Reimburse Macomb Airport Auth For Engineering Svcs 3-17-Sbpg-120N/133N/139N/144B Proj. Mq-4400 Macomb Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 135,669.95	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 71,046.22	\$ -	\$ -	\$ -	PA100-586	3/17/2014	114	9/19/2023	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
4401700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Kankakee Valley Aprt Auth For Engineering Services 3-17-Step-131/133 B Proj. Rk-4401 Greater Kankakee Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 228,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,970.11	\$ 1,290.48	\$ 27,275.20	\$ -	\$ 13,970.11	PA100-586	11/21/2014	60	11/20/2019		
4401700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Kankakee Valley Aprt Auth For Engineering Services 3-17-Step-131/133 B Proj. Rk-4401 Greater Kankakee Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 228,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 735.28	\$ 67.92	\$ 1,435.53	\$ -	\$ 735.28	PA100-586	11/21/2014	60	11/20/2019		
4402600	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Springfield Airport Authority For Engineering Services 3-17-0096-68 B Proj. Sp-4402 Abraham Lincoln Capital Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 514,006.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,715.26	\$ -	\$ -	\$ -	\$ -	PA100-586	12/17/2015	60	12/16/2020	
4403600	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Springfield Airport Authority For Engineering Services 3-17-0096-68 B Proj. Sp-4403 Abraham Lincoln Capital Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 285,326.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/26/2011	134	12/11/2022	
4.40E+06	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Village Of Lake In The Hills For Engineering Svcs B Proj. 3CL-4404 3-17-Step-111N112D Lake In The Hills Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 384,366.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,110.80	\$ -	\$ -	\$ -	\$ 2,110.80	PA100-586	1/22/2014	87	4/12/2021		
4.40E+06	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Village Of Lake In The Hills For Engineering Svcs B Proj. 3CL-4404 3-17-Step-111N112D Lake In The Hills Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 384,366.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 51.42	\$ -	\$ -	\$ -	\$ 51.42	PA100-586	1/22/2014	87	4/12/2021		
4.41E+06	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Board Of Trustees Of The University Of Illinois For Eng Svcs 17-0016-30I Proj. Csu-4408 U Of I Willard Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 21,498.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,614.38	\$ -	\$ -	\$ -	\$ 2,614.38	PA100-586	10/30/2015	60	10/29/2020		
4.41E+06	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Board Of Trustees Of The University Of Illinois For Eng Svcs 17-0016-30I Proj. Csu-4408 U Of I Willard Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 101,680.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/22/2010	160	8/15/2023	
4.41E+06	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse City Of Casey For Engineering Services 3-17-Step-9599/105/111 B Proj. 1H8-4409 Casey Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 101,680.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/22/2010	160	8/15/2023	
4.41E+06	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse City Of Casey For Engineering Services 3-17-Step-9599/105/111 B Proj. 1H8-4409 Casey Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 39,101.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,594.77	\$ -	\$ -	\$ -	\$ 4,594.77	PA100-586	5/31/2013	60	5/30/2018		
4.41E+06	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Whiteside County Bd For Engineering Svcs Sqi-4411 17-Step-91/133 Whiteside County Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 661,958.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 480,682.22	\$ 77,966.27	\$ -	\$ -	\$ 480,682.22	PA100-586	4/28/2016	85	5/2/2023		
4.41E+06	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse St Clair County For Engineering Services 3-17-0146-033 B Proj. Biv-4412 Midamerica St Louis Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,991.03	\$ -	\$ -	PA100-586	5/28/2014	60	5/27/2019		
4413700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse City Of Aurora For Engineering Services B Proj. An-4413 Aurora Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,991.02	\$ -	\$ -	PA100-586	5/28/2014	60	5/27/2019		
4416700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Village Of Bolingbrook For Engineering Services 17-Step-120_1C5-4416 Bolingbrook Clow International Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 117,734.03	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/9/2015	60	9/8/2020	
4416700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Village Of Bolingbrook For Engineering Services 17-Step-120_1C5-4416 Bolingbrook Clow International Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 117,734.03	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/9/2015	60	9/8/2020	
4417700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Centralia Mun Aprtfor Engineering Services 17-Step-111N/120N B Proj. Eal-4417 Centralia Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 63,150.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/3/2015	60	9/2/2020	
4418700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse City Of Quincy For Wildlife Assessment Study Not To Exceed \$53,494.00I Proj. Uta-4418 17-Step-105 Quincy Reg Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 50,818.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 266.36	\$ -	\$ -	\$ -	\$ 266.36	PA100-586	3/10/2015	60	3/9/2020		
4418700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse City Of Quincy For Wildlife Assessment Study Not To Exceed \$53,494.00I Proj. Uta-4418 17-Step-105 Quincy Reg Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 50,818.62	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,816.65	\$ -	\$ -	\$ -	\$ 4,816.65	PA100-586	3/10/2015	60	3/9/2020		
4420700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Alexander County Arptauthority For Engineering Svcs 3-17-Step-111/120 B Proj. Cii-4420 Cairo Regional Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 24,894.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/11/2014	107	3/26/2023	
4421700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse City Of Aurora For Engineering Services 3-17-Step-120/133 B Proj. Anr-4421 Aurora Municipal Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 120,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,050.11	\$ 1,034.67	\$ -	\$ -	\$ 1,050.11	PA100-586	4/11/2014	60	4/10/2019		
4421700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse City Of Aurora For Engineering Services 3-17-Step-120/133 B Proj. Anr-4421 Aurora Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 120,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,121.63	\$ 19,825.75	\$ -	\$ -	\$ 20,121.63	PA100-586	4/11/2014	60	4/10/2019		
4424700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Village Of Lansing For Engineering Svcs 3-17-Step-120 B Proj. Iqy-4424 Lansing Municipal Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 90,308.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 400.36	\$ -	\$ -	\$ -	\$ 400.36	PA100-586	4/11/2014	60	4/10/2019		
4424700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Village Of Lansing For Engineering Svcs 3-17-Step-120 B Proj. Iqy-4424 Lansing Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 90,308.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,142.40	\$ -	\$ -	\$ -	\$ 9,142.40	PA100-586	4/11/2014	60	4/10/2019		
4424700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Village Of Lansing For Engineering Svcs 3-17-Step-120 B Proj. Iqy-4424 Lansing Municipal Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 90,308.93	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50.89	\$ -	\$ -	\$ -	\$ 50.89	PA100-586	4/11/2014	60	4/10/2019		
4425700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Joliet Regional Portland For Eng Svcs B Proj. Lot-4425 17-Step-120 Lewis University Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 252,308.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2016	60	6/14/2021		
4425700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Joliet Regional Portland For Eng Svcs B Proj. Lot-4425 17-Step-120 Lewis University Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 252,308.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2016	60	6/14/2021		
4425700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Joliet Regional Portland For Eng Svcs B Proj. Lot-4425 17-Step-120 Lewis University Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 252,308.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2016	60	6/14/2021		
4426100	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse City Of Benton For Engineering Svcs B Proj.H96-4426 17-Step-105/111 Benton Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 100,026.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,478.69	\$ -	\$ -	\$ -	\$ 9,478.69	PA100-586	2/16/2016	60	2/15/2021		
4426100	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse City Of Benton For Engineering Svcs B Proj.H96-4426 17-Step-105/111 Benton Municipal Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 100,026.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 524.75	\$ -	\$ -	\$ -	\$ 524.75	PA100-586	2/16/2016	60	2/15/2021		
4428100	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Bloomington Normal Airport Auth For Engineering Svcs 3-17-0006-64 B Proj-4428 Central Illinois Regional Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 618,601.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2016	60	1/11/2021	
4429700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Salem Airport Auth. For Engineering Services 3-17-Step-155D,144A,N B Proj# Sio-4429 Salem-Leckrone Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 126,938.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/27/2018	60	12/26/2023	
4429700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Salem Airport Auth. For Engineering Services 3-17-Step-155D,144A,N B Proj# Sio-4429 Salem-Leckrone Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 126,938.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/27/2018	60	12/26/2023	
4430700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Decatur Park District For Engineering Services 3-17-Step-111/120 B Proj. Dec-4430 Decatur Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 87,443.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 218.60	\$ -	\$ -	\$ -	\$ -	PA100-586	4/11/2014	60	4/10/2019	
4430700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Decatur Park District For Engineering Services 3-17-Step-111/120 B Proj. Dec-4430 Decatur Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 87,443.43	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,525.72	\$ -	\$ -	\$ -	\$ -	PA100-586	4/11/2014	60	4/10/2019	
4431700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse City Of Dekalb For Engineering Svcs Dkb-4431 3-17-Step-111/120/133 Dekalb Taylor Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 147,304.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,350.07	\$ -	\$ -	\$ -	\$ -	PA100-586	4/11/2014	60	4/10/2019	
4431700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse City Of Dekalb For Engineering Svcs Dkb-4431 3-17-Step-111/120/133 Dekalb Taylor Municipal Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 147,304.33	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,228.95	\$ -	\$ -	\$ -	\$ -	PA100-586	4/11/2014	60	4/10/2019	
4432700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse City Of Fairfield Engineering Services 17-Step-105/111/120 B Proj. Fwc-4432 Fairfield Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 62,777.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/3/2015	60	9/2/2020	
4432700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse City Of Fairfield Engineering Services 17-Step-105/111/120 B Proj. Fwc-4432 Fairfield Municipal Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 62,777.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/3/2015	60	9/2/2020	
4438700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports:Reimburse Logan County Board For Engineering Services 3-17-Step-111N B Proj# Aaa-4438 Logan County Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 35,139.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,847.90	\$ -	\$ -	\$ -	\$ -	PA100-586	10/25/2016	60	10/24/2021	





Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4483700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Metropolitan Airport Authority Of Rock Island For Eng Svcs 17-0068-79 II Proj. Mii-4483 Quad City Intl Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 156,628.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 782.01	\$ -	\$ -	\$ -	\$ 782.01	PA100-586	10/30/2015	60	10/29/2020	
4485700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Metropolitan Airport Authority Of Peoria For Eng Svcs 3-17-0080-60 II Proj. Pia-4485 Peoria International Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 526,850.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/2/2013	84	12/16/2020	
4485700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Metropolitan Airport Authority Of Peoria For Eng Svcs 3-17-0080-60 II Proj. Pia-4485 Peoria International Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 526,850.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/2/2013	84	12/16/2020	
4486700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse City Of Quincy For Engineering Svcs 3-17-0085-037 II Proj. Uin-4486 Quincy Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 117,288.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,536.11	\$ -	\$ -	\$ -	\$ 2,536.11	PA100-586	12/1/2015	59	11/30/2020	
4486700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse City Of Quincy For Engineering Svcs 3-17-0085-037 II Proj. Uin-4486 Quincy Regional Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 117,288.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/1/2015	59	11/30/2020	
4488700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Dapage Airport Authfor Engineering Services 3-17-129-133 II Proj. Dpa-4488 Dapage Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 286,076.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 485.82	\$ -	\$ -	\$ -	\$ 485.82	PA100-586	11/9/2015	60	11/8/2020	
4488700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Dapage Airport Authfor Engineering Services 3-17-129-133 II Proj. Dpa-4488 Dapage Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 286,076.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,551.81	\$ -	\$ -	\$ -	\$ 9,551.81	PA100-586	11/9/2015	60	11/8/2020	
4490600	Exempt From II Grant Fund Recovery Act B30llc7 Section 3, Airports,Reimburse Chicago Executive Airport For Engineering Services 3-17-Shop-132 II Proj. Psk-4490 Chicago Executive Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 298,092.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2016	60	9/19/2021	
4490600	Exempt From II Grant Fund Recovery Act B30llc7 Section 3, Airports,Reimburse Chicago Executive Airport For Engineering Services 3-17-Shop-132 II Proj. Psk-4490 Chicago Executive Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 298,092.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2016	60	9/19/2021	
4491600	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse City Of Pinckneyvillefor Engineering Svcs 3-17-Shop-9599/105/111 II Proj. Pfv-4491 Pinckneyville-Duquoin Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 853,738.53	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/14/2015	60	10/13/2020	
4492700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse City Of Rochelle For Engineering Services Rpj-4492 3-17-Shop-111 II Proj. Rqj-4492 Rochelle Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 104,099.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,577.13	\$ 44,918.46	\$ -	\$ -	PA100-586	3/5/2015	68	11/15/2020	
4492700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse City Of Rochelle For Engineering Services Rpj-4492 3-17-Shop-111 II Proj. Rqj-4492 Rochelle Municipal Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 104,099.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,188.27	\$ 2,364.13	\$ -	\$ -	PA100-586	3/5/2015	68	11/15/2020	
4493700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse St Clair County For Engineering Svcs 3-17-Shop-111/3-17-0146-032 II Proj. Biv-4493 Midamerica St. Louis Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 302,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/28/2015	60	10/27/2020	
4493700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse St Clair County For Engineering Svcs 3-17-Shop-111/3-17-0146-032 II Proj. Biv-4493 Midamerica St. Louis Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 302,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/28/2015	60	10/27/2020	
4494700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse St. Clair County Board For Eng Svcs 3-17-Shop-108/111N II Proj. Biv-4494 Midamerica St. Louis Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 59,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2015	60	5/4/2020	
4497700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Decatur Park Dist For Engineering Services 3-17-Shop-133 II Proj. Dec-4497 Decatur Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 81,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,488.82	\$ 4,229.36	\$ -	\$ -	\$ 32,488.82	PA100-586	10/5/2011	137	3/18/2023	
4497700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Decatur Park Dist For Engineering Services 3-17-Shop-133 II Proj. Dec-4497 Decatur Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 81,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 833.05	\$ 108.45	\$ -	\$ -	\$ 833.05	PA100-586	10/5/2011	137	3/18/2023	
4498700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse City Of Centralia For Engineering Svcs 3-17-Shop-120/133 II Proj. Eid-4498 Centralia Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 49,976.56	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,997.62	\$ -	\$ -	\$ -	\$ 4,997.62	PA100-586	10/14/2015	60	10/13/2020	
4503700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse Univ Of W Willard Airport For Engineering Svcs II Proj. Cmi-4503 3-17-0016-31 University Of Illinois-Willard Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 506,149.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 176,900.42	\$ -	\$ -	\$ -	PA100-586	6/16/2015	64	10/13/2020	
4503700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse Univ Of W Willard Airport For Engineering Svcs II Proj. Cmi-4503 3-17-0016-31 University Of Illinois-Willard Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 506,149.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,310.55	\$ -	\$ -	\$ -	PA100-586	6/16/2015	64	10/13/2020	
4504300	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Pub. 176-025 Planning-Statewidepavement Management Ip-4504 3-17-Shop-95 Illinois System Plan	NON-BOND		00954946049000018	Federal/Local Airport	\$ 440,696.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 344.28	\$ -	\$ -	\$ -	\$ 344.28	PA100-586	6/22/2016	119	5/30/2026	
4504300	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Pub. 176-025 Planning-Statewidepavement Management Ip-4504 3-17-Shop-95 Illinois System Plan	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 440,696.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18.13	\$ -	\$ -	\$ -	\$ 18.13	PA100-586	6/22/2016	119	5/30/2026	
4505700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse Bi-State Authority For Engineering Services 3-17-Shop-133/134 II Proj. Cps-4505 St. Louis Downtown Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 201,462.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 69,533.12	\$ 88,199.80	\$ -	\$ -	PA100-586	2/18/2015	99	5/2/2023	
4505700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse Bi-State Authority For Engineering Services 3-17-Shop-133/134 II Proj. Cps-4505 St. Louis Downtown Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 201,462.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,659.64	\$ 4,642.10	\$ -	\$ -	PA100-586	2/18/2015	99	5/2/2023	
4507700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Chicago Executive Board Of Directors For Eng Svcs N/A II Proj. Psk-4507 Chicago Executive Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 350,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/4/2016	60	3/3/2021	
4507700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Chicago Executive Board Of Directors For Eng Svcs N/A II Proj. Psk-4507 Chicago Executive Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 350,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/4/2016	60	3/3/2021	
4508600	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse Springfield Airport Authority For Engineering Services 17-0096-68 II Proj. Spi-4508 Abraham Lincoln Capital Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 124,870.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 367.74	\$ -	\$ -	\$ -	\$ 367.74	PA100-586	1/28/2016	60	1/27/2021	
4511700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse Cokes Co Airport Authfor Engineering Svcs 3-17-Shop-120/121/133 II Proj. Mto-4511 Cokes County Airport Authority	NON-BOND		00954946049000018	Federal/Local Airport	\$ 127,913.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/14/2015	60	10/13/2020	
4511700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse Cokes Co Airport Authfor Engineering Svcs 3-17-Shop-120/121/133 II Proj. Mto-4511 Cokes County Airport Authority	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 127,913.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/14/2015	60	10/13/2020	
4512700	Exempt From II Grant Fund Recovery Act B30llc705Section3, Airports,Reimburse Mt Vernon Airport Authfor Engineering Svcs Mvu-4512 17-Shop-133 Mt Vernon Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 41,734.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/14/2015	60	10/13/2020	
4513500	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimburse Chicago Midway Intl Airport For Engineering Svcs 3-17-0025-85 II Proj. Mdw-4513 Chicago Midway Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 280,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/4/2016	60	3/3/2021	
4514700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimb Crawford County Airportfor Engineering Services 3-17-Shop-133 II Proj. Rsv-4514 Crawford County Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 135,045.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 82,418.02	\$ 1,773.80	\$ -	\$ -	PA100-586	10/14/2015	60	10/13/2020	
4514700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports, Reimb Crawford County Airportfor Engineering Services 3-17-Shop-133 II Proj. Rsv-4514 Crawford County Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 135,045.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,301.27	\$ 92.57	\$ -	\$ -	PA100-586	10/14/2015	60	10/13/2020	
4515700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse City Of Rochelle For Engineering Services 3-17-Shop-111/120/133 II Proj. Rqj-4515 Rochelle Municipal Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 125,550.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,811.38	\$ -	\$ -	\$ -	\$ 2,811.38	PA100-586	10/14/2015	93	7/25/2023	
4515700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse City Of Rochelle For Engineering Services 3-17-Shop-111/120/133 II Proj. Rqj-4515 Rochelle Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 125,550.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 53,416.32	\$ -	\$ -	\$ -	\$ 53,416.32	PA100-586	10/14/2015	93	7/25/2023	
4517700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse Southern II Airport Auth For Engineering Svcs 3-17-Shop-122/120/133 II Proj. Mdb-4517 Southern Illinois Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 50,226.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/17/2015	60	12/16/2020	
4520700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse Joliet Reg Port Dist For Engineering Svcs Lot-4520 17-Shop-130/133 Lewis University Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 449,150.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/20/2016	60	10/19/2021	
4520700	Exempt From II Grant Fund Recovery Act B30llc705Section 3, Airports,Reimburse Joliet Reg Port Dist For Engineering Svcs Lot-4520 17-Shop-130/133 Lewis University Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 449,150.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/20/2016	60	10/19/2021	

Agency Project ID	Project Category	Funding Information				Release Information						FY19 Spending Information					Project Completion Information			
		Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)
4521700	Exempt From II Grant Fund Recovery Act B30llcs7 Section 3, Airports/Reimburse City Of Beardstown For Engineering Svcs 3-17-Shgp-76/88/94 II Proj. K06-140 Greater Beardstown Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 341,000.87	\$ -	\$ -	\$ -	\$ -	\$ 79,587.58	\$ 2,638.13	\$ 37,635.68	\$ -	\$ 79,587.58	PA100-586	10/14/2015	60	10/13/2020	
4521700	Exempt From II Grant Fund Recovery Act B30llcs7 Section 3, Airports/Reimburse City Of Beardstown For Engineering Svcs 3-17-Shgp-76/88/94 II Proj. K06-140 Greater Beardstown Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 341,000.87	\$ -	\$ -	\$ -	\$ -	\$ 4,188.82	\$ 138.85	\$ 1,980.83	\$ -	\$ 4,188.82	PA100-586	10/14/2015	60	10/13/2020	
4522700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse City Of Aurora For Engineering Services 3-17-Shgp-139 II Proj. Arr-4522 Aurora Municipal Airport	NON-BOND		00114946049000000	Grants For Air Navigation Facilities	\$ 67,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2017	78	7/25/2023	
4522700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse City Of Aurora For Engineering Services 3-17-Shgp-139 II Proj. Arr-4522 Aurora Municipal Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 67,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,813.57	\$ -	\$ -	PA100-586	1/12/2017	78	7/25/2023	
4522700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse City Of Aurora For Engineering Services 3-17-Shgp-139 II Proj. Arr-4522 Aurora Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 67,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 34,457.77	\$ -	\$ -	PA100-586	1/12/2017	78	7/25/2023	
4524600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Harrisburg-Raleigh Airport Auth For Engineering Svcs 3-17-Shgp-133 II Proj. Hb-4524 Harrisburg-Raleigh Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 48,618.70	\$ -	\$ -	\$ -	\$ -	\$ 1,557.84	\$ -	\$ -	\$ -	\$ 1,557.84	PA100-586	10/28/2015	60	10/27/2020	
4524600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Harrisburg-Raleigh Airport Auth For Engineering Svcs 3-17-Shgp-133 II Proj. Hb-4524 Harrisburg-Raleigh Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 48,618.70	\$ -	\$ -	\$ -	\$ -	\$ 81.99	\$ -	\$ -	\$ -	\$ 81.99	PA100-586	10/28/2015	60	10/27/2020	
4525700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Effingham Co Memorial Airport For Engineering Svcs 1H2-4525 3-17-Shgp-120 Effingham County Memorial Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 164,291.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,685.67	\$ -	\$ -	PA100-586	10/14/2015	36	10/13/2018	
4525700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Effingham Co Memorial Airport For Engineering Svcs 1H2-4525 3-17-Shgp-120 Effingham County Memorial Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 164,291.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 89,027.81	\$ -	\$ -	PA100-586	10/14/2015	36	10/13/2018	
4526700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Airt Auth Of Flora For Engineering Svcs Fou-4526 17-Shgp-99/105 Flora Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 34,432.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2015	60	1/11/2020	
4526700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Airt Auth Of Flora For Engineering Svcs Fou-4526 17-Shgp-99/105 Flora Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 34,432.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2015	60	1/11/2020	
4527700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Litchfield Airport Authority For Engineering Svcs 3-17-Shgp-133/139 II Proj. 3LJ-4527 Litchfield Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 163,308.00	\$ -	\$ -	\$ -	\$ -	\$ 77,192.89	\$ 46,452.19	\$ -	\$ -	\$ 77,192.89	PA100-586	5/29/2014	108	5/2/2023	
4527700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Litchfield Airport Authority For Engineering Svcs 3-17-Shgp-133/139 II Proj. 3LJ-4527 Litchfield Municipal Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 163,308.00	\$ -	\$ -	\$ -	\$ -	\$ 4,062.79	\$ 2,444.85	\$ -	\$ -	\$ 4,062.79	PA100-586	5/29/2014	108	5/2/2023	
4528700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Kewanee Airport Auth For Engineering Svcs Eri-4528 17-Shgp-133/136 Kewanee Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 86,170.85	\$ -	\$ -	\$ -	\$ -	\$ 8,186.56	\$ -	\$ -	\$ -	\$ 8,186.56	PA100-586	10/14/2015	60	10/13/2020	
4528700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Kewanee Airport Auth For Engineering Svcs Eri-4528 17-Shgp-133/136 Kewanee Municipal Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 86,170.85	\$ -	\$ -	\$ -	\$ -	\$ 431.28	\$ -	\$ -	\$ -	\$ 431.28	PA100-586	10/14/2015	60	10/13/2020	
4530600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Metropolitan Airt Auth For Engineering Services 3-17-0068-82 II Proj. MII-4530 Quad City International Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 969,745.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 80,647.71	\$ -	\$ -	PA100-586	12/14/2015	60	12/13/2020	
4531700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Metropolitan Airport Authority Of Rock Island County For Eng Svcs 3-17-0068-83 Quad City Int Airport MII-4531	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 261,854.00	\$ -	\$ -	\$ -	\$ -	\$ 182.06	\$ 93.13	\$ -	\$ -	\$ 182.06	PA100-586	10/20/2016	60	10/19/2021	
4531700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Metropolitan Airport Authority Of Rock Island County For Eng Svcs 3-17-0068-83 Quad City Int Airport MII-4531	NON-BOND		00954946049000018	Federal/Local Airport	\$ 261,854.00	\$ -	\$ -	\$ -	\$ -	\$ 3,459.13	\$ 1,769.45	\$ -	\$ -	\$ 3,459.13	PA100-586	10/20/2016	60	10/19/2021	
4532700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Metropolitan Airport Authfor Engineering Svcs 3-17-0068-84 II Proj. MII-4532 Quad City International Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 151,750.00	\$ -	\$ -	\$ -	\$ -	\$ 12.50	\$ 102.63	\$ -	\$ -	\$ 12.50	PA100-586	12/14/2015	60	12/13/2020	
4532700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Metropolitan Airport Authfor Engineering Svcs 3-17-0068-84 II Proj. MII-4532 Quad City International Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 151,750.00	\$ -	\$ -	\$ -	\$ -	\$ 237.50	\$ 1,949.95	\$ -	\$ -	\$ 237.50	PA100-586	12/14/2015	60	12/13/2020	
4533600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse St. Clair County For Engineering Services 3-17-0146-033 II Proj. Bln-4533 Midamerica St Louis Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 336,128.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 336,128.59	\$ -	\$ -	\$ -	PA100-586	4/28/2016	86	6/19/2023	
4534700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse City Of Metropolis For Engineering Services 3-17-Shgp-120/133 II Proj. M30-4534 Metropolis Municipal Airport	NON-BOND		00114946049000000	Grants For Air Navigation Facilities	\$ 37,672.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 361.17	\$ -	\$ -	PA100-586	7/31/2017	72	7/19/2023	
4534700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse City Of Metropolis For Engineering Services 3-17-Shgp-120/133 II Proj. M30-4534 Metropolis Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 37,672.14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,862.15	\$ -	\$ -	PA100-586	7/31/2017	72	7/19/2023	
4535700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Olney Noble Airport/Authority For Engineering Svcs 3-17-Shgp-120/133 II Proj. Oly-4535 Olney-Noble Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 85,309.29	\$ -	\$ -	\$ -	\$ -	\$ 8,104.37	\$ -	\$ -	\$ -	\$ 8,104.37	PA100-586	10/14/2015	60	10/13/2020	
4535700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Olney Noble Airport/Authority For Engineering Svcs 3-17-Shgp-120/133 II Proj. Oly-4535 Olney-Noble Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 85,309.29	\$ -	\$ -	\$ -	\$ -	\$ 426.54	\$ -	\$ -	\$ -	\$ 426.54	PA100-586	10/14/2015	60	10/13/2020	
4538700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Blooming Normal Airport For Engineering Services 3-17-0006-067 II Proj. Bm-4538 Central Illinois Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 931,362.50	\$ -	\$ -	\$ -	\$ -	\$ 452,831.68	\$ 109,409.46	\$ 25,453.60	\$ -	\$ 452,831.68	PA100-586	12/14/2012	118	10/24/2022	
4540600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Gr Rockford Airt Auth For Engineering Svcs II Proj. R64-4540 3-17-0088-77 Chicago/Rockford Int Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 8,028,558.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 804,367.76	\$ -	\$ -	PA100-586	1/27/2011	117	10/13/2020	
4541700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Gr Rockford Airt Auth For Engineering Svcs 3-17-0088-78 II Proj. R64-4541 Chicago/Rockford Int Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 250,850.00	\$ -	\$ -	\$ -	\$ -	\$ 837.71	\$ 2,775.17	\$ -	\$ -	\$ 837.71	PA100-586	10/14/2015	60	10/13/2020	
4541700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Gr Rockford Airt Auth For Engineering Svcs 3-17-0088-78 II Proj. R64-4541 Chicago/Rockford Int Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 250,850.00	\$ -	\$ -	\$ -	\$ -	\$ 15,916.56	\$ 52,728.21	\$ -	\$ -	\$ 15,916.56	PA100-586	10/14/2015	60	10/13/2020	
4542700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Greater Peoria Airt For Engineering Svcs 3-17-0080-063 II Proj. Pia-4542 Peoria International Airport	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 519,689.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,214.29	\$ -	\$ -	\$ -	PA100-586	12/2/2013	82	10/13/2020	
4542700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Greater Peoria Airt For Engineering Svcs 3-17-0080-063 II Proj. Pia-4542 Peoria International Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 519,689.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,071.60	\$ -	\$ -	\$ -	PA100-586	12/2/2013	82	10/13/2020	
4545700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Sparta Community Airtfor Engineering Svcs 3-17-Shgp-105 II Proj. Sar-4545 Sparta Community Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 100,675.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/1/2016	59	3/31/2021	
4547300	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Ph: 178-020 Start Up Agrmt Phl Update Current 2012 State Aviation Specs, Bureau of Enr: Isp-4547 3-17-0000-007	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 777,754.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/18/2016	120	4/17/2026	
4547300	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Ph: 178-020 Start Up Agrmt Phl Update Current 2012 State Aviation Specs, Bureau of Enr: Isp-4547 3-17-0000-007	NON-BOND		00954946049000018	Federal/Local Airport	\$ 777,754.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/18/2016	120	4/17/2026	
4547300	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Ph: 178-020 Start Up Agrmt Phl Update Current 2012 State Aviation Specs, Bureau of Enr: Isp-4547 3-17-0000-007	BOND	8D	05544946049000010	Air Navigation Facilities	\$ 777,754.10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/18/2016	120	4/17/2026	
4548600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse City Of Chicago For Engineering Svcs II Proj. Midw-4548 3-17-0025-086 Chicago Midway Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 16,056,464.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/4/2016	60	5/3/2021	
4550600	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimb Springfield Airport Authority For Engineering Services 3-17-0096-070 II Proj. Sra-4550 Abraham Lincoln Capital Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 652,305.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,917.67	\$ -	\$ -	\$ -	PA100-586	1/24/2017	71	12/11/2022	
4551700	Exempt From II Grant Fund Recovery Act B30llcs705Section 3, Airports/Reimburse Coles Co Airt Authfor Engineering Svcs Mto-4511 17-Shgp-120/121/133 Coles County Memorial Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/17/2016	60	10/16/2021	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4551700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Coles Co Airport Authority For Engineering Svcs Mto-4511 17-Shgp-120133 133 Coles County Memorial Airport	BOND	8D	055494609000010	Air Navigation Facilities	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/17/2016	60	10/16/2021	
4552700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Chicago Executive Airport For Engineering Svcs 3-17-Shgp-148D.133N 139N II Proj#Pak-4552 Chicago Executive Airport	NON-BOND		001149460900000	Grants For Air Navigation Facilities	\$ 317,015.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2016	87	10/30/2023	
4552700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Chicago Executive Airport For Engineering Svcs 3-17-Shgp-148D.133N 139N II Proj#Pak-4552 Chicago Executive Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 317,015.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/20/2016	87	10/30/2023	
4554700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Coles County Airport Authority For Engineering Svcs 3-17-Shgp-120133 II Proj. Mto-4554 Coles County Memorial Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 180,075.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 79,665.95	\$ 48,277.81	\$ -	\$ -	\$ 79,665.95	PA100-586	6/19/2012	129	3/28/2023	
4554700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Coles County Airport Authority For Engineering Svcs 3-17-Shgp-120133 II Proj. Mto-4554 Coles County Memorial Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 180,075.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,192.94	\$ 2,540.94	\$ -	\$ -	\$ 4,192.94	PA100-586	6/19/2012	129	3/28/2023	
4555700	Exempt From II Grant Fund Recovery Act B300c7 Section 3.Airports:Reimburse Decatur Park District For Engineering Services 3-17-Shgp-139143 II Proj. Dec-4555 Decatur Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 140,892.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/3/2016	76	10/24/2022	
4555700	Exempt From II Grant Fund Recovery Act B300c7 Section 3.Airports:Reimburse Decatur Park District For Engineering Services 3-17-Shgp-139143 II Proj. Dec-4555 Decatur Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 140,892.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,047.27	\$ -	\$ -	PA100-586	6/3/2016	76	10/24/2022	
4557700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Dupage Airport Authority For Engineering Services 3-17-Shgp-139 II Proj. Dpa-4557 Dupage Airport	NON-BOND		001149460900000	Grants For Air Navigation Facilities	\$ 40,018.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/3/2016	84	6/13/2023	
4557700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Dupage Airport Authority For Engineering Services 3-17-Shgp-139 II Proj. Dpa-4557 Dupage Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 40,018.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 537.92	\$ -	\$ -	PA100-586	6/3/2016	84	6/13/2023	
4557700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Dupage Airport Authority For Engineering Services 3-17-Shgp-139 II Proj. Dpa-4557 Dupage Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 40,018.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,041.34	\$ -	\$ -	PA100-586	6/3/2016	84	6/13/2023	
4559700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Effingham County Inc/Commission For Engineering Services 3-17-Shgp-133139 II Proj#IH2-4559 Effingham Co Memorial Airport	NON-BOND		001149460900000	Grants For Air Navigation Facilities	\$ 142,915.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/3/2016	84	6/26/2023	
4559700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Effingham County Inc/Commission For Engineering Services 3-17-Shgp-133139 II Proj#IH2-4559 Effingham Co Memorial Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 142,915.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/3/2016	84	6/26/2023	
4560600	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Kankakee Valley Apt Auth For Engineering Svcs 3-17-Shgp-133139142 II Proj. Bk-4560 Greater Kankakee Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 86,050.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10.79	\$ 47.56	\$ 46.13	\$ -	\$ 10.79	PA100-586	10/13/2014	96	10/24/2022	
4560600	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Kankakee Valley Apt Auth For Engineering Svcs 3-17-Shgp-133139142 II Proj. Bk-4560 Greater Kankakee Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 86,050.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 273.30	\$ 903.71	\$ 876.51	\$ -	\$ 273.30	PA100-586	10/13/2014	96	10/24/2022	
4561700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Greenville Airport Auth For Engineering Svcs 3-17-Shgp-120133139 II Proj. Gre-4561 Greenville Airport	NON-BOND		001149460900000	Grants For Air Navigation Facilities	\$ 71,201.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/7/2016	81	3/28/2023	
4561700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Greenville Airport Auth For Engineering Svcs 3-17-Shgp-120133139 II Proj. Gre-4561 Greenville Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 71,201.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,156.58	\$ 22,679.32	\$ 7,541.37	\$ -	\$ 30,156.58	PA100-586	6/7/2016	81	3/28/2023	
4561700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Greenville Airport Auth For Engineering Svcs 3-17-Shgp-120133139 II Proj. Gre-4561 Greenville Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 71,201.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,587.19	\$ 1,193.65	\$ 396.91	\$ -	\$ 1,587.19	PA100-586	6/7/2016	81	3/28/2023	
4562700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Harrisburg-Raleigh Apt Auth For Engineering Svcs 3-17-Shgp-120133 II Proj. Hbb-4562 Harrisburg-Raleigh Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 65,840.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,409.52	\$ -	\$ -	\$ -	PA100-586	6/7/2016	81	3/28/2023	
4562700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Harrisburg-Raleigh Apt Auth For Engineering Svcs 3-17-Shgp-120133 II Proj. Hbb-4562 Harrisburg-Raleigh Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 65,840.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,442.59	\$ -	\$ -	\$ -	PA100-586	6/7/2016	81	3/28/2023	
4566700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Bi-State Authority For Engineering Services 3-17-Shgp-120133139 II Proj. Lav-4566 Lawrenceville-Vicennes Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 86,188.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,265.19	\$ -	\$ -	PA100-586	10/8/2013	113	3/18/2023	
4566700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Bi-State Authority For Engineering Services 3-17-Shgp-120133139 II Proj. Lav-4566 Lawrenceville-Vicennes Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 86,188.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,038.55	\$ -	\$ -	PA100-586	10/8/2013	113	3/18/2023	
4570700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse County Of Marshall Airport For Engineering Services 3-17-Shgp-1111390 II Proj. C75-4570 Marshall County Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 135,020.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,303.95	\$ 22,093.62	\$ -	\$ -	\$ 46,303.95	PA100-586	6/17/2016	81	3/18/2023	
4570700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse County Of Marshall Airport For Engineering Services 3-17-Shgp-1111390 II Proj. C75-4570 Marshall County Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 135,020.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,437.05	\$ 1,162.82	\$ -	\$ -	\$ 2,437.05	PA100-586	6/17/2016	81	3/18/2023	
4571700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse County Of Marshall Airport For Engineering Services 3-17-Shgp-139 II Proj. C75-4571 Marshall County Airport	NON-BOND		001149460900000	Grants For Air Navigation Facilities	\$ 44,809.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/17/2016	84	6/5/2023	
4571700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse County Of Marshall Airport For Engineering Services 3-17-Shgp-139 II Proj. C75-4571 Marshall County Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 44,809.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,047.22	\$ -	\$ 8,197.12	\$ -	\$ 21,047.22	PA100-586	6/17/2016	84	6/5/2023	
4571700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse County Of Marshall Airport For Engineering Services 3-17-Shgp-139 II Proj. C75-4571 Marshall County Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 44,809.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,107.75	\$ 431.43	\$ -	\$ -	PA100-586	6/17/2016	84	6/5/2023	
4572700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse City Of Memphis For Engineering Services 3-17-Shgp-005120133 II Proj. M30-4572 Memphis Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 57,658.64	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,347.84	\$ 5,509.77	\$ -	\$ -	PA100-586	9/12/2016	78	3/26/2023	
4576700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse City Of Mt. Sterling For Engineering Services 3-17-Shgp-120N.133N.139N.144N II Proj#R63-4576 Mt. Sterling Municipal Apt	NON-BOND		001149460900000	Grants For Air Navigation Facilities	\$ 154,711.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/21/2011	120	3/20/2021	
4576700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse City Of Mt. Sterling For Engineering Services 3-17-Shgp-120N.133N.139N.144N II Proj#R63-4576 Mt. Sterling Municipal Apt	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 154,711.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,650.88	\$ -	\$ -	PA100-586	3/21/2011	120	3/20/2021	
4576700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse City Of Mt. Sterling For Engineering Services 3-17-Shgp-120N.133N.139N.144N II Proj#R63-4576 Mt. Sterling Municipal Apt	NON-BOND		0095494609000018	Federal/Local Airport	\$ 154,711.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 31,366.69	\$ -	\$ -	PA100-586	3/21/2011	120	3/20/2021	
4578700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimb City Of Pekin For Engineering Services 3-17-Shgp-13313120 II Proj. C15-4578 Pekin Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 231,868.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 69,245.04	\$ 35,637.75	\$ -	\$ -	PA100-586	6/17/2016	80	2/5/2023	
4578700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimb City Of Pekin For Engineering Services 3-17-Shgp-13313120 II Proj. C15-4578 Pekin Municipal Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 231,868.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,644.47	\$ 1,875.67	\$ -	\$ -	PA100-586	6/17/2016	80	2/5/2023	
4579700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Village Of Rantoul For Engineering Svcs. 3-17-Shgp-133A/N.139N.120A II Proj. Tip-4579 Rantoul National Aviation Center	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 211,070.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,788.35	\$ -	\$ -	PA100-586	6/17/2016	87	9/4/2023	
4579700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Village Of Rantoul For Engineering Svcs. 3-17-Shgp-133A/N.139N.120A II Proj. Tip-4579 Rantoul National Aviation Center	NON-BOND		0095494609000018	Federal/Local Airport	\$ 211,070.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 90,978.66	\$ -	\$ -	PA100-586	6/17/2016	87	9/4/2023	
4581700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Salem Airport Auth. For Engineering Services 3-17-Shgp-120N/133N/139N II Proj#Sto-4581 Salem Leckrone Airport	NON-BOND		001149460900000	Grants For Air Navigation Facilities	\$ 90,541.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/17/2016	84	6/26/2023	
4581700	Exempt From II Grant Fund Recovery Act B300c705Section 3.Airports:Reimburse Salem Airport Auth. For Engineering Services 3-17-Shgp-120N/133N/139N II Proj#Sto-4581 Salem Leckrone Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 90,541.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,218.86	\$ -	\$ -	\$ -	\$ 22,218.86	PA100-586	6/17/2016	84	6/26/2023	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4581700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Salem Airport Auth. For Engineering Services 3-17-Shp-120N133N139N II Proj.Slo-4581 Salem Leckrone Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 90,541.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,169.41	\$ -	\$ -	\$ -	PA100-586	6/17/2016	84	6/26/2023	
4582700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Village Of Schaumburg For Engineering Svcs_3-17-Shp-133N139N II Proj. 06C-4582 Schaumburg Regional Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 92,761.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 148.50	\$ -	\$ -	PA100-586	12/22/2016	81	9/5/2023	
4582700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Village Of Schaumburg For Engineering Svcs_3-17-Shp-133N139N II Proj. 06C-4582 Schaumburg Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 92,761.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,821.50	\$ -	\$ -	PA100-586	12/22/2016	81	9/5/2023	
4585700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Whiteside County Board For Engineering Services 3-17-Shp-139 II Proj. Saji-4585 Whiteside County Airport	NON-BOND		00114946049000000	Grants For Air Navigation Facilities	\$ 84,530.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/21/2016	85	7/24/2023	
4585700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Whiteside County Board For Engineering Services 3-17-Shp-139 II Proj. Saji-4585 Whiteside County Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 84,530.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/21/2016	85	7/24/2023	
4587700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse St Louis Regional Airport For Engineering Svcs 3-17-Shp-111120133139II Proj. Ala-4587 St Louis Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 80,162.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,587.03	\$ -	\$ -	\$ -	PA100-586	6/3/2016	85	7/25/2023	
4587700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse St Louis Regional Airport For Engineering Svcs 3-17-Shp-111120133139II Proj. Ala-4587 St Louis Regional Airport	NON-BOND		00114946049000000	Grants For Air Navigation Facilities	\$ 80,162.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,294.05	\$ -	\$ -	\$ -	PA100-586	6/3/2016	85	7/25/2023	
4588700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Vermillion Co Airportauthority For Engineering Services 3-17-Shp-139 II Proj. Dm-4588 Vermillion Regional Airport	NON-BOND		00114946049000000	Grants For Air Navigation Facilities	\$ 103,050.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 135.00	\$ -	\$ -	\$ -	PA100-586	6/3/2016	86	8/15/2023	
4588700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Vermillion Co Airportauthority For Engineering Services 3-17-Shp-139 II Proj. Dm-4588 Vermillion Regional Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 103,050.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/3/2016	86	8/15/2023	
4588700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Vermillion Co Airportauthority For Engineering Services 3-17-Shp-139 II Proj. Dm-4588 Vermillion Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 103,050.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,565.00	\$ 32,105.25	\$ -	\$ -	PA100-586	6/3/2016	86	8/15/2023	
4589600	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Waakegan Port Dist Airport For Engineering Svcs 3-17-Shp-1201391418 Proj. Uin-4589 Waakegan National Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 213,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 105,607.84	\$ 50,726.64	\$ 20,578.64	\$ -	\$ 105,607.84	PA100-586	6/3/2016	76	10/24/2022	
4589600	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Waakegan Port Dist Airport For Engineering Svcs 3-17-Shp-1201391418 Proj. Uin-4589 Waakegan National Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 213,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,558.31	\$ 2,669.82	\$ 1,083.09	\$ -	\$ 5,558.31	PA100-586	6/3/2016	76	10/24/2022	
4601300	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Us Department Of Ag Dba Usda Aphis For Engineering Svcs III-4601 N/A State Of Illinois	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 36,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/1/2017	59	12/31/2021	
4602700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Williamson County Arpaauthority For Engineering Services 3-17-0065-034 II Proj. Mwa-4602 Veterans Arrt Of Southern II	NON-BOND		00954946049000018	Federal/Local Airport	\$ 1,341,108.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,181.90	\$ 779,734.18	\$ 281,266.61	\$ -	\$ 4,181.90	PA100-586	1/14/2016	85	2/5/2023	
4602700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Williamson County Arpaauthority For Engineering Services 3-17-0065-034 II Proj. Mwa-4602 Veterans Arrt Of Southern II	NON-BOND		00114946049000000	Grants For Air Navigation Facilities	\$ 1,341,108.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,123.52	\$ -	\$ -	\$ -	PA100-586	1/14/2016	85	2/5/2023	
4602700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Williamson County Arpaauthority For Engineering Services 3-17-0065-034 II Proj. Mwa-4602 Veterans Arrt Of Southern II	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 1,341,108.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 107.23	\$ 2,869.67	\$ 7,211.96	\$ -	\$ 107.23	PA100-586	1/14/2016	85	2/5/2023	
4603700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Greater Peoria Airport For Engineering Services 3-17-0080-64 II Proj Pia-4603 Gen Dowling International Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 2,160,297.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/2/2013	110	2/5/2023	
4603700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Greater Peoria Airport For Engineering Services 3-17-0080-64 II Proj Pia-4603 Gen Dowling International Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 2,160,297.63	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/2/2013	110	2/5/2023	
4604600	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Metropolitan Airport Authority For Engineering Services 3-17-0068-085 II Proj. Mli-4604 Quad City International Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 334,433.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/6/2017	60	2/5/2022	
4604600	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Metropolitan Airport Authority For Engineering Services 3-17-0068-085 II Proj. Mli-4604 Quad City International Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 334,433.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/6/2017	60	2/5/2022	
4605600	Exempt From II Grant Fund Recovery Act B30llc7 Section 3.1.Airports;Reimburse Metropolitan Authority Fo Engineering Services 3-17-0068-086 II Proj. Mli-4605 Quad City International Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 3,108,926.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 483.11	\$ 50,874.25	\$ 34,917.30	\$ -	\$ 483.11	PA100-586	9/24/2012	121	10/24/2022	
4605600	Exempt From II Grant Fund Recovery Act B30llc7 Section 3.1.Airports;Reimburse Metropolitan Authority Fo Engineering Services 3-17-0068-086 II Proj. Mli-4605 Quad City International Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 3,108,926.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,695.83	\$ 915,736.51	\$ 628,511.47	\$ -	\$ 8,695.83	PA100-586	9/24/2012	121	10/24/2022	
4612700	Exempt From II Grant Fund Recovery Act B30llc7 Section 3.1.Airports;Reimburse Chicago/Rockford Intlairport For Engineering Services 3-17-0088-079 II Proj. Rfd-4612 Chicago/Rockford Intl Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 4,889,546.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,797.16	\$ 117,219.25	\$ -	\$ -	\$ 30,797.16	PA100-586	2/6/2017	68	10/9/2022	
4612700	Exempt From II Grant Fund Recovery Act B30llc7 Section 3.1.Airports;Reimburse Chicago/Rockford Intlairport For Engineering Services 3-17-0088-079 II Proj. Rfd-4612 Chicago/Rockford Intl Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 4,889,546.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,620.91	\$ 6,169.43	\$ -	\$ -	\$ 1,620.91	PA100-586	2/6/2017	68	10/9/2022	
4613600	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Chicago/Rockford Airport Authority For Engineering Services 3-17-0088-080 II Proj. Rfd-4613 Chicago/Rockford Intl Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 5,445,545.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/24/2016	82	1/22/2023	
4614700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Springfield Airport Authority For Engineering Services 3-17-0096-071 II Proj. Sp-4614 Abraham Lincoln Capital Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 357,324.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 88,025.78	\$ 38,081.38	\$ -	\$ -	PA100-586	10/26/2011	132	10/24/2022	
4614700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Springfield Airport Authority For Engineering Services 3-17-0096-071 II Proj. Sp-4614 Abraham Lincoln Capital Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 357,324.06	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,632.94	\$ 2,004.28	\$ -	\$ -	PA100-586	10/26/2011	132	10/24/2022	
4615700	Exempt From II Grant Fund Recovery Act B30llc7 Section 3.1.Airports;Reimburse City Of Quincy For Engineering Services 3-17-0085-038 II Proj. Uin-4615 Quincy Regional Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 2,899,299.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,949,254.57	\$ 362,058.30	\$ -	\$ -	\$ 1,949,254.57	PA100-586	2/6/2017	70	12/11/2022	
4615700	Exempt From II Grant Fund Recovery Act B30llc7 Section 3.1.Airports;Reimburse City Of Quincy For Engineering Services 3-17-0085-038 II Proj. Uin-4615 Quincy Regional Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 2,899,299.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 102,592.34	\$ 19,055.70	\$ -	\$ -	\$ 102,592.34	PA100-586	2/6/2017	70	12/11/2022	
4618700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Carmi Municipal Airport For Engineering Services 3-17-Shp-120 II Proj. Cal-4618 Carmi Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 27,129.82	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,913.01	\$ 2,345.95	\$ -	\$ -	\$ 8,913.01	PA100-586	11/3/2015	88	3/26/2023	
4621700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse City Of Mt Carmel For Engineering Services N/A II Proj. Aig-4621 Mt Carmel Municipal Airport	BOND	8D	05544946049000110	Air Navigation Facilities	\$ 95,648.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,980.15	\$ -	\$ -	\$ -	PA100-586	4/17/2017	74	6/19/2023	
4621700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse City Of Mt Carmel For Engineering Services N/A II Proj. Aig-4621 Mt Carmel Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 95,648.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,664.47	\$ -	\$ -	\$ -	PA100-586	4/17/2017	74	6/19/2023	
4622700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Salem Airport Auth For Engineering Services N/A II Proj. Slo-4622 Salem-Leckrone Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 7,468.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,467.70	\$ -	\$ -	PA100-586	4/17/2017	74	6/26/2023	
4622700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Salem Airport Auth For Engineering Services N/A II Proj. Slo-4622 Salem-Leckrone Airport	BOND	8D	05544946049000110	Air Navigation Facilities	\$ 7,468.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,209.32	\$ -	\$ -	PA100-586	4/17/2017	74	6/26/2023	
4624700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Kewanee Airport Authority For Engineering Services II Proj. Eri-4624 Kewanee Municipal Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 80,290.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/2/2017	72	10/30/2023	
4624700	Exempt From II Grant Fund Recovery Act B30llc705Section 3.1.Airports;Reimburse Kewanee Airport Authority For Engineering Services II Proj. Eri-4624 Kewanee Municipal Airport	BOND	8D	05544946049000110	Air Navigation Facilities	\$ 80,290.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/2/2017	72	10/30/2023	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date
4627700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Bi-State Authority For Engineering Services State/Local Program II Proj. Lvw-4627 Lawrenceville-Vinennes Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 83,843.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,405.13	\$ -	\$ -	PA100-586	10/8/2013	113	3/18/2023	
4627700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Bi-State Authority For Engineering Services State/Local Program II Proj. Lvw-4627 Lawrenceville-Vinennes Airport	BOND	8D	0554494609000110	Air Navigation Facilities	\$ 83,843.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,646.13	\$ -	\$ -	PA100-586	10/8/2013	113	3/18/2023	
4628700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse County Of Fayette Vandalia Park Distr For Engineering Services N/A II Proj. Vls-4628 Vandalia Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 114,260.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,485.12	\$ -	\$ -	PA100-586	9/12/2013	118	7/11/2023	
4628700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse County Of Fayette Vandalia Park Distr For Engineering Services N/A II Proj. Vls-4628 Vandalia Municipal Airport	BOND	8D	0554494609000110	Air Navigation Facilities	\$ 114,260.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 76,366.06	\$ -	\$ -	PA100-586	9/12/2013	118	7/11/2023	
4629700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse County Of Morris For Engineering Services N/A II Proj. C09-4629 Morris Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 65,366.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,092.52	\$ -	\$ -	PA100-586	1/7/2013	122	3/28/2023	
4629700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse County Of Morris For Engineering Services N/A II Proj. C09-4629 Morris Municipal Airport	BOND	8D	0554494609000110	Air Navigation Facilities	\$ 65,366.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,832.67	\$ -	\$ -	PA100-586	1/7/2013	122	3/28/2023	
4630700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Joliet Regional Port District For Engineering Services N/A II Proj. Lot-4630 Lewis University Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 97,650.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,014.24	\$ -	\$ -	\$ -	\$ 5,014.24	PA100-586	4/17/2017	74	6/19/2023	
4630700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Joliet Regional Port District For Engineering Services N/A II Proj. Lot-4630 Lewis University Airport	BOND	8D	0554494609000110	Air Navigation Facilities	\$ 97,650.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 45,128.16	\$ -	\$ -	\$ -	\$ 45,128.16	PA100-586	4/17/2017	74	6/19/2023	
4633700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Bi-State Development Agency For Engineering Svcs II Proj. Cps-4633 St. Louis Downtown Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 145,911.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,800.52	\$ -	\$ -	\$ -	PA100-586	2/18/2015	103	9/7/2023	
4633700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Bi-State Development Agency For Engineering Svcs II Proj. Cps-4633 St. Louis Downtown Airport	BOND	8D	0554494609000110	Air Navigation Facilities	\$ 145,911.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 52,204.70	\$ -	\$ -	\$ -	PA100-586	2/18/2015	103	9/7/2023	
4636700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse City Of Aurora For Engineering Services N/A II Proj. Arr-4636 Aurora Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 92,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,630.00	\$ 370.53	\$ -	\$ -	PA100-586	4/17/2017	75	7/23/2023	
4636700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse City Of Aurora For Engineering Services N/A II Proj. Arr-4636 Aurora Municipal Airport	BOND	8D	0554494609000110	Air Navigation Facilities	\$ 92,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,670.00	\$ 3,334.77	\$ -	\$ -	PA100-586	4/17/2017	75	7/23/2023	
4637700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Metropolitan Airport Authority For Engineering Services N/A II Proj. PIs-4637 Peoria International Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 176,550.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/17/2017	76	8/15/2023	
4637700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Metropolitan Airport Authority For Engineering Services N/A II Proj. PIs-4637 Peoria International Airport	BOND	8D	0554494609000110	Air Navigation Facilities	\$ 176,550.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/17/2017	76	8/15/2023	
4641700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Bi-State Development Agency Engineering Services 3-17-Shep-120N II Proj. Cps-4641 St. Louis Downtown Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 45,735.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,659.68	\$ -	\$ -	\$ -	PA100-586	2/18/2015	102	8/22/2023	
4641700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Bi-State Development Agency Engineering Services 3-17-Shep-120N II Proj. Cps-4641 St. Louis Downtown Airport	NON-BOND		0011494609000018	Grants For Air Navigation Facilities	\$ 45,735.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 876.82	\$ -	\$ -	\$ -	PA100-586	2/18/2015	102	8/22/2023	
4642700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Coles County Airport Authority For Engineering Svcs 3-17-Shep-139/140 II Proj. Mto-4642 Coles County Memorial Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 316,905.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/8/2016	80	2/5/2023	
4659700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Cami Municipal Airport For Engineering Services 3-17-Shep-120/133B Proj. Cal-4659 Cami Municipal Airport	NON-BOND		0011494609000000	Grants For Air Navigation Facilities	\$ 84,747.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/31/2017	70	5/29/2023	
4659700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Cami Municipal Airport For Engineering Services 3-17-Shep-120/133B Proj. Cal-4659 Cami Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 84,747.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/31/2017	70	5/29/2023	
4664700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Decatur Park Dist. For Engineering Services 3-17-Shep-144A/D, 150D II Proj. Dec-4664 Decatur Airport	NON-BOND		0011494609000000	Grants For Air Navigation Facilities	\$ 162,064.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/5/2017	79	11/13/2023	
4664700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Decatur Park Dist. For Engineering Services 3-17-Shep-144A/D, 150D II Proj. Dec-4664 Decatur Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 162,064.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/5/2017	79	11/13/2023	
4669700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Greenville Airport Authority For Engineering Services 3-17-Shep-147D, 139N, 144N II Proj. Gre-4669 Greenville Airport	NON-BOND		0011494609000000	Grants For Air Navigation Facilities	\$ 160,073.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/8/2016	88	10/31/2023	
4669700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Greenville Airport Authority For Engineering Services 3-17-Shep-147D, 139N, 144N II Proj. Gre-4669 Greenville Airport	NON-BOND		0011494609000018	Federal/Local Airport	\$ 160,073.04	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 47,994.73	\$ -	\$ -	PA100-586	6/8/2016	88	10/31/2023	
4673700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Kewanee Airport Auth. For Engineering Svcs, 3-17-Shep-151D/111N, 120N II Proj. Ezi-4673 Kewanee Municipal Airport	NON-BOND		0011494609000000	Grants For Air Navigation Facilities	\$ 178,134.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/2/2017	72	10/30/2023	
4673700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Kewanee Airport Auth. For Engineering Svcs, 3-17-Shep-151D/111N, 120N II Proj. Ezi-4673 Kewanee Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 178,134.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/2/2017	72	10/30/2023	
4676700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Logan County Board For Engineering Services 3-17-Shep-133A/144N/149D II Proj# Aaa-4676 Logan County Airport	NON-BOND		0011494609000000	Grants For Air Navigation Facilities	\$ 230,042.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/21/2015	102	11/13/2023	
4676700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Logan County Board For Engineering Services 3-17-Shep-133A/144N/149D II Proj# Aaa-4676 Logan County Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 230,042.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/21/2015	102	11/13/2023	
4678700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Coles County Airport Auth. For Engineering Svcs 3-17-Shep-153D, 144N, A II Proj. Mto-4678 Coles County Memorial Airport	NON-BOND		0011494609000000	Grants For Air Navigation Facilities	\$ 269,902.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/9/2017	76	10/30/2023	
4678700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse Coles County Airport Auth. For Engineering Svcs 3-17-Shep-153D, 144N, A II Proj. Mto-4678 Coles County Memorial Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 269,902.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/9/2017	76	10/30/2023	
4679700	Exempt From Grant Fund Recovery Act B308c705 Section 3, Airports/Reimburse Coles County Airport Authority For Engineering Service 3-17-Shep-139A II Proj#Mto-4679 Coles County Memorial Airport	NON-BOND		0011494609000000	Grants For Air Navigation Facilities	\$ 202,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/3/2017	78	1/15/2024	
4679700	Exempt From Grant Fund Recovery Act B308c705 Section 3, Airports/Reimburse Coles County Airport Authority For Engineering Service 3-17-Shep-139A II Proj#Mto-4679 Coles County Memorial Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 202,800.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/3/2017	78	1/15/2024	
4685700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse City Of Pekin For Engineering Services 3-17-Shep-133A, 144N, 149D II Proj# C15-4685 Pekin Municipal Airport	NON-BOND		0011494609000000	Grants For Air Navigation Facilities	\$ 283,746.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/31/2017	73	11/13/2023	
4685700	Exempt From II Grant Fund Recovery Act B308c705Section 3, Airports/Reimburse City Of Pekin For Engineering Services 3-17-Shep-133A, 144N, 149D II Proj# C15-4685 Pekin Municipal Airport	NON-BOND		0095494609000018	Federal/Local Airport	\$ 283,746.66	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/31/2017	73	11/13/2023	
4694600	Exempt From Grant Fund Recovery Act B308c705 Section 3, Airports/Reimburse Metropolitan Airport/Or Rock Island County For Engineering Services-17-0068-087 II Proj#MI-4694 Quad City Int. Arpt	NON-BOND		0011494609000000	Grants For Air Navigation Facilities	\$ 1,776,730.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/27/2012	120	8/26/2022	
4694600	Exempt From Grant Fund Recovery Act B308c705 Section 3, Airports/Reimburse Metropolitan Airport/Or Rock Island County For Engineering Services-17-0068-087 II Proj#MI-4694 Quad City Int. Arpt	NON-BOND		0095494609000018	Federal/Local Airport	\$ 1,776,730.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/27/2012	120	8/26/2022	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
4703600	Exempt From II Grant Fund Recovery Act II300c705Section 3.Airports;Reimburse U Of I Willard Airportairport For Engineering Services 3-17-0016-032 II Proj. Rfd-4703 University Of Illinois-Willard Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 1,313,625.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/29/2017	60	9/28/2022	
4703600	Exempt From II Grant Fund Recovery Act II300c705Section 3.Airports;Reimburse U Of I Willard Airportairport For Engineering Services 3-17-0016-032 II Proj. Rfd-4703 University Of Illinois-Willard Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 1,313,625.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/29/2017	60	9/28/2022	
4703700	Exempt From II Grant Fund Recovery Act II300c705Section 3.Airports;Reimburse U Of I Willard Airportairport For Engineering Services 3-17-0016-032 II Proj. Rfd-4703 University Of Illinois-Willard Airport	NON-BOND		00114946049000000	Grants For Air Navigation Facilities	\$ 1,323,625.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/29/2017	73	10/30/2023	
4703700	Exempt From II Grant Fund Recovery Act II300c705Section 3.Airports;Reimburse U Of I Willard Airportairport For Engineering Services 3-17-0016-032 II Proj. Rfd-4703 University Of Illinois-Willard Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 1,323,625.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/29/2017	73	10/30/2023	
4708700	Exempt From II Grant Fund Recovery Act II300c705Section 3.Airports;Reimburse Chicago Rockford Intlairport For Engineering Services 3-17-0088-081 II Proj. Rfd-4708 ChicagoRockford Intl Airport	NON-BOND		00114946049000018	Grants For Air Navigation Facilities	\$ 3,467,261.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,954.87	\$ -	PA100-586	6/28/2017	73	7/16/2023	
4708700	Exempt From II Grant Fund Recovery Act II300c705Section 3.Airports;Reimburse Chicago Rockford Intlairport For Engineering Services 3-17-0088-081 II Proj. Rfd-4708 ChicagoRockford Intl Airport	NON-BOND		00954946049000018	Federal/Local Airport	\$ 3,467,261.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,217,700.42	\$ 1,320,429.46	\$ -	\$ -	PA100-586	6/28/2017	73	7/16/2023	
4708700	Exempt From II Grant Fund Recovery Act II300c705Section 3.Airports;Reimburse Chicago Rockford Intlairport For Engineering Services 3-17-0088-081 II Proj. Rfd-4708 ChicagoRockford Intl Airport	NON-BOND		00114946049000000	Grants For Air Navigation Facilities	\$ 3,467,261.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 64,089.49	\$ 25,541.42	\$ -	\$ -	PA100-586	6/28/2017	73	7/16/2023	
4750600	Exempt From Grant Fund Recovery Act II300c705 Section 3. Airports;Reimburse Metropolitan Airport;Rfd Of Rock Island County For Engineering Services-17-0068-088 II Proj#Mli-4750 Quad City Int. Apt	NON-BOND		00954946049000018	Federal/Local Airport	\$ 454,638.73	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/15/2017	60	8/14/2022	
7900VAR 9R13936	Blanket For Utility Relocation Expense Establish Obligation For The Purchase By Ip Of 16Computer Workstation; Part Of Ip/lot Agreement; Cms Master Contract Cms701124B; Pps 0-00814-0001; Lot To Pay Invoices Related To This Obligation	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 26,076.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2014	11	6/30/2015	
9R16893	Establish Obligation For Ip To Purchase 18 Mavic 2 Unmanned Aircraft Systems As Part Of Ip/lot Agreement; Ip Cms79816893; Pps 0-00814-0001; Lot To Pay Invoices Related To This Obligation	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 31,210.92	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 31,210.92	\$ -	PA100-586	12/26/2018	6	6/30/2019	
AE090003	Funding Necessary To Provide Cultural Resource Survey Of Various D-2 Projects In Accordance With State And Federal Law. Interagency Agreement Dated 12/11/06 On File.	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2006	54	6/30/2011	
AL042135	Preliminary Engineering Leslie Dr Stockton Dr To Lake Shore Dr Chicago 00-B0259-00-Pv D-88-001-04	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/2/2003	126	6/30/2014	
CAP12994	Establish Obligation For Capital Grant Agreement Cap-12-994 For A Multi-Modal Station Design. Cost Reimbursement Exempt From 2 Year Limit.	BOND	8A	05544948044720620	Mass Transportation	\$ 1,052,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 234,775.06	\$ 287,277.16	\$ -	\$ -	\$ 234,775.06	PA100-586	5/30/2013	109	6/30/2022	
CAP13024	Cost Reimbursement Grant Cap-13-1024-III For Project Management Oversight Services Of Cta Transit Projects.	BOND	8A	05544948044720620	Mass Transportation	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 86,633.24	\$ 31,142.88	\$ -	\$ -	PA100-586	8/16/2013	115	3/31/2023	
CRE13042	Railroad Construction Agreement Cre-13-042-Cap Forwa-3 Force Account Construction Segment C, Ash St And 22Nd St Create Plan# Wa3-Ns-Tx-011-C-Fa Job # C-20-060-13.	NON-BOND		00114948079000010	Chi Region Emvtr & Tranport Efficiency	\$ 4,953,494.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2013	84	4/14/2020	
CRE13042	Railroad Construction Agreement Cre-13-042-Cap Forwa-3 Force Account Construction Segment C, Ash St And 22Nd St Create Plan# Wa3-Ns-Tx-011-C-Fa Job # C-20-060-13.	NON-BOND		00114948079000013	Create Program, Tiger Iv	\$ 4,953,494.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2013	84	4/14/2020	
CRE13042	Railroad Construction Agreement Cre-13-042-Cap Forwa-3 Force Account Construction Segment C, Ash St And 22Nd St Create Plan# Wa3-Ns-Tx-011-C-Fa Job # C-20-060-13.	BOND	8A	05544948079000020	Chi Region Emvtr & Tranport Efficiency	\$ 4,953,494.22	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2013	84	4/14/2020	
CRE14002	Railroad Cost Reimbursement Agreement, Rr To Do Tcs Signal Work, Create Project Wa-2, Segment B, Cook County (031); C-20-058-13; Fed Project Cre-0020067	NON-BOND		00114948079000010	Chi Region Emvtr & Tranport Efficiency	\$ 7,550,404.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/30/2013	72	5/29/2019	
CRE14002	Railroad Cost Reimbursement Agreement, Rr To Do Tcs Signal Work, Create Project Wa-2, Segment B, Cook County (031); C-20-058-13; Fed Project Cre-0020067	NON-BOND		00114948079000013	Create Program, Tiger Iv	\$ 7,550,404.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 406,087.52	\$ -	\$ -	\$ -	\$ 406,087.52	PA100-586	5/30/2013	72	5/29/2019	
CRE14002	Railroad Cost Reimbursement Agreement, Rr To Do Tcs Signal Work, Create Project Wa-2, Segment B, Cook County (031); C-20-058-13; Fed Project Cre-0020067	BOND	8A	05544948079000020	Chi Region Emvtr & Tranport Efficiency	\$ 7,550,404.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 101,521.88	\$ -	\$ -	\$ -	\$ 101,521.88	PA100-586	5/30/2013	72	5/29/2019	
CRE14005	Railroad Cost Reimbursement Agreement, Rr To Do Force Account Work On Create Project Wa-4(4); Cook County (031); C-20-010-13 Fed Project Cre-0020072	BOND	8A	05544948079000020	Chi Region Emvtr & Tranport Efficiency	\$ 13,603,232.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 893.31	\$ 539,581.15	\$ 258,416.33	\$ -	\$ 893.31	PA100-586	1/8/2014	72	1/7/2020	
CRE14060	File Prime Agreement For Cre-14-060-Cap For Consulting Services In Connection With Create Environmental Services, Pib 169-044 Aar 600,000.00 Lot 150,000.00	BOND	8A	05544948149000020	Rail Freight Services	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2014	120	3/11/2024	
CRE16118	Establish And File Prime Agreement For Consultant Services For The Create Program, Cap-16-118-Cap P-20-004-16 Pib No. 179-019	BOND	8A	05544948079000020	Chi Region Emvtr & Tranport Efficiency	\$ 7,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 538,051.42	\$ 757,770.11	\$ 295,544.40	\$ -	\$ 538,051.42	PA100-586	10/18/2016	118	8/30/2026	
CRE18164	Establish And File Railroad Construction Agreement For Grade Separation Work At 95Th And Eggleston In Chicago Also Referred To As G21A.	NON-BOND		00114948079000017	Chi Region Emvtr & Tranport Efficiency	\$ 1,940,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/29/2017	22	4/30/2019	
CRE18164	Establish And File Railroad Construction Agreement For Grade Separation Work At 95Th And Eggleston In Chicago Also Referred To As G21A.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 1,940,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/29/2017	22	4/30/2019	
DEAS2017	Funding Necessary For Operation Of The Statewide Cultural Resources Program, With The kas (I Archaeological Surveys), 0-01127-0000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 8,550,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2016	119	6/30/2026	
DEAS2017	Funding Necessary For Operation Of The Statewide Cultural Resources Program, With The kas (I Archaeological Surveys), 0-01127-0000	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 8,550,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,104,584.04	\$ -	\$ -	\$ -	\$ 2,104,584.04	PA100-586	7/1/2016	119	6/30/2026	
DEAS2017	Funding Necessary For Operation Of The Statewide Cultural Resources Program, With The kas (I Archaeological Surveys), 0-01127-0000	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 8,550,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,632,421.85	\$ -	\$ -	\$ -	\$ 2,632,421.85	PA100-586	7/1/2016	119	6/30/2026	
DESUBGEO	Design: Igs For Statewide Environmental Property Assessment Program	NON-BOND		00114944279000016	Statewide Construction & Land Acq	\$ 20,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/14/2011	120	6/13/2021	
DHYD2017	Funding Necessary For Operation Of The Statewide Hydrologic Program, With The kas, 0-01147-0000 And 0-01157-0000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 2,062,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2016	119	6/30/2026	
DHYD2017	Funding Necessary For Operation Of The Statewide Hydrologic Program, With The kas, 0-01147-0000 And 0-01157-0000	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 2,062,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 111,542.46	\$ -	\$ -	\$ -	\$ 111,542.46	PA100-586	7/1/2016	119	6/30/2026	
DHYD2017	Funding Necessary For Operation Of The Statewide Hydrologic Program, With The kas, 0-01147-0000 And 0-01157-0000	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,062,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 196,300.52	\$ -	\$ -	\$ -	\$ 196,300.52	PA100-586	7/1/2016	119	6/30/2026	
HSR13025	Joint Agreement With Caltrans For The Purchase Of 88 Of The 130 Railcars, Vendor Procurement Was Done By California, Agreement # 75A0362	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 238,463,753.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/27/2012	97	12/31/2020	
HSR13025	Joint Agreement With Caltrans For The Purchase Of 88 Of The 130 Railcars, Vendor Procurement Was Done By California, Agreement # 75A0362	BOND	8A	05544948149000010	Rail Freight/Passenger Services	\$ 238,463,753.85	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/27/2012	97	12/31/2020	
HSR13051	P & A Agreement For Professional Services In Connection With The Preparation Of The Tier II Environmental Document For The Springfield II Flyover, Job # P-30-005-13 Pib# 166-019	BOND	8A	05544948149000020	High Speed Passenger Rail Grant	\$ 1,643,898.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/7/2013	120	3/6/2023	
HSR14080	Multistate High Speed Diesel Electric Locomotive Procurement Hsr-14-080-Cap For The Purchase Of 21 Locomotives.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 240,129,725.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 127,465.86	\$ 854,586.27	\$ 176,900.37	\$ -	\$ 127,465.86	PA100-586	3/13/2014	84	3/12/2021	
HSR15109	Start Up Agreement For Consultant Services For Preparation And Review Of Phase I And B Location Design Studies, Railway Engineering Studies And Railway And Highway Plans For Chi-St. Louis Hsr.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 5,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 242,411.92	\$ 212,118.17	\$ 86,249.57	\$ -	\$ 242,411.92	PA100-586	9/11/2015	120	9/10/2025	
HSR16113	Establish Obligation For Prime Agreement For Consultant Services In Connection With High Speed Rail Phase III Projects At Various Complex Crossings.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 3,990,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,315.53	\$ 67,742.98	\$ 8,009.72	\$ -	\$ 50,315.53	PA100-586	10/30/2015	119	9/1/2025	
HSR16124	Establish Obligation Obligation Hsr -16-124 To Construct A Passenger Rail Station In Carlinville For Service Within The Illinois High Speed Rail Route From Chicago To St. Louis.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 4,801,802.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/7/2016	48	6/7/2020	
HSR16125	Establish Obligation And File Reimbursable Utility Agreement Hsr-011 With Ameren Illinois, Contract #76H63 Job No. C-98-016-15 Hsr-011 Route Fap Route 10A (Rte 111) Jersey County	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/20/2015	72	11/19/2021	
HSR16139	Establish Obligation For Reimbursable Utility Agreement Hsr-16-139-Cap With Commonwealth Edison, Contract No. 62B33 Job No. C-91-016-16 Hsr-012 Will County.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 217,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/20/2015	48	11/19/2019	
HSR17145	Establish Obligation For Professional Services In Connection With The Construction Engineering Work, Hsr-17-145-Cap Job No. C-91-011-16 Pib# 178-004	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 2,127,164.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,986.83	\$ -	\$ -	\$ -	\$ 6,986.83	PA100-586	6/8/2016	120	6/7/2026	
HSR17146	Re-Establish Obligation For FY19 Funding For The High Speed Rail Maintenance Escrow Agent Contract Lower Amount Requested Than In Amendment 2 On File; See Due To Approval Constraints, Total 560 Mil	NON-BOND		00114948179000010	Highspeed Rail Track Maintenance	\$ 30,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,000,000.00	\$ -	\$ -	\$ -	PA100-586	10/17/2016	120	10/15/2026</	

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
HSR17155	Establish Obligation For Reimbursable Utility Adjustment Hemp-010, To Relocate Utilities For High Speed Rail Improvements In Region II.	NON-BOND		0011494817900014	Highspeed Rail Utility Relocation	\$ 1,325,028.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/3/2017	72	5/2/2023	
HSR18161	Establish And File Intergovernmental Agreement For Delineation Of Responsibilities Of The Acquisition Of Real Estate For Safety Improvements Necessary For The High Speed Rail Program.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 425,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/14/2017	15	9/13/2018	
HSR18162	Establish And File Intergovernmental Agreement For Priority Adjustments In Wilmington II Due To High Speed Rail Project.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 330,382.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/14/2017	48	6/13/2021	
HSR18163	Establish And File Agreement For Refundable Utility Adjustments (9) In Wilmington Needed Due To The High Speed Rail Project.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 676,450.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2017	48	6/14/2021	
HSR18165	Establish Obligation And File Start Up Agreement For Consultant Services Regarding Phase I, LI, & LII Services, Rolling Stock Procurement & Maintenance Oversight Services.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 10,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 650,185.03	\$ 506,626.13	\$ 317,735.79	\$ -	\$ 650,185.03	PA100-586	10/13/2017	120	10/12/2027	
HSR18166	Establish Obligation For Railroad Reimbursement Agreement Display Systems (Pids) At The Carlisle Station.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 227,246.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 164,088.19	\$ -	\$ -	PA100-586	12/12/2017	60	12/11/2022	
IMD93023	Reestablish Obligation (Original FY11 07/02/2011) Appropriation Did Not Roll Due To SRS1 And New Appropriation Being Released To Comply II Proj. Ssa-3931 South Suburban Airport	BOND	8D	0554494609000010	Air Navigation Facilities	\$ 1,137,955.69	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/2/2010	107	6/30/2019	
BRP18158	Establish Obligation And File Grant Agreement For Construction Of A Rail Extension Of City Of Rochelle's Short Line Railroad.	BOND	8A	05544948149000110	Rail Freight/Passenger Services	\$ 2,580,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 78,653.17	\$ -	\$ -	PA100-586	3/30/2018	24	3/30/2020	
JN013102	Cost Reimbursement Agreement; Idot To Reimburse Springfield For Work On Developing The 10Th Street Corridor For Trains; Sangamon County (167)LD-30-002-13	BOND	8A	05544948149000210	High Speed/Passenger Rail Grant	\$ 8,650,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/5/2013	72	6/4/2019	
JN014003	Re-Establish Obligation To Allow Payment Of Supplemental Final Invoice From Iowa	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 13,770.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/24/2013	72	6/23/2019	
JN015002	Cost Reimbursement Agreement; Idot To Reimburse Iowa For Illinois' Share Of Painting The I-156 Bridge Over The Mississippi River At Clinton, Ia. Whiteside County Illinois (195); C-30-002-15	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 2,681,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/15/2014	72	10/14/2020	
JN015003	Cost Reimbursement Agreement; Idot To Reimburse Iowa For Idot's Share Of Navigational Lighting Repair On The I-74 Bridge Over The Mississippi River Rock Island County (161); C-30-003-15	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 308,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/6/2014	48	11/5/2018	
JN016002	Reimbursement To Missouri For Repair Work On The I-150/Mo 51 Chester Bridge Over The Mississippi River, Randolph County (157) C-30-002-16 Fed Project Zaxxt(384)	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 810,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/1/2015	47	9/30/2019	
JN016023	Cost Reimbursement Agreement; Idot To Reimburse Modot For Illinois' Share Of New Mississippi Riverbridge In Us 54 At Louisiana, Missouri Pike County(149)C-30-023-16;1Milfy17/12.5Milfy18/12.5Milfy19	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 29,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,804,744.52	\$ -	\$ -	\$ -	\$ 1,804,744.52	PA100-586	10/27/2016	72	10/26/2022	
JN016023	Cost Reimbursement Agreement; Idot To Reimburse Modot For Illinois' Share Of New Mississippi Riverbridge In Us 54 At Louisiana, Missouri Pike County(149)C-30-023-16;1Milfy17/12.5Milfy18/12.5Milfy19	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 29,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,754,952.64	\$ 642,819.27	\$ -	\$ -	PA100-586	10/27/2016	72	10/26/2022	
JN017001	Cost Reimbursement Agreement; Idot To Reimburse Iowa For Repairs On I-74 Bridges Over Mississippi River, Rock Island County(161), C-30-001-17 Not Obligor Full Amount At This Time	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 40,600.95	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/3/2016	48	10/2/2020	
JN017016	Idot/7016; Increase; Establishment Project Previously Closed; Reopen To Pay Final Invoice	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 12,722.97	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,722.97	\$ -	\$ -	\$ -	\$ 12,722.97	PA100-586	11/17/2016	48	11/16/2020	
JN017017	Idot/7017; Increase; Establishment Project Previously Closed; Reopen To Pay Supplemental Final Invoice From Iowa	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,076,953.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 51,953.50	\$ 1,025,000.00	\$ -	\$ -	\$ 51,953.50	PA100-586	1/3/2017	72	1/2/2023	
JN017019	Cost Reimbursement Agreement; Idot To Reimburse Iowa For Idot's Share Of Painting On The I-92 Bridge Over The Mississippi River, Rock Island County (161); C-30-019-17	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 141,397,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 41,671.07	\$ -	\$ -	\$ -	\$ 41,671.07	PA100-586	3/2/2017	72	3/1/2023	
JN017026	Reimbursement To Iowa For Illinois' Share Of New I-74 Mississippi River Bridges, Rock Island County (161); C-30-026-17; Fed Project 1987(002) Funding; Through FY 2022 Per Agreement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 141,397,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,715,265.87	\$ -	\$ -	\$ -	\$ 13,715,265.87	PA100-586	3/2/2017	72	3/1/2023	
JN017026	Reimbursement To Iowa For Illinois' Share Of New I-74 Mississippi River Bridges, Rock Island County (161); C-30-026-17; Fed Project 1987(002) Funding; Through FY 2022 Per Agreement	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 141,397,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,049,154.04	\$ 12,981,530.08	\$ 14,013,540.21	\$ -	\$ 16,049,154.04	PA100-586	3/2/2017	72	3/1/2023	
JN017026	Reimbursement To Iowa For Illinois' Share Of New I-74 Mississippi River Bridges, Rock Island County (161); C-30-026-17; Fed Project 1987(002) Funding; Through FY 2022 Per Agreement	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 339,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/26/2017	56	12/31/2021	
JN018001	Cost Reimbursement Agreement; Idot To Reimburse Indiana For Idot's Share On Debris Removal At The Us 50 Road Station Bridges Over The Wabash River Vincennes, Ia. Lawrence Co (101); C-30-028-17	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 105,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/6/2017	48	10/5/2021	
JN018028	Idot To Reimburse Iowa For Idot's Share Of New Lighting And Its Work On The Us 20 Bridge Over The Mississippi River, Jo Daviess County (085) C-30-028-18	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 448,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/9/2018	48	5/8/2022	
JN102527	Fap 338 (I-59), Sec 2002-0411, Dupage Co C-91-139-02. Combined Design Study	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,240,260.77	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/27/2002	120	11/26/2012	
JN105515	Roadway Improvements For Fap 339 Illinois Route 62& Illinois Route 58 At Surrey Ridge Shopping Center, State Job # C-91-165-05, Cook County, Section # 2005-0137s	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 135,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/3/2006	84	3/3/2013	
JN106505	Roadway Improvement On Fap 029 U.S. Route 12/20 At 76Th Avenue, Section # 29R-2 In Cook County, State Job # C-91-285-06	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 215,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/15/2006	118	6/30/2016	
JN106512	Roadway Improvement On Fap 338 Illinois Route 59 At Woodland Hills Parkway, State Job # C-91-384-06In Cook County, State Section 110N-2, Estimated Completion Date 06/30/2016	NON-BOND		00114944277000026	Statewide Construction & Land Acq	\$ 13,668.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2007	84	6/30/2014	
JN107037	Improving Approximately 3,432 Linear Feet Of Fap 2946 Wentworth Ave At River Oaks Drive In Cook County State Job# C-91-129-05 Section# 368-A-N Program# 177156-0200	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 2,506,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/11/2008	87	6/30/2015	
JN108520	Improvement Of I-88 Ronald Reagan Memorial Tollway From I-90 To I-55 Road Job No C-91-435-06 Program No. 1-77366-0000	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/22/2008	70	6/30/2014	
JN109525	Improve The I-294(Tri-State Tollway), Under Willowood From East Of Sanders Road/Accenture Parkway Tolandweh Rd Program# 1736261100 Job # C-91-741-09 Cook(031) County	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 395,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/9/2008	57	6/30/2013	
JN111529	Reimbursement Of Improving O'Plain Road, II Route 132(Grand Ave); II Route 173(Rosecrans Road) Over The Tri-State Tollway (I-94) And Tollway Contract I-07-5225 In Lake County(097); Job No. C-91-209-10	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 6,210,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/4/2011	72	4/3/2017	
JN111544	Cost Reimbursement Agreement; Illinois To Reimburse Wisconsin For Illinois Share Of Construction Cost On I-94 At The State Line; Lake County (097); P-91-539-10	NON-BOND		06954944277000110	Statewide	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/30/2011	72	6/29/2017	
JN111573	Cost Reimbursement Agreement; State To Reimburse Village For States Share Of Improvement At I-90 And Barrington Road; Cook County (031); P-91-589-11	NON-BOND	A1	00114944279000014	Statewide Construction & Land Acq	\$ 1,700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/3/2012	72	1/2/2018	
JN111581	Cost Reimbursement Agreement; Idot To Pay Cicero For Work Cicero Is Doing On I-50, Cook Co. (031); C-91-592-11	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,990,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/16/2010	35	6/30/2013	
JN111583	Reimbursement To Improve Veterans Memorial Tollway From N Of Finley Rd To Army Trail Rd And Reimburse 255 Repair Existing Drainage Noise Abatement Wall Replace Signage; Job#C-91-211-11 In Dupage Co	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 289,254.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/15/2010	30	6/30/2013	
JN112003	Reimbursement Of Improvements To The Tri-State Tollway (I-294-I-94) From Balmoral Ave To Wisconsin Ave (Referend At Tollway) Contract I-07-5230sh#C-91-214-11 Sect 2010-132-1 In Dupage(043) Co	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 107,573.57	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2011	83	6/30/2018	
JN112030	Reimbursement For The Improvements Of Tri-State Tollway (I-94) From 95Th St To Cermak Rd Include But Not Limited To Contracts Rr-11-5634 Nb And Rr-11-5635 Sb Job#C-91-455-12 Section 2012-031Br	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 969,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/10/2012	95	6/30/2020	
JN112031	Reimbursement For Improvement Of Eden's Spur(I-94)At Illinois Route 43, Tollway Contract I-05-5312 Section 3271B-R Job No C-91-356-02In Cook County	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 3,075,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/16/2012	95	6/30/2020	
JN112032	Reimbursement For The Improvement Of Jane Adams Memorial Tollway(I-90) From East Of Barrington Rd To Elgin Toll Plaza Contract I-09-5588 Section 2012-033Br Job No C91-457-12 Cook & Kane Counties	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 266,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/16/2012	95	6/30/2020	
JN112033	Reimbursement For Improvement Of Tri-State Tollway(I-294) From Cermak Road To Bensenville Bridge Contract Rr-11-5636 Contract 60M94 In Dupage Co	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,050,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/10/2012	95	6/30/2020	





Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
JT714003	Payment For Jurisdiction Transfer Of A Section Of Ch 17 To Coles County 029; C-97-009-10	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/30/2014	48	8/29/2018	
LAD1HNTB	Partially Obligate Funds For Consultants To Provide Project Management Of Appraisal Negotiation Relocation & Condensation Services For Contract Approved On 9/17/08	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 25,416,845.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/17/2008	104	5/4/2017	
LAESCH11	District 5 Electrical Traffic Control Devices And Highway Lighting Repair. 1St Of 2 Year Contract FY 2010	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 441,048.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2012	11	6/30/2013	
LAESCH11	District 5 Electrical Traffic Control Devices And Highway Lighting Repair. 1St Of 2 Year Contract FY 2010	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 441,048.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2012	11	6/30/2013	
LAVD101A	Establish Obligation For Land Acquisition Service In The Amount Of \$300,000	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 31,150.00	\$ -	\$ -	\$ -	\$ 31,150.00	PA100-586	5/5/2015	36	5/4/2018	
LAVD101B	Establish Obligation For \$300,000 For Various Landacquisition Services.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 34,450.00	\$ -	\$ -	\$ -	PA100-586	7/1/2015	35	6/25/2018	
LAVD104A	Establish Obligation For Land Acquisition Service In The Amount Of \$300,000	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 350,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2015	36	5/4/2018	
LAVD104A	Establish Obligation For Land Acquisition Service In The Amount Of \$300,000	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 350,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2015	36	5/4/2018	
LAVD104B	Establish Obligation For Land Acquisition Servicesin The Amount Of \$300,000	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2015	36	5/4/2018	
LAVHSR02	Increasing Obligation With New Approp Arra Money Expired	NON-BOND		0433494814900210	Federal High Speed Rail	\$ 186,197.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/19/2012	96	4/18/2020	
LA100214	Establish Special Obligation Blanket For Right Of Way Job Number R-91-002-14	BOND	A1	0695494427700010	Statewide	\$ 3,600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,099.30	\$ 14,367.69	\$ 890.00	\$ -	\$ 10,099.30	PA100-586	7/1/2016	23	6/30/2018	
LA13US45	Establish Obligation For La13Us45	NON-BOND		00114944279007214	Milburn Bypass	\$ 7,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 29,768.87	\$ 18,479.43	\$ 570.00	\$ -	\$ 29,768.87	PA100-586	7/1/2016	23	6/30/2018	
NRT2017A	Recreational Trails Program, Mlr Reimbursement FY 2017 Program Cycle, Various Parks, Various Counties Statewide	NON-BOND		00114944279000016	Statewide Construction & Land Acq	\$ 1,019,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 181,792.33	\$ 14,544.29	\$ -	\$ -	\$ 181,792.33	PA100-586	1/1/2017	83	12/31/2023	
NRT2017B	Recreational Trails Program, Mlr Reimbursement FY 2017 Program Cycle, Various Parks, Various Counties Statewide	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,555,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,893.00	\$ -	\$ -	\$ -	PA100-586	9/1/2017	75	12/31/2023	
OP16RTAP	Intergovernmental Agreement To Provide Training Grantee Technical Assistance, Publish, Newsletters, Conduct Workshops And Research To Improve Rural Transit Services. I18-X031-032-033 (Rtap)	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 1,974,254.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 120,245.93	\$ 110,667.17	\$ -	\$ -	\$ 120,245.93	PA100-586	9/1/2015	35	8/31/2018	
PANTANAL	Establish Obligation For Wetland Mitigation Rightsofcontract # 22042281 - Extend Date To Rel For Payment Purposes Only. Memo Attached Original Term 06/19/18 To 06/30/18	BOND	A1	0695494427700010	Statewide	\$ 320,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 320,000.00	\$ -	\$ -	\$ -	\$ 320,000.00	PA100-586	6/19/2018	1	7/1/2018	
PHOTOENF	Digital Photo Speed Enforcement Program With Ip	NON-BOND		00114944279000016	Statewide Construction & Land Acq	\$ 2,880,061.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2013	74	12/31/2019	
PHOTOENF	Digital Photo Speed Enforcement Program With Ip	NON-BOND		00114944279000016	Statewide Construction & Land Acq	\$ 2,880,061.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2013	74	12/31/2019	
PHOTOENF	Digital Photo Speed Enforcement Program With Ip	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,880,061.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2013	74	12/31/2019	
PHOTOENF	Digital Photo Speed Enforcement Program With Ip	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 2,880,061.09	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 66,511.72	\$ 50,215.80	\$ 16,106.20	\$ -	\$ 66,511.72	PA100-586	10/24/2013	74	12/31/2019	
REFUND06	Refund Excess Local Airport Project Funds	NON-BOND		09954946049000018	Federal/Local Airport	\$ 15,576,409.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 68,281.98	\$ 786.38	\$ 102,724.98	\$ -	\$ 68,281.98	PA100-586	7/18/2005	11	6/30/2006	
RR110003	Railroad Cost Reimbursement Agreement: Rr To Buildsho-Fly Connectors, Flating And Inspection; B 132 Xing In Garnee, Lake County (097); C-91-603-10; New Highway Underpass Construction	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 3,020,786.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 133,312.53	\$ 24,538.76	\$ -	\$ -	\$ 133,312.53	PA100-586	1/2/2011	107	12/31/2019	
RR110224	Railroad Cost Reimbursement Agreement: Metra To Review Departments B 19 Plans And Determine Rr Relocations Needed, B 19 In Bensenville, Il, Dupage County (043); C-91-332-06	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 9,608,068.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/9/2010	72	8/8/2016	
RR110224	Railroad Cost Reimbursement Agreement: Metra To Review Departments B 19 Plans And Determine Rr Relocations Needed, B 19 In Bensenville, Il, Dupage County (043); C-91-332-06	BOND	8A	05544948079000210	Chi Region Envir & Tranport Efficiency	\$ 9,608,068.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/9/2010	72	8/8/2016	
RR112214	Railroad Cost Reimbursement Agreement: Rr To Extend Grade Crossing And Provide Flagging; Stearns Rd, Kane County (089); C-91-230-12	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 320,080.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/25/2012	61	2/28/2017	
RR113022	Railroad Cost Reimbursement Agreement: Rr To Provide Flagging And Inspection; B 120 Over Rr Near Waakegan, Il, Lake County (097)	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 290,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 63,474.73	\$ -	\$ -	\$ -	\$ 63,474.73	PA100-586	7/6/2016	48	7/5/2020	
RR114011	Railroad Cost Reimbursement Agreement: Rr To Reconstruct Grade Crossing & Provide Flagging; Us 6/8 7, Orland Park, Cook County; C-91-011-11	BOND	A1	0695494427700010	Statewide	\$ 1,213,276.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 503.35	\$ -	\$ -	\$ -	\$ 503.35	PA100-586	6/5/2014	72	6/4/2020	
RR114028	Railroad Cost Reimbursement Agreement: Metra To Install New Signals And Surface At Wood Dale Rd, Dupage County (043); C-91-028-14; Fed Project No. Achep-1149102	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 2,021,434.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2013	72	12/3/2019	
RR114028	Railroad Cost Reimbursement Agreement: Metra To Install New Signals And Surface At Wood Dale Rd, Dupage County (043); C-91-028-14; Fed Project No. Achep-1149102	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 2,021,434.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2013	72	12/3/2019	
RR114032	Railroad Cost Reimbursement Agreement: Rr To Provide Flagging; Us 34, Oshen Ave In Aurora, Dupage County (043); C-91-032-12	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 598,101.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/23/2013	60	12/21/2018	
RR114046	Railroad Cost Reimbursement Agreement: Rr To Provide Flagging; Us 30, Lincoln Highway In Lywood, Il, Cook County (031); C-91-046-12	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 614,312.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/23/2013	48	12/22/2017	
RR114172	Railroad Flaggng Reimbursement: Rr To Provide Flaggers For Contracts On B 171 In Mccook, Lyons And Summit, Cook County (031); C-91-191-10; C-91-369-13; C-91-391-13; C-91-369-13	BOND	A1	0695494427700010	Statewide	\$ 118,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/1/2013	71	11/30/2019	
RR117058	Rr Cost Reimbursement Agreement: Rr To Install New Crossing Surface And Repave Asphalt Approaches! 50 In University Park, Will County (197) C-91-058-17	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/3/2017	53	9/5/2021	
RR118055	Rr Cost Reimbursement Agreement: Rr To Install Newgrade Crossing Surface And Repave Asphalt Approaching @ Indiana Ave S/O 140Th St; Cook Co (031) C-91-055-18	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 200,000.00	\$ -	\$ -	\$ -	\$ 200,000.00	PA100-586	10/18/2017	49	11/19/2021	
RR118056	Rr Cost Reimbursement Agreement: Rr To Replace Grade Crossing And Repave Asphalt Approaches: Xing On Us 12 S/O Armitage Ave In Melrose Park, Ilcook Co, (031) C-91-056-18	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 100,000.00	\$ -	\$ -	\$ -	\$ 100,000.00	PA100-586	1/8/2018	49	2/12/2022	
RR118057	Railroad Agreement: Railroad To Remove And Replacegrade Crossing: Fap 253 (Us30/Lincoln Highway) Cook Co, (031); C-91-057-18	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 80,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2017	57	8/15/2022	
RR118058	Rr Surface Agreement: Rr To Remove And Replace Grade Crossing, Approach Work: West Of Ellis Ave. 111Th Street Chicago, Il Cook Co, (031); C-91-058-18	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/5/2018	51	4/24/2022	
RR121002	Railroad Cost Reimbursement Agreement: Rr To Relocate Power Lines And Provide Flagging; Fai 55 Over Metra, Cook County (031); C-91-002-11	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 1,347,487.95	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 189,466.08	\$ -	\$ -	\$ -	PA100-586	10/29/2014	48	10/28/2018	
RR189597	Railroad Cost Reimbursement Agreement: Rr To Review IdotS Phase I Work For The Reconstruction Of I-290; Cook County (031); P-91-597-10	NON-BOND		00114944279000016	Statewide Construction & Land Acq	\$ 15,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/10/2015	48	7/9/2019	
RR197404	Rr Cost Reimbursement Agreement: Rr To Provide Onsite Inspection And Flagging; Rr Over Ashland Ave S/O Jackson Street In Rivendale, Cook County (031); C-91-404-97	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 92,607.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/6/2017	55	7/29/2022	
RR205118	Railroad Cost Reimbursement Agreement: Rr To Relocate Signals To Accomodate B 75 Widening In Rockton, Il, Winnebago Co, (201); C-92-118-05	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 111,995.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 48,898.72	\$ -	\$ -	PA100-586	2/17/2015	82	12/31/2021	
RR206111	Railroad Cost Reimbursement Agreement: Rr To Review Idot Construction Plans For Appraisal; Fai39Over Rr, Winnebago County (201); P-92-111-06	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 20,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/30/2017	48	1/29/2021	
RR213010	Railroad Cost Reimbursement Agreement: Rr To Provide Flagging Services; Fai 80 @ Barton, Il, Rock Island County (161); C-92-010-13	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 76,815.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,002.02	\$ -	\$ -	\$ -	\$ 2,002.02	PA100-586	8/13/2014	48	8/12/2018	
RR213128	Railroad Cost Reimbursement Agreement: Rr To Relocate Holding Signal And Provide Construction Inspection; Us 52 B 64 Savanna/Sabula Bridge Overmississippi & Rr, Carroll Co (015); C-92-128-13	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 301,975.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,670.16	\$ -	\$ -	\$ -	PA100-586	10/9/2012	86	12/31/2019	
RR214046	Addendum Agreement: Railroad To Relocate Service Pole And Provide 4 Days Of Flagging; Us 150 Near Ophim Road; Henry County (073); C-92-046-14	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 14,832.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,142.16	\$ -	\$ -	PA100-586	12/4/2015	80	8/14/2022	
RR215063	Railroad Cost Reimbursement Agreement: Rr To Provide Construction Inspection And Flagging; Fai 74 Over Rr, Structure Replacement; Rock Islandcounty (161); C-92-063-																				

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
RR313008	Railroad Cost Reimbursement Agreement: Rr To Install New Circularity, Signals, Gates, Cattlelevers And Surface, Fai 57 @ 6000N Interchange: Kankakee County (091); C-93-162-09; Fed # Nppp-0057(309)	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,551,281.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 484,914.50	\$ -	\$ -	\$ -	\$ 484,914.50	PA100-586	6/25/2013	72	6/24/2019	
RR314003	Railroad Cost Reimbursement Agreement: Rr To Provide Flagging For Day Labor Contract, II 1 @ Cst In Iroquois County (075); C-93-125-14; Addendum To Contract On File With Computer	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 48,756.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/26/2014	48	9/25/2018	
RR316002	Railroad Cost Reimbursement Agreement: Rr To Review Idot S Phase 1 For The Reconstruction Of A Rr Structure Over Rt Route 1, Iroquois Co (075); P-93-014-14	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 11,847.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/10/2015	48	11/9/2019	
RR316004	Railroad Cost Reimbursement Agreement: Rr To Replace Crossing Surface And Repave Asphalt Approaches; Us 52 @ Martinton, Il, Iroquois Co(075C-93-012-16	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 76,986.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,758.46	\$ -	\$ -	\$ -	\$ 33,758.46	PA100-586	12/1/2015	47	11/30/2019	
RR317003	Rr Cost Reimbursement Agreement: Rr To Install New Crossing Surface And Repave Asphalt Approaches 24 @ Gilman, Il, Iroquois County (075) C-93-057-17	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 95,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,673.70	\$ -	\$ -	\$ 64,992.38	\$ -	PA100-586	2/16/2017	48	2/15/2021	
RR317004	Railroad Cost Reimbursement Agreement: Rr To Review Idot Plans For Approval, I-57 Over Nrr Near Rt 17 Interchange: Kankakee County (091); P-93-013-17	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 19,992.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,188.67	\$ -	PA100-586	2/24/2017	51	5/14/2021	
RR317008	Rr Cost Reimbursement: Rr To Remove And Replace Grade Crossing And Repave Approaches: Il 47 Forest, Il Livingston Co. (105); C-93-083-18	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/9/2017	58	3/19/2022	
RR318002	Railroad Cost Reimbursement: Rr To Mill And Resurface Cast-In-Place Grade Crossing: Ill 1 St. Anne, Il Kankakee Co. (091); C-93-063-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 25,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/7/2018	49	4/1/2022	
RR318003	Railroad Agreement: Railroad To Provide Phase 1 Services: Us 6 Grandy Co. (063); P-93-012-16	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 14,740.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,575.29	\$ 2,299.35	\$ 2,360.00	\$ -	\$ 2,575.29	PA100-586	2/22/2018	51	5/16/2022	
RR318004	Railroad Agreement: Railroad To Complete Removal And Replacement Of Grade Crossing And Approach: Old Us 66 Dwtght, Il: Livingston Co. (105); C-93-080-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,033.06	\$ -	\$ -	PA100-586	3/5/2018	51	6/10/2022	
RR318005	Railroad Agreement: Railroad Flagging 140 Days: Il 170 At Sec. 15, Township 31 North, Range 5 East, 3rd P.M. Village Of Ransom: LaSalle Co. (099); C-93-002-17	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 76,015.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/21/2015	81	7/8/2022	
RR318006	Railroad Surface Agreement: Railroad To Remove And Replace Grade Crossing: E 9 <sup>th</sup> Ford Co. (053); C-93-091-18	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/4/2018	51	9/9/2022	
RR416001	Railroad Cost Reimbursement Agreement: Rr To Perform Trackwork And Provide Flagging For New Grade Separation; Us 150, East Main St In Galesburg, Knox County (095); C-94-116-06	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 1,994,373.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 75,634.16	\$ 40,223.75	\$ 8,914.72	\$ -	\$ 75,634.16	PA100-586	7/1/2015	71	6/30/2021	
RR416002	Railroad Cost Reimbursement Agreement: Rr To Install New Crossing Surface And Repave Asphalt Approaches: B 117 Xing @ Eureka, Il, Woodford County (203); C-94-034-16	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/14/2016	48	1/13/2020	
RR416004	Railroad Cost Reimbursement Agreement: Rr To Provide Construction Inspection And Flagging: Fai 74 Over Rt At Galesburg, Knox County (095) C-94-048-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 101,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 31,013.07	\$ -	\$ -	\$ -	\$ 31,013.07	PA100-586	7/21/2015	48	7/20/2019	
RR416006	Railroad Cost Reimbursement Agreement: Rr To Provide Construction Inspection & Flagging: Us 150 Over Rt Near Galesburg, Knox Co. (095); C-94-057-08	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 50,601.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,809.97	\$ 14,449.78	\$ 3,179.76	\$ -	\$ 6,809.97	PA100-586	8/18/2015	48	8/17/2019	
RR417001	Rr Cost Reimbursement Agreement: Rr To Install A New Grade Crossing Surface And Repave Asphalt Approaches: B 17 At Sparland, Il, Marshall Co(123)C-94-008-17	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 100,000.00	\$ -	\$ -	\$ -	\$ 100,000.00	PA100-586	3/8/2017	51	6/7/2021	
RR417004	Railroad Agreement: Railroad To Provide Safety Flagging: Us 150 Peoria Co. (143); C-94-022-13	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 309,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/20/2017	62	5/24/2022	
RR418001	Rr Cost Reimbursement Agreement: Rr To Review Idot S Plans For The Replacement Of The Il 29 Bridge Carrying The Rr Over The Highway; Chillicothe, Il, Peoria Co (143); C-94-060-12	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,480.00	\$ 15,203.21	\$ -	\$ -	\$ 2,480.00	PA100-586	8/22/2017	52	12/17/2021	
RR418002	Rr Grade Crossing Surface Agreement: Surface Replacement: Us 24 Lewistown, Il Fulton Co. (057); C-94-027-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 92,718.39	\$ -	\$ -	PA100-586	12/14/2017	52	4/23/2022	
RR418003	Railroad To Review Idot Plans: Il Route 116 Harmon Highway East Of Airport Road: Peoria Co. (143); C-94-091-09	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 15,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/15/2018	53	10/16/2022	
RR517001	Rr Cost Reimbursement Agreement: Rr To Install New Crossing Surface And Repave Asphalt Approaches: Il 133 At Arcola, Il, Douglas County (041); C-95-006-17	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 48,007.97	\$ -	\$ -	\$ -	\$ 48,007.97	PA100-586	10/17/2016	48	10/16/2020	
RR517002	Rr Cost Reimbursement Agreement: Rr To Install New Grade Crossing Surface And Repave Asphalt Approaches: Us 136 Near Bellflower, Il, Mclean County (113); C-95-007-17	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,275.56	\$ 47,724.44	\$ -	\$ -	\$ 2,275.56	PA100-586	10/11/2016	48	10/10/2020	
RR517004	Rr Cost Reimbursement Agreement: Rr To Provide Flagging And Inspection; Fai 74 Over Rt Near Mansfield, Il, Piatt County (147); C-95-033-18	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 34,675.67	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,738.95	\$ -	\$ 3,936.72	\$ -	\$ 30,738.95	PA100-586	1/9/2017	57	10/27/2021	
RR518004	Rr Cost Reimbursement Agreement: Rr To Replace Grade Crossing Surface And Repave Asphalt Approaches: Us 150 @ Farmer City, Dewitt Co (039) C-95-058-18	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2017	59	9/17/2022	
RR518005	Rr Cost Reimbursement Agreement: Rr To Replace Grade Crossing Surface And Repave Asphalt Approaches: Levert Rd Xing Near Levert, Il, Champaign Co (019); C-95-059-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000.00	\$ -	\$ -	\$ -	PA100-586	10/25/2017	59	9/10/2022	
RR519002	Rr Cost Reimbursement Agreement: Rr To Replace Grade Crossing Surface And Repave Asphalt Approaches At Rt Xing On Us 36 At Metcalf, Il, Edgar County; (045); C-95-030-19	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/31/2018	49	11/18/2022	
RR613039	Railroad Cost Reimbursement Agreement: Rr To Replace Crossing And Temporarily Relocate Signals To Accommodate Traffic Control; B 994 @ Labarge, Il, Hancock County (067); C-96-039-09	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 94,199.42	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2013	48	10/23/2017	
RR614016	Railroad Cost Reimbursement Agreement: Rr To Install New Grade Crossing Surface: Us 136 At Hamilton, Il, Hancock County (067); C-96-016-14	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/26/2014	48	9/25/2018	
RR614017	Railroad Cost Reimbursement Agreement: Rr To Replace Grade Crossing Surface: Us 136 In Hancock County (067); C-96-017-14	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/30/2014	48	8/29/2018	
RR615501	Railroad Cost Reimbursement Agreement: Rr To Review T&L Plans For Us 51 Grade Separations East Of Pana, Christian County (021); C-96-591-10	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 15,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/11/2016	48	2/10/2020	
RR616021	Railroad Cost Reimbursement Agreement: Rr To Install New Crossing Surface And Repave Asphalt Approaches: Il 78 Xing South Of Havana, Il, Mason County (125); C-96-021-16	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/23/2015	48	9/22/2019	
RR617001	Rr Cost Reimbursement Agreement: Rr To Install New Circularity, Signals, Gates And Surface, Lincoln Parkway In Lincoln, Logan County (107); C-96-022-11	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 586,176.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/1/2016	47	1/31/2020	
RR617016	Rr Cost Reimbursement Agreement: Rr To Install Newgrade Crossing Surface & Repave Asphalt Approaches: Il 127 Rt Xing In Donaldson, Il, Montgomery Co(135)C-96-016-17	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,499.23	\$ 46,843.52	\$ -	\$ -	\$ 17,499.23	PA100-586	9/22/2016	57	6/25/2021	
RR618001	Railroad Agreement: Railroad To Remove And Replacegrade Crossing And Associated Work: Fap 717 (Il 10) East Of Mason City Lutheran Station: Mason Co. (125); C-96-030-18	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,103.15	\$ 5,714.16	\$ -	\$ -	PA100-586	1/5/2018	54	7/30/2022	
RR618003	Railroad Surface Agreement: Railroad To Remove And Replace Grade Crossing: Il 121 - 1 Mile Se Of Lincoln: Logan Co (107); C-96-031-18	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/16/2017	59	9/17/2022	
RR618004	Railroad Surface Agreement: Railroad To Remove & Replace Grade Crossing: Il 10 East City Limits Of Lincoln: Logan Co (107); C-96-032-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 147,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/25/2018	54	10/10/2022	
RR618005	Rr Cost Reimbursement Agreement: Rr To Replace Grade Crossing Surface And Repave Asphalt Approaches: Rt Xing On Il 96 In Hamilton, Illinois Hancock County (067) C-96-095-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/4/2018	49	10/24/2022	
RR619001	Rr Cost Reimbursement Agreement: Rr To Install Newgrade Crossing Surface And Repave Asphalt Approaches On Il 185 At Coffeen, Il, Montgomery County (135); C-96-018-19	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/23/2015	48	9/22/2019	
RR713003	Railroad Cost Reimbursement Agreement: Rr To Relocate The At-Grade Crossing Do To Proposed Roadway Re-Alignment: Il 48 @ Wyckles Rd, Macon County (115); C-97-044-11	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 223,401.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/18/2015	48	3/17/2019	
RR715007	Rr Cost Reimbursement Agreement: Rr To Provide Inspection And Flagging Services: Fai 70 East Of Brownstown, Fayette County (051); C-97-049-11	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 278,823.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 76,946.85	\$ 46,248.56	\$ 49,419.68	\$ -	\$ 76,946.85	PA100-586	4/7/2015	73	5/22/2021	
RR716001	Railroad Cost Reimbursement Agreement: Rr To Provide Flagging And Inspection; Us 5045 Over Rt Near Flora, Il, Clay County (025); C-97-018-15	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 76,949.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,532.20	\$ -	\$ -	\$ -	\$ 1,532.20	PA100-586	1/6/2016	48	1/5/2020	
RR717001	Railroad Cost Reimbursement Agreement: Rr To Install New Grade Crossing Surface And Repave Asphalt Approaches: Il 16 @ Shelbyville, Il, Shelby County (173); C-97-005-17	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/24/2016	48	8/23/2020	



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
UT112015	Utility Adjustment Agreement; Utility To Relocate Gas Main; II 176 In McHenry County (111); C-91-046-10	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 82,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/16/2011	55	7/1/2016	
UT113001	Utility Adjustment Agreement; Utility To Relocate 16 Inch Sanitary Main; II 25 In Kane County (889); C-91-230-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 449,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/2/2012	48	5/1/2016	
UT113003	Utility Adjustment Agreement; Utility To Relocate Water Main; II 38 In West Chicago, DuPage County (043); C-91-369-09	BOND	A1	0695494427700010	Statewide	\$ 328,367.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/12/2010	48	11/11/2014	
UT113007	Utility Adjustment Agreement; Utility To Relocate Power Poles; Us 45 In Cook County (031); C-91-146-11	BOND	A1	0695494427700010	Statewide	\$ 1,732,707.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/1/2012	71	12/31/2017	
UT113008	Utility Adjustment Agreement; Utility To Relocate Power Poles; Us 45, Cook County (031); C-91-145-11	BOND	A1	0695494427700010	Statewide	\$ 473,746.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/1/2012	59	12/31/2016	
UT113013	Utility Adjustment Agreement; Utility To Relocate Gas Main; II 59 @ I-88 In DuPage County (043); C-91-035-09	BOND	A1	0695494427700010	Statewide	\$ 270,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/16/2012	48	4/15/2016	
UT113014	Utility Adjustment Agreement; Utility To Extend Pipeline Casing; Us 45, Cook County (031); C-91-569-08	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 233,167.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/1/2013	47	12/31/2016	
UT113015	Cost Reimbursement Agreement; Relocation Of Fire Hydrants; Fai 90 @ Cumberland Ave. Cook Co. (031) C-91-186-10; Addendum To Chicago Master Agreement On File With The Comptroller.	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 80,971.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/30/2013	48	5/29/2017	
UT113016	Utility Adjustment Agreement; Utility To Relocate Gas Main; II 59, DuPage County (043); C-91-064-12	BOND	A1	0695494427700010	Statewide	\$ 1,600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/4/2012	72	6/3/2018	
UT114001	Utility Adjustment Agreement; Utility To Relocate Electric Facilities; II 59, DuPage County (043); C-91-065-12	BOND	A1	0695494427700010	Statewide	\$ 236,632.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/4/2012	48	6/3/2016	
UT114002	Utility Adjustment Agreement; Utility To Relocate Pipeline Facilities; Us 14, McHenry County (111); C-91-293-01	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 753,355.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/28/2011	48	10/27/2015	
UT114003	Utility Adjustment Agreement; Utility To Relocate Phase Lines; Us 30, Cook County (031); C-91-046-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 47,814.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2013	48	3/1/2017	
UT114004	Utility Adjustment Agreement; Utility To Relocate Gas Main; Fai 57, Will County (197); C-91-001-11	BOND	A1	0695494427700010	Statewide	\$ 720,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/12/2012	48	12/11/2016	
UT114005	Utility Adjustment Agreement; Utility To Relocate Gas Main; Us 30, Cook County (031); C-91-046-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/12/2013	48	3/1/2017	
UT114006	Utility Adjustment Agreement; Utility To Relocate 4 Inch Gas Main; Us 45, Cook County (031); C-91-012-11	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/17/2012	48	2/16/2016	
UT114007	Utility Adjustment Agreement; Utility To Develop Relocation Plans; Biliana Expressway; Will County (197); C-91-132-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 4,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/8/2013	72	8/7/2019	
UT114008	Utility Adjustment Agreement; Utility To Develop Relocation Plans For Biliana Expressway; Will County (197); C-91-132-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 45,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/7/2013	48	10/6/2017	
UT114009	Utility Adjustment Agreement; Utility To Develop Relocation Plans; Biliana Expressway; Will County (197); C-91-132-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/8/2013	48	10/7/2017	
UT114010	Utility Adjustment Agreement; Utility To Relocate Gas Main; Us 34, DuPage County (043); C-91-032-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 729,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/28/2013	48	1/27/2017	
UT114011	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The Biliana Expressway; Will County (197); C-91-132-14; Crossing # 1	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 86,977.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/11/2013	48	10/10/2017	
UT114012	Utility Adjustment Agreement; Utility To Develop Relocation Plans; Biliana Expressway; Will County (197); C-91-132-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 79,108.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/11/2013	48	10/10/2017	
UT114013	Utility Adjustment Agreement; Utility To Relocate 16 Inch Gas Main; II 59, DuPage County (043); C-91-065-12	BOND	A1	0695494427700010	Statewide	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/4/2012	73	7/1/2018	
UT114014	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The Biliana Expressway; Will County (197); C-91-132-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/8/2013	48	11/7/2017	
UT114015	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The New Biliana Expressway; Will County (197); C-91-132-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 60,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/11/2013	48	10/10/2017	
UT114016	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The New Biliana Expressway; Will County (197); C-91-132-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/1/2013	47	10/29/2017	
UT114017	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The Biliana Expressway; Will County (197); C-91-132-14; Crossing # 2	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 86,977.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/11/2013	48	10/10/2017	
UT114018	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The Biliana Expressway; Will County (197); C-91-132-14; Crossing # 3	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 86,977.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/11/2013	48	10/10/2017	
UT114019	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The Biliana Expressway; Will County (197); C-91-132-14; Crossing # 4	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 86,977.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/11/2013	48	10/10/2017	
UT114020	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The Biliana Expressway; Will County (197); C-91-132-14; Crossing # 4A	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 86,977.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/11/2013	48	10/10/2017	
UT114021	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The Biliana Expressway; Will County (197); C-91-132-14; Crossing # 5	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 64,008.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/8/2013	48	10/7/2017	
UT114022	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The New Biliana Expressway; Will County (197); C-91-132-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/7/2013	48	10/6/2017	
UT114023	Utility Adjustment Agreement; Utility To Develop Relocation Plans For Biliana Expressway; Will County (197); C-91-132-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/11/2013	48	11/10/2017	
UT114024	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The Biliana Expressway; Will County (197); C-91-132-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 83,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/8/2013	48	10/7/2017	
UT114025	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The New Biliana Expressway; Will County (197); C-91-132-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/8/2013	72	8/7/2019	
UT114026	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The Biliana Expressway; Will County (197); C-91-132-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/13/2013	48	3/12/2017	
UT114027	Utility Adjustment Agreement; Utility To Relocate Underground Electric; Us 30, Cook County (031); C-91-046-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 65,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/4/2013	48	10/3/2017	
UT114028	Utility Adjustment Agreement; Utility To Develop Relocation Plans For The Biliana Expressway; Will County (197); C-91-132-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 183,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/4/2013	48	10/3/2017	
UT114029	Utility Adjustment Agreement; Utility To Relocate Section Of Gas Main; Us 6, Cook County (031); C-91-011-11	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 310,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/19/2014	48	2/18/2018	
UT114030	Utility Adjustment Agreement; Utility To Relocate Section Of Gas Main; Us 6, Cook County (031); C-91-011-11	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 43,866.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/21/2014	48	10/20/2018	
UT114031	Utility Adjustment Agreement; Utility To Relocate Section Of 8 Inch Gas Main; Us 30, Will Co. (197) C-91-633-11	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 92,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/13/2013	48	11/12/2017	
UT114032	Utility Adjustment Agreement; Utility To Relocate Section Of 8 Inch Gas Main; Us 30, Will Co. (197) C-91-633-11	BOND	A1	0695494427700010	Statewide	\$ 92,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/13/2013	48	11/12/2017	
UT114033	Utility Adjustment Agreement; Utility To Install Pipeline Casing Extension; B 7, Will Co. (197) C-91-010-11	BOND	A1	0695494427700010	Statewide	\$ 322,358.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/20/2014	48	2/19/2018	
UT114034	Utility Adjustment Agreement; Utility To Install Casing Extensions; B 7, Will County (197); C-91-010-11	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 361,577.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/20/2014	48	2/19/2018	
UT114035	Utility Adjustment Agreement; Utility To Extend Pipeline Casings; B 7, Will County (197); C-91-010-11	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 345,015.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/20/2014	48	2/19/2018	
UT114036	Utility Adjustment Agreement; Utility To Extend Pipeline Casings; II Route 7, Will County (197); C-91-010-11	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 370,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/20/2014	48	2/19/2018	
UT114037	Utility Adjustment Agreement; Utility To Add Pipe Line Casing Extension; B 7, Will Co. (197) C-91-010-11	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 639,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/20/2014	48	2/19/2018	
UT114038	Utility Adjustment Agreement; Utility To Extend Pipeline Casings; B 7, Will County (197); C-91-010-11	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/20/2014	48	2/19/2018	
UT114039	Utility																				

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
UT15006	Utility Adjustment Agreement, Utility To Relocate Gas Main; Us 6 @ Parker Rd. Will County (197); C-91-284-12	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/20/2015	48	4/19/2019	
UT15007	Utility Adjustment Agreement, Utility To Extend Gas Main Casing; Us 6 @ Parker Rd. Will Co.(197) C-91-284-12	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 70,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/20/2015	48	4/19/2019	
UT15008	Utility Adjustment Agreement, Utility To Relocate A Section Of A Pipeline Test Station; Us 6 @ Parker Road, Will County (197); C-91-284-12	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 83,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/20/2015	48	4/19/2019	
UT15011	Utility Adjustment Agreement, Utility To Relocate Fiber Optic Cable; Us 41 @ B 132.Lake County (097C-91-603-10)	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 401,670.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/16/2015	48	1/15/2019	
UT15012	Utility Adjustment Agreement, Utility To Relocate Fiber Optic Cable; Us 41 @ B 132 And Upr; Lake County (097); C-91-603-10	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 892,318.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/15/2015	48	1/4/2019	
UT16001	Utility Adjustment Agreement, Utility To Relocate Conduit And Cable; Fai 55 @ Us 6 Interchange, Will County (197); C-91-013-10	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 191,505.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 191,505.05	\$ -	\$ -	\$ -	PA100-586	3/31/2015	48	3/30/2019	
UT16002	Utility Adjustment Agreement, Utility To Relocate Electrical Transformer, Pad, Manhole & Cable; Sheridan Road In Winnetka; Cook County (031); C-91-480-09	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 111,313.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 111,313.27	\$ -	\$ -	\$ -	\$ 111,313.27	PA100-586	3/14/2015	48	3/13/2019	
UT16003	Utility Adjustment Agreement, Utility To Relocate Conduit And Cable; Fai 55 @ Us 6 Interchange Reconstruction, Will County (197); C-91-013-10	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 85,107.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/19/2015	48	11/18/2019	
UT16004	Utility Adjustment Agreement, City Of Chicago Force Account, Overhead Fire Alarm Cable Removal And Reinstall; 115Th @ Pulaski Ave, Cook Co (031) C-91-576-12	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 9,146.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/14/2015	48	10/13/2019	
UT16005	Utility Adjustment Agreement, City Of Chicago Force Account; Fai 55; 190 To Us 41; Remove And Reinstall 2 Traffic Cameras; Cook County (031) C-91-226-13	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 22,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/3/2015	48	12/2/2019	
UT16006	Utility Adjustment Agreement, City Of Chicago Force Account; Relocate 2 Fire Hydrants; 115Th @ Pulaski Ave; Cook County (031); C-91-576-12	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 66,880.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/24/2016	48	2/23/2020	
UT16009	Utility Adjustment Agreement, Utility To Relocate Fiber Optic Cable; Us 41 @ Upr & B 132 Lake County (097); C-91-603-10	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 79,515.80	\$ -	\$ -	\$ -	PA100-586	1/16/2015	48	1/15/2019	
UT17001	Utility Adjustment Agreement, Utility To Relocate 8 Inch Gas Main; Il 59 @ Stearns Rd.Dapage Co(043)C-91-365-15	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 40,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2015	48	12/3/2019	
UT17002	Utility Adjustment Agreement, City Of Chicago Force Account; 8 Inch Water Line; Fai 290, Peoria St To Racine Ave; Cook County (031); C-91-149-14	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 115,175.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/21/2017	48	4/20/2021	
UT17003	Utility Adjustment Agreement, City Of Chicago Force Account; 190, Van Buren St; Cook Co (031); 12 Inch Water Main And Fire Hydrant; C-91-279-14	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 34,640.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/21/2017	48	4/20/2021	
UT17004	Utility Adjustment Agreement, City Of Chicago Force Account; Fai 90 @ Van Buren St.Cook Co (031)Relocate Fiber Optics; C-91-279-14; Part Of City Of Chicago- Master Agreement On File	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 389,030.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 156,884.57	\$ -	\$ -	\$ -	\$ 156,884.57	PA100-586	5/3/2017	48	5/2/2021	
UT17007	Utility Adjustment Agreement, Utility To Relocate Fiber Optic Cable; Us 41 @ B 132 & Upr; Lake County (097); C-91-603-10	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/16/2015	77	6/12/2021	
UT17007	Utility Adjustment Agreement, Utility To Relocate Fiber Optic Cable; Us 41 @ B 132 & Upr; Lake County (097); C-91-603-10	BOND	A1	0695494427700010	Statewide	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/16/2015	77	6/12/2021	
UT17007	Utility Adjustment Agreement, Utility To Relocate Fiber Optic Cable; Us 41 @ B 132 & Upr; Lake County (097); C-91-603-10	BOND	A1	0695494427700010	Statewide	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/16/2015	77	6/12/2021	
UT17008	Utility Adjustment Agreement, Utility To Relocate Water Main; Fai 290, Pump Station#4 Reconstruction In Broadview, Cook County (031); C-91-137-16	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 35,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,901.00	\$ -	\$ -	\$ -	\$ 19,901.00	PA100-586	11/1/2016	59	10/6/2021	
UT18001	Utility Adjustment Agreement, Utility To Relocate 300 Feet Of Gas Main; Il 132 Near Grand Ave. C-91-004-13; Lake County (097)	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 70,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/5/2017	55	8/30/2021	
UT18002	Utility Adjustment Agreement, Utility To Extend Pipeline Casing; 155 @ Weber Rd. Will Co (197) C-91-009-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 615,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/27/2015	78	1/8/2022	
UT18002	Utility Adjustment Agreement, Utility To Extend Pipeline Casing; 155 @ Weber Rd. Will Co (197) C-91-009-14	BOND	A1	0695494427700010	Statewide	\$ 615,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/27/2015	78	1/8/2022	
UT18003	Utility Adjustment Agreement, Utility To Relocate Fiber Optic Facilities; 155 @ Weber Rd. Will Co. (197); C-91-009-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/27/2015	78	1/8/2022	
UT18003	Utility Adjustment Agreement, Utility To Relocate Fiber Optic Facilities; 155 @ Weber Rd. Will Co. (197); C-91-009-14	BOND	A1	0695494427700010	Statewide	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/27/2015	78	1/8/2022	
UT18004	Utility Adjustment Agreement, Utility To Relocate 7 Poles With Associated Aerial Wires And 300 Underground Cables; Us Route 20 At Hamony Rd.; McHenry Co (111); C-91-274-12	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 335,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2017	59	10/30/2022	
UT18005	Utility Adjustment Agreement, Utility To Relocate 455' Of 4" And 750' Of 6" Steel Pipe; Us 20 (Hamony Rd.); McHenry Co. (111); C-91-274-12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 280,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2017	62	1/13/2023	
UT21003	Utility Adjustment Agreement, Utility To Develop Relocation Plans For Water Facilities In Conflict With Il 173 Highway Improvement In Winnebago County (201); C-92-157-10	BOND	A1	0695494427700010	Statewide	\$ 153,581.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/12/2011	48	10/11/2015	
UT21203	Utility Adjustment Agreement, Utility To Prepare Relocation Plans For City Owned Facilities; Us 20 In Galena, Jo Daviess County (085); C-92-050-11	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 115,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/23/2012	48	2/21/2016	
UT21302	Utility Adjustment Agreement, Utility To Relocate Water Main; Il 173 In Winnebago County (201); C-92-157-10	BOND	A1	0695494427700010	Statewide	\$ 115,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/12/2011	48	10/11/2015	
UT21303	Utility Adjustment Agreement, Utility To Relocate Communications Line; Il 173, Winnebago County(201)C-92-157-10	BOND	A1	0695494427700010	Statewide	\$ 32,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/5/2012	48	7/4/2016	
UT21304	Utility Adjustment Agreement, Utility To Relocate Gas Main; Il 173, Winnebago County (201); C-92-157-10	BOND	A1	0695494427700010	Statewide	\$ 82,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/5/2012	48	7/4/2016	
UT216001	Utility Adjustment Agreement, Utility To Relocate 3940 Feet Of Cable; Il 26, Lee County (103); C-92-006-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 18,858.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/19/2014	48	9/18/2018	
UT218001	Utility Adjustment Agreement, Utility To Relocate Pipeline Casing Vent Pipes And Cp Stations; Us 150 From B 81 To B 17; C-92-046-14 Henry Co. (073)	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 241,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 101,291.92	\$ -	\$ -	\$ -	\$ 101,291.92	PA100-586	3/15/2017	59	2/13/2022	
UT21802	Utility Agreement, Utility To Relocate Gasline; Us 150 From B 81(E) To B 17(W) Henry Co. (073) C-92-046-14	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 35,227.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,227.79	\$ -	\$ -	\$ -	PA100-586	5/1/2017	60	5/8/2022	
UT314006	Utility Adjustment Agreement, Utility To Relocate Fiber Cable; Fai 57, Kankakee County (091); C-93-162-09	BOND	A1	0695494427700010	Statewide	\$ 18,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/22/2013	48	8/21/2017	
UT314009	Utility Adjustment Agreement, Utility To Relocate 3 H-Frame Electric Towers; Fai 57, Kankakee County (091); C-93-162-09	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 822,936.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/7/2013	48	1/6/2017	
UT314009	Utility Adjustment Agreement, Utility To Relocate 3 H-Frame Electric Towers; Fai 57, Kankakee County (091); C-93-162-09	BOND	A1	0695494427700010	Statewide	\$ 822,936.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/7/2013	48	1/6/2017	
UT317002	Utility Adjustment Agreement, Utility To Relocate Fiber Cable; Us 34 Near Oswego, Il, Kendall County(093); C-93-011-10	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 43,322.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2017	49	6/25/2021	
UT317004	Utility Adjustment Agreement, Utility To Relocate Copper Phone Line; Us 6, Bureau County (011); C-93-080-17	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 12,490.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/27/2017	49	12/17/2021	
UT318001	Utility Adjustment Agreement, Utility To Cut Out Sections Of Abandoned Pipelines And Fill Remaining Portions Of Pipeline With Grout; Il 170 Bridge Over The Basf; LaSalle Co. (099) C-93-002-17	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 117,017.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 117,017.87	\$ -	\$ -	\$ -	PA100-586	11/27/2017	51	2/12/2022	
UT318002	Utility Adjustment Agreement, Constructing New Interchange, Widening And Reconstructing Main Lane Roadway And Grade Crossing; Kankakee Co. (091); C-93-162-09	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 53,150.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/26/2018	49	4/12/2022	
UT418002	Utility Adjustment Agreement, Utility To Relocate 850' Of Cable; Il 89 From Sta. 699+24 To Sta. 705+60 Marshall Co. (123); C-94-061-15	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 21,487.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,393.40	\$ 1,093.77	\$ -	\$ -	PA100-586	10/17/2017	55	5/7/2022	
UT419001	Utility Adjustment, Utility To Relocate 800' Of 12" Steel Gas Main With Dual 8" Pe Mains; Fau Route 6659 Farmington Rd., From West Of Red Bad Dr.; Peoria Co. (143); C-94-092-01	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 115,962.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/1/2018	58	12/9/2022	
UT518001	Utility Agreement, Utility To Relocate Sewer; Route 57 At The I-74 Interchange; Champaign Co. (019); C-95-049-18	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 109,550.61	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 109,550.61	\$ -	\$ -	\$ -	\$ 109,550.61	PA100-586	7/19/2017	60	7/10/2022	
UT518002	Utility Agreement, Utility To Replace Culvert; Us 51 (From 0.4 Mi S Of Us 136 To 3 Mi N Of Heyworth); McLean Co. (113																				

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
UT618002	Utility Adjustment Agreement: Utility To Relocate Electric Pole And Service: Pike Co. (149) C-30-023-16	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 8,172.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/1/2018	49	3/7/2022	
UT713005	Utility Adjustment Agreement: Utility To Relocate Water Facilities; Us 45Near Bible Grove; Effinghamcounty (049); C-97-050-11	NON-BOND		0002494427700010	Statewide Construction & Land Acq	\$ 317,990.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/2/2012	79	2/1/2019	
UT715007	Utility Adjustment Agreement: Utility To Relocate 10 Inch Water Main; B 33 In Effingham, Effingham County (049); C-97-138-06	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 642,257.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/12/2011	64	12/31/2016	
UT715011	Utility Adjustment Agreement: Utility To Relocate Vent Pipe And Test Lead: Us 45 Near Effingham; Effingham County (049); C-97-050-11	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 140,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/4/2013	48	6/3/2017	
UT716001	Utility Adjustment Agreement: Utility To Relocate Water Main; B 130 Near Calhoun, Il, Richland County (159); C-97-058-13	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 155,150.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/14/2014	48	2/13/2018	
UT716002	Utility Adjustment Agreement: Utility To Relocate Segment Of 2 Inch High Pressure Gas Main; B 250 Near Bridgeport, Il, Lawrence County (101) C-97-070-05	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 20,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/16/2015	48	7/15/2019	
UT716004	Utility Adjustment Agreement: Utility To Relocate Natural Gas Farm Tap; Us 45, Effingham Co. (049) C-97-082-05	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 3,608.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/2/2015	48	10/1/2019	
UT717001	Utility Adjustment Agreement: Utility To Relocate Electric Distribution Line; B 1 Near Lawrenceville, Il, Lawrence County (101); C-97-092-06	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 95,669.75	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/1/2016	47	8/31/2020	
UT717002	Utility Adjustment Agreement: Utility To Relocate Electric Transmission Line; Us 45 Near Hearville Il, Effingham County (049); C-97-074-15	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 616,863.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/24/2016	61	6/13/2021	
UT813008	Utility Adjustment Agreement: Utility To Relocate Gas Line; B 3 In Waterloo, Monroe County (133); C-98-083-04	BOND	A1	0695494427700010	Statewide	\$ 257,420.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/22/2012	48	10/21/2016	
UT813010	Utility Adjustment Agreement: Utility To Relocate Water Main; B 3 In Waterloo, Monroe County (133); C-98-083-04	BOND	A1	0695494427700010	Statewide	\$ 424,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/22/2012	48	10/21/2016	
UT813011	Utility Adjustment Agreement: Utility To Relocate Various Phone Lines; B 3 In Waterloo, Il, Monroe County; C-98-083-04	BOND	A1	0695494427700010	Statewide	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/22/2012	48	10/21/2016	
UT813012	Utility Adjustment Agreement: Utility To Relocate Electric Facilities; B 3 In Waterloo, Il, Monroe County (133); C-98-083-04	BOND	A1	0695494427700010	Statewide	\$ 529,370.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/22/2012	48	10/21/2016	
UT815003	Utility Adjustment Agreement: Utility To Relocate Various Water Mains Along The B 3 Improvement; Jersey County (083); C-98-021-10	BOND	A1	0695494427700010	Statewide	\$ 2,992,686.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/7/2014	72	4/6/2020	
UT815056	Utility Adjustment Agreement: Utility To Relocate Electric Facilities; B 157 Over St. Clair Ave. St. Clair County (163); C-98-022-11	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/1/2014	47	7/31/2018	
UT817050	Utility Adjustment Agreement: Utility To Relocate 3 Power Poles; B 143Near Pierson, Il, Bond Co0005C-98-136-05	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 15,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2016	47	6/30/2020	
UT817058	Utility Adjustment Agreement: Utility To Relocate 10 Inch Water Main; B 143 @ Indian Creek, Madison County (119); C-98-002-16	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 340,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 225,745.64	\$ -	\$ -	\$ -	\$ 225,745.64	PA100-586	5/1/2017	49	6/13/2021	
UT818001	Utility Adjustment Agreement: Utility To Relocate 67 Feet Of 4 Inch Gas Main; B 158177 2 Plum Hill School Rd. St. Clair Co. (163) C-98-153-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,084.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/8/2017	50	1/11/2022	
UT818002	Utility Adjustment Agreement: Utility To Lower 700' Of Existing Fiber Optic Line; B 158177 At Plum Hill School Rd. St. Clair Co. (163)	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 9,727.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/8/2017	50	1/22/2022	
UT818050	Utility Adjustment Agreement: Utility To Relocate 2, 2" Hipsi Conduits; MR Bridge Ramps Over B5564 West Bond; Missouri Ave. St. Clair Co. (163) C-98-148-18	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/1/2017	52	1/11/2022	
UT818059	Utility Adjustment Agreement: Utility To Relocate 1625 Feet Of 4 Inch Hsp Gas Main; Fap 789, B 143 Over Indian Creek, Madison Co. (119) C-98-13-18	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 193,760.27	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 176,523.22	\$ -	\$ -	\$ -	\$ 176,523.22	PA100-586	5/1/2017	56	1/25/2022	
UT818060	Utility Adjustment Agreement: Utility To Relocate Electric Lines To Avoid Conflicts With Construction; Fap 789, B Route 143 Over Indian Creek, Madison Co. (119) C-98-131-18	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 50,740.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/1/2017	56	1/30/2022	
UT819001	Utility Adjustment Agreement: Utility To Replace Poles; Fap 805 Clinton Co (027); C-98-043-05	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 8,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,944.30	\$ -	PA100-586	3/13/2018	52	7/29/2022	
UT819002	Utility Adjustment: Utility To Relocate Pvc Water Main, Replace Water Valve And Associated Equipment; Fap Route 805 (B 161); Clinton Co (027); C-98-043-05	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 115,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/13/2018	52	7/30/2022	
UT914006	Utility Adjustment Agreement: Utility To Relocate Electric Transmission Facilities; Us 45, Saline County (165); C-99-063-08	BOND	A1	0695494427700010	Statewide	\$ 2,015,114.72	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 28,004.15	\$ -	\$ -	\$ -	PA100-586	8/1/2013	71	7/31/2019	
UT917002	Utility Adjustment Agreement: Utility To Relocate 4 Inch & 8 Inch Gas Mains; B 37 In Franklin County (055); C-99-071-03	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 1,679,414.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/1/2017	82	1/8/2024	
UT919001	Utility Adjustment Agreement: Utility To Relocate Water Main; B 113 200' West Of Reed Station Rd.; C-99-008-17; Jackson Co. (077)	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 25,327.44	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 25,327.44	\$ -	\$ -	\$ -	\$ -	PA100-586	2/1/2018	51	5/16/2022	
UT918002	Utility Adjustment Agreement: Utility To Convert Overhead Power To Underground; B 13 400' East Of Reed Station Rd.; C-99-008-17; Jackson Co. (077)	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 72,954.88	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 72,954.88	\$ -	\$ -	\$ -	PA100-586	5/15/2018	48	5/20/2022	
UT918003	Utility Adjustment Agreement: Utility To Relocate Gas Regulator Station Along B 13 In Jackson County (077); C-99-008-17	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 94,986.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/1/2018	55	9/20/2022	
UT918004	Utility Adjustment: Utility To Relocate Gas Facilities; Fap 331 B 13; Jackson Co (077); C-99-008-17	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 81,044.51	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/1/2018	54	8/29/2022	
UT918005	Utility Adjustment Agreement: Relocation Of 500' Of 10" Water Main; B Route 34 From Station 1113-50 To Station 1118-50; Village Of Galatia, Isaline Co. (165); C-99-021-10	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,936.37	\$ -	\$ -	\$ -	\$ 24,936.37	PA100-586	2/2/2018	50	4/10/2022	
UT918006	Utility Adjustment Agreement: Utility To Relocate 2 Power Poles; B 13 Near Carbondale, Jackson County (077); C-99-008-17	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 15,814.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,814.05	\$ -	\$ -	PA100-586	5/15/2018	55	12/3/2022	
10001106	Turnkey Acquisition, Relocation Assistance And Property Management Services Per Agreement B Proj. Ssa-0001 South Suburban Airport	BOND	SA	0554494607700010	Third Chicago Area Major Airport	\$ 34,783,751.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 729,138.73	\$ 376,419.70	\$ 339,437.97	\$ -	\$ 729,138.73	PA100-586	9/29/2011	120	9/28/2021	
14000610	Project #630-501-002 Establish Contract For Architectural & Engineering's To Renovate Restrooms/Replace Exterior Doors At White County Rest Area White - 193	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 48,017.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,800.00	\$ -	\$ -	\$ -	PA100-586	2/6/2014	58	12/15/2018	
14000610	Project #630-501-002 Establish Contract For Architectural & Engineering's To Renovate Restrooms/Replace Exterior Doors At White County Rest Area White - 193	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 48,017.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,063.93	\$ -	\$ -	\$ -	PA100-586	2/6/2014	58	12/15/2018	
14030510	Project #630-255-003 Establish Contract For Architectural & Engineering's For Upgrade Of Sewage Treatment System At Funks Grove Rest Area Mclean - 113	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 86,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/28/2014	59	12/31/2018	
15021710	Project #630-510-002 Establish Contract For Engineering Fees To Installseptic System At Salt Kettle Rest Area In Vermilion County - 183	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 223,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/17/2016	35	12/31/2018	
16010210	Project #630-636-001 Establish Contract For Engineering Fees For Various Improvements At National Trail Rest Area In Effingham County - 049	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 55,251.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,877.33	\$ -	\$ -	\$ -	\$ 15,877.33	PA100-586	5/3/2016	55	12/31/2020	
16010310	Project #630-638-001 Establish Contract For Engineering Fees To Demolish And Rebuild Weigh Station At Litchfield In Montgomery County - 135	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 276,443.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,036.82	\$ -	\$ -	\$ -	\$ 16,036.82	PA100-586	5/6/2016	60	5/8/2021	
16020410	Project #630-614-006 Establish Engineering Contract To Renovate Restrooms At Rend Lake Rest Area In Franklin Cnty 055	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 50,730.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,389.60	\$ -	\$ -	\$ -	PA100-586	3/23/2016	33	12/1/2018	
16030310	Project #630-400-205 Establish Contract For Engineering Fees To Add Family Assiat Restrooms To Blinn Prairie And Salt Kettle Rest Areas - 019 & 183	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 122,331.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,042.80	\$ -	\$ -	\$ -	\$ 1,042.80	PA100-586	3/2/2016	36	3/15/2019	
16030410	Project #630-637-001 Establish Engineering Contract To Renovate Restrooms At Prairie View Rest Area In Will County 197	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 127,900.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/2/2016	42	9/28/2019	
16044384	Project #630-255-003 Establish Contract To Upgrade Sewage Treatment System/Renovate Restrooms/Upgrade Hvac System At Funks Grove Rest Area - 113 - Ventilation	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 47,959.52	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/5/2016	33	11/1/2018	
16044681	Project #630-255-003 Establish Contract To Upgrade Sewer Treatment System/Renovate Restrooms/Upgrade Hvac System At Funks Grove Rest Area - 113 - General	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 416,181.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/5/2016	33	11/1/2018	
17001710	Project #630-341-005 Establish Contract For Engineering Fees To Renovate Rest Rooms At Pride Of The Prairie Rest Area - Macon 115	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 151,504.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,623.57	\$ -	\$ -	\$ -	PA100-586	4/7/2017	44	12/31/2020	
17011010	Project #630-645-001 Establish Contract For Engineering Fees To Demolish And Rebuild Weigh Stations At Marion Williamson 199	NON-BOND																			

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
18ESD46	Technical Supportive Services For D4, D5, D6 Not To Exceed \$187,530	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 365,060.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/1/2017	35	9/30/2020	
18ESD46	Technical Supportive Services For D4, D5, D6 Not To Exceed \$187,530	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 365,060.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,348.75	\$ 2,878.75	\$ -	\$ -	PA100-586	10/1/2017	35	9/30/2020	
18ESD79	Technical Supportive Services For D7, D8, D9 Not To Exceed \$223,110	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 441,220.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/1/2017	35	9/30/2020	
18ESD79	Technical Supportive Services For D7, D8, D9 Not To Exceed \$223,110	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 441,220.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,493.75	\$ 1,242.50	\$ 2,537.50	\$ -	\$ 2,493.75	PA100-586	10/1/2017	35	9/30/2020	
18MPS004	Technical Supportive Services For D1, D2, D3 Not To Exceed \$419,760	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 814,520.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/1/2017	35	9/30/2020	
18MPS004	Technical Supportive Services For D1, D2, D3 Not To Exceed \$419,760	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 814,520.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,300.00	\$ 19,950.00	\$ 18,250.00	\$ -	\$ 6,300.00	PA100-586	10/1/2017	35	9/30/2020	
18REFUND	Dbe Reimbursement Programming	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 16,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,563.33	\$ 1,432.37	\$ 82.00	\$ -	\$ 1,563.33	PA100-586	10/1/2017	11	9/30/2018	
18011810	Project #630-397-004 Establish Contract For Engineering Fees To Upgrade Sewer Systems At Coalfield Rest Area	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 31,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,762.50	\$ -	\$ -	\$ -	\$ 6,762.50	PA100-586	5/25/2018	39	8/1/2021	
18040281	Project #630-005-205 Establish Contract To Construct Family Assist Restrooms At Salt Kettle And Illini Prairie Rest Areas	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,115,463.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 216,938.17	\$ -	\$ -	\$ -	PA100-586	8/23/2017	18	2/19/2019	
18041941	Project #630-510-002 Establish Contract To Install Septic System At Salt Detlie Rest Area	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 583,492.59	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,492.84	\$ 48,870.00	\$ -	\$ -	\$ 37,492.84	PA100-586	10/16/2017	17	3/30/2019	
18043481	Project #630-645-001 Establish Contract For Various Improvements At Nation Trail Rest Area	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 569,706.84	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,339.69	\$ 147,250.00	\$ -	\$ -	\$ 50,339.69	PA100-586	1/5/2018	21	10/25/2019	
18044981	Project #630-637-001 Establish Contract To Renovate Restrooms At Prairie View Rest Area - Will 197 General Work	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 360,812.46	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 125,362.62	\$ 46,541.86	\$ -	\$ -	\$ 125,362.62	PA100-586	1/24/2018	20	9/21/2019	
18045082	Project #630-637-001 Establish Contract To Renovate Restrooms At Prairie View Rest Area - Will 197 Plumbing	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 406,976.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 64,768.10	\$ -	\$ -	PA100-586	1/24/2018	20	9/21/2019	
18045185	Project #630-637-001 Establish Contract To Renovate Restrooms At Prairie View Rest Area - Will 197 Electrical	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 113,251.87	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,535.00	\$ 33,949.80	\$ -	\$ -	\$ 14,535.00	PA100-586	1/24/2018	20	9/21/2019	
18050441	Project #630-645-001 Establish Contract To Demolish And Replace Weigh Stations At Marion Weigh Station General	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 988,716.18	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 65,884.06	\$ 243,372.98	\$ 42,650.58	\$ -	\$ 65,884.06	PA100-586	7/18/2018	24	7/12/2020	
19REFUND	Dbe Reimbursement Programming (Refund)	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 10,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 251.50	\$ -	\$ -	\$ -	PA100-586	10/1/2018	11	9/30/2019	
19044341	Project #630-638-001 Establish Contract To Demolish And Construct Weigh Station And Brake Inspection Building In Leitchfield	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,902,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/15/2018	31	6/1/2021	
19044781	Project #630-341-005 Establish Contract To Renovate Restrooms At Pride Of The Prairie Rest Area In Macon County 115	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 988,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/4/2019	20	9/30/2020	
CAP121005	Establish Obligation Cap-12-1005-Fed For Station Rehabilitation And Improvements Under Illinois Jobs Now	BOND	8A	0554948049000010	Mass Transportation-Rta	\$ 197,562,447.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,126,380.00	\$ 2,316,089.00	\$ 122,422.00	\$ -	\$ 1,126,380.00	PA100-586	2/7/2013	179	1/1/2028	
CAP121008	Establish Obligation For Cap-12-100-Fed For Multi Modal Design And Construction. Cost Reimbursement Exempt From 2 Year Limit.	NON-BOND		05594948044720010	Competitive Capital Grants	\$ 4,943,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,724.00	\$ 46,617.00	\$ 22,893.50	\$ -	\$ 14,724.00	PA100-586	3/8/2012	114	9/30/2021	
CAP121008	Establish Obligation For Cap-12-100-Fed For Multi Modal Design And Construction. Cost Reimbursement Exempt From 2 Year Limit.	BOND	8A	0554948049000010	Mass Transportation-Downstate	\$ 4,943,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,535.85	\$ -	\$ -	\$ -	PA100-586	3/8/2012	114	9/30/2021	
CAP121011	Establish Obligation For Cap-12-1011 For Dan Ryan Truck Renewal And Station Facility Improvements, Rail Car Overhaul And Perform Mid-Lie Bus Overhaul Cost Reimbursement Exempt From 2 Year Limit.	BOND	8A	0554948049000010	Mass Transportation-Rta	\$ 422,708,701.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 687,667.00	\$ 4,208,552.00	\$ -	\$ -	\$ 687,667.00	PA100-586	9/27/2012	184	1/1/2028	
CAP131012	Establish Obligation For Cap-13-1012 For Two 30 Foot Low Floor Hybrid Electric Buses. Cost Reimbursement Exempt From 2 Year Limit.	BOND	8A	0554948044720620	Mass Transportation	\$ 205,156.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/7/2012	117	9/30/2022	
CAP131014	Establish Obligation For Cap-13-1014-Fed For Two Low Floor Hybrid-Electric Buses.	BOND	8A	0554948044720620	Mass Transportation	\$ 191,522.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/11/2013	117	3/31/2023	
CAP131015	Establish Obligation For Cap-13-1015-Fed For Two Low Floor Hybrid-Electric Buses.	BOND	8A	0554948044720620	Mass Transportation	\$ 205,156.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/9/2013	113	3/31/2023	
CAP131015	Establish Grant Agreement Cap-13-1015-Fed For Two Low Floor Hybrid-Electric Buses.	NON-BOND		05594948044720010	Competitive Capital Grants	\$ 205,156.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 204,935.00	\$ 221.00	\$ -	\$ -	\$ 204,935.00	PA100-586	10/9/2013	113	3/31/2023	
CAP131018	Establish Obligation For Cap-13-1018-III For Purchase Buses, Paratransit Vehicles And Equipment.	BOND	8A	0554948049000010	Mass Transportation-Rta	\$ 56,290,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,824,203.00	\$ 918,882.98	\$ 77.88	\$ -	\$ 2,824,203.00	PA100-586	9/20/2013	102	3/31/2022	
CAP131023	Establish Capital Assistance Grant Agreement Cap-13-1023-Fed For The Purchase Of Two Paratransit Vehicles.	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 374,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/1/2013	118	9/30/2023	
CAP131025	Establish Obligation Cap-13-1025-III For The Joliet Bus Turnaround Project. Cost Reimbursement Exempt From 2 Year Limit.	BOND	8A	0554948049000010	Mass Transportation-Rta	\$ 1,709,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/28/2014	113	9/30/2023	
CAP141028	Establish Obligation Grant Agreement Cap-14-1028-II To Upgrade Fareboxes, In Equipment, Surveillance, Purchase Compressor, Design & Contract Facility And Purchase 6 Kiosks.	BOND	8A	0554948049000010	Mass Transportation-Downstate	\$ 5,928,711.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/20/2014	115	9/30/2023	
CAP141028	Establish Obligation Grant Agreement Cap-14-1028-II To Upgrade Fareboxes, In Equipment, Surveillance, Purchase Compressor, Design & Contract Facility And Purchase 6 Kiosks.	NON-BOND		05594948044720010	Competitive Capital Grants	\$ 5,928,711.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,285.59	\$ 2,370,156.00	\$ -	\$ -	\$ 7,285.59	PA100-586	2/20/2014	115	9/30/2023	
CAP141029	Establish Obligation Cap-14-1029-III For Transit Facility Rehabilitation, Purchase Shop Equipment, Computer And Communications Systems.	BOND	8A	0554948044720010	Competitive Capital Grants	\$ 6,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 41,232.34	\$ -	\$ -	\$ -	\$ 41,232.34	PA100-586	8/22/2014	115	3/31/2024	
CAP141029	Establish Obligation Cap-14-1029-III For Transit Facility Rehabilitation, Purchase Shop Equipment, Computer And Communications Systems.	NON-BOND		05594948044720010	Competitive Capital Grants	\$ 6,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 48,378.29	\$ 55,299.50	\$ -	\$ -	\$ 48,378.29	PA100-586	8/22/2014	115	3/31/2024	
CAP141030	Establish Obligation Cap-14-1030-III For Heavy Duty Buses And Fare Collection System.	BOND	8A	0554948049000010	Mass Transportation-Downstate	\$ 5,530,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 853,297.60	\$ -	\$ -	\$ -	\$ 853,297.60	PA100-586	6/5/2014	111	9/30/2023	
CAP141030	Establish Obligation Cap-14-1030-III For Heavy Duty Buses And Fare Collection System.	NON-BOND		05594948044720010	Competitive Capital Grants	\$ 5,530,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,058,500.00	\$ -	\$ -	\$ -	\$ 1,058,500.00	PA100-586	6/5/2014	111	9/30/2023	
CAP141031	Establish Obligation Cap-14-1031-III For Construction Of Project Facilities.	BOND	8A	0554948049000010	Mass Transportation-Downstate	\$ 6,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2014	111	3/31/2024	
CAP141031	Establish Obligation Cap-14-1031-III For Construction Of Project Facilities.	NON-BOND		05594948044720010	Competitive Capital Grants	\$ 6,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2014	111	3/31/2024	
CAP141032	Establish Obligation For Cap-14-1032-III For The Procurement Of Vehicles, Computers And Shop Equipment And Facility Renovations.	NON-BOND		05594948044720010	Competitive Capital Grants	\$ 5,185,895.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/17/2014	117	3/31/2024	
CAP141033	Establish Grant Agreement Cap-14-1033-III Transportation System, Buses And Miscellaneous Equipment.	BOND	8A	0554948049000010	Mass Transportation-Downstate	\$ 3,032,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,667,600.00	\$ -	\$ -	\$ -	\$ 1,667,600.00	PA100-586	7/18/2014	110	9/30/2023	
CAP141033	Establish Grant Agreement Cap-14-1033-III Transportation System, Buses And Miscellaneous Equipment.	NON-BOND		05594948044720010	Competitive Capital Grants	\$ 3,032,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,332,400.00	\$ -	\$ -	\$ -	\$ 1,332,400.00	PA100-586	7/18/2014	110	9/30/2023	
CAP141034	Establish Obligation For Capital Grant Agreement Cap-14-1034-III For Buses And Bus Shelters.	BOND	8A	0554948049000010	Mass Transportation-Downstate	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/28/2014	112	3/31/2024	
CAP141034	Establish Obligation For Capital Grant Agreement Cap-14-1034-III For Buses And Bus Shelters.	NON-BOND		05594948044720010	Competitive Capital Grants	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,635.00	\$ -	\$ -	\$ -	PA100-586	11/28/2014	112	3/31/2024	
CAP141039	Establish Obligation Cap-14-1039-III For Heavy Duty Buses, Shop Equipment, Facility Renovation, Fare Collection Equipment And Bus Video System.	BOND	8A	0554948049000010	Mass Transportation-Downstate	\$ 5,415,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/26/2014	114	3/31/2024	
CAP141039	Establish Obligation Cap-14-1039-III For Heavy Duty Buses, Shop Equipment, Facility Renovation, Fare Collection Equipment And Bus Video System.	NON-BOND		05594948044720010	Competitive Capital Grants	\$ 5,415,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/26/2014	114	3/31/2024	
CAP141040	Establish Grant Agreement Cap-14-1040 For The Purchase Of Buses, Shelter Design And Construction And Camera Equipment.	BOND	8A	0554948049000010	Mass Transportation-Downstate	\$ 2,795,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,759.00	\$ -	\$ -	\$ -	PA100-586	12/16/2013	117	9/30/2023	
CAP141040	Establish Grant Agreement Cap-14-1040 For The Purchase Of Buses, Shelter Design And Construction And Camera Equipment.	NON-BOND		05594948044720010	Competitive Capital Grants	\$ 2,795,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,840.05	\$ -	\$ -	\$ -	PA100-586	12/16/2013	11		





Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
HSTP18006	Establish Intergovernmental Agreement Obligations Hap-18-006 For Human Services Transportation Planning - Contract #4897	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 175,702.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,208.87	\$ 20,765.20	\$ 13,836.91	\$ -	\$ 18,208.87	PA100-586	7/1/2017	23	6/30/2019	
HSTP18007	Establish Intergovernmental Agreement Obligations Hap18007 For Human Services Transportation Planning	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 69,638.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,571.57	\$ 5,535.78	\$ -	\$ -	\$ 6,571.57	PA100-586	7/1/2017	23	6/30/2019	
ICCBGA17	Establish A Highway Construction Career Training Program That Will Increase The Total Number Of Minorities Working On Not Highway Construction Projects Not To Exceed \$4,026,663.40	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 4,065,044.15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2016	11	6/30/2017	
JNH217045	Cost Reimbursement Agreement; Not To Reimburse City For Sewer Permit Fees Associated With New I-74 Construction; Rock Island County (1611C-92-067-17)	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/26/2017	48	6/25/2021	
JN207001A	Joint Agreement: City Of Rockford To Acquire Row For Us Bus 20 Improvement: Winnebago Co. (2011): R-92-006-13	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/27/2018	72	12/26/2024	
LAVDPIT01	Increasing Obligation With New Appro Arra Money Expired	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 76,633.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,115.81	\$ -	\$ -	\$ -	PA100-586	3/10/2015	96	3/9/2023	
LAV18D101	Land Acquisition Services In District 1 - Includes Appraisals, Appraisal Reports, Appraisal Reviews, Specialty Reports, Negotiations And Relocation Nte: \$5,000,000	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 5,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 174,200.00	\$ 538,770.00	\$ 112,135.00	\$ -	\$ 174,200.00	PA100-586	3/14/2018	36	3/13/2021	
LAV18D401	Land Acquisition Services In District 4 - Includes Appraisals, Appraisal Reports, Appraisal Manager, Specialty Reports, Negotiations And Land Surveying: \$500,000	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2018	60	3/13/2023	
LAV18D501	Land Acquisition Services In District 5 - Includes Appraisals, Review Appraisals, Specialty Reports, Appraisal Management, Property Management, Negotiations And Land Surveying Nte: \$500,000	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 89,260.00	\$ 28,260.00	\$ 92,540.00	\$ -	\$ 89,260.00	PA100-586	3/14/2018	36	3/13/2021	
LAV18D601	Various Land Acquisition Services In District 6 - Includes: Appraisals, Review Appraisals, Specialtyreports, Appraisal Management, Etc Nte: \$250,000	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 54,180.00	\$ 11,610.00	\$ -	\$ -	PA100-586	3/14/2018	60	3/13/2023	
LAV18D901	Land Acquisition Services In District 9 - Includes Appraisals, Appraisal Reports, Appraisal Managers, Specialty Reports, Negotiations And Land Surveying: \$750,000	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 25,140.00	\$ 240.00	\$ -	\$ -	PA100-586	3/14/2018	60	3/13/2023	
LAV18D902	Land Acquisition Services In District 9 - Includes Appraisals, Appraisal Reports, Appraisal Managers, Specialty Reports, Negotiations And Land Surveying: \$750,000	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,800.00	\$ 55,300.00	\$ 37,600.00	\$ -	\$ 33,800.00	PA100-586	3/14/2018	60	3/13/2023	
LAV19D101	Land Acquisition Services In District 1 - Includes Specialty Reports And Project Management Nte \$400,000	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/19/2018	36	12/18/2021	
LAV19D102	Land Acquisition Services In District 1 - Includes Negotiations And Project Management Nte \$400,000	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/19/2018	36	12/18/2021	
LAV19D601	Land Acquisition Services In District 6 - Includes Project Manager, Appraisal Manager, Trainer, Appraisals For Complex And Non-Complex Parcels Nte \$250,000	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/19/2018	60	12/18/2023	
LAV19D701	Land Acquisition Services In District 7 - Includes Project Management, Appraisals, Review Certificate Negotiations, Relocation Relocation Plans Nte \$300,000	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/19/2018	48	12/18/2022	
LAV19D801	Land Acquisition Services In District 8 - Includes Proj Manager, Appraisals, Review Certs, Specialty Reports, Negotiations, Relocation Relo Plans Nte \$750,000	NON-BOND		09024944277000000	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/19/2018	48	12/18/2022	
MIDWEST19	Hydraulic Modeling Training	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 59,618.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 59,618.00	\$ -	\$ -	\$ -	PA100-586	6/18/2018	3	9/30/2018	
OP1823FED	Establish Obligation Op-18-23-Fed For Downstate Operating Assistance To Provide Public Transportation. Cfa #491-80-0338 - Contract #4788	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 90,406.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,538.25	\$ -	\$ -	\$ -	\$ 16,538.25	PA100-586	7/1/2017	11	6/30/2018	
OP1829FED	Establish Obligation Op-18-29-Fed For Downstate Operating Assistance To Provide Public Transportation. Cfa #494-80-0338 - Contract #4794	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 372,475.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 185,772.90	\$ -	\$ -	\$ -	\$ 185,772.90	PA100-586	7/1/2017	11	6/30/2018	
OP1836FED	Establish Obligation For Transit Operations Op-18-36-Fed To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #4801	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 55,501.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,525.86	\$ -	\$ -	\$ -	\$ 1,525.86	PA100-586	7/1/2017	11	6/30/2018	
OP1844FED	Establish Obligation For Op-18-44-Fed For Downstate Operating Assistance To Provide Public Transportation. Cfa #494-80-0338 - Contract #4809	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 260,504.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 68,810.54	\$ -	\$ -	\$ -	\$ 68,810.54	PA100-586	7/1/2017	11	6/30/2018	
OP1860FED	Establish Obligation Op-18-60-Fed For Downstate Operating Assistance To Provide Public Transportation. Cfa #494-80-0338	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 267,719.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,195.43	\$ -	\$ -	\$ -	\$ 23,195.43	PA100-586	7/1/2017	11	6/30/2018	
OP1865FED	Establish Obligation Op-18-65-Fed For Downstate Operating Assistance To Provide Public Transportation. Cfa #494-80-0338 - Contract #4886	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 1,084,542.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 251,458.63	\$ 251,407.34	\$ -	\$ -	\$ 251,458.63	PA100-586	7/1/2017	11	6/30/2018	
OP1922FED	Establish Obligation For Transit Operations Op-19-22-Fed To Provide Public Transportation Services Cfa #494-80-0338 - Contract #4963	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 65,086.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 65,086.00	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1926FED	Establish Obligation Op-19-26-Fed For Transit Operations To Provide Public Transportation. Cfa #494-80-0338 - Contract #4967	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 153,871.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 80,850.12	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1927FED	Establish Obligation Op-19-27-Fed For Transit Operations To Provide Public Transportation Services. Cfa #494-80-1141 - Contract #4968	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 195,892.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 195,892.00	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1928FED	Establish Obligation Op-19-28-Fed For Transit Operations To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #4969	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 143,028.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 143,028.00	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1930FED	Establish Obligation Op-19-30-Fed For Transit Operations Op-19-30-Fed To Provide Public Transportation Services. Cfa #494-80-1141 - Contract #4971	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 57,161.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,739.33	\$ 32,348.80	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1931FED	Establish Obligation Op-19-31-Fed For Transit Operations To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #4972	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 94,512.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 69,366.83	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1933FED	Establish Obligation Op-19-33-Fed For Transit Operations To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #4974	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 105,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,094.16	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1934FED	Establish Obligation Op-19-34-Fed For Transit Operations To Provide Public Transportation. Cfa #494-80-0338 - Contract #4975	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 304,335.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1935FED	Establish Obligation Op-19-35-Fed For Transit Operations To Provide Public Transportation. Cfa #494-80-0338 - Contract #4977	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 55,501.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,462.39	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1938FED	Establish Obligation For Transit Operations Op-19-38-Fed To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #4979	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 169,363.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 71,951.10	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1939FED	Establish Obligation Op-19-39-Fed For Transit Operations To Provide Public Transportation. Cfa #494-80-0338 - Contract #4980	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 114,507.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 61,849.66	\$ 52,657.34	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1940FED	Establish Obligation Op-19-40-Fed For Transit Operations To Provide Public Transportation. Cfa # 494-80-0338 - Contract #4982	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 166,698.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 87,852.60	\$ 78,845.40	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1942FED	Establish Obligation Op-19-42-Fed For Transit Operations To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #4984	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 1,329,953.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 282,972.54	\$ 206,035.06	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1943FED	Establish Obligation Op-19-43-Fed For Transit Operations To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #4985	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 130,252.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 34,425.56	\$ 34,637.39	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1944FED	Establish Obligation Op-19-44-Fed For Transit Operations To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #4986	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 414,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 292,248.74	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1946FED	Establish Obligation Op-19-46-Fed For Transit Operations To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #4988	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 79,365.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 72,792.43	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1947FED	Establish Obligation Op-19-47-Fed For Transit Operations To Provide Public Transportation. Cfa # 494-80-0338 - Contract #4989	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 497,138.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 344,094.97	\$ 153,043.03	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1949FED	Establish Obligation For Transit Operations Op-19-49-Fed To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #4981	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 147,428.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 81,056.36	\$ 66,371.64	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1952FED	Establish Obligation Op-19-52-Fed For Operating Assistance To Provide Public Transportation.	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 81,636.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1953FED	Establish Obligation Op-49-53-Fed For Transit Operations To Provide Public Transportation. Cfa #494-80-0338 - Contract #4994	NON-BOND		0853494809000210	Fed Share Of Capital & Operating Grants	\$ 600,253.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 600,253.00	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1954FED	Establish Obligation For Transit Operations Op-19-54-Fed To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #4995	NON-BOND		0853494809000200	F																

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
OP1959FED	Establish Obligation Op-19-59-Fed For Transit Operations To Provide Public Transportation. Cfa #494-80-0338 - Contract #5000	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 1,133,945.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,081,162.62	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1960FED	Establish Obligation For Transit Operations Op-19-60-Fed To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #5001	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 267,719.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 167,756.97	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
OP1961FED	Establish Obligation Op-19-61-Fed For Transit Operations To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #5002	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 241,476.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019		
OP1962FED	Establish Obligation Op-19-62-Fed For Operating Assistance To Provide Public Transportation. Cfa #494-80-0338 - Contract #5003	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 246,739.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 207,065.29	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019		
OP1964FED	Establish Obligation Op-19-64-Fed For Transit Operations To Provide Public Transportation. Cfa #494-80-0338 - Contract #5005	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 117,874.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 107,309.26	\$ -	PA100-586	7/1/2018	11	6/30/2019		
OP1965FED	Establish Obligation Op-19-65-Fed For Transit Operations To Provide Public Transportation. Cfa #494-80-0338 - Contract #5006	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 14,684.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019			
OP1966FED	Establish Obligation For Transit Operations Op-19-66-Fed To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #5007	NON-BOND		08534948049000200	Fed Share Of Capital & Operating Grants	\$ 2,698,818.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	35	6/30/2021			
OP1966FED	Establish Obligation For Transit Operations Op-19-66-Fed To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #5007	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 2,698,818.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,387.70	PA100-586	7/1/2018	35	6/30/2021			
OP1967FED	Establish Obligation For Transit Operations Op-19-67-II To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #5008	NON-BOND		08534948049000200	Fed Share Of Capital & Operating Grants	\$ 153,999.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019			
OP1967FED	Establish Obligation For Transit Operations Op-19-67-II To Provide Public Transportation Services. Cfa #494-80-0338 - Contract #5008	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 153,999.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019			
OP1968FED	Establish Obligation For Transit Operations Grant Op-19-68-Fed To Provide Public Transportation Services. Cfa #494-80-0338 - Contract No. 5009	NON-BOND		08534948049000200	Fed Share Of Capital & Operating Grants	\$ 894,716.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	35	6/30/2021			
OP1968FED	Establish Obligation For Transit Operations Grant Op-19-68-Fed To Provide Public Transportation Services. Cfa #494-80-0338 - Contract No. 5009	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 894,716.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,003.39	\$ -	PA100-586	7/1/2018	35	6/30/2021			
OP1969FED	Establish Obligation Op-19-69-Fed For Transit Operations To Provide Public Transportation. Cfa #494-80-0338 - Contract #5010	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 180,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019			
OP1969FED	Establish Obligation Op-19-69-Fed For Transit Operations To Provide Public Transportation. Cfa #494-80-0338 - Contract #5010	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 180,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019			
PSB122046	Pb122-046 Start Up Phase I: Gil Burnham Greenwaycook County Job No. D-30-001-02; Project No. Te-000S(850);	NON-BOND		00114944279000114	Statewide Construction & Land Acq	\$ 89,503.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/9/2010	120	9/1/2020			
PSB122046	Pb122-046 Start Up Phase I: Gil Burnham Greenwaycook County Job No. D-30-001-02; Project No. Te-000S(850);	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 89,503.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/9/2010	120	9/1/2020			
PSB126012	Pb126-012 Start Up Phase I: Fap591(Ui34); Kendall County Job No. D-93-016-10; P&E	NON-BOND		00114944279000114	Statewide Construction & Land Acq	\$ 615,396.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/22/2009	120	9/21/2019			
PSB126012	Pb126-012 Start Up Phase I: Fap591(Ui34); Kendall County Job No. D-93-016-10; P&E	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 615,396.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/22/2009	120	9/21/2019			
PSB136024	Start Up Pbl 136-024 Phase I: Fap600(Ii59); Madison And St. Clair Counties Job No. D-98-109-05	NON-BOND		00114944279000114	Statewide Construction & Land Acq	\$ 2,291,496.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/3/2008	120	6/2/2018			
PSB136024	Start Up Pbl 136-024 Phase I: Fap600(Ii59); Madison And St. Clair Counties Job No. D-98-109-05	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,291,496.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/3/2008	120	6/2/2018			
PSB138004	Start Up Pbl 138-004 Phase I: Fap389 Congress Pkwycook County Job No. D-91-073-07; D-91-074-07 & D-91-188-08; Rehabilitation Over The South Branch Of The Chicago River	NON-BOND		00114944279000114	Statewide Construction & Land Acq	\$ 4,808,925.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/7/2008	120	2/6/2018			
PSB138004	Start Up Pbl 138-004 Phase I: Fap389 Congress Pkwycook County Job No. D-91-073-07; D-91-074-07 & D-91-188-08; Rehabilitation Over The South Branch Of The Chicago River	BOND	A1	06954944277000110	Statewide	\$ 4,808,925.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/7/2008	120	2/6/2018			
PSB143028	Pbl 143-028 Phase I Prime Agreement I-55 @ Lorenzo Rd And I129 Will County D-91-050-09 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,437.86	\$ -	\$ -	PA100-586	7/18/2017	120	7/5/2027			
PSB146001	Pbl 146-001 Start Up Phase I: Fap57; Cook County; Job No. D-91-187-08; P&E	NON-BOND		00114944279000114	Statewide Construction & Land Acq	\$ 15,221,751.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/11/2009	120	3/10/2019			
PSB146001	Pbl 146-001 Start Up Phase I: Fap57; Cook County; Job No. D-91-187-08; P&E	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 15,221,751.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/11/2009	120	3/10/2019			
PSB146001	Pbl 146-001 Start Up Phase I: Fap57; Cook County; Job No. D-91-187-08; P&E	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 15,221,751.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/11/2009	120	3/10/2019			
PSB146001	Pbl 146-001 Start Up Phase I: Fap57; Cook County; Job No. D-91-187-08; P&E	NON-BOND		09024944277000120	I-57/294 Interchange-Cook County	\$ 15,221,751.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/11/2009	120	3/10/2019			
PSB146026	Pbl 146-026 Start Up Phase I: Fap310(Ui367); Fap657(Ii164) And Fap22(I78); Warren-Henderson-Henry Counties; Job No. D-94-096-07; D-94-105-06; D-94-130-06	NON-BOND		00114944279000114	Statewide Construction & Land Acq	\$ 456,310.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2010	120	6/1/2020			
PSB146026	Pbl 146-026 Start Up Phase I: Fap310(Ui367); Fap657(Ii164) And Fap22(I78); Warren-Henderson-Henry Counties; Job No. D-94-096-07; D-94-105-06; D-94-130-06	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 456,310.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2010	120	6/1/2020			
PSB146029	Pbl 146-029 Start Up Phase I: Fap745(Ii104); Morgan Pike County Job No. D-96-016-08 Preliminary Engineering	NON-BOND		00114944279000114	Statewide Construction & Land Acq	\$ 5,455,585.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/8/2012	120	2/7/2022			
PSB146029	Pbl 146-029 Start Up Phase I: Fap745(Ii104); Morgan Pike County Job No. D-96-016-08 Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 5,455,585.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 77,721.23	\$ 1,882.02	\$ 4,441.59	PA100-586	2/8/2012	120	2/7/2022			
PSB147023	Pbl 147-023 Start Up Agreement For Phase 2 Services In District Four For Engineering Services For Removal And Replace Of Ii Route 17 Street Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 346,149.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2016	120	5/30/2026			
PSB147023	Pbl 147-023 Start Up Agreement For Phase 2 Services In District Four For Engineering Services For Removal And Replace Of Ii Route 17 Street Preliminary Engineering Section	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 346,149.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2016	120	5/30/2026			
PSB147023	Pbl 147-023 Start Up Agreement For Phase 2 Services In District Four For Engineering Services For Removal And Replace Of Ii Route 17 Street Preliminary Engineering Section	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 346,149.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2016	120	5/30/2026			
PSB147032	Pbl 147-032 Start Up Phase I: Fap270; Madison County Job No. D-98-063-07	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 4,145,257.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2008	120	6/1/2018			
PSB147033	Pbl 147-033 Start Up Agreement Phase 2 St Clair County Job # D-98-021-05 Preliminary Engineering Services	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 747,789.31	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2011	120	4/14/2021			
PSB147040	Pbl 147-040 Start Up Phase I: Fap325(Salme, Gallatin, White Counties) Job No. D-99-046-09 Preliminary Engineering	BOND	A1	06954944277000110	Statewide	\$ 1,728,320.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/12/2011	120	10/11/2021			
PSB148002	Pbl 148-002; Start Up; Phase 2; County; Cook; Job Number: D-91-331-12 Preliminary Engineering	BOND	A1	06954944277000110	Statewide	\$ 2,465,066.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/8/2012	120	3/7/2022			
PSB148015	Pbl 148-015 Start-Up Agreement Phase 2 Peoria County Job # D-94-073-01 Preliminary Engineering Services	NON-BOND		00114944279000114	Statewide Construction & Land Acq	\$ 1,591,871.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/5/2011	120	10/4/2021			
PSB148015	Pbl 148-015 Start-Up Agreement Phase 2 Peoria County Job # D-94-073-01 Preliminary Engineering Services	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,591,871.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/5/2011	120	10/4/2021			
PSB148015	Pbl 148-015 Start-Up Agreement Phase 2 Peoria County Job # D-94-073-01 Preliminary Engineering Services	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,591,871.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/5/2011	120	10/4/2021			
PSB149019	Pbl 149-019; Phase I; Start-Up; Warren And Mercer Counties; D-94-104-06; Preliminary Engineering	NON-BOND		00114944279000114	Statewide Construction & Land Acq	\$ 894,813.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,789.30	\$ -	\$ -	PA100-586	7/7/2014	120	7/6/2024			
PSB152004	Pbl 152-004 Start Up Phase I: Fap80; Will County; Job No. D-91-196-09	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 6,239,364.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/29/2010	120	6/28/2020			
PSB152004	Pbl 152-004 Start Up Phase I: Fap80; Will County; Job No. D-91-196-09	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 6,239,364.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/29/2010	120	6/28/2020			
PSB152004	Pbl 152-004 Start Up Phase I: Fap80; Will County; Job No. D-91-196-09	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 6,239,364.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/29/2010	120	6/28/2020			
PSB152004	Pbl 152-004 Start Up Phase I: Fap80; Will County; Job No. D-91-196-09	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 6,239,364.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,100.32	PA100-586	6/29/2010	120	6/28/2020			
PSB152004	Pbl 152-004 Start Up Phase I: Fap80; Will County; Job No. D-91-196-09	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 6,239,364.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,600.95	\$ 6,348.45	\$ -	PA100-586	6					

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PSB158018	Pbl158-018 Start-Up Phase I: Pp 17 (Us 52-Il 64) Carroll County/Jackson County, D-92-001-11; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 4,845,951.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 95,353.94	\$ 59,160.25	\$ 4,347.81	\$ -	\$ 95,353.94	PA100-586	11/26/2013	120	11/25/2023	
PSB159021	Pbl159-021: Phase II, Prime Agreement; Bureau & Putnam Counties; D-93-022-11; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,412,394.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/23/2014	120	9/22/2024	
PSB162001	Pbl162-001: Phase II, Start-Up Agreement; Cook Co.D-91-376-14; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 5,896,975.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2014	120	6/11/2024	
PSB162001	Pbl162-001: Phase II, Start-Up Agreement; Cook Co.D-91-376-14; Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 5,896,975.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2014	120	6/11/2024	
PSB162001	Pbl162-001: Phase II, Start-Up Agreement; Cook Co.D-91-376-14; Preliminary Engineering	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 5,896,975.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2014	120	6/11/2024	
PSB162001	Pbl162-001: Phase II, Start-Up Agreement; Cook Co.D-91-376-14; Preliminary Engineering	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 5,896,975.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2014	120	6/11/2024	
PSB162001	Pbl162-001: Phase II, Start-Up Agreement; Cook Co.D-91-376-14; Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 5,896,975.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,657.75	\$ 2,895.73	\$ 4,196.24	\$ -	\$ 2,657.75	PA100-586	6/12/2014	120	6/11/2024	
PSB162006	Pbl162-006 Phase II Start-Up B0904 Cook County D-91-291-17 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,464,310.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/14/2017	120	4/13/2027	
PSB162006	Pbl162-006 Phase II Start-Up B0904 Cook County D-91-291-17 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,464,310.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 334,353.80	\$ 195,129.54	\$ 123,020.47	\$ -	\$ 334,353.80	PA100-586	4/14/2017	120	4/13/2027	
PSB162027	Pbl162-027: Start Up Agreement For A Phase 2 Project In District Four; Job Number: D-94-039-11 Tazewell County; Establishment Preliminary Engineering Section	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 193,710.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,662.74	\$ -	\$ -	\$ -	\$ 14,662.74	PA100-586	6/30/2015	120	6/29/2025	
PSB163001	Pbl163-001: Phase 2 Project For District One; Job Number: D-91-227-13; Cook County; Congress Parkway Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 41,538,218.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2013	120	3/13/2023	
PSB163001	Pbl163-001: Phase 2 Project For District One; Job Number: D-91-227-13; Cook County; Congress Parkway Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 41,538,218.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2013	120	3/13/2023	
PSB163001	Pbl163-001: Phase 2 Project For District One; Job Number: D-91-227-13; Cook County; Congress Parkway Preliminary Engineering	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 41,538,218.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2013	120	3/13/2023	
PSB163001	Pbl163-001: Phase 2 Project For District One; Job Number: D-91-227-13; Cook County; Congress Parkway Preliminary Engineering	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 41,538,218.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2013	120	3/13/2023	
PSB163001	Pbl163-001: Phase 2 Project For District One; Job Number: D-91-227-13; Cook County; Congress Parkway Preliminary Engineering	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 41,538,218.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2013	120	3/13/2023	
PSB163001	Pbl163-001: Phase 2 Project For District One; Job Number: D-91-227-13; Cook County; Congress Parkway Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 41,538,218.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,451,334.91	\$ 657,479.80	\$ 242,207.05	\$ -	\$ 2,451,334.91	PA100-586	3/14/2013	120	3/13/2023	
PSB167018	Pbl167-018 Start-Up Phase E; Job No. D-91-171-14 Route Fap 573 (Us Route 30); Kane County Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 747,127.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/15/2014	120	1/14/2024	
PSB169028	Pbl169-028 Phase II: Start Up; Establishment; Job No. D-94-028-13; Peoria & Tazewell Counties; Preliminary Engineering	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 5,714,552.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,036,099.19	\$ 1,209,240.53	\$ 377,258.35	\$ -	\$ 1,036,099.19	PA100-586	6/5/2017	120	6/4/2027	
PSB169035	Pbl169-035: Start Up Agreement For Phase 2 Services In District Eight For Replacement Of Bridge Over B 143 And Associated Roadway Improve Preliminary Engineering Section	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 389,059.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/15/2016	120	1/14/2026	
PSB169035	Pbl169-035: Start Up Agreement For Phase 2 Services In District Eight For Replacement Of Bridge Over B 143 And Associated Roadway Improve Preliminary Engineering Section	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 389,059.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/15/2016	120	1/14/2026	
PSB171011	Pbl171-011: Start Up Agreement For Phase 2 Services In District Four; Peoria And Tazewell Counties; Preliminary Engineering Section	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 236,658.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/1/2016	119	1/31/2026	
PSB890146	Pbl890-146: Startup Agreement For Phase 2 Job Number: D-98-070-04; Monroe County Preliminary Engineering	BOND	A1	06954944277000110	Statewide	\$ 1,275,919.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/19/2012	120	3/18/2022	
PTB132013	Pbl132-013 Start Up Phase I/Fap110(U667); Jersey County/Job No. R-98-002-04	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 496,511.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/25/2008	120	3/24/2018	
PTB140003	Pbl140-003 Start Up Phase E/Il19 @ York Road; Dupage County/Job No. D-91-332-06/P&E	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 3,476,174.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,980.74	\$ -	\$ -	\$ -	\$ 8,980.74	PA100-586	9/10/2009	120	9/9/2019	
PTB140003	Pbl140-003 Start Up Phase E/Il19 @ York Road; Dupage County/Job No. D-91-332-06/P&E	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 3,476,174.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/10/2009	120	9/9/2019	
PTB140003	Pbl140-003 Start Up Phase E/Il19 @ York Road; Dupage County/Job No. D-91-332-06/P&E	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 3,476,174.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/10/2009	120	9/9/2019	
PTB140038	Pbl140-038, Ph 2, Startup, Fap 310(Us 67), Greenok Jersey Cos, Sec 056,57(Rte 1, D-98-069-06, Upgrade Of Existing Us-67 To 4-Lane Expressway	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,995,029.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/14/2006	120	8/13/2016	
PTB141024	Pbl141-024, Ph 1 Prime, P-97-021-06, P-97-028-07, Fa 322(Us 51), Sec (19-26) Corridor 51, Various Counties, Corridor Study To Upgrade Us 51 To Expy From Pana To Centralia	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 10,414,369.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/22/2007	120	5/21/2017	
PTB141024	Pbl141-024, Ph 1 Prime, P-97-021-06, P-97-028-07, Fa 322(Us 51), Sec (19-26) Corridor 51, Various Counties, Corridor Study To Upgrade Us 51 To Expy From Pana To Centralia	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 10,414,369.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/22/2007	120	5/21/2017	
PTB142019	Pbl142-019, Ph 2, Startup, D-97-031-06, Various Btes, Secs, Cos, Ph I & O/E Engineering For Work Orders Throughout D-7	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 450,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/18/2007	120	1/17/2017	
PTB142033	Pbl142-033, Prime Agr. Phase I/P-91-101-07 Mchenry Co. Preliminary Engineering Studies	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 3,297,530.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/1/2007	119	9/30/2017	
PTB142033	Pbl142-033, Prime Agr. Phase I/P-91-101-07 Mchenry Co. Preliminary Engineering Studies	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 3,297,530.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/1/2007	119	9/30/2017	
PTB143003	Pbl143-003, Phase I, Start-Up Agr. P-91-084-07 Pe And Eiv Studies For Improvement Of I-60/83	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 2,304,227.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/8/2007	120	9/7/2017	
PTB143003	Pbl143-003, Phase I, Start-Up Agr. P-91-084-07 Pe And Eiv Studies For Improvement Of I-60/83	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,304,227.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/8/2007	120	9/7/2017	
PTB143003	Pbl143-003, Phase I, Start-Up Agr. P-91-084-07 Pe And Eiv Studies For Improvement Of I-60/83	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 2,304,227.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/8/2007	120	9/7/2017	
PTB143003	Pbl143-003, Phase I, Start-Up Agr. P-91-084-07 Pe And Eiv Studies For Improvement Of I-60/83	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 2,304,227.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/8/2007	120	9/7/2017	
PTB143024	Various Various; Job No. D-98-051-07; District 8 Pbl143-024 Prime, Phase I And Or E	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2007	84	6/15/2014	
PTB143028	Interstate 55/Will County/Job# P-91-190-07; Pbl143-028 Start Up/Location - At Lomza Road & Illinois 129	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 3,147,009.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/23/2007	120	7/22/2017	
PTB144013	Pbl144-013 Prime Phase I & E; Faa512 (Us 14) Cook County Job No D-91-226-07	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,144,030.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 236.15	\$ -	\$ -	\$ -	\$ 236.15	PA100-586	8/18/2008	120	8/17/2018	
PTB144015	Phase II Engineering Services For Various Locations Throughout D-1 D-91-183-07	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 425,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/23/2007	120	10/22/2017	
PTB144023	Start Up/Pbl144-023 Phase I/Various Various; Job No. P-94-021-07	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 3,814,498.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/20/2008	120	3/19/2018	
PTB144023	Start Up/Pbl144-023 Phase I/Various Various; Job No. P-94-021-07	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 3,814,498.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 54,940.68	\$ 12,365.54	\$ -	\$ -	\$ 54,940.68	PA100-586	3/20/2008	120	3/19/2018	
PTB144040	Various Various; Job No. P-98-007-07; Pbl144-040 Phase I Prime	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/22/2007	120	10/21/2017	
PTB144045	Pbl144-045 P-1 Phase II And Phase III; Various Various; Job No. D-98-078-07; Utility Work	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/19/2007	120	11/18/2017	
PTB145001	Pbl145-001 Start Up Phase I/Il13/Il/Lake County; P-91-352-07; Wisconsin State Line To Sunset Avenue	NON																			

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB147040	Pbl147-040 Prime Phase I(Fap332)(U45)Saline, Gallatin And White Counties;Job No. P-99-001-08;	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,454,127.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/2/2008	120	9/1/2018	
PTB147040	Pbl147-040 Prime Phase I(Fap332)(U45)Saline, Gallatin And White Counties;Job No. P-99-001-08;	BOND	A1	06954944277000110	Statewide	\$ 1,454,127.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/2/2008	120	9/1/2018	
PTB147040	Pbl147-040 Prime Phase I(Fap332)(U45)Saline, Gallatin And White Counties;Job No. P-99-001-08;	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,454,127.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/2/2008	120	9/1/2018	
PTB147042	Pbl147-042 Prime Phase I; Fai 64 (I 64); White County; P-99-003-08; Replacement Of Structures Carrying L64 Over Wabash River	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,082,888.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 41,298.54	\$ -	PA100-586	10/30/2008	120	10/29/2018	
PTB147042	Pbl147-042 Prime Phase I; Fai 64 (I 64); White County; P-99-003-08; Replacement Of Structures Carrying L64 Over Wabash River	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 2,082,888.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,614.15	\$ 46,631.44	\$ -	\$ -	\$ 5,614.15	PA100-586	10/30/2008	120	10/29/2018	
PTB148003	Pbl148-003 Prime Phase II;Various Various; Job No. D-91-400-08; Traffic Signals Coordination And Timing Projects	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/24/2009	120	4/23/2019	
PTB148006	Pbl148-006 Start Up Phase I;Various Various; Job No. P-92-077-08;Professional Environmental Services.	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/25/2008	120	8/24/2018	
PTB148017	Pbl148-017 Start Up Phase II;Various Various; Job No. D-94-067-08	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 720,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/15/2008	120	9/14/2018	
PTB148017	Pbl148-017 Start Up Phase II;Various Various; Job No. D-94-067-08	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 720,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,292.84	\$ 17,297.70	\$ -	\$ -	\$ 12,292.84	PA100-586	9/15/2008	120	9/14/2018	
PTB148020	Pbl148-020 Prime Phase II;Various Various; Job No. D-96-082-08	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,050,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,937.39	\$ 18,569.65	\$ 13,640.42	\$ -	\$ 42,937.39	PA100-586	2/20/2009	120	2/19/2019	
PTB148027	Pbl148-027 Start Up Phase II;Various Various; Job No. D-97-027-08	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/18/2008	120	9/18/2018	
PTB148029	Pbl148-129 Start Up Phase I;Various Various; Job No. P-98-095-08;Misc. Land And Route Surveys	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,235.14	\$ 1,903.20	\$ -	\$ -	\$ 2,235.14	PA100-586	10/14/2008	120	10/13/2018	
PTB148030	Pbl148-030 Start Up Phase II;Various Various; Job No. P-98-090-08;D-98-090-08;Value Engineering.	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2008	120	9/11/2018	
PTB148033	Pbl148-033 Prime Phase II;Various Various; Job No. D-99-004-08	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,938.33	\$ 4,380.96	\$ -	\$ -	PA100-586	1/12/2009	120	1/11/2019	
PTB148034	Pbl148-034 Prime Phase II;Various Various; Job No. P-99-005-08 Partial Obligation FY09 = \$1M	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 2,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/31/2008	120	10/30/2018	
PTB148034	Pbl148-034 Prime Phase II;Various Various; Job No. P-99-005-08 Partial Obligation FY09 = \$1M	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 2,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,997.70	\$ 12,571.70	\$ -	\$ -	\$ 4,997.70	PA100-586	10/31/2008	120	10/30/2018	
PTB148035	Pbl148-035, Phase II Prime, Various Routes, Various Counties, P-99-006-08, Partial Obligation-5900K In FY10 And 5300K In FY11, Prepare Reports For Replace/Rehab/Repair Various Struct In Dist	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,945,870.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/31/2008	120	10/30/2018	
PTB148035	Pbl148-035, Phase II Prime, Various Routes, Various Counties, P-99-006-08, Partial Obligation-5900K In FY10 And 5300K In FY11, Prepare Reports For Replace/Rehab/Repair Various Struct In Dist	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,945,870.94	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,274.41	\$ 17,913.98	\$ 32,486.49	\$ -	\$ 4,274.41	PA100-586	10/31/2008	120	10/30/2018	
PTB148038	Pbl148-038 Prime Phase II;Various Various; Job No. D-30-101-08	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2009	120	1/11/2019	
PTB149004	Pbl149004 P-91-004-09 Startup Agreement Phase I Traffic Engineering & Safety Studies Various Locations In Dist 1	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,868.32	\$ -	\$ -	\$ -	\$ 2,868.32	PA100-586	6/29/2009	120	6/28/2019	
PTB149004	Pbl149004 P-91-004-09 Startup Agreement Phase I Traffic Engineering & Safety Studies Various Locations In Dist 1	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/29/2009	120	6/28/2019	
PTB149008	Pbl149-008 Startup Phase I;U47;U14 To Charles Rd;chery County;Job No. P-91-007-09	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 4,300,463.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/14/2009	120	4/13/2019	
PTB149008	Pbl149-008 Startup Phase I;U47;U14 To Charles Rd;chery County;Job No. P-91-007-09	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 4,300,463.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 47,818.46	\$ -	\$ -	\$ -	\$ -	PA100-586	4/14/2009	120	4/13/2019	
PTB149008	Pbl149-008 Startup Phase I;U47;U14 To Charles Rd;chery County;Job No. P-91-007-09	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 4,300,463.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 191,122.04	\$ 71,743.98	\$ -	\$ -	\$ 191,122.04	PA100-586	4/14/2009	120	4/13/2019	
PTB149011	Pbl149-011 Start Up Phase II;Various Various; Job No. P-92-011-08	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/1/2008	119	11/30/2018	
PTB149019	Pbl149-019 Start Up Phase I;Fap310(U67);Warren & Mercer Counties;Job No. P-94-002-03	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,227,795.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/16/2009	120	3/15/2019	
PTB149020	Pbl149-020 Start-Up Phase II;Various Various; Job No. D-94-003-09	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/16/2009	120	3/15/2019	
PTB149020	Pbl149-020 Start-Up Phase II;Various Various; Job No. D-94-003-09	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 55,600.89	\$ -	\$ -	\$ -	\$ 55,600.89	PA100-586	3/16/2009	120	3/15/2019	
PTB149021	Pbl149-021 Start Up Phase II;Various Various; Job No. D-94-001-09	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,065,077.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/3/2008	120	12/2/2018	
PTB149021	Pbl149-021 Start Up Phase II;Various Various; Job No. D-94-001-09	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,065,077.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/3/2008	120	12/2/2018	
PTB149021	Pbl149-021 Start Up Phase II;Various Various; Job No. D-94-001-09	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,065,077.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/3/2008	120	12/2/2018	
PTB149023	Pbl149-023;Various Various;Job No. D-94-002-09; Start Up;Phase II	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/22/2008	120	12/21/2018	
PTB149023	Pbl149-023;Various Various;Job No. D-94-002-09; Start Up;Phase II	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 45,849.69	\$ 23,069.50	\$ 33,430.98	\$ -	\$ 45,849.69	PA100-586	12/22/2008	120	12/21/2018	
PTB149027	Pbl149-027 Prime Phase II;Various Routes; Job No. D-30-002-09;Statewide Structural Eng. Services Required By The Bureau Of Bridges And Structures	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/13/2009	120	4/12/2019	
PTB149028	Pbl149-028 Prime Phase I;Various Various; Job No. P-30-001-09;Specialized Technical Servicesto Perform Noise/Vibration Analyses	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/29/2009	120	4/28/2019	
PTB149028	Pbl149-028 Prime Phase I;Various Various; Job No. P-30-001-09;Specialized Technical Servicesto Perform Noise/Vibration Analyses	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,084.10	\$ 3,552.75	\$ -	\$ -	\$ 21,084.10	PA100-586	4/29/2009	120	4/28/2019	
PTB150013	Pbl150-013 Start Up Phase I;Various Various; Job No. D-91-191-09;Design On Traffic Signal Projects	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/17/2009	120	3/16/2019	
PTB150013	Pbl150-013 Start Up Phase I;Various Various; Job No. D-91-191-09;Design On Traffic Signal Projects	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,244.36	\$ -	\$ -	\$ -	\$ 13,244.36	PA100-586	3/17/2009	120	3/16/2019	
PTB150015	Pbl150-015 Start Up Phase II;Various Various; Job No. C-91-133-09;Construction Inspection	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,998,573.02	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/17/2009	120	3/16/2019	
PTB150016	Pbl150-016 Prime Phase II;Various Various; Job No. D-91-192-09;Geotechnical Services	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/7/2009	61	9/1/2014	
PTB150024	Pbl150-024 Start Up Phase II;Various Various; Job No. D-94-012-09	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,120,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,823.82	\$ -	\$ -	\$ -	\$ 24,823.82	PA100-586	4/17/2009	120	4/16/2019	
PTB150024	Pbl150-024 Start Up Phase II;Various Various; Job No. D-94-012-09	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,120,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 160,941.37	\$ 58,494.41	\$ 42,285.33	\$ -	\$ 160,941.37	PA100-586	4/17/2009	120	4/16/2019	
PTB150025	Pbl150-025 Start Up Phase II;Various Various; Job No. D-94-013-09;Route And Land Surveys	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 780,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/30/2009	120	4/29/2019	
PTB150025	Pbl150-025 Start Up Phase II;Various Various; Job No. D-94-013-09;Route And Land Surveys	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 780,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,827.95	\$ -	\$ -	\$ -	PA100-586	4/30/2009	120	4/29/2019	
PTB150026	Pbl150-026 Start Up Phase I;Fas1388(B); Peoria County;Job No. P-94-009-08;Route & Land Surveys																				



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB154031	Pbl 54-031 Prime Phase I/E/US30;Kendal And Kane Counties;Job No. P-93-013-07 Remainder Will Be Obligated In FY12	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,054,150.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/4/2010	120	8/3/2020	
PTB154031	Pbl 54-031 Prime Phase I/E/US30;Kendal And Kane Counties;Job No. P-93-013-07 Remainder Will Be Obligated In FY12	NON-BOND		0902494057700020	Consultant & Preliminary Engineering	\$ 3,054,150.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,695.25	\$ -	\$ -	PA100-586	8/4/2010	120	8/3/2020	
PTB154031	Pbl 54-031 Prime Phase I/E/US30;Kendal And Kane Counties;Job No. P-93-013-07 Remainder Will Be Obligated In FY12	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 3,054,150.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,150.37	\$ 128,233.39	\$ 4,072.40	\$ -	\$ 60,150.37	PA100-586	8/4/2010	120	8/3/2020	
PTB154032	Pbl 54-032 Prime Phase I/Various Various; Job No. P-93-011-10;Land And Route Surveys	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,859.16	\$ -	\$ -	PA100-586	5/14/2010	119	4/1/2020	
PTB154033	Pbl 54-033 Start Up Phase I/E/Fap315(B336/Us136); McDonough County;Job No. D-94-053-04	BOND	A1	0695494427700010	Statewide	\$ 5,238,859.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,887.81	\$ -	\$ -	\$ -	\$ 3,887.81	PA100-586	7/28/2010	119	6/13/2020	
PTB154033	Pbl 54-033 Start Up Phase I/E/Fap315(B336/Us136); McDonough County;Job No. D-94-053-04	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 5,238,859.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/28/2010	119	6/13/2020	
PTB154035	Pbl 54-035 Start Up Phase I/E/Various Various; Job No. D-94-012-10	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,010,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,103.45	\$ 3,461.16	\$ -	\$ -	PA100-586	2/26/2010	120	2/25/2020	
PTB154040	Pbl 54-040 Start Up Phase I/E/Various Various; Job No. D-96-161-10;Misc. Engineering	BOND	A1	0553494477000010	Statewide	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/9/2010	120	2/8/2020	
PTB154042	Pbl 54-042 Prime Phase I/E/Various Various; Job No. D-96-159-10	BOND	A1	0553494477000010	Statewide	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 65,507.19	\$ 3,542.25	\$ 378.70	\$ -	\$ 65,507.19	PA100-586	4/29/2010	120	4/1/2020	
PTB154047	Pbl 54-047 Start Up Phase I/E/Various Various; Job No. P-98-028-10	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/8/2010	120	3/7/2020	
PTB154047	Pbl 54-047 Start Up Phase I/E/Various Various; Job No. P-98-028-10	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/8/2010	120	3/7/2020	
PTB154048	Pbl 54-048 Start-Up Phase I/E/Various Various; Job No. D-98-026-10;St. Clair County	BOND	A1	0695494427700010	Statewide	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 158,747.33	\$ 35,423.79	\$ 5,721.46	\$ -	\$ 158,747.33	PA100-586	4/5/2010	120	4/4/2020	
PTB154052	Pbl 54-052 Start Up Phase I/E/Fap888(Corridor In Alton);Madison County;Job No. P-98-003-10	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 481,773.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/9/2010	120	4/8/2020	
PTB154053	Pbl 54-053 Start Up Phase I/E/Various Various; Job No. P-98-019-10	BOND	A1	0695494427700010	Statewide	\$ 1,119,059.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/16/2010	120	4/15/2020	
PTB154056	Pbl 54-056 Prime Phase I/E/Various Various; Job No. P-99-001-10	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,719.32	\$ 5,885.32	\$ 1,713.36	\$ -	\$ 21,719.32	PA100-586	7/20/2010	120	7/1/2020	
PTB154058	Pbl 54-058 Start Up Phase I/E/Fap331(B13); Williamson County;Job No. D-99-014-04	BOND	A1	0695494427700010	Statewide	\$ 2,596,905.79	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/17/2010	120	6/16/2020	
PTB155007	Pbl 55-007 Start Up Phase I/E/US30;Lincoln Hwy East Of Williams Street To Us45(96Th Ave) And Us45(96Th Ave) To B43(Harlem Avenue);Will County Job No. C-91-368-10	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 11,859,065.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/4/2010	120	6/3/2020	
PTB155007	Pbl 55-007 Start Up Phase I/E/US30;Lincoln Hwy East Of Williams Street To Us45(96Th Ave) And Us45(96Th Ave) To B43(Harlem Avenue);Will County Job No. C-91-368-10	BOND	A1	0553494477000010	Statewide	\$ 11,859,065.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/4/2010	120	6/3/2020	
PTB155007	Pbl 55-007 Start Up Phase I/E/US30;Lincoln Hwy East Of Williams Street To Us45(96Th Ave) And Us45(96Th Ave) To B43(Harlem Avenue);Will County Job No. C-91-368-10	BOND	A1	0695494427700010	Statewide	\$ 11,859,065.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,353.88	\$ -	\$ -	\$ -	\$ 6,353.88	PA100-586	6/4/2010	120	6/3/2020	
PTB155011	Pbl 55-011 Start-Up Phase I/E/US45;Lake County; Job No. P-91-388-10 Preliminary Engineering Services	BOND	A1	0695494427700010	Statewide	\$ 1,655,172.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 478.22	\$ 3,597.19	\$ -	\$ -	\$ 478.22	PA100-586	3/7/2011	120	3/6/2021	
PTB155016	Pbl 55-016 Start Up Phase I/ Various Various; Job No. P-91-386-10	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,500,999.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/4/2010	120	6/3/2020	
PTB155016	Pbl 55-016 Start Up Phase I/ Various Various; Job No. P-91-386-10	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,500,999.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,202.87	\$ -	\$ -	\$ -	\$ 8,202.87	PA100-586	6/4/2010	120	6/3/2020	
PTB155029	Pbl 55-029 Startup Phase I/E/Fap301(Us20);Jodaviescounty;Job No. D-92-088-92	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 847,944.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/18/2010	120	9/17/2020	
PTB155029	Pbl 55-029 Startup Phase I/E/Fap301(Us20);Jodaviescounty;Job No. D-92-088-92	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 847,944.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,658.47	\$ 719.82	\$ -	\$ -	PA100-586	9/18/2010	120	9/17/2020	
PTB155042	Pbl 55-042 Start Up Phase I/E/Various Various; Job No. C-94-070-10	BOND	A1	0695494427700010	Statewide	\$ 1,300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/25/2010	120	5/24/2020	
PTB155043	Pbl 55-043 Prime Phase I, Fap315(B336);Peoria County;Job No. D-94-036-09 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 4,114,475.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/25/2011	120	4/24/2021	
PTB155043	Pbl 55-043 Prime Phase I, Fap315(B336);Peoria County;Job No. D-94-036-09 Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 4,114,475.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 288,772.85	\$ 58,256.65	\$ -	\$ -	\$ -	PA100-586	4/25/2011	120	4/24/2021	
PTB155045	Pbl 55-045 Start Up Phase I/E/Various Various; Job No. P-94-015-10	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/14/2010	120	5/13/2020	
PTB155046	Pbl 55-046 Start Up Phase I/E/Various Various; Job No. C-94-072-10;Construction Inspection	BOND	A1	0695494427700010	Statewide	\$ 1,705,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2010	120	5/3/2020	
PTB155053	Pbl 55-053 Start-Up Phase 1 & 2; Fap 666; Sangamon County; Job # D-96-121-10 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,041,413.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/17/2011	120	2/16/2021	
PTB155054	Pbl 55-054 Start-Up Phase 1 Sangamon County; Job # D-96-516-05 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 6,459,808.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 217,969.85	\$ 121,637.34	\$ 236,175.98	\$ -	\$ 217,969.85	PA100-586	2/24/2011	120	2/23/2021	
PTB155061	Pbl 55-061 Start Up Phase I/E/Various Various; Job No. D-98-062-10	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/24/2010	120	8/23/2020	
PTB155061	Pbl 55-061 Start Up Phase I/E/Various Various; Job No. D-98-062-10	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 125,502.75	\$ 56,804.37	\$ 142,515.85	\$ -	\$ 125,502.75	PA100-586	8/24/2010	120	8/23/2020	
PTB155063	Pbl 55-063 Start Up Phase I/E/Various Various; Job No. P-98-005-10	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/26/2010	120	5/25/2020	
PTB155063	Pbl 55-063 Start Up Phase I/E/Various Various; Job No. P-98-005-10	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,632.71	\$ -	\$ 8,269.41	\$ -	\$ 4,632.71	PA100-586	5/26/2010	120	5/25/2020	
PTB156001	Pbl 156-001 Start-Up Agreement Phase 3 Cook County Job # C-91-572-10 Preliminary Engineering Services	BOND	A1	0695494427700010	Statewide	\$ 18,804,596.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 85,245.05	\$ 8,923.84	\$ 301.08	\$ -	\$ 85,245.05	PA100-586	2/28/2011	120	2/27/2021	
PTB156005	Pbl 156-005 Start-Up Agreement Phase 1 Cook County Job # P-91-599-10 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,549,259.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,373.36	\$ -	\$ -	\$ -	\$ 8,373.36	PA100-586	6/8/2011	120	6/7/2021	
PTB156006	Pbl 156-006 Start Up Phase I/E/Kennedy Expressway) At I294 - Pump Station 24;Cook Street; Job No. C-91-366-10 Preliminary Engineering Services	BOND	A1	0553494477000010	Statewide	\$ 2,731,547.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,030.22	\$ 1,775.43	\$ -	\$ -	\$ 5,030.22	PA100-586	1/24/2011	120	1/23/2021	
PTB156007	Pbl 156-007 Start-Up Agreement Phase 2 Cook County Job # D-91-454-00 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,953,886.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 172,911.68	\$ -	\$ -	\$ -	\$ 172,911.68	PA100-586	1/27/2012	120	1/26/2022	
PTB156007	Pbl 156-007 Start-Up Agreement Phase 2 Cook County Job # D-91-454-00 Preliminary Engineering Services	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,953,886.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/27/2012	120	1/26/2022	
PTB156007	Pbl 156-007 Start-Up Agreement Phase 2 Cook County Job # D-91-454-00 Preliminary Engineering Services	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,953,886.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,508.59	\$ -	\$ -	\$ -	\$ 37,508.59	PA100-586	1/27/2012	120	1/26/2022	
PTB156008	Pbl 156-008 Start Up Phase I/E/US41;Lake County; Job No. D-91-603-10	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,580,491.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/16/2010	120	11/15/2020	
PTB156008	Pbl 156-008 Start Up Phase I/E/US41;Lake County; Job No. D-91-603-10	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,580,491.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/16/2010	120	11/15/2020	
PTB156008	Pbl 156-008 Start Up Phase I/E/US41;Lake County; Job No. D-91-603-10	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,580,491.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/16/2010	120	11/15/2020	
PTB156008	Pbl 156-008 Start Up Phase I/E/US41;Lake County; Job No. D-91-603-10	NON-BOND		090																	





Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB158003	Pb 158-003 Start-Up Agreement Phase 2 Lake County Job # D-91-236-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 3,486,950.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/28/2011	120	11/27/2021	
PTB158003	Pb 158-003 Start-Up Agreement Phase 2 Lake County Job # D-91-236-11 Preliminary Engineering Services	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 3,486,950.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 124,250.42	\$ -	\$ -	\$ -	\$ 124,250.42	PA100-586	11/28/2011	120	11/27/2021	
PTB158003	Pb 158-003 Start-Up Agreement Phase 2 Lake County Job # D-91-236-11 Preliminary Engineering Services	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,486,950.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/28/2011	120	11/27/2021	
PTB158005	Pb 158-005 Prime Agreement Phase 3 Lake County Job # C-91-246-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 3,124,389.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/5/2011	120	4/4/2021	
PTB158005	Pb 158-005 Prime Agreement Phase 3 Lake County Job # C-91-246-11 Preliminary Engineering Services	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,124,389.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/5/2011	120	4/4/2021	
PTB158006	Pb 158-006 Start-Up Agreement Phase 1 Various/Various Job # P-91-248-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/19/2011	120	9/18/2021	
PTB158012	Pb 158-012 Prime Agreement Phase 1 Various/Various Job # P-91-247-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 399,125.78	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2011	119	8/1/2021	
PTB158016	Pb 158-016 Start-Up Agreement Phase 1 Various/Various Job # P-92-026-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/21/2011	120	3/20/2021	
PTB158016	Pb 158-016 Start-Up Agreement Phase 1 Various/Various Job # P-92-026-11 Preliminary Engineering Services	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,312.08	\$ -	\$ -	\$ -	\$ 1,312.08	PA100-586	3/21/2011	120	3/20/2021	
PTB158018	Pb 158-018 Start-Up Agreement Phase 1 Carroll County & Jackson County la P-92-001-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 4,330,074.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/11/2011	120	7/10/2021	
PTB158018	Pb 158-018 Start-Up Agreement Phase 1 Carroll County & Jackson County la P-92-001-11 Preliminary Engineering Services	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 4,330,074.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,767.30	\$ 18,313.37	\$ 6,468.07	\$ -	\$ 15,767.30	PA100-586	7/11/2011	120	7/10/2021	
PTB158021	Pb 158-021 Prime Agreement Phase 2 McDonough County Job # D-94-011-11 Preliminary Engineering Services	BOND	A1	0695494427700010	Statewide	\$ 1,205,189.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/19/2012	120	2/18/2022	
PTB158023	Pb 158-023 Prime Agreement Phase 1 & 2 Various/Various Job No D-94-010-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,764.25	\$ -	\$ -	\$ -	\$ 14,764.25	PA100-586	7/19/2011	119	6/4/2021	
PTB158026	Pb 158-026 Start-Up Agreement Phase 2 Cass County Job # D-96-542-02 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,405,699.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 52,198.87	\$ 1,481.16	\$ -	\$ -	\$ 52,198.87	PA100-586	3/15/2011	120	3/14/2021	
PTB158027	Pb 158-027 Start-Up Agreement Phase 1 Various/Various Job No. D-96-007-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/10/2011	120	2/9/2021	
PTB158029	Pb 158-029 Start-Up Agreement Phase 1 Various/Various Job # D-96-004-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,960.38	\$ 17,203.07	\$ -	\$ -	\$ 42,960.38	PA100-586	2/10/2011	120	2/9/2021	
PTB158031	Pb 158-031 Start-Up Agreement Phase 1 & 2 Various/Various Job # D-98-026-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/16/2011	120	3/15/2021	
PTB158031	Pb 158-031 Start-Up Agreement Phase 1 & 2 Various/Various Job # D-98-026-11 Preliminary Engineering Services	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 49,421.61	\$ -	\$ -	\$ -	PA100-586	3/16/2011	120	3/15/2021	
PTB158033	Pb 158-033 Start-Up Agreement Phase 1 & 2 Various/Various Job # P-98-080-10 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/17/2011	120	8/16/2021	
PTB158033	Pb 158-033 Start-Up Agreement Phase 1 & 2 Various/Various Job # P-98-080-10 Preliminary Engineering Services	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,176.10	\$ 25,816.66	\$ 4,310.73	\$ -	\$ 43,176.10	PA100-586	8/17/2011	120	8/16/2021	
PTB158034	Pb 158-034 Prime Phase I: Various/Various Job No. D-30-007-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/16/2011	120	5/10/2021	
PTB158034	Pb 158-034 Prime Phase I: Various/Various Job No. D-30-007-11 Preliminary Engineering Services	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 68,295.32	\$ 16,836.01	\$ 14,075.16	\$ -	\$ 68,295.32	PA100-586	5/16/2011	120	5/10/2021	
PTB158035	Pb 158-035 Prime Agreement Phase 2 Various/Various Job # D-30-008-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/27/2011	120	4/26/2021	
PTB158035	Pb 158-035 Prime Agreement Phase 2 Various/Various Job # D-30-008-11 Preliminary Engineering Services	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 40,383.10	\$ 31,319.50	\$ 9,138.17	\$ -	\$ 40,383.10	PA100-586	4/27/2011	120	4/26/2021	
PTB158045	Pb 158-045 Start-Up Agreement Phase 1 Kankakee & Will Counties Job # P-91-749-10 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 50,003,940.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/29/2011	120	3/28/2021	
PTB158045	Pb 158-045 Start-Up Agreement Phase 1 Kankakee & Will Counties Job # P-91-749-10 Preliminary Engineering Services	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 50,003,940.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/29/2011	120	3/28/2021	
PTB158046	Pb 158-046 Start-Up Agreement Phase 1 Various Counties Job # P-91-750-10 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 3,230,596.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/22/2011	120	4/21/2021	
PTB158046	Pb 158-046 Start-Up Agreement Phase 1 Various Counties Job # P-91-750-10 Preliminary Engineering Services	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,230,596.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/22/2011	120	4/21/2021	
PTB159001	Pb 159-001, Phase 2, Start Up Agreement; Job Number: D-91-408-11; Lake County Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 4,221,667.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2012	120	4/14/2022	
PTB159001	Pb 159-001, Phase 2, Start Up Agreement; Job Number: D-91-408-11; Lake County Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 4,221,667.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2012	120	4/14/2022	
PTB159001	Pb 159-001, Phase 2, Start Up Agreement; Job Number: D-91-408-11; Lake County Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,221,667.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 51,610.13	\$ -	\$ -	\$ -	\$ 51,610.13	PA100-586	4/15/2012	120	4/14/2022	
PTB159001	Pb 159-001, Phase 2, Start Up Agreement; Job Number: D-91-408-11; Lake County Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,221,667.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 87,176.98	\$ 16,969.59	\$ 46,129.10	\$ -	\$ 87,176.98	PA100-586	4/15/2012	120	4/14/2022	
PTB159002	Pb 159-002, Increase, Establishment Project Previously Closed; Reverting To Pay Final Invoice; Preliminary Engineering	NON-BOND		0902494057700020	Consultant & Preliminary Engineering	\$ 4,734.23	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,734.23	\$ -	\$ -	\$ -	\$ 4,734.23	PA100-586	9/20/2011	120	9/19/2021	
PTB159003	Pb 159-003 Start-Up Agreement Phase 1 Various/Various Job # P-91-387-11; Preliminary Engineering	BOND	A1	0695494427700010	Statewide	\$ 6,301,616.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/27/2011	120	9/26/2021	
PTB159003	Pb 159-003 Start-Up Agreement Phase 1 Various/Various Job # P-91-387-11; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 6,301,616.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/27/2011	120	9/26/2021	
PTB159003	Pb 159-003 Start-Up Agreement Phase 1 Various/Various Job # P-91-387-11; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 6,301,616.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/27/2011	120	9/26/2021	
PTB159006	Pb 159-006, Start-Up Agreement Of 600K, Kane And Kendall Counties; Job # P-91-406-11 Preliminary Engineering	BOND	A1	0695494427700010	Statewide	\$ 1,988,098.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,602.89	\$ -	\$ -	\$ -	\$ 16,602.89	PA100-586	4/12/2012	120	4/11/2022	
PTB159008	Pb 159-008 Start-Up Agreement Phase 1 Various/Various Job # P-91-404-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/31/2011	120	8/30/2021	
PTB159008	Pb 159-008 Start-Up Agreement Phase 1 Various/Various Job # P-91-404-11 Preliminary Engineering Services	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 57,664.04	\$ 54,497.80	\$ 19,490.05	\$ -	\$ 57,664.04	PA100-586	8/31/2011	120	8/30/2021	
PTB159009	Pb 159-009, Phase 2 Prime Agreement; Dupage County; Job Number: D-91-402-11; Fap 870 II 53 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 768,768.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2012	120	8/9/2022	
PTB159009	Pb 159-009, Phase 2 Prime Agreement; Dupage County; Job Number: D-91-402-11; Fap 870 II 53 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 768,768.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2012	120	8/9/2022	
PTB159009	Pb 159-009, Phase 2 Prime Agreement; Dupage County; Job Number: D-91-402-11; Fap 870 II 53 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 768,768.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2012	120	8/9/2022	
PTB159011	Pb 159-011, Start-Up, Phase 2, Establishment Job # D-91-409-11; Lake County; Fap 344 (Us Route 45) Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,239,321.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/5/2017	24	9/4/2019	
PTB159011	Pb 159-011, Start-Up, Phase 2, Establishment Job # D-91-409-11; Lake County; Fap 344 (Us Route 45) Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,239,321.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 173,884.02	\$ -	\$ -	\$ -	\$ 173,884.02	PA100-586	9/5/2017	24	9/4/2019	
PTB159017	Pb 159-017, Start-Up Agreement; Phase 2, Cook County; Job Number: D-91-407-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 600,390.00	\$ -	\$ -	\$ -												

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date
PTB160004	Pfb 160-004; Phase 1 Start Up Agreement; Various Various; Job Number: P-91-526-11 Preliminary Engineering	BOND	A1	055349447700010	Statewide	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2012	120	6/14/2022	
PTB160004	Pfb 160-004; Phase 1 Start Up Agreement; Various Various; Job Number: P-91-526-11 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2012	120	6/14/2022	
PTB160004	Pfb 160-004; Phase 1 Start Up Agreement; Various Various; Job Number: P-91-526-11 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	17,581.33	\$ -	3,744.86	\$ -	17,581.33	PA100-586	6/15/2012	120	6/14/2022	
PTB160004	Pfb 160-004; Phase 1 Start Up Agreement; Various Various; Job Number: P-91-526-11 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	18,265.09	6,354.61	\$ -	\$ -	18,265.09	PA100-586	6/15/2012	120	6/14/2022	
PTB160006	Pfb 160-006 Start-Up Agreement Phase 2 Will County Job # D-91-001-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	2,964.68	\$ -	\$ -	\$ -	PA100-586	8/11/2011	120	8/10/2021	
PTB160009	Pfb 160-009; Phase 3; Prime Agreement Various Various; Job#: C-93-084-11 Obligate 500K In FY12 Of 1Million Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/8/2012	119	2/28/2022	
PTB160009	Pfb 160-009; Phase 3; Prime Agreement Various Various; Job#: C-93-084-11 Obligate 500K In FY12 Of 1Million Preliminary Engineering	NON-BOND		0902494057700020	Consultant & Preliminary Engineering	\$ 1,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	1,632.63	\$ -	PA100-586	3/8/2012	119	2/28/2022	
PTB160009	Pfb 160-009; Phase 3; Prime Agreement Various Various; Job#: C-93-084-11 Obligate 500K In FY12 Of 1Million Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	32,225.88	51,055.86	25,922.95	\$ -	32,225.88	PA100-586	3/8/2012	119	2/28/2022	
PTB160014	Pfb 160-014 Start-Up Agreement Phase 1 Or 2 Various/Various Job # P-95-050-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/28/2011	120	10/27/2021	
PTB160015	Pfb 160-015 Start-Up Agreement Phase 1 Various/Various Job # P-95-052-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/23/2012	120	1/22/2022	
PTB160016	Pfb 160-016 Start-Up Agreement Phase 1 & 2 Various/Various Job # D-97-021-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	1,341.67	876.47	\$ -	\$ -	1,341.67	PA100-586	8/12/2011	120	8/11/2021	
PTB160017	Pfb 160-017 Start-Up Phase 1 Fag/888 Madison County Job No. P-98-011-11; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 6,677,048.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/14/2011	120	10/13/2021	
PTB160017	Pfb 160-017 Start-Up Phase 1 Fag/888 Madison County Job No. P-98-011-11; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 6,677,048.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/14/2011	120	10/13/2021	
PTB160025	Pfb 160-025; Prime; Phase 2; Various Various Job Number: D-30-002-12 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/8/2012	120	3/7/2022	
PTB160025	Pfb 160-025; Prime; Phase 2; Various Various Job Number: D-30-002-12 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	51,537.90	31,360.53	33,550.01	\$ -	51,537.90	PA100-586	3/8/2012	120	3/7/2022	
PTB161001	Pfb 161-001; Phase 2; Start Up Agreement Will County; Job Number: D-91-633-11 Preliminary Engineering	BOND	A1	0695494427700010	Statewide	\$ 1,415,264.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/2/2012	120	3/1/2022	
PTB161001	Pfb 161-001; Phase 2; Start Up Agreement Will County; Job Number: D-91-633-11 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,415,264.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/2/2012	120	3/1/2022	
PTB161003	Pfb 161-003 Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-003-12; Cook County; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,241,862.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/27/2013	120	2/26/2023	
PTB161003	Pfb 161-003 Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-003-12; Cook County; Preliminary Engineering	BOND	8A	0554498079000210	Chi Region Envir & Transport Efficiency	\$ 2,241,862.00	\$ -	\$ -	\$ -	\$ -	\$ -	67,892.15	82,713.92	14,808.31	\$ -	67,892.15	PA100-586	2/27/2013	120	2/26/2023	
PTB161004	Pfb 161-004 Start-Up Phase I/Various Various; Job No. P-91-001-12 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/16/2012	120	1/15/2022	
PTB161004	Pfb 161-004 Start-Up Phase I/Various Various; Job No. P-91-001-12 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/16/2012	120	1/15/2022	
PTB161005	Pfb 161-005; Phase 1; Start Up Agreement Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/19/2012	120	3/18/2022	
PTB161005	Pfb 161-005; Phase 1; Start Up Agreement Various Various Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	36,051.99	12,546.68	15,322.73	\$ -	36,051.99	PA100-586	3/19/2012	120	3/18/2022	
PTB161006	Pfb 161-006; Phase 2 Start Up Agreement; Job Number: D-91-612-11; DuPage County; B 53 @ B 56; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 3,406,508.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2012	120	8/9/2022	
PTB161006	Pfb 161-006; Phase 2 Start Up Agreement; Job Number: D-91-612-11; DuPage County; B 53 @ B 56; Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 3,406,508.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2012	120	8/9/2022	
PTB161006	Pfb 161-006; Phase 2 Start Up Agreement; Job Number: D-91-612-11; DuPage County; B 53 @ B 56; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,406,508.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2012	120	8/9/2022	
PTB161006	Pfb 161-006; Phase 2 Start Up Agreement; Job Number: D-91-612-11; DuPage County; B 53 @ B 56; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,406,508.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/10/2012	120	8/9/2022	
PTB161006	Pfb 161-006; Phase 2 Start Up Agreement; Job Number: D-91-612-11; DuPage County; B 53 @ B 56; Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 3,406,508.00	\$ -	\$ -	\$ -	\$ -	\$ -	58,589.65	11,654.82	18,933.20	\$ -	58,589.65	PA100-586	8/10/2012	120	8/9/2022	
PTB161008	Pfb 161-008 Start Up Phase II; Various Various; Job No. D-91-007-12 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/12/2011	120	12/11/2021	
PTB161008	Pfb 161-008 Start Up Phase II; Various Various; Job No. D-91-007-12 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/12/2011	120	12/11/2021	
PTB161009	Pfb 161-009 Start Up Phase II; Various Various; Job No. D-91-008-12 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	52,856.10	\$ -	\$ -	\$ -	52,856.10	PA100-586	12/12/2011	120	12/11/2021	
PTB161010	Pfb 161-010; Phase 2 Prime Agreement; Job Number: D-91-624-11; Various Various Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	30,575.17	2,065.73	\$ -	\$ -	30,575.17	PA100-586	6/15/2012	119	5/14/2022	
PTB161012	Pfb 161-012; Phase 2; Various Various; Start Up Agreement; Job Number: D-91-017-12 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/23/2012	120	3/22/2022	
PTB161012	Pfb 161-012; Phase 2; Various Various; Start Up Agreement; Job Number: D-91-017-12 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	2,800.68	5,136.47	3,679.90	\$ -	2,800.68	PA100-586	3/23/2012	120	3/22/2022	
PTB161013	Pfb 161-013; Phase 2; Start Up Agreement Lake County; Job Number: D-91-640-11 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 320,072.00	\$ -	\$ -	\$ -	\$ -	\$ -	14,942.14	\$ -	\$ -	\$ -	14,942.14	PA100-586	3/21/2012	120	3/20/2022	
PTB161013	Pfb 161-013; Phase 2; Start Up Agreement Lake County; Job Number: D-91-640-11 Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 320,072.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/21/2012	120	3/20/2022	
PTB161015	Pfb 161-015; Startup; Phase 2; Various Various Job Number: D-91-639-11 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	853.74	\$ -	6,169.29	\$ -	853.74	PA100-586	3/10/2012	120	3/9/2022	
PTB161017	Pfb 161-017; Startup; Phase 2; Various Various Job Number: D-91-638-11 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	4,646.86	\$ -	\$ -	\$ -	4,646.86	PA100-586	3/10/2012	120	3/9/2022	
PTB161020	Pfb 161-020 Start-Up Agreement Phase 1 Various/Various Job # P-92-099-11 Preliminary Engineering Services	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	3,642.44	11,532.46	215.24	\$ -	3,642.44	PA100-586	1/11/2011	119	10/31/2021	
PTB161021	Pfb 161-021; Prime Agreement; Phase 1E; Obligated 500K Of 1M In FY12; Various Various Job Number: D-93-085-11 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	182,078.45	43,230.59	\$ -	\$ -	PA100-586	5/2/2012	119	4/15/2022	
PTB161022	Pfb 161-022; Phase 1E; Prime Agreement; Various Various; Job Number: P-93-036-11; 500K In FY12, Remaining Obligate Later Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	25,119.35	1,069.71	\$ -	\$ -	25,119.35	PA100-586	5/2/2012	119	4/9/2022	
PTB161025	Pfb 161-025 Start Up Phase 1E; Various Various; Job No. C-94-087-11 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 4,550,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/12/2011	120	12/11/2021	
PTB161025	Pfb 161-025 Start Up Phase 1E; Various Various; Job No. C-94-087-11 Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction -Local Projects	\$ 4,550,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/12/2011	120	12/11/2021	
PTB161025	Pfb 161-025 Start Up Phase 1E; Various Various; Job No. C-94-087-11 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,550,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	3,578.32	\$ -	\$ -	\$ -	3,578.32	PA100-586	12/12/2011	120	12/11/2021	
PTB161026	Pfb 161-026; Start Up Agreement Phase																				

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
PTB162010	Pfb 162-010: Phase 2, Start-Up Agreement; Will County; Preliminary Engineering;	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,114,524.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,093.80	\$ 35,519.89	\$ 4,007.94	\$ -	\$ 9,093.80	PA100-586	3/3/2014	120	3/2/2024		
PTB162011	Pfb 162-011 Prime Agreement For A Phase 1 Project; Job Number: P-91-108-12; Various Various; Preliminary Engineering	NON-BOND		0024944277000010	Statewide Construction & Land Acq	\$ 900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	12/20/2012	119	11/14/2022	
PTB162011	Pfb 162-011 Prime Agreement For A Phase 1 Project; Job Number: P-91-108-12; Various Various; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 38,498.87	\$ 36,725.06	\$ 36,932.57	\$ -	\$ 38,498.87	PA100-586	12/20/2012	119	11/14/2022		
PTB162013	Pfb 162-013; Prime Agreement For A Phase 1 Project In District One; Job Number: P-91-107-12 Various Various Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,199,953.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	3/12/2013	118	1/30/2023	
PTB162013	Pfb 162-013; Prime Agreement For A Phase 1 Project In District One; Job Number: P-91-107-12 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,199,953.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 54,992.29	\$ 93,899.99	\$ -	\$ -	\$ 54,992.29	PA100-586	3/12/2013	118	1/30/2023		
PTB162014	Pfb 162-014; Start Up Agreement; Phase 2; Job Number: D-91-133-12; Cook County Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 504,563.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	9/26/2012	118	7/31/2022	
PTB162014	Pfb 162-014; Start Up Agreement; Phase 2; Job Number: D-91-133-12; Cook County Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 504,563.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	9/26/2012	118	7/31/2022	
PTB162016	Pfb 162-016; Start Up Agreement; Phase 2; Various Various; Job #: D-91-110-12 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,406.06	\$ -	\$ 1,927.27	\$ -	\$ 21,406.06	PA100-586	3/10/2012	120	3/9/2022		
PTB162017	Pfb 162-017; Start Up Agreement; Phase 2; Various Various Job Number: D-91-112-12 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,877.14	\$ -	\$ 6,943.16	\$ -	\$ 1,877.14	PA100-586	3/10/2012	120	3/9/2022		
PTB162018	Pfb 162-018; Prime Agreement For A Phase 2 Job Number: D-91-125-12; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,114.42	\$ 7,293.26	\$ -	\$ -	-	PA100-586	9/28/2012	120	9/1/2022	
PTB162020	Pfb 162-020; Start Up Agreement; Phase 3; County; Winnebago; Job Number: C-92-040-12 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	3/9/2012	120	3/8/2022	
PTB162020	Pfb 162-020; Start Up Agreement; Phase 3; County; Winnebago; Job Number: C-92-040-12 Preliminary Engineering	BOND	A1	0695494427700010	Statewide	\$ 1,600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 40,589.37	\$ 59,416.16	\$ 17,047.74	\$ -	\$ 40,589.37	PA100-586	3/9/2012	120	3/8/2022		
PTB162023	Pfb 162-023; Prime Agreement For A Phase 1, 2, 3 Project - Various Various Work Order Project; Job Number: D-93-013-12 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,225.85	\$ -	\$ -	\$ -	\$ 6,225.85	PA100-586	12/7/2012	119	11/15/2022		
PTB162024	Pfb 162-024; Phase 2 Start Up Agreement; Grady And Kendall Counties; Fap 326; Job Number: D-93-026-12; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,183,116.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	5/18/2012	120	5/17/2022	
PTB162024	Pfb 162-024; Phase 2 Start Up Agreement; Grady And Kendall Counties; Fap 326; Job Number: D-93-026-12; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,183,116.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	5/18/2012	120	5/17/2022	
PTB162028	Pfb 162-028; Prime Agreement; Phase 1/2 Various Various; Job Number: D-96-017-12 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,311.66	\$ 6,455.71	\$ -	\$ -	\$ 1,311.66	PA100-586	6/15/2012	119	5/13/2022		
PTB162034	Pfb 162-034; Prime Agreement For A Phase 2 Project; Various Various Counties And Routes; Job Number: D-30-005-12; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	12/20/2012	120	12/19/2022	
PTB162034	Pfb 162-034; Prime Agreement For A Phase 2 Project; Various Various Counties And Routes; Job Number: D-30-005-12; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,747.20	\$ -	\$ -	\$ -	-	PA100-586	12/20/2012	120	12/19/2022	
PTB162035	Pfb 162-035; Phase II Prime Agreement; Various/Various; Job # D60-031-12; Engineering Services For Traffic Signal Coordination And Timing For Districts 2-5; Pps # 0-01713-0000	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	8/21/2012	120	8/1/2022	
PTB162036	Pfb 162-036; Phase II Prime Agreement; Various/Various; Job # D 60-032-12; Consulting Engineering Services For Traffic Signal Coordination And Timing For Districts 6-9; Pps # 0-01713-0000	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	8/21/2012	119	7/27/2022	
PTB163001	Pfb 163-001; Start Up Agreement; Job Number: P-91-259-12; Cook County; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 11,180,612.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	5/29/2012	120	5/28/2022	
PTB163001	Pfb 163-001; Start Up Agreement; Job Number: P-91-259-12; Cook County; Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 11,180,612.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	5/29/2012	120	5/28/2022	
PTB163001	Pfb 163-001; Start Up Agreement; Job Number: P-91-259-12; Cook County; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 11,180,612.74	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	5/29/2012	120	5/28/2022	
PTB163002	Pfb 163-002; Start Up Agreement For Phase 3; Job Number: C-91-287-12; Danuse County; I 59 From Ferry Road; Preliminary Engineering	BOND	A1	0695494427700010	Statewide	\$ 12,523,413.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,851.99	\$ -	\$ -	\$ -	\$ 1,851.99	PA100-586	8/16/2012	120	8/15/2022		
PTB163005	Pfb 163-005; Start Up Agreement A 249K; Job Number: P-91-290-12; Various Various Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,199,512.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	6/28/2012	120	6/27/2022	
PTB163005	Pfb 163-005; Start Up Agreement A 249K; Job Number: P-91-290-12; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,199,512.12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	6/28/2012	120	6/27/2022	
PTB163006	Pfb 163-006; Start Up Phase E; Cook; D-91-280-12; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 776,213.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,338.36	\$ -	\$ -	\$ -	\$ 8,338.36	PA100-586	9/10/2013	120	9/9/2023		
PTB163006	Pfb 163-006; Start Up Phase E; Cook; D-91-280-12; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 776,213.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,854.76	\$ 75,100.72	\$ 33,471.23	\$ -	\$ 11,854.76	PA100-586	9/10/2013	120	9/9/2023		
PTB163008	Pfb 163-008; Start Up Agreement; Various Various Job; Job Number: D-91-278-12; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	7/23/2012	120	7/23/2022	
PTB163008	Pfb 163-008; Start Up Agreement; Various Various Job; Job Number: D-91-278-12; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,383.64	\$ 13,868.43	\$ 14,257.56	\$ -	\$ 1,383.64	PA100-586	7/23/2012	120	7/23/2022		
PTB163009	Pfb 163-009; Phase 2 Start Up Agreement; Various Various; Job Number: D-91-279-12 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	8/1/2012	119	7/31/2022	
PTB163009	Pfb 163-009; Phase 2 Start Up Agreement; Various Various; Job Number: D-91-279-12 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	8/1/2012	119	7/31/2022	
PTB163010	Pfb 163-010; Start Up Agreement Various Various Job; Job Number: D-91-283-12 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	8/3/2012	119	7/31/2022	
PTB163010	Pfb 163-010; Start Up Agreement Various Various Job; Job Number: D-91-283-12 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	8/3/2012	119	7/31/2022	
PTB163011	Pfb 163-011; Prime Agreement For A Phase 2 Project In District One; Job Number: D-91-289-12 Various Various; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	1/23/2013	120	1/14/2023	
PTB163011	Pfb 163-011; Prime Agreement For A Phase 2 Project In District One; Job Number: D-91-289-12 Various Various; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	1/23/2013	120	1/14/2023	
PTB163012	Pfb 163-012; Phase 2 Start Up Agreement; Various Various; Job Number: D-91-292-12 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	7/30/2012	120	7/29/2022	
PTB163012	Pfb 163-012; Phase 2 Start Up Agreement; Various Various; Job Number: D-91-292-12 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,537.63	\$ -	\$ -	\$ -	-	PA100-586	7/30/2012	120	7/29/2022	
PTB163013	Pfb 163-013 Start Up Agreement For District One; Cook County; Phase 2 Project; Job Number: D-91-281-12; I 43 (Harlem Ave) Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 703,984.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	12/28/2012	120	12/27/2022	
PTB163013	Pfb 163-013 Start Up Agreement For District One; Cook County; Phase 2 Project; Job Number: D-91-281-12; I 43 (Harlem Ave) Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 703,984.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	12/28/2012	120	12/27/2022	
PTB163013	Pfb 163-013 Start Up Agreement For District One; Cook County; Phase 2 Project; Job Number: D-91-281-12; I 43 (Harlem Ave) Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 703,984.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	12/28/2012	120	12/27/2022	
PTB163014	Pfb 163-014; Start Up Agreement; Phase 2 Job Number: D-91-285-01; Cook County; Fau 2710 Des Plaines River Road; Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 851,845.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	8/22/2012	120	8/21/2022	
PTB163014	Pfb 163-014; Start Up Agreement; Phase 2 Job Number: D-91-285-01; Cook County; Fau 2710 Des Plaines River Road; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 851,845.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	PA100-586	8/22/2012	120	8/21/2022	
PTB163014	Pfb 163-014; Start Up Agreement; Phase 2 Job Number: D-91-285-01; Cook County; Fau 2710 Des Plaines River Road; Preliminary Engineering	NON-BOND		0902494427700010																		

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB163029	Pfb 163-029; Prime Agreement For A Phase 3 Project; Various Various; Job Number: D-30-006-12 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2012	120	12/3/2022	
PTB164002	Pfb 164-002; Start Up Agreement For A Phase 3 Project In Cook County; Job Number: C-91-393-12 Route I-57 At Stuenkel Road;	BOND	A1	0695494427700010	Statewide	\$ 5,079,269.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/18/2012	120	9/17/2022	
PTB164004	Pfb 164-004; Start Up Agreement; Phase 2; Lake County; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,667,474.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2014	120	2/27/2024	
PTB164004	Pfb 164-004; Start Up Agreement; Phase 2; Lake County; Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,667,474.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2014	120	2/27/2024	
PTB164004	Pfb 164-004; Start Up Agreement; Phase 2; Lake County; Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,667,474.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,701.82	\$ -	\$ -	\$ -	\$ 2,701.82	PA100-586	2/28/2014	120	2/27/2024	
PTB164004	Pfb 164-004; Start Up Agreement; Phase 2; Lake County; Preliminary Engineering	NON-BOND		0011494427900104	Statewide Construction -Local Projects	\$ 1,667,474.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2014	120	2/27/2024	
PTB164004	Pfb 164-004; Start Up Agreement; Phase 2; Lake County; Preliminary Engineering	NON-BOND		00114944279007214	Milburn Bypass	\$ 1,667,474.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,462.99	\$ -	\$ -	\$ -	\$ 6,462.99	PA100-586	2/28/2014	120	2/27/2024	
PTB164006	Pfb 164-006; Start Up Agreement For A Phase 2 Project; Job Number: D-91-436-12; Cook County; Section 131St Street To 179Th Street Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,751,451.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/30/2012	120	8/29/2022	
PTB164006	Pfb 164-006; Start Up Agreement For A Phase 2 Project; Job Number: D-91-436-12; Cook County; Section 131St Street To 179Th Street Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,751,451.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/30/2012	120	8/29/2022	
PTB164006	Pfb 164-006; Start Up Agreement For A Phase 2 Project; Job Number: D-91-436-12; Cook County; Section 131St Street To 179Th Street Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,751,451.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/30/2012	120	8/29/2022	
PTB164006	Pfb 164-006; Start Up Agreement For A Phase 2 Project; Job Number: D-91-436-12; Cook County; Section 131St Street To 179Th Street Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,751,451.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/30/2012	120	8/29/2022	
PTB164007	Pfb 164-007; Start Up Agreement For A Phase 3 Project; Job Number: C-91-408-12; Will County; Moveable Bridges In Joliet (Various) Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 979,893.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/9/2012	120	10/8/2022	
PTB164007	Pfb 164-007; Start Up Agreement For A Phase 3 Project; Job Number: C-91-408-12; Will County; Moveable Bridges In Joliet (Various) Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 979,893.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,280.51	\$ 99,837.00	\$ -	\$ -	PA100-586	10/9/2012	120	10/8/2022	
PTB164009	Pfb 164-009; Start Up Agreement; Phase 1; Various Various Job; Job Number: P-91-426-12 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,852.81	\$ -	\$ 4,724.51	\$ -	\$ 4,852.81	PA100-586	8/29/2012	120	8/28/2022	
PTB164010	Pfb 164-010; Prime Agreement For Phase 2 District One Project; Job Number: D-91-434-12; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2013	119	3/31/2023	
PTB164011	Pfb 164-011; Start Up Agreement; Job Number: P-92-075-12 Phase 1 And 2; Various Various Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,518.63	\$ -	\$ -	\$ -	\$ 1,518.63	PA100-586	8/9/2012	120	8/8/2022	
PTB164011	Pfb 164-011; Start Up Agreement; Job Number: P-92-075-12 Phase 1 And 2; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/9/2012	120	8/8/2022	
PTB164014	Pfb 164-014; Start Up Agreement For A Phase 3 Project; Tazewell County; Job Number: C-94-083-12;Route I-74 & I-55 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 7,186,464.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/25/2012	120	9/24/2022	
PTB164014	Pfb 164-014; Start Up Agreement For A Phase 3 Project; Tazewell County; Job Number: C-94-083-12;Route I-74 & I-55 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 7,186,464.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/25/2012	120	9/24/2022	
PTB164014	Pfb 164-014; Start Up Agreement For A Phase 3 Project; Tazewell County; Job Number: C-94-083-12;Route I-74 & I-55 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 7,186,464.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/25/2012	120	9/24/2022	
PTB164018	Pfb 164-018; Prime Agreement For A Phase 2 Project; McHenry County; Job Number: D-30-009-12 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 349,704.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/22/2013	120	3/21/2023	
PTB164018	Pfb 164-018; Prime Agreement For A Phase 2 Project; McHenry County; Job Number: D-30-009-12 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 349,704.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/22/2013	120	3/21/2023	
PTB164020	Pfb 164-020; Start Up Agreement Phase 2 Project; Job Number: D-30-010-012; Various Various Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2012	120	9/11/2022	
PTB164020	Pfb 164-020; Start Up Agreement Phase 2 Project; Job Number: D-30-010-012; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2012	120	9/11/2022	
PTB165001	Pfb 165-001; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-667-10; DuPage County; Section 32N-4J32Vb2010-134-T Preliminary Engineering	BOND	SA	05544948079000210	Chi Region Envir & Transport Efficiency	\$ 7,568,711.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2013	120	3/13/2023	
PTB165001	Pfb 165-001; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-667-10; DuPage County; Section 32N-4J32Vb2010-134-T Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 7,568,711.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,456.48	\$ -	\$ 3,378.27	\$ -	\$ 4,456.48	PA100-586	3/14/2013	120	3/13/2023	
PTB165003	Pfb 165-003; Start Up Agreement For District One For A Phase 3 Project; Job Number: C-91-007-13 Cook County; Willow Road Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 4,244,054.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2013	120	3/13/2023	
PTB165003	Pfb 165-003; Start Up Agreement For District One For A Phase 3 Project; Job Number: C-91-007-13 Cook County; Willow Road Preliminary Engineering	BOND	A1	0695494427700010	Statewide	\$ 4,244,054.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,330.70	\$ -	\$ -	\$ -	\$ 4,330.70	PA100-586	3/14/2013	120	3/13/2023	
PTB165005	Pfb 165-005; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-495-12; Various Various Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,399,849.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/30/2013	120	7/29/2023	
PTB165005	Pfb 165-005; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-495-12; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,399,849.98	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/30/2013	120	7/29/2023	
PTB165006	Pfb 165-006 Start Up Agreement For A Phase 1 Project In District 1; Job Number: P-91-021-13 Various Various County/Routes Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/5/2013	120	8/4/2023	
PTB165006	Pfb 165-006 Start Up Agreement For A Phase 1 Project In District 1; Job Number: P-91-021-13 Various Various County/Routes Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 34,272.45	\$ 30,687.08	\$ -	\$ -	\$ 34,272.45	PA100-586	8/5/2013	120	8/4/2023	
PTB165008	Pfb 165-008; Start-Up Agreement; Phase II; Cook Co. D-91-012-13; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,445,502.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/29/2014	120	4/28/2024	
PTB165008	Pfb 165-008; Start-Up Agreement; Phase II; Cook Co. D-91-012-13; Preliminary Engineering	BOND	A1	0695494427700010	Statewide	\$ 1,445,502.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/29/2014	120	4/28/2024	
PTB165008	Pfb 165-008; Start-Up Agreement; Phase II; Cook Co. D-91-012-13; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,445,502.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/29/2014	120	4/28/2024	
PTB165009	Pfb 165-009 Start Up Phase E;Fap342(BI 20) Over Usd 1;Lake County;Job No. D-91-023-13; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 857,576.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2013	120	11/1/2023	
PTB165009	Pfb 165-009 Start Up Phase E;Fap342(BI 20) Over Usd 1;Lake County;Job No. D-91-023-13; Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 857,576.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2013	120	11/1/2023	
PTB165009	Pfb 165-009 Start Up Phase E;Fap342(BI 20) Over Usd 1;Lake County;Job No. D-91-023-13; Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 857,576.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2013	120	11/1/2023	
PTB165009	Pfb 165-009 Start Up Phase E;Fap342(BI 20) Over Usd 1;Lake County;Job No. D-91-023-13; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 857,576.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2013	120	11/1/2023	
PTB165010	Pfb 165-010 Start-Up Phase E; Fap 342 (BI 120); Lake County; Job No. D-91-022-13 Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 826,394.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2013	120	11/1/2023	
PTB165010	Pfb 165-010 Start-Up Phase E; Fap 342 (BI 120); Lake County; Job No. D-91-022-13 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 826,394.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2013	120	11/1/2023	
PTB165011	Pfb 165-011; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-004-13 Lake County Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,399,146.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/2/2013	120	10/1/2023	
PTB165011	Pfb 165-011; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-004-13 Lake County Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,399,146.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/2/2013	120	10/1/2023	
PTB165011	Pfb 165-011; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-004-13 Lake County Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,399,146.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,158.17	\$ -	\$ -	\$ -	PA100-586	10/2/2013	120	10/1/2023	
PTB165012	Pfb 165-012; Start Up Agreement For A Phase 2 Project In District 1; Job Number: D-91-024-13; Various Various Project Preliminary Engineering	NON-BOND		0902494427700010</																	



Project Category		Funding Information				Release Information					FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date
PTB168012	Pbh 168-012; Start-Up Agreement; Phase B Cook Co.; C-91-316-13; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 5,122,370.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/15/2013	120	11/14/2023	
PTB168012	Pbh 168-012; Start-Up Agreement; Phase B Cook Co.; C-91-316-13; Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 5,122,370.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/15/2013	120	11/14/2023	
PTB168012	Pbh 168-012; Start-Up Agreement; Phase B Cook Co.; C-91-316-13; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 5,122,370.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,073.29	\$ -	\$ -	\$ -	PA100-586	11/15/2013	120	11/14/2023	
PTB168012	Pbh 168-012; Start-Up Agreement; Phase B Cook Co.; C-91-316-13; Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 5,122,370.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,772.89	\$ -	\$ -	\$ -	PA100-586	11/15/2013	120	11/14/2023	
PTB168013	Pbh 168-013; Start-Up Agreement For A Phase 3 Project In District One; Job Number: C-91-313-13 Cook County; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 4,236,150.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/23/2013	120	8/22/2023	
PTB168013	Pbh 168-013; Start-Up Agreement For A Phase 3 Project In District One; Job Number: C-91-313-13 Cook County; Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 4,236,150.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/23/2013	120	8/22/2023	
PTB168014	Pbh 168-014; Start-Up Agreement For A Phase 1 Project In District Two; Job Number: P-92-034-13 Various Various Counties And Routes Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/16/2013	120	8/15/2023	
PTB168014	Pbh 168-014; Start-Up Agreement For A Phase 1 Project In District Two; Job Number: P-92-034-13 Various Various Counties And Routes Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,496.86	\$ 39,864.83	\$ -	\$ -	\$ 7,496.86	PA100-586	8/16/2013	120	8/15/2023	
PTB168016	Pbh 168-016 Start Up Phase E;Fap303(U20); Winnebago County;Job No. D-92-093-11; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 757,628.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/28/2013	120	10/27/2023	
PTB168016	Pbh 168-016 Start Up Phase E;Fap303(U20); Winnebago County;Job No. D-92-093-11; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 757,628.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 41,205.46	\$ -	\$ -	\$ -	\$ 41,205.46	PA100-586	10/28/2013	120	10/27/2023	
PTB168016	Pbh 168-016 Start Up Phase E;Fap303(U20); Winnebago County;Job No. D-92-093-11; Preliminary Engineering	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 757,628.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,464.25	\$ 63,738.92	\$ -	\$ -	\$ 17,464.25	PA100-586	10/28/2013	120	10/27/2023	
PTB168020	Pbh 168-020; Start-Up Agreement For Phase 2;3 Project In District Seven; Job Number: D-97-016-13 Various Various Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/16/2013	120	9/15/2023	
PTB168021	Pbh 168-021; Prime Agreement; Phase 1/2; Various Counties; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/3/2014	120	3/2/2024	
PTB168022	Pbh 168-022; Prime Agreement; Phase 1/2; Various Counties; Obligating 250,000, The Remainder Will Be Obligated In A Subsequent Fiscal Year; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/3/2014	120	3/2/2024	
PTB168022	Pbh 168-022; Prime Agreement; Phase 1/2; Various Counties; Obligating 250,000, The Remainder Will Be Obligated In A Subsequent Fiscal Year; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,022.75	\$ 20,544.20	\$ 22,933.11	\$ -	\$ 7,022.75	PA100-586	3/3/2014	120	3/2/2024	
PTB168023	Pbh 168-023; Prime Agreement; Phase 1/2; Various Counties; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,567.11	\$ 13,910.46	\$ 6,132.43	\$ -	\$ 35,567.11	PA100-586	3/3/2014	119	2/21/2024	
PTB168024	Pbh 168-024; Start-Up Agreement For Phase 1 Project; Job Number: P-30-011-13 Various Various Preliminary Engineering	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 975,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/22/2013	120	10/21/2023	
PTB168024	Pbh 168-024; Start-Up Agreement For Phase 1 Project; Job Number: P-30-011-13 Various Various Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 975,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,739.21	\$ -	\$ -	PA100-586	10/22/2013	120	10/21/2023	
PTB168026	Pbh 168-026; Start-Up Agreement For A Phase 1 Project; Job Number: P-30-003-13; Various Various Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 999,099.80	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/27/2013	120	8/26/2023	
PTB168028	Pbh 168-028; Start-Up Agreement For Phase 3 Project; Job Number: P-30-008-13; Various Various Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/5/2015	120	3/4/2025	
PTB168028	Pbh 168-028; Start-Up Agreement For Phase 3 Project; Job Number: P-30-008-13; Various Various Preliminary Engineering	NON-BOND		00114944277000010	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,325.40	\$ -	\$ 12,459.34	\$ -	\$ 11,325.40	PA100-586	3/5/2015	120	3/4/2025	
PTB169001	Pbh 169-001; Start-Up Agreement; Phase I Cook Co. P-91-424-13; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,030,976.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/1/2014	119	4/30/2024	
PTB169001	Pbh 169-001; Start-Up Agreement; Phase I Cook Co. P-91-424-13; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,030,976.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,454.76	\$ 57,544.96	\$ 76,367.93	\$ -	\$ 3,454.76	PA100-586	5/1/2014	119	4/30/2024	
PTB169002	Pbh 169-002; Phase I Start-Up Agreement; Cook Co.; P-91-422-13; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 804,319.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/1/2014	119	4/30/2024	
PTB169002	Pbh 169-002; Phase I Start-Up Agreement; Cook Co.; P-91-422-13; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 804,319.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,693.87	\$ 35,918.12	\$ -	\$ -	\$ 13,693.87	PA100-586	5/1/2014	119	4/30/2024	
PTB169003	Pbh 169-003; Start-Up Agreement; Phase II Will D-91-010-14 Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,738,666.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/7/2014	120	3/6/2024	
PTB169003	Pbh 169-003; Start-Up Agreement; Phase II Will D-91-010-14 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,738,666.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/7/2014	120	3/6/2024	
PTB169003	Pbh 169-003; Start-Up Agreement; Phase II Will D-91-010-14 Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,738,666.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/7/2014	120	3/6/2024	
PTB169003	Pbh 169-003; Start-Up Agreement; Phase II Will D-91-010-14 Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,738,666.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/7/2014	120	3/6/2024	
PTB169003	Pbh 169-003; Start-Up Agreement; Phase II Will D-91-010-14 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,738,666.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,535.79	\$ 7,145.30	\$ -	\$ -	\$ 14,535.79	PA100-586	3/7/2014	120	3/6/2024	
PTB169004	Pbh 169-004; Phase B; Start-Up Agreement; Cook Co. C-91-013-14; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 7,335,622.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/22/2014	120	8/21/2024	
PTB169004	Pbh 169-004; Phase B; Start-Up Agreement; Cook Co. C-91-013-14; Preliminary Engineering	BOND	A1	06954944277000010	Statewide	\$ 7,335,622.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,792,464.16	\$ -	\$ -	\$ -	PA100-586	8/22/2014	120	8/21/2024	
PTB169005	Pbh 169-005; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/18/2014	120	2/17/2024	
PTB169005	Pbh 169-005; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/18/2014	120	2/17/2024	
PTB169005	Pbh 169-005; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/18/2014	120	2/17/2024	
PTB169007	Pbh 169-007; Phase B; Start-Up; Will County C-91-012-14; Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 10,524,497.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2014	120	6/11/2024	
PTB169007	Pbh 169-007; Phase B; Start-Up; Will County C-91-012-14; Preliminary Engineering	BOND	A1	06954944277000010	Statewide	\$ 10,524,497.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2014	120	6/11/2024	
PTB169007	Pbh 169-007; Phase B; Start-Up; Will County C-91-012-14; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 10,524,497.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 916,476.76	\$ 707,304.42	\$ -	\$ -	\$ 916,476.76	PA100-586	6/12/2014	120	6/11/2024	
PTB169009	Pbh 169-009; Start-Up Agreement; Phase B; Cook County; C-91-002-14; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 8,146,684.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/5/2014	120	6/4/2024	
PTB169009	Pbh 169-009; Start-Up Agreement; Phase B; Cook County; C-91-002-14; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 8,146,684.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/5/2014	120	6/4/2024	
PTB169009	Pbh 169-009; Start-Up Agreement; Phase B; Cook County; C-91-002-14; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 8,146,684.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,798.56	\$ -	\$ -	\$ -	\$ 17,798.56	PA100-586	6/5/2014	120	6/4/2024	
PTB169010	Pbh 169-010 Start-Up Phase I; Job No. P-91-437-13 Various/Various; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/17/2014	120	1/16/2024	
PTB169010	Pbh 169-010 Start-Up Phase I; Job No. P-91-437-13 Various/Various; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/17/2014	120	1/16/2024	
PTB169010	Pbh 169-010 Start-Up Phase I; Job No. P-91-437-13 Various/Various; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/17/2014	120	1/16/2024	
PTB169011	Pbh 169-011; Start-Up Agreement; Phase 3; Various Counties; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/23/2014	120	1/22/2024	

Project Category		Funding Information				Release Information					FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB169023	Pbh 69-023 Start-Up Phase 1E; Various Counties; Job No. P-92-033-13; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 25,322.70	\$ 21,846.69	\$ 9,168.70	\$ -	\$ 25,322.70	PA100-586	11/25/2013	120	11/24/2023	
PTB169024	Pbh 69-024, Prime Phase III; Route Fai 57 & 6000 N Road, Kaukaee County; C-93-162-09 Preliminary Engineering	BOND	A1	06954944277000110	Statewide	\$ 2,990,006.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 292,927.26	\$ 157,936.40	\$ 126,576.52	\$ -	\$ 292,927.26	PA100-586	4/4/2014	118	2/29/2024	
PTB169025	Pbh 169-025; Prime Agreement; Phase 1/2; Various Counties; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/19/2014	120	3/18/2024	
PTB169027	Pbh 169-027; Start-Up Agreement; Phase 3; Various Counties; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/3/2014	120	3/2/2024	
PTB169027	Pbh 169-027; Start-Up Agreement; Phase 3; Various Counties; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/3/2014	120	3/2/2024	
PTB169028	Pbh 169-028; Start-Up Agreement; Phase 1; Peoria And Tazewell Counties; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 4,297,915.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/19/2014	120	2/18/2024	
PTB169028	Pbh 169-028; Start-Up Agreement; Phase 1; Peoria And Tazewell Counties; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 4,297,915.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,245.78	\$ 45,098.10	\$ -	\$ -	\$ 11,245.78	PA100-586	2/19/2014	120	2/18/2024	
PTB169029	Pbh 169-029; Start-Up Phase I (P&U); Adams/ Marion County; Job No. D-96-002-14; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 941,344.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 31,411.98	\$ 42,316.49	\$ 42,584.80	\$ -	\$ 31,411.98	PA100-586	4/1/2014	119	3/51/2024	
PTB169030	Pbh 169-030; Prime, Phase 1E; Various, Various D-96-001-14; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 55,706.61	\$ 28,410.91	\$ -	\$ -	\$ 55,706.61	PA100-586	4/28/2014	119	3/31/2024	
PTB169031	Pbh 169-031; Phase 1/2; Start-Up Agreement; Various Counties; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/20/2014	120	2/19/2024	
PTB169031	Pbh 169-031; Phase 1/2; Start-Up Agreement; Various Counties; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/20/2014	120	2/19/2024	
PTB169031	Pbh 169-031; Phase 1/2; Start-Up Agreement; Various Counties; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,057.55	\$ 5,223.03	\$ -	\$ -	\$ 15,057.55	PA100-586	2/20/2014	120	2/19/2024	
PTB169033	Pbh 169-033; Start-Up Agreement; Phase 1/2; Various Routes; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/24/2014	120	1/23/2024	
PTB169034	Pbh 169-034; Start-Up Agreement; Phase 1; St Clair County; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,582,535.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/19/2014	120	2/18/2024	
PTB169034	Pbh 169-034; Start-Up Agreement; Phase 1; St Clair County; Preliminary Engineering	BOND	A1	06954944277000110	Statewide	\$ 1,582,535.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/19/2014	120	2/18/2024	
PTB169034	Pbh 169-034; Start-Up Agreement; Phase 1; St Clair County; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,582,535.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/19/2014	120	2/18/2024	
PTB169034	Pbh 169-034; Start-Up Agreement; Phase 1; St Clair County; Preliminary Engineering	NON-BOND		00114940577000026	Consultant & Preliminary Engineering	\$ 1,582,535.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 119,465.00	\$ 88,773.09	\$ -	\$ -	PA100-586	2/19/2014	120	2/18/2024	
PTB169036	Pbh 169-036; Phase 1/2; Start-Up Agreement; Various Counties; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/9/2013	120	12/8/2023	
PTB169036	Pbh 169-036; Phase 1/2; Start-Up Agreement; Various Counties; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,929.11	\$ 65,199.80	\$ 16,000.45	\$ -	\$ 18,929.11	PA100-586	12/9/2013	120	12/8/2023	
PTB169037	Pbh 169-037; Prime Phase I, Various, Various, Job No. P-99-002-06; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/4/2014	119	3/31/2024	
PTB169038	Pbh 169-038 Start-Up Phase E; Various, Various, Job No. D-30-004-14; Bridges Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,330.64	\$ -	\$ 2,815.06	\$ -	\$ 9,330.64	PA100-586	4/7/2014	120	4/3/2024	
PTB169039	Pbh 169-039; Phase E, Start-Up Agreement; Various, Various, D-30-001-14; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2014	120	9/23/2024	
PTB169039	Pbh 169-039; Phase E, Start-Up Agreement; Various, Various, D-30-001-14; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/24/2014	120	9/23/2024	
PTB169040	Pbh 169-040; Prime, Phase 1E; Various, Various D-30-002-14; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,477.40	\$ -	PA100-586	5/16/2014	120	5/15/2024	
PTB169041	Pbh 169-041; Prime Phase II; Various, Various D-30-003-14 Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/10/2014	119	3/1/2024	
PTB170001	Pbh 170-001; Phase E, Prime Agreement; Work Order Various, Various, D-91-117-14; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,428.11	\$ -	\$ -	\$ -	\$ 13,428.11	PA100-586	8/7/2014	119	7/31/2024	
PTB170002	Pbh 170-002; Start-Up Agreement; Phase 8 Lake County; D-91-116-14; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 354,773.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,285.43	\$ -	\$ -	\$ -	\$ 2,285.43	PA100-586	4/28/2014	120	4/27/2024	
PTB170003	Pbh 170-003; Start-Up Agreement; Phase 2; Various Counties; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/7/2014	120	3/6/2024	
PTB170003	Pbh 170-003; Start-Up Agreement; Phase 2; Various Counties; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,671.34	\$ -	\$ -	\$ -	\$ 8,671.34	PA100-586	3/7/2014	120	3/6/2024	
PTB170004	Pbh 170-004; Start-Up Agreement; Phase I, Various, Various, P-91-121-14; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 61,580.44	\$ 57,408.44	\$ 31,125.80	\$ -	\$ 61,580.44	PA100-586	5/12/2014	120	5/11/2024	
PTB170005	Pbh 170-005; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2014	120	2/27/2024	
PTB170005	Pbh 170-005; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 47,387.70	\$ 10,178.31	\$ -	\$ -	\$ 47,387.70	PA100-586	2/28/2014	120	2/27/2024	
PTB170006	Pbh 170-006; Prime Agreement For A Phase 2 Project In District One; Job Number: D-91-11-14 Various, Various Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/31/2014	119	9/30/2024	
PTB170006	Pbh 170-006; Prime Agreement For A Phase 2 Project In District One; Job Number: D-91-11-14 Various, Various Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,345.51	\$ 16,978.79	\$ 9,821.31	\$ -	\$ 5,345.51	PA100-586	10/31/2014	119	9/30/2024	
PTB170007	Pbh 170-007; Phase I, Start-Up Agreement Various, Various, P-91-120-14; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2014	120	6/1/2024	
PTB170007	Pbh 170-007; Phase I, Start-Up Agreement Various, Various, P-91-120-14; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 19,732.45	\$ 5,401.91	\$ 1,983.65	\$ -	\$ 19,732.45	PA100-586	6/2/2014	120	6/1/2024	
PTB170008	Pbh 170-008; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2014	120	2/27/2024	
PTB170008	Pbh 170-008; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,896.36	\$ 31,140.72	\$ 2,477.17	\$ -	\$ 17,896.36	PA100-586	2/28/2014	120	2/27/2024	
PTB170009	Pbh 170-009; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 112.73	\$ 2,953.52	\$ 19,874.56	\$ -	\$ 112.73	PA100-586	2/28/2014	120	2/27/2024	
PTB170009	Pbh 170-009; Start-Up Agreement; Phase 1; Various Counties; Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,949.01	\$ 996.58	\$ -	\$ -	\$ 14,949.01	PA100-586	2/28/2014	120	2/27/2024	
PTB170010	Pbh 170-010; Phase 3; Start-Up Agreement; Rock Island And Winnebago County; Preliminary Engineering	BOND	A1	06954944277000110	Statewide	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 52,104.43	\$ 244,489.61	\$ 83,579.31	\$ -	\$ 52,104.43	PA100-586	2/24/2014	120	2/23/2024	
PTB170012	Pbh 170-012; Prime Agreement For A Phase 1/2 Project In District 6; Job Number: D-96-027-14 Various, Various Preliminary Engineering	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 59,651.83	\$ -	\$ -	\$ -	\$ 59,651.83	PA100-586	9/26/2014	119	8/31/2024	
PTB170013	Pbh 170-013; Phase 1; Start Up Agreement; Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,624,999.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2014	120	2/27/2024	
PTB170013	Pbh 170-013; Phase 1; Start Up Agreement; Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,624,999.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2014	120	2/27/2024	
PTB170013	Pbh 170-013; Phase 1; Start Up Agreement; Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,624,999.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/28/2014	120	2/27/2024	
PT																					

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB171004	Pbh 171-004: Start Up Agreement For Phase 3 Project In District One; Job Number: D-91-309-12; Kane County; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,118,374.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2015	120	1/11/2025	
PTB171004	Pbh 171-004: Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-309-12; Kane County; Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,118,374.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 220,612.67	\$ 12,009.18	\$ -	\$ -	PA100-586	1/12/2015	120	1/11/2025	
PTB171005	Pbh 171-005: Start Up Agreement For Phase 1 Project In District One; Job Number: P-91-117-14; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/29/2014	120	9/28/2024	
PTB171005	Pbh 171-005: Start Up Agreement For Phase 1 Project In District One; Job Number: P-91-117-14; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 40,845.23	\$ 69,554.85	\$ -	\$ -	\$ 40,845.23	PA100-586	9/29/2014	120	9/28/2024	
PTB171006	Pbh171-006: Phase I, Start-Up Agreement; Various; Various; P-91-195-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/8/2014	120	8/7/2024	
PTB171006	Pbh171-006: Phase I, Start-Up Agreement; Various; Various; P-91-195-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 69,607.58	\$ -	\$ 136.33	\$ -	\$ 69,607.58	PA100-586	8/8/2014	120	8/7/2024	
PTB171008	Pbh 171-008: Prime Agreement For A Phase 3 Project In District Three; Job Number: C-92-043-14; Kendall County; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,497,992.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 223,234.94	\$ 118,410.70	\$ 46,824.45	\$ -	\$ 223,234.94	PA100-586	3/10/2015	106	1/11/2024	
PTB171010	Pbh 171-010: Prime Agreement For A Phase 2/3 Project In District Four; Job Number: D-94-011-14 Various Various Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/18/2015	117	12/31/2024	
PTB171012	Pbh 171-012: Prime Agreement For A Phase 1 Project In District Four; Job Number: P-94-008-14 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 36,096.79	\$ 991.48	\$ -	\$ -	\$ 36,096.79	PA100-586	3/6/2015	115	10/31/2024	
PTB171015	Pbh 171-015: Prime Agreement For A Phase 1/2 Project In District 8; Job Number: D-98-030-14 Various Various; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/16/2014	119	11/1/2024	
PTB171015	Pbh 171-015: Prime Agreement For A Phase 1/2 Project In District 8; Job Number: D-98-030-14 Various Various; Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,103.93	\$ -	\$ 1,024.71	\$ -	\$ 21,103.93	PA100-586	12/16/2014	119	11/1/2024	
PTB171016	Pbh171-016: Phase I & B, Start-Up Agreement; Various; Various; P-98-029-14; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 62.89	\$ -	\$ -	\$ -	\$ 62.89	PA100-586	6/13/2014	120	6/12/2024	
PTB171016	Pbh171-016: Phase I & B, Start-Up Agreement; Various; Various; P-98-029-14; Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 39,764.61	\$ -	\$ -	\$ -	\$ 39,764.61	PA100-586	6/13/2014	120	6/12/2024	
PTB171019	Pbh171-019: Phase I, Start-Up Agreement; Various; Various; P-99-001-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/10/2014	120	9/9/2024	
PTB171019	Pbh171-019: Phase I, Start-Up Agreement; Various; Various; P-99-001-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 35,489.81	\$ -	\$ -	PA100-586	9/10/2014	120	9/9/2024	
PTB171021	Pbh171-021: Phase III, Start-Up Agreement; Various; Various; R-99-010-14; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/4/2014	120	6/3/2024	
PTB171022	Pbh 171-022: Start Up Agreement For A Phase 3 Project; Job Number: C-30-052-14; Various Various Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/19/2014	120	11/17/2024	
PTB171022	Pbh 171-022: Start Up Agreement For A Phase 3 Project; Job Number: C-30-052-14; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/19/2014	120	11/17/2024	
PTB171023	Pbh171-023: Phase III, Start-Up; Various; Various D-30-001-14; Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/11/2014	120	6/10/2024	
PTB171024	Pbh 171-024: Prime Agreement For A Phase 1/2 Project; Job Number: P-30-001-14 Various Various Preliminary Engineering	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 2,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,484.22	\$ -	\$ -	\$ -	\$ 11,484.22	PA100-586	12/4/2014	118	10/31/2024	
PTB171024	Pbh 171-024: Prime Agreement For A Phase 1/2 Project; Job Number: P-30-001-14 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/4/2014	118	10/31/2024	
PTB171024	Pbh 171-024: Prime Agreement For A Phase 1/2 Project; Job Number: P-30-001-14 Various Various Preliminary Engineering	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 148,024.95	\$ 97,234.64	\$ 27,165.44	\$ -	\$ 148,024.95	PA100-586	12/4/2014	118	10/31/2024	
PTB172001	Pbh 172-001: Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-192-14 Cook County; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 7,519,257.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/18/2015	120	3/17/2025	
PTB172001	Pbh 172-001: Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-192-14 Cook County; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 7,519,257.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/18/2015	120	3/17/2025	
PTB172002	Pbh172-002: Phase III, Start-Up Agreement; C-91-353-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/28/2014	120	8/27/2024	
PTB172002	Pbh172-002: Phase III, Start-Up Agreement; C-91-353-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/28/2014	120	8/27/2024	
PTB172003	Pbh 172-003: Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-358-14; Will County Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,417,732.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/29/2014	120	10/28/2024	
PTB172003	Pbh 172-003: Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-358-14; Will County Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,417,732.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,025.11	\$ -	\$ -	\$ -	\$ 60,025.11	PA100-586	10/29/2014	120	10/28/2024	
PTB172003	Pbh 172-003: Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-358-14; Will County Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 3,417,732.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 160,125.96	\$ 131,379.52	\$ -	\$ -	\$ 160,125.96	PA100-586	10/29/2014	120	10/28/2024	
PTB172005	Pbh172-005: Phase B, Start-Up Agreement; Various/Various; D-91-323-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/26/2014	120	8/25/2024	
PTB172005	Pbh172-005: Phase B, Start-Up Agreement; Various/Various; D-91-323-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 168,651.61	\$ -	\$ 14,209.74	\$ -	\$ 168,651.61	PA100-586	8/26/2014	120	8/25/2024	
PTB172006	Pbh172-006: Phase B, Start-Up Agreement; Various/Various; D-91-333-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 131,107.32	\$ -	\$ 29,317.53	\$ -	\$ 131,107.32	PA100-586	8/22/2014	120	8/21/2024	
PTB172006	Pbh172-006: Phase B, Start-Up Agreement; Various/Various; D-91-333-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 41,177.62	\$ -	\$ -	\$ -	PA100-586	8/22/2014	120	8/21/2024	
PTB172007	Pbh172-007: Phase B, Start-Up Agreement; Various/Various; D-91-335-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,336.25	\$ 20,872.94	\$ -	\$ -	\$ 42,336.25	PA100-586	9/14/2014	120	9/13/2024	
PTB172008	Pbh 172-008: Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-354-14 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/23/2015	120	1/22/2025	
PTB172008	Pbh 172-008: Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-354-14 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 92,465.76	\$ 44,891.54	\$ 17,366.56	\$ -	\$ 92,465.76	PA100-586	1/23/2015	120	1/22/2025	
PTB172009	Pbh 172-009: Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-355-14 Various Various; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/24/2014	120	12/23/2024	
PTB172009	Pbh 172-009: Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-355-14 Various Various; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,949.95	\$ -	\$ -	\$ -	\$ 1,949.95	PA100-586	12/24/2014	120	12/23/2024	
PTB172010	Pbh 172-010: Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-369-14; Various Various Preliminary Engineering	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/31/2014	120	10/30/2024	
PTB172010	Pbh 172-010: Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-369-14; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/31/2014	120	10/30/2024	
PTB172010	Pbh 172-010: Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-369-14; Various Various Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,793.80	\$ -	\$ -	PA100-586	10/31/2014	120	10/30/2024	
PTB172011	Pbh172-011: Phase I, Start-Up Agreement; Various/Various; P-91-318-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/22/2014	120	9/21/2024	
PTB172011	Pbh172-011: Phase I, Start-Up Agreement; Various/Various; P-91-318-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/22/2014	120	9/21/2024	
PTB172012	Pbh172-012: Phase I, Start-Up Agreement; Various/Various; P-91-356-14; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/14/2014	120	8/13/2024	</





Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB173019	Ph: 173-019; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-007-15 Lake County; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,598,355.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/18/2015	120	3/17/2025	
PTB173019	Ph: 173-019; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-007-15 Lake County; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,598,355.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 232,129.69	\$ 342,272.84	\$ 94,933.99	\$ -	\$ 232,129.69	PA100-586	3/18/2015	120	3/17/2025	
PTB173020	Ph: 173-020; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-456-14 Various Various Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 5,750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2015	120	3/5/2025	
PTB173020	Ph: 173-020; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-456-14 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 5,750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2015	120	3/5/2025	
PTB173020	Ph: 173-020; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-456-14 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 5,750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2015	120	3/5/2025	
PTB173021	Ph: 173-021 Prime Agreement For District Three For Phase 3 Services In Kendall County Esh Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,999,729.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 155,699.57	\$ 278,155.43	\$ 114,508.98	\$ -	\$ 155,699.57	PA100-586	6/8/2016	118	4/30/2026	
PTB173022	Ph: 173-022; Start Up Agreement For A Phase 3 Project In District Four; Job Number: C-94-016-15 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/23/2015	120	3/22/2025	
PTB173023	Ph: 173-023; Start Up Agreement For A Phase 3 Project In District Four; Job Number C-94-132-14; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/28/2015	120	4/27/2025	
PTB173026	Ph: 173-026 Prime Agreement; Increase; For Phase 1 Project In District Six Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/15/2015	119	4/30/2025	
PTB173027	Ph: 173-027; Prime Agreement For A Phase 1/2 Project In District Seven; Job Number: D-97-016-13 Various Various; Increase; Es. Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 29,512.52	\$ 3,285.89	\$ 14,299.77	\$ -	\$ 29,512.52	PA100-586	5/27/2015	119	4/30/2025	
PTB173028	Ph: 173-028; Start Up Agreement For Phase 3 Project In District Eight; Increase; Various Various; Job Number: C-98-079-14 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 350,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/9/2015	120	4/8/2025	
PTB173028	Ph: 173-028; Start Up Agreement For Phase 3 Project In District Eight; Increase; Various Various; Job Number: C-98-079-14 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 350,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/9/2015	120	4/8/2025	
PTB173029	Ph: 173-029; Start Up Agreement For A Phase 3 Project In District Eight; Job Number: C-98-069-14 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/19/2015	120	3/11/2025	
PTB173030	Ph: 173-030; Start Up Agreement For District 8 For A Phase 3 Project; Job Number: C-98-077-14 Various Various Preliminary Engineering	BOND	A1	06954944277000110	Statewide	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/16/2015	120	3/15/2025	
PTB173030	Ph: 173-030; Start Up Agreement For District 8 For A Phase 3 Project; Job Number: C-98-077-14 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/16/2015	120	3/15/2025	
PTB173030	Ph: 173-030; Start Up Agreement For District 8 For A Phase 3 Project; Job Number: C-98-077-14 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/16/2015	120	3/15/2025	
PTB173031	Ph: 173-031; Start Up Agreement For A Phase 3 Project; Increase; In District Nine; Job Number C-99-001-15; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/31/2015	120	3/30/2025	
PTB173031	Ph: 173-031; Start Up Agreement For A Phase 3 Project; Increase; In District Nine; Job Number C-99-001-15; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 852.77	\$ -	\$ -	PA100-586	3/31/2015	120	3/30/2025	
PTB173032	Ph: 173-032; Start Up Agreement For Phase 3 Project In District Nine; Job Number: C-99-003-15 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/24/2015	120	3/23/2025	
PTB173033	Ph: 173-033; Start Up Agreement For A Phase 3 Project In District Nine; Increase; Job Number C-99-002-15; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 51,962.73	\$ 59,321.28	\$ -	\$ -	\$ 51,962.73	PA100-586	3/31/2015	120	3/30/2025	
PTB173034	Ph: 173-034; Start Up Agreement For A Phase 1 Project; Statewide Agreement; Job Number: P-30-002-15; Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,727,611.50	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/11/2015	120	3/10/2025	
PTB173035	Ph: 173-035; Start Up Agreement For A Phase 1 Project; Various Various; Job Number: P-30-001-15 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 5,362,189.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 55,276.29	\$ -	\$ -	\$ -	PA100-586	3/6/2015	120	3/5/2025	
PTB173035	Ph: 173-035; Start Up Agreement For A Phase 1 Project; Various Various; Job Number: P-30-001-15 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 5,362,189.05	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 173,188.37	\$ 168,073.78	\$ -	\$ -	\$ 173,188.37	PA100-586	3/6/2015	120	3/5/2025	
PTB174001	Ph: 174-001; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-121-15 Various Various; Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2015	120	9/29/2025	
PTB174001	Ph: 174-001; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-121-15 Various Various; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 45,369.33	\$ 15,755.65	\$ 4,984.53	\$ -	\$ 45,369.33	PA100-586	9/30/2015	120	9/29/2025	
PTB174002	Ph: 174-002; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-122-15; Various Various; Esh; Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/31/2015	120	8/30/2025	
PTB174002	Ph: 174-002; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-122-15; Various Various; Esh; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 55,951.41	\$ 92,482.14	\$ 48,118.02	\$ -	\$ 55,951.41	PA100-586	8/31/2015	120	8/30/2025	
PTB174003	Ph: 174-003; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-130-15; Will County; Preliminary Engineering Section	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 1,617,232.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/19/2015	120	8/18/2025	
PTB174003	Ph: 174-003; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-130-15; Will County; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,617,232.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/19/2015	120	8/18/2025	
PTB174004	Ph: 174-004; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-119-15 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,290.54	\$ -	\$ -	\$ -	\$ 8,290.54	PA100-586	4/24/2015	120	4/23/2025	
PTB174006	Ph: 174-006; Start Up Agreement For A Phase 1 Project In District One; Job Number P-91-120-15; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,559.56	\$ 54,475.93	\$ 15,642.73	\$ -	\$ 33,559.56	PA100-586	4/24/2015	120	4/23/2025	
PTB174007	Ph: 174-007; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-101-15; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,986.63	\$ 28,533.97	\$ -	\$ -	\$ 7,986.63	PA100-586	3/25/2015	120	3/24/2025	
PTB174008	Ph: 174-008; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-340-14 Cook County; Esh; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 529,024.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,808.06	\$ 2,270.66	\$ 2,150.49	\$ -	\$ 10,808.06	PA100-586	8/7/2015	120	8/6/2025	
PTB174009	Ph: 174009; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-001-15 Increase; Various Various Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 5,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2015	120	5/4/2025	
PTB174009	Ph: 174009; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-001-15 Increase; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 5,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2015	120	5/4/2025	
PTB174009	Ph: 174009; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-001-15 Increase; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 5,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 64,221.06	\$ 109,131.31	\$ 271,223.94	\$ -	\$ 64,221.06	PA100-586	5/5/2015	120	5/4/2025	
PTB174010	Ph: 174-010; Increase; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-118-15; Various Various Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/19/2015	120	5/18/2025	
PTB174010	Ph: 174-010; Increase; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-118-15; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/19/2015	120	5/18/2025	
PTB174010	Ph: 174-010; Increase; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-118-15; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,700.95	\$ 103,311.61	\$ -	\$ -	\$ 37,700.95	PA100-586	5/19/2015	120	5/18/2025	
PTB174011	Ph: 174-011; Start Up Agreement For Phase 3 Project In District Four; Job Number: C-94-034-15; McDonough County Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,499,109.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,448.40	\$ -	\$ -	\$ -	\$ 9,448.40	PA100-586	4/21/2015	120	4/20/2025	
PTB174011	Ph: 174-011; Start Up Agreement For Phase 3 Project In District Four; Job Number: C-94-034-15; McDonough County Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,499,109.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/21/2015	120	4/20/2025	
PTB174011	Ph: 174-011; Start Up Agreement For Phase 3 Project In District Four; Job Number: C-94-034-15; McDonough County Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,499,109.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 180,565.85	\$ -	\$ 42,520.62	\$ -	\$ 180,565.85	PA100-586	4/21/2015	120	4/20/2025	
PTB174012	Ph: 174-012 Prime Agreement For A Phase 2 Project In District Six; Job Number: D-96-009-15 Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,649.24	\$ 13,895.14	\$ 56,864.49	\$ -	\$ 24,649.24	PA100-586	10/8/2015	119	9/30/2025	
PTB174013	Ph: 174-013; Start Up Agreement For A Phase 1/2 Project In District Eight; Job Number P-																				

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB174015	Pfb: 174-015; Start Up Agreement For A Phase 1 Project For Environment; Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 39.22	\$ -	\$ -	\$ -	\$ 39.22	PA100-586	5/27/2015	120	5/26/2025	
PTB174015	Pfb: 174-015; Start Up Agreement For A Phase 1 Project For Environment; Various Various Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 4,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 124,680.87	\$ 129,023.80	\$ 65,612.63	\$ -	\$ 124,680.87	PA100-586	5/27/2015	120	5/26/2025	
PTB174016	Pfb: 174-016; Prime Agreement For A Phase 2 Project; Job Number: D-30-002-15; Various Various Project Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2016	118	11/30/2025	
PTB174016	Pfb: 174-016; Prime Agreement For A Phase 2 Project; Job Number: D-30-002-15; Various Various Project Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2016	118	11/30/2025	
PTB174016	Pfb: 174-016; Prime Agreement For A Phase 2 Project; Job Number: D-30-002-15; Various Various Project Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 75,029.05	\$ 105,389.95	\$ 128,485.66	\$ -	\$ 75,029.05	PA100-586	1/12/2016	118	11/30/2025	
PTB174017	Pfb: 174-017; Prime Agreement For A Phase 1 Project; Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,779.24	\$ 4,233.44	\$ 31,052.02	\$ -	\$ 4,779.24	PA100-586	11/25/2015	119	10/15/2025	
PTB174018	Pfb: 174-018; Start Up Agreement For A Phase Ii Project; Various Various Work Order Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/11/2015	120	8/10/2025	
PTB174018	Pfb: 174-018; Start Up Agreement For A Phase Ii Project; Various Various Work Order Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 170,635.42	\$ 235,436.95	\$ 53,948.08	\$ -	\$ 170,635.42	PA100-586	8/11/2015	120	8/10/2025	
PTB174018	Pfb: 174-018; Start Up Agreement For A Phase Ii Project; Various Various Work Order Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,511.90	\$ 12,143.96	\$ -	\$ -	\$ 13,511.90	PA100-586	8/11/2015	120	8/10/2025	
PTB174019	Pfb: 174-019; Start Up Agreement For A Phase 3 Project; Job Number: C-30-005-15 Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 119,623.48	\$ 263,174.34	\$ 93,308.74	\$ -	\$ 119,623.48	PA100-586	4/29/2015	120	4/28/2025	
PTB174019	Pfb: 174-019; Start Up Agreement For A Phase 3 Project; Job Number: C-30-005-15 Various Various Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 3,600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 108,444.97	\$ 16,099.78	\$ -	\$ -	\$ 108,444.97	PA100-586	4/29/2015	120	4/28/2025	
PTB175002	Pfb: 175-002; Start Up Agreement For A Phase 1 Project In District One; Job Num: P-91-226-15 Various Various; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/13/2015	120	8/12/2025	
PTB175002	Pfb: 175-002; Start Up Agreement For A Phase 1 Project In District One; Job Num: P-91-226-15 Various Various; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/13/2015	120	8/12/2025	
PTB175002	Pfb: 175-002; Start Up Agreement For A Phase 1 Project In District One; Job Num: P-91-226-15 Various Various; Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,614.54	\$ 14,260.86	\$ -	\$ -	\$ 18,614.54	PA100-586	8/13/2015	120	8/12/2025	
PTB175003	Pfb: 175-003; Prime Agreement For A Phase 2 Project In District One; Job Number: D-91-216-15 For Develop Traffic Sig Coordination And Timing; Various Various; Prelim Eng Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/2/2016	118	12/31/2025	
PTB175003	Pfb: 175-003; Prime Agreement For A Phase 2 Project In District One; Job Number: D-91-216-15 For Develop Traffic Sig Coordination And Timing; Various Various; Prelim Eng Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,728.73	\$ 67,953.90	\$ -	\$ -	\$ 50,728.73	PA100-586	2/2/2016	118	12/31/2025	
PTB175004	Pfb: 175-004; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-228-15 Various Various; Increase Establishment Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/1/2015	117	3/31/2025	
PTB175004	Pfb: 175-004; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-228-15 Various Various; Increase Establishment Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/1/2015	117	3/31/2025	
PTB175005	Pfb: 175-005; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-225-15 Various Various Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/22/2015	120	9/21/2025	
PTB175005	Pfb: 175-005; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-225-15 Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/22/2015	120	9/21/2025	
PTB175005	Pfb: 175-005; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-225-15 Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 212,118.13	\$ 92,894.90	\$ 99,278.04	\$ -	\$ 212,118.13	PA100-586	9/22/2015	120	9/21/2025	
PTB175006	Pfb: 175-006; Prime Agreement For Phase 2 Services In District One; Improvements To Il 132 From Oak La To Mckinley Ave; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 525,100.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,837.49	\$ 1,357.16	\$ -	\$ -	\$ 4,837.49	PA100-586	7/6/2016	118	5/31/2026	
PTB175008	Pfb: 175-008; Prime Agreement For Phase Ii Services; District One; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 749,998.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 85,654.23	\$ 255,381.69	\$ -	\$ -	\$ 85,654.23	PA100-586	8/16/2016	119	7/15/2026	
PTB175009	Pfb: 175-009; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-227-15; Lake County; Establishment Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/15/2015	120	7/14/2025	
PTB175009	Pfb: 175-009; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-227-15; Lake County; Establishment Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/15/2015	120	7/14/2025	
PTB175010	Pfb: 175-010; Start Up Agreement For Phase 3 Services In District One For Construction Engineering; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 797,555.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/17/2015	120	11/16/2025	
PTB175011	Pfb: 175-011; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-224-15 Establishment; Various Various Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2015	120	6/14/2025	
PTB175011	Pfb: 175-011; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-224-15 Establishment; Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2015	120	6/14/2025	
PTB175011	Pfb: 175-011; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-224-15 Establishment; Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 118,912.33	\$ 102,940.41	\$ 50,872.39	\$ -	\$ 118,912.33	PA100-586	6/15/2015	120	6/14/2025	
PTB175012	Pfb: 175-012; Prime Agreement For Phase 2 Services In District One For Prep Of Contract Plans And Specs And Cost Estimates; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,014,756.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 63,465.94	\$ -	\$ -	\$ -	\$ 63,465.94	PA100-586	6/30/2016	120	6/16/2026	
PTB175013	Pfb: 175-013; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-124-15Cook County; Est Preliminary Engineering Section	BOND	A1	0695494427700010	Statewide	\$ 4,188,581.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	120	9/20/2025	
PTB175013	Pfb: 175-013; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-124-15Cook County; Est Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 4,188,581.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	120	9/20/2025	
PTB175015	Pfb: 175-015; Start Up Agreement For Phase Two Services In District One; Job Number: D-91-113-15 Cook County; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 542,484.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/30/2015	120	11/29/2025	
PTB175015	Pfb: 175-015; Start Up Agreement For Phase Two Services In District One; Job Number: D-91-113-15 Cook County; Estb Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 542,484.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/30/2015	120	11/29/2025	
PTB175015	Pfb: 175-015; Start Up Agreement For Phase Two Services In District One; Job Number: D-91-113-15 Cook County; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 542,484.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/30/2015	120	11/29/2025	
PTB175016	Pfb: 175-016; Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-231-15Various Various; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 498,341.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,353.00	\$ 33,758.96	\$ -	\$ -	\$ 15,353.00	PA100-586	7/27/2015	120	7/26/2025	
PTB175017	Pfb: 175-017; Start Up Agreement For District Two Project Phase 1/2; Various Various Increase/Establishment Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 850,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2015	120	6/11/2025	
PTB175017	Pfb: 175-017; Start Up Agreement For District Two Project Phase 1/2; Various Various Increase/Establishment Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 850,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,552.51	\$ -	\$ 9,136.98	\$ -	\$ 21,552.51	PA100-586	6/12/2015	120	6/11/2025	
PTB175018	Pfb: 175-018; Start Up Agreement For A Phase 1/2 Project In District Two; Job Number: P-92-019-14 Increase Est.; Various Various Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 850,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/29/2015	120	5/28/2025	
PTB175018	Pfb: 175-018; Start Up Agreement For A Phase 1/2 Project In District Two; Job Number: P-92-019-14 Increase Est.; Various Various Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 850,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,371.09	\$ 125,915.04	\$ -	\$ -	\$ 27,371.09	PA100-586	5/29/2015	120	5/28/2025	
PTB175019	Pfb: 175-019; Prime Agreement For Phase 3 Services In District Three; Job Number: C-93-061-15 Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 92,858.44	\$ 10,996.55	\$ -	\$ -	\$ 92,858.44	PA100-586	1/12/2016	118	11/30/2025	
PTB175019	Pfb: 175-019; Prime Agreement For Phase 3 Services In District Three; Job Number: C-93-061-15 Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 118,230.61	\$ 30,901.02	\$ -	\$ -	\$ 118,230.61	PA100-586	1/12/2016	118	11/30/2025	
PTB175021	Pfb: 175-021; Prime Agreement For A Phase 3 Project In District Three; Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/25/2015	119	10/1/2025	
PTB175021	Pfb: 175-021; Prime Agreement For A Phase 3 Project In District Three; Various Various Preliminary Engineering																				

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB175024	Ph: 175-024; Start Up Agreement For Phase 2 Services In District Five For Interchange Reconstruction Project For I-57/I-74; Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 4,842,235.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 260,039.61	\$ 297,115.50	\$ 96,449.51	\$ -	\$ 260,039.61	PA100-586	2/2/2016	120	2/1/2026	
PTB175025	Ph: 175-025; Start Up Agreement For Phase 1 Engineering Services In District Six; Eab Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,344,419.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/15/2016	120	4/14/2026	
PTB175025	Ph: 175-025; Start Up Agreement For Phase 1 Engineering Services In District Six; Eab Preliminary Engineering Section	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 1,344,419.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 58,186.94	\$ 51,632.78	\$ 58,940.56	\$ -	\$ 58,186.94	PA100-586	4/15/2016	120	4/14/2026	
PTB175026	Ph: 175-026; Start Up Agreement For A Phase 1/2/3 Project In District Six; Various Various; Est.; C-96-206-16 Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 499,874.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/2/2015	120	9/1/2025	
PTB175026	Ph: 175-026; Start Up Agreement For A Phase 1/2/3 Project In District Six; Various Various; Est.; C-96-206-16 Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 499,874.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,056.53	\$ 44,483.23	\$ -	\$ -	\$ 43,056.53	PA100-586	9/2/2015	120	9/1/2025	
PTB175027	Ph: 175-027; Start Up Agreement For A Phase 1/2 Project In District Seven; Job Number: D-97-032-10 Various Various; Establishment Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/23/2015	120	7/22/2025	
PTB175027	Ph: 175-027; Start Up Agreement For A Phase 1/2 Project In District Seven; Job Number: D-97-032-10 Various Various; Establishment Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,571.00	\$ 27,495.97	\$ -	\$ -	PA100-586	7/23/2015	120	7/22/2025	
PTB175028	Ph: 175-028; Start Up Agreement For Bureau Of Bridges And Structures; Various Various; Phase 3 Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 39,973.30	\$ 14,155.56	\$ -	\$ -	PA100-586	6/23/2015	120	6/22/2025	
PTB176001	Ph: 176-001; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-339-15 Various Various; Est Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 5,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2015	120	9/20/2025	
PTB176001	Ph: 176-001; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-339-15 Various Various; Est Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 5,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,244.01	\$ -	\$ -	\$ -	\$ 4,244.01	PA100-586	9/21/2015	120	9/20/2025	
PTB176001	Ph: 176-001; Start Up Agreement For Phase 2 Project In District One; Job Number: D-91-339-15 Various Various; Est Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 5,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 273,879.88	\$ -	\$ -	PA100-586	9/21/2015	120	9/20/2025	
PTB176002	Ph: 176-002; Start Up Agreement For A Phase 2 Project In District One; Job Number: D-91-236-15 Various Various; Est Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/4/2015	120	9/3/2025	
PTB176003	Ph: 176-003; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-347-15 Various Various Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/26/2015	120	10/25/2025	
PTB176003	Ph: 176-003; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-347-15 Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 48,850.19	\$ 144,115.71	\$ -	\$ -	\$ 48,850.19	PA100-586	10/26/2015	120	10/25/2025	
PTB176003	Ph: 176-003; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-347-15 Various Various Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 352,760.55	\$ 20,587.80	\$ 144,092.35	\$ -	\$ 352,760.55	PA100-586	10/26/2015	120	10/25/2025	
PTB176004	Ph: 176-004; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-348-15 Various Various; Est Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/19/2015	120	10/18/2025	
PTB176004	Ph: 176-004; Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-348-15 Various Various; Est Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,108.00	\$ 63,738.48	\$ -	\$ -	PA100-586	10/19/2015	120	10/18/2025	
PTB176005	Ph: 176-005 Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-349-15; Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/8/2015	120	12/7/2025	
PTB176005	Ph: 176-005 Start Up Agreement For A Phase 1 Project In District One; Job Number: P-91-349-15; Various Various Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 39,385.24	\$ -	\$ -	\$ -	PA100-586	12/8/2015	120	12/7/2025	
PTB176006	Ph: 176-006; Start Up Agreement For Phase 3 Services In District One; Job Number: C-91-359-15 Construction Engineering Services Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 498,961.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/23/2015	120	10/22/2025	
PTB176006	Ph: 176-006; Start Up Agreement For Phase 3 Services In District One; Job Number: C-91-359-15 Construction Engineering Services Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 498,961.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/23/2015	120	10/22/2025	
PTB176006	Ph: 176-006; Start Up Agreement For Phase 3 Services In District One; Job Number: C-91-359-15 Construction Engineering Services Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 498,961.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,636.06	\$ -	\$ -	\$ -	PA100-586	10/23/2015	120	10/22/2025	
PTB176007	Ph: 176-007; Prime Agreement For Phase 1 Services In District One; For Geometric Eng Services; Est Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/22/2016	119	5/15/2026	
PTB176007	Ph: 176-007; Prime Agreement For Phase 1 Services In District One; For Geometric Eng Services; Est Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/22/2016	119	5/15/2026	
PTB176007	Ph: 176-007; Prime Agreement For Phase 1 Services In District One; For Geometric Eng Services; Est Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 262,130.67	\$ 124,439.28	\$ -	\$ -	\$ 262,130.67	PA100-586	6/22/2016	119	5/15/2026	
PTB176008	Ph: 176-008; Prime Agreement For Bridge Inspection Services In District One; Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/24/2016	120	3/13/2026	
PTB176008	Ph: 176-008; Prime Agreement For Bridge Inspection Services In District One; Various Various Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 52,322.21	\$ 14,783.46	\$ 305.60	\$ -	\$ 52,322.21	PA100-586	3/24/2016	120	3/13/2026	
PTB176009	Ph: 176-009 Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-123-15 Cook County; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 7,064,872.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/22/2015	120	9/21/2025	
PTB176009	Ph: 176-009 Start Up Agreement For A Phase 3 Project In District One; Job Number: C-91-123-15 Cook County; Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 7,064,872.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 184,757.04	\$ 179,092.63	\$ 35,375.22	\$ -	\$ 184,757.04	PA100-586	9/22/2015	120	9/21/2025	
PTB176010	Ph: 176-010; Start Up Agreement For Phase 3 Services In District Two; Job Number: C-92-052-15 Carroll County; Construction Inspection Services Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 809,160.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/2/2016	123	6/1/2026	
PTB176010	Ph: 176-010; Start Up Agreement For Phase 3 Services In District Two; Job Number: C-92-052-15 Carroll County; Construction Inspection Services Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 809,160.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/2/2016	123	6/1/2026	
PTB176011	Ph: 176-011; Start Up Agreement For A Phase 1 Project In District Two; Job Number: P-92-022-15; Est Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 547,617.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2015	120	12/10/2025	
PTB176012	Ph: 176-012; Start Up Agreement For A Phase 3 Project In District Two; Job Number: C-92-053-15 Various Various; Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 512,232.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/15/2015	120	10/14/2025	
PTB176013	Ph: 176-013; Start Up Agreement For A Phase 3 Project In District Four; Job Number: C-94-072-15; Est. ; Knox County Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 512,232.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/15/2015	120	10/14/2025	
PTB176014	Ph: 176-014; Start Up Agreement For Phase 3 Services In District Four; Construction Inspection Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 656,366.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2016	120	3/13/2026	
PTB176015	Ph: 176-015 Start Up Agreement For Phase 1 Project In District Four; Job Number: P-94-004-15 Tazewell County; Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 935,029.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/4/2016	120	1/3/2026	
PTB176015	Ph: 176-015 Start Up Agreement For Phase 1 Project In District Four; Job Number: P-94-004-15 Tazewell County; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 935,029.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/4/2016	120	1/3/2026	
PTB176016	Ph: 176-016; Start Up Agreement For Phase 1/2 Project In District Five; Job Number: P-D-95-029-15; Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 40,249.42	\$ 69,746.61	\$ -	\$ -	\$ 40,249.42	PA100-586	8/12/2015	120	8/11/2025	
PTB176017	Ph: 176-017; Start Up Agreement For A Phase 3 Project In District Five; Job Number: C-95-028-15 Various Various; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 498,019.55	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,672.62	\$ -	\$ -	\$ -	PA100-586	8/12/2015	120	8/11/2025	
PTB176019	Ph: 176-019; Start Up Agreement For A Phase 1/2 Project In District Eight; Job Number: D-98-046-15 Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,586.31	\$ 27,828.17	\$ 26,869.23	\$ -	\$ 17,586.31	PA100-586	9/28/2015	120	9/27/2025	
PTB176020	Ph: 176-020; Prime Agreement For Phase 1/2 For Engineering Services Thru Out Various Areas In District Eight; Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 68,675.48	\$ 59,970.65	\$ -	\$ -	\$ 68,675.48	PA100-586	3/4/2016	118	1/31/2026	
PTB176021	Ph: 176-021; Prime Agreement For A Phase 2 Project In District Eight; For Land Surveying Project Management Services; Est. Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/12/2016	120	1/11/2026	
PTB176021	Ph: 176-021; Prime Agreement For A Phase 2 Project In District Eight; For Land Surveying Project Management Services; Est. Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,056.48	\$ 36,665.85	\$ 26,532.08	\$ -	\$ 43,056.48	PA100-586	1/12/2016	120	1/11/2026	
PTB176022	Ph: 176-022; Start Up Agreement For Phase 1/2 Project In District Eight; Job Number: P-98-064-15 Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00															

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB176026	Ph: 176-026; Prime Agreement For Phase 1 Services To Perform Cadd Services; Job Number: P-30-005-15; 3D Modeling Policy Manual; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 390,045.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/29/2016	120	1/15/2026	
PTB176026	Ph: 176-026; Prime Agreement For Phase 1 Services To Perform Cadd Services; Job Number: P-30-005-15; 3D Modeling Policy Manual; Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 390,045.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,668.79	\$ 31,136.47	\$ 15,902.88	\$ -	\$ 14,668.79	PA100-586	1/29/2016	120	1/15/2026	
PTB176027	Ph: 176-027; Start Up Agreement For Phase 3 Services For Bmp; Est Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/6/2016	120	5/5/2026	
PTB176027	Ph: 176-027; Start Up Agreement For Phase 3 Services For Bmp; Est Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,945.82	\$ -	\$ -	\$ -	\$ 27,945.82	PA100-586	5/6/2016	120	5/5/2026	
PTB176027	Ph: 176-027; Start Up Agreement For Phase 3 Services For Bmp; Est Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,430.64	\$ 22,992.50	\$ -	\$ -	PA100-586	5/6/2016	120	5/5/2026	
PTB176028	Ph: 176-028; Start Up Agreement For A Phase 3 Project; Various Various; Job Number: C-30-013-15 Esth. Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2015	120	9/29/2025	
PTB176028	Ph: 176-028; Start Up Agreement For A Phase 3 Project; Various Various; Job Number: C-30-013-15 Esth. Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2015	120	9/29/2025	
PTB176028	Ph: 176-028; Start Up Agreement For A Phase 3 Project; Various Various; Job Number: C-30-013-15 Esth. Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 79,191.38	\$ 87,068.75	\$ 65,416.35	\$ -	\$ 79,191.38	PA100-586	9/30/2015	120	9/29/2025	
PTB176029	Establish Obligation For Phase I Prime Agreement-Consultant Engineering Services For Signal Optimization In District 2, 3, 4 & 5; Vendor Sel From Statements Of Interest Sub For 9 Mem Sel Comm	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 350,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 79,968.43	\$ 14,618.90	\$ -	\$ -	\$ 79,968.43	PA100-586	3/29/2016	120	3/13/2026	
PTB176030	Establish Obligation For Phase I Prime Agreement-Consultant Engineering Services For Signal Optimization W/In Districts 6,7,8,&9; Vendor Sel From Stmt Of Inter Sub For 9 Mem Selec Comm	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 112,468.47	\$ 39,485.81	\$ -	\$ -	\$ 112,468.47	PA100-586	3/29/2016	119	2/28/2026	
PTB176031	Establish Obligation For Phase I Prime Agreement-Consultant Services For Detailed Structural Inspections; Vendor Selected From Statement Of Interest Submitted For 9 Member Selection Comm Rev	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 350,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 51,414.82	\$ 20,940.36	\$ -	\$ -	\$ 51,414.82	PA100-586	3/24/2016	120	3/15/2026	
PTB176032	Establish Obligation For Phase I Prime Agreement-Consultant Engineering Services For Sign And Towerstructure Inspections; Vendor Selected From State-Mem Of Interest Submitted For 9 Member Sel Comm	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 58,499.03	\$ -	\$ -	\$ -	\$ 58,499.03	PA100-586	3/24/2016	120	3/15/2026	
PTB177002	Ph: 177-002; Start Up Agreement For Phase 1 Services For Data Bank Management For Field Collection And Office Processing Of Various Engineering Services; Prelim Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/16/2016	120	3/15/2026	
PTB177002	Ph: 177-002; Start Up Agreement For Phase 1 Services For Data Bank Management For Field Collection And Office Processing Of Various Engineering Services; Prelim Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/16/2016	120	3/15/2026	
PTB177002	Ph: 177-002; Start Up Agreement For Phase 1 Services For Data Bank Management For Field Collection And Office Processing Of Various Engineering Services; Prelim Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 73,385.96	\$ 109,898.60	\$ -	\$ -	\$ 73,385.96	PA100-586	3/16/2016	120	3/15/2026	
PTB177003	Ph: 177-003; Start Up Agreement For Phase 3 Services In District One; Job Number: C-91-005-16 Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 995,044.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/24/2016	120	3/23/2026	
PTB177004	Ph: 177-004; Start Up Agreement For Prep Of Planspecs; Cost Est For Structures And Roadways In Various Location In District One; Phase 1 Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/27/2016	120	1/26/2026	
PTB177004	Ph: 177-004; Start Up Agreement For Prep Of Planspecs; Cost Est For Structures And Roadways In Various Location In District One; Phase 1 Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,715.07	\$ 9,029.17	\$ 6,721.19	\$ -	\$ 10,715.07	PA100-586	1/27/2016	120	1/26/2026	
PTB177005	Ph: 177-005; Start Up Agreement For Phase 2 Services In District One For Pm Engineering Management; Project Support; Esth. Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/27/2016	120	6/26/2026	
PTB177005	Ph: 177-005; Start Up Agreement For Phase 2 Services In District One For Pm Engineering Management; Project Support; Esth. Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,088.71	\$ -	\$ 38,452.52	\$ -	\$ 14,088.71	PA100-586	6/27/2016	120	6/26/2026	
PTB177006	Ph: 177-006; Start Up Agreement For A Phase 1 Agreement In District One; Job Number: P-91-001-15 Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/8/2015	120	12/7/2025	
PTB177006	Ph: 177-006; Start Up Agreement For A Phase 1 Agreement In District One; Job Number: P-91-001-15 Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,090.53	\$ 45,565.23	\$ 10,684.04	\$ -	\$ 20,090.53	PA100-586	12/8/2015	120	12/7/2025	
PTB177007	Ph: 177-007; Start Up Agreement For Phase 3 Services; Construction Engineering; In District One; Will County; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,422,713.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/29/2016	120	1/28/2026	
PTB177007	Ph: 177-007; Start Up Agreement For Phase 3 Services; Construction Engineering; In District One; Will County; Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,422,713.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,601.75	\$ -	\$ -	\$ -	PA100-586	1/29/2016	120	1/28/2026	
PTB177008	Ph: 177-008; Start Up Agreement For Phase 3 Project In District Three; For Construction Inspection; Bureau County Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,495,569.89	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/29/2015	120	12/28/2025	
PTB177009	Ph: 177-009; Prime Agreement For Phase 1 Services Replacement Structure Over I-74; District Four; Esth. Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 409,128.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,408.24	\$ 16,055.07	\$ 59,316.33	\$ -	\$ 2,408.24	PA100-586	10/13/2016	119	9/15/2026	
PTB177010	Ph: 177-010; Start Up Agreement For Phase 3 Services In District Four For Sampling And Testing Of Various Materials; Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/19/2016	120	1/18/2026	
PTB177010	Ph: 177-010; Start Up Agreement For Phase 3 Services In District Four For Sampling And Testing Of Various Materials; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,380.87	\$ 66,276.94	\$ -	\$ -	\$ 15,380.87	PA100-586	1/19/2016	120	1/18/2026	
PTB177011	Ph: 177-011; Start Up Agreement For Phase 1 Services In District Nine; For Prep Of An Enviro Impact Statement; Esth Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 229,907.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/2/2016	120	6/1/2026	
PTB177011	Ph: 177-011; Start Up Agreement For Phase 1 Services In District Nine; For Prep Of An Enviro Impact Statement; Esth Preliminary Engineering Section	NON-BOND		00114944277007113	Discretionary Program-Fed	\$ 229,907.08	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,771.01	\$ -	\$ -	\$ -	PA100-586	6/2/2016	120	6/1/2026	
PTB177012	Ph: 177-012; Start Up Agreement For Phase 3 Services; Job Number: C-30-001-16 Construction Inspection Services Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 52,306.16	\$ 206,429.31	\$ 163,258.33	\$ -	\$ 52,306.16	PA100-586	1/14/2016	120	1/13/2026	
PTB177013	Ph: 177-013; Start Up Agreement For A Phase 1/2 Project; Job Number: P-30-002-16; Various Various; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,791.89	\$ 141,856.20	\$ 32,450.97	\$ -	\$ 26,791.89	PA100-586	12/15/2015	120	12/14/2025	
PTB178001	Ph: 178-001; Start Up Agreement Phase Ii Us Route 41 Lake County Job # D-91-086-16 Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,989,291.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/10/2017	120	4/9/2027	
PTB178001	Ph: 178-001; Start Up Agreement Phase Ii Us Route 41 Lake County Job # D-91-086-16 Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,989,291.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 239,653.89	\$ 238,974.35	\$ -	\$ -	\$ 239,653.89	PA100-586	4/10/2017	120	4/9/2027	
PTB178002	Ph: 178-002; Start Up Agreement For Phase 2 Services In District One; Job Number: D-91-087-16; Lake County; Esth Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,133,064.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/13/2016	120	10/12/2026	
PTB178002	Ph: 178-002; Start Up Agreement For Phase 2 Services In District One; Job Number: D-91-087-16; Lake County; Esth Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,133,064.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 131,928.41	\$ 41,845.40	\$ 5,974.74	\$ -	\$ 131,928.41	PA100-586	10/13/2016	120	10/12/2026	
PTB178003	Ph: 178-003; Prime Agreement For Phase 2 Services In District One; Develop Traffic Signal Coord And Timing (Scat); Esth Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 59,561.48	\$ 75,561.62	\$ 55,216.59	\$ -	\$ 59,561.48	PA100-586	9/21/2016	118	7/31/2026	
PTB178005	Ph: 178-005; Start Up Agreement For Phase 2 Services; Land Acq Services To Support District Staff In District One; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,373.22	\$ 12,179.42	\$ 13,236.17	\$ -	\$ 21,373.22	PA100-586	3/24/2016	120	3/23/2026	
PTB178006	Ph: 178-006; Start Up Agreement For Phase 1/2/3 Services To Have Firm Assist In Managing Local Agency Projects; Esth Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 5,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/7/2016	120	4/6/2026	
PTB178006	Ph: 178-006; Start Up Agreement For Phase 1/2/3 Services To Have Firm Assist In Managing Local Agency Projects; Esth Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 5,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/7/2016	120	4/6/2026	
PTB178006	Ph: 178-006; Start Up Agreement For Phase 1/2/3 Services To Have Firm Assist In Managing Local Agency Projects; Esth Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 5,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 411,057.63	\$ 398,469.67	\$ 72,406.11	\$ -	\$ 411,057.63	PA100-586	4/7/2016	120	4/6/2026	
PTB178007	Ph: 178-007; Start Up Agreement For Phase 3 Engineering Services In District One; Esth Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/19/2016	120	4/18/2026	
PTB178008	Ph: 178-008; Start Up Agreement For Phase 2 Services For Waste Assessments; Emergency Response Oversight In District One; Esth. Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 4,750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/30/2016	120	6/29/2026	
PTB178008	Ph: 178-008; Start Up Agreement For Phase 2 Services For Waste Assessments; Emergency Response Oversight In District One; Esth. Preliminary Engineering Section	NON-BOND		00114944279																	

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB178010	Phb 178-010: Start Up Agreement For Phase 3 Services In District One; Various Various; Construction Engineering Services; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,999,850.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/28/2016	120	4/27/2026	
PTB178010	Phb 178-010: Start Up Agreement For Phase 3 Services In District One; Various Various; Construction Engineering Services; Estb Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,999,850.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 512,579.40	\$ -	\$ -	\$ -	\$ -	PA100-586	4/28/2016	120	4/27/2026	
PTB178011	Phb 178-011: Start Up Agreement For Phase 3 Construction Inspection Services In District Four; Various Various Sections And Route Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,032.50	\$ -	\$ -	\$ -	\$ -	PA100-586	3/14/2016	120	3/13/2026	
PTB178012	Phb 178-012: Prime Agreement For Phase 1/2 Services In District Four; Route Surveying And Various Design Projects; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,105.69	\$ -	\$ -	\$ -	\$ 16,105.69	PA100-586	5/10/2016	120	5/1/2026	
PTB178012	Phb 178-012: Prime Agreement For Phase 1/2 Services In District Four; Route Surveying And Various Design Projects; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 476.74	\$ 67,551.34	\$ 44,843.15	\$ -	\$ 476.74	PA100-586	5/10/2016	120	5/1/2026	
PTB178013	Phb 178-013: Phase 1 & 2 Prime Agreement For Engineering Services In District Six; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 99,782.45	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,282.11	\$ -	\$ -	\$ -	\$ 2,282.11	PA100-586	4/20/2016	120	4/19/2026	
PTB178014	Phb 178-014: Start Up Agreement For Phase 3 Services For Construction Inspection Projects In District Six; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/1/2016	119	3/31/2026	
PTB178015	Phb 178-015: Phase 2 Services; Prime Agreement For Various Land And Or Route Surveys In District 6; Various Various; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,187.06	\$ 20,515.79	\$ 5,902.44	\$ -	\$ 32,187.06	PA100-586	4/18/2016	120	4/17/2026	
PTB178016	Phb 178-016: Start Up Agreement For Phase 1/2 Engineering Services Thruout District Seven At Various Locations; Various Various; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 103,108.82	\$ 5,682.02	\$ -	\$ -	\$ 103,108.82	PA100-586	3/7/2016	96	3/6/2024	
PTB178017	Phb 178-017: Start Up Agreement For Phase 3 Construction Surveys; Inspections; Qc Testing In Various Places In District Eight; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 48,188.65	\$ 23,576.87	\$ 72,584.58	\$ -	\$ 48,188.65	PA100-586	3/31/2016	120	3/30/2026	
PTB178018	Phb 178-018: Start Up Agreement For Phase 2 Surveying Services In District Nine; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/20/2016	120	4/19/2026	
PTB178018	Phb 178-018: Start Up Agreement For Phase 2 Surveying Services In District Nine; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/20/2016	120	4/19/2026	
PTB178019	Phb 178-019: Prime Agreement For Phase 1/2 Services; Engineering Services For Prep Of Phase 1 And Prelim Final Contract Plans; District Nine Estb; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 1,290,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 47,664.35	\$ 67,811.46	\$ 73,378.41	\$ -	\$ 47,664.35	PA100-586	4/19/2016	120	4/3/2026	
PTB178021	Phb 178-021: Start Up Agreement For Phase 1/2 Services For Structural Engineering Services Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 217,899.96	\$ 326,096.76	\$ 186,061.48	\$ -	\$ 217,899.96	PA100-586	3/10/2016	120	3/9/2026	
PTB179001	Phb 179-001: Start Up Agreement For Phase 1 Services; Land Surveying Services At Various Locations In District One; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2016	120	6/14/2026	
PTB179001	Phb 179-001: Start Up Agreement For Phase 1 Services; Land Surveying Services At Various Locations In District One; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,080.74	\$ 129,089.39	\$ -	\$ -	\$ 22,080.74	PA100-586	6/15/2016	120	6/14/2026	
PTB179002	Phb 179-002: Start Up Agreement For Phase 1 Services For Land Surveying Services At Various Locations In District 1; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2016	120	6/14/2026	
PTB179002	Phb 179-002: Start Up Agreement For Phase 1 Services For Land Surveying Services At Various Locations In District 1; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/15/2016	120	6/14/2026	
PTB179003	Phb 179-003: Prime Agreement For Phase 1 Services In District One; Job Number: P-91-225-16 Various Various; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,147.50	\$ 18,098.38	\$ -	\$ -	\$ 14,147.50	PA100-586	9/7/2016	119	8/15/2026	
PTB179004	Phb 179-004: Start Up Agreement For Phase 2 Services In District One; Various Various Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 999,901.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 61,338.91	\$ -	\$ -	\$ -	\$ 61,338.91	PA100-586	12/28/2016	120	12/27/2026	
PTB179004	Phb 179-004: Start Up Agreement For Phase 2 Services In District One; Various Various Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 999,901.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/28/2016	120	12/27/2026	
PTB179005	Phb 179-005: Start Up Agreement For Phase 3 Services; Construction Engineering In District One; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 3,785,553.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/5/2016	120	8/4/2026	
PTB179005	Phb 179-005: Start Up Agreement For Phase 3 Services; Construction Engineering In District One; Estb Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 3,785,553.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 456,505.92	\$ 283,710.46	\$ 122,942.98	\$ -	\$ 456,505.92	PA100-586	8/5/2016	120	8/4/2026	
PTB179006	Phb 179-006: Start Up Agreement For Phase 1/2 Services In District One For Engineering Studies; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/8/2016	120	6/7/2026	
PTB179006	Phb 179-006: Start Up Agreement For Phase 1/2 Services In District One For Engineering Studies; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 74,706.88	\$ 165,148.76	\$ 9,659.02	\$ -	\$ 74,706.88	PA100-586	6/8/2016	120	6/7/2026	
PTB179007	Phb 179-007: Prime Agreement For Phase 1 Services In District One; Work Order Agreement For Enviro Studies; Estb Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/13/2016	118	8/31/2026	
PTB179007	Phb 179-007: Prime Agreement For Phase 1 Services In District One; Work Order Agreement For Enviro Studies; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,126.04	\$ 47,711.57	\$ -	\$ -	\$ 37,126.04	PA100-586	10/13/2016	118	8/31/2026	
PTB179008	Phb 179-008: Start Up Agreement For Phase 3 Services In District One For Construction Engineering Services; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 2,763,644.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/21/2016	120	9/20/2026	
PTB179008	Phb 179-008: Start Up Agreement For Phase 3 Services In District One For Construction Engineering Services; Estb Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,763,644.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 620,008.02	\$ 327,568.70	\$ -	\$ -	\$ 620,008.02	PA100-586	9/21/2016	120	9/20/2026	
PTB179009	Phb 179-009: Prime Agreement For Phase 3 Services In District One; Construction Inspection For I-90 & I-290; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,118,580.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 95,669.46	\$ -	\$ -	\$ -	\$ 95,669.46	PA100-586	7/28/2016	120	7/18/2026	
PTB179009	Phb 179-009: Prime Agreement For Phase 3 Services In District One; Construction Inspection For I-90 & I-290; Estb Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 3,118,580.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 234,718.52	\$ 423,552.87	\$ 82,109.23	\$ -	\$ 234,718.52	PA100-586	7/28/2016	120	7/18/2026	
PTB179010	Phb 179-010: Prime Agreement For Phase 3 Services In District One; Hma, Pcc, Agcs, Rap, Raservices Required; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 996,967.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,152.50	\$ -	\$ -	PA100-586	7/28/2016	120	7/14/2026	
PTB179010	Phb 179-010: Prime Agreement For Phase 3 Services In District One; Hma, Pcc, Agcs, Rap, Raservices Required; Estb Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 996,967.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 114,525.33	\$ 53,863.51	\$ 6,690.03	\$ -	\$ 114,525.33	PA100-586	7/28/2016	120	7/14/2026	
PTB179011	Phb 179-011 Start-Up Establishment Phase VII Route Fai 280 Rock Island County Job # P-92-017-10 Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 464,754.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/17/2017	120	2/16/2027	
PTB179012	Phb 179-012: Prime Agreement For Phase 1/2 Services In District Three; Engineering Req For Various Projects Thruout D3; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 180,188.47	\$ 40,774.77	\$ -	\$ -	\$ 180,188.47	PA100-586	9/21/2016	119	8/15/2026	
PTB179013	Phb 179-013: Prime Agreement For Phase 3 Services In District Three; Job Number C-93-038-16; LaSalle County; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 101,150.92	\$ 243,297.98	\$ 55,904.47	\$ -	\$ 101,150.92	PA100-586	9/28/2016	119	8/31/2026	
PTB179014	Phb 179-014: Prime Agreement For Phase 2 Services For Bureau Of Bridges And Structures; Underwater Diving Inspection Services; Estb Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 143,679.73	\$ -	\$ -	\$ -	PA100-586	6/30/2016	120	6/6/2026	
PTB179015	Phb 179-015: Start Up Agreement For The Bureau Of Bridges And Structures; Phase 1 Services; In Depth Inspections, Nit, Structural Eval; Estb; Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 973,631.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 357,029.47	\$ 44,300.44	\$ -	\$ -	\$ 357,029.47	PA100-586	8/3/2016	120	8/2/2026	
PTB179016	Phb 179-016: Prime Agreement For Phase 3 Services For Bureau Of Bridges And Structures Structural Steel Shop Fabrication Inspections Thruout State; Preliminary Engineering Section	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,051.45	\$ 43,290.59	\$ 18,646.96	\$ -	\$ 33,051.45	PA100-586	6/30/2016	120	6/15/2026	
PTB179017	Phb 179-017: Start Up Agreement For Phase 1 Services; For Statewide Waste Assessment Investigations, Studies Etc; Estb Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 6,249,058.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/7/2016	120	7/6/2026	
PTB179017	Phb 179-017: Start Up Agreement For Phase 1 Services; For Statewide Waste Assessment Investigations, Studies Etc; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 6,249,058.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 67,973.56	\$ 356,424.21	\$ -	\$ -	\$ 67,973.56	PA100-586	7/7/2016	120	7/6/2026	
PTB179018	Phb 179-018: Prime Agreement For Phase 1 Services; Surveys Asbestos; Statewide Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,984.52	\$ -	\$ -	\$ -	\$ 27,984.52	PA100-586	10/25/2016	119	9/25/2026	
PTB179018	Phb 179-018: Prime Agreement For Phase 1 Services; Surveys Asbestos; Statewide Estb Preliminary Engineering Section	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/25/2016	119	9/25/2026	
PTB180001	Phb 180-001: Start Up Agreement For Phase Three Services In District One; Western Ave Over Cal-Sagechannel; Estb Preliminary Engineering Section	NON-BOND		0011494427900017	Statewide Construction &																

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB180004	Pfb 180-004: Start Up Agreement For Phase 2 Services In District One; For Subsurface Utility Engineering On Various Projects; Esh. Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 4,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 120,061.33	\$ 212,980.97	\$ 28,922.16	\$ -	\$ 120,061.33	PA100-586	9/21/2016	120	9/20/2026	
PTB180005	Pfb 180-005 Phase B Prime Agreement Various/Various Job # C-91-324-16 Preliminary Engineering	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 3,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/26/2017	119	3/14/2027	
PTB180005	Pfb 180-005 Phase B Prime Agreement Various/Various Job # C-91-324-16 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 3,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 29,033.09	\$ -	\$ -	\$ -	\$ 29,033.09	PA100-586	4/26/2017	119	3/14/2027	
PTB180005	Pfb 180-005 Phase B Prime Agreement Various/Various Job # C-91-324-16 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 3,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 254,136.86	\$ 400,240.95	\$ 93,614.92	\$ -	\$ 254,136.86	PA100-586	4/26/2017	119	3/14/2027	
PTB180006	Pfb 180-006: Start Up Agreement For Phase 3 Services In District One; Cook, DuPage And Will Counties; Construction Engineering, Esh. Preliminary Engineering Section	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 4,981,297.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/7/2016	120	9/6/2026	
PTB180006	Pfb 180-006: Start Up Agreement For Phase 3 Services In District One; Cook, DuPage And Will Counties; Construction Engineering, Esh. Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 4,981,297.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 62,405.78	\$ 6,333.09	\$ -	\$ -	\$ 62,405.78	PA100-586	9/7/2016	120	9/6/2026	
PTB180007	Pfb 180-007: Start Up Agreement For Phase 1/2 Services In District Two; Various Esh Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 28,300.40	\$ 14,118.87	\$ 42,599.42	\$ -	\$ 28,300.40	PA100-586	8/29/2016	120	8/28/2026	
PTB180008	Pfb 180-008: Start Up Agreement For Phase 2 Services In District Two; For Various Bridge Rehab Projects In D2; Esh. Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,126.79	\$ 37,390.99	\$ -	\$ -	PA100-586	9/2/2016	120	9/1/2026	
PTB180009	Pfb 180-009: Start Up Agreement For Phase 3 Services In District Two For Construction Inspection On Various Projects; Esh Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/2/2016	120	9/1/2026	
PTB180010	Pfb 180-010: Start Up Agreement For Phase 3 Services In District Two; Construction Inspection Services; Esh Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,932.51	\$ 73,466.07	\$ -	\$ -	\$ 46,932.51	PA100-586	9/9/2016	120	9/8/2026	
PTB180011	Pfb 180-011: Start Up Agreement For Phase 3 Services In District Four; Construction Inspection For Various Projects; Esh; Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,653.68	\$ 66,588.72	\$ 6,143.03	\$ -	\$ 21,653.68	PA100-586	10/17/2016	120	10/16/2026	
PTB180012	Pfb 180-012: Start Up Agreement For Phase 3 Services In District Four; Various Various Construction Inspection Thruout D4; Esh. Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 61,117.31	\$ 15,901.95	\$ -	\$ -	\$ 61,117.31	PA100-586	10/14/2016	120	10/3/2026	
PTB180013	Pfb 180-013: Start Up Agreement For Phase 1/2 Services In District Four; Job Number: C-94-052-16; Various Various; Esh. Preliminary Engineering Section	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/12/2016	120	9/11/2026	
PTB180013	Pfb 180-013: Start Up Agreement For Phase 1/2 Services In District Four; Job Number: C-94-052-16; Various Various; Esh. Preliminary Engineering Section	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 41,137.81	\$ -	\$ -	\$ -	\$ 41,137.81	PA100-586	9/12/2016	120	9/11/2026	
PTB180013	Pfb 180-013: Start Up Agreement For Phase 1/2 Services In District Four; Job Number: C-94-052-16; Various Various; Esh. Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,486.24	\$ -	\$ -	\$ -	PA100-586	9/12/2016	120	9/11/2026	
PTB180014	Pfb 180-014 Prime Agreement Establishment Phase B Route 1-474 Us 24 Various Counties Job # C-94-079-12 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,197,802.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 47,800.41	\$ 48,221.17	\$ 99,744.79	\$ -	\$ 47,800.41	PA100-586	2/22/2017	119	1/5/2027	
PTB180015	Pfb 180-015: Start Up Agreement For Phase 3 Services In District Four; Project Managers And Materials Inspection For Various Projects Esh; Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 2,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,899.35	\$ -	\$ -	PA100-586	10/3/2016	120	10/2/2026	
PTB180015	Pfb 180-015: Start Up Agreement For Phase 3 Services In District Four; Project Managers And Materials Inspection For Various Projects Esh; Preliminary Engineering Section	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 97,048.05	\$ 32,362.83	\$ -	\$ -	\$ 97,048.05	PA100-586	10/3/2016	120	10/2/2026	
PTB180015	Pfb 180-015: Start Up Agreement For Phase 3 Services In District Four; Project Managers And Materials Inspection For Various Projects Esh; Preliminary Engineering Section	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 2,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,610.47	\$ 46,298.84	\$ 17,169.83	\$ -	\$ 13,610.47	PA100-586	10/3/2016	120	10/2/2026	
PTB180016	Pfb 180-016: Prime Agreement For Phase 3 Services In District Five For Construction Inspection Services Various Various; Prelim Engineering Section; Esh;	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 393,888.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/14/2016	118	10/31/2026	
PTB180017	Pfb 180-017: Start Up Agreement For Phase 1/2 Services In District Five; Various Various; Esh Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,020.08	\$ -	\$ -	PA100-586	10/12/2016	120	10/11/2026	
PTB180018	Pfb 180-018: Start Up Agreement For Phase 1/2 Services For District Five; Esh. Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 59,600.86	\$ 15,086.57	\$ -	\$ -	\$ 59,600.86	PA100-586	8/17/2016	120	8/16/2026	
PTB180019	Pfb 180-019 Prime Agreement Phase B Various Various Counties Job # C-96-052-16 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/15/2017	120	3/12/2027	
PTB180020	Pfb 180-020: Start Up Agreement For Phase 1/2 Services In District Seven Esh Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,679.80	\$ -	\$ -	\$ -	\$ 21,679.80	PA100-586	8/18/2016	120	8/17/2026	
PTB180021	Pfb 180-021: Start Up Agreement For Phase 1/2 Services In District Seven; Esh Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,712.55	\$ 16,756.17	\$ -	\$ -	\$ 37,712.55	PA100-586	8/18/2016	120	8/17/2026	
PTB180022	Pfb 180-022: Start Up Agreement For Phase 1/2 Services In District Seven; Surveying Various Locations In D7; Esh. Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,589.90	\$ -	\$ -	\$ -	\$ 15,589.90	PA100-586	9/1/2016	119	8/31/2026	
PTB180023	Pfb 180-023 Phase I Start-Up Agreement II Route 3 Connector Madison And St. Clair County Job # P-98-005-04 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,785,648.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/3/2017	120	2/2/2027	
PTB180023	Pfb 180-023 Phase I Start-Up Agreement II Route 3 Connector Madison And St. Clair County Job # P-98-005-04 Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,785,648.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/3/2017	120	2/2/2027	
PTB180023	Pfb 180-023 Phase I Start-Up Agreement II Route 3 Connector Madison And St. Clair County Job # P-98-005-04 Preliminary Engineering	NON-BOND		00114944277002027	Federal High Priority/Transport Improve	\$ 1,785,648.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 118,221.61	\$ 165,071.44	\$ 38,463.59	\$ -	\$ 118,221.61	PA100-586	2/3/2017	120	2/2/2027	
PTB180024	Pfb 180-024: Prime Agreement For Phase 1/2 Services For District Eight; Engineering Services For Surveys & Hydraulic Surveys; Work Order; Esh. Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,801.83	\$ -	\$ -	\$ -	\$ 37,801.83	PA100-586	11/2/2016	119	10/25/2026	
PTB180025	Pfb 180-025: Start Up Agreement For Phase 1/2 Services In District Eight; Various Work Thruout The District; Esh Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 87,123.73	\$ 10,344.27	\$ -	\$ -	PA100-586	9/6/2016	120	9/5/2026	
PTB180026	Pfb 180-026: Prime Agreement For Phase 1/2 Services For District Nine; Surveying Services; Work Orders; Esh Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,388.39	\$ -	\$ -	PA100-586	10/27/2016	118	8/31/2026	
PTB180027	Pfb 180-027: Start Up Agreement For Phase 2 Services For Agency'S Right Of Way Outdoor Advertising And Junkyard Control Program; Esh; Preliminary Engineering Section	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 8,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2016	120	9/29/2026	
PTB180027	Pfb 180-027: Start Up Agreement For Phase 2 Services For Agency'S Right Of Way Outdoor Advertising And Junkyard Control Program; Esh; Preliminary Engineering Section	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 8,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2016	120	9/29/2026	
PTB180027	Pfb 180-027: Start Up Agreement For Phase 2 Services For Agency'S Right Of Way Outdoor Advertising And Junkyard Control Program; Esh; Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 8,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 463,472.23	\$ 88,247.63	\$ -	\$ -	\$ 463,472.23	PA100-586	9/30/2016	120	9/29/2026	
PTB180027	Pfb 180-027: Start Up Agreement For Phase 2 Services For Agency'S Right Of Way Outdoor Advertising And Junkyard Control Program; Esh; Preliminary Engineering Section	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 8,400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 492,623.73	\$ -	\$ -	\$ -	PA100-586	9/30/2016	120	9/29/2026	
PTB181001	Pfb 181-001 Phase I Start-Up Agreement II Route 62 Kane And Cook County P-91-010-18 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,710,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 313,424.96	\$ -	\$ -	\$ -	\$ 313,424.96	PA100-586	8/11/2017	120	8/10/2027	
PTB181001	Pfb 181-001 Phase I Start-Up Agreement II Route 62 Kane And Cook County P-91-010-18 Preliminary Engineering	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 2,710,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 53,995.93	\$ 128,217.59	\$ 22,276.63	\$ -	\$ 53,995.93	PA100-586	8/11/2017	120	8/10/2027	
PTB181002	Pfb 181-002 Prime Agreement Phase B Various/Various Job # C-91-473-16 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 326,278.53	\$ -	\$ -	\$ -	\$ 326,278.53	PA100-586	4/13/2017	120	4/11/2027	
PTB181002	Pfb 181-002 Prime Agreement Phase B Various/Various Job # C-91-473-16 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,177.47	\$ 250,228.16	\$ 13,656.02	\$ -	\$ 15,177.47	PA100-586	4/13/2017	120	4/11/2027	
PTB181003	Pfb 181-003: Start Up; Phase 1; Establishment Job # P-91-475-16; Cook County; B 43 Preliminary Engineering Eligible For Reimbursement By The Fwa	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 2,016,341.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/10/2017	120	10/9/2027	
PTB181003	Pfb 181-003: Start Up; Phase 1; Establishment Job # P-91-475-16; Cook County; B 43 Preliminary Engineering Eligible For Reimbursement By The Fwa	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,016,341.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/10/2017	120	10/9/2027	
PTB181003	Pfb 181-003: Start Up; Phase 1; Establishment Job # P-91-475-16; Cook County; B 43 Preliminary Engineering Eligible For Reimbursement By The Fwa	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 2,016,341.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 96,902.11	\$ 64,527.99	\$ 41,127.71	\$ -	\$ 96,902.11	PA100-586	10/10/201			

Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB181007	Pb181-007: Prime Agreement For Phase 2 Services In District One; Work Order: Prep Of Traffic Eng Studies; Various Various; Estb Preliminary Engineering Section	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 199,533.26	\$ 27,655.55	\$ 18,433.69	\$ -	\$ 199,533.26	PA100-586	1/19/2017	119	12/31/2026	
PTB181008	Pb181-008 Start Up Agreement For Phase 1/2 Services In District Two; Work Order Agreement: Engineering Services Preliminary Engineering Section; Estb;	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,917.73	\$ 7,658.49	\$ -	\$ -	PA100-586	1/6/2017	120	1/5/2027	
PTB181008	Pb181-008 Start Up Agreement For Phase 1/2 Services In District Two; Work Order Agreement: Engineering Services Preliminary Engineering Section; Estb;	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,294.38	\$ 122,960.78	\$ -	\$ -	\$ 11,294.38	PA100-586	1/6/2017	120	1/5/2027	
PTB181009	Pb181-009: Start Up Agreement For Phase 1/2 Project In District Two; Various Projects Work Order; Estb Preliminary Engineering Section	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,669.31	\$ -	\$ -	PA100-586	12/7/2016	120	12/6/2026	
PTB181009	Pb181-009: Start Up Agreement For Phase 1/2 Project In District Two; Various Projects Work Order; Estb Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 64,368.25	\$ 157,635.68	\$ 81,540.11	\$ -	\$ 64,368.25	PA100-586	12/7/2016	120	12/6/2026	
PTB181010	Pb181-010: Start Up Agreement For Phase 1/2 Services In District Two; Work Order Agreement Various Various; Survey Projects; Estb Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 31,308.32	\$ 39,783.70	\$ -	\$ -	\$ 31,308.32	PA100-586	11/28/2016	120	11/27/2026	
PTB181011	Pb181-013: Phase II Prime Agreement Fap 591 Kendall County; Federal Funding C-93-006-18 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,993,001.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 212,613.83	\$ 246,414.87	\$ 147,602.84	\$ -	\$ 212,613.83	PA100-586	7/7/2017	119	6/20/2027	
PTB181013	Pb181-013: Start Up Agreement For Phase 1/2 Services In District Five; Job Number: D-95-046-16; Various Various; Work Order Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,590.80	\$ 32,767.47	\$ 23,821.21	\$ -	\$ 46,590.80	PA100-586	11/9/2016	120	11/8/2026	
PTB181014	Pb181-014: Prime Agreement For Phase 1/2 Services For District Eight; Various Various Work Order; Engineering Services Required Preliminary Engineering Section ;Estb	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 102,753.65	\$ -	\$ -	\$ -	\$ 102,753.65	PA100-586	1/19/2017	59	12/31/2021	
PTB181015	Pb181-015: Prime Agreement Phase II Various/Various Job # D-98-004-17 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,486.11	\$ 72,411.50	\$ 1,595.73	\$ -	\$ 16,486.11	PA100-586	2/22/2017	118	12/31/2026	
PTB181016	Pb181-016: Prime Agreement For Phase 1/2 Services For Bureau Of Bridges And Structures; Estb: Various Various; Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 173,491.07	\$ 59,888.48	\$ 51,006.82	\$ -	\$ 173,491.07	PA100-586	12/14/2016	120	12/1/2026	
PTB181017	Pb181-017: Prime Agreement For Phase 1/2 Services; Structural Eng Services By Bureau Bridges And Structures; Work Order Agreement Preliminary Engineering Section	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,720.69	\$ 8,909.80	\$ 7,544.97	\$ -	\$ 33,720.69	PA100-586	12/15/2016	119	11/30/2026	
PTB181018	Phase II Prime Agreement; Consultant Services In Connection With Traffic Signal Coord/Timing In Dist 2,3,4,5; Various/Various; Vendor Selec From State Of Interest Subn For 9 Memb Selec Com Review	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,296.30	\$ 71,701.62	\$ -	\$ -	\$ 18,296.30	PA100-586	1/19/2017	119	12/31/2026	
PTB181019	Pb181-019 Prime Agreement Establishment Phase I Various Routes And Various Counties Job # D-60-032-17 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,763.96	\$ 14,478.59	\$ -	\$ -	\$ 12,763.96	PA100-586	2/21/2017	118	12/31/2026	
PTB181020	Phase II Prime Agreement; Consultant Services In Connection With Statewide Sign Structure Inspect.; Various/Various; Vendor Selected From Statement Of Interest Subn For 9 Member Selection Comm Review	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,811.15	\$ 125,537.59	\$ -	\$ -	\$ 22,811.15	PA100-586	1/26/2017	120	1/23/2027	
PTB182001	Pb182-001 Pii Prime Agreement Various/Various D-91-117-17 Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,346.14	\$ 100,454.05	\$ -	\$ -	\$ 12,346.14	PA100-586	6/26/2017	120	6/18/2027	
PTB182002	Pb182-002 Phase I Prime Agreement Various/Various P-91-119-17 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 103,527.24	\$ 79,082.38	\$ 61,048.78	\$ -	\$ 103,527.24	PA100-586	8/8/2017	119	7/31/2027	
PTB182003	Pb182-003 Start Up Phase II Lake County; Job No. D-91-116-17; Establishment Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 1,293,021.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 74,190.30	\$ 143,719.52	\$ -	\$ -	\$ 74,190.30	PA100-586	8/24/2017	120	8/23/2027	
PTB182004	Pb182-004 Start-Up Phase II Various Routes Various Counties Job # D-91-115-17 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/2/2017	120	3/1/2027	
PTB182004	Pb182-004 Start-Up Phase II Various Routes Various Counties Job # D-91-115-17 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 146,489.77	\$ 168,892.78	\$ 47,630.06	\$ -	\$ 146,489.77	PA100-586	3/2/2017	120	3/1/2027	
PTB182005	Pb182-005 Phase II Prime Agreement I90 @ 1-290 Cook County C-91-128-17 Preliminary Engineering	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 3,651,916.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/22/2017	120	5/21/2027	
PTB182005	Pb182-005 Phase II Prime Agreement I90 @ 1-290 Cook County C-91-128-17 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 3,651,916.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/22/2017	120	5/21/2027	
PTB182005	Pb182-005 Phase II Prime Agreement I90 @ 1-290 Cook County C-91-128-17 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 3,651,916.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 498,042.53	\$ 467,958.63	\$ 128,254.14	\$ -	\$ 498,042.53	PA100-586	5/22/2017	120	5/21/2027	
PTB182006	Pb182-006 Phase II Start-Up Agreement Various/Various Job # C-91-120-17 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/14/2017	120	4/13/2027	
PTB182006	Pb182-006 Phase II Start-Up Agreement Various/Various Job # C-91-120-17 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/14/2017	120	4/13/2027	
PTB182007	Pb182-007 Phase I Start-Up Agreement Interstate 55 Will County P-91-132-17 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 5,709,807.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/7/2017	120	7/6/2027	
PTB182007	Pb182-007 Phase I Start-Up Agreement Interstate 55 Will County P-91-132-17 Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 5,709,807.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/7/2017	120	7/6/2027	
PTB182007	Pb182-007 Phase I Start-Up Agreement Interstate 55 Will County P-91-132-17 Preliminary Engineering	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 5,709,807.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 680,880.96	\$ 754,311.16	\$ 277,386.21	\$ -	\$ 680,880.96	PA100-586	7/7/2017	120	7/6/2027	
PTB182008	Pb182-008 Phase II Start-Up Agreement Various Routes/Counties Job # C-92-038-16 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/12/2017	120	4/11/2027	
PTB182008	Pb182-008 Phase II Start-Up Agreement Various Routes/Counties Job # C-92-038-16 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/12/2017	120	4/11/2027	
PTB182009	Pb182-009 Start-Up Phase 2 Services/Establishment Job No. D-92-103-05; Jo Davies County Preliminary Engineering	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 933,056.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 153,388.21	\$ 76,691.55	\$ -	\$ -	\$ 153,388.21	PA100-586	9/1/2017	119	8/31/2027	
PTB182010	Pb182-010; Prime; Phase 3; Establishment Job # C-92-014-17; Rock Island County; I-74 Eligible For Reimbursement From Flwa Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,966,952.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 39,178.08	\$ 143,370.79	\$ 107,739.04	\$ -	\$ 39,178.08	PA100-586	10/16/2017	120	10/15/2027	
PTB182011	Pb182-011; Start-Up; Phase 2; Establishment Job # D-92-044-16; Stephenson County Fap 301 (Us 20 Fap 654 B 73) Fas 1087 (I 73) Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 428,830.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,238.23	\$ -	\$ -	\$ -	\$ 33,238.23	PA100-586	10/6/2017	120	10/5/2027	
PTB182012	Pb182-012 Phase II Start-Up Agreement Fai 74 Rock Island County C-92-008-16 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,999,825.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 47,898.48	\$ 214,556.06	\$ 78,732.47	\$ -	\$ 47,898.48	PA100-586	7/10/2017	120	7/9/2027	
PTB182013	Pb182-013 Phase III Start-Up Agreement II 251 Winnebago County P-92-073-13 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 313,622.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,294.85	\$ -	\$ -	\$ -	\$ 16,294.85	PA100-586	6/1/2017	119	5/31/2027	
PTB182014	Pb182-014 Phase I Various/Various Work Order Prime Job # P-98-002-17 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 268,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,525.28	\$ 18,662.17	\$ 32,081.69	\$ -	\$ 13,525.28	PA100-586	3/17/2017	120	3/16/2027	
PTB182015	Pb182-015 Prime Agreement Phase III Various/Various Job # D-98-029-17 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/31/2017	120	3/30/2027	
PTB182015	Pb182-015 Prime Agreement Phase III Various/Various Job # D-98-029-17 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 94,881.04	\$ 66,368.35	\$ 22,198.02	\$ -	\$ 94,881.04	PA100-586	3/31/2017	120	3/30/2027	
PTB182016	Pb182-016; Prime; Phase 1 & 2; Establishment Job # D-99-005-17; Various Counties; Eligible For Reimbursement From Flwa; Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 92,196.26	\$ 57,044.69	\$ 30,289.66	\$ -	\$ 92,196.26	PA100-586	4/5/2017	120	4/4/2027	
PTB182018	Pb182-018 Prime Phase III Various Routes/Various Counties Job # C-30-018-17 Preliminary Engineering	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,146,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,030.93	\$ -	\$ -	\$ -	\$ 4,030.93	PA100-586	3/27/2017	120	3/24/2027	
PTB182018	Pb182-018 Prime Phase III Various Routes/Various Counties Job # C-30-018-17 Preliminary Engineering	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,146,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/27/2017	120	3/24/2027	
PTB182018	Pb182-018 Prime Phase III Various Routes/Various Counties Job # C-30-018-17 Preliminary Engineering	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 1,146,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 176,719.33	\$ -	\$ -	\$ -	\$ 176,719.33	PA100-586	3/27/2017	120	3/24/2027	
PTB182018	Pb182-018 Prime Phase III Various Routes/Various Counties Job # C-30-018-17 Preliminary Engineering	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 1,146,000.00	\$ -	\$ -	\$ -	\$											



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB183009	Pb 183-009; Prime; Phase 3; Establishment Federal Funds; Job # C-91-171-17 1-9094 @ 1-290 Congress Pkwy Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,791,740.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 262,583.38	\$ 431,324.40	\$ 212,798.95	\$ -	\$ 262,583.38	PA100-586	9/26/2017	120	9/12/2027	
PTB183010	Pb 183-010 Phase II Prime Agreement Various/Various D-96-026-17 Preliminary Engineering	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/20/2017	120	6/18/2027	
PTB183011	Pb 183-011 Phase II Prime Agreement Various/Various D-96-026-17 Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,730.93	\$ 48,981.18	\$ 44,569.00	\$ -	\$ 8,730.93	PA100-586	8/1/2017	119	7/31/2027	
PTB183012	Pb 183-012 Phase II Prime Agreement Various/Various P-98-044-17 Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 122,063.65	\$ 65,436.81	\$ 32,728.04	\$ -	\$ 122,063.65	PA100-586	8/22/2017	119	7/16/2027	
PTB183013	Pb 183-013 Phase I Prime Agreement Various/Various D-98-045-17 Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 350,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,061.97	\$ 63,542.05	\$ 7,439.92	\$ -	\$ 9,061.97	PA100-586	7/12/2017	120	7/9/2027	
PTB183014	Pb 183-014 Phase II Prime Agreement Various/Various PD-98-046-17 Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 51,021.36	\$ 54,224.27	\$ 10,364.87	\$ -	\$ 51,021.36	PA100-586	7/21/2017	120	7/17/2027	
PTB183015	Pb 183-015 Phase II Prime Agreement Various/Various D-98-040-16 Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 550,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 109,153.82	\$ 37,408.23	\$ 17,031.72	\$ -	\$ 109,153.82	PA100-586	8/8/2017	119	7/11/2027	
PTB183016	Pb 183-016 Phase II Prime Agreement Various/Various C-98-018-17 Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/19/2017	120	7/12/2027	
PTB183017	Pb 183-017 Phase II Prime Agreement Various/Various P-30-027-17 Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 156,622.63	\$ 170,366.66	\$ -	\$ -	PA100-586	8/1/2017	119	7/31/2027	
PTB183018	Pb 183-018 Phase II Prime Agreement Various/Various C-30-021-17 Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 25,899.37	\$ 17,440.67	\$ 1,773.35	\$ -	\$ 25,899.37	PA100-586	7/7/2017	120	7/4/2027	
PTB184001	Pb 184-001; Phase I; Prime; Establishment Job # D-91-239-17; Various Counties; Nte \$1,050,000	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/27/2018	120	4/24/2028	
PTB184001	Pb 184-001; Phase I; Prime; Establishment Job # D-91-239-17; Various Counties; Nte \$1,050,000	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 700,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,898.59	\$ 10,062.74	\$ -	\$ -	\$ 12,898.59	PA100-586	4/27/2018	120	4/24/2028	
PTB184003	Pb 184-003; Start-Up; Phase 3; Establishment Job # C-91-230-17; Cook County I-90 @ 1-290 Congress Pkwy Eb Mainline Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 5,149,922.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 290,997.55	\$ -	PA100-586	9/25/2017	120	9/24/2027	
PTB184003	Pb 184-003; Start-Up; Phase 3; Establishment Job # C-91-230-17; Cook County I-90 @ 1-290 Congress Pkwy Eb Mainline Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 5,149,922.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 259,754.39	\$ 875,418.41	\$ -	\$ -	\$ 259,754.39	PA100-586	9/25/2017	120	9/24/2027	
PTB184005	Pb 184-005; Phase I; Prime; Establishment Job # P-91-196-17; Will County; Nte \$856,248 Federal Funds 8020	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 856,248.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/7/2018	119	7/17/2028	
PTB184005	Pb 184-005; Phase I; Prime; Establishment Job # P-91-196-17; Will County; Nte \$856,248 Federal Funds 8020	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 856,248.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,130.13	\$ 152,457.32	\$ -	\$ -	PA100-586	8/7/2018	119	7/17/2028	
PTB184006	Pb 184-006; Start-Up; Phase 2; Establishment Job # D-91-233-17; Various Counties Eligible For Reimbursement From Flow Preliminary Engineering; Nte \$249,999	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 4,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/27/2017	120	11/26/2027	
PTB184006	Pb 184-006; Start-Up; Phase 2; Establishment Job # D-91-233-17; Various Counties Eligible For Reimbursement From Flow Preliminary Engineering; Nte \$249,999	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 4,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 74,062.22	\$ 249,494.04	\$ 412,228.03	\$ -	\$ 74,062.22	PA100-586	11/27/2017	120	11/26/2027	
PTB184007	Pb 184-007; Start-Up; Phase 3; Establishment Job # C-91-228-17; Various Counties Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 134,966.18	\$ 30,266.67	\$ -	\$ -	\$ 134,966.18	PA100-586	9/5/2017	120	9/4/2027	
PTB184008	Pb 184-008; Prime; Phase 1; Establishment Job # P-91-240-17; Various Counties Eligible For Reimbursement From Flow Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 26,012.15	\$ -	\$ -	PA100-586	10/18/2017	120	10/16/2027	
PTB184009	Pb 184-009; Start-Up Agreement For Phase 3 Services In District One; Job Number: C-91-237-17 Establishment; Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 2,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 290,890.06	\$ -	\$ -	\$ -	PA100-586	8/30/2017	120	8/29/2027	
PTB184009	Pb 184-009; Start-Up Agreement For Phase 3 Services In District One; Job Number: C-91-237-17 Establishment; Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 263,260.43	\$ 299,940.59	\$ -	\$ -	\$ 263,260.43	PA100-586	8/30/2017	120	8/29/2027	
PTB184010	Pb 184-010 Phase II; Start-Up; Establishment; Job No. D-91-226-17; Various Counties Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 240,548.60	\$ 44,711.09	\$ -	\$ -	\$ 240,548.60	PA100-586	8/28/2017	120	8/27/2027	
PTB184010	Pb 184-010 Phase II; Start-Up; Establishment; Job No. D-91-226-17; Various Counties Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 122,710.84	\$ 66,300.78	\$ -	\$ -	PA100-586	8/28/2017	120	8/27/2027	
PTB184011	Pb 184-011; Prime; Phase 1; Establishment Job # P-91-238-17; Various Counties; Nte \$1,800,000	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/7/2018	119	2/13/2028	
PTB184011	Pb 184-011; Prime; Phase 1; Establishment Job # P-91-238-17; Various Counties; Nte \$1,800,000	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,884.37	\$ 32,334.20	\$ 33,542.86	\$ -	\$ 21,884.37	PA100-586	3/7/2018	119	2/13/2028	
PTB184012	Pb 184-012; Prime; Phase 3; Establishment Job # C-91-234-17; Various Counties Eligible For Reimbursement From Flow Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 412,925.46	\$ 252,095.59	\$ 135,229.48	\$ -	\$ 412,925.46	PA100-586	10/13/2017	120	10/12/2027	
PTB184013	Pb 184-013; Start-Up; Phase 2; Establishment Job # D-91-231-17; Various Counties Preliminary Engineering	NON-BOND		0902494057700020	Consultant & Preliminary Engineering	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/1/2017	119	8/31/2027	
PTB184013	Pb 184-013; Start-Up; Phase 2; Establishment Job # D-91-231-17; Various Counties Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 23,695.75	\$ 16,083.17	\$ 50,696.72	\$ -	\$ 23,695.75	PA100-586	9/1/2017	119	8/31/2027	
PTB184014	Pb 184-014; Start-Up; Phase 3; Establishment Job # C-91-232-17; Cook County I-90 & I-290 Eb Bridges; Federal Funds Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 4,698,991.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/25/2017	120	9/24/2027	
PTB184014	Pb 184-014; Start-Up; Phase 3; Establishment Job # C-91-232-17; Cook County I-90 & I-290 Eb Bridges; Federal Funds Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 4,698,991.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 429,482.75	\$ 781,935.49	\$ -	\$ -	\$ 429,482.75	PA100-586	9/25/2017	120	9/24/2027	
PTB184015	Pb 184-015; Prime; Phase 1 & 2; Establishment Job # P-93-031-17; Various Counties; Nte \$500,000 Eligible For Reimbursement From Flow Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 127,894.53	\$ 13,839.02	\$ -	\$ -	\$ 127,894.53	PA100-586	10/27/2017	120	10/24/2027	
PTB184016	Pb 184-016; Prime; Phase 3; Establishment Job # C-93-084-17; Various Counties; Nte \$1,526,202	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,526,202.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 288,187.82	\$ 686,190.62	\$ 102,192.46	\$ -	\$ 288,187.82	PA100-586	4/2/2018	119	3/23/2028	
PTB184017	Pb 184-017; Prime; Phase 1; Establishment Job # P-93-032-17; Various Counties Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,156.42	\$ 12,059.24	\$ -	\$ -	\$ 13,156.42	PA100-586	9/7/2017	120	9/5/2027	
PTB184018	Pb 184-018; Prime; Phase 1 & 2; Establishment Job # P-93-030-17; Various Counties Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/22/2017	120	9/19/2027	
PTB184019	Pb 184-019; Start-Up; Phase 1; Establishment Job # P-94-014-17; Peoria & Tazewell Counties I-74 Route 74 (I-74) 29) Federal Funds 9010 Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,789,186.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 73,151.43	\$ 44,640.33	\$ 10,762.73	\$ -	\$ 73,151.43	PA100-586	10/27/2017	120	10/26/2027	
PTB184020	Pb 184-020; Start-Up; Phase 3; Establishment Job # C-94-064-17; Various Counties Eligible For Reimbursement From Flow Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 306,416.74	\$ 180,170.57	\$ 11,580.97	\$ -	\$ 306,416.74	PA100-586	10/16/2017	120	10/15/2027	
PTB184021	Pb 184-021; Start-Up; Phase 3; Establishment Job # C-94-065-17; Various Counties Eligible For Reimbursement From Flow Nte \$249,000; Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,165.93	\$ -	\$ -	\$ -	PA100-586	10/18/2017	120	10/17/2027	
PTB184021	Pb 184-021; Start-Up; Phase 3; Establishment Job # C-94-065-17; Various Counties Eligible For Reimbursement From Flow Nte \$249,000; Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 142,219.65	\$ 157,109.95	\$ 17,358.11	\$ -	\$ 142,219.65	PA100-586	10/18/2017	120	10/17/2027	
PTB184022	Pb 184-022; Prime; Phase 3; Establishment Job # C-95-999-99; Various Counties; Nte \$500,000	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/25/2018	120	4/24/2028	
PTB184023	Pb 184-023; Prime; Phase 1; Establishment Job # P-98-009-17; Madison County; Nte \$2,500,000 Federal Funds 9010 Preliminary Engineering	NON-BOND		0902494427700010	Statewide Construction & Land Acq	\$ 3,012,160.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 272,002.18	\$ -	\$ -	\$ -	\$ 272,002.18	PA100-586	11/30/2017	120	11/29/2027	
PTB184023	Pb 184-023; Prime; Phase 1; Establishment Job # P-98-009-17; Madison County; Nte \$2,500,000 Federal Funds 9010 Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 3,012,160.00	\$ -	\$													

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimate)	Grant Execution Date
PTB184038	Consultant Services For Development/Implementation of Signal Timing & Timing Coordination Plans Eligible For Reimbursement From Fwa; Vendor Sel From State Of Interest Subm For 9 Membr Sel Comm Rev	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,970.41	\$ -	\$ -	\$ -	PA100-586	1/18/2018	120	1/17/2028	
PTB185001	Pb 185-001; Prime; Phase 1; Establishment Job # P-91-002-18; Various Ctrys; Nte \$1,800,000 Eligible For Reimburse Merit From Fwa Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/19/2018	120	1/4/2028	
PTB185001	Pb 185-001; Prime; Phase 1; Establishment Job # P-91-002-18; Various Ctrys; Nte \$1,800,000 Eligible For Reimburse Merit From Fwa Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 55,565.47	\$ 89,448.96	\$ 121,738.13	\$ -	\$ 55,565.47	PA100-586	1/19/2018	120	1/4/2028	
PTB185002	Pb 185-002; Start-Up; Phase 2; Establishment Job # D-91-002-18; Various Counties; Nte \$800,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/29/2017	120	11/28/2027	
PTB185002	Pb 185-002; Start-Up; Phase 2; Establishment Job # D-91-002-18; Various Counties; Nte \$800,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 68,998.65	\$ 341,615.92	\$ 100,175.11	\$ -	\$ 68,998.65	PA100-586	11/29/2017	120	11/28/2027	
PTB185003	Pb 185-003; Start-Up; Phase 2; Establishment Job # D-91-004-18; Various Counties; Nte \$200,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/27/2017	120	11/26/2027	
PTB185003	Pb 185-003; Start-Up; Phase 2; Establishment Job # D-91-004-18; Various Counties; Nte \$200,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 41,339.90	\$ 19,344.33	\$ 9,074.89	\$ -	\$ 41,339.90	PA100-586	11/27/2017	120	11/26/2027	
PTB185004	Pb 185-004; Start-Up; Phase 2; Establishment Job # D-91-001-18; Various Ctrys; Nte \$2,300,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 5,075,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/12/2017	120	12/11/2027	
PTB185004	Pb 185-004; Start-Up; Phase 2; Establishment Job # D-91-001-18; Various Ctrys; Nte \$2,300,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 5,075,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 646,580.18	\$ 511,153.00	\$ 158,846.22	\$ -	\$ 646,580.18	PA100-586	12/12/2017	120	12/11/2027	
PTB185005	Pb 185-005; Start-Up; Phase 2; Establishment Job # D-91-262-17; Various Counties; Nte \$200,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/6/2017	120	11/5/2027	
PTB185005	Pb 185-005; Start-Up; Phase 2; Establishment Job # D-91-262-17; Various Counties; Nte \$200,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/6/2017	120	11/5/2027	
PTB185006	Pb 185-006; Start-Up; Phase 2; Establishment Job # D-91-261-17; Various Counties; Nte \$200,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/6/2017	120	11/5/2027	
PTB185006	Pb 185-006; Start-Up; Phase 2; Establishment Job # D-91-261-17; Various Counties; Nte \$200,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 36,861.93	\$ -	\$ -	\$ -	PA100-586	11/6/2017	120	11/5/2027	
PTB185007	Pb 185-007; Prime; Phase 1; Establishment Job # P-91-003-18; Various Ctrys; Nte \$1,800,000	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/14/2018	120	2/13/2028	
PTB185007	Pb 185-007; Prime; Phase 1; Establishment Job # P-91-003-18; Various Ctrys; Nte \$1,800,000	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 39,449.69	\$ 16,893.43	\$ 62,685.72	\$ -	\$ 39,449.69	PA100-586	2/14/2018	120	2/13/2028	
PTB185008	Pb 185-008; Prime; Phase 3; Establishment Job # M-91-001-18; Various Ctrys; Nte \$500,000	NON-BOND		0011494427900007	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 224,782.77	\$ -	\$ -	\$ -	PA100-586	4/3/2018	120	4/2/2028	
PTB185009	Pb 185-009; Prime; Phase 3; Establishment Job # M-91-002-18; Various Ctrys; Nte \$493,617	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 493,617.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 91,592.38	\$ 248,644.65	\$ 136,769.55	\$ -	\$ 91,592.38	PA100-586	4/11/2018	120	4/8/2028	
PTB185011	Pb 185-011; Prime; Phase II; Establishment Job # C-91-378-14; Cook Cty; Nte \$1,366,653 Federal Funds 9010	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 675,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/5/2018	120	7/1/2028	
PTB185012	Pb 185-012; Start-Up; Phase 2; Establishment Job # D-91-003-18; Various Counties; Nte \$800,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/1/2017	119	11/30/2027	
PTB185012	Pb 185-012; Start-Up; Phase 2; Establishment Job # D-91-003-18; Various Counties; Nte \$800,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 63,716.67	\$ 104,639.96	\$ 213,035.19	\$ -	\$ 63,716.67	PA100-586	12/1/2017	119	11/30/2027	
PTB185013	Pb 185-013; Phase One; Prime; Establishment Job # P-91-001-18; Various Ctrys; Nte \$300,000	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/13/2018	120	4/2/2028	
PTB185013	Pb 185-013; Phase One; Prime; Establishment Job # P-91-001-18; Various Ctrys; Nte \$300,000	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/13/2018	120	4/2/2028	
PTB185014	Pb 185-014; Phase I; Startup; Establishment Job # D-91-215-17; Cook County; Nte \$249,000 Federal Funds 8020	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 654,552.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,530.58	\$ -	\$ -	PA100-586	8/10/2018	120	8/9/2028	
PTB185015	Pb 185-015; Prime; Phase 1; Establishment Job # P-91-004-18; Various Ctrys; Nte \$1,800,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/31/2018	120	1/25/2028	
PTB185015	Pb 185-015; Prime; Phase 1; Establishment Job # P-91-004-18; Various Ctrys; Nte \$1,800,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/31/2018	120	1/25/2028	
PTB185016	Pb 185-016; Phase I; Startup; Establishment Job # P-91-005-18; Cook County; Nte \$800,000 Federal Funding 9010	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/20/2018	24	11/19/2020	
PTB185017	Pb 185-017; Phase 3; Prime; Establishment Job # M-94-001-18; Various Ctrys; Nte \$1,000,000	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/1/2018	119	4/12/2028	
PTB185017	Pb 185-017; Phase 3; Prime; Establishment Job # M-94-001-18; Various Ctrys; Nte \$1,000,000	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,708.18	\$ 32,395.25	\$ -	\$ -	\$ -	PA100-586	5/1/2018	119	4/12/2028	
PTB185018	Pb 185-018; Start-Up; Phase 1 & 2; Establishment Job # D-95-033-17; Various Counties; Nte \$200,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,605.00	\$ 4,014.53	\$ -	\$ -	\$ 1,605.00	PA100-586	11/28/2017	120	11/27/2027	
PTB185019	Pb 185-019; Start-Up; Phase 1; Establishment Job # P-95-026-10; Mclean Ctry; Nte \$631,265 Federal Funds 8020; Preliminary Engineering	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 1,461,668.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/10/2018	120	1/9/2028	
PTB185019	Pb 185-019; Start-Up; Phase 1; Establishment Job # P-95-026-10; Mclean Ctry; Nte \$631,265 Federal Funds 8020; Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,461,668.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 186,841.71	\$ 145,013.80	\$ 53,657.99	\$ -	\$ 186,841.71	PA100-586	1/10/2018	120	1/9/2028	
PTB185020	Pb 185-020; Phase I; Prime; Establishment Job # D-98-001-18; Madison County; Nte \$5,426,618 Federal/Local/State Funding 405010	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 4,450,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 248,703.16	\$ 270,056.28	\$ -	\$ -	PA100-586	7/30/2018	119	6/30/2028	
PTB185021	Pb 185-021; Prime; Phase 1E; Establishment Job # P-98-071-17/D-98-071-17; Various Ctrys; Nte \$750,000	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/18/2018	120	6/12/2028	
PTB185022	Pb 185-022; Prime; Phase 3; Establishment Job # B-37-002-18; Various Ctrys; Nte \$1,800,000 Eligible For Reimbursement For Fwa Preliminary Engineering	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 1,800,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 104,407.39	\$ 43,111.50	\$ 3,478.56	\$ -	\$ 104,407.39	PA100-586	12/20/2017	120	12/17/2027	
PTB185023	Pb 185-023; Prime; Phase 2; Establishment Job # B-37-001-18; Various Ctrys; Nte \$1,500,000 Eligible For Reimbursement From Fwa Preliminary Engineering	NON-BOND		0011494057700026	Consultant & Preliminary Engineering	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 261,788.79	\$ 63,078.42	\$ 161,491.21	\$ -	\$ 261,788.79	PA100-586	12/18/2017	120	12/17/2027	
PTB185024	Pb 185-024; Prime; Phase 2; Establishment Job No. D-30-001-18; Various Ctrys; Nte \$1,000,000	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/6/2018	119	2/28/2028	
PTB185024	Pb 185-024; Prime; Phase 2; Establishment Job No. D-30-001-18; Various Ctrys; Nte \$1,000,000	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,805.96	\$ 22,901.70	\$ 5,987.96	\$ -	\$ 20,805.96	PA100-586	3/6/2018	119	2/28/2028	
PTB186001	Pb 186-001; Startup; Phase I; Establishment Job # D-91-229-18; Cook County; Nte \$200,000 Federal Funds 9010	NON-BOND		0011494427900018	Statewide Construction & Land Acq	\$ 480,598.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/30/2018	120	7/29/2028	
PTB186001	Pb 186-001; Startup; Phase I; Establishment Job # D-91-229-18; Cook County; Nte \$200,000 Federal Funds 9010	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 480,598.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,913.19	\$ 52,870.56	\$ -	\$ -	\$ -	PA100-586	7/30/2018	120	7/29/2028	
PTB186002	Pb 186-002; Prime; Phase I; Establishment Job # P-91-013-18; Various Ctrys; Nte \$900,000	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/5/2018	119	5/6/2028	
PTB186002	Pb 186-002; Prime; Phase I; Establishment Job # P-91-013-18; Various Ctrys; Nte \$900,000	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,275.81	\$ 35,991.21	\$ -	\$ -	\$ -	PA100-586	6/5/2018	119	5/6/2028	
PTB186003	Pb 186-003; Phase I; Prime; Establishment Job # P-91-014-18; Cook Cty; Nte \$2,116,657 Federal Funds 8020	NON-BOND		0011494427900000	Statewide Construction &amp																

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
PTB187002	Pb 187-002, Phase II, Prime, Establishment Job # C-91-999-99; Various Counties; Nte \$995,951	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 995,951.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 107,723.71	\$ 51,252.27	\$ -	\$ -	PA100-586	8/13/2018	119	7/19/2028	
PTB187003	Pb 187-003, Phase II, Prime, Establishment Job # C-91-226-07, Cook Cty; Nte \$1,248,222 Federal Funding 80/20	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 1,248,222.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/5/2018	117	8/30/2028	
PTB187004	Pb 187-004, Startup, Phase 3, Establishment Job # M-91-001-18; Various Counties; Nte \$200,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2018	120	5/30/2028	
PTB187004	Pb 187-004, Startup, Phase 3, Establishment Job # M-91-001-18; Various Counties; Nte \$200,000	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 182,808.02	\$ 163,650.53	\$ 63,941.64	\$ -	\$ 182,808.02	PA100-586	5/31/2018	120	5/30/2028	
PTB187006	Pb 187-006, Start-Up, Phase II, Establishment Job # D-91-253-18; Various Counties; Nte \$800,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 1,300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/18/2018	120	5/17/2028	
PTB187006	Pb 187-006, Start-Up, Phase II, Establishment Job # D-91-253-18; Various Counties; Nte \$800,000	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 54,675.72	\$ 204,513.64	\$ 144,382.74	\$ -	\$ 54,675.72	PA100-586	5/18/2018	120	5/17/2028	
PTB187008	Pb 187-008, Phase I, Startup, Establishment Job # P-94-007-18-D-94-045-16; Fulton Cty; Federal Funds 80/20; Nte \$82,500	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 206,009.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/24/2018	120	8/23/2028	
PTB187008	Pb 187-008, Phase I, Startup, Establishment Job # P-94-007-18-D-94-045-16; Fulton Cty; Federal Funds 80/20; Nte \$82,500	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 206,009.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/24/2018	120	8/23/2028	
PTB187009	Pb 187-009, Phase II, Startup, Establishment Job # P-95-035-17-D-95-035-17; Var Counties; Nte \$200,000	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,661.57	\$ 3,349.07	\$ 82,865.23	\$ -	\$ 22,661.57	PA100-586	5/15/2018	120	5/14/2028	
PTB187010	Pb 187-010, Prime; Phase II, Establishment Job # Rn-96-001-18; Various Counties; Nte \$300,000	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/5/2018	120	6/3/2028	
PTB187011	Pb 187-011, Phase II, Prime; Establishment Job # D-96-006-18; Various Counties; Nte \$500,000	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/22/2018	120	8/6/2028	
PTB187012	Pb 187-012, Phase II, Startup, Establishment Job # D-96-029-18; Scott County; Nte \$249,999	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 249,999.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/22/2018	24	8/21/2020	
PTB187013	Pb 187-013, Prime; Phase II, Establishment Job # Rn-99-001-18; Var Counties; Nte \$200,000	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/18/2018	120	6/7/2028	
PTB187014	Pb 187-014, Phase II, Prime; Establishment Job # Bi-37-006-18; Various Counties; Nte \$500,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/8/2018	118	6/8/2028	
PTB187015	Pb 187-015, Prime; Phase II, Establishment Job # Bi-37-005-18; Various Counties; Nte \$1,500,000	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/19/2018	120	6/10/2028	
PTB187016	Pb 187-016, Phase II, Prime; Establishment Job # Bi-37-004-18; Various Counties; Nte \$2,000,000	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/12/2018	120	6/11/2028	
PTB188004	Pb 188-004, Phase II, Prime; Establishment Job #D-91-294-18; McHenry County; Nte \$764,309 Federal Funding 80/20	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 764,309.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/7/2019	119	1/28/2029	
PTB188006	Pb 188-006, Phase II, Prime; Establishment Job #P-91-038-18; Various Counties; Nte \$5,000,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 159,774.61	\$ 161,251.62	\$ -	\$ -	PA100-586	9/18/2018	119	8/30/2028	
PTB188007	Pb 188-007, Phase I, Prime; Establishment Job # P-91-039-18; Various Counties; Nte \$1,000,000	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/27/2018	120	8/22/2028	
PTB188008	Pb 188-008, Phase II, Prime; Establishment Job # C-91-377-14, Cook County; Nte \$2,750,000 Federal Funds 80/20 & 90/10	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 2,750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 490,287.23	\$ 248,856.22	\$ -	\$ -	PA100-586	8/20/2018	120	8/16/2028	
PTB188013	Pb 188-013, Prime; Phase II, Establishment Job # D-91-278-18; Various Counties; Nte \$500,000	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/27/2018	120	8/16/2028	
PTB188015	Pb 188-015, Phase II, Prime; Establishment Job # D-91-277-18; Various Counties; Nte \$500,000	NON-BOND		09024940577000020	Consultant & Preliminary Engineering	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,093.35	\$ 58,861.75	\$ -	\$ -	PA100-586	9/7/2018	119	8/21/2028	
PTB188016	Pb 188-016, Prime; Phase II, Establishment Job # P-93-020-18; Various Counties; Nte \$500,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/20/2018	120	9/16/2028	
PTB188017	Pb 188-017, Phase II, Prime; Establishment Job # P-93-019-18; Various Counties; Nte \$500,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/7/2018	120	9/3/2028	
PTB188019	Pb 188-019, Prime; Phase II, Establishment Job # P-93-021-18; Various Counties; Nte \$425,000	NON-BOND		09024940577000020	Consultant & Preliminary Engineering	\$ 425,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,474.46	\$ 31,651.45	\$ -	\$ -	PA100-586	9/21/2018	120	9/20/2028	
PTB188020	Pb 188-020, Phase II, Prime; Establishment Job # P-93-018-18; Various Counties; Nte \$500,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/18/2018	120	9/11/2028	
PTB188021	Pb 188-021, Phase II, Prime; Establishment Job # C-94-200-06; Mercer County; Nte \$751,376 Federal Funds 80/20	NON-BOND		00114940577000026	Consultant & Preliminary Engineering	\$ 751,376.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/25/2018	120	10/4/2028	
PTB188022	Pb 188-022, Phase II, Prime; Establishment Job # P-95-008-18; Various Counties; Nte \$750,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/15/2018	120	8/6/2028	
PTB188023	Pb 188-023, Phase I, Start Up; Establishment Job # P-95-013-98-D-95-013-98; Vermillion Cty; Nte \$42,267	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 42,267.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/25/2018	24	10/24/2020	
PTB188025	Pb 188-025, Phase II, Prime; Establishment Job # D-98-097-18; Various Counties; Nte \$500,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/22/2018	120	8/19/2028	
PTB188026	Pb 188-026, Phase II, Prime; Establishment Job # P-98-015-18-D-98-096-18; Various Counties; Nte \$500,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/3/2018	118	8/30/2028	
PTB188027	Pb 188-027, Phase I, Prime; Establishment Job #R-55-001-18; Various Counties; Nte \$1,450,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/11/2018	120	12/7/2028	
PTB188028	Pb 188-028, Phase I Prime Agreement, Development Of Statewide Critical Infrastructure Protection Plans; Vendor Selected From Stmt Of Interest Submitted For Nine Member Selection Comm. Review	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/17/2018	120	10/15/2028	
PTB188029	Pb 188-029, Prime; Phase II, Establishment Job # D-60-003-19; Signal Coordination & Timing Within Dist 2-5; Vendor Selected From Stmt Of Interest Submit For 9 Member Selection Committee Review	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 225,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/24/2018	120	10/23/2028	
PTB188030	Pb 188-030, Phase II Prime; Establishment, Job # D-60-002-19; Professional Services In Connection W/Overhead Sign Structure Inspection; Stmt Of Interest Submitted For 9 Member Selection Committee Review	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/5/2018	119	10/24/2028	
PTB188031	Pb 188-031, Prime; Phase 2, Establishment Job # D-60-001-19; Overhead Sign Structure; High Mast Light Tower Inspections-Dist 1; Vendor Selected From Stmt Of Interest Sub For 9 Member Selection Comm Review	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/25/2018	120	10/22/2028	
PTB188032	Pb 188-032, Phase II Prime; Establishment, Job # D-60-004-19; Professional Services In Connection W/Signal Coordination/Timing Details 6-9; Stmt Of Interest Submitted For 9 Member Selection Committee Review	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/13/2018	120	12/11/2028	
PTB189002	Pb 189-002, Phase I, Prime; Establishment Job #P-91-149-18; Various Counties; Nte \$1,200,000	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/30/2019	120	1/14/2029	
PTB189004	Pb 189-004, Phase I, Prime; Establishment Job #P-91-051-18; Various Counties; Nte \$2,000,000	NON-BOND		09024944277000010	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/21/2018	120	12/5/2028	
PTB189005	Pb 189-005, Phase I, Prime; Establishment Job # D-91-344-18; Various Counties; Nte \$500,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/28/2018	120	12/19/2028	
PTB189010	Pb 189-010, Phase II, Prime; Establishment Job #D-91-373-18; Various Counties; Nte \$1,200,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/21/2018	120	12/11/2028	
PTB189014	Pb 189-014, Phase II, Prime; Establishment Job # C-91-273-14, Cook County; Nte \$12,016,101 Federal Funding 90/10 Preliminary Engineering	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 4,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/1/2019	118	12/17/2028	
PTB189018	Pb 189-018, Phase II, Prime; Establishment Job #D-92-058-18; Various Counties; Nte \$500,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/26/2018	119	11/27/2028	
PTB189019	Pb 189-019, Phase II, Prime; Establishment Job #P-92-004-18; Various Counties; Nte \$1,000,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 500,000.00															

Agency Project ID	Project Category	Project Title	Funding Information		Release Information							FY19 Spending Information					Project Completion Information			
			Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)
RR113243C		Rr Cost Reimbursement Agreement; Rr To Provide Construction Inspection And Oversight; Fai 80 Overn Near Rowell Ave, Will County 1973, C-91-243-13	NON-BOND		0011494427900017	Statewide Construction & Land Acq	\$ 55,280.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/29/2016	58	5/14/2021	
RR113426A		Railroad Cost Reimbursement Agreement; Rr To Provide Flagging Services; Fai 55 @ Lake Shore Drive; Cook County (031); C-91-426-13	NON-BOND		0011494427900015	Statewide Construction & Land Acq	\$ 911,203.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/3/2015	48	3/2/2019	
UOFSTU13		U Of Tc Conduct Summer Transportation Institute In Chicago To Create Awareness And Stimulate Interest Among High School Students In The Transportation Industry	NON-BOND		0011494427900014	Statewide Construction & Land Acq	\$ 94,660.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	8/8/2013	2	10/31/2013	
WETLAND16		Establish Obligation For Maintenance Of Wetland Sites In Rock Island, Henry, And Stephenson Counties Maximum Not To Exceed \$150,000 Safe Routes To School Grant For Portable Speed Sign Pps0-01687-1024	NON-BOND		0011494427900016	Statewide Construction & Land Acq	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,000.00	\$ -	\$ -	PA100-586	9/11/2015	51	12/31/2019	
011SR3669		Safe Routes To School - Walking School Bus Program	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 12,442.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/25/2016	11	12/31/2016	
0117SR014		Agreement To Organize A Bicycle Rodeo Or Training Course To Teach On-Bike Skills	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 15,840.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2014	24	7/31/2016	
012SR3716		Safe Routes To School Program - Purchase Of Bikes/Helmets And Field Accessories Pps0-01687-1015	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 20,048.49	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/26/2014	18	12/31/2015	
0159SR014		Establish Obligation For Cap-10-927-Ara To Purchase Shop Equipment And Its Hardware And Software Using Ara Funds, B-86-2001	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 19,308.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/23/2015	12	9/22/2016	
10927ARRA		Establish Obligation For Cap-10-927-Ara To Purchase Shop Equipment And Its Hardware And Software Using Ara Funds, B-86-2001	BOND	8A	0554948049000110	Mass Transportation-Downstate	\$ 1,067,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/5/2009	131	9/30/2020	
10927ARRA		Establish Obligation For Cap-10-927-Ara To Purchase Shop Equipment And Its Hardware And Software Using Ara Funds, B-86-2001	NON-BOND		0559494804420010	Competitive Capital Grants	\$ 1,067,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/5/2009	131	9/30/2020	
10930ARRA		Establish Contract Obligation For Cap-10-930-Ara To Purchase Shop Equipment For Regional Maintenance Center With Ara Funds.	BOND	8A	0554948049000110	Mass Transportation-Downstate	\$ 1,180,691.00	\$ -	\$ -	\$ -	\$ -	\$ 237,267.96	\$ -	\$ -	\$ -	PA100-586	9/30/2009	120	9/30/2019	
10930ARRA		Establish Contract Obligation For Cap-10-930-Ara To Purchase Shop Equipment For Regional Maintenance Center With Ara Funds.	NON-BOND		0559494804420010	Competitive Capital Grants	\$ 1,180,691.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2009	120	9/30/2019	
10931ARRA		Establish Obligation For Cap-10-931-Ara To Purchase Its Hardware And Software Using Ara Funds, B-86-2001	BOND	8A	0554948049000110	Mass Transportation-Downstate	\$ 5,547,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/2/2010	113	9/30/2019	
10931ARRA		Establish Obligation For Cap-10-931-Ara To Purchase Its Hardware And Software Using Ara Funds, B-86-2001	NON-BOND		0559494804420010	Competitive Capital Grants	\$ 5,547,600.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	4/2/2010	113	9/30/2019	
10932ARRA		Establish Obligation For Cap-10-932-Ara To Purchase Its Hardware And Software With Ara Funds, B-86-2001	BOND	8A	0554948049000110	Mass Transportation-Downstate	\$ 1,122,872.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/30/2009	168	9/30/2023	
10932ARRA		Establish Obligation For Cap-10-932-Ara To Purchase Its Hardware And Software With Ara Funds, B-86-2001	NON-BOND		0559494804420010	Competitive Capital Grants	\$ 1,122,872.07	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,214.76	\$ -	PA100-586	9/30/2009	168	9/30/2023	
121004DPT		Establish Obligation For Capital Grant Agreement Cap-12-1004-Fed For The Purchase Of Intelligent Transportation Software. (Iarc)	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 130,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/13/2011	118	10/31/2021	
131021CVP		Establish Obligation For Cap-13-1021-Cvp For The Procurement Of Light And Medium Duty Buses. Est Light Duty \$10,078,800 Mod Duty 21,774,000.00 Partial Obligation Due To Release Constraints.	BOND	8A	0554948049000110	Mass Transportation-Downstate	\$ 35,709,725.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/11/2013	60	6/10/2018	
131021CVP		Establish Obligation For Cap-13-1021-Cvp For The Procurement Of Light And Medium Duty Buses. Est Light Duty \$10,078,800 Mod Duty 21,774,000.00 Partial Obligation Due To Release Constraints.	NON-BOND		0559494804420010	Competitive Capital Grants	\$ 35,709,725.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/11/2013	60	6/10/2018	
131021CVP		Establish Obligation For Cap-13-1021-Cvp For The Procurement Of Light And Medium Duty Buses. Est Light Duty \$10,078,800 Mod Duty 21,774,000.00 Partial Obligation Due To Release Constraints.	NON-BOND		08534948049000200	Fed Share Of Capital & Operating Grants	\$ 35,709,725.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/11/2013	60	6/10/2018	
131021CVP		Establish Obligation For Cap-13-1021-Cvp For The Procurement Of Light And Medium Duty Buses. Est Light Duty \$10,078,800 Mod Duty 21,774,000.00 Partial Obligation Due To Release Constraints.	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 35,709,725.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,975,238.00	\$ 2,748,974.00	\$ -	PA100-586	6/11/2013	60	6/10/2018	
141036LL		Establish Obligation Cap-14-1036-III For Low Floor Hybrid Electric Buses, Safety Equipment And Bus Stops Rehabilitation.	BOND	8A	0554948049000110	Mass Transportation-Downstate	\$ 2,895,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 384,496.60	\$ -	PA100-586	9/26/2014	114	3/31/2024	
141036LL		Establish Obligation Cap-14-1036-III For Low Floor Hybrid Electric Buses, Safety Equipment And Bus Stops Rehabilitation.	NON-BOND		0559494804420010	Competitive Capital Grants	\$ 2,895,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 203,572.09	\$ 63,288.68	\$ -	PA100-586	9/26/2014	114	3/31/2024	
141078LL		Establish Obligation Cap-14-1078-III For Shop Equipment, Fare Collection Equipment, Bus Video System And Radio Equipment.	NON-BOND		0559494804420010	Competitive Capital Grants	\$ 163,000.00	\$ -	\$ -	\$ -	\$ -	\$ 10,798.46	\$ 5,963.35	\$ -	\$ 10,798.46	PA100-586	9/26/2014	114	3/31/2024	
161088CVP		Establish Obligation For Paramtransi Minivan Master Contract 22036591 For The Procurement Of An Estimated 275 Vehicles... Contract No 15-8809 Not To Exceed 15,000,000.00	BOND	8A	0554948049000110	Mass Transportation-Downstate	\$ 15,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/17/2015	48	12/16/2019	
161088CVP		Establish Obligation For Paramtransi Minivan Master Contract 22036591 For The Procurement Of An Estimated 275 Vehicles... Contract No 15-8809 Not To Exceed 15,000,000.00	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 15,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,826,152.00	\$ 76,166.00	\$ -	PA100-586	12/17/2015	48	12/16/2019	
18HCCTPLC		Services Rendered By Lewis & Clark Community College In The Administration Of The Highway Construction Careers Training Program (Hcctp) Not To Exceed \$354,400	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 297,650.91	\$ -	\$ -	\$ -	\$ -	\$ 84,292.17	\$ -	\$ -	\$ -	PA100-586	8/3/2017	10	6/30/2018	
18HCCTPPC		Services Rendered By Parkland College In The Administration Of The Highway Construction Careers Training Program (Hcctp) Not To Exceed \$354,400	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 318,245.20	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 108,871.88	\$ -	\$ -	PA100-586	8/3/2017	10	6/30/2018	
19HCCTPLC		Services Rendered By Lewis & Clark Community Col In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 354,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 49,545.23	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
19HCCTPPC		Services Rendered By Parkland College In The Administration Fo The Highway Construction Careertraining Program (Hcctp) Not To Exceed \$354,400	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 354,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,433.18	\$ 167,741.62	\$ -	PA100-586	7/1/2018	11	6/30/2019	
BLUEBOOK18		Establish Obligation For Sbe 9 Subscriptions On Contract 18-494Dd-B-11	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 121,575.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/25/2018	35	12/31/2020	
DEAS17MRB2		Funding For Archaeological Surveys In Conjunction With The Mississippi River Bridge 2, 4-00000-2659	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 2,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,022,051.38	\$ -	\$ -	PA100-586	7/1/2016	119	6/30/2026	
DEAS2017D2		Funding Necessary For Operation Of The Statewide Cultural Resources Program With The Ias For D2, 2-86000-0000	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 149,833.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 149,833.19	\$ -	\$ -	PA100-586	7/1/2016	119	6/30/2026	
DEAS2017D8		Funding Necessary For Operation Of The Statewide Cultural Resources Program With The Ias For D8, 8-88200-0017	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 1,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2016	119	6/30/2026	
DEAS2017D8		Funding Necessary For Operation Of The Statewide Cultural Resources Program With The Ias For D-8, 8-88200-0017	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,974.34	\$ -	\$ -	PA100-586	7/1/2016	119	6/30/2026	
DEAS2017LA		Funding Necessary For Operation Of The Statewide Cultural Resources Program With The Ias For Localroads Transportation, 0-01911-0000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 3,875,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2016	119	6/30/2026	
DEAS2017LA		Funding Necessary For Operation Of The Statewide Cultural Resources Program With The Ias For Localroads Transportation, 0-01911-0000	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 3,875,000.00	\$ -	\$ -	\$ -	\$ -	\$ 830,983.39	\$ -	\$ -	\$ 830,983.39	PA100-586	7/1/2016	119	6/30/2026	
DEAS2017LA		Funding Necessary For Operation Of The Statewide Cultural Resources Program With The Ias For Localroads Transportation, 0-01911-0000	NON-BOND		00114944279001000	Statewide Construction -Local Projects	\$ 3,875,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2016	119	6/30/2026	
DEAS2017LA		Funding Necessary For Operation Of The Statewide Cultural Resources Program With The Ias For Localroads Transportation, 0-01911-0000	NON-BOND		00114944279001017	Statewide Construction -Local Projects	\$ 3,875,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2016	119	6/30/2026	
DEAS2017LA		Funding Necessary For Operation Of The Statewide Cultural Resources Program With The Ias For Localroads Transportation, 0-01911-0000	NON-BOND		00114944279001018	Statewide Construction -Local Projects	\$ 3,875,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2016	119	6/30/2026	
DEAS2017LA		Funding Necessary For Operation Of The Statewide Cultural Resources Program With The Ias For Localroads Transportation, 0-01911-0000	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 3,875,000.00	\$ -	\$ -	\$ -	\$ -	\$ 769,712.17	\$ 391,622.28	\$ -	\$ 769,712.17	PA100-586	7/1/2016	119	6/30/2026	
DEAS201734		Funding Necessary For Operation Of The Statewide Cultural Resources Program With The Ias For Localroads Transportation, 0-01911-0000	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2016	119	6/30/2026	
DEAS201734		Funding Necessary For Carman Road To West Of Tr 111 Us 34 4-50400-0721	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 161,655.09	\$ -	\$ -	PA100-586	7/1/2016	119	6/30/2026	
DEAS201906		Funding Necessary For The Statewide Cultural Resources Program Survey For District 6 B 97/125 6-00780-003	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2016	119	6/30/2026	
DELRES0711		Funding Necessary To Provide For Local Roads Statewide Biological And Wetland Surveys, Contract Renewed 7-1-11 And Terminates On 6-30-16, Program No. 0-01648-0000	NON-BOND		00114944279001014	Statewide Construction -Local Projects	\$ 2,550,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2006	119	6/30/2016	
DELRES0711		Funding Necessary To Provide For Local Roads Statewide Biological And Wetland Surveys, Contract Renewed 7-1-11 And Terminates On 6-30-16, Program No. 0-01648-0000	NON-BOND		00114944279001015	Statewide Construction -Local Projects	\$ 2,550,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2006	119	6/30/2016	
DELRES0711		Funding Necessary To Provide For Local Roads Statewide Biological And Wetland Surveys, Contract Renewed 7-1-11 And Terminates On 6-30-16, Program No. 0-01648-0000	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 2,550,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2006	119	6/30/2016	
DELRES0711		Funding Necessary To																		



Project Category		Funding Information				Release Information						FY19 Spending Information					Project Completion Information				
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date
RESTAREA19	Establish Various Vendors Blanket For Miscell. Repairs To Rest Areas Statewide	NON-BOND		0011494427900000	Statewide Construction & Land Acq	\$ 25,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,079.00	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019	
RR11013U2A	Railroad Cost Reimbursement Agreement For Track Construction On The Chicago St Louis High Speed Rail Corridor.	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 60,045,165.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,705,982.89	\$ 4,717,543.09	\$ 5,209,341.28	\$ -	\$ 14,705,982.89	PA100-586	3/4/2011	93	12/31/2018	
RR11013U2A	Railroad Cost Reimbursement Agreement For Track Construction On The Chicago St Louis High Speed Rail Corridor.	BOND	8A	0554494814900210	High Speed/Passenger Rail Grant	\$ 60,045,165.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 56,973.21	\$ -	\$ -	\$ -	PA100-586	3/4/2011	93	12/31/2018	
RR11014URS	Engineering Services In Connection With The Various Phase I, II, III Projects For Chicago To St. Louis High Speed Rail Job # D-30-002-11 P# # 890-172	NON-BOND		04334948149002110	Federal High Speed Rail	\$ 42,206,557.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 40,742.37	\$ 18,797.76	\$ 2,495.78	\$ -	\$ 40,742.37	PA100-586	5/10/2011	120	5/9/2021	
SSOA161089	Establish And File Consultant Services Agreement Sosa-16-1089-Fed To Cover Work Orders For The State Safety Oversight Agency Initiative, Contract # 16-94856	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 1,571,032.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/29/2016	48	3/28/2020	
VOPSR1AND2	Safe Routes To School Grant - Village Of Oak Park Pps#0-01687-1016 And 0-01687-1017	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 28,166.71	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/5/2015	18	11/30/2016	
WDRIVTRAFF	Establish Obligation For Inter-governmental Agreement For Wood River Refinery Traffic Management Study	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 54,059.30	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,805.62	\$ -	\$ -	\$ -	\$ 20,805.62	PA100-586	12/21/2017	6	6/30/2018	
WZHIREBACK	Establish Obligation For To Implement State-Wide Work Zone Safety Program Pps 0-00687-0000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 663,000.00	\$ -	\$ -	PA100-586	1/1/2019	42	7/1/2022	
WZSFYCHC	Illinois State Police Work Zone Safety Program Chicago Area	NON-BOND		00114944279000014	Statewide Construction & Land Acq	\$ 11,105,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/25/2010	102	12/31/2018	
WZSFYCHC	Illinois State Police Work Zone Safety Program Chicago Area	NON-BOND		00114944279000016	Statewide Construction & Land Acq	\$ 11,105,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/25/2010	102	12/31/2018	
WZSFYCHC	Illinois State Police Work Zone Safety Program Chicago Area	NON-BOND		00114944279000017	Statewide Construction & Land Acq	\$ 11,105,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/25/2010	102	12/31/2018	
WZSFYCHC	Illinois State Police Work Zone Safety Program Chicago Area	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 11,105,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 425,000.00	\$ -	\$ -	\$ -	PA100-586	6/25/2010	102	12/31/2018	
WZSFYCHC	Illinois State Police Work Zone Safety Program Chicago Area	BOND	A1	06954944277000110	Statewide	\$ 11,105,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 200,000.00	\$ -	\$ -	\$ -	\$ 200,000.00	PA100-586	6/25/2010	102	12/31/2018	
WZSFYCHC	Illinois State Police Work Zone Safety Program Chicago Area	NON-BOND		09024944277000110	Statewide Construction & Land Acq	\$ 11,105,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/25/2010	102	12/31/2018	
WZSFYCHC	Illinois State Police Work Zone Safety Program Chicago Area	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 11,105,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 75,000.00	\$ 156,008.41	\$ -	\$ -	PA100-586	6/25/2010	102	12/31/2018	
0095SR2014	Safe Routes To School Grant Parent Patrol Program For Village Of Winthrop Harbor Pps# 0-01687-1019	NON-BOND		00114944279001016	Statewide Construction -Local Projects	\$ 24,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,332.00	\$ -	\$ -	\$ -	PA100-586	10/7/2015	12	10/6/2016	
0890300DPT	Obligation For Job Access Reverse Commute (Jarc) Grant No. Cap-08-903-Fed To Purchase Fare Collection Equipment & Radio System. B-37-X060 100 % Federal	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 3,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/26/2009	120	3/31/2019	
0890400DPT	Establish Obligation And File Job Access Reverse Commute Capital Grant Agreement For Cap-08-904-Fed To Purchase Dispatching/Scheduling System. B-37-X060	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 88,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/18/2009	121	3/31/2019	
0890900DPT	Please Establish Obligation And File New Freedom Capital Grant Agreement For Cap-08-909-Fed To Purchase Scheduling System. B-57-X008 80% Federal Only.	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 45,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/27/2009	121	3/31/2019	
0891300DPT	Obligation For New Freedom Capital Grant Agreement Cap-08-913-Fed For Purchase Of Fare Collection Equipment And Radio System. B-57-X008	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 6,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	3/26/2009	120	3/31/2019	
0991700DPT	Establish Obligation For Cap-09-917-Fed For The Purchase Of Bus Shelters And Construction Of Parking Lot Modifications At The Normal Antrak Station. 100% Federal B-18-X023.	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 180,560.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/9/2009	119	12/31/2018	
ITEP102307	Idot To Reimburse Ipa For Iep Project 102307 Thepullman Rail Car Restoration, Part Of The Overall Pullman State Historic Site Restoration. Cook County(031)C-30-010-15 Fed Project Acct-00Hx(019)	NON-BOND		00114944279000015	Statewide Construction & Land Acq	\$ 75,775.60	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/23/2014	48	10/22/2018	
1195100DPT	Establish Obligation For Capital Grant Cap-11-951-III For Mid-Life Bus Overhaul And Rail Car Overhaul.	BOND	8A	05544948049000010	Mass Transportation-Rta	\$ 241,714,735.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,292.00	\$ 37,703.00	\$ 14,270.00	\$ -	\$ 32,292.00	PA100-586	9/30/2010	162	3/31/2024	
1195200DPT	Obligation For State Capital Grant Agreement Cap-11-952-III For Facility Improvements Of Various Metra Stations.	BOND	8A	05544948049000010	Mass Transportation-Rta	\$ 38,200,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,233,641.59	\$ 2,872,571.12	\$ 897,280.40	\$ -	\$ 2,233,641.59	PA100-586	11/29/2010	118	9/30/2020	
1195300DPT	For Capital Assistance Grant Cap-11-953-III For The Purchase Of Up To 160 Electric Highliner Commuter Cars, Construction Management And Inspection Costs.	BOND	8A	05544948049000010	Mass Transportation-Rta	\$ 584,092,097.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	9/3/2010	120	9/2/2020	
1195400DPT	Establish Obligation For Capital Grant Agreement Cap-11-954-III For 150 Paratransit Vehicles, Radio System, Fixed Route Buses, And Engineering And Construction Of Toyota Park Transit Center.	BOND	8A	05544948049000010	Mass Transportation-Dowstate	\$ 1,900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2011	118	9/30/2021	
1195800DPT	Please Establish And File Grant Agreement For Cap-11-958-Fed For The Construction Of Maintenance And Dispatch Facility In Robinson, Illinois.	BOND	8A	05544948049000010	Mass Transportation-Dowstate	\$ 300,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 122,322.98	\$ -	\$ -	\$ -	PA100-586	1/19/2011	116	9/30/2020	
1195800DPT	Please Establish And File Grant Agreement For Cap-11-958-Fed For The Construction Of Maintenance And Dispatch Facility In Robinson, Illinois.	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 1,900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2011	118	9/30/2021	
1195800DPT	Please Establish And File Grant Agreement For Cap-11-958-Fed For The Construction Of Maintenance And Dispatch Facility In Robinson, Illinois.	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 1,900,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	11/2/2011	118	9/30/2021	
1196400DPT	Establish Obligation For Capital Grant Agreement Cap-11-964-III For Facility Renovations, Hardware And Software For Para-Transit Scheduling.	BOND	8A	05544948049000010	Mass Transportation-Dowstate	\$ 293,100.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/15/2011	115	9/30/2020	
1196800DPT	Establish Obligation For Grant Agreement Cap-11-968-III To Provide For Use Of Project Facilities.	BOND	8A	0559494804420010	Competitive Capital Grants	\$ 293,100.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (1,240.99)	\$ -	\$ -	\$ -	\$ (1,240.99)	PA100-586	2/15/2011	115	9/30/2020	
1196800DPT	Establish Obligation For Grant Agreement Cap-11-968-III To Provide For Use Of Project Facilities.	NON-BOND		0559494804420010	Competitive Capital Grants	\$ 293,100.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	2/15/2011	115	9/30/2020	
1197000DPT	Establish Obligation For Capital Grant Agreement Cap-11-970 For The Purchase Of New Bicycle Racks For Buses.	BOND	8A	05544948049000010	Mass Transportation-Dowstate	\$ 17,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	12/23/2010	117	9/30/2020	
1197700DPT	Establish Obligation For Grant Agreement Cap-11-977-III To Build A New Passenger Transfer Facility In Bradley, Illinois.	BOND	8A	05544948049000010	Mass Transportation-Dowstate	\$ 1,600,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/22/2011	116	9/30/2020	
1198000DPT	Establish Obligation To Purchase And Install Cameras And Upgrade Doors To Ada Specifications At Existing Facilities For Cap-11-980-III.	BOND	8A	05544948049000010	Mass Transportation-Dowstate	\$ 233,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	10/28/2010	119	9/30/2020	
1198500DPT	Establish Obligation For Cap-11-985-III For The Construction Of Maintenance And Dispatch Facility In Harrisburg, Illinois.	BOND	8A	05544948049000010	Mass Transportation-Dowstate	\$ 6,639,494.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 832,168.01	\$ 202,068.56	\$ -	\$ -	PA100-586	5/5/2011	112	9/30/2020	
1198500DPT	Establish Obligation For Cap-11-985-III For The Construction Of Maintenance And Dispatch Facility In Harrisburg, Illinois.	NON-BOND		0559494804420010	Competitive Capital Grants	\$ 6,639,494.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,604,819.86	\$ -	\$ -	\$ -	PA100-586	5/5/2011	112	9/30/2020	
1198600DPT	Establish Obligation For Capital Grant Agreement Cap-11-986-III For Slope Stabilization, Soil Nailed Wall Removal And Embankment Erosion Project.	BOND	8A	05544948049000010	Mass Transportation-Dowstate	\$ 6,846,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/19/2011	116	9/30/2020	
1198600DPT	Establish Obligation For Capital Grant Agreement Cap-11-986-III For Slope Stabilization, Soil Nailed Wall Removal And Embankment Erosion Project.	NON-BOND		0559494804420010	Competitive Capital Grants	\$ 6,846,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/19/2011	116	9/30/2020	
1198700DPT	Establish Obligation For Capital Grant Agreement Cap-11-987-III For Reimbursement Of Cost For A/E Design, Track Realignment & Signals, Land Acquisition And Construction.	BOND	A1	05544948049000010	Statewide	\$ 30,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2011	112	9/30/2020	
1198700DPT	Establish Obligation For Capital Grant Agreement Cap-11-987-III For Reimbursement Of Cost For A/E Design, Track Realignment & Signals, Land Acquisition And Construction.	BOND	8A	05544948049000010	Mass Transportation-Dowstate	\$ 30,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	5/31/2011	112	9/30/2020	
1198700DPT	Establish Obligation For Capital Grant Agreement Cap-11-987-III For Reimbursement Of Cost For A/E Design, Track Realignment & Signals, Land Acquisition And Construction.	BOND	8A	05544948149000210	High Speed/Passenger Rail Grant	\$ 30,250,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 506,687.77	\$ 25,021.87	\$ -	\$ -	\$ 506,687.77	PA100-586	5/31/2011	112	9/30/2020	
1199000DPT	Establish Obligation For Grant Agreement Cap-11-990-Fed For The Purchase Of Its Software.	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 60,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/7/2011	118	4/30/2021	
1199100DPT	Establish Obligation For Capital Grant Agreement Cap-11-991-Fed For The Purchase Of Its Software.	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 25,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	6/8/2011	118	4/30/2021	
1299200DPT	Establish Obligation And File Grant Agreement For Cap-12-992-Fed For Construction And Renovation Of A Bus Facility. B-04-0065	BOND	8A	05544948049000010	Mass Transportation-Dowstate	\$ 1,210,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/3/2012	116	9/30/2021	
1299200DPT	Establish Obligation And File Grant Agreement For Cap-12-992-Fed For Construction And Renovation Of A Bus Facility. B-04-0065	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 1,210,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	1/3/2012	116	9/30/2021	
18HCCTPBHC	Services Rendered By Black Hawk College In The Administration Of The Highway Construction Careers Training Program (Hcctp) Not To Exceed \$354,400.00	NON-BOND		00114944																	

Project Category		Funding Information					Release Information					FY19 Spending Information					Project Completion Information					
Agency Project ID	Project Title	Funding Source	Funding Source Subcategory	Appropriation	Appropriation Description	Total Project Estimated Cost	Q1 Released Amount	Q2 Released Amount	Q3 Released Amount	Q4 Released Amount	YTD Released Amount	Q1 Spend	Q2 Spend (Projected)	Q3 Spend (Projected)	Q4 Spend (Projected)	YTD Spending (Actual)	Public Act	Project Start Date	Project Longevity (Months)	Project Complete Date (Estimated)	Grant Execution Date	
18HCCTPSWI	Services Rendered By Southwestern Illinois College In The Administration Of The Highway Construction Careers Training Program (Hcctp) Not To Exceed \$354,400	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 200,003.36	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 67,347.97	\$ -	\$ -	\$ -	\$ 67,347.97	PA100-586	8/3/2017	10	6/30/2018		
18BSPCRASH	Establish Blanket Obligation For Payment Of Calendar Year 2018 Expenses For Isp Vehicle Crash Reconstruction Program	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 404,495.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 14,678.42	\$ 38,489.80	\$ -	\$ -	\$ -	PA100-586	1/1/2018	59	12/31/2022	
18BSPCRASH	Establish Blanket Obligation For Payment Of Calendar Year 2018 Expenses For Isp Vehicle Crash Reconstruction Program	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 404,495.16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,569.76	\$ 21,633.72	\$ 4,187.76	\$ -	\$ 42,569.76	PA100-586	1/1/2018	59	12/31/2022		
1803385189	Establish Obligation And File Intergovernmental Agreement For Update And Maintenance Of The Transportation Providers Database.	NON-BOND		08534948049000210	Fed Share Of Capital & Operating Grants	\$ 101,161.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 101,161.00	\$ -	\$ -	\$ -	PA100-586	10/1/2017	11	9/30/2018		
19HCCTPIAL	Services Rendered By John A Logan College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 354,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 25,428.92	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019		
19HCCTPBHC	Services Rendered By Black Hawk College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 354,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,408.70	\$ 26,502.80	\$ 113,213.23	\$ -	\$ 10,408.70	PA100-586	7/1/2018	11	6/30/2019		
19HCCTPDTI	Services Rendered By Dawson Technical Institute In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 354,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019		
19HCCTPKC	Services Rendered By Illinois Central College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 354,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 77,742.53	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019		
19HCCTPKCC	Services Rendered By Kankakee Community College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400.00	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 354,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,249.30	\$ 39,479.18	\$ 86,859.54	\$ -	\$ 6,249.30	PA100-586	7/1/2018	11	6/30/2019		
19HCCTPLLC	Services Rendered By Lincoln Land Community College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$487,000	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 487,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,122.58	\$ 59,482.01	\$ 117,080.00	\$ -	\$ 9,122.58	PA100-586	7/1/2018	11	6/30/2019		
19HCCTPRCC	Services Rendered By Richland Community College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 354,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 34,054.90	\$ 95,240.03	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019		
19HCCTPRVC	Service Rendered By Rock Valley College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$310,250	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 310,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,400.36	\$ 30,629.15	\$ 44,960.90	\$ -	\$ 5,400.36	PA100-586	7/1/2018	11	6/30/2019		
19HCCTPSSC	Services Rendered By South Suburban College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$642,607.00	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 642,607.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019		
19HCCTPSWI	Services Rendered By Southwestern Illinois College In The Administration Of The Highway Construction Career Training Program (Hcctp) Not To Exceed \$354,400	NON-BOND		00114944279000000	Statewide Construction & Land Acq	\$ 354,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,013.30	\$ 78,678.80	\$ -	\$ -	PA100-586	7/1/2018	11	6/30/2019		
19RESOURCE	Resource Center And Workshops	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 84,036.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,036.00	\$ 13,873.64	\$ 10,664.10	\$ -	\$ 9,036.00	PA100-586	6/1/2018	12	6/30/2019		
19WETLANDS	Establish Obligation For Purchase Of Indicator Boxes And Saw Wheel Load Weigher Scales For Portable Scales Weight Enforcement Program, Contract 2018-18	BOND	A1	06954944277000110	Statewide	\$ 149,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 149,000.00	\$ -	\$ -	\$ -	PA100-586	6/19/2018	10	4/30/2019		
201818SCAL	Establish Obligation For Wetland Mitigation Rightscontract # 22042281	NON-BOND		00114944279000018	Statewide Construction & Land Acq	\$ 218,880.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 218,880.00	\$ -	\$ -	\$ -	PA100-586	6/8/2018	12	6/30/2019		
<b>Transportation Subtotal</b>						\$ 21,963,345,047.67	\$ 14,715,000.00	\$ -	\$ -	\$ -	\$ 14,715,000.00	\$ 666,410,443.37	\$ 664,904,817.36	\$ 148,720,442.43	\$ -	\$ 666,410,443.37						
<b>Grand Total</b>						\$ 25,042,616,347.45	\$ 931,495,263.52	\$ -	\$ -	\$ -	\$ 1,186,058,549.52	\$ 849,870,303.54	\$ 895,079,964.72	\$ 265,111,787.83	\$ 95,361,303.64	\$ 849,870,303.54						